

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय
आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

पत्रांक-बुडको/यो0-1704/20-106
सेवा में,

पटना, दिनांक 09/06/2022

मुख्य अभियंता
आयोजन निरूपण एवं अनुश्रवण
बुडको पटना।

विषय:- माह मई-2022 का मासिक प्रगति प्रतिवेदन भेजने के संबंध में।
प्रसंग:- बुडको के कार्यालय आदेश सं0-38 दिनांक-29.04.20

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह मई-2022 का मासिक प्रगति-प्रतिवेदन संबंधित कार्यपालक अभियंता से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु0:- यथोक्त (कुल- पृष्ठ)

विश्वासभाजन,

Satya

09/06/2022

तकनीकी सचिव,

601

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास विभाग, बिहार, पटना।

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन मई-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure rc	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shaborji & Pallorji Construction Private Ltd.	340.13 cr	1. Agreement dated 20/02/2017 - 275.21 CR 2. SupplementaryAg reement dated 25/06/2018- 13.95 CR 3. SupplementaryAg reement date- 07/06/2021- 36.68 CR 4. SupplementaryAg reement dated 29/09/2021- 0.75 CR	04.05.2019/ Extended date of completion 30-06-2022	292.370	274.370	85 percent	yes					False ceiling work in progress in 5th floor & 4th Floor completed Door Fixing work completed Toilet tiles Fixing work Completed. External Glass facade work completed other MEP Services like HVAC PA & FDA& Control Room work in Progress.
									Block-A	Rcc completed	Finishing work in progress	98%	
									Block-B	Rcc completed	Finishing work in progress	96%	Marbi lift cladding & outside plaster in completed Painting work in progress. External glass facade work in progress False ceiling work in progress in 3th & 4th 1st & 2nd floor completed Door fixing work in progress.
									Block-C	Rcc completed	Finishing work in progress	100%	
									Block-D	8th floor Roof slab RCC work in progress	RCC roof slab complete.	86%	Blockwork & plaster work in progress above 7th floor & floor Tiles flooring work in progress at 7th & 8th floor outside north face glass facade progress. Painting
									STP	Baffle wall RCC in progress	Balance baffle wall Rcc in progress	94%	STP Top Slab completed. Block work in progress.
									UGT	Rcc work completed	Mep to start Pump erection & pipeline work	100%	cleaning & commissioning in progress. Pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building completed	External painting work to start	100%	
									DRIVERS DORMITORY	Rcc completed	Block work & plaster work in progress	100%	Completed.

le

8/2

पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य संवेदक का नाम ।	राशि- 26.06 करोड़ पत्रांक-45 दिनांक-20.08. 2014 एवं	राशि- 25,20,00,336 .00	22.12.2018	0.00	25.17	23.91				
ELEVATED COORIDOOOR	RE Wall 60 m sand compaction completed.	Panel erection completed	100%	Balance area fdn work in Progress Roof sheet work in Progress.						
BUS SHED	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preparation work in progress.	87%	Completed.						
INTERNAL ROAD WORK (RIGID PAVEMENT)	1282 rmt completed	Balance RCC under progress	100%	Completed.						
Boundary Wall	Rcc work in progress	Balance brickwork, plaster & grill fixing work under progress for East and North side.	80%	West side wall completed, south site balance beause land litrigation.						
TERMINAL BLOCK & Subway	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	80%	90% of Excavation is completed in Non Enchroached bus parking area, only 20m work front is available Foundation of Terminal Building area is completed.						
Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room -Completed. Installation (Foundation) of Electronic Total no of electronic traffic light junction-82		पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।						

2

नगर परिषद, दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत विश्वेश्वरैया नगर में श्री सुनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पीएससीओ एवं आरओपीसीओ नाला का नार्मल कार्य। USHA CONSTRUCTION	0.449388 124/26.12 .18	0.3866381/ 13.0219	12.08-19	0.38664	0.29198	0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-600 ft Road- 500 ft	Drain-600 ft Road- 500 ft	इस कार्यालय का पत्रांक-135 दि०-12.02. 2022 पत्रांक-164 दि०-23. 02.2022 एवं पत्रांक-268 दि०-25.03.2022 द्वारा निर्देशित करने के बावजूद भी 100 फी में पीएससीओ का कार्य नहीं करया जा सकता है।
--	------------------------------	-----------------------	----------	---------	---------	---------	---------	-----------------------------	---------------------------------	---------------------------------	--

2	नगर परिषद दामापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०/१०/१० ३० से नलकूप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 91-28-02- 2019	1.92774/ 02-03-2020	1/3/2021	2.07774	2.07684	1.8448	Retaining wall 853/ft /P.CC Road- 853 ft	Retaining wall पूर्ण Earth fill पूर्ण /P.CC Road- 500 ft.	PCC of road 353 ft	work completed	कार्य पूर्ण।
---	---	------------------------------	------------------------	----------	---------	---------	--------	---	---	-----------------------	-------------------	--------------

Patna District (Patliputra Anchal, BUIDCo)

2	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00000 & 91/28.02.20 19	1.65,02,202 23.07.2019	22.01.2021	98.5	78.73		Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01-11-2021 due to non shifting of e lectric polls/Transformer.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.20 19	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	67.533	56.31	yes	Drain- 610m Road- 610m	100% drain work completed	0%	100% drain work completed	work completed as per site scope.
3	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no - 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.20 19	55,70,632	24.02.2021	37.113	12	Yes	Drain- 442m Road- 442m	45% work completed	3%	48% work completed	Work in progress
4	BOQ FOR RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA.	12751587 & 1469/25.03. 2021	10012371	05.10.2021	60	NIL		5th floor, Indira Bhawan renovation work	65%	5%	70%	Work stoped by contractor due to unvailability of fund contractor ensured to start of work from 02- 04-2022

List of Project Patna East

1	पटना नगर निगम अन्तर्गत वार्ड नं-30 श्री गोपाल झा के गकान तक एवं इसके सिक पडों में भू-गर्भ नाला एवं पीसीसीओ पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.3669285	0.3669285	0.1828916	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	90 % 100 %	10 %	100 % 100 %	कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत संजय नगर रोड नं 04 (शिव रण सिंह पथ) में पीसीसीओ संवेदक श्रीमती पुनम कुमारी	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.10.2018	0.0403100	0.1781364	0.1772371	0.04031	100 % 100 %	PCC ROAD M H.P DRAIN 1 M	100 % 100 %	शून्य -	100 % 100 %	कार्य पूर्ण।
3	पटना नगर निगम वार्ड नं-66 में गदरसा गली में सड़क-साह-नाला निर्माण कार्य। संवेदक- श्री अविनाश कुमार	0.2826300		0.2375649	6 माह	0.2697453	0.141315	0.141315	100% 100%	PCC ROAD RCC DRAIN	100% 100%	शून्य शून्य	100% 100%	कार्य पूर्ण।
4	नगर परिषद फुडहॉ अन्तर्गत वार्ड संख्या-25 एवं 26 में एमएचओ कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे इन्टर तक भूगर्भ नाला एवं पीसीसीओ दलाई कार्य। संवेदक-मेधार्थ रटौक आर्क	0.76275 ud&hd Letter No.- 111/09.01.2 019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	95 % 100 %	PCC ROAD 1600 ft H.P DRAIN 1600 ft.	95 % 100 %	5 % शून्य	100 % 100 %	कार्य पूर्ण।
5	नगर परिषद मोकामा अन्तर्गत चित्तानगीचक रोड से राजकीय मध्य विद्यालय सिखरीचक में पीसीसीओ सड़क एवं आरपीसीओ नाला निर्माण कार्य। संवेदक मेसर्स साई भादवे	2.56943 ud&hd Letter No.- 63/27.09.20 18	2.2423135	23.07.2020	0.6423575		0.6417912	0.6417912	100% 100%	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य लगभग पूर्ण।

6	नगर परिषद गोकामा अन्तर्गत बार्ड नं-01 में समाप्त रागविराज सिंह के मकान में महावीर स्थान तक पानी टंकी तक पीपरीपरी दलाई सह अपररीपरी नाला निर्माण कार्य का अवशेष कार्य। संवेदक गेवर्स रामा श्री साई कन्दुबशान	1.984 UDHD Lt.- 79/ 06.12.2017	1.3202181	10.06.2020	1.9840000		1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	100% 100%	कार्य पूर्ण
7	पटना सिटी रिहायश कटरा बजार में श्री कृष्ण मोशाला में 20'00" ग 16'0" का चतुर्भुज पर शेड का निर्माण 75'0" ग 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.2 018	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply --	90% शून्य शून्य	90% शून्य	मोशाला शर्मिष्ठा को सौंपि प्राप्त नहीं हो पा रही है। मार्च 2021 से पैसा निकाली कर अभी तक सौंपि इस कार्यवश को उपलब्ध नहीं करावी गई है।
8	ANIMAL BIRTH CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2 017	2.9805287	12 Months	3.3846000					10 % 20 %		गुरु में प्रशिक्षित सक्षि विद्यार्थि एवं अधिकृत होने के चलते दुपरे जगह पर उपयुक्त जमीन की मांग नगर आयुक्त पटना नगर निगम से की जाती रही अन्यथा लागूमा जर बर्बाद होना जमीन का दिया गया जिसपर से कुछका स्ट्रक्चर फरवरी 2022 से कार्य प्रगति में है कार्य की प्रगति संतोषदा है अभी तक लागूमा 20 प्रतिशत कार्य पूर्ण हो गया है। समय वृद्धि का प्रस्ताव विहित प्रपत्र में मुख्य अभियंता कार्यालय में समर्पित है।
9	पटना नगर निगम क्षेत्र-नवत बार्ड नं-56 के खरीगिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No.- 80/12.02.20 19	0.6374462	6 माह	0.7241572	0.6601468	0.3308346		PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण

10	पटना नगर निगम वार्ड नं०-70 में पटना घाट बरखी पर से मुन्ना जयसवाल के घर से जलकदरखाम होने हुए नगाबाया के गन्दिर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक गेसर्स लेन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019	0.7661216	6 माह	0.8698850	0.3565386			PCC ROAD RCC DRAIN	20% 95%	0% 5%	20% 95%	माई गार्ड से बुल्डोजे से अवटन भूखण्ड क्षेत्रों के बहाल सर्वेदक के लक्षित बिन्दु का पुनर्गठन कर दिया गया है अवशेष कार्य प्रगति में है एवं दो सप्ताह के अन्दर कार्य पूर्ण हो जायेगा।
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट सहिणी गली शेरशाह पथ नया गौव पथ सड़क एवं नाला निर्माण कार्य। सर्वेदक गेसर्स इन्सुलन्ड हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	0.6497138	6 माह	0.3861500	0.7376827	0.3861500		PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में दीदारसुख सेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के मोलाम तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री सतोष कुमार	0.767 ud&hd Letter No.- 80/12.02.2019	0.6602116	6 माह	0.7502241	0.3276407			PCC ROAD RCC DRAIN	70% 85%	30% 15%	100% 100%	कार्य पूर्ण
13	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के गकान होने हुए खलारी टोला राजकोष स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री अतुल कुमार	0.24718 ud&hd Letter No.- 80/12.02.2019	0.2076100	6 माह	0.2357056	0.2074369	0.0917789		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
14	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होने हुए मुन्ना अवस्थी के घर तक बोली गौड़ तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.0786100	1500740			PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
15	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीबक भेला महतो के घर से कमलदह पथ तक पीपीसीडी सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री माधव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019	0.4191854	6 माह	0.4759333	0.249255	0.1835107		PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण

(Signature)

108

16	पटना नगर निगम वार्ड नं०-61 व 68 में कुष्मा वेलवार जी के मकान से खेतपारी टोला स्थित चौधरी बौराहा से पप्पु गेहला जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक गेवर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.3534883				0.1851294	0.1851294	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
17	पटना नगर निगम वार्ड नं०-67 में केमशिंह नया टोला गहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.3395910				0.177985	0.177985	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
18	पटना नगर निगम वार्ड नं०-58 में दुर्गा चरण लेन में ज्ञानी बाबु के मान से सुख जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक गेवर्स लेख गार्क	0.49646 ud&hd Letter No.- 80/12.02.2019		6 माह	0.4175380	0.4740661	0.24823	0.2482300			PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
19	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली रोड, गीरगुलाही बाग, शिवकुल गन्धर्व-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक गेवर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100						PCC ROAD RCC DRAIN	0% 30%	0% 5%	0% 35%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं०-65 में बिजल यादव जी के मोला से खाजेकल सामुदायिक भवन होते हुए शिवनाथन प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार	0.23983 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.2290240				0.2118030	0.1013683	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण

21	पटना नगर निगम वार्ड नं-67 में चौतराग दीक्षित बाबा के गोख से समावितार हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री प्रगोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.201 9	0.4201634	6 माह	0.4770463		0.4384170	14788736	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण
22	पटना नगर निगम वार्ड नं-58 के मेहरुनाक में अमित किसान दुकान से गदहा गदिर होरे हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स लेन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.201 9		6 माह	0.3870743	0.4403140	0.230155	0.230155	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड नं-62 में बाहरी वेगपुर पारपोखड़ा बैजू महतो के घर से आरओपीओ पुल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No.- 80/12.02.201 9	0.2177220	6 माह	0.2471983		0.1286069	0.1286069	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-62 में बाहरी वेगपुर अरुण गेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री शिवेक शिन्हा	0.34451 ud&hd Letter No.- 80/12.02.201 9	0.2897574	6 माह	0.1722550	0.3289864	0.1722550		PCC ROAD RCC DRAIN	60% 80%	40% 20%	100% 100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-65 के धधा गली में मनीषा दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.201 9	0.4204577	6 माह	0.4773794	0.2499900	0.249990		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड नं-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति मनीषा कुमारी	0.36768 ud&hd Letter No.- 80/12.02.201 9		6 माह	0.3092540		0.18384	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण

27	पटना नगर निगम वार्ड नं-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। क-साइटेशन	0.3044 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2555968		0.1522	0.1026386	PCC ROAD RCC DRAIN	95% 95%	5% 5%	100% 100%	कार्य पूर्ण
28	पटना नगर निगम क्षेत्र-नवम वार्ड नं-70 में अशोक राज पथ मोक्ष नर्सिंग होम से मुख्य नाला निर्माण कार्य। किंगडो तक भूगर्भ नाला एवं सड़क निर्माण कार्य। सर्वेयर मेसर्स जी०डी० इन्टरप्राइजेज	0.48085 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.4591710		0.240425		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
29	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होले हुए बुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) सर्वेयर श्री माधव रंजन	0.4814 ud&hd Letter No.- 80/12.02.2019	0.4048976	6 माह	0.92407000				PCC ROAD RCC DRAIN	शून्य 100%	50 % 0	50% 100%	दिलीप किरत बाकी प्रथम किस्ता के रूप में प्रपल आवंटन मुगलान की जा चुकी है। उपरोक्ता प्रमाण-पत्र स्थापित की जा रही है।

KanKarbagh Anchal Patna.

1	वार्ड नं-30 भगति नगर मुख्य चौराहा केन्द्र-नवम में से पार्क के बगल से इन्डियन ऑयल के मुख्य द्वार के पौराहा तक आगसी0वी0 नाला एवं 100 मीटर सीरीसी0 पथ निर्माण कार्य।	59.151	45.96	3 माह	25.00	25.00	54.39%	25.00	PCC ROAD RCC DRAIN	100%	100%	100%	N/A
2	वार्ड नं-32 अन्तर्गत रतन लक्ष्मी गैरा गोदाम के परिधि पथ में नू-गार्ड नाला एवं सीरीसी0 पथ निर्माण कार्य।	19.816	16.65	3 माह	9.908	8.73844	52.49%	8.73844	PCC Road PCC Road	90%	10%	100%	N/A
3	वार्ड-34 कंकड़बाग ताल कोठी के बगल में पार्क निर्माण कार्य।	49.106	45.34	6 माह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%	N/A

4	वार्ड-70-46 बहादुरपुर हॉलीम कालोनी रोड-01 में पार्क निर्माण कार्य।	20.61	18.28	3 माह	10.00	6.54	35.01	NIL	Park Construction	98%	2%	100%	N/A
5	वार्ड-70-46 बहादुरपुर हॉलीम कालोनी रोड-07 में पार्क निर्माण कार्य।	30.99	27.58	6 माह	15.00	8.52	30.91	NIL	Park Construction	55%	10%	65%	N/A

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। शिकार कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.03.2015	3.33	29-10-2017	2.67		2.45	2.45	building work	WORK COMPLETE		complete	पत्रांक-112 दिनांक-13.04.2022 द्वारा कुल पट्टा को निधि अवतन हेतु अनुरोध किया गया है। अवतन अभी तक अपेक्षित है।
2	वार्ड संख्या-14 में एरिड्रम वनगार्ड रोड रो राहुल चौधरी के घर तक नाला एवं पीपरीसी कार्य। कोशल कुमार	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.03.2019	0.288	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्रांक-112 दिनांक-13.04.2022 द्वारा कुल पट्टा को निधि अवतन हेतु अनुरोध किया गया है। अवतन अभी तक अपेक्षित है।
3	वार्ड संख्या-26 में विन्- के गकान रो अजय मुसा के गकान होते हुए दरवाजा नदी तक नाला एवं पीपरीसी निर्माण कार्य।	Letter-66 date-09-01- 2019 0.54 CR AGREEM DATE- 23- 08-2021	0.3.77	22.02.2022	0.27		Nil	Nil	drain & p.c.c				1. संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक-327 दिनांक-24.09.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. संवेदक द्वारा दिनांक-20.12.2021 को योजना कार्य सिल पर सिनीय लोगो द्वारा किये गये अतिक्रमण को मुक्त करने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यलय पत्रांक-08 दिनांक-05.01.2022 द्वारा कार्यपालक पदाधिकारी नगर परिषद जहानाबाद अध्यक्षिकारी जहानाबाद से अनुरोध किया गया है। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक-61 दिनांक-21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
4	वार्ड-70-27 में पट्टा गया रोड से संतोष कुमार के स्कूल तक नाला एवं पीपरीसी पथ नाला एवं ट्रंकन निर्माण कार्य। चंदन कुमार।	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.2021	0.17			0.17	drain & p.c.c	WORK COMPLETE			

List of Project Buxar District

1	बक्सर नगर परिषद स्थित गेट रोड से सॉफ्ट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार शर्मा	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	0.2420625	FOOTPATH	Work Completed	रोष राशि जिला अप्राप्त
2	समाहरणालय परिषद स्थित पार्क का सौंदर्यीकरण कार्य। (अर्थीकरण कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.21069	0.21069	0.21069	0.21069	PARK	Work Completed	रोष राशि जिला अप्राप्त
3	बक्सर नगर परिषद अ-चार्जि समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। महेश कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK	Work Completed	रोष राशि जिला अप्राप्त
4	बक्सर नगर परिषद स्थित किला रोड के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोमानी की व्यवस्था। मनोज कुमार शर्मा	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK	Work Completed	रोष राशि जिला अप्राप्त
5	बक्सर नगर परिषद स्थित गंगल सिह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार शर्मा	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.240705	0.15916	0.15916	0.15916	PARK	Work Completed	रोष राशि जिला अप्राप्त
6	राज्य योजना अन्तर्गत नगर परिषद द्वारा के प्रशासनिक बजट का निर्माण कार्य संवेरक - अचलदेव सिंह	2.82455 30.12.2015 0.3166416 16.06.21	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15-09-21	3.11	2.3664648	2.05933	2.05933	Building with PHE, Electrification.	Building Completed	कार्य पूर्ण स्थानान्तरण की प्रक्रिया में

List of Project Gaya District

1	मानपुर बस स्टैंड का निर्माण Name of the Contractor - M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2019	31-05-2019	31-08-2020	10.48	10.48	95.00%	work completed on 14-08-2021	Hand Over/ Inauguration करवाया जा सकता है।
							(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & Gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)				

2	नगर निगम, गया डी.डी.नं. 54, रास्ता को उन्नीस एवं श्री ददीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	12.03.2021	2.52	2.54				(i) Boundary Repair of Pond (ii) Pathway,oa Pathway, ds fdukis jaryax rFkk Electrick kpole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	27.07.2019	26.01.2021+45 days=12.03.2021	61.55%	Work Completed.
3	जगजीवन कॉलेज के सामने बुल्डा शरीर मजारे (बुल्डागार) होते हुए संजय रम्या (गुड्डल) होते हुए खटांगी कोठी तक पीपसीडी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.28958	0.28986				(i) Construction of Drain (ii) Construction of Road	31-07-2019	30-01-2020	100%	Work Completed.
4	मन्जु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीपसीडी पथ एवं दुकान सहित नाली का निर्माण। Contractor- Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.2911	0.29127				(i) Construction of Drain (ii) Construction of Road	6/8/2019	5/2/2020	100	Work Completed.

5	गंगा-खिरसराय मुख्य पथ से राणा होरो हुए जलपुर मुख्य पथ तक जोड़ने का कार्य Name of the Contractor- Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.25441	0.261	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	18-10-2019	17-04-2020	84.65%	Work Completed.
6	कुशहर टोली चरगावाली मंदिर से काली पोखर तक पीसीसी पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.29514	0.3158	(i) Construction of Drain (ii) Construction of Road	18-10-2019	100%	Work Completed.	
7	गंगपुर काली पोखर से श्याम नगर होरो हुए अबगिला देवी स्थान तक दस्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount - 0.3757 Date-12.10.2019	11.04.2020	0.45085	0.4508	(i) Construction of Drain with cover 1700 feet	12/10/2019	50%	(i) Construction of Drain with cover- 1050 feet	सबसे शीघ्र के कारण कार्य बन्द है।
8	गंगा-गवादा रोड रोड में मुफ्फसील गोक से कब्रिस्तान तक दस्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Letter no-88, dated-20-11-2018, Dt of Ag-18.10.2019	Amount - 0.2792	18.04.2020	0.33503	0.3354	(i) Construction of Drain	18-10-2019	50%	work Completed	
9	बाई रड-53 जंगल गुरुदा में पीसीसी पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2019	0.7412	0.8898	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	18-10-2020	82%	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1740 feet (iii) Construction of Road - 2800 feet	Work in progress

List of Project ARA District.

820

1	Construction of park at moti tola, ara dist- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)				0.197	1. Earthwork Complete 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)				0.164	1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-	

List of Project Nawada District.

नगर परिषद, नवादा सौजन्यता नवादा बरा स्टैंड का निर्माण कार्य।	पुनर्निर्मित प्रशासनिक संरचना-7.27 करोड। आयुक्त-483, दिनांक-03.02. 2020 राशि-4.00 करोड पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकसूचित राशि-68011486 राशि-2.96 करोड दिनांक-15.06.15	28.08.2020	7.27	7.27	7.27	Construction of Bus Terminal	Bus terminal- 100 % Tube well- 100% Boundary wall-90% Docking way- completed Delux Toilet- Work in progress Car parking- Completed Land scaping- work in progress Delux toilet- work in progress Car parking-	18 सितंबर 2020 को मनीषीय मुकुन्दजी मशहूरद्वारा द्वारा बीछरी के मध्यम से उद्घाटन कराया गया।
--	---	---	------------	------	------	------	---------------------------------	---	---

List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवैदक-श्री राजीव रंजन	0984139 30930003916	date- 28.07.2020 Rs-0.2480887	19.02.2021				चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य			सभी आवश्यक बैक में जिला मदारीकारी द्वारा दिये गये निदेश के आलोक में इस कार्यक्रम के पत्रांक-28. दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आर्बटन हेतु प्रस्तावित किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत बार्ड नं-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से गुरी साह के घर तक पीछरी/सीधो पथ निर्माण कार्य। संवैदक-श्री प्रेम सागर	0.24852 66/09.01.020 19					पीछरी/सीधो पथ निर्माण कार्य।	सोर्सिंग कार्य एवं स्टेडियम वल तथा पीछरी/सीधो कार्य प्रगति पर।	कार्य पूर्ण।		

List of Project Lakhisarai District.

1	नगर परिषद लखीसराय अन्तर्गत बार्ड नं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पीछरी/सीधो पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.20 18	0.1474 Date 16.08.2019	15.02.2020				(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth-300m)	Drain work completed.	Work Completed	
---	---	---	---------------------------	------------	--	--	--	--	--------------------------	-------------------	--

2	नगर परिषद लखीसराय अनुमति वार्ड रो-6 में फकीरा भगत से बीच भगत एवं समझी राव से सरयवा मंडल तक पीसीसीडी पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	24,42,766.00	24,42,766.00	24,42,766.00	Fund issue	(i) P.C.C Road (ii) Drain work (Lenth-412 m)	Drain work completed.	Work Completed
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड रो-6 में पदार्थ राव से लेकर जवाहर मंडल तक आरसीसी नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.2018	0.1983 Date 16.08.2019	15.02.2020				No issue	(ii) Drain work Length-241m	Drain work in progress.	50% Work Completed
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date- T.S. Rs. 285.214 Letter No.- Date -	2.1966 date 26.06.18	25.12.2019	219.29	6730905			Building work	Ground floor complete and 1st floor in Progress.	Work in progress.
5	बड़हिया नगर पंचायत के बड़हिया स्थित से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसीसी नाला एवं स्टेय का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.20 18	0.4131 Date 14.10.2019	13.04.2020	24,13,500.00	18,64,094	18,64,094	Fund issue	(i) P.C.C Road (ii) Drain work- 316m	200 m Drain and Slab work completed.	60 % Work Completed
6	वार्ड नं० 01 में एच० एच० 80 जगदम्बा मील मोड़ से गाथा कौशल बाग, के फूलवारी होत हुए सागर अमीन के बनान तक आरसीसी नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	45,90,050.00	45,80,081.00	45,80,081.00		(i) P.C.C Road (ii) Drain work- 488m	Drain Flate solling work Completed And PCC in Progress.	Work Completed
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीतामन सिंह के घर होते हुए नागवली स्थान तक आरसीसी नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	27,10,250.00	25,74,738	25,74,738	Fund issue	(ii) Drain work with Cover- 755m	300 m Drain work completed.	60 % Work Completed
8	नगर पंचायत बड़हिया में बाध्यास मोड़ नगर पंचायत बड़हिया कार्खाने के निकट आगा होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	43,22,950.00	43,07,806.00	43,07,806.00		(ii) Drain work with Cover- 1048m	कार्य प्रगति पर। drain work in Progress.	55 % Work Completed
9	पंचमहला से सीतामन सिंह कॉलेज तक बार्डपारा सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	69,65,275.00	69,57,668	69,57,668		(i) Pcc Road (Lenth-2400m)	Earth work completed.	45% Work Completed

List of Project Sheikhpura District.

10	महिला विभाग के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021	45,99,850.00	4,13,786.00	(Length-343 (m) (Width-06m)	मिट्टी भरई का कार्य प्रगति पर।	मिट्टी भरई का कार्य प्रगति पर।	15% Work Completed	जमीन विवाद
1	नगर परिषद शेखपुरा अन्तर्गत रथमा सरोवर पार्क परिसर में हस्त पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	2,19,14,673 cr.	0.5479	1.8421933	0.5479	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block sideline work	soi filling parking Area Hume pipe Mah hole Chamber completed	80%
2	नगर परिषद बरौमा अन्तर्गत एनोरव-82में गौर से पूरव होरी हुए बरौमा शेखपुरा रोड एवं पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	work order 01-06.2021 Completion 30.11.2021	0.563875	0.563875		0.563875	i) GSB ii) WMM, iii) BM & SDBC	GSB & WMM work completed	80%

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा सनी तालाब का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	Yes	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rased lawn work completed 2. Raised lawn work 70 % is completed 3. Stop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress	Rest Ghat(1 No.) completed 2- Raised lawn work 90 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pargola work is completed 6. 2 nos cover sitting place completed 7. Pathway work 250 mtr completed	Civil work 95% Completed	आवर्तन उपलब्ध नहीं रहने के कारण संचेदक द्वारा कार्य पूर्ण करने में असमर्थता जताई गयी है एवं अग्रेतर कार्य रोक दिया गया है पत्रांक-56 दिनांक-20.03.2021 एवं पत्रांक-25 दिनांक- 15. 04.2021 द्वारा शेष आवर्तन की मांग की गयी है जो अब तक अप्राप्त है प्राप्त जानकारी के अनुसार योजना का शेष आवर्तन नगर निगम मुंगेर का प्राप्त हो गया है। तदर्थ से दुकानें मुख्यालय भेजा जाएगा। तदोपरंत असौहार्दावसी को आवर्तन प्राप्त होगा आवर्तन प्राप्त होने पर कार्य पूर्ण करा लिया जायेगा। संचेदक का लगभग 80 लाख के लिए गए कार्य का पुनर्गठन लक्षित रहने के कारण उनके द्वारा एकराशना बंद करने का भी अनुरोध किया गया है।
---	---	------	------	------------	-------------------------	------	-----	--	---	---	--------------------------------	--

2	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.1783	No	Ghat Work.	75%	Construction of Star	75%	आवेदन द्वारा कार्य को पूर्ण करने में अतिरिची नहीं लेने के कारण अद्योहरतासरी द्वारा अनेकों पत्राचार करने के बाद कार्यव्य आदेश संख्या- 104 दिनांक-11.04.2022 द्वारा सर्वेदक को डीवार घोषित कर दिया गया है इसके उपरांत पत्रांक-138 दिनांक-13.05.2022 द्वारा कार्य समाप्त करने हेतु निदेश दिया गया तत्पश्चात सर्वेदक द्वारा कार्य प्रारम्भ भी किया गया परन्तु पुन सर्वेदक द्वारा कार्य रोक दिया गया है। जो विगत एक सप्ताह से बंद है दुर्भाग्य पर अद्योहरतासरी से हुई वार्ता में सर्वेदक को एक सप्ताह में कार्य पूर्ण करने का पुनः निदेश दिया गया है कार्य पूर्ण नहीं करने पर अमानत जमानत को राशि जमा करते हुए अग्रतर कार्रवाई की जायगी।
---	--	--------	--------------------------	------------	---------------------------	--------	----	------------	-----	-------------------------	-----	--

Compiled as reported by respective Executive Engineers

Satya
09/06/2022
Assistant Engineer.

TS to CE(South) Infra

Chief Engineer (South) Infra

795



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना
(बिहार सरकार का उपक्रम)
पश्चिमी बोरिंग कैनाल रोड़, पटना।

794

पत्र सं०— 2770 पटना, दिनांक— 10/06/22
प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में

✓ मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:— उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के माह— मई 2022 का मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह— मई— 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन,
9/6/2022
मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी।

Name of District :- Sitamarhi.

As on: May- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
1	नगर सरकार भवन, नगर पंचायत सुस्सण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतीकरण, जलानुपूर्ति एवं स्वच्छता सहित कार्य M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548	25.03.2022	0.818								Work in progress.
	नगर निगम, सीतामढ़ी क्षेत्र अंतर्गत निश्चय योजना-2 अंतर्गत श्रवदाह गृह निर्माण कार्य ।	Lt. No. 499 Dt. 19.02.22											तकनीक स्वीकृति और BOQ अनुमोदन की प्रक्रिया में।
3	नगर परिषद, शिवहरे क्षेत्र अंतर्गत निश्चय योजना-2 अंतर्गत श्रवदाह गृह निर्माण कार्य ।	Lt. No. 509 Dt. 19.02.22											तकनीक स्वीकृति और BOQ अनुमोदन की प्रक्रिया में।
3	नगर परिषद, शिवहरे क्षेत्र अंतर्गत बस स्टैंड का सौदीकरण निर्माण का कार्य।	Lt. No. 509 Dt. 19.02.22											प्रशासनिक स्वीकृति की प्रक्रिया में।

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

793

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai + Khagaria District

मई- 2022

Rs. in Crores												
Sl No	Name of Work	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	रायस योजनाओं अन्तर्गत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	0.5138	0.5138		RCC Drain	90%	8%	98%	कार्य पूर्णतः पर है।
2	बौद्ध नगर परिसर गार्ड सड़क- 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यकरण का कार्य।	0.46435 (NMNMY)	0.41792	16/11/2018	0.25075	0.2498	0.0617	Boundary Wall, Paver Block	25%		25%	स्थानिय विधायक द्वारा आशिक विवाद सुलझाने के पश्चात कार्य प्रारम्भ किया गया, अब पुनः बाधित है।
3	नगर पंचायत बखरी बेगूसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	1.5747	18.10.2022	0.7			Building, Boundary Wall, Paver Block	15%	5%	20%	कार्य Plinth level तक आ गया है।

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(Signature)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District**

मई- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जीएडो कॉलेज के पीछे मोसोसो सड़क एवं नाला निर्माण कार्य।	3.06827 (संख्य योजना)	2.875397 01.05.2020	10.04.2021	0.76706	0.76706	0.76706	Drain & PCC	1900 मीटर रेट्रोफिटिंग कार्य पूरा। एवं न मोसोसोसो कार्य किया जाएगा।	200 मीटर पीसोसोसो कार्य प्रगति पर है।	1100 मीटर पीसोसोसो कार्य पूरा। पीसोसोसो कार्य प्रगति पर है।	सीवर परियोजना का कार्य प्रगति पर। कार्य पूरा होने के उपरान्त गोप पथों में पीसोसोसो का कार्य किया जाएगा।


Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

791

List of Project Supaul District

मई- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building Auditorium at Nagar Parishad Supaul (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 SBD/2016-17	30.06.2017	3.0450	3.0450	3.0450		Truss work completed, wall plastering work Overall - 90% GI Sheet Fabricated to 50% Kota Stone Flooring Work Completed to 10%	GI sheet Fabricated to 80% Kota Stone Flooring Work Completed to 20% Electric Wiring work are in Progress.	Foundation, super structure Truss work, wall Plastering work Overall- 80% GI sheet Fabricated on roof, Kota Stone Flooring work are in Progress.	
2	Construction of Smart Ashok building at nagar Parishad Supaul (Kaushal Kumar, Supaul)	1.3933113 14.02.2015	0.9844 23.10.2017	22.10.2018					100% Work Completed.	100% Work Completed.	100% Work Completed.	In the porcess of HO and TO.(Previews)

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

790

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

मई- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य। संवर्द्धक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

[Signature]

[Signature]

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

मई- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor- Chandrabibha Devi	AA-0.4277, Dated:-25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385		Boundry wall, Pathway, Light ,Gajabo, Sitting bench etc.	No Work	Boundry wall, Pathway, Light ,Gajabo, Sitting bench etc.	Boundry wall, Sitting Bench, Path way and Gajabo	
2	Construction of Administrative building of Nagar Parishad, Bagaha, Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (DUDA) by the DM (Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Construction of Building	Civil work completed except roof treatment.	No Work	Civil work completed except roof treatment.	Fund Issue. This office has requested to Dy Collector (Dev) with a copy to DDC & DM vide numerous letters for releasing fund. The last Letter was sent vide this office letter no-83, dtd-23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha, Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar, Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jar bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	29.05.15	0.902905	0.8710591		Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is complete	In phase-1 most of the item completed and inspection also done by team by PS SIR but for completion of res; item deviation estimate formed in.

[Signature]

[Signature]

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

488

List of Project Chapra District

मई- 22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 30590, dated- 18.12.2013 Amount 1.6956	121.07859 22.02.2016	15 Months	0.6140	0.6140	0.6140	Building- 2nd story Comp. RCC work-comp Plaster Wood work - progress. Flooring - Completed. Tiles- Progress. Electric & PHED work-Progress. Fund recommended by BUIDCo to NP				वर्तमान में कार्य बंद है आवंटन नहीं होने के कारण।
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12- 17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	0.35092					750 m RRC Nala Completed.	देरी से आवंटन प्राप्त होने से कार्य में विलम्ब।



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna




List of Project Saharsa District

मई- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work) Toilet Block & small shops (Civil work) Compound wall entrance gate (Civil work) Internal Road Pathway & Landscaping work Electrical work (internal) PHE work (internal) PHE work (External)	completed Toilet Block 100% completed & small shop 100% completed One Gate Footing work completed and column work in progress completed Wiring work completed and rest work in progress Completed completed	Nil Nil One Gate Footing work completed and column work in progress Nil Nil Nil Nil	Completed Completed One Gate Footing work completed and column work in progress Completed Wiring work completed and rest work stopped Completed Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to Unavailability of fund since last two years. 3. Overall Progress 85% 4. Approx 60.00 lacs worked bill is pending since last two years.

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

788

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District**

म 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वार्ड नं-21 सुमनस नदी से परिसर का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं-21 सुमनस नदी से परिसर का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-07 दिनांक-27 09.18 सवि-103.299 लाख	1.0316156 18/2/2019-20 Dated-07.08.19	06.02.20	0.516495	0.5050769		Box Culvert	250/235 Mtr complete	Main Hall Plate of Slab work in Progress.	250/235 Mtr	शेष अवशेष कार्य हो चुका है। कार्य प्रगति करने हेतु संबंधित को स्मॉल किया गया है।
2	वार्ड नं-30 व प्रजापति ब्रह्म मंदिर से मस्जिद तक सुमनस नदी से सड़क की संरचना का कार्य। Sri Sanat Kumar	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-06 दिनांक-09 01.19 सवि-113.41 लाख	.9720344 20/2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.632807	20.61095	Road & Drain	675/675 Mtr Drain work complete & Road 675/356 Mtr complete.	45 M road complete.	675/616 Mtr Drain work complete & Road 675/402 Mtr complete.	भार्य प्रगति में।
3	वार्ड नं-17 नाला नदी से परिसर का निर्माण कार्य। Kalyan Construction Utility Services Pvt. Ltd. Pro- Sweta Singh	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-03 दिनांक-03 01.18 सवि-243.2500 लाख	2.1694689 04/5/2019-20 Dated-28.02.20	27.11.20	2.1301475	1.3961365	0.6871381	Road & Drain	1327/1120 Drain Completed & Road 1640/1053 Road completed	66 Mtr Road & 40 M drain work Complete.	1327/1160 Drain Completed & 1640/1519 Road completed	कार्य प्रगति में।
4	लकडीवाड़ी बंध से भागा जलाना निशाना महाराज के फिड़ होत हुए राज गौतम सेतु जल नदी का कार्य एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-27 दिनांक-27 09.18 सवि-361.155 लाख	3.4116452 05/5/2019-20 Dated-28.02.20	27.11.2020	1.805775	1.7830706	0.8177389	Road & Drain	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	Paver Block complete in 500M Both side.	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	शेष अवशेष कार्य हो चुका है। कार्य प्रगति करने हेतु संबंधित को स्मॉल किया गया है।
5	वार्ड नं-02 में दिवस नदी से परिसर का निर्माण कार्य। Adarsh Construction	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-12 दिनांक-12 02.19 सवि-103.83 लाख	.866526 01/2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	Road work in progress.	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	शेष अवशेष कार्य हो चुका है। कार्य प्रगति करने हेतु संबंधित को स्मॉल किया गया है।
6	मुजफ्फरपुर नगर निगम क्षेत्र उत्तर-उत्तर। सम्राट अनाक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नदि 07 अगस्त विहार पटना का पत्रांक-113 दिनांक- 14.02.2015 सवि-139.333 लाख	1.3808729 01/2/2021-22 Dated-24.11.2021	23.08.2022	0.696665	0.3527414		Civil Amenities	Foundation Complete. Tie Beam & Plinth work is completed.	Roof of first floor is completed.	Foundation Complete. Tie Beam & Plinth Works is completed. Roof of 1st Floor is completed.	Finishing work is in progress.

(Handwritten signature)

784

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजना-तर्मित (नागरिक सुविधा मद) के योजनाओं की स्थिति												
7	नगर निगम मुजफ्फरपुर के ब्रह्मपुर गौरीर का सौन्दरीकरण कार्य। M/s Sri Dinesh Pandey	एप सचिव, नोडो एवं आर्किटेक्चर विभाग पटना का पत्रांक-1323 दिनांक-27.02.19 सचि-128 80357 साख	.8587834 10/2/2019-20 Dated-09.07.19	08.01.20		0.2572528		Civil Amenities	Boundary wall work completed and main gate work completed.	Structure work of ground floor is completed & finishing work with 1st floor in Progress.	Foundation Complete. Tie Beam & Plinth Works is completed Roof of 1st Floor is completed.	कार्य प्रगति में

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

485

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED

DARBHANGA DISTRICT

MONTH

May- 2022

(Rs. in crore)												
SL NO.	NAME OF PROJECT	AA&ES REF & DATE (In Cr.)	AGREEMENT VALUE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 दोनार गुरुद्वारा से टिन्नीस पुल तक नाला निर्माण कार्य (STATE PLAN)	25.60727 Ref 6666 dated 12.10.2017	21.7775724 Dated 27.05.2019	26.08.2020	14.328	11.64	11.02	Cover Drain of Size 2.5M to 4.5M width, Height 3M to 4M. Length 3.55 KM PCC (In Meter)	1039	104	1143	13
1	संबंध का नाम: Ram Naresh Ray							BASE (IN mtr)	1039	104	1143	WORK IS IN PROGRESS.
								VERTICAL WALL BOTH SIDE	1039	104	1143	
								PCC ROAD	1520'	0	1520'	
2	राज्य योजनागत देता चौक से डी0एस0सी0 एच0 वच्चा वार्ड तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। संबेदक का : Madhav Construction	1.4819.ref 63 dated 27.09.2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.723	0	DRAIN	1670'	50	1720	WORK IS IN PROGRESS.
								PAVERS BLOCK	500'	0	500'	
2	पी0डब्लू डी0 पथ में गायत्री मंदिर से दारुमट्टी चौक दुर्गा हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डबकन सहित RCC नाला का निर्माण कार्य।	1.57644 ref 4298 dated 02.08.2018	1.4474050 DATED- 01.04.2022	31.03.2023	1.57644	0	0	Length 2350'	0	0	0	The work will start after two days.

Handwritten signature in a circle.

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- May- 2022

As on:- May- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत काँटी													
नगर पंचायत साहेबगंज													
1	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-1 में सुखनर मठ से पश्चिम इमानबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarant Construction (नाला की लम्बाई = 680 m)		0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 500 m) 73.52 %
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एवं पी० सी० पी० निर्माण कार्य।		0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्राणीय कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यालय पत्रांक- 268, दिनांक- 03.09.2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता, बुद्धल से अनुमति लिया गया है।
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर० सी० पी० नाला एवं पी० सी० पी० सड़क निर्माण कार्य।		1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्राणीय कार्य विभाग द्वारा कार्य आरंभ कर दिया गया है। अक्षेपण अभियंता, सिविल प्रमंडल, बुद्धल, मुख्यपरामर्श का पत्रांक- 268, दिनांक- 01.10.2020 के द्वारा योजना रद्द करने की अनुमति प्रदान की गयी है।
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-5 रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० पी० नाला एवं पी० सी० पी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)		0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 600m) 66.66%

Handwritten signature and initials.

Handwritten initials 'TH' in a circle.

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर													
5	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012			R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	Kota Stone	R.C.C. Kota Stone boulder.	76 % Work completed.
7	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700			R.C.C. Kota Stone Boulder	R.C.C. Kota Stone		R.C.C. Kota Stone	50 % कार्य पूर्ण ।
8	हाजीपुर नगर परिषद् के वार्ड सं0-39 बाघ टोला रोड एन0एच0-77 से सटे नागेंद्र राय के घर से सोनेलाल राय के घर होते हुए प्रकारा हौटल के आगे तक ईट सोलिंग-सह आर0 सी0 नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099								निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26 07/2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।



Chief Engineer,
Infrastructure & Transport
North Bihar, Buldco, Patna



बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul, West Boring Canal Road, Patna-800 001

Contact: + 0612- 2558412, E- mail -- mdbuidco@gmail.com, Website :http://buidco.in

CIN- U45200BR2009SCG014600

पत्रांक--

दिनांक--

सेवा में,

नोडल पदाधिकारी,
एस०पी०एम०जी०,
बिहार।

06/05/22
6/5/22

विषय :- नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में नमामि गंगे कार्यक्रम अन्तर्गत स्वीकृत परियोजनाओं की माह --- मई 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक :- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य अभियंता,

एन०एम०सी०जी०,

नगर विकास एवं आवास विभाग,
बुडको।

ज्ञापांक--

दिनांक--

प्रतिलिपि : टीम लिडर, एस०पी०एम०जी०, बिहार को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

ह०/-

मुख्य अभियंता,

एन०एम०सी०जी०,

नगर विकास एवं आवास विभाग,
बुडको।

ज्ञापांक--

2607

दिनांक--

03/6/22

प्रतिलिपि : मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, नगर विकास एवं आवास विभाग, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

3-6-22

मुख्य अभियंता,

एन०एम०सी०जी०,

नगर विकास एवं आवास विभाग,
बुडको।

1426(POM)
06/06/22

Sr. No.	Name of the Project & Contractor	AA & ES Agreement /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Component wise physical progress			Total Progress	Issue in Execution
							Main Component	Up to Previous Month	During the Month		
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	56.69	Work - 47.59 Escalation - 2.38 O&M - 1.62 Centage - 2.87 Other expenses - 1.24 Total - 56.69 (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Suff Qtr. I & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Data May :- Inlet flow - 22.61 MLD Outlet flow - 21.41 MLD Outlet BOD - 6.30 mg/l Outlet COD - 35.42 mg/l	
							Retaining Wall	Painting of retaining wall in progress	Painting of retaining wall in progress		
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabing	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT granted till Jan.2022)	286.06	Work - 162.42 Escalation - 45.62 House conn. - 12.95 Centage - 6.41 Other expenses - 56.18 Unadjusted Mob. - 2.48 Total - 286.06	91.20%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 27873 nos. SPS- 01 nos.	Sewer Network - 89.402 Km Manhole - 3251 nos Direct connection / House connection pit - 24890 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all respect and 6.860 Km comes in trenchless method) House Connection 27673 Nos SPS 01 No - wet well 34.50% completed. Concreting of 6th Lift done.	Sewer Network - 1.21 Km Manhole - 57 Nos House Connection Pit - 380 Nos House Connection - 1313 Nos. SPS - Concreting of 7th Lift done. 6th lift sinking done.	Sewer Network - 90.612 Km Manhole - 3308 nos Direct connection / House connection pit - 25270 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all respect and 6.860 Km comes in trenchless method) House Connection 28986 Nos SPS 01 No - wet well 48.70% completed. Concreting of 7th Lift done.	Underground Electrical HT line hampered the progress. I NOC from Railway is in process for parallel pipe line to be laid. Local issues hampering the work.
							Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.	STP O&M under progress	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project

2

pm

778

Sl. No.	Name of the Contractor	AA & ES Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	Component wise physical progress		Issue in Execution
									During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.)	29.01.21 (EOT requested till June 2022)	414.33	Work - 334.82 Excavation - 57.53 House conn- 1.51 Ceutinge - 8.14 Other expenses - 12.33 Unadjusted Mob-0 Total - 414.33	98.20%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 109.03 km D1 Rising Main - 6.65 km House Connection - 7100 Nos SPS - 3 Nos	Pipe Laying - 116.1 km Tapping of Existing Network - 6.01 Km Manhole - 4082 Nos Property Chamber - 2218 Nos Road Restoration - 119.43 Km (Including Trenchless & DI pipe) DI Rising Main - 4.65 Km House Connection- 4720 Nos Ambedkar Colony SPS is ready for commissioning.	Pipe Laying - 0.464 km Tapping of Existing Network - 2.52 Km Manhole - 60 Nos Property Chamber - 148 Nos Road Restoration - 1.89 Km (including Trenchless & DI pipe) DI Rising Main - 500 m House Connection- 412 Nos Finishing works ongoing at Ambedkar Colony SPS.	Pipe Laying - 116.564 km Tapping of Existing Network - 8.53 Km Manhole - 4142 Nos Property Chamber - 2366 Nos Road Restoration - 121.32 Km (including Trenchless & DI pipe) DI Rising Main - 5.15 Km House Connection- 5135 Nos Ambedkar Colony SPS is ready for commissioning.	1. Decision on Work held up at Fraser Road near LIC Building by Patna Metro due to their proposed station building at that location. 2. House connections are pending where existing drain is present between house-pit and house. 3. Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.
								Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.		

2

Ph

R

776

Sr. No.	Name of the Contractor	AA & ES Project & CoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
	Pahari-Zone IV A (S) Sewerage Network, 8 Patna	167.80 Cr. (C cost- 184.86 and O&M 130.908	29.05.21 (EOT granted till Oct 2021)	203.40	Work - 178.38 Escalation - 16.55 Centage - 5.71 Other expenses - 2.76	100%	100%	Sewer Network - 88 km (Revised Scope 92 Km) Manhole - 3270 No. (Revised scope 3500 Road Restoration - 88 Km. (Revised 92 Property Chamber - 10650 Nos. (Revised House Hold Connection - 6850 No.	92 Km.	3500 No.	92 Km.	92 Km.
	Technocraft Cons.	11-05-18			Total - 203.40			SPS - 1 No.	Completed.		6850 No.	6850 No.
	Pahari Zone- V Sewerage Network, 9 Patna	364.90 Cr. (C cost- 318.18 Cr. and O&M 372.755	24.04.21 (EOT granted till April 2022)	201.91	H.C - 1.17 Work - 146.19 Escalation - 15.70 Centage - 5.46 Other expenses - 14.27	90.92%	90.92%	1.Sewer Network - 90.947 Km. 2. Manhole- 2464 Nos. 3. Property Chamber- 9149 Nos. 4. Road Restoration- 83.57 Km. 5. House Connection- 10559 Nos. 6. SPS-Civil Work Under Progress	92 Km.	3883 Km.	92 Km.	92 Km.
	Shapoorji Pallonji	25-04-18			Unadjusted Mob. Advance - 19.12			1.Sewer Network - 94.83 Km. 2. Manhole- 2554 Nos. 3. Property Chamber- 9798 Nos. 4. Road Restoration- 87.34 Km. 5. House Connection- 11339 Nos. 6. SPS-Civil Work Under Progress	92 Km.	3883 Km.	92 Km.	92 Km.
	Dighe STP & Sewerage Network, Patna	824 836.44			Escalation - 1.33 Work - 25.44 Other expenses - 0.41	8.77%	8.77%	STP- 100 MLD Network- 303 Km. IPS - 2 I&D IPS - 2	92 Km.	3883 Km.	92 Km.	92 Km.
	M/s VA Tech Wahag				Centage - 1.57 Unadjusted Mob. Advance - 99.10			1. BEP & Design Drawing for major Structure (primary & Secondary Clarifier Approved) 2. Primary Activities of Mix Design, QAP and test pile conducted and approved 3. Site clearing & Grading of site completed. 4. Layout of major Structure done on ground.	92 Km.	3883 Km.	92 Km.	92 Km.
		1187.86 Cr. 30-12-2019	29.08.22		Total - 127.85			Network Progress: 1. Sewer Line Laid-69.211 Km 2. Manhole-1742 Nos. 3. Road Restoration-57.05 Km 4. HSC- 8324.5 Km	92 Km.	3883 Km.	92 Km.	92 Km.
	Kankarbagh STP & Sewerage Network, Patna	578.89 588.8786			Escalation - 0.39 Work- 10.17 Other - 0.29 Centage - 0.62	4.390%	4.390%	STP Progress: 1. BEP & Design Drawing for major Structure (primary & Secondary Clarifier Approved) 2. Primary Activities of Mix Design, QAP and test pile conducted and approved 3. Site clearing & Grading of site completed. 4. Layout of major Structure done on ground.	92 Km.	3883 Km.	92 Km.	92 Km.
	M/s VA Tech Wahag				Total - 11.47			Network Progress: 1. Sewer line laid-35.01 Km 2. Manhole - 623 Nos. 3. Road Restoration- 28.62 Km 4. HSC- 22 Km	92 Km.	3883 Km.	92 Km.	92 Km.

229

2- En

Sr. No.	Name of the Project & Contractor	AA & ES Agreement /Date (Rs. In Cr)	As per Agreement /Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
13	I&D works and STP at Sullanganj M/s YC Projects (JV)	63.51 Cr. (C cost- 35,066 Cr. and O&M Cost- 28,443 Cr.)	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.67	Work - 27.03 Centage - 1.59 Unadjusted Advance - 1 Other expenses- 0.05 Total - 29.67	99%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work : 100% 2. MBRR- 100% Trial run is in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler :100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aigalbinath IPS : 100% 2. Chujla gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	Trial Run Completed, Commissioning under progress. (HT Line in STP Completed in SPS under progress, Scada Completed, Installation of Lab under progress.)	1. Compound Wall work : 100% 2. MBRR- 100% Trial run is in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aigalbinath IPS : 100% 2. Chujla gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% (HT Line in STP Completed in SPS under progress, Scada Completed, Installation of Lab under progress.)	1) Total no. of Manpower = 38 Nos.
		53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	EOT granted till 31.12.2021. Again EOT to be requested.	27.66	Work - 24.54 Centage - 1.50 Unadjusted Mob. Advance - 1.59 Other expenses- 1.59 Total - 27.66	99.20%	STP - 11 MLD SPS - 02 Nos. and I & D	1. Compound Wall work : 100% 2. MBRR- 100% Trial run is in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler :100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aigalbinath IPS : 100% 2. Chujla gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	STP Plant is running I & D and IPS-2 WORK : IPS-2: Plant is running and IPS is running IPS-1: Pumping Station over all progress : 1.66% a) IPS well 100% completed b) MCC and DG room 100% completed c) HT room 80% completed d) Transformer 100% completed. e) Staff quarter 25% completed f) Boundary wall 60% Completed g) J) Bldg main D laying. (1119 Mtr. completed out of 1451 Mtr.) h) Networking piping from Salampur AB to IPS-1 work OMR completed out of 453Mtr) i) Supply of electric-mechanical items : 100%	STP Plant is running I & D and IPS-2 WORK : IPS-2: Plant is running and IPS is running IPS-1: Pumping Station over all progress : 99.94% a) IPS well 100% completed. b) MCC and DG room 100% completed c) HT room 95% completed d) Transformer 100% completed e) Staff quarter 26% completed f) Boundary well 80% Completed g) Rising Main (total 1356 Mtr. Pipe lying completed out of 1461 Mtrs. From STP side. h) IPS Hume pipe 450MBR&6MB supply work completed at 430Mtr and line lying work completed 323 Sftt out of 430Mtr.] Supply of electric-mechanical items : 100% 1) DG/MCC Panel/Transformer/HT panel erection and alignment work completed and cable tray with structure support along with cable laying work/ cable termination work/indoor/outdoor light work/ electrical wiring work/ pump along with piping work in progress. Electro-Mechanical Work 60% completed	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO. on dated 09.10.2021. Approval Awaited.
14	I&D works and STP at Barh M/s Tashiba Water Solution	58.27 61.38									

Sr. No.	Name of The Project & Contractor	AA & ES Agreement		As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
		(Rs. In Cr)	/Date (Rs. In Cr)						Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOI granted till 31.03.2022)	28.60	Work - 25.37 Centage - 1.49 Unadjusted Mob. Advance - 1.10 Other expenses- 0.64 Total - 28.60	97.12%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%	Treated water arrangement to be decided yet.	
								Installation of E&M Work :				
								1) Grit Mechanical : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer: 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanical : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 4) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100%	1) Grit Mechanical : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer: 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanical : 100% 2) Sluice Gates G.chamber :100% 3) Chlorination system:100% 4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100%			
								SPS- 1				
								Civil works				
								Wet well, Inlet chamber:100% DG Room-100% Panel Room-100% Transformer yard-100% staff qtr.-87% Boundry wall-100% E&M Works- Procurement-100% HT Panel -95%	Wet well, Inlet chamber-100% DG Room-100% Panel Room-100% Transformer yard-100% staff qtr.-87% Boundry wall-100%		Commissioning of Electro-mechanical equipments as well as pumping network done.	

[Signature]

[Signature]

[Signature]

Sr. No.	Name of The Project & , GoI/GoB Contractor	Agreement /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
								Up to Previous Month	During the Month	Total Progress		
17	I & D works and STP at Sonapur S.G.Const & S.N. Enviro	30.93 32.6077 And O&M-15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	16.48	Work - 15.21 Contingent - 0.96 Unadjusted Mob. Advance - 0 Other expenses- 0.31 Total 16.48	97.00%	STP - 3.5 MLD I&D Network - 5.426 Km	SPS- 6	Wet well, Inlet chamber-100%	Wet well, Inlet chamber-100%	Commissioning of Electro-mechanical equipments as well as pumping network done.	
								DG Room-100.0%	DG Room-100.0%			
								Panel Room-98%	Panel Room-98%			
								Transformer yard-100%	Transformer yard-100%			
								staff qtr.-95.0%	staff qtr.-95.0%			
								Boundary wall-95%	Boundary wall-95%			
								E&M Works-				
								Procurement-100%	Procurement-100%			
								HT Panel -100%	HT Panel -100%			
								DG Installation-100%	DG Installation-100%			
								Transformer yard-100%	Transformer yard-100%			
								MCC Panel-100%	MCC Panel-100%			
								Screens-100%	Screens-100%			
								sluice gate-100%	sluice gate-100%			
								Monorail-100%	Monorail-100%			
								SPS- 2	Wet well, Inlet chamber-100%	Wet well, Inlet chamber-87.5%		No work done in month of August to- November-21
								Wet well, Inlet chamber-100%				
Boundary wall-70%	Boundary wall-70%											
MCC Panel-70%	MCC Panel-85%											
DG Room-70%	DG Room-85%											
HT&Transformer-30%	HT&Transformer-65%											
E&M Work -	E&M Work -70%(Procurement)											
Screens-0%	Screens-100%											
Sluice gate-0%	Sluice gate-100%											
SPS- 4												
Wet well-99%	Wet well-99%											
Inlet chamber-98%	Inlet chamber-98%											
DG Room-15%	DG Room-20%											
MCC Panel-15%	MCC Panel-20%											
HT/Transformer-10%	HT/Transformer-10%											
E&M Work -70%(Procurement)	E&M Work -70%(Procurement)											
Rising Main-16540 meter	Rising Main-16204 meter											
Rising Main-15171	Rising Main-15055 meter											
Road restoration-14921 meter	Road resto- 15055 meter											
STP - 3.5 MLD I&D Network - 5.426 Km	Pipe laying =33 meter											
	Road resto- 338 meter											
	1. Admin Staff Building completed.	1. Admin Staff Building completed.	Presently underground pipe crossing work in progress and 39 meter completed so far.									
	2. Panel Room completed.	2. Panel Room completed.										
	3. Clear water tank completed	3. Clear water tank completed										
	4. UV chamber completed	4. UV chamber completed										
	5. SBR Civil work completed	5. SBR Civil work completed										
	6. Wet well completed	6. Wet well completed										
			1. For crossing sewer pipeline through Right of Way from Sonapur to Sonapur, 658 meters pipe laying and 24 Ml were pending. But as per instruction of E&M we have started the work through trenchless method as well as open excavation and completed 90 meters of work out of 658 meters 2. Approval of EOT-2 is pending at MMCC level. 3. Electric connection of STP done but due to non availability of Meters at Bihar Electricity Board, it all run is being running through DG set since Feb '22. 4. Variation-2 was submitted to MMCC, but due to some clarification it has been returned and we will proceed it after the required changes									

Sr. No.	Name of the Project & Contractor	AA & ES Goll/CoB (Rs. In Cr.)	Agreement Anomol /Date (Rs. In Cr.)	As per Agreement Date of Completion	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
							1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS), 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station - 6 th lift wall RCC work is in progress- (74.10%) 2. Grit Chamber Screen Chamber Inlet Chamber & Parshall Flume Pile Cape and Column RCC and Tie Beam work and Grit Chamber Slab completed and column casting work in progress (47%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Sump feed pump house -Completed (59%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed (54%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd 4th lift and walkway RCC work is in progress (87%) 6. CCT 5th lift Wall completed and Chlorination building work is in progress (80%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work is in progress (63%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%) 9. Staff Quarter slab completed (55%) 10. IPS/Pumping station IPS 1 - (0.1%) 11. IPS/Pumping station - IPS 2/A - (99.4%) 12. IPS/Pumping station - IPS 3 (98%) 13. IPS/Pumping station -IPS4 - (98%) 14. IPS/Pumping station IPS 5 - No Work	1. Main Pumping Station - 7th lift Wall RCC work is in progress- (75.50%) 2. Grit Chamber Screen Chamber Inlet Chamber & Parshall Flume Pile Cape and Column RCC and Tie Beam work and Grit Chamber Slab completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting work in progress (47%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Sump feed pump house -Completed (59%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed (54%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd 4th lift and walkway RCC work is in progress (87%) 6. CCT 5th lift Wall completed and Chlorination building work is in progress (82%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work is in progress (65%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%) 9. Staff Quarter slab completed (80%) 10. IPS/Pumping station IPS 1 - (0.1%) 11. IPS/Pumping station - IPS 2/A - (99.9%) 12. IPS/Pumping station - IPS 3 (98%) 13. IPS/Pumping station -IPS4 - (98%) 14. IPS/Pumping station IPS 5 - No Work		
1&D works and STP at 20 Chhapra N/s Toshiba (JV)		236.15 242.6337	248.07 Cr. 04-02-20	04.08.21 (EOT request sent to SPMG)	Excavation - 3.48 Work- 61.78 Unadjusted 76.52 Mob. Advance - 5.72 Other expenses- 2.08 Contage- 3.46 Total - 76.52	76.5%					

[Handwritten signature]

Sl. No.	Name of The Project & GoI/CoB	AA & ES Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		Total Progress	Issue in Execution
								Up to Previous Month	During the Month		
22	MLD STP No. 04 IPS and 138.9 Kms Sewerage network at Hajipur	305.19	03.07.2021	315.18 Cr	Centage - 4.54 Works - 101.96 Other - 0.06 Mob. Adv - 20.87 Total - 127.43	58.79%	Sewerage Network - 138.9 Km Manhole - 5731 Property Chamber (Nos) - 17263 Road Restoration - 138.9 Staff Quarter, STP (CUM) - 121 CUM DG & Transformer, STP (CUM) - 34 CUM	Sewerage Network - 95.486 Manhole - 5056 Property Chamber (Nos) - 7586 Road Restoration - 79.390 Staff Quarter, STP (CUM) - 66.62 DG & Transformer, STP (CUM) - 36.79 Security Cabin - 8.38 Aeration Tank - 1112	Sewerage Network - 3.003 Manhole - 31 Property Chamber (Nos) - 127 Road Restoration - 11.43 Staff Quarter, STP (CUM) - 1.5 DG & Transformer, STP (CUM) - 0 Security Cabin - 3 Aeration Tank - 908	58.145	1) IPS 1 & 3 Land NOC under process 2) IPS-II Land NOC Received by CO Hajipur Letter no - 281 dated 19.02.2022. Work can't be started due to objection from District fishery Department so Redesign of IPS-II has been proposed by BUIDCO vide letter no 178/NVP, Hajipur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no TWS/MCP/DMEBR006/171 DATED 17.05.2022 3) IPS-IV Land NOC Received by CO Hajipur Letter no - 305 dated 23.02.2022. Work can't be started due to Local hindrance so Redesign of IPS-IV has been proposed by BUIDCO vide letter no 178/NVP, Hajipur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no TWS/MCP/DMEBR006/171 DATED 17.05.2022 4) NOC under process from Railway, NHAI and RCD.
24	Toshiba Water Solutions Pvt Ltd JV with Kevadiya construction Pvt Ltd.,	312.44	02.07.2023	127.43			Sewerage Network - 167.23 Km	40.892	17.253	58.145	As per site survey, total network found 278 kms. Out of 6 Zones, 5 network drawings forwarded to HIF Ddfr for approval. Remaining 1 zones - IPS & sewage works in progress.
							Manhole - 10701 Nos	1574	342	1916	CC road restoration - 30.64 Km Soil road - 5.777 Km Tie road - 0.770 Km GSI WMM surface preparation on H1 road - 5.606 Km Total road restoration - 42.577 Km Balance road restoration - 15.508 Km (Viable/Non Viable)
							Road Restoration - 167.23 Km	26.697	15.88	42.577	Work is in Progress
							Property Chamber - 9666 Nos	923	388	1311	As per contract agreement scope of house hold connection was not included
							House Hold Connection - 15200	644	158	802	Rising main laying work programme finalized after IPS design drawing approval.
							Rising Main - 4.95 Km	0	0	0	(A) IPS-I (Hindwara Kote) - 1 and 84 C. Received on date 17.05.2022 (B) IPS-II (Lala Padhari) - 10 C. and Mechanical CA Approved. Voted copy forwarded to Chief Engineer for approval (C) IPS-III (Hindwara Kote) - 10 C. and Mechanical CA submitted to HIF for vetting. (D) IPS-IV (Ganga Maati Sakam) - 10 C. and Mechanical CA submitted to HIF for vetting. (E) IPS-V (Rajni Talab) - HIF and Mechanical CA approved. Voted copy forwarded to Chief Engineer for approval
25	Munger STP & Sewerage Network	350.79 Cr. (Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.)	17.10.2023	76.05	Escalation- 2.58 Works - 44.48 Centage - 2.54 Mobilization - 26.45 Cr Total - 76.05	27%	IPS (Civil Work) - 5 nos.	2%	3%	5%	

7/2

nd

Ph

P

Tender Status of Approved Projects under NMCG (As on 31.05.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	31-12-19	0.03	-	Financial bid of 02 technically qualified bidder was opened on 24.03.2022 L1 Bidder rate is found 51.16% above the estimate cost. Letter has been sent to SPMG on 31.03.2022 to take decision.
3	I&D and STP, Kahalgaon	6	-	25.77	31-12-19	0.16	-	NMCG reject the bid due to high rate and instructed to revise the estimate on current rate and take the approval from NMCG. Then the Re Tender will be published, To revise the estimate, letter has been sent to concern Executive Engineer.
4	Gopalganj Crematorium							4th time bid has been invited. Last date for bid submission is till 21st Feb 2022. Till last date of Bid, receiving 21.02.2022, two bids has been received. Bid evaluation is in process.





Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) - (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.35 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm).- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm).- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed		Completed	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Centage - 19.46 <u>Total - 316.45</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.		Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september 2019. Time extension was given till - 20.05.2020. direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.

[Handwritten Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR (31.05.2022)

Sl. No.	Name of Scheme	Status
1	2	3
1	Fecal Sludge Septage Management Digkhara	Revised DPR with compliance of observation sent to SPMG on 20.05.2022
2	Fecal Sludge Septage Management Manihari	Revised DPR with compliance of observation sent to SPMG on 20.05.2022
3	Fecal Sludge Septage Management Teghara	Revised DPR with compliance of observation sent to SPMG on 20.05.2022
4	I&D Works and STP Arwal	Revised DPR submitted to SMC&G & NMCG on 10.11.2020.
5	I&D Works and STP Daudnagar	DPR has been submitted to SPMG on 23.05.2022 through email.
6	I&D Works and STP Darbhanga	As per discussion with concern Executive Engineer, there are two STP land of 3 acre each are required for STP construction. Letter has been sent by Exe. Eng. to District Administration to provide the land.
7	I&D Works and STP Kishanganj	DPR has been submitted to SPMG on 23.05.2022 through email.
8	I&D Works and STP Raxaul	DPR has been submitted to SPMG on 23.05.2022 through email.
9	I&D Works and STP Jogbani	As per discussion with concern Executive Engineer, there is no land available for STP construction.
10	Ara I&D and STP	As per decision taken in BUDDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022.
11	Betia I&D and STP	As per decision taken in BUDDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022.
12	Gaya sewerage Network and STP project	As per decision taken in BUDDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022.
13	I&D Works and STP Samastipur	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Observations yet not complied by concern Executive Engineer.
14	I&D Works and STP Supaul	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 28.03.2022
15	I&D Works and STP Saharsa	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 28.03.2022
16	I&D Works and STP Madhepura	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 28.03.2022
17	I&D Works and STP Motihari	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 28.03.2022
18	I&D Works and STP Ramnagar (Harinagar)	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 08.04.2022
19	I&D Works and STP Jammu!	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 28.03.2022
20	I&D Works and STP Narkatiyaganj	DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG on 08.04.2022
21	I&D Works and STP Lakhisarai	DPR has been submitted to SPMG on 16.04.2022

157



(बिहार शहरी आधारभूत संरचना विकास निगम लि०)

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर -पटना : 800001

email - Cgmbuidco@gmail.com

TS8

पत्रांक:- बु०/यो०-1708/2020 (पार्ट-3) - 2661

दिनांक:- 04/6/22

सेवा में,

मुख्य अभियंता,

आयोजन निरूपण एवं अनुश्रवण,

न०वि० एवं आ० विभाग, बुडको, पटना।

OE (Survey II)
6/6/22

विषय:- जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार(उत्तर बिहार उपभाग)मासिक प्रगति प्रतिवेदन माह मई-2022 के संबंध में।

प्रसंग:- बुडको का आदेश सं०- 38 दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह मई-2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक:-यथोक्त।

विश्वासभाजन,

4/6/22

मुख्य अभियंता

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न०वि० एवं आ०वि०, (बुडको)।

1425 (PDM)
06/06/22

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - May 2022

784

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोहिलरी जलापूर्ति योजना फेज- I सेक्टर का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	
2	मोहिलरी जलापूर्ति योजना फेज- II सेक्टर का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.62	44.62	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	निश्चित समय सीमा में लेबर की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2			
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15 dt-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	कंसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कंसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15 dt-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915		Pipeline-14.43 km HSC-915	

753

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रकसील जलापूर्ति योजना फेज-1 सवेदक-नेर्स अंशका टयुबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-73809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रकसील जलापूर्ति योजना फेज- II सवेदक-नेर्स अवेध राय	रशि-07.63 करोड़ 130/08-03-2018	रशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	चंडिया खरी मुमदी 136 से किन्ही चंडिया होते हुए साहेबाज रोड राहीनगर रोड तक जोड़नेवाला सड़क एवं आसपास का जाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

752

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	संवि-29.69, letter no-596, Date-28.03.2016	संवि-32.50 04.03.2017	15.11.2019	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gindhipani const pvt ltd	संवि-70.96	संवि-61.57 dt- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	42.76	42.76	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-101.064 km HSC-10545 OHT - 5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0 km HSC-0 OHT - 5 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.064 km HSC-10545 OHT-5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(i) अचानक लॉन्गिंग में अचानक प्रॉपिंग पर प्रॉप चलने पर दूसरे लाइन को खोलने की आवश्यकता पड़ने लगी है। (ii) निर्दिष्ट समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं भ्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalinda Engicon pvt ltd	संवि-97.25, letter no-484, dated-20.12.16	संवि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	66.04	65.04	65.04	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-162.077 km HSC-18586 OHT- 6 comp. Tubewell-18 Pump House-17 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-2.655 km HSC-3 OHT-6 comp. Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-164.732 km HSC-18589 OHT- 6 comp. Tubewell-18 Pump House-17 Pump Motor-15 Transformer-18 SCADA-0	निर्धारित समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं भ्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	संवि-2.57 139/15-03-2018	संवि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

[Signature]
TS to CE.
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

AE

751

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-29.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	(i) अंजल घोर क पास एल सीपी स्लू की तरफ NH कॉलिंग का अंजलघोष प्रभाव रहा ग्राहक है। (ii) निरमा राजा सीमा से स्लू की जगह है। अत्यधिक भारी एवं भीषण की जमीन गढ़े गये हैं।

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

AE

750

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य फेज-II संवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

743

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्विकर - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

748

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

मई-2022

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 (Extended to 31.03.2023)	28.62	22.28	21.06	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 3210.20m Bottom slab PCC- 3209.70m. RCC Raft- 3105m. Side wall RCC done- 1st Lift- 3025.20 m. Final Lift- 2847.50 m. Top Slab- 395.40 m Culvert- 16 comp., 1 in progress	Mithanpura to Tirhut Canal Drain Excavation- 3365.20m Bottom slab PCC- 3364.70m. RCC Raft- 135m. Side wall RCC done- 1st Lift- 147 m. Final Lift- 200 m. Top Slab- 0m Culvert- 1 in progress	12	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

747

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	क़िशंगंज जलपूर्ति योजना फ़ेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	क़िशंगंज जलपूर्ति योजना फ़ेज-11 संवेदक का नाम-U mang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-118.559 km HSC-8236 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline-0 km HSC-64 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8300 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

[Signature]
TS to CE
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

[Handwritten] 746

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-1 under state plan phase-1 Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tube well-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tube well-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज-1 संवर्धक-मैसर्स उमंग इंफ्रास्ट्रक्चर	राशि-8.64 करोड़ पत्रांक-130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

[Signature]
- TS to C.E.
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

AE

748

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-110, 48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	रशि -113.1938 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	87.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-191.750 km HSC-16182 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	Pipeline-0.275 km HSC-51 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-192.025 km HSC-16233 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	निर्देशित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	रशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.79	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-139.943 km HSC-7104 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0.172 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-140.115 km HSC-7104 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to C.E.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

744

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-434 दिनांक-20.02.2017	राशि-110.15 करोड़ (दिनांक-17.02.2018)	16.09.19 (Extended to 31.07.2021)	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 installed Transformer-12 installed	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-2 in progress	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 installed Transformer-12 installed	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक समीचीन श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-434 दिनांक-17.01.2018	राशि-44.38 करोड़ (दिनांक-26.06.2018)	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-0 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक समीचीन श्रम की कमी पाई गई है।

AE

TS to AE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

7/13

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अन्तर्गत दोनार गुमती से टेन्ही पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.50	36.12	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13228 OHT-3 in progress Tubewell-7 Pump House-7	Pipeline-0.549 km HSC-25 OHT-3 in progress. Tubewell-0 Pump House-0	Pipeline-76.469 km HSC-13253 OHT-3 in progress Tubewell-7 Pump House-7	13 संशोधित NOC for होगाई परिसर कागजात में प्रस्तुत होने से नाला में विद्यमान रुकावट है। वर्षा में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेन्ही पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.33	11.64	11.02	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-1039 M Base-1039 m Stem-1039 M	PCC-104 M Base-104 m Stem- 104 M	PCC-1143 M Base-1143 M Stem-1143 M	
4	राज्य योजना अन्तर्गत पीठबलुडी पथ पर सिकन्दर मोटर ड्रैनिंग स्कूल से रवो समी अमोन, फणुल्ला लॉ मस्जिद पुरानी मुसफो कब्रिस्तान तथा श्री माखार के घर होते हुए पीठबलुडी पथ में खान चौक तले दबकन सहित आरओसीडी नाला निर्माण कार्य।	0.964566 Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019 (Extended to 31.03.2023)	1.5764	0.753	0.00	Drain 2350'0"	completed	completed	drain 2350'	Completed
5	राज्य योजना अन्तर्गत देता चौक से डी एस सी एच बन्ना गार्ड तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain 1800'	PCC road 1520' Drain - 1670'	PCC road - 0' drain - 50'	PCC road 1520' Drain - 1720' Paver Block - 500'	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/6/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	इंजारपुर जलापूर्ति योजना मोबाईल नं-9471009096 सर्वेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	13
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आपक- 220 / नां० 70-02-10 / 2017-187 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	43.75	43.09	43.09	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m	2 m wide Drain of length 924 m is completed	2 m wide Drain of length 78m is completed	2 m wide Drain of length 1002 m is completed	NOC from Road, Forest, Irrigation, Railway, BSNL awaited
								1.5 m wide Drain of length 232 m is completed	1.5 m wide Drain of length 0m is completed	1.5 m wide Drain of length 0m is completed	1.5 m wide Drain of length 232 m is completed	
								1.2 m wide Drain of length 1653 m is completed	1.2 m wide Drain 20.5m	1.2 m wide Drain 20.5m	1.2 m wide Drain of length 1673.5 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 712.50 m drain	1 m wide Drain 17.30 m	1 m wide Drain 729.80 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil	Watson Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m Side wall- 0m Cover Slab- 0	Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil	
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m	Watson Canal (6m wide) Excavation-1122m Sand filling-1122m PCC-1122m RCC Base- 1122m Side Wall- 1st Lift RHS- 1122m Center Wall 1st lift- 1122m	Watson Canal (6m wide) Excavation-106.5m Sand filling- 106.5m PCC- 106.5m RCC Base- 106.5m Side Wall- 1st Lift RHS- 106.5m Center Wall 1st lift- 106.5m	Watson Canal (6m wide) Excavation-1228.5m Sand filling-1228.5m PCC-1122m RCC Base- 1228.5m Side Wall- 1st Lift RHS- 1228.5m Center Wall 1st lift- 1228.5m	
								Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m	Side wall 1st lift LHS- 1122m Side Wall- 2nd Lift LHS- 1122m Center Wall 2nd lift- 1122m	Side wall 1st lift LHS- 106.5m Side Wall- 2nd Lift LHS- 106.5m Center Wall 2nd lift- 106.5m	Side wall 1st lift LHS- 1228.5m Side Wall- 2nd Lift LHS- 1228.5m Center Wall 2nd lift- 1228.5m	
								Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Side wall 2nd lift RHS- 1122m Hunch- 5451m Cover Slab - 580m	Side wall 2nd lift RHS- 106.5m Hunch- 426m Cover Slab - 37.5m	Side wall 2nd lift RHS- 1228.5m Hunch- 5877m Cover Slab - 617.5m	

FMI

2

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना। सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-42.282 km HSC-5126 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-204 OHT-0 Tubewell-0 Pump House-0	Pipeline-42.282 km HSC-5330 OHT-2 Tubewell-5 Pump House-5	13 निम्नलिखित समस्याओं में से एक की प्रतिक्रिया हेतु आवश्यक समन्वय एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

135

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	सहस्र जलपूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	84.06	84.06	Pipeline-175.58 km HDPE Pipe- 38.600 km (Chim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HDPE Pipe- 2.364 km HSC-22305 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HDPE Pipe- 4.007 km HSC-250 OHT-4 in progress Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HDPE Pipe- 6.371 km HSC-22555 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Durnail pokhat Site after Construction of 4th staging work of OHT, 217W and pump house. Letter send to DM Saharsa by MD Sr. BUIDCO to resolve the matter (Letter No. 8490, 28.12.2020) (ii) बिहार सरकार से नाला जलपूर्ति योजना के लिए 4th स्टेजिंग वर्क के लिए पंप हाउस और 217W के लिए पब्लिक डिस्प्यूट का निपटारा करने के लिए डीएम सहारसा को पत्र भेजा गया है।
2	सिमरी बख्तियारपुर जलपूर्ति योजना फेज- I। Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2019	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहस्र स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. InfraCorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.8020 करोड़ 24/नॉनो-02-01/2017- 306, नॉनो-02 आदि एन डिप्लोमा 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	25.01.2019 (Extended to 31.12.2021)	52.65	51.68	51.68	Construction of 11.50 KM Drain Pumping Station- 02 nos.	Pipeline-11.403 Km	0.097 Km	11.50 Km	Pumping Station- 1, 83% Pumping Station-2, 82%

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

738

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्राक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	Trial & Run in Progress

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/6/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणविपत्ति कस्बप्रवशन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07 09 15	07 03 2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुनन इस्टमड्रोज	2.25 Cr 198/15-03-2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180) REVISIT	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल सुदूरम वाटर ड्रेनेज योजना संवेदक का नाम- M/s Charith-Devkrishna(JV)	राशि - 20.08 200/10-03-02-03/2017-119.418 एन आरि रेल सिमि- 20.02 2018	राशि - 20.73 21.12.2018 Total-2.086 29-11-2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.26	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	Out of 3.85 km RCC Drain, RCC wall of first lift 3.85 km constructed second lift 3.656 km constructed & 3.422 km cover slab also constructed from proposed sump site	3.85 Km Raft and first lift completed. 3.651 km second lift of RCC wall & 3.410 km cover slab completed and Devatered from proposed sump site	Out of 3.85 km RCC Drain, RCC wall of first lift 3.85 km constructed second lift 3.656 km constructed & 3.422 km cover slab also constructed from proposed sump site	In the process of NOC from committee of Williams school supaul to construct sump house, rising main 468 m work and panel room in Williams high school campus supaul. Till now NOC not given by Agency

[Signature]
Chief Engineer
(WSD), South Bihar

[Signature]
TS/ICE,
(WSD), South Bihar

736

Chhapra District

Rs. In Crores

Chief Engineer
WSD, North Bihār

TS 103 C'E,
WSD), North Bilitat

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, दिनांक-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	32.49	34.72	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phases-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, दिनांक-24.08.18	24.07.20 (Extended to 31.01.2022)	61.00	57.90	46.00	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-155.914 km HSC-12619 OHT-3 in progress Tubewell-10 Pump Motor-9 Pump House-10 Transformer-9 SCADA - 1	Pipeline-1.590 km HSC-348 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.504 km HSC-12967 OHT-3 in progress Tubewell-10 Pump Motor-9 Pump House-10 Transformer-9 SCADA - 1	विहित समय सीमा में काम को प्रारंभ हेतु आवश्यक सामग्री एवं श्रम नहीं प्राप्त हो पाई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar



791

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	1	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-136.809 km HSC-11526 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline- 4.972 km HSC- 68 OHT- 2 in progress Tubewell-10 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-131.781 km HSC-11594 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	13
2	2	राशि-53.36 12.06.18	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-87.577 km HSC-7634 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	Pipeline- 0.853 km HSC-122 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 88.430 km HSC-7756 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	

AE
15.06.22
TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
15/6/22

732

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक—
प्रेषक,

2617

दिनांक— 03/6/22

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह — मई, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

1418(POM)

03/06/22

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – मई, 2022

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of Diesel Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 (M/S SDPP/Pahari Old. Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-		UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.1,05,52,208/- F2-02/20-21		07.11.20	1,08,35,615/-	1,07,28,365/-		Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.2,00,900/- F2-05/20-21	18.11.20	2,07,00,900/-	2,02,84,249/-		Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-		DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	2,16,57,600/-	1,24,44,535/-		DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

B

f

750

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed		
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	2,62,11,045/-	2,14,97,090/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	4,94,37,198/-	4,46,86,985/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	5,25,53,723/-	4,86,38,432/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

Handwritten signature/initials.

Handwritten signature/initials.

Handwritten signature/initials.

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	5,07,82,612/-	4,59,67,602/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,15,84,568/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,29,95,878/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan S.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	10,28,37,387/-	10,28,37,387/-		DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- -Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

Type

Date

122

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	4,99,08,520/-	3,55,93,219/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	4,99,08,520/-	3,08,38,543/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	4,00,00,000/-	2,89,27,891/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

126

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,84,51,808/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHA pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,11,40,125/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,44,97,134/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

728

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS		
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	6,84,84,563/-	5,87,50,493/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,26,61,938/-	4,56,18,724/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 + GST SBD-11/20-21	31.07.20	11,50,00,000/-	8,35,86,166/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS		
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 + GST SBD-12/20-21	31.07.20	7,00,00,000/-	7,00,00,000/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur		

74

H

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	8,14,25,060/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP		
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	11,35,81,120/-	11,35,12,232/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	11,71,55,699/-	9,90,25,809/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,72,54,104/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
35	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all PVC luction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,92,14,436/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, panel and other accessories work in progress	Installation, testing & commissioning work in progress		
37	Supply, installation, Commissioning & maintenance of CCTV Camra macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704/-	32,12,317/-	Do	Camera	Supply, installation and connectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition		
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition		
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थायी ड्रेनेज परियोजना पर विद्युत संवर्धन स्थापित करने एवं पम्प से प्राप्त 16 अर्द्ध ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition		

Signature

42

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
40	Supply, installation & Commissioning of 2x25 Hp Non-Clog Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	24,45,300/-	24,24,636/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board			WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

Jn

Jn

Jn

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	4						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	1835579.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, A8 switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1429034.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, A8 switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	1696792.00	1449929.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, A8 switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	1756345.00	1491593.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, A8 switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandirri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		4405998.00	3995935.00		Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition		

The

for

मार्ह - माई, 2022												
Ru. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सदना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवदेक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49 करोड़ 7081855 करोड़ UD&HD, Govt of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	4012.80855 Lakh	2627.37517 Lakh	3011.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE-98967 mtr.)	64755	11	64755	13
								Pipe Network - (CI/DI Pipe)	3902		3902	
								House Connection - 33120 nos	8520		8520	
								Pump House - 05 nos.	5 completed		5 completed	
								Tube well - 05 nos.	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.	
2	सदना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवदेक का नाम-M/s. M.K Enterprises Ltd	राशि-5.04 Cr.	31.05.2021		384.44338 Lakh			OHSR- 05 nos	Completed		Completed	
								Sheikhpura - 01	Completed		Completed	
								S. K. Puri - 01	Completed		Completed	
								S. K. Nagar - 01	Completed		Completed	
								Antaghat - 01	99%		Completed	
								Adalatganj - 01	99% Completed		Completed	
								Precast length of drain- 7119 m	Laying of pre cast length of drain - 5177 m.		Laying of pre cast length of drain - 5177 m.	
								Sump capacity (2375KL)- 1nos	Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete.		Completed	
3	बेजर से भीठापुर ड्रेनेज योजना संवदेक-समाधान एवं राजीव रंजन जी की	राशि - 48.9499 करोड़ पत्रांक-108, दिनांक-17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99833 Lakh	3723.99833 Lakh	Pump & motor capacity- 3150HP	Pump Slab base Complete and column Beam up to 9.150 m in Progress.		Pump Slab base Complete and column Beam up to 9.150 m in Complete.	
								Electrical room ground floor complete and up to column roof slab complete.		Electrical Panel room and sub station completed cable work going on.		
								Gantry Crane		Completed		
								Electro Mechanical Work		Motor pump installed.		
								Transformer Installation			Completed	
								Electric Grid Work			Completed	
5	नगर सौर्यय दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विद्युत्परियोजना नगर में श्री तनिक प्रसाद सिंह के भवन से बेनी रोड सर्विस लेन तक वीटिंगरी एवं आउटलेटिंग नाला का निर्माण कार्य। रुमा कम्प्यूटर	0.44938 करोड़ & 12/2/2012 JK	0.3866382 /13.02.19	12.08.19	0.38664	0.2920	0.2920	Drain - 600 ft Road - 600 ft	Drain - 600 ft Road - 500 ft		Drain - 600 ft (Completed) Road - 500 ft	कार्य पूर्ण।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

माह -- मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर पंचायत मनेज अन्तर्गत वाई सो-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरओसीओ नाला, कमर स्लेब एवं पीओसीओ सड़क निर्माण कार्य संदीप पाटील	3	4	5	6	7	8	9	10	11	12	13
9	आरओसीओ नाला, कमर स्लेब एवं पीओसीओ सड़क निर्माण कार्य संदीप पाटील	0.189714 Cr. 07/27/2018	0.1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft. Road - 492 ft	Work completed		Work completed	अध्याचना सम्पत्ति।
10	नगर पंचायत मनेज अन्तर्गत वाई नो 15 में बक ऑफ इंडिया से मनेज वोस्ट ऑफिस तक आरओसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.37847	0.3695	0.21453	Rcc drain 1804 feet	Work completed		Work completed	
11	बीएमपीओ 16 में फुलवारी शरीफ स्थित भात सिंह चौक तक स्ट्रॉम वाटर ड्रेनेज का निर्माण फेज-2 सर्वेदक-मंदर इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 25.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Drain - 2250 m	कार्य पूर्ण।
12	फुलवारीशरीफ खोजा ईमली से भात सिंह चौक तक स्ट्रॉम वाटर ड्रेनेज योजना निर्माण फेज-3 सर्वेदक-मंदर इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Drain 3390 m Completed.	Completed.
13	फतुआ जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed. Pump house work completed. 1901.1 mtr. Completed Nil Install Nil 100 Completed Completed Completed 5138 Nos.	Boring of Two Tubewell completed. Pump house work completed. 1901.1 mtr. Completed Nil Install Nil 100 Completed Completed Completed 5138 Nos.		
14	मारीडी जलपूर्ति फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51829 / 62829 m HSC - 5210 m / 6010 nos. T/W - 5	Piple Line 62000 m HSC 6010 T/W - 5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	कार्य पूर्ण।
15	बिहम जलपूर्ति फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2020	2.5987	2.5987	2.699	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network -38000 m. House connection - 3100 nos		Distribution network -38000 m. House connection - 3100 nos	कार्य पूर्ण।
16	नैतपुर जलपूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2020	0.283	0.2833	0.2541	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अध्याचना सम्पत्ति।

[Signature]

[Signature]

[Signature]

माह - मई, 2022

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीक जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	67.315	67.315	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation -02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m	11	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation -02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar Jhinnagar, Finishing Completed & Testing work in progress) OHT ward No. 41 (Town school Finishing work Completed & Testing work in progress)
2	विहारशरीक जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.31	88.241 Cr. Transferred from phase I)	87.089	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 2+785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 1376/2000 no. Motor pump 22/23 Transformer 22/23 Variation - 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation - 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed. OHT - Ward 23 -Bharat Gas Godam, OHT completed. OHT - Ward -43 Labour Awas, OHT completed. Sump in Ward No.-20 completed & Reservoir on Hiranya Parvat is incomplete due to awaited of NOC from Archaeological Dept. (GOI).	
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	रशि-08.193 93/13.01.2014	रशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/50) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलपूर्ति चाहू है।	
4	इस्लामपुर जलापूर्ति योजना फेज- II श्री सुमन इन्टरप्राइजेज	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 1+714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अर्न्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टेण्ड चौकट का निर्माण किया गया, जिससे शेष चरों में गृह-प्रतिष्ठित गृह संयोजन का कार्य पूर्ण कर दिया गया है।	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मार्च - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
								(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 144.56 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 402.259 km Pipe laid (ii) Road Restoration - 171.37 km Done (iii) Rising Main - 9.10 km work completed		(i) Distribution Network - 405.969 km Pipe laid (ii) Road Restoration - 171.656 km Done (iii) Rising Main - 9.379 km work completed	
	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs 187.65 Cr	Rs 166.34 cr. (including 31.18 Cr Mobilisation Advance & (100.90) Cr Running Bill amt. & Rs 17.13 Cr RCD Adv.)	Rs 135.80 (up to 12.04.2022)	Construction of New Reservoir - 05 nos. HSC - 75400 Nos. (Revised Qty. - 75779 Nos.)	Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masitalpur, Behind Della PS & Joda Masjid)		Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masitalpur, Behind Della PS & Joda Masjid)	
								CSC - 05 nos. & Control Room (Dandibagh) - 1 no.	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Della		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Della	
								GLSR - 03 nos.	GLSR - Work in Progress at 03 location i.e., Barahiyon - 2 nos. & Ramshilla - 1 no.		GLSR - Work in Progress at 03 location i.e., Barahiyon - 2 nos. & Ramshilla - 1 no.	
								GLSR - 03 nos.	GLSR - Work completed (Boundary wall of GLSR campus is in progress)		GLSR - Work completed (Boundary wall of GLSR campus is in progress)	
								CWR & Pump House - 01 No.	CWR - Work completed		CWR - Work completed	
								Control Room - 05 No.	Control Room - Civil work completed.		Control Room - Civil work completed	
								Rising Main - 17450 km (Revised Qty. - 15132 km)	Rising Main - 1515 km DI pipe laid		Rising Main - 1515 km DI pipe laid	
								Production Tubewell - 24 nos. (Revised Qty. 25 nos.) (Note - One no observation Tubewell has been concerned in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos. work completed		Production Tubewell - Total 25 nos. work completed	
								Observation Tubewell - 7 nos. (Revised Qty. - 6 nos.)	Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyana & Kendhari)		Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyana & Kendhari)	
								Operator Office (G+2) at ITI Campur - 01 no.	Operator Office - Work completed		Operator Office - Work completed	

Handwritten signature and initials in blue ink.

716

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWILL JV (Jindal).	राशि - 33.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	33.48	36.72	35.99	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos. (x) Pump Chamber- 12nos (xi) Boundary Wall-4 Zone (xii) Trenchless Work- 2 &3 (654 mtr) (xiii) GROUTING WORK UGR- 01	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (xiii) M.S. Carrier Pipe -950.74 mtr. completed (xiv) GROUTING WORK UGR -01 completed	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos. (v) Road Restoration- 12815 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) M.S. Carrier Pipe -950.74 mtr. completed (xiv) GROUTING WORK UGR -01 completed		
4	बोधगया सिंचन योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount 95.94 cr	100.65 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network- 67.53KM 2. Raising Main - 6.00 km. 3. Trenchless - 0.523 km. 4. IPS 1 to 5 & NPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos. 8. Road Restoration - 32680 sqm	Sewer Network - 63.4 km Raising Main - 4.85 km. Trenchless- 225 mtr. IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS-4 - 11 mtr RCC casing completed STP - 10 MLD 96% Completed. House Connection - 2570 nos completed Manhole - 3447 nos completed Road Restoration - 61333 sqm			

FHS

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no.	2 No. 4 no. 37.36 km. 15323 no.	completed completed completed completed	completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020	42.68	35.47	35.47	Road Restoration - 37.36 km. Tubewell - 14 no Pipe line - 98.605 km HSC - 4900 no.	37.36 km. 14 no. 98.625 km. 5231 no.	completed completed completed completed	completed completed completed completed	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्सल्टेशन प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Road Restoration - 98.625 km. Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	98.625 km. 2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	
4	वाई संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	

(Hu)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय नदी के मकान होते हुए दरधा नदी तक नाला एवं पीसीसी0 निर्माण कार्य	राशि-0.54 करोड़ पत्रांक-66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress	Work in Progress	Work in Progress	1. संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक - 327, दिनांक - 24.09.2021 एवं पत्रांक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. संवेदक द्वारा दिनांक - 20.12.2021 को योजना कार्य खद पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त करने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यस्थल के पत्रांक - 08, दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद/अधिकाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 29 में बलराम पंडित के मकान से दर्यानिधि के मकान होते हुए नवाई बैंक तक पीसीसी0 पथ, नाला एवं डकन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्रांक-66/09.01.2019	राशि -0.156 Date - 26.02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरव से पीसीसी0 कार्य सहित नाली डकन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्रांक-07/27.09.2018	राशि -0.082 Date - 26.02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से परिधम तरफ से ब्रजेश कुमार के घर तक पीसीसी0 कार्य एवं पूर्व निर्मित नाला का करमति एवं डकन निर्माण उपेन्द्र कुमार शास्त्री	राशि-0.08 करोड़ पत्रांक-07/27.09.2018	राशि -0.074 Date - 26.02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रौशनप के घर तक नाला एवं पीसीसी0 कार्य कोशल किशोर	राशि-0.33 करोड़ पत्रांक-128/08.03.2018	राशि -0.288 Date - 25.02.2020	24-06-2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्रांक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

473

2

100%

List of Project Arwal District

माह — मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell - 01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

Handwritten signature/initials.

Handwritten signature/initials.

Handwritten signature/initials.

List of Project Lakhisarai District

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में मीरा देवी से अलग साह बटोला मंडल से विष्णुदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में फकीरा भगत से चौब भगत एवं रामजी साव से सरसुग मंडल तक पी०सी० पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-०६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed	
4	बड़हिया नगर पंचायत के बड़हिया निमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० नाला एवं स्लेब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	
5	वार्ड नं० 01 में एन०एच० 80 जगदम्बा मील मोड़ से भाया कोशाल बाबू के पुलवाड़ी होते हुए सागत अमीन के स्थान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए पुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress		55 % work completed	

T

S

74

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह — मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-50-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट क्षी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01 /2019-79, दिनांक - 12.02 2019, कुल राशि - 55.75493 करोड	59.3 Cr.	18.11.2021	35.322	35.322	35.322	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 and 36. (3) 124485.5 mtr. Pipe laying work completed. (4) House Connection 13896 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41844 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,3 5,836. (3) 1563.5 m pipe laying work completed. (4) House connection 725 nos. in ward no. 1,5,6,7,13,14,23,24, 27,30 work in progress. (5) Road Restoration 2310 m.	(1) Pipe Laying 101% total length 126.049 km. (2) House connection - 100.10% Total House Connection - 14621 Nos. (iii) Total Road Restoration 44154 m & remaining 22446 m, motarable done. (Work in progress)	2.616 km. RCD Road Permission Awaiting. 1.009 km. Railway Permission Awaiting. 1.005 km. RWD Road Permission Awaiting.

FHO

List of Project Munger District

माह - मई, 2022
Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	95.5319	95.5319	95.5319	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11115 KL) Floating Jetty - 1 Nos.	Pipe Supply - 274.92 km. Pipe laying - 213.246 km Hydrotest - 199.874 km Road Restoration completed - 181.286 km HSC Completed - 16469 Nos. Water Meter - 6974 No. WTP - Work in progress (85% completed). Floating Jetty - 62% OHSR 5 nos. work in progress.	Pipe Supply - 0 km. Pipe laying - 9.575 km Hydrotest - 17.779 km Road Restoration - 23.96 km HSC - 1883 No. Water Meter - 2153 No. WTP - 3% Floating Jetty - 1 % OHSR 5 nos. work in progress. OHSR-1 - 2% OHSR-2 - 2% OHSR-3 - 1% OHSR-4 - 1% OHSR-5 - 2%	Pipe Supply - 274.92 km. Pipe laying - 222.821 km Hydrotest - 217.653 km Road Restoration completed - 205.246 km HSC Completed - 18352 No. Water Meter - 9127 No. WTP - Work in progress (88% completed). Floating Jetty - 63% OHSR 5 nos. work in progress. OHSR-1 - 45% completed OHSR-2 - 63% completed OHSR-3 - 70% completed OHSR-4 - 30% Completed OHSR-5 - 63% completed	RCD Road NOC Pending 27.821 km. NH Permission Pending 2.8 km.

List of Project Nawada District

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								OHT		Completed		
								Construction of 450 mm X 300 mm X 150m deep HYTE		Completed		
								Construction of Pump House with attendant room		In Progress (95%)		Total wards covered by buidco = 23 wards
								Supplying & Installation of Submersible Motor Pump		Completed		
								Supplying & Installation of 63 KVA Transformer		Supplied but not installed.		After testing water supply started in 13 wards
								Supplying & Installation of 100 Litre Chlorinator		Supplied but not installed.		
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	Nil Nil Nil Nil Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	Rest 10 wards are partially saturated (Ward no.-10 & 11 are fully untouched, ward no. - 28 (50% completed) and rest 7 wards are 70- 80% completed)
								Hose service Connection work	4864 nos.	Nil	4864 nos.	For full saturation of all the wards revised estimate/Variation has been submitted in the department.
								Construction of Boundary wall	110 m constructed.			
								Construction of approach Road		Nil		
								Construction of Main Gate		Nil		
								Campus Development		Nil		
								Road Restoration	(5.693 km. Motorable but not casted)	Completed		

1

राशि-5.45 करोड
पत्रांक-131,
दिनांक-08.03.
2018

नवादा जलापूर्ति
योजना, फेज-2
(राज्य योजना)
Integral Screw
Industries

6.54886

05.12.2020

4.45

5.42

5.42

78

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.97 km		12	13
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.			Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 95 % Progress.
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 38884 m House service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6353 NO's Over head tank - 1 at gulakshani is started, Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.			Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6353 NO's Over head tank - 1 at gulakshani is started, Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani. I. Sufficient Land for Sulemanganj OHT is not available.
4	खेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 1834 nos. Sump house - 2 nos.	T. tubewell-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress			T. tubewell-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress
5	विक्रमगज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक-140/15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.			Completed.

8

202

202

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - मई, 2022

Sl No.		Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 kl)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 &15 (g) 1 nos.	कार्य पूर्ण O & M का कार्य किया जा रहा है।		
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BFC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35419 M (99.10%) (b) 20 Nos. (c) 4707 / 66.63% W. No. 01,06,07,08,09,10,11,1 2,13, 15,16,17,18,20,22, 23,24&25 saturated Total - 18 ward.	(a) 35419 M (99.10%) (b) 20 Nos. (c) 4725 / 67% W. No. 01,06,07,08,09,10, 11,12,13, 14, 15,16,17,18,19,20, 21,22, 23,24&25 saturated Total - 21 ward.	कार्यपालक अभियंता, सहायक अभियंता, कनीय अभियंता एवं संवेदक द्वारा संयुक्त स्थल निरीक्षण के उपरांत पाए गए स्थल पर कर्मियों को पूर्ण करने हेतु 20-25 दिन का समय निर्धारित किया गया है। संवेदक द्वारा दिनांक - 16 05.2022 से शेष कार्य किया जा रहा है।		

708

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वक्कर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	सशि-2938 पत्रांक-596, दिनांक-28.03. 2016	सशि-3223 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	
2	वक्कर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	सशि-4866 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8909 no.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8909 no. Road Restoration - 86002 m.	
3	हुमरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	सशि-536 140/15-03-2018	सशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution main-24750 m HSC-4579 no.	-	Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	सशि-371 140/15-03-2018	3.79 22-10-2018	21.10.19	2.5052	2.49	2.49	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

type

2

705

List of Project Bhojpur District

माह - मई, 2022

Rs. in Crores

माह - - मई, 2022												Rs. In Crore
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फंड-1 सर्वेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-123225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no. (1 no extra) Pump House 6 no. completed, Staff Quarter-0 nos Distribution main-123565 m Pump Motor-4 nos Transformer-4 nos OHT-2 nos complete and 2 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24112 Nos Approach road- 00 m Road Restoration - 122.615 km.	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main- 35 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 19 Nos Approach road-00 m Road Restoration - 123.512 km.	Tube bell-7 no. (1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-123600 m Pump Motor-4 nos Transformer-4 nos OHT-2 nos complete and 2 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24132 Nos Approach road- 00 m Road Restoration - 123.512 km.	
2	आरा नगर निगम जलापूर्ति योजना फंड-2 सर्वेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	30.65	30.65	30.65	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-4 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1no. in progress. Staff quarter-0 nos. Distribution Main-66271 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tubewell-0 nos Pump house-0 nos. Staff quarter-0 nos. Distribution Main-20 m Pump-Motor-0 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0 9888 Road Restoration - 66.251 km	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1no. in progress. Staff quarter-0 nos. Distribution Main-66271 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	

704

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

मार्च - मई, 2022

Sl No.	Name of Project (Name of Contractor)	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value Date - 19/09/2020	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Bhagalpur Water Supply Project - 1 Kevadiya Construction Pvt. Ltd. Vijji Ratna Sorathiya Infra Pvt. Ltd. (KCPL- VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01/07/2013	For Pkg - 01 Rs. 25.15 Cr. Date - 19/09/2020	EPC - 23.06.2021 O/M - 22.06.2026	Rs. 257.43 Cr.	Rs. 197.91 Cr. Including Mobilisation Advance in (Pkg 01 to Pkg 03 & Pan (India)	Rs. 161.94 Cr. (upto 30/09/2021)	Tubewells - 23 nos. Rising Main - 5750 m. OHSR - 23 nos. Distribution Network - 312.84 km. HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs.	Tubewells - 17 nos completed. Rising Main - 165 m. installed (under pkg. 1) OHSR - Package 1 - 3 nos civil & mechanical work completed. Package 2 - 3 OHSR work in progress at 3 locations. Partially constructed 3 OHSR- 1 in progress 3 completed Package 3 - 3 OHSR work in progress Partially constructed 3 OHSR-1 in progress 2 OHSR completed. Refurbishment of OHSR 4-3 in structural strength safe 1 is unsafe. Distribution Network - 195.689 km. HSC - 30648 nos. (7385 already done in previous contract Total done - 34033 nos.)	11	12	CSC - Building finishing work in progress OHSR - Alignm - Soil test completed. Manikpur - Dismantling work of existing OHSR is yet to start Work is not started due to land dispute at Brahlepur. NOC is awaited for CTS-P Water tightness test is in progress at Thakurbari & TMBU.
2	Bhagalpur Water Supply Project - 2 M/s VA Tech Wabag Limited.	Rs. 253.57 Cr. Letter No. - 2010 Date - 04/09/2017	Rs. 277.59 Cr. Date - 17/06/2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs. 82.04 Cr.	Rs. 96.15 Cr. (Including 23.79 Cr. Mobilisation Advance & 65.03 Cr. Running Bill 7.33 Cr. RCD + Pollution Control Board Adv.)	Rs. 82.67 Cr. (upto 17/01/2022)	WTP - 1 no. Twin D Type Intake wall 141 MLD Jack well - 1 no. Clear Water Reservoir - 9.1 ML Transmission Main - 28.7 km	WTP - Work in progress. Twin D Type Intake wall - 141 MLD - 10% work completed -2.75 mtr Well sinking done. Reinforcement work in progress for next lift. Jack well - 75% work completed. 17.25 mtr sinking done. 1.8 mtr Well casting in progress. Intake well - 2.75 mtr well sinking done 1.8 mtr Wall casting in progress. Clear Water Reservoir - 9.1 ML - Base raft is completed, wall casting work in progress. Transmission Main - 22.254 km. pipe laid (26.7 km. pipe received at site)	WTP - Work in progress. Twin D Type Intake wall - 141 MLD - 10% work completed -2.75 mtr Well sinking done. Casting is done for another lift. Jack well - 75% work completed. 17.25 mtr sinking done. 1.8 mtr Well casting in progress. Intake well - 2.75 mtr well sinking done 1.8 mtr Wall casting in progress. Clear Water Reservoir - 9.1 ML - Base raft is completed, wall casting work in progress. Transmission Main - 22.4 km. pipe laid (26.7 km. pipe received at site)	Chemical House - Column up to lintel beam bottom completed Guard Room - RCC work completed. Brick work and plaster work completed. Star Quarter - Ground Floor Slab completed FF column under progress. Car Pkng - No work. Centrifuge Building - Slab casted Administrative Building - Lintel Beam completed above lintel Brick work in progress. Plate settler Clarifier - Tank 1 base raft completed and 1st lift of vertical wall casted. Tank 2, 3 & 4 PCC completed for Base slab. Reinforcement work in progress Water Transmission main - Railway permission required for 2 location.	

Figure

Figure

703

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

माह - मई, 2022

Sl No.	Name of Project Name of Contractor	AAEC With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	भगलपुर नगर पंचायत Contractor-M/s CZAR CONSTRUCTION	संवि-32.86 Cr Letter no- 03/AMRUT-21- 03/2015-1519	संवि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km		12	13 Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sullanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, patna	संवि-8.1930 Cr. Letter no-93 Date - 13.06.2019	संवि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		100%	
4	Sullanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	संवि-1.282 Cr, Letter no-2082 Date - 09.04.2019	संवि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. 100 (new)		Work Complete 86.0714%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 332. Date - 29.10.2021

Done

22/5/22

70