

214

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

पत्रांक- बुडको/यो0-1704/20 (पार्ट-3) - 212

पटना, दिनांक- 10-8-2022

प्रेषक,

इं० राजेश बरनवाल,
मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन,
(दक्षिण बिहार उपभाग)
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

SE(PDM)
10-8-22

विषय:- माह जुलाई-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं०-38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह जुलाई-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

(राजेश बरनवाल)
मुख्य अभियंता
10/8/2022

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन जुलाई-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Compliant Wise Physical Progress.				Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress		
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd	340.13 cr	1 Agreement dated 20/02/2017 - 275.21 CR 2. Supplementary Agree- ment dated 25/06/2018- 13.95 CR 3. Supplementary Agree- ment dated 07/06/2021 - 36.68 CR 4 Supplementary Agree- ment dated 29/09/2021 - 11.75 CR	04.05.2019/ Extended date of completion 30.12.2022					10	11	12	13	14	
									Block-A	RCC works Completed	All balance finishing work completed	99%	All work complete except Control Room. Only lift bit painting works are balance.	
									Block-B	RCC works Completed	Finishing work in progress	96%	ACP works completed. 85% facade works completed on three faces. Marble lift cladding & outside plaster in completed. Painting work in progress. External Glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Door fixing work in progress.	
									Block-C	RCC Completed	Finishing work completed	100%	Completed.	
									Block-D	Roof slab RCC completed	Above roof RCC in progress	86%	North side facade work 90% completed. 70% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing work in progress. Block work & plaster work in progress above 7th floor & 8th floor. Tiles flooring work in progress at 7th & 8th floor. Door fixing work in progress. Painting.	
									STP	Baffle wall RCC in progress	Area water logged	94%	Entire Civil Works are completed. Electro Magnetic works have started.	
					292 Cr.	291 Cr.	85%	yes	UGT	Rec work completed	Map to start Pump erection & pipeline work	100%	Cleaning & commissioning in progress. Pipeline completed.	
									SUBSTATION	Building completed	Commissioning to take place	100%		
									AC PLANT ROOM	Building completed	External painting work to start	100%		
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed. And handed over.	
									ELEVATED COORDOOR	RE Wall Gab bed compaction completed.	Deck RCC in progress.	100%		
									BUS SHED	4 nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preparation work in progress	87%	Balance area fdn work in Progress. Roof sheet work in Progress.	
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	100%	Completed.	
									Boundary Wall	RCC work in progress		80%	West side wall completed, south side balance because land irrigation.	
									TERMINAL BLOCK & Subway	Arrival Terminal block & Departure block RCC in progress	Ramp slab Rec work in progress	80%	99% of Excavation is completed in Non Electrodes bus parking area. only 20m work front is available. Foundation of Terminal Building area is completed.	

215

Sc

132

212

Sl No	Name of Project Name of Contractor	AA&ES With Ref & Date	Agreement m/Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expended	Financial Progress	UC Sent	Main Component	Cumulative Physical Progress			Issue in Execution/ Remarks
										Up to Previous month	During the month	Total Progress	
1													
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अभियान का संचालन का नाम । राशि-26.08 करोड़ वार्ड-45 दिनांक-26.08.2014 ए	राशि- 25.20.08.338.00	22.12.2018	0.00			25.17	23.91	Traffic Control Room Installation of Electronic Traffic Light Total no of electronic traffic light junction-42	Traffic Control Room - Completed Installation (Foundation) of Total no of electronic traffic light junction-42		13	14 पुरस्कृत प्रमाणिक स्वीकृति हेतु (विभाग को पत्र भेजा गया है ।
Patna West													
1	नगर सीटिंग रोडवर्क काई 30-05 ए 00 में नया सड़क एक्सेस 30 में नएकस सड़क 05 के बीच पथ निर्माण काई । संबंधक- नरेश कुमार	2.31040 Letter-91 28.02.2019	1.92774/ 02.03.2020	01.03.2021	2.07774	2.0764	2.0764	2.0764	Retaining wall 853/ft /P.C.C Road-853 ft	Retaining wall 853/ft P.C.C Road-853 ft		Work Completed	रा. कार्यलय के पत्र-468 दिनांक- 18.07.2022 द्वारा अधिसूचना संपिष्ट ।
Patna District (Patiaputra Anchal, BUIDUG)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Panchayat STP Patna M/s Archana Contractors Pvt. Ltd	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 25.07.2019	22.01.2021	0.9850000	0.7873000	0.7873000		Drain- 10ftm Road- 10ftm		55%	60%	Work re-started from 01-11-2021 due to non-shifting of electric poles/Transformer.
2	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhailacharya Road in Ward no - 7 Pamini Kumari Construction Pvt. Ltd	1.3506600 Lt. no 80/12.02.2019	PA/2020-21 /F2-02 1.12.24.277 13.05.2020	12.11.2020	0.6753300	0.5631000	0.5631000	Yes	Drain- 6ftm Road- 6ftm	75% drain work completed	25%	100% drain work completed	Work completed as per sic scope
3	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no 80/12.02.2019	0.5570632	24.02.2021	0.3711300	0.1200000	0.1200000	Yes	Drain- 4.2m Road- 4.2m	35% work completed	10%	45% work completed	Work in progress
4	BOQ FOR RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA.	1.2751587 Lt. No. 14/09/25.03.2021	100/12371	05.10.2021	0.6000000	NIL			5th floor. Indira Bhawan renovation work	65%	5%	70%	Work stopped by contractor due to unavailability of fund contractor ensured to start of work from 02.04.2022
List of Project Patna East													
1	पटना नगर निगम क्षेत्रीय काई 30-30 UDHD Lt. -123/ 26.02.2018	0.4345100	0.3669285	29.07.2019	0.3669285	0.3665934	0.3665934	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	100 % 100 %	-	100 % 100 %	आरंभ पूर्ण ।
2	अवगत सड़क नगर रोड 30.04 (शिव हरण सिंह एव) में चौकीवासी सड़क नगर नगर निर्माण काई । संबंधक- श्रीमती पुष्पा कुमारी	0.2003100 UDHD Lt. -123/ 26.02.2018	0.1781384	08.10.2018	0.1781364	0.1772371	0.1772371	0.0403100	PCC ROAD M H.P DRAIN 1 M	100 % 100 %		100 % 100 %	आरंभ पूर्ण ।
3	पटना नगर निगम काई 30-08 में बदरवा नदी में सड़क-सड़क-नगर निर्माण काई । संबंधक- श्री अजित कुमार	0.2826300 UDHD Lt. -80/ 12.02.2019	0.2375849	6 Months	0.2697453	0.2475864	0.2475864	0.1413150	PCC ROAD RCC DRAIN	100 % 100 %		100 % 100 %	आरंभ पूर्ण ।

132

Sl No.	Name of Project Name of Contractor	AAKES Wila Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	नगर सौराष्ट्र बाजार अग्रजिवा वार्ड संख्या-26 एच 98 में प्लॉट 20 अंडीय रोड होले हुए पदचाल नगर होले एच रेवेले इन्टर लक मार्ग नगर एच दीर्घाशीली बरार्ड काई। संरेडक-बेरल सरेडक आरंभ	0.7627500 UD&HD LL-111/ 09.01.2019	0.7070037	03.06.2020	0.7627500	0.6434804	0.6434804	0.3813750	PCC ROAD 1600 FL H.P DRAIN 1600 FL	95 % -	100 % 100 %	14 कार्य पूर्ण।	
5	पाना से रंगकोरी चला विद्युत सिधारेक मे निर्मितका। रडक एवं अरकोरीनी नाला सरेडक भरने कार्य हाइडे	2.5604300 UD&HD LL-63/ 27.09.2018	2.2423135	22.07.2020	2.5604000	2.2410230	2.2410230	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% -	100% 100%	कार्य पूर्ण।	
6	नगर सौराष्ट्र भोगाम अग्रजिवा निवासकेकर नगर सौराष्ट्र भोगाम अग्रजिवा वार्ड 70-01 में स्मो रामचंद्र सिंह के गकन से गहवीर स्थान तक पाती टकी तक दीर्घाशीली बरार्ड हाइ अरकोरीनी नाला निर्माण कार्य का अवरोध कार्य। सरेडक- बेरल रागा की बार्ड कायादेशन।	1.9840000 UD&HD LL-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	1.2298629	0.5271370	PCC ROAD 500 M RCC DRAIN 605 M	100% -	100% 100%	कार्य पूर्ण	
7	पदना मिडी बिना कटर बलार में की चीना पोशाला में 20'00" x 16'0" को पड़वारा पर रोड का निर्माण 75'0" x 25'0" का नाता रोड का निर्माण एवं अन्य मीठा का सोलिंग का गरमाते, इसरा उत्थाना एवं अंतर्गृहीती का कार्य। गौरेडक श्री राजेश्वर सिंह	0.1383700 DM Panna Laiter No- 522/ 21.03.2018	0.1233136	29.12.2018	-	-	-	-	SHADE 3 NO Electrification and Water Supply --	90% 0	90% 0	गिरासा समिति को राशि प्राल नहीं दी जा रही है। मार्च 2021 से धीमा विकास कर अभी तक राशि दिया कार्यक्रम को उत्तरकारी नहीं कराती गई है। प्रस्ताव- 473, दिनांक- 01.06.2020 द्वारा पुनः सारिता किया गया है।	
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Shamma	3.3846000 LL-230/ 15.02.2017	2.9805287	12 Months	3.3846000	0.7403105	0.7403105	-	-	35 % 5%	40 %	पूर्व में प्रस्ताविका म्यात्र निर्धारित एवं अधिसूचित होने के चलते दुसरें जगह पर उपयुक्त उद्देश्य की भावा नगर अनुपेक्षित पदना नाम निर्माण से की जाती रही अतः लागण बार जारी माद बैरबा में कुड़े की डेर लगी हुई उद्देश्य का NOC दिया गया विस्तार से कुड़े प्रवार करने 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति संबंधित है। अभी तक लगाना 40 प्रतिशत कार्य पूर्ण हो गया है। समय पूर्व ही कार्य प्रारंभ प्राल पूर्ण था जिससे एकतरफा, SBD, NIT एवं प्रशासनिक सहयोग की प्रति सहमत नहीं होने के कारण दूर कार्यवर के पड़बा- 204, दिनांक- 03 08 22 द्वारा पत्र भेजी गई है, जमाना अपवाद है।	
9	पदना नगर निर्माण क्षेत्रांतरित वार्ड 70-06 के क्षत्रीयता निर्मित यापारी नगर सौराष्ट्र की श्याम कुमार	0.7462000 UD&HD Laiter No- 80/ 12.02.2019	0.6374462	6 Months	0.7241572	0.6601468	0.6601468	0.3308346	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण	
10	पदना नगर निर्माण वार्ड 70-70 में पदना पाट बरकी पर से पूना उपखण्ड के पर से उत्तरादेशन होते हुए गागाबा के गहवीर तक सरेडक एवं नाला निर्माण कार्य। सरेडक- बेरल रोड मार्ड	0.9114000 UD&HD Laiter No- 80/ 12.02.2019	0.7661716	6 Months	0.8698850	0.3565386	0.3565386	0.3565386	PCC ROAD RCC DRAIN	20% 0%	20% 95%	पदनामा को जमाना कमकर सरेडक भागा कार्य पूर्ण नहीं करने के कारण कार्यात्मक अधिकता के बारे अभिधान पदनामा पड़बा- 472 दिनांक- 01.06.2022 द्वारा से गई है। जिससे सरेडक के सिस्टम एचओ को साम्राह्य कार्य से डिबार करने एवं काली सूती में उत्थान की कामगामी करने का उत्तरादेश दिया गया है।	
11	पदना नगर निर्माण वार्ड 70-53 में उत्तरादेश रण पर से गहरावट देखीगी गती किरणाएं एवं, नाता गैर पत्र सरेडक एवं नाला निर्माण कार्य। सरेडक- बेरल हनुयला हाईटेक।	0.7723000 UD&HD Laiter No- 80/ 12.02.2019	0.6407738	6 Months	0.7376827	0.6488985	0.6488985	0.33661500	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण	
12	पदना नगर निर्माण क्षेत्रांतरित वार्ड 70-72 में दीर्घाशीली रेवेले हाट्ट के नीचे बाबर जी के कोठाला छिपी से मिलावल सरेडक के गंदाम तक सरेडक एवं नाला निर्माण कार्य। सरेडक- श्री गौरीष कुमार	0.7670000 UD&HD Laiter No- 80/ 12.02.2019	0.66042116	6 Months	0.7502241	0.6855334	0.6855334	0.3276407	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण	

3

2023

210

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date.	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
13	पटना नगर निगम कार्य नं-40-408 में आरबीक राज पथ से जुड़ने की के प्रकार होले ड्रस बादलती टोल रावलीय लूल तक सड़क निर्माण कार्य। संवेदन- श्री अजय कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100	6 Months	0.2357656	0.2074369	0.2074369	0.0917789	PCC ROAD DRAIN	100%	-	100%	कार्य पूर्ण
14	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807	6 Months	0.1500740	0.1320612	0.1320612	-	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
15	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.4085100 UD&HD Letter No.-80/ 12.02.2019	0.4191854	6 Months	0.4759333	0.4384438	0.4384438	0.1835107	PCC ROAD HP DRAIN	100%	-	100%	कार्य पूर्ण
16	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402	6 Months	0.3534883	0.2942656	0.2942656	0.1851294	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
17	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079	6 Months	0.3305910	0.3175658	0.3175658	0.1779850	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
18	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.4175538	6 Months	0.4706661	0.4174434	0.4174434	0.2482200	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
19	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215	6 Months	0.2247100	0	0	0	PCC ROAD RCC DRAIN	0%	0%	0%	स्थानीय विवाद के कारण कार्य पूर्ण नहीं किया गया है। विवाद का हल होने की संभावना है, उसके बाद कार्य पूर्ण करा दी जायेगी।
20	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146	6 Months	0.2290240	0.2118503	0.2118503	0.1013683	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
21	पटना नगर निगम कार्य नं-40-408 में रास भरि से मार्ग पथ होले ड्रस, ड्रेन, आरबी के पर तक होली भेड तक सड़क एवं नाला निर्माण कार्य। संवेदन- श्री रावलीय रजत	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.4201634	6 Months	0.4770463	0.4384470	0.4384470	0.1478736	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण

2



33

208

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
Kankarhugh Ancharul Patna.													
1	वार्ड 10-20 परागि नगर युवा क्लब निर्माण के आवक-01 से वार्ड के अंतर्गत से निर्माण कार्य के युवा द्वारा के निर्माण कार्य आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%	-	100%	कार्य पूर्ण
2	वार्ड 10-22 अचरुल नगर अचरुल नगर निर्माण के निर्माण एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.2900000	0.873844	52.49%	0.873844	PCC Road RCC Road	100%	-	100%	कार्य पूर्ण
3	वार्ड 24 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य।	0.4916000	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड 10-40 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.6540000	35.01%	NIL	Park Construction	100%	-	100%	कार्य पूर्ण
5	वार्ड 10-40 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.8520000	30.91%	NIL	Park Construction	65%	15%	80%	कार्य पूर्ण
List of Project Jehanabul District													
1	जमानपुर अचरुल नगर सरकार भवन निर्माण एवं निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	3.110000 Letter no-53, 15.09.2014	3.3300000 20.04.2016	29.10.2017	2.6700000	2.4500000	2.4500000	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड 10-44 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.1600000	0.1600000	0.1600000	0.1600000	Drain & P.C.C	WORK COMPLETE	-	Complete	कार्य पूर्ण
3	वार्ड 10-26 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.540000 Letter-46, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000	-	NIL	NIL	Drain & P.C.C	-	-	-	1. सर्वेक्षण को कार्य आधारित पूर्ण करने हेतु पत्रांक-327 दिनांक-24.08.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेक्षण द्वारा निर्माण-20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अवरोधन को पूर्ण करने का अनुरोध किया गया। 3. अवरोधन पूर्ण करने हेतु इस कार्यक्रम पत्रांक-08 दिनांक-08.01.2022 द्वारा कार्यक्रम पर्याप्त नगर परिषद जमानपुर/अचरुल जमानपुर से अनुरोध किया गया है। 4. कार्यक्रम पर्याप्त नगर परिषद जमानपुर/अचरुल जमानपुर द्वारा पत्रांक-21.01.2022 द्वारा अनुमति पर्याप्त नगर परिषद जमानपुर को अवरोधन पूर्ण करने हेतु अनुरोध किया गया है। पत्रांक- 240, दिनांक-28.05.2022 द्वारा अवरोधन अधिसूचना नं. 180 एवं 210 पत्रांक को योजना को बंद करने हेतु अनुरोध किया गया है।
4	वार्ड 10-27 अचरुल नगर कोरी के अंतर्गत से वार्ड निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.340000 Letter-46, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	0.1700000	NIL	Drain & P.C.C	WORK COMPLETE	-	-	कार्य पूर्ण
List of Project Buxar District													
1	बक्सर नगर परिषद निर्माण एवं निर्माण कार्य निर्माण एवं निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.4923250 DM, Buxar L705-1006 DT 10.03.2016	0.4307529 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	0.2420625	FOOTPATH	Work Completed	-	-	शेष राशि जिला से अग्रप
2	बक्सर नगर परिषद निर्माण एवं निर्माण कार्य निर्माण एवं निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.4213800 AA-04213800 DM, Buxar L705-1785 DT	0.3858756 02.09.2015	01.12.2015	0.21069	0.21069	0.21069	0.21069	PARK	Work Completed	-	-	शेष राशि जिला से अग्रप
3	बक्सर नगर परिषद निर्माण एवं निर्माण कार्य निर्माण एवं निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.12473 DM, Buxar L705-1785 DT	0.1030403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK	Work Completed	-	-	शेष राशि जिला से अग्रप
4	बक्सर नगर परिषद निर्माण एवं निर्माण कार्य निर्माण एवं निर्माण कार्य। आवक-01 नगर एवं 100 पीर वर्षा-01 एवं निर्माण कार्य।	0.4814100 DM, Buxar L705-1428 DT 27.12.2017	0.3950893 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK	Work Completed	-	-	शेष राशि जिला से अग्रप

2

3376

207

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Cumulative Work Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	अवध नगर सौराष्ट्र सिविल माला सिविल माला सिविल का सौराष्ट्र सिविल	0.3183200 DM. Buxar L7065-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	04.09.2018		0.15916	0.15916	PARK	11	12	13	14
5	राज्य योजना अन्तर्गत नगर परिवार क्षेत्रीय के प्राथमिक माला का सिविल सौराष्ट्र - अवध नगर सिविल	2.82455 30.12.2015 0.3166416 16.06.21	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11		2.3664648	2.05933	Building with PHE. Electrification			Building Completed	राज्य रॉकि सिविल से अवध नगर पूर्व आवारावली की प्रकृति से
List of Project Gaya District													
1	माला नगर सौराष्ट्र सिविल माला सिविल माला सिविल का सौराष्ट्र सिविल	10.4800000 Lt. no- 2692 30.05.2019	05.4400000 15.06.2015 Revised 9.8600000 31.05.2019	31.08.2019	31.05.2019		10.48	10.48	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)		95.00%	work completed on 14.08.2021	Hand Over/ inauguration कराया जा सकता है।
2	नगर सिविल, नगर सौराष्ट्र सिविल सौराष्ट्र के सिविल का सौराष्ट्र सिविल	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926 12.05.2021	2.52	2.54				(i) Boundary Repair of Pond (ii) Pathway as Pathways of Rajk Jalpan PHE Electric Apole Lighting (iii) GuardRoom & Ticket Counter (iv) Garibo (v) Caiseria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Desalting and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	27.07.2019	26.01.2021+45 days=12.03.2021	61.55%	कार्य पूर्ण।
3	सौराष्ट्र सिविल के सौराष्ट्र सिविल माला सिविल का सौराष्ट्र सिविल	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.28958		0.28986		(i) Construction of Drain (ii) Construction of Road	31.07.2019	30.01.2020	100%	कार्य पूर्ण।
4	सौराष्ट्र सिविल के सौराष्ट्र सिविल माला सिविल का सौराष्ट्र सिविल	Amount- 0.29127 Letter no- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.2911		0.29127		(i) Construction of Drain (ii) Construction of Road	06.08.2019	02.05.20	100%	कार्य पूर्ण।
5	सौराष्ट्र सिविल के सौराष्ट्र सिविल माला सिविल का सौराष्ट्र सिविल	Amount- 0.261 Letter no- 88, Dated- 20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.25441		0.261		(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	18.10.2019	17.04.2020	84.65%	कार्य पूर्ण।

Signature

Sl No.	Name of Project Name of Contractor	AAKES With Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										11P in Previous month	During the month	Total Progress	
6	बुधवार रोटी अग्रवर्ती वीर के काली वोटर एक भीषणता से का निर्माण एवं समाप्त कर। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2631 Date-12.10.2019	18.04.2020	0.29514		0.3158	0.3158	(i) Construction of Drain (ii) Construction of Road	18-10-2019	100%	Work Completed	अब पूर्ण
7	भाजपुर काली वोटर से बचाने नाम होले एवं अग्रवर्ती वीर के काली सहित नती निर्माण कर। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11- 2018, Date of Agreement 12.10.2019	Amount - 0.3757 Date-12.10.2019	11.04.2020	0.45085		0.4508		(i) Construction of Drain with cover 1700 feet	10-12-19	50%	(i) Construction of Drain with cover- 1650 feet	सबसे शीघ्र से कार्य करे दे।
8	परा-नारायण भग रोड से उपस्थित रोड से करीबान एक बकरी सहित नती निर्माण कर। Name of the Contractor- Shree Kundan Kumar Singh	Amount- 0.3354 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2792 Date-12.10.2019		0.335403	0.3354			(i) Construction of Drain	18-10-2019	50%	Work Completed	
9	वर्ग रो-53 अग्रवर्ती वीर के काली सहित नती निर्माण कर। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11- 2018 Date of Agreement 18.10.2019	Amount - 0.7412 Date-12.10.2019	18.10.2019	0.7412		0.8898	0.8898	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	18-10-2020	82%	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1740 feet (iii) Construction of Road - 2800 feet	Work in progress
List of Project ARA District													
1	Construction of park at moti tola, ara dist - bhujpur Contractor- Sri. Prashant Kumar Singh	0.81200000 UDHD Letter no - 03/Amra- 15/2016-323, Date- 09/02/2017	0.56700000 01.10.2017	4 Months (01.02.2018)		0.19700000	0.19700000		1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and water logging problem

206

[illegible]

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

202

पत्रांक- BUDICo/CE (I/N) Yo-13/2021 (Part-2)- 4112

पटना, दिनांक- 08/8/22

प्रेषक,

प्रावैधिक सचिव,
मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,
उत्तर बिहार उपभाग,
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

✓ मुख्य अभियंता,
(आयोजन, निरूपण एवं अनुश्रवण),
नगर विकास एवं आवास विभाग (बुडको),
पटना।

SE(PDM)
10-8-22

विषय:- आधारभूत संरचना एवं परिवहन से संबंधित जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन
माह जुलाई, 2022 के प्रेषण के संबंध में।

प्रसंग:- बुडको का आदेश संख्या-38 दिनांक-29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह जुलाई-2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

R. Singh
08/08/22

प्रावैधिक सचिव,

मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,

(उत्तर बिहार उपभाग),

नगर विकास एवं आवास विभाग, बिहार, पटना।

Received
Q
10/04/2022

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- July- 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
1	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-1 में सुखनर मठ से पश्चिम इमामबाग होते हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	75%	
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-5 रंजीत सिंह के घर से रामपुर सिवान तक आर-0 सी० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W			70% Overall Physical Progress
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनिल कुमार के घर से भाग्य नारायण रावत के घर होते हुए निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.18	23.12.2019	0.1001	0.10001		R.C.C, P.C.C, E/W				Work completed.
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-9 में धर्मशाला चौक से विद्यावार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर-0 सी० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.184		G.S.B, P.C.C, B.E.S, R.C.C, P.C.C, E/W				Work completed.

202

As on:-July- 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-10 में गोष्ठी चौक से पूर्व मुखिया मजदूर साहेब के घर होते हुए एस0एस0-74 तक आर0सी0सी0 नाला एवं पी0सी0सी0 पथ निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.211/7835		0.117	0.117		R.C.C., P.C.C. E/W			R.C.C., P.C.C. E/W	Work completed.
नगर परिषद हाजीपुर												
6	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	R.C.C.	R.C.C. Kota Stone	80 % Work completed
7	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder			R.C.C. Kota Stone	Work is hindered due to rise of Water Level in River

R. Singh
08/08/22
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

201

(Rs. In crore)

SL NO	NAME OF PROJECT	AA&S REF & DATE (In Cr.)	AGREEMENT VALUE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 दोनार गुमटी से टिनही पुल तक नाला निर्माण कार्य (STATE PLAN)	3	4	5	6	7	8	9 Cover Drain of Size 1.5M to 4.5 M width, Height 3 M to 4M, Length 3.509 KM PCC (In Meter)	10	11	12	13
1	संवेदक का नाम:- Ram Naresh Ray	25.60727 Ref 6666 dated 12.10.2017	21.77757 24 Dated 27.05.2019	26.08.2020	14.328	14.04	14.04	BASE (IN mtr)	1506	146	1652	WORK IS IN PROGRESS.
2	राज्य योजनासमर्तगत वेंता चौक से डीएमसी एचओ वच्चा वाई तक पीओसी पथ एवं नाला निर्माण कार्य। संवेदक का : Madhav Construction	1.4819 ref 63 dated 27.09.2018	1.235118 8 DATED 11.11.2019	10.08.2020	0.74095	0.723	0.723	VERTICAL WALL BOTH SIDE (IN mtr)	1506	146	1652	WORK IS IN PROGRESS.
3	पीडब्लू डी० पथ में गायत्री मंदिर से दारुमंडी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्थूल तक ढक्कन सहित RCC नाला का निर्माण कार्य।	1.57644 ref 4298 dated 02.03.2018	1.447405 0 DATED- 01.04.2022	31.03.2023	1.57644	0	0	PCC ROAD	1520'	0	1520'	WORK IS IN PROGRESS.
								DRAIN	1870'	390	2260'	WORK IS IN PROGRESS.
								PAVERS BLOCK	500'	0	500'	WORK IS IN PROGRESS.
								Length	30	60	90	WORK IS IN PROGRESS.

Signature
08/08/22
200

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District**

जून- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 डाई स्रो-21 शुनराज स्वीट्स से गरीबनाथ नंदिर तक नहर पर एक नई कांवरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	3	4 1.0316156 18F2/2019-20 Dated-07.08.19	5 06.02.20	6 1.0316156	7 0.8086268	8	9 Box Culvert	10 250/235 Mtr	11 Main Hole Plate of Slab work in completed.	12 206/250 Mtr	13 कार्य पूर्ण।
2	डाई स्रो-30 में प्रजासहित बस्ती से कलमाम रोड एमोशन कोथिंग तक पीपीसी/सीधे पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	3	4 0.9720344 20F2/2019-20 Dated-20.08.19	5 19.02.20	6 1.0256386	7 0.7652710		Road & Drain	545/675Mtr Drain complete & Road 402/675 Mtr complete.	163 M Road complete.	663/675 Mtr Drain work complete & Road 680/675 Mtr complete.	कार्य पूर्ण।
3	सकड़ोयारी बंध से भागा जमनाथ मिश्रा महापितालय के छिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	3	4 3.4116452 05SD/2019-20 Dated-28.02.20	5 27.11.2020	6 3.4022846	7 2.225824		Road & Drain	592/625 Mtr Drain complete & Road 737/1640 Mtr Road Work Complete	Paver Block work is progress in 500 M Both side. And Road Work in progress	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete.	कार्य प्रगति में।
4	डाई स्रो-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	3	4 0.866526 01F2/2020-21 Date-17.06.20	5 16.12.20	6 0.51965	7 0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	अवटन हेतु अधियाचना विनाग को भेजा जा चुकी है। कार्य प्रगति में।
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	3	4 1.3808729 01F2/2021-22 Dated- 24.11.2021	5 23.08.2022	6 0.69665	7 0.6310274		Civil Amenities	Foundation Complete. Tie Beam & Plinth work is completed.	Plastering work of ground floor is completed and 1st floor work in progress.	Structure work is completed and finishing work in progress.	कार्य प्रगति में।

199

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Uplo Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजना-तर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति												
6	नगर निगम मुजफ्फरपुर के गार्ड पोखर का सौंदर्यीकरण। M/s Sri Dinesh Pandey	उप सचिव, नॉर्विड एवं ऑडिटो विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 सशि-8475917लाख	0.722376511F 2/2019-20 Dated- 09.07.19	08.01.20	0.8475917	0.4336291		Civil Amenities	(i) Boundary wall 75% Complete. (ii) Stair Work Complete. (iii) 50% Pathway Complete (iv) Main Gate Work Complete (v) 5/16 Nos. Bench Work Complete. (vi) Statue work Complete.	Toilet & Guardroom work, Septic Tank, Boaring, Sanitary & Finishing work in completed.	(i) Boundary wall 75% Complete. (ii) Stair Work Complete. (iii) Pathway Complete (iv) Main Gate Work Complete (v) Bench Work Complete. (vi) Statue work Complete.	रखल अतिक्रमण के कारण boundary wall नहीं किया जा सका।
7	नगर निगम मुजफ्फरपुर के ब्रह्मपुर पोखर का सौंदर्यीकरण कार्य। M/s Sri Dinesh Pandey	उप सचिव, नॉर्विड एवं ऑडिटो विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 सशि-12880357 लाख	0.967477 10F2/2019-20 Dated- 09.07.19	08.01.20	1.2880357	0.778559		Civil Amenities	(i) Boundary wall Complete. (ii) Stair work Complete (iii) Pathway Complete. (iv) Main Gate work Complete. (v) 20 Nos. Bench Work Complete. (vi) Statue Work Complete. (vii) 3 Nos. Umbrella Complete. (viii) Toilet & Guardroom Work Complete (ix) Septic Tank, Boaring & Sanitary Work Complete work	(i) Boundary wall Complete. (ii) Stair work Complete (iii) Pathway Complete. (iv) Main Gate work Complete. (v) 20 Nos. Bench Work Complete. (vi) Statue Work Complete. (vii) 3 Nos. Umbrella Complete. (viii) Toilet & Guardroom Work Complete (ix) Septic Tank, Boaring & Sanitary Work Complete work	(i) Boundary wall Complete. (ii) Stair work Complete (iii) Pathway Complete. (iv) Main Gate work Complete. (v) 20 Nos. Bench Work Complete. (vi) Statue Work Complete. (vii) 3 Nos. Umbrella Complete. (viii) Toilet & Guardroom Work Complete (ix) Septic Tank, Boaring & Sanitary Work Complete work	कार्य पूर्ण।

198

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sant (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 नगर निगम मुजफ्फरपुर के कार्ड सं० 38 अंतर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Sri Singh Construction	3	4	5	6	7	8	9	10	11	12	13
8		उप सचिव नॉर्वि एवं आठवि बिहार पटना का पत्राक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	0.63290066		0.9302149			Civil Amenities		Pile work of Boundary Wall work in Progress		1. एकरसता के लिए संवेदक को पत्र लिखा गया है पत्राक-320 दिनांक-02.07. 2018. 519 दिनांक-28.09.2019, 110 दिनांक-28.05.2020, 294 दिनांक-04.12.2021 2. स्थल अतिक्रमण इसे हटाने के लिए उपर समाहता एवं नगर आयुक्त को पत्र लिखा गया है". पत्राक-195 दिनांक-12.08.21. 27 दिनांक-12.02.22 और चित्तके कारण संवेदक द्वारा एकरसता नहीं किया जा रहा है।

R. Singh
08/08/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

192

List of Project District - East Champaran , Motihari

2022
Rs. Crores

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिवह मोतिहारी के मोतिहारी का संयोजक एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-58D---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	2.95	2.95	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)		De-weeding Machine supplied.		1. Contract Rescission Debarment and Blacklisting removed from M/s Charith- Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt- 531, dated- 08.11.2021. 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) De-weeding work has been started since 26.4.2022.
	चकिया बस स्टॉप का निर्माण (M/s Keshav Kumar Keasri, Motihari)	Rs. 2.0000 Lt No-78 dt- 19.11.14 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.297544		1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping.	1. Frame work of Bus terminus building completed. 2. Campus Filling- 85%			
3	चकिया रेलवे गुप्तदो 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शालीनगर रोड तक पीसीसी सड़क एवं आसोसीसी नाला निर्माण कार्य (M/s Chandra Bibha Construction. Motihari)	Rs. 2.06763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.93	Rs. 1.52746	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC work 80% completed & rest in progress.		1. Rcc 3100 ft Drain completed 2. PCC work is started.	Work Completed.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

196

List of Project Saharsa District

जुलाई 2022

Rs. in Crores

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is stopped due to Unavailability of fund since last two years. 3. Overall Progress 85%
								Toilet Block & small shops (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	Three side compound wall, one gate footing work completed & column work stopped	-	Three side compound wall, one gate, Footing work completed. Column work stopped.	
								Internal Road Pathway & Landscaping work	completed	-	Completed	
								Electrical work (Internal)	70% completed	-	70% Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

192

List of Project Chapra District

जुलाई- 22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-3059, dated-18.12.2013 Amount 1.6956	121.07859 22.02.2016	15 Months	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Fund recomm by BUIDCo to NP Parsa.				वर्तमान में कार्य बंद है आवंटन नहीं होने के कारण।
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigram, chhapara	Letter no-79, dated-06-12-17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	0.60824	0.608	RCC Drain- 1872 PCC Road- 936 Paver Block- 836			930 m RRC Nala Completed.	

(Signature)
22/07/2022

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

194

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

जुलाई - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	8	Boundry wall,Pathway, Light ,Gajebo,Sitting bench etc.	No Work	No Work.	12	13
2	Construction of Administrative building of Nagar Parishad,Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah.This office has requested vide letter no- 113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes					Regarding release of fund Several request letter was sen to DM/DCC Bettiah, but not yet released after instruction from UD&HD. DM Sir may release fund as informed.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed except roof treatment.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall,track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	28.11.15	0.902905	0.8710591		Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is complete	In phae-1 most of the item completed and inspection also done by team by PS Sir but for completion of rest item deviation estimate farned in.

[Signature]

[Signature]

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

199

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवर्देक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Slab sasting	-	Foundatiion to Slab casting	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 31.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.



T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016- 17	30.06.2017	4.265	4.155233	3.045	Rcc roof Super Structure adn Gi Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE	Truss work completed, wall Plastering work Overall - 90% Gi Sheet Fabricated to 100% Kota Stone Flooring Work Completed to	Kota Stone Flooring Work Completed to 30%. Electric Wiring Work are in Progress.	Foundation, super Structure Turss work, wall Plastering work Overall- 90%, Gi Sheet Fabricated.	

R. S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai + Khagaria District**

जुलाई- 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	0.5138	0.5138		RCC Drain	98%	0%	98%	कार्य प्रगति पर है।
2	बीहट नगर परिषद वार्ड सं0- 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	0.2498	0.0617	Boundary Wall, Paver Block	25%		25%	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है। अचाधिकारी बरौनी को जमीन विवाद के संबंध में पत्र भेजा गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	1.5747	18.10.2022	0.70			Building, Boundary Wall, Paver Block	25%	0%	25%	कार्य प्रगति पर है।

Signature
22

Signature

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

198

MONTHLY REPORT
नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

As on: June- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditu re (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर सरकार भवन, नगर पंचायत सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	-	-	-	-	-	-	-	Work in progress.
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	1.451548 Dt. 25.03.2022	-	-	-	-	-	-	-	-	तकनीकी स्वीकृति एवं परिमाण विपन्न अनुमोदन की प्रक्रिया में। <i>निकासी प्रक्रिया में</i>
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यकरण निर्माण कार्य	Rs. 1.3320206	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा की प्रक्रिया में।

*T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna*

89



बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul, West Boring Canal Road, Patna-800 001

Contact: + 0612- 2558412, E- mail – mdbuidco@gmail.com. Website : <http://buidco.in>

CIN- U45200BR2009SCG014600

पत्रांक

दिनांक

सेवा में,

नोडल पदाधिकारी

एस.पी.एम.जी, बिहार।

विषय:— नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह-जुलाई, 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनुलग्नक:—यथोक्त।

विश्वासभाजन,

ह०/—

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

दिनांक

ज्ञापांक

प्रतिलिपि:— टीम लिडर, एस.पी.एम.जी, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्यार्थ प्रेषित।

ह०/—

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

ज्ञापांक

4032

प्रतिलिपि:— मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, नगर विकास एवं आवास विभाग, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रतर कार्रवाई हेतु प्रेषित की जा रही है।

दिनांक— 04/8/22

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

1853/PM
5/8/22

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NIMCG (As on 31.07.2022)

Sr. No.	Name of The Project & Contractor	AA & ES Col/GoB (Rs. in Cr)	Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Volras & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	60.30	Work - 49.58 Excavation - 2.59 O&M - 3.81 Casting - 3.05 Other expenses - 1.28 Total - 60.30	100%	Work is completed & could work in progress.	Work is completed & could work in progress.	Work is completed & could work in progress.	10th Date July 2022 > Inlet flow - 5.18 MLD Outlet flow - 5.34 MLD Outlet BOD - 6.74 mg/l Outlet COD - 24.74 mg/l
2	Beur Sewerage Network, Patna M/s L&T	325.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	332.7	Work - 278.34 Excavation - 30.01 House conn. - 1.95 Casting - 7.28 Other expenses - 11.11 Unadjusted Mob.-4 Total - 332.70	99.4%	1	6	7	1. Additional length of 2.5 km shifting of underground existing line HT cable at 11.00/33.00 with cable joining works at 17 locations. 2. Electrical shifting work cannot be taken up immediately as many houses are in electrical connection with the existing network. 3. Timely provision from PDSI is required for each location for electrical shifting of the existing line. 4. Damages to Bur Sewerage Network by agencies of P&C and B&D is affecting construction work. 5. Sewerage network from P&C for execution work in areas of P&C is not available to day new network. 6. Transport required from IED to ensure back to back installation of branches and road restoration after excavation of Bur Sewerage Network Works. 7. Major bottleneck to completion of works is timely provision from PDSI during electrical shifting work as it is not available to day new network by other agencies as required. 8. Work schedule has stopped the HOD work in Bihar. 9. Work progress affected as Change bill due to heavy rain and falling condition. 10. Work progress affected due to local public interference at four hours.
3	Karmachak Sewerage Treatment Plant, Patna M/s Volras & GAA (JV)	73.04 83.97	73.04 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.59 Cr.) 31-03-17	05.11.19	57.34	Work - 47.59 Excavation - 2.98 O&M - 3.24 Casting - 2.90 Other expenses - 1.24 Total - 57.34 (Additional)	100%	Work is completed & could work in progress.	Work is completed & could work in progress.	Work is completed & could work in progress.	10th Date July - Inlet flow - 28.64 MLD Outlet flow - 28.63 MLD Outlet BOD - 9.41 mg/l Outlet COD - 44.0 mg/l

182

Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
					Work - 170.75 Excavation - 45.62 House conn. - 13.23 Cottage - 6.49 Other expenses - 60.18 Unadjusted Mob. - 1.28 Total - 208.55	94.07%	Sewerage Network - 14.88 Km, Manholes 123 Nos, 100 Nos, House Connections - 3066 Nos, SPS - 01 No.	Direct connection / House connection ph - 15350 Manhole - 140 Nos Road Restoration 90.097 Km (Total 78.812 Km road restored in all respect and 11.42 Km remain in trenchless method) House Connection 30669 Nos SPS 01 No - work and 11.42% completed. Covering of 8th Lift done.	Sewer Network - 8.812 Km Manhole - 27 Nos House Connection Ph - 73 Nos House Connection - 123 Nos SPS - Covering of 8th Lift done. 100% (100% in progress).	Sewer Network - 32.397 Km Manhole - 168 Nos House connection ph - 25389 Nos Road Restoration 90.097 Km (Total 78.812 Km road restored in all respect and 11.42 Km remain in trenchless method) House Connection 30669 Nos SPS 01 No - work and 64.72% completed. Covering of 8th Lift done.	Underground Electrical HT line Pumped line project to be built. 1 MCC from Railway is in process for parallel pipe line to be built. Work progress hampered due to Monsoon.
Karmalithak Sewerage Network, Panna M/s VA Tech Wabag	253.98 Cr (C cost- 241.02 Cr, 277.42 and O&M 284.39 Cr)	20.05.2021 31.01.2022 (Amended Date)		298.55				Completed	Completed	Completed	
					Work - 150.30 Excavation - 10.92 Cottage - 5.84 O&M - 2.41 Other expenses - 3.39 Total - 172.86	100%	Sewer Network - 93 Km Manhole - 3210 Nos Road Restoration - 55 Km HSC Ph - 5059 Nos Direct Connection to Manhole - 1379 Nos House Hold Connection - 55062 / 1000 Nos 200 Basin Casing - 8160 M3 MPP Casing - 2750 M3 Grille Chamber Casing - 510 M3 Thickener Casing - 350 M3 CCT Casing - 470 M3 Sludge Dewatering Building - 200 M3 MCC & Blower Room Casing - 335 M3 Admin Cum Lab Building - 303 M3 Staff Quarters Security Cabin - 255 M3	Completed	Completed	Completed	
Saidpur Sewerage Treatment Plant & Adjoining Network, Panna M/s Toshiba & EMS (JV)	188.186 Cr (C cost- 142.34 Cr, 184.22 and O&M 201.57 Cr)	05.04.20 (EOI granted on Jan 2021)		172.86				Completed	Completed	Completed	

186

91



Name of The Project & Contractor	AA & ES Govt. Cr.	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
Saidpur Sewerage Network, Patna M/s L & T	431.12 Cr. (C cost)- 399.55 Cr. 268.63 426.71	30-01-18	29.01.21 (EOT requested till June 2023)	432.61	Work - 342.37 Excavation - 58.18 Centage - 8.23 House Connection - 1.51 Other expenses- 22.33 Unadjusted Mobo- 0 Total - 432.61	98.50%	Pipe Laying - 127 Km Tapping of Existing Network - 45 Km Manhole - 432 Nos Property Chamber - 422 Nos Road Restoration - 133 Km Rising Main - 8 Km House Connection - 7100 Nos gpo - 1 Nos (40 Kms of existing network to be tapped after commissioning of entire network & STP and accordingly there is a reduction in all other aspect)	Pipe Laying - 116.566 Km Tapping of Existing Network - 36.11 Km Manhole - 413 Nos Property Chamber - 252 Nos Road Restoration - 121 Km Rising Main - 1.95 Km House Connection - 5800 Nos Amenities Colony STP is ready for commissioning. Rest Sanfill STP completed & commissioned. Exhibition Road STP completed & commissioned.	Tapping of Existing Network - 1.08 Km Manhole - 6 Nos Property Chamber - 110 Nos Road Restoration - 140 m including Freshwater & DN pipes Rising Main - 250 m House Connection - 423 Nos Amenities Colony STP is ready for commissioning. Rest Sanfill STP completed & commissioned. Exhibition Road STP completed & commissioned.	1. Decision on Work held up at Fraser Road near UC Building at Patna due to their proposed action including of that location. 2. House connection waiting order. 3. Damage to Laid network - 1.5 Km of laid & tested pipeline damaged by PWC.	
Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	147.64 Cr. (C cost)- 84.20 Cr. 191.63 197.797 Cr.) 09-05-18	09.11.20 (EOT granted till March 2023)	94.08	Work - 86.43 Excavation - 2.28 Centage - 4.64 Other expenses- 0.74 Unadjusted Mobo- 0 Total - 94.08	Work - 86.43 Excavation - 2.28 Centage - 4.64 Other expenses- 0.74 Unadjusted Mobo- 0 Total - 94.08	99.35% & 100%	Drainage Built at 17* 40 MLD 99.35% & 100%	1. HPS : 100% 2. JPH Chamber : 100% 3. SSB & CCT : 100% 4. Chlorination Building : 100.0% 5. Sludge Dewatering Building : 100.0% 6. Admin cum Lab : 100.0% 7. Ash Slurry : 100.0% 8. MCC : 100.0% 9. Staff Quarters : 100.0% 10. MCC Pipeline : 100.0% 11. Grit Mechanism : 100% 12. JPH Blower Install : 100% 13. WAS Sludge Transfer Pump : 100% 14. Sludge Gates : 100% 15. Poly Dosing Unit : 100% 16. Chlorine Leak Blowers : 100% 17. WAS Prechlorinator Pump : 100% 18. Submersible Mixer : 100% 19. Hand Bailing : 100% 20. Coarse Screen Belt conveyor : 100% 21. Fine Screen Belt conveyor : 100% 22. Grit Classifier : 100% 23. SS pipe Fabrication : 100% 24. DI Pipe Fabrication : 100% 25. Conduits : 100% 26. Centrifugal feed pump : 100% 27. Manual Installation : 100% 28. Earthing Installation : 100% 29. Electrical Panel : 100% 30. Transformer : 100% 31. Cable support & Tray : 100% 32. Agitator : 100% 33. Water pipes : 100% 34. Bathing place & Anti surface cover : 100% 35. Fine Screen Manual & Mechanical : 100% 36. Coarse Screen Manual : 100% 37. Coarse Screen Mechanical : 100% 38. Chlorine tower works : 100%	1. HPS : 100% 2. JPH Chamber : 100% 3. SSB & CCT : 100% 4. Chlorination Building : 100.0% 5. Sludge Dewatering Building : 100.0% 6. Admin cum Lab : 100.0% 7. Ash Slurry : 100.0% 8. MCC : 100.0% 9. Staff Quarters : 100.0% 10. MCC Pipeline : 100.0% 11. Grit Mechanism : 100% 12. JPH Blower Install : 100% 13. WAS Sludge Transfer Pump : 100% 14. Sludge Gates : 100% 15. Poly Dosing Unit : 100% 16. Chlorine Leak Blowers : 100% 17. WAS Prechlorinator Pump : 100% 18. Submersible Mixer : 100% 19. Hand Bailing : 100% 20. Coarse Screen Belt conveyor : 100% 21. Fine Screen Belt conveyor : 100% 22. Grit Classifier : 100% 23. SS pipe Fabrication : 100% 24. DI Pipe Fabrication : 100% 25. Conduits : 100% 26. Centrifugal feed pump : 100% 27. Manual Installation : 100% 28. Earthing Installation : 100% 29. Electrical Panel : 100% 30. Transformer : 100% 31. Cable support & Tray : 100% 32. Agitator : 100% 33. Water pipes : 100% 34. Bathing place & Anti surface cover : 100% 35. Fine Screen Manual & Mechanical : 100% 36. Coarse Screen Manual : 100% 37. Coarse Screen Mechanical : 100% 38. Chlorine tower works : 100%	1. HPS : 100% 2. JPH Chamber : 100% 3. SSB & CCT : 100% 4. Chlorination Building : 100.0% 5. Sludge Dewatering Building : 100.0% 6. Admin cum Lab : 100.0% 7. Ash Slurry : 100.0% 8. MCC : 100.0% 9. Staff Quarters : 100.0% 10. MCC Pipeline : 100.0% 11. Grit Mechanism : 100% 12. JPH Blower Install : 100% 13. WAS Sludge Transfer Pump : 100% 14. Sludge Gates : 100% 15. Poly Dosing Unit : 100% 16. Chlorine Leak Blowers : 100% 17. WAS Prechlorinator Pump : 100% 18. Submersible Mixer : 100% 19. Hand Bailing : 100% 20. Coarse Screen Belt conveyor : 100% 21. Fine Screen Belt conveyor : 100% 22. Grit Classifier : 100% 23. SS pipe Fabrication : 100% 24. DI Pipe Fabrication : 100% 25. Conduits : 100% 26. Centrifugal feed pump : 100% 27. Manual Installation : 100% 28. Earthing Installation : 100% 29. Electrical Panel : 100% 30. Transformer : 100% 31. Cable support & Tray : 100% 32. Agitator : 100% 33. Water pipes : 100% 34. Bathing place & Anti surface cover : 100% 35. Fine Screen Manual & Mechanical : 100% 36. Coarse Screen Manual : 100% 37. Coarse Screen Mechanical : 100% 38. Chlorine tower works : 100%	

Component wise physical progress										
Name of The Project & Name of the Contractor	AA & ES Col/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component			Issue in Execution
							Up to Previous Month	During the Month	Total Progress	
STP & Sewerage Network, Panna M/s V.A Tech Wabag	578.89 588.6756	16.55	03.02.22	16.55	Escalation - 1.18 Work - 14.22 Other - 0.29 Centage - 0.86 Total - 16.55	7.690%	1. STP - 41 SPS - 02 (A & B) Network - 5216 nos. Road Restoration - 188 A.M House Connection Chamber - 18800 nos.	1. Road Restoration - 14,793 Km 4. HSC - 12 Km STP Progress: 1. RFP & Design Drawing for major Structures (Sanitary & Secondary Clarifier Agreement) 2. Sanitary & Secondary Clarifier Agreement 3. Sanitary & Secondary Clarifier Agreement 4. Sanitary & Secondary Clarifier Agreement 5. Sanitary & Secondary Clarifier Agreement 6. Sanitary & Secondary Clarifier Agreement 7. Sanitary & Secondary Clarifier Agreement 8. Sanitary & Secondary Clarifier Agreement 9. Sanitary & Secondary Clarifier Agreement 10. Sanitary & Secondary Clarifier Agreement 11. Sanitary & Secondary Clarifier Agreement 12. Sanitary & Secondary Clarifier Agreement 13. Sanitary & Secondary Clarifier Agreement 14. Sanitary & Secondary Clarifier Agreement 15. Sanitary & Secondary Clarifier Agreement 16. Sanitary & Secondary Clarifier Agreement 17. Sanitary & Secondary Clarifier Agreement 18. Sanitary & Secondary Clarifier Agreement 19. Sanitary & Secondary Clarifier Agreement 20. Sanitary & Secondary Clarifier Agreement 21. Sanitary & Secondary Clarifier Agreement 22. Sanitary & Secondary Clarifier Agreement 23. Sanitary & Secondary Clarifier Agreement 24. Sanitary & Secondary Clarifier Agreement 25. Sanitary & Secondary Clarifier Agreement 26. Sanitary & Secondary Clarifier Agreement 27. Sanitary & Secondary Clarifier Agreement 28. Sanitary & Secondary Clarifier Agreement 29. Sanitary & Secondary Clarifier Agreement 30. Sanitary & Secondary Clarifier Agreement 31. Sanitary & Secondary Clarifier Agreement 32. Sanitary & Secondary Clarifier Agreement 33. Sanitary & Secondary Clarifier Agreement 34. Sanitary & Secondary Clarifier Agreement 35. Sanitary & Secondary Clarifier Agreement 36. Sanitary & Secondary Clarifier Agreement 37. Sanitary & Secondary Clarifier Agreement 38. Sanitary & Secondary Clarifier Agreement 39. Sanitary & Secondary Clarifier Agreement 40. Sanitary & Secondary Clarifier Agreement 41. Sanitary & Secondary Clarifier Agreement 42. Sanitary & Secondary Clarifier Agreement 43. Sanitary & Secondary Clarifier Agreement 44. Sanitary & Secondary Clarifier Agreement 45. Sanitary & Secondary Clarifier Agreement 46. Sanitary & Secondary Clarifier Agreement 47. Sanitary & Secondary Clarifier Agreement 48. Sanitary & Secondary Clarifier Agreement 49. Sanitary & Secondary Clarifier Agreement 50. Sanitary & Secondary Clarifier Agreement 51. Sanitary & Secondary Clarifier Agreement 52. Sanitary & Secondary Clarifier Agreement 53. Sanitary & Secondary Clarifier Agreement 54. Sanitary & Secondary Clarifier Agreement 55. Sanitary & Secondary Clarifier Agreement 56. Sanitary & Secondary Clarifier Agreement 57. Sanitary & Secondary Clarifier Agreement 58. Sanitary & Secondary Clarifier Agreement 59. Sanitary & Secondary Clarifier Agreement 60. Sanitary & Secondary Clarifier Agreement 61. Sanitary & Secondary Clarifier Agreement 62. Sanitary & Secondary Clarifier Agreement 63. Sanitary & Secondary Clarifier Agreement 64. Sanitary & Secondary Clarifier Agreement 65. Sanitary & Secondary Clarifier Agreement 66. Sanitary & Secondary Clarifier Agreement 67. Sanitary & Secondary Clarifier Agreement 68. Sanitary & Secondary Clarifier Agreement 69. Sanitary & Secondary Clarifier Agreement 70. Sanitary & Secondary Clarifier Agreement 71. Sanitary & Secondary Clarifier Agreement 72. Sanitary & Secondary Clarifier Agreement 73. Sanitary & Secondary Clarifier Agreement 74. Sanitary & Secondary Clarifier Agreement 75. Sanitary & Secondary Clarifier Agreement 76. Sanitary & Secondary Clarifier Agreement 77. Sanitary & Secondary Clarifier Agreement 78. Sanitary & Secondary Clarifier Agreement 79. Sanitary & Secondary Clarifier Agreement 80. Sanitary & Secondary Clarifier Agreement 81. Sanitary & Secondary Clarifier Agreement 82. Sanitary & Secondary Clarifier Agreement 83. Sanitary & Secondary Clarifier Agreement 84. Sanitary & Secondary Clarifier Agreement 85. Sanitary & Secondary Clarifier Agreement 86. Sanitary & Secondary Clarifier Agreement 87. Sanitary & Secondary Clarifier Agreement 88. Sanitary & Secondary Clarifier Agreement 89. Sanitary & Secondary Clarifier Agreement 90. Sanitary & Secondary Clarifier Agreement 91. Sanitary & Secondary Clarifier Agreement 92. Sanitary & Secondary Clarifier Agreement 93. Sanitary & Secondary Clarifier Agreement 94. Sanitary & Secondary Clarifier Agreement 95. Sanitary & Secondary Clarifier Agreement 96. Sanitary & Secondary Clarifier Agreement 97. Sanitary & Secondary Clarifier Agreement 98. Sanitary & Secondary Clarifier Agreement 99. Sanitary & Secondary Clarifier Agreement 100. Sanitary & Secondary Clarifier Agreement	2. Mainhole - 57 Nos. 4. HSC - 12 Km 5. Flow Test - 11,093 km STP Progress: 1. Engineering Progress achieved 5.67% 2. SPS office Establishment done 100% 3. Land Development 20% completed 4. Piling work - 57 Nos at Mainhole Tank, 1 No. at Deposition 5. 17 Nos. at Secondary Clarifier	Overall Physical Progress 29% (With 2 Nos. at [9]) (Total Main progress-3)
Bejarai STP & Sewerage Network, Panna M/s Toshiba (JV)	236.06 236.5606	137.93	03.02.22	137.93	Escalation - 6.35 Other - 15.96 Work - 104.54 Centage - 5.50 Unadjusted Mob. Advance - 5.77 Total - 137.93	62.2%	1. STP - 01 Nos (17 MLD) SPS - 02 Nos (17 MLD) Network - 5216 nos. Road Restoration - 188 A.M House Connection Chamber - 18800 nos.	1. Pipe Laying - 74,344 Km 2. Mainhole - 3070 Nos 3. Inspection Chamber - 8478 Nos 4. Road Restoration - 74,271 Km 5. Flow Test - 11,093 km STP Progress: 1. Engineering Progress achieved 5.67% 2. SPS office Establishment done 100% 3. Land Development 20% completed 4. Piling work - 57 Nos at Mainhole Tank, 1 No. at Deposition 5. 17 Nos. at Secondary Clarifier	Overall Physical Progress 29% (With 2 Nos. at [9]) (Total Main progress-3)	
I&D works and STP at Sillatpanj N/A VC Projects (JV)	60.22 63.43	29.67	13.02.20	29.67	Work - 27.03 Centage - 1.59 Unadjusted Advance - 1 Other expenses - 0.05 Total - 29.67	99%	STP - 11 MLD SPS - 02 Nos and I&D	1. Pipe Laying - 74,344 Km 2. Mainhole - 3070 Nos 3. Inspection Chamber - 8478 Nos 4. Road Restoration - 74,271 Km 5. Flow Test - 11,093 km STP Progress: 1. Engineering Progress achieved 5.67% 2. SPS office Establishment done 100% 3. Land Development 20% completed 4. Piling work - 57 Nos at Mainhole Tank, 1 No. at Deposition 5. 17 Nos. at Secondary Clarifier	Overall Physical Progress 29% (With 2 Nos. at [9]) (Total Main progress-3)	
I&D works and STP at Sillatpanj N/A VC Projects (JV)	58.27 61.56	27.93	31.12.2021	27.93	Work - 24.82 Centage - 1.51 Unadjusted Advance - 1 Other expenses - 0.05 Total - 27.93	99.66%	STP - 11 MLD SPS - 02 Nos and I&D	1. Pipe Laying - 74,344 Km 2. Mainhole - 3070 Nos 3. Inspection Chamber - 8478 Nos 4. Road Restoration - 74,271 Km 5. Flow Test - 11,093 km STP Progress: 1. Engineering Progress achieved 5.67% 2. SPS office Establishment done 100% 3. Land Development 20% completed 4. Piling work - 57 Nos at Mainhole Tank, 1 No. at Deposition 5. 17 Nos. at Secondary Clarifier	Overall Physical Progress 29% (With 2 Nos. at [9]) (Total Main progress-3)	

Name of the Project & Contractor	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
							4) Transformer : 100%		4) Transformer : 100%	
							5) W&S Pre-Thickness Pump : 100%		5) W&S Pre-Thickness Pump : 100%	
							6) Poly Dosing pump : 100%		6) Poly Dosing pump : 100%	
							7) Chlorine tank blowers : 100%		7) Chlorine tank blowers : 100%	
							8) Cable Tray : 100%		8) Cable Tray : 100%	
							9) Grit Machine : 100%		9) Grit Machine : 100%	
							10) Solids Grab & Chamber : 100%		10) Solids Grab & Chamber : 100%	
							11) Chlorination system : 100%		11) Chlorination system : 100%	
							12) Sludge dewatering Machine : 100%		12) Sludge dewatering Machine : 100%	
							13) Cable termination : 100%		13) Cable termination : 100%	
							14) Grit Mechanism system : 100%		14) Grit Mechanism system : 100%	
							15) Offshore with Air Blowing : 100%		15) Offshore with Air Blowing : 100%	
							16) Sludge transfer pump : 100%		16) Sludge transfer pump : 100%	
							SPS - 1			
							Civil works			
							W&S wet joint chamber : 100%		W&S wet joint chamber : 100%	
							OD Room : 100%		OD Room : 100%	
							Panel Room : 100%		Panel Room : 100%	
							Transformer yard : 100%		Transformer yard : 100%	
							staff qt. : 87%		staff qt. : 87%	
							Boundary wall : 100%		Boundary wall : 100%	
							BLM Works			
							Procurement : 100%		Procurement : 100%	
							HT Panel : 95%		HT Panel : 95%	
							OD installation : 100%		OD installation : 100%	
							Transformer yard : 100%		Transformer yard : 100%	
							MCC Panel : 100%		MCC Panel : 100%	
							Screen : 100%		Screen : 100%	
							sludge gate : 100%		sludge gate : 100%	
							Moorings : 100%		Moorings : 100%	
							cable tray : 100%		cable tray : 100%	
							Internal external lighting : 100%		Internal external lighting : 100%	
							SPS - 3			
							W&S wet joint chamber : 100%		W&S wet joint chamber : 100%	
							OD Room : 100%		OD Room : 100%	
							Panel Room : 100%		Panel Room : 100%	
							Transformer yard : 100%		Transformer yard : 100%	
							staff qt. : 50%		staff qt. : 50%	
							Boundary wall : 100%		Boundary wall : 100%	
							BLM Works			
							Procurement : 100%		Procurement : 100%	
							Transformer yard : 85%		Transformer yard : 85%	
							MCC Panel : 90%		MCC Panel : 90%	
							Screen : 100%		Screen : 100%	
							Moorings : 100%		Moorings : 100%	
							SPS - 6			
							10%			Commissioning of Electro-mechanical equipments as well as pumping network done.

Name of the Project & Name of the Contractor	AA & ES Govt (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	(As per Agreement) Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution				
								Wet well inlet chamber-100%		Wet well inlet chamber-100%	At Planning Agency's side				
								Oil Room-100%		Oil Room-100%					
								Panel Room-95%		Panel Room-95%			Transformer yard-100%		Transformer yard-100%
								Staff Qtr-85%		Staff Qtr-85%			Boundary wall-95%		Boundary wall-95%
								ESM Work-					Preparation-100%		Preparation-100%
								HT Panel-100%		HT Panel-100%			DS Installation-100%		DS Installation-100%
								Transformer yard-100%		Transformer yard-100%			MCC Panel-100%		MCC Panel-100%
								Screens-100%		Screens-100%			Sluice gate-100%		Sluice gate-100%
								Submersible pump-100%		Submersible pump-100%			Motor-100%		Motor-100%
								DS Installation-85%		DS Installation-85%			MCC Panel-100%		MCC Panel-100%
								Transformer-85%		Transformer-85%			SPS-2		SPS-2
								Wet well inlet chamber-100%		Wet well inlet chamber-100%			Boundary wall-95%		Boundary wall-95%
								MCC Panel-100%		MCC Panel-100%			Oil Room-100%		Oil Room-100%
								HT Transformer-100%		HT Transformer-100%			ESM Work-		ESM Work-
								Screens-100%		Screens-100%			Sluice gate-100%		Sluice gate-100%
								Submersible pump-95%		Submersible pump-95%			Motor-100%		Motor-100%
								DS Installation-85%		DS Installation-85%			MCC Panel-95%		MCC Panel-95%
								Transformer-85%		Transformer-85%			SPS-4		SPS-4
								Wet well-100%		Wet well-100%			Inlet chamber-100%		Inlet chamber-100%
								Oil Room-90%		Oil Room-90%			MCC Panel-100%		MCC Panel-100%
								HT Transformer-85%		HT Transformer-85%			ESM Work-75%[Preparation]		ESM Work-75%[Preparation]
								Installation of ESM Work-					Submersible pump		Submersible pump-95%
								Screens					Sluice gate		Sluice gate-100%
								DS Installation					MCC Panel		MCC Panel-100%
								Transformer					Sluice Gate-1500 meter		Sluice Gate-1500 meter
Sluice Gate-1300 meter				Sluice Gate-1300 meter		Sluice Gate-1300 meter									
Sluice Gate-1200 meter				Sluice Gate-1200 meter		Sluice Gate-1200 meter									
Sluice Gate-1100 meter				Sluice Gate-1100 meter		Sluice Gate-1100 meter									
Sluice Gate-1000 meter				Sluice Gate-1000 meter		Sluice Gate-1000 meter									
Sluice Gate-900 meter				Sluice Gate-900 meter		Sluice Gate-900 meter									
Sluice Gate-800 meter				Sluice Gate-800 meter		Sluice Gate-800 meter									
Sluice Gate-700 meter				Sluice Gate-700 meter		Sluice Gate-700 meter									
Sluice Gate-600 meter				Sluice Gate-600 meter		Sluice Gate-600 meter									
Sluice Gate-500 meter				Sluice Gate-500 meter		Sluice Gate-500 meter									
Sluice Gate-400 meter				Sluice Gate-400 meter		Sluice Gate-400 meter									
Sluice Gate-300 meter				Sluice Gate-300 meter		Sluice Gate-300 meter									
Sluice Gate-200 meter				Sluice Gate-200 meter		Sluice Gate-200 meter									
Sluice Gate-100 meter				Sluice Gate-100 meter		Sluice Gate-100 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									
Sluice Gate-0 meter				Sluice Gate-0 meter		Sluice Gate-0 meter									

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Cumulative wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	IAD works and BTP at Chhapra, M/s Toshko (P)	225.15 242.6317	245.07 Cr 04-07-20	04.08.2021 (EOT approved from MACO)	86.88	Work: 88.28 Excavation: 3.48 Other expenses: 2.08 Contingency: 3.00 Total: 96.84	71.95%	BTP-11 MLD & 2 IPS	Sludge Holding Tank - 71.50%	Sludge Holding Tank - 9%	Sludge Holding Tank - 77.50%	
									Grit Chamber 73.50%	Grit Chamber 4%	Grit Chamber 77.50%	
									IPS1/Pumping station 33.22%	IPS1/Pumping station 0.40%	IPS1/Pumping station 33.72%	
									IPS2/Pumping station 33.99%	IPS2/Pumping station 0.40%	IPS2/Pumping station 34.45%	
									Sewer Network 1.3000M	Sewer Network 0.6000M	Sewer Network 1.9000M	
									1. Main Pumping Station - Screen Chamber RCC work is in progress (73.20%)	1. Main Pumping Station - 700 WPI Wall RCC work is in progress (0.20%)	1. Main Pumping Station - Screen Chamber RCC work is in progress (74.40%)	Ground Water level High
									2. Grit Chamber/Screen Chamber/Slab Chamber & Rectified Flume - All Cope and Column RCC and the beam work and column completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting completed (85%)	2. Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and the wall casting work in progress - 3.73%	2. Grit Chamber/Screen Chamber/Slab Chamber/Rectified Flume - All Cope and Column RCC and the beam work and column completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting completed (84.73%)	Ground Water level High
									3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump Feed pump house and outside building (80%)	3. Sludge Dewatering Building column work is in progress, Sludge Pump Feed pump house and outside building (0.33%)	3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump Feed pump house completed and outside building (81.33%)	Ground Water level High
									4. Substation, MCC Room up to the 4th and column work up to the 4th level is completed and PLE, Substation and MCC Room work is completed (50%)	4. Substation, MCC Room - 0.80%	4. Substation, MCC Room up to the 4th and column work up to the 4th level is completed and PLE, Substation and MCC Room work is completed (50.80%)	Due to space constraint at STP site near sludge building
									5. STP - Equalization Tank & W/Sump (Rt) is completed and wall for Jet Air lift and auxiliary RCC work is in progress (70%)	5. STP - Equalization Tank & W/Sump (Rt) is completed and wall for Jet Air lift and auxiliary RCC work is in progress (0.64%)	5. STP - Equalization Tank & W/Sump (Rt) is completed and wall for Jet Air lift and auxiliary RCC work is in progress (70.64%)	
									6. CCT 5th WPI Wall completed and Chlorination building work is in progress (40%)	6. CCT - 0.80%	6. CCT 5th WPI Wall completed and Chlorination building work is in progress (40.80%)	Due to space constraint at STP site near sludge building
									7. Jet Blower Room - Jet Blower work is completed and second floor column work and staircase work is in progress (50.5%)	7. Jet Blower Room - Jet Blower work is completed and second floor column work, staircase work completed and Jet Blower work is in progress (51.30%)	7. Jet Blower Room - Jet Blower work is completed and second floor column work, staircase work completed and Jet Blower work is in progress (52.10%)	Due to space constraint at STP site near sludge building
21	IAD works and BTP at Chhapra, M/s Toshko (P)	225.15 242.6317	245.07 Cr 04-07-20	04.08.2021 (EOT approved from MACO)	86.88	Work: 88.28 Excavation: 3.48 Other expenses: 2.08 Contingency: 3.00 Total: 96.84	66.2%	BTP-11 MLD & 2 IPS	8. Admin Com Lab Building - RCC Column work up to the 4th level and PLE, Lab work is completed and column work is in progress (82%)	8. Admin Com Lab Building - 1st work	8. Admin Com Lab Building - RCC Column work up to the 4th level and PLE, Lab work is completed and column work is in progress (82%)	Due to space constraint at STP site near sludge building
									9. Start Chamber brick work and plaster work is in progress (0.80%)	9. Start Chamber brick work and plaster work is in progress (0.80%)	9. Start Chamber brick work and plaster work is in progress (0.80%)	Due to space constraint at STP site near sludge building
									10. IPS1/Pumping station IPS 1 - 10.14%	10. IPS1/Pumping station IPS 1 - 0.40%	10. IPS1/Pumping station IPS 1 - 10.54%	Ground Water level High
									11. IPS2/Pumping station - IPS 2/A - 10.00%	11. IPS2/Pumping station - IPS 2/A - 10.00%	11. IPS2/Pumping station - IPS 2/A - 10.00%	
22	IAD works and BTP at Chhapra, M/s Toshko (P)	225.15 242.6317	245.07 Cr 04-07-20	04.08.2021 (EOT approved from MACO)	86.88	Work: 88.28 Excavation: 3.48 Other expenses: 2.08 Contingency: 3.00 Total: 96.84	66.2%	BTP-11 MLD & 2 IPS	12. IPS2/Pumping station - IPS 2/B - 10.00%	12. IPS2/Pumping station - IPS 2/B - 10.00%	12. IPS2/Pumping station - IPS 2/B - 10.00%	
									13. IPS2/Pumping station - IPS 2/C - 10.00%	13. IPS2/Pumping station - IPS 2/C - 10.00%	13. IPS2/Pumping station - IPS 2/C - 10.00%	

441

Name of The Project & Contractor	A.A. & ES Gal/GOB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month Over all Progress-CTP 13.79% I&D & STP 0 Electro mechanical 0	During the Month 18.2%	Total Progress 35.09%	Issue in Execution
I&D works and STP at Phulwarisha	46.25 48.6583				Work - 1.84 Other - 0.01 Centlige - 0.12 Total - 1.96	35.00 %	Bore STP - 3 MLD I&D - 3 New EPS - 2 Nos	NIL	NB	NIL	(1) The work has been completed as per the schedule of work. (2) The work has been completed as per the schedule of work. (3) The work has been completed as per the schedule of work. (4) The work has been completed as per the schedule of work.
22 MLD STP - 04 No. IPS and 138.9 kms Sewerage network at Hajipur Toishiba Water Solutions Pvt Ltd JV with kavadiya construction Pvt ltd.,	305.19 312.44	318.18 Cr 03.07.2021	02.07.2023	146.80	Centlige - 5.26 Works - 123.21 Other - 0.06 Mob. Adv - 18.27 Total - 146.80	64.00%	Sewerage Network(I&D) 138.9 Km Mainline(Pipes) 3731 Nos. Property Chamber(Pipe) 27 Nos. Road Feeder pipe(Pipe) 138.9 Km Self Cleaning JTH(CUM) 121 CUM DB (Transformer & HT Room STP(CUM)) 60 CUM Aeration tank (CUM) 3393 CUM MPC(CUM) 713 CUM GrH Chamber (CUM) 272 CUM Secondary Clarifier (CUM) 2098 CUM Security gate (CUM) 14 CUM Air Motor Shed (CUM) 71 CUM INCC/Admin building (CUM) 55 IPJ (CUM) 2066 CUM Rising main (Pipe) 4,975 Pm	98.756 987.20 7717 98.756 68.12 98.79 2030 0 0 0 11.18 6.88 6.43 0 0 11.18 6.1 7 0 0	98.756 987.20 7717 98.756 68.12 98.79 2030 0 0 0 11.18 6.1 7 0 0	98.756 987.20 7717 98.756 68.12 98.79 2030 0 0 0 11.18 6.1 7 0 0	(1) The work has been completed as per the schedule of work. (2) The work has been completed as per the schedule of work. (3) The work has been completed as per the schedule of work. (4) The work has been completed as per the schedule of work.
STP - 30 MLD, 5 Nos. IPS, 147.23 Km Sewerage Network & 9.30 Km Rising sewer line discharging							STP - 30 MLD (Discharge)				(1) The work has been completed as per the schedule of work. (2) The work has been completed as per the schedule of work. (3) The work has been completed as per the schedule of work. (4) The work has been completed as per the schedule of work.

561

Component wise physical progress

Name of the Project & Contractor	AA & ES Go/No (Rs. In Cr)	Agreement /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
25 Munger STP & Sewerage Network Project M/s EHS Infracon Pvt. Ltd.	294.02 Crore	350.79 Cr. (Capex) Cost-264.53 Cr. and O&M Cost- 86.28 Cr.) 18/10/2021	17.10.2023	90.96	Escalation- 2.68 Works - 57.01 Contango - 3.17 Mobilization Advance - 26.84 Cr Other- 2.37 Total - 90.96	33.18%	IPS-1 (Sagat Das police post-44)	IPS-1 (Sagat Das police post-44) Villagers and local public created issue in possession of the because of private land was not demarcated. It was not demarcated before officials for resurveying this issue.	Villagers and local public created issue in possession of the because of private land was not demarcated. It was not demarcated before officials for resurveying this issue.	Hydraulic design/ plan is being prepared considering same location of IPS. IPS land is not in our possession. It is being taken up with CD block officials for resurveying this issue.	Preparation of IPS land is not in progress. Daily zone follow up is being done from our end with CD block officials.
							IPS-2 (B&P Camp, Lala Pabbar)	Layout work completed. Trenching of Main trunk sewer is being initiated under canopy due to the restrictions. After completion of trenching work, wet well work would be initiated soon.	Layout work completed. Trenching of Main trunk sewer is being initiated under canopy due to the restrictions. After completion of trenching work, wet well work would be initiated soon.	Site establishment completed alongwith. Trenching work. After completion of trenching work, wet well work would be initiated soon.	Estimate still pending from DDO office prior to the transmission from Lala Pabbar to Sagat STP for under structure sewer pump work.
							IPS-3 (Near Basant Talab)	Site establishment is in progress. Vetted B&P of Basant Talab received from IT Engineer and submitted to BUDCO office Manager for forwarding to BUDCOHQ for final approval.	Cutting edge filling and very satisfactory work is completed (15%).	Cutting edge filling and very satisfactory work is completed (15%). Vetted B&P of Basant Talab IPS received from IT Engineer and submitted to BUDCO office Manager for forwarding to BUDCOHQ for final approval.	
							IPS-4 (Gopabala Mahal Sadan)	Vetted B&P of Gopabala Sadan received from IT Engineer and submitted to BUDCO office Manager for forwarding to BUDCOHQ for final approval.	Vetted B&P of Gopabala Sadan received from IT Engineer and submitted to BUDCO office Manager for forwarding to BUDCOHQ for final approval.	Layout of IPS zone done. Vetted B&P of Gopabala Sadan received from IT Engineer and submitted to BUDCO office Manager for forwarding to BUDCOHQ for final approval. Site surveying is in progress. Work shall be started after final approval.	
							IPS-5 (Rajp Talab)	Vetted documents approved from BUDCOHQ. We have initiated wet well work in same IPS.	Wet well 4th IPS work completed work is completed (25%).	Cutting edge has been initiated as well as the 1st well location (15%).	Electric line/Pole shifting work is in progress in same campus.
26 Bhagalpur STP & I&D	386.09 crl 07.10.2021	06.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	4.51%		New Sewerage Network (187.38 Km)	3 Zones network design/drawing approved from BUDCOHQ. With respect to design, drawing, sewerage network laying work is being initiated along with other components. Network laid length - 6.123 km.	3 Zones network design/drawing approved from BUDCOHQ. With respect to design, drawing, sewerage network laying work is being initiated along with other components. Network laid length - 6.123 km.	Zone-1 IPS has been finished from BUDCOHQ. We are in process to submit hydraulic design / network plan of Zone-2 network. Other than Zone-1, all 3 zones design/drawing approved from BUDCOHQ. With request to approve design/drawing, sewerage network work is being initiated along with other components. Network laid length - 73.123 km.	As per date 73.123 Km. sewerage network has been laid alongwith other components.
							Existing Sewer line cleaning work (6.00 Km)	Work completed.	Work completed.	Work completed.	
							STP - 45 MLD (40 MLD Domestic, sewage + 5 MLD Industrial sewage) 4.10 IPS (44.5 MLD)	Disconnection of existing structure of STP is going on. Boundary wall excavation is going. Layout of STP has been done. B&P of STP approved in Cell-8. Sludge being of 1500mm has been done. Review of Design and Drawing of STP tank sewer. Design of Staff Quarter. Boundary wall is not B&P for the existing Security Cabin is going on IPS in setting.	1. P&S Work for STP tank under Progress. Total 81 Nos Completed as on 31.05.2023 2. P&S work in progress 3. Security Cabin- Sub structure and reinforcement work in progress. 4. Staff Quarter type-1. Columns under construction and scaffolding work in progress	1. P&S Work for STP tank under Progress. Total 81 Nos Completed as on 31.05.2023 2. P&S work in progress 3. Security Cabin- Sub structure and reinforcement work in progress. 4. Staff Quarter type-1. Columns under construction and scaffolding work in progress	1. IPS Design & Drawing not submitted by BPHU. 2. NDC awarded from E&D and T&M Bhagalpur. 3. NDC awarded from Heat Department.

124

26

Status of approved ongoing projects under NMCG (As on 31.07.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue In Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
								1. Development of Dumariya Ghat (60m wide & 21 m deep = 1280 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1280 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.				
1	River Front Development, Gopalganj	8.25	7.38 04.01.2020	03.08.21	6752	Work - 8.55 Other - 0.07 Total - 6.62	100%		Completed		Completed	
						Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Total - 316.45 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.		Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnel from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			

3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	4.16	Work - 4.03 Crore Other - 0.13 <u>Total - 4.16</u>	78%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 78 % Chandwara Ghat (Ashram Ghat) - 96 % Sikandarpur Mukti Dham - 45 %	Sidhi Ghat - 5 % Chandwara Ghat (Ashram Ghat) - 0 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 83 % Chandwara Ghat (Ashram Ghat) - 96 % Sikandarpur Mukti Dham - 55 %	Sidhi Ghat (i) All Pk Work Completed (ii) 1st Flight Completed (iii) 2nd Landing Completed (iv) 2nd Flight Completed 2nd Landing work is completed. (vi) 2nd Flight completed in 50 mtr. And 4th Landing is completed in 50 Mtr. Toilet work is progress. Chandwara Ghat (Ashram Ghat) (i) All Pk Work Completed (ii) 1st, 2nd, 3rd & 4th Platform is Completed. (iii) 1st, 2nd & 3rd Flight Completed (iv) 1st Flight In Progress (v) 2nd Flight In Progress Finishing work of Toilet is completed & 1st Platform is completed. (vi) 1st Beam of Entrance Ghat is Completed (vii) Roadside Paving Work In Progress. Sikandarpur Mukti Dham (i) All Pk Work Completed (ii) 1st Platform & 1st Flight is Completed in 50 mtr. (iii) 2nd Landing Completed (iv) 2nd Flight Completed (v) 2nd Flight Work is 50 % completed. Balance 50 % work from progress along with 3rd landing & 3rd Flight.
---	--------------------------------------	-------	------	------------	------	---	-----	--	--	---	--	--

172

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES Issue Gol/GoB	Total expenditure Incurred (Including State share)			Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	9	
1	2	3	4	5	6	7	8	9	Letter sent to SPMG on 19.07.22 to consider this project in NGP-2.
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	-	
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	-	Financial bid of 02 technically qualified bidder was opened on 24.03.2022 L1 Bidder rate is found 51.16% above the estimate cost. Letter has been sent to SPMG on 31.03.2022 to take decision.
3	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	-	As per direction of NMCG, Estimate on current SOR has been sent to SPMG for approval on 14.07.22.
4	Gopalganj Crematorium								No bids has found successful fourth time tender and it has been cancelled now. Retendering under process.
5	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89					3 bids have been received till the last date of bid receiving that is 29.06.2022. BII evaluation is in process.



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

170

पत्रांक:- बुडको/यो-1708/2020 (पार्ट-3)- 4057

दिनांक:- 05/8/22

सेवा में,

मुख्य अभियंता,
(आयोजन, निरूपण एवं अनुश्रवण),
न०वि० एवं आ०वि० (बुडको)।

SE (PDM)
6-8-22

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जुलाई 2022 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह जुलाई 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(अजय कुमार),

प्रावैधिक सचिव,

मुख्य अभियंता (जलापूर्ति, ड्रेनेज एवं सीवरेज),

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग,

बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - July 2022

159

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021))	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 1 Comp, 1 in progress	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 1 Comp, 1 in progress	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 1 Comp, 1 in progress	13
2	मोतिहारी जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.90	44.90	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.08 करोड़ letter no-139dt-15-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

168

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज- II Ga. Chipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139615-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	
7	रसूल जलापूर्ति योजना फेज- I सर्वेदक-मैसर्स अशोक टयूबवेल	Rs. 7.3809 Lt No-SBD-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रसूल जलापूर्ति योजना फेज- II सर्वेदक-मैसर्स अशोक राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	चकिया रेलवे गुन्टी 136 से हिन्दू चकिया होते हुए सादरगंज रोड, शाहीनगर रोड तक पीसीपीसी0 सड़क एवं आरसीपीसी0 नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	pcc- 20m	3100 ft drain pcc -20m	

X. K. Jha
05/06/2022
AE

X. K. Jha
05/06/2022
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

162

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	रशि-29.69, letter no-596, Date-28.03.2016	रशि-32.50 04.03.2017	15.11.2019	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	13
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57 dt-23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	45.39	42.76	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Project completed	Pipeline-0 km HSC-0 OHT-5 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.064 km HSC-10545 OHT-5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(i) बाजार स्थिति में अभावित प्रमाण पत्र प्राप्त स्थल पर दूसरे व्यक्ति का कटा जगहवादी को ख खले की कार्यवाई प्रारम्भ हो रही है। (ii) निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no-484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	66.04	66.04	66.04	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Project completed	Pipeline-0.561 km HSC-162 OHT-0 comp. Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-166.368 km HSC-18939 OHT-6 comp. Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	रशि-257 139/15-03-2018	रशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

NAK/05/08/2022
AE

TS to CE,
(WSD), North Bihar

NAK/05/08/2022

Chief Engineer
(WSD), North Bihar

14

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	(i) अंजलि बोर के पास एल गैली रैंग की लक NH बरिसिंग का अनावधि प्रमाण पत्र अप्राप्त है। (ii) निरिक्षक सचिव सीमा में लक की प्रतिक हेतु अवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

165

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

[Signature]
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

169

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्विकर - श्री रामधार सोह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

X utw
05/08/2022
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

133

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

जुलाई-2022

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD of Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (IV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCO/SIU-6/Yo-109/18-60-SBD, Dated 31.05.2019	30.11.21 (Extended to 31.03.2023)	28.62	24.20	21.06	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 3470m Bottom slab PCC- 3468.70m. RCC Raft- 3439m. Side wall RCC done- 1st Lift- 3210.20 m. Final Lift- 3388.50 m. Top Slab- 395.40 m Culvert- 17 nos.	45nos column work in progress. Culvert- 2 no. comp.	Mithanpura to Tirhut Canal Drain Excavation- 3470m Bottom slab PCC- 3468.70m. RCC Raft- 3439m. Side wall RCC done- 1st Lift- 3410.20 m. Final Lift- 3388.50 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

182

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-3 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline-118.559 km HSC-8300 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline- 0km HSC-509 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

[Signature]
AE

[Signature]
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

181

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज-II संवर्धक-मैसर्स उमंग इंफ्रास्ट्रक्चर	राशि-8.64 करोड़ पत्रांक-130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

AE
06/10/2018/2022

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

160

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

जुलाई-2022

Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़ Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	87.07	82.22	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-7 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-193.021 km HDPE Pipe - 0.412 km HSC-16408 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 Transformer-12 install, 15 supply	Pipeline-0 km HDPE Pipe - 1.144 HSC-0 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-193.021 km HDPE Pipe - 1.556 km HSC-16408 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	13 निर्धारित समय सीमा में लेव्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.79	60.13	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-140.605 km HDPE Pipe - 2.565 km HSC-7177 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0 km HDPE Pipe - 0.610 km HSC-103 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-140.605 km HDPE Pipe - 3.175 km HSC-7280 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	13 निर्धारित समय सीमा में लेव्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

AE

159

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

जुलाई-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	74.44	74.44	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer- 0	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-12 installed	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.39 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6768 OHT- 2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC- 65 OHT- 2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6833 OHT- 2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

AE

152

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अनुप योजना अर्न्तगत दर्भंगा जलापूर्ति योजना।	67.99 letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.90	40.70	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-78.293 km HSC-13535 OHT-1 Comp., 2 in progress Tubewell-7 Pump House-7	Pipeline-5.160 km HSC-425 OHT-1 Comp., 2 in progress Tubewell-0 Pump House-0	Pipeline-83.453 km HSC-13960 OHT-1 Comp., 2 in progress Tubewell-7 Pump House-7	संशोधित NOC for होमलाई परिवार शाखा में प्राप्त होने से कार्य में विलम्ब हुआ है। सॉलिंग में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अर्न्तगत शेनार गुमती से टेन्ही पुल तक नाला निर्माण कार्य। मे-राजनगरा राय	25.60 Ref 6866 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.33	14.04	14.04	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-1506 M Base-1506 M Stem-1506 M	PCC-146 M Base-146 m Stem- 146 M	PCC-1652 M Base-1652 M Stem-1652 M	
3	राज्य योजनाअर्न्तगत बेला चौक से डी. एन सी एच बच्चा चौक तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188 dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1520' Drain - 1870' Paver Block - 500'	PCC road - 0' drain - 390' Paver Block - 0'	PCC road 1520' Drain - 2260' Paver Block - 500'	
4	पीन्डबलून्डी पथ से गायत्री मंदिर से दारमदुटी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्युत्पति स्तंभ तक दूकान सहित RCC नाला निर्माण कार्य। संयोजक- श्री जयजीत सिंह	1.57644 ref 4298 Dated 02.08.2018	1.4474050 dated- 01.04.2022	31.03.2023	1.5764	0.000	0.000	Length - 2350'	Length - 30'	Length - 60'	Length - 90'	

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

AE

2022

152

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौशिक	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का झापांक- 280 / नॉटिफ-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.43	43.09	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS 1359m Hunch- 1359m Cover Slab - 1359m	2 m wide Drain of length 1050 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1682.3 m is completed 1 m wide Drain 762.10 m drain Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil Watson Canal (6m wide) Excavation-1316m Sand filling-1316m PCC-1316m RCC Base- 1316m Side Wall- 1st Lift RHS- 1316m Center Wall 1st lift- 1316m Side wall 1st lift LHS- 1316m Side Wall- 2nd Lift LHS- 1316m Center Wall 2nd lift- 1316m Side wall 2nd lift RHS 1316m Hunch- 6139.5m Cover Slab - 687.5m	2 m wide Drain of length 40m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 28m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m Side wall-0m Cover Slab- 0 Watson Canal (6m wide) Excavation-22m Sand filling- 22m PCC- 22m RCC Base- 22m Side Wall- 1st Lift RHS- 22m Center Wall 1st lift- 22m Side wall 1st lift LHS- m Side Wall- 2nd Lift LHS- 22 m Center Wall 2nd lift- 22m Side wall 2nd lift RHS 22m Hunch- 22m Cover Slab - 22m	2 m wide Drain of length 1090 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1710.3 m is completed 1 m wide Drain 762.10 m drain Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil Watson Canal (6m wide) Excavation-1338m Sand filling-1338m PCC-1338m RCC Base- 1338m Side Wall- 1st Lift RHS- 1338m Center Wall 1st lift- 1338m Side wall 1st lift LHS- 1338m Side Wall- 2nd Lift LHS- 1338m Center Wall 2nd lift- 1338m Side wall 2nd lift RHS 1338m Hunch- 6161.5m Cover Slab - 709.5m	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.
2												

152

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर संवेदक का नाम: M/S P Das Construction & Construction (JV)	जलापूर्ति RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	निविदा समु सौपा में लवा की प्राप्ति हेतु आवस्यक सामग्री एवं श्रम की कमी पाई गई है।

05/08/2022
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

154

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.81 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	84.06	84.06	Pipeline-175.584 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 SCADA - 7	Pipeline-175.584 km HDPE Pipe- 6.739 km HSC-782 OHT- 2 Comp., 2 in progress Tubewell-0 Pump House- 2 in progress Pump Motor- 1 nos. installed, 1 nos. in progress Transformer-0 installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 20.005 km HSC-24027 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 installed, 1 nos. installation in progress. Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	13	(i) Public dispute at Dumrai pokhar Site after construction of 4th staging work of OHT. 217W and pump house Letter send to DM Saharsa by MD Sir, BUDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निविदा मूल्य सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं भूमि की कमी पाई गई है। (iii) निविदा मूल्य सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं भूमि की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फंज- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-0 km 506 m HSC-580	Pipeline-23.340 km 3000 m HSC-6485		NOC of One Pumping Station Land beside Jila Yojna Karpalya, Saharsa (Kashi Chowk Area) is under process.
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 24/नॉनो-02-01/ 2017-306, नविप्ल आ.वि. एवं लिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.403 Km Pumping Station-1, 91% Pumping Station-2, 93%	0.097 Km Pumping Station-1 6.60% Pumping Station-2 5.80%	Pumping Station-1, 97.60% Pumping Station-2, 98.80%	

AE
Date 05/08/2022

TS to CE,
(WSD), North Bihar
Chief Engineer
(WSD), North Bihar

53

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जुलाई-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	Trial & Run in Progress.

[Signature]
AE
2022

[Signature]
TS in CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जुलाई-2022
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सुपौल जलापूर्ति योजना फेज- I संवर्धक-ने. गणपति कर्मदास	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-I	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I संवर्धक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज- II संवर्धक का नाम-सुमन इंटरराइज	2.25 Cr 138.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.563 km (variation) = 10.247 km HSC-3173 (2180 revised)	completed	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्पोर्ट्स वॉटर ड्रेनेज योजना संवर्धक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.08 करोड़ 280/2018-02-03/2017-118 नवित्व आदि. एवं निधि- 2002-2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.26	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	Completed Length - 3.850 km Drain Completed	Casting of 1st lift of sump well are completed	3.85 km RCC Drain comp. and Casting of 1st lift of sump well are completed	In the process of NOC from committee of williams school supaul to construct sump house, rising main 468 m work and panel room in williams high school campus supaul. Till now NOC not given by Agency

Chief Engineer
(WSD) North Bihar

TS to CE.
(WSD), North Bihar

Handwritten signature and date: 08/08/2022

Handwritten number: 157

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-58.25 करोड़ पत्रांक-421, दिनांक-02.03.2018	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	53.37	58.78	58.78	Pipeline-72.98 km HSC-9670/16484 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-82.596 km HSC-16484 OHT-4 Comp. Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-82.596 km HSC-16484 OHT-4 Comp. Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-47.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.32	49.01	49.01	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-114.282 Km HSC-12890 OHT-3 in progress Tubewell-8 Pump House- 8 Pump Motor-4 Transformer-6	Pipeline-4.764 km HSC-623 OHT-3 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer-0	Pipeline-119.046 Km HSC-13513 OHT-3 in progress Tubewell-8 Pump House- 8 Pump Motor-4 Transformer-6	निश्चित राशि सीमा में तथ्य की प्रतीति है। आवश्यक सामग्री एवं श्रम भी कमी पाई गई है।
3	स्ट्रीम वाटर ड्रेनेज योजना (खुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	22.54	22.42	22.42	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 859 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 859 mtr	खुआ नाला की भाग में है। प्रभाव गणना 1450 मीटर में पूर्ण अवस्थित पक्का ड्रेन की सफाई ग्राउ होनी है। परन्तु नाले के उपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु नगर अधिकारी से लगातार अनुरोध किया जा रहा है। जिला पारामिकरी ने भी अनुरोध किया गया है। निर्माण कार्य के लिए जितना बजट को अतिक्रमण को हटाने के अनुबंध किया गया है।

(Handwritten Signature)
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

150

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.57	33.05	33.05	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 561 m HSC - 360 Nos.	Pipeline- 1683 m HSC - 1067 Nos.	Pipeline- 2244 m HSC - 1427 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.04.2018	राशि-70.57 24.08.18	24.07.20 (Extended to 31.01.2022)	61.14	57.30	57.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का शुभान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

(Signature)
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जुलाई-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	53.58	50.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-132.718 km HSC-11624 OHT-1 comp., 2 in progress Tubewell-11 Pump House-10 Pump Motor-8 Transformer-6	Pipeline-0.700 km HSC- 54 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-133.418 km HSC-11678 OHT- 1 comp., 2 in progress Tubewell-11 Pump House-10 Pump Motor-8 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	34.13	31.17	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-90.222 km HSC-7896 OHT-2 in progress, Tubewell-9 Pump House-8 Pump Motor-5 Transformer-6	Pipeline-0.920 km HSC-179 OHT-2 in progress, 1 existing Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0	Pipeline- 91.142 km HSC-8075 OHT-2 in progress, Tubewell-9 Pump House-8 Pump Motor-5 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

[Signature]
AE
05/08/2022

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

148

(147)

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

Building Better Tomorrow
ISO 9001:2008, 14001:2004

पत्रांक- 3979

दिनांक- 03/8/22

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - जुलाई, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

3.8.22

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

OE Sujay
14/08/22

SE(PDM)
3-8-22

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – जुलाई, 2022

148

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA & ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9		10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 (M/S SDPP/Pahari Old. Flowmore Limited)	Rs.89,96,000/- Ref:120 dt.20-02-18 (UDHD)	Rs.96,21,647/- 01/20-21 F2-	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref:20 dt-09.07.18	Rs.1,05,52,208/- 02/20-21 F2-	07.11.20	1,08,35,615/-	1,07,28,365/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	2,07,00,900/-	2,02,84,249/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref:120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- 03/20-21 F2-	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref:40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- 04/20-21 F2-	18.09.20	2,16,57,600/-	1,98,84,400/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Pump running condition	Installation, testing & commissioning completed	

195

18

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed		
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	2,62,11,045/-	2,56,14,387/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	4,94,37,198/-	4,70,32,379/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	5,25,53,723/-	4,86,38,432/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

149

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	5,07,82,612/-	4,80,27,783/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	3,65,84,568/-	3,53,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,29,95,878/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

148

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21		3 yrs.	12,40,17,387/-	11,80,63,977/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- -Ref 18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18		25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastrucuture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- -Ref 120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20		29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRL/ Sri Subodh Kumar	Rs.25,99,600/- -Ref 120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/PlantS.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- -Ref 120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	22,85,690/-	22,85,690/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports	
									Agreement No.	Upto previous Month	During the month		Total progress
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref. 120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)				500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/-Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	4,46,99,953/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work		Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	4,30,69,158/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work		Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,89,27,891/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress		Installation, testing & commissioning work in progress	

(4)

B

B

List of Project Patna

sl.no	Name of Project Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,84,51,808/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,30,88,988/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,82,98,485/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

140

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD- 08/20-21		31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	6,84,84,563/-	6,48,10,437/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	5,26,61,938/-	4,56,18,724/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 + GST SBD-11/20-21		31.07.20	11,50,00,000/-	8,35,86,166/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	

139

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.						Upto previous Month	During the month	Total progress	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	12,00,00,000/-	7,71,24,783/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21		31.07.20	9,50,00,000/-	9,15,66,571/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21		31.07.20	11,35,81,120/-	11,35,12,232/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	11,71,55,699/-	11,00,43,103/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

3

48

138

List of Project Patna

sl.no	Name of Project Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	4,03,13,974/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,92,14,436/-	DO	Submersibl e Pumpb e (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704/-	32,12,317/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21		31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थायी ड्रेनेज पम्पिंग स्टेशनों पर विद्युत संबंध स्थापित करने एवं पेसू से प्राप्त 16 अरब ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21				4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)	-	-	All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21		17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	24,45,300/-	24,24,636/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.

136

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	2330105.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1429034.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

155

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	1696792.00	1449929.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22		10.06.21	1756345.00	1491593.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		-	4405998.00	3995935.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

15

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit. House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवर्द्धक का नाम-M/S. Bhatnagar संवर्द्धक का पता-25, Dale - 23.10.2018	राशि-49, 7081655 करौड़	राशि-42.10 Cr	30.06.2021	40128085 5 Lakh	329727578 Lakh	346421312 Lakh	Pipe Network - 111055 mtr (DICI-12088 & HEPE- 98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	71896	11237	83133	Work progress affected while doing the pipe laying works in the footpath of RCD Road a huge quantity of electrical cables, BSNL & others utility are found at various levels.
2	Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 5.04 Cr.	31.05.2021		38444338La kh			OHSR-05 nos Sheikhpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed 99% Completed	Over all physical progress 99.5%	Completed Completed Completed Completed Completed	Boundary Wall work in Progress.
3	बेठर से मीठापुर झरनेज योजना संवर्द्धक-रामबाबू एवं राजीव दिनांक - 17 01.2018	राशि - 48, 9499 करौड़ पत्रांक-108, दिनांक-21.07.18	51.726287 दिनांक-21.07.18	20.06.2021	372399833 Lakh	372399833 Lakh	372399833 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 5253 m. Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Pump Slab base Complete and column Beam up to 9 150 m in Progress. completed	Laying of pre cast length of drain - 5253 m. Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	
5	नगर परिषद दानापुर निजामती अन्तर्गत वाई संख्या-37 अंतर्गत विशेषरम्या नगर में श्री सनिक प्रसाद सिंह के मकान से बेंटी रोड सर्विस लेन तक पीसीसी रोड एवं आरसीसी रोड नाला का निर्माण कार्य। उपरा कन्स्ट्रक्शन	0.44938 & 13/2/26.12.18	0.3866381 /13.02.19	12.08.19	0.38664	0.2920	0.2920	Drain - 600 ft Road - 600 ft	Drain - 600 ft (Completed) Road - 500 ft			माह - अप्रैल, 2022 में कार्य पूर्ण।
9	नगर पंचायत मनेज अन्तर्गत वाई नं० सं०-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरसीसी नाला, कमर रस्स एवं पीसीसी सड़क निर्माण कार्य संदीप पाटील	0.18971 & 07/27/09/18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed	Work completed	Work completed	अध्याचना समर्पित।
10	नगर पंचायत मनेज अन्तर्गत वाई नं० 15 में बेंक ऑफ इंडिया से मनेज पोस्ट ऑफिस तक आरसीसी नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.37847	0.3695	0.21453	Rec drain 1804 feet	Work completed	Work completed	Work completed	

152

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - जुलाई, 2022

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	श्री.एन.डी. 16 मे पुलवारी शरीफ रिहात भगत सिंह चौक तक स्टेशन वाटर ड्रेनेज का निर्माण फेज-2 सेवेदक-मदर इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
12	पुलवारीशरीफ खोजा ईमली से भगत सिंह चौक तक स्टेशन वाटर ड्रेनेज योजना निर्माण फेज-3 सेवेदक-मदर इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण।
13	फतुआ जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank-Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed		Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed	
14	प्रादी जलपूर्ति फेज-2 M/s Ganadhipati Con. Pvt. Ltd	Amt. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51829/62829 m HSC - 5210 m / 6010 nos. T/W - 5	Pipe Line 62000 m HSC 6010 T/W - 5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
15	विमान जलपूर्ति फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3100 nos.	Distribution network -38000 m. House connection - 3100 nos		Distribution network -38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
16	मिनासुर जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2021	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
17	मिनासुर जलपूर्ति योजना का चार्ज गे-10 पृ. 11 के अतिरिक्त कार्य (गार्डियन सर्विज) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr. 22.06.2022	22.12.2022								कार्यपालक अभियंता के पत्रांक - 590. दिनांक - 11.07.2022 एवं पत्रांक - 649. दिनांक - 25.07. 2022 द्वारा सेवेदक को कार्य करने के लिए पत्र निगत किया गया है। सेवेदक द्वारा सूचित किया गया है दुर्घटनाग्रस्त हो गये थे, जिसका इलाज दिल्ली में कराया जा रहा था। स्वस्थ होने के बाद घर लौटने के क्रम में वे पुनः दिनांक - 23.07. 2022 को उनकी कार दुर्घटनाग्रस्त हो गयी है तथा उनकी स्थिति अत्यंत ही दयनीय बनी हुई है।

List of Project Nalanda District

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीक जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	68.300	68.300	HYT/W - 14 Nos OHT - 03 Nos SUMP + UGR - 1+1 Pipe Line - 121583 m Motor Pump - 14 Nos Transformer - 14 Nos HSC - 21524 Nos Variation - 02 T/w Variation in Pipeline - 33762 m Road Restoration - 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 13/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	11	12	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), HSC 21524/21524 nos Trnsformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m/103659 m.
2	विहारशरीक जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.76	88.285	88.285	HYT/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23 Nos Transformer - 23 Nos HSC - 18000 Nos Variation - 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 1376/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m			OHT- Ward 05 Salempur, OHT work completed. OHT - Ward 23 - Bharat Gas Godam, OHT completed. OHT - Ward - 43 Labour Awas, OHT completed. Sump in Ward No.-20 completed & Reservoir on Hiranya Parvat is incomplete due to awaited of NOC from Archeological Dept. (GO).
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	रशि-08.193 93/13.01.2014	रशि-7.434 dated- 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/50) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II संवेदक का नाम-इन्दरप्रसाद सिन्हा	रशि-03.09 130/08-03- 2018	रशि-3.08 dated- 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km			राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष चरों ने शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 187.65 Cr	Rs. 166.34 cr (Including 31.18 Cr Mobilisation Advance & 100.90 Cr Running Bill amt. & Rs. 17.13 Cr RCD Adv)	Rs. 135.80 (up to 12.04.2022)	(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 439.468 km Pipe laid (ii) Road Restoration - 180.798 km Done (iii) Rising Main - 10.481 km work completed	11	(i) Distribution Network - 439.468 km Pipe laid (ii) Road Restoration - 180.798 km Done (iii) Rising Main - 10.481 km work completed	
								Construction of New Reservoir - 05 nos	Construction of New Reservoir - OHSR- 5 nos, Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masalipur, Behind Delhi PS & Joda Masjid)			
								HSC - 75000 Nos (Revised Qty - 75779 Nos)	HSC - 27372 Nos connection done & 4796 nos Water Meter connection done			
								CSC - 05 nos & Control Room (Dandi Bagh) - 1 no.	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Delhi			
								GLSR - 03 nos	GLSR - Work in Progress at 03 location i.e., Barahmyoni - 2 nos & Ramshilla - 1 no			
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 31.01.2022	Rs. 56.39 Cr	Rs. 56.01 Cr (Including RCD Adv Rs. 1.56 Cr)	Rs. 52.12 Cr (upto 30.09.2021)	GLSR - 03 nos	GLSR - Work completed (Boundary wall of GLSR campus is in progress			
								CWR & Pump House - 01 No.	CWR - Work completed			
								Control Room - 05 No.	Control Room - Civil work completed			
								Rising Main - 17.050 km (Revised Qty - 15.132 km)	Rising Main - 15.15 km DI pipe laid			
								Production Tubewell - 24 nos (Revised Qty. 25 nos) (Note - One no. observation Tubewell has been concerned in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos work completed			
								Observation Tubewell - 7 nos (Revised Qty. - 6 nos)	Observation Tubewell - 6 nos completed (i.e. ITI Joda Masjid, waris Nagar, Khriyama & Kendui)			
								Operator Office (G+2) at ITI Campus - 01 no.	Operator Office - Work completed			




Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि- 33.95 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr) (Xiii) Grouting work UGR- 01	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	(ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 2201.4 Mtr (iv) House Connection- 5442 Nos (v) Road Restoration- 12815 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS-4 - 11 mtr RCC casing completed IPS-5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos completed Manhole - 3447 nos completed Road Restoration - 61333 sqm.	
4	बोधगया सिवरेज योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019. Amount-95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78	88.18	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km. 3. TrenchLess - 0.523 km. 4. I P S 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 no s 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS-4 - 11 mtr RCC casing completed IPS-5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos completed Manhole - 3447 nos completed Road Restoration - 61333 sqm.			

129

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - जुलाई, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 no. 98.625 km. 0.16 km. 4900 no. 331 no. 98.625 km.	completed completed 0.38 km. completed 70 completed	completed completed 0.54 km. completed 401 completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मेो गणाधीपति कस्बद्रयशन प्रा0 लि0	राशि-06.68 करोड पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	एक ट्यूबवेल और 4.61 किलोमीटर पाइप लाइनें लक्षित कार्य हैं, जिसे पत्राक - 271, दिनांक - 10.06.2022 द्वारा सेवेदक को कार्य पूरा करने का निर्देश दिया गया। पत्राक - 262, दिनांक - 04.06. 2022 से आवंटन की मांग की गई है।
4	वाई संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	

AP

2

128

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - जुलाई, 2022

Rs. In Crores

123

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	वार्ड संख्या - 26 में किन्द के मकान से अजय नुप्ता के मकान होते हुए दरगा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड- पत्राक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress	Work in Progress	Work in Progress	1. सर्वेडक को कार्य यथारूप पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.09.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेडक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा दिये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यलय के पत्राक - 09, दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद /अध्यक्षिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 29 में यलराम पंडित के मकान से दयानिधि के मकान होते हुए नवाई बैंक तक पी0सी0सी0 पथ, नाला एवं डक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड- पत्राक- 66/09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली डक्कन सहित निर्माण मनीष कुमार	राशि-0.10 करोड- पत्राक- 07/27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला का करममति एवं डक्कन निर्माण उपेन्द्र कुमार शास्त्री	राशि-0.08 करोड- पत्राक- 07/27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहेत रौशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड- पत्राक- 128/08.03.2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्राक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

AF

AF

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District**

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

AP

AP

126

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Lakhisarai District

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परियोजना लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह वटोवन मंडल से विधुपदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परियोजना लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भगत से बीच भगत एवं रामजी साव से सरसगुण मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर परियोजना अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed	
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कौचल बाबू के पुलवाडी होते हुए सागल अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road - 488m Drain Work 488 m	Drain work completed.		work completed	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road 775 m Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road 1048 m Drain Work 1048 m	work in progress		55 % work completed	

123

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	3	4	5	6	7	8	9	10	11	12	13
		पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापाक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापाक-2ब/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड	59.3 Cr.	18.11.2021	35.322	35.322	35.322	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 126885 mtr. Pipe laying work completed. (4) House Connection 14876 no. in Ward-1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 46214 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,35,58,36. (3) 956.5 m. pipe laying work completed. (4) House connection 166 nos. in ward no. 1,5,6,7,13,14,23,24,27,30 work in progress. (5) Road Restoration 7335 m.	(1) Pipe Laying 102.43% total length 127841.5 m. (2) House connection - 102.99% Total House Connection - 15042 Nos. (iii) Total Road Restoration 53549 m & remaining 16351 m. motarable done. (Work in progress)	2.616 km. RCD Road Permission Awaiting. 1.005 km. RWD Road Permission Awaiting.

124

List of Project Munger District

माह - जुलाई, 2022 Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	121.0372	121.0372	121.0372	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 265.717 km Hydrotest - 237.673 km Road Restoration completed 245.653 km HSC Completed - 22310 No. Water Meter - 9987 No. WTP - Work in progress (90% completed). Floating Jetty - 65% OHSR 5 nos. work in progress.	Pipe Supply - 346 km. Pipe laying - 266.286 km Hydrotest - 259.147 km Road Restoration completed - 259.865 km HSC Completed - 22357 No. Water Meter - 10998 No. WTP - Work in progress (91% completed). Floating Jetty - 66% OHSR 5 nos. work in progress. OHSR-1 - 47% completed OHSR-2 - 66% completed OHSR-3 - 73% completed OHSR-4 - 35% Completed OHSR-5 - 66% completed	NH प्रमण्डल, मुंगेर से 28 कि०मी० पार्युप दिखाने के लिए अनुमति प्रमाण पत्र प्राप्त करने हेतु पत्राचार की गई है। जो अब तक अप्राप्त है।	
1	Name of Contractor - M/S/MC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140										

List of Project Nawada District

माह - जुलाई, 2022

Rs. In Crores

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड पत्रांक-131, दिनांक-08.03.2018	6.54886	05.12.2020	4.45	5.42	5.42	OHT	4 No.	Completed		Total wards covered by buidco = 23 wards After testing water supply started in 13 wards Rest 10 wards are partially saturated (Ward no.-10 & 11 are fully untouched, ward no. - 28 (50% completed) and rest 7 wards are 70-80% completed) For full saturation of all the wards revised estimate/Variation has been submitted for which T.S. has been given by CE South WDS and also it has been sent by buidco to UD&HD dept. for revised A.A.	
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed			
								Construction of Pump House with attendant room	2 Item	In Progress (95%)			
								Supplying & Installation of Submerisble Motor Pump	2 Item	Completed			
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.			
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.			
								Distribution system work					
								63 mm - 4047 m		4047 m laid	Nil		4047 m laid
								90 mm - 5060 m		5060 m laid	Nil		5060 m laid
								110 mm - 15851 m	1 Item	15851 m laid	Nil		15851 m laid
								160 mm - 3277 m		3277 m laid	Nil		3277 m laid
225 mm - 435 m		435 m laid	Nil	435 m laid									
2	पुनरीक्षित नवादा जलापूर्ति योजना फेज-2	TS has been given by CE South WDS and sent by BUIDCo to UD& HD Dept. for Revised A.A.						Hosue service Connection work	4864 Nos.	Nil	4864 nos.	Contractor is waiting for the approval of revised estimate / variation, so progress is slow and he is not increasing the tem, manpower & materials without supplementary agreement it's getting difficult to put pressure on contractor for work.	
								Construction of Boundary wall	20 Item	110 m constructed.			
								Construction of approach Road	10 Item	Nil			
								Construction of Main Gate	1 Item	Nil			
								Campus Development	40 Item	Nil			
								Road Restoration	23 km	Completed (23 km. Motorable but not casted)			
								House Connection - 2921 no.		56 no.			
								Pipe Laying - 15839 m		1.18 km.			
								Underground Service Reservoir at					
								Zone - I					
								Zone - II					
								Zone - III					
								Zone - IV					

122

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - जुलाई, 2022
Rs. In Crore

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्टीम वाटर ड्रेनेज योजना फेज-1 संवर्द्धक का नाम - M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्राक-307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	10	11	12	13 Work Completed.
2	सासाराम जलापूर्ति योजना फेज-1 संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 116015 m House service connection - 12000 nos Over head tank -3 completed Sump house 1 in progress (92% completed) MESR - 80 % Progress	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 95 % Progress.			NOC for OHT in Kadirganj is Clear. Foundation work is going.
3	सासाराम जलापूर्ति योजना फेज-1 संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6353 NO's Over head tank - 1 at gulakshani is started.Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.			Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालिया नगर जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 17 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos	T. ubewell-17 complete Pump House- 14 complete Over head tank -4 complete D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress			Due to lack of manpower. Due to unavailability of NOC from Rohtas industry for the Ward No. - 6, 9 & 10.

12

List of Project Aurangabad District

माह - जून, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	कार्य पूर्ण O & M का कार्य किया जा रहा है।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.			निविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Core utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 2,13, 14, 15,16,17,18,19,20,21,2 2, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	1. नाला क्रॉसिंग में स्थानीय लोग द्वारा विरोध के कारण कार्य में विलम्ब हो रहा है। 2. संवेदक द्वारा अतिरिक्त कार्यबल लगाने की आवश्यकता है।	

130

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - जुलाई, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	यक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03.2016	राशि-32.23 पत्रांक-17 दिनांक-31.01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed Trial Run	
2	यक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01.2018	47.92 दिनांक-25.07.2018	23-08-2020 with extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8909 no.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	
3	खुमरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.	-	Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	2.5052	2.49	2.49	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

AF

W

119

List of Project Bhojpur District

माह - जुलाई, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फैज-1 सेवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा० लि०	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no (1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-124065 m Pump Motor-6 nos Transformer- 6 nos OHT-2 nos complete and 2 no. in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24301 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House- 1 nos Staff Quarter-0 nos Distribution main- 337 m Pump Motor-2 nos Transformer-2 nos Over head tank-1 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-144 Nos Approach road-20 m Road Restoration - 123.585 km.	Tube bell-7 no (1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-124341 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24399 Nos Approach road- 20 m Road Restoration - 123.585 km.	
2	आरा नगर निगम जलापूर्ति योजना फैज-2 सेवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा० लि०	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	30.65	30.65	30.65	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main-67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-1 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-100 m House Service Connection-10021 Road Restoration - 66.267 km	Tubewell-6 nos. complete and 1no. in progress Pump house- 5 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main-66271 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post-00 nos Boundary Wall-130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-1 nos. Transformer-1 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0 Road Restoration - 66.266 km	Tubewell-6 nos. complete and 1 no. in progress Pump house- 5 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	

AP

3

118

List of Project Bhagalpur District

[illegible]

1



117

List of Project Bhagalpur District

माह - जुलाई, 2022

Rs. in Crore

Sl No.	Name of Project (Name of Contractor)	AAIES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	सुरक्षा योजना अन्तर्गत Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	राशि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km (86.60 %)		12	Almost 2 km of proposed alignment is done by M.C. Bhagalpur
3	Sullanganj Nagar Panishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1)	राशि-8.1930 Cr Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		100%	
4	Sullanganj Nagar Panishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Mannohan Kumar Singh, Bhagalpur	राशि-1.282 Cr Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M (new) House Service Connection - 1105 Nos Work Complete 82.14%			As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done. i.e. 1105 Nos. In expectation of variation pipe laying work has been started. Out of 2200m of Pipelaying, 2200m of pipelaying work completed in which 100 House Connections completed till date out of 250 House Connections. Variation in Pipeline for remaining 250 House Connection is still pending at Headquarter. Variation work is also completed. Only additional 10 connection to be done as requested by EO in various school buildings.

AP
32/08/22
A E to CE

32/8/22
A E to CE

116