

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

924

पत्रांक:- बुडको/यो-1708/2020 (पार्ट-3)- 4864

दिनांक:- 12/9/22

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न०वि० एवं आ०वि० (बुडको)।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अगस्त 2022 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह अगस्त 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(अजय कुमार),

प्रावैधिक सचिव,

मुख्य अभियंता (जलापूर्ति, ड्रेनेज एवं सीवरेज),

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग,

बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - August 2022

323

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अगस्त-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021))	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 1 Comp, 1 in progress	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 1 Comp, 1 in progress	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 1 Comp, 1 in progress	13
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.62	44.62	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	निश्चित समय सीमा में लक्ष्य को प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.08 करोड़ letter no-139 15-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676		Pipeline-30.011 km HSC-2676	
5	कसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

322

321

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139e15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	
7	रक्सौल जलापूर्ति योजना फेज- I सर्वेदक-मेसर्स अशोक टयूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II सर्वेदक-मेसर्स अक्वेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	

AE


TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अप्रैल-2022

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	1	राशि-70.96	राशि-61.57 dt- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	45.39	42.76	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-101.064 km HSC-10545 OHT- 3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0 km HSC-0 OHT - 5 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.064 km HSC-10545 OHT- 3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	13 The pace of progress has been slow during the month of Aug. 22. UC against payment made to the contractor has been sent to BUIDCO HQ
2	2	राशि-97.25, letter no 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	66.04	66.04	66.04	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-166.368 km HSC-18939 OHT- 6 no. in progress Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0.012 km HSC-115 OHT-0 comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-166.380 km HSC-19054 OHT- 6 no. in progress Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Progress has been speeded up by the contractor. UC against payment made to the contractor has been sent to BUIDCO HQ

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

320

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	38.11	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	56.14	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	Overall physical progress 95%. Const of one OHT cancelled due to unavailability of land.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

319

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24,591	SBD 03,2014/ 15.02.2014 Rs. 22,251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सर्वेदक - श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5,506	SBD 04, 2018-19/ 23.10.2018 Rs. 5,6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19,950 km	completed	completed	Pipeline-20.999 km HSC-9500 R.R - 16,050 km	completed

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

318

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्वेकद - श्री रामधर साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763 R.R - 21.200 km	Pipeline-24.853 km HSC-3763 R.R - 18.200	Completed	Pipeline-22.850 km HSC-3250 R.R - 18.200 km	पूर्ण

AE

(Signature)

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

312

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अप्रैल-2022

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2 Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu Infra construct India Pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
1		172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (Extended to 31.03.2023)	28.62	24.20	21.06	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262m. RCC Raft- 3223m. Side wall RCC done- 1st Lift- 3198.5 m. Final Lift- 3142 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	0	Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262m. RCC Raft- 3223m. Side wall RCC done- 1st Lift- 3198.5 m. Final Lift- 3142 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.
									b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m		b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m	

AE

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

316

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अगस्त-2022
Rs. In Crores .

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशंगंज जलापूर्ति योजना फ़ैज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-3 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos. ESR has to repair. Claim/variation sanctioned by HQ & work is in progress.
2	क़िशंगंज जलापूर्ति योजना फ़ैज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline-118.559 km HSC-8300 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline- 0km HSC-509 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	4 nos. ESR has to repair. Claim/variation sanctioned by HQ & work is in progress.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

315

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अगस्त-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स जमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

AE


TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

314

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूरिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-10.48 करोड़ Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	87.07	84.51	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-7 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-193.021 km HDPE Pipe - 1.556 km HSC- 16408 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	Pipeline-0 km HDPE Pipe - 8.907 km HSC-212 OHT-1 in progress Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0	Pipeline-193.021 km HDPE Pipe - 10.463 km HSC- 16620 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूरिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.79	60.13	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-140.605 km HDPE Pipe - 3.175 km HSC-7220 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0.198 km HDPE Pipe - 0 km HSC-30 OHT- 0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-140.803 km HDPE Pipe - 3.175 km HSC-7250 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

918

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	74.44	74.44	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0.445 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	निविदा समय सीमा में तस्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6833 OHT-2 in progress. Tubewell-9 Pump House-8 comp., 2 in progress Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-147 OHT-2 in progress. Tubewell-1 Pump House-1 comp., 1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6980 OHT-2 in progress. Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos Installation in progress	निविदा समय सीमा में तस्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE


TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

312

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अर्न्तगत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.90	40.70	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-83.453 km HSC-13960 OHT-1 Comp., 2 in progress Tubewell-7 Pump House-7	Pipeline-6.32 km HSC-420 OHT-1 Comp., 2 in progress Tubewell-0 Pump House-0	Pipeline-89.773 km HSC-14380 OHT-1 Comp., 2 in progress Tubewell-7 Pump House-7	13 Work is in progress & letter has been sent to DM. Commissioner DMC for land of 2 tubewell of boring and pump house.
2	राज्य योजना अर्न्तगत दोनार गुप्तरी से टेन्सी पुल तक नाला निर्माण कार्य। मो-राजमन्देश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 Dated 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.32	14.04	14.04	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-1652 M Base-1652 M Stem-1652 M	PCC-63 M Base-63 M Stem- 63 M	PCC-1715 M Base-1715 M Stem-1715 M	Work is in progress.
3	राज्य योजनाअर्न्तगत बेता चौक से डी.एस.सी एच बच्चा वाड तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain 1800' Paaver Block -1800'	PCC road 1520' Drain - 2260' Paver Block - 500'	PCC road - 0' drain - 620' Paver Block - 0'	PCC road 1520' Drain - 2880' Paver Block - 500'	Work is in progress.
4	पी०डब्ल्यूडी० पथ से गायत्री मन्दिर से दारुमट्टी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्युत्पति खल तक दक्कन सहित RCC नाला निर्माण कार्य। संवेदक- श्री जयजीत सिंह	1.57644 ref 4298 Dated 02.08.2018	1.4474050, dated- 01.04.2022	31.03.2023	1.5764	0.000	0.000	Length - 2350'	Length - 90'	Length - 0'	Length - 90'	कार्य प्रगति पर है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

311

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौन्ट्रेटर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉ10-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06-2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.43	46.11	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m	2 m wide Drain of length 968 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1591.4 m is completed 1 m wide Drain 751.1 m drain	2 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 73m 1 m wide Drain 0 m	2 m wide Drain of length 968 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain	
2								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	Watson Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m Side wall- 0m Cover Slab- 0	Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	Required STP land is not available.
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m	Watson Canal (6m wide) Excavation-1297m Sand filling-1297m PCC-1297m RCC Base- 1297m Side Wall- 1st Lift RHS- 1297m Center Wall 1st lift- 1297m Side wall 1st lift LHS- 1297m	Watson Canal (6m wide) Excavation-45m Sand filling- 45m PCC- 45m RCC Base- 45m Side Wall- 1st Lift RHS- 45m Center Wall 1st lift- 45m Side wall 1st lift LHS- 45m	Watson Canal (6m wide) Excavation-1342m Sand filling-1342m PCC-1342m RCC Base- 1342m Side Wall- 1st Lift RHS- 1342m Center Wall 1st lift- 1342m Side wall 1st lift LHS- 1342m	
								Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Side Wall- 2nd Lift LHS- 1297m Center Wall 2nd lift- 1297m Side wall 2nd lift RHS- 1297m Hunch- 10376m Cover Slab - 662.5m	Side Wall- 2nd Lift LHS- 45 m Center Wall 2nd lift- 45m Side wall 2nd lift RHS- 45m Hunch- 360m Cover Slab - 0m	Side Wall- 2nd Lift LHS- 1342m Center Wall 2nd lift- 1342m Side wall 2nd lift RHS- 1342m Hunch- 10736m Cover Slab - 662.5m	

310

369

Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m Sand filling- 1690 m PCC - 1690m RCC raft -1690m Side wall- 1690m Cover Slab- 1690m	Excavation-40m Sand filling- 40m PCC - 40m RCC raft -40m Side wall- 40m Cover Slab- Nil	Excavation-0m Sand filling- 0m PCC - 0m RCC raft -0m Side wall- 0m Cover Slab- Nil	Excavation-40m Sand filling- 40m PCC - 40m RCC raft -40m Side wall- 40m Cover Slab- Nil	Excavation-40m Sand filling- 40m PCC - 40m RCC raft -40m Side wall- 40m Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil	Nil
3. Pump House = 1	93.00%	2.00%	95.00%	

TS to CH,
(WSD), North Bihar

AE

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना। सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13 निम्नलिखित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

Chief Engineer
(WSD), North Bihar

908

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अगस्त-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहसा जलापूर्ति योजना संवदक का नाम-M/s Nalanda Engicon pvt Ltd	सशि-82.81 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	84.06	84.06	Pipeline-175.584 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 SCADA - 7	Pipeline-175.584 km HDPE Pipe- 25.355 km HSC-24537 OHT- 2 Comp., 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 installed, 1 in progress Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	Pipeline-0 km HDPE Pipe-5.350 km HSC-510 OHT- 2 Comp., 2 in progress Tubewell-0 Pump House- 2 in progress Pump Motor- 1 nos. Transformer-0 installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 25.355 km HSC-24537 OHT- 2 Comp., 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 installed, 1 in progress Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(i) Public dispute at Dumail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir. BUIDCO to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निहित समय सीमा में कार्य करने की प्रतिक्रिया हेतु आवश्यक सामग्री एवं भूमि की कमी नहीं आई है। (iii) निहित समय सीमा में कार्य करने की प्रतिक्रिया हेतु आवश्यक सामग्री एवं भूमि की कमी नहीं आई है।
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	सशि-3.85 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km 3000 m HSC-6625	Pipeline-0 km 0 m HSC-140	Pipeline-23.340 km 3000 m HSC-6625	
3	सहसा स्वयं वाटर ड्रेनेज योजना संवदक का नाम- R.K. Infracor Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	सशि-54.8020 करोड़ 24/नवम्बर-02-01/ 2017- 306, नवम्बर आदि, एवं तिथि- 25.03.2017	सशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.50 Km	0 Km	11.50 Km	Pumping Station- 1, 100% Pumping Station-2, 100%

AE


TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

367

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अगस्त-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	Trial & Run in Progress.

AE

Chief Engineer
(WSD), North Bihar


AS to CE,
(WSD), North Bihar

906

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	List of HSC submitted to Nagar Panchayat and not submitted by agency.
2	निर्मली जलापूर्ति योजना फेज- II सेवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 130/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	List of 2180 HSC submitted to Nagar Panchayat, Nirmali.

AE

[Signature]

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

303

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अगस्त-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संवि-50.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	संवि-61.71, letter no- 1929, 04.08.2016	31.12.2018	53.37	58.78	58.78	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-82.596 km HSC-16484 OHT-4 Comp. Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 0.598 km HSC-0 OHT- 0 Comp. Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-83.194 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संवि-87.78 करोड़ पत्रांक-108, दिनांक-17.01.2018	संवि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.32	49.01	49.01	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-119.046 Km HSC-13513 OHT-3 Tubewell-8 Pump House-8 Pump Motor-4 Transformer-7	Pipeline-5.921 km HSC-731 OHT-0 Tubewell-0 Pump House-1 Pump Motor-3 Transformer-1	Pipeline-124.967 Km HSC-14244 OHT-3 Tubewell-8 Pump House-9 Pump Motor-7 Transformer-8	
3	स्ट्रीम वाटर ड्रेजिंग योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	22.42	22.42	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 859 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-14 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 873 mtr	Heavy Encroachment, shops made over nala, Electric Pole in the alignment of Nala.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

309

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अगस्त-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02/03/2016	राशि-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.57	33.05	33.05	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4 Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17/01/2018	राशि-70.57 24.08.18	24.07.20 (Extended to 31.01.2022)	61.14	57.30	57.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline- 2244 m HSC - 1427 Nos.	Pipeline- 13215 m HSC - 1016 Nos.	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Work in Progress
									Pipeline- 157.504 km HSC-11804 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0		Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	निश्चित समय सीमा में लक्ष्य को प्राप्त हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

AE

Chief Engineer
(WSD), North Bihar

(WSD), North Bihar

TS to CE.

305

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अगस्त-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बेगुसराय जलपूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	53.58	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-133.418 km HSC-11678 OHT- 1 comp., 2 in progress Tubewell-11 Pump House-10 Pump Motor-8 Transformer-6	Pipeline- 0.376 km HSC- 42 OHT- 2 in progress Tubewell-1 Pump House-0 Pump Motor-2 Transformer-2	Pipeline-133.794 km HSC-11720 OHT- 1 comp., 2 in progress Tubewell-12 Pump House-10 Pump Motor-10 Transformer-8	13
2	बेगुसराय जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	34.13	34.13	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 91.142 km HSC-8075 OHT-2 in progress, Tubewell-9 Pump House-8 Pump Motor-5 Transformer-6	Pipeline- 1.874 km HSC-213 OHT-2 comp. 1 existing Tubewell-0 Pump House-0 Pump Motor-3 Transformer-1	Pipeline- 93.016 km HSC-8288 OHT-2 comp. Tubewell-9 Pump House-8 Pump Motor-8 Transformer-7	Zone-8 variation under approval.

AE

Chief Engineer
(WSD), North Bihar

302

(501)

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

पत्रांक-BUIDCo/ CE(I/N) Yo-13 /2021 (P-2)-

4782

पटना, दिनांक- 07/9/22

प्रेषक,

प्रावैधिक सचिव,

मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण,

उत्तर एवं दक्षिण बिहार उपभाग,

नगर विकास एवं आवास विभाग (बुडको), पटना।

विषय:-

आधारभूत, संरचना एवं परिवहन, उत्तर बिहार उपभाग का माह अगस्त, 2022 का प्रगति प्रतिवेदन के संबंध में।

प्रसंग:-

बुडको का आदेश संख्या-38 दिनांक-29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह अगस्त, 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:-यथोक्त।

विश्वासभाजन,

R. S. S. S.

07/09/22

प्रावैधिक सचिव,

मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,

(उत्तर बिहार उपभाग),

नगर विकास एवं आवास विभाग, बिहार, पटना।

2142 PDM
21/9/22

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

August- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर सरकार भवन, नगर पंचायत सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	-	-	-	-	-	-	-	Work in progress.
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	1.451548 Dt. 25.03.2022	-	-	-	-	-	-	-	-	तकनीकी स्वीकृति एवं परिमाण विपत्र अनुमोदन की प्रक्रिया में।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यीकरण निर्माण कार्य	Rs. 1.3320206	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	बुडको हेडक्वार्टर द्वारा निविदा प्रकाशित हो चुका है।

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

300

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai + Khagaria District

अगस्त- 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से आर0सी0सी0 नाला निर्माण कार्य।	0.9528321	0.857549	20/12/2021	0.5138	0.5138		RCC Drain	98%	0%	98%	कार्य प्रगति पर है।
2	बीहट नगर परिषद वार्ड सं0-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यकरण का कार्य।	0.46435 (NIMNVY)	0.41792	16/11/2018	0.24980	0.0617		Boundary Wall, Paver Block	25%		25%	स्थानिय विधायक द्वारा आशिक विवाद सुलझाने के पश्चात कार्य प्रारम्भ किया गया, अब पुनः बाधित है। अंचाधिकारी बरौनी को जमीन विवाद के संबंध में पत्र भेजा गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	1.5747	18.10.2022	0.70	0.2134		Building, Boundary Wall, Paver Block	25%	15%	40%	कार्य प्रगति पर है।

(Signature)

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

२९९

अगस्त- 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016- 17	30.06.2017	3.045	3.045	3.045	Rcc roof Super Structure adh Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE	Truss completed, Plastering Overall - 90% GI Sheet Fabricated to 100% Kota Stone Flooring Completed to	Kota Stone Flooring Work Completed to 70%. Electric Wiring Work are in Progress.	Foundation, super Structure Turss work, wall Plastering work Overall- 90%, GI Sheet Fabricated.	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District

अगस्त- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य। - नील संवदेक - कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Slab sasting	-	Foundation to Slab casting	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 31.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

297

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

अप्रैल - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah, This office has requested vide letter no- 113, dated-23.03.2020 to DM Bettia for releasing fund for completion of pending schemes	Boundry wall, Pathway, Light , Galebo, Sitting bench etc.	No Work	No Work.	Boundry wall, Sitting Bench, Path way and Gajebo	
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed except roof treatment.	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The las letter was sent vide this office no. 83 Dtd. 23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Iai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is complete	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Signature
29/6/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Chapra District**

अगस्त- 22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजना-नगरीय परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 3059, dated- 18.12.2013 Amount 1.6956	121.07859 22.02.2016	15 Months	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recomm by BUIDCo to NP Parsa.				वर्तमान में कार्य बंद है आवंटन नहीं होने के कारण।
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar	Letter no-79, dated-06-12- 17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	0.85359	0.854	RCC Drain- 1872 PCC Road- 936 Paver Block- 836			1100 m RCC Nala Completed.	

(Handwritten signature)

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

295

List of Project Saharsa District

अगस्त- 2022

Rs. in Crores

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work) Toilet Block & small shops (Civil work) Compound wall entrance gate (Civil work) Internal Road Pathway & Landscaping work Electrical work (Internal) PHE work (Internal) PHE work (External)	- - Three side compound wall, one gate footing work completed & column work stoppted completed 70% completed - -	- - - - - -	Completed Completed Three side compound wall, one gate, Footing work completed. Colum work stoppted. Completed 70% Completed. Completed Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to unavailability of fund since las two years. 3. Overall Progress 85%

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

294

List of Project District - East Champaran , Motihari

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिवहन मोटिहारी के मोडिफिकेशन का सौंदर्यकरण एवं जोड़गार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	2.95	2.95	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)			De-weeding Machine has been supplied by contractor on 26.4.2022	1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charitha- Pawan Kumar (JV) on 27.09.21 2) De-weeding machine has been supplied by contractor on 26.4.22. 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) de-weeding in progress. 5) as per contractor assurance De-sifting machine will be supplied in first week of September.
	चकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keasri, Motihari)	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA- 1.650150 lt No-1375 dt-11.05.15	Rs.1.44 lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1.Bus terminus 2.Toilet, shop block compound wall with entrance gate . 3. internal road,pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work	1. Frame work of Bus terminus building completed. 2) Campus filling- completed. 3) Plaster work of frame work in progress.		1. Frame work of Bus terminus building completed. 2) Campus filling- completed. 3) Plaster work of frame work in progress.	Work Completed.
3	चकिया रेलवे गुमटी 138 से हिन्दू चकिया होते हुए साईबगंज रोड शालीनगर रोड तक पीसीपीसी सड़क एवं आरसीसी नांवा निर्माण कार्य (M/s Chandra Bibha Construction. Motihari)	Rs. 2.06763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs.2.06	1.19	0.297544	1. RCC Drain 2. PCC m20road 3. Length of Drain & Road 3100 ft.	1. Rcc 3100 ft Drain completed 2. PCC work completed.			Work Completed.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कांवेरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नॉविओ एवं आठविओ बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	1.0316156	0.8086268		Box Culvert	206/250 Mtr	Man Hole Plate of Slab Work is Completed.	206/250 Mtr	कार्य पूर्ण।
2	वार्ड सं-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बीसन कॉमिंग तक पीएसडीसीओ पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉविओ एवं आठविओ बिहार,पटना का पत्रांक-66 दिनांक-08.01.19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.7652710		Road & Drain	545/675 Mtr Drain complete & Road 402/675 Mtr complete.	163 M Road Complete.	663/625 Mtr Drain Complete & Road 680/627 M. Complete	कार्य पूर्ण।
3	लकडीडाही बौध से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉविओ एवं आठविओ बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-381.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 737/1640 Mtr Road Work Complete	Paver Block is Progress in 500 M Both Side And Road Work in Progress.	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete.	इस कार्यालय के पत्रांक-170 दि-20.8.2020 द्वारा प्राक्कलन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपमार्ग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरांत मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, बुडको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आवंटन हेतु नगर आयुक्त, मुजो के पत्रांक-1766 दि-16.4.21 से नॉविओ को अधिपचना भेजी गयी, जिसके आलेख में अनेको पत्राचार के उपरांत मुख्य अभियंता, उत्तर बिहार उपमार्ग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्रगति पर है।
4	वार्ड सं-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉविओ एवं आठविओ बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधिपचना नगर आयुक्त, मुजो के पत्रांक-1766 दिनांक-16.04.2021 में नॉविओ को भेजी जा चुकी है। स्थानीय विवाद के कारण कार्य स्थित है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉर्वि0 एवं आर्वि0 बिहार, पटना का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated- 24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities	Foundation Tie Beam & Complete. Tie Beam & Plinth work is completed.	Plastering work of ground floor is completed and 1st floor work in progress.	Structure work is completed and finishing work in progress.	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधियाचना विभाग का नगर आयुक्त, मुजफ्फरपुर पत्रांक-985 दिनांक-31.05.2022 द्वारा भेजी जा चुकी है। कार्य प्रगति में।

291

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value. (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजना-तर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति												
6	नगर निगम मुजफ्फरपुर के वार्ड सं० 41 अंतर्गत तीन पोखरिया पोखर का सौंदर्यीकरण। M/s Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-8475917लाख	0.722376511F 2/2019-20 Dated- 09.07.19	08.01.20	0.8475917	0.5670833		Civil Amenities	(i) Boundary wall 75% Complete (ii) Stair Work Complete (iii) 50% Pathway Complete (iv) Main Gate Work Complete (v) 5/16 Nos. Bench Work Complete (vi) Statue work Complete (vi) Statue work Complete		(i) Boundary wall 75% Complete (ii) Stair Work Complete (iii) Pathway Complete (iv) Main Gate Work 16 Nos. Bench Work (v) Statue work Complete (vii) Toilet & Guardroom Work Complete (viii) Septic tank, Boaring & Sanitary work Complete.	कार्य पूर्ण।
7	नगर निगम मुजफ्फरपुर के ब्रह्मपुर पोखर का सौंदर्यीकरण कार्य। M/s Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	0.967477 10F2/2019-20 Dated- 09.07.19	08.01.20	1.2880357	0.9640981		Civil Amenities	(i) Boundary wall Complete (ii) Stair Work Complete (iii) Pathway Complete (iv) Main Gate Work complete. (v) 20 Nos. Bench Work complete (vi) Statue work complete (vi) Statue work complete (vii) 3 Nos Umbrella Complete (viii) Toilet & Guardroom Work complete (ix) Septic tank, Boaring & Sanitary work complete (x) Electrification work complete.		(i) Boundary wall Complete (ii) Stair Work Complete (iii) Pathway Complete (iv) Main Gate Work complete. (v) 20 Nos. Bench Work complete (vi) Statue work complete (vi) Statue work complete (vii) 3 Nos Umbrella Complete (viii) Toilet & Guardroom Work complete (ix) Septic tank, Boaring & Sanitary work complete (x) Electrification work complete.	कार्य पूर्ण।

090

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 नगर निगम मुजफ्फरपुर के वार्ड सं० 38 अंतर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Sri Singh Construction	3 उप सचिव, नॉर्वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	4 0.63290066	5	6 0.9302149	7	8	9 Civil Amenities	10	11	12	13 एकराशना के लिए सर्वेदक को पत्र लिखा गया है पत्रांक-320 दिनांक-02.07.2018, 519 दिनांक-28.08.2019, 110 दिनांक-28.08.2020, 294 दिनांक-04.12.2021 स्थल अतिक्रमिता इसे हटाने के लिए अपर समाहर्ता एवं नगर आयुक्त को पत्र लिखा गया है, पत्रांक-185 दिनांक-12.08.21, 27 दिनांक-12. 02.22 और जिसके कारण सर्वेदक द्वारा एकराशना नहीं किया जा रहा है।

Handwritten signature
22/08/2021

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

289

SL NO	NAME OF PROJECT	AA&ES REF & DATE (In Cr.)	AGREEMENT VALUE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH PROGRESS	TOTAL PROGRESS	
1	2 दोनार गमटी से टिनही पुल तक नाला निर्माण कार्य (STATE PLAN) संवेदक का नाम:- Ram Naresh Ray	25.60727 Ref 6666 dated 12.10.2017	21.77757 24 Dated 27.05.2019	26.08.2020	14.328	14.04	14.04	9 Cover Drain of Size 1.5M to 4.5 M width, Height 3 M to 4M, Length 3.509 KM PCC (In Meter) BASE (IN mtr)	10 1652	11 63	12 1715	13 WORK IS IN PROGRESS.
2	राज्य योजनातर्गत बेंला चौक से डी0एम0सी0 एच0 बच्चा वाई तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। संवेदक का : Madhav Construction	1.4819.ref 63 dated 27.09-2018	1.235118 8 DATED 11.11.2019	10.08.2020	0.74095	0.723	0.723	PCC ROAD 1800'0" DRAIN 3130' PAVERS BLOCK 1800'	1520' 2260	0 620	1520' 2280	WORK IS IN PROGRESS.
3	पी0डब्ल्यू डी0 पथ में गायत्री मंदिर से दारुमंठी चौक दुर्गा होटल के पीछे तथा गुररी बाजार होते हुए विद्युतपति स्कूल तक डकन सहित RCC नाला का निर्माण कार्य।	1.57644 ref 4298 dated 02.03-2018	1.447405 0 DATED- 01.04.2022	31.03.2023	1.57644	0	0	Length 2350'	90	0	90	WORK IS IN PROGRESS.

(Handwritten signature)

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Name of District :- Vaishali

As on:-August- 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
1	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-१ में सुखनर मठ से पश्चिम इमामबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	Work completed.
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-५ रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	R.C.C., P.C.C., E/W	Work completed.
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-३ में सुनिल कुमार के घर से भाय नारायण राउत के घर होते हुए सुखनर मठ तक आर० सी० पी० नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.18	23.12.2019	0.1001	0.10001		R.C.C., P.C.C., E/W			R.C.C., P.C.C., E/W	Work completed.
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-९ में धर्मशाला चौक से विजयार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर० सी० पी० नाला एवं पी० सी० पथ निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.184		G.S.B., P.C.C., B.E.S., R.C.C., P.C.C. E/W			R.C.C., P.C.C. E/W	Work completed.

287

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-10 में गौधी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस०एच०-74 तक आर०सी०सी० नाला एवं पी०सी०सी० पथ निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.117		R.C.C., P.C.C. E/W			R.C.C., P.C.C. E/W	Work completed.
नगर परिषद् हाजीपुर												
6	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	R.C.C.	R.C.C. Kota Stone	80 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred.
7	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder			R.C.C. Kota Stone	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- 4693

दिनांक- 03/9/22

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - अगस्त, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

21/4 AM
5/9/22

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह - अगस्त, 2022

२४५

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Repoi
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.1,05,52,208/- F2-02/20-21	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,08,35,615/-	1,07,28,365/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.3,68,07,492/- Ref.20 dt.09.07.18	Rs.2,07,00,900/- F2-05/20-21	18.11.20	2,07,00,900/-	2,02,84,249/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	2,16,57,600/-	1,98,84,400/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

22

282

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement t Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	Submersible pump with outlet pipe line work completed & running condition	01	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1. Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	2,62,11,045/-	2,56,14,387/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	Pump, motor, HT/Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	4,94,37,198/-	4,70,32,379/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	Pump, motor, HT/Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	5,25,53,723/-	4,86,38,432/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/Transformer, switch panel, AB switch and other electro-mechanical accessories work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

282

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20 (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	5,07,82,612/-	4,80,27,783/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardambagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R. P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- 11/20-21	3 yrs.	3,65,84,568/-	3,53,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,29,95,878/-	5,29,95,878/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- 13/20-21 F2	3 yrs.	12,40,17,387/-	11,80,63,977/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for D/P-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg, Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- 40/19-20 F2	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- 23/18-19 F2	14.11.18	22,85,690/-	22,85,690/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/- 21/18-19 F2	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
19	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	4,46,99,953/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.594,14,905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	4,30,69,158/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.481,46,266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,89,27,891/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.387,35,359.31 +GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,84,51,808/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21		14.08.20	2,72,06,319/-	2,30,88,988/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21		14.08.20	3,29,79,561/-	2,82,98,485/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21		31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21		31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
			Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	6,84,84,563/-	6,48,10,487/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	5,26,61,938/-	5,06,41,206/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	11,50,00,000/-	8,35,86,166/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	12,00,00,000/-	8,49,45,853/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21		31.07.20	9,50,00,000/-	9,15,66,571/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21		31.07.20	11,35,81,120/-	11,35,12,232/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	11,71,55,699/-	11,00,43,103/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21		30.06.20	4,72,41,845/-	4,03,13,974/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21		30.06.20	10,00,00,000/-	8,59,17,450/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,92,14,436/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camera macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704/-	32,12,317/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामाधान हेतु अस्थायी ड्रेनेज प्रोविजन स्टेजों पर विद्युत संबन्ध स्थापित करने एवं पेम्प से प्राप्त 16 अर्द्ध ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colig Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

275

275

275

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report.
			Agreement No.							Upto previous Month	During the month	Total progress	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	24,45,300/-	24,24,636/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	0.00	0.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22		28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22		10.06.21	2403834.00	2330105.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

274

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1429034.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	1696792.00	1449929.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	1756345.00	1491593.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandir New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	-	4405998.00	3995935.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

273

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
49	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		3124040.00	3124040.00		Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
50	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		5270876.00	0.00		Non-Clog Submersible (02 nos.)	WIP			
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 21.05.22	Rs.21833316/- F2-06 of 2022-23		21833316.00	0.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 21.05.22	Rs.4062769/- F2-05 of 2022-23		4062769.00	0.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - अगस्त, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. स्मॉल क का नाम- M/s. Bharal पटना जलपूर्ति योजना	राशि-48, 7081855 करों UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	4012.8085 5 Lakh	3297.27578 Lakh	3681.17191 6 Lakh	Pipe Network - 111055 mtr (DI/C)-12088 & HEPE- 98967 mtr.)	83133	5579	88712	Work progress affected while doing the pipe laying works in the footpath of RCD Road a huge quantity of electrical cables, BSNL & others utility are found at various levels.
								House Connection - 33120 nos	8520		8520	
								Pump House - 05 nos.	5 completed		5 completed	
								Tube well - 05 nos.	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.	
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S K Puri, S K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 48, 9499 करोड़ पत्रांक-108, दिनांक-21.07.18 दिनांक - 17 01.2018	राशि- 5.04 Cr.	31.05.2021		384.443381a kh		OHSR- 05 nos	Over all physical progress 99.5%			Boundary Wall work in Progress.
								Sheikpura - 01	Completed		Completed	
								S.K. Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	99%		Completed	
	Adalatganj - 01	99% Completed		Completed								
3	बेचर से भीतापुर ड्रेनेज योजना संवेदक-सामवायू एवं राजीव रंजन जै भी		51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99833 Lakh	3723.99833 Lakh	Precast length of drain- 7119 m	Laying of pre cast length of drain - 5253 m.	1000%	Laying of pre cast length of drain - 5263 m.	
								Sump capacity (2375KL)- 1nos	Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete.		Completed	
								Pump & motor capacity- 3150HP	Pump Slab base Complete and column Beam up to 9.150 m in Progress.		Completed	
								Sub station-4	completed		Completed	
								MVA(33/433KV)			Completed	
								Gantry Crane			Completed	
								Electro Mechanical Work			Completed	
Transformer Installation			Completed									
Electric Grid Work			Completed									माह - अप्रैल, 2022 में कार्य पूर्ण।
4	नगर पंचायत दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विद्युत्तरंग नगर में श्री तनिक प्रसाद सिंह के मकान से बेवी रोड सर्विस लेन तक पीपीसीबी एवं आरसीसीबी नाला का निर्माण कार्य। एषा कन्स्ट्रक्शन	0.44978 & 124/36.12.18	0.3866381 /13.02.19	12.08.19	0.38664	0.2920	0.2920	Drain - 600 ft Road - 600 ft	Drain - 600 ft (Completed) Road - 500 ft			
5	नगर पंचायत मनेज अन्तर्गत वार्ड सं-07 में नगर पंचायत मनेज से उदय सिंह के मकान तक आरसीसीबी नाला, कारर स्लैब एवं पीपीसीबी सड़क निर्माण कार्य संदीप पाटील	0.18971 & 0727/04.18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अध्याचना समर्पित।
6	नगर पंचायत मनेज अन्तर्गत वार्ड नं० 15 में बैंक ऑफ इंडिया से मनेज पोस्ट ऑफिस तक आरसीसीबी नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.37847	0.3695	0.21453	Rcc drain 1804 feet	Work completed		Work completed	

271

AP

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - अगस्त, 2022

Sl No.	Name of Project Name of Contractor	AAIES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
7	डीएलसी 16 में कुलवारी शरीक स्थित भारत सिंह चौक तक स्ट्रीट लाइट वाटर ड्रेनेज का निर्माण फेज-2 सर्वेडक-मदर इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
8	कुलवारीशरीक खोज ईस्टली से भारत सिंह चौक तक स्ट्रीट लाइट वाटर ड्रेनेज योजना निर्माण फेज-3 सर्वेडक-मदर इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण।
9	फतुआ जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos. 4. Overhead Tank - Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed		Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed	
10	मसौदी जलपूर्ति फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51839/62829 m HSC 5210 m / 6010 nos T/W 5 Nos.	Pipe Line 67000 m HSC 6010 T/W 5 Nos.		Pipe Line 42300 m HSC 4010 Nos T/W 5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
11	रिक्त जलपूर्ति फेज-2 M/s Nalendra Engicon Pvt. Ltd.	Amt. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 38000 m. House connection - 3100 nos		Distribution network - 38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
12	नौलापुर जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after re-winding. 4. Top dom of water tower & stair case for lower room 5. Installation of Gate valve at room 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
13	नौलापुर जलपूर्ति योजना के बाई-पास एव 11 के अतिरिक्त कार्य (लॉन्ग सर्वेडक-मदर इंडिया) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr. 22.06.2022	22.12.2022								कार्यपातक अभियंता के पत्रांक - 590, दिनांक - 11.07.2022 एवं पत्रांक - 649, दिनांक - 25.07.2022 द्वारा सर्वेडक को कार्य करने हेतु पत्र निर्गत किया गया है। सर्वेडक द्वारा संचालित किया गया है कि एकरास्ता करने के बाद ये दुर्घटनाग्रस्त हो गये थे, जिसका इलाज दिल्ली में कराया जा रहा था। स्वस्थ होने के बाद घर जोड़ने के क्रम में ये पुनः दिनांक - 23.07.2022 को उनकी काय दुर्घटनाग्रस्त हो गयी है तथा उनकी स्थिति अत्यंत ही दयनीय बनी हुई है।

270

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

माह - अगस्त, 2022

Rs. In Cro.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	70.816	70.816	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-I+I Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Trnsformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m	11	12 14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC - 18024/18000 nos Trnsformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m	13 OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar/Jhinagar, Finishing Completed & Testing work in progress), OHT ward No. 41 (Town school Finishing work completed & Testing work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.76	(2,825 Cr. Transferred from phase- I)	90.589	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation-02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m		T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed and running stage. OHT - Ward 23 - Bharat Gas Godam, OHT completed and running stage. OHT - Ward - 43 Labour Awas, OHT completed and running stage. Sump in Ward No. 20 completed and running stage
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt Ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलपूर्ति चाहू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II मे० सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km		Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन सिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध गृह स्टेच पोस्ट का निर्माण किया गया, जिससे शेष घरों में शन-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

269

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

माहिती - अप्रैल, 2021												
Rs. In Crore.												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								(i) Distribution Network - 446 km (Revised Qty. - 473.615 km). (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 442.344 km Pipe laid (ii) Road Restoration - 180.798 km Done. (iii) Rising Main - 10.481 km. work completed		(i) Distribution Network - 444.18 km Pipe laid (ii) Road Restoration - 195.70 km Done. (iii) Rising Main - 10.71 km. work completed	
	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 187.65 Cr	Rs. 166.34 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	Rs. 135.80 (up to 12.04.2022)	Construction of New Reservoir - 05 nos	Construction of New Reservoir - OHSR- 5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masalpur, Behind Delha PS & Joda Masjid)		Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masalpur, Behind Delha PS & Joda Masjid)	
								HSC - 75000 Nos. (Revised Qty - 75779 Nos.)	HSC - 27890 Nos connection done & 4796 nos. Water Meter connection done		HSC - 28479 Nos connection done & 4796 nos Water Meter connection done	
								CSC - 05 nos. & Control Room (Dandibagh) - 1 no.	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Delha		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Delha	
								GLSR - 03 nos	GLSR - Work in Progress at 03 location i.e. Barahmyoni - 2 nos. & Ramshilla - 1 no.		GLSR - Barahmyoni - 1 Roof Slab casting work to be completed nos - 98% Bahahmyoni - 2 Top Slab casting work to be completed 96% Ramshilla - 1 no. work in progress 45%	
								GLSR - 03 nos	GLSR - Work completed (Boundary wall of GLSR campus is in prouress		GLSR - Work completed	
								CWR & Pump House - 01 No	CWR - Work completed		CWR - Work completed	
								Control Room - 05 No	Control Room - Civil work completed		Control Room - Civil work completed	
								Rising Main - 17.050 km (Revised Qty - 15.132 km)	Rising Main - 15.15 km DI pipe laid		Rising Main - 15.15 km DI pipe laid	
	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aquin Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs. 63.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 31-01-2022	Rs. 56.39 Cr	Rs. 56.01 Cr (Including RCD Adv. Rs. 1.56 Cr.)	Rs. 52.12 Cr (upto 30.09.2021)	Production Tubewell - 24 nos. (Revised Qty 25 nos.) (Note - One no. observation Tubewell has been concerned in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos work completed		Production Tubewell - Total 25 nos work completed	
								Observation Tubewell - 7 nos (Revised Qty - 6 nos.)	Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)		Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)	
								Operator Office (G+2) at ITI Campur - 01 no.	Operator Office - Work completed		Operator Office - Work completed	

AT

2

268

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - अगस्त, 2022

Rs. In Crore

267

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	बोगिया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWJL JV (Jindal).	राशि - 38.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos. (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr) (Xiii) Grouting work UGR- 01	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5442 Nos (v) Road Restoration- 12815 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5442 Nos (v) Road Restoration- 12815 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74	
4	बोगिया सिंचन योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78	88.18	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km. 3. TrenchLess - 0.523 km 4. I.P.S. 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 no.s 7. Manhole - 3607 nos 8. Road Restoration -57680 sqm	Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS 4 - 11 mtr RCC casing completed IPS 5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos completed Manhole - 3447 nos. completed Road Restoration - 61333 sqm.	Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS 4 - 11 mtr RCC casing completed IPS 5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos. completed Manhole - 3447 nos. completed Road Restoration - 61333 sqm.	Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS 4 - 11 mtr RCC casing completed IPS 5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos. completed Manhole - 3447 nos. completed Road Restoration - 61333 sqm.	

2

4

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - अगस्त 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 km. 0.682 km. completed 4900 nos. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणधीपति कंसदखान प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	एक ट्यूबवेल और 4.61 कि०मी० पाइप लाइन लक्षित कार्य है, जिसे पत्राक - 271, दिनांक - 10.06.2022 द्वारा संवेदक को कार्य पूरा करने का निर्देश दिया गया। पत्राक - 262, दिनांक - 04.06. 2022 से आवंटन की मांग की गई है।

268

माह - अगस्त 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date -	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्रांक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरया नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्रांक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. सर्वेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक - 327, दिनांक - 24.09.2021 एवं पत्रांक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेदक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यलय के पत्रांक - 09, दिनांक - 05.04.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद / अंचलाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
9	वार्ड संख्या - 14 में एरोझाम धनगाया रोड से राहेल रैशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्रांक- 128/08.03.2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed	पत्रांक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अभावी है।

265

List of Project Arwal District

माह - अगस्त, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - अगस्त, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विष्णुदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भाग से चौक भाग एवं रामजी साव से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed	
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कौशल बावू के फुलवाडी होते हुए सागत अमीन के स्थान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागावती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट स्थान होते हुए सरंज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m.	work in progress		55 % work completed	

263

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Jamui District

माह - अगस्त, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	43.971	35.322	35.322	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 126885 mtr. Pipe laying work completed. (4) House Connection 14876 no. in Ward-1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 46214 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,35&36. (3) 2375.5 m. pipe laying work completed. (4) House connection 284 nos. in ward no. 6,7,13,14,23 work in progress. (5) Road Restoration 12390 m.	(1) Pipe Laying 103.57% total length 129,260 km. (2) House connection - 103.80% Total House Connection - 15160 Nos. (iii) Total Road Restoration 59144 m & remaining 15556 m. motarable done. (Work in progress)	2.616 km. RCD Road Permission Awaiting. 1.005 km. WRD Road Permission Awaiting.

262

List of Project Munger District

माह - अगस्त, 2022

Rs. in Crores

SI No.		Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/S/MC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo- 1248/2019-140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	165.3379	159.6395	159.5699	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 280.85 km Hydrotest - 259.147 km Road Restoration completed - 259.865 km HSC Completed - 23221 No. Water Meter - 10998 No. WTP - Work in progress (91% completed). Floating Jetty - 66% OHSR 5 nos. work in progress. OHSR-1 - 47% completed OHSR-2 - 66% completed OHSR-3 - 73% completed OHSR-4 - 35% Completed OHSR-5 - 66% completed	Pipe Supply - 346 km. Pipe laying - 286.668 km Hydrotest - 278.897 km Road Restoration completed - 279.051 km HSC Completed - 23778 No. Water Meter - 12854 No. WTP - Work in progress (93% completed). Floating Jetty - 67% OHSR 5 nos. work in progress. OHSR-1 - 48% completed OHSR-2 - 67% completed OHSR-3 - 74% completed OHSR-4 - 36% Completed OHSR-5 - 67% completed	एनएचओ प्रमण्डल, मुंगेर से 2.8 कि०मी० बाइपे लाईन बिछाने के लिए अनापत्ति प्रमाण पत्र प्राप्त करने के लिए पत्राचार की माई है। जो अब सक अभ्याप्त है।		

List of Project Nawada District

मार्च - अप्रैल, 2022

Rs. In Crores

Sl No.		Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-5.45 करोड पत्रांक-131, दिनांक-08.03 2018	6.54886	05.12.2020	4.45	5.42	5.42	9	10	11	12	13
									OHT				
									Construction of 450 mm X 300 mm X 150m deep HYTE		Completed		Total wards covered by buidco = 23 wards
									Construction of Pump House with attendant room		In Progress (95%)		
									Supplying & Installation of Submersible Motor Pump		Completed		After testing water supply started in 13 wards
									Supplying & Installation of 63 KVA Transformer		Supplied but not installed.		
									Supplying & Installation of 100 Litre Chlorinator		Supplied but not installed.		Rest 10 wards are partially saturated (Ward no.-10 & 11 are fully untouched, ward no. - 28 (50% completed) and rest 7 wards are 70- 80% completed)
									Distribution system work 63 mm - 4047 m	4047 m laid	Nil	4047 m laid	
									90 mm - 5060 m	5060 m laid	Nil	5060 m laid	
									110 mm - 15851 m	15851 m laid	Nil	15851 m laid	
									160 mm - 3277 m	3277 m laid	Nil	3277 m laid	
									225 mm - 435 m	435 m laid	Nil	435 m laid	
									Hose service Connection work	4864 nos.	Nil	4864 nos.	For full saturation of all the wards revised estimate/variation has been submitted for which T.S. has been given by CE South WDS and also it has been sent by buidco to UD&HD dept. for revised A.A.
									Construction of Boundary wall		110 m constructed.		
									Construction of approach Road		Nil		
									Construction of Main Gate		Nil		
									Campus Development		Nil		
									Road Restoration		Completed		
										(23 km. Motorable but not casted)			
									House Connection - 2921 no.		56 no.		Contractor is waiting for the approval of revised estimate / variation, so progress is slow and he is not increasing the term, manpower & materials.
									Pipe Laying - 15839 m		1.18 km.		TS of revised estimate has been given by MD Buidco to UD&HD dept. for approval of revised AA.
									Underground Service Reservoir at				
									Zone - I				
									Zone - II				
									Zone - III				
									Zone - IV				
2	पुनरीक्षित नवादा जलापूर्ति योजना फेज-2	TS has been given by CE South WDS and sent by BUIDCo to UD& HD Dept. for Revised A.A.							Excavation , B/F/S and P.C.C. of all the three sites have been done & in 4th siteexcavation work completed.				

260

AP

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infrastar pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.03.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	10	11	12	13 Work Completed.
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14333 NOS Sump house - 1 nos MESR - 1 Nos	Tube well - 6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank - 3 completed 1 progress Sump house 1 in progress (92% completed) MESR - 80 % Progress.		Tube well - 6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 13133 nos. Over head tank - 3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 95 % Progress.	Second brace is completed in kadirganj OHT. Direct Water Supply ward No. - 8, 14, 29 (p), 30, 31, 32, 33, 34, 35, 36
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.85, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection-6353 NOS Over head tank - 1 at gulakshani is started. Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.	Tube well - 3 complete Pump House - 3 complete D. mains - 57305 m House Service connection-6403 NOS Over head tank - 1 at gulakshani is started. Staging work is going. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well - 3 complete Pump House - 3 complete D. mains - 57305 m House Service connection-6403 NOS Over head tank - 1 at gulakshani is started. Staging work is going. Work of sump house is started after the completion of OHT in Gaulakshani.	Land for Sulamanganj OHT is clear testing of soil is in process.
4	डेवरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 17 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	T. tubewell-17 complete Pump House- 14 complete Over head tank - 4 complete D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		T. tubewell-17 complete Pump House- 14 complete Over head tank - 4 complete D-mains 131714 m House Service Connection -17441 NOS Sump house 1 progress	Due to lack of manpower. Due to unavailability of NOC from Rohtas industry for the Ward No. - 6, 9 & 10.
5	बिक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140/15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection-1761 no.	D. mains 17175 House service connection-1445 no.		Completed.	

259

अ

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - अगस्त, 2022

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-28.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49395.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424. dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 2,13, 14, 15,16,17,18,19,20,21,2 2, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लेख्य संशोधित करने की कार्रवाई की जा रही है।	

49

258

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - अगस्त, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/W - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run		Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with time extension 30.10.2022	42.37	40.52	40.52	T/W - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8909 no.		Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	3.0052	2.99	2.49	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main-21107 m HSC-3216 nos	

252

List of Project Bhojpur District

माह - अगस्त, 2022

Rs. in Crores.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फैज-1 संवेदक का नाम-गणधीपति कंस्ट्रक्शन प्राइवेट लिमिटेड	राशि- 74.17 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no (1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-124341 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24399 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main-439 m Pump Motor-2 nos Transformer-0 nos Over head tank -1 no Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-141 Nos Approach road-0 m	Tube bell-7 no (1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-124780 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24340 Nos Approach road- 20 m Road Restoration - 123.585 km.	
2	आरा नगर निगम जलापूर्ति योजना फैज-2 संवेदक का नाम-गणधीपति कंस्ट्रक्शन प्राइवेट लिमिटेड	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	30.65	30.65	30.65	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main-67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-4 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos Transformer-6 nos. Overhead Tank-2 nos complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-1 nos Transformer-1 nos Overhead Tank-0 nos chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	

256

List of Project Bhagalpur District

मार्ग - अगस्त, 2021

Rs. in Cr.

महंगा - अगस्त, 2025																																																																																																																																																																																																																										
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks																																																																																																																																																																																																														
									Upto Previous Month	During the Month	Total Progress																																																																																																																																																																																																															
1	2	3	4	5	6	7	8	9	10	11	12	13																																																																																																																																																																																																														
1	Bhagalpur Water Supply Project - I Kewalika Constructive Pvt Ltd Viji Ratna Smritika Infra Pvt Ltd (KCTV-VRS JV)	Rs. 493.00 Cr. Letter No. - 1153/ Date - 01.07.2013	For Pkg - 01 Rs. 23.15 Cr. Date - 19.09.2020	BPC - 23.06.2021 COM - 22.06.2026	Rs. 257.43 Cr.	Rs. 197.91 Cr. Including Mobilisation Advance in (03.01 to Pkg 03 & Part India)	Rs. 161.94 Cr. (upto 30.09.2021)	Tubewells - 19 nos. Rising Main - 5750 m OHSR - 19 nos. Distribution Network - 312.84 km RSC - 6820 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Tubewells - 18 nos completed Phase-1, Package-01 - Tubewell-03 nos, OHSR-03 nos (Lousing Band & TMBU) complete and Thakurbati water proofing work is in progress. Distribution Network- 23.829 km out of 24.502 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New) 04.311 km/3.394 km		Tubewells - 18 nos completed Phase-1, Package-01 - Tubewell-03 nos, OHSR-03 nos (Lousing Band & TMBU) complete and Thakurbati water proofing work is in progress. Distribution Network- 24.015 km out of 24.502 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New) 04.192 km/3.318 km	CSC - Building finishing work Completed OHSR - Aliganj - Soil test completed Manikshakar - Dismantling work of existing OHSR is yet to start Work is not started due to land dispute at Brahepura NOC for pump house is awaited for CTS-P Water tightness test is in progress at Thakurbati & TMBU																																																																																																																																																																																																														
			For Pkg - 02 Rs. 101.80 Cr. Date - 19.09.2020						Phase-01, Package-02 - Tubewell-08 nos out of 10 nos. Partially Constructed OHSR- 02 completed and 01 OHSR work in progress. Construction of 03 OHSR-03 OHSR work in progress. 02 OHSR - 01 Design is awaited and 01 old steel particulars to be remove. Refurbishment of 02 OHSR-Chhanghar safe structurally. Goshali- Not safe Distribution Network-105.25 km out of 133.51 km RSC-14995 out of 30562	Phase-01, Package-02 - Tubewell-08 nos out of 10 nos. Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR-work in progress. 01 OHSR land issue and 01 OHSR design awaited Refurbishment of 02 OHSR-CTS-Safe and Abukchale-Safe Distribution Network- 96.33 km out of 127.03 km 20621 nos out of 29198	Phase-01, Package-02 - Tubewell-08 nos out of 10 nos. Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR-work in progress. 01 OHSR land issue and 01 OHSR design awaited Refurbishment of 02 OHSR-CTS-Safe and Abukchale-Safe Distribution Network- 97.762 km out of 127.03 km 18321 nos out of 29198																																																																																																																																																																																																															
			For Pkg - 03 Rs. 101.55 Cr. Date - 19.09.2020						WTP - Work in progress.	WTP - Work in progress.	WTP - Work in progress.																																																																																																																																																																																																															
2	Bhagalpur Water Supply Project - 2 M/s VA Tech Wahey Limited	Rs. 253.57 Cr. Letter No. - 2010/ Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	BPC - 31.12.2022 COM - 01.07.2032	Rs. 128.94 Cr.	Rs. 128.94 Cr. (including 23.79 Cr. Mobilisation Advance & 65.03 Cr. Running Bill 7.33 Cr. BCCD + Pollution Control Board Adv)	Rs. 128.94 Cr. (upto 17.01.2022)	WTP - 4 nos. Twin D Type Intake wall - 141 MLD Jack well - 03 nos	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 91 ML Transmission Main - Clear Water Rising Main- 22.735 km pipe laid (28.60 km pipe received at site). Raw Water Rising Main- 2.185 km out of 5.6 km (3.1 km NOC awaited from NIT)	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2nd lift wall, column work in progress.	WTP - Work in progress.	18%	Twin D Type Intake wall - 141 MLD - 18 % work completed - 4.0 mtr Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr fill. Jack well - 03 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base raft is completed. 2

955

AP

List of Project Bhagalpur District

माह - अगस्त, 2019

Ru. in Cro.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Ru. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	माकसुपु स्कीम अन्तर्गत नगर संयोजक Contractor-M/s CZAR CONSTRUCTION	रशि-32.86 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	रशि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain -13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, palna	रशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	रशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
4	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	रशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	रशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos	Distribution System - 5888 M House Service Connection - (new) 1105 Nos. 100 (new) Work Complete 86.0714%		Distribution System - 5888 M House Service Connection - (new) 1105 Nos. 100 (new) Work Complete 86.0714%	

AP
03/09/2020
AK-10CB

254

253



ISO9001:2008, 14001:2004

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdhuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

बुडको /

दिनांक-

सेवा में,

नोडल पदाधिकारी,
एस.पी.एम.जी., बिहार।

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- अगस्त 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

ज्ञापांक:-

दिनांक:-

प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्यार्थ प्रेषित।

ह०/-

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

ज्ञापांक:- 4711

दिनांक:- 05/9/22

प्रतिलिपि:- मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, नगर विकास एवं आवास विभाग, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

3.9.22

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

21/22 PM
5/9/22

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NNCCG (As on 31.08.2022)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project Expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Volias & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	60.30	Work - 49.58 Escalation - 2.59 O&M - 3.81 Contage - 3.05 Other expenses - 1.28 <u>Total - 60.30</u>	100%	580 Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr. 1 & 2 MPS MCC & Admin Building Resisting Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	net Date Aug-2022 :- Inlet flow - 34.10 MLD Outlet flow - 30.31 MLD Outlet BOD - 6.89 mg/l Outlet COD - 24.42 mg/l
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	332.7	Work - 278.34 Escalation - 30.01 House conn.- 1.95 Contage - 7.28 Other expenses- 11.11 Unadjusted Mob.-4 <u>Total - 332.70</u>	99.7%	Survey Sewer Network -158 km. Shifting and laying of 3.6 km of underground electrical cable Manhole - 644 No. Road Restoration - 158 km. House Connection Pft - 4850 nos. House Hold Connection - 9000 nos.	1 0.0 0.0 0.6 0.0 88.0 0.4 103 209	1.0 158.0 7.1 2.7 6367.0 158.0 8230 8949	1. Damages to Beur Sewerage Network by agencies of PMC and RCD is affecting commissioning works. 2. Support required from PMC for execution works in areas of existing drainage/sewer lines where sufficient RoW is not available to lay new network.
3	Karmalchak Sewerage Network, Patna M/s Volias & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	57.34	Work - 47.59 Escalation - 2.38 O&M - 3.24 Contage - 2.90 Other expenses - 1.24 Total - 57.34 (Additional expenses due to GST payment)	100%	580 Basin Chlorination Contact Tank Sludge Holding Tank & Sludge Blower Building Staff Qtr. 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Date August :- Inlet flow - 30.51 MLD Outlet flow - 30.31 MLD Outlet BOD - 6.19 mg/l Outlet COD - 18.0 mg/l
4	Karmalchak Sewerage Network, Patna M/s V.A. Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.2021 31.01.2022 (Amended Date)	306.44	Work 176.24 Escalation - 48.97 House conn. - 13.46 Contage - 6.49 Other expenses - 61.18 Unadjusted Mob.- 0 Total - 306.44	94.75%	Sewerage Network - 96.54 Km, Manhole 3721 nos, House Connection Pft - 27873 nos, Road Restoration - 96.54 Km, House Connection - 90568 nos, SPS - 01 No.	Sewer Network - 92.397 Km Manhole - 3489 nos Direct connection / House connection pft - 25589 nos Road Restoration 90.097 Km (Total 78.335 Km road restored in all respect and 11.62 Km comes in trenchless method) SPS - 01 No. Work order 94.72% completed. Concreting of 10th LIFT done.	Sewer Network - 92.336 Km Manhole - 3422 nos Direct connection / House connection pft - 25624 nos Road Restoration 90.097 Km (Total 78.452 Km road restored in all respect and 11.62 Km comes in trenchless method) SPS - 01 No. Work order 93.73% completed. Concreting of 10th LIFT done.	Underground Electrical HT line hampered the progress. 1 HOC from Railway is in process for parallel pipe line to be laid. Local issues hampering the progress.

252

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (EOT granted till Jan 2021)	172.86	Work - 150.30 Escalation - 10.92 Centage - 5.84 O&M - 2.41 Other expenses - 3.39 Total - 172.86	100%	Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network completed. House connection completed. Road restoration completed	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Work is completed & O&M work in progress. Inlet Data Aug- 2022:- Inlet flow - 27.80 MLD Outlet flow - 27.54 MLD Outlet BOD - 6.43 mg/l Outlet COD - 28.36 mg/l Outlet TSS - 1.17 mg/l Outlet total phosphate- 0.79 mg/l	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT requested till June 2022)	432.61	Work - 342.37 Escalation - 58.18 Centage - 8.23 House Connection - 1.51 Other expenses- 22.33 Unadjusted Mob. - 0 Total - 432.61	99.10%	Pipe Laying - 137 Km Tapping of Existing Network - 45 Km Manhole - 4210 Nos Property Chamber - 3000 Nos Road Restoration - 123 Km DI Ruling Main - 6 Km House Connection - 7100 Nos SPS - 3 Nos (45 Km of existing network to be tapped after commissioning of entire network & SPS and accordingly there is a reduction in all other scopes)	Work is completed & O&M work in progress.	Pipe Laying - 90 m Tapping of Existing Network - 2.05 Km Manhole - 8 Nos Property Chamber - 98 Nos Road Restoration - 50 m (including Trenchless & DI pipe) DI Ruling Main - 50 m House Connection- 390 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Laying - 116.65 Km Tapping of Existing Network - 12.16 Km Manhole - 4164 Nos Property Chamber - 2660 Nos Road Restoration - 122.53 Km (Including Trenchless & DI pipe) DI Ruling Main - 6 Km House Connection- 6190 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned. 1. Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.	
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost- 84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20 (EOT granted till March 2022)	94.08	Work - 86.43 Escalation - 2.28 Centage - 4.64 Other expenses- 0.74 Unadjusted Mob. - 0 Total - 94.08	100%	1- Main Pumping Station. 2- Grit Chamber. 3- Sludge Dewatering Building Sludge Sump & Parshall Flume 4- Substation MCC 5- SBR, CCT, Equalization Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9- Staff Quarter 10- RCC Pipeline (Length in Running Mtr) 11- Electro-Mechanical Work 12- Ancillary Work	1- Main Pumping Station No work Done 2- Grit Chamber. No work Done 3- Sludge Dewatering Building Sludge Sump & Parshall Flume No work Done 4- Substation MCC No work Done 5- SBR, CCT, Equalization Tank & Was Sump No work Done 6- Chlorination Building No work Done 7- Air Blower Room No work Done 8- Admin Cum Lab Building No work Done 9- Staff Quarter No work Done 10- RCC Pipeline (Length in Running Mtr) No work Done 11- Electro-Mechanical No work Done 12- Ancillary Work - Landscaping, Internal Drain Work in Progress.	1- Main Pumping Station Completed 2- Grit Chamber. Completed 3- Sludge Dewatering Building Sludge Sump & Parshall Flume Completed 4- Substation MCC Completed 5- SBR, CCT, Equalization Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9- Staff Quarter Completed 10- RCC Pipeline (Length in Running Mtr) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress	Total Run started from 25.06.2022 Inlet flow- 3.86MLD - 12.30MLD BOD- 170-210 mg/l COD - 208-320 Outlet Flow- 3.77MLD - 10.30MLD BOD- 9 to 13 mg/l COD - 35.42-46 mg/l	

257

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocrat Cons.	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost-22.94 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	203.84	O & M-0.44 Work - 178.38 Escalation - 16.55 Centage - 5.71 Other expenses - 2.76 Total - 203.84	100%	Sewer Network - 88 km (92 km)	Completed.	Completed.	Completed.	Operation and Maintenance is in progress.	
								Manhole - 3370 Nos. (3500 Nos.)	Completed.	Completed.	Completed.		
								Road Restoration - 48 km (92 km)	Completed.	Completed.	Completed.		
								Property Chamber - 10850 Nos. (6200 Nos.)	Completed.	Completed.	Completed.		
								House Hold Connection - 6850 Nos.	Completed.	Completed.	Completed.		
9	Pahari-Zone- V Sewerage Network, Patna M/s Shapoorji Pallanji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21 (EOT granted till April 2022)	220.59	H.C - 1.17 Work - 160.63 Escalation - 17.14 Centage - 5.62 Other expenses- 19.27 Unadjusted Mob. Advance - 16.76 Total - 220.59	95.23%	1.Sewer Network -115.98 Km. (Laying -104.30KM) a. Tapping-11.68KM) 2.Manhole- 5306 Nos. 3.Property Chamber- 31000 Nos. 4.Road Restoration-104.30 Km. 5.House Connection-22855 Nos. 6.SPS-3Nos.	1.Sewer Network - 98.075 Km. 2. Tapping Work - 00 KM 3.Manhole- 2727 Nos. 4.Property Chamber- 10635 Nos. 5.Road Restoration-95.98 Km. 6.House Connection- 520 Nos. 7.SPS-Civil Work Under Progress	1.Sewer Network - 1253 Km. 2. Tapping Work - 2.092 Km 3.Manhole- 2805 Nos. 4.Property Chamber- 10958 Nos. 5.Road Restoration-98.03 Km. 6.House Connection- 12923 Nos. 7.SPS-Civil Work Under Progress	1.Sewer Network - 99.338 Km. 2. Tapping Work - 2.092 Km 3.Manhole- 2805 Nos. 4.Property Chamber- 10958 Nos. 5.Road Restoration-98.03 Km. 6.House Connection- 12923 Nos. 7.SPS-Civil Work Under Progress	1. NHA I NOC pending-2.6 KM 2. 2nd Variation Statement Approval Pending. 3. 2nd EOT approval Pending. 4. Tapping work under progress.	
								SPS - 1 No.	Completed.		SPS commissioning done in Dec-2020.		
10	Digha STP & Sewerage Network, Patna M/s V.A. Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	145.37	Escalation - 3.05 Work - 40.41 Other expenses- 0.41 Centage - 2.40 Unadjusted Mob. Advance - 99.10 Total - 145.37	10.53%	STP - 01 SPS - 02 (A & B) Network - 303 K.M Manhole - 13314 nos. Road Restoration - 300 K.M House Connection Chamber - 32248 nos.	1. Sewer Line Laid-70.219 Km 2. Manhole-1445 Nos. 3. Road Restoration-61.124 Km 4. HSC-8606 Km 5. Flow Test- 37.486 Km 6. SPS A: 7. SPS B: Shuttering up to 1st Lift done	1. Sewer Line Laid-0.085 Km 2. Manhole-79 Nos. 3. Road Restoration-0.142 Km 4. HSC-0 Km 5. Flow Test- 0.12 Km 6. SPS A: Cleaning of area done. Cutting edge fabrication under progress 7. SPS B: Shuttering upto 1st Lift done	1. Sewer Line Laid-70.304 Km 2. Manhole-1523 Nos. 3. Road Restoration-61.466 Km 4. HSC-8606 Km 5. Flow Test- 17.606 Km 6. SPS A: Cleaning done. Cutting edge fabrication under progress 7. SPS B: Shuttering upto 1st Lift done	Network Progress: 1. Sewer Line Laid-70.304 Km 2. Manhole-1523 Nos. 3. Road Restoration-61.466 Km 4. HSC-8606 Km 5. Flow Test- 17.606 Km 6. SPS A: Cleaning done. Cutting edge fabrication under progress 7. SPS B: Shuttering upto 1st Lift done	STP Progress: 1. Engineering Drawing 5.76% achieved 2. Site office Establishment 65% completed. 3. Land development in 67% Completed. 3. Achieved 55 Nos. of Pile at Digester A&B- Digha, work under progress. 4. Boundary Wall fencing in progress.
								STP Progress: 1. Engineering Drawing 5.76% achieved 2. Site office Establishment 65% completed. 3. Land development in 67% Completed. 3. Achieved 55 Nos. of Pile at Digester A&B- Digha, work under progress. 4. Boundary Wall fencing in progress.	STP Progress: 1. Engineering Drawing 5.76% achieved 2. Site office Establishment 65% completed. 3. Land development in 67% Completed. 3. Achieved 55 Nos. of Pile at Digester A&B- Digha, work under progress. 4. Boundary Wall fencing in progress.	STP Progress: 1. Engineering Drawing 5.76% achieved 2. Site office Establishment 65% completed. 3. Land development in 67% Completed. 3. Achieved 55 Nos. of Pile at Digester A&B- Digha, work under progress. 4. Boundary Wall fencing in progress.	STP Progress: 1. Engineering Drawing 5.76% achieved 2. Site office Establishment 65% completed. 3. Land development in 67% Completed. 3. Achieved 55 Nos. of Pile at Digester A&B- Digha, work under progress. 4. Boundary Wall fencing in progress.		

250

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
11	Kankarbagh STP & Sewerage Network, Patna M/s YA Tech Wabag	578.89 588.8786			18.78	Excavation - 1.32 Work- 16.21 Other - 0.29 Centage- 0.97 Total - 18.78	5.980%	STP- 01 SPS- 02 (A & B) Network - 150 KM Manhole - 32/4 nos. Road Restoration - 150 KM House Connection Chamber - 1800 nos.	Network Progress: 1. Sewer line laid-15.061 Km 2. Manhole - 320 Nos. 3. Road Restoration - 34.934 Km 4. HSC- 22 Km 5. Flow Test - 12.095 Km STP Progress: 1. SPS- 02 (A & B) Progress achieved 5.67% 2. Site office Establishment done 100% 3. Land Development 20% completed 4. Piling work- 37 Nos. at Aeration Tank, 1 No. at Digester & 2 Nos. at Secondary Clarifier	Network Progress: 1. Sewer line laid-15.061 Km 2. Manhole - 320 Nos. 3. Road Restoration - 34.934 Km 4. HSC- 22 Km 5. Flow Test - 12.095 Km STP Progress: 1. Land Development 50% completed 2. Piling work- 58 Nos. at Aeration Tank, 1 No. at Digester & 27 Nos. at Secondary Clarifier	Network Progress: 1. Sewer line laid-35.077 Km 2. Manhole - 981 Nos. 3. Road Restoration - 34.934 Km 4. HSC - 22 Km 5. Flow Test - 13.469 Km STP Progress: 1. Engineering Progress achieved 5.67% 2. Site office Establishment done 100% 3. Land Development 50% completed 4. Piling work- 52 Nos. at Aeration Tank, 1 No. at Digester & 27 Nos. at Secondary Clarifier	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	125.26	Escal- 6.97 Other - 15.96 Work - 120.59 Centage - 5.47 Unadjusted Mub. Advance - 3.27 Total - 152.26	65.1%	1. Sewer Network - 90.5 Km 2. Manholes - 4331 3. Inspection Chamber - 11020 4. Road Restoration - 90.5	1. Pipe Laying - 74.24 Km 2. Manholes - 3070 Nos 3. Inspection Chamber - 8476 Nos 4. Road Restoration - 74.271 Km Updated progress Chart works: MPS-26.2% SBR-44.4% Grit chamber-73.75% Air Blower-51.62% Start qtr.-A- 58.83 % Start qtr.-B- 50.18 % Air recirculation- 24.22% Admin Bldg - 24.22% CCTV-PC-40 cum (7.66%) Sludge Pump-19.2% Sludge Dewatering Building/Centralsump- 38.02% EEM Works: Procurement-100% Installation-0%	1. Pipe Laying - 0.471 Km 2. Manholes - 41 Nos 3. Inspection Chamber - 286 Nos 4. Road Restoration - 0.235 Km This Month progress Chart works: MPS- RCC- 0 SBR- RCC- 22.5 cum (2.5%) Grit chamber- RCC- 2.23 cum (0.6%) Air Blower- RCC- 0.93 cum. Start qtr.-A- RCC- 0 cum (0%) Start qtr.-B- RCC- 0 cum. Air recirculation- RCC- 0 cum (0%) Admin Bldg - RCC- 0 cum (0%) CCTV- RCC- 0 cum (0%) Sludge Pump- RCC- 30.24 cum (18.5%) Sludge Dewatering Building/Centralsump- 5 cum (6%) EEM Works: Procurement-100% Installation-0%	1. Pipe Laying - 74.215 Km 2. Manholes - 3111 Nos 3. Inspection Chamber - 8712 Nos 4. Road Restoration - 74.491 KM Additional restoration done for all Updated progress Chart works: MPS-26.2% SBR-46.34% Grit chamber-74.33% Air Blower- 51.63% Start qtr.-A- 58.83 % Start qtr.-B- 50.18 % Air recirculation- 24.22% Admin Bldg - 24.22% CCTV-PC-40 cum (7.66%) Sludge Pump-19.2% Sludge Dewatering Building/Centralsump- 44.02% EEM Works: Procurement-100% Installation-0%	Construction works at STP has been shipped by farmers owing to their land compensation issue since 08.08.2022 Manpower-70

949

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.06 Cr. and O&M Cost- 28.44 Cr.)	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.67	Work - 27.03 Centage - 1.59 Unadjusted Advance - 1 Other expenses- 0.05 Total - 29.67	99.6%	STP 4 Nos. SPS and I&D	1. Compound Wall work : 100% 2. MBBR- 100% Trial run is in progress 3. Construction of Admin Building -95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonneer Building- Completed. 97% (Gas filling work under progress) 8. Thickener, Filterate Pump :100% 9. Return Sludge Pump :100% 10. Plate Sucker 100% (Final Painting/PP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Algalbiath IPS : 100% 2. Chulja gell IPS :100% 3. Open Drain 1500 M : 60% Networking 9500.73% For HT Connection work in progress.	1. Compound Wall work : 100% 2. MBBR- 100% Trial run is in progress 3. Construction of Admin Building -95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonneer Building- Completed. 97% (Gas filling work under progress) 8. Thickener, Filterate Pump :100% 9. Return Sludge Pump :100% 10. Plate Sucker 100% (Final Painting/PP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Algalbiath IPS : 100% 2. Chulja gell IPS :100% 3. Open Drain 1500 M : 60% Networking 9500.73% (HT Line in STP Completed in SPS under progress, Scada Completed, Installation of Lab under progress.)	Overall Physical Progress 99.6% (With 2 Nos. of IPS) (Total Man power:10)	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	EOT granted till 31.12.2021, Again EOT to be requested.	29.28	Escal- 1.28 Work - 24.82 Centage - 1.58 Unadjusted Mob. Advance - 0 Other expenses- 1.59 Total - 29.28	99.70%	STP - 11 MLD SPS - 02 Nos. and I&D	STP Plant is running	STP Plant is running	STP Plant is running	3) Total no. of Manpower = 38 Nos.
									I & D and IPS-2 WORK : IPS-2: Plant is running and IPS is running	I & D and IPS-2 Dayachack: Plant is running and IPS is running	I & D and IPS-2 WORK : IPS-2: Plant is running and IPS is running	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									IPS-1: Pumping Station over all progress: 100% a) IPS well 100% completed b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary well 100% Completed. g) Rising Main DI pipe work completed	IPS-1: Pumping Station over all progress: 100% a) IPS well 100% completed b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary well 100% Completed. g) Rising Main DI pipe work completed	IPS-1: Pumping Station over all progress: 100% a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary well 100% Completed. g) Rising Main DI pipe work completed	
									h) 100% Networking piping from Salampur A/B to IPS-1 work completed and road restoration work in progress.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and road restoration work in progress.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and 50% road restoration work completed.	
									Supply of electro-mechanical items : 100%	Supply of electro-mechanical items : 100%	Supply of electro-mechanical items : 100%	
									Electro-Mechanical Work 100% completed.	Electro-Mechanical Work 100% completed.	Electro-Mechanical Work 100% completed.	
									STP 1) Boundary well- 95.50% 2) Admin Building- 93.45% 3) SBR tank- 79.00% 4) CCT- 88.95% 5) Effluent Holding Tank- 80.3% 6) Chlorination Room- 73.3% 7) Grit Chamber- 73.18% 8) Effluent for DG & transformers 51.15%	STP 1) Boundary well- 95.50% 2) Admin Building- 93.45% 3) SBR tank- 79.00% 4) CCT- 88.95% 5) Effluent Holding Tank- 80.3% 6) Chlorination Room- 73.3% 7) Grit Chamber- 73.18% 8) Effluent for DG & transformers 51.15%	STP 1) Boundary well- 95.50% 2) Admin Building- 93.45% 3) SBR tank- 79.00% 4) CCT- 88.95% 5) Effluent Holding Tank- 80.3% 6) Chlorination Room- 73.3% 7) Grit Chamber- 73.18% 8) Effluent for DG & transformers 51.15%	1) रायपाट बल के साथी आई पी एस निर्माण हेतु राशि
	I&D works and STP at	40.83 Cr				Centage-0.73 Unres- 10.70						

248

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	Manor M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.6681	(C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	14.10.2020 (EOT requested till 02.08.2022)	11.66	Unadjusted Mob. Advance - 0. Other expenses-0.14 Total - 11.66	41.30%	STP - 9 MLD SPS- 6 Nos. and MID	Overall Progress (OTI) 83.55% Electro mechanical 5.00% MPS 0 E&M SPS 0 Electro mechanical (MPS) 0	6.5% 86.00% 13.55% 0 0	88.00% 41.00% 13.55% 0 0	का अनापत्ति प्रमाण हेतु कार्यवाही अधिसूचना, मोरवा एवं प्रवाह पट्टा परीक्षा, आवासीयक अधिसूचना, मोरवा सुदूर प्रवाह, आवासीय एवं अवासीयकारी, मोरवा के साथ संयुक्त निर्माण करने की आवश्यकता है तथा आवासीय निर्माण हेतु विनाई- 02.08.2022 की तिथि निर्धारित की गयी है।
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	30.34	Work - 27.15 Centage - 1.58 Unadjusted Mob. Advance - 0.83 Other expenses- 0.78 Total - 30.34	99.70%	STP - 9 MLD SPS- 6 Nos. and MID	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulb : 100% 6) Admin cum Lab: 100% 7) Airlower: 100% 8) MCC : 100% 9) Staff Quarter: 100% Installation of E&M Work : 1) Grit Mechanical : 100% 2) Air Blower with Puline : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickener Pumps : 100% 6) Poly dosing pumps : 100% 7) Chlorine Leak Blowers : 100% 8) Cable Tray : 100% 9) Grit Mechanical : 100% 10) Sludge Gases Chamber : 100% 11) Chlorination system : 100%	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulb : 100% 6) Admin cum Lab: 100% 7) Airlower: 100% 8) MCC : 100% 9) Staff Quarter: 100% 11) Grit Mechanical : 100% 2) Air Blower with Puline : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickener Pumps : 100% 6) Poly dosing pumps : 100% 7) Chlorine Leak Blowers : 100% 8) Cable Tray : 100% 9) Grit Mechanical : 100% 10) Sludge Gases Chamber : 100% 11) Chlorination system : 100%	Treated water arrangement to be decided yet.	

247

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gal/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									4) Sludge dewatering Machine: 100%		4) Sludge dewatering Machine: 100%	
									13) Cable termination : 100%		13) Cable termination : 100%	
									14) Grit Mechanism system : 100%		14) Grit Mechanism system : 100%	
									15) Diffuser with Air Blowing : 100%		15) Diffuser with Air Blowing : 100%	
									16) Filtrate transfer pump : 100%		16) Filtrate transfer pump : 100%	
									SPS - 1			
									Chil works			
									Wet well inlet chamber: 100%		Wet well inlet chamber: 100%	
									DG Room: 100%		DG Room: 100%	
									Panel Room: 100%		Panel Room: 100%	
									Transformer yard: 100%		Transformer yard: 100%	
									steel str. 40%	40%	steel str. 40%	
									Boundary wall: 100%		Boundary wall: 100%	
									P&ID Works			
									Procurement: 100%		Procurement: 100%	
									HT Panel 40%		HT Panel 40%	
									DG Installation: 100%		DG Installation: 100%	
									Transformer yard: 100%		Transformer yard: 100%	
									MCC Panel: 100%		MCC Panel: 100%	
									Screen: 100%		Screen: 100%	
									sludge pump: 100%		sludge pump: 100%	
									Manholes: 100%		Manholes: 100%	
									cable tray: 100%		cable tray: 100%	
									Internal external lighting: 100%		Internal external lighting: 100%	
									SPS - 5			
									Wet well inlet chamber: 100%		Wet well inlet chamber: 100%	
									DG Room: 100%		DG Room: 100%	

Commissioning of Electro-mechanical equipments as well as commissioning of piping main network completed.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									Panel Room-100%		Panel Room-100%	
									Transformer yard-100%		Transformer yard-100%	
									staff str -50%		staff str -50%	
									Boundary wall-100%		Boundary wall-100%	
									EBM Works-			
									Procurement-100%		Procurement-100%	
									Transformer yard-85%	10%	Transformer yard-95%	
									MCC Panel-90%		MCC Panel-90%	
									Screens-100%		Screens-100%	
									Monorail-100%		Monorail-100%	
									Pumps-90%	5%	Pumps-95%	
									SFS- 6			
									Wet well inlet chamber-100%		Wet well inlet chamber-100%	
									DG Room-100.0%		DG Room-100.0%	
									Panel Room-98%	2%	Panel Room-100%	
									Transformer yard-100%		Transformer yard-100%	
									staff str -95.0%		Staff str -95.0%	
									Boundary wall-93%		Boundary wall-100%	
									EBM Works-			
									Procurement-100%		Procurement-100%	
									HT Panel -100%		HT Panel -100%	
									DG Installation-100%		DG Installation-100%	
									Transformer yard-100%		Transformer yard-100%	
									MCC Panel-100%		MCC Panel-100%	
									Screens-100%		Screens-100%	
									slide gate-100%		slide gate-100%	
									Monorails-100%		Monorails-100%	
									SFS- 2			
									Wet well inlet chamber-100%		Wet well inlet chamber-100%	
									Boundary wall-90%	10%	Boundary wall-100%	
									MCC Panel-100%		MCC Panel-100%	
									DG Room-100%		DG Room-100%	
									HUB/Transformer-100%		HUB/Transformer-100%	
									EBM Work -			
									Screens-100%		Screens-100%	
									Slide gate-100%		Slide gate-100%	
									Submersible pump-90%		Submersible pump-90%	
									Monorail-100%		Monorail-100%	
									DG Installation-90%	10%	DG Installation-100%	
									MCC Panel-90%	10%	MCC Panel-100%	
									Transformer -90%	10%	Transformer -100%	
									SFS- 4			

3) Above land was filled of municipal waste.

1) Above land was filled of multiple waste,

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									Wet well-100%		Wet well-100%	2)Previously laid issue encountered.
									Inlet chamber-100%		Inlet chamber-100%	
									DG Room-98%	10%	DG Room-100%	
									MCC Panel-100%		MCC Panel-100%	
									HT/Transformer-98%	8%	HT/Transformer-98%	
									EBM Work -79%(Procurement)		EBM Work -79%(Procurement)	
									Installation of EBM Work :			
									Submersible pump 85%		Submersible pump-85%	
									Screens-100%		Screens-100%	
									Sludge gate 100%		Sludge gate-100%	
									D/S Installation 100%		D/S Installation-100%	
									MCC Panel 100%		MCC Panel-100%	
									Transformer 85%	5%	Transformer -85%	
									Rising Main-18540 meter		Rising Main-18540.5 meter	
									Rising Main-15288 meter	42 meter		Trenchless pipe crossing work completed.
									Trenchless pipe crossing	102		
									Road restoration-13229 meter		Road restoration-13229 meter	
17	I&D works and STP at Sonepur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	18.86	Work - 17.48 Contage - 1.07 Unadjusted Mob. Advance - 0 Other expenses- 0.31 <u>Total 18.86</u>	99.90%	STP that includes construction of RW TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG, Transformer Room and IMD Network	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed	

244

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									6. Wet well completed	6. Wet well completed	6. Wet well completed	1. Variation-2 submitted & is under review at EUDC. Approval is very important to finalise the work of I&D.
									5. Grit Chamber Completed	5. Grit Chamber Completed	5. Grit Chamber Completed	2. Approval of revised EoT-2 is pending at EUDCo HQ.
									8. Airblower Shed completed.	8. Airblower Shed completed.	8. Airblower Shed completed.	3. Approval is pending by SED for Electric pole shifting for construction of a Manhole.
									9. Sludge Holding Tank completed.	9. Sludge Holding Tank completed.	9. Sludge Holding Tank completed.	
									10. I&D work of approx 5405 Mtrs pipe laying done	10. Pipe laying of 215 Mtrs done.	10. Pipe laying complete (5420 Mtrs or)	
									11. Manholes completed - 271 Nos	11. Manhole completed - 4 Nos.	11. Manholes completed - 278 Nos	
									12. Laying of Effluent Channel completed.	12. Laying of Effluent Channel completed.	12. Laying of Effluent Channel completed	
									13. Trial run running & in progress	13. Trial run running & in progress	13. Trial run running & in progress	
18	I&D works and STP at Mohanna M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	EOT Granted till 31.12.2021. Revise EOT proposal to be submitted.	31.35	Work - 27.98 Contage - 1.56 Other expenses- 1.81 Total-31.35	91.00%	STP - 8 MLD I&D works 10.00MM IPSS-21Nos	Design & Survey - complete. SBR work: 100% complete & rest in progress. Admin block : 100% complete & rest in progress Paved Room: 100% work complete & rest in progress. Boundary wall = 100% complete Road Works 80% complete & rest in progress Chlorination Tank: 100% complete & rest in progress Sludge Holding Tank: 100% complete Cenitridge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS Structural work complete & finishing work 100% complete Air Blower Platform: 100% complete Landscaping & Plantation work: 50% complete Guard Room: Structural work 100% complete Supply of Electromechanical equip. = i) Decanter System 2 Set ii) Sewage Transfer Pump 2 Nos iii) RAS Pump 2 Set iv) SAS Pump 2 Set v) Diffuser 2 Lot vi) Chlorinator 2 No vii) Mechanical screen & fine screen viii) Air Blower 3 Nos, Centrifuge 2 Nos ix) MCC Panel 2 Nos x) PLC Panel 2 Nos a) Cable Tray 2 Lot	Design & Survey - complete. SBR work: 100% complete & rest in progress Admin block : 100% complete & rest in progress Paved Room: 100% work complete & rest in progress Boundary wall = 100% complete Road Works 80% complete & rest in progress Chlorination Tank: 100% complete & rest in progress Sludge Holding Tank: 100% complete Cenitridge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS Structural work complete & finishing work 100% complete Air Blower Platform: 100% complete Landscaping & Plantation work: 50% complete Guard Room: Structural work 100% complete Supply of Electromechanical equip. = i) Decanter System 2 Set ii) Sewage Transfer Pump 2 Nos iii) RAS Pump 2 Set iv) SAS Pump 2 Set v) Diffuser 2 Lot vi) Chlorinator 2 No vii) Mechanical screen & fine screen viii) Air Blower 3 Nos, Centrifuge 2 Nos ix) MCC Panel 2 Nos x) PLC Panel 2 Nos a) Cable Tray 2 Lot	Design & Survey - complete. SBR work: 100% complete & rest in progress Admin block : 100% complete & rest in progress Paved Room: 100% work complete & rest in progress Boundary wall = 100% complete Road Works 80% complete & rest in progress Chlorination Tank: 100% complete & rest in progress Sludge Holding Tank: 100% complete Cenitridge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS Structural work complete & finishing work 100% complete Air Blower Platform: 100% complete Landscaping & Plantation work: 50% complete Guard Room: Structural work 100% complete Supply of Electromechanical equip. = i) Decanter System 2 Set ii) Sewage Transfer Pump 2 Nos iii) RAS Pump 2 Set iv) SAS Pump 2 Set v) Diffuser 2 Lot vi) Chlorinator 2 No vii) Mechanical screen & fine screen viii) Air Blower 3 Nos, Centrifuge 2 Nos ix) MCC Panel 2 Nos x) PLC Panel 2 Nos a) Cable Tray 2 Lot	

243

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/CoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									a) MS pipe=1lot ah) Diffuser=2lot aii) Online monitoring system 1set xxi) Centrifuge Feed Pump=02 Nos (xxi) Sewage sludge pump=06 Nos for IPS xxii) Solar panel street light xxiii) HT Panel		ai) MS pipe=1lot ah) Diffuser=2lot aii) Online monitoring system 1set xxi) Centrifuge Feed Pump=02 Nos (xxi) Sewage sludge pump=06 Nos for IPS xxii) Solar panel street light xxiii) HT Panel	
									Installation of Electromechanical Equip	Installation of Electromechanical Equip	Installation of Electromechanical Equip	1. Variation submitted & is under review at BUIDCo HQ. Approval is very important to execute further work of IPS1 & IPS2 with riding main & I&D. 2. NOC from Railway and N&A crossing in process. 3. Due to High Water Level pipe laying work is stopped.
									i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipe laying complete i-v) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% complete vi) pumps in Wetwell installed 100% NPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed Solar panel street light installation complete Testing of all electromechanical machinery	i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipe laying complete i-v) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% complete vi) pumps in Wetwell installed 100% NPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed Solar panel street light installation complete Testing of all electromechanical machinery	i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipe laying complete i-v) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% complete vi) pumps in Wetwell installed 100% NPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed Solar panel street light installation complete Testing of all electromechanical machinery	
									I&D Work: DI pipe laying=591.5M 600mm dia Hume pipe laying=300 M 300 mm dia Hume pipe laying=48.5M Manhole=35 Nos IPS-1: Staff Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress Supply of Electromechanical equip.= Pumps=3 Nos	I&D Work: DI pipe laying=591.5M 600mm dia Hume pipe laying=300 M 300 mm dia Hume pipe laying=48.5M Manhole=35 Nos IPS-1: Staff Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress Supply of Electromechanical equip.= Pumps=3 Nos	I&D Work: DI pipe laying=591.5M 600mm dia Hume pipe laying=300 M 300 mm dia Hume pipe laying=48.5M Manhole=35 Nos IPS-1: Staff Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress Supply of Electromechanical equip.= Pumps=3 Nos	

242

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
19	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N. Enviro	35.88 37,805	36.04 Cr. (CC Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 (EOT granted till 31.03.2021)	22.08	Centage - 1.14 Work - 18.67 Other - 1.70 Unadjusted Mob. Advance - 0.50 Total - 22.08	77.50%	STP-11 MLD & 2 IPS	Mechanical Screen#01 No	IPS-2: Mechanical Screen#01 No		1. Variation submitted & is under review at BUDCo HQ. Approvals is very important to execute further work of IPS1 & IPS2 with rising mains & I&D. 2. NOC from Railway and NRIAT casting in process. 3. Due to High Water Level pipe laying work is stopped.
									IPS-2: Mechanical Screen#01 No	IPS-2: Mechanical Screen#01 No		
									Site development work: Filling work 90% complete	Site development work: Filling work 90% complete		
									Staff Quarter: structural work complete & plaster work 100% complete	Staff Quarter: structural work complete		
									PS : structural work of Rectifying chamber 100% complete and distribution work in progress	PS : structural work of Rectifying chamber 100% complete		
									Boundary wall : 90% complete	Boundary wall : 90% complete		
									RCC drain works-1395M complete	RCC drain works-1395M complete		
									Manhole : 45Nos completed	Manhole : 45Nos completed		
									Supply of Electromechanical equip.=	Supply of Electromechanical equip.=		
									Pumps-3 Nos	Pumps-3 Nos		
									Mechanical Screen#01 No	Mechanical Screen#01 No		
									Boundary wall - 100%	Boundary wall - 0%		
									Admin cum Panel Building cum Staff Quarter's - Complete.	Admin cum Panel Building cum Staff Quarter's - Complete.		
									SBR & CCT - 85.50% Complete.	SBR & CCT - 6.50%		
									MPS & Inlet chamber - 96.00%	MPS & Inlet chamber - 4.00%		
									Sludge Holding Tank - 77.50%	Sludge Holding Tank - 10%		
									Grit Chamber 77.50%	Grit Chamber 5.50%		
									IPS1/Pumping station 33.71%	IPS1/Pumping station 1.20%		
									IPS2/Pumping station 33.455%	IPS2/Pumping station 0.90%		
20	I&D works and STP at Chhapra M/s Toshiba (P)	236.15 242,637	246.07 Cr. 04-02-20	04.08.2021 (EOT approved from NMCOC)	80.59	Work - 62.29 Excavation - 2.48 Other - 15.82 Centage - 3.18 Mob. Adv-6.05 Total - 80.59	81.2%	1. Construction of the sewerage network including Interruption of channel drains. 2. Construction of Intermedia & Main Sewage Pumping Station, (PS & MPS). 3. Construction of a Substation Pump (16 MLD) (STP).	1. Main Pumping Station - Screen Chamber RCC work is in progress- (84.50%)	1. Main Pumping Station - Screen Chamber work is in progress (2.50%)	1. Main Pumping Station - Screen Chamber work is in progress (87.00%)	Ground Water level high Ground Water level high Ground Water level high Due to space constraint at STP site near bower building
									2. Grit Chamber, Screen Chamber, Inlet Chamber & Parshall Flume, Pile Caps and Column RCC and Tie Beam work and column completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting completed and side wall casting work in progress (88.75%)	2. Grit Chamber, Screen Chamber, Inlet Chamber, Parshall Flume, Pile Caps and Column RCC and Tie Beam work and column completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting completed and Grit Chamber Slab casting	2. Grit Chamber, Screen Chamber, Inlet Chamber, Parshall Flume, Pile Caps and Column RCC and Tie Beam work and column completed and Screen Chamber Slab casting completed and Grit Chamber Slab casting	
									3. Sludge Dewatering Building column RCC work is in progress. Sludge Sump, feed pump, feed pump house Completed and centrifuge building 1st slab work in progress (59.1%)	3. Sludge Dewatering Building column work is in progress. Sludge Sump, feed pump house and centrifuge building 1st slab work in progress - 0.9%	3. Sludge Dewatering Building column RCC work is in progress. Sludge Sump, feed pump house Completed and centrifuge building 1st slab work in progress (60%)	
									4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed and 2nd slab casting work in progress (54.85%)	4. Substation, MCC Room - 10%	4. Substation, MCC Room up to plinth beam. Is completed and FFL slab beam concreting and slab rcc work is completed and 2nd slab casting work in progress (64.85%)	

241

Sr. No.	Name of The Project & Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									5. SBR, Equalisation Tank & Was Sump Rait is completed and wall 3rd, 4th lift and walkway RCC work is in progress (89.8%)	5. SBR, Equalisation Tank & Was Sump Rait is completed and wall 3rd, 4th lift and walkway RCC work is in progress (1%)	5. SBR, Equalisation Tank & Was Sump Rait is completed and wall 3rd, 4th lift and walkway RCC work is in progress (89.8%)	
									6. CCT 5th lift Wall completed and Chlorination building 1st slab completed and column work is in progress (82.86%)	6. CCT - 3%	6. CCT 5th lift Wall completed and Chlorination building 1st slab completed and column work is in progress (85.86%)	
									7. Air Blower Room - 1st floor slab work is completed and second floor column work is completed and brick work in progress (67.1%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work is completed and brick work in progress (2%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work is completed and brick work in progress (69.1%)	Due to space constraint at STP site near blower building
									8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%)	8. Admin Cum Lab Building - No work	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									9. Staff Quarter brick work and plaster work is in progress (90.86%)	9. Staff Quarter brick work and plaster work is in progress (0.1%)	9. Staff Quarter brick work and plaster work is in progress (90.96%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									10. IPS/Pumping station IPS 1 - (0.1%)	10. IPS/Pumping station IPS 1 - (0.0%)	10. IPS/Pumping station IPS 1 - (0.1%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									11. IPS/Pumping station - IPS 2/A - (100%)	11. IPS/Pumping station - IPS 2/A - (0.0%)	11. IPS/Pumping station - IPS 2/A - (100%)	
									12. IPS/Pumping station - IPS 3 (100%)	12. IPS/Pumping station IPS 3 - (0.0%)	12. IPS/Pumping station - IPS 3 (100%)	
									13. IPS/Pumping station - IPS4 - (100%)	13. IPS/Pumping station IPS4 - (0.0%)	13. IPS/Pumping station - IPS4 - (100%)	
									14. IPS/Pumping station IPS 5 - No Work	14. IPS/Pumping station IPS 5 - No Work	14. IPS/Pumping station IPS 5 - No Work	
									14. IPS/Pumping station IPS B - (37.30%)	14. IPS/Pumping station IPS B - (37.00%)	14. IPS/Pumping station IPS B - (74.30%)	
									16. Network (I&D) - Pipe laying of 10247 mtrs and manhole 314 nos. is completed .Pipe Laying - (51.40%) and Manhole - (00%)	16. Network (I&D) - Laying work= 00 m (0.0%) manhole - 00(00%)	16. Network (I&D) - Pipe laying of 10247 mtrs and manhole 314 nos. is completed .Pipe Laying - (51.70%) and Manhole - (00%)	Ground Water level high
									17. Road Restoration (I&D Network) - 6.949 KM road restoration is completed	17. Road Restoration (I&D Network) - No Work	17. Road Restoration (I&D Network) - 6.949 KM road restoration is completed	Out of 100247 km pipe laying work 6.949 km road restoration is completed.
									18. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work is in progress (25.1%)	18. Electro-Mechanical Equipments for STP - Pipe Decantor 2 nos and blower erection work is in progress (1%)	18. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work is in progress (26.1%)	

240

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	Total Progress
23	I&D works and STP at Phulwarisha rif	46.25 48.6583				Work - 2.46 Other - 0.01 Centage - 0.15 <u>Total - 2.62</u>	Nil	Baur STP-7 MLD I&D - 3 Nos IPS - 2 Nos	Nil	Nil	Nil
									98.75	2.284	101.038
24	22 MLD STP , 04 No. IPS kms Sewerage network at Halpur Toshiba Water Solutions Pvt Ltd JV with kevadiya construction Pvt Ltd.,	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	149.30	Centage -5.28 Works - 125.68 Other - 0.06 Mob. Adv - 18.27 <u>Total - 149.30</u>	67.35%	Sewerage Network (KM)	5087	31	5118
								Manhole (Nos)	7717	256	7973
								Property Chamber (Nos)	98.749	0.769	99.518
								Road Restoration (KM)	68.12	2.2	70.32
								Staff Quarter, STP (CUM)	36.79	0	36.79
								DG, Transformer & HT Room STP (CUM)	3063	127.8	3190.8
								Aeration tank (CUM)	87	30	117
								MPS (CUM)	0	0	0
								Grit Chamber (CUM)	17	107.5	124.5
								Secondary Clarifier (CUM)	11.38	2	13.38
								Security cabin (CUM)	12.46	21.7	34.16
								Air Blower Shed (CUM)	15.61	0	15.61

(I) इध स्थल पर पूर्व से ASP technology से निर्मित एब abandoned STP को SBR technology से रवाना हेतु I.I.T Delhi से feasibility मंत्रय की माग की गयी हे। Prof K.N.Jha के देख-रेख में सर्वेक द्वारा BEP एवं ले-आउट का डिजाइन किया जा रहा हे।
(II) फुलवारीशे के अन्तर्गत बोया इमली के सीप IPS निर्माण हेतु NOC प्राप्त करवा गया हे, परन्तु उक्त अचलाधिकारी, पटना सदर द्वारा अतिक्रमण हटाने हेतु समुस्त निरीक्षण किया गया।
(III) फुलवारीशेरीक अन्तर्गत सूद सेवा सदन के सीपिंग 1 (एन) अट्टर IPS निर्माण हेतु स्थल का खनन कर दिया गया हे। उक्त स्थल लघु जल संसाधन स्थान का हे। विमान अन्तर्गत हेतु, इध कार्गोव का पञाक-761, डि-नक- 27700492022 द्वारा अर्थिमन अर्थिमन, मगर रिकारा अर्थिमन- 02, को प्रस्ताव समर्पित किया गया हे।
(IV) फुलवारीशेरीक देखरे करण के सीपिंग 01 (एन) आर्द एच की एवं 01 (एन) एच की एच का निर्माण किया जाता हे जिसके लिए 10mx10m मुक्ति उपलब्ध कराने हेतु देखरे से अनुमति किया गया हे तथा उक्त कार्य हेतु

1. IPS 1 & 3 Land NOC under process & Demarcation complete. Soil filling is in progress at IPS 1 & 2. Foundation work for the boundary in progress at IPS-3.
2. IPS- 11 Land NOC Received by CO Halpur Letter no - 281 dated 19.02.2022. Work can't be started due to objection from District Military Department. No Redesign of IPS-II has been proposed by BUDCA vide letter no 178/NVP, Halpur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no. TW/NO/DM/006/21 DATED 27.05.2022. Also request for approval of IPS-II has been received from Halpur vide letter no 338/NVP, Mahuli Halpur dated 01.08.2022.
3. IPS- 14 Land NOC Received by CO Halpur Letter no - 305 dated 23.02.2022. The preparation is under process.
4. NOC Under process from Railway/NHA/BIADA and RCD.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
25	Munger STP & Sewerage Network - M/s Infracon Pvt. Ltd.	350.79 Cr. (Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.) 294.02 Crore 18/10/2021		17.10.2023	104.31	Escalation- 8.61 Works - 65.81 Cartage - 3.91 Mobilization - 23.61 Cr Advance - 2.37 Total - 104.31	39.15%	IPS (CUM) 2086 CUM	0	0	0		
								Rising main (RM) 4.575 KM	0	0	0		
								STP - 30 MLD, 5 Nos. IPS, 367.23 Km Sewerage Network & 5.50 Km Existing Sewer line cleaning	Description				
								STP - 30 MLD (Sherpur)	(a) Pile casting /pile cap work is in progress for SBR tank. (21%) (b) Layout of CCT - (5%), Admin Building, GRT Chamber done. (c) Labour turnment work is in progress. (d) Revised STP layout vetted copy received from IIT Kanpur. (e) Other Civil drawings of STP forwarded to IIT Kanpur for vetting.	(a) Pile casting work completed and pile cap put work is in progress in SBR tank. (6%) (b) Pile casting work completed in CCT - (20%), Admin Building, GRT Chamber layout work is completed. (c) Labour turnment work is in progress. (d) Revised STP layout vetted copy received from IIT Kanpur. (e) Other Civil drawings of STP forwarded to IIT Kanpur for vetting.	(a) Site establishment completed. (b) Labour turnment is in progress. (c) Other structures design/drawing vetting is in progress. (d) Pile casting work is completed /pile cap work is in progress in SBR Tank - (27%) (e) Pile casting work completed in CCT - (25%), Admin Building, GRT Chamber Layout work is done.		
								IPS-1 (Gopal Das pokhar-ward 44)	Villagers and local public created issue in possession of site because of private land near boundary of allotted land. Follow up with CO Sadar officials for resolving this issue.	Villagers and local public created issue in possession of site because of private land near boundary of allotted land. Follow up with CO Sadar officials for resolving this issue.	Hydraulic design/ plan is being prepared considering same location of IPS. Still IPS land is not in our possession. Follow up with CO Sadar officials for resolving this issue.	Possession of IPS land is still in process. Daily basis follow up is being done from our end with CO Sadar officials.	
								IPS-2 (BAP Campus, Lilla Pokhar)	Layout work completed. Trenchless of Main trunk sewer is being initiated under campus due to the restrictions. After completion of Trenchless work, wet well work would be initiated soon.	Layout work completed. Trenchless of Main trunk sewer is being initiated under campus due to the restrictions. After completion of Trenchless work, wet well work would be initiated soon.	Site establishment completed alongwith Trenchless work. After completion of Trenchless work, wet well work would be initiated soon.	Estimate still pending from DFO office prior to tree transplantation from Lilla Pokhar to Sherpur STP for other structures except sump well work.	
								IPS-3A (Near Basant Talab)	Site establishment is in progress. Vetted BEP of Basant Talab received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval.	Cutting edge filing and curv concreting work is completed (15%) Vetted BEP of Basant Talab received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval.	Cutting edge filing and curv concreting work is completed (15%) Vetted BEP of Basant Talab received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval.		
								IPS-3B (Gorenha Maltri Sadan)	Vetted BEP of Gorenha Sadan received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval.	Vetted BEP of Gorenha Sadan received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval.	Layout at IPS site done. Vetted BEP of Gorenha Sadan received from IIT Kanpur and submitted to BUDDCO office Munger for forwarding to BUDDCo(HQ) for final approval. The work shall be started after monsoon.		
								IPS-4 (Raja Talab)	Vetted documents approved from BUDDCO (HQ). We have initiated wet well work in same IPS (5%).	Wet well with HR wall concreting work is completed (50%).	Cutting edge has been installed as well as 4th lift wall of well has been casted. Work is in progress in same location. (25%)	Electric line/Pole shifting works is in progress in same campus.	

237

Sr. No.	Name of The Project & Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
26	Bhagalpur STP & I&D		385.09 cr/ 07.10.2021	08.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	4.58%	New Sewerage Network (187.23 Km)	3 Zone network design/drawing approved from BUIDCO (HQ). With respect to design, drawing, sewerage Network laying work is being executed along with other components. Network laid length- 8.123 km	3 Zone network design/drawing approved from BUIDCO (HQ). With respect to design, drawing, sewerage Network laying work is being executed along with other components. Network laid length - 8.123 km	Zone-1 IPS has been finalized from BUIDCO and. We are in process to submit hydraulic design / network plan of Zone-1 network. Other than Zone-01, all 3 zones design/drawing approved from BUIDCO (HQ). With respect to approved design/drawing, sewerage network laying work is being executed along with other components. Network laid length - 78.123 km	As on date 79.123 kms, sewerage network has been laid alongwith other components.
								Exiting Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	
								STP - 45 MLD (40 MLD Domestic sewage + 5 MLD Industrial sewage) & 10 IPS (94.5 MLD)	1. Dismantling of existing structure of STP 52% completed. 2. BEP of STP & IPS approved is complete. 3. Temporary power connection obtained at STP site. 4. Pre construction activities i.e labour habitat, safety training room, steel yard etc completed.	1. Pile Work For KQ Tank. Total 81 Nos Completed As on 31st Aug 22 2. Security Cabin- Sibs Cased and brick work in Progress. 3. Staff Quarter Type-I- 1st lift Column cased 1. IPS-10 Rising Main of pipe laying 545m completed As on date 31st August 2. IPS-10 Rising Main of Pipe laying 710m completed as on date 31st August.	1. Pile Work For KQ Tank - Total 81 Nos Completed As on 31st Aug 22 2. Security Cabin- Sibs Cased and brick work in Progress. 3. Staff Quarter Type-I- 1st lift Column cased 1. IPS-10 Rising Main of pipe laying 545.0 Mtr completed As on date 31st August 2. IPS-10 Rising Main of Pipe laying 710.0 Mtr completed as on date 31st August.	
												1. IPS Design & Drawing awaited approval from PE. 2. NOC awaited from RCD and TMBU Bhagalpur. 3. NOC awaited from Forest department. 4. Prescurity site is flooded in water.

236

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.08.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection works 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed	-	Completed	RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC -9.58 Other - 6.79 Centage- 19.46 <u>Total -316.45</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	-	all 16 Projects have been hand over to PMC, Patna.	

835

Sidhi Ghat (i) All Pile Work Completed. (ii) 1st Platform Completed. (iii) 1st Flight C. (iv) 2nd Landing Completed. (v) 2nd Flight Completed. (vi) 3rd Landing Work is Completed. (vii) 3rd Flight Completed in 50Mtr. Landing is Completed in 50Mtr. (viii) Toilet Work in Progress. (ix) Tiles work is in 1st Platform, 1st Flight, 2nd Platform & 2nd Flight completed & rest in Progress.	Chandwara Ghat (Ashramghat) (i) 1st, 2nd & 3rd & 4th Platform is Completed. (ii) 1st, 2nd & 3rd Flight is Completed. (iii) Tiles Work in Progress. (iv) Structure work of Toilet is Completed & Finishing Work in Progress. (v) 1st Beam of Entrance Gate is Completed. (vi) Boulder Piling Work in Progress.	Sikandarpur Mukti Dham Site Cleaning & Layout work is Completed. (i) All Pile Work is Completed. (ii) 1st Platform & 1st Flight is Completed in 50Mtr. (iii) 2nd Platform is Completed. (iv) 2nd Flight Work is Completed along with 3rd Landing & 3rd Flight work completed in 50Mtr. Rest in Progress. (v) Tiles work is in 1st Platform & 1st Flight & 2nd Platform is Completed, Rest in Progress.
Sidhi Ghat - 87 % Chandwara Ghat (Ashram Ghat) - 97 % Sikandarpur Mukti Dham - 75 %	Sidhi Ghat - 2 % Chandwara Ghat (Ashram Ghat) - 0 % Sikandarpur Mukti Dham - 10 %	
Sidhi Ghat - 85 % Chandwara Ghat (Ashram Ghat) - 97 % Sikandarpur Mukti Dham - 65 %		
Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.		
78%		
Work - 4.03 Crore Other - 0.13 Total - 4.16		
4.16		
06.01.2022		
9.80		
10.77		
3 River Front Development, Muzaffarpur		

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.08.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter sent to SPMG on 19.07.22 to consider this project in NGP. 2.NMCG letter has been received on 16.08.2022 and directed to prepare the estimate on current SOR and send to NMCG for approval.
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	Financial bid of 02 technically qualified bidder was opened on 24.03.2022 L1 Bidder rate is found 51.16% above the estimate cost. Letter has been sent to SPMG on 31.03.2022 to take decision. NMCG letter has been received on 24.08.2022.NMCG has directed to revised the estimate on current SOR and take necessary process for retender.
3	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	As per direction of NMCG,Estimate on current SOR has been sent to SPMG for approval on 14.07.22.
4	Gopalganj Crematorium							No bids has found successful fourth time tender and it has been cancelled now. Retendering under process.
5	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89				3 bids have been received till the last date of bid receiving that is 29.06.2022. Bid evaluation is in process.

2933

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 31.08.2022

Sl. No.	Name of Scheme	Status
1	2	3
DPR Submitted to SPMG		
1	Fecal Sludge Septage Management Dighwara	Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPI.
2	Fecal Sludge Septage Management Manihari	Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPI.
3	Fecal Sludge Septage Management Teghara	Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPI.
4	I&D Works and STP Arwal	Revised DPR submitted to SPMG & NMCG on 10.11.2020.
5	I&D Works and STP Daudnagar	DPR has been submitted to SPMG on 21.06.2021. NMCG Sent this DPR to IIT Roorkee for TPI.
6	I&D Works and STP Darbhanga	DPR has been submitted to SPMG on 20.06.2022
7	I&D Works and STP Kishanganj	DPR has been submitted to SPMG on 21.06.2022
8	I&D Works and STP Raxaul	DPR has been submitted to SPMG on 29.06.2022
9	I&D Works and STP Supaul	DPR has been submitted to SPMG on 03.12.2021. DPR has been approved in NMCG'S EC Meeting on dated 17.08.2022. AA&ES yet to be issued.
10	I&D Works and STP Saharsha	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022.
11	I&D Works and STP Madhepura	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPI.
12	I&D Works and STP Motihari	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPI.
13	I&D Works and STP Ramnagar (Harinagar)	DPR has been submitted to SPMG on 03.12.2021. DPR has been approved in NMCG'S EC Meeting on dated 17.08.2022. AA&ES yet to be issued.
14	I&D Works and STP Jamui	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPI.
15	I&D Works and STP Narkatiyaganj	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG on 08.04.2022. NMCG Sent this DPR to NIT Patna for TPI.
16	I&D Works and STP Lakhisarai	DPR has been submitted to SPMG on 28.06.2022. NMCG Sent this DPR to IIT Roorkee for TPI.
DPR under preparation		
17	I&D and STP Ara	As per decision taken in BUIDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022 for preparation of DPR. Two bidder participated in the bid. Evaluation is in progress.
18	I&D and STP Betia	As per decision taken in BUIDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022 for preparation of DPR. Two bidder participated in the bid. Evaluation is in progress.
19	Gaya sewerage Network and STP project	As per decision taken in BUIDCO Technical Tender Committee on 12.04.2022, a letter sent to SPMG to cancel the LOA of WAPCOS and prepare the DPR through open tender. NIT published on 18.05.2022 for preparation of DPR. Two bidder participated in the bid. Evaluation is in progress. LOA insured on 16.07.2022. Agreement was done on 11.08.2022
20	I&D and STP Jamalpur	As per concern Executive Engineer land for STP is not available. They are requesting to district administration to provide the land so that consultant can provide DPR accordingly. A railway land is identified which is suitable for STP construction.

230

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

पत्रांक-- बुडको/यो0-1704/20 (पार्ट-3) -- 288

पटना, दिनांक- 6.9.2022

प्रेषक,

इं० राजेश बरनवाल,
मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन,
(दक्षिण बिहार उपभाग)
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- माह अगस्त-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं०-38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह अगस्त-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

(राजेश बरनवाल)
मुख्य अभियंता
6/9/2022

2134 PDM
6/9/22

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)
मासिक प्रगति प्रतिवेदन अगस्त-2022

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	340.13 cr	1. Agreement dated 20/02/2017 - 275.21 CR 2. Supplementry/Agr ement dated 25/06/2018- 13.95 CR 3. Supplementry/Agr ement dated- 07/06/2021-36.68 CR 4. Supplementry/Agr ement dated 29/09/2021- 0.75 CR	04.05.2019/ Extended date of completion 30.12.2022					Block-A	RCC works Completed	All balance finishing work completed	99%	False ceiling work in progress in 5th floor & 4th floor completed. Toilet tiles fixing work completed. External glass facade work completed. Other MEP services like HVAC, PA & FDA & control room work in progress.
									Block-B	RCC works Completed	Finishing work in progress	96%	Marble lift cladding & outside plaster in completed. Painting work in progress. External Glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Door fixing work in progress.
									Block-C	RCC Completed	Finishing work completed	100%	Completed.
									Block-D	Roof slab RCC completed	Above roof RCC in progress	86%	Block work & plaster work in progress above 7th floor & 8th floor. Tiles flooring work in progress at 7th & 8th floor. Outside north face glass facade work in progress. Door fixing work in progress. Painting work in progress.
					292 Cr.	291 Cr.	90%	yes	STP	Baffle wall RCC in progress	Area water louged	94%	STP top slab completed. Block work in progress.
									UGT	Rcc work completed	Mep to start Pump erection & pipeline work	100%	Charging & commissioning in progress. Pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed.
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed. And handed over.
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed.	Deck RCC in progress.	100%	Completed.
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress.	87%	Balance area fdn work in Progress Roof sheet work in Progress.
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	100%	Completed.
									Boundary Wall	RCC work in progress		80%	West side wall completed. south side balance because land litigation.

2298

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य सौदेग का नाम ARS	राशि-26.06 करोड़ पत्रांक-45 दिनांक-20.08.2014	राशि-25.20.08.306	22.12.2018	25.20	25.17	25.17	23.91	TERMINAL BLOCK & Subway	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rec work in progress	80%	90% of Excavation is completed in Non Enchroached bus parking area, only 20m work front is available Foundation of Terminal Building area is completed.
									Traffic Control Room - Installation of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed. Installation (Foundation) of Electronic Total no of electronic traffic light junction-82			पुनरीकृत प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।
Patna West													
1	नगर परिषद दानापुर वार्ड सं-05 एवं 06 में मुख्य सड़क एन0एच0 30 से नलकूप सख्या 65 के बीच पथ निर्माण कार्य। सौदेग- नरेश कुमार	2.33040 Letter-91 28.02.2019	1.92774 02.03.2020	01.03.2021	2.07774	2.07684	2.07684	2.07684	Retaining wall 853/ft /P.CC Road-853 ft	Retaining wall 853/ft /P.CC Road-853 ft	-	Work Completed	इस कार्यालय के पत्रांक-665 दिनांक- 18.07.2022 द्वारा अधिष्ठापन समर्पित। 4.00 लाख का अतिरिक्त कार्य किया गया है जिसका भेदिएशन PDM Cell के द्वारा स्वीकृत हुआ है।
Patna District (Patliputra Anchal, BUIDCo)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	0.9868	Drain- 100m Road- 100m	55%	0%	55%	Work in progress
2	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1.3506600 Lt. no. 80/12.02.2019	PA/2020-21 /F2-02 1.1324277 13.05.2020	12.11.2020	0.6753300	0.6753300	0.6753300	0.5631616	Drain- 610m Road- 610m	100% drain work completed	0%	100% drain work completed	Work completed as per site scope and allotment awaited.
3	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no. 80/12.02.2019	0.5570632	24.02.2021	0.3711350	0.1432372	0.1432372	0	Drain- 442m Road- 442m	48% work completed	7%	55% work completed	Work in progress
4	BOQ FOR RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR, INDIRA BHAWAN, PATNA.	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371	05.10.2021	0.6042000	0.3196381	0.3196381	0	5th floor, Indira Bhawan renovation work	70%	2%	72%	Work in progress

227

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत वार्ड सो-30 अन्तर्गत पूर्वी देवर्गों में श्री गोपाल झा के मकान तक एवं इसके निक पथों में भू-गर्भ नाला एवं पीसीएसडी पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.4345100 UDHD Lt.- 123/ 26.02.2018	0.3669285	30.04.2019 & 29.07.2019	0.3669285	0.3665934	0.3665934	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण।
2	पटना नगर निगम वार्ड नं-66 में मदरसा गली में सड़क-सह-नाला निर्माण कार्य। संवेदक- श्री अविनाश कुमार	0.2826300 UDHD Lt.-80/ 12.02.2019	0.2375849	20.08.2020 & 19.02.2021	0.2697453	0.2475864	0.2475864	0.1413150	PCC ROAD RCC DRAIN	100% 100%	- -	100% 100%	कार्य पूर्ण।
3	नगर परिवहन फ्लोरो अन्तर्गत वार्ड संख्या-25 एवं 26 में एनएच 30 कॉलिंग रोड होते हुए नटराज नगर होते हुए रेलवे स्टेशन तक सुगम नाला एवं पीसीएसडी ड्राई कार्य। संवेदक-मेसर्स स्टीक आर्क	0.7627500 UDHD Lt.- 111/ 09.01.2019	0.7070037	04.02.2020 & 03.08.2020	0.7627500	0.6434804	0.6434804	0.3813750	PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	95 % 100 %	5 % -	100 % 100 %	कार्य पूर्ण।
4	नगर परिवहन मोकामा अन्तर्गत सिंतामणीवक रोड से राजकीय मध्य विद्यालय सिंकारोवक में पीसीएसडी सड़क एवं अपरसीपीडी नाला निर्माण कार्य। संवेदक मेसर्स चाई हाईवे	2.5694300 UDHD Lt.-63/ 27.09.2018	2.2423135	23.03.2020 & 22.09.2020	2.5694000	2.2410230	2.2410230	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य पूर्ण।
5	नगर परिवहन मोकामा अन्तर्गत वार्ड नं-01 में सड रोमचरिच सिंद के प्रकान से महावीर स्थान तक पानी टंकी तक पीसीएसडी ड्राई सह आपसीपीडी नाला निर्माण कार्य का अवशेष कार्य। संवेदक- मेसर्स रामा श्री राई कन्स्ट्रक्शन।	1.9840000 UDHD Lt.-79/ 06.12.2017	1.3202181	20.02.2020 & 19.08.2020	1.9840000	1.2298629	1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	कार्य पूर्ण
6	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चतुर्तरा पर रोड का निर्माण 75'0" X 25'0" का नया रोड का निर्माण एवं अन्य रोड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/ 21.03.2018	0.1233136	28.09.2018 & 29.12.2018	0	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	0 0	90% 0	गोशाला समिति से राशि प्राप्त नहीं हो पा रही है। मार्च 2021 से भेजा निकासी कर अभी तक राशि इस कार्यालय को उपलब्ध नहीं करायी गई है। पत्रांक- 471, दिनांक- 01.06.2022 द्वारा पुनः स्मारित किया गया है।
7	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj Gopal Sharma	3.3846000 Lt.-230/ 15.02.2017	2.9805287	22.02.2018 & 21.02.2019	3.3846000	0.7403105	0.7403105	-	-	40 %	5%	45 %	पूर्व में प्रस्तावित स्थल विवादित एवं अतिक्रमण होने के चलते दुसरे जगह पर उपयुक्त जमीन की मांग नगर आयुक्त, पटना नगर निगम से की जाती रही अन्ततः लगभग चार वर्षों बाद बैरिया में कुड़े की ढेर लगी हुई जमीन का NOC दिया गया जिसपर से कुछ हटाकर फरवरी 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति संतोषप्रद है। अभी तक लगभग 45 प्रतिशत कार्य पूर्ण हो गया है।
8	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-56 के खरोनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462000 UD&HD Letter No.-80/ 12.02.2019	0.6374462	08.07.2020 & 07.01.2021	0.7241572	0.6601468	0.6601468	0.3308346	PCC ROAD RCC DRAIN	100% 100%	- -	100% 100%	कार्य पूर्ण

926

Se

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
9	पटना नगर निगम वार्ड नं०-70 में पटना घाट चरखी पर से गुना जयसवाल के घर से जलकदचवाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक- भैरव लैन्ड मार्क	0.9114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716	05.06.2021 & 04.12.2021	0.8698850	0.3565386	0.3565386		PCC ROAD RCC DRAIN	20% 95%	20% 5%	40% 100%	ढलाई का कार्य प्रगति पर है। 10 सितम्बर तक कार्य पूर्ण करा लिया जाएगा।
10	पटना नगर निगम वार्ड नं०-53 में अमीक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गांव पथ सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स इन्दुमल हार्डवेयर	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138	18.09.2020 & 17.03.2021	0.7376827	0.6488985	0.6488985	0.3861500	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
11	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं०-72 में दीपराज रेलवे हावर्ड के पीछे अजय जी के कोयला डिपो से महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री संतोष कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116	29.12.2020 & 28.06.2021	0.7502241	0.6855334	0.6855334	0.3276407	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
12	पटना नगर निगम वार्ड नं०-58 में अमीक राज पथ से अदुल जी के मकान होते हुए खलसी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री अदुल कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100	27.08.2020 & 26.02.2021	0.2357056	0.2074369	0.2074369	0.0917789	PCC ROAD DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
13	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री राजीव रंजन	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807	18.09.2020 & 17.03.2021	0.1500740	0.1320612	0.1320612		PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
14	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं०-61 में तसेविक भोला भट्टा के घर से कमलवह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। संवेदक- श्री नाथ रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854	16.12.2020 & 15.06.2021	0.4750333	0.4384438	0.4384438	0.1835107	PCC ROAD HP DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड नं०-61 व 68 में कुष्मा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी वीरहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक- मेसर्स निकेत झांसी	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402	18.09.2020 & 17.03.2021	0.3534883	0.2942656	0.2942656	0.1851294	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
16	पटना नगर निगम वार्ड नं०-67 में कैमशिकोह नया टोला नहर वस्ते सेचालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री विवेक सिन्हा	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079	18.06.2020 & 17.12.2020	0.3395910	0.3175638	0.3175638	0.1779850	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
17	पटना नगर निगम वार्ड नं०-58 में दुर्गा वरुण लेन में झांसी बाबु के मकान से सुरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स लैन्ड मार्क	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.417538	05.06.2020 & 04.12.2021	0.4740661	0.4174434	0.4174434	0.2482300	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण

(Signature)

225

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
18	पटना नगर निगम वार्ड नं-65 में विजली अफिस गली मोड़, भोरपुखरी बग, शिवकुला मन्दिर-सोनार टोली एवं सरर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स निकेत ज्ञानवी	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215	18.09.2020 & 17.03.2021	0.2247100	0	0	0	PCC ROAD RCC DRAIN	0%	0%	0%	रिवाज हलेश्वरान्त कार्य प्रगति पर है, सिमेंटर माट में कार्य पूर्ण करा दिया जायेगा।
19	पटना नगर निगम वार्ड नं-65 में विजुल यादव जी के मोला से खाजकला सायुदाधिक भवन होले हुए शिवरायगण प्रसाद चौरसिया जी के मकान तक (नया घाट) में सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री प्रिन्स कुमार	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146	27.08.2020 & 26.02.2021	0.2290240	0.2118503	0.2118503	0.1013683	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं-67 में सीताराम दीक्षित बाबा के मोड़ से रमावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री प्रमोद कुमार	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634	08.07.2020 & 07.01.2021	0.4770463	0.4384170	0.4384170	0.1478736	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
21	पटना नगर निगम वार्ड नं-58 के नेहरूचक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स लैन्ड मार्क	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743	05.06.2021 & 04.12.2021	0.4440314	0.3870524	0.3870524	0.2301550	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
22	पटना नगर निगम वार्ड नं-62 में बाहरी शेगमपुर पारपोखड़ा बैजू महल के घर से आरओपीओ पुल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्रीमति पुनम कुमारी	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220	18.09.2021 & 17.03.2021	0.2471983	0.2176763	0.2176763	0.1286069	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड नं-62 में बाहरी शेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकिया टोला तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574	18.06.2020 & 17.12.2020	0.3289866	0.1722550	0.1722550	0.1722550	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-65 के घवा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स इनुमल हाईवेक	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577	18.09.2020 & 17.03.2021	0.4773794	0.4196411	0.4196411	0.249990	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-65 में महाराजा घाट में मोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्रीमति मनीषा कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540	16.12.2020 & 15.06.2021	0.3511232	0.3092134	0.3092134	0.1602284	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण

(Signature)

224

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
26	पटना नगर निगम वार्ड नं-67 में आजाद हासपोर्ट के संतोषी माता के गली रंग बांध की देख तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स दिव्यश्रीका कन्सल्टिंग	0.3044000 UD&HD Letter No.-80/ 12.02.2019	0.2559683	04.03.2021 & 03.09.2021	0.2906507	0.2430254	0.2430254	0.1026386	PCC ROAD RCC DRAIN	95%	5%	100%	कार्य पूर्ण
27	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-70 में अशोक राज पथ गौतम निर्माण होग से नुरददीनगंज घाट किनारे तक गौतम नाला एवं सड़क निर्माण कार्य। सर्वेदक- मेसर्स जी0डी0 इन्टरप्राइजेज	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.4044186	18.09.2020 & 17.03.2021	0.4591710	0.4237573	0.4237573	0.2404250	PCC ROAD DRAIN	100%	-	100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए घुटकिया बजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) सर्वेदक- श्री माधव रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976	18.09.2020 & 17.03.2021	0.2407000	0.2010780	0.201078	-	PCC ROAD RCC DRAIN	100%	0 %	100%	कार्य पूर्ण हो गया है। द्वितीय किरत की अध्यापना हेतु कार्यपालक अभियंता के पत्रांक- 473, दिनांक- 01.08.2022 द्वारा की गई है।
Kankarbagh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य चौराहा के ट्रान्सफार्मर से पार्क के बगल से इन्डियन ऑयल के मुख्य द्वार के चौराहा तक आर0सी0डी0 नाला एवं 100 मीटर पी0सी0डी0 पथ निर्माण कार्य।	0.59151	0.4596	3 Months	0.2500	0.2500	54.39%	0.2500	PCC ROAD	100%	-	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत रतन लक्ष्मी नगर गोदाम के पश्चिम पथ में मु-गर्व नाला एवं पी0सी0डी0 पथ निर्माण कार्य।	0.19816	0.1665	3 Months	0.9908	0.873844	52.49%	0.873844	PCC Road RCC Road	100%	-	100%	कार्य पूर्ण
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.49106	0.4534	6 Months	0.4533	0.3913	86.33%	0.3913	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड नं-46 बहादुरपुर हॉसींग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061	0.1828	3 Months	0.1000	0.654	35.01%	Nil	Park Construction	100%	-	100%	कार्य पूर्ण
5	वार्ड नं-46 बहादुरपुर हॉसींग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099	0.2758	3 Months	0.1500	0.852	30.91%	NIL	Park Construction	80%	10%	90%	कार्य पूर्ण

823

Sl No.	Name of Project Name of Contractor	AAKES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। सर्वेदक- विकास कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	2.4500000	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वाई संख्या-14 में परीक्षाम धमगावा रोड से राहुल रोशन के घर तक नाला एवं पीसीसी कार्य। सर्वेदक- कोशल किशोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.1600000	0.1600000	0.1600000	0.1600000	Drain & P.C.C	WORK COMPLETE	-	Complete	कार्य पूर्ण
3	वाई संख्या-26 में बिन्दू के मकान से अजय गुप्ता के मकान होते हुए दरवा नदी तक नाला एवं पीसीसी निर्माण कार्य।	0.540000 Letter-66, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000	-	Nil	Nil	Drain & P.C.C				1. सर्वेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक-327 दिनांक-24.09.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेदक द्वारा दिनांक-20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त करने का अनुरोध किया गया। 3.अतिक्रमण मुक्त करने हेतु इस कार्यालय पत्रांक-09 दिनांक- 05.01.2022 द्वारा कार्यपालक पदाधिकारी नगर परिषद जहानाबाद /अवलाधिकारी जहानाबाद से अनुरोध किया गया है। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक-81 दिनांक-21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है। पत्रांक- 240, दिनांक- 28.05.2022 द्वारा अभीक्षण अभियंता नं 0 वि० एवं आ० वि० पटना को योजना को बन्द करने हेतु अनुरोध किया गया है।
4	वाई नं०-27 में पटना गया रोड से संतोष सर के स्कूल तक नाला एवं पीसीसी एवं नाला एवं ड्रकन निर्माण कार्य। सर्वेदक- चंदन कुमार।	0.340000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	0.1700000	Nil	Drain & P.C.C	WORK COMPLETE			कार्य पूर्ण
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मेन रोड से सॉफिट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अंशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	शेष शशि जिला से अप्राप्त
2	समाहरणालय परिसर स्थित पार्क का सीढ़ीकरण कार्य। (असैनिक कार्य)	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	0.2106900	PARK			Work Completed	शेष शशि जिला से अप्राप्त
3	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सीढ़ीकरण कार्य (स्वच्छता, जलपूर्ति एवं विद्युतीय कार्य। मंतीष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK			Work Completed	शेष शशि जिला से अप्राप्त
4	बक्सर नगर परिषद स्थित किला मैदान के परिसर-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोमानी की व्यवस्था। मंतीष कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK			Work Completed	शेष शशि जिला से अप्राप्त



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
6	कुसार टोली बजरगढी मंदिर से काली पोखर तक पीपलीसीला वध का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Pakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.26311	0.22456	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
7	मानपुर काली पोखर से श्याम नगर होते हुए अबंगला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357	0.2130	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover- 1050 feet	स्थल विवाद के कारण कार्य बन्द है।
8	गया-नवादा मेन रोड में मुफ्फसील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791	0.2520	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	वाई सं-53 अंतर्गत मूसंख में पीपलीसीला वध एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412	0.6080	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Cover Drain- 677 ft. Road-2800 ft.	राशि प्राप्त नहीं था, अक्टूबर मिला है, सेवेदक को डिवायल हेतु कार्यवाहीक अस्थितता द्वारा पत्र दिया गया था उसके बाद कार्य प्रगति पर है। एक माहने में कार्य पूर्ण कर लिया जाएगा। Work in progress

List of Project ARA District:

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Construction of park at moti tola, ara dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.8120 UDHD Letter no.- 03/Amrui- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (01.02.2018)	0.1970	0.1970	0.1970	0	1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	-	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.7492 UDHD Letter no.- 03/ Amrui-03- 15/2016 323, Date- 09/02/2017	0.2810 01.10.2017	4 month (01.02.2018)	0.1640	0.1640	0.1640	0	1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	-	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	

Signature

दक्षिण बिहार उपमार्ग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no/Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Issue in Execution/ Remarks
										UP to Previous month	During the month	
List of Project Bhagalpur District.												
1	सुलतानगंज नगर परिषद अंतर्गत कृष्णानन्द उच्च विद्यालय में मान सिखा स्टेडियम का जीर्णोद्धार नाला एवं दक्षिण वलरदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69/139 30/09/2018	राशि उपलब्ध नहीं होने के कारण एकरत्नमा नहीं हुआ है।	0	0	0	0	0	वलरदीवारी, नाला एवं सुलतानगंज का निर्माण कार्य	-	-	सभी मासिक रिपोर्ट में जिला प्रशासिका को हस्ताक्षर दिए गये निर्देश के अलावा मं पत्रांक-200 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भगवतपुर को आवेदन हेतु पत्राचार किया गया है।
List of Project Lakhisarai District.												
1	नगर परिषद लखीसराय अंतर्गत वार्ड सं-06 में मीरा रेडी से अग्र साह बटोना मंडल से विद्युत यादव तक पीसीसी0 पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0	(i) P.C.C Road (Length- 300m) (ii) Drain work (Length- 300m)	Drain work completed.	Work Completed	
2	नगर परिषद लखीसराय अंतर्गत वार्ड सं-06 में फकीरा भगत से चौध भगत एवं राजीव साव से सरयुग मंडल तक पीसीसी0 पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0	(i) P.C.C Road (Length-429m) (ii) Drain work (Length-412 m)	Drain work completed.	Work Completed	नगर विकास से राशि अग्रस्त है। Fund issue
3	लखीसराय नगर परिषद के अंतर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आरसीसी0 नाला निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.218	0.1983000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0	(ii) Drain work Length-241m	Drain work in progress.	50% Work Completed	
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.1929000	1.1001734	0.9105604	0	Building work	Ground floor complete, 1st floor Complete & 2nd Floor Progress.	40% Work in progress.	No issue
5	बढ़िया नगर पंचायत के बढ़िया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसी सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094	0.1864094	0.1864094	(i) P.C.C Road (Length-316m) (ii) Drain work (Length-316m)	200 m Drain and Slab work completed.	65 % Work Completed	नगर विकास से राशि अग्रस्त है। Fund issue
6	वार्ड नं 01 में एन० एच० 80 जगदम्बा मील मोड़ से मारा कोशल बाबू के पुलवादी होते हुए सागर अमीन के बथान तक आरसीसी0 नाला एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.45900050	0.4580081	0.4580081	0.4580081	(i) P.C.C Road (Length-488m) (ii) Drain work- (Length-488m)	Drain Flate soling work Completed and PCC in Progress.	Work Completed	
7	बढ़िया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरसीसी0 नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738	0.2574738	0.2574738	(ii) Drain work -755m	300 m Drain work completed.	60 % Work Completed	नगर विकास से राशि अग्रस्त है। Fund issue
8	नगर पंचायत बढ़िया में बायास मोड़ नगर पंचायत बढ़िया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए पुलवाक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.43222950	0.4307806	0.4307806	0.4307806	(ii) Drain work-1048m	Work in Progress.	55 % Work Completed	
9	पंचमहा से बी०एन०एच० कोलज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2543600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668	0.6957668	(i) Pec Road (Length-2400m)	Earth work completed.	Pec work in progress.	45% Work Completed
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786	0.413786	0.413786	(Length-343.6m) (Width-06m)	मिट्टी भरई का कार्य प्रगति पर।	मिट्टी भरई का कार्य प्रगति पर।	जमीन विचार समस्या व्यापक में है। 15% Work Completed

(Signature)

दक्षिण बिहार उपमार्ग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.		Issue in Execution/ Remarks
										UP to Previous month	During the month	
List of Project Sheikhpura District.												
1	नगर परिषद शेखपुरा अन्तर्गत द्वयार्थ सर्वोपरि पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य सर्वेदक- बालकृष्ण मोलटिया कन्सो प्रा0लि0	2.1914673 Lt. no.-07 27.09.2018	1.6974000 29.01.2021	28.11.2021	2.1914673	1.8333662	1.8333662	1.8333662	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.	Sol filling parking Area Hume pipe Mah hole Chamber completed	As per Agreement 100%	
2	नगर परिषद बरबोया अन्तर्गत एन0एच0-82 में मोर से पूरब होले हुए बरबोया शेखपुरा रोड तक पथ निर्माण कार्य। सर्वेदक- मे0 अरुण कुमार	1.12775 Lt. no.- 07 27.09.18	0.9476000 27.05.2020	work order 01-06.2021 Completion 30.11.2021	1.12775	1.0520086	1.0520086	0.5638750	i) GSB WMM. ii) BM & SDBC	GSB & WMM work completed	As per Agreement 100%	
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.5200000	6.1500000	05.03.2019	3.6800000 7.08.2019	3.6800000	3.6800000	Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Slope portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed. 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work	Civil work 95% Completed	आवंटन उपलब्ध नहीं रहने के कारण संवर्धक द्वारा कार्य पूर्ण करने में असमर्थता जताई गयी है एवं अग्रेतर कार्य रोक दिया गया है पत्रांक-56 दिनांक-20.03.2021 एवं पत्रांक-25 दिनांक-15.04.2021 द्वारा शेष आवंटन की मांग की गयी है जो अब तक अप्राप्त है। प्राप्त जानकारी के अनुसार योजना का शेष आवंटन पुत्रको मुख्यालय प्राप्त हो गया है। आवंटन प्राप्त होने पर कार्य पूर्ण करा लिया जायेगा। संवेदक का लगभग 80 लाख के लिए एवं कार्य का मुगलान समिति रहने के कारण एकराश्रमा बंद करने का भी अनुरोध किया गया है।
2	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	0.3509000	0.3150000 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	0.1783000	No	Ghat Work.	75%	75%	Wok in Progress.

TS (South) Infra

Chief Engineer (South) Infra

06/09/2022

Satyajog

06/09/2022

Assistant Engineer

06/09/2022

Chief Engineer (South) Infra

सागर
06/08/2022
Assistant Engineer

TS to CE (South) Infra
my 13/8/22

Chief Engineer (South) Infra
06/08/2022

218

कार्यपालक अभियंता का कार्यालय, नगर विकास प्रमण्डल, पटना पश्चिमी।

ईनकम टैक्स गौलम्बर, ड्रॉजिट हॉस्टल, कमरा नं०-एस० 33, पटना-800001

Email Id-eedudalpatna@gmail.com


पत्रांक-

सेवा में,

मुख्य अभियंता,
आधारभूत दक्षिण बिहार
उपभाग, बुडको, पटना।

मुख्य अभियंता,
दक्षिण बिहार, उपभाग
(जिलापूर्ति, सिवरेज एवं ड्रेनेज)
बुडको, पटना।

मुख्य अभियंता,
नमामि गंगे परियोजना,
बुडको, पटना।



विषय:- मासिक प्रगति प्रतिवेदन माह अगस्त 2022 के संबंध में।
प्रसंग:- प्रबंध निदेशक, बुडको, पटना का पत्रांक-4567 दिनांक-24.06.2020

महाशय,

उपरोक्त विषयक इस प्रमण्डल के अन्तर्गत चल रहे योजनाओं के माह अगस्त 2022 का प्रगति प्रतिवेदन विहित प्रपत्र में तैयार कर अग्रेतर कार्रवाई हेतु भेजी जा रही है।
अनु०-यथोचित।

विश्वासभाजन

ह०/-

कार्यपालक अभियंता
नगर विकास प्रमण्डल, पटना पश्चिमी।

जायांक- 767

दिनांक- 31/8/2022

प्रतिलिपि- प्रबंध निदेशक, बुडको, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता

नगर विकास प्रमण्डल, पटना पश्चिमी

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001



पत्रांक— BUDICO/CE (I/N) Yo-13/2021 (Part-2)-

पटना, दिनांक

प्रेषक,

प्रावैधिक सचिव,

मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

नगर विकास एवं आवास विभाग (बुडको),

पटना।

विषय:—

आधारभूत संरचना एवं परिवहन से संबंधित जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जुलाई, 2022 के प्रेषण के संबंध में।

प्रसंग:—

बुडको का आदेश संख्या—38 दिनांक—29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह जुलाई-2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:— यथोक्त।

विश्वासभाजन,

ह0/-

प्रावैधिक सचिव,

मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,

(उत्तर बिहार उपभाग),

नगर विकास एवं आवास विभाग, बिहार, पटना।

ज्ञापांक—

4112

दिनांक—

08/8/22

प्रतिलिपि:— प्रबंध निदेशक कोषांग, बुडको, पटना को सूचनार्थ प्रेषित।

[Signature]
08/08/22
प्रावैधिक सचिव