



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

44

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 5345

दिनांक:- 14/10/22

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न०वि० एवं आ०वि० (बुडको)।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह सितम्बर 2022 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह सितम्बर 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(अजय कुमार),

प्रावैधिक सचिव,

मुख्य अभियंता (जलापूर्ति, ड्रेनेज एवं सीवरेज),

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग,

बुडको, पटना।

2392 Pdm
14/10/22

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - September 2022

424

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

सितम्बर-2022
R.S. in Office

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	13 i) Wards Covered/saturated:- 2,3,4,5,6,7,8,9,10,11,12 and 21 ii) Pipe testing/trial started. iii) Total Road Restoration Target- 2780m Achievement till date - 27477m iv) Pipe Laying and HSCs Work completed as per available scope. No further work required. v) SCADA detail progress. vi) Block site: A) Electromagnetic Flow Meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device. D) Computer System Installed. At PHED Site- A) Electromagnetic Flow Meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device installed. computer system not installed.
2	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.90	44.90	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-4 Comp. 3 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	i) Wards Covered/saturated:- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37, and 38 ii) Pipe Testing/Trial Started. iii) Total used road till date- 30985m Achievement till date- 27753m iv) Pipe Laying and HSCs work completed as per available scope. No further work required. v) SCADA - 03 nos. in progress. At Redcross Site A) Electromagnetic flow meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device installed. Computer system not installed. At Dhammanaj Site - A) Electromagnetic flow meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level measuring device installed. Computer system not installed. At MS college- A) Electromagnetic flow meter. B) Ultrasonic level measuring device. C) Hydrostatic level measuring device installed. computer system not installed.
3	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	i) Wards Covered under Phase-1 - 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 ii) O&M are in progress. Fund unavailable for O&M

928

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	ब्रह्मा जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	सशि-05.08 करोड़ letter no- 139e15-03- 2018	सशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	i) Wards to be covered under phase-2 - (OHT, Tubewell) 80°, 90°, 100°, 110°, 120°, 130°, 140°, 150°, 160°, 170°, 180° ii) Wards completed: All wards (ward no. 9 to 22) iii) O&M are in progress.
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	i) Wards covered under Phase-1 = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P ii) O&M are in progress. Fund unavailable for O&M.
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	सशि-03.05 करोड़ letter no- 139e15- 10.09.18	सशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	i) Wards Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P (Ward no. 3,4,5,6 are completed) ii) As per agreed upon pipe length work is completed. iii) Water supply trial in progress. iv) For remaining area phase-III work tender has been invited and will be received on 20.04.22.
7	रक्तौल जलापूर्ति योजना फेज- I सरोवरक-मैसर्स अशोका ट्यूबवेल	Rs. 8.19306 lt No-55 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	i) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 13P, 14P, 20P ii) O&M are in progress. Fund unavailable for O&M.
8	रक्तौल जलापूर्ति योजना फेज- II सरोवरक-मैसर्स अशोका ट्यूबवेल	सशि-07.53 करोड़ 130/08-03- 2018	सशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	i) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 13P, 14P, 20P ii) O&M are in progress. Fund unavailable for O&M.

EE
14/10/2022

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

492

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

सितम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	संवि-70.96	संवि-61.57 दत्- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	48.80	48.80	Pipeline-102.523 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-101.0645 km HSC-10545 OHT-3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0.297 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.03615 km HSC-10545 OHT-3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	The pace of progress has been slow during the month of Aug. 22 UC against payment made to the contractor has been sent to BUIDCo HQ
2	शेरिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संवि-97.25, letter no 484, dated-20.12.16	संवि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	71.04	71.04	71.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-166.380 km HSC-19054 OHT-6 no. in progress Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0 km HSC-50 OHT-0 comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-166.380 km HSC-19104 OHT-6 no. in progress Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Progress has been speeded up by the contractor. UC against payment made to the contractor has been sent to BUIDCo HQ

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

EE

421

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 78.18 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress 95%. Const of one OHT cancelled due to unavailability of land.

EE

Chief Engineer
(WSD), North Bihar

420

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

सितम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03, 2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.5419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-1000S R.R - 19,950 km	completed	completed	Pipeline-20,999 km HSC-9500 R.R - 16,050 km	completed

EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

419

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सेवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-24.853 km HSC-3763 R.R - 18.200	Completed	Pipeline-22.850 km HSC-3250 R.R - 18.200 km	पूर्ण

EE
14/10/22

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

418

Bihar Urban Infrastructure Development Corporation Ltd. (Project Related to Water Supply, Sewerage and Drainage) Muzaffarpur District

सितम्बर-2022

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
1									a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	0	a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	1) Mithanpura ii) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. ii) Work stop due to govt. Land issue. iii) Private & Govt. Amin visited at site for demarcation of govt. Land on 14.08.2022. iv) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m		b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m	2) Kachchi Pakki i) In 150m we get approval to execute Kachcha drain vide EE letter No. 90 dated 16.06.2022. ii) Temporary shifting of live electric wire almost 200m live wire shifted. Work stopped as order by Nagar Aayukt of length 1055m due to Govt. Land issue vide letter no. 612 dated 06.04.2022 for land demarcation. iii) As discussed on Meeting held with MD BUIDCO on 11.08.2022 at Patna left the extended part of Kachchi Pakki of length 562m. Work as per agreement. iv) Demarcation of govt. land started on 18.08.2022.
									c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.		c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	i) Applied for NOC from NHAI vide letter no. 349 dated 16.06.2022. ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. iii) Applied for NOC for a length of 1225m along the railway track vide letter no. 209 dated 02.09.2021

417

416

4) Sikandarpur i) Applied for NOC from Irrigation department for laying DI pipe vide letter no. 353 dated 22.06.2022, site visit completed with EE BUIDCo. EE irrigation, SE Irrigation. ii) Applied for NOC for land execution of intermediate pumping station 1 & 2 vide letter no. 366 dated 10.07.2022 iii) Applied for electrical estimate for pole shifting vide letter no. 362 dated 30.06.2022 (Urban 1). iv) Applied for electrical estimate for pole shifting vide letter no. 363 dated 30.06.2022 (East). v) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 22.07.2022. vi) Hydraulic design and drawing are submitted to BUIDCo for approval vide letter no. 380 dated 03.08.2022.				
5) Bibiganj i) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHAI vide letter no. 348 dated 16.06.2022. iii) Applied for electrical estimate for pole shifting vide letter no. 350 dated 19.06.2022. iv) Hydraulic design & drawing are submitted to NIT, Patna for vetting vide letter no. 385 dated 16.08.2022.				

1. Drain-22.409 Km
2. STP- 3 Nos
(a) 22.5 MLD-Near Manikaman
(b) 13 MLD- Near Fardo Nala (c)
2.5 MLD- Near Tirhut Canal Total- 38 MLD
3. Culvert-21 Nos

18340.80027 30.11.21 (Extended to 31.03.2023)
BUIDCo/SIU- 6/Yo-109/18-60-SBD, Dated: 31.05.2019

172.89 Cr.
Letter No.-316
Dated-31.01.2019

24.20

24.43

28.62

[illegible]

63
64

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos. ESR has to repair Claim/variation sanctioned by HQ & work is in progress
2	क़िशानगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-118.559 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-118.559 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	4 nos. ESR has to repair Claim/variation sanctioned by HQ & work is in progress

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

414

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

सितम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज-II सर्वेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 08.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

EE

Chief Engineer
(WSD), North Bihar

TS to CE
(WSD), North Bihar

413

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No- 1519, Dated- 27.06.17.	राशि -113.1938 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	86.87	86.01	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Staff Quarter-5	Pipeline-193.021 km HDPE Pipe - 10.463 km HSC- 16620 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	Pipeline-2.413 km HDPE Pipe - 7.582 km HSC-212 OHT-1 in progress Tubewell-1 Pump House- 2 in progress Pump Motor-0 Transformer- 0 Staff Quarter-0	Pipeline-195.434 km HDPE Pipe - 18.045 km HSC- 16620 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी जाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.98	61.98	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Staff Quarter-8	Pipeline-140.803 km HDPE Pipe - 3.125 km HSC-7250 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install Staff Quarter-0	Pipeline-0.784 km HDPE Pipe - 3.076 km HSC-45 OHT- 0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-141.587 km HDPE Pipe - 6.201 km HSC-7295 OHT- 4 comp. Tubewell- 10 Pump House-7 Pump Motor-7 install Transformer-8 install Staff Quarter-0	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी जाई गई है।

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

EE

412

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I सविदेक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484. दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	74.44	74.44	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 installed Transformer-12 installed	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 installed Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II सविदेक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484. दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6980 OHT-2 in progress. Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-478 OHT-0 in progress. Tubewell-1 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7458 OHT-2 in progress. Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

411

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

सितम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution	
									Upto Previous Month	During the Month	Total Progress		
1		2	3	4	5	6	7	8	9	10	11	12	13
1	अग्रत योजना अन्तर्गत दरभंगा जलपुरी योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.90	40.70	33.71	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 58.0 km	Pipeline-89.773 km HSC-14380 OHT- 1 Comp., 2 in progress Tubewell-7 Pump House-7 SCADA-0 Road Restoration- 57.781km	Pipeline-8.41 km HSC-1360 OHT- 2 in progress. Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 57.781km	Pipeline-98.183 km HSC-15740 OHT- 1 Comp., 2 in progress Tubewell-7 Pump House-7 SCADA-0 Road Restoration- 57.781km	Work is in progress & letter has been sent to DM. Commissioner DMC for land of 2 tubewell of boring and pump house.	
2	राज्य योजना अन्तर्गत दोनार मुन्ती रो ट्रांसी पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.32	14.04	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-1715 M Base-1715 M Vertical Wall-1715 M	PCC-120 M Base-120 M Vertical Wall- 120 M	PCC-1835 M Base-1835 M Vertical Wall-1835 M	Work is in progress	
3	राज्य योजना अन्तर्गत बेटा चौक रो डी एमसी एच बच्चा बाई तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 Lt. 63 dt. 27.09.2018	1.2351188 dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paaver Block - 500'	PCC road - 0' drain - 0' Paaver Block - 0'	PCC road 1520' Drain - 2880' Paaver Block - 500'	Work is in progress.	
4	पीन्डबल्लूडी पथ से गायत्री मन्दिर रो गाल्फाट्टी चौक दुर्गा होटल के पीछे तथा गुरी बाजार होरो हुए शिद्वपुत्री स्कूल तक दक्कन सहित RCC नाला निर्माण कार्य। संवेदक- श्री जगदीश सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050 dated- 01.04.2022	31.03.2023	1.5764	0.000	0.000	Length - 2350'	Length - 90'	Length - 0'	Length - 90'	कार्य प्रगति पर है।	

EE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

410

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

सितम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंझारपुर जलापूर्ति योजना मोबाइल नं-9471009096 सर्वेदक का नाम-अर्चना कौटुकर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आपाक- 280 / नॉनो-02-10 / 2017-187 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.23	46.11	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed	
								1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	1 m wide Drain 0 m Watson Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m Side wall-0m Cover Slab- 0	1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	

409

Required STP
land is not
available

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-1342m	Excavation-1342m	Excavation-1342m
Sand filling-1359m	Sand filling-1342m	Sand filling-1342m	Sand filling-1342m
PCC-1359m	PCC-1342m	PCC-1342m	PCC-1342m
RCC Base- 1359m	RCC Base- 1342m	RCC Base- 1342m	RCC Base- 1342m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 1342m	RHS- 1342m	RHS- 1342m
Center Wall 1st lift-1359m	Center Wall 1st lift-1342m	Center Wall 1st lift-1342m	Center Wall 1st lift-1342m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1342m	Side wall 1st lift LHS-1342m	Side wall 1st lift LHS-1342m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 1342m	LHS- 1342m	LHS- 1342m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-1342m	Center Wall 2nd lift-1342m	Center Wall 2nd lift-1342m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1342m	Side wall 2nd lift RHS-1342m	Side wall 2nd lift RHS-1342m
Hunch- 10822m	Hunch- 10736m	Hunch- 10736m	Hunch- 10736m
Cover Slab - 1359m	Cover Slab - 662.5m	Cover Slab - 662.5m	Cover Slab - 662.5m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-40m	Excavation-40m	Excavation-40m
Sand filling- 1690 m	Sand filling- 0m	Sand filling- 0m	Sand filling- 40m
PCC - 1690m	PCC - 40m	PCC - 40m	PCC - 40m
RCC raft - 1690m	RCC raft -40m	RCC raft -40m	RCC raft -40m
Side wall- 1690m	Side wall- 40m	Side wall- 40m	Side wall- 40m
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House = 1	93.00%	2.00%	95.00%

EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

408

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर संवेदक का नाम: M/S P जलापूर्ति Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13

EE

Chief Engineer
(WSD), North Bihar

407

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना सर्वेक्षक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.81 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.05.2019 (Extended to 31.12.2021)	85.05	84.06	84.06	Pipeline-175.584 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 SCADA - 7	Pipeline-0 km HDPE Pipe-5.877 km HSC-579 OHT- 2 in progress Tubewell-0 Pump House- 2 in progress Pump Motor- 1 no. completed. Transformer-0 Installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 31.232 km HSC-25116 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed. Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(i) Public dispute at Dumraik pokhar Site after Construction of 4th staging work of OHT, 277W and pump house. Letter send to DM Saharsa by MD Sir, BUIDCO to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निम्नलिखित समय सीमा में तथ्य रूप से की जा रही है। सागरी एवं धन की कमी निम्नलिखित समय सीमा में तथ्य की जाँच हेतु आवश्यक सागरी एवं धन की कमी जाँच जाई है।	
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.85 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km 3000 m HSC-6625	Completed		
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना सर्वेक्षक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-64.8020 करोड़ 24/नवम्बर-02-01/ 2017-306, नवम्बर आदि एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.50 Km	0 Km	11.50 Km	Completed.

Chief Engineer
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

EE

406

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	Trial & Run in Progress

EE

Chief Engineer
(WSD), North Bihar

RS to CE,
(WSD), North Bihar

405

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

सितम्बर-2022
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I सवेदक-मे गंगाविपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I सवेदक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	
4	निर्मली जलापूर्ति योजना फेज- II सवेदक का नाम-सुनन इटम्पाइजल	2.25 Cr 138/15-03-2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्टूर्म वाटर ड्रेनेज योजना सवेदक का नाम- M/s Clarith- Devkrishna(IV)	राशि -22.08 करोड़ 220/नॉनपि-02-03/2017-119, नॉनपि एवं आरि एवं तिदि- 20.02 2018	राशि - 20.73 21.12.2018 26.09.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	Length - 3.850 km Drain Completed	Casting of 6th lift of RCC Drain are completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed	In the process of NOC from committee of Williams school supaul to construct sump house, rising main 468 m work and panel room in Williams high school campus supaul. Till now NOC not given by Agency.

Chief Engineer
(WS&D), North Bihar

T.S. to C.E.
(WS&D), North Bihar

404

14/10/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फंज- I संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-85.92 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-83.194 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-83.194 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना फंज- II संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-67.78 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	49.00	49.00	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-124.967 km HSC-14244 OHT-3 Tubewell-8 Pump House- 9 Pump Motor-7 Transformer-8	Pipeline-4.461 km HSC-438 OHT-0 Tubewell-1 Pump House- 0 Pump Motor-0 Transformer-0	Pipeline-129.428 Km HSC-14682 OHT-3 Tubewell-9 Pump House- 9 Pump Motor-7 Transformer-8	
3	स्टॉन वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.21	26.21	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 873 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-3 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 876 mtr	Heavy Encroachment, Steps made over nala, Electric Pole in the alignment of Nala

EE
14/10/22

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

463

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 13439 m HSC - 2443 Nos.	Pipeline- 1930 m HSC - 512 Nos.	Pipeline- 15369 m HSC - 2955 Nos.	Work in Progress
2	सिवान जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65, पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	60.66	Pipeline-157.504 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	निर्धारित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

402

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

सितम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60 13.07.2018	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	53.58	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline-133.794 km HSC-11720 OHT-1 comp., 2 in progress Tubewell-12 Pump House-10 Pump Motor-10 Transformer-8 SCADA-0	Pipeline- 0.715 km HSC- 94 OHT- 2 in progress Tubewell-1 in progress Pump House-1 in progress Pump Motor-1 in progress Transformer-1 in progress SCADA-0	Pipeline-134.509 km HSC-11814 OHT- 1 comp., 2 in progress Tubewell-12 Pump House-10 Pump Motor-10 Transformer-8 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	39.28	39.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 93.016 km HSC-8288 OHT-2 comp. Tubewell-9 Pump House-8 Pump Motor-8 Transformer-7 SCADA-0	Pipeline- 0.965 km HSC-256 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-1 in progress Transformer-1 in progress SCADA-0	Pipeline-93.981 km HSC-8544 OHT-2 comp. Tubewell-9 Pump House-8 Pump Motor-8 Transformer-7 SCADA-0	Zone-8 variation under approval

EE
A/10/12/22

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

401

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

पत्रांक- BUDICo/CE (I/N) Yo-13/2021 (Part-2)-

5409

पटना, दिनांक- 15/10/22

प्रेषक,

प्रावैधिक सचिव,

मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,

उत्तर बिहार उपभाग,

नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

नगर विकास एवं आवास विभाग (बुडको),

पटना।

विषय:-

आधारभूत संरचना एवं परिवहन से संबंधित जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह सितम्बर, 2022 के प्रेषण के संबंध में।

प्रसंग:-

बुडको का आदेश संख्या-38 दिनांक-29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह सितम्बर-2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

R. Singh
15/10/22

प्रावैधिक सचिव,

मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,

(उत्तर बिहार उपभाग),

नगर विकास एवं आवास विभाग, बिहार, पटना।

K. Singh
18/10/222386 P.M.
17/10/22

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

September- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt.25.03.2022	24.06.2023	0.35	-	-	-	-	-	-	Plinth 1st Roof level done. 2nd level B/w started.
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा की प्रक्रिया में।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यीकरण निर्माण कार्य	Rs. 1.3320206	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा प्रक्रिया में है।

R. S. to Chief Engineer,
15/10/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

394

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai + Khagaria District

सितम्बर, 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रमागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	0.9528321	0.8575489 21.06.21	20/12/2021	0.5138	0.5138		RCC Drain	98%	2%	100%	कार्य पूर्ण।
2	बीहट नगर परिषद वार्ड सं0- 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यकरण का कार्य।	0.46435 (NIMNYY)	0.41792 17.07.18	16/11/2018	0.24980	0.0617		Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है। अंचलाधिकारी बरौनी को जमीन विवाद के संबंध में पत्र भेजा गया है। गभीर बीमारी के कारण संबंधित संवेदक का निधन हो गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	1.5747 19.01.22	18.10.2022	0.70	0.2134		Building, Boundary Wall, Paver Block	45%	2%	47%	कार्य प्रगति पर है।

15/10/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

386

सितम्बर- 2022

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016- 17 & Suplement ary Agreement Rs. 6402052 Dt. 21.5.22	30.06.2017	4.336	3.045	3.045	Rcc roof Super Structure adn GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE	Truss work completed, wall Plastering work Overall - 93%, GI Sheet Fabricated to 100%, Kota Stone Flooring Work Completed to	Kota Stone Flooring Work Completed to 85%. Electric Wiring Work are in Progress.	Foundation, super Structure Turss work, wall Plastering work Overall- 90%, GI Sheet Fabricated.	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

398

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

सितम्बर- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संबदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	-	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Slab sasting	-	Foundation to Slab casting	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

Rajiv 22

[Signature]

396

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

सितम्बर - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	A&S With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah, This office has requested vide letter no- 113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Light , Gajebo, Sitting bench etc.	No Work	No Work.	Boundary wall, Sitting Bench, Path way and Gajebo	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no. 83 Dtd. 23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5355	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14 & EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is complete	For Ramna Maidan Phase-1 Physically completed but financial progress not yet achieved due to fund constraints.

Rajeev Ranjan
15/10/22

[Signature]

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

393

List of Project Chapra District

सितम्बर- 22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर योजनासर्गति बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य। विकास परसा	Letter no- 3059, dated- 18.12.2013 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recommended by BUIDCo to NP Parsa.	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recommended by BUIDCo to NP Parsa.		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recommended by BUIDCo to NP Parsa.	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	1.027	1.027	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	1100m Nala	Nala- 80m PCC-285m	Nala- 1180m PCC- 285m	

15/10/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

03

394

List of Project Saharsa District

सितम्बर- 2022

Rs. In Crores

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. <u>Work is slow due to unavailability of fund since last two years.</u> 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	Three side compound wall, one gate footing work completed & column work stopped	-	Three side compound wall, one gate, Footing work completed. Column work stopped.	
								Internal Road Pathway & Landscaping work	completed	-	Completed	
								Electrical work (Internal)	70% completed	-	70% Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

393

List of Project District - East Champaran , Motihari

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD----- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	2.95	2.95	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)	10	11	12	13 1) Contract Rescission Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infra) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) de-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr.-492/15.8.22, 562/13.9.22 and 633/22.9.22.
3	चकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keasri, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.297544		1.Bus terminus 2.Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work	1. Frame work of Bus terminus building completed. 2) Campus filling- 85%			Work Completed.
	चकिया रेलवे गुप्तद्वी 136 से हिन्दू चकिया होते हुए साईबाबा रोड, शहीनार रोड तक पीएससीओ सड़क एवं आउटसीडसी नाला निर्माण कार्य (M/s Chandra Bibha Construction. Motihari)	Rs. 2.06763 1.9689514 25.05.2020	Rs. 1.9689514 25.05.2020	24.05.2021	Rs.2.06	1.19	0.297544	1. RCC Drain 2. PCC m20road 3. Length of Drain & Road 3100 ft.	1. Rec 3100 ft Drain completed 2. PCC work completed.			

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Ranjan 15/10/22

392

380

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District**

Sep-22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कावरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नॉर्विड एवं आठविड बिहारपटना का पत्रांक-07 दिनांक-27.09. 18 राशि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	1.0316156	0.8086268		Box Culvert	206/250 Mtr		206/250 Mtr	कार्य पूर्ण।
2	वार्ड सं-30 में प्रजापति ब्रम्हा गली से कलनबाग रोड एबीएस कॉलेज तक पीपीसी पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉर्विड एवं आठविड बिहारपटना का पत्रांक-68 दिनांक-08.01. 19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.7652710		Road & Drain	545/675 Mtr Drain complete & Road 680/675 Mtr complete.		663/675 Mtr Drain Complete & Road 680/675 M. Complete	कार्य पूर्ण।
3	लकडीबारी बौद्ध से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्विड एवं आठविड बिहारपटना का पत्रांक-07 दिनांक-27.09. 18 राशि-361.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कार्यालय के पत्रांक-170 दि-20.8.2020 द्वारा प्राक्कलन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयोजन, निरूपण एवं अनुमति, बुडको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आवंटन हेतु नगर आयुक्त, मुजफ्फर के पत्रांक-1768 दि-18.4.21 से नॉर्विड को अभियाचना भेजी गयी, जिसके अलोक में अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर बिहार उपभाग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्राप्ति पर है।
4	वार्ड सं-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्विड एवं आठविड बिहारपटना का पत्रांक-80 दिनांक-12. 02.19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। गोप आवंटन हेतु अभियाचना नगर आयुक्त, मुजफ्फर के पत्रांक-1768 दिनांक-18.04.2021 में नॉर्विड को भेजी जा चुकी है। स्थानीय विवाद के कारण कार्य बाधित है।

391

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated- 24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities	Foundation Complete.Tie Beam & Plinth work is completed.	1st floor work in progress.	Structure work is completed and finishing work in progress. Plaster work of Ground Floor is Completed.	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अध्याचना विभाग का नगर आयुक्त, मुजफ्फरपुर पत्रांक-986 दिनांक-31.05.2022 द्वारा संज्ञा जा चुकी है। कार्य प्रगति में।

Signature

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

Signature

390

SL NO	NAME OF PROJECT	AA&ES REF & DATE (In Cr.)	AGREE MENT VALUE & DATE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH PROGRESS	TOTAL PROGRESS	
1	2 दोनार गमटी से टिनही पुल तक नाला निर्माण कार्य (STATE PLAN) संवेदक का नाम:- Ram Naresh Ray	25 60727 Ref 6666 dated 12.10.2017	21.77757 24 Dated 27.05.2019	26.08.2020	14.328	14.04	14.04	9 Cover Drain of Size 1.5M to 4.5 M width, Height 3 M to 4M, Length 3.509 KM PCC (In Meter) BASE (IN mtr)	10	11	12	13 WORK IS IN PROGRESS.
2	राज्य योजनासर्वात बेला चौक से डी0एमसी0 एच0 बच्चा वार्ड तक पीपी0सी0 पथ एवं नाला निर्माण कार्य। संवेदक का : Madhav Construction	1.4819 ref 63 dated 27.09-2018	1.235118 8 DATED 11.11.2019	10.08.2020	0.74095	0.723	0.723	PCC ROAD DRAIN PAVERS BLOCK	1520'	0	2280	1520' 2280 500' WORK IS IN PROGRESS.
3	पी0डब्लू डी0 पथ में गायत्री मंदिर से दारुमट्टी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डक्कन सहित RCC नाला का निर्माण कार्य।	1.57644 ref 4298 dated 02.03.2018	1.447405 0 DATED- 01.04.2022	31.03.2023	1.57644	0	0	Length 2350'	90	0	90	90 WORK IS IN PROGRESS.

R. S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

389

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- September- 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद हाजीपुर												
1	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder	R.C.C. completed. Kota Stone (68%) Boulder (25%) brick work completed, earth work completed.	Overall physical Progress 80%. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद अन्तर्गत सीढी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

388
31/10/22

387

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

13/10/22

पत्रांक- बुडको/यो0-1704/20 (पार्ट-4) - 357

पटना, दिनांक- 12/10/2022

प्रेषक,

इं० राजेश बरनवाल,
मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन,
(दक्षिण बिहार उपभाग)
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- माह सितम्बर-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं०-38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह सितम्बर-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

Collected AB
* Imp
13/10/22

विश्वासभाजन

12/10/22

(राजेश बरनवाल)
मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

मासिक प्रगति प्रतिवेदन सितम्बर-2022

Sl No.	Name of Project Name of Contractor	AA&IS With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre- Value-100	LC Sent	Main Component	Component Wise Physical Progress			Issue in Executive Remarks
										10	11	12	
1	Inter State Bus Terminus - Panna Shapoorji & Pallonji Construction Private Ltd	340/1416 cr UD & HD Memo No - 1146, 12.08.2021	1. Agreement dated 20/02/2017 - 275.21 CR 2. SupplementryAgre- ement dated 25/06/2018 - 13.95 CR 3. SupplementryAgre- ement date- 07/06/2021 - 36.77 CR 4. SupplementryAgre- ement dated 29/09/2021 - 0.75 CR	04.05.2019/ Extended date of completion 30.12.2022	320 Cr.	297.5 Cr.	91%	yes	Block-A	RCC Completed	Finishing work in progress	99%	Curtain wall, Outside Putty & Outside Plaster work in progress. Marble cladding work in progress. Electro Mechanical work also going on like lift erection, electrical work, PA/FDA cable installation & HVAC works.
										RCC Completed	Finishing work in progress	94%	Marble flooring, Outside plaster & block work in progress.
										RCC Completed	Finishing work in progress	100%	False ceiling, Curtain glass, ACP & related Electro Mechanical work in progress.
										Roof slab RCC completed	Above roof RCC in progress	90%	Curtain wall framing, Block work & plaster, Vitrified tiles fixing work in progress.
										Baffle wall RCC in progress	Area water logged	100%	Dewatering work in progress.
										Rcc work completed	Mep to start Pump erection & pipeline work in progress	100%	Cleaning work in progress.
										Building completed	Commissioning to take place	100%	
										Building completed	External painting work to start	100%	
										RCC completed	Block work & plaster work in progress	100%	Waterproofing work in progress.
										RE Wall Gab bed compaction completed.	Deck RCC in progress.	100%	
										4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress.	76%	Balance area fdn work in progress.
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य संपन्न-आरएस	राशि-26.08 करोड़, पत्रांक-45 दिनांक-20.08.2014	राशि-25,20,08,356	22.12.2018	25.20	25.17		23.91	Traffic Control Room Installation of Electronic Traffic Light Total no of electronic traffic light junction-82	1855 Rmt completed	Balance RCC under progress	98%	Balance road no - 4 work in progress
										RCC work in progress		59%	
										Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	52%	Arrival terminal subway in progress
										Traffic Control Room - Completed Installation	Traffic Control Room -Completed Installation of Electronic Total no of electronic traffic light junction-82		पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।

388

26

3

Q

Patna West									
नगर परिषद वार्ड नं. 05 एवं 06 में जुड़ा सड़क एलएचओ 30 से नवकुल रोडवा 05 के बीच पर निर्माण कार्य। संबंधित- नरेश कुमार	2.33040 Letter-91 28.02.2019	1.92774 02.03.2020	01.03.2021	2.22961	2.22871	2.22871	Retaining wall 853/ft /P CC Road-853 ft	Retaining wall 853/ft /P CC Road-853 ft	Work Completed
Patna District (Patliputra Anchal, BUDDC)									
1 Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna M/s Archana Contractors Pvt. Ltd	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	Drain- 100m Road- 100m	55%	55%
2 Construction of RCC drain & to Dr. Bhattacharya Road in Ward no- 7 Pammi Kumari Construction Pvt. Ltd	1.3506600 Lt. no 80/12.02.2019	PA/2020-21 F2- 02 1.1324277 13.05.2020	12.11.2020	0.6753300	0.6753300	0.6753300	Drain- 610m Road- 610m	100% drain work completed	100% drain work completed
3 Construction of RCC Drain and PCC Road work at Ward No- 6, PCC Road no - 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.05.2021	0.3711325	0.3711325	0.3711325	Drain- 442m Road- 442m	48% work completed	55% work completed
4 RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infocom Pvt. Ltd	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371 05.10.2021	6 Months	0.6004200	0.6004200	0.4990397	5th floor, Indira Bhawan renovation work	70%	72%
List of Project Patna East									
1 पटना नगर निगम अवरॉन वार्ड नं. 30 अर्थात पूर्वी देवली में श्री मोहन ठा के भवन तक एवं इसके निकट वार्ड में नए-नए नाला एवं घोरोलीनी पथ का निर्माण कार्य। संबंधित- श्री शंकर शर्मा	0.4345100 UDHD Lt.- 123/ 26.02.2018	0.3669285 30.04.2019	29.07.2019	0.3669285	0.3669285	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	100 % 100 %	कर्य पूर्ण। कर्य पूर्ण।
2 पटना नगर निगम वार्ड नं. 66 में मदरसा नली में सड़क-वाह-नाला निर्माण कार्य। संबंधित- श्री अजिता कुमार	0.2826300 UDHD Lt.-80/ 12.02.2019	0.2375849 20.08.2020	19.02.2021	0.2697453	0.2475864	0.1413150	PCC ROAD RCC DRAIN	100% 100%	कर्य पूर्ण। कर्य पूर्ण।
3 नगर परिषद फुटपैथ अर्थात वार्ड संख्या-25 एवं 26 में एलएचओ 30 कोरीब रोड होते हुए मदरसा नगर होते हुए रोडवे इन्टर तक दुर्गम नाला एवं घोरोलीनी दलाई कार्य। संबंधित- मेसर्स स्ट्रीक आर्ट	0.7627500 UDHD Lt.- 111/ 09.01.2019	0.7070037 20.08.2020	03.08.2020	0.7627500	0.6434804	0.3813750	PCC ROAD 1600 ft H P DRAIN 1600 ft	95 % 100 %	कर्य पूर्ण। कर्य पूर्ण।
4 नगर परिषद भूतना अर्थात विधानसभा रोड से राजकीय मध्य विद्यालय सिविलरोडक में घोरोलीनी सड़क एवं आरोलीनी नाला निर्माण कार्य। संबंधित- मेसर्स साई हार्दे	2.5694300 UDHD Lt.-63/ 27.09.2018	2.2423135 23.03.2020	22.09.2020	2.5694000	2.2410230	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	कर्य पूर्ण। कर्य पूर्ण।
5 नगर परिषद भूतना अर्थात वार्ड नं. 01 में सड़क, रासचरित्र सिंह के भवन से महावीर स्थान तक पानी टंकी तक घोरोलीनी दलाई एवं आरोलीनी नाला निर्माण कार्य का अवरोध कार्य। संबंधित- मेसर्स रमण श्री साई कन्स्ट्रक्शन।	1.9840000 UDHD Lt.-79/ 06.12.2017	1.3202181 20.02.2020	19.08.2020	1.9840000	1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	कर्य पूर्ण। कर्य पूर्ण।
6 पटना सिटी सिविल कटर बाजार में श्री कृष्ण गौशाला में 20'00" x 16'0" का चबूतरा पर रोड का निर्माण 75'0" x 25'0" का नया रोड का निर्माण एवं अन्य रोड का सोडिंग का नवमार्ग प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। संबंधित- श्री राजेश्वर सिंह	0.1383700 DM Patna Leter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	90% 0

354

2

7	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Sharma	3.3846000 Lt-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	0.7403105				50 %	5 %	55 %	पूर्व में प्रस्तावित स्थल विवादित एवं अतिक्रमण होने के चलते दूसरे कार्य पर उपयुक्त जमीन की मात्रा नगर अधिका. पटना नगर निगम से की जाती रही। अवकाश सम्पन्न था जो कि जल्द ही जमीन को डेअर लगी हुई जमीन का NOC दिया गया जिसपर से कुछ हदतक कार्रवाई 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति सम्पन्न है। अभी तक सम्पन्न 45 प्रतिशत कार्य पूर्ण हो गया है।
8	पटना नगर निगम क्षेत्रांतर्गत वार्ड 70-56 के क्षेत्रनिचा स्थित वसति निगम कार्य। संबंधित श्री प्रमोद कुमार	0.7462000 UD&HD Letter No.-80/ 12.02.2019	0.6374462 08.07.2020	07.01.2021	0.7241572	0.6601468	0.3308346	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
9	पटना नगर निगम वार्ड 70-70 में पटना घाट बस्ती पर से पुनर्वास योजना के पर से अवकाश प्राप्त होने के बाद नगर निगम के माध्यम से कार्य प्रारंभ किया गया। संबंधित- मेसर्स लैन्ड मार्क	0.9114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716 05.06.2021	04.12.2021	0.8698850	0.3565386	0.3565386	PCC ROAD RCC DRAIN	40%	95%	30%	70% 100%	
10	पटना नगर निगम वार्ड 70-53 में अनामिका राज पथ से भागवत दक्षिणी गली शेरगढ़ पथ, नया गोंध पथ सड़क एवं नाला निर्माण कार्य। संबंधित- मेसर्स हनुमन्त हार्डवेयर	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138 18.09.2020	17.03.2021	0.7376827	0.6488985	0.3861500	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
11	पटना नगर निगम क्षेत्रांतर्गत वार्ड 70-72 में दीवर्गवा रेडवे हाउस के नीचे अवकाश के माध्यम से निर्माण कार्य के माध्यम से सड़क एवं नाला निर्माण कार्य। संबंधित- श्री सतीश कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116 29.12.2020	28.06.2021	0.7502241	0.6855334	0.3276407	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
12	पटना नगर निगम वार्ड 70-59 में अनामिका राज पथ से अमृत जी के पास होते हुए खलसी टोला सड़क एवं नाला निर्माण कार्य। संबंधित- श्री अदुल्ला कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100 27.08.2020	26.02.2021	0.2357056	0.2074369	0.0917789	PCC ROAD DRAIN	100%	100%		100%	कार्य पूर्ण
13	पटना नगर निगम वार्ड 70-59 में राम मंदिर से मानस पथ होते हुए पुनर्वास कार्य के पर तक बोली गई सड़क एवं नाला निर्माण कार्य। संबंधित- श्री राजीव रंजन	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807 18.09.2020	17.03.2021	0.1500740	0.1320612		PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
14	पटना नगर निगम क्षेत्रांतर्गत वार्ड 70-61 में नवीनवाडी मोला महली के पर से कामवाट पथ तक निर्माण कार्य। संबंधित- श्री माधव रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854 16.12.2020	15.06.2021	0.4759333	0.4384438	0.1835107	PCC ROAD HP DRAIN	100%	100%		100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड 70-61 में 88 में कुशा बेल्वा जी के मकान से बेल्वा जी टोला सुनील चौधरी बंगला से पथ मोला जी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधित- मेसर्स निरंजन झा	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402 18.09.2020	17.03.2021	0.3534883	0.2942656	0.1851294	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
16	पटना नगर निगम वार्ड 70-67 में केमिकल नया टोला नगर वस्ती के पर से कामवाट पथ तक सड़क एवं नाला निर्माण कार्य। संबंधित- श्री निरंजन झा	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079 18.06.2020	17.12.2020	0.3395910	0.3175658	0.1779850	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण
17	पटना नगर निगम वार्ड 70-68 में दुर्गा बस्ती में झाली बाग के पास से दुर्गा जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स लैन्ड मार्क	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.417538 05.06.2020	04.12.2021	0.4740661	0.4174434	0.2482300	PCC ROAD RCC DRAIN	100%	100%		100%	कार्य पूर्ण

383 74

3

18	पटना नगर निगम वार्ड 70-65 में बिजली ओहिस गरी मॉड, मिरुलानी बाग, शिवकुल, मिन्दर-चौनार दोरी एवं शरद गली निर्माण कार्य। संवेदक- मेसर्स निकेत आनंदी	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215 18.09.2020	17.03.2021	0.2247100	0			0%	0%	0%	डुर्ग पूरा के चलते कार्य बहिष्त।
19	पटना नगर निगम वार्ड 70-65 में बिजुल यादव जी के गली से खोजेकल सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौपसिया जी के भवन तक (नगर घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री विनय कुमार	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146 27.08.2020	26.02.2021	0.2290240	0.2118503			100%	5%	100%	कार्य पूर्ण
20	पटना नगर निगम वार्ड 70-65 में श्रीनारायण चौधरी गली के मोड़ से रामनारायण हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री प्रमोद कुमार	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634 08.07.2020	07.01.2021	0.4770463	0.4384170			100%		100%	कार्य पूर्ण
21	पटना नगर निगम वार्ड 70-65 में नेहरूनगर में अजित कुमार दुकान से पट्टा बन्दर होते हुए कंदार गली चौधरी के भवन तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स लीच मार्क	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743 05.06.2021	04.12.2021	0.4440314	0.3870524			100%		100%	कार्य पूर्ण
22	पटना नगर निगम वार्ड 70-65 में बाहरी रोमपुर पारसोखटा रीपू मल्लो के घर से आरओपीओ पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति पुनम कुमारी	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220 18.09.2021	17.03.2021	0.2471983	0.2176763			100%		100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड 70-65 में बाहरी रोमपुर अरुण भौला के घर से सुजीत चौधरी के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574 18.06.2020	17.12.2020	0.3289866	0.2845253			100%		100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड 70-65 में घटा गली में नगीना दास अजमेरा के घर से जगत कौरा तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स हनुमान हार्देक	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577 18.09.2020	17.03.2021	0.4773794	0.4196411			100%		100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड 70-65 में मन्तराजा घाट में मोहनार जी के गलम से लेकर मन्तराज घाट खज्जारा तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति मनीषा कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540 16.12.2020	15.06.2021	0.3511232	0.3092134			100%		100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड 70-65 में अजाद दरवाजे के संतोषी माता के गली गंगा बापू की देर तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स निपसिका कन्सल्टिंग	0.3044000 UD&HD Letter No.-80/ 12.02.2019	0.2559683 04.03.2021	03.09.2021	0.2906207	0.2555254			95%	5%	100%	कार्य पूर्ण
27	पटना नगर निगम वार्ड 70-65 में 70-70 में अशोक राज पथ गलम नरिग हौम से उरुदुदीनगंज घाट किनारे तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स जीओबी इन्टरप्राइजेज	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.4044186 18.09.2020	17.03.2021	0.4591710	0.4237573			100%		100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड 70-71 में अशोक राज पथ सिताई बड़ी देवी स्थान से शाखा गली होते हुए पुर्नदिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक- श्री माधव रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2021	0.2407000	0.2010780			100%	0 %	100%	कार्य पूर्ण हो गया है। द्वितीय अंश के अधिमात्रा हेतु कार्यवाहक अधिकारी के पत्रांक- 473 दिनांक- 01.08.2022 द्वारा की गई है।

KanKarbagh Anchal Patna.

1	वार्ड नं-30 प्रांगति नगर मुख्य बीरवा से ट्रांसफार्मर से वार्ड के बासल से इन्फिन्टन ऑयल के मुख्य द्वार के बीरवा तक आयुर्वेदीय नाला एवं 100 गीटर पीसीसीपी पथ निर्माण कार्य।	0.5915100	0.4596000	3 Months	0.2500000	54.39%	0.2500000	PCC ROAD	100%	100%	कार्य पूर्ण
2	वार्ड नं-32 अचलेश रायन जहासी गैर गोराम के परिवार पथ में मु-नई तला एवं पीसीसीपी पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.9908000	52.49%	0.873844	PCC Road RCC Road	100%	100%	कार्य पूर्ण
3	वार्ड नं-34 ककडबाग साल कोरी के बाल मे पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	86.13%	0.3913000	Park Construction	100%	100%	कार्य पूर्ण
4	वार्ड नं-46 बहादुरपुर हरिनाथ कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	35.01%	Nil	Park Construction	100%	100%	कार्य पूर्ण
5	वार्ड नं-46 बहादुरपुर हरिनाथ कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	30.91%	Nil	Park Construction	90%	95%	कार्य पूर्ण
List of Project Jehanabad District											
1	जहानाबाद अन्तर्गत नगर सरकार भवन /प्रासादिक भवन निर्माण कार्य। सर्वेदक- विकास कुभार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	2.4500000	Building work	Work Complete		कार्य पूर्ण
2	वार्ड संख्या-14 में पराक्रम भगवाना रोड में गडल रोड के सर तक नाला एवं पीसीसीपी कार्य। सर्वेदक- कौशल किरोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.1600000	0.1600000	0.1600000	Drain & P.C.C	WORK COMPLETE	Complete	कार्य पूर्ण
3	वार्ड संख्या-38 में बिन्द के मकान से भद्रा पुरा के मकान को छोड़ कर नाला नदी तक नाला एवं पीसीसीपी निर्माण कार्य।	0.540000 Letter-66, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000		Nil	Drain & P.C.C			1. सर्वेदक को कार्य अग्रणीय पूर्ण करने हेतु पत्रांक-522 दिनांक-24.09.2021 एवं पत्रांक-430 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेदक द्वारा निदांक-20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगो द्वारा किये गये अविकल्प को मुक्त करने को अनुरोध किया गया। 3. अविकल्प मुक्त करने हेतु इस कार्यलय पत्रांक-09 दिनांक- 05.01.2022 द्वारा कार्यपालक पदाधिकारी नगर पंचायत जहानाबाद/अचलेशिकारी जहानाबाद से अनुरोध किया गया है। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक-81 दिनांक-21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अविकल्प मुक्त करने हेतु अनुरोध किया गया है। पत्रांक- 240, दिनांक- 26.05.2022 द्वारा अविकल्प अधिवक्ता नं० 180 एवं आग विग पटना को योजना को बन्द करने हेतु अनुरोध किया गया है।
4	वार्ड नं-20-27 में पटना गया रोड से सेलोच सर के स्कूल तक नाला एवं पीसीसीपी पथ नाला एवं इकन निर्माण कार्य। सर्वेदक- चंदन कुभार।	0.340000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	Nil	Drain & P.C.C	WORK COMPLETE		कार्य पूर्ण

381 179

List of Project Buxar District										
1	बक्सर नगर परिषद स्थित मेन रोड वी सड़कट हाउस तक कुदामास एवं रोपनी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH	Work Completed	रोप राशि जिला से अग्रस्त
2	समाधानात्मक परिसर स्थित पार्क का सीढ़ीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK	Work Completed	रोप राशि जिला से अग्रस्त
3	बक्सर नगर परिषद अन्तर्गत समाधानात्मक स्थित पार्क का सीढ़ीकरण कार्य (स्वच्छता जलापूर्ति एवं विद्युतीय कार्य) मंजोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK	Work Completed	रोप राशि जिला से अग्रस्त
4	बक्सर नगर परिषद स्थित किन्ना भवन के परिसर-खतरा कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोपनी की व्यवस्था। मंजोष कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK	Work Completed	रोप राशि जिला से अग्रस्त
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सीढ़ीकरण। मंजोष कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK	Work Completed	रोप राशि जिला से अग्रस्त
6	राज्य योजना अन्तर्गत नगर परिषद कुदामास के प्रासादिक भवन का निर्माण कार्य सविनय - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648	2.05933	Building with PHE, Electrification.	Building Completed	कार्य पूर्ण स्थानान्तरण नगर परिषद कार्यपालक पदाधिकारी को भुका है।
List of Project Gaya District										
1	मासपुर बस स्टैंड निर्माण कार्य योजना संख्या- 40 जय नगर वी रोड कुदामास हाउसिंग	10.48 Lt no - 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	Work Completed	Hand Over/ Inauguration नगर आयुक्त, गया नगर निगम को अग्रस्त किया गया किन्तु अब तक इस संबंध में कोई भी अपेक्षित कार्रवाई नहीं किया गया है।
2	नगर निगम, गया क्षेत्रांतर्गत दीन्दी तालाब के पुनराय एवं सीढ़ीकरण कार्य। Name of the Contractor- Shree Alok Kumar	2.54 Letter no- S4/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	Work Completed	कार्य पूर्ण।

380 17

319

3	उपजीवन कालिय के सामने बुल्ला राविक नगर (खोलीनगर) होते हुए खडानी की दी तक पीसीसी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no-123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	Work Completed	कार्य पूर्ण।
4	बहु राय, सेतुनिष्ठ सिख के घर से नया सिविल लैन्डिंग के घर तक पीसीसी पथ एवं दरवाजा सहित नली का निर्माण। Contractor-Shree Kundan Kumar Singh	0.29127 Letter No.-124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	Work Completed	कार्य पूर्ण।
5	नया-बिजवराम गुंथा पथ से राणा होते हुए जवाहर गुंथा पथ तक पथ एवं नली का निर्माण कार्य। Name of the Contractor-Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	Work Completed	कार्य पूर्ण।
6	कुमार टोली बजरवादी मंदिर से काली पोखर तक पीसीसी पथ का निर्माण एवं चपनन कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	Work Completed	कार्य पूर्ण।
7	भापुर काली पोखर से श्याम नगर होते हुए अर्जुन देवी स्थान तक दरवाजा सहित नली निर्माण कार्य। Name of the Contractor-Shree Krishna Kani Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain with cover-1050 feet	शहर विवाद के कारण कार्य बन्द है।
8	नया-नवादा मेन रोड में गुजरती नदी से करी स्थान तक दरवाजा सहित नली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	Work Completed	
9	वर्ड नं-52 अर्जुन पूरुबा में पीसीसी पथ एवं नाला निर्माण। Name of the Contractor-Shree Anbuji Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	Cover Drain-677 ft. Road-2800 ft.	सोम नदी कार्य को पूर्ण करने हेतु पत्रांक- 514, दिनांक- 03.09.2022 द्वारा सर्वेक्टर को नोटिस जित्त किया गया है। Work in progress

List of Project ARA District

1	Construction of park at moi iola ara dist - bhojpur Contractor- Sri Prashant kumar singh	0.4100 UDHD Letter no - 03/Amruti-15/2016 323, Date-09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist- bhojpur Contractor- Sri Prashant kumar singh	0.3100 UDHD Letter no - 03/ Amruti-15/2016 323, Date-09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	

List of Project Bhagalpur District

List of Project Sheikhpura District.										
1	नगर पंचायत शंखपुरा अंतर्गत रामा सरदार पार्क परिसर में हनुम वादीय का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य संबंधित- बावकुवा मोलटिया कनव प्रशस्ति।	2.19.14673 Lt. no.-07 27.09.2018	1.6974000 29.01.2021	28.11.2021	2.19.14673	1.8333662	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.	Sol filling parking Area Hume pipe Man hole Chamber completed	As per Agreement 100%	
2	नगर पंचायत बरबीया अंतर्गत एनएच60-40 में सीर से पूरव होते हुए बरबीया शंखपुरा रोड लव पथ निर्माण कार्य। संबंधित- मो अरुण कुमार	1.12775 Lt. no.-07 27.09.18	0.9476000 27.05.2020	work order 01-06.2021 Completion 30.11.2021	1.12775	1.0520086	i) GSB ii) WMM, iii) BM & SDBC	GSB & WMM work completed	As per Agreement 100%	
List of Project Munger District.										
1	नगर पंचायत मुंगेर क्षेत्रांतर्गत राजा सती लालब का सौन्दर्यीकरण कार्य।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 7,52,157 T.S on Date- 22.12.2017 Rs - 6,52,172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	3.6800000	Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed 8. Boulder pitching work 85% completed 9. Jogging track work is 80%	Civil work 95% Completed कार्य प्रगति पर है।
2	नगर पंचायत हवेली खडगपुर के सुबबदन स्थान के निकट लालब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No - 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo - 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	No	Ghat Work	Construction of Stair	75% Wok in Progress

Satya

11/10/2022

Chief Engineer (South) Mfrn

3/10/22

TS to CE (South) Mfrn

TS to CE (South) Munger

Chief Engineer (South) Munger

TS to CE (South) Munger

Chief Engineer (South) Munger

377

68

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- 5247

दिनांक- 07/10/2022

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह -- सितम्बर, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

2341/Am
20/10/22

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – सितम्बर, 2022

(३५)

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,08,35,615/-	1,07,28,365/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition			
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	2,07,00,900/-	2,02,84,249/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed			
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition			
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saibpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	2,16,57,600/-	1,98,84,400/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed			

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	73,21,500/-	DO	Submersible pump with outlet pipe line work completed & running condition	01	Pump running condition	Installation, testing & commissioning completed			
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	2,62,11,045/-	2,56,14,387/-	DO	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	4,94,37,198/-	4,70,32,379/-	DO	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	5,25,53,723/-	5,25,53,723/-	DO	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	5,25,53,723/-	4,80,27,783/-	DO	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				

332

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	3,80,84,568/-	3,53,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. Verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	6,24,95,878/-	6,19,33,221/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	12,40,17,387/-	11,80,63,977/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRIP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			

322

m

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2		3	4		5	6	7	8	9	10	11	12	13
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar		Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition		Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar		Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	22,85,690/-	DO	C/F (01 no.)	Now is Pump running condition		Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works		Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)				500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.		Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	4,46,99,953/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories and supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.703.91154/- Ref.1464 dt-01.04.20	Rs.5,94,14,905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	4,30,69,158/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories and supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		

327

M

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,89,27,891/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosal Tola, Rajbawan pump running and rest Foundation, Pump, panel and other	Installation, testing & commissioning work in progress			
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,84,51,808/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress			
23	Supply, & testing of Trolley Mounted Probable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,30,88,988/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			
24	Supply, & testing of Trolley Mounted Probable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,82,98,485/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress			

320

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2		3	4	5	6	7	8	9		10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS			
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	6,84,84,563/-	6,48,10,487/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,26,61,938/-	5,06,41,206/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 + GST SBD-11/20-21	31.07.20	11,50,00,000/-	8,35,86,166/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS			
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 + GST SBD-12/20-21	31.07.20	12,00,00,000/-	8,49,45,853/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur			

369

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	9,15,66,571/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP			
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	11,35,81,120/-	11,35,12,232/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	11,71,55,699/-	11,00,43,103/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	4,03,13,974/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC Juction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,59,17,450/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			

368

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,92,14,436/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in	Installation, testing & commissioning work in progress			
37	Supply, installation, Commissioning & maintenace of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704/-	32,12,317/-	Do	Camera	Supply, installation and concectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition			
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition			
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थायी ड्रेनेज पत्रिका स्टेशनों पर विद्युत संबध स्थापित करने एवं पेरू से प्राप्त 16 अटूट ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition			
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			

363

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1		2	3	4	5	6	7	8	9	10	11	12	13	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRIP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	24,45,300/-	24,24,636/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	Panel Board	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.				
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition				
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	2330105.00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1429034.00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				



List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21		Rs.3534204/- F2-03 of 2021-22	10.06.21	1696792.00	1449929.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21		Rs.3657601/- F2-04 of 2021-22	10.06.21	1756345.00	1491593.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21		Rs.4994820/- F2-10 of 2021-22		4405998.00	3995935.00		Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22		Rs.3124040/- F2-02 of 2022-23		3124040.00	3124040.00		Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
50	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobihat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22		Rs.5270876/- F2-04 of 2022-23		5270876.00	0.00		Non-Clog Submersible (02 nos.)	WIP			

363

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for	Rs.2594600/- Ref. 26 dt. 21.05.22		Rs.2183316/- F2-06 of 2022-23		2183316.00	0.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for	Rs.4827500/- Ref. 26 dt. 21.05.22		Rs.4062769/- F2-05 of 2022-23		4062769.00	0.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
53	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22		Rs.4996753/- F2-10 of 2022-23		4383495.00	4234693.00		DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

364

माह - - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur (₹)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सदना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna, संवेदक का नाम-M/s. Bhatnagar सदना जलपूर्ति योजना	राशि-48. 708.1855 कोरोड UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	4012.8085 5 Lakh	3672.36615 Lakh	8	9	10	11	12	13 Work progress affected while doing the pipe laying works in the footpath of RCD Road a huge quantity of electrical cables, BSNL & others utility are found at various levels.
2	Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 48. 9499 करोड पत्रांक-108, दिनांक - 17. 01.2018	राशि- 5.04 Cr.	31.05.2021		3884.4433818 kh		OHSR- 05 nos Shiehpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Boundary Wall work in Progress.
3	बेउर से मीठापुर ड्रेनेज योजना संवेदक-रामयाबू एवं राजीव रंजन जे.बी	राशि - 48. 9499 करोड पत्रांक-108, दिनांक - 17. 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99823 Lakh	3723.99833 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 5263 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5268 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed		
4	सौराष्ट्र/गो. 16 में कुलवारी सफाई विशेष भारत सिंह चौक तक रूपा वाटर ड्रेनेज का निर्माण गैज-2 संवेदक-मदर इंडिया	12.10895 Cr. 116/19.02.1 9	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
5	कुलवारीशरीक खंडा ईगली से भारत सिंह चौक तक रूटमें वाटर ड्रेनेज योजना निर्माण गैज-3 संवेदक-मदर इंडिया	13.164 Cr. 116/19.02.1 9	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण।
6	कर्मभू जलपूर्ति योजना (फैज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2 018	6.04	27.11.2019	5.04454	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m.	Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed	Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed		

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								10. Electric Connection by ULB Znos. 11. House Service Connection 5138 nos.	Completed		Completed	
7	मसीदी जलापूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd	Amt. 13.22 Cr, 13/08/03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 5138/ 52829 m HSC - 5210 m / 6010 nos. T/W - 5	Pipe Line 62000 m HSC 6010 T/W - 5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
8	विक्रम जलापूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd	Amt. 5.39 Cr, 13/08/03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 38000 m. House connection - 3100 nos		Distribution network - 38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
9	नीबलपुर जलापूर्ति, योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2021	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
10	नीबलपुर जलापूर्ति, योजना के वार्ड 80-10 एवं 11 के अभिविक्त कार्य (पार्किंग लार्निंग, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022								कार्यपातक अभिरता के पत्रांक - 590. दिनांक - 11.07.2022 एवं पत्रांक - 649, दिनांक - 25.07.2022 द्वारा सर्वेदक को कार्य करने हेतु पत्र निर्गत किया गया है। सर्वेदक द्वारा सूचित किया गया है कि एकरचना करने के बाद वे दुर्घटनाग्रस्त हो गये थे, जिसका इलाज दिल्ली में करवाया जा रही था। स्वास्थ्य होने के बाद घर लौटने के क्रम में वे पुनः दिनांक - 23.07.2022 को उनकी कार दुर्घटनाग्रस्त हो गयी है तथा उनकी स्थिति अत्यंत ही दयनीय बनी हुई है।

312

List of Project Nalanda District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहाररीक जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	71.932	70.816	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m	11	12	OHT ward 14 (Milit Colony, Finishing work complete & Testing work in Progress), HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m OHT ward 46 (Alinagar Jhinnagar, Finishing Completed & Testing work in progress) OHT ward No. 41 (Town school Finishing work Completed & Testing work in progress)
2	विहाररीक जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.76	90.589 (2.825 Cr. Transferred from phase- I)	90.589	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m		T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed and running stage OHT - Ward 23 - Bharat Gas Godam, OHT completed and running stage OHT - Ward - 43 Labour Awas, OHT completed and running stage Sump in Ward No. 20 completed and running stage. HDPE Pipeline work on Hiranya parvat is in progress.
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	रशि-08.193 93/13.01.2014	रशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/50) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			कार्य पूर्ण हो चुका है. जलापूर्ति चाहू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II मे० सुमन इन्टरप्राइजेज	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km		Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद शटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष चरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

361

m

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मार्च - सितम्बर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	1 Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 187.65 Cr	Rs. 166.34 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	Rs. 172.21 (up to 31.08.2022)	(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km. Construction of New Reservoir - 05 nos. HSC - 75000 Nos. (Revised Qty - 75779 Nos.) CSC - 05 nos. & Control Room (Dandi Bagh) - 1 no.	10 (i) Distribution Network - 444.18 km Pipe laid (ii) Road Restoration - 195.70 km Done (iii) Rising Main - 10.71 km. work completed. Construction of New Reservoir - OHSR- 5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masialpur, Behind Delha PS & Joda Masjid) HSC - 28479 Nos. connection done & 4796 nos. Water Meter connection done. CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Delha	11 (i) Distribution Network - 444.18 km Pipe laid (ii) Road Restoration - 202.92 km Done (iii) Rising Main - 10.81 km. work completed. Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masialpur, Behind Delha PS & Joda Masjid) HSC - 30316 Nos. connection done & 4796 nos. Water Meter connection done. CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting work in progress. GLSR - Barahmyoni - 1 Roof Slab casting work to be completed nos. - 98% Bahahmyoni - 2 Hydro test in progress 96% Ramshila - 1 no. work in progress 61%	12 (i) Distribution Network - 444.18 km Pipe laid (ii) Road Restoration - 202.92 km Done (iii) Rising Main - 10.81 km. work completed. Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masialpur, Behind Delha PS & Joda Masjid) HSC - 30316 Nos. connection done & 4796 nos. Water Meter connection done. CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting work in progress. GLSR - Barahmyoni - 1 Roof Slab casting work to be completed nos. - 98% Bahahmyoni - 2 Hydro test in progress 96% Ramshila - 1 no. work in progress 61%	13
2	2 Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr. Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 63.15 Cr.	Rs. 61.59 Cr (Including RCD Adv Rs. 1.56 Cr.)	Rs. 62.82 Cr (upto 15.09.2021)	GLSR - 03 nos. CWR & Pump House - 01 No Control Room - 05 No Rising Main - 17.050 km (Revised Qty - 15.132 km.) Production Tubewell - 24 nos (Revised Qty. 25 nos.) (Note - One no. observation Tubewell has been concerted in production Tubewell at Gavindpur) Observation Tubewell - 7 nos (Revised Qty - 6 nos.) Operator Office (G+2) at ITI Campur - 01 no.	GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, wari Nagar, Khiriyama & Kendu) Operator Office - Work completed	GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, wari Nagar, Khiriyama & Kendu) Operator Office - Work completed	GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, wari Nagar, Khiriyama & Kendu) Operator Office - Work completed	

358

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
3	बौधगया जलपूर्ति योजना संवर्धक का नाम- M/s SMC-JWIL JV (Jindal).	राशि- 33.55 करोड़ Letter no-917 dated- 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5442 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall-4 Zone (xii) Trenchless Work- 557 Mtr (654 mtr) (Xiii) Grouting work UGR- 01	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5442 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall-4 Zone (xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950 74 mtr completed. (Xiv) Grouting work UGR -01 completed		1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5812 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950 74	
4	बौधगया सिवरेज योजना संवर्धक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78	88.18	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 no.s 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casing completed IPS-4 - 11 mtr RCC casing completed IPS-5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos completed Manhole - 3447 nos. completed Road Restoration - 8131 sqm			

35

List of Project Jehanabad District

माह - सितम्बर, 202

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	38.30	35.47	Tubewell - 14 no completed Pipe line - 98.605 km Claim Pipe Line - 7.452 km HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 k.m. 0.682 km. completed 429 nos	completed completed 2.137 km. completed 89	completed completed 2.819 km. completed 518 nos.	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130 / 08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	एक ट्यूबवेल और 4.61 कि०मी० पाइप लाईन लक्षित कार्य है, जिसे पत्रांक - 271, दिनांक - 10.06.2022 द्वारा सेवेदक को कार्य पूरा करने का निर्देश दिया गया। पत्रांक - 262, दिनांक - 04.06. 2022 से आवंटन की मांग की गई है।

38

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - सितम्बर, 202

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date -	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं डक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021		0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. सर्वेक्षक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.08.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेक्षक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा बिजो गये अतिक्रमण को मुक्त करने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यालय के पत्राक - 09, दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद/अंचलाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
9	वार्ड संख्या - 14 में एरोझम धनगाया रोड से राहत रौशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128/08.03.2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्राक - 63, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

352

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Arwal District

माह – सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

3

358

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिसर लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटौर मंडल से विष्णुदेव यादव तक पीओसीसी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	10	11	12	13
2	नगर परिसर लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भगत से चौक भगत एवं रामजी साव से सरसुग मंडल तक पीओसीसी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		Drain work completed.	
3	लखीसराय नगर परिसर के अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed.		50% work completed.	
4	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed.	
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मौल मोड़ से भाया कोशल बाबू के फुलवाडी होते हुए सागत अभीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road - 488m Drain Work 488 m	Drain work completed.		work completed.	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नावती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed.	
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress		55 % work completed.	

3

3

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मैं0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	3	4	5	6	7	8	9	10	11	12	13
1		पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापांक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापांक-2ब/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	43.971	43.971	43.971	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 126885 mtr. Pipe laying work completed. (4) House Connection 14876 no. in Ward-1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 46214 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,35&36. (3) 2854 m. pipe laying work completed. (4) House connection 495 nos. in ward no. 6,7,13,14,15,23 work in progress. (5) Road Restoration 17470 m.	(1) Pipe Laying 103.57% total length 129.739 km. (2) House connection - 105.44% Total House Connection - 15400 Nos. (iii) Total Road Restoration 63684 m & remaining 12316 m. motarable done. (Work in progress)	2.616 km. RCD Road Permission Awaiting. 1.005 km. WRD Road Permission Awaiting.

35

List of Project Munger District

माह - सितम्बर, 2022												
Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 286.668 km Hydrotest - 278.897 km Road Restoration completed - 279.051 km HSC Completed - 23778 No. Water Meter - 12854 No. WTP - Work in progress (93% completed). Floating Jetty - 67% OHSR 5 nos. work in progress.		Pipe Supply - 346 km. Pipe laying - 290.41 km Hydrotest - 289.317 km Road Restoration completed - 290.351 km HSC Completed - 25387 No. Water Meter - 14927 No. WTP - Work in progress (95% completed). Floating Jetty - 68% OHSR 5 nos. work in progress. OHSR-1 - 49% completed OHSR-2 - 68 completed OHSR-3 - 75% completed OHSR-4 - 39% Completed OHSR-5 - 68% completed	एनएचओ प्रमंडल, मुंगेर से 2.8 कि०मी० पाईप लाईन बिछाने के लिए अनापूर्ति प्रमाण पत्र प्राप्त करने हेतु पत्राचार की गई है। जो अब तक अप्राप्त है।
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	165.3379	159.6395	159.5699					
	Name of Contractor - M/SJMC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140							OHSR-1 - 48% completed OHSR-2 - 67% completed OHSR-3 - 74% completed OHSR-4 - 36% Completed OHSR-5 - 67% completed			

m

39

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड पत्रांक-131, दिनांक-08 03 2018	6.54886	05.12.2020	4.45	5.42	5.42	9	10	11	12	13
								OHT		Completed		Total wards covered by buidco = 23 wards
								Construction of 450 mm X 300 mm X 150m deep HYTE		Completed		
								Construction of Pump House with attendant room		In Progress (95%)		
								Supplying & Installation of Submersible Motor Pump		Completed		After testing water supply started in 13 wards
								Supplying & Installation of 63 KVA Transformer		Supplied but not installed.		
								Supplying & Installation of 100 Litre Chlorinator		Supplied but not installed.		Rest 10 wards are partially saturated (Ward no. 10 & 11 are fully untouched, ward no. - 28 (50% completed) and rest 7 wards are 70- 80% completed)
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	Nil Nil Nil Nil Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	For full saturation of all the wards revised estimate/variation has been submitted for which T.S. has been given by CE South WDS and also it has been sent by buidco to UD&HD dept. for revised A.A.
								Hosue service Connection work	4864 nos.	Nil	4864 nos.	
								Construction of Boundary wall	110 m constructed.			
								Construction of approach Road	Nil			
								Construction of Main Gate	Nil			
								Campus Development	Nil			
								Road Restoration	Completed (23 km. Motorable but not casted)			
								House Connection - 2921 no.	62 no.			
								Pipe Laying - 15839 m	1.18 km.			
								Construction of Underground Reservoir i.e. Sump House under CM Ganga Udhav Yojna Project				
								Block Campus		Protectionn work is in Progress.		
								Purani Jail		Excavation, B/F/S & PCC Work done.		
								Nagar Thana		Excavation, B/F/S & PCC Work done.		
								Dobhra Par		Excavation, B/F/S & PCC Work done.		
2	पुनरीक्षित नवादा जलापूर्ति योजना फेज-2	Revised AA Rs. 12 6938 Cr. Letter No. - 44/17, Date - 27.09.2022										

352

W

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - सितम्बर, 2019

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्राक-307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	10	11	12	13 Work Completed.
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection - 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.			Second brace is completed in Kadirganj OHT, Direct Water Supply ward No. - 8,14,29 (p). 30,31,32,33,34,35, 36 MESR - 95 % Progress.
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 58884 m House service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6403 NO's Over head tank - 1 at gulakshani is started.Staging work is going. Work of sump house is started after the completion of OHT in Gaulakshani.			Land for Sulemanganj OHT is clear testing of soil is in process.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	69.79	69.79	Tube well - 17 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	T tubewell-17 complete Pump House- 14 complete Over head tank -4 complete D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress			
5	विक्रमगज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्राक-140/15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection-1445 no.			Completed.

35

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 &15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।	
2		औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135, 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.			निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11,1 2,13, 14, 15,16,17,18,19,20,21,2 2, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लक्ष्य संशोधित करने की कार्यवाही की जा रही है।	

(Handwritten signature)

350

List of Project Buxar District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03.2016	राशि-32.23 पत्रांक-17 दिनांक-31.01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवैदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01.2018	47.92 दिनांक-24.08.2018	23-08-2020 with extension 30.10.2022	42.37	40.52	40.52	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	
3	डुमराँव जलापूर्ति योजना फेज-II संवैदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवैदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	3.0052	2.99	2.49	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

349

List of Project Bhojpur District

माह - सितम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फैज-1 सेवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no.(1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-124780 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24540 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main- 439 m Pump Motor-2 nos Transformer-0 nos Over head tank -1 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 111 Nos Approach road-0 m Road Restoration - 123.585 km.	Tube bell-7 no.(1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-124880 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24651 Nos Approach road- 20 m Road Restoration - 123.585 km.	
2	आरा नगर निगम जलापूर्ति योजना फैज-2 सेवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	34.65	34.65	34.65	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-4 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-1 nos. Transformer-1 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0 Road Restoration - 66.266 km	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	

348

List of Project Bhagalpur District

माह - सितम्बर 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Bhagalpur Water Supply Project - I Kendavya Constructive Pvt Ltd Vijai Ratna Sordhya Infra Pvt Ltd. (KCPH-VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg - 01 Rs. 25.15 Cr. Date - 19.09.2020	IPC - 23.06.2021 COM - 22.06.2026	6	Rs. 208.91 Cr. Including Mobilisation Advance in (53k 01 to Pkg 02 & Pm India)	8	9	10	11	12	13
Tubewells - 18 nos completed Phase-1, Package-01 - Tubewell-03 nos, OHSR-03 nos (Housing Board & TMBU complete and Thakurbari water pooling work is in progress). Distribution Network- 23.829 km out of 24.302 km (Target), Rising main-165m out of 165m, Monitoring Station-08 nos out of 08 nos, Road Restoration (New Old)-03.11 km/3.394 km ISC-4822 nos out of 8861												
Tubewells - 19 nos Rising Main - 5750 m OHSR - 19 nos Distribution Network - 312.84 km. ISC - 68200 nos Refurbishment of Existing water Treatment Plant O&M 5 Yrs												
			Rs. 172.94 Cr. Upto 30.09.2021)	IPC - 23.03.2023 COM - 22.03.2027								
			For Pkg - 02 Rs. 101.80 Cr. Date -19.09.2020									
			For Pkg - 03 Rs. 101.55 Cr. Date - 19.09.2020	IPC - 23.03.2022 COM - 22.03.2027								
								WTP - 1 nos	WTP - Work in progress.		WTP - Work in progress.	
								Twin D Type Intake wall - 141 MLD	Twin D Type Intake wall - 141 MLD - 18 % work completed 4.0 mtr. Well sinking done. Reinforcement & Shuttering work Completed for 1.8 Mtr lift	98%		
								Jack well - 1 no	Jack well - 93 % work completed , 21 mtr sinking done (Sinking Level Wall Casting Completed)	93%		
			Rs. 128.94 Cr. Upto 17.01.2023)					Clear Water Reservoir - 91 ML	Clear Water Reservoir - 95 MLD - Base rail is completed 4th lift wall, column work in progress	33%		
								Transmission Main - 28.7 km	Transmission Main - Clear Water Rising Main- 22.735 km pipe laid (As per Front Available)			
	Bhagalpur Water Supply Project - 2 M/s VA Tech Water Limited	Rs. 253.57 Cr. Letter No. - 2010 Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	IPC - 31.12.2022 COM - 01.07.2032	Rs. 128.94 Cr.							

342

List of Project Bhagalpur District

माह - सितम्बर, 2022

Rs. In Crore

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	भगपुर पूर्व वार्ड क्षेत्र Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	राशि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km (86.60 %)			Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
4	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Mannohan Kumar Singh, Bhagalpur	राशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M (new) House Service Connection - 1105 Nos. 100 (new)		Distribution System - 5888 M (new) House Service Connection - 1105 Nos. 100 (new) Work Complete 86.0714%	

346

345

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



Building Better Tomorrow

ISO9001:2008,14001:2004

बुडको /

दिनांक—

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- सितम्बर 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

ज्ञापांक:-

दिनांक:-

प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।

ह०/-

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

ज्ञापांक:- 8268

दिनांक:- 08/10/22

प्रतिलिपि:- मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, नगर विकास एवं आवास विभाग, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

18.10.22

मुख्य अभियंता,

नमामि गंगे परियोजना,

बुडको, पटना।

2353 P/m
12/10/22

②

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Gat/Gait (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								Primary Sewerage - 88 km (82 Km)	Completed	Completed	Completed	
	Pahari-Zone IV A (S) Sewerage Network, 8 Patna M/s EKS Infrazone JV Technocraft, Conts,	184.88 190,808	167.80 Cr. (C cost- 144.88 Cr. and O&M Cost-22.94 Cr.) 11-05-18	29.06.21 (EOT granted till Oct 2021)	204.22	O & M-0.81 Work - 178.36 Excavation - 16.55 Total - 204.22	100%	1. Sewer Network - 88 Km (82 Km) 2. Property Chamber - 3270 Nos. (3500 Nos.) 3. Road Restorations - 80 Km (82 Km) 4. Property Chamber - 3270 Nos. (3500 Nos.) 5. Road Restorations - 80 Km (82 Km) 6. House Connection - 3270 Nos. (3500 Nos.) 7. SPS- Civil Work Under Progress	Completed	Completed	Completed	Operation and Maintenance is in progress.
	Pahari-Zone V Sewerage Network, 9 Patna M/s Shapoorji Pallonji	356.37 372,755	264.90 Cr. (C cost- 318.18 Cr. and O&M Cost-46.72 Cr.) 25-04-18	24.04.21 (EOT granted till April 2022)	348.79	H.C - 1.17 Excavation - 17.14 Centage - 5.95 Other expenses - 19.27 Unadjusted Mob. Advance - 11.85 Total - 248.79	95.69%	1. Sewer Network - 115.88 Km. (Laying - 115.88 Km) 2. Property Chamber - 3180 Nos. (3180 Nos.) 3. Road Restorations - 115.88 Km. (115.88 Km) 4. Property Chamber - 3180 Nos. (3180 Nos.) 5. Road Restorations - 115.88 Km. (115.88 Km) 6. House Connection - 3180 Nos. (3180 Nos.) 7. SPS- Civil Work Under Progress	Completed	Completed	Completed	1. NHAI NDC pending 2.5 KM 2. 1st Discharge Statement Agreement Pending. 3. 2nd LOT Agreement Pending.
10	Digha STP & Sewerage Network, 10 Patna M/s YA Tech Wroong	824 836.44	147.32	29.08.22	147.32	Excavation - 5.14 Work - 40.17 Other expenses - 0.41 Centage - 2.50 Unadjusted Mob. Advance - 95.10 Total - 147.32	10.77%	1. Sewer Network - 115.88 Km. (Laying - 115.88 Km) 2. Property Chamber - 3180 Nos. (3180 Nos.) 3. Road Restorations - 115.88 Km. (115.88 Km) 4. Property Chamber - 3180 Nos. (3180 Nos.) 5. Road Restorations - 115.88 Km. (115.88 Km) 6. House Connection - 3180 Nos. (3180 Nos.) 7. SPS- Civil Work Under Progress	Completed	Completed	Completed	Network Progress: 1. Sewer Line Laid - 70.304 Km 2. Property Chamber - 1823 Nos. 3. Road Restorations - 41.488 Km 4. HSC - 8406 Km 5. Flow Tech - 27.606 Km 6. SPS A: Cutting edge planned at location. 7. SPS B: Cutting at 2nd lot will start during 2nd lot. STP Progress: 1. Engineering Drawing 5.75% submitted 2. Site office Establishment 65% completed. 3. Land development in 67% completed. 4. Arrived 55 Nos. at site at Digha A&B - 01 ghat, work under progress.

Name of The Project & Contractor		AA & ES Col/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution					
									Up in Previous Month	During the Month	Total Progress						
13) L&D works and STP at Sullanganj M/A VC Projects (JV)		60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.07.20 Revise- 04.11.20 EOT granted till 15 Aug 2021, Again EOT to be requested)	28.67	Work - 27.03 Contage - 1.59 Unadjusted Advance - 1 Other expenses- 0.05 <u>Total - 29.67</u>	100%	STP 4 Nos. BPS and I&D	1. Completed Well work : 100% 2. Construction of Admin Building : 85 % 3. Construction of Admin Building : 100% 4. Civilrigid Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tower Building-Completed. 87% (Gas filling work under progress) 8. Thickener, Filtrate Pump : 100% 9. Thickener, Filtrate Pump : 100% 10. Pitsa Shelter : 100% (Final Painting/FRP Installation) 11. MCC & Breaker Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 80% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT to main D/S : 100% 15. Aggravated IPS : 100% 16. Change gill IPS : 100% 17. Open Drain : 100 M : 60% Networking 9500 /73% For ITT Connection work in progress.	This Run Completed, Commissioning Completed, RT Line (RTV Compilred in 4th Completed), Scada Completed, final station of L&D Completed.) 1. Trial Run Completed, Commissioning Completed, RT Line (RTV Compilred in 4th Completed), Scada Completed, final station of L&D Completed.) 2. Change gill IPS : 100% 3. Open Drain : 100 M : 100% Networking 9500 : 100% Trial Run Completed, Commissioning Completed, RT Line in STP Completed in 4th Completed, Scada Completed, Installation of L&D Completed.)	2. Completed Well work : 100% 3. Construction of Admin Building : 100% 4. Civilrigid Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tower Building-Completed. 100% 8. Thickener, Filtrate Pump : 100% 9. Thickener, Filtrate Pump : 100% (final Painting/FRP Installation) 10. MCC & Breaker Building : 100% 11. Grit Chamber : 100% 12. Campus Development- 100% (Internal Road completed plantation work is completed) 13. Effluent Channel from CCT to main D/S : 100% 14. Aggravated IPS : 100% 15. Change gill IPS : 100% 16. Open Drain : 100 M : 100% Networking 9500 : 100% Trial Run Completed, Commissioning Completed, RT Line in STP Completed in 4th Completed, Scada Completed, Installation of L&D Completed.)	Overall Physical Progress 100%. (With 2 Nos. of IPS) (Total Main power-13)					
14) L&D works and STP at Barb M/s Toshiba Wiler Solution		58.27 61.38	59.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	34.93	Escal- 1.28 Work - 30.21 Centrage - 1.85 Unadjusted Mob. Advance - 0 Other expenses- 1.59 <u>Total - 34.93</u>	99.75%	STP- 11 MLD SPT- 21 Nos. and I&D	STP Plant is running I & D and IPS-2 WORK : IPB-2; Plant is running and IPS is running IPB-1 (Khan Sahib Ghari) Pumping Station over all progress : 100% a) IPS well : 100% completed b) MCC and DG room : 100% compleat. c) HT room : 100% completed. d) Transformer : 100% completed. e) Staff quarter : 100% completed. f) Boundary wall : 100% Completed. g) 100% Shing Main DI pipe work completed. h) 100% Shing Main DI pipe work completed i) 100% Shing Main DI pipe work completed j) 100% Shing Main DI pipe work completed k) 100% Shing Main DI pipe work completed l) 100% Shing Main DI pipe work completed m) 100% Shing Main DI pipe work completed n) 100% Shing Main DI pipe work completed o) 100% Shing Main DI pipe work completed p) 100% Shing Main DI pipe work completed q) 100% Shing Main DI pipe work completed r) 100% Shing Main DI pipe work completed s) 100% Shing Main DI pipe work completed t) 100% Shing Main DI pipe work completed u) 100% Shing Main DI pipe work completed v) 100% Shing Main DI pipe work completed w) 100% Shing Main DI pipe work completed x) 100% Shing Main DI pipe work completed y) 100% Shing Main DI pipe work completed z) 100% Shing Main DI pipe work completed	STP Plant is running I & D and IPS-2 WORK : IPB-2; Plant is running and IPS is running IPB-1 Pumping Station over all progress : 100% a) IPS well : 100% completed b) MCC and DG room : 100% completed. c) HT room : 100% completed. d) Transformer : 100% completed. e) Staff quarter : 100% completed. f) Boundary wall : 100% Completed. g) 100% Shing Main DI pipe work completed h) 100% Shing Main DI pipe work completed i) 100% Shing Main DI pipe work completed j) 100% Shing Main DI pipe work completed k) 100% Shing Main DI pipe work completed l) 100% Shing Main DI pipe work completed m) 100% Shing Main DI pipe work completed n) 100% Shing Main DI pipe work completed o) 100% Shing Main DI pipe work completed p) 100% Shing Main DI pipe work completed q) 100% Shing Main DI pipe work completed r) 100% Shing Main DI pipe work completed s) 100% Shing Main DI pipe work completed t) 100% Shing Main DI pipe work completed u) 100% Shing Main DI pipe work completed v) 100% Shing Main DI pipe work completed w) 100% Shing Main DI pipe work completed x) 100% Shing Main DI pipe work completed y) 100% Shing Main DI pipe work completed z) 100% Shing Main DI pipe work completed	3) Total no. of Manpower = 38 Nos. 2) Major Problem has reported in Sullanganj on dated 09.10.2021. Approval Attached.						

Name of The Project & No. Name of the Contractor	AA & ES / Govt / CoB (Rs. in Cr)	Agreement Amount / Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (Including State share) (Rs. in Cr)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
								3) Supply of electrical materials - 100%		3) Supply of electrical materials - 100%	Issue in Execution
								4) Supply of electrical materials - 100%		4) Supply of electrical materials - 100%	
								5) Supply of electrical materials - 100%		5) Supply of electrical materials - 100%	
								6) Supply of electrical materials - 100%		6) Supply of electrical materials - 100%	
								7) Supply of electrical materials - 100%		7) Supply of electrical materials - 100%	
								8) Supply of electrical materials - 100%		8) Supply of electrical materials - 100%	
								9) Supply of electrical materials - 100%		9) Supply of electrical materials - 100%	
								10) Supply of electrical materials - 100%		10) Supply of electrical materials - 100%	
								11) Supply of electrical materials - 100%		11) Supply of electrical materials - 100%	
								12) Supply of electrical materials - 100%		12) Supply of electrical materials - 100%	
								13) Supply of electrical materials - 100%		13) Supply of electrical materials - 100%	
								14) Supply of electrical materials - 100%		14) Supply of electrical materials - 100%	
								15) Supply of electrical materials - 100%		15) Supply of electrical materials - 100%	
								16) Supply of electrical materials - 100%		16) Supply of electrical materials - 100%	
								17) Supply of electrical materials - 100%		17) Supply of electrical materials - 100%	
								18) Supply of electrical materials - 100%		18) Supply of electrical materials - 100%	
								19) Supply of electrical materials - 100%		19) Supply of electrical materials - 100%	
								20) Supply of electrical materials - 100%		20) Supply of electrical materials - 100%	
								21) Supply of electrical materials - 100%		21) Supply of electrical materials - 100%	
								22) Supply of electrical materials - 100%		22) Supply of electrical materials - 100%	
								23) Supply of electrical materials - 100%		23) Supply of electrical materials - 100%	
								24) Supply of electrical materials - 100%		24) Supply of electrical materials - 100%	
								25) Supply of electrical materials - 100%		25) Supply of electrical materials - 100%	
								26) Supply of electrical materials - 100%		26) Supply of electrical materials - 100%	
								27) Supply of electrical materials - 100%		27) Supply of electrical materials - 100%	
								28) Supply of electrical materials - 100%		28) Supply of electrical materials - 100%	
								29) Supply of electrical materials - 100%		29) Supply of electrical materials - 100%	
								30) Supply of electrical materials - 100%		30) Supply of electrical materials - 100%	

Name of The Project & No. Name of the Contractor	AA & ES GoI/CoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
								5. SSR, Equalisation Tank & Was Sump. Part is completed and wall 3rd 4th ft and walkway RCC work is in progress. (90.6%)	5. SSR, Equalisation Tank & Was Sump. Part is completed and wall 3rd 4th ft and walkway RCC work is in progress. (93.5%)	5. SSR, Equalisation Tank & Was Sump. Part is completed and wall 3rd 4th ft and walkway RCC work is in progress. (93.5%)	
								6. CCT 5th ft Wall completed and column work is in progress. (85.86%)	6. CCT - 1.0%	6. CCT 5th ft Wall completed and column work is in progress. (87.26%)	
								7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress. (88.1%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress. (93.3%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress. (93.4%)	Due to space constraint at STP site an existing material stock yard is situated at this location.
								8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rec work is completed and column work is in progress. (42%)	8. Admin Cum Lab Building - 0.11%	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rec work is completed and column work is in progress. (42.11%)	Due to space constraint at STP site an existing material stock yard is situated at this location.
								9. Staff Quarter brick work and plaster work is in progress. (90.96%)	9. Staff Quarter brick work and plaster work is in progress. (92.25%)	9. Staff Quarter brick work and plaster work is in progress. (92.25%)	Due to space constraint at STP site an existing material stock yard is situated at this location.
								10. IPS/Pumping station - IPS 1 - (0.1%)	10. IPS/Pumping station - IPS 1 - (0.0%)	10. IPS/Pumping station - IPS 1 - (0.1%)	Ground Water level high
								11. IPS/Pumping station - IPS 2A - (100%)	11. IPS/Pumping station - IPS 2A - (0.0%)	11. IPS/Pumping station - IPS 2A - (100%)	
								12. IPS/Pumping station - IPS 3 - (100%)	12. IPS/Pumping station - IPS 3 - (0.0%)	12. IPS/Pumping station - IPS 3 - (100%)	
								13. IPS/Pumping station - IPS4 - (100%)	13. IPS/Pumping station - IPS4 - (0.0%)	13. IPS/Pumping station - IPS4 - (100%)	
								14. IPS/Pumping station - IPS 5 - No Work	14. IPS/Pumping station - IPS 5 - (24.1%)	14. IPS/Pumping station - IPS 5 - (24.1%)	Ground Water level high
								15. IPS/Pumping station - IPS B - (74.30%)	15. IPS/Pumping station - IPS B - (2%)	15. IPS/Pumping station - IPS B - (76.30%)	Ground Water level high
								16. Network (M.D) - Pipe laying of 10247 mts and manhole 314 nos. is completed. Pipe Laying - (51.70%) and Manhole - (00%)	16. Network (M.D) - Laying work - 00 m (0.0%) manhole - 00(00%)	16. Network (M.D) - Pipe laying of 10247 mts and manhole 314 nos. is completed. Pipe Laying - (51.70%) and Manhole - (00%)	
								17. Road Restoration (M.D Network) - 16.943 KM (34.40%) road restoration is completed	17. Road Restoration (M.D Network) - 1.648 km (4.15%)	17. Road Restoration (M.D Network) - 0.327 Km (42.35%) road restoration is completed	Out of 100247 km pipe laying work 8.597 km road restoration is completed.
								18. Rising Main - 80 mtrs (00%) completed	18. Rising Main - 1094 mtrs (33.15%) completed	18. Rising Main - 1204 mtrs (33.15%) completed	

322

ॐ

Sl. No.	Name of the Project & Contractor	AA & ES Gat/GatB (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
26.	Bhagalpur STP & I&D	385.09 cr/ 07.10.2021	08.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	3.52%	New Sewerage Network (177.23 Km)	Zone-1 STP has been finalised from BUI/DO and. New hydraulic design/drawing ready for submission but pending due to PS-1 NOC from CO office. Other than Zone-2, all 5 zones design/drawing approved from BUI/DO (HQ). With request to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 82.546 Km	Zone-1 STP has been finalised from BUI/DO and. New hydraulic design/drawing ready for submission but pending due to PS-1 NOC from CO office. Other than Zone-2, all 5 zones design/drawing approved from BUI/DO (HQ). With request to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 82.546 Km	Zone-1 STP has been finalised from BUI/DO and. New hydraulic design/drawing ready for submission but pending due to PS-1 NOC from CO office. Other than Zone-2, all 5 zones design/drawing approved from BUI/DO (HQ). With request to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 82.546 Km	As per date 05.10.2023, sewerage network has been laid alongwith other components.
								Work completed.	Work completed.	Work completed.	STP Work hold up due to area submerged in flood water. 1. NOC from PS-07 & 08 hand over to BUI/DO. 2. NOC from BUI/DO Department for road widening Pending. 3. NOC from BUI/DO Department for Depalment/Widening Pending. 4. NOC for Railway Crossing pending.
27.	Bhagalpur STP & I&D	385.09 cr/ 07.10.2021	08.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	3.52%	STP - 48 MLD (40 MLD Domestic sewage + 8 MLD Industrial sewage) 8.16 IPS (54.2 MLD) COD Pre Work Road Reconstruction Rising Main	1. Dimensioning of existing structures of STP- 82% completed. 2. REP of STP & IPS approved in Govt. 3. Temporary power connection obtained at STP site. 4. PFA construction activities in labour huts, safety training room, steel yard are completed. 5. Road Reconstruction work upto 110M Completed as on 30th Sept. 22	1. Dimensioning of existing structures of STP- 82% completed. 2. REP of STP & IPS approved in Govt. 3. Temporary power connection obtained at STP site. 4. PFA construction activities in labour huts, safety training room, steel yard are completed. 5. Road Reconstruction work upto 110M Completed as on 30th Sept. 22	1. 1st Quarter type-1, 22 % completed. 2. Security Cabin 45% completed. 3. PFA work for FCB Tank : Total 82 Nos Completed as on 20.09.2022. 4. Connecting work, 32 % completed. 5. Road work upto 110M Completed as on 30th Sept. 22. 6. IPS-10 Rising Main 450MM Dia Trial laying 675.00 M completed as on date 30th Sept. 22. 7. IPS-09 Rising Main 350MM Dia Trial laying 720.00 M completed as on date 30th Sept. 22. 8. Commence Rising Main 300MM Dia - IPS-08 & 12. 9. Commence Rising Main 300MM Dia - IPS-09 & 13. 10. Commence Rising Main 300MM Dia - IPS-09 & 14. 11. Commence Rising Main 300MM Dia - IPS-09 & 15. 12. Commence Rising Main 300MM Dia - IPS-09 & 16.	STP Work hold up due to area submerged in flood water. 1. NOC from PS-07 & 08 hand over to BUI/DO. 2. NOC from BUI/DO Department for road widening Pending. 3. NOC from BUI/DO Department for Depalment/Widening Pending. 4. NOC for Railway Crossing pending.
								Work completed.	Work completed.	Work completed.	

27

329

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.09.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection works 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Total - 316.45 Centage- 19.46 Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.

70

328

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.09.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES Issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter has been sent to SPMG on 08.09.2022 for taking approval on revised estimate for amount of Rs. 237.83 cr. In revised estimate we have considered 105 km sewer network, 2 IPS and one no 24 MLD STP with considered the utilisation of the existing structure which was constructed in earlier contractor. The scope of network and STP capacity was increased due to extension of municipal area.
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	NMCG has directed to revised the estimate on current SOR and take necessary process for retender. Letter has been sent to SPMG on 26.09.2022 for taking approval on revised estimate.
3	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	As per direction of NMCG, Estimate on current SOR was prepared for amount of Rs 67.70 Cr. and has been sent to SPMG for approval on 14.07.22.
4	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89	12/1/2021			Financial bid open on 30.09.2022. Financial bid evaluation is under process
5	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09.2022			Bid Document preparation and approval from State Govt. are under process.
6	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022			Bid Document preparation and approval from State Govt. are under process.

92

327

326

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 30.09.2022

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		Revised DPR with compliance of observation sent to SPMG on 20.05.2022.NMCG Sent this DPR to IIT Roorkee for TPI.
2	Fecal Sludge Septage Management Manihari	26629	18 kl	2022	5.5		Revised DPR with compliance of observation sent to SPMG on 20.05.2022.NMCG Sent this DPR to IIT Roorkee for TPI.
3	Fecal Sludge Septage Management Teghara	56234	26 kl	2022	4.11		Revised DPR with compliance of observation sent to SPMG on 20.05.2022.NMCG Sent this DPR to IIT Roorkee for TPI.
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		Revised DPR submitted to SPMG & NMCG on 10.11.2020.
5	I&D Works and STP Daudnagar	52364	10.1 MLD	2022	35.06		DPR has been submitted to SPMG on 21.06.2021.NMCG Sent this DPR to IIT Roorkee for TPI.
6	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to SPMG on 20.06.2022
7	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		DPR has been submitted to SPMG on 21.06.2022
8	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2022	87.62		DPR has been submitted to SPMG on 29.06.2022
9	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022.NMCG Sent this DPR to NIT Patna for TPI.
10	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022.NMCG Sent this DPR to NIT Patna for TPI.
11	I&D Works and STP Motihari	126158	4.6, 6.3, 5.8 & 6.3 MLD	2022	164.31		DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022.NMCG Sent this DPR to NIT Patna for TPI.
12	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022.NMCG Sent this DPR to NIT Patna for TPI.
13	I&D Works and STP Narkatiyaganj	49507	2.4 & 4.5 MLD	2022	37.63		DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG on 08.04.2022.NMCG Sent this DPR to NIT Patna for TPI.
14	I&D Works and STP Lakhisarai	99979	21 MLD	2022	88.55		DPR has been submitted to SPMG on 28.06.2022.NMCG Sent this DPR to IIT Roorkee for TPI.
15	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to SPMG on 21.06.2022
DPR under preparation							
16	I&D and STP Ara						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
17	I&D and STP Betia						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
18	Gaya sewerage Network and STP project						Agreement was done on 11.08.2022. Survey work completed.
19	I&D and STP Janzulpur						As per concern Executive Engineer land for STP is not available.They are requesting to district administration to provide the land so that consultant can provide DPR accordingly. A railway land is identified which is suitable for STP construction.
20	I&D Works and STP Gopalganj						DPR which was earlier prepared by consultant, are under scrutiny by EE.
21	I&D Works and STP Jogbani						DPR under preparation. STP land yet to be finalize.
22	I&D Works and STP Samastipur						Compliances of observation on DPR will be submitte till 30.09.2022
23	I&D Works and STP Katihar						RFP floated to select the consultant for preparing the DPR. Last date of proposal receiving is 07.10.2022

72