

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : May 2020

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

मई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-02.03.2016	32.52, Dated-06- 01-2C17	31-08-2019	23.91	21.14	19.76	T/w - 12 OHT - 2 Distribution - 49555 HSC - 3770 Rising main- 8835m	Work in Progress. T/w 6/12 Completed, OHT- 2 Completed. Pipeline 49.23 Km/49.555 Km HSC - 3233/39148 Nos.	RCD द्वारा जमा मस्जिद 200मी0 एवं रमेश चौक के पास 60 मी0 NOC नहीं मिलने के कारण कार्य अवरुध था। परन्तु मोखिक सहमति प्राप्त है। कार्यपालक अभियंता द्वारा कार्य प्रारम्भ कसयी जा रही है. Rising main Laying कार्य प्रगति पर। 7 वार्ड में से 6 वार्ड का कार्य पूर्ण हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II			-	0.00	0.00	0.00	-	In Tender Process.	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.95	4.71	2.50	Distribution - 27842 HSC - 8346	Distribution - 27592 m HSC-2750	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

E.E(DPM)
BUIDCo

GM(Finance)
BUIDCo

S E(DPM)
BUIDCo

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna. सर्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-42.10 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	02.08.2020				Sheikhpura - 27929 mtr. S.K Puri - 29345 mtr. S.K Nagar - 29345 mtr. (10093 mtr. Pipe laved by previous contractor) Antaghat - 5784 mtr. Adalatganj - 26283 mtr.	TW-2 nos completed (At S.K.Nagar & S.K.Puri) Distribution network- Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatganj - 0 m HSC - 2950 no	45% work completed
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna सर्वेदक का नाम-M/s. M.K EnterprisesLtd	राशि-5.04 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि- 5.04 Cr.	07.01.2020	14.20	4.60		Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	OHSR- 5 Nons Sheikhpura- Top dome completed. S.K Puri- Top dome & Internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Plaster work in progress Antaghat- NIL & Adalatganj- 4 th & last dressing work completed. bolltom dome work is in progress. Compound wall- Sheikhpura-NIL S.K.Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)	70% work completed

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
3	बेउर से मीठापुर ड्रेनेज योजना सर्वेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain -1800 m Sump wall completed up to 14 m height	
4	पटना नगर निगम अन्तर्गत वार्ड नं०-30 में दशरथ टोला से आईओसीओ गेट तक आरओसीओ नाला निर्माण कार्य।	0.5873800	0.4928154	4 month		0.2942790		RCC DRAIN 450M	75 00%	
5	वार्ड नं० 15 में बैंक ऑफ इंडिया से मनोर पोस्ट ऑफिस तक आरओसीओ नाला निर्माण कार्य।	0.44 Cr	0.37					Rcc drain 804 feet		NOC awaited from NHAI
6	बी०एम०बी० 16 मे फुलवारी शरीफ स्थित मगत सिंह चौक तक स्खाम वाटर ड्रेनेज का निर्माण फेज-2 सर्वेदक-मदर इंडिया	12.10 116/19.02.19	10.8	25.12.19		1.99		drain 3242 mtr	700 mtr drain completed	लॉकडाउन के कारण कार्य बन्द।
7	फुलवारीशरीफ खोजा ईमली से मगत सिंह चौक तक स्ट्रॉम वाटर ड्रेनेज योजना निर्माण फेज-3 सर्वेदक-मदर इंडिया	13.16 116/19.02.19	12.31	25.12.19		3.30		drain 3340 mtr	2850 mtr drain completed	लॉकडाउन के कारण कार्य बन्द।
8	फतुआ जलापूर्ति योजना					3.00		1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos.	2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress	
9	मसौड़ी जलापूर्ति, फेज-2	Amt. 13.22 CR, 131/08.03.18	13.7	16.05.19	5.00	5.00	0.00	Pipe line 51829 m HSC - 5:10 m T/w - 5	Piple Line 506753 m hsc 3995	
10	विक्रम जलापूर्ति, फेज-2	Amt. 5.39 CR, 131/08.03.18	5.64	28.11.19	0.00	0.00	0.00	Pipe line 38204 m HSC - 3:86 m	Piple Line 25000 m hsc 3100	
11	नौबतपुर जलापूर्ति, योजना	Amt. 5.39 CR, 131/08.03.18	0.567	19.09.2019	0.254	0.00	0.00	Top Dom of Water Tower & Stair case of Tower, DG Set, Approach Road, Installation of motor Pump after reworking, earth filling inside boundary wall, residual work of pump house, attendant room, boundary wall	Rewinding of Motor, Steel Gate of compound wall and earth fill in approach road, earth fill inside of compound wall	लॉकडाउन के कारण कार्य बन्द।

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

Sl No.	Name of Project Name of Contractor	AADES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	₹/- -- 2020 Rs. In Crores	
										Issues in Execution	
1		3	4	5	6	7	8	9	10	11	
						अभूत योजना					
1	भातकपुर स्ट्रीट वाटर ड्रेनेज योजना Contractor-Ms OZAR CONSTRUCTION	रसि-32/066R Letter no-03/AMRUT-21- 03/2015-1518	रसि-31/61 Cr 04-06-2018	26.3.20	5.84	3.84/00	158.08000	Drain -1.4 Km	Drain -4.6 Km		

List of Project Buxar District

मई - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57 61 Km/57.611 Km HSC - 4739/4377 Nos.	Trail & run from 20.10.2019
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed). Pipeline 45.281 Km/86 600 Km HSC - 1943/8921 Nos.	-
3	हुमरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 139/15-03-2018	राशि-4.98 11-09-2018	19.10.19	2.68	1.50	2.18	Distribution - 24750 HSC - 4579	Distribution main-23779 m HSC-3121	-
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II	राशि-371	3.79	21.10.19		0.49		Water supply	Distribution main-16830 m HSC-2428	-

S.E(DPM)
BUIDCoGM(Finance)
BUIDCoE.E(DPM)
BUIDCo

List of Project Bhojpur District

मई - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AAZES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-गणदीपति कस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube well-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-4nos OHT-6 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m	Work in Progress T/w 6/6 Completed, OHT- 2/6 in Progress (0 Completed) Pipeline 78.06 Km/125.225 Km HSC - 7772/25157 Nos	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-गणदीपति कस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	11.27			1 Tube well-8 Nos 2 Pump House with Attendant room- 8 nos 3 Staff Quarter-2 nos 4 Tower- 6 Nos 5 Chlorinator room-8 Nos 6 Pump Motor-8 nos 7 Transformer-8nos 8 Stand post-45 nos 9 Steel main gate-8 nos 10 Compound wall-1000m 11 House Service connection-10021 Nos 12 Rising main 13 Water Distribution network-78023m 14 Campus Devl 15 Chlorinator-8nos 16 Approach road	Work in Progress T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 60.37 Km/78.029 Km, HSC - 7273/10021 Nos	
3	जगदीशपुर जलापूर्ति योजना फेज- 11	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.45	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428	

E E(DPM)
BUIDCo

GM(Financ)
BUIDCo

SE(DPM)
BUIDCo

List of Project Nalanda District

मई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बिहारशरीफ जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-74.49 dated- 25.07.2011	19-07-2020	40.00	31.99	31.99	HYT/W -14Nos OHT -03Nos SUMP + UGR-I+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress T/w- 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed) Pipeline 89.04 Km/121.583 Km HSC - 58401/21524 Nos	लॉकडाउन के कारण कार्य बन्द।
2	बिहारशरीफ जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	03.06.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress. T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	लॉकडाउन के कारण कार्य बन्द।
3	इस्लामपुर जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019		1.3300		63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	लॉकडाउन के कारण कार्य बन्द।

E E(DPM)
BUIDCoS E(DPM)
BUIDCoGM(Finance)
BUIDCoS E(DPM)
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

मई — 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Date of Start	As per Agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Water Supply Scheme under state plan ARWAL	राशि- 2.49 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewell-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewell-1 Pump house-1 Distribution main-3750 m/3900m OHT-1 HSC-180/212 Nos.	-

E.E(DPM)
BUIDCo

GM(Finance)
BUIDCo

S.E(DPM)
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Jehanabad District

मई - 2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-596, dated- 28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w - 4 OHT - 2 Distribution - 37002 HSC - 15318	Work in Progress. T/w 4/4 Completed, OHT- 1/2 in Progress, (1 Completed). Pipeline 37.36 Km/37.002 Km HSC - 10283/15318 Nos	Due to delay in NOC for Land
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w - 14 OHT - 0 Distribution - 84900 HSC - 4900	Work in Progress. T/w- 10/14 Completed, OHT- No Provision. Pipeline -40.354 Km/98.605 Km, HSC - 2947/4900 Nos	Due to delay in NOC for Land
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.88 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19		3.00		Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress), OHT no provision. Pipeline-24 63 KM/26.597KM. HSC- 1680/3133	-

SE(DPM)
BUIDCo

GM(Finance)
BUIDCo

SE(DPM)
BUIDCo

GM(Finance)
BUIDCo

SE(DPM)
BUIDCo

GM(Finance)
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

मई - 2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	रशि - 33.55 करोड़ Letter no-917, dated- 17-12-2019.	रशि- 30.94 Cr, dated- 15.12.2011	15.09.2013	31.75	36.64		I. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6900 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (579 mtr.)	I. OHT-4 completed (ii) Rising Main- Completed 69826 Mtr (iii) Distribution Main- 4750 Nos (iv) House Connection- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos. Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधगया सिवरेज योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019, Amount-95.94 cr	100.63 Cr, dated- 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-5607 nos 8. Road Restoration-22480 mtr	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mis casting completed, IPS-4-11mRCC casting completed, IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road-2275/2275m. (Root Inst. Road B.T(work completed) C.C.Road-11570/12000m, Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक डक्कन सहित नाली निर्माण कार्य।	0.45 Lt no 88, dt. 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Drain - 1700 feet	Drain - 1050feet	
4	गया-नवादा मेन रोड में मुफसिल मोड़ से काब्रिस्तान तक डक्कन सहित नाली निर्माण कार्य।	0.33 Lt no 88, dt. 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Drain - 732 feet	Drain - 395 feet	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

मई — 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03. 2018	-	-	-	-	-	Pipe Line - 29.00 km HSC - 4864 T/W - 1	संवैदक के साथ एकराशनमा कर लिया गया है।	संवैदक द्वारा साईट पर पाईप की आपूर्ति की गई है।

E.E(DPM)
BUIDCo

GM(Finance)
BUIDCo

S.E (DPM)
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

मई — 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date.	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

E.E(DPM) BUIDCo

GM(Finance) BUIDCo

S.E(DPM) BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

मई — 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 सर्वेदक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.19	25.00	25.00	14.97	Drain 6.0 km	Drain 4.10 km	
2	सासाराम जलापूर्ति योजना फेज- I सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02. 2017	राशि-87.42, dated- 26.02.2018	25.02.2018	36.00	42.00	35.91	T/w - 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7120/14533 Nos.	Land for Kadiganj OHT not handed over by C O Forest Clearance for Master reservoir at Chandan Pahad awaited.
3	सासाराम जलापूर्ति योजना फेज- II सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01. 2018	राशि-30.00, dated- 06.07.18	05.07.2020	9.00	13.00	9.00	T/w - 2 OHT - 3 Distribution - 58844 HSC - 28025	Work in Progress T/w - 1 Completed, OHT- 1 Completed. Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos.	Land for Land of Sulemanganj OHT not received.
4	डेहरी खालमिया नगर जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	43.00	42.99	43.27	T/w - 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress. T/w 13/14 Completed, OHT- 2/4 completed, 2 progress). Pipeline 78.98Km/132.908 Km HSC - 7569/18341 Nos.	
5	विक्रमगंज जलापूर्ति योजना फेज- II सर्वेदक का नाम-Suman Enterprises	राशि-3.71 पत्रांक- 139/15.03 2018	राशि-3.26 06.10.2018	21.10.19	1.60	1.60	1.60	Distribution - 13354 HSC - 3550	Distribution - 13000 m HSC - 1150	

S.E(DPM)
BUIDCo

E.E(DPM)
BUIDCo

GM(Finance)
BUIDCo

22/9/20

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

(Project Related to Water Supply, Sewerage and Drainage)

North Bihar

Month - May 2020

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मई-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	मोतिहारी जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) lt No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	30.03.19 (Extend to 31.03.19)	25.09	19.48	19.48	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	Pipeline-49.86 km HSC-3805 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	आवटेन अप्राप्त
2	मोतिहारी जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 lt No-108 dt- 16.1.18 LOA-70.3254 lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20	5.00	12.63	12.63	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7	Pipeline-34.18 km HSC-381 OHT-2 in progress Tubewell-7 Pump House-3 in progress	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 lt No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.76	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no- 139/15-03- 2018	राशि -5.02 29-09-2018	28.03.19	3.85	3.85	3.85	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	

Ravi Pratap Singh

A

A

✓

✓

Rini Arulashy

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
5	कंसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कंसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139e15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.53	0.97	0.97	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-770	
7	रक्सौल जलापूर्ति योजना फेज- I सवेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II सवेदक-मेसर्स अक्वेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-28.35 km HSC-1576	
9	नगर पंचिद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD----/18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)		Rescined. Retender Invited on 12.05.2020
10	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमिन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093			0.00	0.00	0.00	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
11	सुरगौली वार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डों कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
12	सुगौली वार्ड नं०-08 में रेलवे स्टेशन गेट से होस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	0.00	0.00	0.00	1. Brick wall 2. RCC Slab	Foundation started	
13	सुगौली वार्ड नं०-10 में माई सीन नदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	0.00	0.00	0.00	1. Brick wall 2. RCC Slab	Foundation started	
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शहीननगर रोड तक पीएसपीडी सड़क एवं आरसीसी नाला निर्माण कार्य	Rs. 206.763	-	-	0.00	0.00	0.00	1. Brick wall 2. RCC Slab		

Ravi Kumar
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मई-2020

Rs. In Crores

Sl.no	Name of the Project & Name of the Contractor	AA&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	सशि-29.69, letter no- 596, Date- 28.03.2016	सशि-32.50 04.03.2017	15.11.2019 (EOT)	9.00	22.07	2.00	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	11
2	योजना का नाम- बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	सशि-70.96	सशि-61.57	23.07.2020	6.00	17.42	13.42	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-70.67 km HSC-7428 OHT-3 in progress Tubewell-5	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-97.25, letter no- 484, dated-20.12.16	सशि-101.92, dated-06.03.18	05.03.20	9.00	25.00	8.01	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-63.17 km HSC-3780 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	सशि-2.75 139/15-03-2018	सशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.75 km HSC-780	


For: Railways

158

5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	-	PHE & Electrification work	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	-	PHE & Electrification work	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m GSB-1434 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-4885 m GSB-885 m	

Raj. Pankaj
06/06/2020
AE

TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Sitamarhi District

मई-2020

SI No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	Pipeline-56.40 km HSC-3500 Pump House-4	
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-5952	Pipeline-21.47 km HSC-4053	
3	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेस्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पीपीसीओ सड़क पक्का नाला एवं स्लैब निर्माण कार्य/श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.20	0.20		Drain & Road	completed	
4	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैला के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पीपीसीओ सड़क पक्का नाला एवं स्लैब निर्माण कार्य/श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.42	0.42	0.22	Drain & Road	completed	

Ravi Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मई-2020

SI No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SED 05, 2014-15/ 10 C3.2018 Rs. 819.306	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 55.14	SBD 09, 2013-19/ 30.10.2018 Rs. 514.04	30.04.2019	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-23.14 km HSC-3615	

Ravi Ranjan
#6/06/2020

AE

TS to CE,
#6/06/2020

(WSD), North Bihar



Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Samastipur District

मई-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	समस्तीपुर योजना I सवेदक का नाम: M/S P Das Construction & Construction (JV)	3	4	5	6	7	8	9	10	11
1		RS. 19.6995 (WITH O&M 5 YEARS)	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	-	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-39.54 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	

Ravi Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मई-2020
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	झंझारपुर जलापूर्ति योजना मोबाईल नं-0471009096 संवेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10. 2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.684	1.502074	0.618	Pipeline-1.44 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-1.44 km HSC-450 OHT-1 Stand Post - 21	11
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आयांक- 280/नॉटिफ-02- 10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	03.01.2021	3.75	3.44	2.5	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House	Width 1.2 m Excavation- 250m, PCC-300 m, RCC Base-250 m, Side wall-200 m Cover slab-100 m	

Prati Puri
08/06/2020
AE

TS to CE.
08/06/20
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Darbhanga District

मई-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	अमृत योजना अंतर्गत दरमंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	17.50	17.15	17.15	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-37.122 km HSC-3834 OHT-Not started Tubewell-7 Pump House-5	
2	राज्य योजना अंतर्गत लहेरियासराय कर्मरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	6.11 Ref-30, dated-24.10.2018	0.1861218					1.762 KM 1200 MIM P Pile, 216 Nos of catchpit		निविदा निषादन प्रक्रियाधीन है।
3	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कोकट सड़क एवं नाला निर्माण कार्य।	1.2355 Ref 1061 Dated 24.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	0.00	Drain, of size 1'0"x1'6" =2400' 3'0"x3'0" & 3'0"x4'0" =2800' Road Of Size 8'0"x0'6"x2300'."	Completed	
4	राज्य योजना अंतर्गत दोनार गुमती से टेम्ही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	2177.75724 Dated	26.08.2020	4.24	4.14	3.18	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-500 M Base-400 m Stem-280 M	Forest clearance is awaited.

Puri Pankaj

✓

11

144

5	राज्य योजनान्तर्गत दरमंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवेशा भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	C.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"	Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon.
6	दरमंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.00	0.00	0.00	PCC Road 1600'0" Drain 1600'0" 1400'0" drain with cover and without grating completed. 16'0" of CD completed. DLC : 50'00"	
7	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 सनी अनीन, फौजुल्ला खाँ मस्जिद पुरानी मुंसफी कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल बक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
8	राज्ययोजनान्तर्गत बेला चौक से डी.एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800'0" Drain 1800'0"	अतिक्रमण हटाने हेतु लिखा गया है।


 P. S. Prasad
 06/06/2020
 AE


 TS to CE,
 (WSD), North Bihar


 Chief Engineer
 (WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मई-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received (Rs. In Cr.)	Financial Progress (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.	Issues in Execution
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	राशि -96.41 18.10.17	14.04.2019	57.05	55.53000	55.530	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-141.95 km HSC-15105 OHT-4 Tubewell-16 Pump House-16 Pump Motor-7 install (6 supply Transformer-16 (Supply)	Out of seven places only one place NOC issues. Six places NOC under pending of District Administration saharsa
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	राशि -3.94 06-10-2018	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-15.99 km HSC-2555	
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉवेंबर-02-01 / 2017- 307, नवि एवं आवि. एवं लिथि- 24.03.2017	राशि -55 50 करोड़	28.01.2019	22.72	20.26	18.10	Construction of 12.5 KM Drain	7.6 Km Drain completed (out of 11 KM)	

Ravi Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मई-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	12.46 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03- 2018	राशि-6.73 करोड़ 29.11.2018	29.5.19	3.50	3.50	3.50	Pipeline-237.14 km HSC-4316	Pipeline-32.77 km HSC-2325	

Ravi Prakash
26/06/2020
AE

TS to CE
26/06/20
Chief Engineer
(WSD), North Bihar

TS to CE
26/06/20
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मई-2020

Rs. In Crores										
Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	10.12.2015	5.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	राशि -2.08 29.11.2018	25.03.19	1.12	1.09	1.09	Pipeline-68.84 km HSC-3173	Pipeline-65.00 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कंसद्रक्शन	19.91 131/08-03- 2018	राशि -15.69 07.09.2015	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	Pipeline-41.80 km HSC-2782	
4	सुपौल जलापूर्ति योजना फेज- II	08.38 131/08-03- 2018	राशि -8.97 06.10.2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-44.36 km HSC-211430.34	
5	सुपौल स्ट्रौम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 280/नामनि- 02-03/2017- 119, नावि एवं आवि एवं तिथि- 20.02. 2018	राशि - 20.73	20.06.2020	11.04	10.06	10.06	Costruction of Storm Water Drainage 5.5 km	3.50 Km Drain completed	

Ran. Pankaj
06/06/2020
AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

मई-2020

Rs. In Lakh

RS. IN LAKH											
Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (In Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution	
1	2	3	4	5	6	7	8	9	10	11	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	762.00	758.00	0.00	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	(i) Survey Work Complete. (ii) Contractor has setup it's logistic and Plant site at manikamath Mushahari. (iii) Hydraulic design and RCC design for one drain (Mithanpura to Tirhut Canal) was submitted by contractor, Hydraulic & RCC Design of Part of this Drain has been approved by CE (North), BUIDCo. Drain cleaning work is being done in this section. Construction started in one section of this drain.	1.Land for STP near manikaman was finalised at near manikaman, but owing to local villager's demand. Muzaffarpur Administration has decided that STP will not be constructed there, alternate site will be provided for STP at Manikaman. 2.Land for Fardo Nala STP yet not finalised. 3.Land for STP near Tirhut canal has been finalised. NOC has been sought from E.E. Tirhut Canal Ratwara.	
2	वार्ड नं०-2 लक्ष्मी चौक शम्भू साह के घर से एन०एच०-28 चौदनी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.84	41.50	41.50	Road & Drain	100%	70%	नाला का कार्य प्रगति में।
3	वार्ड नं०-27 में दामूचक मुख्य पथ से विजय कुमार के घर से मझीलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.13	13.07		Road & Drain		100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।

Rajendra Prakash

2

139

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
4	वार्ड नं-7 ब्रह्मर्षि नगर में सतोश जी के घर से एन0एन0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.90	16.04		Road & Drain	100%	नाला का कार्य पूर्ण है।
5	वार्ड नं-46 दुना भट्टी रोड नं-3 कामेश्वर तिवारी विनोद चौरसिया भाया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लेब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.65	38.24		Road & Drain	80% 100%	सड़क का कार्य प्रगति में।
6	वार्ड नं-7 धर्मशीला बर्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.48	19.30		Road & Drain	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वार्ड नं-33 में सादपुरा रामविलास साह के घर से लोहार टोला होते हुए भाया जगदेव महतो के घर मिलकी टोला धनुषार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.46	91.22	52.51	Road & Drain	40% 100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
8	वार्ड नं-46 आर0पी0 श्रीवास्तव लैन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमकंट के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.71	32.51		Road & Drain	10000%	नाला का कार्य पूर्ण।
9	वार्ड सॉ-19 में पंकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने गली तक भाया जी0डी0 मंदर इंटरनैशनल स्कूल तक पी0सी0सी0 पथ सह स्लेब सहित आर0सी0सी0 नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.65			Road & Drain		कायदेशि निर्मित। सर्वेदक द्वारा कार्य प्रारंभ नहीं करया गया है।
10	वार्ड सॉ-30 एवं 34 में पशव पोखर से निमनौक तक भाया गली नं-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.24	54.98	54.98	Road & Drain	50%	नाला का कार्य प्रगति में।

128

Ravi Ranjan

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
11	नैहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	31.01.20	85.04			Road & Drain	75%	नाला का कार्य प्रगति में।
12	वार्ड सं०-12 में पी०डब्ल्यूडी० कॉलोनी होते हुए स्व० मणिरूपण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.65	32.83		Road & Drain	20%	सड़क का कार्य प्रगति में।
13	वार्ड सं०-30 में प्रजामति ब्रम्हा गली से कलमबाग रोड एम्बीसन कोचिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.71	20.61		Road & Drain	50%	नाला का कार्य प्रगति में।
14	वार्ड सं०-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लोन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.81	31.34		Road & Drain	50%	नाला का कार्य प्रगति में।
15	जेन्थि पेट्रोल पंप के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.66	42.95		Road & Drain	15%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
16	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.17	69.09		Drain Only	70%	नाला का कार्य प्रगति में।
17	वार्ड सं०-7 में गुमदी न०-02 से गाविंदपुर होते हुए एन०एच०-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.85	58.87		Road & Drain	40%	नाला का कार्य पूर्ण।
18	वार्ड सं०-28 में दामुचक प्रोफेसर कॉलोनी में पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.32	67.00		Road & Drain	100%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।

Ravi Ramesh

37

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
19	वाई नं०-17 बालघाट बूझानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुमन रजक रामलखन लाल कर्म के घर से बाहिन डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-00.00.19	27.08.2020	243.27			Road & Drain	0.20000	कार्य प्रगति में।
20	लकड़ीवाही बाँध से भाया जगनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.57	46.61		Road & Drain	30%	20%
21	वाई स०-02 में दिलिय कुमार के घर से समकुमार के घर तक सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526		51.97			Road & Drain		एकरासनामा करने हेतु संवेदक को पत्र निर्गित।
Nagar Panchayat Kanti										
1	नगर पंचायत कोटी अन्तर्गत वार्ड स०-4 में रेलवे स्टेशन रोड से लेकर एन०एच०-28 होते हुए वार्ड स०-08 स्थित मन तक दोनों तरफ आर० सी० नाला निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	in progress
2	नगर पंचायत कोटी अन्तर्गत वार्ड स०-10 में यासीन के घर से शंकर राय के घर होते हुए विशपुर चौक से मीनापुर रोड तक पी० सी० सड़क एवं नाला निर्माण कार्य। M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W	completed
Nagar Panchayat Motipur										
1	नगर पंचायत मोतीपुर अन्तर्गत वार्ड स०-11 में सोडाइन्बर दलित टोला सुकन पासवान के घर होते हुए महना कब्रिस्तान पीच रोड तक पी० सी० सड़क एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.799245	0.799245	G.S.B, P.C.C, B.E.S E/W	G.S.B, P.C.C, E/W	completed
2	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अनस के आरा मिल होते हुए मध्य विद्यालय पुरानी बाजार तक पी० सी० सड़क एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.484960	0.484960	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B+ P.C.C, R.C.C, E/W	completed

136

Puri Panchayati

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
Nagar Panchayat Sahebganj										
1	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-१ में सुखनर मठ से पश्चिम इमामबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W		कार्य स्थल पर जमीन विवाद रहने के कारण, अचलाधिकारी को कराने हेतु अनुरोध किया गया है। नामी प्रतिवेदन अभी अप्राप्त है।
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-२ में लखीन्द्र राय के घर से स्व० नारायण जी के घर पोखर पुलिया तक नाला एवं पी० सी० निर्माण कार्य। M/S Gajendra patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	RCC, PCC	In progress
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-३ में सुनिल कुमार के घर से भाग्य नारायण राजत के घर होते हुए सुखनर मठ तक आर० सी० नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W Work in Progress	completed
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-४ में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एवं पी० सी० पी० पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234					T/S under process
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-५ रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० पी० नाला एवं पी० सी० पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332					Technical bid open
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-६ में माई स्थान से बौदली तक आर० सी० नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	In progress
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-७ में पानी टंकी पुलिया से माई स्थान तक आर० सी० पी० नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.76	0.76	0.76	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	In progress
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-९ में धर्मशाला चौक से वियबार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	In progress

Ravi Paul, early

135

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-10 में गोधी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस0एच0-74 तक आर0सी0नाला एवं पी0सी0सी0 पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	1.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W Work in Progress	In progress
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर0 सी0 नाला एवं पी0 सी0 सी0 संडक निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634					Technical bid open

Pin Polcey
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-64.83 km HSC-77051 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons.	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	15.94	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-91.82 km HSC-4210 OHT-1 progress Tubewell-4 Pump House- Pump Motor- Transformer-	
3	हाजीपुर नगर परिवर्द्ध के वार्ड सं०-39 बाघ टोला रोड एन०एच०-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आ० सी० सी० नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099					निजी जमीन होने के कारण स्थानीय लोगो द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक 119 दिनांक 26.07 2019 द्वारा योजना स्तब्द करने हेतु विभाग से अनुरोध किया गया है।

Ravi Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	किशनगंज जलापूर्ति योजना फेज- I संवैदक का नाम-M.K.Enterprises	31.15	30.51 03.11.2018	02.11.20	13.60	13.60	13.60	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-55.18 km HSC-4458 OHT-0 Tubewell-4 Pump House-4 Pump Motor-0 Transformer-0	-
2	किशनगंज जलापूर्ति योजना फेज- II संवैदक का नाम-Umang Infrastructure	49.63	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-60.79 km HSC-2911 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-0 Transformer-0	-

Ran. Parkash
06/06/2020
AE

04/06/20
TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	11
2	अररिया जलापूर्ति योजना फेज-II सेवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	2.00	2.00	2.00	Pipeline-46.56 km HSC-7611	Pipeline-22.61 km HSC-676	-
3	नगर परिषद फारविसगज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सत्र अस्पताल तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। 2014-15 सेवेदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,387.00 08.02.2016	07.08.2016		0.36		P.C.C & Drain	1390'00" नाला कार्य एवं 370'00" में पथ अतिक्रमण के कारण कार्य बाधित है।	-
4	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी0सी0सी0 सड़क का विस्तार इस्लामपुर बट ब्रूम नेपाल सीमा तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। 2014-15 सेवेदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016		0.59		P.C.C & Drain	लगभग 1190'00" नाला कार्य पूर्ण है। 240'00" अतिक्रमण के कारण कार्य बाधित है।	-
5	फारविसगज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-		-		P.C.C & R.C.C Drain	Fund Not Available	-

Ravi Prakash
26/05/2020

AE

TS
04/06/20

TS to CE,
(WSD), North Bihar

Ravi Prakash

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

मई-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	45.58	45.58	45.57	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-79.11 km HSC-5628 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	-
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-33.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	15.41	15.41	15.41	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-9.32 km HSC-360 OHT-3 in progress Tubewell-7 Pump House-7 progress Pump Motor-7 supply Transformer-0	-

Ravi Pratap
26/06/2020

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

मई-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	कटिहार जलापूर्ति योजना फेज-I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	45.20	45.20	45.20	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-99.74 km HSC-7445 OHT-5 in progress Tubewell-15 Pump House-8 Pump Motor-18 supply Transformer-18 Supply	-
2	कटिहार जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	11.45	7.37	7.35	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-10.56 km HSC-321 OHT-0 Tubewell-8 Pump House-5 in progress Pump Motor-10 supply Transformer-10 Supply	-

Rini Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

मई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
1	2	3	4	5	6	7	8	9	10	11
1	छपरा जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-72.98 km HSC-9500 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-19 25.07.2018	27.07.2020	6.50	6.22	6.22	Pipeline-7108.36 km HSC-16101 OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-46.40 km HSC-2812 OHT-0 Tubewell-6 Pump House- 1 progress Pump Motor-0 Transformer-8	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	Letter no-9C dated- 27.02.2019 Amount 29.95 Cr.	Rs. 27.38 22.08.2019	21.02.2021	5.53	2.73	0.00		E/W - 70.24 BWD-25.64 Garbage release 1002 tractor RCC work started at 3 point	
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सह-सड़क निर्माण।	Letter no-79, dated-06.12.17 Amount 2.98 Cr.	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10		100 mtr RCC Drain completed	

Rui Pandey

✓

✓

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
5	उपग्राम I&D and STP Project	Letter no-338, dated- 30.11.2018 Amount 236.15 Cr.	244.39	24 month	11.99	11.99	0.00		Survey Report prepare.	

Ravi Prakash
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मई-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated- 06.12.2016	30-04-2019	34.73	27.48	-	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Pipeline-49.51 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	-
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	25.30	-	Pipeline-157.51 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-79.97 km HSC-5043 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

पुनः प्रमाणित
06/06/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

मई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 29.06.2018	28.06.2020	32.00	29.35	26.99	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-74.64 km HSC-6507 OHT-1, 2 Existing Tubewell-6	-
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	राशि-53.36	राशि-53.36	25.05.2020	18.00	14.47	13.00	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline-35.70 km HSC-2999 OHT-2 in progress, 1 existing Tubewell-6	-
3	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.6	0.53	03.02.20	0.30	0.00		RCC Drain and PCC Road	कार्य प्रगति पर। 80 प्रतिशत पूर्ण।	
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26		-	0.56	0	-	PCC road RCC Drain	कार्य प्रारंभ।	
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	3.06		-	0.76	0	-	PCC road RCC Drain	350 फीट ड्रेन पूर्ण।	
6	राज्य योजनान्तर्गत नगर पंचायत बखरी में बखरी राईस मिल से चन्द्रमागा नदी तक आर0सी0सी0 नाला निर्माण।	0.95		-	-	-	-		निविदा की प्रक्रिया में।	-

Ravi Prakash
06/06/2020
AE

TS to CE,
06/06/20
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

National Mission for Clean Ganga (NMCg)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : May 2020

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.05.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	AA & ES Gol/GoB (Rs. In Cr.)	Date of Sanction/ Date of AA&ES Issue Gol/GoB	Agreement Amount /Date (Rs. In Cr.)	Date of Start	Date of Completion (As per Agreement)	Contractors Name	Total expenditure incurred (Including State share)			Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
										Project expenditure (Rs. In Cr.)	Centrage (Rs. In Cr.)					
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17	
1	Beur Sewerage Treatment Plant, Patna	43	-	66.16 74.29	15-07-14 05-01-15	77.85 Cr. (C cost-47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	06.10.17	05.10.19 (Necessary action has been initiated for EOT)	M/s Voltas & GAA (JV)	48.73	2.63	99%	-	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	1. SBR Basin- Precast slab on feed channel work Completed. 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MPS- Slab casting completed. Brick work up to roof Completed. Finishing work up to inlet work in progress. 7. MCC & Admin Building-Completed. 8. Receiving Chambers - Completed.	
2	Beur Sewerage Network, Patna	-	179.74	225.77 394.89	31-12-14 24-01-17	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	06.04.17	05.04.20 (Necessary action has been initiated for EOT)	M/s L&T	223.22	6.20	68.67%	3327	Sewerage Network – 180 K.M Manhole – 7471 nos. House connection pit – 14808 nos. House hold connection- 15000 nos. Road restoration- 162 K.M	Network- 124.747 Km. Completed. Manhole- 4209 Nos. Completed. House Connection Pit - 6170 nos. Completed. House Hold Connection – 4206 Completed. Road Restoration 123.892 Km. Completed	
3	Karmalichak Sewerage Treatment Plant, Patna	37	-	77.04 83.97	15-07-14 05-01-15	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	06.10.17	05.10.19 (Necessary action has been initiated for EOT)	M/s Voltas & GAA(JV)	48.01	2.57	100%	-	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Sitting Chambers	1. SBR Basin- Electro Mechanical Completed. 2. Chlorination Contact Tank - work Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MPS- Electromechanical work Completed. 7. MCC & Admin Building- flooring work Completed. 8. Sitting Chambers - Electro mechanical work Completed. 9. Commissioning activity is in progress.	
4	Karmalichak Sewerage Network, Patna	-	96.54	277.42 284.39	16-03-17 28-03-18	253.98 Cr. (C cost-142.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	21.05.18	20.05.21	M/s VA Tech Wabag	101.33	2.89	54%	-	Sewer Network- 96.54 km, Manhole- 4311 nos, House Connection Pit - 19084 nos, Road Restoration- 96.54 km, House Connection -38168 nos.	Sewer Network- 60.84 km completed out of 96.54 km, Manhole- 2354 nos completed out of 4311 nos, House Connection Pit - 6412 nos completed out of 19084 nos, Road Restoration- 35.07 km completed out of 96.54 km, House Connection - 7054 nos. completed out of 38168 nos. Work is very slow due to COVID - 19 pandemic. Only road restoration work is being done.	
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna	60	55.10	184.93 201.57	21-04-15	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	06.04.2017	05.04.20 (Necessary action has been initiated for EOT)	M/s Toshiba & EMS (JV)	148.60	5.66	92.00%	2356	Sewer Network -55 km. Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Grinde Chamber Casting - 510 M3. Thickener Casting - 350 M3. CCT Casting – 670 M3. Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3. Admin Cum Lab Building - 302 M3. Staff Quarter/Security Cabin - 295 M3.	Laying of pipe 51.637 Km. completed out of 55 Km., Construction of Manhole 2266 Nos. completed out of 2397 Nos., HSC PIT 4363 Nos. completed out of 5859 Nos., Road Restoration 51.050 Km. completed out of 55 Km., House Hold Connection 3395 No. Completed out of 21360 No., STP (60MLD)- SBR Basin casting - Completed, MPS casting - Completed, Grinde Chamber casting- Completed, Thickener casting - Completed, MCC & blower room Casting- Completed, CCT Casting- 636.50 M3 Completed out of 670 M3., Sludge Dewatering Building- Completed, MCC & blower room casting- Completed, Admin Cum lab Building Casting - 219.00 M3 Completed out of 302 M3., Staff Quarter - 195.50 M3 Casting Completed out of 295 M3.	

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	AA & ES Gol/GoB (Rs. In Cr.)	Date of Sanction/ AA&ES issue Gol/GoB	Agreement Amount /Date (Rs. In Cr.)	Date of Start	Date of Completion (As per Agreement)	Contractors Name	Total expenditure incurred (Including State share)		Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress.
										Project expenditure (Rs. In Cr.)	Contage (Rs. In Cr.)				
6	Saidpur Sewerage Network, Patna	-	172.50	268.63 426.71	01-04-15 24-01-17	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.86 Cr.) 30-01-18	30.01.18	29.01.21	M/s L&T	226.43	6.17	47.8%	-	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying 77.75 km completed out of 162.38 km, manhole 2524 nos out of 6379 nos, Property Chamber 1109 nos completed out of 18618 nos, Road Restoration - 78.06 km (including Trenchless & DI pipe) completed out of 162.38 km, DI Rising Main 887m completed out of 6.65 km, House Connection- 1284 nos completed out of 28118 nos Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing at SPS Exhibition Road.
7	Pahani Sewerage Treatment Plant, Patna	60	-	191.62 197.797	19-05-17 30-03-18	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	10.05.18	09.11.20	M/s VA Tech Wabag	37.59	1.75	51.00%	270	Development of a 60 MLD capacity sewage treatment plant. Effluent channel of length 1 Km. and reuse components. UV Disinfection.	1. MPS- 8th lift wall casting completed. 2. SBR- 56% raft completed & Side wall work in progress 3. CCT- Raft completed. 4. Admin Building- 2nd floor slab completed. 5. Staff Quarter - 2nd floor slab completed. 6. Sludge Dewatering and Centrifuge Building- Footing completed and slab shuttering completed. 7. Substations - Column Till 1st beam bottom completed, work is shutdown due to lockdown.
8	Pahani-Zone IV A (S) Sewerage Network, Patna	-	87.69	184.86 190.908	22-05-17 28-03-18	157.80 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	30.05.18	29.05.21	M/s EMS Infracon JV Technocrat Cons.	114.08	4.88	67.00%	864	Sewer Network - 87.97 km. Manhole - 3270 No. Road Restoration - 88 km. Property Chamber - 10650 Nos. House Hold Connection - 21300 No. SPS - 1 No.	Sewer Network - 68.70 Km. completed out of 87.97 Km, Manhole- 2475 Nos. completed out of 3270 Nos, Property chamber- 3474 Nos. completed out of 10650 Nos., Road Restoration 66.590 km Completed. out of 88 km., House Hold Connection 3271 Nos. Completed out of 21300 Nos. SPS Well, Screen Chamber, Inlet Chamber & Distribution Chamber, DG Room, Transformer Room, Duty Room, Security Room, MEP Room, Staff quarter and Valve Chamber work completed. Boundary wall work under progress.
9	Pahani Zone-V Sewerage Network, Patna	-	115.93	356.37 372.755	22-05-17 28-03-18	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	27.04.18	26.04.21	M/s Shapoorji Pallonji	75.16	2.10	41.52%	135	Pipe Laying - 115.93 km Manhole - 5306 Nos Property Chamber - 31000 Nos Road Restoration - 169.03 km House Connection - 22855 Nos SPS - 1 Nos	Sewer Network - 48.6 km completed out of 115.93 km, Manhole- 1491 nos completed out of 5306 nos, Property Chamber 2115 nos completed out of 31000 nos, Road Restoration 44.05 km completed out of 169 km, House Connection- 2402 completed out of 22855 km. Rest work in progress.
10	Digha STP & Sewerage Network, Patna	100	288	824 836.44	11-08-17 22-05-18	1187.66 Cr. 30-12-2019	30.12.19	29.11.22	VA Tech Wabag	0.39	0.03	-	-	STP- 100 MLD Network - 303 KM.	1. Survey completed for sewerage network. Sewerage network design under progress. 2. BEP drawing preparation for STP completed. Vetting to be done from IIT. 3. Sewer laying in R-Block Digha road has been started.
11	Kankarbagh STP & Sewerage Network, Patna	50	150	578.89 588.8786	11-08-17 22-05-18		30.12.19	29.11.22		0.27	0.02	-	-	STP- 50 MLD SPS- 02 Nos. Network- 150 km.	1. Contractor not submitted Drawing & Design till date 2. Contractor submitted to IIT approved Master document list.
12	Begusarai STP & Sewerage Network, Patna	17	98	230.06 236.5606	05-03-18 22-05-18	236.85 Cr. 04-02-2020	04.02.20	03.02.22	Toshiba (JV)	18.05	-	5%	30	STP- 17 MLD SPS and Network- 98 km.	Sewer Network - 8 Km. Completed.





Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	AA & ES Gol/GoB (Rs. In Cr.)	Date of Sanction/ Date of AA&ES Issue Gol/GoB	Agreement Amount /Date (Rs. In Cr.)	Date of Start	Date of Completion (As per Agreement)	Contractors Name	Total expenditure incurred (Including State share) (Rs. In Cr.)		Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
										Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)				
13	I&D works and STP at Sullanganj	10	-	60.22 63.43	01-08-17 30-03-18	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 15-09-18	15.09.18	14.02.20 (Necessary action has been initiated for EOT)	M/s VC Projects (JV)	9.16	0.37	26%	47	STP - 10 MLD SPS - 4 Nos. and I&D	1. Site office completed. 2. Survey work is completed. 3. Compound wall work 95% completed. 4. MBBR- Lounder Shutting work in progress. 5. Construction of Admin Building- 2nd Floor Slab casting completed and Brick work in progress. 6. Centrifugal Building- Structure completed. 7. Chlorine Contact Tank- Wall Casing completed. 8. Sludge storage shed- Brick work in progress. 9. Chlorine Torner Building- Structure work completed. 10. Thickner, Filterate Sump - Raft casting completed, Rest in progress. 11. Return sludge sump- Last lift wall casting in progress. 12. Plate Settler- Structure completed.
14	I&D works and STP at Barh	11	-	59.27 61.38	10-08-17 30-03-18	53.90 Cr. (C Cost- 25.57 Cr. And O&M- 27.33 Cr.) 22-10-18	22.10.18	21.04.20 (Necessary action has been initiated for EOT)	Toshiba Water Solution	7.83	0.36	37%	500	STP - 11 MLD SPS- 6 Nos. and I&D	STP land handed over on 12th June 2019, BEP of Barh STP has been approved, Structural & Mechanical drawing of SBR tank, CCT, Air Blower Building, Security Cabin, Gravity Sludge Thickener, Belt Filler Press bldg Admin & MCC/DG- Transformer Room, HT Room & Grit Separator has been approved. RCC of SBR wall 2nd lift completed and steel binding shuttering for SBR 3rd lift under progress. GST-RCC wall completed upto 3rd lift, Staircase and walkway construction to be started. Belt Press, Filler Building and Chlorination Building- Column upto plinth beam level completed. CCT- RCC raft completed. Comprehensive survey including all drains in the town irrespective of its outfall (Either in Ganga river or not) to be started shortly, so that all waste water flowing in drains can be collected to STP for its treatment.
15	I&D works and STP at Naugachia	9	-	60.79 64.029	01-08-17 30-03-18	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	22.10.18	21.04.20 (Necessary action has been initiated for EOT)	Toshiba Water Solution	3.56	-	15%	51	STP - 9 MLD SPS- 6 Nos. and I&D	1. Survey work completed. 2. BEP, Design & Drawing Approved on dated- 18.05.2020 3. Boundary wall- 70% work completed, Rest in progress. 4. SBR- 2nd Lift Wall Casting 40% completed, Rest in progress. 5. CCT- Wall Casting under Progress. 6. Fine Screen and Grit Chamber- Concrete work under progress. 7. Admin Building and Air Blower Building- PCC in foundation completed.
16	I&D works and STP at Sonapur	3.5	3.6	30.93 32.6077	14-09-18 08-03-19	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	16.08.19	15.02.21	S.G.Const & S.N.Environ	1.76	0.02	7.50%	23	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	Excavation for Admin Building & Panel Room done Foundation & Column upto plinth level of Panel Room & Admin Building is in progress. Excavation of SBR tank started. Boundary wall work completed.
17	I&D works and STP at Mokarna	8	-	60.91 56.70	06-03-19 30-03-18	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	03.09.19	C2.03.21	EMS Singh	1.54	0.11	-	600	STP - 08 MLD SPS and I&D	SBR-Raft 95% Reinforcement binding completed and Admin Building foundation work completed. MPS - Excavation work in progress

[Handwritten signature]

[Handwritten signature]

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	AA & ES Gol/GoB (Rs. In Cr.)	Date of Sanction/ Date of AA&ES issue Gol/GoB	Agreement Amount /Date (Rs. In Cr.)	Date of Start	Date of Completion (As per Agreement)	Contractors Name	Total expenditure incurred (Including State share)		Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress..
										Project expenditure (Rs. In Cr.)	Contage (Rs. In Cr.)				
18	I&D works and STP at Bakhtiyarpur	10	-	35.88 37.805	24-12-18 08-03-19	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	27.08.19	26.08.20	S.G. Construction & S.N.Enviro	1.13	-	-	-	STP - 10 MLD SPS and I&D	1. Land issued : C.O Bakhtiyarpur has been requested to provide alternative Lands as the allocated Land is Rayati Land under Jama Bandi. Through CO has requested Admin revenue for Jama Bandi cancellation. 2. Agriculture Dept. has been requested to accord permission to construction STP in Land near Bakhtiyarpur.
19	I&D works and STP at Maner	6.5	3	41.36 43.5681	22-01-19 08-03-19	40.83 Cr. (C Cost- 18.876 Cr. And O&M- 22.163 Cr.) 27-09-19	27.09.19	26.09.2020	SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	1.06	-	-	-	STP - 6.5 MLD SPS and I&D	Currently Land not available for STP. Land at two places have been identified. One land belongs to Tourism Department & another land belongs to ULB. Request letter from BUIDCO has been sent to DM, Patna, CO Maner, Request Letter has also been sent to UD&HD for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.
20	I&D works and STP at Chhapra	32	18.95	235.15 242.6337	30-11-18 08-03-19	244.39 Cr. 04-02-20	20.03.20	19.08.21	Toshiba (JV)	12.05	-	5%	5	1. Construction of the sewerage network including interception of channel drains. (18.50 KM) 2. Construction of Intermediate & Main Sewage Pumping Station, (5 IPS & 1 MPS). 3. Construction of Sewage Treatment Plant 32 MLD (16 +16 MLD)(STP).	1. Network Design Approved By IIT Patna On 22.05.2020 2. STP Contour Survey Work For Entire Plot Completed. 3. STP SBC Work Completed. 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress. 5 SBC Work For 3 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation. 6 QAP Approved For RCC & DMC Pipes. 7. DMC Pipe Production Is In Progress. 8. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilized At Site. Basic Fabrication work for labor colony & store is prepared at our fabrication unit, will sent to site asap. 9. GAD Preparation For IPS & MPS With Detailed Hydraulic Calculation Is In Progress.
Total		457	1269.05	4052.26 4491.3127	-	4117.276 Cr.	-	-	-	1079.96	35.76	-	8208	-	-

Executive Engineer (PDM)
BUIDCO, Patna

General Manager (Finance)
BUIDCO, Patna

Superintending Engineer (PDM)
BUIDCO, Patna

Chief Engineer (PDM)
BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.05.2020)

Sl. No.	Project Name	No. of Ghat	Promenade	Sanctioned Cost Gol (Rs. In Cr.)	Date of Sanction/ Date of AA&ES Issue Gol	Agreement Amount /Date (Rs. In Cr.)	Date of Start	Date of Completion (As per Agreement)	Contractors Name/ Mobile No.	Total expenditure incurred (Including State share)			Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
										Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)					
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17	
1	River Front Development, Gopalganj	2	-	8.25	07.03.19	7.36 04.01.2020	04.01.20	03.06.21	Baban Kumar Singh	1.14	-	30%	59	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 nos. have been completed. 2. Tie Beam- 03 Rows have been completed of 1st Ghat 3. Waist slab Reinforcement- 02 Rows have been completed of 1st Ghat.	
2	River Front Development, Patna	20 Ghat	6.6 Km	243.27 336.73 (Revised)	19.06.13 26.02.19	254.52 24.04.14	24.04.14	23.04.2016 Time Extension Date- 23.05.20	L&T	284.65	18.12	93%	-	Development of Ghats- 13 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.	Development of Ghats- 15 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance. For Rest work of three ghats contractor not mobilized personnels till date. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Show cause has been given to M/s L & T for the same.	
Total		-	-	344.98	-	261.88	-	-	-	285.79	18.12	-	-	-	-	-

Executive Engineer (PDM)
BUIDCO, Patna

General Manager (Finance)
BUIDCO, Patna

Superintending Engineer (PDM)
BUIDCO, Patna

Chief Engineer (PDM)
BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.05.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Two Bid received. Technical Committee recommendation along with all documents sent to SMCG/NMCG on 16.01.2020 for approval. NMCG direction received on 11.02.2020 and SMCG direction has been received on 17.03.2020. As per instruction of SMCG Technical Committee meeting was held and their after Financial Bid of successful bidder was opened. Financial Bid Evaluation Report has been submitted to SMCG. The direction of NMCG has been received on 23.05.2020. Buidco review the direction of NMCG and reports have been submitted to SMCG for further necessary action.
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-12-17 22-05-18	0.05	-	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019. Some observation has been received on 11.09.19 and compliances has been sent vide letter no.- 966 dated- 04.12.19 to NMCG. Observation regarding IPS land has been received. Preparation of compliance under progress. Balance design to be done from other consultant as TAHAL (earlier DPR consultant) is not responding.
3	I&D works and STP at Fatuha	7	-	35.49 260.871	24-12-18 22-05-18	-	-	The decision in this tender shall be taken in up coming Buidco Board Meeting.
4	I&D works and STP at Danapur	25	-	103.27 108.4164	08-02-19 06-06-19	-	-	
5	I&D works and STP at Phulwarisharif	6+7=13	-	46.25 48.6583	08-02-19 06-06-19	-	-	NIT has been Published.
6	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	
7	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation report has been sent to SMCG for approval.
8	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SMCG on 24.03.2020. SMCG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank have been received the same are being complied by Buidco.
9	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	NIT has been Published.
10	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	-	-	NIT has been Published.
Total		105.25	457.17	1276.35 1292.41	-	0.16	-	-

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
RFD								
Sl. No.	Project Name	No. of Ghat	Promenade	Sanctioned Cost (Crore) Gol	Date of Sanction/ Date of AA&ES issue (Gol)	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	River Front Development, Muzaffarpur	-	-	10.77	07.03.19	0.05	-	Financial Bid has been opened on 30.04.2020, Bid Evaluation Report has been sent of SMCG for approval.
Total						0.05	-	-

Executive Engineer (PDM)
BUIDCo, Patna



General Manager (Finance)
BUIDCo, Patna



Superintending Engineer (PDM)
BUIDCo, Patna



Chief Engineer (PDM)
BUIDCo, Patna



Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : May 2020

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

मई - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	अंतर्राज्यीय बस टर्मिनल पटना योजना संवर्द्धक का नाम-Shapoor J Pallon j	3	4	5	6	7	8	9	10	11
			1. Main component- Rs 275.21 2 Supplementary agreement for land filling-Rs 10.12 Cr 3. Supplementary agreement for boundary wall-Rs 3.79 Cumulative agreement value(1+2+3)= 298.55 Cr	1. As per agreement date of completion- 04.05.2019 2. As per 1st EOT- 24.11.2019 3. As per 2nd EOT- 21.07.2020	207.37	211.23	Amount- 207.37 31.01.20	Boundary Wall, SUBSTATION BUILDING, UG TANK, DRIVERS DORMITORY, AC PLANT ROOM, SUBWAY, Elevated Corridor, Tower A, Tower B, Tower C, Tower D, Rigid Pavement	Boundary wall casted upto 665mtr/1326mtr Tower A - Completed, External Plaster and painting work in progress. Internal door fixing and flooring work in progress. Tower B - Completed External Plaster and painting work in progress. Internal door fixing and flooring work in progress. Roof waterproofing work in progress. Tower C - Completed External plaster and painting work in progress. Tower D - 7th and 8th floor reinforcement and shuttering work in progress. Internal Blockwork and plaster work in progress. Sub station building completed. AC Plant building completed. Other development work in progress. Main Exit gate, arrival platform & RE wall for elevated corridor in progress	
2	पटना शहर में इलेक्ट्रॉनिक ट्रेफिक लाइट का अधिष्ठापन कार्य संवर्द्धक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08 2014 एवं	राशि-25,20,08,338.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post-85	Traffic Control Room Completed. Installation (Foundation) of Electronic Traffic Light Completed-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु बिभाग को पत्रांक-2491, दिनांक-16.04. 20 के द्वारा पत्र भेजा गया है।

Pooja Ranjan Singh
(AE Civil)
24/06/2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
3	राजीव आवास योजना अन्तर्गत राशि - 49.09 करोड़ यारपुर अम्बेदकर कॉलोनी, पटना में 439 आवासीय इकाईयों का निर्माण कार्य	पत्रांक-04/RAV- 28/2014-131, दिनांक-07.05. 2015 एवं	राशि-15.80.49.964.	06.04.2017	7.92	3.25	3.25	439 आवासीय इकाईयों का निर्माण कार्य	Block-A (24 Dwelling Units) Completed. Block-B (24 Dwelling Units) Finishing work completed	सिर्फ दो ब्लॉक में प्रति ब्लॉक 24 यूनिट (कुल-48 यूनिट) का निर्माण कार्य किया गया है। यूनि की अनुसूचना के कारण शेष निर्माण नहीं हो सका। पटना नगर निगम को हस्तांतरित किये जाने हेतु अनुरोध किया गया है। पत्रांक-2796. दिनांक-28.04.2020
4	पटना नगर निगम अन्तर्गत वार्ड सं०-30 अन्तर्गत पूर्वी इलाकों में श्री गोपाल झा के मकान तक एवं इसके लिक पथों में भू-नर्म नाला एवं पी0सी0सी0 पथ का निर्माण कार्य।	0.43451 dated-26-02-18	0.3669285 30-04-2019	29.07.19	0.0345100	0.3451	0.3451000	PCC ROAD 265 M H.P DRAIN 265 M	20% 80 %	Work in progress
5	पटना नगर निगम अन्तर्गत वार्ड नं०-22 में उत्तरी कृष्णापुरी डॉ० गोपाल प्रसाद (सिन्हा) के क्लीनिक से जनप्रिया अपार्टमेंट तक पी0सी0सी0 सड़क का निर्माण कार्य।	0.24347 02.03.18	0.2077637 08.11.2018	08.02.19	0.24347	0.2077124	0.2077120	PCC ROAD 195 M	95.00%	
6	पटना नगर निगम अन्तर्गत वार्ड नं०-30 में दशरथ टोला से आईओसी0 गेट तक आर0सी0सी0 नाला निर्माण कार्य।	0.58738 27.03.2018	0.4928154 14.02.19	13.06.2019	0.2945230	0.294279	0.2942790	RCC DRAIN 450M	70.00%	Work in progress
7	पटना नगर निगम अन्तर्गत वार्ड नं०-06 अन्तर्गत राजा बाजार पाया सं०-72 के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन दर्मा के घर तक पी0सी0सी0 सड़क निर्माण कार्य।	0.13781 06.12.2017	0.1236935	4 month	0.068905			PCC ROAD 183 M	35% As per land work completed	Work in progress
8	पटना नगर निगम अन्तर्गत शीतला मंदिर के पश्चिम से दक्षिण तरफ जाने वाले नाला के पश्चिमी किनारे पर पी0सी0सी0 सड़क निर्माण कार्य।	0.807615 27.03.2018	0.6777552 27.11.2018	26.03.19	0.8076150	0.6376768	0.637676	PCC ROAD 800 M	95%	कार्य पूर्ण।

Poojan Singh
 AE (Civil)
 04/06/2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
9	वाई नं-49 एवं 50 अन्तर्गत अशोक राज पथ स्थित मुहम्मदपुर मोड से मोहम्मदपुर रोड होते हुए सैयपुर नहर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सबक का निर्माण कार्य।	1.99562 08.03.2018	1.6666053 26.11.2018	25.05.19	1.99562	1.5187312	0.997788	PCC ROAD 500M RCC DRAIN 720 M	97% 100 %	Work in progress
10	पटना नगर निगम अन्तर्गत वार्ड नं-29 में खासमहल मुख्य पथ एवं लिक पथ में मू-गर्म नाला एवं पी0सी0सी0 सबक निर्माण कार्य।	1.967925 27.03.2018	1.6407419 09.07.2018	08.01.19	1.567925	1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M	90% 90%	Work in progress. Due to Covid work progress effected
11	नगर परिसर फतुही अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हट्टर तक मूगर्म नाला एवं पी0सी0सी0 ड्रलाई कार्य।	0.76275 09.01.2019	0.7070037 04.02.2020	03.08.2020				PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	कार्य प्रगति में।	Fund is not received from Nagar Parishad Fatuha
12	नगर परिसर मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पी0सी0सी0 सबक एवं आर0सी0सी0 नाला निर्माण कार्य।	2.56943 27.09.2018	2.2423135 24.01.2020	23.07.2020				PCC ROAD 762 M H.P DRAIN 1250 M	10%	
13	नगर परिसर मोकामा अन्तर्गत वार्ड नं-01 में स्म0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 ड्रलाई सह आर0सी0सी0 नाला निर्माण कार्य।	1.984 06.12.2017	1.3202181 11.02.2020	10.06.2020				PCC ROAD 590 M RCC DRAIN 2 X 590 M	10%	Fund is not received from Nagar Parishad Mokama
14	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" X 16'0" का चबुतरा पर रोड का निर्माण 75'0" X 25'0" का नया रोड का निर्माण एवं अन्य रोड का सीलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य।	0.13837 21.03.2018	0.1233136 30.11.2018	29.12.2018				SHADE 3 NO. Electrification and Water Supply --	100%	राशि जिला पशुपालन पदाधिकारी, पटना से अग्रप्राप्त।

P. Vijayan Singh

(AE Civil)

04/06/2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
15	वार्ड नं० 37 अविर्हरीया नगर में श्री सनिक प्रसाद सिंह के मकान होते हुए बेली रोड सर्विस लेन तक पी.सी.सी रोड सह नाला निर्माण सर्वेदक-उषा कंस्ट्रक्शन	0.44938 &124/26.12.18	0.3866381 /13.02.19	12.08.19	2.22469	0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (अनु०) दिनांक-18.03.2020 द्वारा अनुरोध किया गया है।
16	वार्ड नं० 37 के विरहरीया नगर में बेली रोड से विरहरीया के घर तक पथ में पी०सी०सी० दलाई एवं आर०सी०सी० नाला निर्माण।	1.82467 &07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234	0.35777	0.35777	Drain-2465 ft Road-2465 ft	Drain-1000 ft	Work started
17	नगर पश्चिम दानापुर में आर०सी०सी० मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्रीकृष्ण मूर्ति लेन नं० 08 में पथ एवं आर०सी०सी० नाला निर्माण।	0.44246 &07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903		Drain-800 ft Road-800 ft	Drain-675 ft	Due to lockdown, work stopped
18	वार्ड नं० 15 में बैंक ऑफ इंडिया से मनेर पोस्ट ऑफिस तक आर०सी०सी० नाला निर्माण कार्य।	0.44686 &08/27.09.18	0.378474/ 10.12.19	09.06.2020	0.22343			Drain-1804 ft	कार्य बंद	N.O.C of NHAI is awaited
19	वार्ड नं० 07 में नगर संघायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कमर स्लेब एवं पी०सी०सी० सड़क निर्माण कार्य।	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road-492 ft	work completed	अध्याचना सम्पत्ति।
20	वार्ड स० 05 एवं 06 में मुख्य सड़क ए० एच० से नलकूप सड़का 85 के बीच पथ निर्माण कार्य।	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.6520			Retaining wall 853 ft/P.C.C Road 853 ft		Work started
21	वार्ड स० 35 में धुड़दौड़ रोड से मैजिस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	0.8314 & 91/28.02.19	0.6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road-1145 ft	Drain completed	Lockdown के कारण कार्य बंद है।

Priyanshu Singh
(AE Civil)
04/06/2020

(5)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
22	वार्ड संख्या 35 दानापुर घटना में अवस्थित रजनीकांत औद्योगिक मुक्तियों पाठक के घर प्लॉट से श्री हरिवंश पाण्डेय के मकान तक पी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road-712 ft	work completed	अधियाचना समाप्त।

Pooja Arayan Singh
04/06/2020
Assistant Engineer
Buidco

[Signature]
Executive Engineer
Buidco

[Signature] 04.06.20
TS to CE (South) Infra
Buidco

[Signature] 04.06.20
Chief Engineer (South)
Infrastructure
Buidco

List of Project in Bhagalpur District

May- 2020

Rs. In Crores

Sl No.	Name of the Project Name of the Contractor	Administrative Approval With Ref. & Date. (Rs. In Cr.)	Agreement date and Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress in Crore	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
मुख्यमंत्री नगर विकास योजना अन्तर्गत नागरिक सुविधा मद										
1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य।	0.69139 309/30.03.16	-	-	-	-	-	चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य	-	इस कार्यालय के पत्रांक-270, दिनांक-25.04.2020 के द्वारा कुल-69.139 लाख आवंटन हेतु अध्यापना डंडको को समर्पित। सर्वेदक को एकरासना हेतु निर्देशित किया गया है।
राज्य योजना अन्तर्गत										
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य प्रगति पर। कार्यदिश निर्गत। एकरासना की प्रक्रिया में।	
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य प्रगति पर। कार्यदिश निर्गत। एकरासना की प्रक्रिया में।	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमन चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य प्रगति पर। कार्यदिश निर्गत। एकरासना की प्रक्रिया में।	

Rajeev Singh
04/06/2020
Assistant Engineer
Buidco

TS to CE(South) Infra
04.06.20
Buidco

Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project in Banka District

7

May-2020

Rs. In Crores

SI No.	Name of the Project Name of the Contractor	Administrative Approval With Ref. & Date. (Rs. In Cr.)	Agreement date and Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress in Crore	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
राज्य योजना अन्तर्गत										
1	नगर परिषद् बांका अन्तर्गत वार्ड सं-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पीओसीओ सड़क निर्माण कार्य।	0.8939584 07/27-09-2018						पीओसीओ पथ निर्माण कार्य।		सफल संवेदक के चयन हेतु दिनांक-08.06.2020 को लॉटरी किया जाना है।
2	नगर परिषद् बांका अन्तर्गत वार्ड नं-09 करहरिया रोड में स्व0 कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आरओसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य।	0.1412 07/27-09-2018	22.05.2020 and 0.9876	21.09.2020	0.0706 Cr.			पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य।	नाला निर्माण कार्य 80 प्रतिशत पूर्ण पीओसीओ पथ निर्माण कार्य प्रगति पर है।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं-11 सरकारी बस स्टैण्ड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आरओसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य।	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr			पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य।	नाला निर्माण कार्य 50 प्रतिशत पूर्ण पीओसीओ पथ निर्माण कार्य प्रगति पर है।	

Priyanshu Singh
04/06/2020
Assistant Engineer
Buidco

[Signature]
Executive Engineer
Buidco

[Signature]
04/06/20
TS to CE(South) Infra
Buidco

[Signature]
04.6.20
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Shekhpura District.

List of Project Shekhpura District.										
			Rs. In Crores						Month- May, 2020	
	राज्य योजना									
Sl.No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement / Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	एकररनामा हेतु सवेदक को निर्देशित की गई है।		0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.		कार्यपालक पदाधिकारी, शेखपुरा द्वारा निधि उपलब्ध नहीं करायी गई। <i>Letter sent to Secy.</i>
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मौर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	एकरररनामा हेतु सवेदक को निर्देशित की गई है।		0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	कार्यपालक पदाधिकारी, बरबीघा द्वारा निधि उपलब्ध नहीं करायी गई।

Priyanshu Singh
04/06/2020

Assistant Engineer
Buidco

04.06.2020
Executive Engineer
Buidco

TS to CE(South) Infra
Buidco

04.06.2020
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Lakhisarai District.

Sl. No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Month- May ,2020	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11	
	राज्य योजना										
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work		Drain work completed.	Work is in Progress.
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फकीरा भगत से चीव भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work		Drain work completed.	Work is in Progress.
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	1042000	0	0.00	(ii) Drain work with Cover.		Drain work completed.	Work is in Progress.

Ujjayyan Singh
(A.E. (Inv.))
04/06/2020

4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date:- T.S. Rs. 285.214 Letter No.- Date:-	2.1966 date 26.06.18	25.12.2019	2.2914	0		Buidling work	संवेदक- श्री निलेश कुमार स्थल विवादित के कारण कार्य बाधित।
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	2413500	0	0.00	(i) P.C.C Road (ii) Drain work 200 m Drain and Slab work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
6	वार्ड नं0 01 में एन0 एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	4590050	0	0.00	(i) P.C.C Road (ii) Drain work Drain work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	2710250	0	0.00	(ii) Drain work with Cover. 300 m Drain work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।

Amjayan Singh
(AE Civil)
04/06/2020

8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट शाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	4322950	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य वाधित।
9	पंचमहला से बी0एन0एम0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	6965275	0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य वाधित।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018			4599850	0	0.00			एकरासनामा हेतु संवेदक को निर्देश दिया गया है।

Priyanshu Singh
06/06/2020
Assistant Engineer
Buidco

[Signature]
04.06.20
Executive Engineer
Buidco
TS to CE(South) Infra
Buidco

[Signature]
04.06.20
Chief Engineer(South)
Infrastructure
Buidco

2.2 निम्न हेतु निर्देशित किया गया है।
दो अंग्रेजी का कार्य में उपलब्ध।

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District.

LIST OF PROJECT MUNGER DISTRICT.											
Sl.No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Month-May, 2020	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10		
	Rs. In Crores.										
1	नगर निगम मुंगेर क्षेत्राधीन अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.0132	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	(1.)Boundry wall complete (2.) Toe wall in progress (3.) Grill work in progress 40%	Work in Progress.	
2	नगर पंचायत हवेली खड़गपुर सदभावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	11.09	No	Ghat Work.	50%	Work in Progress.	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0	No	30%	work is in progress.	Work in Progress.	
4	अमृत एवं राज्य योजना अंतर्गत मुंगेर सिवरेज एवं एस0 टी0 पी0 योजना।	पार्ट -ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापकAMRUT -21-03/2015-185, पटना दिनांक -18.01.2019 पार्ट बी0-2502.016 लाख नगर विकास विभाग का ज्ञापक 2ब/जला0-01-01/2019-79, दिनांक -12.02.2019								एकरारनामा हेतु संवेदक को निर्देशित	

Pooja Ranjan Singh
04/06/2020
Assistant Engineer
Buidco

[Signature]
Executive Engineer
Buidco

[Signature]
TS to CE(South) Infra
Buidco

[Signature]
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Jamui District.

Sl. No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Component wise Physical Progress	Issues in Execution
1	राज्य योजना	3	4	5	6	7	8	9	10	11
1	नगर पंचायत झांझा में बस स्टैण्ड का निर्माण कार्य।	1.8169	1.5472	02.06.2019	1.8169	1.4148	1.1	(i) Building work. (ii) Flooring. (iii) Boundary wall (iv) Approach Road work.	(i) Building work Completed. (ii) Flooring work Completed. (iii) Boundary wall Completed (iv) Approach Road work in Completed.	90% work completed.

Priyanshu Singh
04/06/2020

Assistant Engineer
Buidco

02.06.2019

Executive Engineer
Buidco

04.06.20

TS to CE(South) Infra
Buidco

04.06.20

Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Projec Gaya District

मई - 2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	मानपुर बस स्टैंड निर्माण योजना संवर्द्धक का नाम- M/S Jai Mata Di Road Construction Pvt. Ltd.	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date 31.05.2019	Amount 5.44 15.06.20 15 Revised 986.00	19.02.2020	4.215	4.215	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric Work (vi) PHE Work	मुख्य भवन का भूतल एवं प्रथम तल का छत डेलाई कार्य पूर्ण। प्रथम तल का कार्य प्रगति पर। बाउंड्री वाल का स्टेटिंग वाल एवं ग्रीक वर्क का कार्य पूर्ण। फिनिशिंग कार्य बाली। केम्पस में मिटेटी मसई का कार्य पूर्ण। शौचालय के ग्रीक वर्क का कार्य प्रगति पर।	U.C. has been sent vide Lt. No. 7105 dt 7.12.2019 of M.C. Gaya. Due to non availability of fund progress is stopped.
2	नगर निगम गया क्षेत्रांतर्गत दिखी तालाब के उन्नयन एवं सौंदर्यकरण कार्य।	Amount- 254.00 Letter no-54, dated 05-09-2018, Agreement Date 27.07.2019	1.79	26.01.21	1.27	0.071 (7.13756)	Nil	Boundary repair of pond Pathway Guard Room & Ticket counter Gazibo Cafeteria & Toilet Block Painting, Plastering of boundary wall Dewatering and Desilting of pond Boring and pipe laying Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed. Desilting work completed	Contractor has been debarred for slow progress of work
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजान (लखीबाग) होते हुए सजय शर्मा (मुहरत) होते हुए खटांगी कोठी तक पीओसीसी० पथ का निर्माण।	Amount- 28.986 Letter no-123, dated-26-02-2018, Agreement Date 31.07.2019	0.24	30.01.20	0.14	0.011	Nil	Drain - 745 feet Road - 910 Feet	Drain - 745 feet Road - 200 Feet	Work stopped due to covid-19
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीओसीसी० पथ एवं ढक्कन सहित नाली का निर्माण।	Amount- 0.29 Letter no-125, dated-26-02.2018, Agreement Date 06.08.2019	0.24	06.02.20	0.14563	0.099756	Nil	Drain - 870 feet Road - 715 Feet	Drain - Completed Road - completed	Work stopped due to covid-19
5	गया-खिजसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य मार्ग तक पथ एवं नाली का जीर्णोद्धार कार्य।	Amount 26 Letter no 88, dated 20-11-2018, Date of Agreement 18.10.2019	0.2174	18.04.20	0.1305	Nil	Nil	Drain - 206 feet, cover - 700 feet Road - 750 Feet	Drain 300 feet Road up to brick sling 250 ft.	Water supply pipe work in progress by ADB project work is started after supply pile laid

Pooj Awasthy Singh
04/05/2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीसीसी0 पथ का निर्माण एवं उन्नयन कार्य।	Amount. 3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.26	18.04.20	0.1579	0.07710	Nil	Drain - 300 feet, cover - 700 feet Road - 600 Feet	Drain 400 feet Road 400 feet	Work stopped due to covid-19
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक डक्कन सहित नाली निर्माण कार्य।	Amount. 4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount - .3757 Date 12.10.2019	11.04.20	0.2254	0.2130	Nil	Drain - 1700 feet	Drain - 1050 feet	Local ward parshad is giving pressure to change some alignment. Conversation with ward parshad is being done
8	गया-नवादा मेन रोड में मुफरसाल मोड़ से काब्रिस्तान तक डक्कन सहित नाली निर्माण कार्य।	Amount. 3354 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.27	18.04.20	0.16	0.16	0.16	Drain - 732 feet	Drain - 395 feet	UC has been sent via it no 58 dated-04-03-2020, Work stopped due to covid-19
9	वार्ड सं0 53 अन्तर्गत भूसाडा में पीसीसी0 पथ एवं नाला निर्माण।	Amount. 8898 Letter no-88, dated-20-11-2018 Date of Agreement 18.10.2019	0.74	18.04.20	0.4490	0.3174	Nil	Drain - 1835 feet, cover - 750 feet Road - 3039 Feet	Drain cover - 677 feet Drain - 1100 feet Road - 850	Work stopped due to covid-19
10	नगर पंचायत टिकारी अन्तर्गत मुख्य पथों के फ्लैक में इंटर लोकिंग पेमर ब्लॉक लगाने के कार्य।	Amount- 1.45 Letter no-63, dated-27-09-2016, Agreement Date 19.10.2019	1.23	18.04.20	0.72	0.22	Nil	Paver Block in Flank of different Roads	3800 feet complete	

Rajiv Ranjan Singh
04/06/2020
Assistant Engineer
Buidco

[Signature]
04.6.20
Executive Engineer
Buidco
TS to CE(South) Infra
Buidco

[Signature]
04.6.20
Chief Engineer(South)
Infrastructure
Buidco

List of Project Rohtas District

मई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2 नोखा बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	3	4	5	6	7	8	9	10	11
1		राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06. 2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand	जमीन विवादित होने के कारण माननीय उच्च न्यायालय में केस लंबित है। एकराशनामा बंद करने हेतु आवश्यक कार्रवाई की जा रही है।	-

Priyanshu Singh
04/06/2020
Assistant Engineer
Buidco

TS to CE(South) Infra
Buidco
Executive Engineer
Buidco

TS to CE(South) Infra
Buidco
Chief Engineer(South)
Infrastructure
Buidco

04.6.20
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

(17)

मई — 2020
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर नगर परिषद स्थित मुनिम चौक से अनुमण्डल होत हुए काली घाट तक सडक एव नाला निर्माण	राशि-0.1789 पत्रांक-0250दिनांक -09.02.2018	राशि-0.16007 02 19.04.2018	18.07.2018	0.089485	0.089485	0.089485	road nala	work completed	जिला पदाधिकारी द्वारा आवंटन उपलब्ध नहीं कराया गया है।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोशनी की व्यवस्था।	राशि-0.49 पत्रांक-06 दिनांक-10.03.16	0.4225837 05.12.2016	04.01.17	0.2420625	0.2420625	0.2420625	Footpath	work completed	जिला पदाधिकारी द्वारा आवंटन उपलब्ध नहीं कराया गया है।
3	नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य।	राशि-2.82455	राशि-2.31617 31 30.12.2015	29.6.17	3.11	2.05933	2.05933	Building Campus Developme nt	Building complete. Work in Progress, 95% Complete	

Priyanshu Singh
04/06/2020
Assistant Engineer
Buidco

[Signature]
Executive Engineer
Buidco

[Signature]
04.6.20
TS to CE(South) Infra
Buidco

[Signature]
04.6.20
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

मई - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement: Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	आरा नगर निगम बस स्टैंड निर्माण योजना संवेदक का नाम- M/S Manoj Kumar	राशि - 4.99 करोड़ पत्रांक- 68, दिनांक- 19.11.14	राशि -4.29cr 15.06.2015	14.06.2015 extended date of completion- 30-06-2018	4.99	4.09	4.09	(i) BUS TERMINUS (CIVIL WORK) (ii) TOILET BLOCK & SMALL SHOPS (CIVIL WORK) (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण।	
2	Construction of park at moti tola, ara contractor-Sri Prasand kumar singh	0.812 cr, letter no- 03/AMRUT-03-15/2016-323,DATED-09.02.17	0.367 CR 01.10.2017	(4 month) 01.02.2018	0.367	0.197 CR	0.197	1. Earth work 2. Boundary work 3. Pathway 4. Toilet 5. Parking area 6. Guard room	1. Earth work-Completed 2. Boundary work-Near to complete 3. Pathway-In progress 4. Toilet-in progress 5. Parking area-in progress 6. Guard room-in progress	Land dispute
3	Upgradation and beautification of Veer Kunwar Singh Park at ramna Maidan	0.7492cr, letter no- 03/AMRUT-03-15/2016-323,DATED-09.02.17	0.281CR 01.10.2017	(4 month) 01.02.2018	0.281	0.164 CR	0.164	1. Construction of Strairs for seating and boating 2. Construction of pargola 3. Construction of parking area	1. Construction of Strairs -near to complete 2. Construction of pargola-near to complete 3. Construction of parking area-completed 4. Maintenance of boundary and gate not started 5. Landscape and horticulture-work in progress	

Priyanka Singh
04/05/2020
Assistant Engineer
Buidco

TS to CE(South) Infra
Buidco

TS to CE(South) Infra
Buidco

Shree 4.6.20
Chief Engineer(South)
Infrastructure
Buidco

मई - 2020

Rs. In Crores

List of Project Jehanabad District

Sl No.	Name of the Project & Name of the Contractor	AARs With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। सर्वेदक का नाम-विकास कुमार सिंह	राशि-3.41 करोड़-53, दिनांक-15.09.2014 पत्रांक	3.4051 30.04.14	27.09.2017	2.67	2.455	2.455	Building work	90 % Work Completed	No issues
2	वार्ड संख्या 13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	पत्रांक 07, दिनांक 27.09.18	0.164	30.09.19	NIL	NIL	NIL	Ghat	कार्य प्रारंभ।	Fund Issue
3	जहानाबाद नगर परिषद वार्ड संख्या 3 अन्तर्गत नारायण मुन्नी के घर से मुन्ना साव के दुकान होते हुए रविन्द्र पासवान के घर तक दक्षिणी दोलतपुर में नाली निर्माण कार्य। बैजनाथ निर्माण इंडिया प्रा0 लि0	पत्रांक 20, दिनांक 07.02.19	1.31	21.07.20	0.98	0.98	0.985	drain	कार्य प्रगति में।	Fund Issue
4	वार्ड नं 29 में अवस्थित बेशु कोठी होते हुए श्री श्याम कुमार के घर से पश्चिमी तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुल निर्मित नाला की मरम्मत एवं ढक्कन निर्माण। उपेन्द्र कुमार शास्त्री	पत्रांक 07, दिनांक 27.09.18	0.74 26.10.20	25.04.20	NIL	NIL	NIL	drain and PCC	40 % Work Completed	Fund Issue
5	वार्ड नं 29 में अवस्थित श्री ब्रजेश कुमार ग्राम डेडी के घर से पूरब से पी0सी0सी0 कार्य सहित नाली ढक्कलन सहित निर्माण कार्य।	पत्रांक 07, दिनांक 27.09.18	0.92 26.02.2020	25.04.20	NIL	NIL	NIL	drain and PCC	80 % Work Completed	Fund Issue

Prayansh Singh
(Offt. Seal)
04/06/2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
6	वार्ड नं 29 में बलराम पंडित के मकान से दयानिधी के मकान होते हुए नबार्ड बैक तक पी0सी0सी0 पथ नाला एवं डक्कन निर्माण कुमार राजीव रंजन	पत्रांक 66, दिनांक 09.01.19	0.156 26.02.20	25.04.20	NIL	NIL	NIL	drain and PCC	50 % Work Completed	Fund Issue

Pooja Arora Singh
04.06.20
 Assistant Engineer
 Buidco

04.06.20
 Executive Engineer
 Buidco

04.06.20
 TS to CE(South) Infra
 Buidco

04.06.20
 Chief Engineer(South)
 Infrastructure
 Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

मई — 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्राक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06. 2016	12 Month	2.00	2.00	2.00	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTERANCE GATE (CIVIL WORK)	विद्युत संबंधित शेष कार्य प्रारंभ 10 दिनों में कार्य पूर्ण कर लिया जायेगा	कार्यपालक पदाधिकारी नगर परिषद औरंगाबाद के पत्रांक 2117 दिनांक 27. 12.2019 द्वारा नगर विकास एवं आवास विभाग से अवशेष राशि 2.00 करोड़ की मांग की गई है। जो अप्राप्त है।।
2	नवीनगर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्राक-78, दिनांक-19.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03. 2016	06 Month	0.60	0.60	0.60	Construction of bus stand	छत ढलाई हेतु छड़ बिछाया गया है।	लॉकडाउन के कारण ढलाई कार्य नहीं हो पाया था। इस सप्ताह में ढलाई का कार्य किया जायेगा। जुलाई माह में कार्य पूर्ण कर लिया जायेगा।

Poojanagar Singh
04/06/2020
Assistant Engineer
Buidco

04.06.20
Executive Engineer
Buidco

04.06.20
TS to CE(South) Infra
Buidco

Shubh
04.06.20
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd. (Biharsharif Nagar Nigam)
List of Project, District - Nalanda

मई - 2020
Rs. In Lakh.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
राज्य योजना										
1	वार्ड सं0-23 में रामनन्दपुर विजय प्रसाद के घर से दक्षिण मनोज अडा होते हुए कुणाल के घरसे दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक सी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	F2-02/2019-20 61.194 dt. 20.03.2020	19.09.2020	34.405	NIL	NIL	Drain-636m Road-583	Drain-182m Road-0 10 % work completed rest work in progress	
2	वार्ड सं0-21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक सी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अतदेश प्रसाद)	45.530	F2-01/2019-20 40.224 dt. 20.03.2020	19.07.2020	22.765	18.871	NIL	Drain1-213m Drain 2-40m Road-253	Drain1-175m Drain 2-77m Road-125m 55% work completed rest work in progress	
3	संतोष जी के तबलिर्मित घर से कैलाश जी के दुकान होते हुए प्रा0 वि0 मेहरपर तक एवं विलास जी के छेत मपीस्थ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	F2-03/2019-20 68.826 20.03.2020	19.09.2020	37.98	NIL	NIL	Road-803 Culvert-10Nos Length-48m	Road-150m Culvert-01Nos 20% work completed rest work in progress	

Priyanshu Singh
24/08/2020
Assistant Engineer
Buidco

[Signature]
24.06.20
Executive Engineer
Buidco

TS to CE(South) Infra
Buidco

[Signature]
24.6.20
Chief Engineer(South)
Infrastructure
Buidco

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

23

मई- 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज़ापांक-463, दिनांक-03. 02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11. 14	अनुसूचक एकराशि राशि-88011486 राशि-2.98 करोड़ दिनांक-15.06.15	17.07.2019	4.00	3.51	3.516	Construction of Bus Terminal	Bus terminal civil work-98%, Toilet block & Small shops under construction. Bus terminal Pathway completed. Project to be complete by July 2020	राशि के आभाव में कार्य की प्रगति बाधित है।

Poojanagar Singh
04/06/2020
Assistant Engineer
Buidco

TS to CE(South) Infra
Executive Engineer
Buidco

TS to CE(South) Infra
Buidco

Shree G. C. 20
Chief Engineer(South)
Infrastructure
Buidco

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : May 2020

List of Project Chapra District

माह : मई 2020

Rs. In Crores


Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21	22.05.17	0.6140	0.6140	-	Building	Building- 2nd story completed. RCC work- Completed Plaster Completed	
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed.	
3	सारण जिलान्तर्गत दिधवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	137.953	130.031	117.953	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	



Aisstant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Begusarai District

माह -- मई 2020

Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	श्याम अग्रवाल के घर होते हुए सुधांशु कोल्डस्टोर तक पी.सी.सी सड़क निर्माण कार्य। सर्वेदक-हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
2	वार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पी0सी0सी0 सड़क निर्माण कार्य। सर्वेदक-रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
3	वार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी0सी0सी0 सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकराशनामा की प्रक्रिया में।	-
4	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-
6	बी0एम0पी0 से डुमरी तक पी0सी0सी0 सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-
8	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
9	जी०डी० कॉलेज के पीछे पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवेदक- अनिल कुमार सिंह	0.46435	0.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	-
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.15	-	Boundary wall, Pathway	कार्य प्रगति पर।	-
12	उलाव चौक से रिफाईनरी सड़क तक पी०सी०सी० निर्माण कार्य।	0.76876	-	-	-	-	-	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-
13	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-

R. Singh

Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna

Dr. R. S. Singh

Assistant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

R. Singh

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

माह : मई 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1		3	4	5	6	7	8	9	10	11
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.	Rate Revision & Truss Design Issue.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	90 % work is completed. Work in progress.	

Signature
Assistant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature
Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Madhepura District

मार्ह : मई 2020

Rs. In Cr

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed	Work progress is very slow, Due to lake of fund.
2	Construction of Town Hall Building (Adotoryam) at Nagar Parishad Madhepura Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.	

Signature
Aisstant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature
Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project West Champaran District

माह : मई 2020

Rs. In Cr

Sl.No	Name of the Project & Name of the Contractor	AA&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor- Chandrabibha Devi	0.4277, letter dated- 25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along UD&HD Rest fund is available with DM Betiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM betia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Gajebo	Fund issue
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9297 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9297 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	Fund issue
5	Construction of PCC road from harinagar station to the house of Sri madhukar Rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	Only E/W has been done. Accordingly payment could not be made to the contractor	N/A	Construction of road	GSB- 975 M.	Fund issue
6	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar Rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366m Road-1090 m GSB-1434m	Fund issue
7	Construction of pcc road and Drain from madhukar Rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m GSB-885 m	Fund issue


Assistant Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


Superintendent Engineer,
 TS to CE,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

LIST OF PROJECTS MUZAFFARPUR DISTRICT

माह : मई-2020													Rs. In Lak
Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks		
									ROAD	DRAIN			
1	वार्ड नं-2 लक्ष्मी चौक शम्भू साह के घर से एन0एच0-28 बाँधनी चौक तक पक्का-सड़क-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-00 दिनांक-03.01.18 रवि-03.07.100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	100%	70%	नाला का कार्य प्रगति में।		
2	वार्ड नं-11 अनामती नगर अयुक्त आवास गेट के सामने बसिगल रोड का रुक निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-161 दिनांक-27.03.18 रवि-124700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities	Shed Construction		कार्यादेश निर्गत।		
3	वार्ड नं-27 में दामरुक मुख्य पथ से दिवाय कुमार के घर से महेलिया मुख्य पथ तक पक्का एवं नाला निर्माण कार्य। Sri Shubhendu Anitabh	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-40256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	100%		नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।		
4	वार्ड नं-7 बरहोली नगर में संतोष जी के घर से एन0एच0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-33303 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	100%		नाला का कार्य पूर्ण।		
5	वार्ड नं-46 बुना मट्टी रोड नं-3 कोमेश्वर सिविली विनोद चौरसिया नाया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक बिहार के पानी सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-79286 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain	80%	100%	सड़क एवं नाला का कार्य प्रगति में।		
6	वार्ड नं-27 जमनीलाल बग के घर से मोहिली रोड से सड़क निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-38866 लाख	52.37938 07F2/2019-20 Dated-06.07.19	07.01.20	29.483	19.29733		Road & Drain	100%		नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।		
7	वार्ड नं-46 आरुण रोड नं-3 कोमेश्वर सिविली विनोद चौरसिया नाया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक बिहार के पानी सड़क एवं स्लैब सहित नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-89413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	100%		नाला का कार्य पूर्ण।		
8	वार्ड नं-21 गुरगल रोड नं-3 से सड़क निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-133286 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert			सर्वेदक द्वारा कार्य प्रारंभ नहीं किया गया है। स्मार पत्र निर्गत।		
9	वार्ड नं-18 में सड़क माफेट से अलाहाबाद रोड तक पक्का-सड़क-नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-06 दिनांक-09.01.18 रवि-21061 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain			कार्यादेश निर्गत। सर्वेदक द्वारा कार्य प्रारंभ नहीं कराया गया है।		
10	वार्ड नं-30 एवं 34 में पक्का पोखर से निमोच तक नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-06 दिनांक-09.01.18 रवि-22094 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain	50%		नाला का कार्य प्रगति में।		
11	वार्ड नं-1 हसन चौक से संगम चौक तक पक्का एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-12 दिनांक-02.19 रवि-39014800 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain	75%		नाला का कार्य प्रगति में।		
12	नजफपुर नगर निगम अंतर्गत वार्ड नं-21 साहू पोखर का घाट निर्माण एवं सौन्दर्यकरण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-07 दिनांक-27.03.18 रवि-10558300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities			कार्य प्रगति में।		
13	वार्ड नं-12 में पौडकपुरी कोलाही होते हुए सड़क सौन्दर्यकरण एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आ0वि बिहार,पटना का पत्रांक-06 दिनांक-09.01.18 रवि-68829 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561	20%	Road & Drain	20%		सड़क का कार्य प्रगति में।		

Handwritten signature and initials.

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
14	वार्ड 30-30 में प्रजापति ब्रह्म मंती से जलमबाग रोड पर्यन्त कोचिंग तक पीएससी पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar Construction	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-66 दिनांक-09.01.19 सवि-11341 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain		50%	नाला का कार्य प्रगति में।
15	वार्ड 30-20 एवं 21 में राम जगन्नी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुवाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-80 दिनांक-12.02.19 सवि-2072500 लाख	192.51963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain		50%	नाला का कार्य प्रगति में।
16	जेल चौक से मालीगाट प्रशासिक विद्यालय वाली सड़क तक आरसीसी नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-08 दिनांक-27.09.18 सवि-1383300 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only		70%	नाला का कार्य प्रगति में।
17	वार्ड 30-7 में मुमूदी नो-02 से मोहिदपुर होते हुए एमएससी-28 के निकलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-66 दिनांक-09.01.19 सवि-12169 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain	40%	100%	नाला का कार्य पूर्ण।
18	वार्ड 30-28 में दामुचक प्रोफेसर कोलोनी में पीएससी पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-66 दिनांक-09.01.19 सवि-13463 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain	100%	90%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।
19	वार्ड 30-17 बायपास दुहानी से सहन्याम चौक होते हुए डी0 कंप्लेक्स के चर भाया प्रदुम रजक सलखन लाल कर्ण के चर से दाहिने तरफ चौकरी के चर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-03 दिनांक-03.01.18 सवि-2432600 लाख	216.94589 04SBC/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain		20%	कार्य प्रगति में।
20	लकडीवाही बौद से भाया जगनाथ मिना मलविवालय के चर होते हुए सौदा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-07 दिनांक-27.09.18 सवि-381455 लाख	341.16452 05SBC/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain	30%	20%	कार्य प्रगति में।
21	वार्ड 30-02 में दिलिप कुमार के चर से रामकुमार के चर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-00 दिनांक-12.02.19 सवि-10393 लाख	86.6526		51.965			Road & Drain			एकरसामा करने हेतु सेवेक को स्मर पत्र निर्माता।
22	मजकपुर नगर निगम अन्तर्गत पंच विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-07 दिनांक-27.09.18 सवि-790060 लाख	79.066		39.503			Civil Amanities			
23	वार्ड 30-47 चौधकरी-08 मालीगाट मुख्य पथ से चौक एण्ड फुड मॉल से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ सावधान-12,3,4,5,7,6,8,9 होते हुए शास्त्रीनगर एण्डको दास के चर तक पथ-सड़क-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-03 दिनांक-03.01.18 सवि-16224700 लाख	142.6679 05F2/2019-20 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain	100%	100%	कार्य पूर्ण।
24	वार्ड 30-38 मुहल्ला मदनानी डेम मुस्कान गार्ल्स होस्टल से गोपाल विदेवी के चर होते हुए भाया अमल जी आवास एवं राजू जी के चर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-03 दिनांक-03.01.18 सवि-5901500 लाख	56.38001 04F2/2019-20 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain	100%	100%	कार्य पूर्ण।
25	वार्ड 30-49 बेंगा मुख्य पथ से मुहल्ला नारायण नगर लेन नो-1 में पथ सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-03 दिनांक-03.01.18 सवि-5324300 लाख	46.70212 03F2/2019-20 Dated-06.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain	100%	100%	कार्य पूर्ण।
26	वार्ड 30-9 चक्रकर चंदमारी गया ठाकुर दिवाकर के चर से कर्नल शीतल शर्मा के चर होते हुए नौरियाल के चर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-03 दिनांक-03.01.18 सवि-5117700 लाख	50.78021 08F2/2019-20 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain	100%	100%	कार्य पूर्ण।
27	वार्ड 30-39 मजानी सिंह मार्ग मुख्य जी के मजान से अमर जी के चर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नववि एवं आर्वि विहारपटना का पत्रक-79 दिनांक-06.12.17 सवि-3805100 लाख	34.2811 02F2/2019-20 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain	100%	100%	कार्य पूर्ण।



Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
28	वार्ड सड-38 बहलखाना चौड मार्कर के घर से आलसपुरी मण्ड, जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-79 दिनांक-06, 12.17 सशिम-30.05.700 लाख	26.29671 01F2/2018-19 Cated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain		Drain Only 100%	कार्य पूर्ण।
29	वार्ड सड-14 अवालापाट मम सड सुगा मारर से काली मीरर सिमरपुर नया शिव मंदिर रोड शेष मीररस उच्च विद्यालय होते हुए सिकानेर एण्ड जयपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-90 दिनांक-03 01.18 सशिम-215.28300 लाख	184.65436 01S6D/18-19 Cated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain	100%	100%	कार्य पूर्ण।
30	वार्ड सड-38 अलसपुर बहलखाना ककोप म सड निर्माण, सेंटिक टैंक एंड सविक सेंटर के शेष निर्माण। Smt Manisha Devi	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-161 दिनांक-27 03.18 सशिम-142.1000 लाख	11.97683 09F2/2018-19 Cated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amanities	Shed Construction 95% Septik Tank 100% & Service Centre 95%		कार्य पूर्ण।
31	वार्ड सड-2 में सौदनी चौक से अमंदर पथ होते हुए मया औपकार आरमिल राजवर प्रसाद साह के मार्केट लक्ष्मी चौक होते हुए पूर्व ममी सड तिन विहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-06 दिनांक-27, 09.18 सशिम-27.533 लाख	24.11357 10F2/2018-19 Cated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain		100%	कार्य पूर्ण।
32	वार्ड सड-48 में श्री सुरेश ठाकुर के मकान होते हुए उदयनार ठाकुर के मकान तक सडक एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-07 दिनांक-27, 09.18 सशिम-28.979 लाख	24.02343 11F2/2018-19 Cated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain	100%	100%	कार्य पूर्ण।
33	वार्ड सड-51 में कंडोरा शाही के मकान से अरुण जी इरंगा के घर और मनोज डा के घर के अतिम छोर तक सडक एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-07 दिनांक-27, 09.18 सशिम-8.36 लाख	7.50892 21F2/2019-20 Cated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain	100%	100%	कार्य पूर्ण।
34	वार्ड सड-10 मंडलिया रोड (छप लेन) में शशि सूरुण शर्मा के घर से स्व हर्षद शर्मा के घर तक पीसीसी सडक एवं आरसीसी नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-07 दिनांक-27, 09.18 सशिम-27.905 लाख	21.23439 23F2/2019-20 Cated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain	100%	100%	कार्य पूर्ण।
35	वार्ड सड-32 में न्यू कालीनी पोवारिया पीर, सायपुरा में श्री दिनेश सिंह के घर से सुरु होकर रेखा पोदार के घर तक निरजन सिंह एवं सुजित कुमार के घर तक पीसीसी सडक एवं आरसीसी नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-07 दिनांक-27 09.18 सशिम-19.228 लाख	16.69595 26F2/2019-20 Cated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain	90%	90%	कार्य पूर्ण।
36	वार्ड सड-15 बौध मुख्य पथ से आभयापट मुहल्ला में स्वतंत्रता सेनानी राम चरित्र सहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-03 01.18 सशिम-135.45800 लाख	120.59864 27F2/2018-19 Cated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain	100%	95%	कार्य पूर्ण।
37	वार्ड सड-26 सहार कैम्पस, काजी सैरमपुर के ठीक सामने से मौसम होटल, सतीश कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर उमाकांत प्रसाद जी के घर से नवल विशार प्रसाद जी के घर तक पीसीसी सडक एवं आरसीसी नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-08 दिनांक-27 09.18 सशिम-68.47500 लाख	67.55526 28F2/2019-20 Cated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।
38	वार्ड सड-49 बंला विहार फकल कोर के घर से शिवकुमार सिंह मया मन्दलाल जी शर्मा शरण कर्ण जी के घर होते हुए गजेश्वर जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-07 दिनांक-27 09.18 सशिम-57.611 लाख	50.75168 12F2/2019-20 Cated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain	100%	100%	कार्य पूर्ण।
39	वार्ड सड-17/18 में राजकुमार सिंह के घर से अमरेंद्र त्रिवेदी के मकान होते हुए मया दहिला निवास अम साह, गुहड़ श्रीवास्तव, केपी सिंह के गली होते हुए मुकुल श्रीवास्तव के घर तक पीसीसी पथ एवं सविक सडक एवं नाला निर्माण कार्य। Aditya Construction, Pro- Mirala Manohar	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-06 दिनांक-09 01.19 सशिम-132.10 लाख	120.48199 13F2/2019-20 Cated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।
40	वार्ड सड-01 में राजेंद्र जी के मकान से जितेंद्र जी के मकान तक सडक एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नविको एवं आओडि विहारपटना का पत्रांक-06 दिनांक-12 02.19 सशिम-130.28785 लाख	108.65862 21F2/2019-20 Cated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain	100%	100%	कार्य पूर्ण।




Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
41	वार्ड नं-38 अन्तर्गत मदनपुरा क्षेत्र नं-2 में श्री रामविलास जी के घर से श्री गुड्डू जी के घर होते हुए श्री चन्नाथ मिश्रा के घर होते हुए मो मोहेलिव असरी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।
42	वार्ड नं-13 राज मार्केट से देवी इयाल स्थित के घर होते हुए राजकुमार प्रसाद के घर तक पीओबीपी पथ एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-27 दिनांक-09.18 राशि-67.37 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain	100%	100%	कार्य पूर्ण।
43	जेमिथ पेट्रोल पम्प के बाल से दुर्गा स्थान तक पथ एवं नाली निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-40 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain	100%	100%	कार्य पूर्ण।
44	वार्ड नं-33 में सोदपुरा रमनिलाल साह के घर से लोहार टोला होते हुए बाया जगदेव मठो के घर मिलकी टोला घनुशार टोला होते हुए कामेश्वर विहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-07 दिनांक-27.09.18 राशि-142.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain	100%	100%	कार्य पूर्ण।
45	गुजली सोमिनर हार्ड स्क्वअर अवस्थित पथ में पीओबीपी सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.053 लाख	94.05		47.025						यह कार्य गुजफपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।
46	नगर निगम गुजफपुर के वार्ड नं-41 अन्तर्गत रीन पोखरिया पोखर का सौन्दर्यकरण। Sri Dinesh Pandey	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं खर्बत का बानी पोखर में भर जाने के कारण कार्य नॉबित।
47	नगर निगम गुजफपुर के वार्ड नं-38 अन्तर्गत महराजी पोखर का सौन्दर्यकरण कार्य। M/s Singh Construction	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amenities			मेसर्स सिंह कंस्ट्रक्शन, संवेदक को एकरारनामा करने हेतु द्वितीय स्तर पर निर्णित।
48	नगर निगम गुजफपुर के वार्ड नं-38 अन्तर्गत महराजी पोखर का सौन्दर्यकरण। Sri Dinesh Pandey	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80387 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं खर्बत का बानी पोखर में भर जाने के कारण कार्य नॉबित।
49	गुजफपुर नगर निगम क्षेत्रान्तर्गत नू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं-34 अवस्थित पड़ाव पोखर का उद्धारकरण कार्य	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की बैठक अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।
50	गुजफपुर नगर निगम क्षेत्रान्तर्गत नू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उद्धारकरण कार्य। Sri Shailendra Kumar	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।
51	गुजफपुर नगर निगम क्षेत्रान्तर्गत नू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं-49 अवस्थित बियाड़ा पोखर का उद्धारकरण कार्य।	उप सचिव, नॉबि एवं आओबि विहार, पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.09400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की बैठक अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।

Signature

Aisstant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature

Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna

Signature

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Vaishali District

मह : मई 2020


Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	हाजीपुर नगर परिषद अन्तर्गत कोमहाड़ा घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	90 %	11
2	हाजीपुर नगर परिषद अन्तर्गत कुन्दास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	0.9018	0.96280		R.C.C, Kota Stone Boulder	53 %	
3	हाजीपुर नगर परिषद अन्तर्गत सीटी घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	32 %	
4	हाजीपुर नगर परिषद के आई सी-39 बाघ टोला रोड एम्प्लॉय-77 से चर्च मार्गद्वय राय के घर से सोनेवाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सलिंग-सह आरओ सीओ सीओ नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099					निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक 119 दिनांक 26.07.2019 द्वारा श्रेयज रायद्वर करने हेतु विभाग से अनुरोध किया गया है।
नगर पंचायत कौटी										
5	नगर पंचायत कौटी अन्तर्गत आई सी-4 में स्लॉप स्टेशन रोड से लेकर एम्प्लॉय-28 होते हुए आई सी-08 स्थित मन तक दोनों तरफ आरओ सीओ नाली निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C, P.C.C, E/W	IN PROGRESS	
6	नगर पंचायत कौटी अन्तर्गत आई सी-10 में यासीन के घर से शंकर राय के घर होते हुए विष्णु राय के मंगलपुर रोड तक पीपी सीपी सीपी सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	
7	नगर पंचायत कौटी अन्तर्गत आई सी-7 सुल्तानपुर याता के निगड छत घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	IN PROGRESS	
नगर पंचायत मोतीपुर										
8	नगर पंचायत मोतीपुर अन्तर्गत आई सी-11 में सोराइमर दलित टोला सुकन पारखन के घर होते हुए एम्प्लॉय-11 का रिस्तान रोड तक पीपी सीपी सीपी एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED	
9	नगर पंचायत मोतीपुर अन्तर्गत शशि राय मोतीपुर से मोहम्मद अल्ले के आगे मिल होते हुए मध्य विद्यालय पुरानी बाजार तक पीपी सीपी सीपी एवं नाला निर्माण कार्य। Vikash kumar Singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED	
नगर पंचायत साहेबगंज										
10	नगर पंचायत साहेबगंज अन्तर्गत आई सी-1 में सुखर मट से बसिम इमानबारा होते हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W		कार्य स्थल पर जमीन विवाद रहने के कारण, अन्तर्गतकारी को करने हेतु अनुरोध किया गया है। जारी प्रतिवेदन अभी अपाव है।
11	नगर पंचायत साहेबगंज अन्तर्गत आई सी-2 में लखीन्द राय के घर से सड़क नारायण जी के घर गेहर पुलिया तक नाला एवं पीपी सीपी निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C IN PROGRESS	
12	नगर पंचायत साहेबगंज अन्तर्गत आई सी-3 में सुनिश कुमार के घर से माय नारायण राउत के घर होते हुए सुखर मट तक आरओ सीपी नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
13	नगर पंचायत साईबरगंज अन्तर्गत वार्ड-4 में हिरालाल सार के बगीचा से प्राथमिक विद्यालय विस्तार की देला तक नाला, पुलिया एवं पीप सीडो पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234				T/S PROCESS	
14	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-8 रज्जित चिह्न के घर से रामपुर सिवान तक अप्रो सीडो नाला एवं पीप सीडो पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	
15	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-8 में माई स्थान से बीडली तक अप्रो सीडो नाला निर्माण कार्य। Vivek Kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
16	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-7 में पानी टाकी पुलिया से माई स्थान तक अप्रो सीडो नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
17	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-8 में धर्मशाला चौक से दिववार रोड सतलज पण्डेय के घर हॉटि हुर थाना रोड तक अप्रोसीडो नाला एवं पीपसीडो पथ निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
18	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-10 में मौली चौक से पूर्व मुखिया भेंदूर साहेब के घर होले हुर एरुएरु-74 तक अप्रोसीडो नाला एवं पीपसीडो पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	0.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
19	नगर पंचायत साईबरगंज अन्तर्गत वार्ड सी-11 में बरगानदी सजरीया घाट से बुरुनथ मंदिर तक अप्रो सीडो नाला एवं पीप सीडो सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	


Assistant Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


Superintendent Engineer,
 TS to CE,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


Bihar Urban Infrastructure Development Corporation Ltd.
List of Project (BUIDCo) District - Sitamarhi

माह : मई 2020
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.	-
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेस्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed	भुगतान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed	-


Assistant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna


Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project (BUIDCo Darbhanga) District Darbhanga

माह : मई 2020

Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	वार्ड नं 0 12 स्थित हरही पोखर में जल किङ्ग सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00	-	Two stores building changed one stores.	-	लोगों के प्रतिरोध करने पर जिलाधिकारी द्वारा कार्य बंद करा दिया गया है।
2	भगवान दास स्थित लाल पोखर का सौन्दर्यकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.9238800 Dated 12.01.2019	11.05.2019	0.6202	0.6202	-	Children palying equipment, fontain,Light and Bentch	Completed	-
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738	-	Excercise equipment,Light,Gazi bio,fontain light,	Completed	-
5	राज्य योजना अंतर्गत लहेरियासराय कर्पूरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1851218	15 Days	-	-	-	1.762 KM 1200 MM P Pile, 216 Nos of catchpit	-	निविदा निषादन प्रक्रियाधीन है।
6	मुहल्ला लक्ष्मीसागर वार्ड नं 0 16 में कंक्रीट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	-	Drain,of size 1'0"x1'6" =2400' 3'0"x3'0"x3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300'."	Completed	-
7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। सर्वेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m writh Height 3to 4 m , Length 3.55 km	PCC-500M Base-400M Stem-280M	Forest clearance is awaited as well as unavailable of fund.

(Signature)


8	राज्य योजनान्तर्गत दरभंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफिस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"	Renovation work stopped but as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S E.
9	पी0डब्ल्यू0डी पथ में गायत्री मंदिर से चारुमट्टी चौक, दूर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढक्कन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"	In process of re-tender.
10	दरभंगा नगर निगम क्षेत्रान्तर्गत वाई संख्या 48 लेहरी टोला कुशेश्वर महलों के घर से मौ0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.74095	0.2108801		PCC Road 1600'0" Drain 1600'0"	1400.0 drain without cover and without grating completed. 16'0" of CD complete, DLC: 50'00"
11	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फैजुल्ला खॉ मस्जिद पुरानी मुसफ्री कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642			Drain 2350'0"	150'0" of drain base as well as stem has been casted
12	राज्ययोजनान्तर्गत बेता चौक से डी.एम.सी.एच बख्श वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.30		PCC road 1800'0" Drain 1800'0"	PCC road 1500'0" completed



Assistant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

माह : मई 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकाण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	8	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	Rescined. Retender invited on 24.02.2020- No Bid received. Again Retender invited- 09-06-2020	11
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/yo- 687 /14-E7 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1.Bus terminus 2.toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	पुनरीक्षित प्राक्कलन समर्पित का अनुमोदन प्रक्रियाधीन है।
3	ढाका वार्ड सं0-01 में ढाका घोड़ासाहन पी0डब्ल्यूडी0 रोड राजेपुर नहरपुल से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
4	ढाका वार्ड सं0-01 में केजीएम फ्लावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	



5	मोतिहारी के बादमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमन ताल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
6	मोतिहारी वार्ड नं०-31 में श्रीकृष्ण नगर सपही देवी मंदिर मोहल्ला में डॉ आर०के० सिंह के उत्तरवाले गली नं०-04 के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling comleted 2. PCC in progress 90 % work completed.	
7	सुगौली वार्ड नं०-18 में मीर टोली से लैन गांव जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling comleted 2. PCC in progress	आवटन अप्राप्त
8	सुगौली वार्ड नं०-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पी०डब्ल्यू०डी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
9	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	आवटन अप्राप्त
10	सुगौली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	Foundation started	आवटन अप्राप्त
11	सुगौली वार्ड नं०-10 में माई सोन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	Foundation started	आवटन अप्राप्त
12	सुगौली वार्ड नं०-11 में शेख मक़ादिर के घर से सिकंदर मिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	32.50	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling comleted 2. PCC in progress	आवटन अप्राप्त

By

SK

13	सुगौली वार्ड नं०-13 में चंदू साह के घर से छठ घाट जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन आ
14	सुगौली वार्ड नं०-14 में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.2971	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
15	सुगौली वार्ड नं०-16 में लालबाबू देवान के घर से डॉ यूसूफ के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.23642	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
16	चक्रिया रेलवे गुमटी 136 से हिन्दू चक्रिया होते हुए साहेबगंज रोड, शालीनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. RCC Drain 2. PCC m20 Road		आवटन अप्राप्त

Dr. C. S.

Aisstant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajendra

Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajendra

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Saharsa District

माह : मई 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	सहरसा बस स्टैंड संविदेक का नाम से बलराम सिंह	राशि-4.02 करोड 78 एवं दिनांक- 19.11.2014	3.3	03 05.17	2.00	1.88	1.88	Terminal building toilet and shop block campus development	civil work completed, electrical and finishing work is in progress	fund required


Assistant Engineer,
 Infrastructure & Transport
 North Bihar, Baidco, Patna


Superintendent Engineer,
 TS to CE,
 Infrastructure & Transport
 North Bihar, Baidco, Patna


Chief Engineer,
 Infrastructure & Transport
 North Bihar, Baidco, Patna

List of Project Araria District

माह : मई 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद फारिसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सड़क का विस्तार इस्लामपुर वट वृक्ष नेपाल सीमा तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	75,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यकरण निर्माण कार्य। 2015-16 संवेदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	-	-	Secdule Item Rs. 17,50,265 कार्य पूरा है Non Secdule Item कार्य अपूर्ण है। (Rs. 22,12,235)	-
4	फारिसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	215,14,000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मदर्सा तक पी०सी०सी० सड़क निर्माण के संबंध में।	252,14,800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-



Aisstant Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Superintendent Engineer,
TS to CE,
Infrastructure & Transport
North Bihar, Buidco, Patna



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : May 2020

Bihar Urban Infrastructure Development Corporation Ltd.

ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 25/12/2020) O/M - 25/03/2023	132.95	77.85 (Including Mobilisation Advance - 31.18, RCD Adv 1.95)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 447.776 Km (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. (iv) CSC - 05 Nos. (v) GLSR - 03 Nos. (vi) Transmission Main - 16.55 Km	(i) Distribution Network - 162.035 Km (DI- 42.897 Km, HDPE- 119.138 km) (ii) Construction of New Reservoir - 05 Nos. was in progress at Budhwa Mahadev, Mastalipur, Bhusunda Mela, Joda Masji, behind Delha PS. (iii) HSC - 7128 nos. connection done. In progress (iv) CSC - work in progress at 04 locations i.e., Bhudhwa Mahadev, Bhusunda Mela, Dandibagh & Delha. (v) GLSR - Drawing issued but Work not started. (vi) Transmission Main - Work not started due to RCD permission pending.	Pipe procured at site:- HDPE - 154 km out of 301 km & DI - 128 km out of 145 km (Total = 282 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2019)	45.14	17.44 (Including RCD Adv: 0.97)	14.11 (Upto 31/03/2020)	(i) GLSR - 01 No. (ii) CWR - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 Km	(i) GLSR - Roof slab casting completed, staircase footing casting completed. (ii) CWR - Roof slab casting completed. Pump house (shuttering for columns and corbel beam is in progress). (iii) Control Room - At 04 locations work was in progress (i.e. Bhusunda Mela, Warish Nagar, Khiryama & Kendui). Work stopped due to lockdown situation at Joda Masji. (iv) Rising Main - 6.724 Km DI pipe laid.	Pipe procured at site:- DI - 14.464 km out of 17.050 km

Planned 2020
04/06/2020
DPE

06-06-20
PMC

06-06-20
PMC

06-06-20
PMC

Bihar Urban Infrastructure Development Corporation Ltd.

ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Fs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
	Kamky Infrastructure Ltd.			O/M - 28/02/2022				(v) Production Tubewell - 24 Nos.	(v) Production Tubewell - Total 22 Nos. Boring work completed.	
								(vi) Observation Tube well - 07 Nos.	(vi) Observation Tube well - 5 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama, kendui).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office - Plinth beam casting is completed and column casting & brickworks in progress above plinth beam.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013			227.43	136.09	134.70 (upto 31-03-2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 303.852 Km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) M/S PAN India Infra Projects Pvt.Ltd. contract terminated on 09/07/2019. 2) After termination of contract of BWSP-1 balance work estimate in 4 packages has been prepared & after TA from BUIDCO estimate sent to UD&HD for further approval. 3) Based on comments received from UD&HD on 09/08/19 estimate has been revised & sent to UD&HD vide letter no. 286 dated 17/08/19 after TA for approval. 4) Based on resolution passed in 60th BUIDCO Board meeting dated 28.11.2019 revised bid document prepared as per ADB procurement guidelines and sent to ADB on 03.01.2020 for NOC. 5) Based on observation received from ADB revised Bid Documents sent to ADB on 03/02/2020. 6) After approval Bid published on 10/02/2020. 7) Pre-Bid meeting held on 17th February'20 and Bid submission was scheduled on 5th March'20 which was extended till 16th March'20. Single bid received. Bidding process cancelled due to administrative issues on 13th April'2020 vide notice no. 19-121. BUIDCO decided for Re-tender for all 04 packages. ADB accepted and give NoC for re-tendering. Notice for invitation of bid issued vide no NCB/11 on 13th April'2020. pre-bid meeting held on 20th April'20. Last date of submission of Bid is 03 June '2020

Approved
 01/04/2020
 PMU
 28-6-20
 PMU-
 26/6/20
 PMU-

Bihar Urban Infrastructure Development Corporation Ltd.

ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks	31/05/2020
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount-253.57 Letter No 2010 Date 04-09-2017						1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 8) Contractor has submitted PBG of RS. 27.75 Cr. to execute the work on 15.05.2020. 9) PBG verified from concerned bank and agreement is likely to be signed within week.	
5	Gaya Waste Water Project Phase 1	Amount-370. 63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical , Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.	

Handwritten signature and initials.

Handwritten signature and initials.

Handwritten signature and initials.

Handwritten signature and initials.

Handwritten signature and initials.

Bihar Urban Infrastructure Development Corporation Ltd.

ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks	31/05/2020
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 07 nos. IPS land, 01 no. IPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.	
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.	

18/05/2020
01/06/2020

20/05/2020
26/05/2020
26/05/2020

26/05/2020
26/05/2020
26/05/2020

26/05/2020
26/05/2020
26/05/2020

26/05/2020

Bihar Urban Infrastructure Development Corporation Ltd.

ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks	31/05/2020
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलमीनार निर्माण हेतु भूखण्ड चयन का कार्य किया जा रहा है तथा पटना जलामूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCO के सहयोग से बनाया जा रहा है। विदित है कि पटना जलामूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को समर्पित किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been split into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 13/01/2020 vide letter no. 159/18 (Part -2) -15.	

DR. P. K. Singh
09/01/2020

09/01/2020
P. K. Singh

✓

09/01/2020
P. K. Singh