

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020

523

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अगस्त-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलपूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.03.19 (Extend to 31.03.19)	25.09	20.95	20.95	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	Pipeline-49.86 km HSC-3929 OHT-1 comp. 1 in progress Tubewell-6 Pump House-6	Pipeline-0.42 km HSC-209	Pipeline-50.28 km HSC-4138 OHT-1 comp. 1 in progress Tubewell-6 Pump House-6	
2	मोतिहारी जलपूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	5.00	12.63	12.63	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7	Pipeline-48.01 km HSC-417 OHT-2 in progress Tubewell-6 Pump House-2 in progress	Pipeline-0.32 km HSC-251 OHT-2 in progress Tubewell-0 Pump House-2 in progress	Pipeline-48.33 km HSC-668 OHT-2 in progress Tubewell-6 Pump House-2 in progress	
3	बाका जलपूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.1.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	बाका जलपूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139e15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	work completed	Pipeline-30.01 km HSC-2676	
5	कैसरिया जलपूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.1.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कैसरिया जलपूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139e15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	work completed	Pipeline-14.43 km HSC-928	

Handwritten signature/initials

Handwritten signature/initials

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्तौल जलापूर्ति योजना फेज-1 सर्वेदक-मेसर्स अशोक एम्बेल	Rs. 8.19306 Lt. No-55 dt-13.11.14 LOA-7.3809 Lt. No-1844 dt-19.11.14	Rs. 7.3809 Lt. No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	5.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्तौल जलापूर्ति योजना फेज-11 सर्वेदक-मेसर्स अक्षय राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-29.38 km HSC-1745	Pipeline-1.22 km HSC-120 Work Complete	Pipeline-30.60 km HSC-1865	
10	मोतिहारी के बाढ़मारी एम. एस. कॉलेज रोड 25-28 वार्ड परीक्षामन लाल बगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पीसीसी चढ़ा निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2000 ft PCC road 1500 ft	Drain 510 ft PCC 0	Drain 2510 ft PCC road 1500 ft	
11	सुगौली वार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ. कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.05.20	09.09.20	0.15	0.09	0.00	2116 ft drain	1440 ft drain	300 ft drain	1740 ft drain	
12	सुगौली वार्ड नं-06 में रत्न रेडेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.05.20	11.09.20	0.08	0.08	0.00	906 ft drain	600 ft drain	-	600 ft drain	
13	सुगौली वार्ड नं-10 में माई सीमन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.05.20	09.09.20	0.10	0.00	0.00	1378 ft drain	580 ft drain	-	580 ft drain	
14	चकिया रेलवे गुन्दी 136 से हिन्दू चकिया होते हुए साहवगंज रोड, शांतीनगर रोड तक पीसीसी सड़क एवं आर.सी.सी. नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	drain 700 ft pcc 0 ft	850 ft drain pcc 0 ft	1550 ft drain pcc 0 ft	

Ravi Pal Singh
05/09/2020

AE

TS to CE

(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

05/09/2020

552

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	ससि-29.69, letter no- 596, Date- 28.03.2016	ससि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	22.07	2.00	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	ससि-70.96	ससि-61.57	23.07.2020	10.00	17.42	13.42	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-70.67 km HSC-6597 OHT-3 in progress Tubewell-6	Pipeline-0.0 km HSC-145	Pipeline-70.67 km HSC-6742 OHT-3 in progress Tubewell-6	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	ससि-97.25; letter no 484, dated-20.12.16	ससि-101.92, dated-06.03.18	05.03.20	36.04	35.52	18.48	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-67.41 km HSC-4398 OHT-6 in progress Tubewell-18	Pipeline-0.0 km HSC-252	Pipeline-67.41 km HSC-4650 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	ससि-257 139/15-03-2018	ससि-218 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.875 km HSC-1020	Pipeline-0.0 km HSC-90	Pipeline-13.875 km HSC-1110	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Rajeev Ranjan

8/8

557

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m	

Pradyumn
05/09/2020
AE

TS to CE
05/09/2020
(WSD), North Bihar

Pradyumn
05/09/2020
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अगस्त-2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBO 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	Pipeline-57.17 km HSC-3500 Pump House-4	completed	Pipeline-57.17 km HSC-3500 Pump House-4	13
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBO 04, 2018-19/ 23.10.2018 Rs. 5.5419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-5952	Pipeline-18.78 km HSC-5914	Pipeline-0 km HSC-0	Pipeline-18.78 km HSC-5914	

Rumi Prakash
05/08/2020
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

543

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अगस्त-2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलपूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	Pipeline-13.80 km HSC-900	-	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलपूर्ति कार्य फेज-II संवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-21.74 km HSC-3150	Pipeline-0 HSC-0	Pipeline-21.74 km HSC-3150	

Rini Pacharya
05/09/2020
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

578

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अगस्त-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-39.54 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	11	12	13

Ami Pankaj
05/09/2020
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

547

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अगस्त-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	इन्डियन जलपूर्ति योजना मोबाइल नं-9471009096 सर्वेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एव	1 8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-750 OHT-1 (455 KL) Stand Post - 25		Pipeline-3.39 km HSC-750 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रणालिक स्वीकृति का आयात- 280/नॉचि-02-10/2017-167 दिनांक-28.03.2017 एव	1 15 6593 dated-04-06-2019	03.01.2021	3.75		2.5	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House	Width 1.2 m Excavation-272m, PCC-272 m, RCC Base-272 m, Side wall-272 m Cover slab-217 m	117 mt	Width 1.2 m Excavation-272m, PCC-272 m, RCC Base-272 m, Side wall-272 m Cover slab-217 m	

Ravi Pankaj
05/09/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

546

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अगस्त-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरमंगा जलापूर्ति योजना।	67.99, letter no 2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	17.50	17.15	17.15	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-41.28 km HSC-3994 OHT-Not started Tubewell-7 Pump House-5	Pipeline-1.85 km HSC-231 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.13 km HSC-4225 OHT-Not started Tubewell-7 Pump House-5	
2	राज्य योजना अन्तर्गत दोनार मुनी से टेनही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.14	4.14	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-600 M Base-500 m Stern-310M		PCC-600 M Base-500 m Stern-310M	
3	राज्य योजना अन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डीएमसी ऑफीस सकमा पुल तक अव शि भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495"0" of Depth Size 225"0" New boundary 1030"0"		Boundary 465 ft	Boundary 465 ft drain work was hampered due to water logging	
4	दरमंगा नगर निगम क्षेत्रांतर्गत वाई संख्या 48 लेहरी टोला कुशेश्वर मंडली के घर से मो कन्हैया सबनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600"0" Drain 1600"0"	RCC drain without grating 1566' PCC Road 1020'	RCC drain 0 PCC Road 0	RCC drain without grating 1566' PCC Road 1020'	

Ani Rakshy

Dr

5/5

5	राज्य योजना अर्न्तगत पीडब्ल्यूडी पथ पर सिकन्दर मोटर ड्रेनिंग स्थल से स्को सनी अमीन, फैजुल्ला खां मरिजद पुरानी सुरक्षा कागिस्तान तथा श्री मोखार के घर होते हुए पीडब्ल्यूडी पथ में खान चौक बाल डकन सहित आरसीसी नाला निर्माण कार्य।	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 212'	drain 212'	Work started.
6	राज्य योजना अर्न्तगत बाला चौक से जो एम.सी.एच बच्चु वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	10.08.2020	0.74095	0.30	0.00	PCC road 1800'0" Drain 1800'0"	PCC road 1500'0" Drain -0 CD-16	PCC road 1500'0" Drain -0 CD-16	

AE
05/09/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अप्रैल-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहसा जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	राशि -96.41 18.10.17	14.04.2019	67.05	57.05000	57.050	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-145.20 km HSC-15672 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply), 11 installed	Pipeline-3.98 km HSC-341 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-11 installed	Pipeline-149.19 km HSC-16013 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply), 11 installed	
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	राशि -3.94 26-10-2018	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-15.99 km HSC-2580	Pipeline-0 10 km HSC-467	Pipeline-16.09 km HSC-3047	
3	सहसा पूर्ण वाटर ड्रेनेज योजना सर्वेदक का नाम- R.K. Infracorp Pvt. Ltd.- Charith Infrastructure Pvt. Ltd.	राशि-64.9020 करोड़ 28/नॉवो-02-01/ 2017- 307, राशि एवं आदि एवं निधि- 24.03.2017	राशि -65 50 करोड़	28.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)		6.94 Km Drain completed (out of 11.5 KM)	

P. K. Pal
05/09/2020
AE

P. K. Pal
TS to CE,
(WSD), North Bihar

P. K. Pal
Chief Engineer
(WSD), North Bihar

343

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अगस्त-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.07.2014	12.46 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	राशि-6.73 करोड़ 29.11.2018	29.5.19	6.73	3.50	3.50	Pipeline-37.14 km HSC-4316	Pipeline-32.77 km HSC-2325	Jointing and repairing	Pipeline-32.77 km HSC-2325	

AE
05/08/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

542

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	10.12.2015	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786		Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139/15.03.2018	राशि -2.08 29.11.2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	Pipeline-6.50 km HSC-1667		Pipeline-6.50 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03- 2018	राशि -15.69 07.09.2015	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0		Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.38 131/08-03- 2018	राशि -8.97 06.10.2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-33.78 km HSC-2387	Pipeline-1.21 km HSC-163	Pipeline-34.99 km HSC-2550	
5	सुपौल स्टोर्म वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 280/नॉनो- 02-03/2017 -119 न.लि.एवं आदि एवं लिथि- 20.02 2018	राशि - 20.73 06.10.2018	20.06.2020	11.04	10.06	10.06	Costruction of Storm Water Drainage 5.5 km	3.60 Km completed		3.60 Km completed	

AE
05/09/2020

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

अगस्त-2020

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar.	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	7.62	7.58	7.58	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	10	11	12	13
2	M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi											
3	डाई नं-2 लखी चौक शम्भू साह के घर से एनएच-28 बांटेनी चौक तक पथ-सह-माला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	Road Work Complete & Drain 70%		Road Work Complete & Drain 70%	अतिक्रमण के कारण कार्य बाधित।
4	डाई नं-27 में दामचक मुख्य पथ से विजय कुमार के घर से मजौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	Drain Work Complete & Road Work in Progress		Drain Work Complete & Road Work in Progress	
5	डाई नं-7 ब्रह्मेश नगर में सतोरा जी के घर से एनएच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	Drain Work Complete		Drain Work Complete	
6	डाई नं-46 बुना भट्टजी रोड नं-3 कामेश्वर तिवारी विनोद चौरसिया भाया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्टेब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain	Drain Work Complete Road 90%		Drain Work Complete Road 90%	

Pankaj Kumar

20/08/20

340

6	वार्ड नं-7 छमरीला उर्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated- 08.07.19	07.01.20	29.483	19.29733	Road & Drain	Drain Work Complete.	Drain Work Complete.
7	वार्ड नं-46 आर0पी0 श्रीवास्तव जैन में रामराज शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तमल रंजन जी के मकान से प्रेमाकंठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated- 16.07.19	15.01.20	34.7065	32.50951	Road & Drain	Drain Work Complete	Drain Work Complete
8	वार्ड स0-19 में पंकज मार्केट से अखाड़ाघाट पेड्रोल पंप के सामने गली तक भाया जी0डी0 मंदर इन्टरनेशनल स्कूल तक पी0सी0सी0 पथ सह स्वैय सड़ित आर0सी0सी0 नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.81 लाख	200.58163 01SBD/2019-20 Dated- 01.08.19	31.01.20	52.6525		Road & Drain	Work Not Start	drain work in progress
9	वार्ड स0-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली नं0-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated- 01.08.19	31.01.20	219.58	82.98	Road & Drain	60% Drain Complete	70% Drain Complete
10	महदौ हसन चौक से सागम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated- 01.08.19	30.04.20	340.14	152.21	Road & Drain	Drain Work Complete	Drain Work Complete & Road Work in Progress
11	वार्ड स0-12 में पी0डब्ल्यू0डी0 कॉलोनी होते हुए स0 मणिपूषण जी के घर भाया अमित जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated- 20.08.19	19.02.20	171.49	32.82561	Road & Drain	20% Road Work Complete	20% Road Work Complete
12	वार्ड स0-30 में प्रजापति ब्रह्मा गली से कलमबाग रोड एम्बोसन कोचिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated- 20.08.19	19.02.20	56.705	20.61095	Road & Drain	60% Drain Complete & Road 125m. Complete	60% Drain Complete & Road 125m. Complete
13	वार्ड स0-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर जैन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated- 20.08.19	19.02.20	103.62	47.81	Road & Drain	50% Drain Complete	65% Drain Complete
14	जेल चौक से मालीघाट प्रारंभिक विद्यालय वाली सड़क तक आर0सी0सी0 नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated- 19.09.19	18.03.20	69.1655	69.09153	Drain Only	100% Drain Complete	Complete
15	वार्ड स0-7 में गुमदौ नं0-02 से गोविंदपुर होते हुए एन0एच0-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated- 28.10.19	27.04.20	121.59	114.71	Road & Drain	100%	complete

Ravi Kumar

20/10/20

16	आई नं-17 बालूगट बूझनी से ब्रह्मस्थान चौक होते हुए ५० किलोमीटर सिद्ध के घर भाया पुराना रस्ते पर रामलखन लाल कर्ण के घर से बाहिने ५० मीटर के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नॉर्वि एवं आ०वि० बिहारपटना का पत्रांक-९० दिनांक-०३.०१.१८ राशि-२४३२५६०० लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01	20.66	Road & Drain	55% Drain Complete	10% Drain	65% Drain Complete	
17	लकड़वाही बाँध से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए साँझ गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्वि एवं आ०वि० बिहारपटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-३६१.१५५ लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	81.76	Road & Drain	35% Drain Complete & Road 30% Complete		35% Drain Complete & Road 30% Complete	
18	आई सं०-०२ में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्वि एवं आ०वि० बिहारपटना का पत्रांक-८० दिनांक-१२.०२.१९ राशि-१०३.९३ लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965		Road & Drain	Work Not Start	drain work in progress	drain work in progress	

Ravi Prakash
05/09/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

31/08/2020 - 2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-64.83 km HSC-7051 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	-	Pipeline-64.83 km HSC-7051 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Water supply started, train run 10.09.2019
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Ganadhipati Cons.	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	15.94	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-102.353 km HSC-4684 OHT-1 progress Tubewell-4 Pump House- Pump Motor- Transformer-	Pipeline-0.0 km HSC-0 OHT-1 progress Tubewell-0 Pump House- Pump Motor- Transformer-	Pipeline-102.353 km HSC-4684 OHT-1 progress Tubewell-4 Pump House- Pump Motor- Transformer-	

AE
05/09/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

537

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम- M.K. Enterprises	31.15	30.51 03.11.2018	02.11.20	13.60	13.60	13.60	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-56.73 km HSC-5187 OHT-0 Tubewell-4 Pump House-4 Pump Motor-0 Transformer-0	Pipeline-0.81 km HSC-339 OHT-0 Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0	Pipeline-57.54 km HSC-5526 OHT-0 Tubewell-4 Pump House-4 Pump Motor-2 Transformer-0	
2	किसानगंज जलापूर्ति योजना फेज-11 संवेदक का नाम- Umang Infrastructure	49.63	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-63.59 km HSC-3161 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-0 Transformer-0	Pipeline-2.73 km HSC-222 OHT-0 Tubewell-0 Pump House-0 Pump Motor-3 Transformer-2	Pipeline-66.33 km HSC-3383 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-2	

AE
05/09/2020

TS & CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	11	12	13
2	अररिया जलापूर्ति योजना फेज- II सर्वेदक-मैसर्स उमा इफास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 05.10.2019	25.07.2019	4.32	2.00	2.00	Pipeline-46.56 km HSC-7611	Pipeline-22.82 km HSC-1080	Pipeline-0.87 HSC-102	Pipeline-23.69 km HSC-1182	

R. P. Prakash
05/09/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पुरिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-110.48 करोड़ Lt. No.- 1519 Dated- 27.06.17.	रशि -113.1938	11.03.20	51.58	47.25	45.57	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-80.34 km HSC-5840 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	Pipeline-0.55 km HSC-100 OHT-4 in progress Tubewell-0 Pump House-9 progress Pump Motor-0 Transformer-0	Pipeline-80.89 km HSC-5940 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	13
2	पुरिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	रशि -98.0408	15.07.20	15.4	15.41	15.41	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-10.94 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-0.310 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	

Pratiksha
05/09/2020

AE

TS to CE,
(WSD), North Bihar

Pratiksha
05/09/2020

Chief Engineer
(WSD), North Bihar

334

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	45.20	45.20	45.20	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-102.46 km HSC-7567 OHT-5 in progress Tubewell-14 Pump House-8 Pump Motor-4 install Transformer-2 No. installation in progress	Pipeline-1.00 km HSC-214 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-1 no. installation in progress	Pipeline-103.46 km HSC-7781 OHT-5 in progress Tubewell-15 Pump House-8 Pump Motor-4 install Transformer-3 No. installation in progress	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	11.45	11.37	11.37	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-19.51 km HSC-801 OHT-0 Tubewell-8 Pump House-5 Pump Motor-2 install Transformer-10 Supply	Pipeline-1.13 km HSC-129 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 install Transformer-10 Supply	Pipeline-20.64 km HSC-930 OHT-0 Tubewell-8 Pump House-5 Pump Motor-2 install Transformer-10 Supply	-

प्रति प्रत्यक्ष
05/09/2020
AE

TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

533

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-66.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-1925, 25.07.2018	27.07.2020	6.50	6.22	6.22	Pipeline-108.36 km HSC-16101 OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-55.65 km HSC-3466 OHT-0 Tubewell-7 Pump House-1 Pump Motor-0 Transformer-8	Pipeline-3.78 km HSC-320 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-59.43 km HSC-3786 OHT-0 Tubewell-8 Pump House-1 Pump Motor-0 Transformer-8	
3	स्टॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	0.00	1750 m drain construction, 1450 mt drain cleaning	E/W - 70.24 BWD-25.64 Garbage release 1002 tractor RCC work started at 3 point		E/W - 70.24 BWD-25.64 Garbage release 1002 tractor RCC work started at 3 point	
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	

AE
05/09/2020
Ravi Pal Singh

TS to CE,
(WSD), North Bihar
05/09/2020

Chief Engineer
(WSD), North Bihar
05/09/2020

532

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financia l Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	27.48	-	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17/01/2018	राशि-70.57 24.08.18	24.07.20	18.00	25.30	-	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-90.58 km HSC-5837 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-1.40 km HSC-132 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-91.98 km HSC-5969 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

05/09/2020
AE

TS to CE,
(WSD), North Bihar

05/09/2020
Chief Engineer
(WSD), North Bihar

531

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

अगस्त-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलापूर्ति योजना फेज- I सड़क का नाम-M/s P Das C & C(JV)	राशि-74.60 13.07.2018	राशि-74.60, 13.07.2018	12.07.20	32.00	31.98	31.98	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-76.98 km HSC-7029 OHT-2, 1 in progress	Pipeline-3.56 km HSC-91 OHT-1 in progress Tubewell-1	Pipeline-80.54 km HSC-7120 OHT-2, 1 in progress Tubewell-9	
2	बेगूसराय जलापूर्ति योजना फेज- II सड़क का नाम-M/s P Das C & C(JV)	53.36 cr Lt 108, Dt.17.01.18	राशि-53.36	11.12.2019	18.00	18.00	18.00	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline-38.08 km HSC-3293 OHT-2 in progress, Tubewell-8	Pipeline-0.437 km HSC-215 OHT-2 in progress, 1 existing Tubewell-0	Pipeline-38.51 km HSC-3508 OHT-2 in progress, Tubewell-8	
3	वाई संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पीओसीसी सड़क निर्माण कार्य।	0.6	0.53	03.02.20	0.30	0.20		RCC Drain and PCC Road	कार्य प्रगति पर। 80 प्रतिशत पूर्ण।		कार्य प्रगति पर। 80 प्रतिशत पूर्ण।	
4	पीओसीसी स्कूल से नौलखा मंदिर तक नाला-सह-पीओसीसी सड़क निर्माण कार्य।	2.26	2.36 11.05.20	10.04.21	0.56	0		PCC road RCC Drain	35% drain	15% road	35% drain 15% road	
5	जी०डी० कॉलेज के पीछे पीओसीसी सड़क एवं नाला निर्माण कार्य।	3.06	2.87 11.05.20	10.04.21	0.76	0		PCC road RCC Drain	30% drain	0% drain	30% drain	

AE
05/09/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar





बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

E-Mail - mdbuidco@gmail.com

पत्रांक-

6078

दिनांक-

5/9/20

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

विषय :- माह अगस्त-2020 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अगस्त 2020 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त।(कुल-20 पृष्ठ)

TJ (PMU) / 38: 29.04.20
5/9/20

विश्वासभाजन,

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग, बिहार, पटना।

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Munger District.												
1	नगर नियम मुंजर क्षेत्राधीन अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.0132	No	i) Boundary wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	(1) Boundary wall complete (2) Toe wall (3.) Grill work Completed.	1. Toe wall complete 2. Boundary Grill work completed 3. Ghat work completed	70%	
2	नगर पंचायत हवेली खड़गपुर सदमावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	11.09	No	Ghat Work.	50%	10%	60%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0	No	Ghat Work.	30%	20%	50%	
List of Project Jamui District.												
1	नगर पंचायत झाझा में बस स्टैण्ड का निर्माण कार्य।	1.8169	1.5472	02.06.2019	1.8169	1.4148	1.1	(i) Building work. (ii) Flooring. (iii) Boundary wall (iv) Approach Road work.	(i) Building work Completed. (ii) Flooring work Completed. (iii) Boundary wall Completed (iv) Approach Road work in Completed.	Work Completed.		

Compiled as reported by respective Executive Engineers.


5/9/2020
Assistant Engineer


05-09-20
TS to CE(South) Infra


Chief Engineer(South)
Infrastructure

527

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 -275.21 CR 2. Supplemen tryAgreeme nt dated 25/06/2018 - 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	212.07 Cr.	212.07 Cr.	Yes	Block-A Block-B Block-C Block-D STP UGT SUBSTATION AC PLANT ROOM DRIVERS DORMITORY BUS SHED INTERNAL ROAD WORK (RIGID PAVEMENT) BOUNDARY WALL TERMINAL BLOCK	Rcc completed	Finishing work in progress	89%	1.Balance outstanding to be cleared INR 12 cr 2- Readjustment of southern side of boundary line decision pending
									Rcc completed	Finishing work in progress	84%	
									Rcc completed	Finishing work in progress	97%	
									8th floor Roof slab RCC work in progress	Balance 2 pours Roof RCC in progress	74%	
									Balance wall RCC in progress	Balance baffle wall Rcc in progress	80%	
									Rcc work completed	Mep to start Pump erection & pipeline work	85%	
									Building completed	Commissioning to take place	100%	
									Building completed	External painting work to start	100%	
									Rcc completed	Block work & plaster work in progress	86%	
									Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preparation work in progress.	30%	
									1232 rmt completed	Balance RCC under progress	75%	
									Rcc work in progress	Balance brickwork, plaster & grill fixing work under progress for East and North side.	55%	
									Arrival Terminal block Rcc in progress	Ramp slab Rcc work in progress	30%	

5/9/2020

212

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08 2014 एवं	राशि-25,20,08, 336.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post-85	Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light- Completed-82			पुनरीकृत प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04. 20 के द्वारा पत्र भेजा गया है।
List of Project Patna West												
District-Patna												
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एन्स फ्लाई ओवर गैलरी नम्बर-263) के बगल में पीसीसीओ सड़क एवं आरओसीसीओ नाला निर्माण कार्य /HANUMANT HITECH INFRASTRUCTURE	0.35048 & 161/27.03. 18	0.3022205/ 16.01.19	15.07.19	0.17600	0.17524	0.17524	Drain-600 ft Road-700 ft	work completed		work completed	निधि की कमी।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वर नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पीसीसीओ एवं आरओसीसीओ नाला का निर्माण कार्य/ USHA CONSTRUCTION	0.44938 & 124 /26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को पत्रांक-253 (अनु०) दिनांक-18.03. 2020 एवं पत्रांक-687 दिनांक-17.08. 2020 द्वारा अनुरोध किया गया है।

(Signature)

(Signature)

525

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and Date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-37 में बंधु गार्डन अपार्टमेंट के आगे खुदा दुकान से उत्तर की ओर जगदी 1 कुमार के मकान के अंतिम भाग तक पीएससीओ सड़क एवं आरओसीओ नाला निर्माण कार्य।/ SANDEEP PATIL	0.19606 &07/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	0.09803	Drain-320 ft Road-300 ft	work completed		work completed	निधि की कमी।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स०-35 में अवस्थित रजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पीएससीओ पथ एवं आरओसीओ नाला निर्माण कार्य।/ RANJIT KUMAR	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road-712 ft	work completed		work completed	निधि की कमी।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स०-35 में घुड़दोड़ रोड से मैजोस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पीएससीओ पथ एवं आरओसीओ नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 91/28.02.19	.6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		work completed	कार्य पूर्ण।
6	नगर परिषद दानापुर अन्तर्गत आरओसीओ मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुस्तक लेन नं०-08 में पथ एवं आरओसीओ नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 &07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-Only E/W Filling	Road- GSB Only	Drain completed Road- GSB Only	
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-37 के वि व रेशा नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पीएससीओ ढलाई एवं आरओसीओ नाला निर्माण कार्य।/ NAVIN KUMAR	1.82467 &07/27.09.18	1.4692575/ 07.12.19	06.12.2020	0.91234	0.35777	0.35777	Drain-2465 ft Road-2465 ft	Drain-1400 ft Road-1400 ft GSB	Drain-250 ft Road- P.C.C-500 ft	Drain-1650 ft Road- P.C.C-500 ft	कार्य प्रगति पर है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	नगर परिषद दानापुर वार्ड सं-05 एवं 06 में मुख्य सड़क एच0एच0 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर जारी भर जाने के कारण कार्य बाधित।
9	नगर पंचायत मनेर अन्तर्गत वार्ड सं-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आर0सी0सी0 नाला, कमर स्लैब एवं पी0सी0सी0 सड़क निर्माण कार्य। /SANDEEP PATIL	.18974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		work completed	निधि की कमी।
District-Patna												
List of Project Patna East												
1	पटना नगर निगम अन्तर्गत वार्ड नं-30 में दशरथ टोला से आई0ओसी0 गेट तक आर0सी0सी0 नाला निर्माण कार्य।	0.58738 UDHD Lt.-159/ 27.03.2018	0.4928154	13.06.2019	0.4576000	0.4374508	0.2942790	RCC DRAIN 450M			100%	कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड नं-05 अन्तर्गत राजा बाजार पाया सं-07 के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन वर्मा के घर तक पी0सी0सी0 सड़क निर्माण कार्य।	0.13781 UDHD Lt.-78/ 06.12.2017	0.1236935	4 month	0.0689050			PCC ROAD 183 M			35%	स्थल पर उपलब्ध भूमि की स्थिति के अनुसार कार्य पूर्ण।
3	वार्ड नं-49 एवं 50 अन्तर्गत अशोक राज पथ स्थित मुहम्मदपुर मोड़ से मोहम्मदपुर रोड होते हुए सैदपुर नहर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क का निर्माण कार्य।	1.99562 UDHD Lt.-128/ 08.03.2018	1.6666053	25.05.2019	1.9956200	1.518731	0.997788	PCC ROAD 500M RCC DRAIN 720 M			100% 100%	
4	पटना नगर निगम अन्तर्गत शीतला मंदिर के पश्चिम से दक्षिण तरफ जाने वाले नाला के पश्चिमी किनारे पर पी0सी0सी0 सड़क निर्माण कार्य।	0.807615 UDHD Lt.-160/ 27.03.2018	0.6777552	26.05.2019	0.8076150	0.637677	0.6376768	PCC ROAD 800 M			100%	
5	पटना नगर निगम अन्तर्गत वार्ड नं-29 में खासमहल मुख्य पथ एवं लिक पथ में मू-गर्म नाला एवं पी0सी0सी0 सड़क निर्माण कार्य।	1.967925 UDHD Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.465993	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M			90% 90%	
6	नगर परिषद फतुहौ अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हॉस्टर तक मृगमर्मा नाला एवं पी0सी0सी0 दलाई कार्य।	0.76275 ud&hd Letter No.-111/09.01.2 019	0.7070037	03.08.2020				PCC ROAD 1600 ft. H.P DRAIN 1600 ft.			25 %	निधि की कमी।

522

महेश

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	नगर परिषद मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पीओसीसी सड़क एवं आरओसीसी नाला निर्माण कार्य।	2.56943 ud&hd Letter No.- 63/27.09.20 18	2.2423135	23.07.2020	0.642338	0.641791	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M			40% 100%	
8	नगर परिषद मोकामा अन्तर्गत वार्ड नं-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पीओसीसी ढलाई सह आरओसीसी नाला निर्माण कार्य का अवशेष कार्य।	1.984 UDHD Lt.- 79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M			45% 100%	
9	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" x 16'0" का चबुतरा पर शेड का निर्माण 75'0" x 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य।	0.13837 DM Patna Letter No. 522/21.03.2 018	0.1233136	29.12.2018				SHADE 3 NO. Electrification and Water Supply --			100% ---	निधि की कमी।
10	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA.	3.38 230/15.02.2 017	2.98050	12 Months	3.3846000							जमीन विवादित।
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार मवन / प्रशासनिक मवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM	3.33	10/29/2017	2.67	245.54	245.54	building work	WORK COMPLETE		complete	
2	वार्ड संख्या-14 में एरोझाम धनगावां रोड से राहुल रौशन के घर तक नाला एवं पीओसीसी कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	9/30/2019	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।

प्रमुख

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	जहानाबाद नगर परिषद वार्ड स0-03 अतर्गत नारायण मुनी के घर से मुन्ना साव के दुकान होते हुए रविन्द्र पासवान के घर तक दक्षिणी दौलतपुर में नाली निर्माण कार्य। बैजनाथ निर्माण इंडिया प्रा0 लि0	Letter-20 date- 07.02.2019 1.51 CR AGREEM DATE- 02.10.2019	1.31	21.07.20	1.26	1.26	1.26	CONST. OF DRAIN	WORK COMPLETE	complete	complete	निधि की कमी।
5	वार्ड न0-29 में अवस्थित बेरुथु कोठी होते श्री भयाम कुमार के घर से पि चम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला की परम्पति एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK 75% COMPLETE	25%	COMPLETE	निधि की कमी।
6	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसदया के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
7	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ ,नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	वार्ड संख्या -26 मे बिन्दु के मकान से अजय गुप्ता के मकान होते हुए दरवा नदी तक नाला एवं पीपसी0सी0 निर्माण कार्य	Letter-66 date- 09.01.2019 0.54 CR	NIL	NIL	0.27	NIL	NIL	drain & p.c.c	C/s process			
9	वार्ड संख्या -27 में पटना गया रोड से संतोष सर के स्कूल तक पी0 सी0 सी0 पथ,नाला एवं डकन निर्माण कार्य	Letter-66 date- 09.01.2019 0.34 CR	NIL	NIL	0.17	NIL	NIL	drain & p.c.c	C/s process			
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं सेमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
3	समाहरपालय परिसर स्थित पार्क का सौन्दर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य। मनोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gaya District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount- 5.44 15.06.2015 Revised 9.86	31.08.2020	4.215	4.215	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	का भूतल एवं प्रथम तल का छत ढलाई कार्य पूर्ण । प्रथम ताल का कार्य प्रगति पर है बाउंड्री वाल का Retaining wall & Brick	NIL	का भूतल एवं प्रथम ताल का छत ढलाई कार्य पूर्ण । प्रथम ताल का कार्य प्रगति पर है बाउंड्री वाल का Retaining	निधि की कमी ।
2	नगर निगम, गया क्षेत्रान्तर्गत दीगधी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor- Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount – 1.7926	26.01.2021	1.27	0.071376	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block Dewatering Completed. Desilting work partilly completed.	NIL	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block Dewatering Completed. Desilting work completed.	Contractor has been debarred for slow progress of work.

Signature

[Signature]

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	जगजीवन कॉलेज के सामने बुल्डा शहीद मजार (लखीगबाग) होते हुए संजय शर्मा (महुएत) होते हुए खटापी कोठी तक पीपीसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493	0.113879	NIL	(i) Construction of Drain (ii) Construction of Road of Road	(i) Construction of Drain completed. (ii) Construction of Road -500 feet	-----	(i) Construction of Drain completed. (ii) Construction of Road - 760 feet	Completed
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीपीसीओ पथ एवं डककन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road of Road	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	-----	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	Completed
5	गया-खिजसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no- 88, dated- 20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305	NIL	NIL	(i) Construction of Drain (ii) Construction of Road of Road	(i) Construction of Drain - 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet	NIL	(i) Construction of Drain - 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet	Water supply pipe is to be laid by ADB project Work will be started after supply pipe laid. 11000V electric wire passed at low height due to which JCB for pipe laying is unable to work.

(Signature)

(Signature)

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीएससीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no- 88, dated- 20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Road -650 feet (ii) Construction of drain Cover- 600 feet	NIL	(i) Construction of Road - 650 feet (ii) Construction of drain cover-600 feet	
7	वार्ड सं0-53 अंतर्गत मूसंडा में पीएससीओ पथ एवं जाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no- 40, dated- 20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895	0.38466	NIL	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1400 feet (iii) Construction of Road - 850 feet	i) Constructio n of Drain - 300 feet (ii) Constructio n of Drain - 1700 feet (iii) Constructio n of Road - 850 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 850 feet	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैण्ड निर्माण योजना संवेदक का नाम- M/s Matreshwari Construction	राशि-4.00 करोड पत्रांक-78, दिनांक-19.11. 14 एवं	राशि-3.30 करोड एवं लिखित-02.06. 2016	12 Month	2.00	2.00		(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOU ND WALL, ENTRANCE GATE (CIVIL WORK)	कार्य बन्द 1. विद्युत ठेकेदार कोरोना संक्रमित 2. दो करोड आवंटन लम्बित।	कार्य पूर्ण।	कार्य पूर्ण।	निधि की कमी।
2	नवीनगर बस स्टैण्ड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्रांक-78, दिनांक-19.11. 14 एवं	राशि-1.70 करोड एवं लिखित-02.03. 2015	06 Month	1.60	0.60	0.60	Construction of bus stand	छत ढलाई कार्य पूर्ण स्टाटर एवं campus Development कार्य प्रारम्भ।	फास्टर, सेंटिंग एवं नल-जल का कार्य बाकी।	सितम्बर माह तक कार्य पूर्ण हो जायेगा।	निधि की कमी।
List of Project ARA District.												
1	Construction of bus dipot at ara under nagar nigam Ara/ manoj kumar civil line, pakri, ara	4.99 ref. no.-68 Date:- 19/11/2014	4.29 (5.9% below) 15/06/2015	14/06/2016 (extended date of completion 30/06/2018)	4.99	4.4	4.09	1. Bus terminus main building. 2. toilet block- gents & ladies. 3. Shop building. 4. electrical & PHE work for main building, shop & toilet block.	complete	complete	complete	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark.
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earth work 2. boundary work 3. pathway 4. toilet 5. parking area 6. guard room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
3	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs seating and boating 2. Construction of stairs 3. Construction of parking area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-	

514

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nalanda District.												
1	वार्ड नं०- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2- 02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	-	Drain = 636 m Road = 583 m	Drain = 476.52 m Road = 331.62 m	Drain = 00m Road = 00 m	Drain = 476.52 m Road = 331.62 m	
2	वार्डनं०- 21 में मुहल्ला देवीसराय में एन०एच० 31 से सटे पश्चिम श्रवण सिन्धी के घर से दक्षिण देवीसराय रोड तक पी०सी०सी० एवं आर०सी०सी० नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2- 01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा० वि० मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैंड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2- 03/2019- 20 dt. 20.03.2020	19.09.2020	37.980	19.891	19.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 586.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No.	

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nawada District.												
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	मुन्शीकृत प्रशासनिक स्वीकृति-727 कराई, ज्ञानांक-483, दिनांक-03.02.2020 राशि-4.00 कराई पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकराशित राशि-8801148 6 राशि-295 कराई दिनांक-15.06.15	17.07.2019	4.33	3.88	3.51	Construction of Bus Terminal	Bus terminal Drive way Tube well	Boundary wall docking way, car parking PHE work external Electrical work in progress Toilet Block in progress	Bus terminal Tube well Complete Boundary wall-60 % Docking way-90 % PHE work-80 %	निधि की कमी।
List of Project Banka District.												
1	नगर परिषद बांका अन्तर्गत वार्ड सौ-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पीओसीसी सड़क निर्माण कार्य। सर्वेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	-	-	पीओसीसी सड़क निर्माण कार्य।	-	कार्य प्रारंभ	कार्य प्रारंभ	
2	नगर परिषद बांका अन्तर्गत वार्ड नं-09 करहरिया रोड में स्व. कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आरओसीसी नाला एवं पीओसीसी सड़क निर्माण कार्य। सर्वेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.9876	21.09.2020	0.0706 Cr.	0.055966	-	पीओसीसी सड़क एवं आरओसीसी नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी. सी. सी. सड़क निर्माण कार्य पूर्ण।	पीओसीसी सड़क एवं नाला निर्माण कार्य।	कार्य प्रारंभ	
3	नगर परिषद बांका अन्तर्गत वार्ड नं-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कमाराधर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आरओसीसी नाला एवं पीओसीसी सड़क निर्माण कार्य। सर्वेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13153	11.09.2020	0.0731 Cr	0.0450496 Cr	-	पीओसीसी सड़क एवं आरओसीसी नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी. नाला 50 मीटर एवं पी.सी.सी. सड़क 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी. सड़क निर्माण कार्य।	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Bhagalpur District.												
1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-05 में साहेब पडित के घर से बखिदानी दुर्गा स्थान चौक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02 019	date- 29.06.2020 Rs- 0.2307967	27-11-2020				पीओसीओ पथ निर्माण कार्य।	मिट्टी भरवाई कार्य पूर्ण। शेष कार्य प्रगति पर।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भरवाई कार्य पूर्ण। शेष कार्य प्रगति पर।	
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धीरी साह के घर तक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02 019	date- 29.06.2020 Rs- 0.2480887	20.10.2020				पीओसीओ पथ निर्माण कार्य।	मिट्टी भरवाई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भरवाई कार्य 40 प्रतिशत पूर्ण।	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-17 में मन्तू चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमण चौधरी के घर तक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02 019	date- 29.06.2020 Rs- 0.2486256	28.10.2020				पीओसीओ पथ निर्माण कार्य।	मिट्टी भरवाई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भरवाई कार्य 70 प्रतिशत पूर्ण।	
List of Project Rohtas District.												
1	नोखा बस स्टैण्ड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रांक-78, दिनांक-19.11. 14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06. 2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand				जमीन अनुपलब्धता के कारण राशि संबंधित नगर पंचायत नोखा को हस्तांतरित कर दिया गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Lakhisarai District.												
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में भीरा देवी से अनुप साह बटारन मडल से विशुदेव यादव तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date:27.09.2018	0.1474 Date 16.08.2019	15.02.2020	100000	100000	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.	Work Completed	Work Completed	निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फकीरा भगत से चौध भगत एवं रामजी साव से सरयुग मडल तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	100000	100000	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.	Work Completed	Work Completed	निधि की कमी।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मडल तक आरसीसीओ नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	1042000	1042000	0.00	(ii) Drain work with Cover.	Drain work completed.	Work Completed	Work Completed	निधि की कमी।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date:- T.S. Rs. 285.214 Letter No.- Date:-	2.1966 date 26.06.18	25.12.2019	2.2914	0		Building work		1. Foundation work completed.	Work in progress.	
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसीसीओ नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date:27.09.2018	0.4131 Date 14.10.2019	13.04.2020	2413500	0	0.00	(i) P.C.C Road (ii) Drain work	200 m Drain and Slab work completed.			निधि की कमी।
6	वार्ड नं० ०१ में एन० एच० ८० जगदम्बा मील मोड़ से माया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आरसीसीओ नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	4590050	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.			निधि की कमी।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरसीसीओ नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	2710250	0	0.00	(ii) Drain work with Cover.	300 m Drain work completed.			निधि की कमी।

Signature

Signature

570

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गस्थान होते हुए बुहरक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	4322950	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।			निधि की कमी।
9	पंचमहला से बी0एन0एम0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	6965275	0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.			निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021	4599850	0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य	219.14673 Cr. Letter no.- 07 dt. 27.09.18	एकराशनामा हेतु संवेदक को निर्दिष्ट की गई है।	0	0	-		i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद् बरबीघा अन्तर्गत एन0एच0-82में मौर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	एकराशनामा हेतु संवेदक को निर्दिष्ट की गई है।	0	0	-		i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।

Signature

Signature

109

National Mission for Clean Ganga (NMCg)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020

28

Bihar Urban Infrastructure Development Corporation Ltd. **Status of approved ongoing projects under NMSG (As on 31.08.2020)**

Sr. No.	Name of the Project & Contractor	AA & ES Gol/GoB (Rs. in Cr)	Agreement Amount / Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund expenditure (Including State share)		Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
						Project expenditure (Rs. in Cr.)	Contingent (Rs. in Cr.)			Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Volgas & GAA (JV)	58.16 74.28	77.85 Cr. (C cost-47.25 Cr. and O&M Cost-30.59 Cr.) 31-03-17	05.11.19	51.36	48.73	2.63	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	11	12	13	1. SBR Basin - Physical work on lined chamber completed. 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MCC - Completed. 7. MCC & Admin Building - Completed. 8. Receiving Chambers - Completed. 9. Piping for Tank & Room is in progress. Network - 128.9 Km. Completed. Manhole - 4354 Nos. Completed. House Connection PI - 8339 nos. Completed. House Hold Connection - 4527 nos. Completed. Road Restoration - 128.9 Km. Completed.
2	Beur Sewerage Network, Patna M/s L&T	225.77 354.89	398.40 Cr. (C cost-37.18 Cr. and O&M Cost-26.82 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	241.29	234.99	6.32	70.80%	Sewerage Network - 180 Km. Manhole - 7271 nos. Completed. House connection PI - 4402 nos. Completed. House Hold Connection - 4434 nos. Completed. Road Restoration - 182 Km. Completed.	11	12	13	1. SBR Basin - Electro Mechanical Completed. 2. Chlorination Contact Tank - work completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MCC - Electro mechanical work Completed. 7. MCC & Admin Building - Blasting work completed. 8. Sludge Chambers - Electro mechanical work Completed. 9. Tank & Room activity in progress. 10. Controlling of plant is completed.
3	Kamalchak Sewerage Treatment Plant, Patna M/s Volgas & GAA (JV)	77.04 83.87	73.61 Cr. (C cost-44.11 Cr. and O&M Cost-29.50 Cr.) 31-03-17	05.11.19	50.58	48.01	2.57	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	11	12	13	1. SBR Basin - Electro Mechanical Completed. 2. Chlorination Contact Tank - work completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MCC - Electro mechanical work Completed. 7. MCC & Admin Building - Blasting work completed. 8. Sludge Chambers - Electro mechanical work Completed. 9. Tank & Room activity in progress. 10. Controlling of plant is completed.
4	Kamalchak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost-241.02 Cr. and O&M Cost-12.96 Cr.) 11-05-18	20.05.21	111.11	107.85	3.27	81%	Sewer Network - 81.45 km completed. Manhole - 4311 nos. Completed. House Connection PI - 4635 nos. Completed. Road Restoration - 50.15 km completed. House Hold Connection - 7635 nos. Completed. GPS - 01 No. - Nil.	11	12	13	1. SBR Basin - Electro Mechanical Completed. 2. Chlorination Contact Tank - work completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MCC - Electro mechanical work Completed. 7. MCC & Admin Building - Blasting work completed. 8. Sludge Chambers - Electro mechanical work Completed. 9. Tank & Room activity in progress. 10. Controlling of plant is completed.
5	Saidpur Sewerage Treatment Plant & Adjoining Sewerage Network, Patna M/s Toshia & EMS (JV)	184.93 201.57	188.185 Cr. (C cost-42.34 Cr. and O&M Cost-45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.48	149.78	5.67	94.2%	Sewer Network - 55 km. Manhole - 2337 Nos. Road Restoration - 55 km. HSC PI - 5659 Nos. Direct Connection to Manhole - 3723 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 SPS Casting - 1750 M3 Sludge Chamber Casting - 510 M3 Thickener Casting - 350 M3 CCT Casting - 870 M3 Sludge Chamber Casting - 200 M3 MCC & blower room Casting - 165 M3 Admin Cum Lab Building - 302 M3 Staff Quarter/Security Cabin - 292 M3	11	12	13	1. SBR Basin - Electro Mechanical Completed. 2. Chlorination Contact Tank - work completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MCC - Electro mechanical work Completed. 7. MCC & Admin Building - Blasting work completed. 8. Sludge Chambers - Electro mechanical work Completed. 9. Tank & Room activity in progress. 10. Controlling of plant is completed.


 31.08.2020

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement (Date of Completion)	Fund Received (Rs. in Cr.)	Fund expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna Mis VA Tech Wabag	824 836.44	1167.86 Cr. 30-12-2018	29.08.22	0.42	0.39	0.03	STP- 100 MLD Network- 303 Km.			1. Survey completed for sewerage network design approval under process. 2. BEP and utility design & drawings for Digha STP has been approved by BUDCO. 3. Soil testing in Digha STP land has been completed. 4. 2.4 km sewer line has been laid in R Block Digha Road.	
11	Katnagah STP & Sewerage Network, Patna Mis VA Tech Wabag	578.89 583.8765		29.08.22	0.29	0.27	0.02	STP- 50 MLD SPS- 02 Nos Network- 150 km.			1) Soil testing is in progress. 2) Sludge removal & dewatering of existing sewerage line is in progress. 3) Final Vented Drawing & Design of STP is approved by Technical Committee, BUDCO dated 28.07.2020.	
12	Begusarai STP & Sewerage Network, Patna Mis Toshiba (JV)	230.05 236.5006	238.86 Cr. 04-02-2020	03.02.22	37.09	36.09	1.00	STP- 17 MLD IPS- 3 Nos Network- 90 km.	1. Sewer Network - 20 km completed. 2. IPS- Design submitted to IIT. 3. STP- Design process.	1. Sewer Network - 1.5 km completed. 2. IPS- Design submitted to IIT. 3. STP- Design submitted to IIT.	1. Sewer Network - 21.5 km completed 2. IPS- Design submitted to IIT. 3. STP- Design submitted to IIT.	
13	I&D works and STP at Sultanganj Mis VC Projects (JV)	80.22 63.43	53.51 Cr. (Cost-33.066 Cr. and O&M Cost-20.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20	11.13	10.66	0.47	STP- 10 MLD and I&D	Compound wall work completed, MBSP- Structure completed, Wharvey under progress, Construction of Admin Building- Finishing PHE work under progress, Centrifugal Building work under progress, Chlorine Contact Tank-Structure Completed, Wharvey under progress, Sludge Storage shed- Brick work in progress, Chlorine Tanker Building-Plaster work completed, Thickener, Filtrate Pump- Brick work in progress, Return Sludge Bulb- work in progress, Plank Staircase- Completed, MCC & Blower Building- Casting work upto PL completed, Networking (I&D)- work in progress, Approximately 1 km rising main line laying with road and Houson casting work completed, 1st lift wall reinforcement under progress.	1. Admin building- Finishing & PHE work under progress. 2. Chlorine Tanker Building- Plaster work completed. 3. Centrifugal Building- Plaster work completed. 4. Returned Sludge Pump- Interconnection work in progress. 5. Thickener, Filtrate Pump- Two lift wall casting work in progress. 6. Networking (I&D)- work in progress, Approximately 1 km rising main line laying with road and Houson casting work completed, 1st lift wall reinforcement under progress.	Compound wall work completed, MBSP- Structure completed, Wharvey under progress, Construction of Admin Building- Finishing PHE work under progress, Centrifugal Building work under progress, Chlorine Contact Tank-Structure Completed, Wharvey under progress, Sludge Storage shed- Brick work in progress, Chlorine Tanker Building-Plaster work completed, Thickener, Filtrate Pump- Brick work in progress, Return Sludge Bulb- work in progress, Plank Staircase- Completed, MCC & Blower Building- Casting work upto PL completed, Networking (I&D)- work in progress, Approximately 1 km rising main line laying with road and Houson casting work completed, 1st lift wall reinforcement under progress.	
14	I&D works and STP at Barhi Mis Toshiba Water Solution	58.27 61.38	53.90 Cr. (Cost-25.57 Cr. and O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessar y action has been initiated for EOT)	11.46	10.85	0.61	STP- 11 MLD SPS- 02 Nos and I&D	1. BEP, Design & Drawing Approved on dated- 18.05.2020 2. Boundary wall- 80% work completed, Rest in progress. 3. SBR 3rd lift wall completed. 4. CCT 2nd lift wall RCC work in progress. 5. Fine Screen and Grid Chamber- Excavation RCC & Rest Column 1st lift under progress. 6. Admin, MCC & Security Room- Completed upto PL. 7. HT & HT Meter Room- Plinth Beam under progress. 8. Transformer Foundation completed. 9. DG Foundation completed.	1. Boundary Wall 80% work completed Rest in progress. 2. SBR 4th lift wall RCC work in progress. 3. CCT 2nd lift wall RCC completed and Final lift wall RCC work in progress. 4. Grid Chamber 1st nos. footing completed out of 20 nos. 5. Admin, MCC & Security Room- Plinth Beam completed & Column 1st lift completed. 6. HT & HT Meter Room- Plinth Beam & column 1st lift completed. 7. Blower Foundation Completed. 8. Bin filter press building plinth beam completed.	1. Boundary wall 90% completed. 2. SBR Tank civil work 70.5% completed. 3. GST civil 85% completed. 4. CCT civil work 90% completed. 5. HT & HT meter room civil work 45.31% completed. 6. Admin, MCC & Security Room civil work 45.51% completed. 7. Transformer Foundation 100% completed. 8. DG Foundation 100% completed. 9. Blower Foundation 100% completed. 10. Bin filter press building civil work 28.42% completed. 11. Bin filter press building 59.16% completed. 12. Design & Drawing Approved on dated- 18.05.2020. Some Structural (STP/IPS) vetted Drawing submitted to BUDCO Headquarters on 17.01.2020 for Approval. 13. Boundary wall- 90% work completed, rest in progress. 14. SBR, 5th lift wall Casting 50% completed. 15. SBR, 5th lift wall Casting 50% completed. 16. Bin filter wall casting 50% completed Rest in progress. 17. CCT- Structural work completed. 18. Fine Screen and Grid Chamber- Work completed upto PL. 19. Admin Building, Air Blower Building and Staff Quarter- Work completed. 20. Sludge Thickener - Excavation work in progress.	
15	I&D works and STP at Barhi Mis Toshiba Water Solution	50.78 64.029	51.89 Cr. (Cost-35.01 Cr. and O&M- 26.33 Cr.) 22-10-18	21.04.20 Revised- June 21	9.77	9.36	0.41	STP- 8 MLD SPS- 6 Nos and I&D	1. BEP, Design & Drawing Approved on dated- 18.05.2020 2. Boundary wall- 90% work completed, Rest in progress. 3. SBR, 4th lift wall Casting 50% completed. 4. CCT- 4th lift wall casting under progress. 5. Fine Screen and Grid Chamber- Work completed upto PL. 6. Admin Building, Air Blower Building and Staff Quarter- Plinth slab work completed. 7. Sludge Thickener - Excavation work in progress.	1. Some Structural (STP/IPS) vetted Drawing Submitted BUDCO Headquarters 17.01.2020 for Approval. 2. SBR 02 no. of lift wall casting 50% completed Rest in progress. 3. CCT Structural work completed.	1. Some Structural (STP/IPS) vetted Drawing Submitted BUDCO Headquarters 17.01.2020 for Approval. 2. SBR, 5th lift wall Casting 50% completed. 3. SBR, 5th lift wall Casting 50% completed. 4. Bin filter wall casting 50% completed Rest in progress. 5. CCT- Structural work completed. 6. Fine Screen and Grid Chamber- Work completed upto PL. 7. Admin Building, Air Blower Building and Staff Quarter- Work completed. 8. Sludge Thickener - Excavation work in progress.	

11

very

if

405

Sr. No.	Name of the Project & Name of the Contractor	AA & ES GoI/Gob (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund expenditure (Including State share)		Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
						Project Expenditure (Rs. In Cr.)	Share (Rs. In Cr.)			Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Sankar & S.NEERVO	30.83 32.077	28.35 Cr. (C Cost-14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	2.12	2.08	0.04	25%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER, SHED, SLUDGE TANK, BRIT CHAMBER, ADMIN Prepared Solution for upto 1st slab of Panel Room & Transformer Room. DG - Admin Building. Development of SBR continuously installed.	1st Slab of Admin Building Done. Development of SBR continuously. Delivery of Electromechanical Equipments started. Batching plant for PWC SBR Done.	Foundation Beam Column upto 1st Floor. Scaffolding is sealed one side of Panel and Admin Building & 2nd slab of Admin Building Done. Excavation for PWC SBR Done.		
17	I&D works and STP at Moka M/s EBS Singh	60.91 59.70	59.17 Cr. (C Cost-37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	02.03.21	5.65	5.28	0.37	18%	STP - 08 MLD IPS - G3 Nos. Sewer Network- 1450 mtr. Design & Drawing - completed SBR Tank in progress Admin Building in progress Panel Room in progress. Ancillary work in progress.	SBR wall 60% completed Admin Mury slab in progress. Panel Room Finishing work. Excavation well 10% completed. Boundary for Chlorination Tank supply of Chlorination Electromechanical equipments.	Design & Drawing - Completed SBR wall 60% completed Admin Mury slab in progress. Panel Room Finishing work. Excavation for Chlorination Tank Supply of Chlorination Electromechanical equipments.	Due to lockdown SBR wall 60% completed. Admin Mury slab in progress. Panel Room Finishing work. Excavation for Chlorination Tank Supply of Chlorination Electromechanical equipments.	
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.NEERVO	35.88 37.405	35.04 Cr. (C Cost-22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	1.13	1.13	-	-	STP - 10 MLD SPS and I&D	1. Land leased : C.O Bakhtiyarpur has been requested to provide alternative lands as the allocated land is not available. 2. Through CO Yall Land under Janta Bandh. 3. Through CO Yall Land under Janta Bandh. 4. Through CO Yall Land under Janta Bandh. 5. Through CO Yall Land under Janta Bandh. 6. Through CO Yall Land under Janta Bandh. 7. Through CO Yall Land under Janta Bandh. 8. Through CO Yall Land under Janta Bandh. 9. Through CO Yall Land under Janta Bandh. 10. Through CO Yall Land under Janta Bandh.	1. Land leased : C.O Bakhtiyarpur has been requested to provide alternative lands as the allocated land is not available. 2. Through CO Yall Land under Janta Bandh. 3. Through CO Yall Land under Janta Bandh. 4. Through CO Yall Land under Janta Bandh. 5. Through CO Yall Land under Janta Bandh. 6. Through CO Yall Land under Janta Bandh. 7. Through CO Yall Land under Janta Bandh. 8. Through CO Yall Land under Janta Bandh. 9. Through CO Yall Land under Janta Bandh. 10. Through CO Yall Land under Janta Bandh.	1. Land leased : C.O Bakhtiyarpur has been requested to provide alternative lands as the allocated land is not available. 2. Through CO Yall Land under Janta Bandh. 3. Through CO Yall Land under Janta Bandh. 4. Through CO Yall Land under Janta Bandh. 5. Through CO Yall Land under Janta Bandh. 6. Through CO Yall Land under Janta Bandh. 7. Through CO Yall Land under Janta Bandh. 8. Through CO Yall Land under Janta Bandh. 9. Through CO Yall Land under Janta Bandh. 10. Through CO Yall Land under Janta Bandh.	
19	I&D works and STP at Maner M/s SINA Labs Pvt.Ltd. & A K Contractor (I.V)	41.38 43.5651	40.83 Cr. (C Cost-18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.08.20	1.06	1.06	-	-	STP - 6.5 MLD IPS - 2 No. Raising Main- 4 Junction - 1 MPS- 1	1. Network Design Approved By IIT Patna On 23.05.2020. 2. STP Contour Survey Work For Entire Plot Completed. 3. STP SBC Work Completed. 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress. 5. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 6. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 7. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 8. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 9. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 10. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020.	1. Network Design Approved By IIT Patna On 23.05.2020. 2. STP Contour Survey Work For Entire Plot Completed. 3. STP SBC Work Completed. 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress. 5. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 6. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 7. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 8. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 9. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 10. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020.	1. Network Design Approved By IIT Patna On 23.05.2020. 2. STP Contour Survey Work For Entire Plot Completed. 3. STP SBC Work Completed. 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress. 5. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 6. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 7. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 8. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 9. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020. 10. STP SBC Work For 3 No's IPS Completed For Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020.	
20	I&D works and STP at Chhara M/s Toshiha (JV)	236.15 242.6337	248.07 Cr. (C Cost-142.00 Cr. And O&M- 106.07 Cr.) 04-02-20	04.08.21	12.05	12.05	-	10%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 4. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 5. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 6. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 7. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 8. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 9. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 10. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 11. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 12. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 13. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 14. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 15. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 16. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 17. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 18. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 19. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 20. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 21. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 22. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 23. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 24. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 25. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 26. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 27. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 28. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 29. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 30. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 31. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 32. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 33. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 34. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 35. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 36. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 37. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 38. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 39. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 40. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 41. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 42. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 43. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 44. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 45. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 46. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 47. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 48. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 49. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 50. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 51. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 52. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 53. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 54. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 55. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 56. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 57. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 58. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 59. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 60. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 61. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 62. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 63. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 64. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 65. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 66. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 67. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 68. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 69. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 70. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 71. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 72. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 73. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 74. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 75. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 76. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 77. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 78. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 79. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 80. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 81. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 82. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 83. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 84. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 85. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 86. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 87. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 88. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 89. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 90. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 91. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 92. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 93. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 94. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 95. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 96. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 97. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 98. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 99. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 100. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 101. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 102. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 103. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 104. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 105. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 106. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 107. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 108. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 109. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 110. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 111. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 112. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 113. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 114. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 115. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 116. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 117. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 118. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 119. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 120. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 121. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 122. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 123. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 124. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 125. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 126. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 127. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 128. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 129. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 130. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 131. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 132. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 133. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 134. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 135. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 136. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 137. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 138. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 139. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 140. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 141. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 142. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 143. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 144. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 145. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 146. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 147. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 148. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 149. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 150. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 151. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 152. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 153. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 154. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 155. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 156. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 157. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 158. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 159. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 160. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 161. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 162. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 163. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 164. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 165. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 166. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 167. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 168. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 169. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 170. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 171. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 172. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 173. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 174. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 175. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 176. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 177. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 178. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 179. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 180. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 181. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 182. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 183. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 184. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 185. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 186. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 187. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 188. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 189. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 190. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 191. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 192. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 193. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 194. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 195. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 196. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 197. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 198. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 199. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 200. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 201. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 202. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 203. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 204. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 205. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 206. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 207. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 208. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 209. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 210. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 211. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 212. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 213. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 214. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 215. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 216. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 217. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 218. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 219. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 220. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 221. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 222. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 223. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 224. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 225. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 226. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 227. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 228. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 229. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 230. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 231. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 232. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 233. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 234. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 235. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 236. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 237. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 238. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 239. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 240. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 241. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 242. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 243. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 244. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 245. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 246. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 247. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 248. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 249. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 250. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 251. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 252. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 253. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 254. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 255. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 256. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 257. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 258. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 259. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 260. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 261. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 262. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 263. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 264. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 265. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 266. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 267. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 268. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 269. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 270. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 271. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 272. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 273. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 274. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 275. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 276. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 277. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 278. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 279. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 280. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 281. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 282. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 283. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 284. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 285. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 286. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 287. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 288. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 289. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 290. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 291. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 292. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 293. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 294. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 295. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 296. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 297. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 298. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 299. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 300. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 301. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 302. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 303. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 304. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 305. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 306. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 307. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 308. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 309. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 310. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 311. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 312. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 313. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 314. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 315. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 316. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 317. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 318. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 319. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 320. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 321. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 322. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 323. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 324. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 325. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 326. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 327. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 328. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 329. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 330. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 331. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 332. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 333. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 334. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 335. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 336. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 337. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 338. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 339. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 340. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 341. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 342. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 343. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 344. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 345. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 346. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 347. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 348. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 349. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 350. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 351. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 352. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 353. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 354. Construction of Intermediate & Main Sewage Pumping Station (MPS) & SPS. 355. Construction of Sewage Treatment Plant (				

Executive Engineer (Roads)
B.T.D.C. Ramnagar

**Manager Finance-cum-In charge
General Manager (Finance)**
BLUIDCO, Patna

Superintending Engineer (PWA)
BILCO, Patna

for 05/04/20
Chief Engineer (PDM)
BLDG. 3, Bldg. 3

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.08.2020)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Govt (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Total expenditure incurred (Including State share)		Overall physical progress (In %)	Main Component	Component wise physical progress			Issue In Execution
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)			Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	River Front Development, Gopalganj	8.25	7.38 04.01.2020	03.06.21	2.11	2.11	-	35%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No 3. High Mast Lights - 1 No 4. Toilet & Change Room- 01 No 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos have been completed 2. Tie Beam - 06 Rows have been completed of 1st Ghat and 06 Rows of 2nd Ghat 3. Waist slab Reinforcement - 02 Rows have been completed of 1st Ghat and 2 row of 2nd Ghat	-	-	Due to rise in water level of river, work stopped
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	303.09	284.97	18.12	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats Building- 1. Audio Visual Theatre (AVT) Building at Barhwa Ghat completed 2. ECO Center at Collectrate Ghat- completed 3. Community Cum Cultural Center at Raja Ghat-completed 4. Raja Ghat-completed 5. Crematorium at Gulvighat - completed 6. Start cremation by PMC Promenade - 5.5 km completed	-	-	-	03 Ghats work is pending For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020. direction has been given to contractor not submitted bill submit Extension of time but contractor has been given to M/s Sen & Lall to submit the revised Survey report/drawing & DPR of rest ghats at the earliest
3	River Front Development, Muzaffarpur	10.77	9.60	08.01.2022	3.05	0.05	-	-	Ghat - 03 nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture	-	Materials is being procured	-	-
Total		355.75	271.68	-	305.25	287.13	18.12	-	-	-	-	-	-

[Signature]
Executive Engineer (PDM)
 BUIDCO, Patna

[Signature]
Manager Finance cum in Charge
 (General Manager Finance)
 BUIDCO, Patna

[Signature]
Superintending Engineer (PDM)
 BUIDCO, Patna

[Signature]
Chief Engineer (PDM)
 BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.08.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is on 28.09.2020
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019. Some observation has been received on 14.02.2020 sent by Prof. Arun Kumar, IIT Roorkee. Compliance has been submitted to SPMG.
3	I&D works and STP at Fatuha	7	-	35.49 260.871	24-12-18 22-05-18	-	-	
4	I&D works and STP at Danapur	25	-	103.27 108.4164	08-02-19 06-06-19	-	-	Re-Tender has been published. Three bid has been received, Technical Evaluation is in progress.
5	I&D works and STP at Phulwanshariff	6+7=13	-	46.25 48.6583	08-02-19 06-06-19	-	-	
6	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
7	Munger STP & Sewerage Network, Patna	30	155.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval.
8	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SPMG on 24.03.2020. SPMG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank received on 4th Aug 2020, compliance of the same has been sent to SPMG.
9	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
10	I&D and STP, Kahalgaoon	6	-	25.77	30.12.19	0.05	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
Total		105.25	457.17	1276.35 1292.41	-	0.21	-	-

[Signature]
Executive Engineer (PDM)
BUIDCo, Patna

[Signature]
Manger Finance cum- in charge
General Manager (Finance)
BUIDCo, Patna

[Signature]
Superintending Engineer (PDM)
BUIDCo, Patna

[Signature]
Chief Engineer (PDM)
BUIDCo, Patna

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020

130

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

अगस्त - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Rs. in Crores	
										Issue in Execution	
1	2	3	4	5	6	7	8	9	10	11	
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-42.10 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	02.08.2020				Sheikhpura - 27929 mtr. S.K Puri - 29345 mtr. S.K Nagar - 29345 mtr. (10093 mtr. Pipe layed by previous contractor) Antaghat - 5784 mtr. Adalatganj - 26283 mtr.	T/W-2 nos completed (At S.K.Nagar & S.K.Puri) Distribution network- Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatganj - 0 m HSC - 2250 no		
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवेदक का नाम-M/s. M.K Enterprises Ltd	राशि-5.04 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि- 5.04 Cr.	07.01.2020	14.20	4.60		Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	OHSR- 5 Nons Sheikhpura- Top dome completed. S.K.Puri- Top dome & Internal plaster work completed. Painting work completed. Raising pump work completed. S.K Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatganj- 4 th & last bressing work completed. bolltom dome work is in progress. Compound wall- Sheikhpura-NIL S.K Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)		

af

keel

499

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
3	बेहरा से मीठापुर ड्रेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height	0%
4	पटना नगर निगम अस्तमर्गि वार्ड नं-30 में दक्षिण टोला से आईओसीरो गेट तक आरओसीपी नाला निर्माण कार्य।	0.5873800	0.4928154	4 month		0.2942790		RCC DRAIN 450M	75.00%	
5	वार्ड नं 15 में बैंक ऑफ इंडिया से मनोर पोस्ट ऑफिस तक आरओसीपी नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020				Rcc drain 1804 feet		NOC awaited from NHAI
6	बीरमपल्ली 16 में फुलवारी शरीफ स्थित भगत सिंह चौक तक स्क्राम वाटर ड्रेनेज का निर्माण फेज-2 संवेदक-मंदर इंडिया	12.10 116/19.02.19	10.8	25.12.19	7.027	2.65	2.646	drain 3242 mtr	750 mtr drain completed	लॉकडाउन के कारण कार्य बन्द।
7	फुलवारीशरीफ खोजा ईमली से भगत सिंह चौक तक स्क्राम वाटर ड्रेनेज योजना निर्माण फेज-3 संवेदक-मंदर इंडिया	13.16 116/19.02.19	12.31	25.12.19	8.291	6.47	3.29	drain 3350 mtr	2925 mtr drain completed	लॉकडाउन के कारण कार्य बन्द। 30.09.2020 पूर्ण
8	फतुआ जलापूर्ति योजना					3.00		1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos.	2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress.	
9	मसौबी जलापूर्ति फेज-2	Amt. 13.22 CR, 131/08.03.18	13.7	16.05.19	9.61	9.01	6.61	Pipe line 62829 m HSC - 5210 m T/W - 5	Pipe Line 55347 m hsc 5363	
10	चिकम जलापूर्ति, फेज-2	Amt. 5.39 CR, 131/08.03.18	5.64	28.11.19	0.00	0.00	0.00	Pipe line 38204 m HSC - 3186 m	Pipe Line 13000 m hsc 3100	
11	नौबतपुर जलापूर्ति, योजना	Amt. 5.39 CR, 131/08.03.18	0.567	19.09.2019	0.254	0.00	0.00	Top Dom of Water Tower & Stair case of Tower, DG Set, Approach Road, Installation of motor Pump after rewinding, earth filling inside boundary wall, residual work of pump house, attendant room, boundary wall	Rewinding of Motor, Steel Gate of compound wall and earth fill in approach road, earth fill inside of compound wall	लॉकडाउन के कारण कार्य बन्द।


 C. E. W. D. S. I.
 South Bihar, BUIDCO





List of Project Nalanda District

अगस्त- 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बिहारशरीफ जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-74.49 dated- 25.07.2011	23.08.2020	45.76	36.69	36.69	HYT/W -14Nos OHT - 03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed) Pipeline 94.17 Km/121.583 Km 77% HSC - 58401/21524 Nos 99.9%	लॉकडाउन के कारण कार्य बन्द।
2	बिहारशरीफ जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	16.07.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress. T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	लॉकडाउन के कारण कार्य बन्द।
3	इस्लामपुर जलापूर्ति योजना फेज- II	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019		1.3300		63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m 68.4% HSC - 1825 nos	लॉकडाउन के कारण कार्य बन्द।

Reced
C E N D S
South Bihar, BUIDCo

२

1497

Bihar Urban Infrastructure Development Corporation Ltd.

List of Projec Gaya District

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बोधया जलपूर्ति योजना सर्वेदक का नाम- M/s SMC-JWIL JV (Jindal).	रशि -33.58 करोड़ Letter no-917, dated 17-12-2019,	रशि- 30.94 Cr. dated- 16/12/2019	15.09.2013	31.75	36.64		I. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber-400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 &3 (579 mtr)	I. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधया सिवरेज योजना सर्वेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019, Amount-95.94 cr	100.63 Cr, dated 16/12/2011	11.12.13	90.23	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mts	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mcs casting completed IPS-4-1.1mRCC completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m, (Root Inst Road B T (work completed) C C Road-11570/12000m, Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	
3	मानपुर काली पोखर से श्याम नगर होते हुए अवगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt. no 88, dt 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet	
4	गया-नवादा मेन रोड में मुफस्सिल मोड से काबिस्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt. no 88, dt 20.11.18	0.27	18.04.20	0.11	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet	

Special
C. P. Singh
South Bihar Division
20/11/20

af

List of Project Jehanabad District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-596, dated-28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w - 4 OHT - 2 Distribution - 37002 HSC - 15318	Work in Progress. T/w 4/4 Completed, OHT- 1/2 in Progress, (1 Completed). Pipeline 37.36 Km/37.002 Km HSC - 10128/15318 Nos. 73%	Due to delay in NOC for Land
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि-44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w - 14 OHT - 0 Distribution - 84900 HSC - 4900	Work in Progress. T/w- 10/14 Completed. OHT- No Provision. Pipeline -339.66 Km/98.605 Km, HSC - 2840/4900 Nos	Due to delay in NOC for Land
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.68 करोड़ पत्राक-130 / 08.03.2018	राशि -6.68 Letter no-06-10-2018	20.11.19		3.00		Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress). OHT no provision. Pipeline-24.63 KM/26.597KM, HSC-1680/3133	-

Reed
CE/WDSD
South Bihar BUDDCO
4/9/20

AF

495

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

अगस्त - 2020

Rs. In Crores

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Date of Start	As per Agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Water Supply Scheme under state plan ARWAL	राशि- 2.49 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewell-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewell-1 Pump house-1 Distribution main-3750 m OHT-1 HSC- 212	31.08.2020

AP

Reed 4/9/20
C.E.(WDS)
South Bihar,
BUIDCo

494

List of Project Lakhisarai District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date.	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	लखीसराय नगर परिषद के अन्तर्गत वार्ड सी0-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए बुधरचक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

A

CHD
South Bihar,
BUIDCo

492

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Nawada District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-6.45 करोड़ पत्रांक-131, दिनांक-08.03. 2018	6.548	6/3/2020	-	-	-	Pipe Line - 33.00 km HSC - 4865 T/W - NIL	स्वेदक के साथ एकरासना कर लिया गया है।	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

Handwritten signature
C.E(WDS)
South Bihar, BUIDCO

Handwritten signature

492

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

अगस्त - 2020
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2 सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 सर्वेदक का नाम- M/s Krushi Infras india pvt ltd.	3 राशि-38.52 पत्राक-307, दिनांक-25.03. 2017	4 राशि-38.19 16.11.2017	5 15.05.19	6 25.00	7 25.00	8 14.97	9 Drain 6.0 km	10 Drain 4.10 km	11
2	सासाराम जलापूर्ति योजना फेज- I सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018	36.00	42.00	35.91	T/w - 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7120/14533 Nos	Land for Kadiganj OHT not handed over by C O Forest Clearance for Master reservoir at Chandan Pahad awaited
3	सासाराम जलापूर्ति योजना फेज- II सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	9.00	13.00	9.00	T/w - 2 OHT - 3 Distribution - 58844 HSC - 28025	Work in Progress. T/w - 1 Completed, OHT- 1 Completed, Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos	Land of Sulemanganj OHT not received
4	डेहरी डालमिया नगर जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-22.02.2017	राशि-88.07 26.02.2018	25.02.2020	43.00	42.99	43.27	T/w - 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress. T/w 13/14 Completed, OHT- 2/4 completed, 2 progress). Pipeline 78.98Km/132.908 Km HSC - 7569/18343 Nos	
5	बिक्रमगंज जलापूर्ति योजना फेज- II सर्वेदक का नाम-Suman Enterprises	राशि-2.71 पत्राक-135/1503 2018	राशि-3.26 06.10.2018	21.10.19	1.60	1.60	1.60	Distribution - 13354 HSC - 3550	Distribution - 13000 m HSC - 1150	

AS

(Signature)
C E(WDS)
South Bihar. BUIDCO

491

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

अगस्त - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद जलापूर्ति योजना फेज- I संवैदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-02.03.2016	32.52 Dated-06- 01-2017	31-08-2019	23.91	21.14	19.76	T/w - 12 OHT - 2 Distribution - 49555 HSC - 3770 Rising main- 8835m	Work in Progress. T/w 6/12 Completed, OHT- 2 Completed. Pipeline 49.23 Km/49.555 Km HSC - 3228/39148 Nos.	RCD द्वारा जामा मस्जिद 200मी0 एवं रमेश चौक के पास 60 मी0 NOC नहीं मिलने के कारण कार्य अवरोध था। परन्तु मौखिक सहमति मिलने पर कार्यपालक अभियंता द्वारा कार्य प्रारम्भ किया जायेगा।
2	औरंगाबाद जलापूर्ति योजना फेज- II				0.00	0.00	0.00	-	In Tender Process.	
3	दाउदनगर जलापूर्ति योजना फेज- II संवैदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 / 15. C3.2018	6.89 11.09.2018	10.09.2019	5.95	4.71	2.50	Distribution - 27842 HSC - 8346	Distribution - 27592 m HSC-3171	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

8

C.E(WDS)
South Bihar, BU/DCo

490

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

अगस्त- 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos.	-
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed) Pipeline 40.154 Km/86.600 Km HSC - 2298/8921 Nos.	-
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 139/15-03-2018	राशि-4.98 11-09-2018	19.10.19	2.68	1.50	2.18	Distribution - 24750 HSC - 4579	Distribution main-23779 m HSC-3121	-
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II	राशि-3.71	3.79	21.10.19		0.49		Water supply	Distribution main-16830 m HSC-2428	-

RF

वेद जगत
C.E(WDS)
South Bihar, BUIDCO

483

138

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0 कायपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	संशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Work in Progress T/w 6/6 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline 76.48 Km/125.225 Km HSC - 7727/25167 Nos	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0 कायपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	संशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	11.27			1 Tube bell-8 Nos 2 Pump House with Attendant room- 8 nos 3 Staff Quarter-2 nos 4 Tower- 6 Nos 5 Chlorinator room-8 Nos 6 Pump Motor-8 nos 7 Transformer-8nos 8 Stand post-45 nos 9 Steel main gate-8 nos 10 Compound wall-1000m 11 House Service connection-10021 Nos 12 Rising main 13 Water Distribution network-78023m 14 Campus Detl 15 Chlorinator-8nos 16 Approach road	Work in Progress. T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed). Pipeline - 59.66 Km/78.029 Km. HSC - 7000/10021 Nos.	
3	जमदीशपुर जलापूर्ति योजना फेज- II	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428	

वेद 21/9/19
C.E.W.D.C.
South Bihar, BUIDCO

R

487

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

Sl No.	Name of Project Name of Contractor	Agreement With Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress,	अप्रैल -2020 Rs. In Crores	
										Issues in Execution	11
1	भगलपुर स्ट्रीट लाइट प्रोजेक्ट Contractor: M/s. CZAR CONSTRUCTION	रजि-32 66SR Letter no-03/AMRUT-21- 03/2015-1519	रजि-31 61 Cr 04-06-2018	26.3.20	3.84	3.84000	158.08000	Drain -14 Km	Drain -4.550 Km		

Speed
C.E (V.D.S)
South Bihar, B.U.D.C.

AS

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020

486

Rs. In Crores										
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बेउर से मीठापुर ड्रेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height	-

Recd
(C.E(WDS))
5/9/20
South Bihar, BUIDCO

AP

485

List of Project Nalanda District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-74.49 dated- 25.07.2011	19-07-2020	40.00	31.99	31.99	HYT/W -14Nos OHT -03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed) Pipeline 89.04 Km/121 583 Km HSC - 58401/21524 Nos	लॉकडाउन के कारण कार्य बन्द।
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	03.06.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress. T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	लॉकडाउन के कारण कार्य बन्द।

बिहार
C.EI(west) BUIDCO
South Bihar, BUIDCO

AP

184

List of Project Jehanabad District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A4&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जहानाबाद जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-596, dated- 28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w - 4 OHT - 2 Distribution - 37002 HSC - 13318	Work in Progress. T/w 4/4 Completed, OHT- 1/2 in Progress, (1 Completed). Pipeline 37.36 Km/37.002 Km HSC - 10128/15318 Nos.	Due to delay in NOC for Land
2	जहानाबाद जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w - 14 OHT - 0 Distribution - 84900 HSC - 4900	Work in Progress. T/w- 10/14 Completed, OHT- No Provision. Pipeline -339.66 Km/98.605 Km, HSC - 2840/4900 Nos	Due to delay in NOC for Land

Received
C.E(WDS)
South Bihar, BUIDCO
4/9/20

AS

423

List of Project Rohtas District

अगस्त - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2 सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवदक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्राक-307, दिनांक-25.03 2017	राशि-38.19 16.11.2017	15.05.19	25.00	25.00	14.97	Drain 6.0 km	Drain 4.10 km	
2	सासाराम जलापूर्ति योजना फेज- I संवदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018	52.00	52.00	35.91	T/w - 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7760/14533 Nos. sum.house 1 Nos.	Land for Kadiganj OHT not handed over by C O Forest Clearance for Master reservoir at Chandan Pahad awailed New Proposal submitted
3	सासाराम जलापूर्ति योजना फेज- II संवदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	13.00	13.00	13.00	T/w - 2 OHT - 3 Distribution - 58884 HSC - 28025	Work in Progress. T/w - 1 Completed, OHT - 1 Completed, Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos.	Land for Land of Sulemanganj OHT not received
4	डेहरी डालमिया नगर जलापूर्ति योजना संवदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	52.00	52.00	52.00	T/w - 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress T/w 13/14 Completed, OHT - 2/4 completed, 2 progress). Pipeline 78.98Km/132.908 Km HSC - 8600/18341 Nos.	

RECEIVED
C.E. ROHTAS
5/11/20

AP

South Bihar, BUIDCO

482

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

अगस्त - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	सशि-29.77, पत्रांक-421, दिनांक-02.03.2016	32.52, Dated-06- 01-2017	31-08-2019	23.91	22.46	215341536 Utilization BTC from 42 (A) vide letter no 114 Dt-07.03.20 and 9337044/BT C from 42 (A) letter no 274 dt- 26.06.20 to MD Buidco	T/w - 12 OHT - 2 Distribution - 49555 HSC - 3770 Rising main- 8835m Sump House-1	Work in Progress. T/w 6/12 Completed, OHT - 2 Completed. Pipeline 49.23 Km/49.555 Km HSC - 3228/39148 Nos.	मु० अमि०(द) द्वारा शर्तों के साथ NOC प्राप्त। तदुआलो में पुनर्स्थापन से संबंधित प्राक्कलन अधी० अमि० गया को स्वीकृति हेतु कार्य अमि० द्वारा भेजा गया है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	(A)33.53980 (B) 101.89397	-	-	0.00	0.00	0.00	-	In Tender Process.	Boadr of Directro approval awaited

Handwritten signature
C.E. WDS
South Bihar, BUIDCO

Handwritten signature

Handwritten signature

List of Project Buxar District

अगस्त - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्राक-596, दिनांक-28.03 2016	राशि-32.23 पत्राक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos.	-
2	बक्सर जलपूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्राक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed). Pipeline 40.154 Km/86.600 Km HSC - 1635/8921 Nos.	-

keed
CEWDS) 21/11/20
South Bihar, BUIDCO

A

480

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

अगस्त- 2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0द्योतसिन्हा मोबाईल नं-9430252424	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2013	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-6 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Work in Progress. T/w 6/6 Completed, 100% OHT- 3/6 in Progress, (25% Completed). Pipeline 76.48 Km/125.225 Km HSC - 7656/25167 Nos.	Due to new proposed line total pipeline work t will be increased and 1 no Pumphouse work inprogress-
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0द्योतसिन्हा मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	11.27			1. Tube bell-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarter-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8. Stand post-45 nos 9. Steel main gate-8 nos 10. Compound wall-1000m 11. House Service connection-10021 Nos 12. Rising main 13. Water Distribution network-78023m 14. Campus Devil 15. Chlorinator-8nos 16. Approach road	Work in Progress T/w- 4/8 93% Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 59.66 Km/78.029 Km. HSC - 7000/10021 Nos	Due to new proposed line total pipeline work t will be increased and 2 no Pumphouse work inprogress-

Receval
CE(WDS) 5/9/20
South Bihar, BUIDCO
AP

470

473

Bihar Urban Infrastructure Development Corporation Ltd.										
List of Project Bhagalpur District										
Sl No.	Name of Project Name of Contractor	AADES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	समस्तपुर चौराहा बाजार समस्तपुर Contractor-Ms CZAR CONSTRUCTION	समिति-32 एसडर Letter no-02/AMPUT-21- 03/2015/1519	समिति-31.81 Cr 04-08-2018	26.3.20	3.84	3.84000	158.08000	Drain -14 Km	Drain -4.550 Km	


 C.E. Bhagat
 South Bihar Division
 4/9/20

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	श्याम अग्रवाल के घर होते हुए सुधांशु कोल्डस्टोर तक पी.सी.सी. सड़क निर्माण कार्य। सवेदक-हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
2	वार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पी0सी0सी0 सड़क निर्माण कार्य। सवेदक-रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
3	वार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी0सी0सी0 सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरासनामा की प्रक्रिया में।	-
4	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-
6	बी0एम0पी0 से डुमरी तक पी0सी0सी0 सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-
8	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-

SR

Real

447

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
9	जी०डी० कॉलेज के पीछे पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवैदक- अनिल कुमार सिंह	0.46435	0.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	-
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवैदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.15	-	Boundary wall, Pathway	कार्य प्रगति पर।	-
12	उलाव चौक से रिफाईनरी सड़क तक पी०सी०सी० निर्माण कार्य।	0.76876	-	-	-	-	-	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-
13	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-

13.3420995

4.317461

4.03504

0.4231608

Success
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

SL

176

List of Project Supaul District

माह - अगस्त-2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.	Rate Revision.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	96 % work is completed. Work in progress.	




 Chief Engineer, 4/9/20
 Infrastructure & Transport
 North Bihar, Buidco, Patna



List of Project Madhepura District

माह - अगस्त-2020

Rs. In Cr

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक मठन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed	Work progress is very slow, Due to lack of fund.
2	Construction of Town Hall Building (Adotriyam) at Nagar Parishad Madhepura Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.	

beal
Chief Engineer, 4/9/20
Infrastructure & Transport
North Bihar, Buidco, Patna

AI

474

Bihar Urban Infrastructure Development Corporation Ltd.

List of Projec West Champaran District

माह - अगस्त-2020

Rs. In Cr

Sl.No	Name of the Project & Name of the Contractor	AA&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per Agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Construction of Ghat near Maharaja Herendra Kishore Children Park & Beautification of Park Contractor- Chandrabibha Devi	0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM Bettia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Gajebho	Fund issue
2	Construction of Administrative building of Nagar Parishad, Bagaha Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1154	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1154	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	Fund issue
5	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Anvindh Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	Only E/W has been done. Accordingly payment could not be made to the contractor	N/A	Construction of road	GSB- 975 M	Fund issue
6	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366m Road-1090 m GSB-1434m	Fund issue
7	Construction of pcc road and Drain from madhukar rai to Triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m GSB-885 m	Fund issue

(Signature)

(Signature)

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(Circular Stamp)

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

LIST OF PROJECTS MUZAFFARPUR DISTRICT

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	मार्ह - अप्रैल-2020		Remarks	Rs. In Lakh
									Component Wise Physical Progress	ROAD	DRAIN	
1	वार्ड नं-2 लक्ष्मी चौक समूह के घर से एनएच-28 सीढ़ी चौक तक पक्का-बहा-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-03 01-13 रॉडिंग-6367100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	100%	10	11	12
2	वार्ड नं-11 अमरसिंह नगर अग्रजुल आवास स्टैंड के समस्त इमारतों के लोह निर्माण कार्य। Sri Rajeev Kumar	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-161 दिनांक-27 03-16 रॉडिंग-24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities	Shed Construction			
3	वार्ड नं-27 में दायविक मुख्य पथ से निवास कुमार के घर से मज्जीरिया मुख्य पथ तक पक्का एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-40256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	100%			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
4	वार्ड नं-7 समीर नगर में सोनम चौक के घर से एनएच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	100%			नाला का कार्य पूर्ण।
5	वार्ड नं-48 तुला मट्टी रोड नं-3 अमरसिंह निवासी विनोद चौरसिया के घर से नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain	80%			सड़क एवं नाला का कार्य प्रगति में।
6	वार्ड नं-7 परमेश्वरी जमीन के घर से मज्जीरिया रोड से लोह निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-69.413 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	100%			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वार्ड नं-46 अजयसिंह चौक समूह के घर से सारथण जमीन के घर से पक्का सड़क के मकान होते हुए मार्ग सीता राम पार्कव मकानों को घर के मकान अलग साह उस्तावत रजत लो के मकान से पेरकट के मकानों तक पक्का एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	100%			नाला का कार्य पूर्ण।
8	वार्ड नं-21 पुनराज खोदरा से मज्जीरिया रोड तक नगर पर एक मई कालिदास पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-103.289 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert				सड़क एवं नाला का कार्य प्रगति में।
9	वार्ड नं-19 में पक्का सड़क से अजयसिंह रोड तक पक्का एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-06 दिनांक-09 01-14 रॉडिंग-22061 लाख	200.58163 01S8D/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain				मज्जीरिया विनोद रोड का कार्य प्रगति में।
10	वार्ड नं-30 एवं 34 में पक्का सड़क से निमोह तक नाला निर्माण कार्य। M/s Singh Construction	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-06 दिनांक-09 01-14 रॉडिंग-22061 लाख	209.65131 02S8D/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain	50%			नाला का कार्य प्रगति में।
11	वार्ड नं-12 में पक्का सड़क से अजयसिंह रोड तक पक्का एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-105.503 लाख	315.94913 03S8D/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain	75%			नाला का कार्य प्रगति में।
12	नज्जकपुर नगर निगम अमरसिंह रोड-21 साह रोड पर एक मई निर्माण एवं संपूर्णकरण कार्य। M/s Singh Construction	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-07 दिनांक-27 09-13 रॉडिंग-105.503 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities				सड़क का कार्य प्रगति में।
13	वार्ड नं-12 में पक्का सड़क से अजयसिंह रोड तक पक्का एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सर्वेक्षण नोटिब एवं आडिब विस्तार पटन का प्रकार-06 दिनांक-09 01-14 रॉडिंग-69.296 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561		Road & Drain	20%			सड़क का कार्य प्रगति में।

Handwritten signature and initials.

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
14	वार्ड सौ-30 में प्रजापति ब्रह्म माली से कलमवार रोड एक्सीमेंस कॉन्स्ट्रक्शन काक पीसीपीओ पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-66 दिनांक-28 01.18 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain		50%	नाला का कार्य प्रगति में।
15	वार्ड सौ-20 एवं 21 में राम जानकी मंदिर से खुदराय प्रसाद के दुकान तक तथा सुभकर लेन में सड़क एवं नाला निर्माण कार्य। IM/s Singh Construction	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-60 दिनांक-2 02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain		50%	नाला का कार्य प्रगति में।
16	वार्ड सौ-7 में मल्लिकार्जुन प्रसाद माली सड़क काक अमरवीपीओ नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-08 दिनांक-27 09.18 राशि-138.3300 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only		70%	नाला का कार्य प्रगति में।
17	वार्ड सौ-7 में मुसली सौ-02 में सविप्रसू लाले हुए एमएसडी-28 का निर्माण तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-66 दिनांक-09 01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain	40%	100%	नाला का कार्य पूर्ण।
18	वार्ड सौ-26 में वायुवक प्रोसेसर कॉम्पनी में पीसीपीओ पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-66 दिनांक-09 01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain	100%	90%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।
19	वार्ड सौ-17 वायुवाट कूलरी से ग्रहस्थान चौक होते हुए डा0 कमीन्टरेड सिव्क के घर भाया प्रदुलन रजक समलवन लाल कर्म के घर से कालिन् डा0 पीसीपीओ चौकरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-243.25000 लाख	216.94689 04S8D/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain		20%	कार्य प्रगति में।
20	लक्ष्मीवती चौक से मारा जमनाथ मिमा महाविद्यालय के सिडे होते हुए चौका गेटम होते हुए गेट चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-361.155 लाख	341.16452 05S8D/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain	30%	20%	कार्य प्रगति में।
21	वार्ड सौ-02 में इलियस कुमार के घर से रामधुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-103.93 लाख	86.6526		51.965			Road & Drain			एकरररनामा करने हेतु सारदक को स्पाय पत्र भिजाने।
22	महाकपुर रजक निगम अन्तर्गत पौध विभिन्न स्थानों पर वस पड़ता निर्माण कार्य।	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amanities			
23	वार्ड सौ-47 पीसीपीओ-10 मालीघाट मुख्य पथ से चौक एण्ड पूरु माल से न्यू दुर्गापुरी हुल्ला मुख्य पथ के साथ साथ पथ सड़क-1,2,3,4,5,6,7,8,9 होते हुए शास्त्रीनगर एण्ड 10 पास के घर तक पथ-सड़क-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-102.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain	100%	100%	कार्य पूर्ण।
24	वार्ड सौ-30 हुल्ला मंदरानी लेन सूरकन सारने सौरात से मीपाने सिमरी के घर होते हुए भाया, अमल जी आभास एवं पञ्च जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-69.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain	100%	100%	कार्य पूर्ण।
25	वार्ड सौ-49 काली मुख्य पथ से हुल्ला मालाम मगर लेन सौ-1 में पथ सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-53.24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain	100%	100%	कार्य पूर्ण।
26	वार्ड सौ-9 रजकर अडिमली गंगा डेक्कन डिवायलर के घर से कर्मलेश चौकला गंगा के घर होते हुए नौलियाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-57.17700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain	100%	100%	कार्य पूर्ण।
27	वार्ड सौ-39 माली सार माली मुख्य पथ के मालम से आर जी के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सर्वेय, नोटिफ एड आर्वाडि विस्तार पटना का पत्रांक-79 दिनांक-06 12.17 राशि-54.05100 लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain	100%	100%	कार्य पूर्ण।

अ

अ

57

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
28	वार्ड नं-08 सहस्रनामा रोड भारत के घर में आलीशान मनु की के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-79 दिनांक-06 12.17 राशि-30.05700 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain		Drain Only 100%	कार्य पूर्ण।
29	वार्ड नं-14 अरुआघाट में रोड रुका फांहर में कांसी सिटी निवासीय भूमा शिव मंडिर रुका देगी बाहिरका उच्च विद्यालय होते हुए सेक्टर एनड उद्यपुर रोक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-96 दिनांक-03 01.18 राशि-215.28500 लाख	184.65436 01S80/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain	100%	100%	कार्य पूर्ण।
30	वार्ड नं-39 अमनगंज अरुआघाट में रोड निर्माण, सोटाक देका एन सर्विस सेंटर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-161 दिनांक-27 03.18 राशि-14.21002 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities	Shed Construction 95% Septik Tank 100% & Service Centre 95%		कार्य पूर्ण।
31	वार्ड नं-2 में चौकनी चौक से अमरपुर पथ होते हुए भूमा आनंदबाबा आनंदपुर रोडवर प्रसाद गार्ड के गार्डन लक्ष्मी चौक होते हुए पूर्व में श्री सदा विज विहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-27.533 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain		100%	कार्य पूर्ण।
32	वार्ड नं-46 में श्री सुनील ठाकुर की मकान सीमा हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-26.979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain	100%	100%	कार्य पूर्ण।
33	वार्ड नं-31 में सैरेंको शाही के मकान से अरुण जी दरवाजा के घर और मनाज झा के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-8.36 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain	100%	100%	कार्य पूर्ण।
34	वार्ड नं-19 मण्डाविया रोड (छाम रोड) में सीमा भूमा शर्मा के घर से ला हरेन्द्र शर्मा के घर तक पीसीसी सड़क एवं आरसीसी नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-27.905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain	100%	100%	कार्य पूर्ण।
35	वार्ड नं-32 में चू. कोठिया, मण्डाविया रोड, सादपुर में श्री दिनेश सिंह की घर से शुरू होकर रेखा चौधरी के घर तक निरुज सिंह एवं सुनील कुमार के घर तक पीसीसी सड़क एवं आरसीसी नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-07 दिनांक-27 09.18 राशि-19.239 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain	90%	90%	कार्य पूर्ण।
36	वार्ड नं-15 कोय मुख्य पथ से आश्रमघाट मुहल्ला में स्वतंत्रता सेनानी राम चरित साहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-90 दिनांक-03 01.18 राशि-135.45802 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain	100%	95%	कार्य पूर्ण।
37	वार्ड नं-20 रासद डेमास कांशी मोगमपुर के टीक सामने से सीमा रोडन, सीमा कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर उमाकांत प्रसाद जी के घर से नाला विस्तार प्रसाद जी के घर तक पीसीसी सड़क एवं आरसीसी नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-08 दिनांक-27 09.18 राशि-68.47500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।
38	वार्ड नं-49 बिहार विकास बोर्ड के घर से दिवाकर सिंह माया नन्दवाल जी श्रम गुण कर्म जी के घर होते हुए मोहम्मद जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-27 09.18 राशि-57.611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain	100%	100%	कार्य पूर्ण।
39	वार्ड नं-47/10 में रावकुमार सिंह के घर से अमरद्वि जिनदी के मकान होते हुए भूमा अरिंद निवास अना साह, गुड्डू, श्रीवास्तव, अयोध सिंह के गली होते हुए मुहल्ला श्रीवास्तव के घर तक पीसीसी सड़क एवं सड़क सहाय नाला निर्माण कार्य। Aditya Construction, Pro- Mirala Manchar	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-66 दिनांक-09 01.19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।
40	वार्ड नं-01 में लालम जी की मकान में जिनंद जी की मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडि एन आरडि विहार पटना का पत्रांक-12 02.19 राशि-130.26765 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain	100%	100%	कार्य पूर्ण।

Handwritten signature and initials.

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
41	वार्ड नं-38 अन्तर्गत मीनपुरा कन्दपुरी लीन नं-2 में श्री समीक्षा के घर से श्री गुड्डर जी के घर लेता हुआ श्री चन्द्रनाथ मिश्रा के घर लेता हुआ नं-10 मोहल्ले आसारी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-66 दिनांक-09 01 19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09 09 19	08 03 20	33.68	33.50457	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।
42	वार्ड नं-13 राज सावेर से वही दयाल सिंह के घर लेते हुए राजकुमार प्रसाद के घर तक पीपीसीडी पथ एवं नाला निर्माण कार्य। Smt. Jyoti Kumari	विशेष संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-07 दिनांक-27 09 18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08 07 19	07 01 20	33.686	29.51459	18 64399	Road & Drain	100%	100%	कार्य पूर्ण।
43	वार्ड नं-13 राज सावेर से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-80 दिनांक-12 02 19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09 09 19	08 03 20	51.6605	42.95193		Road & Drain	100%	100%	कार्य पूर्ण।
44	वार्ड नं-38 में सादतुल मामीराम साह के घर से लीला टोला होते हुए भाग जगदेव महरी के घर मिलकी टोला धनुषाद टोला होते हुए कांकरल विहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-27 09 18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20 06 19	19 03 20	91.4635	91.21577	52 51218	Road & Drain	100%	100%	कार्य पूर्ण।
45	मुन्नाजी सोनपुरी एवं स्कूल अवस्थित पथ में पीपीसीडी सड़क एवं नाला निर्माण कार्य।	विशेष संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-80 दिनांक-12 02 19 राशि-94.050 लाख	94.05		47 025						यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।
46	नगर निगम मुजफ्फरपुर के वार्ड नं-41 आसारी लीन मोहल्ले आसारी का सौन्दर्यीकरण। Sri Dinesh Pandey	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-1323 दिनांक-27 02 19 राशि-64 75917 लाख	59.26693 11F2/2019-20 Dated-09 07 19	08 01 20				Civil Amenities			नाला एवं सड़क का पानी संग्रह में भर जाने के कारण कार्य स्थगित।
47	नगर निगम मुजफ्फरपुर के वार्ड नं-38 अन्तर्गत महराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-1323 दिनांक-27 02 19 राशि-83 02149 लाख	63.290066					Civil Amenities			मेनरल सिंह कन्स्ट्रक्शन, सोरठका को एकत्रित करना केले हेतु निविदा स्वार पत्र निर्माता।
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुर पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-1323 दिनांक-27 02 19 राशि-128 00367 लाख	85.87834 10F2/2019-20 Dated-09 07 19	08 01 20				Civil Amenities			नाला एवं पोखर का पानी संग्रह में भर जाने के कारण कार्य स्थगित।
49	मुजफ्फरपुर नगर निगम अन्तर्गत श्री जलसर विधानी के वृद्धिकरण के वार्ड नं-34 अवस्थित पडला पोखर का उद्धारकरण कार्य।	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-2797 दिनांक-06 06 19 राशि-26 40700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की शर्तों का अनुपालन हो जाने के कारण निविदा रद्द कर दी गयी है।
50	मुजफ्फरपुर नगर निगम अन्तर्गत श्री जलसर विधानी के वृद्धिकरण के वार्ड नं-28 अवस्थित विहायवाला पोखर का उद्धारकरण कार्य। Sri Shailendra Kumar	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-2797 दिनांक-06 06 19 राशि-15 66500 लाख	13.04163 15F2/2019-20 Dated-23 07 19	07 08 19							कार्य पूर्ण।
51	मुजफ्फरपुर नगर निगम अन्तर्गत श्री जलसर विधानी के वृद्धिकरण के वार्ड नं-49 अवस्थित मिनाडा पोखर का उद्धारकरण कार्य।	उप संचित नोटिफाई एवं ओवरिडि विस्तार पट्टा का पत्रांक-06 06 19 राशि-11 03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की शर्तों का अनुपालन हो जाने के कारण निविदा रद्द कर दी गयी है।

Handwritten Signature
Chief Engineer, N/1/10
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Handwritten Mark

469

List of Project Vaishali District

माह - अगस्त-2020
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	हाजीपुर नगर परिषद अन्तर्गत कोमल घाट का विकास एवं सौन्दर्यीकरण कार्य एवं 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder 90 %	
2	हाजीपुर नगर परिषद अन्तर्गत अन्तर्गत घाट का विकास एवं सौन्दर्यीकरण कार्य एवं 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	0.9018	0.96280		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 53 %	
3	हाजीपुर नगर परिषद अन्तर्गत तीरी घाट का विकास एवं सौन्दर्यीकरण कार्य एवं 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/15-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 32 %	
4	हाजीपुर नगर परिषद के गाँव रोड-38 काय टोला रोड एनएच-77 से सटे नगर रोड के घर से सोलार लाय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलार-सह आरओ सीओ सीओ नाली निर्माण कार्य एवं 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099					निजी जमीन होने के कारण स्थानीय लोगों मारा सहमति नही दिया गया है। कार्यालय मन्त्राल 119 दिनांक 26.07.2019 द्वारा जोड़ना वर्द्धन करने हेतु विभाग से अनुरोध किया गया है।
5	नगर पंचायत कोटी अन्तर्गत गाँव रोड-4 में रेलवे स्टेशन रोड से लेकर एनएच-28 होते हुए गाँव रोड-08 स्थित मन तक दोनों तक आरओ सीओ नाली निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS	
6	नगर पंचायत कोटी अन्तर्गत गाँव रोड-10 में यलीन के घर से शकर राय के घर होते हुए विष्णु चौक से भीनापुर रोड तक थीरो सीओ सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	
7	नगर पंचायत कोटी अन्तर्गत गाँव रोड-7 सुयमीर राणा के निकट छट घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS	
8	नगर पंचायत मोतीपुर अन्तर्गत गाँव रोड-11 में सोहनपुर परिवार टोला सुकन पारवान के घर होते हुए महता कठिरान थीरो रोड तक थीरो सीओ थो थो एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED	
9	नगर पंचायत मोतीपुर अन्तर्गत गाँव रोड-2 में मोहनपुर से मोहनपुर अन्तर्गत के आरा मिल होते हुए मध्य शिवालय पुर्वी नाला तक थीरो सीओ थो थो एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED	
10	नगर पंचायत साहेबगंज अन्तर्गत गाँव रोड-1 में सुखनर गढ़ से परिवार इनारवा रोड हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W		घरने स्थल पर जमीन विवाद रहने के कारण अवधारणाकारी को कराने हेतु अनुरोध किया गया है। गांधी परिवहन अभी आगत है।
11	नगर पंचायत साहेबगंज अन्तर्गत गाँव रोड-2 में सलीम राय के घर से रोड गजेंद्राज जी के घर गंजल पुलिया तक नाला एवं थीरो सीओ निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C INPROGRESS	
12	नगर पंचायत साहेबगंज अन्तर्गत गाँव-3 में सुनित भुमरा के घर से मध्य महाराम गजल से घर होते हुए सुनित मंद तक आरओ सीओ नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED	

462

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
13	नगर पंचायत साईबनगर अन्तर्गत हाई-4 में हिरालाल साह को बंगला से प्राथमिक विद्युत वितरित टोला तक नाला, पुलिया एवं पीओ सीओ एवं निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234				T/S PROCESS	
14	नगर पंचायत साईबनगर अन्तर्गत हाई-5 रवींद्र सिंह के घर से रामपुर स्थान तक आठो सीओ नाला एवं पीओ सीओ एवं निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	
15	नगर पंचायत साईबनगर अन्तर्गत हाई-6 में गार्ड स्थान से कौटली तक आठो सीओ नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
16	नगर पंचायत साईबनगर अन्तर्गत हाई-7 में मुन्ने ट्यारी पुलिया से गार्ड स्थान तक आठो सीओ नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
17	नगर पंचायत साईबनगर अन्तर्गत हाई-8 में जमीनवासी चौक से विद्युत रेल समुपचार कालोनी के घर होते हुए आना रोड तक आठो सीओ नाला एवं पीओ सीओ एवं निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
18	नगर पंचायत साईबनगर अन्तर्गत हाई-9 में मोहो रोड से पूर्व मुर्तिया मण्डू साहेब के घर होते हुए एलएच-74 तक आठो सीओ नाला एवं पीओ सीओ एवं निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	0.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
19	नगर पंचायत साईबनगर अन्तर्गत हाई-10 में बागवटी बाहरीया घाट से भुवनाथ मंदिर तक आठो सीओ नाला एवं पीओ सीओ संकेत निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	

वेद जगत
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

अ

1604

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project (BUIDCo) District - Sitamarhi

माह -- अगस्त-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर पंचायत, जनकपुर रोड में नगर सरकार भवन निर्माण / श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.	-
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेस्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामाद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य / श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed	मुगलान हेतु आवंटन को आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य / श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed	-

Received
Chief Engineer

Infrastructure & Transport
North Bihar, Buidco, Patna

AS

166

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Chhapra District

माह - अगस्त-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21	22.05.17	0.6140	0.6140	-	Building	Building- 2nd story completed. RCC work- Completed Plaster Completed	
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जवशन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed	
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	137.953	130.031	117.953	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	1. Public conveniences- completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	

Handwritten signature

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Handwritten signature

Handwritten signature

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project (BUIDCo Darbhanga) District Darbhanga**

माह — अगस्त—2020

Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	वार्ड नं० 12 स्थित हराही पोखर में जल किंडा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734*26 Dated 12.05.2018	11.09.2018	0.101665	0.00	8	9	10	11 लोगों के प्रसिद्ध करने पर जिलाधिकारी द्वारा कार्य बंद कर दिया गया है।
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.6202	0.6202		Children palying equipment, fontain, Light and Bentch	Completed	
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738		Excercise equipment, Light Gazi bio, fontain light,	Completed	
5	राज्य योजना अंतर्गत लहेरियासराय कपूरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1461213	15 Days				1.762 KM 1200 MM P Pile, 216 Nos of catchpit		निविदा निष्पादन प्रक्रियाधीन है।
6	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कोकट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.103900€3 Dated 02.02.2019	01.08.2019	0.92663	0.93		Drain, of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300."	Completed	

AS

12

164

7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। संबेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-500M Base-400M Stem-280M	Forest clearance is awaited as well as unavailable of fund.
8	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहरदियारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"		Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S.E.
9	पी0डब्ल्यू0डी पथ में गायत्री मंदिर से दारुभद्री चौक, दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विधानसभा स्कूल तक ड्रकलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF- 4298, dated-02- 08-2018			1.5764	0.00		Drain-235'0"		In process of re-tender.
10	दरभंगा नगर निगम क्षेत्रांतर्गत बाई संख्या 48 लेहरी टोला कुशेश्वर महल के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.74095	0.2108801		PCC Road 1600'0" Drain 1600'0"	1400.0 drain without cover and without grating completed. 16'0" of CD complete, DLC: 50'00"	

RP

Seend

463

11	राज्य योजना अन्तर्गत पीओडब्ल्यूडीओ पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 सभी अमीन, फेजुल्ला खो मरिजद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोखार के घर होते हुए पीओडब्ल्यूडीओ पथ में खान चौक तले इक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	-	-	-	Drain 2350'0"	150'0" of drain base as well as stem has been casted	public litigation has occurred Contractor is instructed to complete the work in litigation free area
12	राज्य योजना अन्तर्गत बेल्टा चौक से डी. एम.सी.एच. बच्च वार्ड तक पी.सी.सी. पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	-	-	PCC road 1800'0" Drain 1800'0"	PCC road 1500'0" completed	अतिक्रमण हटाने हेतु लिखा गया है।

Real
Chief Engineer, Transport
Infrastructure & Transport
North Bihar, Buidco, Patna

RP

462

List of Project East Champaran District

माह - अगस्त-2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकाण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	0.32	0.32	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	Rescined. Retender invited on 24.02.2020- No Bid received. Again Retender invited- 09-06-2020	पुनरीकृत प्राककलन समर्पित का अनुमोदन प्रक्रियाधीन है।
2	चकिया वस डियो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	
3	ढाका वार्ड सं0-01 में ढाका घोडासाहन पी0डब्लू0डी0 रोड राजपुर नहरगुल से फगुनी हजारा के घर होते हुए कमल मासवान के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 litr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
4	ढाका वार्ड सं0-01 में केजीयन पलावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 litr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	

AF

W

461

5	मोतिहारी के बांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
6	मोतिहारी वार्ड नं०-31 में श्रीकृष्ण नगर सपही देवी मंदिर मोहल्ला में डॉ आर.के. सिंह के उत्तरवाले गली नं०-04 के सड़क का पी.सी.सी. पथ निर्माण कार्य।	Rs. 0.1597	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress 90 % work completed.	
7	सुगौली वार्ड नं०-18 में मीर टोली से लैन गांव जानेवाली सड़क में पी.सी.सी. सड़क निर्माण कार्य।	Rs. 0.1818	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवंटन अप्राप्त
8	सुगौली वार्ड नं०-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पी.सी.सी. सड़क के घर तक पी.सी.सी. सड़क निर्माण कार्य।	Rs. 0.47768	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवंटन अप्राप्त
9	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	आवंटन अप्राप्त
10	सुगौली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल रोड तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick wall 2. RCC Slab	Foundation started	आवंटन अप्राप्त
11	सुगौली वार्ड नं०-10 में माई सीन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick wall 2. RCC Slab	Foundation started	आवंटन अप्राप्त
12	सुगौली वार्ड नं०-11 में शेख मकादिर के घर से सिकंदर मिया के घर तक पी.सी.सी. सड़क निर्माण कार्य।	0.32	-	-	Rs. 0.0	0	Rs. 0.0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवंटन अप्राप्त

AF

h

460

13	सुगौली वार्ड नं०-13 में चंद साह के घर से छठ घाट जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
14	सुगौली वार्ड नं०-14 में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.2971	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
15	सुगौली वार्ड नं०-16 में लासबावू देवान के घर से डॉ यूसुफ के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.23642	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
16	चकिया रेलवे सुमदी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।	Rs. 206.763	-	-	Rs. 0.0	0	0	1. RCC Drain 2. PCC m20 Road		आवटन अप्राप्त

Reced Patna
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

AI

(Signature)

List of Project Saharsa District

माह - अप्रैल-2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	सहस्रा बस स्टैंड सेक्टर का नाम - मेड बलराम सिंह	राशि-4.02 करोड़ 78 एव दिनांक- 19.11.2014	3.3	09.05.17	2.00	1.88	1 88	Terminal building toilet and shop block campus development	civil work completed, electrical and finishing work is in progress	fund required

Red
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

AP

AP

List of Project Araria District

माह — अगस्त—2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद फारविसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
2	नगर पंचायत जोगबनी के कुशुमल चौक से अहमदपुर चौक तक पी०सी०सी० सड़क का विस्तार इस्लामपुर वट वृक्ष नेपाल सीमा तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यकरण निर्माण कार्य। 2015-16 संवेदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	-	-	Schedule Item Rs. 17,50,265 कार्य पूरा है Non Schedule Item कार्य अपूर्ण है। (Rs. 22,12,235)	-
4	फारविसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मंदरसा तक पी०सी०सी० सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

AP



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट) / यो०-120 / 17 (पार्ट-3) - 351

दिनांक:- 03/09/2020

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह अगस्त, 2020 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- अगस्त, 2020 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना,
बुडको, पटना।

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : August 2020



ADB Projects

Name of Project & Name of Contractor		AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited		Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCV DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	98.59 (including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 447.776 Km	(i) Distribution Network - 196.328 KM Pipe Laid (DI- 50.143 KM, HDPE- 146.185 KM) (ii) Road Restoration - 24.624 KM Done.	Pipe procured at site:- HDPE - 154 km out of 301 km & DI - 128 km out of 145 km (Total = 282 Km).
								(ii) Construction of New Reservoir - 05 nos.	(ii) Construction of New Reservoir - 02 Nos. in progress (Budhwa Mahadev, Bhusunda Mela).	
								(iii) HSC - 75000 Nos.	(iii) HSC - 10230 nos. connection done & 1947 Nos. Water Metre connection done.	
								(iv) CSC - 05 Nos.	(iv) CSC - Work in progress at 02 locationS i.e., Bhusunda Mela & Nigam Store.	
								(v) GLSR - 03 Nos.	(v) GLSR -work in progress at 01 location i.e., Brahmyoni.	
Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.		Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCV DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	20.79 (Including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No.	(i) GLSR - Plinth protection work in progress.	Pipe procured at site:- DI - 14.4645 km out of 17.050 km;
								(ii) CWR - 01 No.	(ii) CWR - External plastering work in progress.	
								(iii) Control Room - 05 Nos.	(iii) Control Room - At 05 locations work in progress (i.e. Warish Nagar, Bhusunda Mela, Kendui, Khiriyama & Joda Masjid).	
								(iv) Rising Main - 17.050 Km	(iv) Rising Main - 9.857 Km DI pipe laid.	
								(v) Production Tubewell - 24 Nos.	(v) Production Tubewell - Total 23 Nos. Boring work completed. Work of 1 No. of Production TW is balance at Bhusunda Mela due to increase of Falgu River Water.	

02/09/2020
PPE/PMU.

02/09/2020
PPE/PMU.

457

ADB Projects

31/7/2020

Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
							(vi) Observation Tube well - 07 Nos.	(vi) Observation Tube well - 5 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama). Work of 2 No. of Observation TW is balance at Bhusunda Meia due to increase of Falgu River Water.	
							(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office - Roof slab shuttering & Beam reinforcement fixing and Grade Slab reinforcement & RCC casting in progress.	
Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013			227.43	137.34	134.70 (upto 31-03-2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 303.852 Km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020.
Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount- 253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032				1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 8) Contractor has to submit required PBG of RS. 27.75 Cr. to execute the Agreement. Further due to force major, Contractor has requested for extension. Work will start after signing of agreement. Agreement signed on 17/6/2020.

17/07/2020
P.E. PMU

17/07/2020
P.E. PMU

443

ADB Projects

31/2020									
Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
Gaya Waste Water Project Phase 1	Amount-370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 07 nos. IPS land, 01 no. IPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

PM-PMU
27/09/2020

PKR
02/09/2020

452

ADB Projects

Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km nos. 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18 Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलमीनार निर्माण हेतु मूखण्ड खनन का कार्य किया जा रहा है तथा पटना जलपूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCO के सहयोग से बनाया जा रहा है। विदित है कि पटना जलपूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को समर्पित किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been spleate into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

15/01/2020

10/09/2020
PE-PMU

02/09/2020