

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.12.2020)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount/Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	51.37	Work - 44.92 Escalation - 2.59 Centage - 2.63 Other expenses -1.23 <u>Total - 51.37</u>	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Construction work completed. O&M work in progress.	O&M work in progress	Construction work completed O&M work in progress	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	263.71	Work - 215.521 Escalation - 20.48 House conn. - 1.35 Centage - 6.54 Other expenses-2.92 Unadjusted Mob.-16.88 <u>Total - 263.71</u>	75.67%	Sewerage Network - 180 KM Manhole - 7471 nos. House connection pit - 14808 nos. House hold connection- 15000 nos. Road restoration- 162 KM	Network- 134.373 Km. Completed. Manhole- 4721 Nos. Completed House Connection Pit - 6671 nos. Completed House Hold Connection - 4861 nos. Completed Road Restoration 132.592 Km. Completed	Network-3.656 Km. Completed Manhole- 162 Nos. Completed House Connection Pit - 93 nos. Completed House Hold Connection - 145 nos. Completed Road Restoration 2.908 Km. Completed	Network- 138.029 Km. Completed Manhole- 4903 Nos. Completed House Connection Pit - 6764 nos. Completed House Hold Connection - 5006 nos. Completed Road Restoration 135.5 Km. Completed	NOC required from NULC for laying 0.65 km. Trunk Line affecting the commissioning of 10 km. of lateral line of Zone-1. NOC received but permission required from Patna Municipal Corporation for dismantling/replacing/tapping of Existing drainages line (50km). Ward Councillor of Ward 15 & 16 is not allowing to execute the work in his ward. 1.13 km Road Restoration work is in the scope of EOT.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	52.25	Work - 46.12 Escalation - 2.38 Centage - 2.65 Other expenses - 1.10 <u>Total - 52.25</u> (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Construction work completed. O&M work in progress.	O&M work in progress.	Construction work completed O&M work in progress	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost-241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	119.08	Work - 63.74 Escalation - 4.06 House conn. - 2.39 Centage - 3.70 Other expenses - 21.89 Unadjusted Mob. - 21.89 <u>Total - 119.08</u>	66.41%	Sewer Network- 96.54 km Manhole- 4311 nos. House Connection Pit - 19084 nos. Road Restoration- 96.54 km House Connection - 38168 nos. SPS- 01 nos.	Sewer Network- 69.704km completed Manhole- 2523 nos completed House Connection Pit - 9042 nos completed Road Restoration- 69.896 km completed (Total 66.407 km road is in motorable condition in which 55.596 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 9133 nos completed SPS- 01 No.- NIL	Sewer Network- 2.317 km. completed. Manhole- 94 nos. House Connection Pit - 1611 nos. completed Road Restoration- 2.045 km completed House Connection - 1716 nos. completed SPS- 01 No.- NIL	Sewer Network- 72.026 km completed Manhole- 2617 nos completed House Connection Pit - 10653 nos completed Road Restoration- 71.941 km completed (Total 71.941 km road is in motorable condition in which 60.641 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 10849 nos completed SPS- 01 No.- NIL	Work is very slow due to COVID- 19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Sewerage Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.47	Work - 135.50 Escalation - 10.92 Centage - 5.67 Other expenses - 3.38 <u>Total - 155.47</u>	95.35%	Sewer Network -55 km Manhole - 2397 Nos. Road Restoration - 55 km HSC Pit - 5859 Nos. Direct Connection to Manhole - 3728 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3 Thickener Casting - 350 M3 CCT Casting - 670 M3 Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3 Admin Cum Lab Building - 302 M3 Staff Quarter/Security Cabin - 295 M3	Laying of pipe 53.803 Km. completed. Construction of Manhole 2457 Nos. completed. HSC PIT 5221 Nos. completed. Road Restoration 53.500 Km. completed. Direct connection to manhole- 1223 Nos. completed. House Hold Connection 4461 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed. MCC & blower room casting- completed. Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	Laying of pipe 0.52Km. completed. Construction of Manhole 24 Nos. completed. HSC PIT 107 Nos. completed. Road Restoration 0.571 km completed. Direct connection to manhole- 29 Nos. completed. House Hold Connection 185 Nos. Completed STP (60MLD)- SBR Basin casting - Completed.	Laying of pipe 54.323 Km. completed. Construction of Manhole 2481 Nos. completed. HSC PIT 5328 Nos. completed. Road Restoration 54.071 Km. completed. Direct connection to manhole- 1252 Nos. completed. House Hold Connection 4646 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed. MCC & blower room casting- completed. Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	265.44	Work - 204.69 Escalation - 29.55 Hcuse conn - 0.85 Centage - 6.54 Other expenses - 2.14 Unadjusted Mob. - 21.67 <u>Total - 265.44</u>	65%	Pipe Laying - 162.38 km Manhole - 5379 Nos Property Chamber - 1244 Nos Road Restoration - 84.7 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 1796 Nos 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 84.2 km Manhole - 2830 Nos Property Chamber - 1244 Nos Road Restoration - 84.7 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 150 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	Pipe Laying - 2.82 km Manhole - 114 Nos Property Chamber - 02 Nos Road Restoration - 2.4 Km (including Trenchless & DI pipe) House Connection- 150 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	Pipe Laying - 87.02 km Manhole - 2944 Nos Property Chamber - 1246 Nos Road Restoration - 87.10 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 1948 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Well sinking completed, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	i) Partial NOC from RCD for road cutting ii) Huge Idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) To obtain SPS Land NOC of Zone III SPS BC & Zone IV SPS from PMC
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	44.97	Work - 35.32 Escalation - 1.86 Centage - 2.06 Other expenses-0.29 Unadjusted Mob. - 5.44 <u>Total - 44.97</u>	73%	1-Main Pumping Station. 2- Grit Chamber 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station: 11th lift casted out of 13,180 cum of PCC below Raft for Plugging of MPS completed. 2- Grit Chamber 350 Thk slab & Beam casted 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 2nd Slab Casted. Hydro testing in Sludge sump in progress. 4-Substation MCC 2nd slab formwork is in progress. 5-SBR, CCT, Equalisation Tank & Was Sump All walls completed upto average 5.4m out of 7.5 6- Chlorination Building Excavation Stated 7- Air Blower Room All Column Reinforcement work in progress 8- Admin Cum Lab Building Electrical & Plumbing work in progress 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress.	1-Main Pumping Station (scope of 900 out of 443m3 completed) 11th lift casted out of 13,180 cum of PCC below Raft for Plugging of MPS completed. 2- Grit Chamber (scope 335 m3 out of 228 m3 concreting completed) 350 Thk slab & Beam casted 3-Sludge Dewatering Building Sludge Sump & Parshall Flume (scope 397 m3 out of 250 m3 completed) 2nd Slab Casted. Hydro testing in Sludge sump in progress. 4-Substation MCC (scope 242 m3 out of 200 m3 completed) 2nd slab formwork is in progress. 5-SBR, CCT, Equalisation Tank & Was Sump (scope 3875 out of 3016 cum completed) All walls completed upto average 5.4m out of 7.5 6- Chlorination Building Excavation Stated 7- Air Blower Room (scope 129 out of 41 cum completed) All Column Reinforcement work in progress 8- Admin Cum Lab Building (scope 194 out of 194 completed) Electrical & Plumbing work in progress. 9-Staff Quarter (scope 146 out of 146 completed) Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) 2400 mm dia outfall pipeline is being progress is going on.		
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracore JV Technocraft Cons.	184.85 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21	152.78	Work - 136.76 Escalation - 8.11 Centage - 5.21 Other expenses - 2.70 <u>Total - 152.78</u>	92.10%	Sewer Network - 98 km. Manhole - 3270 No. Road Restoration - 88 km. Property Chamber -10650 Nos. House Hold Connection - 21300 No. SPS - 1 No.	Sewer Network - 79,568 Km. completed Manhole- 2888 Nos. completed Property chamber- 4874 Nos. completed Road Restoration 77,791 Km. Completed. House Hold Connection 4350 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	Sewer Network - 3,451 Km. completed Manhole- 126 Nos. completed Property chamber- 165 Nos. completed Road Restoration 4.043 km Completed. House Hold Connection 328 Nos. Completed	Sewer Network - 82,019 Km. completed Manhole- 3014 Nos. completed Property chamber- 5039 Nos. completed Road Restoration 81,834 km Completed. House Hold Connection 4678 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress	
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	84.43	Work - 46.84 Escalation - 2.66 Centage - 2.33 Other expenses- 0.785 Unadjusted Mob. Advance - 31.818 <u>Total - 84.43</u>	43.88%	Pipe Laying - 116 km Manhole -5306 Nos Property Chamber - 31000 Nos Road Restoration - 118 km House Connection - 22555 Nos SPS - 1 Nos	1.Sewer Network -50.75 Km. 2 Manhole- 1590 Nos. 3 Property Chamber- 2388 Nos. 4.Road Restoration-44.95 Km 5 House Connection- 2443 No. 6 SPS-Work Under Progress	1.Sewer Network - 0.157 Km. 2 Manhole- 02 Nos. 3 Property Chamber- 00 Nos. 4 Road Restoration-44.95 Km. 5 House Connection- 00Nos. 6 SPS-Work Under Progress	1.Sewer Network - 50.90 Km. 2 Manhole- 1592 Nos. 3 Property Chamber- 2338 Nos. 4 Road Restoration-44.95 Km. 5 House Connection- 2434 Nos. 6 SPS-Work Under Progress	1 Rate Approval for M-20 2.Ward Member-63 is not allowing to execute the work 3. Work Progress Effected and slow due to Relocation of Utilities and Public Hindrance 4. NOC still pending from NHAI. 5.Partially NOC is still pending from RCD

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	80.16	Other expenses- 0.66 Centage - 0.05 Unadjusted Mob. Advance - 79.45 <u>Total - 80.16</u>	1%	STP- 100 MLD Network - 303 KM	1 Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2 BEP and other design & drawings for Digha STP has been approved by BUIDCo. 3 Soil testing in Digha STP is in Progress. 4 3 KM Sewer line has been laid in R-Block Digha road.	Sewerage Network - 2.85 Km. Manhole- 124 Nos.	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2 BEP and other design & drawings for Digha STP has been approved by BUIDCo. 3 5.85 km sewer line has been laid. 4 Manhole - 124 nos.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786						STP- 50 MLD SPS- 02 Nos. Network- 150 km	1 Soil testing is in progress 2 Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCo on dated - 28.07.2020 3 Design & Drawings not submitted yet		1. Soil testing is in progress 2 Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCo on dated - 28.07.2020 3 Design & Drawings hard copy not submitted yet	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	44.44	Work - 25.04 Centage - 1.35 Unadjusted Mob. Advance - 18.05 <u>Total - 44.44</u>	21.49%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 Nos. 3. House Connections - 11020 Nos. 4. Road Restoration - 90 Km. 5. STP - 01 Nos (17 MLD) 6. IPS - 03 Nos IPS	1 Pipe Laying - 23.725 Km 2. Manholes - 1105 Nos. 3. House Connections - 2075 Nos. 4. Road Restoration - 21.12 Km 5 STP - BEP Approved 6 IPS - BEP Approved	1. Pipe Laying - 4.482 Km 2. Manholes - 190 Nos. 3. House Connections - 357 Nos. 4. Road Restoration - 3.29 Km 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved. 6. IPS - raining Drawing Submitted to IIT	1. Pipe Laying - 28.207Km 2. Manholes - 1295 Nos. 3. House Connections - 2432 Nos. 4. Road Restoration - 24.415 Km. 5. STP - 6. IPS -	NOC of STP and 2 nos. of IPS Land received from District Administration. STP work not started due to farmer hindrance for Land compensation.
13	I&D works and STP at Sultanganj VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise- 04.11.20	13.90	Work - 11.61 Centage - 0.82 Unadjusted Advance - 1.42 Other expenses-0.05 <u>Total - 13.90</u>	46%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work Completed 2. MBBR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-Plaster Work Completed. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Plaster Work Completed. 8. Thickner, Filtrate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Interconnection work in progress. 10. Plate Saterler-Completed 11. MCC & Blower Building-Roof casting completed. 12. Grit Chamber-RCC Work completed upto Lintel Level. 13. Networking (I&D)- work in progress. Approximately 5.5km rising main line laying with road restoration work in progress. 14. IPS-Chuja Gali/Vishahri Asthan Nala-Raft and Houch casting work Completed. 1st lift wall reinforcement under progress. (Due to water logged work not start)	1. Admin building- Finishing & PHE work under progress 2. MCC & Blower Building- B/W completed, Finishing under progress. 3. Grit Chamber- Casting work completed upto lintel level. 4. IPS- (i) Agaibinath IPS- PCC work completed, Raft R/F work under progress. (ii) Krishna ghat Nala IPS- Dewatering under progress. (iii) Chuja gali IPS - Cleaning work under progress. (iv) IPS near Railway Station Land Identified NOC under process in C.O Office, Sultanganj.	1. Compound Wall work Completed. 2. MBBR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building- Finishine & PHE Work under Progress. 4. Centrifugal Building-Plaster Work Completed. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Plaster Work Completed. 8. Thickner, Filtrate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Interconnection work in progress. 10. Plate Steeler-Completed 11. MCC & Blower Building-B/W completed, Finishing under progress. 12. Grit Chamber-RCC work completed upto lintel level 13. IPS - 4. IPS- (i) Chuja Gali/Vishahri Asthan Nala- Raft and Houch casting work completed. 1st lift wall reinforcement under progress. (Due to water logged work not start) (ii) Agaibinath IPS- PCC work completed, Raft R/F work under progress. (iii) Krishna ghat Nala IPS- Dewatering under progress. (iv) IPS near Railway Station Land Identified NOC under process in C.O Office, Sultanganj 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work in progress. 14. Open Drain- 100m in Length work completed	
14	I&D works and STP at Barn M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	14.66	Work - 12.22 Centage - 0.81 Unadjusted Mob. Advance - 1.59 Other expenses- 0.0423 <u>Total - 14.66</u>	46.23%	STP - 11 MLD SPS - 02 Nos. and I & D	1. BEP, Design & Drawing Approved on dated 2. Boundary wall 95% work completed Rest in progress 3. SBR final lift wall with walkway RCC work in progress 4. CCT Final lift wall RCC work completed & Chlorination building 01 slab completed 5. Grit Chamber all slab completed & wall RCC work under progress 6. Admin, MCC & Security Room Plinth Beam completed & Column 1st lift completed. 7. HT & HT Meter Room brick work under progress. 8. Belt filter press building above plinth beam 1st lift column completed. 9. IPS- 1st lift wall shuttering & steel binding work under progress 10. Sludge thikner hydro test completed	1. Boundary wall 95% work completed Rest in progress 2. SBR final lift wall with walkway RCC completed. 3. Chlorination building top slab shuttering & steel binding work in progress. 4. Grit Chamber all wall walkway & stair case work in progress. 5. Admin & air blower building 1st floor slab RCC Completed & 2nd floor under progress 6. HT & HT meter room bnck work & plastering work completed & cable trench work under progress. 7. Belt filter press building 1st floor slab staging & shuttering work under progress 8. IPS- 1st lift wall RCC completed & 2nd lift wall under progress. 9. Sludge thikner hydro test completed	1. Boundary wall 95% completed 2. SBR Tank civil work 97.09% completed. 3. GST civil 98% completed 4. CCT civil work 92.25% completed. 5. HT & HT Meter room civil work 90.00% completed. 6. Admin, MCC & Security Room civil work 47.09% completed. 7. Transfarmer Foundation 100% completed. 8. DG Foundation 100% completed. 9. Blower Foundation 100% completed. 10. Grit Chamber civil work 89.80% completed. 11. Belt filter press building 59.18% completed.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 Revised- June 21	15.49	Work - 11.76 Centage - 0.81 Unadjusted Mob. Advance - 2.89 Other expenses-0.03 <u>Total - 15.49</u>	45%	STP - 9 MLD SPS- 6 Nos and I&D	1. BEP. Design & Drawing Approved on dated- 16.05.20. Some Structural (STP/IPS) vetted Drawing Submitted to BUIDCO Headquarter on 17.08.2020 for Approval. 2. Boundary Wall-90% Work Completed. Rest in progress 3. SBR-5th Lift Wall Casting Completed & 6th lift wall casting 60% Completed. Walkway work 50% Completed. Rest in Progress. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber- Roof Casting under Progress. 6. Admin Building, Air Blower Building -1st roof Casted. 7. Sludge Thickner-Excavation work in Progress.	1. SBR- Wall casting completed. 5% Walkway casting completed. 2. Staff Quarter-1st Floor Roof Casting completed 3. HT Pane & Transformer- Foundation casting & Column upto plinth roof level. 4. Chlorination Building- Foundation completed. Column upto plinth roof Slab. 5. Sludge thickener- PCC completed. Raft R/F under progress. 6. IPS- (i) Ujain (IPS-1)- Raft casting & 2 lift wall casting completed. (ii) Simra Ghat (IPS-2)- Excavation under progress. (iii) Nagar Panchayat (IPS-4)- Excavation under progress. (iv) Block Campus (IPS-5)- Excavation under progress. (v) Naugachia High School (IPS-6)- De-watering under progress. 7. Rising Main (Pipeline)- 0.60 km. completed. Rest in progress.	1. Boundary wall- 90% work completed. Rest in progress. 2. SBR- Wall & 85% Walkway casting completed. 3. CCT- Structural work completed. 4. Fine Screen and Grid Chamber- Roof casting completed. 5. Admin Building, Air Blower Building- 1st Roof Casting completed. 6. Sludge Thickener- PCC completed. 7. Staff Quarter- 1st Floor Roof casting completed. B/W under progress. 8. HT Panel & Transformer- Foundation casting & Column upto plinth roof level. 9. Chlorination Building- Foundation casting & Column upto plinth roof slab. 10. Sludge thickener- PCC completed. Raft R/F under progress. 11. IPS- (i) Ujain (IPS-1)- Raft casting & 2 lift wall casting completed. is not yet approved. (ii) Simra Ghat (IPS-2)- Excavation under progress. (iii) Nagar Panchayat (IPS-4)- Excavation under progress. (iv) Block Campus (IPS-5)- Excavation under progress. (v) Naugachia High School (IPS-6)- De-watering under progress.	
16	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	3.82	Work - 2.23 Centage - 0.16 Unadjusted Mob. Advance - 1.42 Other expenses- 0.0116 <u>Total - 3.82</u>	42%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER, SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	1. Panel Room Plinth Beam & Column upto 1st Floor completed. 2. Excavation of SBR & clear Water Tank Completed and dewatering of SBR was in progress continuously. 3. PCC & Steel binding of SBR and Clear Water Tank was in progress. 4. Steel, Aggregate, & other materials for SBR & Clear Water Tank has been procured and stored at site. 5. Delivery of 1st phase of Electromechanical Equipment's completed and stored at site. 6. RMC Batching Plant started. 7. Casting of Admin Building 3rd Slab done. 8. Brick Work of Admin Building 1st Floor Started. 9. Order of NP3 pipes given & delivery started and pipe laying, excavation, brick soling & PCC started for pipe laying.	1. Brick work completed and plaster of walls of Admin/Staff Building is in progress. 2. Raft of SBR and Clear Water Tank done and 1st lift of Clear Water Tank Wall Completed, & 1st lift of SBR wall started and 3 walls of 1st lift of SBR completed. 3. Work of shifting of High Tension Wire is started. 4. Panel Room base slab completed. 5. Pipe laying of 1420 Mtrs done. 6. Manohole work started	1. Panel Room base slab completed. 2. 3rd Slab of Admin/Staff Building done and Brick work of admin/staff block completed. Palster work is in progress of admin/ staff block. 3. SBR Raft & Clear water tank raft completed. 4. 1st lift of Clear Water Tank Wall Completed. 5. 1st lift of SBR wall started and 3 walls of 1st lift completed. 6. Aggregate, Sand, Steel, Cement are in stock at site. 7. I&D work started & 1420 Mtrs pipe laying completed. 8. Manohole work started.	1. Panel Room work was stopped due to the high tension wire over the STP land was getting shifted. 2. NOC from RCD & Railway is not yet received due to which I&D work may get hampered in coming days. 3. Cost Variation of I&D is not yet approved. 4. Letter for EoT has been submitted to the department for approval. 5. Due to space constraint at STP site the work of Wet Well, Grit Chamber and Sludge holding tank can't be started simultaneously and increase in the length of I&D due to change in EoT and Cost variations is must.
17	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-08-19	15.12.20	13.46	Work - 12.57 Centage - 0.82 Other expenses-0.06 <u>Total - 13.46</u>	42%	STP - 08 MLD IPS- 03 Nos. Sewer Network- 1450 mtr	Design & Survey -complete, SBR work 81% complete & rest in progress. Admin block : 75% complete & rest in progress. Panel Room: 75% work complete & rest in progress. Boundary wall =90% complete Chlorination Tank: 55% complete & rest in progress. Supply of Electromechanical equip. = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos	SBR: SBR wall =90% wall complete & 60% water proofing & plaster work in tank complete & rest in progress. Admin Block : Inner & Outer plaster complete & finishing work in progress. Panel Room: finishing work in progress. Boundary wall : 95% complete, Road work in progress. Chlorination Tank: Tank wall, its slab and Roof slab complete & rest work in progress. Sludge Holding Tank: Raft & wall complete & rest work in progress. Centrifuge Building : Footing complete & plinth beam in progress. Grit Chamber: Footing & pedestal column complete & plinth beam in progress. Air Blower Platform: Footing work in progress. Sewer Networking & IPS: Land for IPS acquired, fencing around IPS complete, sewer networking route finalised & initiated for survey & redesign.	Design & Survey -complete, SBR work 93.2% complete & rest in progress. Admin block : 80% complete & rest in progress. Panel Room: 80% work complete & rest in progress. Boundary wall =95% complete, Road Work=40% complete & rest in progress. Chlorination Tank: 72% complete & rest in progress. Sludge Holding Tank: 70% complete & rest in progress. Centrifuge Building: 40% complete & rest in progress. Grit Chamber: 20% complete & rest in progress. Air Blower Platform : Footing work in progress. Sewer Networking & IPS: Land for IPS acquired, fencing in IPS land complete, sewer networking route finalised & initiated for redesign & survey. Supply of Electromechanical equip. = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos	1) As land for STP was not made available on time, work couldnot started until 27-12-2019. 2) As location of IPS was changed & proposed IPS in CRPF camp was cancelled, resurvey & redesign for sewer networking required. As a result sewer networking couldnot started yet. 3) Land for IPS-2 was made available on 28-12-2020, so work of IPS couldnot started yet.
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	1.13	Unadjusted Mob. Advance - 1.1322 <u>Total - 1.1322</u>	3%	STP - 10 MLD SPS and I&D	1. Allocation of New STP Land. 2. Detail Survey of Bakhtiyarpur is in progress. 3. Boundary wall work has been started.		1. Allocation of STP Land. 2. Detail Survey of Bakhtiyarpur is in progress. 3. Boundary wall work is started.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share (Rs. in Cr.))	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43 5681	40.83 Cr. (C Cost- 18 676 Cr. And O&M- 22 163 Cr.) 27-09-19	26 09 20	1 06	Unadjusted Vcb Advance - 0 9538 Other expenses- 0 286 <u>Total - 1.0624</u>		STP - 6.5 MLD IPS- 2 No Rising Main- 4 Junction - 1 MPS- 1		Survey work in progress.		
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242 6337	248.07 Cr. 04-02-20	04 08 21	18 22	Work- 5.76 Unadjusted Mob Advance - 11 9901 Other expenses- 0 0591 Cenrage- 0.41 <u>Total - 18.22</u>	28.5%	1. Construction of the sewerage network including interception of channel drains 2. Construction of intermediate & Main Sewage Pumping Station (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP) 4. Civil GA approved from IIT Roorkee 5. RCC Pipe Inspection is In Progress BY SGS & Delivered At Site 6. Road Restoration work in Progress B F S Road 220 00 Rmt And PCC Road 300 Rmt Completed 7. PCC Work In Progress and Completed Uto 50% 8. 210 MT Reinforcement reached at STP site for RCC WORK 9. Dewatering work is in progress at STP Site 10. Electro- Mechanical Items (DG-625KVA- 1no,500KVA-2 Nos. reached at Site 11. Excavation and PCC OF IPS-3 Work is completed	1. DWG & RCC Pipe Laying Work in progress. 2. DWG & RCC pipe Laying 2100.00 Rmt And Manhole 35 No's completed. 3. Structure Design Of IPS-A, IPS-B & IPS-1 Are Under Scrutiny At IIT Patna 4. RCC Pipe Inspection is In Progress BY SGS & Delivered At Site 5. SBR Tank PCC Work is In Progress 6. 350 MT Reinforcement reached at STP site for RCC WORK 7. Leveling & Dressing Work Of Grit Chamber is in Progress at STP Site 8. Electro-Mechanical Items HT Panel, (DG- 625KVA- 1no,500KVA-2 Nos. reached at Site 9. Diffuser Of SBR Tank reached At STP Site 10. In SBR Tank Raft RCC Work is In Progress. 11. Excavation and PCC OF IPS-3 Work is completed	1. Network Design Approved By IIT Patna On 22.05.2020 2. SBC Work For 6 No's IPS Completed For Balance IPS. It Will Be Completed After Land Allocation. 3. QAP Approved For RCC & DWG Pipes. 4. DWG Pipe Inspected & Delivered At Site 5. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site. 6. Labour Camp Fabrication At Site Is Completed. 7. IPS 1, IPS 3.4, & MPS GAD With Detailed Hydraulic Calculation approved by IIT Patna And IPS-3 4 & MPS Structure Design Approved By IIT Patna Structure Design Of IPS-A, IPS-B & IPS-1 Are Under Scrutiny At IIT Patna 8. DWG & RCC Pipe Laying Work Is In Progress (North & South Zone) 9. DWG & RCC pipe Laying 2100.00 Rmt And Manhole 35 No's completed and IPS 04 Structure Excavation Work 100% Completed 10. SBR Tank PCC Work is in Progress at STP Site and BEP approved from IIT Roorkee as per NGT 11. All Design & Drawing Of STP Approved By IIT Roorkee 12. Road Restoration work B F S Road 220 00 Rmt And PCC Road 300 Rmt Completed 13. In SBR Tank Raft RCC Work is in progress 14. 350 MT Reinforcement reached at STP site for RCC WORK 15. Electro-Mechanical Items HT Panel (DG-625KVA- 1no,500KVA-2 Nos. Reached at Site 16. Leveling & Dressing Work Of Grit Chamber is in Progress 17. Excavation Of IPS-3 Work is In Progress	NOC Awaited from RCD in South & North zone for pipe laying Due construction of Utility Duct in NH-19 decision pending from client 1. There are two routes to reach at STP site but both routes is completely Jam every day due to loading of yellow sand which is badly effecting on the transportation of construction material and other item.	
21	I&D works and STP at Fatuha	35.49 37 4325	176.19 12 11 20	22 11 21				STP - 07 MLD SPS and I&D	Agreement Done.	01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. 02. 04 nos. SPS location has been identified and Survey work has been completed. 03. Pipeline route survey work is under progress.		
22	I&D works and STP at Danapur	103.27 108 4164						STP - 25 MLD SPS and I&D	Agreement Done.	1. Survey & SBC completed. 2. Basic Drawing of STP		
23	I&D works and STP at Phulwarisharif	46.25 48 6583						Khagaul Lock STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Agreement Done.	1. Khagaul Lock Survey is completed. 2. Land NOC of Khagaul Lock is awaited. 3. Beur STP Survey & SBC completed.		

Executive Engineer (PDM)
BUIDCo, Patna

Manager Finance (cum) In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.12.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	<u>305.19</u> 312.440486	<u>05-03-18</u> 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is 08-01-2021
2	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.05	-	Board approval has been done on 28.12.2020. Award of work is in progress.
3	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Re- Tender has been published on 10-12-2020, The last date of Bid receiving is on 08.01.2021.
4	Munger STP & Sewerage Network, Patna	30	155.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval. NMCG observation and complain were received, Compliance was submitted to SPMG on 22.12.2020. Observation of NMCG again received on 04.12.2020, compliance under progress.
5	Buxar STP & Sewerage Network, Patna	16	35	164.23	31-12-19	-	-	NOC on Bid Document received for World Bank/NMCG. NIT floated on on Bid submission date is schedule on 29-01-2021
6	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bid has been received. Evaluation is in process.
7	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	0.05	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. One bid has been received. Evaluation is in process.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.12.2020)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	2.77	Work - 2.73 Other - 0.0427 <u>Total - 2.77</u>	52%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows of 2nd ghat 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat	1. Stone Housing work in progress for step of 1st Ghat 2. Pavillion work in progress of 2nd Ghat	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat 4. Pavillion work in progress of 1st Ghat and 2nd Ghat 5. Stone work of in progress for step of 1st Ghat	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2015 Time Extension Date- 23.05.20	311.05	Work - 260.00 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Centage- 18.29 <u>Total - 311.05</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance	03 Ghats work is pending. For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020. direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GRFD Project, Patna submitted by you Sen & Lall consultant has been reviewed by BUIDCo technical committee and approved for preparation of Final Design & Drawing and required DPR. M/s Sen & Lall has submitted final design drawing of 03 Ghats and the design drawing was forwarded for vetting to IIT, Patna. IIT Patna has demanded Rs. 6,50,000/- vetting charge and the same has been paid to IIT. Vetting of Design/drawing is in process at IIT, Patna (Bihar). Soil Testing work completed report awaited.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 <u>Total - 0.0526</u>		Ghat - 03 nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture		02 nos. Pile Casting Done at Sidhi Ghat.	02 nos. Pile casting Done at Sidhi Ghat.	Work in progress at Sidhi Ghat. Other Two Ghat Working Drawing Vetting/approval in process.

Executive Engineer (PDM)
 BUIDCo, Patna

Manger Finance-cum- In charge
 General Manager (Finance)
 BUIDCo, Patna

Superintending Engineer (PDM)
 BUIDCo, Patna

Chief Engineer (PDM)
 BUIDCo, Patna

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक-82

दिनांक-05/01/2021

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह – दिसम्बर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

मुख्य अभियंता

उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

दिसम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	-	Boundary wall, Pathway	80%	-	80%	स्थल विवाद के कारण प्रगति बाधित
2	राज्य योजनान्तर्गत नगर पंचायत बखरी में बखरी राइस मील से छन्दमागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	C/S अनुमोदन हेतु पटना में समर्पित
3	बीहट नगर परिषद वार्ड सं0 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण रुक है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	पत्रांक - 1386, दिनांक - 30.11.2019 द्वारा तकनीकी स्वीकृति समर्पित।

5/1/21

5/8/21

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

दिसम्बर - 2020

दिसम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) Shiv Shakti Constructioin Purnea.	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.04	2.71	2.71	Building	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 86 %	Truss work in progress wall plastering work, over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933 113/14.02 .15	98.445 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	0.6967	0.6967	0.6967	Building	Civil Structure work - 96% Over all work - 91 %	Over all work - 92 %	Over all work - 92%	Fund Issue fund demande to NP Supaul via KT. No. - 137, Dt. - 30.06.2020, and Lt. No. - 251, Dt. 10.09.2020.

KS
5/11/20

KS
5/11/20


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District

दिसम्बर - 2020

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			Remarks
									Component Wise Physical Progress.			
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lake of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020

5/1/21

5/1/21

Keel
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

दिसम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Func Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor- Chandrabha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. Further allotment could not be released by DM. West Champaran
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.95897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	Fund issue.
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchayat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	No work	Road - 1067	

18/5/19

18/5/19

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

दिसम्बर - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं-2 लक्ष्मी चौक शम्भू साह के घर से एन0एन0-28 सौदनी ब्रोज तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain			नाला का कार्य प्रगति में।	
2	वार्ड नं-11 अन्तर्गत नगर आयुक्त आवास नोट के सामने क्षतिग्रस्त रोड का रूप निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-161 दिनांक-27.03.18 राशि-1.24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities			कार्यदिश निर्गत।	
3	वार्ड नं-27 में दाम्बूक मुख्य पथ से विजय कुमार के घर से मझौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain			माला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
4	वार्ड नं-7 बहरी नगर में सत्येश जी के घर से एन0एन0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain			नाला का कार्य पूर्ण।	
5	वार्ड नं-48 चुना मढ़ी रोड नं-3 कामेश्वर तिवारी विनोद बोरसिया भाया मुशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्टेब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain			सड़क एवं नाला का कार्य प्रगति में।	
6	वार्ड नं-7 धर्मश्रीला बर्मा के घर से मोहिहारी रेलवे लाइन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
7	वार्ड नं-46 आनंदपुरी श्रीवास्तव लेन में रामशरण शर्मा के घर से प्रभा शंकर के मकान होते हुए भाया सीला राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंद के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain			नाला का कार्य पूर्ण।	
8	वार्ड नं-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कार्यरिप पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert			सवेदक द्वारा कार्य प्रारंभ नहीं किया गया है। स्नार पत्र निर्गत।	
9	वार्ड नं-19 में पंकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने नली तक भाया जी0सी0 मंदर इन्टरनेशनल स्कूल तक पी0सी0सी0 पथ सह स्टेब सहित आर0सी0सी0 नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain			कार्यदिश निर्गत। सवेदक द्वारा कार्य प्रारंभ नहीं कराया गया है।	
10	वार्ड नं-30 एवं 34 में पराव फोखर से निमबोक तक भाया नली नं-02 में पी0सी0सी0 पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain			नाला का कार्य प्रगति में।	
11	मेहदी हसन बौद्ध से संगम बौद्ध तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain			नाला का कार्य प्रगति में।	
12	मजफ्फरपुर नगर निगम अन्तर्गत वार्ड नं-21 साह फोखर का घाट निर्माण एवं सौन्दर्यीकरण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-105.58300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities			कार्य प्रगति में।	
13	वार्ड नं-12 में पी0डब्ल्यू0सी0 कॉलोनी होते हुए स्व0 मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-169.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561		Road & Drain			सड़क का कार्य प्रगति में।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
14	वार्ड-30-30 में प्रजापति बन्हा गली से कलमबाग रोड एम्पीसन कोचिंग तक पीओसीओ पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain			नाला का कार्य प्रगति में।	
15	वार्ड-20 एवं 21 में राम जानकी मंदिर से रघुनाथ प्रसाद की दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain			नाला का कार्य प्रगति में।	
16	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only			नाला का कार्य प्रगति में।	
17	वार्ड-30-7 में गुमटी न०-02 से गोविंदपुर होते हुए एन०एच०-28 को मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain			नाला का कार्य पूर्ण।	
18	वार्ड-30-28 में दामुचक प्रोफेसर कॉलोनी में पीओसीओ पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain			सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	वार्ड-10-17 बालूघाट बुलानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुमन रजक रामलखन लाल कर्ण के घर से बालीन झाड़ू बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain			कार्य प्रगति में।	
20	सकंडीझारी बाई से भाया जयनाथ मिश्रा महाविद्यालय के पीछे होते हुए सी०डी० गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain			कार्य प्रगति में।	
21	वार्ड-30-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526		51.965			Road & Drain			एकरारनामा करने हेतु सवेदक को स्मार पत्र निर्गत।	
22	मजफ्फरपुर नगर निगम अन्तर्गत पाँच विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-07 दिनांक-27.09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amenities				
23	वार्ड-10-47 बी०एम०पी०-06 मालीघाट मुख्य पथ से बीच एण्ड यूज मॉल से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ संख्या-1,2,3,4,5,6,7,6,8,9 होते हुए शास्त्रीनगर १०के० दास के घर तक पथ सह नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-90 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain			कार्य पूर्ण।	
24	वार्ड-30-36 मुहल्ला मदमानी लेन मुरुलन ग्लोबल हॉस्टल से गोपाल द्विवेदी के घर होते हुए भाया, अमल जी आवास एवं राजू जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-90 दिनांक-03.01.18 राशि-59.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain			कार्य पूर्ण।	
25	वार्ड-10-49 बेला मुख्य पथ से मुहल्ला नारमंद नगर लेन न०-1 में पथ सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-90 दिनांक-03.01.18 राशि-53.24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain			कार्य पूर्ण।	
26	वार्ड-10-9 चककर बाँदमारी गया ठाकुर दिवाकर के घर से कर्नल बी०एम० शर्मा के घर होते हुए नीतिपाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-90 दिनांक-03.01.18 राशि-57.17700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain			कार्य पूर्ण।	
27	वार्ड-30-39 भदानी सिंह मार्ग मथ्य जी के मकान से अमर जी के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-79 दिनांक-06.12.17 राशि-39.05100 लाख	34.2811 02F2/2018 19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain			कार्य पूर्ण।	
28	वार्ड-30-38 बलखाना रोड शास्त्र के घर से आहोतपुरी मन्दू जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्राक-79 दिनांक-06.12.17 राशि-30.05700 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain			कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
29	वार्ड नं०-14 अखाड़ाघाट में रोड सुधा पासर से काली मंदिर सिवानपुर भाया शिव मंदिर राधा देवी बालिका उच्च विद्यालय होते हुए बीकानेर एण्ड जयपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-21528300 लाख	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain			कार्य पूर्ण।	
30	वार्ड नं०-39 अन्तर्गत बहलखाना बकशाय में रोड निर्माण सेक्टर के टैंक एवं सर्विस सेक्टर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-161 दिनांक-27.03.18 राशि-1421000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities			कार्य पूर्ण।	
31	वार्ड नं०-2 में चौदनी चौक से अन्तर्द्वार पथ होते हुए भाया ओमप्रकाश आरामिल राजेश्वर प्रसाद साह के मार्केट लक्ष्मी चौक होते हुए पूर्व मंत्री स्क्व रिज बिहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-27533 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain			कार्य पूर्ण।	
32	वार्ड नं०-40 में श्री सुरेश ठाकुर के मकान होते हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-28979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain			कार्य पूर्ण।	
33	वार्ड नं०-31 में जे०के० शर्मा के मकान से अरुण जी बरोगा के घर और मनोज झा के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-836 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain			कार्य पूर्ण।	
34	वार्ड नं०-10 मझौलिया रोड (छाया लैन) में राशि भूषण शर्मा के घर से स्व हरेन्द्र शर्मा के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-27905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain			कार्य पूर्ण।	
35	वार्ड नं०-32 में न्यू कॉलोनी, पोखरिया पार, सादपुरा में श्री दिनेश सिंह के घर से शुरू होकर रेखा पोंढार के घर तक निरंजन सिंह एवं सुजीत कुमार के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-19239 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain			कार्य पूर्ण।	
36	वार्ड नं०-15 बीच मुख्य पथ से आश्रमघाट मुहल्ला में स्वतंत्रता सेनानी राम चरित्र सहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-13545800 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain			कार्य पूर्ण।	
37	वार्ड नं०-28 सहाय केम्पस काजी मोहम्मदपुर के टीक. सामने से भीसम होटल, सतीश कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर उमाकांत प्रसाद जी के घर से नवल किशोर प्रसाद जी के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-6847500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain			कार्य पूर्ण।	
38	वार्ड नं०-49 बेली बिहार पकज कोषर के घर से शिवकुमार सिंह भाया मन्दलाल जी शम्भू शरण कर्ण जी के घर होते हुए गजेश्वर जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-57611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain			कार्य पूर्ण	
39	वार्ड नं०-17/18 में राजकुमार सिंह के घर से अमरेंद्र त्रिवेदी के मकान होते हुए भाया दहिला निवास ओम राह, गुड़रू श्रीवास्तव, के०पी० सिंह के मकान होते हुए मुकुल श्रीवास्तव के घर तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Aditya Construction, Pro- Mirala Manohar	विशेष सचिव, न०वि० एव आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-13210 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain			कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
40	वार्ड सं-01 में राजेन्द्र जी के मकान से ब्रिहन्मती जी के मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain			कार्य पूर्ण	
41	वार्ड सं-36 अन्तर्गत सीतनपुरा धन्वपुरी लेन न०-2 में श्री रामगोपाल जी के घर से श्री गुड्डू जी के घर होते हुए श्री चन्दनाथ मिश्रा के घर होते हुए मो० मोहफिल अंसारी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.01.19	08.03.20	33.68	33.50457	33.50457	Road & Drain			कार्य पूर्ण।	
42	वार्ड न०-13 राज मार्केट से देवी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-12.02.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain			कार्य पूर्ण।	
43	जेनिश फेडरल पथ के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-05.09.19	08.03.20	51.6605	42.95193		Road & Drain			कार्य पूर्ण।	
44	वार्ड न०-33 में सादपुरा रामगोपाल साह के घर से लोहार टोला होते हुए भाया जगदेव महतो के घर गिल्की टोला धनुषार टोला होते हुए कामेश्वर सिंहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.08.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain			कार्य पूर्ण।	
45	मुखर्जी सेमिनरी हाई स्कूल अवस्थित पथ में पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.050 लाख	94.05		47.025						यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।	
46	नगर निगम मुजफ्फरपुर के वार्ड सं-41 अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में भर जाने के कारण कार्य बाधित।	
47	नगर निगम मुजफ्फरपुर के वार्ड सं-38 अन्तर्गत महाराज पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290056					Civil Amenities			मेसर्स सिंह फस्ट्रक्शन, सर्वेडक को एकरारनामा करने हेतु द्वितीय स्मार पत्र निर्गत।	
48	नगर निगम मुजफ्फरपुर के बहमपुरा पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में भर जाने के कारण कार्य बाधित।	
49	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत नू-जलस्तर बिबाज के दृष्टिकोण से वार्ड न०-34 अवस्थित पड़ाव पोखर का उड़ाहीकरण कार्य	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	
50	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत नू-जलस्तर बिबाज के दृष्टिकोण से वार्ड न०-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उड़ाहीकरण कार्य। Sri Shailendra Kumar	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।	
51	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत नू-जलस्तर बिबाज के दृष्टिकोण से वार्ड न०-49 अवस्थित बियाड़ा पोखर का उड़ाहीकरण कार्य।	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत कोनहास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugurated on: 28.08.2020)
2	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/15-17 2.27904C1 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone, Brick work	R.C.C, Kota Stone	प्रतिगत कार्य पूर्ण।
3	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC work in Progress	R.C.C, Kota Stone	प्रतिगत कार्य पूर्ण।
4	हाजीपुर नगर परिषद के बाई-सो-39 बांध टोला रोड एनएच-27 से सटे नगन्ध राय के घर से सानेताल राय के घर होते हुए प्रकाश हाटल के आगे तक ईट मोलिंग-सह आरओ सीओ माती निगम ज्वर्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.999							मिनी जमीन हाने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यस्थल पत्रांक 215 दिनांक 26.07.2019 द्वारा याजना रदद करने हेतु विभाग से अनुमति किया गया है।
नगर पंचायत कोटी												
5	नगर पंचायत कोटी अन्तर्गत बाई-सो-4 में रेलवे स्टेशन रोड से लेकर एनएच-28 होते हुए बाई-सो-08 स्थित मन तक दोनों तरफ आरओ सीओ माती निगम कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567103	04.01.2020	0.318	0.3504658		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS	RCC work progress	RCC, PCC, E/W	In Progress (Work done upto 500 m)
6	नगर पंचायत कोटी अन्तर्गत बाई-सो-10 में बासीन के घर से शंकर राय के घर होते हुए विशुपुर चौक से मीनापुर रोड तक बाई-सो-सीओ सड़क एवं माती निगम कार्य। M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1454218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	Work completed (Inaugurated on: 28.08.2020)
7	नगर पंचायत कोटी अन्तर्गत बाई-सो-7 सुदामदेव थापा के निवासे छठ घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed.
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अन्तर्गत बाई-सो-11 में सीढ़ीघाट दलित टोला सुकन पासवान के घर होते हुए महना कबिराना बीच रोड तक बाई-सो-सीओ पथ एवं माती निगम कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED			Work completed (Inaugurated on: 28-08-2020)
9	नगर पंचायत मोतीपुर अन्तर्गत शंकर चौक मोतीपुर से मोहम्मद अंसारी के आगे मिल होते हुए मध्य विद्यालय पुनर्गढ़ी बाजार तक बाई-सो-सीओ पथ एवं माती निगम कार्य। Vikash kumar Singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8643056	04.01.2020	0.485	0.4849500	0.4849500	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED			Work completed (Inaugurated on: 28-08-2020)

5/11/20

5/11/20

keel

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-1 में सुखनर मंड स मन्त्रिम इमानबारा हॉलु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.1049		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC, PCC, E/W	Drain work in progress (Length 300 m completed).
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-2 में लखीन्द राय वा घर से सड़क नालायण जी के घर होत हुए सुखनर मंड तक नाला एव पी0 सी0 निर्माण कार्य। M/S Gajendra patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC,	Drain work completed, road work inn progress (GSS Completed).
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनित कुमार के घर से भाय नालायण राउत के घर होत हुए सुखनर मंड तक आर0 सी0 नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	Work completed (inaugurated on 28.08.2020)
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में विनोद साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एव पी0 सी0 पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरम्भ कर दिया गया है। इस आयोजना के पत्रक - 286, दिनांक - 23.09 2020 द्वारा योजना गट करने हेतु मुख्य अधिकारी, बुधका के अनुमति किया गया है।
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-5 में रजित सिंह के घर से रामपुर सिवान तक आर0सी0सी0 नाला एव पी0सी0सी0 पथ निर्माण कार्य	0.66591 Lt. No. 07 Dt. 09.09.2020			0.332							पत्रक-243 दिनांक - 28.08.2020 के द्वारा नगरपालिका की एजेंडर-नमना मि. सुसंविता किया गया है।
15	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-6 में माई स्थान से बोडली तक आर0 सी0 सी0 नाला निर्माण कार्य। Vivek Kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work Completed.
16	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-7 में माली टोली पुलिया से माई स्थान तक आर0 सी0 नाला निर्माण कार्य। SNS Infra services pvt ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Drain work completed, Road work in progress.
17	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-8 में धर्मशाला बोग से विखबार रोड सड़क बायपास के घर होत हुए थाना रोड तक आर0सी0सी0 नाला एव पी0सी0सी0 पथ निर्माण कार्य। Satisin kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Road work completed and Excavation work in progress in Drain work.
18	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-9 में गौरी बोग से पूर्व मुखिया मजूर साहेब के घर होत हुए एस0एस0-74 तक आर0सी0सी0 नाला एव पी0सी0सी0 पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in progress	R.C.C, P.C.C, E/W	Drain work completed and Road work in Progress.
19	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-11 में बायानदी बजरीया घाट से मूलनाथ मंदिर तक आर0 सी0 सी0 नाला एव पी0 सी0 सी0 सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							अंतिम कार्य विभाग के द्वारा कार्य आरम्भ कर दिया गया है। अंतिम अधिकारी, विभाग अध्यक्ष, बुधका मुख्यालय की पत्रक - 286, दिनांक - 01.11 2020 के द्वारा योजना गट करने की अनुमति दिया गया है।

5/11/21

5/11/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

दिसम्बर — 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Receive d	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.		कार्य प्रगति पर है।	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेश्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work complited		100 % work complited	भुगतान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work complited		100 % work complited	

5/11/20

5/10/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Chapra District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21 22.02.2016	22.05.17	0.6140	0.6140	0.614	Building	Building- 2nd story completed RCC work- Completed Plaster Completed	Floor Tiles work in progress	Building- 2nd story completed RCC work- Completed Plaster Completed Wood work Completed Flooring - Completed Tiles- Progress Electric & PHED work-Progress Fund recommended by BUIDCO to NP Parsa	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36 05.11.2019	05.11.2020	0.3825	0.29489	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed		L/S/F-286.8 BES-1068 PCC-400 Paver Block-590.12 90 % completed	Paver Block work in progress.
3	सारण जिलान्तर्गत दिघवारा अश्विका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	1.479	1.479	1.379	1. Public conveniences completed. 2. Construction of Mandap Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress		1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	आवंटन की मांग की गयी है।

5/1/21

5/1/21

Kunal
 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

दिसम्बर - 2020

दिसम्बर - 2020

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं 12 स्थित हराही पोखर में जल किंडा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00	-	Two stores building changed one stores	-	-	-	लान्गो के प्रतिस्थापन करने पर जिलाधिकारी द्वारा कार्य बंद करा दिया गया है।
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade Plinth completed	Upto Level	Shade Plinth completed	Upto Level Encroachment in ghat area
3	शिशु उद्यान लहरियासराय में लाइटिंग एवं बच्चों के खेल कूद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.1240	0.124	-	Children palying equipment, fountain, Light and Benth	Completed	-	Completed	-
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738	-	Excersie equipment, Light, Gazi bio, fountain light,	Completed	-	Completed	-
5	राज्य योजना अन्तर्गत लहरियासराय कपुरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	-	-	-	-	Drain - 8400' 1200 MM P Pile, 216 Nos of catchpit	-	-	-	Retender is in progress but not yet open due to not issued of digital key request for digital key processed
6	मुहल्ला लक्ष्मीसागर वार्ड नं 0 16 में कांक्रीट सड़क एवं नाला निर्माण कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	0.93	Drain of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300' "	Completed	-	Completed	-
7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। संबंधित : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	2.23	4.23	Cover Drain of size 2.5 m to 4.5 m wridth Height 3to 4 m , Length 3.55 km	PCC-600M Base-530M Vertical wall Both side (in mtr) 446m	-	PCC-600M Base-530M Vertical wall Both side (in mtr) 530m	Work is in progress. Vertical wall casting is in progress. Revised design drawing not yet submitted by agency Fund required.
8	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्र अन्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहरी दीवारों का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.05.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 531' Boundary wall - 765'	-	Length - 641' Boundary wall - 765'	Work is in Progress.

5/11/20

5/11/20

5/11/20

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	मी०डब्ल्यू०डी पथ में गायत्री मंदिर से दारुमदडी चौक, दूर्गा होटल के बीच तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डबकलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 Ref-4298, dated-02-08-2018			1.5764	0 00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed.
10	हरमंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही मोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0 37605	0 2108801	0 21088	PCC Road 1600'0" Drain 1600'0"	1600.0 drain without cover and without grating completed. 16'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत मी०डब्ल्यू०डी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० समी अमीन, फैजुल्ला खाँ मस्जिद पुरानी मुसफ़ी कश्मिस्तान तथा श्री मोख्तार के घर होते हुए मी०डब्ल्यू०डी० पथ में खान चौक तक डबकलन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566 Ref-4298 Dated 02.08.2018	0.8499946, Dated-18.05.2019	17.12.2019	0.9642			Drain 2350'0"	263'	50'	313'	Work in progress.
12	राज्य योजना अन्तर्गत बेटा चौक से डी एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0 2970		PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500' Drain - 650' Paver Block - 0	Paver Block - 430'	PCC road 1500'0" Drain - 650' Paver Block - 430'	Work is in Progress.

5/11/20

5/11/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AAAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सीडियकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020. No retender received. 2. Again Retender invited 09.06.2020 3. Tender paper submitted to BUIDCo HQ in the process no one qualified. 4. Retender is being invited again.
2	ग्रामिका बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No-BUIDCo/yo-687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed(Platform)	पुनरीकृत प्राक्कलन समर्पित का अनुमोदन प्रक्रियाधीन है।
3	डाका वार्ड सं-01 में डाका घाटसाहन पीओसीसी रोड राजपुर नहरपुल से कमूनी हजरा के घर होते हुए कामल पासवान के घर तक मिट्टी भराई ईट सोलिंग एवं पीओसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
4	डाका वार्ड सं-01 में कोजियन ब्लावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पीओसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
5	मोतिहारी के बांदमारी एम एस कॉलेज रोड 25-26 वार्ड परिसर में लाल चरखा से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड सं-31 में श्रीराम नगर समूही देवी मंदिर मोहल्ला में श्री आशुतोष सिंह के उत्तरवाले गली नं-04 के सड़क का पीओसीसी पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

5/1/21

5/1/21

ke

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	सुगौली बाई नं०-18 में मीर टोली से लैन गांव जानेवाली सड़क में पीएससीओ सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई नं०-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पीएससीओ सड़क तक पीएससीओ सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling started		1. Brick soling completed	Water logging
9	सुगौली बाई नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft	Drain 150 ft	Drain 2116 ft	Work Completed
10	सुगौली बाई नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगौली बाई नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	580 ft Drain Completed		580 ft Drain completed.	Water logging
12	सुगौली बाई नं०-11 में शंख मकानदेर के घर से सिकंदर मिया के घर तक पीएससीओ सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	800 ft PCC Road completed	300 ft	1100 fr PCC Road completed	
13	सुगौली बाई नं०-12 में खट्टु साह के घर से छट घाट जानेवाली सड़क में पीएससीओ सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगौली बाई नं०-14 में मैन रोड से माया स्टेडियम होते हुए रिजवान असाफी के घर तक एब रेलवे पुल तक पीएससीओ सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1150 ft		PCC - 1150 ft completed	Water logging
15	सुगौली बाई नं०-16 में लालबाबू देवान के घर से डॉ युसूफ के घर तक मिट्टी भराई ईट सोलिंग एब पीएससीओ सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Water logging
16	बकिया रेलवे गुमटी 136 से हिन्दू बकिया होते हुए साहेबगंज रोड शाहीनगर रोड तक पीएससीओ सड़क एब आरसीओ नाला निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. RCC 2000 ft Drain completed	1. RCC 600 ft Drain	1. Rcc 2600 ft Drain completed	

5/1/21

48
5/1/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/1/21

List of Project Saharsa District

दिसम्बर - 2020

Rs. in Crores

दिसम्बर - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा बस स्टैंड संवेदक का नाम - मे० बलराम सिंह	राशि-4.02 करोड 78 एवं दिनांक- 19.11.2014	3.3003 & 10.06.2015	09.05.17	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	Work stopped due to Unavailability of Fund
								Toilet Block & small shops (Civil work)	Toilet Block 100% completed & small shop 90% completed	Nil	Toilet Block 100% completed & small shop 100% completed	
								Compound wall entrance gate (Civil work)	Not executed	nil	Not executed	
								Internal Road Pathway & Landscaping work	completed	nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work inn progress	
								Electrical work (external)	Removed from revised estimate.			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
PHE work (External)	completed	Nil	Completed									

5/11/20

5/11/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Araria District

दिसम्बर - 2020

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद फारविसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	0.36	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सडक का विस्तार इस्लामपुर बट वृक्ष नेपाल सीमा तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	0.59	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	घोदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवेदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	0.15	Park Work	Secduler Item Rs. 17,50,265 कार्य पूरा है। Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secduler Item Rs. 17,50,265 कार्य पूरा है। Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	फारविसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सडक तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018						P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत वार्ड स०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मंदिरसा तक पी०सी०सी० सडक निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018						P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

5/11/21

5/11/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

E-Mail - mdbuidco@gmail.com

पत्रांक- 210 - 1704/20-08

दिनांक- 05/01/21

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

विषय :- माह दिसंबर-2020 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह दिसम्बर 2020 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त। (कुल-19 पृष्ठ)

विश्वासभाजन,

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग,बिहार, पटना।

Patna District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 - 275.21 CR 2. Supplementr yAgreement dated 25/06/2018- 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	216.56 Cr	216.56 Cr	Yes	Block-A Block-B Block-C Block-D STP UGT SUBSTATION AC PLANT ROOM DRIVERS DORMITORY BUS SHED INTERNAL ROAD WORK (RIGID PAVEMENT) BOUNDARY WALL TERMINAL BLOCK	Rcc completed Rcc completed Rcc completed 8th floor Roof slab RCC work in progress Baffle wall RCC in progress Rcc work completed Building completed Building completed Rcc completed Two nos bus shed (Arrival completed in all sense) upto terminal block 1282 rmt completed Rcc work in progress Arrival Terminal block & Departure block Rcc in progress.	Finishing work in progress Finishing work in progress Finishing work in progress Balance 1 pour Roof RCC in progress Balance baffle wall Rcc in progress Mep to start Pump erection & pipeline work Commisioning to take place External painting work to start Block work & plaster work in progress Balance area base preperation work in progress. Balance RCC under progress Balance brickwork, plaster & grill fixing work under progress for East and North side. Ramp slab Rcc work in progress	91% 85% 97% 75% 80% 85% 100% 100% 86% 30% 76% 55% 35%	1.Balance outstanding to be cleared INR 20 cr 2. Litigation of southern boundary to be resolved.
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाईट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड पत्रांक - 45 दिनांक - 20.08 2014 एव	राशि-25.20.08, 336 00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post- 85	Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light-Completed- 82		Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light- Completed-82	पुनरोक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04 20 के द्वारा पत्र भेजा गया है।

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna West District-Patna												
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरया नगर में श्री तनिक प्रसाद सिंह के मकान से वेली रोड सर्विस लेन तक पीओसीओ एवं आरओसीओ नाला का निर्माण कार्य / USHA CONSTRUCTION	0.44938 & 12/26/12 18	0.3866381 / 13.02.19	12.08.19	0.22469	0.21570	0.21570	Drain-600 ft Road- 600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (अनु०) दिनांक-18.03.2020 एवं पत्रांक-687 दिनांक-17.08.2020 द्वारा अनुरोध किया गया है।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-37 में बहु गार्डन अपार्टमेन्ट के आगे सुधा दुकान से उत्तर की ओर जगदी 1 कुमार के मकान के अंतिम भाग तक पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य / SANDEEP PATIL	0.19606 & 07/27/09 20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	0.09803	Drain-320 ft Road- 300 ft	work completed		work completed	निधि की कमी।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं०-35 में अवस्थित रजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य / RANJIT KUMAR	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road- 712 ft	work completed		work completed	निधि की कमी।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं०-35 में चुड़दौड रोड से मैजिस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य / KUNAL KUMAR	0.8314 & 91/28.02.19	6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road- 1145 ft	work completed		work completed	निधि की कमी।
5	नगर परिषद दानापुर अन्तर्गत आरओपीओएस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुष्प लेन नं०-08 में पथ एवं आरओसीओ नाला निर्माण कार्य / USHA CONSTRUCTION	0.44246 & 07/27/09 19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road- 800 ft	Drain completed Road- 675 ft		Drain completed Road- 675 ft	इस कार्यालय का पत्रांक-665 दिनांक-08.08.2020, पत्रांक-688 दिनांक-17.08.2020 एवं पत्रांक-910 दिनांक-12.10.2020
6	नगर परिषद दानापुर वार्ड सं०-05 एवं 06 में मुख्य सड़क एनओएच0 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य / NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P C C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य वाधित।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	नगर परिषद दानापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०एच० ३० से नलकूप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	2,33,040 & 91/28.02.19	1,92,774/ 02.03.2020	01.03.2021	1,16,520	0,50,344	0,50,344	Retaining wall 853 ft P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य बाधित।
10	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-०७ में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कमर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य। / SANDEEP PATIL	1,89,74 & 07/27.09.18	0,16,90,775/ 26.08.19	25.11.19	0,09,487	0,09,206	0,09,206	Drain-492 ft Road- 492 ft	work completed		work completed	निधि की कमी।
Patna District (Patliputra Anchal, BUIDCo)												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00,000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil	Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil	Nil	Nil	RCC Drain-55m Load bearing slab- 55m	---	10m drain work completed	10m drain work completed	Due to revise in drawings and design as per the site condition, start of work delayed.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattarcharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil	Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	---	36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil	Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकराशनामा हेतु अंतिम स्मार संवेदक को दी गई है।
List of Project Patna East District-Patna												
1	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी डेलों में श्री गोपाल झा के मकान तक एवं इसके निक पथों में सड़क-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक: श्री शंकर शर्मा	0,43,451 UDHD Lt.-123/ 26.02.2018	0,36,69,285	29.07.2019	0,03,451,00	0,03,451,00	0,03,451,00	PCC ROAD 265 M H.P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	निधि की कमी।
2	पटना नगर निगम अन्तर्गत वार्ड सं०-०५ अन्तर्गत राजा बाजार पथ सं०-७२ के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन वर्मा के घर तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्रीमति वंदना सिन्हा	0,13,781 UDHD Lt.-78/ 06.12.2017	0,12,36,935	4 month	0,06,89,050			PCC ROAD 183 M	35%	-	35%	कार्य पूर्ण। स्थल की स्थिति के अनुसार शेष कार्य करने की आवश्यकता नहीं है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	पटना नगर निगम अन्तर्गत वार्ड नं०-29 में खासमहल मुख्य पथ एवं लिंक पथ में भू-गर्भ नाला एवं पीओसीओ सड़क निर्माण कार्य। संवेदक श्री संतोष कुमार	1.967925 UDHD Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	
4	नगर परिषद फतुल्ला अन्तर्गत वार्ड संख्या 25 एवं 26 में एनओएच 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हॉस्टर तक भूगर्भ नाला एवं पीओसीओ ढलाई कार्य। संवेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No.- 111/09.01.2019	0.7070037	03.08.2020	0.3813750	0.2540966		PCC ROAD 1600 ft H P DRAIN 1600 ft	40% 90%	20% 10%	60% 100%	
5	नगर परिषद मोकामा अन्तर्गत चित्तामणीबक रोड से राजकीय मध्य विद्यालय सिखारौचक में पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No.- 63/27.09.2018	2.2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	निधि की कमी।
6	नगर परिषद मोकामा अन्तर्गत वार्ड नं०-01 में स्व० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पीओसीओ ढलाई सह आरओसीओ नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	निधि की कमी।
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गीशाला में 20'00" x 16'0" का चबुतरा पर शैड का निर्माण 75'0" x 25'0" का नया शैड का निर्माण एवं अन्य शैड का सोलिंग का मरम्मत प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि की कमी।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Shanna	3.3846 23/01/15.02.2017	2.9805287	12 Nov 2018	3.3846000				शून्य	शून्य	शून्य	जमीन उपलब्धता हेतु पटना नगर निगम से पत्राचार एवं व्यवस्थित रूप से सम्पन्नकरना जमीन विहित कर ली गई है। शीघ्र विहित रूप से NOC प्राप्त होने पर आरम्भ किया है।
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-56 के खरौनिया स्थित वसुपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No.- 80/12.02.2019	0.6374462	6 माह	0.3731000	0.1197204		PCC ROAD RCC DRAIN	शून्य शून्य	शून्य 50%	शून्य 50%	
10	पटना नगर निगम वार्ड नं०-70 में पटना घाट चरखी पर से मुन्ना जयसवाल के घर से जलकदंरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019		6 माह	0.4557000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गाँव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	0.6497138	6 माह	0.3861500			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में पीदारगज रेलवे हाट के नीचे अजय जी के कोयला डिपो से मरिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री सतीश कुमार	0.767 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3835000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	रेलवे की जमीन। N.O.C प्राप्त करने की कार्रवाई की जा रही है।
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजारगपुरी से पश्चिम लिक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क मनसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1358450			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री अतुल कुमार	0.24718 ud&hd Letter No.- 80/12.02.2019	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	शून्य 70%	शून्य 30%	शून्य 100%	
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.1321807			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीबचक मेला महल के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री माधव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019		6 माह				PCC ROAD RCC DRAIN	शून्य शून्य	30% 30%	30% 30%	
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी बीराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.2492550			PCC ROAD RCC DRAIN	30% 30%	20% 30%	50% 60%	
18	पटना नगर निगम वार्ड नं०-67 में कैमाशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850			PCC ROAD RCC DRAIN	शून्य 10%	शून्य 30%	शून्य 40%	
19	पटना नगर निगम वार्ड नं०-68 में दुर्गा चरण लेन में जानी बाबू के मकान से सुरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स लैन्ड मार्क	0.49646 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2482300			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
20	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली भोड़, मीरगुलादी बाग, शिवकला मन्दिर-सीनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजेकलां सामुदायिक मकान होते हुए शिवनारायण प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार	0.23983 ud&hd Letter No - 80/12.02.2019	0.2017146	6 माह	0.1199150	0.1013683		PCC ROAD RCC DRAIN	शून्य शून्य	शून्य 100%	शून्य 100%	
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No - 80/12.02.2019	0.4201634	6 माह	0.2498000	0.1478736		PCC ROAD RCC DRAIN	शून्य 50%	शून्य 20%	शून्य 70%	
23	पटना नगर निगम वार्ड नं०-64 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से चौखला नाता मंदिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No - 80/12.02.2019		6 माह	0.1377900			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित।
24	पटना नगर निगम वार्ड नं०-58 के नेहरूचक में अमित फिराना दुकान से गढ़वा मंदिर होते हुए केंदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स टैन्ड मार्क	0.46031 ud&hd Letter No - 80/12.02.2019		6 माह	0.2301550			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
25	पटना नगर निगम वार्ड नं०-62 में बाहरी बेगमपुर पारपोखड़ा बैजू महतो के घर से आर०ओ०पी० पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No - 80/12.02.2019	0.2177220	6 माह	0.1294350	0.1286069		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 10%	शून्य 100%	
26	पटना नगर निगम वार्ड नं०-62 में बाहरी बेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No - 80/12.02.2019	0.2897574	6 माह	0.1722550	0.1225702		PCC ROAD RCC DRAIN	शून्य 30%	20% 20%	20% 50%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0 49998 ud&hd Letter No - 80/12 02 2019	0 4204577	6 माह	0 2499900	0 2234667		PCC ROAD RCC DRAIN	शून्य 90%	90% 10%	90% 110%	
28	पटना नगर निगम वार्ड नं०-66 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0 36768 ud&hd Letter No - 80/12 02 2019		6 माह	0 1838400			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0 3044 ud&hd Letter No - 80/12 02 2019		6 माह	0 1500000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इंटरप्राइजेज	0 48085 ud&hd Letter No - 80/12 02 2019	0 4044186	6 माह	0 2404250			PCC ROAD DRAIN	शून्य 40%	शून्य 30%	शून्य 70%	
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0 14205 ud&hd Letter No - 80/12 02 2019	0 119417	6 माह	राशि अग्रस्त।			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए बुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0 4814 ud&hd Letter No - 80/12 02 2019		6 माह	राशि अग्रस्त।			PCC ROAD RCC DRAIN	शून्य 40%	शून्य 40%	शून्य 80%	प्रथम किस्त की निधि अग्रस्त।

478

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29-10-17	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोड्राम घनगावा रोड से राहुल रोशन के घर तक नाला एवं पीओसीओ कार्य। कीशाल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30-09-19	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।
4	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पीओसीओ कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि की कमी।
5	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पीओसीओ कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्गव ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैक तक पीओसीओ पथ ,नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि अप्राप्त।

477

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2015	13.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोशनी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2015	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असेनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT	0.0716112 05.06.2015	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gava District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	5.45	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (Internal & external) (vi) PHE Work (internal & external)	मुख्य भवन का मूल एवं प्रथम तल के छत दलाई एवं ब्रीक का कार्य, बाउंड्री का दलाई एवं ब्रीक वर्क कार्य पूर्ण कैपस में मिडो भराई का कार्य पूर्ण शौचालय का कार्य प्रगति पर भूतल का प्लास्टर कार्य पूर्ण	प्रथम तल का प्लास्टर कार्य प्रगति में एवं बाउंड्री गील का कार्य प्रगति पर ।	मुख्य भवन का भूतल एवं प्रथम तल के छत दलाई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण, प्रथम तल के प्लास्टर का कार्य प्रगति पर बाउंड्री का दलाई एवं ब्रीक वर्क कार्य पूर्ण । कैपस में मिडो भराई का कार्य पूर्ण । शौचालय का कार्य प्रगति पर आंतरिक प्लास्टर कार्य पूर्ण भूतल तथा प्रथम तल का प्लास्टर कार्य पूर्ण	
2	नगर निगम, गया क्षेत्रान्तर्गत दीग्वी सातार के उत्थान एवं सौंदर्यीकरण कार्य Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated-05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard Room up to Roof cast with plaster. Cafeteria & Toilet Block done. Desilting work partilly done. 200 Feet Boundry Wall & Stair Foundation upto PCC Work completed	200 फीट बाउंड्री वाल एवं सीढ़ी की दलाई	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block . Desilting work partialy done.Boundru Wall & Stair work completed.	
3	जगजीवन कोलेज के सामने बुल्ला शहीद मजार (सजोयकाग) होते हुए संजय शर्मा (महुरत) होते हुए खटार की कोठी तक पीसीसी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount- 0.3463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain completed. (ii) Construction of Road - Completed.		(i) Construction of Drain completed. (ii) Construction of Road - Completed.	Completed.

425

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	बन्धु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीपसीपीसी पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date-06.08.2019	Amount – 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	---	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	Completed.
5	गया-खिजूरसराय मुख्य पथ से राणा हाते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305	0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain – 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet (iii) PCC Work 200 Feet.	NIL	(i) Construction of Drain – 500 Feet with cover (ii). PCC Work 500 Feet.	Due to local hindrance work is stopped.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीपसीपीसी पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Road - Completed. (ii) Construction of drain Cover- Completed.	-----	(i) Construction of Road - Completed. (ii) Construction of drain cover- Completed.	Completed.
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount – 0.3757 Date- 12.10.2019	11.04.2020	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1150 feet	
8	गया-नवादा मेन रोड़ में मुफरसील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20-11-2018, Dt of Ag.18.10.2019	Amount – 0.2792	18.04.2020	0.1677	0.1677	0.1677	(i) Construction of Drain	(i) Construction of Drain – Completed.	-----	(i) Construction of Drain – Completed.	

474

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	वार्ड सं-53 अंतर्गत भूसंडा में पी0सी0सी0 पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11- 2018 Date of Agreement 18.10.2019	Amount- 0.7412	18.10.2020	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover – 677 feet (ii) Construction of Drain – 1700 feet (iii) Construction of Road – 1985 feet	NIL	(i) Construction of Drain Cover – 677 feet (ii) Construction of Drain – 1700 feet (iii) Construction of Road – 1985 feet	
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैण्ड निर्माण योजना संबंधित का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11. 14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06. 2016	12 Month	1.98	1.98	1.98	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOU ND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण।	कार्य पूर्ण।	उद्घाटन सपन्न	निधि की कमी।
2	नवीनगर बस स्टैण्ड निर्माण योजना संबंधित का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्रांक-78, दिनांक-19.11. 14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03. 2016	06 Month	1.60	1.207	1.207	Construction of bus stand	रंगाई पोताई एवं नल जल कार्य पूर्ण।	बिजली कार्य प्रगति में।		निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue In Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in pregress	

Prashant

472

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nalanda District.												
1	वार्ड नं०- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पीओसीपीओ पथ एवं आरओसीपीओ नाला निर्माण कार्य।	68.810	Rs. 61.194 lakh/ F2- 02/2019- 20 dt. 20.03.202 0	19.09.202 0	34.405	33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 00m Road = 00 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्डनं०- 21 में मुहल्ला देवीसराय में एनओएच 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पीओसीपीओ एवं आरओसीपीओ नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2- 01/2019- 20 dt. 20.03.202 0	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा० वि० मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2- 03/2019- 20 dt. 20.03.202 0	19.09.2020	37.980	34.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।

[Handwritten signature]

491

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nawada District.												
1	नगर परिषद्, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03.02. 2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकराशि राशि-6801148 6 राशि-2.98 करोड़ दिनांक-15.06. 15	28.08.2020	6.33	6.01	3.53	Construction of Bus Terminal	Bus terminal- 100% Drive way-100% Tube well-100% PHE work-100 % Ducking way- 95% Toilet block- work in progress	Brickwork of boundary wall-100% Grilling work of boundary wall-100 % Plaster work of boundary wall-50% Docking way- 95% Toilet Block- work in proress	Bus terminal- 100 % Tube well- 100% Docking way- 95% Hih mass Light Installation work complete and connection work in proress Delux toilet- work in progress	
List of Project Banka District.												
1	नगर परिषद् बांका अन्तर्गत वार्ड सं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09- 2018	18-08- 2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	-		पी०सी०सी० पथ निर्माण कार्य।	जी०एस०बी कार्य पूर्ण।	पथ के फलैक में बिक वर्क कार्य प्रगति में।	जी एस बी कार्य पूर्ण एवं पथ के फलैक में बिक वर्क कार्य प्रगति में।	
2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09- 2018	22.05.202 0 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी. सी पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पार्टण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09- 2018	12.05.202 0 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी नाला 50 मीटर एवं पी.सी.सी पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी पथ निर्माण कार्य।	कार्य पूर्ण।	

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Bhagalpur District.												
1	सुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बल्लिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.202 0 Rs- 0.2307967	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	सोलिंग कार्य प्रगति में।	मिट्टी भराई कार्य पूर्ण। सोलिंग का कार्य प्रगति पर।	
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से घुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.202 0 Rs- 0.2480887	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	मिट्टी भराई कार्य प्रगति पर।	मिट्टी भराई का कार्य प्रगति पर।	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.202 0 Rs- 0.2466256	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	सोलिंग कार्य प्रगति में।	मिट्टी भराई एवं सोलिंग कार्य प्रगति में।	
List of Project Lakhisarai District.												
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-06 में गीरा देवी से अनुप साह बटोरन मंडल से विष्णुदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.		Work Completed	निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-6 में फकीरा भगत से जीव भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.		Work Completed	निधि की कमी।

469

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	0.1042	0.1042	0.00	(ii) Drain work with Cover.	Drain work completed.		Work Completed	निधि की कमी।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date.-	2.1966 date 26.06.18	25.12.2019	2.2914	0.3819579	0	Buildling work		Foundation work completed.	Work in progress.	
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020		0	0.00	(i) P.C.C Road (ii) Drain work-316m	200 m Drain and Slab work completed.		60 % Work Completed	निधि की कमी।
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से माया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020		0	0.00	(i) P.C.C Road (ii) Drain work-488m	Drain work completed.		50 % Work Completed	निधि की कमी।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020		0	0.00	(ii) Drain work with Cover -755m	300 m Drain work completed.		80 % Work Completed	निधि की कमी।
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए चुहरवक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020		0	0.00	(ii) Drain work with Cover.-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।

[Handwritten signature]

468

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	पंचमहला से बी०एन०एम० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020		0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17-05-21		0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद् बरबीचा अन्तर्गत एन०एच०-82में मौर से पूरब होते हुए बरबीचा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।

[Handwritten signature]

467

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्राधीन अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	3.22	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	1. Rest ghat(1 No) competed 2. Raised lawn work 60 % is completed 3. Slop portion of pond work 90% is completed and finishing work of this item is in progress 4. Earth filling work is almost done 5. 5 Nos of pargola is completed rest 2 nos in progress	Rest Ghat(1 No.) completed. 2- Raised lawn work 70 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 not in progress	Civil work 85% Completed	
2	नगर पंचायत हथेली खड़गपुर सदमावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	0.1109	No	Ghat Work.	90%		100%	
3	नगर पंचायत हथेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.112	No	Ghat Work.	50%	0%	50%	

5/1/2021
Assistant Engineer

Compiled as reported by respective Executive Engineers.

05.01.21
TS to CE(South) Infra

45
Chief Engineer(South) Infra

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना।

email – mdbuidco@gmail.com

पत्रांक – 149

दिनांक – 7.1.2021

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न० वि० एवं आ० वि० (बुडको)।

विषय:— जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह दिसम्बर 2020 को प्रेषित करने के संबंध में।

प्रसंग:— इस कार्यालय का आदेश संख्या 38, दिनांक 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह दिसम्बर 2020 को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक – यथोपरि।

विश्वासभाजन,

(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न० वि० एवं आ० वि० (बुडको)।

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	24.28	24.28	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.149 km HSC-4886 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0.451km HSC-188 OHT- 1 in progress Tubewell- Pump House- Pump Motor - Transformer-	Pipeline-51.600 km HSC-5074 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	32.00	27.47	27.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-64.655 km HSC-1097 OHT-2 in progress Tubewell-6 Pump House-2 in progress Pump Motor - Transformer-	Pipeline-6.961 km HSC-76 OHT-2 in progress Tubewell-0 Pump House-2 in progress Pump Motor -2 Transformer-4	Pipeline-71.616 km HSC-1173 OHT-2 in progress Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	work completed	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	work completed	Pipeline-14.43 km HSC-928	

Dr. Poulak

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलामूर्ति योजना फेज- I सवेदक-मैसर्स अशोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7 3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलामूर्ति योजना फेज- II सवेदक-मैसर्स अक्वेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	work completed	Pipeline-30.60 km HSC-1865	
10	मोतिहारी के बांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परिसर लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली वार्ड नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	580 ft drain	20 ft.	600 ft drain	work complete, Rest stretch is private land
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	2600 ft drain pcc 0 ft	500 ft drain pcc 0 ft	3100 ft drain pcc 0 ft	

Ri Pmbx
07/01/2021
AE

TS to CE.
(WSD), North Bihar

Ri Pmbx
21/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	38.80	33.53	29.53 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-85.720 km HSC-8317 OHT-3 in progress Tubewell-6	Pipeline-3.86 km HSC-443 OHT - 1 in progress Tubewell - 2	Pipeline-89.585 km HSC-8760 OHT-1 in progress Tubewell-8	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	46.04	41.05	24.05 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-75.087 km HSC-6037 OHT-6 in progress Tubewell-18	Pipeline-5.718 km HSC-451	Pipeline-80.797 km HSC-6488 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

for File

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m		Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m		Drain-518 m Road-885 m	

Ravi Prakash
07/01/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
2/1/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

दिसम्बर-2020

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 05,2014/ 15.02.2014 Rs. 22.251	30.03.2018	25.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	
2	सीतामढ़ी जलापूर्ति कार्य फेज-II संवेदक - श्री रामाचार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	Pipeline-20.097 km HSC-8188	Pipeline-0.107 km HSC-1817	Pipeline-21.47 km HSC-10005	

Dr. Ramesh
07/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
7/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	-	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-23.147 km HSC-3763	Pipeline-1.706 km HSC-0	Pipeline-24.853 km HSC-3763	

Pri. Ruler
07/01/2021
AE

TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5		Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress. For the last two month only road restoration works is going on.

Pri. Prakash
07/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
21/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्राक- 28, दिनांक- 04.10.2012 एव	1 8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-947 OHT-1 Stand Post - 25	HSC-8	Pipeline-3.39 km HSC-955 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280/नागनि-02-10/2017-167 दिनांक-28.03.2017 एव	115.6593 dated-04-06-2019	03.01.2021	3.75	3.44	3.44	<u>1- Drain-14.19 KM</u> 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-1	1.2 m wide Drain of length 285m is completed 1 m wide Drain 72.5 m drain Watson Canal PCC - 186 m, RCC base 95 m, side wall 215 m, Cover Slab- Nil Nil	1.2 m wide Drain 21.5 m 1 m wide Drain NIL Watson Canal PCC - 92 m, RCC base 125 m, side wall 0 m, Cover Slab-0 Nil NIL	1.2 m wide Drain of length 306.5 m is completed 1 m wide Drain 72.5 m drain Watson Canal PCC - 278 m, RCC base 220 mm, Side wall 215 m, Cover Slab-NIL Nil Nil	Require STP Land is Not available.

Pi Rakesh
27/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
7/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-58.57 km HSC-7738 OHT-Not started Tubewell-7 Pump House-5	Pipeline-5.33 km HSC-1094 OHT- 2 in progress Tubewell-0 Pump House-1	Pipeline-63.9 km HSC-8832 OHT-2 in progress Tubewell-7 Pump House-6	
2	राज्य योजना अन्तर्गत दोनार गुमती से टैनही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-446 M	PCC-0 M Base-0 m Stem- 84 M	PCC-600 M Base-530 m Stem-530 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अव शेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चारदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 531 ft	Boundary 0 ft Drain - 110 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	
5	राज्य योजना अन्तर्गत पी0डब्लू0डी0 पथ पर सिकन्दर मोटर ड्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खों मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी0डब्लू0डी0 पथ में खान चौक तल डक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566 Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 263'	drain 50'	drain 313'	

Dr. Rakesh

6	राज्ययोजनातर्गत बेला चौक से डी एम सी.एच बच्चु वार्ड तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain -650 Paver Block - 0	PCC road - 0 drain - 480' Paver Block - 430	PCC road 1500' Drain -650 Paver Block - 430	
---	--	----------------------	------------------------------	------------	---------	------	------	---	---	---	---	--

Rin/Raj/Chh
07/01/2021
AE

TS to CE.
(WSD), North Eihar

Raj/Chh
7/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	64.02000	64.020	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-156.566 km HSC-16639 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-4.692 km HSC-139 OHT-4 in progress Tubewell-0 Pump House-2 in progress Pump Motor-4 Transformer-0 installed	Pipeline-161.528 km HSC-16778 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.33km HSC-3607	Pipeline-0.0 km HSC-0	Pipeline-16.33km HSC-3607	
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd-Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 2ब/ना0न0-02-01/ 2017-307, न वि.एवं आ वि. एवं तिथि- 24.03.2017	राशि - 55.50 करोड़ 24.07.2017	28.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)	-	6.94 Km Drain completed (out of 11.5 KM)	

Pr. P. Singh
07/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्राक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-36.590 km HSC-2867	Pipeline-0.070 km HSC-298	Pipeline-36.660 km HSC-3165	

TS to CE
07/01/2021

TS to CE,
(WSD), North Bihar

TS to CE
21/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिऑन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-39.68 km HSC-3023	Pipeline-0 km HSC-	Pipeline-39.68 km HSC-3023	
5	सुपौल स्ट्रीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 2ब0/ना0नि0-02-03/2017-119, न.वि.एवं आ.वि. एवं लिशि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	2.75 Km Drain completed		2.75 Km Drain completed	

Ravi Prakash
07/01/2021
AE

TS to CE.
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

दिसम्बर-2020

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv.- 2.3 cr, Mob. Adv.- 7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD- Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	1- Survey work completed. 2- Contractor has set up its logistic and plant site at manikamath mushahari. 3-Hydraulic design and RCC design for one drain (Mithanpura to tirhut canal) was submitted by contractor. Hydraulic & RCC design of part of this drain has been approved by CE (North), BUIDCo. Work started in this section. in bottom slab/raft-pcc done in 160m, RCC done in 70 m, side wall - rcc done in 1.2m/3.34 km in 50 m on both side.	-	(i) Survey work completed. (ii) Contractor has setup its logistics and plant site at Manikaman Mushahari. (iii) NOC given by RCD vide letter no-2270 dated 12.10.2020 (iv) Vetted hydraulic design and structural design and drawing submitted by agency sent to CE PDM for Mithanpur to Tirhut canal drain for getting approval.	1.Land for STP near Manikama was discussed during district level PMG Meeting on dt. 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. 2. Land for Fardo nala STP no adequate government land available, so for L/A Perpetual lease process should be initiated. 3. NOC for drain construction given by RCD vid the letter No. 2270 dated 12.10.2020 4. Land for STP near Tirhut canal has been finalised. NOC has been sought from E.E. Tirhut Ratwara. At present CE Motihari forwarded the proposal to CE Irrigation Department, Bihar, Patna vide letter no2022 dated 31.10.2020. Where NOC is in decesive stage. 5. Design and structural drawing of drain namely (i) Kattchi - Pakki drain and (ii) Mithanpura drain are finilised . After vetting from NIT Patnas proposal send to SE, Tirhut for approval from competent authority
6	वार्ड नं-7 धर्मशाला वार्ड के घर से मांतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रमात कुमार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete. Road work in progress.	Road work 150 mtr	Drain Work Complete. Road work 150 mtr.	
7	वार्ड नं-46 आर0पी0 श्रीवास्तव लैन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंद के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete. Road work in progress.	No work	Drain Work Complete.	
8	वार्ड नं-19 में पकज मार्केट से अखाड़ाघाट पेद्रोल पंप के सामने गली तक भाया जी0डी0 मंदर इन्टरनेशनल स्कूल तक पी0सी0सी0 पथ सह स्लैब सहित आर0सी0सी0 नाला निर्माण कार्य। M/s Singh Constrution	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain	975 mtr drain work completed	275 mtr drain work completed	1250 mtr drain work completed	
9	वार्ड नं-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली नं-02 में पी0सी0सी0 पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	82.98	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed	-	80% Drain Complete 500 mtr road completed	

Pr. Ranjey
07/01/2021

10	मेहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14	152.21	133.55	Road & Drain	Drain Work Complete & 85% Road work completed		Drain Work Complete & 85% Road work completed	
11	गार्ड रोड-12 में यशोवन्तपुरी कॉलोनी होते हुए स्व० मणिभूषण जी के घर भाया खनिल जगहसंवाले जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	15.02.20	171.49	32.32561		Road & Drain	20% Road Work Complete	No work	20% Road Work Complete	
12	गार्ड रोड-30 में प्रजापति ब्रम्हा मल्ली से कलमथांग रोड एम्बीसन कोचिंग तक मीठासीरीसो पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	15.02.20	56.705	20.51095		Road & Drain	60% Drain Complete & Road 356 m Complete	No work	60% Drain Complete & Road 356 m Complete	
13	गार्ड रोड-20 एवं 21 में राम जानकी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा सुधाकर लैन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	15.02.20	103.62	47.81		Road & Drain	85% Drain Complete	No work	85% Drain Complete	
16	गार्ड रोड-17 बालूघाट दुलागी से बहन्स्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रद्युम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25800 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01	20.66		Road & Drain	100% Drain Completed 50% Road completed	No work	100% Drain Completed 50% Road completed	
17	लकहीवाही बाँध से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	81.76		Road & Drain	40% Drain Complete & Road 30% Complete	Drain work 10%	50% Drain Complete & Road 30% Complete	
18	गार्ड रोड-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	15.12.20	51.965			Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	

Rin Borkar
07/01/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
7/1/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04 C3.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्राक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04 07 18	03.07.20	27.33	31.70	27.33	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-127.27km HSC-5907 OHT-2 progress Tubewell-7 Pump House- Pump Motor- Transformer-	Pipeline-7.13 km HSC-500 OHT-1 progress Tubewell-0 Pump House-4 Pump Motor-4 Transformer-8	Pipeline-134.4 km HSC-6407 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	

Rw Prakash
07/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
7/1/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	15.50	15.50	15.50	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-58.825 km HSC-6396 OHT-0 Tubewell-4 Pump House-4 Pump Motor-3 Transformer-0	Pipeline-0.351 km HSC-179 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 Transformer-0	Pipeline-59.176 km HSC-6575 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	-
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-77.37 km HSC-4506 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-3 Transformer-2	Pipeline-4.185 km HSC-387 OHT-0 Tubewell-0 Pump House-1 Pump Motor-5 Transformer-6	Pipeline-81.555 km HSC-4893 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	-

AE
07/01/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
7/1/21
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	59.08	49.56	49.56	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-85.020 km HSC-6567 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	Pipeline-3.042 km HSC-399 OHT-4 in progress Tubewell-0 Pump House- 9 progress Pump Motor- 9 install Transformer- 9 install	Pipeline-88.062 km HSC-6966 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़, Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	32.91	21.45	21.45	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-11.795 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-3.159 km HSC-71 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-14.954 km HSC-551 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	

Pr. P. Singh
07/01/2021
AE

TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	55.20	47.47	47.47	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-112.596 km HSC-8495 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-6 install Transformer-6 No. installation in progress	Pipeline-5.377 km HSC-363 OHT-0 Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0 no. installation in progress	Pipeline-117.973 km HSC-8858 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-8 install Transformer-8 No. installation in progress	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	22.50	15.51	15.51	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-23.663 km HSC-1102 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	Pipeline-4.335 km HSC-318 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 installed Transformer-0	Pipeline-27.998 km HSC-1420 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	-

Pr. Borker
07/01/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड पत्राक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड पत्राक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	34.49	27.66	26.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-76.764 km HSC-7245 OHT-0 Tubewell-8 Pump House- 5 Pump Motor-0 Transformer-8 supplied	Pipeline-5.496 km HSC-1223 OHT-0 Tubewell-0 Pump House- 2 Pump Motor-0 Transformer-0	Pipeline-80.74 km HSC-8424 OHT-0 Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	5.53	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-300 mtr Wall-300 mtr Cover-120 mtr	-	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-300 mtr Wall-300 mtr Cover-120 mtr	-
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	-

Pr. Engineer
07/01/2021
AE

TS to CE.
(WSD). North Bihar

Chief Engineer
(WSD). North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

दिसम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	18.00	25.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-104.203 km HSC-6939 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-1.57 km HSC-187 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-105.77 km HSC-7126 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

Ani Prabhakar
07/01/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

दिसम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलपूर्ति योजना फेज- I सवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	45.50	39.16	37.85	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-90.683 km HSC-8107 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-4.859 km HSC-458 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-95.542 km HSC-8565 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	
2	बेगुसराय जलपूर्ति योजना फेज- II सवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	24.50	19.28	19.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 40.020 km HSC-4213 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	Pipeline-3.743 km HSC-429 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 43.763 km HSC-4642 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	

Ru. Poulouy
01/01/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001
Email id-cesbuidcosouthwds@gmail.com

पत्रांक—
प्रेषक,

82

दिनांक— 5/01/2021

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :— दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह – दिसम्बर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन


मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवदेक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49. 7081855 करोड UD&HD, Govt of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	1653.68559 Lakh	1970.81855 Lakh		Pipe Network - 111055 mtr	47500	1480	48980	
								House Connection - 33120 nos	4250	110	4360	
								Pump House - 05 nos.	4 completed & 1 under progress	NIL	4 completed & 1 under progress	
								Tube well - 05 nos.	5 completed	NIL	all 05 tube well work completed	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवदेक का नाम-M/s. M.K Enterprises Ltd	राशि- 5.04 Cr.	06.01.2020	298.67379 Lakh				OHSR- 05 nos				
								Shiekhpora - 01	completed	completed	Completed	
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	20 % WIP	3% WIP	23%	
								Adalatganj - 01	85 % Completed	2 % Completed	87% Completed	
3	बेहर से मीठापुर ड्रेनेज योजना संवदेक-रामबाबू एवं राजीव रंजन जे.पी	राशि - 48. 9499 करोड पत्रांक-108, दिनांक - 17. 01.2018	51.726267 दिनांक-21.07.18	20.07.20	1473.7083 Lakh	1273.4388 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height		Laying of pre cast length of drain - 3310 m. Sump (capacity 2375 KL) - Sump wall completed, foundation of bottom dome RCC work completed.	
4	पटना नगर निगम जनार्दन बाई नं०-30 म प्रशस्त टोला से आईओसीओ गेट तक आरओसीओ नाला निर्माण कार्य।	0.5873800	0.4928154	4 मिनट		0.294273		RCC DRAIN 450M	75.00%			
5	बाई नं० 15 म बैक ड्रॉक इन्डिया से भर्गर पोस्ट ऑफिस तक आरओसीओ नाला निर्माण कार्य।	0.44 Cr.	0.37	9.6.2020				Rcc drain 1314 feet				NOC awaited from NHAI
6	बीओएमबीओ 16 म फुलवारी शरीफ स्थित मगत सिंह चौक तक स्ट्राम वाटर ड्रेनेज का निर्माण फेज-2 संवदेक-मदर इंडिया	12.10 116/19.02.19	10.8	25.12.19	7.527	3.33	2.65	drain2409 mtr	Drain - 950 m	50 m	Drain - 1000 m	कार्य को पूर्ण करने हेतु कई बार लिखित एवं मौखिक निर्देश दिया गया है। इस हेतु Alignment से कुछ को हटाने हेतु परियोजना निदेशक एम्.आर्.डी.ओ.क्यू-2 बुलका, पटना का पत्रांक - 230, दिनांक - 28.09. 2018 एवं इस कार्यालय का पत्रांक - 905. दिनांक - 10.10.2020 द्वारा जिला एवं प्रदेशीय अधिकारी, पटना से अनुरोध किया गया है। बिजली पोल को हटाने हेतु इस कार्यालय का पत्रांक - 826, दिनांक - 15.09.2020, पत्रांक 1004, दिनांक - 25.09.2020 एवं पत्रांक - 849

AP
A.E.

Excd

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	पुलवारीररीक खोजा ईमली से मगत सिंह शोक तक स्टोर्म वाटर ड्रेनेज योजना दिनांक फेज-3 सर्वेकर-माधव डुडिया	13.16 116/19.02.19	12.31	25.12.19	8.791	8.20	3.29	drain 3350 mtr	Drain 3200 m		Drain 3200 m	दिनांक - 29.10.2020 द्वारा कार्यपालक अभियंता विद्युत आपूर्ति प्रणाली, खण्ड पटना से अनुरोध किया गया है। बिस्कुट कोस्टी एप पुलवारीररीक प्रणाली-कार्यालय को सामने काली मंदिर की बगीचा जमीन की माफी करने हेतु अधिनियमधारी, पुलवारीररीक को इस कार्यालय को पत्रांक - 591, दिनांक - 29.06.2020, पत्रांक - 908, दिनांक - 12.10.2020 एव पत्रांक - 1084, दिनांक - 30.12.2020 द्वारा अनुरोध किया गया है।
8	फतुआ जलापूर्ति योजना (फेज-2)	6.08929	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos			Boring of Two Tubewell completed. Pump house work completed.	
								2. Distribution Main 19120 m			19011 mtr.	
								3. Pump-motor and Transformer 2 nos			Completed	
								4. Overhead Tank -Nil			Nil	
								5. Chlorinator room/Chlorinator 2 nos.			Install	
								6. Stand post 10 nos.			Nil	
								7. Boundary wall 100 m			100	
								8. Main Gate 2 nos.			Completed	
								9. Approach Road 20 m			Completed	
								10. Electric Connection by ULB 2nos.			In Progress	
								11. House Service Connection 5138 nos.			4973 Nos.	
9	मसौदी जलापूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.19	9.61	8.997	8.997	Pipe line 51829/ 62829 m HSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.	Distribution of network connection	Pipe Line 55897 m hsc 5363 T/W -4 Nos.	एकतारिफा के अन्तर्गत Distribution Network का कार्य पूर्ण हो चुका है। परन्तु Inhabitation में बढ़ोतरी के कारण Distribution Network में विद्युत की सुविधा नहीं होने के कारण कार्य बहुत धीमी गति से हो रहा है। 4 Nos. tubewell हेतु Motor एवं Transformer लग चुका है। बिजली विभाग से Connection मिलने पर जलापूर्ति प्रारम्भ किया जायेगा। अतिम और पीछा tubewell हेतु दो बार बोर किया गया है परन्तु दोनों बार बोर व्यस्त हो जाने के कारण सफल नहीं हो सका है।
10	विजय जलापूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network -24000 m House connection - 1500 nos	Distribution of network - 2000 m House connection - 500 nos.	Distribution network -26000 m (68%) House connection - 2000 nos (63%)	इस कार्यालय का पत्रांक - 715, दिनांक - 21.08.2020, पत्रांक - 638, दिनांक - 27.10.2020, एव पत्रांक - 1095, दिनांक - 30.12.2020
11	सोनापुर जलापूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020	0.254	0.06	0.00	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower. 5. Installation of Generator set 6. Residual work of pump house/attendant room. 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work completed.	Commissioning & Testing का कार्य चल रहा है।

AP
A.E.

South Bihar BUIDCo
5/11/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31st march 2021)	65.76	53.587	53.587	HYT/W -14Nos OHT - 03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	11/14 complete OHT-2/3 in Progress pipe line 104094 m 121583m HSC 8571/121524nos Transformer 10/14 nos Motor pump 9/14 nos	Nos T/W - 0 Nos. OHT - 2/3 in Progress, (0 Completed). Pipe line 7490 m HSC - 1309 nos. Transformer - 0 nos Motor pump - 1 nos	11414 complete OHT-3/3 in Progress pipe line 117684 m/ 121583m HSC 11032 / 121524nos Transformer 10/14 nos Motor pump 10/14 nos	OHT ward 14 (Millat Colony seventh brace completed), OHT ward 46 Alinagar Jhinnagar soil filling & 4th brace completed. OHT ward No. 41 foundation concrete completed & 1st lift of column concrete completed.
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	60.00 (Rs. 2.96 l Cr. Is transferred from Phase I for excess payment)	67.708 (Rs. 7.708 Cr. Transferred from phase I)	67.708	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	T/W 21/23 OHT 3/4 nos DM 150956 / 162472 m HSC 10287 / 18000 Motor pump 15/23 Transformer 15/23	Nos T/W - 02 Nos. OHT - 3/4 in Progress, (0 Completed). DM - 13028 m HSC - 1321 nos. Transformer - 5 nos Motor pump - 6 nos	T/W 23/23 OHT 3/4 nos DM 163984 / 162472 m HSC 11608 / 18000 nos. Motor pump 20/23 Transformer 21/23	OHT- Ward 05 Salempur, stair case completed & bottom dome concrete completed. OHT - Ward 23 - Bharat Gas Godam Top dome concreting is completed. OHT - Ward - 43 Labour Awais, Bottom Dome concrete completed. Reservoir on Hiranya Parvat NOC is awaited from Archelological dept. is awaited 01 T/w site is yet not obtained.
3	इस्लामपुर जलापूर्ति योजना फेज- II	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying- 12650 m HSC - 1825 nos	

A.P.
A.E.

C.E(WDS)
South Bihar, BUIDCO
31/12

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -401 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (579 mtr.)	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCo director. (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr. Completed		1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCo director (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount- 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3647 nos 8. Road Restoration-22480 mtr	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-3-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T. (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed		1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-3-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T. (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt no 88, dt 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	
4	गया-नवादा मेन रोड में मुफ्फिसल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt no 88, dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	

AP
A.E.

31/12

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

दिसम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.19	28.19	OHT - 02	completed	completed	completed	Completed
								Tubewell - 04	completed	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15323	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड	राशि -44.98 25.06.2018	31.12.2020	42.68	33.08	33.08	Tubewell - 14 no	11	0	11	लक्ष्य 14 Tubewell के विरुद्ध 11 पूर्ण है शेष तीन में स्थानीय लोगों के विरोध के कारण कार्य बाधित है इस संबंध में जिला प्रशासन से पत्राचार एवं सम्पर्क किया गया है, 10-15 दिनों के अन्दर विवाद का समाधान हो जाने की संभावना है। उक्त कारणवश योजना पूर्ण नहीं हो सका है।
								Pipe line - 98.605 km	81.276	7.262	88.538	
								HSC - 4900 no.	4965	266	5231	
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.88 करोड पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	कार्यस्थल पर पर्याप्त संख्या में कार्य बल संवेदक द्वारा उपलब्ध नहीं कराये जोन के कारण कार्य प्रगति बहुत ही धीमी है। आवंटन की आवश्यकता है।
								Pipe line 26.567 km	24.630 km.	0	24.630 km	
								HSC - 3133 No.	2150	0	2150	


C.E (WDS)
South Bihar, BUIDC


A.G.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	0	1	Completed
								Tubewell -01	1	0	1	
								Pipe Line - 3.9 km	3.75 km	0	3.75 km	
								HSC - 212 No.	180	35	215	

AP
A.E.

C E (WDS)
South Bihar,
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गस्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

AP
A.G.

CCCC
C.E.(WDS)
South Bihar
BUIDCo
5/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

दिसम्बर - 2020

दिसम्बर - 2020												
SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			Remarks
									Component Wise Physical Progress.			
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जलालपुर जलापूर्ति योजना	पार्ट-20-3073.013 लाख, नगर विकास एवं आवास विभाग का ब्रांचांक - 18 01.2019, पार्ट 20-2502 016 लाख नगर विकास एवं आवास विभाग का ब्रांचांक-24/जल100-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55 75493 करोड	59.3 Cr.	18.11.2021	10.00 Cr.	10.00 Cr.	0	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 01, 33 and 34. (3) 15768.5 mtr. Pipe laying work completed.	(1) Supply of Pipe. (2) Pipe Laying in ward no. 29, 30 and 35. (3) 8992.5 mtr. Pipe laying work completed. (4) House connection - 351 Nos. in ward number - 33,34,35 (work in progress)	Pipe Laying 19.84% House connection - 2.4 % (Work in progress)	work in progress.

AP
A.E.

Keeef
C.E(WDS)
South Bihar BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

दिसम्बर - 2020

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-545 करोड पत्रांक-31, दिनांक-08.03.2018	6.54886	05.12.2020	2.00	2.00	2.00	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied.	63 KVA Transformer supplied - 2 nos. 63 mm HDPE 100% (4070 m)	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied.
								Construction of Pym House with attendant room	2 Item			
								Supplying & Installation of Submersible Motor Pump	2 Item			
								Supplying & Installation of 63 KVA Transformer	2 Item			
								Supplying & Installation of 100 Litre Chlorinator	1 Item			
								Distribution system work	1 Item			
								Hosue service Connection work	4864 Nos.			
								House Service Connection extra work	4653 Nos.			
								Construction of Boundary wall	20 Item			
								Construction of approach Road	10 Item			
Construction of Main Gate	1 Item											
Campus Development	40 Item											

keel
C.E (WDS)
South Bihar, BUIDC

AP
A.E.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवेदक का नाम- M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्राक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019	25.00	25.00	25	Drain 6.0 km	Drain 4.45 km		Drain 4.50 km	
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 25.02.2021 As per time extension	52.00	52.00	52.00	Tube well - 5/6 Pump house - 5/6 D. Mains 117008 m Over head tank - 6/5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 115054 m House service connection - 9928 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress.		Tube well -6 completed. Pump house - 6 completed. D. Mains 115054 m House service connection - 10205 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress (80% completed).	Land for Kadirganj OHT not handed over by C.O. on 16.12.2020
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	13.00	13.00	13.00	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well - 1. Pump house-1 progress D. Mains - 56797 m House Service connection 6132 nos. Over head - 0 Sump House - 0		Tube well - 1 completed 1- Progress Pump House - 1 Progress. D. mains-56797m House service connection 6132 Nos. Over head tank - 1 at Gaulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.	Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	64.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos. Sump house - 1 nos.	Tube well - 14 Pump House - 14 D. mains 103552 m overhead tank -3 completed 1 progress. House service connection - 11974 nos. Sump house 1 progress		Tube well - 14 Pump House - 14 D. mains 108907 m overhead tank -3 completed 1 progress. House service connection - 13283 nos. Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140/15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		D. mains 17175 House service connection- 1445 no.	

AP
A.F.

Handwritten Signature
C.E.(WDS)
South Bihar, BUICo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

दिसम्बर - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019	25.915	23.59		Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 0 to MD, BUIDCo (a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	6452 +264 =M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3524 nos. 93.47% w.no.-04,10,11,12,13&15, Saturated (Sump 1080 kl)		7989 M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3579 nos. 94.93% w.no.- 04,10,11,12,13&1 5, Saturated (Sump 1080 kl)	पथ निर्माण विभाग से NOC प्राप्त होने के पश्चात Rising Main पाईप लाईन कार्य प्रारम्भ हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 85/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				Board of Director approval awaited.

AP
A.F.

Beel
रा.प.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्राक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	4.71	2.9766 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 1645 Total HC 9645	27592 M (99.10%)0 3579 / 50.66 % w.no. - 01,06,07,08,09,10,11,12,15,16 ,23,24,&25 staturated total - 13 ward		27592 M (99.10%)0 3579 / 50.66 % w.no. - 01,06,07,08,09,10 ,11,12,15,16,23,2 4,&25 staturated total - 13 ward	सर्वे पश्चात अतिरिक्त वितरण पाईप की स्वीकृति हेतु अधीक्षण अभियंता को पत्राक - 500 दिनांक - 29.12.2020 को समर्पित किया गया है।

AP
A. E

C.E(WDS)
South Bihar BUIDCo
31/12

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	14.37	17.39	14.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 62395 m HSC - 4074 No.	Pipe - 5071 m HSC - 444 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 67466 m HSC - 4518 No.	
3	हुमरौव जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4195 no.	-	Distribution main- 23779 m HSC-4295	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3060	HSC- 156	Distribution main- 21107 m HSC-3216 nos	

AP
A.G.

Keel
C.F.A.V.D.S.
South Bihar, BUIDC
5/11/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Pipe line - 107040 mtr. (85%) House Connection - 13030 (51%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	-	Pipe line - 109500 mtr. (87%) House Connection - 13430 (53%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020		11.27		1. Tube bell-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarter-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8. Stand post-45 nos 9. Steel main gate-8 nos 10. Compound wall-1000m 11. House Service connection-10021 Nos 12. Rising main 13. Water Distribution network-78023m 14. Campus Devl 15. Chorinator-8nos 16. Approach road	Pipe line - 62795 mtr. (93%) House Connection - 8830 (88%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	-	Pipe line - 62795 mtr. (93%) House Connection - 9100 (91%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	
3	जगदीशपुर जलापूर्ति योजना फेज- II	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428	-	16830 m laying HSC 2428	

AP
A.E.

C.E(WDS)
South Bihar, BUIDCO
31/12

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

दिसम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
					अमृत योजना							
1	भागलपुर स्ट्रॉम वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	3.58	3.29400	3.29040	Drain -14.05 Km	Drain - 6.5 Km		Drain - 6.8 Km	48.40%

AP
05/01/20
A. E.


 C. E. V. S. Iyer
 South Bihar, BUIDC

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : December 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना 800001

Website : <http://buidco.in>

पत्रांक - बुडको/ पी०एम०यू० (ए०डी०बी० प्रोजेक्ट) यो० - 120/17 (पार्ट-3)-03 दिनांक :- 05-01-2021

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

TS (ADM)
05/01/21

विषय: ए०डी०बी० संपोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० बाह्य सम्पोषित परियोजनाओं का माह December' 2020 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- December' 2020 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

04/01/21

अपर कार्यक्रम निदेशक,
ए.डी.बी. परियोजना,
बुडको - पटना।

ADB Projects

12/31/2020

325

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	105.42 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 446 Km {Revised Qty - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 237.129 KM Pipe Laid (DI-62.851 KM, HDPE- 174.278 KM) (ii) Road Restoration - 56.235 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 14112 nos. connection done & 4695 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Brick work is under progress. (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 202.5 km out of 347.63 km & DI - 128 km out of 163.64 km (Total = 330.5 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	39.09 (Including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty - 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) GLSR - Water filling for hydrotest is in progress. (ii) CWR:- Plinth protection is in progress. Pump House:- Painting work is in progress. (iii) Control Room:- At 03 locations work in progress (i.e. Bhusunda Mela, Kendui & Khiriyawa). (iv) Rising Main:- 13.983 KM DI pipe laid. (v) Production Tubewell:- Total 24 Nos. Boring work completed.	Pipe procured at site:- DI - 14.464 KM out of 15.132 KM

RKm
04/01/2021
PPE/PMU.

Alkay
04/01/2021
Accountant

04.01.2021
PE-PMU

325

ADB Projects

12/31/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty - 6 Nos.)	(vi) Observation Tube well:- 5 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- Internal plastering work in progress ground floor toilet bath PCC, Tiles fixing work in progress, headroom slab casting is completed & 1st, 2nd floor water proofing work is in progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	227.43	142.46	134.70 (upto 31-03-2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor. 4) Hydro Geological Resistivity survey test in progress. 5) Plumbing work started in CSC building. 6) Demarcation done for Pump House (CTS - E) for SBC Test. 7) Manual excavation for pipe laying (Dia 100 MM) in progress. 8) Brickwork at CSC Building in progress.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount- 253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	42.00	23.79 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%)	To be sent	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 2) Team mobilised, Survey & Design work started at site by contractor. 3) Project implementation schedule submitted. 4) Pre - execution activities is in progress i.e., Air & Noise sampling, Area Cleaning, DI pipe inspection, Obtaining labour license, Raw Water sampling. 5) Trail Pit between Carmel School to WTP in progress.

PKM
04/01/2021
PPE/AMU

Nizay
04/01/2021
Accountant

PE-PMU
04.01.2020

+

+

254

ADB Projects

12/31/2020

23

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

PKM
04/01/2021
DPE, PMU

Aluray
04/01/2021
Accountant

04.01.2021
PE-PMU

✓

✗

299

ADB Projects

12/31/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations) 2) Observation well - 06 nos. (at different locations) 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes) 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations) 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलमीनार निर्माण हेतु भूखण्ड वयन का कार्य किया जा रहा है तथा पटना जलापूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCo के सहयोग से बनाया जा रहा है। विदित है कि पटना जलापूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को समर्पित किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been split into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020

PKam
04/01/2021
DPR, PMU.

Niraj
04/01/2021
Accountant

04.01.2021
PE-PMU

04/01/21

232