

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

**Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.09.2020)**

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount/Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	58.16 72.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	51.36	Work - 44.92 Escalation - 2.59 Centage - 2.63 Other expenses - 1.22 Total - 51.36	100%	SBR Basin - Precast slab on feed channel work Completed. 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed 4. Sludge Blower Building - Completed 5. Staff Qtr 1 & 2 - Completed. 6. MPS - completed 7. MCC & Admin Building - Completed. 8. Receiving Chambers - completed. 9. Process for Trial & Run is in progress.	10	11	12 1. SBR Basin- Precast slab on feed channel work Completed 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed 4. Sludge Blower Building - Completed 5. Staff Qtr 1 & 2 - Completed 6. MPS - completed 7. MCC & Admin Building - Completed 8. Receiving Chambers - completed. 9. Trial & Run is Completed 10. The STP project has been completed. Commissioning of STP has been completed on 18.08.2020 with waste water from old STP O&M work started. 11. The STP project has been completed. Commissioning of STP has been completed on 18.08.2020 with waste water from old STP O&M work started.	13
2	Beur Sewerage Network, Patna M/s L&T	265.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	249.54	Work - 199.0778 Escalation - 20.48 House conn. - 1.35 Centage - 6.35 Other expenses - 2.906 Unadjusted MCO - 19.33 Total - 249.533	72.06%	Network - 128.9 Km. Completed Manhole - 7471 nos. Completed House connection pit - 14808 Nos. Completed House Connection Pit - 6359 nos. Completed House Hold Connection - 4527 Completed Road Restoration - 126.8 Km. Completed			Network - 131.378 Km. Completed Manhole - 4481 Nos. Completed House Connection Pit - 6536 nos. Completed House Hold Connection - 4646 nos. Completed Road Restoration 129.437 Km. Completed	Row issue (NOC required) 0.65 km. from IOCL & 53 km. from PMC
3	Karmalibhak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	50.57	Work - 44.53 Escalation - 2.37 Centage - 2.57 Other expenses - 1.10 Total - 50.57 (Additional expenses due to GST payment)	100%	SBR Basin - Electro Mechanical Completed. 2. Chlorination Contact Tank - work Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building - Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MPS - Electro mechanical work Completed. 7. MCC & Admin Building - flooring work Completed. 8. Silling Chambers - Electro mechanical work Completed. 9. Trial & Run activity in Completed. 10. Commissioning of plant is Completed.			The STP project has been completed. Commissioning of STP has been completed on 18.08.2020 by tapping of Khanua Nala & waste water flow that used to come in the old STP O&M work started.	
4	Karmalibhak Sewerage Treatment Plant & Adjoining Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	111.11	Work - 55.50 Escalation - 3.62 House conn. - 2.38 Centage - 3.27 Other expenses - 23.30 Unadjusted Yob - 23.03 Total - 111.10	60%	Sewer Network - 61.863 km completed Manhole - 4311 nos House Connection Pit - 19084 nos Road Restoration - 96.54 km House Connection - 38168 nos SPS - 01 nos.			Sewer Network - 65.88 km completed Manhole - 2403 nos completed House Connection Pit - 7365 nos completed Road Restoration - 53.27 km completed House Connection - 8460 nos completed SPS - 01 No. - NIL	Work is very slow due to COVID-19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.46	Work - 135.49F Escalation - 1.916 Centage - 5.67 Other expenses - 3.983 Total - 155.467	96.95%	Sewer Network - 55 km Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos Direct Connection to Manhole - 372 Nos. House Hold Connection - 21360 Nos SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Grds Chamber Casting - 510 M3 Thickener Casting - 350 M3 CCT Casting - 670 M3 Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3. Admin Cum Lab Building - 302 M3. Staff Quarter/Security Cabin - 295 M3.			Laying of pipe 53.207 Km. completed. Construction of Manhole 2387 Nos. completed. HSC PIT 4950 Nos. completed Road Restoration 53.026 Km. completed Direct connection to manhole - 1173 Nos. completed House Hold Connection 4080 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - Completed Grds Chamber casting - Completed Thickener casting - Completed MCC & blower room Casting - Completed CCT Casting - 636.50 M3 Completed. Sludge Dewatering Building - Completed MCC & blower room casting - Completed Admin Cum Lab Building casting - Completed. Staff Quarter - Completed.	

[Handwritten Signature]

AH *[Handwritten Signature]*

Devy *[Handwritten Signature]*

192

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount (Date of Cr. and O&M Cr. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Major Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	
6	Saidpur Sewerage Network, Patna M/S L&T	268.63 426.71	431.12 Cr. (C cost: 398.55 Cr. and O&M Cost: 31.66 Cr.) 30-01-18	29.01.21	245.50	Work - 185.25 Escalation - 25.81 House cons. - 0.4013 Conting. - 6.21 Other expenses - 2.09 Unadjusted Mob. - 24.64 Total - 245.50	54.00%	Pipe Laying - 162.38 Km Manhole - 6379 Nos Property Chamber - 186.8 Nos Road Restoration - 189.03 Km DI Rising Main - 6.65 Km House Connection - 281.8 Nos SPS - 3 Nos	Pipe Laying - 81.4 Km completed out of 162.38 Km Manhole - 2708 nos completed out of 6379 nos. Property Chamber - 1191 nos completed out of 186.8 nos. Road Restoration - 82.1 Km (including Trenchless & DI pipe) completed out of 162.38 Km. DI Rising Main - 897m completed. House Connection - 1660 nos completed. Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking completed at Bazar Samiti SPS. Existing structure demolition ongoing & well sinking ongoing at SPS Exhibition Road	Pipe Laying - 2.46 Km completed, manhole 184 nos completed, Property Chamber - 82 nos completed, Road Restoration - 2.27 Km. (Including Trenchless & DI pipe) completed, House Connection - 376 nos completed, Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking ongoing for Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing & well sinking ongoing at SPS Exhibition Road	No work permission due to monsoon To obtain NOC from RCD for road cutting Huge idling cost Continuous damage to laid lines by PMCRCD To obtain SPS Land NOC of Zone III SPS BC & Zone IV SPS from PMC
7	Patna Sewerage Treatment Plant, Patna M/S VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost-63.44 Cr.) 09-05-18	09.11.20	43.01	Work - 33.28 Escalation - 1.75 Conting. - 1.9E Other expenses - 0.2877 Unadjusted Mob. - 5.74 Total - 43.0077	65%	1-Main Pumping Station 2-Grit Chamber 3-Sludge Dewatering Building Flume 4-Substation MCC 5-SBR, CCT 6-Chlorination Building 7-Air Blower Room 8-Admin Cum Lab Building 9-Staff Quarters 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station 8-Lifts completed for 8 lifts out of 13 completed Reinforcement work is in progress for 9th lift 2-Grit Chamber All Columns still Base Raft Slab completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT 6-Chlorination Building 7-Air Blower Room 8-Admin Cum Lab Building 9-Staff Quarters 10-RCC Pipeline (Length in Running Mtrs)	RCC & Sinking of 3 lifts of Wall pending Grit Chamber RCC work upto Slab level complete 3-Sludge Dewatering Building Sludge Sump & Parshall Flume RCC work of 1st floor slab complete. 2nd floor RCC work in progress 4-Substation MCC RCC works for 1st floor slab in progress 5-SBR, CCT Equalization Tank & Was Sump 7.5m completed & Reinforcement works for EQ Tank & WAS Sump walls in progress 6-Chlorination Building 7-Air Blower Room 8-Admin Cum Lab Building 9-Staff Quarters 10-RCC Pipeline (Length in Running Mtrs)	Work is very slow due to COVID-19 pandemic. Only road restoration work is being done. Change order for MPS and Outfall Pipe Line is pending from BUIDCO.
8	Patna-Zone IV A (S) Sewerage Network, Patna M/S EMS Infracon JV Technocrat Cons.	184.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost-22.94 Cr.) 11-05-18	29.05.21	131.43	Work - 115.63 Escalation - 6.106 Conting. - 5.03 Other expenses - 2.697 Total - 131.43	83.00%	Sewer Network - 88 Km Manhole - 3270 Nos Property Chamber - 88 Km House Hold Connection - 10650 Nos 21300 No. SPS - Nos.	Sewer Network - 70.99 Km completed Manhole - 2607 Nos completed Property Chamber - 4196 Nos completed Road Restoration - 70.45 Km completed House Hold Connection - 3769 Nos Completed Civil work completed at SPS Now Electromechanical items work is in progress	Sewer Network - 73.401 Km. completed Manhole - 2718 Nos. completed Property Chamber - 4544 Nos completed Road Restoration - 72.485 Km Completed House Hold Connection 4048 Nos Completed Civil work completed at SPS Now Electromechanical items work is in progress	Work - Approval for WZCD Ward Member. 63 is not allowing to execute the work. Work Progress Effected and slow due to Relocation of Utilities and Public Hindrance Work COVID-19 New Trench excavation and new work is completely restricted due to monsoon. Work stopped due to lockdown in Bihar table from dated 10.01.2023 to 31.07.20 most of project working area is in commitment zone. Partially NOC is still pending from RCD. Inspection of Material is pending from BUIDCO.
9	Patna Zone-V Sewerage Network, Patna M/S Shapoorji Pallonji	358.37 372.755	364.90 Cr. (C cost-318.18 Cr. and O&M Cost-46.72 Cr.) 25-04-18	24.04.21	79.54	Work - 42.0E1 Escalation - 2.66 Conting. - 2.23 Other expenses - 0.785 Unadjusted Mob. Advance 31.816 Total - 78.44	31.32%	Pipe Laying - 116 Km Manhole - 1509 nos completed out of 5306 nos. Property Chamber - 31000 Nos Road Restoration - 116 Km House Connection - 22855 Nos SPS - Nos	Sewer Network - 48.57 Km completed out of 116 Km. Manhole - 13 nos completed Property Chamber - 14 nos completed Road Restoration - 0 Km completed House Connection - 0 nos completed SPS - 005 completed work under progress.	Sewer Network - 49.22 Km completed out of 116 Km. Manhole - 1522 nos completed out of 5306 nos. Property Chamber - 231 nos completed out of 31000 nos. Road Restoration - 44.09 Km completed out of 116 Km. House Connection - 2406 completed out of 22855 Km. SPS- 0.46 completed work under progress.	

A

Shri

Ad

Devi

191

Sr. No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount/Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Panna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	0.42	Centage - 0.027 Other expenses - 0.389 Total - 0.4161	0.78	STP - 100 MLD Network - 303 KM	1. Survey completed for sewerage network design and drawing approval under process 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO 3. Soil testing in Digha STP is in progress 4. 2.4 KM Sewer line has been laid in R-Block Digha road	0.6 KM Sewer line has been laid in R-Block Digha road	1. Survey completed for sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO 3. Soil testing in Digha STP is in progress 4. 3 KM Sewer line has been laid in R-Block Digha road	
11	Kananaugh STP & Sewerage Network, Panna M/s VA Tech Wabag	578.89 588.8766	236.85 Cr. 04-02-2020	29.08.22	0.29	Centage - 0.019 Other expenses - 0.2715 Total - 0.2905		STP - 53 MLD SFS - 32 Nos Network - 130 km	1) Soil testing is in progress 2) Sludge removal & Dewatering of existing Lagoon (STP) is in progress 3) Some Vented Drawing & Design of STP is approved by Technical Committee, Buidco on dated 28.07.2020 3) Design Drawing not submitted yet		1) Soil testing is in progress 2) Some Vented Drawing & Design of STP is approved by Technical Committee, Buidco on dated 28.07.2020 3) Design Drawing not submitted yet	
12	Begusarai STP & Sewerage Network, Panna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	37.09	Work - 18.035 Centage - 1.002 Unadjusted Mob. Advance - 18.05 Total - 37.087	13%	STP - 17 MLD SFS - 3 Nos Network - 90 km	1. Sewer Network - 20 km completed 2. IPS- Design in process 3. STP- Design process	1. Sewer Network - 15 km completed 2. IPS- Design submitted to IIT 3. STP- Design submitted to IIT	1. Sewer Network - 21.5 km completed 2. IPS- Design submitted to IIT 3. STP- Design submitted to IIT	Progress is slow because of rainy season
13	I&D works and STP at Sutanagarj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C Cost: 35.066 Cr. and O&M Cost: 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20	11.13	Work - 6.6962 Centage - 0.4719 Unadjusted Mob. Advance - 3.9161 Total - 11.1324	42%	STP - 13 MLD SFS - 4 Nos and I&D	Compound wall work completed, MBBR- Structure completed, Walkway work under progress, Admin Building- Finishing PHE work under progress, Centrifugal Building Plaster work completed, Chlorine Contact Tank-Structure Completed, Walkway under progress, Sludge Storage shed- Brick work in progress, Chlorine Tonner Building-Plaster work completed, Thicker, Filtrate Sump-5th lift wall casting completed, Return Sludge Sump- Interconnection work in progress, Plate Sateiler- Completed, MCC & Blower Building- Casting work upto PL completed, Networking (I&D)- work in progress, Approximately 5.5 km rising main line laying with road restoration work in progress, IPS-Chuja Naha-Rah and Houch casting work completed, 1st lift wall reinforcement under progress (Due to water logged work not start)	1. Admin building- Finishing & PHE work under progress 2. Chlorine Toner Building- Plaster work completed 3. MBBR- intermediate wall work casting 4. Returned Sludge Sump- Interconnection work completed 5. Thicker, Filtrate Sump-Thicker work in progress, Plate Sateiler- Completed, MCC & Blower Building- Casting work upto PL completed 6. MCC & Blower Building- Work upto Lintel Level completed 7. Grit Chamber- Casting work completed upto PL 8. Chlorine Contact Tank- Walkway Casting work not start	Compound wall work completed, MBBR- Structure completed, Walkway work 60% completed, Construction of Admin Building- Finishing PHE work under progress, Centrifugal Building Plaster work completed, Chlorine Contact Tank-Structure Completed, Walkway work completed, Chlorine Tonner Building-Plaster work completed, Thicker, Filtrate Sump-Thicker work completed, Return Sludge Sump- Interconnection work in progress, Plate Sateiler- Completed, MCC & Blower Building- Casting work upto PL completed, Grit Chamber- RCC work completed upto PL, Networking (I&D)- work in progress, Approximately 5.5 km rising main line laying with road restoration work in progress, IPS-Chuja Naha-Rah and Houch casting work completed, 1st lift wall reinforcement under progress (Due to water logged work not start)	
14	I&D works and STP at Barn M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost: 26.57 Cr. and O&M Cost: 27.33 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	12.30	Work - 9.5947 Centage - 0.6745 Unadjusted Mob. Advance - 1.98 Other expenses - 0.0423 Total - 12.2915	39.51%	STP - 11 MLD SFS - 2 Nos and I & D	1. BEP, Design & Drawing Approved 2. Boundary wall 90% work completed, Rest in progress 3. SBR 4th lift wall RCC work in progress 4. CCT 2nd lift wall RCC completed and Final lift wall RCC work in progress 5. Grit chamber 18nos facing completed out of 20nos & 28 nos column 1st lift completed out of 30 nos 6. Admin, MCC & Security Room plinth beam completed & Column 1st lift completed 7. HT & HT Meter Room plinth beam & column 1st lift completed 8. Belt filter press building plinth beam completed	1. Boundary Wall 95% work completed, Rest in progress 2. SBR 4th lift wall RCC work in progress 3. CCT 2nd lift wall RCC completed 4. Grit Chamber all column completed up to the beam bottom & Tie beam staging completed 5. Admin, MCC & Security Room civil work 45.53% completed 6. HT & HT Meter Room all column completed upto roof slab shuttering work in progress 7. Belt filter press building above plinth beam 1st lift column completed	1. Boundary wall 95% completed 2. SBR Tank civil work 80% completed 3. CCT civil work 90% completed 4. CCT civil work 90% completed 5. HT & HT meter room civil work 71% completed 6. Admin, MCC & Security Room civil work 45.53% completed 7. Transformer Foundation 100% completed 8. DG Foundation 100% completed 9. Blower Foundation 100% completed 10. Grit chamber civil work 31% completed 11. Belt filter press building 58.18% completed	
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost: 35.01 Cr. and O&M Cost: 26.39 Cr.) 22-10-18	21.04.20 Revised- June 21	10.63	Work - 6.6088 Centage - 0.4644 Unadjusted Mob. Advance - 3.5284 Other expenses - 0.0257 Total - 10.6273	37%	STP - 9 MLD SFS - 5 Nos and I & D	1. BEP, Design & Drawing Approved on dated- 18.05.2020. Some Structural (STP/IPS) vetted Drawing submitted to BUIDCO Headquarter on 17.08.2020 for Approval 2. Boundary wall- 80% work completed, rest in progress 3. SBR- 5th Lift Wall Casting 50% completed & 6th lift wall casting 50% completed, Rest in progress 4. CCT- Structural work completed 5. Fine Screen and Grid Chamber- Work completed upto PL 6. Admin Building, Air Blower Building and Sludge Thickener- Work completed 7. Sludge Thickener- Excavation work in progress	1. Some Structural (STP/IPS) vetted Drawing Submitted to BUIDCO Headquarter on 17.08.2020 for Approval 2. Boundary wall- 90% work completed, rest in progress 3. SBR- 5th Lift Wall Casting 50% completed & 6th lift wall casting 50% completed, Rest in progress 4. CCT- Structural work completed 5. Fine Screen and Grid Chamber- Work completed for roof casting 6. Admin Building, Air Blower Building 1st Roof Casting 7. Sludge Thickener - Excavation work in progress	1. BEP- Design & Drawing Approved on dated- 18.05.2020. Some Structural (STP/IPS) vetted Drawing submitted to BUIDCO Headquarter on 17.08.2020 for Approval 2. Boundary wall- 90% work completed, rest in progress 3. SBR- 5th Lift Wall Casting 50% completed & 6th lift wall casting 50% completed, Rest in progress 4. CCT- Structural work completed 5. Fine Screen and Grid Chamber- Work completed under progress 6. Admin Building, Air Blower Building 1st roof Casting 7. Sludge Thickener - Excavation work in progress	

[Handwritten signature]

[Handwritten signature]

[Handwritten mark]

[Handwritten signature]

190

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr)	Agreement Amount (Date) (Rs. in Cr)	As per Agreement (Date of Completion)	Fund Received (Rs. in Cr)	Project expenditure (Including State share) (Rs. in Cr.)	Overall phys call progress (in %)	Main Component	Component wise physical progress		Issue in Execution.
									Up to Previous Month	During the Month	
16	I&D works and STP at Sonepur S.G Constl & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	3.02	Work - 1.4872 Centage - 0.1041 Unadjusted Mob. Advance - 1.2799 Other expenses-0.0116 Total - 3.0228	27%	STP that includes construction of SBR TANK - WET WELL, AIR BLOWER SHED, SLUDGE TANK, CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	Panel Room plinth Beam & Column upto 1st Floor completed. Admin Building upto 1st Floor Slab done. Excavation of SBR completed and done within two days. Delivery of casing will be done within two days. RMC area of STP site is very high. The underground water is still pouring out from ground in the SBR tank due to which further work of SBR cannot be started. Pipe laying is not done yet due to high water level.	Panel Room plinth Beam & Column upto 1st Floor completed. Admin Building upto 1st Floor Slab done. Excavation of SBR completed and done within two days. Delivery of casing will be done within two days. RMC area of STP site is very high. The underground water is still pouring out from ground in the SBR tank due to which further work of SBR cannot be started. Pipe laying is not done yet due to high water level.	
17	I&D works and STP at Mokarna Mis ENIS Singh	50.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.20	8.38	Work - 7.7698 Centage - 0.5478 Other expenses-0.0572 Total - 8.3748	28.80%	Design, Drawing & Survey - completed. SBR Tank in progress. Admin Building in progress. Panel Room in progress. Acellery work in progress. Chlorination Tank. Rft Bed complete. Supply of Electromechanical equipment. i) Vacuum chlorinator- 1 set ii) Decanter centrifuge- 2 set iii) Control panel- 1 set iv) Pipe fitting for sludge- 1set v) Centrifugal & other slurry pump- 3set v) Slurry pump- 2 set	SBR wall 60% completed Admin Blok : brick work in G>F complete all frame structure complete Panel Room- Frame structure & brickwork complete & finishing work in progress. Boundary wall- 90% complete Chlorination Tank. Bed raft complete & wall of 19M length complete Supply of Electromechanical Equip- i) Decanter system- 2set ii) vacuum chlorinator- 1 set iii) Decanter centrifuge- 2set iv) Control panel- 1set v) Pipe fitting for sludge- 1 set	As land for STP was not made available on time, work could not started until 27.12.2019	
18	I&D works and STP at Baktiyarpur Mis S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	28.08.20	1.13	Unadjusted Mob. Advance - 1.1322 Total - 1.1322	-	STP - 10 MLD SPS and I&D	Land issued. G.O Baktiyarpur has been requested to provide alternative lands as the allocated land is Rayan Land under Jema Band. Through CO has requested Admin. revenue for Jema Band cancellation. 2. Agriculture Dept. has been requested to accord permission to construction STP in Land near Baktiyarpur. Currently not available for STP. Request letter from BUIDCO has been sent to DM, Patna. CO Number. Request letter has also been sent to JD&P for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.	Land issued. G.O Baktiyarpur has been requested to provide alternative lands as the allocated land is Rayan Land under Jema Band. Through CO has requested Admin. revenue for Jema Band cancellation. 2. Agriculture Dept. has been requested to accord permission to construction STP in Land near Baktiyarpur. Currently not available for STP. Request letter from BUIDCO has been sent to DM, Patna. CO Number. Request letter has also been sent to JD&P for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.	
19	I&D works and STP at Wamer Mis SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.35 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.153 Cr.) 27-09-19	25.09.20	1.06	Unadjusted Mob. Advance - 0.9336 Other expenses-0.1286 Total - 1.0624	-	STP - 6.5 MLD IPS- 2 No Rising Main- 4 Junction - 1 MPS- 1	Network Design approved by IIT Patna 22.05.2020 1. Network Design approved by IIT Patna 22.05.2020 2. SBC work for 3 nos IPS completed for balance IPS. It will be completed after land allocation 3. QAP approved for RCC & DMC pipes. 4. DMC pipe inspected & delivered at site. 5. Lab & Safety instruments along with dewatering pumps, DG set, Tower light mobilized at site. 6. DMC Pipe Laying Work Started. DMC pipe laying 400.00 Rmt. and manhole 8 nos. 7. IPS 03 Structure Drawing Submitted to IIT Patna for vetting. Approved By IIT Patna On 27.08.2020 8. IPS 04 Structure Drawing Approved By IIT Patna On 27.08.2020 9. Structure Design for MPS & IPS 01 is in progress. 10. Survey and contour plan of all units is completed. 11. Cement godown and store is completed. 12. Excavation of SBR tank is going on and completed up to 60% at STP site. 13. BEP approved from IIT Roorkee.	Due To Pandemic Condition Of COVID 19 & Rainfall In Chhara Progress Is Comparatively Slow. NCC awaited from RCD in south & north zone for pipe laying. Due to construction of utility duct in NH-19 from client. Land allotment pending from client. Land allotment Required for IPS 05, IPS A & IPS 8. There are two routes to reach at STP site but both routes are completely jam every day due to loading of yellow sand which is badly affecting on the transportation construction material and other item.	
20	I&D works and STP at Chispra Mis Toshiba Contractor (J.V)	236.15 242.6337	248.07 Cr. (C Cost- 140.20 Cr. And O&M- 107.87 Cr.) 04-02-20	04.08.21	12.05	Unadjusted Mob. Advance - 11.9901 Other expenses-0.0591 Centage- 0.0041 Total - 12.0533	15%	Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP)	1. Labor Camp Fabrication At Site is Completed 2. IPS 1, IPS 3 & MPS GAD With Detailed Hydraulic Calculation Submitted to IIT Patna for Vetting & Approval - As On Date 05.08.2020 - IIT Patna Had Approved The Same & Instructed To Submit In 5 Sets. 3. DMC Pipe Laying Work Started 4. SRPC Cement Reached At Site 5. IPS 04 Structure Drawing Approved By IIT Patna On 27.08.2020 6. 2 Nos ICE With One Hydrant 210 Excavator, 2 Nos Tractor With Trolley Mobilized & In Work Started For 1 D Works. 7. In the STP construction of cement godown and store is in progress. 8. STP site clearance work is completed. 9. 1 No JCB Mobilized at STP Site for leveling work completed up to 60% at STP site. 10. BEP approved from IIT Roorkee.	Due To Pandemic Condition Of COVID 19 & Rainfall In Chhara Progress Is Comparatively Slow. NCC awaited from RCD in south & north zone for pipe laying. Due to construction of utility duct in NH-19 from client. Land allotment pending from client. Land allotment Required for IPS 05, IPS A & IPS 8. There are two routes to reach at STP site but both routes are completely jam every day due to loading of yellow sand which is badly affecting on the transportation construction material and other item.	

(Signature)
Chief Engineer (POM)
BUIDCO, Patna

(Signature)
Superintending Engineer (POM)
BUIDCO, Patna

(Signature)
Manager Finance-cum- In Charge General
Manager (Finance)
BUIDCO, Patna

(Signature)
Executive Engineer (POM)
BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.09.2020)

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Gol/GOB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution			
									Up to Previous Month	During the Month	Total Progress				
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	2.11	Work - 2.0762 Other - 0.0427 Total - 2.1189	35%	1. Development of Dumanya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No 3. High Mast Lights - 1 No 4. Toilet & Change Room- 01 No 5. Embankment Protection 6. Landscape & Horticulture works	10	11	12	13	Due to rise in water level of river, work stopped		
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	308.32	Work - 260.00 Escalation - 14.27 CSQC - 9.883 Other - 6.7359 Total - 308.3114 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed 2. ECO Center at Collectrate Ghat- completed 3. Community Cum Cultural Center at Raja Ghat- completed Crematorium at Gulvighat - completed at Raja Ghat- completed Promenade - 5.5 km completed. All Ghats completed. Start cremation by PMC	10	11	12	13	03 Ghats work is pending For rest work of three ghats contractor not mobilized personnels from September 2019. Time extension was given. fill 20.05.2020. direction has been given to submit Extension of Time but contractor not submitted till date. Direction has been given to M/s Sen & Lall to submit the revised Survey report/drawing & DPR of rest ghats at the earliest		
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Ghat - 03 nos. 25M X 30M High Mast Light, Toilet & Change Room. Embankment & Protection Landscaping & Horticulture		Ghat - 03 nos. 25M X 30M High Mast Light, Toilet & Change Room. Embankment & Protection Landscaping & Horticulture					Materials is being procured	High Water Level in River	
Total		355.75	271.68		310.48	0									

(Handwritten signature)
 Superintending Engineer (PDM)
 BUIDCO, Patna

(Handwritten signature)
 Manger Finance - cum - In charge
 General Manager (Finance)
 BUIDCO, Patna

(Handwritten signature)
 Executive Engineer (PDM)
 BUIDCO, Patna

(Handwritten signature)
 Chief Engineer (PDM)
 BUIDCO, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.09.2020)**

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Goll/GoB	Date of Sanction/Date of AA&ES issue Goll/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is on 16.10.2020
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019, NMCG has given NOC on financial bid on 24.09.20. To award the work, Buidco Board of Director meeting will be held.
3	I&D works and STP at Fatuha	7	-	35.49 260.871	24-12-18 22-05-18	-	-	
4	I&D works and STP at Danapur	25	-	103.27 108.4164	08-02-19 06-06-19	-	-	
5	I&D works and STP at Phulwarisharif	6+7=13	-	46.25 48.6583	08-02-19 06-06-19	-	-	LOA has been issued to the successful bidder on 21.09.20. The successful bidder has submitted request to allow for submission PBG of O&M part before start of STP plant. The necessary action to be taken.
6	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
7	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval. NMCG observation has been submitted. Compliance under progress.
8	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SPMG on 24.03.2020. SPMG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank received on 4th Aug 2020, compliance of the same has been sent to SPMG on 10th Aug 2020.
9	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
10	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	0.05	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020
Total		105.25	457.17	1276.35 1292.41	-	0.21	-	

Hajipur
Executive Engineer (PDM)
BUIDCo, Patna

Patna
Manger Finance-cum- In charge
General Manager (Finance)
BUIDCo, Patna

Patna
Superintending Engineer (PDM)
BUIDCo, Patna

Patna
Chief Engineer (PDM)
BUIDCo, Patna

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.03.19 (Extend to 31.03.19)	28.59	24.89	24.89	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	32.00	24.63	24.63	Pipeline-48.33 km HSC-668 OHT-2 in progress Tubewell-6 Pump House-2 in progress	10	11	12	13
2	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7	10	11	12	13
3	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	10	11	12	13
4	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139 dt-15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	10	11	12	13
5	कंसरिया जलापूर्ति योजना फेज-1 Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.2.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	10	11	12	13
6	कंसरिया जलापूर्ति योजना फेज-1 Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139 dt-15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	10	11	12	13

पुनः संवेदक
28

28

485

CRS4

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. n Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रखौली जलापूर्ति योजना फंड-सर्वेदक-मैसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt. No-55 dt-13.1.14 LOA-7.3809 Lt. No-1844 dt-19.11.14	Rs. 7.3809 Lt. No-SBD-01/7-4-15 dt-28.11.14	27.5.16 (: 8 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रखौली जलापूर्ति योजना फंड-सर्वेदक-मैसर्स अशोक ट्यूबवेल	रशि-07.53 करोड़ 130/08-03-2018	रशि -5.86 24.11.18	23.05.19	3.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	
10	नौतिहारी के बाढ़मारी एच एस कोलज रोड 25-26 वार्ड परिसर लाल बरला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 1500 ft	Drain 0 ft PCC 1010 ft	Drain 2510 ft PCC road 2510 ft	
11	सुगौली वार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	1740 ft drain	226 ft drain	1966 ft drain	
12	सुगौली वार्ड नं-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	C.15 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	600 ft drain	-	600 ft drain	
13	सुगौली वार्ड नं-10 में माई सीन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	C.15 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	580 ft drain	-	580 ft drain	
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहिबगंज रोड, शालीमार रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	1550 ft drain pcc 0 ft	450 ft drain pcc 0 ft	2000 ft drain pcc 0 ft	

TS to CE
Chief Engineer
(WSD), North Bihar

TS to CE
(WSD), North Bihar

Ravi Prakash
06/10/2020
AE

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बगहा जलापूर्ति योजना फंड- I सर्वेदक का नाम-M/s JP Enterprises	रशि-29.69, letter no-596, Date-28.03.2016	रशि-32.50 04.03.2017	15.11.2019 (EOT)	32.50	22.13	2.00	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	13
2	बगहा जलापूर्ति योजना फंड- II सर्वेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57	23.07.2020	35.43	31.38	27.38	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-70.67 km HSC-6742 OHT-3 in progress Tubewell-6	Pipeline-3.85 km HSC-548	Pipeline-74.52 km HSC-7290 OHT-3 in progress Tubewell-6	
3	बेतिया जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no-484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20	46.04	36.44	19.40	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-67.41 km HSC-4650 OHT-6 in progress Tubewell-18	Pipeline-0.82 km HSC-511	Pipeline-68.23 km HSC-5161 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फंड- II	रशि-2.57 139/15-03-2018	रशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.875 km HSC-1110	Pipeline-0.030 km HSC-69	Pipeline-13.905 km HSC-1179	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Rajeev Ranjan

Rajeev Ranjan

483

482

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar raj under nagar panchayat, ramnagar	AA-1.93794 dated-27-09-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m
8	Construction of pcc road and Drain from madhukar raj to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-09-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
AE
06/10/2020

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

सितम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	8	Pipeline-57.17 km HSC-3500 Pump House-4	10 Pipeline-57.17 km HSC-3500 Pump House-4	11 completed	12 Pipeline-57.17 km HSC-3500 Pump House-4	13
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवर्धक -- श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6410	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-5952	10 Pipeline-19.99 km HSC-5940	11 Pipeline-0 km HSC-1085	12 Pipeline-19.99 km HSC-7025	

Sum Prakash
06/10/2020
AE

TS to CE,
06/11/2020
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

481

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य केज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	Pipeline-13.80 km HSC-900	-	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य केज-II सेक्टर - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2015	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-21.74 km HSC-3150	Pipeline-1.407 HSC-763	Pipeline-23.147 km HSC-3913	

Ravi Prakash
06/10/2020

AE

TS to CE,
(WSD), North Bihar

[Signature]

[Signature]

Chief Engineer
(WSD), North Bihar

480

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I जलापूर्ति संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	11	12	13 Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress. For the last two month only road restoration works is going on.

Ravi Prakash
06/10/2020

AE

Ravi Prakash
06/10/2020

TS to CE,
(WSD), North Bihar

Ravi Prakash

Chief Engineer
(WSD), North Bihar

479

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	क्रांदापुर जलापूर्ति योजना सोबार्डल नं०-9471009086 संवैदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एव	1 8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	10 Pipeline-3.39 km HSC-765 OHT-1 Stand Post - 25	11 -	12 Pipeline-3.39 km HSC-765 OHT-1 Stand Post - 25	13
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवैदक का नाम- Krushi Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रयासकिक सौदाके का इनामक- 280/नामनि-02-10/2017-167 दिनांक-28.03.2017 एव	115 6593 dated-04-06-2019	05.01.2021	3 75	2.5	2.5	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3 Pump House = 1	1.2 m wid Drain of length 272 m is completed 1.0 m wide drain work is under progresses Nil Nil	90 m raft works is done Nil Nil	1.2 m wid Drain of length 272 m is completed 90 m raft works is done Nil Nil	Require STP Land is Not available.

AE
06/10/2020

TS to CE,
(WSD), North Bihar
08/10/20

Chief Engineer
(WSD), North Bihar
06/10/20

478

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अन्तर्गत दरभंगा जलपूर्ति योजना।	67.99, letter no 2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	23.04	23.04	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-43.13 km HSC-4225 OHT-Not started Tubewell-7 Pump House-5	Pipeline-4.16 km HSC-1039 OHT-0 Tubewell-0 Pump House-0	Pipeline-47.295 km HSC-5264 OHT-Not started Tubewell-7 Pump House-5	13
2	राज्य योजना अन्तर्गत दोनार मुस्ती से टोन्ही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-600 M Base-500 m Stem-310M	PCC-0 M Base-30 m Stem-30M	PCC-600 M Base-530 m Stem-410 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफिस संकमा पुल तक अब नाला निर्माण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 465 ft drain work was hampered due to water logging	Boundary 300 ft Drain - 190 ft	Boundary 765 ft Drain - 190 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत वाई संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रदान के घर होते हुये मसिजद के बाल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref 80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	RCC drain without grating 1566' PCC Road 1020'	RCC drain 0 PCC Road 0	RCC drain without grating 1566' PCC Road 1020'	

Ravi Prakash

Shree

477

5	राज्य योजना अंतर्गत पी०डब्ल्यू०डी० पथ पर विकल्प मोटर ड्रेनिंग स्कूल से २०० मी० जमीन, फेजुल्ला खाँ मस्जिद, पुपानी मुसफ़ी, कश्मिरान तथा श्री माखार के घर होते हुए पी०डब्ल्यू०डी० पथ में खान चौक तल डबकन सहित आर०सी०सी० नाला निर्माण कार्य।	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	Drain 212'	Drain 16'	Drain 228'	
6	राज्ययोजनाअंतर्गत बेता चौक से डी. एम.सी.एच. बाध्य बाई तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800'	PCC road 1500' Drain-0	PCC road - 0 Drain - 170'	PCC road 1500' Drain -170'	

Ravi Prakash
Chief Engineer
(WSD), North Bihar

Ravi Prakash
TS to CE,
(WSD), North Bihar

Ravi Prakash
AE
06/10/2020

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलपूर्ति योजना सेवेदक का नाम-M/S Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	63 900000	63.900	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-149.19 km HSC-16013 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply), 11 installed	Pipeline-1.86 km HSC-315 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-11 installed	Pipeline-151.05 km HSC-16328 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply), 14 installed	13
2	सिमरी बख्तियारपुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.09 km HSC-3047	Pipeline-0.162 km HSC-210	Pipeline-16.25 km HSC-3257	
3	सहरसा स्पोर्ट्स वाटर ड्रेनेज योजना सेवेदक का नाम- R.K Infracorp Pvt. Ltd- Chanith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉव०-02-01/ 2017- 307. नवि एवं आशि. एवं लिशि- 24.03.2017	राशि - 55.50 करोड़	28.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)	-	6.94 Km Drain completed (out of 11.5 KM)	

Ravi Prakash
06/10/2020
AE

06/10/20

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

495

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मधुपुरा जलपूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	10	11	12	13
1			10.12.15					Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2		completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधुपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733	29.5.19	6.73	3.50	3.50	Pipeline-37.14 km HSC-4316	Pipeline-32.77 km HSC-2325	Pipeline-1.41 km HSC-334	Pipeline-35.18 km HSC-2659	
			29.11.2018									

Ravi Prakash
AE
06/11/2020

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

274

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I सेवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786	-	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II सेवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	Pipeline-6.50 km HSC-1667	Pipeline-0.24 km	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I सेवेदक-भे. गणपतिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	-	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-34.99 km HSC-2550	Pipeline-1.05 km HSC-196	Pipeline-36.05 km HSC-2746	
5	सुपौल स्टॉर्म वाटर ड्रेनेज योजना सेवेदक का नाम-M/s Charituh-Devkrishna,IV	राशि -22.08 करोड़ 280/110110-02-03/2017-119, चरितुष जाति. एवं तिथि- 20.02 2018	राशि - 20.73	20.06.2020	11.04	10.06	10.06	Costruction of Storm Water Drainage 5.5 km	3.60 Km completed	-	3.60 Km completed	Drain

28/09/2020

TS to CE,
(WSD), North Bihar

AE
06/10/2020

523

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

सितम्बर-2020

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure Pvt. Ltd. Annu infra construct India Pvt. Ltd. (JV), New Delhi	3	172.89 Cr. Letter No.-316 Dated-31.01.2019	30.11.21	10.62	9.87 (Machine Adv-2.3 cr, Mob. Adv.-7.57 Cr.)	8	9	10	11	12	13
2	वार्ड नं०-2 लक्ष्मी चौक शम्भू साह के घर से एनएच-28 चौदनी चौक तक पश्-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, नॉटिफि एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	Road Work Complete & Drain 70%	Drain work started	Road Work Complete & Drain 70%	
3	वार्ड नं०-27 में दामयूक मुख्य पथ से विजय कुमार के घर से मंगलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, नॉटिफि एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	Drain Work Complete & Road Work in Progress		Drain Work Complete & Road Work in Progress	
4	वार्ड नं०-7 ब्रह्मेशी नगर में संतोश जी के घर से एनएच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नॉटिफि एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	Drain Work Complete		Drain Work Complete	

Ravi for/least

07/10/19

572

5	वार्ड नं-46 बुना मट्टी रोड नं-3 कामेश्वर तिवारी विनायक चौकिया भाया मुंशी जी के नकान होते हुए आशा सिन्हा के मकान तक (गहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated- 07.08.19	06.02.20	39.648	38.24377	Road & Drain	Drain Work Complete Road 90%	Road work in progress.	Drain Work Complete Road 90%
6	वार्ड नं-7 धर्मशाला शर्मा के घर से मालिहारी सेनवा लेखन कुमार के घर भाया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated- 08.07.19	07.01.20	29.483	19.29733	Road & Drain	Drain Work Complete.	No work	Drain Work Complete.
7	वार्ड नं-46 आर०पी० श्रीवास्तव सेन में पामथरण शर्मा के घर से प्रेम शंकर के नकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तमल रंजन जी के मकान से प्रेमकंठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated- 16.07.19	15.01.20	34.7065	32.50951	Road & Drain	Drain Work Complete	No work	Drain Work Complete
8	वार्ड नं-19 में एकल मकॉट से अखड़ापाट पेटोल पंप के सामने गली तक भाया जी०डी० मंदर इंटरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०पी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated- 01.08.19	31.01.20	52.6525	82.98	Road & Drain	drain work in progress	drain work in progress	drain work in progress
9	वार्ड नं-30 एवं 34 में परव मोखर से निमचौक तक भाया गली नं-02 में पी०सी०सी० पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.84 लाख	209.65131 02SBD/2019-20 Dated- 01.08.19	31.01.20	219.58	54.98202	Road & Drain	70% Drain Complete	5% Drain Road work in progress	75% Drain Complete Road work in progress
10	मैहदी हसन चौक से सांग चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated- 01.08.19	30.04.20	340.14	152.21	Road & Drain	Drain Work Complete & Road Work in Progress	Road Work in Progress	Drain Work Complete & Road Work in Progress
11	वार्ड नं-12 में पी०डी०पी० कोलोनो होते हुए स० मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated- 20.08.19	19.02.20	171.49	32.82561	Road & Drain	20% Road Work Complete	No work	20% Road Work Complete
12	वार्ड नं-30 में प्रजापति ब्रम्हा गली से कलमवार रोड एबीएस कोथिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated- 20.08.19	19.02.20	56.705	20.61095	Road & Drain	60% Drain Complete & Road 125m. Complete	100 m road	60% Drain Complete & Road 225m. Complete
13	वार्ड नं-20 एवं 21 में राम जानकी मंदिर से सुनाम प्रसाद के दुकान तक तथा सुधाकर सेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated- 20.08.19	19.02.20	103.62	47.81	Road & Drain	65% Drain Complete	10% Drain	75% Drain Complete
14	जंत चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०पी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-198.33100 लाख	122.62370 26F2/2019-20 Dated- 19.09.19	18.03.20	65.1655	69.09153	Drain Only	100% Drain Complete	-	Complete

471

Pur Prakash

15	वार्ड सं-7 में मुन्दी सं-02 से नौविद्युत होते हुए एन0एच0-28 के तालम तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, नौवि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated- 28.10.19	27.04.20	121.59	114.71	58.86	Road & Drain	100%	complete
16	वार्ड सं-17 बावूघाट इलाकी से ग्रहस्थान चौक होते हुए ड0 कारिलदेव सिंह के घर भाया प्रदुमा रसाक रामलखन लाल कर्म के घर से दालिन ड0 बी0के0 चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नौवि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019- 20 Dated- 28.02.20	27.08.20	213.01	20.66		Road & Drain	65% Drain Complete	65% Drain Complete
17	लकडवाही बौध से भाया जयनाथ मित्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नौवि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019- 20 Dated- 28.02.20	27.11.2020	180.5775	81.76		Road & Drain	35% Drain Complete & Road 30% Complete	35% Drain Complete & Road 30% Complete
18	वार्ड सं-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नौवि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated- 17.06.20	16.12.20	51.965			Road & Drain	Work Not Start	20% drain work completed

Ravi Prakash
06/10/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

470

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Funds received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596 दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	01.09.18 (Extend to 30.04.19)	38.11	33.63	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	10	11	12	Water supply started, train run on 10.09.2019
2	हाजीपुर जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati Cons.	राशि-76.16 करोड़ पत्रांक-108 दिनांक-16.01.2018	राशि-66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	15.94	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	10	11	12	

Ravi Prakash
06/10/2020

TS to CE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

469

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.2018	13.60	13.60	13.60	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-57.54 km HSC-5526 OHT-0 Tubewell-4 Pump House-4 Pump Motor-2 Transformer-0	Pipeline-0.360 km HSC-350 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 Transformer-0	Pipeline-57.90 km HSC-5876 OHT-0 Tubewell-4 Pump House-4 Pump Motor-3 Transformer-0	-
2	किसानगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-66.33 km HSC-3383 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-2	Pipeline-3.062 km HSC-365 OHT-0 Tubewell-0 Pump House-1 Pump Motor-3 Transformer-0	Pipeline-69.362 km HSC-3748 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-3 Transformer-2	-

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

468

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	12	13	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मोसर्स उमग इफास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	2.00	2.00	Pipeline-46.56 km HSC-7611	Pipeline-23.69 km HSC-1182	Pipeline-1.83 HSC-85	Pipeline-25.52 km HSC-1267	

Raj Prakash
06/10/2020
AE

TS to CE,
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

467

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पुर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़. Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	59.08	49.56	49.56	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-80.89 km HSC-5940 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	Pipeline-2.11 km HSC-348 OHT-4 in progress Tubewell-0 Pump House-9 progress Pump Motor-0 Transformer-0	Pipeline-83.00 km HSC-6288 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	13
2	पुर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	32.91	21.45	21.45	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-0.310 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	-

for for kashy
06/10/2020

AE

[Signature]

TS to CE,
(WSD), North Bihar

[Signature]

Chief Engineer
(WSD), North Bihar

466

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	45.20	45.20	45.20	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-103.46 km HSC-7781 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-4 install Transformer-6 No. installation in progress	Pipeline-2.14 km HSC-151 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 no. installation in progress	Pipeline-105.6 km HSC-7932 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-4 install Transformer-6 No. installation in progress	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	11.45	11.37	11.37	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-20.64 km HSC-930 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	Pipeline-1.13 km HSC-129 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 installed Transformer-0	Pipeline-20.64 km HSC-930 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	-

[Handwritten Signature]
TS to CE,
(WSD), North Bihar

[Handwritten Signature]
06/10/2020
AE

[Handwritten Signature]
Chief Engineer
(WSD), North Bihar

465

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution	
									Upto Previous Month	During the Month	Total Progress		
1	छपरा जलापूर्ति योजना फेज- I संबंधक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421. दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	10	11	12	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना फेज- II संबंधक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108 दिनांक-17.01.2018	राशि-52.19, letter no-19 25.07.2018	27.07.2020	34.49	22.79	21.69	Pipeline-108.36 km HSC-16101 OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-59.43 km HSC-3786 OHT-0 Tubewell-8 Pump House-1 Pump Motor-0 Transformer-8	Pipeline-4.359 km HSC-784 OHT-0 Tubewell-0 Pump House-2 Pump Motor-0 Transformer-0	Pipeline-63.78 km HSC-4570 OHT-0 Tubewell-8 Pump House-3 Pump Motor-0 Transformer-8		
3	स्ट्रॉम वाटर ड्रेनेज योजना (खुशुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	0.00	1750 m drain construction, 1450 m drain cleaning	300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning			300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning	
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Raod 1300 m Drain 2600 m	100 mtr RCC Drain			100 mtr RCC Drain	

TS to CE,
(WSD), North Bihar

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

964

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financia l Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	27.48	-	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	10 Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	11 completed	12 Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	13 4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	25.30	-	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-91.98 km HSC-5969 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-8.185 km HSC-630 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-100.165 km HSC-6599 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

Pri Rankey
06/10/2020
AE

06/10/2020

TS to CE,
(WSD), North Bihar

06/10/2020

Chief Engineer
(WSD), North Bihar

463

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

सितम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20	32.00	31.98	31.98	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-80.54 km HSC-7120 OHT-2, 1 in progress	Pipeline-2.46 km HSC-329 OHT-1 in progress Tubewell-1	Pipeline-83.00 km HSC-7449 OHT-2, 1 in progress Tubewell-9	13
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36	11.12.2019	18.00	18.00	18.00	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline-38.51 km HSC-3508 OHT-2 in progress, Tubewell-8	Pipeline-0.892 km HSC-70 OHT-2 in progress, 1 existing Tubewell-0	Pipeline-39.402 km HSC-3578 OHT-2 in progress, Tubewell-8	-

Pr. P. Das
06/10/2020
AE

TS to CE
06/10/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/2020
Chief Engineer
(WSD), North Bihar

462

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	श्याम अग्रवाल के घर होते हुए सुधांशु कोल्डस्टोर तक पी.सी.सी सड़क निर्माण कार्य। सर्वेदक-हिमांशु कुमार	0.2755	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
2	वार्ड संख्या 1 में बजवाचक मोड से श्री गया सिंह डेरा तक पी0सी0सी0 सड़क निर्माण कार्य। सर्वेदक-रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
3	वार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी0सी0सी0 सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरारनामा प्रक्रिया में।	-	एकरारनामा की प्रक्रिया में।	
4	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-	Drain work- 80% completed, Work in	
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-	जमीन विवाद के कारण कार्य रुका हुआ है।	
6	बी0एम0पी0 से डुमरी तक पी0सी0सी0 सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्रायकलन पुनरीक्षित की प्रक्रिया में।	-	प्रायकलन पुनरीक्षित की प्रक्रिया में।	
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण कार्य।	1.0713995	0.9642555	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
8	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
9	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	3.06627	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-	350ft Drain Complete, कार्य प्रगति पर।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवैदक- अनिल कुमार सिंह	0.46435	C.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण रुका हुआ है।	-	Boundary wall completed, जमीन विवाद के कारण रुका हुआ है।	
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवैदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.15	-	Boundary wall, Pathway	80%	-	80%	स्थल विवाद के कारण प्रगति बाधित
12	उलाव चौक से रिफाईनरी सड़क तक पी0सी0सी0 निर्माण कार्य।	0.76876	-	-	-	-	-	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	
13	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	
14	राज्य योजनात्मगत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	C/S अनुमोदन हेतु पटना में समर्पित
15	बिहट नगर परिषद वार्ड सं0 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NIMNVI)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है।
16	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	पत्रांक - 1386, दिनांक - 30.11. द्वारा तकनीकी स्वीकृति समर्पित।

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

List of Project Supaul District

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4,4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.	95 % work is completed.	95 % work is completed.	95 % work is Rate Revision.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	96 % work is completed. Work in progress.	96 % work is completed. Work in progress.	96 % work is completed. Work in progress.	

Deep
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रात्तर्गत सभाट अञ्चक मदन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed	level	Upto plinth level completed	Work progress is very slow, Due to lake of fund.
2	Construction of Town Hall Building (Adotoryyam) at Nagar Parishad Madhepura Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.		Completed.	

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
									9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabibha Devi	0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to the DM UP&HD Rest. fund is available with DM	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Gajebo			Boundary wall, Pathway and Gajebo	Fund issue
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	2.517547 0.2924633	29.12.16 17.12.18	1.5082528 0	1.5082528 0	Along with DM	Construction of Building	Civil work completed			Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.1371595	19.07.18	0	0	Beitiah. This office has requested vide letter no-113 dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	PHE & Electrification work	95% work completed			95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed			95% work completed	Fund issue
5	Construction of PCC road from hairinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	N/A	Construction of road	GSS-975 M.			GSS-975 M.	Fund issue
6	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366m Road-1090 m GSS-1434m			Drain-366m Road-1090 m GSS-1434m	Fund issue
7	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516537	28-01-2020	0.5072052	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m GSS-885 m			Drain-518 m Road-885 m GSS-885 m	Fund issue



Speed
Chief Engineer, 5/10/20
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd. List of Project Muzaffarpur District

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वाई नो-2 स्वामी चौक शम्भू चार के घर से एन०एच०-28 चौकी चौक तक एच०एच०-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-03 दिनांक-03 01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	10	11	12	नाला का कार्य प्रगति में।
2	वाई नो-11 अत्याधिक नगर आयुक्त आवास गेट के सामने सड़कखराब गेट का रूक निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-161 दिनांक-27 03.18 राशि-124700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities				कार्यादेश निमित्त।
3	वाई नो-27 में दायूचक मुख्य पथ से विशाल कुमार के घर से मधुसूदन कुमार पथ तक एच आरडिओ एच आरडिओ निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain				नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
4	वाई नो-7 ब्रह्मदेवी नगर में सरोकार जी के घर से एन०एच०-28 तक संरक्षण एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain				नाला का कार्य पूर्ण।
5	वाई नो-46 डुवा स्टडी ब्लाक नो-3 का सड़क खराब स्थिति में सड़क निर्माण कार्य। Builders, Pro-Pankaj Kumar	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain				सड़क एवं नाला का कार्य प्रगति में।
6	वाई नो-7 ब्रह्मदेवी नगर में सरोकार जी के घर से एन०एच०-28 तक संरक्षण एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-58.986 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain				नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वाई नो-46 आर०पी० श्रीकांता देवन में राधिका कुमारी के घर से प्रेम शंकर के मकान होते हुए माया सीता राम पांडव महलों जी के घर से प्रेम शंकर अक्षय साह उस्ताद खान जी के मकान से प्रेमकठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain				नाला का कार्य पूर्ण।
8	वाई नो-24 सुराज सैद्धों से सूर्यकिशोर मंदिर तक नहर पर एक नई आवरबिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert				सड़क द्वारा कार्य प्रारंभ नहीं किया गया है। स्वर पत्र निमित्त।
9	वाई नो-19 में पंचक मार्केट से अखंडाचट मंदिर का सामने वाली सड़क भाग जी०डी० मंदर इन्टरनैशनल स्कूल तक पी०सी०सी० पथ एवं स्तंभ सहित आर०पी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-66 दिनांक-09 01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain				कार्यादेश निमित्त। सड़क द्वारा कार्य प्रारंभ नहीं किया गया है।
10	वाई नो-30 एच 34 में परदा चौखर से निमोचक तक भाग नो-42 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-60 दिनांक-12 02.19 राशि-340.14600 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain				नाला का कार्य प्रगति में।
11	महदी हसन चौक से सगुन चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-60 दिनांक-12 02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain				नाला का कार्य प्रगति में।
12	मजफरपुर नगर निगम अत्याधिक नो-21 सार, पाखर का गेट निर्माण एवं सौन्दर्यीकरण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एच आरडिओ बिहार,पटना का पत्रांक-07 दिनांक-27 09.18 राशि-105.58300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities				कार्य प्रगति में।

Red

Sl No.	Name of Project	Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	2	3	4	5	6	7	8	9	10	11	12	13
13	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-09 दिनांक-09/01/19 राशि-108.29 लाख	162.85098 19FZ/2019-20 Dated-20.08.19	15.02.20	94.645	32.82561		Road & Drain			सड़क का कार्य प्रगति में।	
14	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-09 दिनांक-09/01/19 राशि-113.41 लाख	97.20344 20FZ/2019-20 Dated-20.08.19	15.02.20	56.705	20.61095		Road & Drain			नाला का कार्य प्रगति में।	
15	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-09 दिनांक-12/02/19 राशि-207.2500 लाख	192.31963 22FZ/2019-20 Dated-20.08.19	19.02.20	51.8325	31.34054		Road & Drain			नाला का कार्य प्रगति में।	
16	जल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आरओसी/सी नाला निर्माण कार्य। Sri Bhairav Thakur	जल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आरओसी/सी नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-08 दिनांक-27/09/18 राशि-138.33100 लाख	122.62370 26FZ/2019-20 Dated-15.05.19	18.03.20	69.1655	69.09153		Drain Only			नाला का कार्य प्रगति में।	
17	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-09 दिनांक-09/01/19 राशि-121.69 लाख	115.88447 27FZ/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain			नाला का कार्य पूर्ण।	
18	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-06 दिनांक-09/01/19 राशि-134.63 लाख	125.79277 28FZ/2019-20 Dated-28.10.19	27.04.20	67.515	66.99527		Road & Drain			सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-03 दिनांक-03/01/18 राशि-243.25600 लाख	216.94689 04SSD/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain			कार्य प्रगति में।	
20	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-07 दिनांक-27/09/18 राशि-361.155 लाख	341.16452 05SSD/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain			कार्य प्रगति में।	
21	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-12 दिनांक-02/19 राशि-103.93 लाख	86.6526		51.965			Road & Drain			एकरतनामा करने हेतु सर्वेक्षक को सार प्रेषित।	
22	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-07 दिनांक-27/09/18 राशि-79.00600 लाख	79.006		39.503			Civil Amenities				
23	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-03 दिनांक-03/01/18 राशि-62.24700 लाख	142.6679 05FZ/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain			कार्य पूर्ण।	
24	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-03 दिनांक-03/01/18 राशि-59.01500 लाख	56.38001 04FZ/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain			कार्य पूर्ण।	
25	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-09 दिनांक-03/01/18 राशि-53.24500 लाख	46.70212 03FZ/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain			कार्य पूर्ण।	
26	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-03 दिनांक-03/01/18 राशि-57.17700 लाख	50.78021 08FZ/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain			कार्य पूर्ण।	
27	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	वार्ड 13-12 में चौक/सड़क/कालोनी होने के लिए सड़क/सड़क/कालोनी का कार्य। Ms/Singh Construction	विशेष सचिव, नोडिओ एच आरओ विहार/पटना का पत्रांक-06 दिनांक-12/17 राशि-39.05100 लाख	34.2811 02FZ/2018 19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain			कार्य पूर्ण।	

108

19

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			
									Upto Previous Month	During the Month	Total Progress	
1	वार्ड नो-39 बहतखामा रोड भास्कर के घर से आलाकपुरी मन्दू जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	3	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain	10	11	12	13
28	वार्ड नो-14 अखड़ाघाट मेन रोड युगा पार्कर से काली नहर सिंकडरपुर भाया शिव मंदिर राधा देवी शक्ति का उन्नत विद्युतचय हाल एवं शीकानेर एण्ड जलपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	3	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain				
29	वार्ड नो-39 अमनगंत बहतखामा बक्शपार में रोड निर्माण, सैटीक टैंक एवं सॉलिस सेंटर के रोड निर्माण। Smt Manisha Devi	3	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amanities				
30	वार्ड नो-2 में चौदही चौक से अम्बेदकर पथ होते हुए भाया अमनकाश आलाकपुर राजेश्वर प्रसाद साह के मकान लक्ष्मी चौक होते हुए एवं मंत्री स्को बिज बिहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	3	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain				
31	वार्ड नो-46 में श्री सुरेश ठाकुर के मकान होते हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	3	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain				
32	वार्ड नो-31 में कोंकडो शाही के मकान से अरुण जी दरगा के घर और मनाज आ के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	3	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain				
33	वार्ड नो-10 मशरिफिया रोड (राय लेन) में शशि पूरण शर्मा के घर से रजद्वार गार्ड के घर तक पीपीसी रोड सड़क एवं आरपीसी रोड नाला निर्माण कार्य। Smt. Nirmala Kumari	3	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain				
34	वार्ड नो-32 में यू. कौलानी गायबरेया और सादपुरा में श्री दिनेश सिंह के घर से शुरू होकर रंजना चौदवार के घर तक विरजना सिंह एवं सुशील कुमार के घर तक पीपीसी रोड सड़क एवं आरपीसी रोड नाला निर्माण कार्य। Sri Jitendra Kumar	3	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain				
35	वार्ड नो-15 रोड मुख्य पथ से अमनाद मुहल्ला में स्वजना सेनानी रम चौरेय सहानी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	3	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain				
36	वार्ड नो-26 सहाय कैम्पर, काजी मोहम्मदपुर के ठीक सामने से मीरन सदतल जी शम्सु शरफ कर्म जी के घर होते हुए गजबरेय जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Ranjan	3	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain				
37	वार्ड नो-49 बंदा बिहार पकज कांवर के घर से अम्बेदकर सिंहर के मकान नन्दलाल जी शम्सु शरफ कर्म जी के घर होते हुए गजबरेय जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	3	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29435	14.21935	Road & Drain				
38	वार्ड नो-17/18 में राजकुमार सिंह के घर से अम्बेदकर सिंहर के मकान होते हुए भाया देहला विवास अम साह, पुस्करु शीवास्तव, कंभीरी सिंह के गली होते हुए पुस्करु शीवास्तव के घर तक पीपीसी रोड एवं स्लैब रोडिल नाला निर्माण कार्य। Aditya Construction, Pro- Mirzala Manohar	3	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain				

AS ✓

AS ✓

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.		Remarks	
									Upto Previous Month	During the Month		Total Progress
1	वार्ड 30-01 में रोडवेज जी के भवन से विभिन्न जी के भवन तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	3	4	5	6	7	8	9	10	11	13	
40	वार्ड 30-01 में रोडवेज जी के भवन से विभिन्न जी के भवन तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-80 दिनांक-12/02/19 राशि-130,28765 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain	10	11	12	कार्य पूर्ण
41	वार्ड 30-36 अन्तर्गत मोठपुरा धनुपुरी लॉन्ग नो-2 में श्री रामविलास जी के घर से श्री सुब्रह्म जी के घर होते हुए श्री चन्द्रनाथ मिश्रा के घर होते हुए नो गार्डियन असायी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-46 दिनांक-09/01/19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain				कार्य पूर्ण।
42	वार्ड 30-13 राज मार्केट से देवी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक पीओसीसीओ पथ एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-27/09/18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain				कार्य पूर्ण।
43	उपस्थित पुराल पथ के बाएल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-80 दिनांक-12/02/19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain				कार्य पूर्ण।
44	वार्ड नो-33 में सादपुरा रामविलास साह के घर से लोहार टोला होते हुए भाया जगदव मठवा के घर मिलकी टोला धनुषार टोला होते हुए कास्यार विहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-07 दिनांक-27/09/18 राशि-182.297 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain				कार्य पूर्ण।
45	मुठुजी समिन्तरी हाई स्कूल अवस्थित पथ में पीओसीसीओ सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-80 दिनांक-12/02/19 राशि-94.060 लाख	94.05		47.025							यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिये निविदा स्वीकृत।
46	नगर निगम मुजफ्फरपुर के वार्ड 30-41 अन्तर्गत तीन पाखरिया पाखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-1323 दिनांक-27/02/19 राशि-84,79977 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities				नाला एवं बर्तन का पानी पाखर में भर जाने के कारण कार्य बाधित।
47	नगर निगम मुजफ्फरपुर के वार्ड 30-38 अन्तर्गत महराजी पाखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-1323 दिनांक-27/02/19 राशि-93.02149 लाख	63.290066					Civil Amenities				मसर्स सिंह कस्ट्रक्शन, सर्वेडक को एकत्राणाम करने हेतु द्वितीय स्वार पत्र निगत।
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पाखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-1323 दिनांक-27/02/19 राशि-128.80387 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities				नाला एवं बर्तन का पानी पाखर में भर जाने के कारण कार्य बाधित।
49	मुजफ्फरपुर नगर निगम अन्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड 30-34 अवस्थित पाखर पाखर का उद्योगिक कार्य	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-26/06/19 राशि-26.48700 लाख	26.487									अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की देयता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।
50	मुजफ्फरपुर नगर निगम अन्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड 30-28 अवस्थित विद्युतवायु परिवर्तन स्थित पाखर का उद्योगिक कार्य। Sri Shailendra Kumar	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-2797 दिनांक-26/06/19 राशि-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19								कार्य पूर्ण।
51	मुजफ्फरपुर नगर निगम अन्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड 30-49 अवस्थित विद्याल पाखर का उद्योगिक कार्य।	उप सचिव, नॉडि एवं आओडि विहार,पटना का पत्रांक-2797 दिनांक-26/06/19 राशि-11.03400 लाख	11.034									अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की देयता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।

Reed
Chief Engineer, 21/10/20
Infrastructure & Transport
North Bihar, Buidco, Patna



**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	भारतीय सार्वजनिक निर्माण कर्मियों का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C. Kota Stone Boulder	R.C.C. Kota Stone Boulder	90%	R.C.C. Kota Stone Boulder	90%
2	भारतीय सार्वजनिक निर्माण कर्मियों का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	0.9018	0.96280		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	53%	R.C.C. Kota Stone	53%
3	भारतीय सार्वजनिक निर्माण कर्मियों का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	32%	R.C.C. Kota Stone	32%
4	भारतीय सार्वजनिक निर्माण कर्मियों का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							मिनी जमीन होने के कारण स्थानीय लोगों को जमीन आवंटित नहीं किया गया है।
नगर पंचायत कोटी												
5	नगर पंचायत कोटी अस्पताल काई रोड-4 में एक सड़क का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W	INPROGRESS	R.C.C. P.C.C. E/W	INPROGRESS
6	नगर पंचायत कोटी अस्पताल काई रोड-10 में जलपान के घर से जल का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.658	0.638005	0.638005	G.S.B. P.C.C. B.E.S. R.C.C. P.C.C. E/W	G.S.B. R.C.C. P.C.C. E/W	WORK COMPLETED	G.S.B. R.C.C. P.C.C. E/W	WORK COMPLETED
7	नगर पंचायत कोटी अस्पताल काई रोड-7 में जलपान के घर से जल का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W	INPROGRESS	R.C.C. P.C.C. E/W	INPROGRESS
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अस्पताल काई रोड-11 में सड़क का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B. P.C.C. B.E.S. E/W	G.S.B. P.C.C. E/W	WORK COMPLETED	G.S.B. P.C.C. E/W	WORK COMPLETED
9	नगर पंचायत मोतीपुर अस्पताल काई रोड-11 में सड़क का काम कर रहे हैं। सिद्धार्थ कंस्ट्रक्शन सर्विस प्राइवेट लिमिटेड। 2014-15 M/S Shubham Construction	0.96992 Lt. No. 07 Dt. 07.09.18	0.8649058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B. P.C.C. B.E.S. R.C.C. P.C.C. E/W	G.S.B. P.C.C. R.C.C. P.C.C. E/W	WORK COMPLETED	G.S.B. P.C.C. R.C.C. P.C.C. E/W	WORK COMPLETED

बद

सा

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-1 में सुखदेव मठ के घर में सड़क नारायण शंभु मुख्य संकड़ पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	28.09.2019	0.245			R.C.C. P.C.C. E/W				कार्य स्थल पर निर्माण के दौरान अचानक जल की वजह से पुलिया के निर्माण में देरी हुई, अनुबंध किया गया है। कार्य स्थल पर निर्माण अभी आगत है।
11	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-2 में लक्ष्मी राय के घर में सड़क नारायण जी के घर पक्का पुलिया तक नाला एवं पीप सीप निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	R.C.C. P.C.C IN PROGRESS		R.C.C. P.C.C IN PROGRESS	
12	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-3 में सुखदेव कुमार के घर में सड़क नारायण रावत के घर होते हुए सुखदेव मठ तक आरौ सीप निर्माण कार्य। Manish dev	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C. P.C.C. E/W	R.C.C. P.C.C. WORK COMPLETED		R.C.C. P.C.C. E/W WORK COMPLETED	
13	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-4 में हिरालाल साह के घर में सड़क नारायण विद्यालय विद्यालयी टोला तक नाला, पुलिया एवं पीप सीप व निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234				T/S PROCESS		T/S PROCESS	
14	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-5 रजाल सिंह के घर से रामपुर स्थित तक आरौ सीप निर्माण एवं पीप सीप निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।		तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	
15	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-6 में मांड स्थान से बरौली तक आरौ सीप निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.39277284	08.08.2019	0.218	0.1197504		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W IN PROGRESS		R.C.C. P.C.C. E/W IN PROGRESS	
16	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-7 में पानी टकी पुलिया से मांड स्थान तक आरौ सीप निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W IN PROGRESS		R.C.C. P.C.C. E/W IN PROGRESS	
17	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-8 में भगवान साह के घर से सड़क नारायण के घर होते हुए श्याम राव तक आरौ सीप निर्माण एवं पीप सीप निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W IN PROGRESS		R.C.C. P.C.C. E/W IN PROGRESS	
18	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-10 में मांडी रावत से पूरु पुलिया तक आरौ सीप निर्माण एवं पीप सीप निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	0.117			R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W IN PROGRESS		R.C.C. P.C.C. E/W IN PROGRESS	
19	नगर पंचायत साहेबगंज अंतर्गत बार्ड सं-11 में रामानंदी बरौली बट से सुखदेव मठ तक आरौ सीप निर्माण एवं पीप सीप संकड़ निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634				तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।		तकनीकी बीड का तुलनात्मक अनुमोदन की प्रक्रिया में।	


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Burdco, Patna



**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रंजन कुमार	AA & ES 50, DT. 13.11.2013 TS-28.04.2314 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.		Plaster Work Done, Work in progress.	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में शमनरेशा जी के घर से असेस्सर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79, DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed		100 % work completed	मुगलान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुकला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर सिन्धुबारी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79, DT. 06.12.2017 TS-09.07.2018 Rs. 0.458	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed		100 % work completed	

18

Handwritten Signature
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21	22.05.17	0.6140	0.6140		Building	Building- 2nd story completed. RCC work- Completed Plaster Completed		Building- 2nd story completed. RCC work- Completed Plaster Completed	
2	नगर निगम छपरा बस स्टैंड को-हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed		L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed	
3	सारण जिलान्तर्गत दिघवारा अखिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	137.953	130.031	117.953	1. Public conveniences completed. 2. Construction of Mandap boundary wall and welcome gate 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	वाड नं 12 स्थित हराही पोखर में जल फिंडा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.05.2018	0.101665	0.00	-	Two stores building changed one stores.	10	11	12	13	
2	भगवान दास स्थित ताल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade Plinth completed	Upto Level	Shade Plinth completed	Upto Level	Encroachment in ghat area
3	शिशु उद्यान लहरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.6202	0.6202	-	Children palying equipment, fontain,Light and Bentch	Completed	Completed	Completed	Completed	-
4	पोली मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738	-	Excercise equipment,Light,Gazi bio;fontain light,	Completed	Completed	Completed	Completed	-
5	राज्य योजना अंतर्गत लहरियासराय कर्मचारी चौक से सैवनाय तक पूर्व निर्मित भू-पार्श्व नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	15 Days	-	-	-	1.762 KM 1200 MM P Pile, 216 Nos of catchpit	-	-	-	-	निर्मित विधान प्रक्रियाधीन है।
6	मुहुल्ता लक्ष्मीसागर वाड नं 16 में कॉन्क्रीट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01-08-2019	0.92663	C.93	-	Drain,of size 1'0"X1'6" =2400' 30"X3'0"X3'0"X4'0"= 2800' Road Of Size 80"X0'6"X2300'..	Completed	Completed	Completed	Completed	-

Handwritten signature

Handwritten signature

7	राज्य योजना अन्तर्गत दोनार मुगली से टेनही पुल तक नाला निर्माण कार्य। संदर्भक : राम नरेश राय।	25.60727 Ref-6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m with Height 3 to 4 m, Length 3.55 km	PCC-500M Base-400M Stern-280M	PCC-500M Base-400M Stern-280M	Forest clearance is awaited as well as unavailability of fund
8	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रान्तर्गत डी.एन.एम.डी. अड्डास सक्का पुल तक अक्शोम नाग में नाला एवं फथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहरी दिवारी का उन्निकरण कार्य।	0.99660 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	Drain-1495'0" of Depth Size 225'0" New boundary 780'0"			Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S.E.
9	पी.डब्ल्यू.डी. पथ में गायत्री मंदिर से दारुमट्टी चौक, दूर्गा हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्यामति स्कूल तक इस्कासन सहित आर.सी.सी. नाला निर्माण कार्य।	1.5039060 REF-4298, dated-08-2018			1.576c	0.00		Drain-2350'0"			In process of re-tender.
10	दरभंगा नगर निगम क्षेत्रान्तर्गत बाई संख्या 48 लेहरी टोला कुशेश्वर महती के घर से मो.कन्हैया सहनी स्थान किशोर प्रधान के घर होते हुए नरसिंह के बाल में बसुआही बाजार तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.74095	0.2108801		PCC Road 1600'0" Drain 1600'0"	1400.0 drain without cover and without grating completed. 16'0" of CD completd, DLC: 50'00"	1400.0 drain without cover and without grating completed. 16'0" of CD completd, DLC: 50'00"	

AS

bed

11	राज्य योजना अन्तर्गत मीठव्यूहों पथ पर सिकन्वर मोटर ट्रेनिंग स्कूल से स्वो समी अमीन, फेयुल्ला खां मरिजब पुरानी मंसकी काठिस्तान तथा श्री मोखार के घर होते हुये मीठव्यूहों पथ में खान चौक ताला बज्जान सहित आरसीसी नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642		Drain 2350'0"	150'0" of drain base as well as stem has been casted	150'0" of drain base as well as stem has been casted	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
12	राज्य योजना अन्तर्गत चैता चौक से डी एम सी एच बस्य वाई तक मी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	PCC road 1800'0" Drain 1800'0"	PCC road 1500'0" completed	PCC road 1500'0" completed	अतिक्रमण हटाने हेतु लिखा गया है।

5/

Beed
Chief Engineer,
Infrastructure & Transport
North Bihar, Buxideo, Patna

List of Project East Champaran District

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks		
									Upto Previous Month	During the Month	Total Progress			
1	नगर परिषद नौतिहारी के नौतिहारी का सौंदर्यकाण एवं जीर्णोद्धार कार्य।	Rs.23,05,492 lt No-139 dt-15.3.18 LOA-23-2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	8	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)	10	11	12	Rescined Retender invited on 24.02.2020- No Bid received. Again Retender invited- 09-06- 2020	13	
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCO/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road,pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)				1. Frame work of Bus terminus building completed(Platfo rm)	पुनरीकृत प्राककालन समर्पित का अनुमोदन प्रक्रियाधीन है।
3	इका वाई सौ-01 में बाका बाडासाहन पी0डब्ल्यू0डी रोड राजपुर नहरपुल से फागुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी, मराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 months)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.				1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
4	इका वाई सौ-01 में केलीगन प्लावर मील से स्थूल होते हुए राममंडरा के घर तक मिट्टी, मराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 months)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.				1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
5	नौतिहारी के बादनारी एम एल कॉलेज रोड 25-26 वाई परीसिमन लाल बराला से नवनिर्मित आर.सी.सी नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	-	-	Rs. 0.0	0	Rs. 0.0	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress				Drian in progress	

NS

NS

6	मुनिहारी वाई नं-31 में श्रीकृष्ण नगर समूही देवी मंदिर मॉडलिंग में डॉ. आर.के. सिंह के सचरवाले गली नं-04 के सड़क का पीसीसीओ पथ निर्माण कार्य।	Rs. 0.1597	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress 90 % work completed.	1. Brick soling completed 2. PCC in progress 90 % work completed.	आवटन अप्राप्त
7	सुगौली वाई नं-18 में मीर टाली से लैन गांव जानवाली सड़क में पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.1818	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	1. Brick soling completed 2. PCC in progress	आवटन अप्राप्त
8	सुगौली वाई नं-08 में छट्ट साह सोनार के घर से बिहारी सोनार के घर होते हुए पीसीसीओ सड़क तक पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.47768	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	1. Brick soling started	आवटन अप्राप्त
9	सुगौली वाई नं-04 में सनार मिया के घर से हनुमान मंदिर होते हुए डॉ. कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	-	-	-	0	0	0	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	1. Brick wall 70% completed 2. RCC Slab 60% completed	आवटन अप्राप्त
10	सुगौली वाई नं-08 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	-	0	0	0	1. Brick wall 2. RCC Slab	Foundation started	Foundation started	आवटन अप्राप्त
11	सुगौली वाई नं-10 में माई लीन मंदिर से बखरांग धाम बोक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	-	0	0	0	1. Brick wall 2. RCC Slab	Foundation started	Foundation started	आवटन अप्राप्त
12	सुगौली वाई नं-11 में सोह मकानदर के घर से सिंकर मिया के घर तक पीसीसीओ सड़क निर्माण कार्य।	0.32	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	1. Brick soling completed 2. PCC in progress	आवटन अप्राप्त
13	सुगौली वाई नं-13 में बट्ट साह के घर से छट घाट जानवाली सड़क में पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.24584	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	1. Brick soling started	आवटन अप्राप्त
14	सुगौली वाई नं-14 में मीर रोड से माया स्टेडियम होते हुए रिजवान अचारी के घर तक एच रेलवे पुल तक पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.2971	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	1. Brick soling started	आवटन अप्राप्त
15	सुगौली वाई नं-16 में जालबाबू देवान के घर से डॉ. युसूफ के घर तक मिट्टी बरध, ईट सोलिंग एवं पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.23642	-	-	-	0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	1. Brick soling started	आवटन अप्राप्त

AS

AS

16 चक्रिया संसद मुम्हरी 136 से हिन्दू चक्रिया होत डुर साहबगंज रोड, शाहीनगर रोड तक मी.सी.एन.टी. सडक एवं आउट-सीडिंग नाला निर्माण कार्य	-	-	Rs. 206.763	-	Rs. 0.0	0	0	1. RCC Drain 2. PCC m20 Road			आवटन अभावत
---	---	---	-------------	---	---------	---	---	---------------------------------	--	--	------------




 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

List of Project Saharsa District

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AAIES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	सहस्रसा बस स्टैंड संयोजक का नाम बरसास सिडि	राशि-4.02 करोड़ 78 03 15/16- 18.11.2014	3.3	09/05/17	2.00	1.88	1.88	Terminal building plot and shop block campus development	civil work completed, electrical and finishing work is in progress			civil work completed, electrical and finishing work is in progress	fund required

Handwritten signature

Handwritten signature
Chief Engineer
Infrastructure & Transport
North Bihar, Suvidco, Patna

List of Project Araria District

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद कारिसगञ्ज में दुर्गा स्थान के बगल के नमोहर लोडिया पथ के संदर अस्पताल तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,037.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	11	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	13
2	नगर पंचायत जोगवनी के कुमुलाल चौक से अहमदपुर चौक तक पी०सी०सी० सडक का विस्तार इस्लामपुर वट बूम नेपाल सीमा तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	66,28,236.00 17.03.20-6	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	11	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	
3	बौदनी चौक स्थित जय प्रकाश पार्क का सौन्दरीकरण निर्माण कार्य। 2015-16 संवैदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.20-6	12.09.2016	0.41	0.15	-	-	Secdule Item Rs. 17,50,265 कार्य पूरा है। Non Secdule item कार्य अपूर्ण है। (Rs. 22,12,235)		Secdule Item Rs. 17,50,265 कार्य पूरा है। Non Secdule item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	कारिसगञ्ज नगर परिषद में गटेल चौक नईला महाविद्यालय हेतु ड्रग कोर-लेन तक जाने वाली सडक तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत गार्ड सौ-17 में गिरजाघर से पोखर टोला हेतु चिमनी बाजार मंदरसा तक पी०सी०सी० सडक निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

Chief Engineer
Infrastructure & Transport
North Bihar, Buxardo, Patna

List of Project Nawada District

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद नवादा क्षेत्रांतर्गत नवादा बस स्टैंड का निर्माण कार्य	पुनरीक्षित प्रशासनिक स्वीकृति - 7.27 करोड़, पत्रांक - 78, दिनांक - 19.11.2014	अनुपूरक एकराशि राशि - 698011486 करोड़ राशि - 298 करोड़, दिनांक - 15.05.2015	28-08-2020	4.00	3.88	3.51	Bus Terminal Toilet Block Drive Way Car Parking Docking Way Boundary wall Site Development Land Scaping Tube well External PHE work External Electrical Work	Bus Terminal Drive way Tube well Docking way Car Parking PHE work External Electrical work is progress Toilet Block is in progress	Boundary wall completed Docking way completed Car parking completed PHE work completed External electrical work completed High Mast Light foundation completed Toilet block in progress	Bus Terminal Tube well completed Boundary wall - 60% Docking way - 95% PHE work - 100%	work can be complete d - 20th November 2020

Handwritten Signature
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Handwritten Mark

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	परना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संयोजक का नाम-M/s. Bihar Infracon Pvt. Ltd	राशि-42.10 करॉड UP&HD Govt of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	02.08.2020	6	7	8	9	10	11	12	13
1								<p>TW-2 nos completed (At S.K.Nagar & S.K.Puri) Distribution network- Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatganj - 0 m HSC - 2250 no</p>				
2	परना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संयोजक का नाम-M/s. M.K EnterprisesLtd	राशि-5.04 करॉड UP&HD Govt of Bihar letter no.251, Date - 23.10.2018	राशि- 5.04 Cr.	07.01.2020	14.20	4.60		<p>OHSR- 5 Nons Sheikhpura- Top dome completed. S.K.Puri- Top dome & internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatganj- 4 th & last bressing work completed. bolltom dome work is in progress. Compound wall- Sheikhpura-NIL S.K.Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)</p>				
2								<p>OHSR- 5 Nons Sheikhpura- Top dome completed. S.K.Puri- Top dome & internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatganj- 4 th & last bressing work completed. bolltom dome work is in progress. Compound wall- Sheikhpura-NIL S.K.Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)</p>				

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बेहर से मीठापुर ड्रेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जे.भी	3	4	5	6	7	8	9	10	11	12	13
1		राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height	Laying of pre cast length of Drain - 2710 m	Laying of pre cast length of Drain - 3310 m Sump wall completed up to 14 m height	

(Signature)
C.E(WDS)
South Bihar, BUIDCO

(Signature)

Component Wise Physical Progress.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.		Remarks
									Upto Previous Month	During the Month	
3	बेहर से भीठापुर ड्रेनेज योजना संवेदक-सामवाहू एवं राजीव रंजन जेभी	राशि - 49.19 करोड़ 51728267 दिनांक-21.07.18	0.4928154	20.07.20	3.27	3.27		Precast length of drain-7119m Sump capacity(2375KL)-Inos Pump & motor capacity-3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height		0%
4	पटना नगर निगम प्रसारित वार्ड 30-30 में सारथी रोड से अर्धवृत्तीय गेट का आरंभिक कार्य।	0.5873800	0.4928154	4 month	0.2942790	0.2942790		RCC DRAIN 430M	75.00%		NOC awarded from NHAI
5	वार्ड 30-15 में बस ऑफ इन्डिया से मार्केट अडिक्स तक आरंभिक कार्य।	0.44 Cr	0.37	9.6.2020	7.027	2.65	2.64	Rcc drain 1804 feet	750 mtr drain completed		लोकेशन के कारण कार्य बंद।
6	भीमपुरा-16 से फुलवारी शरीफ स्थित मार्केट अडिक्स तक सड़क वार्ड ड्रेनेज कार्य-2	12.10 116/19.02.19	10.8	25.12.19	6.47	6.47	3.29	drain 3242 mtr	2935 mtr drain completed		लोकेशन के कारण कार्य बंद। 30.09.2020 पूर्ण
7	फुलवारीशरीफ खोज इन्वेली से मार्केट अडिक्स तक सड़क वार्ड ड्रेनेज योजना कार्य-3	13.16 116/19.02.19	12.31	25.12.19	8.291	6.47	3.29	drain 3350 mtr	2935 mtr drain completed		लोकेशन के कारण कार्य बंद। 30.09.2020 पूर्ण
8	कटुआ जलपूर्ति योजना										
9	सम्बंधी जलपूर्ति, फंज-2	Amt.13.22 CR, 131/08.03.18	13.7	16.05.19	9.61	9.01	6.61	1 Tubewell and Pump house 2 nos 2 Distribution Main 19120 m 3 Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos	2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress		
10	विमान जलपूर्ति, फंज-2	Amt. 5.39 CR, 131/08.03.18	5.64	23.11.19	0.00	0.00	0.00	Pipe line 62829 m HSC - 5210 m TW - 5 Pipe line 38204 m HSC - 3385 m	Pipe Line 55347 m hsc 5363 Pipe Line 13000 m hsc 3100		
11	भीमपुरा जलपूर्ति, योजना	Amt. 5.39 CR, 131/08.03.18	0.567	19/09/2019	0.254	3.00	0.00	Top Dom of Water Tower & Stair case of Tower, DG Set, Approach Road, installation of motor Pump after rewinding, earth filling inside boundary wall, residual work of pump house, attendant room, boundary wall	Rewinding of Motor, Steel Gate of compound wall and earth fill in approach road, earth fill inside of compound wall		लोकेशन के कारण कार्य बंद।

keel
C E W D S
South Bihar CIDCO Station

AF

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फंज-1 संबंदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-74.49 dated- 25.07.2011	23.08.2020	45.76	36.69	36.69	HYT/W -14Nos OHT -03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed). Pipeline 94.17 Km/121.583 Km 77% HSC - 58401/21524 Nos. 99.9%	Nos T/W -0 Nos OHT -2/3 in Progress, (0 Completed). Pipe line 6037 m HSC -1149 nos. Transformer -0 nos Motor pump -0 nos	11/14 complete OHT-2/3 in Progress pipe line 104094 m 121583m HSC 8571/121524nos Transformer10/14 nos Motor pump 9/14 nos	OHT ward 14 in progress OHT ward 45 soil filling completed Main power & equipment deployment by contractor insufficient and corona pandemic
2	बिहारशरीफ जलापूर्ति योजना फंज- 11 संबंदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	16.07.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline - 104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	Nos T/W -0 Nos OHT -2/4 in Progress, (0 Completed). DM - 12898 m HSC - 1670nos. Transformer -0 nos Motor pump -0 nos	T/W 21/23 OHT 3/4 nos DM 133480 / 162472 m HSC 8428 / 18000 Motor pumps15/23 Transformer-15/23	OHT ward 5 bottom ring beam reinforcement tying in progress OHT ward 23 bottom dome & wall concreting completed OHT W 43 progress Main power & equipment deployment by contractor insufficient and corona pandemic
3	इस्लामपुर जलापूर्ति योजना फंज- 11	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019		1.3300		63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m 68.4% HSC - 1825 nos		Total Pipe laying - 12650 m HSC 1825 nos.	

Handwritten signature
South Bihar BUIDCO

Handwritten initials

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

सितंबर - 2020
Rs. in Crores

Sl No.	Name of Project Name of Contractor	AAAES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks		
									Upto Previous Month	During the Month	Total Progress			
1	बोगारा जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	सॉलर -38.55 करोड़ Letter no-917 dated-17-12-2019.	30.94 Cr. सॉलर-30.94 Cr. 16.12.2011	15.09.2013	31.75	36.64	8	9	10	11	12	13		
2	बोगारा सिवरेज योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917 dated-17-12-2019. Amount-95.94 Cr	100.63 Cr. dated-16.12.2011	11.12.13	91.48	89.78		1. Sewer Network-66.666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-5-9mms casting completed IPS-4-1mmRCC casting completed IPS-5-civil work completed 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road-2275/2277m. (Root Inst. Road completed) C.C. Road-11570/2000m. (work completed) Kacha Road-13350/13300m (work completed) Sujata Hotel Road Restoration PCC 994.5 m casting work Completed	1. OHT-4 completed (ii) Rising Main- Completed 69826 Mir (iii) Distribution Main- 4750 Nos (iv) House Connection- 8113 sqm (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1.2,3 & 4 successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-411 Mir Completed	1. OHT-4 completed (ii) Rising Main- Completed 69826 Mir (iii) Distribution Main- 4750 Nos (iv) House Connection- 8113 sqm (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1.2,3 & 4 successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-411 Mir Completed	1. Sewer Network-66.666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-5-9mms casting completed IPS-4-1mmRCC casting completed IPS-5-civil work completed 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road-2275/2277m. (Root Inst. Road completed) C.C. Road-11570/2000m. (work completed) Kacha Road-13350/13300m (work completed) Sujata Hotel Road Restoration PCC 994.5 m casting work Completed	1. Sewer Network-66.666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-5-9mms casting completed IPS-4-1mmRCC casting completed IPS-5-civil work completed 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road-2275/2277m. (Root Inst. Road completed) C.C. Road-11570/2000m. (work completed) Kacha Road-13350/13300m (work completed) Sujata Hotel Road Restoration PCC 994.5 m casting work Completed	1. Sewer Network-66.666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-5-9mms casting completed IPS-4-1mmRCC casting completed IPS-5-civil work completed 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road-2275/2277m. (Root Inst. Road completed) C.C. Road-11570/2000m. (work completed) Kacha Road-13350/13300m (work completed) Sujata Hotel Road Restoration PCC 994.5 m casting work Completed	
3	मानपुर काली पोखर से श्याम तार से हुए अबागिरा देवा स्थान तक बरकन सहित नाली निर्माण कार्य।	0.45 Li no 88 dt 20.11.16	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet	Drain - 1050feet	Drain - 1050feet			
4	गया-मयावा मेन रोड में मुफ्तसिल मॉड से कॉन्क्रिटेशन तक बरकन सहित नाली निर्माण कार्य।	0.33 Li no 88 dt 20.11.16	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet	Drain - 395 feet	Drain - 395 feet			

Handwritten signature and date
31/10/20

Handwritten signature

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-596, dated- 28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w - 4 OHT - 2 Distribution - 37002 HSC - 15318	37.360KM	complete	complete	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w - 14 OHT - 0 Distribution - 84900 HSC - 4900	52.738	0	60784.262	11 60837 3047
3	मखडुवापुर जलापूर्ति योजना फेज- II	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.00			Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress), OHT no provision. Pipeline- 24.63 KM/26.597KM, HSC-1680/3133	Work in progress T/W-2/2(in progress), OHT no provision. Pipeline- 24.63 KM/26.597KM, HSC-1680/3133		

(Signature)
C. E. (Accounts)
South Bihar, BUIDD

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Arwal District

सितम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL	राशि- 2.49 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewell-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewell-1 Pump house-1 Distribution main-3750 m OHT-1 HSC- 212	31.08.2020	Tubewell-1 Pump house-1 Distribution main-3750 m OHT-1 HSC- 212	

AP

31/10/20
C.E(WDS)
South Bihar,
BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	दरौलीपुर नगर परिषद के अन्तर्गत गार्ड स्को-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निर्दिष्ट उपलब्ध नहीं कराया गया।
3	बडहिया नगर पंचायत में प्रशासनिक भवन से सौताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निर्दिष्ट उपलब्ध नहीं कराया गया।
4	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थागा होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए बुधरचक पुन तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक पदाधिकारी द्वारा निर्दिष्ट उपलब्ध नहीं कराया गया।

(Signature)
South Bihar
BUIDCO

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03. 2018	6.548	6/3/2020	-	-	-	Pipe Line - 33.00 km HSC - 4865 T/W - NIL	HDPE Pipe-63 mm, 90 mm, 110 mm & 160 mm supplilled HDPE Pipe-63 mm distribution 3540 M (88.50%) & HDPE Pipe-63 mm 2570 M HYTW work in progress House Service Connection 700 nos (15%)	HEPE Pipe 225 mm supplid HYTW work complete & 2nd HYTW work in Progress House Service Connection 300 nos	HDPE Pipe-63 mm, 90 mm, 110 mm & 160 mm & 225mm supplilled HDPE Pipe-63 mm distribution 3540 M (88.50%) & HDPE Pipe-63 mm 2570 M HYTW work in progress House Service Connection 300 nos	

AF


 (C.E/W/S)
 South Bihar,

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	सासाराम स्ट्रीम वाटर ड्रेनेज स्कीम फेज-1 संवेदक का नाम- M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.19	25.00	25.00	14.97	Drain 6.0 km	Drain 4.10 km				
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018	36.00	42.00	35.91	T/w - 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117 008 Km HSC - 7120/14533 Nos.			T/W-6 complete pump house 6 complete D- mains 11505 over head tank-2 complete 2 progress house service connection -7968 Nos. sump house 1 in progress	Land for Kadirganj OHT not handed over by C O Forest Clearance for Master reservoir at Chandan Padga
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	9.00	13.00	9.00	T/w - 2 OHT - 3 Distribution - 58844 HSC - 28025	Work in Progress. T/w - 1 Completed, OHT- 1 Completed. Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos			T/W-2 complete pump house 2 complete D- mains 56797 m -OHT 2 progress house service connection 5536nos	Land for Land of Sulemanganj OHT not received
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engtcon Pvt Ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	43.00	42.99	43.27	T/w - 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress T/w 13/14 Completed, OHT- 2/4 completed, 2 progress) Pipeline 78.98Km/132.908 Km HSC - 7569/18343 Nos			T/w-14 complete pump house 14 complete D mains 89542 m OHT 3 complete 12oht progress 9598 HSC sump house 1 com	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.71 पत्रांक- 139 / 15.03 2018	राशि-3.26 06.10.2018	21.10.19	1.60	1.60	1.60	Distribution - 13354 HSC - 3550	Distribution - 13000 m HSC - 1150			D mains 1703.5 m HSC 1335 nose	

AP

वेद संतोष
South Bihar, BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

सितंबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos.	-	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos.	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Consti pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed), Pipeline 40.154 Km/86.600 Km HSC - 2298/8921 Nos.	-	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed) Pipeline 40.154 Km/86.600 Km HSC - 2298/8921 Nos.	
3	डुमरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 139/15-03-2018	राशि-4.98 11-09-2018	19.10.19	2.68	1.50	2.18	Distribution - 24750 HSC - 4579	Distribution main-23779 m HSC-3121	-	Distribution main- 23779 m HSC-3121	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II	राशि-3.71	3.79	21.10.19		0.49		Water supply	Distribution main-16830 m HSC-2428	-	Distribution main- 16830 m HSC-2428	

AP

keel
C.E.W (MS)
South Bihar, BU/DC

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-02.03.2016	32.52, Dated-06- 01-2017	31-08-2019	25.915	22.46	215341536 Utilization BTC Form 42 (A) vide letter no. 114, 07.03.2020 & 9337044/B TC Form 42 (A) vide letter no. 274, 26.06.2020 to M.D. Buidco	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 Km/49.555 Km (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	10	11	12	निदेशानुसार पुनर्स्थापन कार्य हेतु स्वीकृत प्राक्कलन के अनुरूप पथ प्रमदल-1 औरंगाबाद को राशि हस्तांतरण की प्रक्रिया की जा रही है।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	(A) 33.53980 (B) 101.89397 135.43377 Amrut 185/18.01.2019	Nil	Nil	Nil	Nil	(a) ESR/OHT-07 Nos. Distribution- 96.68 km HSC- 1400 Nos (b) Tubewell-12 Nos MER-01 Nos. CWR at Barun-20.10 km. Distribution - 77.81 km HSC-8340 Nos.	6			5589 M 49399.5 M (99.35%) 02 (600k/900 kl) 98M 3439 nos. 91.22% w.no.- 04,10,11,12,13&1 5, Saturated (Sump 1080 kl)	13	Board of Directro approval awaited

AF

100

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज-1 संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 / 15 03.2018	6.89 11.09.2018	10.09.2019	5.36	4.71	2.9766 Crore utilization BTC from- 42 A vide letter no. -	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection -	Distribution - 27592 m HSC-3171	27592 M (95.10%)0 3579 / 50.66 % w.no. - 01,06,07,08,09,10 ,11,12,15,16,23,2	कार्य प्रगति पर है।	

Keel
C.E(WDS)
South Bihar, BUIDC.05/11/17

A

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

सितम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेक्षण का नाम-गणधीपति कंस्ट्रक्शन प्रो.वैलिया कार्यपालक अभियंता का नाम-देवेन्द्र प्रो.वैलिया मोबाईल नं-9430252424	3 राशि- 74.417 Letter no- 421.02-03-2016	4 राशि- 79.99 dated- 24.08.2018	5 23.08.2020	6 15.00	7 15.00	8 15.00	9 Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m	10 Work in Progress. T/w 6/6 Completed, OHT- 2/6 in Progress, (0 Completed). Pipeline 76.48 Km/125.225 Km HSC - 7727/25167 Nos.	11	12 Work in Progress. T/w 6/6 Completed, OHT- 2/6 in Progress, (0 Completed). Pipeline 76.48 Km/125.225 Km HSC - 7727/25167 Nos.	13
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेक्षण का नाम-गणधीपति कार्यपालक अभियंता का नाम-देवेन्द्र प्रो.वैलिया मोबाईल नं-9430252424	3 राशि- 53.49 Letter no- 108.17-01-2018	4 राशि- 52.19 dated- 24.08.2018	5 23.08.2020	6 11.27	7 11.27	8 0.49	9 1. Tube bell-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarters-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8 Stand post-45 nos 9 Steel main gate-8 nos 10 Compound wall-1000m 11 House Service connection-10021 Nos 12 Rising main 13. Water Distribution network-78025m 14 Campus Devl 15. Chlorinator-8nos 16 Approach road	10 Work in Progress T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 59.66 Km/78.029 Km. HSC - 7000/10021 Nos	11	12 Work in Progress T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 59.66 Km/78.029 Km. HSC - 7000/10021 Nos	13
3	जगदीशपुर जलापूर्ति योजना फेज- 11	राशि -3.71 139/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428		16830 m laying HSC 2428	

AP

Success
CLEAN/DSI
South Bihar, BU, IDC Co. 5/11/20

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhagalpur District**

रिपोर्ट - 2020
Rs. In Crore

Sl. No.	Name of Project Name of Contractor	AMES With No. & Date. (No. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress:			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	भारतवायु इंजीनियरिंग कंसल्टिंग कंपनी प्रा. लि. Contractor-AMES CZAR CONSTRUCTION	रि. 03/06/19 Letter-03/06/19/021- 03/20/15-1919	रि. 31.61 Cr 04-09-2019	26.3.20	3.54	3.84/000	158,09,000	Drain -14 Km	Drain -4.550 Km	fund not		

Handwritten signature
South Bihar, B. I. D. C.

Handwritten signature

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

Patna District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 -275.21 CR 2. Supplementary Agreement dated 25/06/2018 - 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	212.37 Cr.	212.37 Cr.	Yes	Block-A Block-B Block-C Block-D STP UGT SUBSTATION AC PLANT ROOM DRIVERS DORMITORY BUS SHED INTERNAL ROAD WORK (RIGID PAVEMENT) BOUNDARY WALL TERMINAL BLOCK	Rcc completed Rcc completed Rcc completed 8th floor Roof slab RCC work in progress Baffle wall RCC in progress Rcc work completed Building completed Building completed Rcc completed Two nos bus shed (Arrival completed in all sense) upto terminal block 1298 rmt Rcc work in progress Arrival Terminal block Rcc in progress.	Finishing work in progress Finishing work in progress Finishing work in progress Truss fabricated work is in progress for arrival. Balance baffle wall Rcc in progress. Mep to start Pump erection & pipeline work Commissioning to take place External painting work to start Block work & plaster work in progress. Balance area base preparation work in progress. Balance RCC under progress Balance brickwork, plaster & grill fixing work under progress for East and North side. Ramp slab Rcc work completed.	90% 86% 98% 76% 80% 85% 100% 100% 86% 32% 76% 55% 30%	1. Balance outstanding to be cleared INR 12 cr 2. Readjustment of southern side of boundary line decision pending
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संचालक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08 2014 एच	राशि-25,20,08,336.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Post-85	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	पुनरोचित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04.20 के द्वारा पत्र भेजा गया है।

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna West												
District-Patna												
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एस फ्लाइ ओवर पीलर नम्बर-263) के बगल में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य /HANUMANT HITECH INFRASTRUCTURE	0.35048 &16/27.03.18	0.3022205/ 16.01.19	13.07.19	0.17600	0.17524	0.17524	Drain-600 ft Road- 700 ft	work completed	work completed	work completed	निधि की कमी।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड साईस लेन तक पी0सी0सी0 एवं आर0सी0सी0 नाला का निर्माण कार्य / USHA CONSTRUCTION	0.44938 &124/26.12.18	0.3866381 /13.02.19	12.08.19	0.223469	0.21570	0.21570	Drain-600 ft Road- 600 ft	Drain-500 ft Road-500 ft	Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापादाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (आनं0) दिनांक-18.03.2020 एवं पत्रांक-687 दिनांक-17.08.2020 द्वारा अनुरोध किया गया है।	
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं0-37 में बबु गार्डन अपार्टमेंट के आगे संधा दुकान से उत्तर की ओर जगदीश कुमार के मकान के अंतिम भाग तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य।/ SANDEEP PATIL	0.19606 &07/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	0.09803	Drain-320 ft Road- 300 ft	work completed	work completed	निधि की कमी।	
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में अवस्थित रजनीकांत ओआ, मुकेश पाठक के घर प्लॉट से श्री हरिश्चक्र पाण्डेय के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ RANJIT KUMAR	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road- 712 ft	work completed	work completed	work completed	निधि की कमी।
5	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं0-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 &07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road- 800 ft	Drain completed Road- GSB Only	Drain completed Road- GSB Only	Drain completed Road- GSB Only	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks	
									UP to Previous month	During the month	Total Progress		
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-0-37 के वि. व. रैया नगर में बेली रोड से बिरेन्द्र यादव के घर तक पथ में पीओसीओ ड्रलाई एवं आरओसीओ नाला निर्माण कार्य। / NAVIN KUMAR	1.82467 & 07/27/09/18	1.4692975/ 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain-2465 ft Road- 2465 ft	Drain-150 ft Road-150 ft	Drain-1800 ft Road-1800 ft	11	12	13
6	नगर परिषद दानापुर वार्ड सॉ-05 एवं 06 में मुख्य सड़क एन0एच0 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। / NARESH KUMAR	2.33040 & 91/28/02/19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft / P C C Road 853 ft	Only Piling work completed	Only Piling work completed			
8	नगर पंचायत मनेर अन्तर्गत वार्ड सॉ-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरओसीओ नाला, कमर स्लैब एवं पीओसीओ सड़क निर्माण कार्य। / SANDEEP PATIL	1.8974 & 07/27/09/18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road- 492 ft	work completed	work completed			
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत वार्ड नं-05 अन्तर्गत राजा बाजार पथ सॉ-72 के उपर शंकर इलेक्ट्रिक दुकान से राजीव रंजन वर्मा के घर तक पीओसीओ सड़क निर्माण कार्य।	0.13781 UDHD LL- 78/ 06.12.2017	0.1236935	4 month	0.0689050			PCC ROAD 183 M				35%	स्थल पर उपलब्ध भूमि की स्थिति के अनुसार कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड सॉ-30 अन्तर्गत पूर्वी डेलवर्ग में श्री सोपल झा के मकान तक एवं इसके निक पथों में मू-गर्म नाला एवं पीओसीओ पथ का निर्माण कार्य। सर्वेदक श्री शंकर शर्मा	0.43451 UDHD LL-123/ 26.03.2018	0.3669285	29.07.2019	0.0345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M				10 % 100 %	निधि के आभाव में पथ का कार्य किसी एक वाली का कार्य पूर्ण।
3	पटना नगर निगम अन्तर्गत वार्ड नं-29 में खासमहल मुख्य पथ एवं निक पथ में मू-गर्म नाला एवं पीओसीओ सड़क निर्माण कार्य। सर्वेदक श्री सतीश कुमार	1.967925 UDHD LL-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M				90% 90%	मानसून में जलजमाव के कार्य कार्य पूर्ण नहीं हो सका।
4	नगर परिषद फरुही अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होले हुए नटराज नगर होते हुए रेवेन हन्टर तक मूगर्म नाला एवं पीओसीओ ड्रलाई कार्य। सर्वेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No - 111/09/01/2019	0.7070037	03.08.2020	0.3813750			PCC ROAD 1600 ft H P DRAIN 1600 ft				20 % 80 %	कार्य प्रारंभ।
5	नगर परिषद मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखापीचक में पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य।	2.56943 No.- 63/27.09.201 8	2.2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M				40% 100%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks	
									UP to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
6	नगर परिषद मोकामा अन्तर्गत वार्ड नं-01 में 580 रामचन्द्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पीसीसी0 डलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य।	1.984 UDHD Lt- 79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M			45% 100%		
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चतुर्भुजा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सीलिंग का सम्पत्ति, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Lener No. 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO Electrification and Water Supply --			90%	गौरी जिला पशुपालन पदाधिकारी, पटना से अग्रगत	
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor: Sri Rajkopal Sharma पटना नगर निगम क्षेत्र-तर्मत वार्ड नं-0-72 में दीवानगंज रेलवे हाल्ट के नीचे अजय जी के कोचला डिपो से महिमाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री सतीश कुमार	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000							कार्यदिना निर्दिष्ट तथा जमीन विवाद के कारण कार्य बाधित	
9	पटना नगर निगम वार्ड नं-0-61 व 68 में कृष्णा बेल्दार जी के मकान से बेलवारी टोला सुनील चौधरी बौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.767 ud&hd Leter No.- 80/12.02.2019		6 माह	#VALUE!			PCC ROAD RCC DRAIN			30% 30%	रेलवे की जमीन। N.O.C प्राप्त करने की कार्यवाई की जा रही है।	
10	पटना नगर निगम वार्ड नं-0-66 में मरसा गली में सड़क सह नाला निर्माण कार्य। संवेदक श्री अविनाश कुमार	0.37026 ud&hd Leter No.- 80/12.02.2019	0.3113402	6 माह	#VALUE!			PCC ROAD RCC DRAIN			80% 80%		
11	पटना नगर निगम वार्ड नं-0-67 में सीताराम दीक्षित बाबा के मोड़ से रामातार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Leter No.- 80/12.02.2019	0.4201634	6 माह	#VALUE!			RCC DRAIN			30%		
12	पटना नगर निगम वार्ड नं-0-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोटा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Leter No.- 80/12.02.2019	0.4204577	6 माह	#VALUE!			RCC DRAIN			20%		

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार मकान / प्रशासनिक मकान निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	10/29/2017	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोड्राम घानगावां रोड से राहुल सैजिन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	9/30/2019	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।
4	जहानाबाद नगर परिषद वार्ड स0-03 अंतर्गत नारायण मुनी के घर से मुन्ना साव के दुकान होते हुए रविन्द्र पासवान के घर तक दक्षिणी दोलतपुर में नाली निर्माण कार्य। बैजनाथ निर्माण इंडिया प्रा0 लि0	Letter-20 date- 07.02.2019 1.51 CR AGREEM DATE- 02.10.2019	1.31	21.07.20	1.31	1.31	1.31	CONST. OF DRAIN	WORK COMPLETE	complete	complete	निधि की कमी।
5	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण रुपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि की कमी।
6	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	वाई 70-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ नाला एवं टक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि अभाव।
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सिक्रेट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT 14.07.2015	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अंतर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता,जलापूर्ति एवं विद्युतीय कार्य) मतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित मगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अंतर्गत नगर परिषद दुमराँव के प्रशासनिक भवन का निर्माण कार्य सवेदक - अवलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	4.215	4.215	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	मुख्य भवन का भूतल एवं प्रथम तल का छत ढलाई कार्य पूर्ण प्रथम तल का कार्य प्रगति पर है बाइंडी वाल का Retaining wall & Brick work का कार्य पूर्ण है फिनिशिंग का कार्य शेष है Campus में मिट्टी	NIL	मुख्य भवन का भूतल एवं प्रथम तल का छत ढलाई कार्य पूर्ण प्रथम तल का कार्य प्रगति पर है बाइंडी वाल का Retaining wall & Brick work का कार्य पूर्ण है फिनिशिंग का कार्य शेष है शौचालय के Brick work का कार्य प्रगति पर	
2	नगर निगम, गया शौचालयगत दीर्घी तालाब के उन्नयन एवं सौदर्भिकरण कार्य Name of the Contractor- Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27	0.0713756	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block Dewatering Completed. Desilting work partilly completed.	NIL	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block under construction	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	जगजीवन कॉलेज के सामने बुल्डा शहीद मजार (लखीगंज) होते हुए संजय शर्मा (महुएत) होते हुए खटापी कोठी तक पीएससीओ पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain completed. (ii) Construction of Road -500 feet	-----	(i) Construction of Drain completed. (ii) Construction of Road - completed	Completed
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीएससीओ पथ एवं ढक्कन सहित नाली का निर्माण Contractor- Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	-----	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	Completed
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीपीएडर कार्य Name of the Contractor- Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305	NIL	NIL	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain - 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet	NIL	(i) Construction of Drain - 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet	Water supply pipe is to be laid by ADB project Work will be started after supply pipe laid. 11000V electric wire passed at low height due to which JCB for pipe laying is unable to work.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीएससीओ पथ का निर्माण एवं उन्नयन कार्य Name of the Contractor- Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Road -650 feet (ii) Construction of drain Cover- 600 feet	NIL	(i) Construction of Road - 650 feet (ii) Construction of drain cover-600 feet	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	वाहई सं-53 अर्नाल मूसंडा में पीओसीओ पथ एवं नाला निर्माण। Name of the Contractor- Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11- 2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895	0.3846501	NIL	(i) Construction of Drain - 1700 feet (ii) Construction of Drain - 850 feet (iii) Construction of Road - 850 feet	(i) Construction of Drain Cover ~ 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 850 feet	Construction of Drain - 1700 feet Construction of Drain - 535 feet Construction of Road - 1385 feet	Construction of Drain Cover - 677 feet Construction of Drain - 1700 feet Construction of Road -1385 feet	
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैण्ड निर्माण योजना संबंधक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड एवं तिथि-02.06. 2016	12 Month	2.00	2.00		(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv)COMPOU ND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण।	कार्य पूर्ण।	उद्घाटन संपन्न	निधि की कमी।
2	नवीनगर बस स्टैण्ड निर्माण योजना संबंधक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.70 करोड एवं तिथि-02.03. 2016	06 Month	1.60	0.60	0.60	छत ढलाई कार्य पूर्ण प्लास्टर एवं campus Development कार्य प्रारम्भ।	कार्य पूर्ण।	प्लास्टर, पेंटिंग बिजली एवं नल-जल का कार्य बाकी।	अक्टूबर माह तक कार्य पूर्ण हो जाएगा।	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earth work 2. boundary work 3. pathway pathway 4. toilet 5. parking area 6. guard room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress Total 82 % work completed			Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs seating and boating 2. Construction of pargola 3. Construction of parking area.	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress Total 90% work completed			

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nalanda District.												
1	वार्ड नं- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2- 02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	-	Drain = 636 m Road = 583 m	Drain = 476.52 m Road = 331.62 m	Drain = 00m Road = 00 m	Drain = 476.52 m Road = 331.62 m 70% work completed	
2	वार्ड नं- 21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अचक्षय प्रसाद)	45.530	Rs. 40.224 lakh/ F2- 01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं-44 संतोष जी के नवनिर्मित घर से कैलाश जी के डुकान होते हुए प्रा0 वि0 मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2- 03/2019- 20 dt. 20.03.2020	19.09.2020	37.980	19.891	19.891	Road = 803 m Culvert = 10 nos. Length = 48 m	Road - 583.38 m Culvert - 9 No. 72 % work completed	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. 72 % work completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nawada District.												
1	नगर परिषद, नवादा क्षेत्रांतर्गत नवारा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-727 करोड, जामाक-463, दिनांक-03.02.2020 राशि-4.00 करोड पत्रांक-78, दिनांक-18.11.14	अनुसूक्त एकरासित राशि-6801148 6 राशि-2.98 करोड दिनांक-15.06.15	28.08.2020	4.00	3.88	3.51	Construction of Bus Terminal	Bus terminal Drive way Tube well Docking way Car parking PHE work External electrical work in progress Toilet Block is in progress	Boundary wall completed Docking way complete Car parking complete PHE work complete External electrical work complete High mast light foundation complete Toilet block in progress	Bus terminal Tube well Complete Boundary wall-60 % Docking way-95 % PHE work-100 % दिनांक-18.09.2020 को योजना का उद्घाटन संपन्न हुआ।	
List of Project Banka District.												
1	नगर परिषद बांका अन्तर्गत वार्ड सं-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4459792 (in Cr.)	-		पी0सी0सी0 पथ निर्माण कार्य।	कार्य प्रारंभ	निर्माण सामग्री कार्य स्थल पर एकत्रित की जा रही है।	निर्माण सामग्री कार्य स्थल पर एकत्रित की जा रही है।	बरसात के कारण कार्य बाधित।
2	नगर परिषद बांका अन्तर्गत वार्ड न0-09 करहरिया रोड में स्को कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.9876	21.09.2020	0.0706 Cr.	0.0559656		पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी. पथ निर्माण कार्य पूर्ण।	पी0सी0सी0 पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद बांका अन्तर्गत वार्ड न0-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कमाण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	C.0731 Cr	0.0450496 Cr		पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी. नाला 50 मीटर एवं पी.सी.सी. पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी. पथ निर्माण कार्य।	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Bhagalpur District.												
1	सुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं कुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2307967	27-11-2020				मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से छुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2480887	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्सू चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमन चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2466256	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।
List of Project Rohtas District.												
1	नोखा बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06.2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand				जमीन अनुपलब्धता के कारण राशि संबंधित नगर पंचायत नोखा को हस्तांतरित कर दिया गया है।
List of Project Lakhisarai District.												
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date:27.09.2018	0.1474 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-6 में जफरीया भागत से चौब भागत एवं रामजी साह से संसुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date:27.09.2018	0.1974 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड 80-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2084 Ref.160 Date 27.03.2018	0.1983 Date 16.08.2019	15.02.2020	1042000	0	0.00	(ii) Drain work with Cover.	Drain work completed		Work Completed	निधि की कमी।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date.-	2.1966 date -26.06.18	25.12.2019	2.2914	0		Building work	Foundation work completed.		Work in progress.	
5	बडहिया नगर पंचायत के बडहिया सिमल से जगदम्बा स्थान होर हु: श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	2413500	0	0.00	(i) P.C.C Road (ii) Drain work	200 m Drain and Slab work completed.			निधि की कमी।
6	वार्ड नं0 01 में एन0 एच0 80 जगदम्बा नील मोड से भाया कोशल बावू के फुलवाडी होते हु: सगर अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	4590050	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.			निधि की कमी।
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सीनाराम सिंह के घर होते हु: नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	2710250	0	0.00	(ii) Drain work with Cover.	300 m Drain work completed.			निधि की कमी।
8	नगर पंचायत बडहिया में बरपास मोड नगर पंचायत बडहिया कार्यालय के निकट धाना होते हु: सरोज सिंह के घर होते हु: इन्दुपुर दुर्गास्थान होते हु: बुरहख पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	4322950	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।			निधि की कमी।
9	पवनहला से भी0एन0एन0 कॉलेज तक बडिपास सडक का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	5965275	0	0.00	(i) Earth work (ii) G.S.B (iii) P.C.C Road	(i) Earth work completed.			निधि की कमी।
10	महिला विद्यालय के पास वार्ड का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021	4599850	0	0.00	(i) Civil work & Land Scope (ii) Earth Filling (iii) Counter Room	कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सोन्दरीकरण कार्य	219.14673 Cr. Letter no -07 dt. 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मोर से पूरब होते हुए बरबीघा रोडपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्राधीन अन्तर्गत राजा रानी लालाब का सौन्दर्यकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.8752	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soling work.	(1) Boundry wall complete (2) Toe wall progress (3) Grill work in progress 40%	1. Toe wall complete 2. Grill work in progress 80%	80%	
2	नगर पंचायत हवेदी खडगपुर सहनावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	11.09	No	Ghat Work.	50%	10%	60%	
3	नगर पंचायत हवेदी खडगपुर के पंचवदन स्थान के निकट लालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0	No	Ghat Work.	30%	20%	50%	

List of Project Jamui District.

1	नगर पंचायत झांझा में बस स्टैण्ड का निर्माण कार्य।	1.8169	1.5472	02.06.2019	1.8169	1.4148	1.1	(i) Building work, (ii) Flooring Boundary wall (iii) (iv) Approach Road work.	(i) Building work Completed, (ii) Flooring work Completed, (iii) Boundary wall Completed (iv) Approach Road work is Completed	0	Work Completed	
---	--	--------	--------	------------	--------	--------	-----	---	--	---	-------------------	--

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer(South) Infra

(Signature)
5/11/19

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : September 2020

ADB Projects

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shirram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	98.59 (including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 447.776 Km (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. (iv) CSC - 05 Nos. (v) GLSR - 03 Nos.	(i) Distribution Network - 208.384 KM Pipe Laid (DI- 54.443 KM, HDPE- 153.941 KM) (ii) Road Restoration - 34.507 KM Done. (iii) Construction of New Reservoir - 03 Nos. in progress (Mastalipur, Bhusunda Meela & Joda Masjid). (iii) HSC - 11741 nos. connection done & 2677 Nos. Water Metre connection done. (iv) CSC - Work in progress at 02 locations i.e., Bhusunda Meela & Dandibagh. (v) GLSR -work in progress at 01 location i.e., Brahmnyoni.	Pipe procured at site:- HDPE - 154 km out of 301 km & DI - 128 km out of 145 km (Total = 282 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvr. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	23.95 (including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No. (ii) CWR - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 Km (v) Production Tubewell - 24 Nos.	(i) GLSR - Plinth protection work in progress. (ii) CWR - Slab water proofing in progress. (iii) Control Room - At 02 locations work in progress (i.e. Bhusunda Meela & Joda Masjid). (iv) Rising Main - 10.208 Km DI pipe laid. (v) Production Tubewell - Total 23 Nos. Boring work completed.	Pipe procured at site:- DI - 14.4645 km out of 17.050 km

01/10/2020
 DEE / pmu
 1-10-20
 Pmc.

ADB Projects

30/09/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026	227.43	137.48	134.70 (upto 31-03-2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 303.852 Km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	(vi) Observation Tube well - 5 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama).	1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for FB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor.
			For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027						
			For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027						
			For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 22/06/2026						
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032				1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 8) Team mobilised, Survey & Design work started at site by contractor.	

PKM
01/10/2020
DPERMU
PKC
1-10-20

ADB Projects

30/09/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manipur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 07 nos. IPS land, 01 no. IPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

11/10/2020
 1-10-20
 Anand

ADB Projects

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job 14) Submersible Pump - 50 nos.) 15) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/03/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलसंधारण निर्माण हेतु सूचनाएं वगैरे का कार्य किया जा रहा है तथा पटना जलपूर्ति का PPR/DPR तैयार किया जा रहा है। 2) PPR तैयार करने हेतु ADB Consultant BUIDCO के सहयोग से बनाया जा रहा है। 3) पटना जलपूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR तैयार किया जाना को दिनांक 13-09-2018 को समाप्त किया जा चुका है। 4) Loan proposal from ADB is under process. 5) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been spleate into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 6) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

15-01-20
 ADB
 01/10/2020
 DPE, PMU