

Bihar Urban Infrastructure Development Corporation Ltd., Patna.



Progress Report

Month: August 2021

Index

1. <u>Water Supply, Drainage & Sewerage (North Bihar)</u>	-Page: 01-24
(i) East Champaran	-Page: 02-03
(ii) West Champaran	-Page: 04-05
(iii) Vaishali	-Page: 06
(iv) Sitamarhi	-Page: 07
(v) Sheohar	-Page: 08
(vi) Muzaffarpur	-Page: 09-10
(vii) Kishanganj	-Page: 11
(viii) Araria	-Page: 12
(ix) Purnea	-Page: 13
(x) Katihar	-Page: 14
(xi) Darbhanga	-Page: 15-16
(xii) Madhubani	-Page: 17
(xiii) Samastipur	-Page: 18
(xiv) Saharsa	-Page: 19
(xv) Madhepura	-Page: 20

(xvi)	Supaul	-Page:	21
(xvii)	Chhapra	-Page:	22
(xviii)	Siwan	-Page:	23
(xix)	Begusarai	-Page:	24

2. Infrastructure & Transport (North Bihar) -Page: 25-45

(i)	Khagaria	-Page:	26
(ii)	Begusarai	-Page:	27
(iii)	Supaul	-Page:	28
(iv)	Madhepura	-Page:	29
(v)	West Champaran	-Page:	30
(vi)	Muzaffarpur	-Page:	31-32
(vii)	Chapra	-Page:	33
(viii)	East Champaran	-Page:	34-35
(ix)	Saharsa	-Page:	36
(x)	Vaishali	-Page:	37-41
(xi)	Darbhanga	-Page:	42-45

3. Water Supply, Drainage & Sewerage (South Bihar) -Page: 46-74

(i)	Patna Drain, South Bihar (Work Division)	-Page: 47-58
(ii)	Patna	-Page: 59-61
(iii)	Nalanda	-Page: 62
(iv)	Gaya	-Page: 63
(v)	Jehanabad	-Page: 64
(vi)	Arwal	-Page: 65
(vii)	Lakhisarai	-Page: 66
(viii)	Jamui	-Page: 67
(ix)	Munger	-Page: 68
(x)	Nawada	-Page: 69
(xi)	Rohtas	-Page: 70
(xii)	Aurangabad	-Page: 71
(xiii)	Buxar	-Page: 72
(xiv)	Bhojpur	-Page: 73
(xv)	Bhagalpur	-Page: 74

4. Infrastructure & Transport (South Bihar) -Page: 75-89

(i)	Patna	-Page: 76-82
-----	-------	--------------

(ii)	Jehanabad	-Page: 82
(iii)	Buxar	-Page: 83
(iv)	Gaya	-Page: 83-85
(v)	Aurangabad	-Page: 85
(vi)	Ara	-Page: 85
(vii)	Nalanda	-Page: 86
(viii)	Nawada	-Page: 86
(ix)	Banka	-Page: 87
(x)	Bhagalpur	-Page: 87
(xi)	Lakhisarai	-Page: 87-88
(xii)	Sheikhpura	-Page: 88-89
(xiii)	Munger	-Page: 89

5. Asian Development Bank (ADB) **-Page: 90-92**

6. National Mission for Clean Ganga (NMCG) **-Page: 93-104**

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

**Water Supply, Drainage & Sewerage
(North Bihar)**

Progress Report

Month: August 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District



अगस्त-2021
Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	Pipeline-0 km HSC-0 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	40.08	40.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-111.457 km HSC-6404 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp., 1 in progress Pump Motor -2 Transformer-4	Pipeline-4.808 km HSC-1002 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0	Pipeline-116.265 km HSC-7406 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp. Pump Motor -2 Transformer-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	

R-4

RT

17/3

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलापूर्ति योजना फेज- I संवेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- 1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II संवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	चक्रिया रेलवे गुमटी 136 से हिन्दू चक्रिया होते हुए साहेबगंज रोड, शालीनगर रोड तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	-	3100 ft drain pcc 0 ft	

Rm Pankaj
06/09/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/10

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	48.80	45.39	35.33	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-97.220 km HSC-9800 OHT-4 in progress Tubewell-11 Pump House-11 Pump Motor-6 Transformer-7 SCADA-3	Pipeline-0.775 km HSC-169 OHT - 4 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-97.995 km HSC-9969 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	(i) बाजार तनिति में अनापत्ति प्रमाण पत्र प्राप्त स्थल पर दूसरे व्यक्ति का कटा जमाबंदी को रद्द करने की कार्यवाई प्रशासन द्वारा की जानी है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	66.04	57.00	38.35	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-136.319 km HSC-14323 OHT-6 in progress Tubewell-18 Pump House-8 Pump Motor-14 Transformer-18 SCADA-0	Pipeline-7.551 km HSC-1258 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-143.870 km HSC-15581 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

Pan

82

7/8

5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18				PHE & Electrification work	95% work completed		95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18				PHE & Electrification work	95% work completed		95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Drain-365 m Road-1524 m	Drain-365 m Road-1090 m		Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.794585	0.794585	Drain-762 m Road-1280 m	Drain-518 m Road-885 m		Drain-518 m Road-885 m	

Raj. Ranjan
06/09/2021
AE

TS to CE
06/09/21
(WSD), North Bihar

Chief Engineer
06/09/21
(WSD), North Bihar

21/12

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

8

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	43.40	27.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.076 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-4 Transformer-7	Pipeline-0.478 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-4 Transformer-7	(i) अजान पीर के पास एवं गाँधी सेतु की तरफ NH कासिंग का अनापत्ति प्रमाण पत्र अग्रप्राप्त है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Run freely
06/09/2021
AE

TS to CE,
(WSD), North Bihar
06/09/21

Chief Engineer
(WSD), North Bihar
06/09/21

5/11

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District



अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.506	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Am. Ranjuly
06/07/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

ATC

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अगस्त-2021

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Pran Pankaj
06/08/2021
AE

TS
06/9
TS to CE,
(WSD), North Bihar

TS
06/9/21
Chief Engineer
(WSD), North Bihar

9

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अगस्त-2021

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar, M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	15.62	12.59	10.57	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD- Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 1169.20m Bottom slab PCC- 991.70m. RCC Raft- 900.20m. Side wall RCC done- 1st Lift- 826.20 m. 2nd Lift- 737.20 m. 3rd Lift- 694.70 m. Top Slab- 88.5m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 12 m Bottom slab PCC- 9.00m. RCC Raft- 9.00m. Side wall RCC done- 1st Lift- 9.00 m. 2nd Lift- 22.5m. 3rd Lift- 22.5 m. Top Slab- 36.10m Culvert- 0m	Mithanpura to Tirhut Canal Drain Excavation- 1181.20m Bottom slab PCC- 1000.70m. RCC Raft- 909.20m. Side wall RCC done- 1st Lift- 835.20 m. 2nd Lift- 759.70 m. 3rd Lift- 717.20 m. Top Slab- 124.60 m Culvert- 12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.
2	गार्ड सं-30 एवं 34 में पराव पोखर से निर्माण तक माया गली न-02 में पीएसडी पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉथि एवं आरिओ बिहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	158.65	54.98	Road-750m Drain-1500m	Road-685m Drain-1186m	Road-0m Drain-0m	Road-685m Drain-1186m	वर्षा के कारण कार्य बाधित है।
3	गार्ड सं-12 में पीएसडी कोलोनी होते हुए 800 मगिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉथि एवं आरिओ बिहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	99.89	32.83	Road-1220m Drain-1220m	Road-225m Drain-1215m	Road-0m Drain-0m	Road-225m Drain-1215m	वर्षा के कारण कार्य बाधित है।
4	गार्ड सं-30 में प्रजापति ब्रम्हा गली से कलमनांग रोड एम्बोसन कोचिंग तक पीएसडी पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉथि एवं आरिओ बिहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56	49.28	20.61	Road-675m Drain-675m	Road-356m Drain-616m	Road-0m Drain-0m	Road-356m Drain-616m	वर्षा के कारण कार्य बाधित है।
5	गार्ड सं-17 बालूघाट दुलानी से ब्रह्मस्थान बाँका होते हुए डा0 कपिलदेव सिद्ध के घर भाया प्रदुम्न राजक रामलखन लाल कर्ण के घर से दाहिने डा0 बी0के0 चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नॉथि एवं आरिओ बिहार, पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01	123.77	68.71	Road & Drain 625 m	100% Drain Completed 50% Road completed	No work	100% Drain Completed 50% Road completed	वर्षा के कारण कार्य बाधित है।

Ran

B

12

6	लकटीवाही में से भाया जगनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा मोदान होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.31	81.78	Road-2000m Drain-625m	Road-737m Drain-542m	Road-0m Drain-0m	Road-737m Drain-542m	वर्षा के कारण कार्य बाधित है।
8	घाई नं०-02 में विलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965	45.2		Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	स्थायीय विवाद के कारण कार्य बाधित है।

Rui for 10/11/2021
06/01/2021
AE

TS to CE
TS to CE
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

TS to CE

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	17.31	17.31	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-9904 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-4 SCADA-4	Pipeline-0 km HSC-540 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 Transformer-1 SCADA-0	Pipeline-60.029 km HSC-10444 OHT-0 Tubewell-5 Pump House-4 Pump Motor-5 Transformer-5 SCADA-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	36.02	28.01	28.01	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-107.218 km HSC-7056 OHT-2 in progress Tubewell-10 Pump House-8 Pump Motor-8 Transformer-8 SCADA-6	Pipeline-4.070 km HSC-444 OHT-2 in progress Tubewell-0 Pump House-1 Pump Motor-1 Transformer-1 SCADA-0	Pipeline-111.288 km HSC-7500 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

for Rs. 06/08/2021
AE

TS to CE.
06/8
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

410

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

(12)

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवैदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (4010 revised)	Pipeline-46.561 km HSC-3775	Pipeline- 0 Km HSC- 235	Pipeline-46.561 km HSC-4010	Work Complete

RAI P. K. Singh
06/09/2021
AE

TS to CE
06/09/21
(WSD), North Bihar

Chief Engineer
06/09/21
(WSD), North Bihar

सि

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

13

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17	राशि -113.1938	11.03.20	79.07	67.27	67.27	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-179.525 km HSC- 13270 OHT-4 Comp. 1 in progress Tubewell-13 Pump House-10 Pump Motor-10 install, 15 supply Transformer-11 install, 15 Supply	Pipeline-5.155 km HSC-1155 OHT-1 in progress Tubewell-1 Pump House- 0 Pump Motor-0 Transformer- 1	Pipeline-184.680 km HSC- 14425 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Suplly	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	56.92	52.13	52.13	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-126.164 km HSC-4846 OHT- 3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-5 install Transformer-6 install	Pipeline-5.182 km HSC-719 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor-2 Transformer-2	Pipeline-131.346 km HSC-5565 OHT- 3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	(i) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

06/09/2021
AE

06/09/21
TS to CE,
(WSD), North Bihar

06/09/21
Chief Engineer
(WSD), North Bihar

1407

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	76.21	73.08	73.08	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-171.290 km HSC-14967 OHT-5 comp. Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-8.121 km HSC- 1260 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor-4 Transformer- 2 in progress	Pipeline-179.411 km HSC-16227 OHT-5 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	28.88	28.88	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.539 km HSC-6135 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0.035 km HSC-112 OHT- 2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.574 km HSC-6247 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
06/09/2021

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
06/09/21

15

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	33.71	28.94	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-74.789 km HSC-12510 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0.531 km HSC-340 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-75.32 km HSC-12850 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे0-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	6.92	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-6*0 M Base-540 m Stem-540 M	PCC-30 M Base-30 m Stem- 30 M	PCC-640 M Base-570 m Stem-570 M	Design & Drawing Approval Awaited.
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफिस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत बाई संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

Run

Q

10

5	राज्य योजना अर्न्तगत पीडब्लूडी पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्थ 0 समी अमीन, फेजुल्ला खों मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पीडब्लूडी पथ में खान चौक तल ढक्कन सहित आर 0 सी 0 सी 0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.832	0.00	Drain 2350'0"	drain 1690'	drain 30'	drain 1720'	
6	राज्ययोजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain - 1450' Paver Block - 500	PCC road - 0 drain - 200' Paver Block - 0	PCC road 1500' Drain - 1650' Paver Block - 500'	

Ravi Prakash
06/09/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रैक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrs India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280/ना०नि०-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	23.75	18.82	18.82	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal 1359 m STP 15MLD	2 m wide Drain of length 94 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 651.8 m is completed 1 m wide Drain 432.51 m drain Watson Canal progress in 625 m Nil	2 m wide Drain of length 44.7 m is completed 1.5 m wide Drain of length 0 m is completed 1.2 m wide Drain 51.5 m 1 m wide Drain 22 m Watson Canal progress in 0 m Nil	2 m wide Drain of length 138.7 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 703.3 m is completed 1 m wide Drain 454.51 m drain Watson Canal progress in 625 m Nil	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.

प्रति फाइल
06/08/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreeme nt Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execuotion
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Anil Pandey
06/08/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

403

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

(19)

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहसरा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	77.40	76.05	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-21190 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Suplly), 14 installed	Pipeline-0 km HSC-518 OHT-4 in progress Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-21708 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Suplly), 14 installed	(i) Public dispute at Dumrail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11 / 01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-17.051km HSC-4128	Pipeline-3.411 km HSC-326	Pipeline-20.462km HSC-4454	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	सहसरा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28 / नोवि0-02-01 / 2017- 306, न.वि.एवं आ.वि. एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	37.49	36.17	Construction of 11.50 KM Drain	10.988 Km Drain completed	0.012 Km	11.00 Km Drain completed	

Ravi Prasad
06/09/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

40

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4170	Pipeline-0 km HSC-35	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Rm. Pradeep
06/03/2021
AE

TS
TS to CE,
(WSD), North Bihar

7/6/21
Chief Engineer
(WSD), North Bihar

(201)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.51	1.10	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173	Pipeline-6.74 km HSC-1667	Pipeline-2.974 km HSC-463	Pipeline-9.714 km HSC-2130	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	3.90	3.90	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
5	सुपौल स्ट्रीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड 280/नाओलो-02-03/2017-119, न वि एवं आ वि एवं तिथि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020	21.04	12.67	11.04	Costruction of Storm Water Drainage 5.5 km	3.50 Km Drain completed	0.350 km	3.85 Km Drain completed	

रवि कुमार
06/09/2021
AE

TS to C.E.
(WSD), North Bihar

76/7/21
C.E. Engineer
(WSD), North Bihar

(21)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	62.76	36.69	36.69	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-106.666 Km HSC-14952 OHT-3 in progress Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8	Pipeline-1.438 km HSC-1231 OHT-3 in progress Tubewell-0 Pump House- 1 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-16183 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-0 Transformer-8	निरिकृत समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	22.54	16.62	16.62	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 356 mtr. Khanua Nala (B) Excavation-925 mtr Raft-706 mtr Wall-1174 mtr Cover-356 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 180 mtr. Khanua Nala (B) Excavation-90 mtr Raft-206 mtr Wall-0 mtr Cover-49 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-1174 mtr Cover-405 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अवस्थित पक्का ड्रेन की सफाई कार्य होनी है। परन्तु नाले के उपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु नगर आयुक्त से लगातार अनुरोध किया जा रहा है। जिला पदाधिकारी से भी अनुरोध किया गया है। द्वितीय भाग में भी तीन से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए जिला प्रशासन को अनुरोध किया गया है।
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	शेष आवंटन की प्रतीक्षा में।

AE
26/09/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अगस्त-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	46.00	28.00	48.07	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-121.286 km HSC-8793 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	Pipeline-4.216 km HSC-1870 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-125.502 km HSC-10663 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

Pranay Baskar
06/08/2021
AE

TS
06/08/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/08/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

24

अगस्त-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	52.97	52.97	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-112.216 km HSC-9983 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-5.101 km HSC-398 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-117.347 km HSC-10381 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	27.80	27.80	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 75.390 km HSC-6711 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-3 Transformer-5	Pipeline-0.065 km HSC-165 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0	Pipeline- 75.455 km HSC-6876 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
06/09/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

39

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

25

Infrastructure & Transport (North Bihar)

Progress Report

Month: August 2021

List of Project Begusarai + Khagaria District

अगस्त - 2021

Rs. In Crores

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रभागा नदी तक आर०सी०सी० नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	-	-	-	RCC Drain				संवेदक से एकरारनामा कर कार्यादेश निर्गत कर दिया गया है। कार्य स्थल के निकट पानी होने के कारण कार्य प्रारंभ नहीं हो सका है।
2	बीहट नगर परिषद वार्ड सं०- 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	-	-	Boundary Wall, Paver Block	25		25	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया जायेगा।
3	नगर पंचायत तेहरा वार्ड नं०- 13 में नॉडल इंटर कॉलेज के बगल में पार्क एवं सौंदर्यीकरण का कार्य।	0.46373 (NMNVY)	0.41736	16/11/2018	0.25041	0.23739	Rs. 0.7602	Boundary Wall, Path Way	100		100	कार्य पूर्ण। भुगतान हेतु आवंटन की आवश्यकता है।
4	नगर पंचायत बखरी बैंगुलराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	-	-	-	-	0.7178	Building, Boundary Wall, Paver Block				निविदा की प्रक्रिया में है।

B
6/09/2RF
06/09/12

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai District

अगस्त- 2021

Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वाई संख्या-34 में प्रमिला चौक से टेढ़ीमाथ मंदिर तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य	60.247 (राज्य योजना)	53.65093	03.02.2020	30.1235	20.27352	..	PCC Drain	150m Drain	..	150m Drain	कार्य बंद है। कार्य प्रारंभ करने हेतु संवेदक को उस कार्यालय के पत्रांक-410 दिनांक- 12.06.2021 के द्वारा प्रतिवेदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768	07.07.2020	No	..	..	Building	..	..	..	स्थल उपलब्ध नहीं होने के कारण कार्य प्रारंभ नहीं हुआ है।
3	बाघा से ब्रह्मदेव गुप्ता घर से माया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण एवं आर0सी0सी0 नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595	09.09.2020	47.059	47.059		Drain & PCC	..			आयटन हेतु अधिगचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	53.673	56.673		Drain & PCC	100% Drain 50% PCC	50% जी0एस0बी0 कार्य प्रगति पर।	100% Drain 50% PCC	आयटन हेतु अधिगचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित। आयटन के अभाव में कार्य बाधित।
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706		Drain & PCC	450 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	100 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	580 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	आयटन हेतु अधिगचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।

Handwritten signature and date: 6/9/21

Handwritten signature and date: 6/9/2021

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

Handwritten number: 354

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

28

अगस्त- 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.045	2.7100	2.7100		Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% core overall - 87 %	Truss work in progress, Wall Plastering work over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 88%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	0.6967	0.6967	0.6967		Civil Structure work - 96% Over all work - 93 % and Approach road and painting work completed.	Rest all work completed	Over all work - 100%	In the process of Handed over and Taken over to Nagar Parishad Supaul.

6/9/21
R. Singh
06/9/21

6/9/2021
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

35

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Madhepura District

अगस्त- 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundatiion to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

6/9/21

B. S. Singh
06/9/21

 6/9/2021

 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah

अगस्त- 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor- Chandrabibha Devi	AA- 0.4277, Dated- 25.11.14 & EC- 0.4277	0.303828	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUIDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhuia, Light, Dustbin, Gabebo, sitting bench etc,	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. This office has requested to Dy Collector (B&T) with a copy to DMUC & DM vide numerous letters for releasing fund. The last letter was sent vide this office letter no 53 dated 23.02.21 for releasing fund in order to complete the works. But fund is yet to be released by District Administration
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	151%	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	1.93794	1.4536776	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	In Progress
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.55167	1.5400258	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-762 m Road-1280 m	No work	100% work completed	Completed
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211	09.12.2019	1.734211	1.73454	0.537285	Road - 1067 m	Road - 1067 m	No work	100% work completed	Completed

6/9/21
6/9/21

6/9/2021
Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

(397)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

31

अगस्त - 2021

Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं0-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कावरिंग पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/120 Mtr	No work	250/120Mtr	वर्षा के कारण कार्य बाधित
2	वार्ड सं0-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली न0-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98202	Road & Drain	1500/1091 Mtr Drain work completed and 750/685 Mtr. Road work completed	No work	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	वर्षा के कारण कार्य बाधित
3	वार्ड सं0-12 में पी0डब्ल्यू0डी0 कॉलोनी होते हुए स्व0 मणिराज जी के घर भाया अनिल जायसनाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82561	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	No Work	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	वर्षा के कारण कार्य बाधित
4	वार्ड सं0-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बीसन् कोचिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	No work	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	वर्षा के कारण कार्य बाधित
5	वार्ड न0-17 बालूघाट इलाका से ब्रह्मस्थान चौक होते हुए डा0 कपिलदेव सिंह के घर भाया प्रदुम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा0 बी0के0 चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	123.77876	68.71381	Road & Drain	100% Drain Completed & 50% Road completed	No work	100% Drain Completed & 50% Road completed	वर्षा के कारण कार्य बाधित
6	लकडीवाही बांध से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	No work	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	वर्षा के कारण कार्य बाधित। प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधियाचना विभाग को भेजा गया है।
7	वार्ड सं0-02 में दिनेश कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	स्थानीय विवाद के कारण कार्य बाधित

18/24

an

31

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजनान्तर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति												
8	नगर निगम मुजफ्फरपुर के वार्ड सं०-४१ अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amanities	Boundary wall work complete	No work	Boundary wall work complete	वर्षा के कारण कार्य बाधित
9	नगर निगम मुजफ्फरपुर के वार्ड सं०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amanities				मेसर्स सिंह कंस्ट्रक्शन, संवेदक को एकरारनामा करने हेतु तृतीय स्मार पत्र निर्गत।
नगर निगम मुजफ्फरपुर के शहमपुर पोखर	उप सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528			Civil Amanities	Boundary wall work complete	No work	Boundary wall work complete	स्थानीय विवाद एवं बरसात के कारण कार्य बाधित
10		208 ⁴³⁶										

6/9/21

R. P. Singh
06/9/21

[Signature]
6/9/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

List of Project Chapra District

अगस्त - 2021

Rs. In Lacs												
Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Complited Flooring - Complited. Tiles- Progress. Electric & PHED work- Progress. Fund recommmed by BUIDCo to NP			Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600			L/S/F-286.8 BES-1056 PCC- 400 Paver Block-590,12 90 % completed.	Paver Block work in progress.
3	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				100m RCC Nala Completed	(शेष आवंटन की प्रतीक्षा में)

6/9/21

6/9/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकाण एव जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020. 3. Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE (DWS) BUIDCo 5. All related documents are sent to HQ for tender as per direction.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed.	1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor.
3	ढाका वार्ड सं०-०१ में ढाका गौडामाहल पी०डब्ल्यू०डी० रोड राजेपुर नहरपुल से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई, ईट सोलिंग एव पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
4	ढाका वार्ड सं०-०१ में केजीयन फ्लावर मौल से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एव पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt- 5.7.19	4.1.20 (6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
5	मोतिहारी के चांदमारी एम एस कॉलेज रोड 25-26 वार्ड प्रीसिमन लाल बेला से गवनिर्मित आर सी सी नाला तक नाला एव पी सी सी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड नं०-३१ में श्रीकृष्ण नगर समूह देवी मंदिर मोहल्ला में डॉ० आर०बी० सिंह के उत्तरवाले गली नं०-०४ के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

S.No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	सुगौली वार्ड नं०-18 में नीर दोरी से लेने गांव जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली वार्ड नं०-08 में छटु साह संगार के घर से बिहारी संगार के घर होते हुए पी०सी०सी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 25.09.2020	26.03.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road will start soon 2. Drain work 1155 ft. 3. work will completed in 10 days.	1. Work in Progress. 2. Fund Requisition has been made.
9	बकिया रेलवे गुमटी 136 से हिन्दू बकिया होते हुए साहबगंज रोड, शाहीनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2 PCC work is started		1. Rcc 3100 ft Drain completed 2. PCC road workk started.	Work in Progress.

6/9/21

6/9/21

6/9/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buldco, Patna

386

List of Project Saharsa District

अगस्त- 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
								Bus Terminus (civil work)	completed	Nil	Completed	Overall Progress 85%
								Toilet Block & small shops (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Tillet Block 100 completed & small shop 100% completed.	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Compound wall entrenance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	2. Work is slow due to water logging
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	3. Work is slow due to Unavailability of Fund.
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

6/9/21

R. Singh
06/9/21
 6/9/21
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

36

MONTHLY REPORT

नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- AUGUST 2021

AS ON:- AUGUST 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
नगर पंचायत काँटी													
1	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२८ होते हुए वार्ड सं०-०८ स्थित मन तक दोनों तरफ आर० सी० सी० नाला निर्माण कार्य। M/S Mithila Constraction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS (Work done upto 1150 m)
2	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-१० में यासीन के घर से शंकर राय के घर होते हुए विशपुर चौक से मीनापुर रोड तक पी० सी० सी० सड़क एवं नाला निर्माण कार्य M/S Mithila Constraction (सड़क की लम्बाई = 1200 m) (नाला की लम्बाई = 500 m)	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	WORK COMPLETED (Inaugurated on 28.08.2020)
3	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-७ सूर्यमंदिर थाना के निकट छठ घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W, Kota Stone	WORK COMPLETED
नगर पंचायत मोतीपुर													




As on:- AUGUST 2021

AS ON- AUGUST 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Receved (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
4	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं०-११ में सौदाखम्बर दलित टोला सुकन पासवान के घर होते हुए महना कब्रिस्तान पीछ रोड तक पी० सी० पी० पथ एवं नाला निर्माण कार्य। M/S Mithila Constraction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)	
5	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अनस के आरा मिल होते हुए मध्य विद्यालय पुरानी बाजार तक पी० सी० पी० पथ एवं नाला निर्माण कार्य। Vikash kumar singh (सड़क की लम्बाई = 1100 m)	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W		G.S.B, P.C.C, R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)	

[Signature]

[Signature]

[Signature]

As on:- AUGUST 2021

AS ON:- AUGUST 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto P-vious Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज													
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-1 में सुखनर मढ से पश्चिम इमामबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 400 m)
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-2 में लखीन्द्र राय के घर से स्व० नारायण जी के घर पोखर पुलिया तक नाला एवं पी० सी० निर्माण कार्य; Gajendra patel (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612			G.S.3, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C	R.C.C Work Complete	R.C.C, P.C.C	Work completed.
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनिल कुमार के घर से भाग्य नारायण राउत के घर होते हुए सुखनर मढ तक आर० सी० नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एवं पी० सी० पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234								ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यालय पत्रांक- 268, दिनांक- 03.09.2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता, बुडको से अनुरोध किया गया है।
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर० सी० सी० नाला एवं पी० सी० सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634								ग्रामीण कार्य विभाग द्वारा कार्य आरंभ कर दिया गया है। अधीक्षण अभियंता, तिरहुत प्रमंडल, बुडको, मुजफ्फरपुर का पत्रांक- 266, दिनांक- 01.10.2020 के द्वारा योजना रद्द करने की अनुमति प्रदान की गयी है।

RE

RE


RE

(40)

As on:- AUGUST 2021

As on:- AUGUST 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-5 रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० सी० नाला एवं पी० सी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)		0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Drain Work in Progress.
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-6 में माई स्थान से बौउली तक आर० सी० सी० नाला निर्माण कार्य। Vivek kumar (नाला की लम्बाई = 340 m)		0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work	R.C.C, P.C.C, E/W	Work completed.
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-7 में पानी टंकी पुलिया से माई स्थान तक आर० सी० सी० नाला निर्माण कार्य। SNS Infra services pvt.ltd. (सड़क की लम्बाई = 430 m) (नाला की लम्बाई = 590 m)		1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	1.355	1.308	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-9 में धर्मशाला चौक से वियबार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर०सी०सी० नाला एवं पी०सी०सी० पथ निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)		0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.





As on:- AUGUST 2021


As on:- AUGUST 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
15	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-10 में गाँधी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस०एच०-74 तक आर०सी०सी० नाला एवं पी०सी०सी० पथ निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in Progress	R.C.C, P.C.C, E/W	Drain Work Completed and Road Work in Progress.
नगर परिषद् हाजीपुर													
16	हाजीपुर नगर परिषद् अन्तर्गत कोनहारा घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 91 Dt. 29.12.14	6 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		R.C.C, Kota Stone Boulder	WORK COMPLETED (Inaugurated on 28.08.2020)
17	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone ,Brick Work	R.C.C, Kota Stone	70 % कार्य पूर्ण ।
18	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC WORK IN PROGRESS	R.C.C, Kota Stone	50 % कार्य पूर्ण ।
19	हाजीपुर नगर परिषद् के वार्ड सं०-39 बाघ टोला रोड एन०एच०-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आर० सी० सी० नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17				0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26.07.2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।

6/9/21

Buidco
06/09/21

A


 Chief Engineer, 6/9/2021

 Infrastructure & Transport
 North Bihar, Buidco, Patna

380

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED

DARBHANGA DISTRICT

MONTH

31 AUGUST 2021

(Rs. In crore)

[RS. IN LAKHS]													
SL NO	NAME OF PROJECT	AA&ES REF & DATE	AGREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION	
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	दोनार गमटी से टिनही पुल तक नाला निर्माण कार्य (STATE PLAN) संवेदक का नाम: Ram Naresh Ray	25.60727 Ref 6666 dated 12.10.2017	21.7775724 Dated 27.05.2019	26.08.2020	9.2483	6.9242	4.2349	Cover Drain of Size 2.5M to 4.5M width, Height 3M to 4M, Length 3.55 KM PCC (In Meter)	610	30	640	WORK IS IN PROGRESS.	
								BASE (IN mtr)	540	30	570		
								VERTICAL WALL BOTH SIDE (IN mtr)	540	30	570		
2	राज्य योजनान्तर्गत दरभंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोधार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का उद्घोषण कार्य । संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.99600 ref 79 dated 13.11.2014	0.8854931 dated 26.06.2019	25.12.2019	0.996	0.2632	0	DRAIN				WORK STOPPED DUE TO WATER LOGGING IN AREA.	
								LENGTH 1495'0"					
								SIZE	2' 0" x 2' 0"	641'	0		641'
									2' 0" x 3' 0"				
									4' 0" x 3' 6"				
									4' 0" x 4' 0"				
									8' 0" x 5' 0"				
								BOUNDARY WALL					
								LENGTH 1030'00"	765'	0'	765'		
3	राज्य योजनान्तर्गत बैता चौक से							PCC ROAD	1800'0"	1500'00"	0	1500'	

RS

am

5/12

3	डाउण्डरुडो पथ बच्चा वार्ड तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। संवेदक का नाम: Madhav Construction	1.4819 ref 63 dated 27.09-2018	1.23511 88 DATED 11.11.20 19	10.08.2 020	0.741	0.723	0	DRAIN PAVERS BLOCK	1800'	1450'	200'	1650'	500'	WORK IS IN PROGRESS.
4	राज्य योजना अन्तर्गत लहेरियासराय कपूर्सी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य। संवेदक का नाम: Yet to be decided	6.1136 Ref 30 Dated 24.10.2018						DRAIN LENGTH 8400' WIDTH 6'7" DIAMET ER 1200 MM NP3 HUME PIPE						TENDER DOWNLOADED & SENT TO CE
5	पी0डब्लू0डी0 पथ में गायत्री मंदिर से दारुमट्टी चौक, दुर्गा हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य। संवेदक का नाम: yet to be Decided	1.57644 Ref 4298 Dated 02.08.2018			1.5764			WIDTH	70'					TENDER DOWNLOADED & SENT TO CE
6	राज्य योजना अन्तर्गत पी0डब्लू0 डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व समी अमीन, फैजुल्ला खों मरिजद पुरानी मूसफ़ी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी0डब्लू0डी0 पथ में खान चौक तक ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य। संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.964566 ref 75 dated 13.11.2014	0.84999 46 Dated 18.06.20 19	17.12.2 019	0.9646	0.0832	0	Drain LENGTH 2350'00" SIZE 3'00" X 5'00"	1690'	30'	1720 ft			WORK STOPPED DUE TO WATER LOGGING IN AREA.
शिशु उद्यान														

✓ R

Om

312

7	लहरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अधिष्ठापन कार्य। संवेदक का नाम: Awantika Enterprises	0.1240400 Ref 156 dated 26.03.2018	0.92880 0 dated 12.01.2019	11.05.2019	0.124	0.12404	0	Children Playing equipments, fountain, light and Bench.	COMPLETED
8	पोलो मैदान के सामने उत्तरी भाग में पार्किंग सिल का निर्माण कार्य एवं सौंदर्यीकरण कार्य संवेदक का नाम: Awantika Enterprises	0.48748 Ref 156 dated 26.03.2018	0.40676 dated 12.01.2019	21.05.2019	0.4875	0.42738	0	Exercise Equipment , Light, Gazibio, fountain, light	COMPLETED
9	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य। संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	1.2355 Ref 1061 Dated 24.08.2018	1.10390 93 Dated 02.02.2019	01.08.2019	0.9266	0.93033	0.93033	Drain of size 1'0"X1'6"=2400 Ft Road of Size 8'0"X0'6"X2300'	COMPLETED
10	दरभंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण। संवेदक का नाम: Shahnawaz Ansari	0.752103 ref 80 dated 12.02.2019	0.62981 02 Dated 03.09.2019	02.03.2020	0.3761	0.21088	0.21088	RCC DRAIN (with grating) 1600'0"	COMPLETED INAUGURATED ON 28TH AUG,2020.CONTRACTOR PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND

✓

Am

44

11	वार्ड न0 12 स्थित हरारी पोखर में जल-कीड़ा सह सामुदायिक भवन निर्माण कार्य संवेदक का नाम- अमृता	0.20333 ref 156 dated 26.03.2018	0/03 F2 2018 - 19 0.17341 26 Dated 12-05- 2018	11.09.2 018	0.102	0	Two storey building changed to one storey	Due to local interference work stopped on the order of district magistrate
----	---	--	---	----------------	-------	---	--	---

6/9/21

Rps/ho
06/9/21


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह — अगस्त — 2021

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,05,52,208/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

47

AP

47

47

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,91,75,951/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

48

49

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	2,77,14,761/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	1,89,59,079/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,01,81,708/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

M

49

49

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	7,23,09,485/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DP Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg, Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	12,99,800/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

C

50

940

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	6,67,150/-	DO	Transformer	-	-	500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	3,00,00,000/-	2,89,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	3,75,00,000/-	2,92,22,518/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

C

51

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,50,00,000/-	2,05,76,535/-	DO	C/F	As per agreement quantity Trolly Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

Cw

546

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	2,50,00,000/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
28	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories (Gr. No-E-IV)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,00,00,000/-	2,97,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	9,00,00,000/-	8,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	9,22,98,682/-	8,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,00,00,000/-	3,53,77,449/-	DO	Trolly Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

Cud

58

265

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camera macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	1,84,49,400/-	1,84,49,400/-	Do	Transformer	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामाधान हेतु अस्थायी ड्रेनेज पम्पिंग स्टेशनों पर विद्युत सवध स्थापित करने एवं पेसू से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer	-	-	All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction is in progress. Constructed by EE, Civil, Kankarbagh, Patna.

AP

CWS

19/8

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	0.00	0.00	-	Non-Clog Submersible	-	WIP	-	

AP


 4.9.21
 ee, PWS, S



**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

अगस्त - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S K Nagar, S K Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवर्द्धक का नाम M s Bharat Infracon Pvt Ltd	राशि-49 7081855 करोड UD&HD Govt of Bihar letter no -25, Date 23 10 2018	राशि 42 10 Cr	01 08 2020	2440 82 Lakh	2081 375 Lakh	1970 81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr)	62481		62481	
								House Connection - 33120 nos	6529		8520	
								Pump House - 05 nos	5 completed		5 completed	
								Tube well - 05 nos	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos		5 nos	
								OHSR- 05 nos				
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S K Puri, S K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc in Patna संवर्द्धक का नाम M s M K Enterprises Ltd	राशि- 5 04 Cr	06 01 2020	349 433 Lakh				Shiekhpura - 01	Completed		Completed	
								S K Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	76%		99%	
								Adalatganj - 01	99% Completed		99% Completed	
3	बेडर से मीठापुर ड्रेनेज योजना संवर्द्धक- रामबाद एव राजीव रजन जे भी	राशि - 48. 9499 करोड पत्रांक-108, दिनांक - 17 01.2018	51 726267 दिनांक 21 07 18	20 06 2021	2973 7083 Lakh	2938 67 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 4565 m Sump (capacity 2375 KL) - Top slab level column work complete. Electro Mechanical pump and accessories reached		Laying of pre cast length of drain - 4565 m Sump (capacity 2375 KL) - Top slab level column work complete. Electro Mechanical pump and accessories reached	पटना नगर निगम द्वारा पास्त लुफान के समय कच्चा नाला काट दिया गया जिसके कारण ड्रेन का कार्य बाधित है
4	नगर निगम, पटनापुर निगम, बनारस बाईपास से प्रवाहित होने वाले पानी को संग्रहीत कर उसे नाला में डालने का कार्य। नाला में पानी को संग्रहीत कर उसे नाला में डालने का कार्य। नाला में पानी को संग्रहीत कर उसे नाला में डालने का कार्य।	राशि 135048 दिनांक 16 01 2018	0.3022205/ 16 01 19	15 07 19	0 175	0 17524	0 17524	Drain - 600 ft Road - 700 ft	Work completed		Work completed	अधिसूचना समुदाय
5	नगर निगम, पटनापुर निगम, बनारस बाईपास से प्रवाहित होने वाले पानी को संग्रहीत कर उसे नाला में डालने का कार्य। नाला में पानी को संग्रहीत कर उसे नाला में डालने का कार्य। नाला में पानी को संग्रहीत कर उसे नाला में डालने का कार्य।	राशि 135048 दिनांक 16 01 2018	0.3866381 /13.02.19	12 08 19	0 22400	0 2142	0 2142	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	निलंबित। पटनापुर निगम द्वारा अतिरिक्त कार्य हेतु अतिरिक्त नाला काट दिया गया है

AP

म

म

Sl. No	Name of Project	Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
										Upto Previous Month	During the Month	Total Progress	
6	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.1678662/ 26 08 19	25 02 2020	0.170000	0.17555	0.170000		Drain - 120 ft Road - 120 ft	Work completed		Work completed	सुरक्षा प्रशिक्षण कार्य पूर्ण
7	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.3177348/ 06 09 19	05 03 2020	0.38584	0.38588	0.38582		Drain - 712 ft Road - 712 ft	Work completed		Work completed	सुरक्षा प्रशिक्षण कार्य पूर्ण
8	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.6931516 13 11 19	12 06 2020	0.4157	0.41566	0.41566		Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	सुरक्षा प्रशिक्षण कार्य पूर्ण
9	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.3922244/ 03 12 19	02 06 2020	0.22123	0.18005	0.18005		Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	कार्य पूर्ण
10	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	1.4692975 / 07 12 19	06 12 2020	0.91254	0.91254	0.91254		Drain - 2465 ft Road - 2465 ft	Drain - 2300 ft Road - 2015 ft		Drain - 2300 ft Road - 2015	कार्य पूर्ण
11	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.1690775 / 26 08 19	25 11 19	0.09487	0.09206	0.09206		Drain - 492 ft Road - 492 ft	Work completed		Work completed	सुरक्षा प्रशिक्षण कार्य पूर्ण
12	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	0.44 Cr	0.37	06 2020	0.22543	0.21453	0.21453	Rec drain 1804 feet	Drain - 1900 ft		Drain - 1100 ft	कार्य पूर्ण करने में बाधा के कारण कार्य रुक गया है।
13	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25 12 19 EOT 31 05 2020 30 09 2020 EOT 31 12 2020	7.0273	7.0273	2.0000	drain 2409 mtr	Drain - 2000 m	100 m	Drain - 2100 m 87% completed.	
14	सुरक्षा प्रशिक्षण कार्यक्रम के अंतर्गत 100 मीटर लंबाई का नहर का निर्माण कार्य	श्री. वि. प्रसाद	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25 12 19 EOT 31 03 2020 30 09 2020 EOT 30 11 2020	8.291	8.291	3.29	drain 3350 mtr	Drain 3200 m	30 m	Drain 3230 m 96% Completed.	विद्युत कार्यपालन अभियंता खगोल से विद्युत फंक्शरी के समीप का छाड़कर अन्य स्थानीय विजली पोल एवं ट्रांसफार्मर शिफ्ट करने का प्रावधान प्राप्त हो चुका है।

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure €	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
15	कल्या जलपूर्ति प्रा. लि. M/s Ganadhipati Con Pvt Ltd	6 08929 13/08/03 2018	6 04	27 11 2019	5 04464	4 46	4 46	1 Tubewell and Pump house 2 nos	Boring of Two Tubewell completed Pump house work completed		Boring of Two Tubewell completed Pump house work completed	गोई 10 12 के Pumping Station पर बिजुल आपूर्ति के बहाल होने के उपरान्त मोटर चालू कर दिया गया है तथा पाव Leakage को स्थानों के साथ साथ क्षतिग्रस्त House connection को ठीक करने का कार्य किया जा रहा है और साथ में Demand के अनुसार House connection भी कर दिया जा रहा है।
								2 Distribution Main 19120 m	19011 mtr		19011 mtr	
								3 Pump motor and Transformer 2 nos	Completed		Completed	
								4 Overhead Tank Nil	Nil		Nil	
								5 Chlorinator room/Chlorinator 2 nos	Install		Nil	
								6 Stand post 10 nos	Nil		Nil	
								7 Boundary wall 100 m	100		Nil	
								8 Main Gate 2 nos	Completed		100	
								9 Approach Road 20 m	Completed		Completed	
								10 Electric Connection by U.B 2 nos	In Progress		Completed	
								11 House Service Connection 5138 nos	4871 Nos		One Completed and One in Progress	
16	मसादी जलपूर्ति प्रा. लि. M/s Ganadhipati Con Pvt Ltd	Amt. 13.22 CR, 13/08/03 18	13 7 21 11 18	27 11 2019	13 22	11 524	8 997	Pipe line 51829/ 62829 m mSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos		Pipe Line 55897 m hsc 5363 T/W 5 Nos	एनएनएम के अनुसार कार्य पूर्ण हो चुका है। विद्युत की सर्विकी के फलस्वरूप Distribution Network को कार्य प्रारंभ किया गया है।
17	विश्वम जलपूर्ति प्रा. लि. M/s Nalandra Engicon Pvt Ltd	Amt. 5.39 CR, 13/08/03 18	5 64 22 10 19	27 11 2019	2.6987	2 399	2 399	Pipe line Distribution Network - 38204 m House connection - 3186 nos	Distribution network - 36000 m (94%) House connection - 2746 nos (86%)	Distribution network - 6000 m House connection - 246 nos	Distribution network 37126 m (97%) House connection - 3058 nos (96%)	कार्य लगभग पूर्ण हो चुका है परन्तु गोई 10-14 के मसीदा तेलपा टीला में रहनेवाले अधिकतर लोग अपने भरा में Submersible pump लगाये हुए हैं इसलिए उनलोगों के द्वारा House connection नहीं लेना चाह रहे हैं तथा लगाने का विरोध कर रहे हैं।
18	निलमूर जलपूर्ति प्रा. लि. Steel ARC Infra Servgices Pvt Ltd	0 54264	0 567 20 12 19	27 11 2019	0 254	0 2541	0 1647	1 Approach road 2 Earth filling inside boundary wall 3 Installation of motor pump after rewinding 4 Top dom of water tower & stair case for tower 5 Installation of Generator set 6 Residual work of pump house/attendant room 7 Residual work of boundary wall	1 Approach road 2 E/W Boundary wall 3 Rewinding of motor pump 4 RCC of top dome		Work completed.	प्रमाणपत्र स्वीकृत

C E/WDS
South Bihar B.I.D.C.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

अगस्त - 2021

Rs. In Crores

अगस्त - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23 08 2020 (Extended time of completion 15 05 2021)	75.76	65.172	65.172	HYT W - 14Nos OHT - 03Nos SUMP - 1 GR-1-1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation - 02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 18729/ 21624 nos Trnsformer 12/14 nos Motor pump- 11/14 nos Variation- 01/2 T/w Variation in pipeline - 23861/33762 m Road Restoration- 89615 m / 103669 m	Nos T/W - 2 Nos. OHT - 2/3 in Progress, (0 Completed) HSC -3072nos Transformer - 2 nos Motor pump - 11/14 nos Variation-01 T/W Variation in pipe line - 16210 m Road Restoration - 61730m/ 103669 m	14/14 complete OHT 3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 12/14 nos Motor pump- 11/14 nos Variation- 01/2 T/w Variation in pipeline - 28646/33762 m Road Restoration- 102575 m / 103669 m	OHT ward 14 (Millat Colony, Top dome work completed), OHT ward 46 (Alinagar Jhinnagar Top dome work completed), OHT ward No. 41 (Town school bottom dome formed work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no-108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27 07 2020 (extended time of completion 31st march 2021)	70.00	79.718 (Rs. 9.718 Cr. Transferred from phase I)	79.718	HYT W - 23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 17821/18000 nos Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 23537/24785 m Road Restoration - 89116 m /122040 m	Nos T/W - 0 Nos. OHT - 4/4 in Progress, (0 Completed) HSC - 1138nos Transformer - 0 nos Motor pump - 2 nos Variation in T/W-01 Variation in Pipeline - 8815 m Restoration - 47031 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation - 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 10621 m /122040 m	OHT- Ward 05 Salempur, OHT work completed, finishing work in progress. OHT - Ward 23 - Bharat Gas Godam, OHT completed, finishing work in progress. OHT - Ward - 43 Labour Awas,OHT completed finishing work in progress. Reservoir on Hiranya Parvai NOC is awaited from archeological dept is awaited. Sump W-20 slab shuttering work in progress. O1 T/w site is yet not obtained
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30 06 2017	7.434	6.901	6.901	1 Tubewell (2-2) 2 Pump house (2) 3 Distribution main (13765 m) 4 Pump motor (2-2) 5 Transformer (2) 6 Overhead tank (2) 7 Chlorinator (2) 8 Stand post (75.30) 9 Boundary wall (100) 10 Main gate (2) 11 Approach Road (40) Electrical Connection by ULB (2)	1 Tubewell (4) 2 Pump house (2) 3 Distribution main (13765 m) 4 Pump motor (2-2) 5 Transformer (2) 6 Overhead tank (2) 7 Chlorinator (2) 8 Stand post (30) 9 Boundary wall (172) 10 Main gate (2) 11 Approach Road (110.67) Electrical Connection by ULB (2)	1 Tubewell (4) 2 Pump house (2) 3 Distribution main (13765 m) 4 Pump motor (2-2) 5 Transformer (2) 6 Overhead tank (2) 7 Chlorinator (2) 8 Stand post (30) 9 Boundary wall (172) 10 Main gate (2) 11 Approach Road (110.67) Electrical Connection by ULB (2)	कार्य पूर्ण हो चुका है जलापूर्ति चालू है।	
4	इस्लामपुर जलापूर्ति योजना फेज- II मे0 सुमन इंटरप्राइजेज	राशि-03.09 130/08-03-2018	राशि-3.08 10.09.2018	16 06 2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 12650 m HSC - 1825 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टैंड जस्ट का निर्माण किया गया जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

अगस्त - 2021

अगस्त - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि-33.55 करोड़ Letter no-917, dated 17-12-2019	राशि- 28.99 Cr dated- 16-12-2019	15-09-2013 EOT 31-12-2016	31.75	36.64		1. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well- 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber-400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (570 mtr)	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well- 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed		1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 77213 Mtr (iv) House Connection- 5187 Nos (v) Road Restoration- 12815 sqm Excess work due to BUIDCO director (vi) Tube Well- 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) VLS Corner Pipe -950.74 mtr Completed	Project Complete d, 4th year O&M in Progress.
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019 Amount-95.94 cr	Letter no-917, dated 16-12-2019	11-12-13	98.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mtr	1. Sewer Network-60.66 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mtr casing completed IPS-4-11mRCC casing completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C C Road-11570/12000m, Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casing work Completed		1. Sewer Network-64.25 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mtr casing completed IPS-4-11mRCC casing completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1400 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3175nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C C Road-11570/12000m, Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casing work Completed	Sludge sump house finishing work started.
3	मानपुर काली पोखर से श्याम नगर होते हुए अचगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 LI no 88 dt 20-11-18	0.37	11-04-20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	Completed
4	गया-नवादा मैन रोड मे मुफसिल मोड से करिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 LI no 88 dt 20-11-18	0.27	18-04-20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	Completed

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

अगस्त - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02	2	completed	completed	Completed
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15323	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no	14	completed	completed	Completed
								Pipe line - 98.605 km	98.625	completed	completed	
								HSC - 4900 no.	5231	completed	completed	
3	मखदुमपुर जलापूर्ति योजना फेज- I मे0 गणाधीपति कन्सल्टेशन प्रा0 लि0	राशि-06.68 करोड पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	
								Pipe line 26.567 km	26.567 km.	completed	completed	
								HSC - 3133 No.	2449	273	2722	
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कुल तक पी0सी0सी0 पथ: नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में विन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड पत्राक- 66/09.01.2019	Nil	Nil	0.27	Nil	Nil	Drain & PCC	Work in Progress			

(Signature)
4.9.21
C E(WDS)
South Bihar, BUJDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

अगस्त - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि - 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

AP

4.9.21
C E(WDS)
South Bihar.
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

अगस्त - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत बार्ड स0-06 में मीर डी. के. अनुप लाल वर्तमान मडल से विशुनदेव गडव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020	1.00	12.42	0.00	PCC Road - 300 m Drain - 300 m	Drain work completed		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत बार्ड स0-06 में बरहीन मगत में छोड़ भगत एवं रामजी साव से सरसुग मडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00		0.00	PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed	
3	लखीसराय नगर परिषद के अन्तर्गत बार्ड स0-06 में पदार्थ साव से लेकर जवाहर मडल तक आर0सी0सी0 नाली निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m Drain work completed		Drain work completed	
4	बड़हरिया नगर पंचायत के बड़हरिया विधान सभा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	0.00	0.00	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed		60 % work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 2,56,018,875.00 दो करोड़ छपपन लाख अठारह हजार आठ सौ पचहत्तर रुपये नगर पंचायत बड़हरिया को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
5	बार्ड न0 01 में एन0एच0 80 जगदम्बा मौल मंडु में भाया जोशाल बावू के कुलवाड़ी होते हुए सागत अमीन के स्थान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	0.00	0.00	PCC Road - 488m Drain Work 488 m	Drain work completed		50 % work completed	
6	बड़हरिया नगर पंचायत में प्रशासनिक भवन में सैनिक भवन के सर होने हुए नगरपाली स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work 775 m	300 m drain work completed		80 % work completed	
7	नगर पंचायत बड़हरिया में बायपास मोड़ नगर पंचायत बड़हरिया कार्यालय के निकट स्थान होते हुए सरसुग स्थान के धर होते हुए इन्दुर दुर्गास्थान होते हुए घुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

AP

5.9.21

(S/WDS)
Sd/- Bihar
BUIDCO

67

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District**

अगस्त - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एव राज्य योजना अतर्गत जमालपुर जलापूर्ति योजना मे० गणाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-१०-३०७३३१३ लाख नगर विकास एव आवास विभाग का जम्माक - अमृत-२१-०३/२०१५-१८६ दिनांक १८.०१.२०१९ पार्ट सी०-२५०२३१६ लाख नगर विकास एव आवास विभाग का जम्माक-२७/जला००-०१-०१/२०१९-१९ दिनांक - १२.०२.२०१९ कुल रशि ९६७५४९३ करोड	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	{1} Supply of Pipe. {2} Pipe Laying in ward no. 1,2,3,4,5,6,15,16,28,29,30,31,32,33,34 and 35. {3} 78630 mtr. Pipe laying work completed. {4} House Connection 7684 no. in Ward- 1,2,3,4,5,6,7,24,28,29,30,31,32,33,34,35 Work in Progress. {5} Road Restoration 33379 mtr. (Work in progress)	{1} Supply of Pipe. {2} Pipe Laying in ward no. 1 and 08. {3} 10857 mtr. Pipe laying work completed. {4} House connection - 1526 Nos. in ward number - 01,04,05,06,15,16&29 (work in progress) {5} Road Restoration 5870 mtr. work in progress.	{1} Pipe Laying - 71.70 % Total length 89487 m. {2} House Connection - 63.06 % Total House Connection - 9210 Nos. (Work in progress)	work in progress.

AP

4.9.21

C E (WDS)
South Bihar, BUIDCO

105

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

अगस्त - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo-1248/2019-140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	66.2717	64.717	52.5883	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Line - 102.37 km laying - 12.248 km Hydrotest - 12.361 km OHT - 03 Nos in Progress. Road Restoration completed - 16.050 km Balance Road Restoration - 0.198 HSC Completed - 153 No.s Balance HSC - 38773		Pipe Line - 106.73 km laying - 32.27 km Hydrotest - 29.34 km WTP - Work in progress (45% completed). OHT - 03 Nos in Progress. Road Restoration completed - 26.87 km Balance Road Restoration - 5.40 HSC Completed - 568 No.s Balance HSC - 38353	33.00%

AP

12/08/21

C F (WDS)
South Bihar, BUIDCo

557

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

अगस्त - 2021

Rs. In Crores


अभिलेख - 2021

Rs. In Crore

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component		Component Wise Physical Progress			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9		10	11	12	13
1	नवादा जलापूर्ति योजना, फेज- 2 (राज्य योजना) Integral Screw Industries	राशि- 5.45 करोड पत्राक-131, दिनांक-08.03 2018	6.54886	05.12.2020	4.72	4.67	4.67	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	63 KVA Transformer supplied - 2 nos	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	After testing water supply started in 12 wards (Ward No. - 1,2,3,5,6,7,8,13,24,25 ,26,27)
								Construction of Pump House with attendant room	2 Item	HDPE Pipe - 63 mm, Distribution 4047 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm -11893 M & 225 mm HDPE Pipe - 435 m and 160 mm - 1080 M	Pipeline joining connection for water supply as well as road restoration in progress.	HDPE Pipe - 63 mm, Distribution 4047 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm -12498 M & 225 mm - 435 M & 160 mm - 1615 m	
								Supplying & Installation of Submersible Motor Pump	2 Item	2 nos. HYTW work completed	110mm HDPE pipe - 190 M	63 KVA Transformer supplied - 2 nos.	
								Supplying & Installation of 63 KVA Transformer	2 Item	House service connection 4177 nos.			
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Pump house with attendant room in ward No. 27 work in progress.	2 nos. HYTW work completed	Pump House with attendant room in ward No. 28 work in progress.	
								Distribution system work	1 Item		Pump House with attendant room in ward No. 27 & 28 work in progress.	2 nos. HYTW work completed	
								House service Connection work	4864 Nos.		Pump house with attendant room in (Ward No. 27) work in progress.		
								House Service Connection extra work	4653 Nos.		House service connection 548 nos.	House service connection 4725 nos.	
								Construction of Boundary wall	20 Item		2 nos. submersible motor pump supplied.		
								Construction of approach Road	10 Item				
								Construction of Main Gate	1 Item				
								Campus Development	40 Item				

Total Length of Pipe to be laid = 29 km
Total Pipe laid = 23.655 km (81.6%)

Total House Connection (Target) - 4864
Total House Connection (Done) = 4725 (97.14%)


(EWS)
South Bihar RIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

अगस्त - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम- M/s Krushi Infrasia pvt ltd.	राशि-38.52 पत्राक- 307 दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 with time extension 14.05.2020	35.00	32.02	32.02	Drain 6.0 km	Drain 5.60 km		Drain 5.60 km	250 m is balanced due to transformer and electric poles. 150m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484 दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos	Tube well -6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 10970 nos Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)		Tube well -6 completed. Pump house - 6 completed D. Mains 116015 m House service connection - 11459 nos. Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)	Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well- 3 complete Pump House- 3 complete D. mains 57305 m House Service connection-6310 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of O-T in Gaulakshani		Tube well- 3 complete Pump House- 3 complete D. mains 57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani	1 Sufficient Land for Sulemangari OHT is not available
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484 दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8-4 House service connection - 18341 nos. Sump house - 1 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 125600 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140 / 15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

अगस्त 2021
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.	सात वार्डों में अशत घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेरिग एवं पाईप लिकेज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				प्राक्कलन की पुनरीक्षित तकनीकी स्वीकृति दे दी गई है। परिमाण विपत्र तैयार करने के लिए सिस्टम को भेजा गया है।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139/15 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	5.36	5.1330	2.9766 Crore utilization BTC from- 42 A vide letter no. -28. dated- 20.01.2020 to E.O. N.P. Daudnagar & 1.9843 Cr. vide letter No. 117/09.03.20 20 to Executive officer N.P. Daudnagar.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 5284/ 74.8% W No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,23,24&25 saturated Total - 17 ward		(a) 27592 M (99.10%) (b) 20 Nos. (c) 5284/ 74.8% W No. 01,06,07,08,09,10, 11,12,13, 15,16,17,18,20,23 ,24&25 saturated Total - 17 ward	विचलन की स्वीकृति प्राप्त हो गयी है। संवेदक द्वारा कार्य स्थल पर कार्य प्रारम्भ किया गया है।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

अगस्त - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फंज - I संवर्द्धक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्राक-596, दिनांक-28.03 2016	राशि-32.23 पत्राक-17 दिनांक-31, 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run		Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फंज - II संवर्द्धक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्राक-108, दिनांक-17.01 2018	47.92 दिनांक-25, 07.2018	23-08-2020	24.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 82331m HSC-6700 no	Pipe-0 m HSC- 667no.	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 82331m HSC- 7367 no.	
3	डुमराँव जलापूर्ति योजना फंज - II संवर्द्धक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि 4.98 20-10-2018	19.10.19	4.748	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution main-24750 m HSC-4579 no		Distribution main- 24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवर्द्धक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main- 21107 m HSC-3216 nos	

AP

MD
4.9.21

C.E(WDS)
South Bihar. BI IDC'o

248

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

अगस्त - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0	राशि- 14.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24 08 2018	23 08 2020	41.50	41.50	41.50	Tube bell-6-1 (1 extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-1 nos House Service connection- 18952 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-0 m Pump Motor-1 nos Transformer-0 nos Over head tank -0 no Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 157 Nos Approach road-00 m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-1 nos House Service connection- 20870 Nos Approach road-00m Road Restoration - 118.33 km	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24 08 2018	23 08 2020	28.15	26.83	26.83	Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room-chlorinator-8 nos Stand Post-35 nos Boundry Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021	Tubewell-6 nos Pump house- 4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room chlorinator-4 nos Stand Post- 00nos Boundry Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tubewell-0 nos Pump house- 1 nos Staff quarter-0 nos Distribution Main-256 m Pump-Motor-1 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room/chlorinator-1 nos Stand Post-00nos Boundry Wall-0 m Main Gate- 0 nos Approach Road-00 m House Service Connection- 0	Tubewell-6 nos Pump house- 4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room chlorinator-4 nos Stand Post- 00nos Boundry Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	

AP

4.9.21

(C.E(WDS))
South Bihar, B.I.D.Co

347

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

अगस्त - 2021

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
अमृत योजना												
1	भागलपुर स्ट्रॉम वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32 66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31 61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 9.7 Km		Drain - 10.6 Km	79.51%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8 1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7 3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 1531 Nos	Distribution System - 4945.50 M House Service Connection - 1650 Nos.		Work complete	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1 282 Cr Letter no-2082 Date - 09.04.2019	राशि-1 29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos	Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 242, Date - 28.08.2021

AP

4.9.21
C.F(WDS)
South Bihar, BUIDCO

346

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

IS

Infrastructure & Transport (South Bihar)

Progress Report

Month: August 2021

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन
अगस्त-2021

36

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus- Patna Shapoomi & Pallonji Construction Private Ltd	339.38 Cr	1 Agreement dated 20/02/2017-275.21 CR 2 Supplementary Agreement dated 25/06/2018-13.95 CR 3 Supplementary Agreement dated 07/06/2021 36.68 cr	04.05.2019 Extended date of completion 29.10.2021	208.42	246.33	71%	yes	Block-A	Rcc Completed	Finishing work in Progress	92%	Curtain wall Outside Putty & outside plaster work in Progress. Marble vehicle reached work to resume from Monday. Electromechanical work also going on like lift erection, electrical work, Pa/FDA cable installation & HVAC work
									Block-B	Rcc Completed	Finishing work in Progress	86%	Marble flooring, Outside Plaster & blockwork in Progress
									Block-C	Rcc Completed	Finishing work in Progress	97%	Window fixing, curtain Glass, ACP & related electromechanical Work in Progress.
									Block-D	Roof slab Rcc Completed	Above roof Rcc in progress	79%	Curtain wall framing, Blockwork & Plaster, vitrified tiles fixing work in Progress.
									STP	Baffle wall Rcc in Progress	Area Water logged	80%	Dewatering work in Progress.
									UGT	Rcc Work Completed	Mep to start pump erection & pipeline work	94%	Balance 2 nos pump foundation casting under Progress
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitory	Rcc Completed	Block work & plaster work in progress	88%	External plaster work in progress.
									Elevated Corridor	Rcc Wall slab ded. Completed	Deck Rcc in Progress	100%	
									BUS Shed	4 nos bus shed upto terminal block Completed	Balance area base Preparation work in Progress.	75%	Balance Area Flooring work in progress.
									Internal Road work (Rigid Pavement)	1701 Rm. Completed	Balance Rcc under Progress	85%	Balance Road Work RCC under Progress.
									Boundary wall	Rcc Work in Progress		84%	

36

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Terminal Block	Arrival Terminal block & Departure block Rec in Progress	Ramp slab Rec work in Progress	45%	Departure No-1 Terminal Block grade slab under Progress.
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिष्ठापन कार्य सर्वेदक का नाम ARS	शशि-26.06 करंड पत्राक-45 दिनांक-20.08.2014 एवं	शशि-25.20.08.36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।
Patna West													
1	नगर परिषद निजामत अन्तर्गत वार्ड स0-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एम्स फुल्लवाई अमर पीलर नम्बर-263) के वगल में पी0सी0सी0 सड़क एवं आर0 सी0सी0 नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048& 161/27.03.18	0.3022205 / 16.01.19	15.07.19	0.17600	0.17524	0.17524	0.7524	Drain-600 ft Road-700 ft	Work completed		Work completed	अध्यायना समर्पित।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पी0सी0सी0 एवं आर0पी0सी0 नाला का निर्माण कार्य। USHA CONSTRUCTION	0.44938& 124/26.12.18	0.3866381 / 13.02.19	12.08.19	0.38664		0.29198	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road 500 ft	जिलाधिकारी पटना द्वारा अतिक्रमण हटाने हेतु अंचलाधिकारी, दानापुर को निर्देश दिया गया है।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स0-35 में घुड़दौड़ रोड से मैजस्टिक ज्ञानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से सजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। / KUNAL KUMAR	0.8314 & 91/28.02.19	.6931516/ 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		Work completed	अध्यायना समर्पित।
4	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन न0-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य। / USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.39196		0.38935	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Work completed	कार्य पूर्ण।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड न0-37 के विश्वेश्वरैया नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पी0सी0सी0 ड्रलाई एवं आर0सी0सी0 नाला निर्माण कार्य। / NAVIN KUMAR	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Drain-2300 ft Road-2015 ft	कार्य पूर्ण।

78

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expend ituire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progres s	Iss an Execution/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	नगर परिषद दानापुर वार्ड सं०-05 एवं 06 में मुख्य सड़क एन०एच० 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 353 ft	Retaining wall का 59% कार्य पूर्ण	2%	77%	स्वैचालु द्वारा नये Design एवं Drawing के अनुसार कार्य कराया जा रहा है
7	नगर पंचायत नन्तर अन्तर्गत वार्ड सं०-07 में नगर पंचायत भवन से उदय सिंह के नकान तक आर०सी०सी० नाला, कनर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य। / SANDEEP PATIL	18974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अध्यायना समर्पित।

Patna District (Patliputra Anchal, BUDDCO)

1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.97,00000 & 91/28.02.2019	1.65,02,202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no - 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	----	36% drain work completed	Due to fund unavailability, progress of work hampered
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकराशना की जा चुकी है।

List of Project Patna East District-Patna

1	पटना नगर निगम अन्तर्गत वार्ड सं०-30 अन्तर्गत पूर्वी डेलवर् में श्री गोपाल झा के मकान तक एवं इसके लिक पथों में भू-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.4345100 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	कार्य प्रगति में
2	पटना नगर निगम अन्तर्गत वार्ड नं०-30 अन्तर्गत सजय नगर रोड नं० 04 (शिव शरमा सिंह पथ) में पी०सी०सी०-भूगर्भ नाला निर्माण कार्य संवेदक श्रीमती पुनम कुमारी	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.10.2018	0.1781364	0.0403100	0.0403100	0.0403100	PCC ROAD = 1-P DRAIN =	100 % 100 %	-	100 % 100 %	कार्य पूर्ण।
3	पटना नगर निगम अन्तर्गत वार्ड नं०-29 में खासमहल मुख्य पथ एवं लिक पथ में भू-गर्भ नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री सतीश कुमार	1.967925 UDHD Lt.- 160/ 27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	

78

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss. in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगर परिषद फतुहा अन्तर्गत वार्ड संख्या 25 एवं 26 में एनओएच 30 कोलैज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पीओसीओ डलाई कार्य। संवेदक मेसर्स स्टील आर्क	0.7627500 ud&hd Letter No.- 111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1600 ft. H.F DRAIN 1600 ft.	95 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण। निधि की कमी। Allotment Available in E.O. but not available in this office
5	नगर परिषद मौकामा अन्तर्गत चित्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.5694300 ud&hd Letter No.- 63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.5417912	PCC ROAD 762 M RCC DRAIN 1250 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण
6	नगर परिषद मौकामा अन्तर्गत वार्ड नं०-01 में स्व० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टकी तक पीओसीओ डलाई सह आरओसीओ नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चबुतरा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत। प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply --	90 % शून्य	शून्य शून्य	90 % शून्य	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी बिहार, पटना द्वारा राशि की निकासी कर चुकी है। निकासी कर गोशाला समिति के खाता में जमा की गई है। गोशाला समिति से राशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATRE FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846000 230/15.02.2017	2.9805287	12 Months	3.3846000					शून्य	शून्य	शून्य	नगर आयुक्त पटना से जमीन का NOC प्राप्त हो चुका है भवन का नक्शा पटना नगर निगम से पास करने के बाद कार्य स्टार्ट किया जायेगा।
9	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं०-56 के खरीनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.746200 ud&hd Letter No.- 80/12.02.2019	0.6374462	6 माह	0.3731000		0.3308346		PCC ROAD RCC DRAIN	90 % 90 %	0 % 0 %	90 % 90 %	Second Allotment Due
10	पटना नगर निगम वार्ड नं०-70 में पटना घाट चरखी पर से मुन्ना जयसवाल के घर से जलकदरबाग होते हुए नागाबाग के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य 40 %	शून्य 0 %	शून्य 40 %	
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया नौद पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.6497138		0.3861500		PCC ROAD RCC DRAIN	90 % 100 %	0 % 0 %	90 % 100 %	Second Allotment Due
12	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं०-72 में ईदरगंज रेलवे हाउस के नोर्से अजय जी. से कोपला डिपो से	0.7670000 ud&hd Letter No.-	do	0.6602116	0.3835000	6 माह	0.3276407		PCC ROAD RCC DRAIN	50 % 50 %	0 0	50 % 50 %	Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issues in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	80/12.02.2019											
13	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-54 में ऑक्सिजन हॉस्पिटल वजयपुरी से पश्चिम तिरक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क मससेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.2716900 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम बाई नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.2471800 ud&hd Letter No.- 80/12.02.2019	do	0.2076100	6 माह	0.1235900	0.0917739		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम बाई नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.1572200 ud&hd Letter No.- 80/12.02.2019	0.1572200	6 माह	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-61 में नसीवचक भेला महतो के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.4985100 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4191854	0.2492530	0.2492550	0.1835107	PCC ROAD RCC DRAIN	30% 80%	50% 90%	30% 80%	Second Allotment Due
17	पटना नगर निगम बाई नं०-61 व 68 में कृष्णा बेलदार जी के मकान से बेलदारी टोला सुनील घोघरी घोरहा से पप्पु मेहता जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.3702600 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	90% 100%	0% 50%	90% 100%	Second Allotment Due
18	पटना नगर निगम बाई नं०-67 में कैमाशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.3559700 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985	0.177985	PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम बाई नं०-58 में दुर्गा चरण लेन में ज्ञानी यादव के मान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लेन्ड मार्क	0.4964600 ud&hd Letter No.- 80/12.02.2019	0.4175380	6 माह	0.2482300				PCC ROAD RCC DRAIN	60% 90%	शून्य शून्य	60% 90%	
20	पटना नगर निगम बाई नं०-65 में विजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.4494200 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम बाई नं०-65 में विजुल यादव जी के गोला से खाजकला सामुदायिक भवन होते हुए शिवनाथरायण प्रसाद चौरसिया जी के मकान तक (नया घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रियंका कुमार	0.2398300 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.1199150		0.1013683		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due

10/11/20

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issuance on Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.2498000		0.1478736		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदियारी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यार लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950				PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 के नेहरुयक में अमित किराना दुकान से गढ़वा मंदिर होते हुए फेंदर नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		0.3870743		6 माह	0.2301550		PCC ROAD RCC DRAIN	शून्य 80%	शून्य 0	शून्य 80%	
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	70% 100%	0% -	70% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.249990		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0.3676800 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3092540	0.1838400	0.1602284	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के सतोषी माता के गली गंगा बाबू की छेब तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0.3044000 ud&hd Letter No.- 80/12.02.2019	0.2559683	6 माह	0.1522000	0.1522000	0.1026386		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 0%	शून्य 90%	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट फिनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी0डी0 इन्टरप्राइजेज	0.4808500 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.2404250	0.2404250		PCC ROAD DRAIN	90% 90%	0 0	90% 90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा थोरिंग कार्य। संवेदक श्री सदीप पाटिल	0.1420500 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए	0.4814000 ud&hd Letter No.-	0.4048976	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	प्रमाण प्रस्ताव की प्रतिलिपि उपलब्ध

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expend ituire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	चुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	80/12.02.2019								80%		80%	

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29/10/2017	2.67		2.45	2.45	building work	WORK COMPLETE			पत्राक-228 दि०-21.05.2021 द्वारा नगर पंचि जहानाबाद को निधि आवंटन हेतु अधियाचना दिया गया है। निधि अप्राप्त है।
2	वार्ड संख्या-14 में एरोड्राम धनगावां रोड से राहुल रोशन के घर तक नाला एवं पी०सी०सी० कार्य। कोशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्राक-53 दि०-19.12.2020 द्वारा नगर पंचद जहानाबाद को निधि आवंटन हेतु अधियाचना दिया गया है। निधि अप्राप्त है।
3	वार्ड संख्या -13 अलकोबाक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30/9/2019	NIL		NIL	NIL	CONST. OF GHAT				पत्राक-45 दि०-17.02.2020 द्वारा नगर पंचागत जहानाबाद को निधि आवंटन हेतु अधियाचना दिया गया है। निधि अप्राप्त है।
4	वार्ड न०-29 में अवस्थित वैरधु कोठी होते श्री भयाम कुमार के घर से पी० घम तरफ से बजेश कुमार के घर तक पी०सी०सी० कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि की कमी।
5	वार्ड न०-29 में अवस्थित श्री बजेश कुमार ग्राम डैडी के घर से पुरब से पी०सी०सी० कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्गव ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड न०-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवार्ड तक पी०सी०सी० पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 34 CR AGREEM DATE- 15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।
7	वार्ड न०-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरगा नदी तक नाला एवं पी०सी०सी० निर्माण कार्य।	Letter-66 date- 09.01.2019 0.54 CR AGREEM DATE- 23-08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	AG Process			
8	वार्ड न०-27 में पटना गया रोड से संतो 1 सर के स्कूल तक नाला एवं पी०सी०सी० पथ नाला एवं ढक्कन निर्माण कार्य।	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Complete			

List of Project Buxar District

83

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expend ituire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss on Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बक्सर नगर परिषद स्थित मेन रोड से सड़क हाउस तक फुटपाथ एवं रोशनी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOT PATH				Work Completed	शेष राशि जिला में अप्राप्त।
2	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0 4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
3	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मनोप कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
4	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
6	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11	2.3664648	2.05933	Building with PHE, Electrification.				Building Completed 95%	

List of Project Gaya District

1	मानपुर बस स्टैंड का निर्माण। Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	7.655	7.655	7.655 Note- Previsio us UC Submitt ed by Buidco Head quarter for Rs.421.50 Lakhs and by buidco Gaya sent UC Amount Rs.344.00 Lakh	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)				Complete d समय वृद्धि की स्वीकृति अप्राप्त है संवेदक को डिबार किया जा चुका है
---	---	---	---	------------	-------	-------	-------	--	---	--	--	--	---

Am

84

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर निगम, गया क्षेत्रान्तर्गत दीन्धी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021 45 days 12-03-2021	1.27	1,0007530	Nil		(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazebo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	पाथवे का कार्य प्रगति पर Guard Room Ticket Counter Cafeteria, Toilet Block में finishing कार्य प्रगति पर। North Side गेट का कार्य पूर्ण Sitting Bench का कार्य पूर्ण Gazebo का कार्य प्रगति पर।	पाथवे का कार्य पूर्ण Guard Room Ticket Counter Cafeteria, Toilet Block में finishing कार्य प्रगति पर North side गेट का कार्य पूर्ण, sitting Bench का कार्य प्रगति पर।	तालाब के बाउंड्री का कार्य प्रगति पर। गार्ड रूम का स्ट्रक्चर कार्य पूर्ण। कैफेटेरिया एवं टायलेट ब्लॉक का स्ट्रक्चर कार्य पूर्ण। Dewatering and Desilting का कार्य पूर्ण पाथवे के किराने रोलिंग का कार्य पूर्ण। पाथवे का कार्य प्रगति पर। Room Ticket Counter Cafeteria, Toilet Block finishing में कार्य प्रगति पर। South side गेट का कार्य पूर्ण, North side गेट का कार्य पूर्ण, sitting Bench का कार्य प्रगति पर। Gazebo का कार्य प्रगति पर। Landscaping का कार्य प्रगति पर।	स्वेदक को डिवार किया जा चुका है।
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (सखीगंवा) होते हुए सजय शर्मा (महुएत) होते हुए खदमी कोटी तक पीओसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	----	----	----	Completed
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीओसीओ पथ एवं ड्रकन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700 feet with cover (ii) Construction of Road	----	----	----	Completed.
5	गया-खिजूरसराय मुख्य पथ से लोणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain - 700 Feet with cover (ii) Construction of Road 700 feet		(i) Construction of Drain -700 Feet with cover (ii) PCC Work 700 Feet.	Scarcity of material & Lack of fund
6	कुम्हार टोली बजरगबली मंदिर से काली पोखर तक पीओसीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	----	----	----	Completed.
7	मानपुर काली पोखर से श्याम नगर होते हुए अदगिला देवी स्थान तक ड्रकन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.11.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain- 1050 feet	Nil.	(i) Construction of Drain- 1050 feet	Scarcity of material & Lack of fund

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is: in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	गया-नवादा मेन रोड में मुकतसील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount-0.3354 Le no-88, dated-20-11-2018, Dt of Ag. 18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	-----	-----	-----	Completed
9	वार्ड सं०-53 अंतर्गत भूसडा में पी०सी०सी० पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount-0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road - 500 feet	i) Construction of Drain cover 677 feet (ii) Construction of Road 2485 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	Show cause is issued. Scarcity of material & Lack of fund

List of Project Aurangabad District.

1	औरंगाबाद बस स्टैंड निर्माण योजना सर्वेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	2.98		2.98	1.98	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न	कार्य पूर्ण।		
2	नवीन बस स्टैंड निर्माण योजना सर्वेदक का नाम- Mukesh Kumar Singh	राशि-199 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	170 / Date-02-03-2016 comp. 06 Month	06 Month	1.6		1.6	1.207	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Phed work	कार्य पूर्ण।	कार्य पूर्ण।		विद्युत एवं समन्वय स्वीकृति हेतु आवेदन समर्पित।

List of Project ARA District.

4	Construction of park at moti tola, ara dist - bhojpur Sri. Prashant kumar singh	0.812 Letter no - 03/ Amrut-03-15/2016 323, Date-09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
5	Upgradation and beautification of veer kunwar singh park at ramna mardan dist - bhojpur Sri. Prashant kumar singh	0.7492 Letter no - 03/ Amrut-03-15/2016 323, Date-09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164 cr.		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area -	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv d (in cr)	Fund Expend ituire	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14

List of Project Nalanda District.

1	वार्ड नं० 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण ननोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए नैन रोड तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। (नगर विनियमन क्षेत्र)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 0m Road = 0 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्ड नं० 21 में मुहल्ला देवीसराय में एन०एच० 31 से सटे पश्चिम श्रवण निसुत्री के घर से दक्षिण देवीसराय रोड तक पी०सी०सी० एवं आर०सी०सी० नाला निर्माण। (नगर विनियमन क्षेत्र)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0.00 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं०-44 में नगरपालिका के तबनिर्माण घर में कैलाश जी के दुकान होते हुए या० वि० नगरपालिका एवं विनाय जी के खेत परीग्रह जी के घर होकर कामगिरि वस मटेण्ड तक पथ एवं क्रीम ड्रेनेज निर्माण कार्य। (नगर विनियमन क्षेत्र)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		37.891	37.891	Road = 803 m Culvert = 10 nos. Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No, work completed	निधि की कमी।

List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	6.81	6.81	6.81	Bus Terminal Toilet Block Drive way Car Prking Docking way Boundary wall Site Development Land scaping Tube well External PHE work External Electrical work	Bus terminal complited Drive way complited Tube well complited PHE work complited Ducking way complited Car parking complited Boundary wall complited Delux toilet-work in progress	Site development complited Delux Toilet-Work in complited Car parking-Completed Land scaping-work complited	Bus terminal complited Tube well complited Drive way complited Boundary wall complited Docking way complited Hih mass Light Installation work complited Delux toilet-work complited Car parking-complited	Over all work done 100% Hand over not done	18 सितमन्बर 2020 को मानीय मुख्यमंत्री महोदय, बिहार द्वारा पी०सी०के माध्यम से उद्घाटन कराया गया।
2	2017-18	नगर पंचायत, हिंसुआ अन्तर्गत मौजू तालाब के चारों तरफ फुटपाथ एवं लोहा रंगिल, नाली सहित सौन्दर्यीकरण कार्य	119.164 Li.No-101, Date-28-02-2018	104,34110	59.58200	56.74476	2.83724	03.07.2019	पूर्ण	Completed 100 %			
3	17-18	नगर पंचायत, वारिसलीगज के प्रशासनिक भवन का निर्माण कार्य।	154.15 Li.No-131, Date-	115.77648	45.00000	44.99996	0.00000	29.05.2019	अपूर्ण	Building construction work Completed. plaster, Boors, Windows & Finishing work in Progress			

87

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss. in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Banka District.													
1	नगर परिषद बांका अन्तर्गत वार्ड नं-01 में प्राथमिक विद्यालय पथरा से काली स्थान तक पीओसीओ सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पीओसीओ पथ निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
2	नगर परिषद बांका अन्तर्गत वार्ड नं-09 करहरिया रोड में स्व. कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आरओसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य। संवेदक-श्री सुरेन्द्र कुमार राजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
3	नगर परिषद बांका अन्तर्गत वार्ड नं-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कल्याणसिंह के घर तक एवं प्रवीण यादव के घर से बल्लू सिंह के घर तक आरओसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य। संवेदक-श्री निहाल रजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
List of Project Bhagalpur District.													
1	सुलतानगंज नगर परिषद अन्तर्गत कुष्माण्ड उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण वलारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16							वलारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				राजीवराजक बैंक में जिला पदाधिकारी द्वारा दिये गये निर्देशों के आलोक में इस कार्यालय के पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विचार आनुकूल भागलपुर को आवंटन हेतु पत्राचार किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.12426	0.12426			पीओसीओ पथ निर्माण कार्य।	कार्य पूर्ण	कार्य पूर्ण		
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धीरी साह के घर तक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021	0.12426				पीओसीओ पथ निर्माण कार्य।	सेलिंग कार्य एवं रिटैनिंग वाल कार्य प्रगति पर		सेलिंग कार्य एवं रिटैनिंग वाल कार्य प्रगति पर	जल जमाव के कारण कार्य बाधित।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं-17 में मन्नु चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमन चौधरी के घर तक पीओसीओ पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पीओसीओ पथ निर्माण कार्य।	कार्य पूर्ण।	कार्य पूर्ण।	कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड नं-08 में गंगा देवी से अजय साह मंदीर-मंडल से विराटपुर यादव तक पीओसीओ पथ एवं नाला निर्माण कार्य।	0.1547 Ref no 161 Date 27.08.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000		0	0.00	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल

1537

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर परिषद लखीसराय अन्तर्गत वार्ड 80-6 में फर्गिना भगत से वीथ भगत एवं रामजी साव से संसृग्ग भंडल तक पीओसीओ पथ एवं नादी निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0	0.00	(i) P.C.C Road Lenth 429 m (ii) Drain work Lenth 412 m	Drain work completed		80%Work Completed	(16,10,478) सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है। निधि की कमी।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड 80-6 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओ नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42	10.42	0.1042	0.00	(ii) Drain work (lenth 241m)	Drain work completed		Work Completed	आवंटन प्राप्त नहीं है।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	31129 Letter No. - Date - T S Rs 285 214 Letter No. - Date -	2.1966 date 26.06.18	25.12.2019	219.29	38.19579	3819579		Buidling work	Foundation work completed	Work in progress		No issue
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरओ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (lenth-316m) (ii) Drain work- (Lenth 316m)	200 m Drain and Slab work completed		60 % Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (2,56,018,975) दो करोड़ छपन लाख अठारह हजार आठ सौ पचहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है। निधि की कमी।
6	वार्ड नं० 01 में एनओ एचओ 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाडी होते हुए सागर अमीन के यथान तक आरओसीओ नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (lenth-188m) (ii) Drain work- (lenth-488m)	Drain work completed		50 % Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover-755m	300 m Drain work completed		80 % Work Completed	
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Length-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचमहला से बीओएनएमओ कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Lenth-2400m	(i)Earth work completed		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Lenth-343m) (with-0.6m)	मिट्टी भराई का कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.													
1	नगर परिषद शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य (ग्रान्ट/कृष्ण भोलदिया)	219.14673 Cr Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soilng work			48 %	
2	नगर परिषद वरवीधा अन्तर्गत एनओएचओ-80 में मीर से पुरव होते हुए वरवीधा लेन/मुर रोड तक पथ निर्माण	112 77500 Cr Letter no.- 07	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2517			i) GSB ii) WMM work iii) BM & SDRB	Earth Work completed	GSB & WMM work completed	30 %	

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completio n	Fund Receive d (in cr)	Fund Expend ituire	Financia Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is: In Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	कार्य।	dt. 27.09.18											
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Eoundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola vi) Cover Sitting Place	1 Rest ghat(1 No) completed 2 Raised lawn work is completed 3 Slop portion of pond work is completed 4 Earth filling work is almost done 5 of pergola is completed 6 cover siting place complete 7 4cover siting place work complete 8 Bolder pitching work 70%completed	1 Raised lawn work completed 1 Raised lawn work complete 2 Slop portion of pond work is completed 3 Earth filling work is almost done 4 Pergola work is completed 5 cover sitting place complete 6 Pathway work completed 7 15 open siting place work in complete 8 Boulder pititicking work 85% completed 9 Jog ging track work is 80%complete 10 Land scaping & grassing work in progress	Civil work 95% Completed	
2	नगर पंचायत हवेली खडगपुर सदभावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work.	100%	0%	100%	
3	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	No	Ghat Work.	65%		65%	Work in progress

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Amma.
6/9/2021
Chief Engineer (South) Infra

50

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

Asian Development Bank (ADB)

Progress Report

Month: August 2021

ADB Projects

31/08/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	190.95	137.30 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 Km {Revised Qty.- 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 301.829 KM Pipe Laid ; rising main : 5.323 (ii) Road Restoration:- 110.885 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 19626 nos. connection done & 4796 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Finishing work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 223.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 368.372 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	52.14 (received from UD & HD); 26.11 (received from Imprest) total = 78.25	56.01 (Including RCD Adv 1.56)	39.09 (Upto 31/12/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM {Revised Qty.- 15.132 KM} (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) GLSR:- Civil work complete (ii) CWR:- Civil Work completed. Sluice gate fixing in progress. (iii) Control Room:- Civil work completed. (iv) Rising Main:- 15.15 KM DI pipe laid. (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	DI Pipe procured at site:- 15.366 KM

08/09/2021

08/09/2021
Accountant

08/09/2021
AT- PMU
Buidelo.

08/09/21

08/09/21

ADB Projects

31/08/2021

1

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell:- 6 Nos. completed (i.e. ITI, Joda Masjid, Warish Nagar, Khiriyama & Kendui).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- Work completed	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026	257.43	103.47	142.46 (upto 31/12/2020)	1) Tubewells – 23 nos. 2) Rising Main- 5750 m 3) OHSR – 23 nos. 4) Distribution Network – 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells – 7 nos completed (yeild test pending). 2) Rising Main- 165 rmt. DI pipe received at site (under PKG1) 3) OHSR – 3 (new) nos work in progress, 4 (partially completed) work is in finalisation and 1 nos refurbishment in finalisation. 4) Distribution Network – 59.86 KM 5) HSC- 3652 Nos. (7385 already done in previous contract. Total done = 11037 nos.)	putty completed . Plastering for outside wall & inside for 1st floor, reinforcement for Mumty roof slab column & septic tank work completed. Finishing work is in progress .
			For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027						Tube well work - completed at Housing Board, Thakurbadi, TMBU, Anand Nagar, Lajpat park, Surkikal & RCD Adampur . Maniksarkar is in progress.
			For Pkg- 03 Amount -101.55 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027						OHSRs- Housing Board & TMBU -Arrangement of outlet, inlet, washout and overflow vertical piping, Staircase hand railing, top dome manhole, gallery railing fabrication work completed.
			For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 22/06/2026						Base Raft , column up to GL completed. backfilling work is in progress at Mugalpura site. Excavation work completed at Mahashaya Deodi-1 OHSRs Lajpatpark - bottom dome staging completed. BMC Godown - Top Dome casting work i completed & Ten flight staircase work is in progress. NDT Test done; shuttering removed at RCD Adampur. Excavation work stop at Jaglal High School. Plaster work completed at Ishackchak.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount -277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	63.00	71.71 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and 1st RA Bill	23.79 (upto 31/12/2020)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - work was in Progress (cutting edge fabrication is completed) now stopped due to high water level in ganga & water logging. 3) Jackwell - 5.550 mtr casting completed & balance work is in progress 4) Clear Water Reservoir- 9.1 ML - Excavation & PCC work is in progress. 5) Transmission Main - 13.810 km (Hydro Test done = 4.425 mtr.)	Guard Room - Roof slab casting completed Staff Quarter - tagging work for lintel beam is in progress. Admin building - Lintel beam shuttering work is in progress. Centrifugal building -De-shuttering work is in progress. Chemical Building - steel binding for column work is in progress. Chlorine Building - Layout marking completed and excavation work is in progress. CWR Pump House - PCC & column reinforcement work is in progress. Flash Mixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber -Reinforcement work for plinth beam is in progress Plate settler clarifier - Raft reinforcement binding & shuttering work is in progress.

08/09/2021

Naga
08/09/21
content08/09/2021
PMU
100

08/09/21

228

33

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

**National Mission for Clean Ganga
(NMCG)**

Progress Report

Month: August 2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.08.2021)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Col/Co B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	55.75	Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses - 1.26 Total - 55.75	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	287.93	Work - 238.1 Escalation - 24.64 House conn. - 1.63 Centage - 6.82 Other expenses - 3.1 Unadjusted Mob. - 13.11 Total - 287.93	81.0%	Sewer Network - 180 km. Manhole - 7471 Nos. Road Restoration - 180 km. House Connection Pit - 14808 nos. House Hold Connection - 15000 nos.	Sewerage Network completed - 145.92 Km Manhole completed - 5455 nos. Road Restoration completed - 145.896 Km House Connection Pit completed- 7065 nos House Hold connection completed - 5724 nos	0.06 6 0.054 11 7	Sewerage Network completed - 145.98 Km Manhole completed - 5461 nos. Road Restoration completed - 145.95 Km House Connection Pit completed- 7076 nos House Hold connection completed - 5731 nos	"NOC/Permission Required: 1) Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line. 2) NOC required from RCD for pipe laying works in 4.1 Km. Issues: 1) Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward. 2) 5 Km our Laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains. 3) Live Over Head LT electrical lines are available in various locations and shifting of the same is requested. 4) Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities. 5) Work progress hampered due to waterlogged in IOCL RoW for laying 0.65 Km Trunk Line and same is affecting the commissioning of 12 km of lateral line of Zone-1. 6) Work progress was affected due to heavy rainfall and waterlogged around the project locations."
3	Karmaticha k Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.01 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	53.12	Work - 46.12 Escalation - 2.38 O&M - 0.78 Centage - 2.69 Other expenses - 1.15 Total - 53.12 (Additional expenses due to GST	100%	Design built of STP - 37 MLD O&M - 10 Years	Design Built of STP - 37 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.	
4	Karmaticha k Sewerage Network, Patna M/s VA Tech Wahag	277.42 284.39	253.98 Cr. (C cost- 241.82 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT request shall be submitted shortly)	194.84	Work - 124.56 Escalation - 12.11 House conn. - 7.71 Centage - 5.64 Other expenses - 32.19 Unadjusted Mob. - 12.62 Total - 194.84	74.00%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos.	Sewer Network- 81.724 km, Manhole- 3062 nos, Direct/Connection/House Connection Pit - 16651 nos, Road Restoration- 81.724KM (Total 76.838 Km road restored in all respect and 4.886 Km comes in trenchless method) House Connection - 20507 nos. SPS - 01 No. - Cutting edge fixing &	Sewer Network- 0.191 Manhole- 1 House Connection Pit - 970 nos, Road Restoration- 0.194, House Connection - 618 SPS - 01 No. -Reinforcement fixing for toe complete. Preparation for outer shuttering works in progress.	Sewer Network- 81.915 km, Manhole- 3063 nos, Direct/Connection/House Connection Pit - 17621 nos, Road Restoration- 81.915KM (Total 76.838 Km road restored in all respect and 5.077 Km comes in trenchless method) House Connection - 21125 nos.	Work is hampered due to COVID - 19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiha & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (EOT request submitted to SPMG)	170.81	Work - 150.30 Escalation - 10.92 Centage - 5.82 O&M - 0.39 Other expenses - 3.38 Total - 170.81	100%	Sewer Network - 55 km. Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. Design Built of STP - 60 MLD O&M - 10 Years	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progres	STP O&M under progres	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progres	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/Go B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT request submitted till 29.01.2022)	321.89	Work - 256.78 Escallation - 41.08 House conn. - 0.85 Centage - 7.18 Other expenses - 2.14 Unadjusted Mob.- 13.86 <u>Total - 321.89</u>	76.60%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 102.78 km Manhole - 3621 Nos Property Chamber - 1554 Nos Road Restoration - 103.71 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection- 2528 Nos Well sinking completed & Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed & Well inside works ongoing at SPS Exhibition Road.	House Connection- 45 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed, Well inside works, E&M works ongoing at SPS Exhibition Road.	Pipe Laying - 102.78 km Manhole - 3621 Nos Property Chamber - 1554 Nos Road Restoration - 103.71 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection- 2573 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed, Well inside works, E&M works ongoing at SPS Exhibition Road.	i) Work stopped due to monsoon ii) Partial NOC from RCD for road cutting iii) Huge Idling Cost iv) Continuous damage to our laid lines by PMC/RCD
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost- 84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20 (EOT request to be submitted to SPMG)	63.74	Work - 55.67 Escallation - 2.28 Centage - 3.01 Other expenses-0.31 Unadjusted Mob.- 2.58 <u>Total - 63.74</u>	93%	Design Built of STP - 60 MLD & MPS	1) MPS : 97.66% 2) Grit Chamber : 100% 3) SBR & CCT : 94.17% 4) Chlorination Building : 94.18% 5) Sludge Dewatering Builg : 100.0% 6) Admin cum Lab: 100.0% 7) Airblower: 85.3% 8) MCC : 100.0% 9) Staff Quarter: 100.0% 10- RCC Pipeline : 44.2% Installation of Electro-mechanical Work : 1) Grit Mechanism : 95% 2) Air Blower Pump install : 85% 3) WAS Sludge Transfer Pump : 80% 4) Sluice Gates : 80% 5) Poly Dosing Unit: 90% 6) Chlorine Leak Blowers : 90% 7) WAS Prethickner Pump : 80% 8) Submersible Mixer : 33% 9) Hand Railing: 70% 10) Coarse Screen Belt conveyor: 70% 11) Fine Screen Belt conveyor: 70% 12) Grit Classifier: 40 % 13) SS pipe Fabrication: 30% 14) DI Pipe Fabrication: 70% 15) Centrifuge : 95% 16) Centrifuge feed pump: 95% 17) Monorail installation: 0% 18) Earthing installation: 0% 19) Electrical Panel: 60% 20) Transformer : 60% 21) Cable support & Tray & : 40% 19) Cable support & Tray : 40%	1) MPS : 1.0% 2) Grit Chamber : 0% 3) SBR & CCT : 1.0% 4) Chlorination Building : 4.82% 5) Sludge Dewatering Builg : 0.0% 6) Admin cum Lab: 0.0% 7) Air blower : 13.7% 8) MCC : 0.0% 9) Staff Quarter: 0.0% 10- RCC Pipeline : 0.0% Installation of Electro-mechanical Work : 1) Grit Mechanism : 0% 2) Air Blower Pump install : 0% 3) WAS Sludge Transfer Pump : 0% 4) Sluice Gates : 20% 5) Poly Dosing Unit: 0% 6) Chlorine Leak Blowers : 0% 7) WAS Prethickner Pump : 0% 8) Submersible Mixer : 0% 9) Hand Railing: 5 % 10) Coarse Screen Belt conveyor: 30% 11) Fine Screen Belt conveyor: 30% 12) Grit Classifier: 40 % 13) SS pipe Fabrication: 0% 14) DI Pipe Fabrication: 0% 15) Centrifuge : 0% 16) Centrifuge feed pump: 0% 17) Monorail installation: 30% 18) Earthing installation: 10% 17) Electrical Panel: 20% 18) Transformer : 30% 19) Cable support & Tray : 20%	1) MPS : 98.66% 2) Grit Chamber : 100% 3) SBR & CCT : 95.17% 4) Chlorination Building : 99.0% 5) Sludge Dewatering Builg : 100.0% 6) Admin cum Lab: 100.0% 7) Airblower: 99% 8) MCC : 100.0% 9) Staff Quarter: 100.0% 10- RCC Pipeline : 44.2% Installation of Electro-mechanical Work : 1) Grit Mechanism : 93% 2) Air Blower Pump install : 85% 3) WAS Sludge Transfer Pump : 80% 4) Sluice Gates : 100% 5) Poly Dosing Pumps: 90% 6) Chlorine Leak Blowers : 90% 7) WAS Prethickner Pump : 80% 8) Submersible Mixer : 33% 9) Hand Railing: 75% 10) Coarse Screen Belt conveyor: 90% 11) Fine Screen Belt conveyor: 100% 12) Grit Classifier: 80 % 13) SS pipe Fabrication: 30% 14) DI Pipe Fabrication: 70% 15) Centrifuge : 95% 16) Centrifuge feed pump: 95% 17) Monorail installation: 30% 18) Earthing installation: 10% 17) Electrical Panel: 80% 18) Transformer : 90% 19) Cable support & Tray : 60% 19) Cable support & Tray : 40%	

95

25

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/Go B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21 (EOT request shall be submitted shortly)	168.85	Work - 152.67 Escallation - 8.11 Centage - 5.37 Other expenses - 2.70 Total - 168.85	99.70%	Sewer Network - 38 km (90.500 Km) Manhole - 3270 No. (3390 Nos.) Road Restoration - 88 km (90.500 km) Property Chamber- 5550 Nos (5900 Nos.) House Hold Connection - 6147 SPS - 1 No.	89.904 Km. 3335 No. 89.904 Km. 5731 No. 5963 No. Completed	0.100 Km. 4 No. 0.100 Km. 146 No. 208 No. -	90.004 Km. 3339 No. 90.004 Km. 5877 No. 6171 No. SPS commissioning done in Dec-2020	RCD NOC pending of 455 mtr.
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21 (EOT requested till 30.04.2022)	127.87	H.C - 0.48 Work - 85.66 Escallation - 4.73 Centage - 4.4 Other expenses- 3.29 Unadjusted Mob. Advance - 29.3 Total - 127.87	54.34%	1.Sewer Network - 116 Km. , 2.Manhole- 5306 Nos. 3.Property Chamber- 31000 Nos. 4.Road Restoration- 116 Km. 5.House Connection- 22855 Nos. 6.SPS-1Nos.	1.Sewer Network - 61.595 Km. 2.Manhole- 1855 Nos. 3.Property Chamber- 4137 Nos. 4.Road Restoration-61.06 Km. 5.House Connection- 3998 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 1.445 Km. 2.Manhole- 17 Nos. 3.Property Chamber- 500 Nos. 4.Road Restoration- 1.40 Km. 5.House Connection- 619 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 63.04 Km. 2.Manhole- 1872 Nos. 3.Property Chamber- 4637 Nos. 4.Road Restoration-62.46 Km. 5.House Connection- 4617 Nos. 6.SPS-Civil Work Under Progress	1. Partially NOC is still pending from RCD. NOC Received 14.043 Km, NOC Pending-8.433 Km. 2. NHAI NOC pending-2.6 KM 3. EOT Approval: EOT request submitted Sep '20. 4.New Trench excavation and any new work is completely restricted by Buidco from 15 May'21
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	85.18	Work - 5.28 Other expenses- 0.41 Centage - 0.03 Unadjusted Mob. Advance - 79.47 Total - 85.18	3.4%	STP- 100 MLD Network - 303 KM. Network IPS - 2 I&D IPS - 2	1. 35 KM Sewer line has been laid. 2. Manhole - 774 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress Over all Physcial progress- 3.4%	Manhole - 25 Nos.	1. 35 KM Sewer line has been laid. 2. Manhole - 799 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress Over all Physcial progress- 3.4%	1. RCD NOC awaited.
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wahag	578.89 588.878					1.4%	STP- 50 MLD Network- 150 km. Network IPS - 2	1. 6.73 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 KM Over all Physcial progress- 1.4%		1. 6.73 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 KM Over all Physcial progress- 1.4%	1. RCD NOC awaited.
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.560	236.85 Cr. 04-02-2020	03.02.22	86.77	Other - 0.02 Work - 72.06 Centage - 3.07 Unadjusted Mob. Advance - 11 Total - 86.77	46.00%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 3. House Connections Pit - 4. Road Restoration - 5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. -Pipe Laying - 56.05 Km 2. Manholes - 2407 Nos 3. House Connections pit- 5954 Nos 4. Road Restoration -55.60 KM 5. STP - BEP Approved 6. IPS - Approved	1. Pipe Laying - 2.25 Km 2. Manholes - 73 Nos 3. House Connections pit - 183 Nos 4. Road Restoration - 1.9 KM 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved. 6. IPS - remaining drawing submitted to IIT.	1. -Pipe Laying - 58.30 Km 2. Manholes - 2480 Nos 3. Inspection chamber - 6137 nos. 4. Road Restoration - 57.50 KM 5. STP - STP work in progress, Air Blower, Staff Quarter, Column in progress, HT Pane Room Foundation Work in Proress, MPS Cutting edge work in progress. 6. IPS 1- 7th lift well easting done & 8th lift well casting work in progress.	RCD - 14.53 KM & NHAI - 6.39 KM NOC is Pending. Total Nos of Manpower = 120 Nos
13	I&D works and STP at Sultanpur M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20 (EOT granted till 15 Aug 2021)	26.94	Work - 24.04 Centage - 1.44 Unadjusted Advance - 1.42 Other expenses-0.05 Total - 26.94	89%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work : 96% 2. MBBR- 100% Trail runs in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Saterler 97.5 (Final Painting/FRP Instalation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 89% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10%	1. Compound Wall Work : 2% 13. Campus Development - 5% (Internal Road Completed plantation work is in progress) 1. Compound Wall Work : 98% 2. MBBR- 100% Trail runs in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Saterler 97.5 (Final Painting/FRP Instalation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 94% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10%	Total No. of Manpower 20 Nos. Overall Physical Progress 89%.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/Go B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								IPS- 1. Ajgaibinath IPS : 81% 2. Chuija gali IPS : 79% 3. Open Drain 1500 M : 40% Networking 2500 : 70%			IPS- 1. Ajgaibinath IPS : 81% 2. Chuija gali IPS : 79% 3. Open Drain 1500 M : 40% Networking 2500 : 70%	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Col/Go B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
14	I & D works and STP at Barb M/s Toshiba Water Solution	58.27 61.38	51.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (EOT requested till 30 June. Again EOT to process)	23.06	Work - 20.83 Centage - 1.31 Unadjusted Mob. Advance - 0.31 Other expenses-1.15 Total - 23.06	88.80%	STP - 11 MLD SPS - 02 Nos. and I & D	1) Grit Chamber : 99.1% Completed	1) Grit Chamber : 0%	1) Grit Chamber : 99.1% Completed	Total no. of Manpower = 42 Nos. NOTE : Totally work has been stopeed of IPS-1(Khan Sahib Ghat) from 12.08.21 due to Ganga river level has been increased up to flood level.
									2) SBR& CCT : 99%	2) SBR& CCT : 0.17%	2) SBR& CCT : 99.17%	
									3) Chlorination Building : 98.5%	3) Chlorination Building : 0.35%	3) Chlorination Building : 98.5%	
									4) Sludge Dewatering Building : 95%	4) Sludge Dewatering Building : 3.45%	4) Sludge Dewatering Building : 98.45%	
									5) Admin cum Lab/Airblower/MCC : 96.25%	5) Admin cum Lab/Airblower/MCC : 2.63%	5) Admin cum Lab/Airblower/MCC : 98.88%	
									6) Staff Quarter: 80.6%	6) Staff Quarter: 17.82%	6) Staff Quarter: 98.42%	
									Installation of Electro-mechanical Work :	Installation of Electro-mechanical Work :	Installation of Electro-mechanical Work :	
									1) Grit Mechnaish : 100%	1) Cable tray and cable laying : 100%	1) Grit Mechnaish : 100%	
									2) Air Blower with Piping : 100%	2) Di Piping Sludge thickner : 100%	2) Air Blower with Piping : 100%	
									3) MCC & HT Panel : 100%	3) Diffuser Erection of Sludge Thickner : 100%	3) MCC & HT Panel : 100%	
									4) DG & Transformer : 100%	Pre-Commissioning :	4) DG & Transformer : 100%	
									5) Chlorination System : 100%	1) Trial and Testing in progress	5) Chlorination System : 100%	
									6) Belt Filter Press : 100%	I & D WORK:	6) Belt Filter Press : 100%	
									7) Decanter : 100%	IPS-2(Dayachack):	7) Decanter : 100%	
									8) Cable Tray and Cable laying : 100%	1) Pumping Station : 2%	8) Cable Tray and Cable laying : 100%	
									9) PLC Panel : 100%	IPS-1(Khan Sahib Ghat):	9) PLC Panel : 100%	
									Pre-Commissioning :	1) Pumping Station : 1%	Pre-Commissioning :	
									1) Grit Mechanism system : 100%		1) Grit Mechanism system : 100%	
									2) Diffuser with Air Blowing : 100%		2) Diffuser with Air Blowing : 100%	
									3) Dicenter : 100%		3) Dicenter : 100%	
									4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21		4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21	
									I & D WORK :		I & D WORK :	
									IPS-2:		IPS-2:	
									1) Pumping Station : 95%		1) Pumping Station : 97%	
									2) Rising main DI laying : 100% Completed		2) Rising main DI laying : 100% Completed	
									Installation of Electro-mechanical Work :		Installation of Electro-mechanical Work :	
									1) Pump with Piping : 100%		1) Pump with Piping : 100%	
									2) MCC & HT Panel : 100%		2) MCC & HT Panel : 100%	
									3) DG & Transformer : 100%		3) DG & Transformer : 100%	
									4) PLC Panel : 100%		4) PLC Panel : 100%	
									Pre-Commissioning/Commissioning :		Pre-Commissioning/Commissioning :	
									1) MCC Panel : 100%		1) MCC Panel : 100%	
									2) Pump and piping : 100%		2) Pump and piping : 100%	
									3) Sewage send by pump to STP : 100%		3) Sewage send by pump to STP : 100%	
									4) Rising mail pipe commissioned : 100%		4) Rising mail pipe commissioned : 100%	
									IPS-1:		IPS-1:	
									1) Pumping Station : 31%		1) Pumping Station : 31%	
									2) Rising main DI laying : 2.7% (38 Mtr. completed out of 1400 Mtr.)		2) Rising main DI laying : 2.7% (38 Mtr. completed out of 1400 Mtr.)	
									Supply of electro-mechanical Items : 99.5%		Supply of electro-mechanical Items : 99.5%	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/Go B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20 (EOT requested till 31.12.2021)	1.07	Unadjusted Mob. Advance - 0.9338 Other expenses-0.14 Total - 1.07		STP - 6.5 MLD IPS- 2 No. Rising Main- 4 Junction - 1 MPS- 1	fencing of land completed.			STP land NOC received on 20.07.2021. Land fencing completed. Contractor has been directed to complete the soil testing then submit the design/drawing.
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 21.06.2021. A gain EOT to process)	25.28	Work - 22.33 Centage - 1.34 Unadjusted Mob. Advance - 1.52 Other expenses-0.09 Total - 25.28	87.50%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS : NA	1) MPS : NA	1) MPS : NA	
									2) Grit Chamber : 99.4%	2) Grit Chamber : 0.55%	2) Grit Chamber : 99.75%	
									3) SBR & CCT : 99.20%	3) SBR & CCT : 0.25%	3) SBR & CCT : 99.45%	
									4) Chlorination Building : 98.45%	4) Chlorination Building : 0.85%	4) Chlorination Building : 99.30%	
									5) Sludge Dewatering Buildg : 97.55%	5) Sludge Dewatering Buildg : 1.50%	5) Sludge Dewatering Buildg : 99.05%	
									6) Admin cum Lab : 98.90%	6) Admin cum Lab : 1.00%	6) Admin cum Lab : 99.90%	
									7) Airblower : 99%	7) Airblower : 0.35%	7) Airblower : 99.35%	
									8) MCC : 98.53%	8) MCC : 0.89%	8) MCC : 99.35%	
									9) Staff Quarter : 98.60%	9) Staff Quarter : 1.00%	9) Staff Quarter : 99.60%	
									Installation of Electro-mechanical Work :	Installation of Electro-mechanical Work :	Installation of Electro-mechanical Work :	
									1) Grit Mechanism : 100%	1) Grit Mechanism : 0%	1) Grit Mechanism : 100%	
									2) Air Blower with Piping : 100%	2) Sluice Gates G chamber : 100%	2) Air Blower with Piping : 100%	
									3) MCC & Panel : 100%	3) Chlorination system : 100%	3) MCC & Panel : 100%	
									4) Transformer : 100%	4) Sludge dewatering Machine : 90%	4) Transformer : 100%	
									5) WAS Pre-Thickner Pumps : 100%	5) Cable termination : 100%	5) WAS Pre-Thickner Pumps : 100%	
									6) Poly dosing pumps : 100%	1) Grit Mechanism system : 100%	6) Poly dosing pumps : 100%	
									7) Chlorine Leak Blowers : 100%	2) Diffuser with Air Blowing : 100%	7) Chlorine Leak Blowers : 100%	
									8) Cable Tray : 100%	3) Filtrate transfer pump : 100%	8) Cable Tray : 100%	
									Wet well Inlet chamber-100%	Wet well Inlet chamber-0%	Wet well Inlet chamber-100%	
									DG Room-94%	DG Room-5%	DG Room-94%	Presently flooded due to koshi river overflow
Panel Room-93%	Panel Room-2%	Panel Room-93%										
Transformer yard-100%	Transformer yard-0%	Transformer yard-100%										
staff qtr.-55%	staff qtr.-10%	staff qtr.-55%										
Boundry wall-84%	Boundry wall-4%	Boundry wall-84%										
E&M Work -70%(Procurement)		E&M Work -70%(Procurement)										
Wet well Inlet chamber-89%	Wet well Inlet chamber-2%	Wet well Inlet chamber-91%										
DG Room-90%	DG Room-3%	DG Room-93%										
Panel Room-89%	Panel Room-1.5%	Panel Room-90.5%										
Transformer yard-100%	Transformer yard-0%	Transformer yard-100%										
staff qtr.-35%	staff qtr.-00%	staff qtr.-35%										
Boundry wall-44%	Boundry wall-0%	Boundry wall-44%										
E&M Work -72%	installation-3%	E&M Work -75%										
Wet well Inlet chamber-82%	Wet well Inlet chamber-8%	Wet well Inlet chamber-90%										
DG Room-84.5%	DG Room-7.5%	DG Room-92.0%										
Panel Room-83.5%	Panel Room-8%	Panel Room-91.5%										
Transformer yard-100%	Transformer yard-0%	Transformer yard-100%										
staff qtr.-31.8%	staff qtr.-4%	staff qtr.-35.8%										
Boundry wall-79.5%	Boundry wall-3.4%	Boundry wall-83.0%										
E&M Work -70%(Procurement)		E&M Work -70%(Procurement)										
Wet well Inlet chamber-45%	Wet well Inlet chamber-0%	Wet well Inlet chamber-45%	Site is submerged due to backflow of koshi. Presently work is stopped.									
Boundry wall-52.5%	Boundry wall-0%	Boundry wall-52.5%										
E&M Work -70%(Procurement)		E&M Work -70%(Procurement)										

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/Go B (Rs, In Cr)	Agreement Amount /Date (Rs, In Cr)	As per Agreement Date of Completion	Fund Received (Rs, in Cr.)	Project expenditure (Including State share) (Rs, in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021)	12.44	Work - 11.23 Centage - 0.76 Unadjusted Moh. Advance - 0.14 Other expenses-0.31 Total - 12.44	94%	STP - 3.5 MLD I&D Network - 5.426 Km	Drawing & design-10%	0%	Drawing & design-10%	Land issue raised by local person(adjacent house owner) Trench digging is not feasible owing to surface water accumulation
									E&M Work -70%(Procurement)		E&M Work -70%(Procurement)	
									Wet well Excavation work in progress-10%	0%	Wet well Excavation work in progress-10%	
									E&M Work -70%(Procurement)		E&M Work -70%(Procurement)	
									Rising Main-8995 meter=54.381%	15 meter=0.191%	Rising Main-8995 meter=54.381%	Land issue raised by local person(adjacent house owner) Trench digging is not feasible owing to surface water accumulation
									Road restoration-8985 meter	80 meter	Road restoration-8985 meter	
									1. Admin /staff Building completed.	1. Admin /staff Building - No work.	1. Admin /staff Building completed	1. Due to increase in the length of I&D, Cost variation is must. 2. Due to space constraint at STP site the work of Sludge holding tank can't be started simultaneously until Wet Well & Grit Chamber work is finished. 3. Written NOC has not provided by RCD from 18 months. Now RCD is demanding 4.83 cr for Road restoration work. As per mutual co-ordination pipe laying and RR work is almost done at RCD roads. Now further direction is required for RR work and Pipe laying work. 4. We have applied for NOC of 270 metres for laying the pipeline, after detail discussion with Railways authorities and intervention of the higher authorities of BUIDCO, UD&HD, and NMCG, they have asked for proof checking to assess the strength of MS Casing Pipe and the live load of road vehicles as well as the track load of railway bridge base from IIT/NIT. Design & proof checking is in progress.
									2. Panel Room completed -- No work.	2. Panel Room completed -- No work.	2. Panel Room completed.	
									3. Clear water tank - No work.	3. Clear water tank - No work.	3. Clear water tank completed	
									4. UV chamber - No work.	4. UV chamber - No work.	4. UV chamber completed	
									5. SBR Civil work completed (98.60%)	5. SBR Civil work completed & Decenter installed (100%)	5. SBR Civil work completed. Decenter installed. (99.60%).	
									6. Wet well Raft completed (72.40%)	6. Wet well Columns work is in progress (3.6%)	6. Wet well raft completed. (76.00%).	
									7. Airblower Shed completed.	7. Airblower Shed Plastering Completed	7. Airblower Shed completed.	
									8. I&D work of approx 4410 Mtrs pipe laying done	8. Pipe laying of 61 Mtrs done.	8. I&D work of approx 4471 Mtrs pipe laying done out of 5426 Mtrs (82.03%)	
									9. Manholes completed - 113 Nos	9. Manhole completed - 4 Nos	9. Manholes - 117 Nos Completed - 62.90%	
									10. Laying of Effluent Channel pipes completed.	10. Laying of Effluent Channel completed.	10. Laying of Effluent Channel completed.	
									11. All Electro-Mechanical Equipments reached at site.	11. SBR Decenter Installed & other electro-mechanical work is in progress	11. SBR Decenter Installed	
									12. Grit Chamber (0%)	12. Grit Chamber Raft & Plinth Beam Completed (43%)	12. Grit Chamber Raft & Plinth Beam Completed (48%)	
									Design & Survey - complete	Design & Survey - complete.	Design & Survey - complete.	
									SBR work: 100% complete & rest in progress.	SBR work: Bailing work complete	SBR work: 100% complete & rest in progress.	
									Admin block : 95% complete & rest in progress	Admin block : Printing work in progress	Admin block : 98% complete & rest in progress	
									Panel Room: 99% work complete & rest in progress	Panel Room: complete	Panel Room: 100% work complete & rest in progress	
									Boundary wall : 99% complete	Boundary wall : balance work in progress	Boundary wall : 99% complete	
									Road Work : 85% complete (Compaction)	Road Work : balance work in progress	Road Work: 85% complete & rest in progress	
									Chlorination Tank: 100% complete & rest in progress	Chlorination Tank: Paint work complete	Chlorination Tank: 100% complete & rest in progress	
									Sludge Holding Tank: 99% complete	Sludge Holding Tank : completed	Sludge Holding Tank: 100% complete	
									Centrifuge Building: 99% complete & rest in progress	Centrifuge Building: shedding work complete	Centrifuge Building: 100% complete & rest in progress	
									Grit Chamber: 99% complete & rest in progress	Grit Chamber: completed	Grit Chamber: 100% complete & rest in progress	
									MPS: Structural work complete & finishing work 95% complete	MPS: complete	MPS: Structural work complete & finishing work 100% complete	
									Air Blower Platform : 99% complete	Air Blower Platform : shed work complete	Air Blower Platform : 100% complete	
									I&D Work:	I&D Work:	I&D Work:	
									IPS-1:	IPS-1:	IPS-1:	
									Staff Quarter: structural 70% complete	Staff Quarter: slab shuttering & steel reinforcement complete	Staff Quarter: structural 70% complete	
									Boundary wall : 85% complete	Boundary wall : brick work complete	Boundary wall : 85% complete	
									PS: structural work 90% complete	PS: Structural work complete	PS: structural work 90% complete	
									Panel Room: structural completed	Panel Room: structural completed	Panel Room: Brickwork completed	
									Wet Well : 80% Completed	Wet Well : 80% Completed	Wet Well : 95% Completed	
									IPS-2:	IPS-2:	IPS-2:	
									Staff Quarter: structural 100% complete	Staff Quarter: structural work complete & plaster work 100%	Staff Quarter: structural 100% complete & finishing work 70% complete	
									Wetwell : structural work 50% complete	Wetwell : structural work 90% complete	Wetwell : structural work 90% complete	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Goll/Gol B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	Granted till 31.12.2021	23.15	Work - 21.55 Centage - 1.28 Other expenses-0.32 Total - 23.15	85%	STP- 8 MLD I&D work=10.0 KM IPS=2Nos	Boundary wall : 85% complete RCC drain work = 1150 M complete Manhole=25 Nos complete Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos xi) Cable Tray=1lot xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system 1set XX) Centrifuge Feed Pump=02 Nos Installation of Electromechanical Equip i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=70% v) Diffuser pipeline installed=85% vi) Cable tray framework erected 95% complete vii) Pumps in Wetwell installed 100% DG installed Cable laying=90% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse screen installed Mechanical fine screen installed Motorised gate valve installed Manual screen installed Cable laying =90% complete	Boundary wall : structural & plaster work complete Manhole : 25 Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos xi) Cable Tray=1lot xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system 1set XX) Centrifuge Feed Pump=02 Nos Installation of Electromechanical Equip Mechanical coarse screen installed Mechanical fine screen installed Motorised gate valve installed Manual screen installed Cable laying =90% complete v) Diffuser pipeline installed=85% vi) Cable tray framework erected 95% complete vii) Pumps in Wetwell installed 100% DG installed Cable laying=90% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse screen installed Mechanical fine screen installed Motorised gate valve installed Manual screen installed Cable laying =90% complete	Boundary wall : 85% complete RCC drain work=1150M complete Manhole : 25 Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos xi) Cable Tray=1lot xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system 1set XX) Centrifuge Feed Pump=02 Nos Installation of Electromechanical Equip i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=70% v) Diffuser pipeline installed=85% vi) Cable tray framework erected 95% complete vii) Pumps in Wetwell installed 100% DG installed Cable laying=90% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse screen installed Mechanical fine screen installed Motorised gate valve installed Manual screen installed Cable laying =90% complete	Due to heavy rainfall, water, logging has occurred at multiple location causing hassle & delay in the work progress. NOC from RCD, Railways, RWD, CO is pending As per direction of the Railways, resurvey & redesigning for the crossover from the under pass has to be done. The direction has been conveyed on 29.09.2021.
19	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N. Enviro	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 Revised - Aug 2021 (Again EOT to request)	4.58	Centage - 0.15 Work - 2.14 Other - 0.03 Unadjusted Mob. Advance - 2.26 Total - 4.58	24%	STP-11 MLD & 2 IPS	Boundary wall - No Work Admin cum Panel Building cum Staff Quater's - 11.35% SBR & CCT - 19.75% MPS & inlet chamber - 28.20% Sludge Holding Tank - 8.1% NOC for railway under pass crossing was in process B.E.D. with GA & Structural drawing of STP was vetted from IIT and approved by BUIDCo	Boundary wall - No Work Admin cum Panel Building cum Staff Quater's - 11.35% SBR & CCT - 19.60% MPS & inlet chamber - 2.90% Sludge Holding Tank - No work due to water logging NOC for railway under pass crossing was in process B.E.D. with GA & Structural drawing of STP was vetted from IIT and approved by BUIDCo	Boundary wall - 87.75% Admin cum Panel Building cum Staff Quater's - 35.05% Complete. SBR & CCT - 31.35% Complete. MPS & inlet chamber - 31.10% Sludge Holding Tank - 8.1% NOC for railway under pass crossing was in process B.E.D. with GA & Structural drawing of STP was vetted from IIT and approved by BUIDCo	1. Due to heavy rainfall in early days of the month, the work was adversely affected and the STP site is submerged with water but now work is in running smoothly. 2. Re-Survey for Ward No 24,25,26, & 27 will to be done after water level gets lowered.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/Go B (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.97 Cr. 04-02-20	04.08.21 (EOT request sent to SPNG)	58.94	Work - 47.93 Unadjusted Mob. Advance - 8.33 Other expenses-0.08 Centage- 2.6 Total - 58.94	63.0%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station. (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station Civil work is completed- (17.5%)	1. Main Pumping Station -No Work	1. Main Pumping Station Civil work is completed- (17.5%)	Progress slow due to heavy rainfall at site
									2. Grit Chamber,Screen Chamber,Inlet Chamber.& Parshall Flume .Pile Cape and Column RCC work is in progress (36%)	2. Grit Chamber,Screen Chamber.& Parshall Flume .Pile Cape and Column RCC work is in progress (2%)	2. Grit Chamber,Screen Chamber,Inlet Chamber.& Parshall Flume .Pile Cape and Column RCC work is in progress (38%)	Progress slow due to heavy rainfall at site
									3. Sludge Dewatering Building Sludge Sump survey work is completed (5%)	3. Sludge Dewatering Building Sludge Sump - No work	3. Sludge Dewatering Building Sludge Sump survey work is completed (5%)	Due to space constraint at STP site excess soil dumping place is situated in sludge handling areas.
									4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab shuttering work is in progress (40%)	4. Substation, MCC Room - FFL Slab beam concrete completed (1%)	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting completed (41%)	Progress slow due to heavy rainfall at site
									5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd 3rd lift RCC work is in progress (72%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd 3rd lift RCC work is in progress (5%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd 3rd lift RCC work is in progress (77%)	Progress slow due to heavy rainfall at site
									6. CCT, Chlorination Building survey work is completed (5%)	6. CCT, Chlorination Building- No work	6. CCT, Chlorination Building survey work is completed (5%)	Due to space constraint at STP site sand stock yard is situated at this location.
									7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL shuttering work is in progress (1%)	7. Air Blower Room - FFL Slab beam concreting completed (1%)	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL shuttering work is in progress (2%)	Progress slow due to heavy rainfall at site
									8. Admin Cum Lab Building - RCC Column work up to plinth level is completed (32%)	8. Admin Cum Lab Building - No Work	8. Admin Cum Lab Building - RCC Column work up to plinth level is completed (32%)	Progress slow due to heavy rainfall at site
									9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									10. IPS/Pumping station - IPS 3, IPS4 - (95%) and IPS 2 - (64%)	10. IPS/Pumping station - IPS 3, IPS4 - (1%) and IPS 2 - (5%)	10. IPS/Pumping station - IPS 3, IPS4 - (96%) and IPS 2 - (69%)	Progress slow due to heavy rainfall at site
									11. Network (I&D) - Pipe laying of 6949mtrs and manhole 237 nos. is completed. Pipe Laying - (35%) and Manhole - (32%)	11. Network (I&D) - No work	11. Network (I&D) - Pipe laying of 6949mtrs and manhole 237 nos. is completed. Pipe Laying - (35%) and Manhole - (32%)	Work is stop due to rainy condition and NOC not obtained from RCD
									12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	12. Road Restoration (I&D Network) - No Work	12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	Out of 6.949 km pipe laying work road restoration is completed.
									13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS - (85%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - (5%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra.	
21	I&D works and STP at Fatuha	35.49 37.4325	176.19 12.11.20	22.11.21	9.35	Work - 4.43 Other - 0.11 Mob. Advance - 4.50 Centage - 0.31 Total - 9.35		STP - 07 MLD SPS and I&D	01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. 02. 04 nos. SPS location has been identified and Survey work has been completed. 03. Pipeline route survey work is under progress.	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L-Section drawings of Pipeline is under process & will be submitted by next week. 03. Waiting for STP land possession	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L-Section drawings of Pipeline is under process & will be submitted by next week. 03. Waiting for STP land possession	STP Land issue
22	I&D works and STP at Danapur	103.27 108.4164					9.5%	STP - 25 MLD SPS and I&D	1) Admin Building - 48% 2) SBR Basin - 4% 3) CCT - 85.00% 4) Chlorination Building - 85.00% 5) Security Cabin - 85.00% 6) Supply of DI Pipe - 830.50m 7) Stilling Chamber with screen channels - 3% 8) Grit Chamber with parshallflum - 3%	Nil	1) Admin Building - 48% 2) SBR Basin - 4% 3) CCT - 85.00% 4) Chlorination Building - 85.00% 5) Security Cabin - 85.00% 6) Supply of DI Pipe - 830.50m	
23	I&D works and STP at Phulwarishah	46.25 48.6583						Khagaul Lock : STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Nil	Nil	Nil	STP land NOC for Khagaul Lock has been received from WRD, Bihar on 03.08.2021. Design/drawing submitted for approval.
24	Hajipur Sewerage Project	305.19 312.44	316.18 Cr. 03.07.2021	02.07.2023	28.31	Other - 0.04 Mob. Adv - 28.26 Total - 28.31		1) Balance work of 22 MLD STP 2) Network - 138.9 Km 3) IPS - 4 Nos.				Survey for Sewerage Network work under progress.

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.08.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	0.17	-	In 6th time tender, three bids has been received on the last date of bid receiving i.e. on 12.01.2021. A tender committee meeting was done on 28.06.2021 and qualified only one bid in light of opinion received from SPMC on dated 18.06.2021. Financial bid was opened on 14.07.2021 in which bidder has quoted Rs. 46.23 crore i.e. 126.8 % above than estimated cost Rs. 20.38 Crore. As per AA&ES we have to send proposal to NMCG for taking approval with Justification because their rate is above than 10% estimated cost and it is in power of NMCG. A letter has been sent to SPMC on 19.07.2021 for further action.
2	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Four bids has been received till the last date of bid receiving i.e 07.01.2020 Revised TBER has been sent to SPMG on dated 29.05.2021. A world Bank NOC has been received on 18.06.2021. Financial bid was opened of all three technically responsive bidder on 23.07.2021 and send it to SPMG on 24.07.2021 for further process. Price justification was sought from NMCG the same was sent to SPMG on 30.07.2021. World bank NOC has been received on 12.08.2021. A BOD meeting is schedule on 08.09.2021 for taking approval.
3	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Four bids has been received on the last date of bid receiving i.e. 01.02.2021 TBER has been sent to SPMG on 26.06.2021 to obtain NOC from NMCG/World bank. An observation on evaluation has given by SPMG Compliances of SPMG observation has been sent to SPMG on 19.07.2021. NMCG direction has been received on 03.08.2021. A TBEC meeting was done on 26.08.2021. T.C meeting is scheduled on 06.09.2021.
4	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	In second time tender all bidders were found disqualified. Re-tender NIT has been floated on 28.06.2021. The last date of receiving bid is 14.09.2021.
5	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.05	-	In third time tender four bids has been received on the last date of bid receiving i.e. on 19.02.2021, After tender committee meeting on dated 22.05.2021, the financial bid of all three technically qualified bidder was opened on 11.06.2021. In the meanwhile a complain was received against L-1 bidder whose rate is 55% above than estimated cost. A letter has been sent to SPMG on 14.07.2021 for further action. TBEC meeting held on 27.08.2021 in which TBEC recommended for take legal opinion of the matter. T.C meeting schedule on 06.09.2021.
6	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Financial bid of one successful bid was opened, Financial evaluation under progress.
Executive Engineer (PDM) BUIDCo, Patna			Manger Finance -cum- In charge General Manager (Finance) BUIDCo, Patna			Superintending Engineer (PDM) BUIDCo, Patna		Chief Engineer (NMCG) BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.08.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	5.2	Work - 5.13 Other - 0.07 <u>Total - 5.20</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavilion work in progress of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Stainless steel railing works completed.	1. Finishing work of Pavilion completed of 1 st and 2nd Ghat . 2. Finishing work of Toilet (Both) completed . 3. Embankment protection work in progress . 4. Stainless steel railing works completed . 5. Landscape and Horticulture works in progress .	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavilion completed of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) completed. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Landscape and Horticulture works in progress .	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Escallation - 16.39 CSQC -9.58 Other - 6.79 Centage- 18.29 <u>Total - 311.05</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.04	Work - 0.93 Crore Other - 0.11 <u>Total - 1.04</u>	16%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	i) 56 Nos. Pile casting done at Sidhi Ghats ii) 87 Nos. Pile Casting done at chandwara Ghats. iii) Tie Beam work in progress in Both chandwara & Sidhi Ghats.	Tie Beam work in progress in Both Ashram & Sidhi Ghat. Slab work started at sidhi ghat.	(i) 56 No. Pile Casting Done at Sidhi Ghat. (ii) 87 No. Pile Casting Done at Chandwara Ghat. iii) Tie Beam work in progress in Both Chandwara & Sidhi Ghats. Slab work started at sidhi ghat.	Work has been stoped because of rise of water level in Gandak river & submergence of work area.

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Chief Engineer (NICG)
UD&HD