

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.11.2020)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	51.36	Work - 44.92 Escallation - 2.59 Centage - 2.63 Other expenses - 1.22 Total - 51.36	100%	SBR Easin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Construction work completed. O&M work in progress.	O&M work in progress.	Construction work completed. O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessar y action has been initiated for EOT)	256.66	Work - 207.33 Escallation - 20.48 House conn. - 1.35 Centage - 6.48 Other expenses - 2.91 Unadjusted Mob.-18.11 Total - 256.66	74.00%	Sewerage Network - 180 km. Manhole - 7471 nos. House connection pit - 14806 nos. House hold connection- 15006 nos. Road restoration- 182 km.	Network- 132.841 Km. Completed. Manhole- 4582 Nos. Completed House Connection Pit - 6600 nos. Completed House Hold Connection - 4772 nos. Completed Road Restoration 131.336 Km. Completed	Network-1.532 Km. Completed Manhole- 139 Nos. Completed House Connection Pit - 71 nos. Completed House Hold Connection - 89 nos. Completed Road Restoration 1.256 km. Completed	Network- 134.373 Km. Completed Manhole- 4721 Nos. Completed House Connection Pit - 6671 nos. Completed House Hold Connection - 4861 nos. Completed Road Restoration 132.592 Km. Completed	NOC required from IOGL for laying 0.65 km. Trunk Line affecting the commissioning of 10 km. of lateral line of Zone- 1 NOC received but permission required from Patna Municipal Corporation for dismantling/replacing/tapping of Existing drainages line (53Km). Ward Member of ward 15 is not allowing to execute the work in his ward.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	50.57	Work - 44.53 Escallation - 2.37 Centage - 2.57 Other expenses - 1.10 Total - 50.57 (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Construction work completed. O&M work in progress.	O&M work in progress.	Construction work completed. O&M work in progress.	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost-241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	116.77	Work - 61.53 Escallation - 3.81 House conn. - 2.39 Centage - 3.58 Other expenses - 23.30 Unadjusted Mob - 22.16 Total - 116.77	62.62%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 35162 nos. SPS- 01 nos.	Sewer Network- 67.984 km completed Manhole- 2483 nos completed House Connection Pit - 8481 nos completed Road Restoration- 66.406 km completed (Total 66.407 km road is in motorable condition in which 55.106 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 8557 nos completed SPS- 01 No. - NIL	Sewer Network- 1.725km. completed. Manhole- 40 nos. House Connection Pit - 561 nos. completed Road Restoration- 3.49 km completed House Connection - 576 nos. completed SPS- 01 No. - NIL	Sewer Network- 69.709 km completed Manhole- 2523 nos completed House Connection Pit - 9042 nos completed Road Restoration- 69.896 km completed (Total 69.886 km road is in motorable condition in which 58.596 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 9133 nos completed SPS- 01 No. - NIL	Work is very slow due to COVID- 19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessar y action has been initiated for EOT)	155.467	Work - 135.498 Escallation - 10.916 Centage - 5.67 Other expenses - 3.383 Total - 155.467	95.20%	Sewer Network -55 km. Manhole - 2357 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3. Thickener Casting - 350 M3. CCT Casting - 670 M3. Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3. Admin Cum Lab Building - 302 M3. Staff Quarter/Security Cabin - 295 M3	Laying of pipe 53.636 Km. completed. Construction of Manhole 2429 Nos. completed. HSC PIT 5154 Nos. completed. Road Restoration 53.320 Km. completed. Direct connection to manhole- 1223 Nos. completed. House Hold Connection 4328 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed. MCC & blower room casting- completed. Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	Laying of pipe 0.167Km. completed. Construction of Manhole 28 Nos. completed. HSC PIT 67 Nos. completed. Road Restoration 0.18 km. completed Direct connection to manhole- 0 Nos. completed. House Hold Connection 133 Nos. Completed STP (60MLD)- SBR Basin casting - Completed.	Laying of pipe 53.803 Km. completed. Construction of Manhole 2457 Nos. completed. HSC PIT 5221 Nos. completed. Road Restoration 53.500 Km. completed Direct connection to manhole- 1223 Nos. completed. House Hold Connection 4461 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed Sludge Dewatering Building- completed MCC & blower room casting- completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	255.79	Work - 196.00 Escalation - 27.41 House conn. - 0.85 Centage - 6.43 Other expenses - 2.12 Unadjusted Mob. - 22.97 <u>Total - 255.79</u>	64%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 83.3 km Manhole - 2784 Nos Property Chamber - 1236 Nos Road Restoration - 84.7 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 1704 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Well sinking completed, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	Pipe Laying - 0.9 km Manhole - 46 Nos Property Chamber - 08 Nos House Connection- 92 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Boundary wall & Staff quarters ongoing at Bazar Samiti SPS Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	Pipe Laying - 84.2 km Manhole - 2830 Nos Property Chamber - 1244 Nos Road Restoration - 84.7 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 1796 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Well sinking completed, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	i) No permission from RCD for road cutting ii) Huge Idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) To obtain SPS Land NOC of Zone III SPS BC & Zone IV SPS from PMC
7	Pahani Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	44.97	Work - 35.32 Escalation - 1.86 Centage - 2.06 Other expenses-0.29 Unadjusted Mob - 5.44 <u>Total - 44.97</u>	70%	1-Main Pumping Station. 2- Grit Chamber 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station. 10 Lifts completed out 13. Sinking Completed for 10 lifts out 13 completed Casting work in Completed for 10th lift (22 Cum) 2- Grit Chamber Shuttering work in progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 2nd Slab Work in shuttering Progress 4-Substation MCC All Column Reinforcement Work completed. Tie Beam Casting completed. 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 50 cum up to 5 mtr CCT Walls, W&A, W7 walls Shuttering & Reinforcement in progress. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room Excavation Completed All Column Footing casted. 8- Admin Cum Lab Building Brick work 2nd floor in progress. 9-Staff Quarter Internal Plaster work in progress 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station. 10 Lifts completed out 13 Sinking Completed for 10 lifts out 13 completed Steel cutting in progress for Raft 2- Grit Chamber Shuttering work in progress. Steel Cutting in Progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 2nd Slab Work in shuttering Progress 2nd Slab steel cutting in progress. 4-Substation MCC Shuttering work in Progress. 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 60 cum up to 6 mtr CCT Walls, W14 walls Casted 3 nos Paddle casting Completed. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room All Column Reinforcement work in progress 8- Admin Cum Lab Building Brick work 2nd floor completed. Electrical & Plumbing work in progress. 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station. 10 Lifts completed out 13 Sinking Completed for 10 lifts out 13 completed Steel cutting in progress for Raft 2- Grit Chamber Shuttering work in progress. Steel Cutting in Progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 2nd Slab Work in shuttering Progress 2nd Slab steel cutting in progress. 4-Substation MCC Shuttering work in Progress. 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 60 cum up to 6 mtr CCT Walls, W14 walls Casted 3 nos Paddle casting Completed. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room All Column Reinforcement work in progress 8- Admin Cum Lab Building Brick work 2nd floor completed. Electrical & Plumbing work in progress. 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	
8	Pahani-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.66 190.908	167.60 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21	152.76	Work - 136.75 Escalation - 8.106 Centage - 5.21 Other expenses - 2.697 <u>Total - 152.76</u>	88.01%	Sewer Network - 88 km. Manhole - 3270 No. Road Restoration - 88 km. Property Chamber -10650 Nos House Hold Connection - 21300 No SPS - 1 No	Sewer Network - 76.397 Km. completed Manhole- 2835 Nos. completed Property chamber- 4744 Nos. completed Road Restoration 75.505 km Completed. House Hold Connection 4242 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	Sewer Network - 2.171 Km. completed Manhole- 53 Nos. completed Property chamber- 130 Nos. completed Road Restoration 2.286 km Completed. House Hold Connection 108 Nos. Completed Now Electromechanical items work is in progress	Sewer Network - 78.568 Km. completed Manhole- 2888 Nos. completed Property chamber- 4874 Nos. completed Road Restoration 77.791 km Completed. House Hold Connection 4350 Nos. Completed Civil work completed at SPS Now Electromechanical items work is in progress	
9	Pahani Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	81.96	Work - 44.38 Escalation - 2.66 Centage - 2.32 Other expenses- 0.785 Unadjusted Mob. Advance - 31.818 <u>Total - 81.96</u>	43.75% 88.04%	Pipe Laying - 116 km Manhole -536 Nos Property Chamber - 31000 Nos Road Restoration - 116 km House Connection - 22855 Nos SPS - 1 Nos	1.Sewer Network -50.498 Km. 2. Manhole- 1569 Nos. 3. Property Chamber- 2338 Nos. 4. Road Restoration-44.95 Km. 5. House Connection- 2434 No. 6. SPS-Work Under Progress	1 Sewer Network - 50.75 Km. 2. Manhole- 1590 Nos. 3. Property Chamber- 2388 Nos. 4. Road Restoration- 44.95 Km. 5. House Connection- 2443 Nos. 6. SPS-Work Under Progress	Sewer Network - 50.498 km completed out of 116 km. Manhole- 1569 nos completed out of 5306 nos. Property Chamber 2338 nos completed out of 31000 nos. Road Restoration - 44.95 km completed out of 116 km. House Connection- 2434 completed out of 22855 km. SPS- work under progress.	1. Rate Approval for M-20. 2. Ward Member-63 is not allowing to execute the work. 3. Work Progress Effectuated and slow due to Relocation of Utilities and Public Hindrance. 4. New Trench excavation and new work is completely restricted due to monsoon. 5. NOC still pending from NHAI. 6. Due to non payment of RA. Bill, project is facing financial crisis. 7. Partially NOC is still pending from RCD. 8. RCD has issue letter and stopped all work on RCD road till 10.11.2020 consider the election in Bihar.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	40.49	Centage - 0.046 Other expenses - 2.6625 Mob. Adv - 39.78 Total - 40.49	0.78	STP- 100 MLD Network - 303 KM.	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCo. 3. Soil testing in Digha STP is in Progress. 4. 3 KM Sewer line has been laid in R-Block Digha road.	Approved Design & Drawing under review by Mahindra Consulting Engineers Ltd. Project Engineer, Digha & Kankarbagh	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCo. 3. Soil testing in Digha STP is in Progress. 4. 3 KM Sewer line has been laid in R-Block Digha road.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8766					*	STP- 50 MLD SPS- 02 Nos. Network- 150 km.	1. Soil testing is in progress 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCo on dated - 28.07.2020 3. Design & Drawings not submitted yet		1. Soil testing is in progress 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCo on dated - 28.07.2020 3. Design & Drawings hard copy not submitted yet	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 238.5606	236.85 Cr. 04-02-2020	03.02.22	43.51	Work - 24.15 Centage - 1.31 Unadjusted Mob. Advance - 18.05 Total - 43.51	17.76%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 Nos. 3. House Connections - 11020 Nos. 4. Road Restoration - 90 Km. 5. STP - 01 Nos. & 7 MLD	1. Sewer Network - 21.5 Km 2. Manholes - 1055 Nos. 3. House Connections - 1940 Nos. 4. Road Restoration - 19.5 Km. 5. STP - BEP Approved 6. IPS - BEP Approved	1. Sewer Network - 1.138Km 2. Manholes - 40 Nos. 3. House Connections - 85 Nos. 4. Road Restoration - 0.90 Km. 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved. 6. IPS - remaining Drawing Submitted to IIT.	1. Sewer Network - 22.638 Km 2. Manholes - 1095 Nos. 3. House Connections - 2025 Nos. 4. Road Restoration - 20.4 Km.	
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise- 04.11.20	13.90	Work - 11.61 Centage - 0.82 Unadjusted Advance - 1.42 Other expenses-0 C462 Total - 13.90	46%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work Completed. 2. MBRR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-Plaster Work Completed. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Plaster Work Completed. 8. Thickner, Filtrate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Interconnection work in progress. 10. Plate Sateiler-Completed 11. MCC & Blower Building-Roof casting completed. 12. Grit Chamber-RCC Work completed upto Lintel Level. 13. Networking (I&D)- work in progress. Approximately 5.5km rising main line laying with road restoration work in progress. 14. IPS-Chuja Gali/Vishahri Asthan Nala-Raft and Houch casting work Completed. 1st lift wall	1. Admin building- Finishing & PHE work under progress. 2. MCC & Blower Building- roof casting Completed. 3. Grit Chamber - Up to Lintel Level work completed. Rest in progress. 4. Chuja Gali/Vishahri Asthan Nala-Raft and houch casting completed. 1st lift wall Casting under Progress. 5. Aigaibinath- Excavation work under progress. Open Drain- 100m length work Completed. Rest in Progress. 6. Some Eleictromechanical Vetted Design & Drawing Submitted to BUIDCo Headquarter for Approval.	1. Compound Wall work Completed 2. MBRR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-Plaster Work Completed. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Plaster Work Completed. 8. Thickner, Filtrate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Interconnection work in progress. 10. Plate Sateiler-Completed 11. MCC & Blower Building-Roof casting completed. 12. Grit Chamber- Up to Lintel Level work completed. Rest in progress. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work in progress. 14. 1. Chuja Gali/Vishahri Asthan Nala-Raft and houch casting completed. 1st lift wall Casting under Progress. 2. Aigaibinath- Excavation work under progress. Open Drain- 100m length work Completed. Rest in progress.	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessar y action has been initiated for EOT)	14.30	Work - 11.82 Centage - 0.79 Unadjusted Mob. Advance - 1.65 Other expenses-0 C423 Total - 14.30	42.43%	STP - 11 MLD SPS - 02 Nos. and I & D	1. BEP, Design & Drawing Approved on dated 2. Boundary wall 95% work completed Rest in progress. 3. SBR 4th,5th & 6th lift wall RCC work in progress. 4. CCT Final lift wall RCC work completed. 5. Grit Chamber all column completed up to Tie beam bottom & Tie beam staging,shuttering & steel binding work in progress. 6. Admin,MCC & Security Room Plinth Beam completed & Column 1st lift completed. 7. HT & HT Meter Room final slab completed. 8. Belt filter press building above plinth beam 1st lift column completed.	1. Boundary wall 95% work completed Rest in progress. 2. SBR final lift wall with walkway RCC work in progress. 3. Chlorination building 01 slab completed 4. Grit Chamber all slab completed & wall RCC work under progress. 5. Admin,MCC & Security Room Plinth Beam completed & Column 1st lift completed. 6. HT & HT Meter Room brick work under progress. 7. IPS- 1st lift wall shuttering & steel binding work under progress.	1. Boundary wall 95% completed 2. SBR Tank civil work 93.5% completed 3. GST civil 98% completed 4. CCT civil work 90% completed. 5. HT & HT Meter room civil work 85% completed. 6. Admin,MCC & Security Room civil work 45.53% completed. 7. Transformer Foundation 100% completed. 8. DG Foundation 100% completed 9. Blower Foundation 100% completed 10. Grit Chamber civil work 58 % completed. 11. Belt filter press building 59.18% completed	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 Revised- June 21	12.59	Work - 8.60 Centage - 0.60 Unadjusted Mob. Advance - 3.36 Other expenses-0.0257 <u>Total - 12.59</u>	40%	STP - 9 MLD SPS: 6 Nos and I&D	1. BEP, Design & Drawing Approved on dated- 18.05.20. Some Structural (STP/IPS) vetted Drawing Submitted to BUIDCO Headquarter on 17.08.2020 for Approval. 2. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-5th Lift Wall Casting Completed & 6th lift wall casting 60% Completed. Walkway work 50% Completed. Rest in Progress. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber- Roof Casting under Progress. 6. Admin Building, Air Blower Building -1st roof Casted. 7. Sludge Thickner-Excavation work in Progress.	1. SBR- 5th lift Completed, 6th lift wall casting 60% and Walkway 80% Completed. Rest in progress. 2. Staff Quarter-1st Floor Roof Casting under Progress, rest in progress. 3. HT Pane & Transformer-Footing Casting under progress. 4. IPS Ujani-Excavation Completed, PCC Under Progress. 5. IPS Simra Ghat-Layout under Progress. 6. Rising Main (Pipeline)- Excavation & Laying under Progress. Note- Due to Heavy Rain & Water logged Surrounding the Work Site and also inside the work site progress of work is hampered.	1. BEP, Design & Drawing Approved on dated-18.05.20. Some Structural (STP/IPS) vetted Drawing Submitted to BUIDCO Headquarter on 17.08.2020 for Approval. 2. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-5th Lift Wall Casting Completed & 6th lift wall casting 60% Completed. Walkway work 50% Completed. Rest in Progress. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber-Roof Casting under Progress. 6. Admin Building, Air Blower Building -1st roof Casted. 7. Sludge Thickner-Excavation work in Progress. 8. Staff Quarter-1st Floor Roof Casting under Progress, rest in progress. 9. HT Pane & Transformer-Footing Casting under progress. 10. IPS Ujani-Excavation Completed, PCC Under Progress. 11. IPS Simra Ghat-Layout under Progress. 12. Rising Main (Pipeline)-Excavation & Laying under Progress.	
16	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	3.02	Work - 1.4872 Centage - 0.1041 Unadjusted Mob. Advance - 1.4199 Other expenses-0.0116 <u>Total - 3.0228</u>	38%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER, SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	1. Panel Room Plinth Beam & Column upto 1st Floor completed. 2. Excavation of SBR & clear Water Tank Completed and dewatering of SBR was continuously in progress. 3. Steel, Aggregate, & other materials for SBR & Clear Water Tank has been procured and stored at site. 4. Delivery of 1st phase of Electromechanical Equipment's completed and stored at site. 5. RMC Batching Plant started. 6. Casting of Admin Building 2nd Slab done. 7. Brick Work of Admin Building 1st Floor Started. 8. Order of NP3 pipes given & delivery started and pipe laying, excavation, brick soiling & PCC done for pipe laying (187.5 Mtrs)	1. Brick work and plaster of walls of Admin Building is in progress. 2. De-shattering of Admin Building 3rd Slab is done. 3. PCC of SBR & Clear Water Tank done. 4. Reinforcement of SBR Raft and Clear Water Tank is in progress and Raft of SBR and Clear Water Tank will be done within a week. 5. Delivery of NP3 pipes started and pipe laying of 565 Mtrs done and 750 Mtrs of excavation, brick soiling & PCC done for pipe laying. 6. Batching Plant for RMC started. 7. Casting of Admin Building 3rd Slab done. 8. Work of shifting of High Tension Wire is started.	1. Panel Room Plinth Beam & Column upto 1st Floor completed. 2. 3rd Slab of Admin Building done. 3. RMC Batching Plant started. 4. Aggregate, Sand, Steel, Cement are in stock at site. 5. Delivery of NP3 Pipe for Sewer line started and pipe laying work and manhole is in progress. 6. I&D work started.	1. Panel Room work is stopped since the high tension wire over the STP land is getting shifted. 2. NOC from RCD & Railway is not yet received due to which I&D work may get hampered in coming days. 3. Cost Variation of I&D is not yet approved.
17	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.20	11.59	Work - 10.7883 Centage - 0.7422 Other expenses-0.0572 <u>Total - 11.5877</u>	37%	STP - 08 MLD IPS- 03 Nos. Sewer Network- 1450 mtr.	Design & Survey -complete SBR wall 60% complete Admin block : brickwork in G.F. complete all framestructure complete Panel Room: Framestructure & brickwork complete & finishing work in progress Boundary wall =90% complete Chlorination Tank: Bed raft complete & wall of 19M length complete Supply of Electromechanical equip = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2Set iv) SAS Pumps=2Set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos	SBR, SBR wall 115M complete upto full ht & rest in progress Admin Block : brickwork complete finishing work in progress Panel Room: finishing work in progress Boundary wall :90% complete, rest in progress Chlorination Tank: RCC wall complete & slab work in progress	Design & Survey -complete SBR work 81% complete & rest in progress Admin block : 75% complete & rest in progress Panel Room 75% work complete & rest in progress Boundary wall =90% complete Chlorination Tank: 55% complete & rest in progress Supply of Electromechanical equip = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos	1) Due to Lockdown in Bihar, Workers are not available at site as required as a result work progress is badly hampered. 2) As land for STP was not made available on time, work couldnot started until 27-12-2019
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.89 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	1.13	Unadjusted Mob. Advance - 1.1322 <u>Total - 1.1322</u>	-	STP - 10 MLD SPS and I&D			Land for STP and I&D is now available vide CO, Bakhtiyarpur Lt.-1450 Dt.-02.12.2020 and Given Order to agency start work immediately vide E E Patna East Lt.-691 Dt.-03.12.2020	
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20	1.06	Unadjusted Mob. Advance - 0.9338 Other expenses-0.1286 <u>Total - 1.0624</u>	-	STP - 6.5 MLD IPS- 2 No Rising Main- 4 Junction - 1 MPS- 1			Currently Land not available for STP Request letter from BUIDCO has been sent to DM, Patna CO Maner, Request Letter has also been sent to UD&HD for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21	15.35	Work- 3.08 Unadjusted Mob Advance - 11.9901 Other expenses-0.0591 Centage- 0.22 <u>Total - 15.35</u>	20%	1. Construction of the sewerage network including interception of channel drains 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS), 3. Construction of Sewage Treatment Plant (6 MLD + 16 MLD) (STP).	1. MPS Structure Design Submitted To IIT Patna. 2. DWC Pipe Laying Work in progress. DWC pipe Laying 650.00 Rmt And Manhole 20 No's completed. 3. IPS 03 Structure Drawing approved by IIT Patna 4. IPS 04 Excavation Work Completed 5. Excavation of SBR Tank is completed up to 100% at STP Site 6. BEP approved from IIT Roorkee 7. IPS 01 Structure Design With Well Sinking Is In Progress. 8. RCC Pipe Inspection Is In Progress BY SGS. 9. Road Restoration work in Progress B.F.S. Road 220.00 Rmt And PCC Road 200 Rmt Completed. 10. In SBR Tank 600 sqm area dressing work is completed for PCC 11. 160 MT Reinforcement reached at STP site for RCC WORK 12. Dewatering work is in progress at STP Site.	1. MPS Structure Design approved by IIT Patna. 2. DWC Pipe Laying Work in progress. DWC pipe Laying 739.00 Rmt And Manhole 23 No's completed. 3. Civil GA approved from IIT Roorkee. 4. IPS 01 Structure Design With Well Sinking Is In Progress. 5. RCC Pipe Inspection Is In Progress BY SGS & Delivered At Site. 6. Road Restoration work in Progress B.F.S. Road 220.00 Rmt And PCC Road 300 Rmt Completed. 7. PCC Work In Progress and Completed Upto 50%. 8. 210 MT Reinforcement reached at STP site for RCC WORK 9. Dewatering work is in progress at STP Site 10. Electro-Mechanical Items (DG-625KVA-1no,500KVA-2 Nos. reached at Site.	1. Network Design Approved By IIT Patna On 22.05.2020 2. SBC Work For 6 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation 3. QAP Approved For RCC & DWC Pipes. 4. DWC Pipe Inspected & Delivered At Site. 5. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site. 6. Labour Camp Fabrication At Site Is Completed. 7. IPS 1, IPS 3.4, & MPS GAD With Detailed Hydraulic Calculation approved by IIT Patna And IPS-3,4 & MPS Structure Design Approved By IIT Patna. 8. DWC Pipe Laying Work Is In Progress (North & South Zone). 9. DWC pipe Laying 739.00 Rmt And Manhole 23 No's completed and IPS 04 Structure Excavation Work 100% Completed. 10. Excavation of SBR Tank is completed up to 100% at STP Site and BEP approved from IIT Roorkee as per NGT 11. Road Restoration work in Progress B.F.S. Road 220.00 Rmt And PCC Road 300 Rmt Completed. 12. In SBR Tank 1200 sqm area dressing work is completed for PCC 13. 210 MT Reinforcement reached at STP site for RCC WORK 12 Dewatering work is in progress at	NOC Awaited from RCD in South & North zone for pipe laying. Due construction of Utility Duct in NH-19 decision pending from client Land Allotment Required For IPS 05, IPS A & IPS B 1. There are two routes to reach at STP site but both routes is completely Jam every day due to loading of yellow sand which is badly affecting on the transportation of construction material and other item
21	I&D works and STP at Fatuha	35.49 37.4325						STP - 07 MLD SPS and I&D	Tender Process	Work Order issued.	Agreement Done	
22	I&D works and STP at Danapur	103.27 106.4164						STP - 25 MLD SPS and I&D	Tender Process	Work Order issued.	Agreement Done	
23	I&D works and STP at Phulwarsharif	46.25 48.6583						STP - 13 MLD SPS and I&D	Tender Process	Work Order issued.	Agreement Done	

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge General
Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.11.2020)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	<u>7.36</u> 04.01.2020	03.06.21	2.77	Work - 2.73 Other - 0.0427 Total - 2.77	<1%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed. (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows of 2nd ghat. 3. RCC work of Wallist slab and step have been completed of 1st Ghat.	RCC work of Waist slab and step have been completed of 2nd Ghat.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. Pavilion work in progress of 1st Ghat.	
2	River Front Development, Patna	<u>243.27</u> 336.73 (Revised)	<u>254.52</u> 24.04.14	23.04.2016 Time Extension Date- 23.05.20	308.52	Work - 260.00 Escallation - 14.27 CSQC -9.40 Other - 6.7359 Centage- 18.1172 Total - 308.52 (Additional expenses due to revised work scope as per revised AA&ES)	≈2%	Development of Ghats- 16 Ghats completed out of 20 Ghats Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC. Patna for Operation and Maintenance.	03 Ghats work is pending. For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020. direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GRFD Project, Patna submitted by you Sen & Lall consultant has been reviewed by BUIDCo technical committee and approved for preparation of Final Design & Drawing and required DPR. M/s Sen & Lall has been directed to submit the Final Design & Drawing of 02 Ghats and the design drawing was forwarded for vetting to IIT, Patna. IIT, Patna has demanded Rs. 5,50,000/- vetting charge and the same has been forwarded to BUIDCo HQ for approval.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 Total - 0.0526	-	Ghat - 03 nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Materials is being procured.	No Work	Materials is being procured.	Working Drawing is in Vetting/approval process.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

SuperIntending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna


Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.11.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	<u>305.19</u> 312.440486	<u>05-03-18</u> 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is on 17.12.2020
2	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.05	-	Revised AA&ES received on 10.11.2020
3	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. No Bid has been received. For suggestion to modify the bid document, a letter has been sent to SPMG.
4	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval. NMCG observation and complain were received, Compliance has been submitted to SPMG on 04.11.2020.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SPMG on 24.03.2020. SPMG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank received on 4th Aug 2020, compliance of the same has been sent to SPMG on 10th Aug 2020.
6	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bid has been received. Evaluation is in process.
7	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	0.05	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. One bid has been received. Evaluation is in process.

Executive Engineer (PDM)
BUIDCo, Patna


Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna


Superintending Engineer (PDM)
BUIDCo, Patna


Chief Engineer (PDM)
BUIDCo, Patna

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020

बिहार शहरी आधारभूत संरचना विकास निगम लि0, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001
Email id-cesuidcosouthwds@gmail.com

पत्रांक-
प्रेषक, 8841

दिनांक- 4.12.20

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - नवम्बर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

Preved
मुख्य अभियंता, 2/12/20
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

HQ-3140
05/12/20

2648 CE
5/12/20

SE-1008
05/12/2020

15/12/20
26/12/20
26/12/20

05/12/20
26/12/20

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhupura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49. 7081855 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	1970.81855 Lakh	1653.68559 Lakh		Pipe Network - 111055 mtr	47500	1480	48980	
								House Connection - 33120 nos	4250	110	4360	
								Pump House - 05 nos.	4 completed & 1 under progress	NIL	4 completed & 1 under progress	
								Tube well - 05 nos.	5 completed	NIL	all 05 tube well work completed	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवेदक का नाम-M/s. M.K Enterprises Ltd		राशि- 5.04 Cr.	06.01.2020		298.07179 Lakh		OHSR- 05 nos				
								Shiekpura - 01	completed	completed	Completed	
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	20 % WIP	3% WIP	23%	
								Adalatganj - 01	85 % Completed	2 % Completed	87% Completed	
3	बेउर से मीठापुर ड्रेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 48. 9499 करोड पत्रांक-108, दिनांक - 17 01.2018	51.726267 दिनांक-21.07.18	20.07.20	1473.7083 Lakh	1273.4388 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-Innos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height		Laying of pre cast length of drain - 3310 m. Sump (capacity 2375 KL) - Sump wall completed, foundation of bottom dome RCC work completed.	
4	पटना नगर निगम अन्तर्गत बाई नो-30 में दशरथ टोला से आईओसीओ गेट तक आरओसीओ नाला निर्माण कार्य।	0.5873800	0.4928154	4 मास		0.2942790		RCC DRAIN 450M	75.100%			
5	बाई नो 15 में बिक अफ इंडिया से नगर पोस्ट ऑफिस तक आरओसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020				Rcc drain 1804 feet				NOC awaited from NHAI
6	सीओएमओसी 16 में कुलवारी शरीफ स्थित समतल सिंह चौक तक स्लैबम वाटर ड्रेनेज का निर्माण फेज-2 संवेदक-महेश इंडिया	12.10 116/19.02.19	10.8	25.12.19	7.527	3.33	2.65	drain2409 mtr	Drain - 900m	50 m	Drain - 950 m	कार्य को पूर्ण करने हेतु कई बार लिखित एवं मौखिक निर्देश दिया गया है। इस हेतु Alignment से दूरी को हटाने हेतु परियोजना निर्देशक एसओआईओसी-2 बुकको, पटना का पत्रांक - 230, दिनांक - 28.09. 2018 एवं इस कार्यालय का पत्रांक - 905, दिनांक - 10.10.2020 द्वारा जिला वन पर्याप्तिकारी, पटना से अनुरोध किया गया है। मिलती पोस्ट को हटाने हेतु इस कार्यालय का पत्रांक - 826, दिनांक - 15.09.2020, पत्रांक

AP

*Recd
14/11/20*

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	फुलवारीशरीक खोजा ईमली से भगत सिंह धीक तक स्ट्रीट वाटर ड्रेनेज योजना निर्माण फेज-3 संयुक्त-मदर इंडिया	13.16 116/19.02.19	12.31	25.12.19	8.791	8.20	3.29	drain 3350 mtr	Drain - 3050 m	150 m	Drain 3200 m	904. दिनांक - 10.10.2020 एवं पत्रांक - 942 दिनांक - 29.10.2020 द्वारा कार्यपालक अभियंता, विद्युत आपूर्ति प्रमण्डल, बघौल, पटना से अनुरोध किया गया है। विस्तृत कैवर्टों एवं फुलवारीशरीक प्रकल्प कार्यालय के सामने खासी मोडि के समीप जमीन की मापी करने हेतु अचल अधिकारी, फुलवारीशरीक को इस कार्यालय के पत्रांक - 591 दिनांक - 29.06.2020 एवं पत्रांक - 908 दिनांक - 12.10.2020 द्वारा अनुरोध किया गया है।
8	फाटुआ जलापूर्ति योजना					3.00		1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos.	2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress.		2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress.	
9	मसौड़ी जलापूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.18	9.51	8.997	8.997	Pipe line 51829/62829 m HSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.	Distribution of network connection	Pipe Line 55897 m hsc 5363 T/W -4 Nos.	एकरासामा के अन्तर्गत Distribution Network का कार्य पूर्ण हो चुका है। परन्तु Inhabitant में बढोतरी के कारण Distribution Network में विद्यमान की स्वीकृति नहीं होने के कारण कार्य बहुत धीमी गति से हो रहा है। 4 Nos. tubewell हेतु Motor एवं Transformer लग चुका है। बिजली बिगम से Connection मिलने पर जलापूर्ति प्रारम्भ किया जायेगा। अंतिम और बीचवा tubewell हेतु दो बार बोर किया गया है परन्तु दोनों बार बोर ध्वस्त हो जाने के कारण सफल नहीं हो सका है।
10	विक्रम जलापूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 19250 m House connection - 1152 nos	Distribution of network - 4750 m House connection - 348 nos.	Distribution network -24000 m House connection - 1500 nos	इस कार्यालय का पत्रांक - 715 दिनांक - 21.08.2020 एवं पत्रांक - 938 दिनांक - 27.10.2020
11	मोसलपुर जलापूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020	3.254	0.06	0.00	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work almost completed.	Connection करने के उपरान्त शीघ्र ही जलापूर्ति प्रारम्भ किया जायेगा।

AP

RECEIVED
C. RAJESH
South Bihar, BUIDO
11/12/20

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31st march 2021)	65.76	46.105	46.105	HYT/W -14Nos OHT - 03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos	Work in Progress. T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress. (0 Completed). Pipeline 94.17 Km/121,583 Km 77% HSC - 58401/21524 Nos. 99.9%	Nos T/W - 0 Nos. OHT - 2/3 in Progress, (0 Completed). Pipe line 6100 m HSC - 1152 nos. Transformer - 0 nos Motor pump - 0 nos	11/14 complete OHT-2/3 in Progress pipe line 104094 m 121583m HSC 8571/121524non Trnsformer10/14 nos Motor pump 9/14 nos	OHT ward 14 in progress OHT ward 46 soil filling completed ward no 14 work started after mutual understating between shchool managemnet town NOC still awaited Main power equipemtn deploymnt by contractor insufficient.
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	60.00	57.52	57.52	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos	Work in Progress T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	Nos T/W - 0 Nos. OHT - 2/4 in Progress, (0 Completed). DM -17476 m HSC - 1859nos. Transformer - 0 nos Motor pump - 0 nos	T/W 21/23 OHT 3/4 nos DM 150956 / 162472 m HSC 10287 / 18000 Motor pump15/23 Transformer 15/23	OHT- ward 5 salemipur, stair case completed & bottom down ring as well as verticle well reinforcement layhing in progress. OHT- ward 23- Bharat Gas godam top dome concreting is in progress. OHT Ward- 43 labour awas, ring beam & vertical bar reinforcement layhing in progress. reserviar on hiranya parvat NOC is awaited from archelological dept. is awaited Main power & equipment development by contractor insufficient.
3	इस्लामपुर जलापूर्ति योजना फेज- II	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying- 12650 m HSC - 1825 nos	

AP

C.E(WDS)
South Bihar, BUIDCO 4/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 &3 (579 mtr.)	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm. Excess work due to BUIDCo director. (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	-	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm. Excess work due to BUIDCo director. (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019. Amount 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos. 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mts	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T. (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed). Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	-	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T. (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed). Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	
3	मानपुर काली पोखर से श्याम नगर होती हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt. no 88, dt 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet	-	Drain - 1050feet	
4	गया-नयादा मेन रोड में मुफसिल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt. no 88, dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet	-	Drain - 395 feet	

AP

Kool
Chief
South Bihar, BUIDCO
21/11/20

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.19	28.19	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no.	completed completed completed 15323	completed completed completed completed	completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	31.12.2020	42.68	29.54	29.54	Tubewell - 14 no Pipe line - 98.605 km HSC - 4900 no.	11 78.85 4355	0 2.047 407	11 80.897 4762	लक्ष्य 14 Tubewell के विरुद्ध 11 पूर्ण है शेष तीन में स्थानीय लोगों के विरोध के कारण कार्य बाधित है इस संबंध में जिला प्रशासन से पत्राचार एवं सम्पर्क किया गया है, 10-15 दिनों के अन्दर विवाद का समाधान हो जाने की संभावना है। उक्त कारणवश योजना पूर्ण नहीं हो सका है।
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.68 करोड़ पत्रांक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	2 No. 24.630 km. 2150	completed 0 0	completed 24.630 km 2150	कार्यस्थल पर पर्याप्त संख्या में कार्य बल संवेदक द्वारा उपलब्ध नहीं कराये जेन के कारण कार्य प्रगति बहुत ही धीमी है। आवंटन की आवश्यकता है।

AP

CE(WDS)
South Bihar, BUIDC

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	0	1	Completed
								Tubewell -01	1	0	1	
								Pipe Line - 3.9 km	3.75 km	0	3.75 km	
								HSC - 212 No.	180	35	215	

AP

Keel
C.E.(WDS)
South Bihar,
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

अक्टूबर - 2020

अक्टूबर — 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यमालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सौताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यमालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गस्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यमालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

AP

Recd
CE(WDS)
South Bihar,
BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जलसंधारण योजना	पार्ट-00-2073.013 लाख, नगर विकास एवं आवास विभाग का बजट - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का बजट - 24/जल00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	10.00 Cr.	5.84 Cr.	5.84 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 01, 33 and 34. (3) 6156mtr. Pipe laying work completed.	(1) Supply of Pipe. (2) Pipe Laying in ward no. 01, 29, 33 and 34. (3) 9887.5 mtr. Pipe laying work completed.	12.85%	work in progress.




C.E/WDS
South Bihar, BUIDC

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

नवम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-5.45 करोड पत्रांक-131, दिनांक-08.03. 2018	6.54886	05.12.2020	2.00	2.00	2.00	Construction of 450 mm X 300 mm X 150m deep HYTE 2 Item Construction of Pypm House with attendant room 2 Item Supplying & Installation of Submerisable Motor Pump 2 Item Supplying & Installation of 63 KVA Transformer 2 Item Supplying & Installation of 100 Litre Chlorinator 1 Item Distribution system work 1 Item Hosue service Connection work 4864 Nos. House Service Connection extra work 4653 Nos. Construction of Boundary wall 20 Item Construction of approach Road 10 Item Construction of Main Gate 1 Item Campus Development 40 Item	HDPE Pepe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied. HDPE Pipe - 63 mm, Distribution 3940 m (95.00%) & HDPE Pipe 90 mm Distribtution 2770 M (60%) 1 HYTW work complete & 2nd HYTW work in progress. House Service Conection 1300 Nos. (26%)	63 KVA Transformer supplied - 2 nos. 63 mm HDPE 100% (4070 m) 90 mm HDPE Pipe 4000m - 80% 2 nos. HYTW work completed House service conection 200 nos. 2nos. Submersible motor pump supplied.	HDPE Pepe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied. HDPE Pipe - 63 mm, Distribution 4070 m (100%) & HDPE Pipe 90 mm Distribtution 4000M (80%) 63 KVA Transformer supplied - 2 nos. 2 HYTW work completed. House service connection 1500 nos. (30%)	

AP

Kamal
CEA (B.S.)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवदेक का नाम- M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्राक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019	25.00	25.00	25	Drain 6.0 km	Drain 4.30 km		Drain 4.45 km	
2	सासाराम जलापूर्ति योजना फेज- I संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 25.02.2020	52.00	52.00	52.00	Tube well - 5/6 Pump house - 5/6 D. Mains 117008 m Over head tank - 6/5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed, Pump house - 4 completed 2 progress. D. Mains 115054 m Over head tank -2 completed 2 progress. House service connection - 9928 nos. Sump house 1 in progress.		Tube well -6 completed, Pump house - 6 completed. D. Mains 115054 m House service connection - 9928 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress.	Land for Kadiganj OHT not handed over by C.O Forest Clearance for Master reservoir at Chandan Pahad awaited. New proposal submitted vide letter no. - 90, dated - 13.02.2020
3	सासाराम जलापूर्ति योजना फेज- II संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	13.00	13.00	13.00	Tube well - 2 Pump House-2 D. Mains 58884 m House Service connection- 6722 nos.	T/W-2 complete pump house 2 complete D. mains 56797 m -OHT 2 Progress house Service connection 5536nos		Tube well - 1 Pump house-1 progress D. Mains - 56797 m House Service connection 6132 nos. Over head - 0 Sump House - 0	Land for Land of Sulemanganj OHT not handed over by C.O.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवदेक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	52.00	51.99	51.99	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos. Sump house - 1 nos.	Tube well - 14 Pump House - 14 D. mains 99625 m overhead tank -2 completed 2 progress. House service connection - 11344 nos.		Tube well - 14 Pump House - 14 D. mains 103552 m overhead tank -3 completed 1 progress. House service connection - 11974 nos. Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवदेक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140 / 15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.31	2.31	D. mains 17480 House service connection- 1761 no.	D. mains 17035 House service connection- 1405 no.		D. mains 17175 House service connection- 1445 no.	

[Signature]

[Signature]
C.E.(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवैदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019	25.915	23.59	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 0 to MD, BUIDCo	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	6452 M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3496 nos. 92.73% w.no.-04,10,11,12,13&15, Saturated (Sump 1080 kl)		6452 +264 =M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3524 nos. 93.47% w.no.- 04,10,11,12,13&1 5, Saturated (Sump 1080 kl)	पथ निर्माण विभाग से NOC प्राप्त होने के पश्चात Rising Main पाईप लाईन कार्य प्रारम्भ हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019	25.915	23.59	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 (f) House service	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service	6452 M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3496 nos. 92.73% w.no.-04,10,11,12,13&15, Saturated (Sump 1080 kl)		6452 +264 =M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3524 nos. 93.47% w.no.- 04,10,11,12,13&1 5, Saturated (Sump 1080 kl)	पथ निर्माण विभाग से NOC प्राप्त होने के पश्चात Rising Main पाईप लाईन कार्य प्रारम्भ हो चुका है।

AP

Lead

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139/15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	4.71	2.9766 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 1645 Total HC 9645	Distribution - 27592 m HSC-3171		27592 M (99.10%) 0 3579 / 50.66 % w.no. - 01,06,07,08,09,10 ,11,12,15,16,23,2 4,&25 saturated total - 13 ward	पुनस्थापन कार्य प्रगति पर है। परन्तु शेष गृह संयोजन हेतु वितरण पाईप की आवश्यकता है दिांक - 01. 11.2020 से सर्वे कार्य किया जायेगा।

AP

Keerl
C.E(WDS) 11/12/20
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्राक-596, दिनांक-28.03. 2016	राशि-32.23 पत्राक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्राक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	14.37	17.39	14.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 62395 m HSC - 4074 No.	Pipe - 5071 m HSC - 444 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 67466 m HSC - 4518 No.	
3	हुमरौ जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4195 no.	-	Distribution main- 23779 m HSC-4295	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3060	HSC- 156	Distribution main- 21107 m HSC-3216 nos	

AP

[Signature]
C.E.W.D.S.
South Bihar, BUIDC.

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

नवम्बर - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Pipe line - 105240 mtr. (84%) House Connection - 12720 (51%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	-	Pipe line - 107040 mtr. (85%) House Connection - 13030 (51%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020		11.27		1 Tube bell-8 Nos 2 Pump House with Attendant room- 8 nos 3 Staff Quarter-2 nos 4 Tower- 6 Nos 5 Chlorinator room-8 Nos 6 Pump Motor-8 nos 7 Transformer-8nos 8 Stand post-45 nos 9 Steel main gate-8 nos 10 Compound wall-1000m 11 House Service connection-10021 Nos 12 Rising main 13 Water Distribution network-78023m 14 Campus Devl 15 Chorinator-8nos 16 Approach road	Pipe line - 62795 mtr. (93%) House Connection - 8650 (86%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	-	Pipe line - 62795 mtr. (93%) House Connection - 8830 (88%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	
3	जगदीशपुर जलापूर्ति योजना फेज- II	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428	-	16830 m laying HSC 2428	

AP

C.E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अनुत्त योजना												
1	भागलपुर स्ट्रीट लाइटिंग योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66Cr Letter no-03/AMRUT- 21-03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	3.58	3.29400	3.29040	Drain -14.05 Km	Drain -4.550 Km		Drain - 6.5 Km	46.26%

29
04/12/20

Local
South Bihar, B. B. B. B.
5/12/20

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना।

email – mdbuidco@gmail.com

611

पत्रांक – ४०-१७०८/२०२० - ८०६८

दिनांक – ०५/१२/२०२०

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न० वि० एवं आ० वि० (बुडको)।

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह नवम्बर २०२० को प्रेषित करने के संबंध में।

प्रसंग:- इस कार्यालय का आदेश संख्या ३८, दिनांक २९.०४.२०२०

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह नवम्बर २०२० को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक – यथोपरि।

७३(१०१)

विश्वासभाजन,

२५/१२/२०

(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न० वि० एवं आ० वि० (बुडको)।

२६३४८६
२५/१२/२०

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	24.28	24.28	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	Pipeline-51.126 km HSC-4886 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	Pipeline-0.023 km HSC-0	Pipeline-51.149 km HSC-4886 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	32.00	27.47	27.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7	Pipeline-59.006 km HSC-905 OHT-2 in progress Tubewell-6 Pump House-2 in progress	Pipeline-5.649 km HSC-192 OHT-2 in progress Tubewell-0 Pump House-2 in progress	Pipeline-64.655 km HSC-1097 OHT-2 in progress Tubewell-6 Pump House-2 in progress	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	work completed	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	work completed	Pipeline-14.43 km HSC-928	

Rini Pal Kashy

22

22

22

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलापूर्ति योजना फेज- I सर्वेदक-मैसर्स अशोका ट्यूबवेल	Rs 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II सर्वेदक-मैसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	work completed	Pipeline-30.60 km HSC-1865	
10	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीशमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली वार्ड नं०-08 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली वार्ड नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	580 ft drain	-	580 ft drain	water logging
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	2600 ft drain pcc 0 ft	-	2600 ft drain pcc 0 ft	

Rev. Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

009

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	25.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	38.30	33.53	29.53 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-82.228 km HSC-7892 OHT-3 in progress Tubewell-6	Pipeline-3.492 km HSC-602	Pipeline-85.720 km HSC-408 OHT-3 in progress Tubewell-6	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	46.04	41.05	24.05 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-72.269 km HSC-5730 OHT-6 in progress Tubewell-18	Pipeline-2.818 km HSC-307	Pipeline-75.087 km HSC-6037 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.905 km HSC-1200	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Ravi Prakash

20/11

20/11

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96857	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m		Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m		Drain-518 m Road-885 m	

Rini Pankaj
05/12/2020
AE

[Signature]
05/12/20
TS to CE,
(WSD), North Bihar

[Signature]
05/12/20
Chief Engineer
(WSD), North Bihar

207

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-5952	Pipeline-19.99 km HSC-8099	Pipeline-0.107 km HSC-89	Pipeline-20.097 km HSC-8188	

Ravi Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

[Signature]
05/12/20
Chief Engineer
(WSD), North Bihar

[Circular Stamp]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD C5, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	-	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-23.147 km HSC-3913	-	Pipeline-23.147 km HSC-3913	

Rui Prakash
05/12/2020
AE

[Signature]
05/12/20
TS to CE,
(WSD), North Bihar

[Signature]
05/12/20
Chief Engineer
(WSD), North Bihar

[Circular Stamp]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5		Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage reparing in progress. For the last two month only road restoration works is going on.

for P. Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

60

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रक्टर	राशि- 1.89 करोड़ पत्राक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-902 OHT-1 Stand Post - 25	HSC-45	Pipeline-3.39 km HSC-947 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का शेषांक- 280/नामि०-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	03.01.2021	3.75	3.44	3.44	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House =1	1.2 m wide Drain of length 285m is completed 2.1 m wide Drain 72.5 m drain Watson Canal PCC - 132m, Nil Nil	1.2 m wide Drain ----- 2.1 m wide Drain ----- Watson Canal PCC - 54 m, RCC Base 95 m Nil NIL	1.2 m wide Drain of length 285m is completed 2.1 m wide Drain 72.5 m drain Watson Canal PCC - 186 m, RCC base 95 m Nil Nil	Require STP Land is Not available.

Ravi Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar
05/12/20

Chief Engineer
(WSD), North Bihar
05/12/20

602

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

दरभंगा-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-54.247 km HSC-6815 OHT-Not started Tubewell-7 Pump House-5	Pipeline-4.323 km HSC-923 OHT-0 Tubewell-0 Pump House-0	Pipeline-58.57 km HSC-7738 OHT-Not started Tubewell-7 Pump House-5	
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-416 M	PCC-0 M Base-0 m Stem- 30 M	PCC-600 M Base-530 m Stem-446 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अव श भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 471 ft	Boundary 0 ft Drain - 60 ft	Boundary 765 ft Drain - 531 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	RCC drain without grating 1566' PCC Road 1600'	completed	PCC Road 1600'0" Drain 1600'0"	
5	राज्य योजना अन्तर्गत पी0डब्लू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खॉ मस्जिद पुरानी मुंसफी कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्लू0डी0 पथ में खान चौक तल ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566 Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 228'	drain 35'	drain 263'	

Rui Palay

Rui

602

6	राज्य योजना मार्ग बेल्ट चौक से डी.एम.सी.एच. बच्यु वार्ड तक पी.सी.सी. पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800'	PCC road 1500' Drain -170'	PCC road - 0 drain - 480'	PCC road 1500' Drain -650	
---	---	----------------------	-------------------------------	------------	---------	------	------	-------------------------------	-------------------------------	------------------------------	------------------------------	--

Rui Prakash
08/12/2020
AE

TS to CE
08/12/20
(WSD), North Bihar

Chief Engineer
08/12/20
(WSD), North Bihar

08/12/20

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	64.02000	64.020	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-153.977 km HSC-16496 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-9 install (16 supply Transformer-16 (Supply), 14 installed	Pipeline-2.589 km HSC-143 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-4 Transformer-0 installed	Pipeline-156.566 km HSC-16639 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्राक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.338 km HSC-3607	Pipeline-0.0 km HSC-0	Pipeline-16.33km HSC-3607	
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नोवि-02-01/ 2017- 307, न वि.एवं आ.वि. एवं तिथि- 24.03.2017	राशि - 55.50 करोड़	28.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)	-	6.94 Km Drain completed (out of 11.5 KM)	

Rui Ponkashy
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

600

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	3.50	Pipeline-37.14 km HSC-4316	Pipeline-36.115 km HSC-2817	Pipeline-1.277 km HSC-50	Pipeline-37.392km HSC-2867	

Rui Rakesh
05/12/2020

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

59

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	Pipeline-6.74 km HSC-1667	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-39.67 km HSC-3023	Pipeline-0.01 km HSC-07	Pipeline-39.68 km HSC-3030	
5	सुपौल स्ट्रीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 2ब0/ना0नि0- 02-03/2017 -119, न.वि.एवं आ.वि. एवं तिथि- 20.02 2018	राशि - 20.73	20.06.2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	2.75 Km Drain completed		2.75 Km Drain completed	

Ravi Prakash
05/12/2020
AE

TS to CE
05/12/20
(WSD), North Bihar

Chief Engineer
05/12/20
(WSD), North Bihar

05/12/20

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

नवम्बर-2020

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv-2.3 cr, Mob. Adv.-7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal 38 MLD 3. Culvert-21 Nos	1- Survey work completed. 2- Contractor has set up its logistic and plant site at manikamath mushahari. 3-Hydraulic design and RCC design for one drain (Mithanpura to tirhut canal) was submitted by contractor. Hydraulic & RCC design of part of this drain has been approved by CE (North), BUIDCo. Work started in this section. in bottom slab/raft-pcc done in 160m, RCC done in 110 m, side wall - rcc done in 70 m on both side.		1- Survey work completed. 2- Contractor has set up its logistic and plant site at manikamath mushahari. 3-Hydraulic design and RCC design for one drain (Mithanpura to tirhut canal) was submitted by contractor. Hydraulic & RCC design of part of this drain has been approved by CE (North), BUIDCo. Work started in this section. in bottom slab/raft-pcc done in 160m, RCC done in 70 m, side wall - rcc done in 1.2m/3.34 km in 50 m on both side.	
6	वार्ड नं०-7 धर्मशीला वर्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete.	Road work in progress	Drain Work Complete. Road work in progress.	
7	वार्ड नं०-46 आर०पी० श्रीवास्तव लेन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंद के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete	Road work in progress	Drain Work Complete. Road work in progress.	
8	वार्ड नं०-19 में पंकज मार्केट से अखाड़ाघाट पेड्रोल पंप के सामने गली तक भाया जी०डी० मंदर इंटरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०सी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain	600 mtr drain work completed	195 mtr drain work completed	975 mtr drain work completed	


Ravi Prakash

28

53

9	वार्ड सं-30 एवं 34 में पराव पोखर से निमनोक्त तक भाया गली नं-02 में पीओसीओ पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	82.98	54.98202	Road & Drain	75% Drain Complete 500 mtr road completed	5% drain	80% Drain Complete 500 mtr road completed	
10	महदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14	152.21	133.55	Road & Drain	Drain Work Complete & Road Work in Progress	85% Road completed	Drain Work Complete & 85% Road work completed	
11	वार्ड सं-12 में पीओडब्ल्यूडीओ कॉलोनी होते हुए स्को मणिमूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	32.82561		Road & Drain	20% Road Work Complete	No work	20% Road Work Complete	
12	वार्ड सं-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बीसन कोथिंग तक पीओसीओ पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain	60% Drain Complete & Road 325m Complete	31 m road	60% Drain Complete & Road 356 m Complete	
13	वार्ड सं-20 एवं 21 में राम ज्ञानकी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	103.62	47.81		Road & Drain	75% Drain Complete	10% Drain completed	85% Drain Complete	
16	वार्ड नं-17 बालूघाट बूलानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० वी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01	20.66		Road & Drain	100% Drain Completed 50% Road completed	Road work in progress	100% Drain Completed 50% Road completed	
17	लफडीकाही बाँध से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	81.76		Road & Drain	40% Drain Complete & Road 30% Complete	Drain work in progress	40% Drain Complete & Road 30% Complete	
18	वार्ड सं-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	Drain work in progress	70% drain work completed 70 road	

Ami Paul Singh
05/12/2020
AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

526

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Water supply started, trail run started on 10.09.2019
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons.	राशि- 76.16 करोड़ पत्राक-108, दिनांक-18.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	27.33	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-121.93 km HSC-5588 OHT-2 progress Tubewell-7 Pump House- Pump Motor- Transformer-	Pipeline-5.347 km HSC-319 OHT-1 progress Tubewell- Pump House- Pump Motor- Transformer-	Pipeline-127.277 km HSC-5907 OHT-2 progress Tubewell-7 Pump House- Pump Motor- Transformer-	

TS to CE,
05/12/2020
AE

TS to CE,
05/11/2020
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
05/12/2020

595

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	15.50	15.50	15.50	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-58.424 km HSC-6379 OHT-0 Tubewell-4 Pump House-4 Pump Motor-3 Transformer-0	Pipeline-0.401 km HSC-17 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 Transformer-0	Pipeline-58.825 km HSC-6396 OHT-0 Tubewell-4 Pump House-4 Pump Motor-3 Transformer-0	
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-74.955 km HSC-4156 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-3 Transformer-2	Pipeline-2.415 km HSC-350 OHT-0 Tubewell-0 Pump House-1 Pump Motor-3 Transformer-0	Pipeline-77.37 km HSC-4506 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-3 Transformer-2	

Pran' Pokash
05/12/2020
AE

TS to CE
05/12/20
TS to CE,
(WSD), North Bihar

Chief Engineer
05/12/20
Chief Engineer
(WSD), North Bihar

594

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3		Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज- II संवर्द्धक-नेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	3.93	3.93	Pipeline-46.56 km HSC-7611	Pipeline-29.64 km HSC-1600	Pipeline-1.652 HSC-30	Pipeline-31.290 km HSC-1630	

Prat Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

33

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	59.08	49.56	49.56	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-84.524 km HSC-6336 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	Pipeline-0.496 km HSC-231 OHT-4 in progress Tubewell-0 Pump House-9 progress Pump Motor-0 Transformer-0	Pipeline-85.020 km HSC-6567 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	32.91	21.45	21.45	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-0.545 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-11.795 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	

Ani Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

592

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.05.2018	16.09.19	55.20	47.47	47.47	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-109.055 km HSC-8372 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-6 install Transformer-6 No. installation in progress	Pipeline-3.541 km HSC-123 OHT-0 Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0 no. installation in progress	Pipeline-112.596 km HSC-8495 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-6 install Transformer-6 No. installation in progress	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	22.50	12.80	12.80	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-22.52 km HSC-1032 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	Pipeline-1.143 km HSC-70 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 installed Transformer-0	Pipeline-23.663 km HSC-1102 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	-

Pr. Prakash
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

11/11

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-19 25.07.2018	27.07.2020	34.49	25.49	22.79	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-71.268 km HSC-6022 OHT-0 Tubewell-8 Pump House- 5 Pump Motor-0 Transformer-8	Pipeline-5.496 km HSC-1223 OHT-0 Tubewell-0 Pump House- 2 Pump Motor-0 Transformer-0	Pipeline-76.764 km HSC-7245 OHT-0 Tubewell-8 Pump House- 5 Pump Motor-0 Transformer-8	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	0.00	1750 m drain construction, 1450 m drain cleaning	300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning	-	300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning	-
4	टैंकसी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सड़-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	-

Prakash
05/12/2020
AE

TS to CE
05/12/20
TS to CE,
(WSD), North Bihar

Chief Engineer
05/12/20
Chief Engineer
(WSD), North Bihar

590

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

नवम्बर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	18.00	25.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-103.01 km HSC-6883 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-1.193 km HSC-56 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-104.203 km HSC-6939 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

Ru' Pn/cury
05/12/2020
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

589

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

नवम्बर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement: Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20	45.50	37.85	37.85	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-87.92 km HSC-7889 OHT-2 in progress Tubewell-10	Pipeline-2.763 km HSC-218 OHT-2 in progress Tubewell-1	Pipeline-90.683 km HSC-8107 OHT-2 in progress Tubewell-10	-
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36	11.12.2019	24.50	19.28	19.28	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline- 40.020 km HSC-3968 OHT-2 in progress, Tubewell-8	Pipeline-0 km HSC-245 OHT-2 in progress, 1 existing Tubewell-0	Pipeline- 40.020 km HSC-4213 OHT-2 in progress, Tubewell-8	-

Pr. P. Das
05/12/2020
AE

TS to CE
05/12/2020
TS to CE
(WSD), North Bihar

Chief Engineer
05/12/2020
Chief Engineer
(WSD), North Bihar

TS to CE

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक—

8049

दिनांक—

4-12-2020

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

TS(PDM)
Hr 05/12/20
EE-AE
3/5/12
OE
(Santosh)
Mandal
21/12/20

विषय :— उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह -नवम्बर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन

Handwritten signature

मुख्य अभियंता,

उत्तर बिहार उपभाग,

आधारभूत संरचना एवं परिवहन,

बुडको, पटना।

HQ-3141
05/12/20

2609 CE
5/12/20

SE-1009
05/12/2020

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	श्याम अग्रवाल के घर होते हुए सुधांशु कोल्डस्टोर तक पी.सी.सी सड़क निर्माण कार्य। संवेदक-हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
2	वार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पी.सी.सी सड़क निर्माण कार्य। संवेदक-रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
3	वार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी.सी.सी सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरारनामा की प्रक्रिया में।	-	एकरारनामा की प्रक्रिया में।	
4	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी.सी.सी सड़क निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-	Drain work- 80% completed, Work in	
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2504768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-	जमीन विवाद के कारण कार्य रुका हुआ है।	
6	बी.एम.पी. से डुमरी तक पी.सी.सी सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी.सी.सी सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
8	बी.पी. स्कूल से नौलखा मंदिर तक नाला-सड़क-पी.सी.सी सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
9	जी.डी. कॉलेज के पीछे पी.सी.सी सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-	350ft Drain Complete, कार्य प्रगति पर।	

[Signature]
11/11/20

[Signature]
11/11/20

[Signature]
11/11/20

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवेदक- अनिल कुमार सिंह	0.46435	0.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	-	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	-	Boundary wall, Pathway	80%	-	80%	स्थल विवाद के कारण प्रगति बाधित
12	उलाव चौक से रिफाईनरी सड़क तक पी0सी0सी0 निर्माण कार्य।	0.76876	-	-	-	-	-		C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	
13	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-		C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	
14	राज्य योजनान्तर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	C/S अनुमोदन हेतु पटना में समर्पित
15	बीहट नगर परिषद वार्ड सं0 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है।
16	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-		-	-	-	पत्रांक - 1386, दिनांक - 30.11.2019 द्वारा तकनीकी स्वीकृति समर्पित।

18
31/12/20

45
04/12/20

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco,
Patna
11/2/20

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.		95 % work is completed.	Rate Revision.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	96 % work is completed. Work in progress.		96 % work is completed. Work in progress.	

Handwritten signature
21/12/20

Handwritten signature
24/12/20

Handwritten signature
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed		Upto plinth level completed	Work progress is very slow, Due to lake of fund.
2	Construction of Town Hall Building (Adotoriyam) at Nagar Parishad Madhepura Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.		Completed.	

SE
04/12/20

12
11/12/20

[Signature]
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District**

नवम्बर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor- Chandrabibha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. Further allotment could not be released by DM, West Champara n.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed exepet roof tretment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	Fund issue.
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	Road - 67 m	Road - 1067	

CS
04/12/20

CS
11/12/20

[Signature]
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	घाई नं-2 लक्ष्मी चौक शम्भू साह के घर से एनएच-28 बौद्धी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain			नाला का कार्य प्रगति में।	
2	घाई नं-11 अन्तर्गत नगर आयुक्त आवास मेट के सामने इतिहास रोड का रूढ़ निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-161 दिनांक-27.03.18 राशि-1.24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities			कार्यदिश निर्गत।	
3	घाई नं-27 में दामूचक मुख्य पथ से विजय कुमार के घर से मझौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
4	घाई नं-7 ब्रह्मि नगर में सरोश जी के घर से एनएच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain			नाला का कार्य पूर्ण।	
5	घाई नं-40 चुना मंदी रोड नं-3 कामेश्वर तिवारी विनोद चौरसिया माया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain			सड़क एवं नाला का कार्य प्रगति में।	
6	घाई नं-7 धर्मशाला बर्मा के घर से मोतिहारी रेलवे लाइन लेकर विजय कुमार के घर माया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
7	घाई नं-46 आर०पी० बीबासाय लेन में रामशरण शर्मा के घर से प्रेमा शर्मा के मकान होते हुए माया सीता राम पाण्डेय महतो जी के घर से माया अरुण साह उत्तापल रंजन जी के मकान से प्रेमाकट के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain			नाला का कार्य पूर्ण।	
8	घाई नं-21 शुभराज स्मार्ट सिटी से गरीबनाथ मंदिर तक नहर पर एक नई कार्यरत पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert			संवेदक द्वारा कार्य प्रारंभ नहीं किया गया है। स्मार पत्र निर्गत।	
9	घाई नं-19 में पंकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने मली तक माया जी०डी० मंदर इन्टरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०पी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain			कार्यदिश निर्गत। संवेदक द्वारा कार्य प्रारंभ नहीं कराया गया है।	
10	घाई नं-30 एवं 34 में पराव पोखर से निमचौक तक माया मली नं-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain			नाला का कार्य प्रगति में।	
11	मैहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain			नाला का कार्य प्रगति में।	
12	मजमफरपुर नगर निगम अन्तर्गत घाई नं-21 साहू पोखर का घाट निर्माण एवं सौन्दर्यकरण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-105.58300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities			कार्य प्रगति में।	
13	घाई नं-12 में पी०डी०पी० कोलोनी होते हुए रव० मणिमूर्ति जी के घर माया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561		Road & Drain			सड़क का कार्य प्रगति में।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
14	वार्ड सं०-30 में प्रजापति ब्रम्हा नदी से कलमबाग रोड एम्बीसन बोधिमतक पीओसीओ पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain			नाला का कार्य प्रगति में।	
15	वार्ड सं०-20 एवं 21 में राम ज्ञानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain			नाला का कार्य प्रगति में।	
16	जेल बॉक्स से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only			नाला का कार्य प्रगति में।	
17	वार्ड सं०-7 में गुमटी न०-02 से गोविंदपुर होते हुए एन०एच०-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain			नाला का कार्य पूर्ण।	
18	वार्ड सं०-28 में दामुचक प्रोसेसर कॉलोनी में पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain			सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	वार्ड न०-17 बालूघाट झूलानी से ब्रह्मस्थान चौक होते हुए डा० कमलदेव सिंह के घर भाया प्रदुन्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain			कार्य प्रगति में।	
20	लकडीझाही बॉक्स से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोझा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain			कार्य प्रगति में।	
21	वार्ड सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526		51.965			Road & Drain			एकरारनामा करने हेतु सर्वेदक को स्मार पत्र निर्गत।	
22	मजफ्फरपुर नगर निगम अन्तर्गत पाँच विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amanities				
23	वार्ड न०-47 पी०एम०पी०-06 मालीघाट मुख्य पथ से पीक एण्ड यूज मील से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ संख्या-1,2,3,4,5,6,7,8,9 होते हुए शास्त्रीनगर पी०के० दास के घर तक पथ-सह-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain			कार्य पूर्ण।	
24	वार्ड सं०-36 मुहल्ला सदमनी लेन मुस्कान गल्ले हॉस्टल से गोपाल द्विवेदी के घर होते हुए भाया, अमल जी आवास एवं राजू जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-59.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain			कार्य पूर्ण।	
25	वार्ड न०-49 बैला मुख्य पथ से मुहल्ला नानेन्द्र नगर लेन न०-1 में पथ सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-53.24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain			कार्य पूर्ण।	
26	वार्ड न०-8 चक्कर बाँदमाही गया ठाकुर दिवाकर के घर से क्रमेश बी०एम० शर्मा के घर होते हुए नौतियाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-57.17700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain			कार्य पूर्ण।	
27	वार्ड सं०-38 भवानी सिंह मार्ग महेश जी के मकान से अमर जी के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-79 दिनांक-06.12.17 राशि-39.05100 लाख	34.2811 02F2/2018 19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain			कार्य पूर्ण।	
28	वार्ड सं०-39 बहलखाना रोड भास्कर के घर से आलोकपुरी मन्दु जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-79 दिनांक-06.12.17 राशि-30.05700 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain			कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
29	वार्ड नं०-14 अखाडाघाट सेन रोड सुधा पार्कर से जाली मंदिर सिकन्दरपुर माया शिव मंदिर राधा देवी बालिका उच्च विद्यालय होते हुए बीचलेर एण्ड जयपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-215.28300 लाख	184.55436 01560/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain			कार्य पूर्ण।	
30	वार्ड नं०-99 अन्तर्गत बहलखाना वक़्शाय में रोड निर्माण, सेंट्रीक टैंक एवं सर्विस सेंटर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-161 दिनांक-27.03.18 राशि-14.21000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities			कार्य पूर्ण।	
31	वार्ड नं०-2 में चांदनी चौक से अम्बेदकर पथ होते हुए माया आंगणवासी आरामिल राजेश्वर प्रसाद साह के मार्केट लक्ष्मी चौक होते हुए पूर्व मंजरी स्थित ब्रिज बिहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-27.533 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain			कार्य पूर्ण।	
32	वार्ड नं०-46 में श्री सुरेश ठाकुर के मकान होते हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-28.979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain			कार्य पूर्ण।	
33	वार्ड नं०-31 में बेंदरी शाही के मकान से अरुण जी दरोगा के घर और मनोज झा के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-8.36 लाख	7.50992 01F2/2019-20 Dated-08.05.19	07.09.19	4.18	4.100	4.100	Road & Drain			कार्य पूर्ण।	
34	वार्ड नं०-10 मंजरीलिया रोड (छाप लेन) में शांति भूषण शर्मा के घर से स्व. हरिन्द शर्मा के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-27.905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain			कार्य पूर्ण।	
35	वार्ड नं०-32 में न्यू कॉलोनी, पोखरिया पीर, सादपुरा में श्री दिनेश सिंह के घर से शुरू होकर रेखा पीढ़ार के घर तक निरजन सिंह एवं नुजीत कुमार के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-19.239 लाख	16.69595 06F2/2019-20 Dated-03.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain			कार्य पूर्ण।	
36	वार्ड नं०-15 बाँध मुख्य पथ से आश्रमघाट मुहल्ला में स्वतंत्रता सेनानी राम चरित्र सहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-135.45800 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain			कार्य पूर्ण।	
37	वार्ड नं०-26 सहाय केम्पस, काजी सोहमदपुर के ठीक सामने से मीरम होटल, सतीश कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर, उमाकांत प्रसाद जी के घर से नवल किशोर प्रसाद जी के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-68.47500 लाख	57.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain			कार्य पूर्ण।	
38	वार्ड नं०-49 बेला बिहार पक्का कोबर के घर से शिवकुमार सिंह माया नन्दलाल जी शंभू शरण कर्ण जी के घर होते हुए गजेश्वर जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-57.611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain			कार्य पूर्ण।	
39	वार्ड नं०-17/18 में राजकुमार सिंह के घर से अमरेंद्र त्रिवेदी के मकान होते हुए माया दहिला निवास ओम साह गुड्डू श्रीवास्तव, कोपी सिंह के गली होते हुए मुकुल श्रीवास्तव के घर तक पी०सी०सी० पथ एवं सैन सहित नाला निर्माण कार्य। Aditya Construction, Pro- Mirala Manohar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain			कार्य पूर्ण।	

18
Himzo

MS

Recd
जायद

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
40	वार्ड 30-01 में राजेन्द्र जी के मकान से जितेन्द्र जी के मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain			कार्य पूर्ण	
41	वार्ड 30-36 अन्तर्गत मीठनपुरा चन्दपुरी लेन न०-2 में श्री रामविलास जी के घर से श्री गुरुद्वी जी के घर होते हुए श्री चन्दनाथ मिश्रा के घर होते हुए मो० मोहम्मद अंसारी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain			कार्य पूर्ण।	
42	वार्ड न०-13 राज मार्केट से देखी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain			कार्य पूर्ण।	
43	जेनिथ पेट्रोल पम्प के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain			कार्य पूर्ण।	
44	वार्ड न०-33 में सादपुरा रामविलास साह के घर से लोहार टोला होते हुए नाया जगदेव महतो के घर मिल्की टोला धनुशार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain			कार्य पूर्ण।	
45	मुखर्जी सोमिनरी हाई स्कूल अवस्थित पथ में पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.050 लाख	94.05		47.025						यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।	
46	नगर निगम मुजफ्फरपुर के वार्ड न०-41 अन्तर्गत तीन फेखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75817 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में मर जाने के कारण कार्य बाधित।	
47	नगर निगम मुजफ्फरपुर के वार्ड न०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amenities			मेसर्स सिंह कंस्ट्रक्शन सर्वेक्टर को एकरारनामा करने हेतु द्वितीय स्मार पत्र निर्गत।	
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में मर जाने के कारण कार्य बाधित।	
49	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड न०-34 अवस्थित पड़ाव पोखर का उड़ाहीकरण कार्य	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	
50	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड न०-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उड़ाहीकरण कार्य। Sri Shailendra Kumar	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।	
51	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड न०-49 अवस्थित बियाड़ा पोखर का उड़ाहीकरण कार्य।	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	


 Chief Engineer
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत कोनहाला घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugrated on 28.08.2020)
2	हाजीपुर नगर परिषद अन्तर्गत कुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	61 %	R.C.C, Kota Stone 61 %	40 प्रतिशत कार्य पूर्ण। मदी में पानी का जल्लास अधिक होने के कारण आरसीसी कार्य बाधित है।
3	हाजीपुर नगर परिषद अन्तर्गत सीटी घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	35 %	R.C.C, Kota Stone 40 %	40 प्रतिशत कार्य पूर्ण। मदी में पानी का जल्लास अधिक होने के कारण कार्य बाधित है।
4	हाजीपुर नगर परिषद को बाई सड़क-28 बाघ टोला रोड एन०एच०-77 से शेट नामन्द राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सॉलिंग-सह आरसीसी नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्य/सह पत्राक 119 दिनांक 26.07.2019 द्वारा योजना बदल करनी हेतु विभाग से अनुमति किया गया है।
नगर पंचायत कौटो												
5	नगर पंचायत कौटो अन्तर्गत बाई सड़क-4 में रेलवे स्टेशन रोड से लेकर एन०एच०-28 होते हुए बाई सड़क-08 स्थित मन तक दोनों तरफ आरसीसी नाली निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.3504658		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS	RCC work progress	RCC, P.C.C, E/W	In Progress (Work done upto 500 m)
6	नगर पंचायत कौटो अन्तर्गत बाई सड़क-10 में बारीन के घर से शंकर राय के घर होते हुए विशुपुर चौक से मीनापुर रोड तक पीछे पीछे सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	Work completed (Inaugrated on 28.08.2020)
7	नगर पंचायत कौटो अन्तर्गत बाई सड़क-7 सुरमिदिन थाना के निकट छह घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed.
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अन्तर्गत बाई सड़क-11 में लोहाकुम्हार बसिंद टोला सुकन पासवान के घर होते हुए महना कब्रिस्तान पीछे रोड तक पीछे पीछे सड़क एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28.08.2020)
9	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अनस के आरा मिल होते हुए मध्य विद्यालय पूरानी बज्जार तक पीछे पीछे सड़क एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28.08.2020)

18/11/20

48

48

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-1 में सुखनर मंड से परिवहन इमारतवाला हातु हुए मुख्य सड़क पुलिया तला नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W				Drain work in progress (Length 300 m completed).
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-2 में लक्ष्मी राय के घर से स्वो नारायण जी के घर पोखर पुलिया तक नाला एवं पथ निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.05.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC,	Drain work completed, GSB completed in road work.
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-3 में सुनील कुमार के घर से भाग्य नारायण राउत के घर होते हुए सुखनर मंड तक आरंभ सड़क नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-4 में हिरानत साह के धनीसा से प्राथमिक विद्यालय जिराली टाला तक नाला, पुलिया एवं पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यालय के पत्रांक - 248 दिनांक - 03.09.2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता, दुर्गो से अनुरोध किया गया है।
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-5 राजीव सिंह के घर से रामपुर सिवान तक आरंभ सड़क नाला एवं पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। अडीशन अभियंता, विस्तृत प्रमोशन, दुर्गो, दुर्गापुर के पत्रांक - 248 दिनांक - 01.11.2020 के द्वारा योजना रद्द करने की अनुमति प्रदान की गयी है।
15	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-5 में राजीव सिंह के घर से रामपुर सिवान तक आरंभ सड़क नाला एवं पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 09.09.2020			0.332							पत्रांक-243, दिनांक - 29.08.2020 के द्वारा सड़क को एकरनगम हेतु सुरक्षित किया गया है।
16	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-6 में माई स्थान से बीउली तक आरंभ सड़क नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC work Progress	R.C.C, P.C.C, E/W	285 m length is completed out of 340 m
17	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-7 में जानी टाजी पुलिया से माई स्थान तक आरंभ सड़क नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Drain work completed, Road work in progress.
18	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-9 में धर्मशाला चौक से बियवार रोड सड़क पाथवे के घर होते हुए थाना रोड तक आरंभ सड़क नाला एवं पथ निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Road work completed and Excavation work in progress in Drain work.
19	नगर पंचायत साहेबगंज अन्तर्गत वार्ड नं-10 में सीटी चौक से पूर्व मुखिया मंजूर साहब के घर होते हुए एचओ-74 तक आरंभ सड़क नाला एवं पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in progress	R.C.C, P.C.C, E/W	Drain work completed and Road work in Progress.

18
साहिल

19

Keel
साहिल

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	नगर पंचायत साईबगंज अन्तर्गत बार्ड-11 में बांधानदी बाहरीया घाट से भूतनाथ मंदिर तक आरा सी0 सी0 नाला एव पी0 सी0 सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग के द्वारा कार्य आरम्भ कर दिया गया है। अवीक्षण अभियंता सिराहा, प्रेमनगर, बुढको, मुजकपुर का पत्राक - नं० दिनांक - 01.11.2020 के द्वारा योजना पदक करने की अनुमति प्रदान की गयी है।

AS
24/12/20

AS
24/12/20

AS
24/12/20
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

नवम्बर — 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Receive d	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.		कार्य प्रगति पर है।	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेस्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work complited		100 % work complited	भुगतान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work complited	-	100 % work complited	

4/12/20

4/12/20


 Chief Engineer
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Chapra District

नवम्बर - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21	22.05.17	0.6140	0.6140		Building	Building- 2nd story completed. RCC work- Completed Plaster Completed		Building- 2nd story completed. RCC work- Completed Plaster Completed	
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed.		L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed.	
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	137.953	130.031	117.953	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences- completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	

Ked
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

नवम्बर - 2020

नवम्बर - 2020													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	वार्ड नं 12 स्थित हराही पोखर में जल किड़ा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	C.101665	0.00	-	Two stores building changed one stores.	-	-	-	संगों के प्रतिरोध करने पर जिलाधिकारी द्वारा कार्य बंद करा दिया गया है।	
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade Plinth completed	Upto Level	Shade Plinth completed	Upto Level	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.1240	0.124	-	Children palying equipment, fountain, Light and Bench	Completed	-	Completed	-	-
4	पोली मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738	-	Excersie equipment, Light, Gazi bio, fountain light,	Completed	-	Completed	-	-
5	राज्य योजना अंतर्गत लहेरियासराय कपूरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	15 Days	-	-	-	1.762 KM 1200 MM P Pile, 216 Nos of catchpit	-	-	-	-	Retender is in progress but not yet open due to not issued of digital key request for digital key procesed.
6	मुहल्ला लक्ष्मीसागर वार्ड नं 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	-	Drain of size 1'0"x1'6" =2400' 3'0"x3'0"x3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300' "	Completed	-	Completed	-	-
7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। संवेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m wridh Height 3to 4 m , Length 3.55 km	PCC-500M Base-400M Stem-280M	-	PCC-500M Base-400M Stem-280M	-	Forest clearance is awaited as well as unavailable of fund.
8	राज्य योजना अंतर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के बाहरदिवाली का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"	Length - 471'	60'	531'	-	Work is in Progress.

18
4/12/20

48
04/12/20

Recd
जायस

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	पी०डब्ल्यू०डी पथ में गायत्री मंदिर से दालमट्टी चौक, दूगां होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढक्कलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 Ref-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed.
10	दरभंगा नगर निगम क्षेत्रान्तर्गत बाई सख्या 48 लेहरी टोला कुशेश्वर महता के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही मोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.74095	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	1600.0 drain without cover and without grating completed. 16'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत पी०डब्ल्यू०डी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० समी अमीन, फैजुल्ला खाँ मस्जिद पुरानी मुसफा कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी०डब्ल्यू०डी० पथ में खान चौक तक ढक्कन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566 Ref-4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	-	-	Drain 2350'0"	228'	35'	263'	Work in progress.
12	राज्य योजना अन्तर्गत देता चौक से डी. एन.सी.एच बच्चा वाई तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.2970	-	PCC road 1800'0" Drain 1800'0"	PCC road 1500' Drain - 220'	Drain - 430'	PCC road 1500'0" Drain - 650'	Work is in Progress.

11/12/20

45
84/14/20

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

नवम्बर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Furd Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD----/18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020, No retender received. 2. Again Retender invited 09.06.2020 3. Tender paper submitted to BUIDCo HQ in the process no one qualified. 4. Retender is being invited again.
2	शकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No-BUIDCo/yo-687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed(Platform)	पुनरीक्षित प्राक्कलन सम्पन्न का अनुमोदन प्रक्रियाधीन है।
3	डाका वार्ड सं०-०१ में डाका घोड़ासाहम पीओसीओडी रोड राजपुर नहरपुल से कमल हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई ईट सोलिंग एवं पीओसीओ पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
4	डाका वार्ड सं०-०१ में कोलीयन फ्लावर मौल से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई ईट सोलिंग एवं पीओसीओ पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
5	मोतिहारी के चांदमारी एम एस कॉलेज रोड 25-26 वार्ड परीसिमन लाल बन्सला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड नं०-३१ में श्रीकृष्ण नगर सपही देवी मंदिर मोहल्ला में श्री आर.सी.सी. सिंह के उत्तरवाले गली नं०-०५ के सड़क का पीओसीओ पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

18/11/20

45/04/20

Kailash

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	सुगीली बार्ड नं०-18 में मीर टोली से लेन गाव जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगीली बार्ड नं०-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पी०सी०सी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling started		1. Brick soling completed	Water logging
9	सुगीली बार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft	Drain 150 ft	Drain 2116 ft	Work Completed
10	सुगीली बार्ड नं०-06 में रैलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगीली बार्ड नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	580 ft Drain Completed		580 ft Drain completed.	Water logging
12	सुगीली बार्ड नं०-11 में शंख मकानदिर के घर से सिकंदर मिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	800 ft PCC Road completed	300 ft	1100 fr PCC Road completed	
13	सुगीली बार्ड नं०-13 में बद्ध साह के घर से छट घाट जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगीली बार्ड नं०-14 में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एव रेलवे पुल तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1150 ft		PCC - 1150 ft completed	Water logging
15	सुगीली बार्ड नं०-16 में लालबाबु देवान के घर से डॉ यूमुफ के घर तक मिट्टी भराई ईंट सोलिंग एवं पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Water logging
16	चक्रिया रेलवे मुमूटी 136 से हिन्दू चक्रिया होते हुए साहेबगज रोड, शालीमगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. RCC 2000 ft Drain completed	1. RCC 600 ft Drain	1. Rcc 2600 ft Drain completed	

8/11/20

45/04/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

नवम्बर - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	साहसरा बस स्टैंड सर्वेदक का नाम - मो बलराम सिंह	राशि-4.02 करोड 78 एवं दिनांक- 19.11.2014	3.3	09.05.17	2.00	1.88	1.88	Terminal building toilet and shop block campus development	civil work completed, electrical and finishing work is in progress		civil work completed, electrical and finishing work is in progress	fund required

4/5
08/12/2020

18
11/12/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidcol, Patna
11/12/20

List of Project Araria District

नवम्बर - 2020

नवम्बर - 2020												
SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद फारबिसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सड़क का विस्तार इस्लामपुर बट वृक्ष नेपाल सीमा तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवैदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	-		Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	फारबिसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तथा पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मंदरसा तक पी०सी०सी० सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

A/12/20

45
04/12/2020

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

E-Mail - mdbuidco@gmail.com

पत्रांक- 85

दिनांक- 5/12/20

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

विषय :- माह नवंबर-2020 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह नवंबर 2020 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त। (कुल-19 पृष्ठ)

T3(PM)

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग,बिहार, पटना।

2635CE
31/12/20

Patna District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 - 275.21 CF 2. Supplementr yAgreement dated 25/06/2018- 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	216.56 Cr	216.56 Cr	Yes	Block-A	Rcc completed	Finishing work in progress	91%	1. Balance outstanding to be cleared INR 20 cr 2. Litigation of southern boundary to be resolved.
								Block-B	Rcc completed	Finishing work in progress	85%	
								Block-C	Rcc completed	Finishing work in progress	97%	
								Block-D	8th floor Roof slab RCC work in progress	Balance 1 pour Roof RCC in progress	75%	
								STP	Baffle wall RCC in progress	Balance baffle wall Rcc in progress	80%	
								UGT	Rcc work completed	Mep to start Pump erection & pipeline work	85%	
								SUBSTATION	Building completed	Commisioning to take place	100%	
								AC PLANT ROOM	Building completed	External painting work to start	100%	
								DRIVERS DORMITORY	Rcc completed	Block work & plaster work in progress	86%	
								BUS SHED	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preperation work in progress.	30%	
								INTERNAL ROAD WORK (RIGID PAVEMENT)	1282 rmt completed	Balance RCC under progress	76%	
								BOUNDARY WALL	Rcc work in progress	Balance brickwork, plaster & grill fixing work under progress for East and North side.	55%	
								TERMINAL BLOCK	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	35%	
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड पत्रांक - 45 दिनांक - 20.08 2014 एड	राशि-25 20.08, 336 ८0	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post- 85	Traffic Control Room -Completed Installation (Foundation) of Electronic Traffic Light-Completed- 82	Traffic Control Room -Completed Installation (Foundation) of Electronic Traffic Light- Completed-82		मुनरीशित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04.20 के द्वारा पत्र भेजा गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna West												District-Patna
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरैया नगर में श्री तनिका प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पी0सी0सी0 एवं आर0सी0सी0 नाला का निर्माण कार्य / USHA CONSTRUCTION	0.44938 &12/26/2018	0.3866381 /13.02.19	12.08.19	0.22469	0.21570	0.21570	Drain-600 ft Road- 600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (अनु0) दिनांक-18.03.2020 एवं पत्रांक-687 दिनांक-17.08.2020 द्वारा अनुरोध किया गया है।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं0-37 में बहु गार्डन अपार्टमेंट के आगे लुघा दुकान से उत्तर की ओर जगदी 1 कुमार के मकान के अंतिम भाग तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य।/ SANDEEP PATIL	0.19606 &07/27/09.20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	0.09803	Drain-320 ft Road- 300 ft	work completed		work completed	निधि की कमी।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में अवस्थित रजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ RANJIT KUMAR	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road- 712 ft	work completed		work completed	निधि की कमी।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में घुड़दौड़ रोड से मैजिस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 91/28.02.19	6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road- 1145 ft	work completed		work completed	निधि की कमी।
5	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं0-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 &07/27/09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road- 800 ft	Drain completed Road- 675 ft		Drain completed Road- 675 ft	इस कार्यालय का पत्रांक-665 दिनांक-08.08.2020, पत्रांक-688 दिनांक-17.08.2020 एवं पत्रांक-910 दिनांक-12.10.2020
6	नगर परिषद दानापुर वार्ड सं0-05 एवं 06 में मुख्य सड़क एन0एच0 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। / NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य वाधित।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	नगर परिषद दानापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०एच० ३० से नलकूप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P C C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य वाधित।
10	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-०७ में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कमर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य। / SANDEEP PATIL	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road- 492 ft	work completed		work completed	निधि की कमी।
Patna District (Patliputra Anchal, BUIDCO)												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00,000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil	Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Prahala Singh house to Surendra Narayan Singh house in Shivpuri Ward no. - 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil	Nil	Nil	RCC Drain-55m Load bearing slab- 55m		10m drain work completed	10m drain work completed	Due to revise in drawings and design as per the site condition, start of work delayed.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no. - 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil	Nil	Nil	Drain- 610m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no. - 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil	Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकरारनामा हेतु अंतिम स्मार संवेदक को दी गई है।
List of Project Patna East District-Patna												
1	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी डेल्टा में श्री गोपाल झा के मकान तक एवं इसके निक पथों में भू-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.-123/ 26.02.2018	0.3669285	29.07.2019	0.0345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	निधि की कमी।
2	पटना नगर निगम अन्तर्गत वार्ड सं०-०५ अन्तर्गत राजा बाजार पाया सं०-७२ के उत्तर शंकर इलेक्ट्रिक दुकान से राजीव रंजन धर्मा के घर तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्रीमति वंदना सिन्हा	0.13781 UDHD Lt.-78/ 06.12.2017	0.1236935	4 month	0.0689050			PCC ROAD 183 M	35%	-	35%	कार्य पूर्ण। स्थल की स्थिति के अनुसार शेष कार्य करने की आवश्यकता नहीं है।
3	पटना नगर निगम अन्तर्गत वार्ड सं०-२९ में खासमहल मुख्य पथ एवं निक पथ में भू-गर्भ नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री सतीश कुमार	1.967925 UDHD Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	नगर परिषद कतुहो अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पी0सी0सी0 डलाई कार्य। संवेदक मेसर्स स्टील आर्क	0 76275 ud&hd Letter No - 111/09.01.2019	0 7070037	03.08.2020	0.3813750	0.2540966		PCC ROAD 1600 ft H P DRAIN 1600 ft	40 % 90 %	20 % 10 %	60 % 100 %	
5	नगर परिषद मोकाना अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारोचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2 56943 ud&hd Letter No - 63/27.09.2018	2 2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	— —	100% 100%	निधि की कमी।
6	नगर परिषद मोकाना अन्तर्गत वार्ड न0-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 डलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामाश्री साई कन्स्ट्रक्शन	1 984 UDHD Lt.-79/ 06.12.2017	1 3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	— —	100% 100%	निधि की कमी।
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" X 16'0" का चबूतरा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0 13837 DM Patna Letter No. 522/21.03.2018	0 1233136	29.12.2018				SHADE 3 NO. Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि की कमी।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sn Raj gopal Sharma	3 3846 230/15.02.2017	2 9805287	12 Months	3 3846000				शून्य	शून्य	शून्य	जमीन उपलब्धता हेतु पटना नगर निगम से पत्राचार एवं आवश्यक रूप से सम्बन्धित नगर-जमीन विधित कर ली गई है। शीघ्र विधित रूप से N.O.C प्राप्त होने का आश्वासन मिला है।
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड न0-56 के खरीमिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0 7462 ud&hd Letter No - 80/12.02.2019	0 6374462	3 माह	0.3731000	0.1197204		PCC ROAD RCC DRAIN	शून्य शून्य	शून्य 50%	शून्य 50%	
10	पटना नगर निगम वार्ड न0-70 में पटना घाट झरखी पर से मुन्ना जयसवाल के घर से जलकददरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0 9114 ud&hd Letter No - 80/12.02.2019		6 माह	0.4557000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
11	पटना नगर निगम वार्ड न0-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ नया गॉव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0 7723 ud&hd Letter No - 80/12.02.2019	0 6497138	6 माह	0.3861500			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड न0-72 में बीदारगंज रेलवे हाट के नीचे अजय जी के फौजला डिपो से महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0 767 ud&hd Letter No - 80/12.02.2019		6 माह	0.3835000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	रेलवे की जमीन। N.O.C प्राप्त करने की कार्यवाई की जा रही है।

सिद्ध

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजारंगपुरी से पश्चिम तिरक गली दर गली विस्फोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0 27169 ud&hd Letter No - 80/12 02 2019		6 माह	0.1358450			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल्य कुमार	0 24718 ud&hd Letter No - 80/12 02 2019	0 2076100	6 माह	0.1235900	0 0917789		PCC ROAD DRAIN	शून्य 70%	शून्य 30%	शून्य 100%	
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अब्दुली के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0 15722 ud&hd Letter No.-80/12.02.2019	0 1321807	6 माह	0 1321807			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीबचक भेला महतो के घर से कमलदह पथ तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। संवेदक श्री नाथव रंजन	0 49851 ud&hd Letter No - 80/12 02 2019		6 माह				PCC ROAD RCC DRAIN	शून्य शून्य	30% 30%	30% 30%	
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्ण देलदार जी के मकान से देलदारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0 37026 ud&hd Letter No - 80/12 02 2019	0 3113402	6 माह	0 2492550			PCC ROAD RCC DRAIN	30% 30%	20% 30%	50% 60%	
18	पटना नगर निगम वार्ड नं०-67 में जैमशिकोह नया टोला नहर वसे सेगालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0 35597 ud&hd Letter No - 80/12 02 2019	0 2991079	6 माह	0 1779850			PCC ROAD RCC DRAIN	शून्य 10%	शून्य 30%	शून्य 40%	
19	पटना नगर निगम वार्ड नं०-58 में दुर्गा चरण लेन में ज्ञानी बाबु के नान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0 49646 ud&hd Letter No - 80/12 02 2019		6 माह	0 2482300			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
20	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवफला मन्दिर-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0 44942 ud&hd Letter No - 80/12 02 2019	0 3779215	6 माह	0 2247100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजेकलां तामुबाधिक मदन होते हुए शिवनारायण प्रसाद कोरसिया जी के मकान तक (नखाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रियन्त कुमार	0 23983 ud&hd Letter No - 80/12 02 2019	0 2017146	6 माह	0 1199150	0 1013683		PCC ROAD RCC DRAIN	शून्य शून्य	शून्य 100%	शून्य 100%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
22	पटना नगर निगम वार्ड नं०-67 में शीतलाम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0 4996 ud&hd Letter No - 80/12.02.2019	0 4201634	6 माह	0 2498000	0 1478736		PCC ROAD RCC DRAIN	शून्य 50%	शून्य 20%	शून्य 70%	
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्फोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0 27559 ud&hd Letter No - 80/12.02.2019		6 माह	0 1377900			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित।
24	पटना नगर निगम वार्ड नं०-58 के नेहरुचक में अमित किराना दुकान से गढ़हा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0 46031 ud&hd Letter No - 80/12.02.2019		6 माह	0 2301550			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर पारपोखड़ा बैजू महतो के घर से आरओपी पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0 25887 ud&hd Letter No - 80/12.02.2019	0 2177220	6 माह	0 1294350	0 1286069		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 10%	शून्य 100%	
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0 34451 ud&hd Letter No - 80/12.02.2019	0 2897574	6 माह	0 1722550	0 1225702		PCC ROAD RCC DRAIN	शून्य 30%	20% 20%	20% 50%	

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत फोटा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0 49998 ud&hd Letter No - 80/12 02 2019	0 4204577	6 माह	0 2499900	0 2234667		PCC ROAD RCC DRAIN	शून्य 90%	90% 10%	90% 100%	
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0 36768 ud&hd Letter No - 80/12 02 2019		6 माह	0 1838400			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी नाता के गली गंगा बाबू की ढेव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0 3044 ud&hd Letter No - 80/12 02 2019		6 माह	0 1500000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से मुकुन्ददीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इंटरप्राइजेज	0 48085 ud&hd Letter No - 80/12 02 2019	0 4044186	6 माह	0 2404250			PCC ROAD DRAIN	शून्य 40%	शून्य 30%	शून्य 70%	
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0 14205 ud&hd Letter No - 80/12 02 2019	0 119417	6 माह	राशि अप्राप्त।			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए घुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0 4814 ud&hd Letter No - 80/12 02 2019		6 माह	राशि अप्राप्त।			PCC ROAD RCC DRAIN	शून्य 40%	शून्य 40%	शून्य 80%	प्रथम किस्त की निधि अप्राप्त।

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29-10-17	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोड्राम धनगावां रोड से राहुल रोशन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30-09-19	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।
4	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि की कमी।
5	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसड्या के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि अप्राप्त।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोशनी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950393 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gaya District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	5.45	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई एवं ब्रीक का कार्य, बाउंड्री का ढलाई एवं ब्रीक वर्क कार्य पूर्ण कैंपस में मिट्टी भराई का कार्य पूर्ण शौचालय का कार्य प्रगति पर भूतल का प्लास्टर कार्य पूर्ण	प्रथम तल का प्लास्टर कार्य प्रगति में एवं बाउंड्री यील का कार्य प्रगति पर	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण, प्रथम तल के प्लास्टर का कार्य प्रगति पर बाउंड्री का ढलाई एवं ब्रीक वर्क कार्य पूर्ण कैंपस में मिट्टी भराई का कार्य पूर्ण शौचालय का कार्य प्रगति पर आन्तरिक प्लास्टर कार्य पूर्ण	
2	नगर निगम, गया सेत्रान्तर्गत दीर्घी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated-05.09.2018 Agreement Date- 27.07.2019	Amount- 1.7926	26.01.2021	1.27	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard Room up to Roof cast with plaster. Cafeteria & Toilet Block done. Desilting work partilly done. 200 Feet Boundry Wall & Stair Foundation upto PCC Work completed	200 फीट बाउंड्री वाल एवं सीढ़ी की ढलाई	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block. Desilting work partially done. Boundru Wall & Stair work completed.	
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (लक्ष्मीगंवाग) होते हुए संजय शर्मा (महुएत) होते हुए सदागामी कोठी तक पीओसीओ पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated-26.02.2018 Agreement date- 31.07.2019	Amount- 0.2463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain completed. (ii) Construction of Road - Completed.		(i) Construction of Drain completed. (ii) Construction of Road - Completed.	

Signature

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	बबबु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीओसीओ पथ एवं डबकन सहित नाली का निर्माण। Contractor- Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.-124 Dated-26.02.2018 Agreement Date- 06.08.2019	Amount – 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	-----	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor- Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305	0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain – 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet (iii) PCC Work 200 Feet.	PCC Work 200 Feet.	(i) Construction of Drain – 500 Feet with cover (ii). PCC Work 500 Feet.	
6	कुम्हार टोली बजरगबली मंदिर से काली पोखर तक पीओसीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Road - Completed. (ii) Construction of drain Cover- Completed.	-----	(i) Construction of Road - Completed. (ii) Construction of drain cover- Completed.	
7	मानपुर काली पोखर से श्याम नगर होते हुए जबगिला देवी स्थान तक डबकन सहित नाली निर्माण कार्य। Name of the Contractor- Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount –0.3757 Date-12.10.2019	11.04.2020	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	100 feet	(i) Construction of Drain- 1150 feet	
8	गया-नवादा मेन रोड में मुफ्सील मोड़ से कश्मिस्तान तक डबकन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated- 20-11-2018, Dt of Ag 18.10.2019	Amount – 0.2792	18.04.2020	0.1677	0.1677	0.1677	(i) Construction of Drain	(i) Construction of Drain – 595 feet	-----	(i) Construction of Drain – 595 feet	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	वार्ड सं०-५३ अंतर्गत भूखंडा में पी०सी०सी० पथ एवं नाला निर्माण। Name of the Contractor- Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1685 feet	i) Construction of Road - 300 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैण्ड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्राक-78, दिनांक-19.11.14 एव	राशि-3.30 करोड एवं तिथि-02.06.2016	12 Month	1.98	1.98	1.98	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण।	कार्य पूर्ण।	उद्घाटन संपन्न	निधि की कमी।
2	नवीनगर बस स्टैण्ड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्राक-78, दिनांक-19.11.14 एव	राशि-1.70 करोड एवं तिथि-02.03.2016	06 Month	1.60	1.12	0.60	Construction of bus stand	रंगाई पोताई एवं नल जल कार्य पूर्ण।	बिजली कार्य प्रगति में।		निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress	

Prashant

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nalanda District.												
1	वार्ड नं0- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2- 02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 00m Road = 00 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्डनं0- 21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2- 01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं0-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा0 वि0 मेहरपर तक एवं विलास जी के खेत झगीरथ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2- 03/2019- 20 dt. 20.03.2020	19.09.2020	37.980	34.891	37.891	Road = 803 m Culvert = 10 nos. Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।

PSR

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nawada District.												
1	नगर परिषद्, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03.02. 2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकराशि राशि-6801148 6 राशि-298 करोड़ दिनांक-15.06. 15	28.08.2020	6.33	6.01	3.53	Construction of Bus Terminal	Bus terminal- 100% Drive way-100% Tube well-100% PHE work-100 % Ducking way-95% Toilet block- work in progress	Brickwork of boundary wall-100% Grilling work of boundary wall-100 % Plaster work of bounday wall-50% Docking way- 95% Toilet Block- work in proress	Bus terminal- 100 % Tube well- 100% Docking way-95% Hih mass Light Installation work in progress	
List of Project Banka District.												
1	नगर परिषद् बांका अन्तर्गत वार्ड सं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09- 2018	18-08- 2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	-		पी०सी०सी० पथ निर्माण कार्य।	जी०एस०बी कार्य प्रगति में।	जी एस बी कार्य पूर्ण। शेष कार्य प्रगति में।		
2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09- 2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656	-	पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी. पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09- 2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr	-	पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी. नाला 50 मीटर एवं पी.सी.सी. पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी. पथ निर्माण कार्य।	कार्य पूर्ण।	

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Bhagalpur District.												
1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2307967	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से घुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2480887	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2466256	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	
List of Project Lakhisarai District.												
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P C C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-6 में फकीरा भगत से जीव भगत एवं रामजी साब से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P C C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.2018	0.1983 Date 16.08.2019	15.02.2020	0.1042	0	0.00	(ii) Drain work with Cover	Drain work completed		Work Completed	निधि की कमी।
4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date -	2.1966 date 26.06.18	25.12.2019	2.2914	0.3819579	0	Buidling work		Foundation work completed.	Work in progress.	स्थल विवादित।
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	0.24135	0	0.00	(i) P C C Road (ii) Drain work	200 m Drain and Slab work completed.			निधि की कमी।
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	0.459005	0	0.00	(i) P C C Road (ii) Drain work	Drain work completed.			निधि की कमी।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	0.271025	0	0.00	(ii) Drain work with Cover	300 m Drain work completed.			निधि की कमी।
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	0.432295	0	0.00	(ii) Drain work with Cover	कार्य प्रगति पर।			निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	पंचमहला से बी०एन०एम० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0 2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	0.6965275	0	0.00	(i)Earth work (ii)G.S.B (iii)P.C.C Road	(i)Earth work completed			निधि की कमी।
10	महिला विद्यालय के पास पावक का निर्माण कार्य।	0 9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17-05-21	0 459985	0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मोर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्रीय अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.75 Date 17.08.2019	2.59	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	1 Rest ghat (1 No) completed 2 Raised lawn work 60 % is completed 3 Slop portion of pond work 90% is completed and finishing work of this item is in progress 4 Earth filling work is almost done 5 5 Nos of pargola is completed rest 2 nos in progress	Rest Ghat (1 No) completed 2- Raised lawn work 70 % is completed 3 Slop portion of pond work is completed 4 Earth filling work is almost done 5 6 Nos of pargola is completed rest 1 not in progress	Civil work 80% Completed	
2	नगर पंचायत हवेली खड़गपुर सदमावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 6.12.2019	0.1109	No	Ghat Work	90%		100%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.112	No	Ghat Work	50%	0%	50%	

Compiled as reported by respective Executive Engineers.


5/12/2020
Assistant Engineer


05.12.2020
TS to CE(South) Infra


Chief Engineer(South) Infra

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : November 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक- बुडको / पी.एम.यू. (ए.डी.बी.प्रोजेक्ट) / यो0-120 / 17 (पार्ट-3) - 492 दिनांक:- 07-12-2020

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपन एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह November, 2020 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- November, 2020 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

[Handwritten Signature]
07/12/20

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना,
बुडको, पटना।

ADB Projects

30/11/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	103.17 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 447.776 Km	(i) Distribution Network:- 221 KM Pipe Laid (DI- 59.520 KM, HDPE- 161.250 KM) (ii) Road Restoration -48.015 KM Done.	Pipe procured at site:- HDPE - 167 km out of 301 km & DI - 128 km out of 145 km (Total = 295 Km).
								(ii) Construction of New Reservoir - 05 nos.	(ii) Construction of New Reservoir:- 04 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela & Joda Masjid).	
								(iii) HSC - 75000 Nos.	(iii) HSC:- 13130 nos. connection done & 4629 Nos. Water Metre connection done.	
								(iv) CSC - 05 Nos.	(iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh.	
								(v) GLSR - 03 Nos.	(v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	32.50 (Including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No.	(i) GLSR - Water Proofing work in progress.	Pipe procured at site:- DI - 14.464 km out of 17.050 km
								(ii) CWR & Pump House - 01 No.	(ii) CWR:- Railing work completed. Pump House:- Painting work is in progress.	
								(iii) Control Room - 05 Nos.	(iii) Control Room:- At 05 locations work in progress (i.e. Waris Nagar, Bhusunda Mela, Joda Masjid, Kendui & Khiriyawa).	
								(iv) Rising Main - 17.050 Km	(iv) Rising Main:- 12.499 Km DI pipe laid.	
								(v) Production Tubewell - 24 Nos.	(v) Production Tubewell:- Total 23 Nos. Boring work completed	

07/12/2020
DPE, PMU
07/12/2020
DPE, PMU

ADB Projects
30/11/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026	227.43	142.14	134.70 (upto 31-03-2020)	(vii) Observation Tube well - 07 Nos.	(vi) Observation Tube well- 06 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama).	1) BUIDCO decided for tender for all 4 packages. ADB accepted and give NOC for tendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor. 4) Hydro Geological Resistivity survey test in progress. 5) Plumbing work started in CSC building. 6) Demarcation done for Pump House (CTS - E) for SBC Test
			For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027				(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- 1st floor ceiling plastering work in progress.	
			For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027				1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 303.852 km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		
			For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 22/06/2026						
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount- 253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 (Contract Agreement Signed on 01/07/2023)	42.00	11.90 (1st Mob Adv 5%)	To be sent	1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir - 9.1 ML 5) Transmission Main - 28.7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020 8) Team mobilised, Survey & Design work started at site by contractor. 9) Project implementation schedule submitted. 10) Pre - execution activities is in progress i.e., Air & Noise sampling, Area Cleaning, DI pipe inspection, Obtaining labour license, Raw Water sampling. 11) Raw water sampling for 07 days completed for intake well. 12) Area cleaning done at WTP

PKM
07/12/2020
DRE PMU07-12-2020
PE-PMU

ADB Projects

30/11/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

PKM
08/12/2020
DPE/PMU

PKM
08/12/2020
DPE/PMU

28

ADB Projects

30/11/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes) 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18, Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR चर्चा कि Consultant द्वारा Survey एवं सर्वेक्षण प्रोवाइड किए गए हुए माना जा रहा है तथा प्रस्तावित का PPR/DPR मंगल, प्रस्ताव के द्वारा ADB Consultant BUIDCO के सहयोग से बनाया जा रहा है। निहित है कि प्रस्तावित सर्वेक्षण का निष्पत्ति प्रस्ताव मंगल प्रमाण द्वारा किया जाता है। PPR मंगल प्रमाण को दिनांक 13-09-2018 को स्वीकृति दिया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been split into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

AKS-20
07/12/2020
DGE/mv

07.12.2020
PE-PMN

07/12/20