



बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

पत्रांक—BUIDCo/ CE(I/N) Yo-13 /2021 (P-2)- 07

पटना, दिनांक— 11.01.2023

प्रेषक,

राजेश बरनवाल,
मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,
उत्तर बिहार उपभाग,
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

कार्यपालक अभियंता (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
उत्तर एवं दक्षिण बिहार उपभाग,
नगर विकास एवं आवास विभाग (बुडको), पटना।

विषय:—

आधारभूत, संरचना एवं परिवहन, उत्तर बिहार उपभाग का माह दिसम्बर, 2022 का प्रगति प्रतिवेदन के संबंध में।

प्रसंग:—

बुडको का आदेश संख्या—38 दिनांक—29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह दिसम्बर, 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:—यथोक्त।

विश्वासभाजन,


11/01/2023

मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,
(उत्तर बिहार उपभाग),

नगर विकास एवं आवास विभाग, बिहार, पटना।

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal - West Champaran , Bettiah**

DEC.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah, This office has requested vide letter no-115, dated 12.05.2022 to DM Bettia for releasing fund for completion of pending schemes.	Boundry wall, Pathway, Light Gajebo, Sitting bench etc.	Boundry wall, Sitting Bench, Path way and Gajebo	No Work.		
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.		Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The las letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9792 Dated:- 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.		Civil work completed नगर सरकार नवन में नगर परिसर सिफ्ट है।
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.		60 % work Completed.
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/s Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work		For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Rajeev
11/01/23
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajeev
11/01/23
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

252

DEC.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं-21 शुराज स्पोर्ट्स से गरीबनाथ मंदिर तक नहर पर एक नई कावरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नॉर्विओ एवं आ०विओ बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	1.0316156	0.8086268		Box Culvert	206/250 Mtr		206/250 Mtr	कार्य पूर्ण।
2	वार्ड सं-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बोसन कोरिंग तक सी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉर्विओ एवं आ०विओ बिहार पटना का पत्रांक-86 दिनांक-09.01.19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.7652710		Road & Drain	545/675 Mtr Drain complete & Road 680/675 Mtr complete.		663/675 Mtr Drain Complete & Road 680/675 M. Complete	कार्य पूर्ण।
3	लकडीवाही बौध से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्विओ एवं आ०विओ बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कार्यालय के पत्रांक-170 दि०-20.8.2020 द्वारा प्राक्कलन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयोजन, निरूपण एवं अनुषंग, बुडको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आवंटन हेतु नगर आयुक्त, मुज० के पत्रांक-1766 दि०-16.4.21 से नॉर्विओ को अधियाचना भेजी गयी, जिसके आलेख में अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर बिहार उपभाग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्रगति में है।
4	वार्ड सं-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्विओ एवं आ०विओ बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधियाचना नगर आयुक्त, मुज० के पत्रांक-1766 दिनांक-16.04.2021 में नॉर्विओ को भेजी जा चुकी है। स्थानीय विवाद के कारण कार्य बाधित है।

Handwritten signature

Handwritten signature

25

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated- 24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities	Foundation Complete. Tie Beam & Plinth work is completed.	1st floor work in progress.	Structure work is completed and finishing work in progress. Plaster work of Ground Floor is Completed.	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अध्याचना विभाग का नगर आयुक्त, मुजफ्फरपुर पत्रांक-995 दिनांक-31.05.2022 द्वारा भेजी जा चुकी है। कार्य प्रगति में।

Bhaido
11/11/23

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bhaido
11/11/23

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

का

950

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

DEC- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.05.19	1.451548 Dt. 25.03.2022	24.06.2023	-	-	-	-	-	-	-	कार्य प्रगति पर। एक तला की ढलाई अक्टूबर, 2022 में हो चुका है। आवटन की आवश्यकता है, पत्रांक-08 दिनांक-08.12.2022 द्वारा मांग की गई है।
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.591368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यीकरण निर्माण कार्य	Rs. 3.5	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.591368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।

R. S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

25/11/2023

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Begusarai + Khagaria District**

DEC. 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
District - Begusarai												
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	AA Letter No. 08/27.09.2018 0.9528321	0.8575489 21.06.21	20/12/2021	0.5138	0.5138	UC भेजा गया है।	RCC Drain	100%	--	100%	कार्य पूर्ण।
2	बीहट नगर परिषद वार्ड सं0-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यकरण का कार्य।	0.46435 (NMNVY)	0.41792 17.07.18	16/11/2018	0.24980	0.0617		Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः संबंधित है। अंचलाधिकारी बरोनी को जमीन विवाद के संबंध में पत्र भेजा गया है। गभीर बीमारी के कारण संबंधित संवेदक का नियुक्त हो गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	AA Letter No. 126/28.02.2018 1.6956	1.5747 19.01.22	18.10.2022	0.70	0.4876			70%	5%	75%	कार्य प्रगति पर है।

Note:- प्रॉपर्टी नै ड्रडको द्वारा कोई भी योजना वर्कमान में क्रियान्वित नहीं है।

(Signature)
18/11/2023

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

(Signature)
18/11/2023

**Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

(Signature)

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.

Nagar Vikash Pramandal, Madhepura-Supaul

District- Supaul

S No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.		
									Upto Previous Month	During the Month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016- 17 & Supplementa ry Agreement Rs. 6402052 Dt. 21.5.22	30.06.2017	4.95	4.95	4.27	Rec roof Super Structure and GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE Work and Kota Stone Flooring to Function Auditorium (newly approved)	Foundation, super Structure- Truss work, wall Plastering Work overall- 97%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	Kota Stone Flooring Work Completed to 98%. Electric Wiring Work are in Progress. Outer wall Painting work completed, 80% inner painting completed.	Foundation, super Structure Turss work, wall Plastering work Overall- 92%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.

[Signature]
Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]
T.S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

[Signature]

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Madhepura-Supaul**

DEC.-2022

District- Madhepura

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सभाट अशोक भवन निर्माण कार्य। संवदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	-	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Slab sasting	-	Foundation to Slab casting	Work progress is very slow. Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.

Rshid
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rshid
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

24

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal-1, Chapra**

DEC.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर योजनान्तर्गत बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 3059, dated- 18.12.2013 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12- 17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	1.235	1.235	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala - 1180m PCC-641.50m Paver Block - 2x2 = 400.0 completed	Paver Block- 2x100.0m	Nala- 1180m PCC- 641.50m Paver Block - 2x2=400.0 Completed.	

T.S. to Chief Engineer,

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

1249

DEC.-2022

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (Civil work)	-	-	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. <u>Work is slow due to unavailability of fund since last two years.</u> 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	Three side compound wall, one gate footing work completed & column work stoppted	-	Three side compound wall, one gate, Footing work completed. Colum work stoppted.	
								Internal Road Pathway & Landscaping work	completed	-	Completed	
								Electrical work (Internal)	70% completed	-	70% Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

[Signature]
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

244

DEC. - 2022

Rs. In Crores

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के सौविधिक कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-58D---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	3.06	3.06	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)			De-weeding Machine supplied and De-weeding work in Motijheel is under progress since 26.04.22	1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by JIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) de-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr.-492/15.8.22, 562/13.9.22 and 633/22.9.22.
2	चकिया बस डियो का निर्माण कार्य। (M/s Keshav Kumar Keesri, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.8486	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work			1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toiled Construction work upto 75%.	

(Signature)
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(Signature)
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

24/12

(Rs. in crore)

SL NO	NAME OF PROJECT	AA&ES REF & DATE (In Cr.)	AGREEMENT VALUE & DATE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL	
1	2 दोनार गमटी से टिमही पुल तक नाला निर्माण कार्य (STATE PLAN) संवेदक का नाम:- Ram Naresh Ray	25.60727 Ref 6666 dated 12.10.2017	21.77757 24 Dated 27.05.2019	31.12.2022	21.320	18.77	14.04	9 Cover Drain of Size 1.5M to 4.5 M width, Height pacca-2312 3 M to 4M, Length 3.509 KM PCC (In Meter) kachcha-1197 BASE (IN mtr) VERTICAL WALL BOTH SIDE (IN mtr)	10 1875 1875 1875	11 150 150 30	12 2025 2025 1905	13 WORK IS IN PROGRESS.
2	राज्य योजनास्तर्ति बैला चौक से डी0एमसी0 एच0 बच्चा वाई तक पी0सी0पी0 एच एंव नाला निर्माण कार्य। संवेदक का : Madhav Construction	1.4819 ref 63 dated 27.09.2018	1.235118 8 DATED 11.11.2019	10.08.2020	0.74095	0.74095	0.723	PCC ROAD DRAIN PAVERS BLOCK	1520' 2880 500'	0 0 0	1520' 2280 500'	WORK IS IN PROGRESS.
3	पी0डब्लू डी0 एच में गायत्री मंदिर से दारुमटी चौक दुर्गा हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्युत स्तंभ तक डकन सहित RCC नाला का निर्माण कार्य। संवेदक- श्री जयजीत सिंह	1.57644 ref 4298 dated 02.03.2018	1.447405 0 DATED- 01.04.2022	31.03.2023	1.57644	0	0	Length 2350'	180	110	290	WORK IS IN PROGRESS.

R. S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, PatnaChief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

242

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Nagar Vikash Pramandal, Muzaffarpur-Vaishali

DEC. - 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.In Cr.)	Fund Expenditure (Rs.In Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder	R.C.C. completed. Kota Stone (80%) Bolder (30%) brick work completed, earth work completed.	Overall physical Progress 80%. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (60%) Kota Stone (0%) Bolder (0%) brick work (40%), earth work (60%).	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Buan Das ghat will be available the it will be transferred to Sidi Ghat viz in serial no.-2.

Rajendra
11/12/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajendra
11/12/22

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

241



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

200

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 180

दिनांक:- 09-01-23

सेवा में,

महाप्रबंधक,

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह दिसम्बर 2022 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह दिसम्बर 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

DPD 2aludja
x mph
10/1/23

विश्वासभाजन,

Admin. Secy
9/1/23

महाप्रबंधक (मु०),

जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

87 ldm
10/01/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - December 2022

239

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

संस्करण-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till- 30/Sep/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	13 Wards Covered/saturated:- 2,3,4,5,6,7,8,9,10,11,12 and 21 ii) Pipe testing/trial started iii) Trial Road Restoration Target- 2780m Achievement till date - 27477m iv) Pipe Laying and HSC's Work completed as per available scope. No further work required. v) SCADA detail progress: At block site: A) Electromagnetic Flow Meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device, D) Computer System Installed. At PHED Site: A) Electromagnetic Flow Meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device installed, computer system not installed.
2	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-4 Comp, 3 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator- 3 in progress Pump Motor -0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-4 Comp, 3 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	14 Wards Covered/saturated:- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29, 30,31,32,33,34,35,36,37, and 38. ii) Pipe Testing/Trial Started. iii) Total used road till date- 30985 in Achieved till date- 27755m iv) Pipe Laying and HSC's work completed as per available scope. No further work required. v) SCADA - 13 nos. in progress. At Reforest Site A) Electromagnetic flow meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device installed, Computer system not installed. At Dhamsanjai Site - A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device, C) Hydrostatic Level measuring device installed, Computer system not installed. At MS college- A) Electromagnetic flow meter, B) Ultrasonic level measuring device, C) Hydrostatic level measuring device installed, computer system not installed.
3	दाका जलापूर्ति योजना फेज- 1 M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	10 Wards Covered under Phase-I - 98, 99, 100, 110, 120, 130, 140, 150, 160, 170, 180 ii) O&M are in progress. Fund unavailable for O&M

258

S/No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no- 139/15-03- 2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	a) Wards to be covered under phase-2 - (14/12/2019) 80/90/100/110/120/130/140/150/160/170/180/190/200/210/220/230/240/250/260/270/280/290/300/310/320/330/340/350/360/370/380/390/400/410/420/430/440/450/460/470/480/490/500/510/520/530/540/550/560/570/580/590/600/610/620/630/640/650/660/670/680/690/700/710/720/730/740/750/760/770/780/790/800/810/820/830/840/850/860/870/880/890/900/910/920/930/940/950/960/970/980/990/1000/1010/1020/1030/1040/1050/1060/1070/1080/1090/1100/1110/1120/1130/1140/1150/1160/1170/1180/1190/1200/1210/1220/1230/1240/1250/1260/1270/1280/1290/1300/1310/1320/1330/1340/1350/1360/1370/1380/1390/1400/1410/1420/1430/1440/1450/1460/1470/1480/1490/1500/1510/1520/1530/1540/1550/1560/1570/1580/1590/1600/1610/1620/1630/1640/1650/1660/1670/1680/1690/1700/1710/1720/1730/1740/1750/1760/1770/1780/1790/1800/1810/1820/1830/1840/1850/1860/1870/1880/1890/1900/1910/1920/1930/1940/1950/1960/1970/1980/1990/2000/2010/2020/2030/2040/2050/2060/2070/2080/2090/2100/2110/2120/2130/2140/2150/2160/2170/2180/2190/2200/2210/2220/2230/2240/2250/2260/2270/2280/2290/2300/2310/2320/2330/2340/2350/2360/2370/2380/2390/2400/2410/2420/2430/2440/2450/2460/2470/2480/2490/2500/2510/2520/2530/2540/2550/2560/2570/2580/2590/2600/2610/2620/2630/2640/2650/2660/2670/2680/2690/2700/2710/2720/2730/2740/2750/2760/2770/2780/2790/2800/2810/2820/2830/2840/2850/2860/2870/2880/2890/2900/2910/2920/2930/2940/2950/2960/2970/2980/2990/3000/3010/3020/3030/3040/3050/3060/3070/3080/3090/3100/3110/3120/3130/3140/3150/3160/3170/3180/3190/3200/3210/3220/3230/3240/3250/3260/3270/3280/3290/3300/3310/3320/3330/3340/3350/3360/3370/3380/3390/3400/3410/3420/3430/3440/3450/3460/3470/3480/3490/3500/3510/3520/3530/3540/3550/3560/3570/3580/3590/3600/3610/3620/3630/3640/3650/3660/3670/3680/3690/3700/3710/3720/3730/3740/3750/3760/3770/3780/3790/3800/3810/3820/3830/3840/3850/3860/3870/3880/3890/3900/3910/3920/3930/3940/3950/3960/3970/3980/3990/4000/4010/4020/4030/4040/4050/4060/4070/4080/4090/4100/4110/4120/4130/4140/4150/4160/4170/4180/4190/4200/4210/4220/4230/4240/4250/4260/4270/4280/4290/4300/4310/4320/4330/4340/4350/4360/4370/4380/4390/4400/4410/4420/4430/4440/4450/4460/4470/4480/4490/4500/4510/4520/4530/4540/4550/4560/4570/4580/4590/4600/4610/4620/4630/4640/4650/4660/4670/4680/4690/4700/4710/4720/4730/4740/4750/4760/4770/4780/4790/4800/4810/4820/4830/4840/4850/4860/4870/4880/4890/4900/4910/4920/4930/4940/4950/4960/4970/4980/4990/5000/5010/5020/5030/5040/5050/5060/5070/5080/5090/5100/5110/5120/5130/5140/5150/5160/5170/5180/5190/5200/5210/5220/5230/5240/5250/5260/5270/5280/5290/5300/5310/5320/5330/5340/5350/5360/5370/5380/5390/5400/5410/5420/5430/5440/5450/5460/5470/5480/5490/5500/5510/5520/5530/5540/5550/5560/5570/5580/5590/5600/5610/5620/5630/5640/5650/5660/5670/5680/5690/5700/5710/5720/5730/5740/5750/5760/5770/5780/5790/5800/5810/5820/5830/5840/5850/5860/5870/5880/5890/5900/5910/5920/5930/5940/5950/5960/5970/5980/5990/6000/6010/6020/6030/6040/6050/6060/6070/6080/6090/6100/6110/6120/6130/6140/6150/6160/6170/6180/6190/6200/6210/6220/6230/6240/6250/6260/6270/6280/6290/6300/6310/6320/6330/6340/6350/6360/6370/6380/6390/6400/6410/6420/6430/6440/6450/6460/6470/6480/6490/6500/6510/6520/6530/6540/6550/6560/6570/6580/6590/6600/6610/6620/6630/6640/6650/6660/6670/6680/6690/6700/6710/6720/6730/6740/6750/6760/6770/6780/6790/6800/6810/6820/6830/6840/6850/6860/6870/6880/6890/6900/6910/6920/6930/6940/6950/6960/6970/6980/6990/7000/7010/7020/7030/7040/7050/7060/7070/7080/7090/7100/7110/7120/7130/7140/7150/7160/7170/7180/7190/7200/7210/7220/7230/7240/7250/7260/7270/7280/7290/7300/7310/7320/7330/7340/7350/7360/7370/7380/7390/7400/7410/7420/7430/7440/7450/7460/7470/7480/7490/7500/7510/7520/7530/7540/7550/7560/7570/7580/7590/7600/7610/7620/7630/7640/7650/7660/7670/7680/7690/7700/7710/7720/7730/7740/7750/7760/7770/7780/7790/7800/7810/7820/7830/7840/7850/7860/7870/7880/7890/7900/7910/7920/7930/7940/7950/7960/7970/7980/7990/8000/8010/8020/8030/8040/8050/8060/8070/8080/8090/8100/8110/8120/8130/8140/8150/8160/8170/8180/8190/8200/8210/8220/8230/8240/8250/8260/8270/8280/8290/8300/8310/8320/8330/8340/8350/8360/8370/8380/8390/8400/8410/8420/8430/8440/8450/8460/8470/8480/8490/8500/8510/8520/8530/8540/8550/8560/8570/8580/8590/8600/8610/8620/8630/8640/8650/8660/8670/8680/8690/8700/8710/8720/8730/8740/8750/8760/8770/8780/8790/8800/8810/8820/8830/8840/8850/8860/8870/8880/8890/8900/8910/8920/8930/8940/8950/8960/8970/8980/8990/9000/9010/9020/9030/9040/9050/9060/9070/9080/9090/9100/9110/9120/9130/9140/9150/9160/9170/9180/9190/9200/9210/9220/9230/9240/9250/9260/9270/9280/9290/9300/9310/9320/9330/9340/9350/9360/9370/9380/9390/9400/9410/9420/9430/9440/9450/9460/9470/9480/9490/9500/9510/9520/9530/9540/9550/9560/9570/9580/9590/9600/9610/9620/9630/9640/9650/9660/9670/9680/9690/9700/9710/9720/9730/9740/9750/9760/9770/9780/9790/9800/9810/9820/9830/9840/9850/9860/9870/9880/9890/9900/9910/9920/9930/9940/9950/9960/9970/9980/9990/10000/10010/10020/10030/10040/10050/10060/10070/10080/10090/10100/10110/10120/10130/10140/10150/10160/10170/10180/10190/10200/10210/10220/10230/10240/10250/10260/10270/10280/10290/10300/10310/10320/10330/10340/10350/10360/10370/10380/10390/10400/10410/10420/10430/10440/10450/10460/10470/10480/10490/10500/10510/10520/10530/10540/10550/10560/10570/10580/10590/10600/10610/10620/10630/10640/10650/10660/10670/10680/10690/10700/10710/10720/10730/10740/10750/10760/10770/10780/10790/10800/10810/10820/10830/10840/10850/10860/10870/10880/10890/10900/10910/10920/10930/10940/10950/10960/10970/10980/10990/11000/11010/11020/11030/11040/11050/11060/11070/11080/11090/11100/11110/11120/11130/11140/11150/11160/11170/11180/11190/11200/11210/11220/11230/11240/11250/11260/11270/11280/11290/11300/11310/11320/11330/11340/11350/11360/11370/11380/11390/11400/11410/11420/11430/11440/11450/11460/11470/11480/11490/11500/11510/11520/11530/11540/11550/11560/11570/11580/11590/11600/11610/11620/11630/11640/11650/11660/11670/11680/11690/11700/11710/11720/11730/11740/11750/11760/11770/11780/11790/11800/11810/11820/11830/11840/11850/11860/11870/11880/11890/11900/11910/11920/11930/11940/11950/11960/11970/11980/11990/12000/12010/12020/12030/12040/12050/12060/12070/12080/12090/12100/12110/12120/12130/12140/12150/12160/12170/12180/12190/12200/12210/12220/12230/12240/12250/12260/12270/12280/12290/12300/12310/12320/12330/12340/12350/12360/12370/12380/12390/12400/12410/12420/12430/12440/12450/12460/12470/12480/12490/12500/12510/12520/12530/12540/12550/12560/12570/12580/12590/12600/12610/12620/12630/12640/12650/12660/12670/12680/12690/12700/12710/12720/12730/12740/12750/12760/12770/12780/12790/12800/12810/12820/12830/12840/12850/12860/12870/12880/12890/12900/12910/12920/12930/12940/12950/12960/12970/12980/12990/13000/13010/13020/13030/13040/13050/13060/13070/13080/13090/13100/13110/13120/13130/13140/13150/13160/13170/13180/13190/13200/13210/13220/13230/13240/13250/13260/13270/13280/13290/13300/13310/13320/13330/13340/13350/13360/13370/13380/13390/13400/13410/13420/13430/13440/13450/13460/13470/13480/13490/13500/13510/13520/13530/13540/13550/13560/13570/13580/13590/13600/13610/13620/13630/13640/13650/13660/13670/13680/13690/13700/13710/13720/13730/13740/13750/13760/13770/13780/13790/13800/13810/13820/13830/13840/13850/13860/13870/13880/13890/13900/13910/13920/13930/13940/13950/13960/13970/13980/13990/14000/14010/14020/14030/14040/14050/14060/14070/14080/14090/14100/14110/14120/14130/14140/14150/14160/14170/14180/14190/14200/14210/14220/14230/14240/14250/14260/14270/14280/14290/14300/14310/14320/14330/14340/14350/14360/14370/14380/14390/14400/14410/14420/14430/14440/14450/14460/14470/14480/14490/14500/14510/14520/14530/14540/14550/14560/14570/14580/14590/14600/14610/14620/14630/14640/14650/14660/14670/14680/14690/14700/14710/14720/14730/14740/14750/14760/14770/14780/14790/14800/14810/14820/14830/14840/14850/14860/14870/14880/14890/14900/14910/14920/14930/14940/14950/14960/14970/14980/14990/15000/15010/15020/15030/15040/15050/15060/15070/15080/15090/15100/15110/15120/15130/15140/15150/15160/15170/15180/15190/15200/15210/15220/15230/15240/15250/15260/15270/15280/15290/15300/15310/15320/15330/15340/15350/15360/15370/15380/15390/15400/15410/15420/15430/15440/15450/15460/15470/15480/15490/15500/15510/15520/15530/15540/15550/15560/15570/15580/15590/15600/15610/15620/15630/15640/15650/15660/15670/15680/15690/15700/15710/15720/15730/15740/15750/15760/15770/15780/15790/15800/15810/15820/15830/15840/15850/15860/15870/15880/15890/15900/15910/15920/15930/15940/15950/15960/15970/15980/15990/16000/16010/16020/16030/16040/16050/16060/16070/16080/16090/16100/16110/16120/16130/16140/16150/16160/16170/16180/16190/16200/16210/16220/16230/16240/16250/16260/16270/16280/16290/16300/16310/16320/16330/16340/16350/16360/16370/16380/16390/16400/16410/16420/16430/16440/16450/16460/16470/16480/16490/16500/16510/16520/16530/16540/16550/16560/16570/16580/16590/16600/16610/16620/16630/16640/16650/16660/16670/16680/16690/16700/16710/16720/16730/16740/16750/16760/16770/16780/16790/16800/16810/16820/16830/16840/16850/16860/16870/16880/16890/16900/16910/16920/16930/16940/16950/16960/16970/16980/16990/17000/17010/17020/17030/17040/17050/17060/17070/17080/17090/17100/17110/17120/17130/17140/17150/17160/17170/17180/17190/17200/17210/17220/17230/17240/17250/17260/17270/17280/17290/17300/17310/17320/17330/17340/17350/17360/17370/17380/17390/17400/17410/17420/17430/17440/17450/17460/17470/17480/17490/17500/17510/17520/17530/17540/17550/17560/17570/17580/17590/17600/17610/17620/17630/17640/17650/17660/17670/17680/17690/17700/17710/17720/17730/17740/17750/17760/17770/17780/17790/17800/17810/17820/17830/17840/17850/17860/17870/17880/17890/17900/17910/17920/17930/17940/17950/17960/17970/17980/17990/18000/18010/18020/18030/18040/18050/18060/18070/18080/18090/18100/18110/18120/18130/18140/18150/18160/18170/18180/18190/18200/18210/18220/18230/18240/18250/18260/18270/18280/18290/18300/18310/18320/18330/18340/18350/18360/18370/18380/18390/18400/18410/18420/18430/18440/18450/18460/18470/18480/18490/18500/18510/18520/18530/18540/18550/18560/18570/18580/18590/18600/18610/18620/18630/18640/18650/18660/18670/18680/18690/18700/18710/18720/18730/18740/18750/18760/18770/18780/18790/18800/18810/18820/18830/18840/18850/18860/18870/18880/18890/18900/18910/18920/18930/18940/18950/18960/18970/18980/18990/19000/19010/19020/19030/19040/19050/19060/19070/19080/19090/19100/19110/19120/19130/19140/19150/19160/19170/19180/19190/19200/19210/19220/19230/19240/19250/19260/19270/19280/19290/19300/19310/19320/19330/19340/19350/19360/19370/19380/19390/19400/19410/19420/19430/19440/19450/19460/19470/19480/19490/19500/19510/19520/19530/19540/19550/19560/19570/19580/19590/19600/19610/19620/19630/19640/19650/19660/19670/19680/19690/19700/19710/19720/19730/19740/19750/19760/19770/19780/19790/19800/19810/19820/19830/19840/19850/19860/19870/19880/19890/19900/19910/19920/19930/19940/19950/19960/19970/19980/19990/20000/20010/20020/20030/20040/20050/20060/20070/20080/20090/20100/20110/20120/20130/20140/20150/20160/20170/20180/20190/20200/20210/20220/20230/20240/20250/20260/20270/20280/20290/20300/20310/20320/20330/20340/20350/20360/20370/20380/20390/20400/20410/20420/20430/20440/20450/20460/20470/20480/20490/20500/20510/20520/20530/20540/20550/20560/20570/20580/20590/20600/20610/20620/20630/20640/20650/20660/20670/20680/20690/20700/20710/20720/20730/20740/20750/20760/20770/20780/20790/20800/20810/20820/20830/20840/20850/20860/20870/20880/20890/20900/20910/20920/20930/20940/20950/20960/20970/20980/20990/21000/21010/21020/21030/21040/21050/21060/21070/21080/21090/21100/21110/21120/21130/21140/21150/21160/21170/21180/21190/21200/21210/21220/21230/21240/21250/21260/21270/21280/21290/21300/21310/21320/21330/21340/21350/21360/21370/21380/21390/21400/21410/21420/21430/21440/21450/2

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57 dt.- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	48.80	48.80	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-104.605 km HSC-10545 OHT- 3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.696 km HSC-56 OHT - 2 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.301 km HSC-10601 OHT- 3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	13 Out of 24 wards water supply started in 15 wards & in rest ward work in progress.
2	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	76.04	76.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-166.759 km HSC-19295 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0.504 km HSC-20 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-167.263 km HSC-19315 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards water supply started in 21 wards & in rest ward work in progress.

General Manager (HQ),
DWS, BUIDCo

9/36

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Vaishali District

विसंस्करण-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 78.16 करोड़ पत्रांक-108, दिनांक-18.07.2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-148.354 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0.400 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-148.754 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress 95%. Const of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes in progress. 13.15 km pipe laying work is completed out of 24 km deviation work.

28/11/20
General Manager (HO),
DWS, BUIDCo

28

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य I फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24,591	SBD 03, 2014/ 15.02.2014 Rs. 22,251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य II फेज-II संवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5,506	SBD 04, 2018-19/ 23.10.2018 Rs. 5,641.9	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19,950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16,050 km	completed

General Manager (HQ),
DWS, BUIDCo

234

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेंज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेंज-II सवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

(Signature)
General Manager (HQ),
DWS, BUIDCo

233

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

दिसम्बर-2022

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. 2nd lift wall - 3200m Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	a) Mithanpura to Tirhut Canal Drain Excavation- 3427.2m Bottom slab PCC- 3410.2m. RCC Raft- 3336.5m. Side wall RCC done- 1st Wall- 3287.5 m. 2nd lift wall- 3256m Final Wall- 3171 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	a) Mithanpura to Tirhut Canal Drain Excavation- 3427.2m Bottom slab PCC- 3410.2m. RCC Raft- 3336.5m. Side wall RCC done- 1st Wall- 3287.5 m. 2nd lift wall- 3256m Final Wall- 3171 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. ii) Work stop due to govt. Land issue. iii) Private & Govt. Amin visited at site for demarcation of govt. Land on 14.08.2022. iv) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m	b) Kachchi-Pakki Excavation- 103.5m PCC - 98.5m Raft - 60.5m 1st wall - 60 m Final Wall - 48.5 m	b) Kachchi-Pakki Excavation- 365m PCC - 360m Raft - 322m 1st wall - 322 m Final Wall - 310 m	2) Kachchi Pakki i) In 150m we get approval to execute Kachcha drain vide EE letter No. 90 dated 16.06.2022. ii) Temporary shifting of live electric wire almost 200m live order by Nagar Aayukt of length 1055m due to Govt. land issue vide letter no. 612 dated 06.04.2022 for land demarcation. iii) As discussed on Meeting held with MD BUIDCo on 11.08.2022 at Patna left the extended part of Kachchi Pakki of length 562m. Work as per agreement. iv) Demarcation of govt. land started on 18.08.2022.
									c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	Dewatering in Progress with 2 Nos. of culvert (i) 3HP (ii) 10 HP	c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	i) Applied for NOC from NHAI vide letter no. 349 dated 16.06.2022. ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. iii) Applied for NOC for a length of 1.225m along the railway track vide letter no. 209 dated 02.09.2021

232

231

172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUJDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 (Extended to 31.03.202 3)	28.62	24.43	24.20	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos
--	--	--	-------	-------	-------	---

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	1	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2015 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-65.769 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0.400 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-66.169 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos. ESR has to repair Claim/Variation sanctioned by HQ & work is in progress.
2	11 सर्वेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	39.55	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	4 nos. ESR has to repair Claim/Variation sanctioned by HQ & work is in progress.

General Manager (HQ),
DWS, BUIDCo

929

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

दिसम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21,732.4 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज-II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि-8.64 करोड़ पत्राक-130/08.03.2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

22/11/20
General Manager (HQ),
DWS, BUIDCo

928

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	86.89	86.01	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Staff Quarter-5	Pipeline-196.416 km HDPE Pipe - 21.676 km HSC-17563 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	Pipeline-4.780 km HDPE Pipe - 0.823 km HSC-505 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-201.196 km HDPE Pipe - 22.499 km HSC-18068 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	13
2	पूर्णिया जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.98	61.98	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Staff Quarter-4	Pipeline-143.505 km HDPE Pipe - 10.115 km HSC-7314 OHT-4 comp. Tubewell-10 Pump House-7 comp. & 2 in progress Pump Motor-7 install Transformer-8 install Staff Quarter-0	Pipeline-1.080 km HDPE Pipe - 1.371 km HSC-68 OHT-0 Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-144.585 km HDPE Pipe - 11.486 km HSC-7382 OHT-4 comp. Tubewell-10 Pump House-7 comp. & 2 in progress Pump Motor-7 install Transformer-8 install Staff Quarter-0	

52/16
गुप्त

General Manager (HQ),
DWS, BUIDCo

929

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	75.63	75.63	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	35.76	35.76	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantiper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.58 करोड़ दिनांक-31.05.2022	30.05.2025	-	-	-			Survey Work in Progress.		

22/11/22
22/11/22

General Manager (HQ),
DWS, BUIDCO

22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अन्तर्गत दरमंगा जलपूर्ति योजना।	67.99, letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	50.40	47.58	40.30	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-101.02 km HSC-16527 OHT-1 Comp., 2 in progress Tubewell-8 Pump House-7 SCADA-0 Road Restoration- 59.531 km	Pipeline-4.783 km HSC-587 OHT- 2 in progress, Tubewell-1 Pump House-0 SCADA-0 Road Restoration- 1.123 km	Pipeline-105.801 km HSC-17114 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 60.654 km	Work is in progress
2	राज्य योजना अन्तर्गत दोनार मुगली से दोनरी पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 Dated 27.05.19	26.08.2020 (Extended to 31.12.2022)	21.32	18.77	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-1875 M Base-1875 M Vertical Wall-1875 M	PCC-150 M Base-150 M Vertical Wall- 150 M	PCC-2025 M Base-2025 M Vertical Wall-2025 M	Work is in progress
3	राज्य योजना अन्तर्गत बेंता चौक से डी एन सी एच बाबा बाई तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 Lt. 63 dt. 27.09.2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paaver Block - 500'	PCC road - 0' drain - 0' Paaver Block - 0'	PCC road 1520' Drain - 2880' Paaver Block - 500'	Work is in progress
4	पी.डब्ल्यू.डी. वध से गालत्री मंदिर से दाक्षमहटी चौक दुर्गा रोड के पीछे तथा मुंदरी बाजार होते हुए विद्युत्पति स्थल तक ट्रंकन सहित RCC नाला निर्माण कार्य। संवेदक- श्री जगजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050, dated- 01.04.2022	31.03.2023	1.5764	0.000	0.000	Length - 2350'	Length - 180'	Length - 110'	Length - 290'	कार्य प्रगति पर है।
5	राज्य योजना अन्तर्गत सहंरियासराय कपूरी चौक से सैतनार तक पूर्व निर्मित न्यू-गोपीय नाला के जोड़द्वारा संवेदक- श्री जगजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 8400'	0	0	0	Not started yet.

General Manager (HQ),
DWS, BUIDCo

22/11/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंझारपुर जलापूर्ति योजना मोबाईल नं-9471009096 संवेदक का नाम-अर्चना कोट्टर	राशि- .89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushi Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नाटनि-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.23	46.11	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-71m Sand filling- 71m PCC - 71m Side wall- 71m Cover Slab- 0	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-125m Sand filling- 125m PCC - 125m Side wall- 125m Cover Slab- Nil	

294

223

Required STP
land is not
available

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-0m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-0m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-0m	PCC-1359m	PCC-1359m
RCC Base- 1359m	RCC Base- 0m	RCC Base- 1359m	RCC Base- 1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 0m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 0m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 0m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 265.5m	Cover Slab - 546.5m	Cover Slab - 812m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-0m	Excavation-40m	Excavation-40m
Sand filling- 1690 m	Sand filling-0m	Sand filling- 40m	Sand filling- 40m
PCC - 1690m	PCC - 0m	PCC - 40m	PCC - 40m
RCC raft -1690m	RCC raft -0m	RCC raft -40m	RCC raft -40m
Side wall- 1690m	Side wall- 0m	Side wall- 40m	Side wall- 40m
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House = 1	0.00%	100.00%	100.00%

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	29.5925 (SBD- C1 OF 2016- 27) Lt. 60 dt. C7.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13

[Signature]
General Manager (HQ),
DWS, BUIDCO

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

रिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.81 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	91.06	89.91	89.91	Pipeline-175.584 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 SCADA - 7	Pipeline-175.584 km HDPE Pipe-35.162 km HSC-25571 OHT-2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	Pipeline-0 km HDPE Pipe-0.562 km HSC-366 Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 35.724 km HSC-25937 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(i) At Dumrail Pokhar, Zone No. 05, Ward No. 34, work in progress but NOC not received (ii) 38.600 KM HDPE Pipe claim and accessories approved on 07.05.2022 and supplied by agency. (iii) After deviation & claim, 02 nos. tubewell, 02 nos. pump house, 02 nos. pump motor, 02 nos. IRP, 02 nos. transformer, 02 nos. chlorinator, 02 nos. SCADA pending due to NOC of 2 new site, i.e. 1st in koshi
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.69	3.69	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625	-	Completed	
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.8020 करोड़ 21/नॉमि-02-01/ 2017- 306, नॉमि एल आरि एच लिमि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.	Pipeline-175.584 km HDPE Pipe- 35.162 km HSC-25571 OHT- 2 Comp. 2 in progress Tubewell-16	-	Completed	

General Manager (HQ),
DWS, BUIDCo

28/11/2022

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

दिसम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0 Leakage Repairing	Pipeline-37.113 km HSC-4205	Operation & Maintenance.

21/12/22
*General Manager (HQ),
DWS, BUIDCo*

2/20

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

दिसम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-से गणविपति कंसद्रेशन	19.91 13/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 13/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nijour Purband Signal and rest 440 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालवा इण्डियन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इटप्राईज	2.25 Cr 13/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180) revised	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 280/गणविप-02-03/2017-118 नालवा अति. एवं विपि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	15 mtr. Mislanking of drain completed.	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 96% work of RCC well work completed.	In the process of NOC from committee of Williams school supaul to construct sump house The work are not working by Contractor

Handwritten signature
General Manager (HQ),
DWS, BUDCN.

219

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

दिसम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-65.62 करोड़ पत्रांक-421 दिनांक-07.03.2016	राशि-61.71, Letter no- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9 Transformer-10	Pipeline-83.293 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	Pipeline-3.178 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	
2	छपरा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	54.33	49.00	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-133.637 km HSC-15215 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	Pipeline-10.128 km HSC-636 OHT-0 Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0	Pipeline-143.765 Km HSC-15851 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	
3	स्ट्रॉन वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 876 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 877 mtr	Heavy Encroachment, shops made over nala, Electric Pole in the alignment of Nala

24/10/2022
सुनील कुमार

General Manager (HO),
DWS, BUIDCo

24/10

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

दिसम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रक-421, दिनांक-04.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 15369 m HSC - 3397 Nos.	Pipeline- 23 m HSC - 133 Nos.	Pipeline- 15692 m HSC - 3530 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रक-108, दिनांक-17.01.2018	राशि-70.57 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	60.66	Pipeline-157.51 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।


General Manager (HQ),
DWS, BUIDCO

(21)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

दिसम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	55.75	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline-136.651 km HSC-12200 OHT-3 comp. Tubewell-13 Pump House-11 comp. & 1 in progress Pump Motor-13 Transformer-10 SCADA-0	Pipeline-2.878 km HSC-258 OHT-1 Comp. Tubewell-1 in progress Pump House-1 no. in progress and 1 no. comp. Pump Motor-1 Transformer-0 SCADA-0	Pipeline-139.829 km HSC-12458 OHT-3 comp. Tubewell-13 Pump House-11 comp. & 1 in progress Pump Motor-13 Transformer-10 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	राशि-53.36	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	39.89	39.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline-94.615 km HSC-8665 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline-0.390 km HSC-29 OHT-0 Tubewell-0 Pump House-1 comp. & 1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline-95.005 km HSC-8694 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-8 SCADA-0	Zone-8 variation under approval

Signature
21/12/22

General Manager (HQ),
DWS, BUIDCo

Signature

216

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

25

पत्रांक— बुडको/यो0-1704/20 (पार्ट-4) - 06

पटना, दिनांक— 04/10/2023

प्रेषक,

इं० राजेश बरनवाल,
मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन,
(दक्षिण बिहार उपभाग)
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

महाप्रबंधक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:— माह दिसम्बर-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:— बुडको के कार्यालय आदेश सं०-38, दिनांक— 29.04.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह दिसम्बर-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:— यथोक्त।

विश्वासभाजन


(राजेश बरनवाल)
मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

मासिक प्रगति प्रतिवेदन दिसम्बर-2022

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन दिसम्बर-2022													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value (In Cr.) and date.	AS per agreement Date of Completion	Fund Received (In Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Palna Shapoorji & Pallonji Construction Private Ltd.	340/1426 or UD & HD Memo No - 1146, 12.08.2021	1. Agreement dated 20/02/2017 275.21 Cr. 2. Supplementry Agreement dated 25/06/2018- 13.95 Cr. 3. Supplementry Agreement dated 07/06/2021-36.68 Cr. 4. Supplementry Agreement dated 29/09/2021 - 0.75 Cr. 5. Supplementry Agreement dated 30/12/2022- 0.6257 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022	320 Cr.	305.00 Cr.	92%	yes	Block-A	RCC Completed	Finishing work in progress	99%	All works completed except Control room. Only bit painting works are balance.
Block-B									RCC Completed	Finishing work in progress	96%	100% ACP works completed. 95% Facade works completed on three faces. Marble lift cladding & outside plaster in completed. Painting work in progress. External glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Only 10% of door fixing work in balance.	
Block-C									RCC Completed	Finishing work completed	100%	Completed	
Block-D									Roof slab RCC completed	Above roof RCC in progress	93%	North side facade work 98% completed. 85% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work in progress at 7th & 8th floor. Door fixing work in progress.	
STP									Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed Block work in progress	
UGT									Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.	
SUBSTATION									Building completed	Commissioning to take place	100%	Completed	
AC PLANT ROOM									Building completed	External painting work to start	100%	Civil work completed & MEP work in progress	
DRIVERS DORMITORY									RCC completed	Block work & plaster work in progress	100%	Completed	
ELEVATED COORDOOR									RE Wall Gsb bed compaction completed	Deck RCC in progress	100%	Completed, Extra screed work in progress	
	BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	82%	T2: Erection of structural columns completed roof T3: Erection of columns completed T4: 100% completed								
	INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed								
	Boundary Wall	RCC work in progress		62%	West side wall completed South side balance because land situation.								

913 184

AS

212 H83

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agg. Value-100	UC Sent	Maine Compliant	Cumulative Work Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
										11	12	13	14
2	पटना गहर में इलेक्ट्रॉनिक लाईट का अस्थापन कार्य सौदेग का नाम ।	सवि-26 08 करोड़ पत्राक-45 रिचार्ज-20.08.2014	सवि-25.20.08.2014	22.12.2018	25.20	25.17		23.91	TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress	Ramp slab Rec work in progress	70%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed
									Traffic Control Room Installation (Foundation) of Electronic Traffic Light	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light			पुनर्स्थापित प्रशासनिक संरचना हेतु विभाग को पत्र भेजा गया है।
Patna West													
1	गहर परियोजना नामांकन सौदेग-05 एवं 06 में मुख्य सड़क लाइन्स 30 से नलकूप सड़का 85 के बीच पथ निर्माण कार्य ।	2.33040 Letter-91 28.02.2019	1.92774 02.03.2020	01.03.2021 EOT 31.03.2022	2.30645	2.26767		2.22871	Retaining wall 853/ft /P CC Road-853 ft	Retaining wall 853/ft /P CC Road-853 ft		Work Completed	विवरित में Extra Item की संरचना का प्रस्ताव प्रस्तुत किया है।
Patna District (Palliputra Anchal, BUIDCO)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850		0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer
2	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhatnagarhaya Road in Ward no.- 7 Pammil Kumari Construction Pvt. Ltd.	1.3506600 Lt. no. 80/12.02.2019	PA/2020-21 /F2-02 1.13.24.277 13.05.2020	12.11.2020	0.6753300	0.6753300		0.6753300	Drain- 610m Road- 610m	100% drain work completed	0%	100% drain work completed	Work completed as per site scope.
3	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no - 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283		0.3142283	Drain- 442m Road- 442m	75% work completed	5%	80% work completed	Work in progress
4	RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracon Pvt. Ltd	1.2751587 Lt. No. 1469/ 25.03.2021	1.00/2371 05.10.2021	05.10.2021	0.6004200	0.4990397		0.4990397	5th floor, Indira Bhawan renovation work	90%	9%	99%	Work in progress

AS

8/17/182

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Expenditure/Agr. Value 100	UC Sent	Main Component	Compliment Wise Physical Progress			Issue in Execution/Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत वार्ड 30-30 अन्तर्गत पूर्वी ड्रेनो मे श्री सामाज्य बा के मकान तक एवं इसके निक पार्थो मे पू-नर्म नाला एवं पीपीसीपी धरा का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.4145100 UDHD Lt.- 123/ 26.02.2018	0.3669285 30.04.2019	29.07.2019	0.3669285	0.3665934	0.3665934	0.3665934	PCC ROAD 265 M H P DRAIN 265 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण।
2	नगर परिषद कपूरवाँ अन्तर्गत वार्ड संख्या-25 एवं 26 मे एनएसओ 30 कोलेज रोड होते हुए नटपान नगर होते हुए रेवेले इन्टर तक मार्ग नाला एवं पीपीसीपी ड्रवाई कार्य। संवेदक-भेसरॉ स्टिक आर्क	0.7627500 UDHD Lt.- 111/ 09.01.2019	0.7070037 04.02.2020	03.08.2020	0.7627500	0.6434804	0.6434804	0.6434804	PCC ROAD 1600 ft H P DRAIN 1600 ft	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण।
3	नगर परिषद मौकामा अन्तर्गत विधानमण्डल रोड से राजकीय मध्य विद्यालय सिखारीक मे पीपीसीपी सड़क एवं अन्तर्पीसीपी नाला निर्माण कार्य। संवेदक भेसरॉ वार्ड हादो	2.5694300 UDHD Lt.-63/ 27.09.2018	2.2423135 23.03.2020	22.09.2020	2.5694000	2.2410230	2.2410230	2.2410230	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य पूर्ण।
4	नगर परिषद मौकामा अन्तर्गत वार्ड 30-01 मे एन एसओ पर रोड का मकान से महावीर स्थान तक पानी टंकी तक पीपीसीपी ड्रवाई सह अन्तर्पीसीपी नाला निर्माण कार्य का अवशेष कार्य। संवेदक-भेसरॉ वार्ड श्री साई कमलदेवान।	1.9840000 UDHD Lt.-79/ 06.12.2017	1.3202181 20.02.2020	19.08.2020	1.9840000	1.2298629	1.2298629	1.2298629	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	कार्य पूर्ण
5	पटना सिटी स्थित कटरा बाजार मे श्री कृष्ण गौशाला मे 20'00" x 16'0" का चतुर्भुज पर रोड का निर्माण 75'0" x 25'0" का नया रोड का निर्माण एवं अन्य रोड का सोर्सिंग का सम्मति प्रकाश याचस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	0 0	90% 0	गौशाला समिति से राशि प्राप्त नहीं हो पा रही है। मार्च 2021 से वीरा निकारी कर अभी तक राशि ड्रा क्लियर हो उपलब्ध नहीं करारी गई है। पत्रांक- 471, दिनांक- 01.08.2022 द्वारा पुनः स्थापित किया गया है।
6	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Sharma	3.3846000 Lt.-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.4801623	1.0861907	1.0861907	-	70 % 05%	-	75 %	पूरे मे प्रस्तावित स्थल विवादित एवं अतिक्रमिता होने के चलते दुसरे जगह पर उपयुक्त जमीन की मांग नगर आयुक्त, पटना नगर निगम से की जाती रही। अन्ततः लागूमाग राश यहाँ बाट बैरिया मे कुड़े की डेर लगी हुई जमीन का NOC दिया गया जिसपर से कुड़ा हटाकर फरवरी 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति मे है। कार्य की प्रगति संतोषजनक है। अभी तक लागूमाग 75 प्रतिशत कार्य पूर्ण हो गया है।
7	पटना नगर निगम सैत्रान्तर्गत वार्ड नो-56 के खरीदिया स्थित वस्ति नगर मे सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462000 UD&HD Letter No.-80/ 12.02.2019	0.6374462 08.07.2020	07.01.2021	0.7241572	0.6601468	0.6601468	0.6601468	PCC ROAD RCC DRAIN	100% 100%	- 0	100% 100%	कार्य पूर्ण
8	पटना नगर निगम वार्ड नो-70 मे पटना घाट करछी पर से पुनः जलवायव के घर से जलकलदबाग होते हुए नागाबाग के गलियार तक सड़क एवं नाला निर्माण कार्य। संवेदक- भेसरॉ रोड मार्क	0.9114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716 05.06.2021	04.12.2021	0.8698850	0.8178888	0.3565686	0.3565686	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण

18

2/10

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Actual Expenditure/Agr. Value*100	UC Sent	Main Component	Compliance With Physical Progress			Issue in Execution/ Remarks
										Up to Previous month	During the month	Total Progress	
9	पटना नगर निगम वार्ड नं-53 में अशोक राज पथ से माधवाट दक्षिणी गली रोडवर्क पथ, नया राज्य पथ सबक एवं नाला निर्माण कार्य। संबंधित- मेसर्स हनुमन्त हार्डवेयर।	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138 18.09.2020	17.03.2021	0.7376827	0.6488985		0.6488985	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
10	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-72 में सैलरगंज रोडवेर हाल्ट के नीचे अजय जी के कोयला बिगो से मरिचाल यादव के गोदाम तक सबक एवं नाला निर्माण कार्य। संबंधित- श्री सतोष कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116 29.12.2020	28.06.2021	0.7502241	0.7155334		0.6855334	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
11	पटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलसी टोला राजकीय स्कूल तक सबक एवं नाला निर्माण कार्य। संबंधित- श्री अदुल्ला कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100 27.08.2020	26.02.2021	0.2357056	0.2074369		0.2074369	PCC ROAD DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
12	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मनु अग्रवाली के घर तक बोर्ली मार्ग तक सबक एवं नाला निर्माण कार्य। संबंधित- श्री राजीव रंजन	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807 18.09.2020	17.03.2021	0.1500740	0.1320612		0.1320612	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
13	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-61 में नरसिंहक मोला महतो के घर से कमलधर पथ तक चौसीधरी सबक एवं नाला निर्माण कार्य। संबंधित- श्री माधव रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854 16.12.2020	15.06.2021	0.4759333	0.4384438		0.4384438	PCC ROAD HP DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
14	पटना नगर निगम वार्ड नं-61 व 68 में कुशा मेहदार जी के मकान से मेहदारी टोला चुनीच चौधरी चौधरी से पथ मेहता जी के मकान तक सबक एवं नाला निर्माण कार्य। संबंधित- मेसर्स निकेत झांगी	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402 18.09.2020	17.03.2021	0.3534883	0.3112729		0.3112729	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण

AB

209
1480

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Acr. Value*100	UC Sent	Main Component	Cumulative Work Physical Progress			Issues in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	पटना नगर निगम वार्ड नं-58 में कैमिफिकोड नया टोला गहर वरें सोपानाल राय के घर तक पक्क एवं नाला निर्माण कार्य। संवेदक- श्री निषेक सिन्हा	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079 18.06.2020	17.12.2020	0.3395910	0.3175658	0.3175658	0.3175658	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड नं-58 में दुर्गा चरण लेन में झानी बावू के गमन से सुख जी के गमन होते दूर राजेश जी के गमन तक सड़क एवं नाला निर्माण कार्य। संवेदक भैरवा लैन्ड मार्क	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.4175380 05.06.2020	04.12.2021	0.4740661	0.4174434	0.4174434	0.4174434	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
16	पटना नगर निगम वार्ड नं-58 में विजयती ऑफिस गली मोड़, भीरुपलानी बाग, शिवकला गलियारा-सोनाद टोली एवं राइर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक- भैरव निकेत झागरी	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215 18.09.2020	17.03.2021	0.2247100	0.2247100	0.2247100	0	PCC ROAD RCC DRAIN	10%	10%	20%	नाला निर्माण कार्य पूर्ण तथा पीसीसीडी निर्माण कार्य प्रगति में।
17	पटना नगर निगम वार्ड नं-66 में विजयल बावद जी के नोला से खालेकाल सामुदायिक मकान होते हुए शिवनारायण प्रसाद चौधुरिया जी के गमन तक (अबक घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री भिन्ना कुमार	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146 27.08.2020	26.02.2021	0.2290240	0.2118503	0.2118503	0.2118503	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
18	पटना नगर निगम वार्ड नं-66 में मंसूरसा गली में सड़क सह नाला निर्माण कार्य। संवेदक श्री अविनाश कुमार	0.2826300 UD&HD Letter No.-80/ 12.02.2020	0.2375849 20.08.2020	19.02.2021	0.2697453	0.2475864	0.2475864	0.2475864	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
19	पटना नगर निगम वार्ड नं-67 में सीताराम रोडित बाबा के मोड़ से रामप्रसाद इन्वार्ड तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री प्रभाकर कुमार	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634 08.07.2020	07.01.2021	0.4770463	0.4384170	0.4384170	0.4384170	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं-58 के नेहरूबक में अमित किरण दुकान से गहना मंदिर होते हुए केदार नाथ चौधरी के गमन तक सड़क एवं नाला निर्माण कार्य। संवेदक- भैरव लैन्ड मार्क	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743 05.06.2021	04.12.2021	0.4440314	0.3870524	0.3870524	0.3870524	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
21	पटना नगर निगम वार्ड नं-62 में वाहरी रोडपुल परमोचरमा रोड गली के घर से अपरओपरी पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति पुनम कुमारी	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220 18.09.2021 &	17.03.2021	0.2471983	0.2176763	0.2176763	0.2176763	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
22													

AS

268
2179

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date.	Agreement No./Agreement Value (In Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Actr Value*100	UC Sent	Main Component	Compliment View Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
23	पटना नगर निगम वार्ड नं-62 में बाहरी वेगपूर अलग भेदा के घर से घुनील चौकरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संबेदक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574 18.06.2020	17.12.2020	0.3289866	0.2845253		0.2845253	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-65 के धधा गली में नौगना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संबेदक- मेसर्स इन्फान्ट हाईटेक	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577 18.09.2020	17.03.2021	0.4773794	0.4196411		0.4196411	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-65 में महाराज घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखारा तक सड़क एवं नाला निर्माण कार्य। संबेदक- श्रीमति नीषा कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540 16.12.2020	15.06.2021	0.3511232	0.3092134		0.3092134	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड नं-67 में अजाद ट्रान्सपोर्ट के सलोही नाला के गली गंगा बाग की ट्रेव तक सड़क एवं नाला निर्माण कार्य। संबेदक- मेसर्स विपश्चिका कन्स्ट्रक्शन	0.3044000 UD&HD Letter No.-80/ 12.02.2019	0.2559683 04.03.2021	03.09.2021	0.2906207	0.2555254		0.2555254	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
27	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-70 में अशोक राज पथ नौगना निर्माण होम से मुल्दरनिगज घाट किनारे तक नाला एवं सड़क निर्माण कार्य। संबेदक- मेसर्स जीएडब्ल्यू इन्फ्रास्ट्रक्चर	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.404186 18.09.2020	17.03.2021	0.4591710	0.4237573		0.4237573	PCC ROAD DRAIN	100%	100%	100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ (सिमली बड़ी देही) स्थान से शाखा चली होते हुए मुल्दरिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट तक) एवं 12 फीट चौड़ा संबेदक- श्री भास्व रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2021	0.2407000	0.2010780		0.2010780	PCC ROAD RCC DRAIN	100%	0 %	100%	कार्य पूर्ण हो गया है। वितीय सिस्ट की अधियाचना हेतु कार्यमात्रक अभिलेखा के पत्रांक- 473, दिनांक- 01.08.2022 द्वारा की गई है।
Kankarbagh Archael Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य वीरवार के टांन्सकार से पार्क के बगल से इन्डियन ऑयल के मुख्य द्वार के चौघात तक आरसीसी नाला एवं 100 मीटर चौड़ी रोड पथ निर्माण कार्य। संबेदक- मेो सिंह कन्स्ट्रक्शन।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%	100%	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत सतन लक्ष्मी पैय गोदाम के पश्चिम पथ में मु-गर्द नाला एवं पीसीसी पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	90%	90%	90%	कार्य पूर्ण
3	वार्ड नं-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	100%	100%	100%	कार्य पूर्ण
4	वार्ड नं-48 बलपुर हरीगंज कालोनी रोड-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.654000	35.01%	Nil	Park Construction	100%	100%	100%	कार्य पूर्ण

AB

2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Expenditure/Agre. Value*100	UC Sent	Main Component	Cumulative Work Physical Progress			Issue in Execution/Remarks
										UP to Previous month	During the month	Total Progress	
1	वार्ड नं-46 बरगडपुर हीराच कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.852000	30.91%	NIL	Park Construction	95%	0%	95%	कार्य पूर्ण
List of Project Jhabanbad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन /प्रशासनिक भवन निर्माण कार्य। सर्वेदक- विकास कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड संख्या-14 में एंड्रग्राफ्ट चमत्तारों रोड से सहित रोडन के घर तक नाला एवं शौचाली कार्य। सर्वेदक- मोहम्मद विजय	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.2882000	0.2772000	96.25%	0.1600000	Drain & P.C.C	WORK COMPLETE	-	Complete	कार्य पूर्ण
3	वार्ड संख्या-26 में बिन्दू के मकान से अग्रव गुप्ता के मकान होते हुए दरवा नदी तक नाला एवं शौचाली कार्य। सर्वेदक- बदन कुमार।	0.540000 Letter-66, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000	-	0.00%	NIL	Drain & P.C.C	1. सर्वेदक को कार्य यादशीघ्र पूर्ण करने हेतु पत्रांक-327 दिनांक-24.09.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेदक द्वारा निर्देश-20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अधिकारण को पूर्ण करने का अनुरोध किया गया। 3. अधिकारण पूर्ण करने हेतु इस कार्यालय पत्रांक-09 दिनांक- 05.01.2022 द्वारा कार्यालयक पदाधिकारी नगर परिषद जहानाबाद/अध्यापिका/अध्यापक से अनुरोध किया गया है। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक-81 दिनांक-21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अधिकारण प्रेष करने हेतु अनुरोध किया गया है। पत्रांक- 240, दिनांक- 26.05.2022 द्वारा अधीक्षण अभियंता को भिज एवं 300 दिनांक पटना को योजना को बन्द करने हेतु अनुरोध किया गया है।			कार्य पूर्ण
4	वार्ड नं-27 में पटना गया रोड से संतोष घर के स्कूल तक नाला एवं शौचाली कार्य। सर्वेदक- बदन कुमार।	0.340000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.13%	NIL	Drain & P.C.C	WORK COMPLETE	-	कार्य पूर्ण	
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मेन रोड से रोडके हाइरा तक फुटपाथ एवं रोशनी को व्यवस्था। अधीक्षक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	शेष राशि जिला से अग्रस्त
2	समाह्वानात्मक परिवार शिवालय का शौचालीकरण कार्य। (स्त्रीक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	0.2106900	PARK			Work Completed	शेष राशि जिला से अग्रस्त
3	बक्सर नगर परिषद अन्तर्गत समाह्वानात्मक स्थित पार्क का शौचालीकरण कार्य (स्त्रीक) जलपूर्ति एवं शिष्टोत्प कार्य। मंजोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK			Work Completed	शेष राशि जिला से अग्रस्त
4	बक्सर नगर परिषद स्थित किता मैदान के परिवार-पुलर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी को व्यवस्था। मंजोष कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK			Work Completed	शेष राशि जिला से अग्रस्त
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का शौचालीकरण। मंजोष कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	0.15916	PARK			Work Completed	शेष राशि जिला से अग्रस्त
6	राज्य योजना अन्तर्गत नगर परिषद अनुरोध के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अजयदेव सिंह	2.82455	23.161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648	2.05933	2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण Handed over to Nagar Parishad, Buxar.

AS

286
137

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value 100	UC Sent	Main Component	Cumulative Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Gaya District													
1	गानपुर वस स्टेशन निर्माण कार्य योजना संविदा- मे जय माता दी रोड कल्याणगवा रोड रोड	10.48 L.L. no.- 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (vii) Boundary Repair of Pond (viii) Pathway, aa Pathway, ds fduks jafax rFkk Electric kpole Lighting (iii) GuardRoom & Ticket Counter (iv) GaziBo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Devatering and Desilting of pond (viii) Boring and pipe laying fresh Water fountain	-	Work Completed	Hand Over/ Inauguration हस्तान्तरण किया गया नगर निगम को अग्रप्रेरित किया गया किन्तु अब तक इस संबंध में कोई भी अवसिति कारवाई नहीं किया गया है।	
2	नगर निगम, गवा क्षेत्रांतर्गत दीर्घी तालाब के उत्थान एवं सीढ़ीकरण कार्य। Name of the Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Construction of Drain (ii) Construction of Road (i) Construction of Drain (i) Construction of Road	-	Work Completed	कार्य पूर्ण।	
3	जवाहीरलाल नेहरू के नाम पर बुलगा शहीद नगर (संविधान) होले हुए राज्य राजा (गुडरा) होले हुए खतानी कोठी तक पीपीगोली पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no- 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road (i) Construction of Drain (i) Construction of Road	-	Work Completed	कार्य पूर्ण।	
4	अधुनिक, रोजगार सृजन के घर से नया सिंह लोदीपुर के घर तक पीपीगोली पथ एवं बकन सहित नारी का निर्माण। Contractor- Shree Kundan Kumar Singh	0.29127 Letter No.- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road (i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	Work Completed	कार्य पूर्ण।	
5	गवा-विजयनगर मुख्य पथ से राणा होले हुए जनकपुर मुख्य पथ तक पथ एवं नारी का जीर्णोद्धार कार्य। Name of the Contractor- Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain (i) Construction of Road (i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	Work Completed	कार्य पूर्ण।	
6	कुम्हार दोरी बजारवासी मंदिर से काली पोखर तक पीपीगोली पथ का निर्माण एवं उत्थान कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	Work Completed	कार्य पूर्ण।	

AS

28/11/20

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Expenditure/Amt. Value*100	UC Sent	Main Component	Cumulative Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
7	गणपुर काली चौखट से श्याम नगर होते हुए अमीना देवी श्याम तक बसका बसिदा नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover- 1050 feet	रश्त पियार के कारण कार्य बन्द है।
8	गण-मन्दा मेन रोड में सुकरोल रोड से कबितारा तक बसका सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	वार्ड नो-53 अमीना गुरुदा में श्रीरंजीत पथ एवं नाली निर्माण। Name of the Contractor-Shree Anubuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	82%	Cover Drain- 677 ft Road-2800 ft	शेन बचे कार्य को सवेदक ताल कार्य प्रारंभ कर दिया गया है एक सप्ताह में पूर्ण कर लिया जायेगा। Work in progress
List of Project ARA District.													
1	Construction of park at moti tola, ara dist- bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no- 03/Amrut- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist- bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	
List of Project Bhagalpur District.													
1	सुविभागाज नगर पौरपासु अमनोता कुमानन्द उषा विद्यालय मैदान रिवाज स्टेडियम का जीर्णोद्धार, नामा एवं दक्षिण चतुर्दलीवारी निर्माण कार्य। संयोजक-श्री राजेश्वर रंजन	0.69139 309/30.03.16	राशि उपलब्ध नहीं होने के कारण एकत्रितता नहीं हुआ है।	0	0	0		0	चतुर्दलीवारी- नामा एवं कुटुम्बाय का निर्माण कार्य	-	-	-	समीक्षात्मक बैठक में जिला पदाधिकारी द्वारा जिले गरी विदेश के जालीक में पत्रांक-20 दिनांक-25.01. 2021 के द्वारा उप विकास आयुक्त भागलपुर को आवंटन हेतु पत्राचार किया गया है।

18

204

AS

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre- Value 100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During this month	Total Progress	
List of Project Lakshisarai District.													
1	नगर परिषद लक्ष्मीनगर अन्वर्गित वार्ड 40-06 में पीप रोड़ी से अनुप साह स्टेशन मंदर से विद्युत गटव तक पीपीसीबी पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020					(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed	-	Work Completed	नगर विकास से राशि अभाव है। Fund issue
2	नगर परिषद लक्ष्मीनगर अन्वर्गित वार्ड 40-06 में फकीरा गमर से पीप गमर एवं रामजी साह से राजपुर मंदर तक पीपीसीबी पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Length-429m) (ii) Drain work (Length-412 m)	Drain work completed.	-	Work Completed	
3	लक्ष्मीनगर नगर परिषद के अन्वर्गित वार्ड 40-06 में पदार्थ साह से लेकर जवाहर मंदर तक आवरोधी पीपी नाला निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.218	0.1983000 16.08.2019	15.02.2020					(ii) Drain work Length-241m	Drain work in progress.		50% Work Completed	
4	नगर परिषद लक्ष्मीनगर के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.1929000	0.11641985		0	Building work	Ground floor complete, 1st floor Complete & 2nd Floor complete		80% Work in progress.	
5	बडोहिया नगर पंचायत के बडोहिया विभाग से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आवरो पीपी सीबी नाला एवं स्लैब का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094		0.1864094	(i) P.C.C.Road (Length-316m) (ii) Drain work (Length-316m)	200 m Drain and Slab work completed.	-	90 % Work Completed	नगर विकास से राशि अभाव है। Fund issue
6	वार्ड नं 01 में एन 80 जगदम्बा गौल मोड़ से भावा कोशल बाई के कुलवाड़ी होते हुए सागर जमीन के स्थान तक आवरोधी पीपी नाला एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.45900050	0.4580081		0.4580081	(i) P.C.C Road (Length-488m) (ii) Drain work- (Length-488m)	Drain Flate solling work Completed and PCC in Progress		Work Completed	
7	बडोहिया नगर पंचायत में प्रशासनिक भवन से सीताम सिधं के घर होते हुए जगदम्बा स्थान तक आवरोधी पीपी नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738		0.2574738	(ii) Drain work -755m	300 m Drain work completed.		80 % Work Completed	नगर विकास से राशि अभाव है। Fund issue
8	नगर पंचायत बडोहिया में बालपारा मोड़ नगर पंचायत बडोहिया कार्यालय के निकट धाना होते हुए सरोज सिधं के घर होते हुए इन्दुर डगारस्थान होते हुए मुक्तिचक भूज तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806		0.4307806	(ii) Drain work-1048m	Work in Progress		65 % Work Completed	
9	पंचगाता से बी०एम०एम० कोलेज तक बाईपास राहदर का निर्माण कार्य।	0.2786000 Lt. No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668		0.6957668	(i) Pec Road (Lenth-2400m)	Earth work completed.	Pec work in progress.	50 % Work Completed	जमीन विवाद भारता न्यायालय में है।
10	महिला विद्यालय के पारा पार्क का निर्माण कार्य।	0.9109000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786		0.413786	(Lenth-343.6m) (Vidith-06m)	मिट्टी भरई का कार्य प्रगति पर।	मिट्टी भरई का कार्य प्रगति पर।	15% Work Completed	

803
174

Sl. No.	Name of Project Name of Contractor	AA&GS With Ref. & Date.	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Cumulative Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
										11	12	13	14
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा शर्मा तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 7.5215700 T.S. on Date- 22.12.2017 Rs.- 6.52172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000		Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work 85% completed	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed 8. Boulder pitching work 85% completed	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत छहरी खडगपुर के पुष्पवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No.- 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo.- 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000		No	Ghat Work	75%	Construction of Stair	75%	Work in Progress.

TS to CE (South) Infra

Chief Engineer (South) Infra

07/01/2023

X Liner
07/01/2023
Assistant Engineer

R. S. Singh
07/01/2023
Chief Engineer (South) Infra

TS to CE (South) Infra

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक—

40

दिनांक— 04/1/23

प्रेषक,

महाप्रबंधक (असैनिक),
जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

महाप्रबंधक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक/कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह – दिसम्बर, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन

महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

झापांक — 40

दिनांक — 04/1/23

प्रतिलिपि — प्रबंध निदेशक, बुडको, पटना को सादर सूचनार्थ समर्पित।

महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – दिसम्बर, 2022

२०१

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20284249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

200

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP, yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2-	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- 07/20-21	F2-	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- 08/20-21	F2-	3 yrs.	49437198.00	47032379.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- 09/20-21	F2-	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

199

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total Progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	52553723.00	48027783.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works,)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	62495878.00	61933221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

198

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan S.R.K. Avenue with all meterials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plants.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13.34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	44699953.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	43069158.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump rest Foundation, panel pump, and other accessories work in progress	Installation, testing & commissioning work in progress	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21		31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21		14.08.20	27206319.00	23088988.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21		14.08.20	32979561.00	28298485.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end suction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21		31.07.20	15000000.00	5000000.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring load, Officer Flat Installation, testing & commissioning work completed and re-t in progress	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD- 08/20-21		31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintanave of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	68484563.00	64810487.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintanave of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	115000000.00	83586166.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	120000000.00	84945853.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21		31.07.20	95000000.00	91566571.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II),/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21		31.07.20	113581120.00	113512232.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I),/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	117155699.00	110043103.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
34	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21		30.06.20	47241845.00	40313974.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21		30.06.20	100000000.00	85917450.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21		31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camera macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt-07.04.20	Rs.3347704/- F2-14/20-21		26.06.20	3347704.00	3212317.00	Do	Camera	Supply, installation and concitivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition		
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव को समस्या को समाधान हेतु अस्थायी ड्रेनेज सिस्टम स्थापना पर विद्युत संबंध स्थापित करने एवं वेस्ट से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			46575694.00	44518756.00	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition		
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	2330105.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1669735.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	1696792.00	1682358.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3557601/- F2-04 of 2021-22		10.06.21	1756345.00	1739207.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		-	4405998.00	3995935.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		-	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
50	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		-	5270876.00	0.00	-	Non-Clog Submersible (02 nos.)	WIP	-	-	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs. 2594600/- Ref.26 dt. 21.05.22	Rs.2183316/- F2-06 of 2022-23		-	2183316.00	827401.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 21.05.22	Rs.4062769/- F2-05 of 2022-23		-	4062769.00	1349176.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
53	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23	-	4383495.00	4234693.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
54	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22	-	-	348000.00	261000.00	-	02 nos.	-	-	Work Completed		




Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

मह - दिसम्बर, 2022

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna नगरपालिका क्षेत्र, पटना	3	4	5	6	7	8	9	10	11	12	13
1	राशि-49.708.855 करोड़ UP&HD Govt of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr	30.06.2021	40.12.8085 5 Lakh	367.36615 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DI/C-12088 & HEPE-98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	110505 m	485 m	612 no.	110990 m.	
2	Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 48.9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	राशि- 5.04 Cr.	31.05.2021		384.443381a kh	OHSR- 05 nos Sheikhpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Under trial & run period.
3	बेउर से सीठापुर ड्रेनेज योजना संवदेक-राजवाड़ एवं राजीव रजन जोड़ी	राशि- 48.9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	41.15.59753 Lakh	4115.59753 Lakh	Precast length of drain- 7.119 m. Sump capacity (2375KL)- 1 nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	
4	रौहता-महाराजगंज 16 मे धुलवारी बरीक रिह बौक तक रूढ़ि वाटर ड्रेनेज काला-महाराजगंज का निर्माण केज-2 रौहता-महाराजगंज	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.362	9.051	Drain - 2409 mtr 2250 mtr	Drain - 2250 m	Work completed	Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
5	गुलवागरीक खोज ईमली रो भात रिह बौक तक रूढ़ि वाटर ड्रेनेज महाराजगंज निर्माण केज-3 सरोवरक-महाराजगंज	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	Drain 3390 m Completed.	Drain 3390 m Completed.	Work completed	Work completed	दिनांक - 29.02.2022 को कार्य पूर्ण।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

मह - दिसम्बर, 2022

अ. नं. क्रमांक

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	कदम जलपूर्ति योजना (कैज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 13/08/03.2 018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed, Pump house work completed.		Boring of Two Tubewell completed, Pump house work completed.	
								2. Distribution Main 19120 m	19011 mtr.	19011 mtr.		
								3. Pump-motor and Transformer 2 nos	Completed	Completed		
								4. Overhead Tank 4Hl	Nil	Nil		
								5. Chlorinator room/Chlorinator 2 nos.	Install	Install		
								6. Stand post 10 nos.	Nil	Nil		
								7. Boundary wall 100 m	100	100		
								8. Main Gate 2 nos.	Completed	Completed		
								9. Approach Road 20 m	Completed	Completed		
								10. Electric Connection by ULB 2nos.	Completed	Completed		
7	मसीदी जलपूर्ति, कैज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr. 13/08/03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe Line 52000 m HSC - 5210 m / 5010 nos. T/W - 5	Pipe Line 52000 m HSC 6010 T/W- 5 Nos.		Pipe Line 52000 m HSC 6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
8	कदम जलपूर्ति, कैज-2 M/s Vaandara Engicon Pvt. Ltd.	Amt. 5.39 Cr. 13/08/03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	4.4824	4.4824	4.4824	Pipe Line Distribution Network - 38204 m House connection - 3185 nos.	Distribution network - 38000 m House connection - 3100 nos		Distribution network - 38000 m House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
9	मसीदी जलपूर्ति, योजना M/s AARC infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2021	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
10	मसीदी जलपूर्ति, योजना के वाई रौ-10 एवं 11 के अतिरिक्त कार्य (लॉन्ग लॉन्ग, सेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022								कार्यपालक अभियंता के यहाँ - 981, दिनांक - 26.10.2022 के द्वारा सेटवर्क को डिवाइस किया गया है। अब उनके एकत्रित कार्य को खंड खंड करके मशीन जमीन की गहराई में रखने एवं उनके जल का पुनर्निर्माण करने हेतु मशीन (असैनिक), दक्षिण दिशा में उपकरण पटन से अनुमति देने हेतु अनुरोध किया गया है। अनुमति प्राप्त होते ही पुनर्निर्माण की प्रक्रिया प्रारंभ कर दी जायगी।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES with Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीक जलपूर्ति योजना फैज- 1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-74.74, Letter no-435, dated- 21.07.2016	संशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion; 31.03.2021)	79,499	71,933	71,933	HYT/W -14 Nos OHT - 03 Nos SUMP+ UGR-j-1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress Pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Road Restoration- 103665 m / 103659 m	11	12	OHT- Ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Road Restoration- 103665 m / 103659 m OHT- Ward No. 41 (Town school) OHT work completed and running stage. Rising Pipe-line (2.756km.)
2	विहारशरीक जलपूर्ति योजना फैज- 1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-96.63, Letter no- 108, dated- 17.01.2018	संशि-92.49 dated- 28.07.2018	27.07.2020 (with time extension; 31.12.2021)	93,764	93,764	93,764	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation in Pipeline - 24785 m Road Restoration- 122040 m	7/7 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Road Restoration - 122046 m / 122040 m HDPE Pipe Line - 4.2 km.			OHT- Ward 05 Salempur, OHT work completed and running stage. OHT - Wa d 23 - Bihar Gos Godam, OHT completed and running stage. OHT - Wa d - 43 Labour Awas, OHT completed and running stage Sump in Ward No-20 completed and running stage. HDPE Pipe-line work on Hiranya Parvat is in progress.
3	इस्लामपुर जलपूर्ति योजना फैज- 1 M/s Nalanda Engicon pvt ltd.	संशि-08.193 93/13.01.2014	संशि-7.434 15.12.2014	30.06.2017	7,434	6,901	6,901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/50) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			कार्य पूरा हो चुका है, जलपूर्ति चालू है।
4	इस्लामपुर जलपूर्ति योजना फैज- 1 मे 0 सुमन इन्टरप्राइजेज	संशि-03.09 130/08-03- 2018	संशि-3.08 10.09.2018	16.06.2019	2,346	2,333	2,333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km			राज्य योजना फंड-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन तत्पर पत्राचार द्वारा कुल 37 अर्द्ध वाटर स्टैंड चौरेड त्त निर्माण किया गया, जिससे ये धरो में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

189

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

Rs. In Crores													
Sl No.		Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 193.00 Cr	Rs. 188.88 cr. (Including 31.18 Cr Mobilisation Advance & 100.90 Cr Running Bill amt. & Rs 17.13 Cr RCD Adv)	Rs. 181.28	(i) Distribution Network - 446 km (Revised Qty - 473.615 km.) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km. Construction of New Reservoir - 05 nos Construction of New Reservoir - OHSR - 5 nos. Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR Mastapur:- Completed (Behind Delhi PS:- support preparing & fixing work for walkway shuttering Side shuttering of floor slab beam work (Joda Masjid)- tank inner side cement wash Bottom dome painting work tank inner side MS pipe removing work.)	(i) Distribution Network - 471.461 km Pipe laid (ii) Road Restoration - 214.200 km Done (iii) Rising Main - 11.576 km. work completed HSC - 31729 Nos. connection done. 5337 Nos Water Meter connection done		(i) Distribution Network - 477.988 km Pipe laid (ii) Road Restoration - 220.703 km Done (iii) Rising Main - 12.339 km work completed HSC - 32501 Nos. connection done 5858 Nos Water Meter connection done Construction of New Reservoir - OHSR - 5 nos. Budhwa Mahadev - Completed Bhusunda Mela - Completed Mastapur - Completed Behind Delhi PS - Floor slab and walkway casting work completed. Joda Masjid - Excavation for duck foot bendpipe & duck foot and erection staircase hand railing steel binding shuttering completing.		
									CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed GLSR - Barahmyoni - 1 outer side texture paint - 98% Barahmyoni - 2 Concreting of retaining wall backfilling work is in progress 98% Ramshilla - 3rd lift concreting work 62% GLSR - Work completed CWR - Work completed Control Room - Civil work completed. Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed. Observation Tubewell - 6 nos completed (i.e ITI Joda Masjid, waris Nagar, Khiriyama & Kendui) Operator Office (G-2) at ITI Campur - 01 no.		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed GLSR - Barahmyoni - 1 Completed. Barahmyoni - 2 Complete. Ramshilla - Shuttering work for top slab 5th lift wall inner side plaster work GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 nos completed (i.e ITI Joda Masjid, waris Nagar, Khiriyama & Kendui) Operator Office - Work completed		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 63.15 Cr	Rs. 61.59 Cr (including RCD Adv Rs. 1.56 Cr.)	Rs. 62.82 Cr (upto 15.09.2021)	(i) Distribution Network - 24 nos (Revised Qty. 25 nos.) (Note - One no. observation: Tubewell has been concerned in production Tubewell at Gavindpur) Observation Tubewell - 7 nos. (Revised Qty - 6 nos.) Operator Office (G-2) at ITI Campur - 01 no.					

183

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	बोचगया उल्लूखी योजना संवेदक का नाम- M/s SMC-JW11 JV (Jindal).	रु०-33.55 करोड़ Letter no-917, dated- 17-12-2019.	रु०-31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	37.74	37.74	1 OHT-4 (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5812 Nos. (v) Road Restoration- 13438 sqm (vi) Tube Well- 14 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- 2 & 3 (654 mtr.) (Xiii) Grouting work UGR- 01	1 OHT-4 completed. (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 completed	1 OHT-4 completed. (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 completed	1 OHT-4 completed. (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 completed	13
4	बोचगया सिविल योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount 95.94 cr	100.63 Cr. Aided 16.12.2011	11.12.13	90.48	87.4	87.4	1 Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. P.S. 1 to 5 & MPS 5 STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	Sewer Network - 65.06 km. Raising Main - 5.32 km. Trenchless- 344 mtr P.S 1, 2 & 5 Civil work completed P.S 9-10 mis casing completed P.S-4 - 11 mtr RCC casing completed P.S-5- Civil work completed STP - 10 MLD 96% Completed House Connection - 2570 nos. completed Manhole - 3447 nos. completed Road Restoration - 8361 sqm	1 OHT-4 completed. (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5812 Nos. (v) Road Restoration- 13438 sqm (vi) Tube Well- 14 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 completed	1 OHT-4 completed. (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 completed	13

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि- -31.90 10.02.2017	15.09.2020	29.52	29.16	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 No. 2 No. 4 No. 37.36 km.	completed completed completed completed	completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि- -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	39.125	39.125	Tubewell - 14 no Pipe line - 98.605 km Claim: Pipe Line - 7.452 km. HSC - 4900 no Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 km. 7.452 km. completed 811 nos. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II संवेदक का नाम-कस्तूरस्थान प्रा0 लि0	राशि-08.68 करोड़ पत्रांक- 130/08.03. 2018	राशि-6.68 Letter no- 06-10-2018	20.11.19	4.07	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	एकरात्मित अवयवों को पूर्ण किया जा चुका है. अतिरिक्त स्वीकृति कार्य को चयनित पूर्ण करने हेतु पत्रांक - 302, दिनांक - 07.09.2022 द्वारा संवेदक को निदेश दिया गया है। द्वारा निदेश दिया जा रहा है, दरन्तु संवेदक द्वारा घोर सावधानी बरती जा रही है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वाई संख्या - 27 में पटना गया रोड से सतोंप सर के स्कूल तक पी0सी0सी0 पथ नाला एवं डककन कार्य चन्दन कुमार	रशि-0.34 करोड़ पत्राक- 66/09.01.2019	रशि- -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	1 संवेदक को कार्य व्यवहारी पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.09.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2 संवेदक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा विरोध भये। 3 प्रोजेक्ट को मुक्त करने का प्रयास किया गया। 4 अतिक्रमण मुक्त करने हेतु इस प्रोजेक्ट के पत्राक - 09 दिनांक - 01.01.2022 द्वारा कार्यवाहक पदाधिकारी, नगर वरिष्ठ उद्देश्यवाद /अवलोकिकरी जहाजवाट से अनुरोध किया गया। 5 कार्यवाहक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी, बरहनाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है। पत्राक - 2.5, दिनांक - 26.05.2022 द्वारा उद्देश्य अभिवंता नुक्ति एवं प्रक्रिया, पटना को योजना को बन्द करने हेतु अनुरोध किया गया है।
5	वाई संख्या - 26 में बिन्द के मकान से अजय गुला के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	रशि-0.54 करोड़ पत्राक- 66/09.01.2019	रशि- -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	
6	वाई संख्या - 14 में एरोझम धनगाया रोड से सहैत रोशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	रशि-0.33 करोड़ पत्राक- 128/08.03.2018	रशि- -0.288 Date - 25- 02.2020	24-06.2019	0.28	0.27	0.16	Drain & PCC			Work completed	

List of Project Arwal District

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

179

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

मह - दिसम्बर, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Prog. ess.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर मरिचद लखीसराय अन्तर्गत बार्ड सं-06 में मीरा देवी से अनुप साह बटोरेन मंडल से विधुमदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed.	
2	नगर मरिचद लखीसराय अन्तर्गत बार्ड सं-06 में फकीरा भगत से चौथ भात एवं रामजी साय से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर मरिचद के अन्तर्गत बार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed.		50% work completed.	
4	बड़हिया नगर पंचायत के बड़हिया सिमल से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.2864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed.	
5	बार्ड सं-07 में एन0एन0 80 जगदम्बा मील मोड़ से भाया कौवाल बाबू के कुलवादी होते हुए सागत अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road - 488m Drain Work 488 m	Drain work completed.		work completed.	
6	बड़हिया नगर पंचायत में मणालीक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road - 775 m Drain Work 775 m	300 m drain work completed.		80 % work completed.	
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाता होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road - 1048 m Drain Work 1048 m	work in progress		55 % work completed.	

128

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - दिसम्बर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	अमृत एवं राज्य योजना अंतर्गत जनकपुर जलसुपुर्ति योजना मै 0 गणधीपति कस्टरकान प्रा 0 लि 0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का झापाक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.0*6 लाख नगर विकास एवं आवास विभाग का झापाक-26/जला00-01-01 /2019-79, दिनांक - 12.02 2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	43.971	43.971	43.971	Pipe Laying : 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15, 16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 and 36. (3) 129923 mtr. Pipe laying work completed. (4) House Connection : 15409 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,15, 16,18,20,21,22,23,24,28,29, 30,31,32,33,34,35 Work in Progress. (5) Road Restoration 65499 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,3 5&36. (3) 220 m. pipe laying work completed. (4) House connection 296 nos. in ward no. 6,7,13,14,15,23 work in progress. (5) Road Restoration 1465 m.	(1) Pipe Laying : 104.28% total length 130.143 km. (2) House connection - 107.53% Total House Connection - 15760 Nos. (iii) Total Road Restoration 69009 m & remaining 7460 m. motorable done. (Work in progress)	1.005 km. WARD Road Permission Awaiting.

Handwritten signature and initials.

(127)

List of Project Munger District

माह - दिसम्बर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	195.3379	184.4006	184.4006	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 313.005 km Hydrotest - 306.668 km Road Restoration completed - 311.673 km HSC Completed - 29470 No. Water Meter - 17942 No. WTP - completed. Floating Jetty - 84 % OHSR 5 nos. work in progress.	Pipe Supply - 346 km. Pipe laying - 320.535 km Hydrotest - 313.989 km Road Restoration completed - 318.602 km HSC Completed - 31115 No. Water Meter - 19379 No. WTP - completed. Floating Jetty - 89 % OHSR 5 nos. work in progress. OHSR-1 - 61% completed OHSR-2 - 87% completed OHSR-3 - 89% completed OHSR-4 - 66% Completed OHSR-5 - 86% completed	Over all progress 85%	
1	Name of Contractor - M/SJMC-JWIL Joint Venture	BUICo/Yo- 1248/2019-140										




**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District**

साह - दिसम्बर, 2022

(128)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								OHT		Completed		
								Construction of 450 mm X 300 mm X 150m deep HYTE	4 No.	Completed		
								Construction of Pump House with attendant room	2 Item			
								Supplying & Installation of Submersible Motor Pump	2 Item	In Progress (95%)		
								Supplying & Installation of 63 KVA Transformer	2 Item	Completed		
								Supplying & Installation of 100 Litre Chlorinator	2 Item	Supplied but not installed.		
								Distribution system work	1 Item	Supplied but not installed.		
								53 mm - 4047 m	4047 m laid	Nil	4047 m laid	
								90 mm - 5060 m	5060 m laid	Nil	5060 m laid	
								110 mm - 15851 m	15851 m laid	Nil	15851 m laid	
								160 mm - 3277 m	3277 m laid	Nil	3277 m laid	
								225 mm - 435 m	435 m laid	Nil	435 m laid	
								Hose service Connection work	4864 Nos.	Nil	4864 nos.	
								Construction of Boundary wall	20 Item	110 m constructed.		
								Construction of approach Road	10 Item	Nil		
								Construction of Main Gate	1 Item	Nil		
								Campus Development	40 Item	Nil		
								Road Restoration	23 km	Completed (23 km. Motorable but not casted)		
								House Connection - 2921 no.		149 no.		Vetted design & drawing of UGR is not submitted by contractor i.e. why further work is not in progress.
								Pipe Laying - 15.839 km		2.043 km.		
								Construction of Underground Reservoir i.e. Sump House under CM Ganga Udhav Yojna Project				
								Block Campus		Protection work is in Progress.		
								Purani Jail		Site Clearance work in progress.		
								Nagar Thana		Site Clearance done and sand bag pitching is in progress.		
								Dobhra Par		Site clearance work not started yet.		

(Signature)

Revised AA Rs.
12.6938 Cr.
Letter No. -
4417, Date -
27.09.2022

Supplementary

Agreement -
6.7593577
Cr.
Date -
16.11.2022

पुनरीक्षित नवादा
जलापूर्ति योजना
फैज-2

नवादा जलापूर्ति
योजना, फैज-2
(राज्य योजना)
Integral Screw
Industries

राशि-5.45 करोड
पत्रांक-131,
दिनांक-08.03.2018

6.54886

05.12.2020

4.45

5.42

5.42

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवर्धक का नाम - M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	9	10	12	13 Work Completed.	
2	सासाराम जलापूर्ति योजना फेज- I संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	65.00	65.000	65.000	Tube well - 6 Pump house - 6 D. Mains :17008 m Over head tank - 5 House service connection- 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well - 6 completed. Pump house - 6 completed. D. Mains :16015 m House service connection - 13133 nos. Over head tank -4 completed I progress. Sump house : Completed. MESR - Completed		Drain 6.0 km	Bottom Dome and conewell work in progress in Kadirganj OHT. Direct Water Supply ward No. - 8,14,29 (9). 30,31,32,33,34,35, 36	
3	सासाराम जलापूर्ति योजना फेज- II संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.85, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well - 3 complete Pump House - 3 complete D. mains - 57305 m House Service connection-6403 NO's Over head tank - 1 at gaulakshani is started. Staging work is going on. Work of sump house is started after completion of OHT in Gaulakshani.		Drain 6.0 km	Sulemanganj OHT work is a started. Foundation work in progress.	
4	खेहरी डालमिया नगर जलापूर्ति योजना संवर्धक का नाम-N/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	79.03	79.03	79.03	Tube well - 17 Pump House - 17 D. mains 15910 m Overhead tank - 4 House service connection - 1834 nos. Sump house - 2 nos. Stand Post - 40	Tube well-17 complete Pump House- 16 complete Over head tank -4 complete I Progress. D-mains 13500 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1		Drain 6.0 km	Tube well-17 complete Pump House- 16 complete Over head tank -4 complete I Progress. D-mains 13500 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1	In Ward No. 6,9 & 11 is in Industrial area NOC is not provided by Dalmia Authority.
5	विक्रमजंग जलापूर्ति योजना फेज- II संवर्धक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140/1503, 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.		

174

Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I सर्वेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 &15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अंश 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II सर्वेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67%	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन में संयुक्त गणना कर लक्ष्य संशोधित करने की कार्यवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में सर्वेदक द्वारा जागरूकता बरती जा रही है।	

List of Project Buxar District

माह - दिसम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30.04-2019	29.38	29.13	29.13	T/W- 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 30.10.2022	43.58	43.58	43.58	T/W- 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	
3	जुमशॉव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.	-	Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	3.2052	3.19	2.99	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

List of Project Bhojpur District

माह - दिसम्बर, 2022

मौजूद - दिनांक: 2020												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना: फेज-1 संवर्धक का नाम-गणधीपति करदखान प्रोलिओ	राशि- 74.417 Letter no- 421/02-03-2018	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	72.73	64.14	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 24743 Nos Approach road-279m Road Restoration - 122.310 km.	Tube bell-7 no. (1 no extra) Pump House 6 nos. completed. Staff Quarter-0 nos Distribution main-124900 m Pump Motor-6 nos Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24743 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main- 0 m Pump Motor-0 nos Transformer-0 nos Over head tank -0 no. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 40 Nos Approach road-0 m Road Restoration - 23.585 km	Tube bell-7 no. (1 no extra) Pump House 6 no. - 1 no. ext. completed. Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos+ 1 no. ext. Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24981 Nos Approach road- 20 m Road Restoration - 23.585 km	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्धक का नाम-गणधीपति करदखान प्रोलिओ	राशि- 53.49 Letter no- 108/17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	39.87	39.38	Tubewell-8 nos. Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-0 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0 9888 Road Restoration - 65.266 km	Tubewell-6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 65771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-5 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 65.266 km	

121

Sl. No.	Name of Project Name of Contractor	AAES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks			
									Up to Previous Month	During the Month	Total Progress				
1	Bhagalpur Water Supply Project - I Kevadiya Construction Pvt. Ltd. Vijay Rana Sorathia Infra Pvt. Ltd. (SCPI- VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg-01 Rs. 25.15 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026	Rs. 121.37 Cr	Rs. 126.41 Cr. Including RCD & Railway payment.	8	9	10	11	12	13			
								Tube wells - 18 nos completed. Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 1998 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 0.057 km. HSC-8908 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki to be remade. Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-124.30 km out of 153.51 km HSC-20319 out of 30562. Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-103.039 km out of 127.03 km. HSC-24341 nos out of 29198	Tube wells - 18 nos completed OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishachak- Safe. Distribution Network-110.870 km out of 127.03 km. HSC-35149 nos out of 29198	Phase-1, Package-01- Tube well-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbar completed). Distribution Network-24 233 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 38.263 km. HSC-8961 nos out of 8861 Phase-1, Package-02- Tube well-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR-01 design is awaited and 01 old steel pinnaki in progress (route diversion). Refurbishment of 02 OHSR-Channaghar safe structurally. Gosala- Not safe Distribution Network-129.65 km out of 153.51 km HSC-20660 out of 30562 Phase-01, Package-03- Tube well-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR land issue and 01

List of Project Bhagalpur District

माह - दिसम्बर, 2017

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	भगवतपुर स्थित वार्ड क्षेत्र कांजना Contractor-V/s CZAR CONSTRUCTION	संश्लि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	संश्लि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sultangarij Nagar: Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, patna	संश्लि-8.1930 Cr. Letter no-93 Date - 13.06.2019	संश्लि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
4	Sultangarij Nagar: Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	संश्लि-1.282 Cr. Letter no-2082 Date - 09.04.2019	संश्लि-1.28465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M 2200 M (new) House Service Connection - 1105 Nos. 100 (new) Work Complete 86.0714%	

9/12/17
Amit Singh

169

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



ISO9001:2008,14001:2004

बुडको /

दिनांक—

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- दिसम्बर 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

महाप्रबंधक (असैनिक), बुडको,
नमामि गंगे परियोजना।
बुडको, पटना।

ज्ञापांक:-

दिनांक:-

प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।

ह०/-

महाप्रबंधक (असैनिक), बुडको,
नमामि गंगे परियोजना।
बुडको, पटना।

ज्ञापांक:- 36

दिनांक:- 04/11/23

प्रतिलिपि:- महाप्रबंधक, (असैनिक), आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

~~DPD Rajiv~~
~~DPD Manoj~~
~~subeyee~~

महाप्रबंधक (असैनिक), बुडको,
नमामि गंगे परियोजना।
बुडको, पटना।

Rishitosh Ji

06/11/23

47 Pdm
06/01/23

06/01/23

Sr. No.	Name of the Project & Contractor	AA & ES Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (tr %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
1	Bharat Sewerage Treatment Plant, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	Date December 2022 :- Inlet flow - 8.89 MLD Outlet flow - 8.68 MLD Outlet BOD - 7 mg/l Outlet COD - 23 mg/l
2	Bharat Sewerage Treatment Plant, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	1. Work could not be executed parallelly at multiple fronts in Saritabadi, Alapauri, Anantnagar to Baur More. 2. Work stoppages due to Local Public Marriage Functions. 3. Work stoppages by Ward Councilor No. 13 & 14. 4. Heavy Leakages from existing drainage/sewerage line. 5. Presence of underground utilities like Water Line, Electrical Line, etc. 6. Work stoppages due to PMCElection.
3	Karnalidukh Sewerage Network, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	Inlet Data November :- Inlet flow - 27.05 MLD Outlet flow - 26.85 MLD Outlet BOD - 7.82 mg/l Outlet COD - 45.00 mg/l
4	Karnalidukh Sewerage Network, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	Sewer Network - 95.554 Km Manhole - 3578 nos Direct connection / House connection pit - 26292 nos Road Restoration 90.263 Km (Total 78.643 Km road restored in all respect and 11.62 Km comes in trenchless method) House Connection 31550 Nos SPS 01 No - set well 78% completed. Sinking of 11th (Final) Lift completed. Excavation of Intake channel in progress.
5	Karnalidukh Sewerage Network, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	Inlet Data December- 2022:- Inlet flow - 20.69 MLD Outlet flow - 20.34 MLD Outlet BOD - 7.18 mg/l Outlet COD - 27 mg/l Outlet TSS - 7.52 mg/l Outlet total phosphorus- 0.61 mg/l
6	Karnalidukh Sewerage Network, Panna M/s. Tishoo & PMS (P)	215.72 214.89	05.11.19	61.16	Work - 49.62 Excavation - 2.79 O&M - 4.38 Centrifuge Building - 3.09 Staff Qtr 1 & 2 - 1.28 MCC & Admin Building - 1.28 Receiving Chambers - 1.28 Total - 61.16	11.01%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Receiving Chambers	10	11	12	1. Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.

167

Sr. No.	Name of The Project & Contractor	AA & ES Agreement Amount / Date (Rs. In Cr)	Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
10	Dehra Dohri & Sonwaria, Panna, Madhya Pradesh	1000.00	01/08/77	152.91	Excavation - 7.12 Work - 43.20 Other expenses - 11.41 Centage - 2.77 Mob. Advance - 99.10 Total - 152.91	14.19%	STP - 01 SPS - 02 (A & B) Network - 303 KM Manhole - 11314 nos. Road Restoration - 300 KM House Connection Chamber - 32248 nos.	Network Progress: 1. Sewer Line Laid-28.427 Km 2. Manhole-2830 Nos. 3. Road Restoration-42.427 Km 4. HSC- 9820 Km 5. Flow Test- 17.606 Km 6. SPS A: Well curbs cased. 7. SPS B: 3rd lift of well standing cased	Network Progress: 1. Sewer Line Laid-10.15 Km 2. Manhole-271 Nos. 3. Road Restoration-1.5 Km 4. HSC-2182 Km 5. Flow test- 0 Km 6. SPS A: 2nd lift under progress 7. SPS B: 4th lift of well standing cased	Network Progress: 1. Sewer Line Laid-48.50 Km 2. Manhole-2801 Nos. 3. Road Restoration-64.0 Km 4. HSC- 12072 Km 5. Flow Test- 17.606 Km 6. SPS A: 2nd Lift under Progress 7. SPS B: 4th Lift under Progress	STP Progress: 1. Engineering Drawing 6% achieved 2. Civil Work-7.6% 3. procurement & erection-6.41% completed , still piling and earth filling work under progress. 5. Total Progress Digga STP- 20.17%

1000.00
01/08/77

72

Sr. No.	Project & Contractor	AA & ES	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	

Kandla High STP & Sewerage Network, Sarda District, Valsad District, Gujarat

27.25

27.25

Excavation - 3.85
Work - 21.74
Other - 0.29
Contingent - 1.37
Total - 27.25

7.77%

STP - 01
SPS - 02 (A & B)
Network - 150 KM
Manhole - 5214 nos.
Road Restoration - 150 KM
House Connection Chamber - 18808 nos.

Network Progress:
1. Sewer line laid - 37.011 Km
2. Manhole - 1221 Nos.
3. Road Restoration - 34.934 Km
4. HSC - 22 Km
5. Flow test - 13.495 Km
STP Progress:
1. Engineering Progress achieved 6%
2. Civil Work 7.4%

Network Progress:
1. Sewer line laid - 3.989 Km
2. Manhole - 104 Nos.
3. Road Restoration - 0.00 Km
4. HSC - 0 Km
5. Flow Test - 0 Km
STP Progress:
1. Piling work and earth filling work under progress at all structures.
2. Total No. of Piling done this Month - 98 Nos.
3. Outfall pipe line work started excavation and laying - 40/265Mtr completed.

Network Progress:
1. Sewer line laid - 41 Km
2. Manhole - 1325 Nos.
3. Road Restoration - 34.934 Km
4. HSC - 22 Km
5. Flow test - 13.495 Km
STP Progress:
1. Engineering Progress achieved 100%
2. Civil Work - 8.12%

3. Procurement & Erection - 6.41%
4. Piling work and earth filling work under progress at all structure.
5. Total No. of Piling - 329 Nos.
6. Total progress KMB STP - 20.53%

18

Agarwal SPT & Sewerage Network, Valsad District, Gujarat

163.66

163.66

Excav - 13.23
Other - 16.28
Work - 127.21
Contingent - 5.60
Unadjusted Advance - 1.34
Total - 163.66

71.20%

5. STP - 01 Nos (17 MLD)

1. Sewer Network - 90.5 Km
2. Manholes - 4181
3. Inspection Chamber - 11020
4. Road Restoration - 90.5

1. Pipe Laying - 80.41 Km
2. Manholes - 3242 Nos
3. Inspection Chamber - 5061 Nos
4. Road Restoration - 77.201 Km
Additional restoration done for old existing network

Updated progress Civil works -
MPS-26.2%
SBR Tank-0%
Grit chamber-87.95%
Air blower-52.67%
Staff qt.-A-63.23 %
Staff qt.-B-92.26 %
HT meter room-72.23%
Admin Bldg- 24.22%
CCT-PPC/RCC-0 cum.(1.66%)
Sludge sump-19.3%
Sludge Dewatering Building/Concrete sump-44.07%
EBM Works-
Procurement-100%
Installation-0%

6. IPS 1-41.16%
IPS 2- (127.08%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-70%
Procurement-0%
Rising Main Network completed = 0.980 KM

6. IPS 1-41.16%
IPS 2- (128.49%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-0%
Procurement-70%
Rising Main Network completed = 0.980 KM

Manpower-54

19

Agarwal SPT & Sewerage Network, Valsad District, Gujarat

163.66

163.66

Excav - 13.23
Other - 16.28
Work - 127.21
Contingent - 5.60
Unadjusted Advance - 1.34
Total - 163.66

71.20%

5. STP - 01 Nos (17 MLD)

1. Sewer Network - 90.5 Km
2. Manholes - 4181
3. Inspection Chamber - 11020
4. Road Restoration - 90.5

1. Pipe Laying - 80.41 Km
2. Manholes - 3242 Nos
3. Inspection Chamber - 5061 Nos
4. Road Restoration - 77.201 Km
Additional restoration done for old existing network

Updated progress Civil works -
MPS-26.2%
SBR Tank-0%
Grit chamber-87.95%
Air blower-52.67%
Staff qt.-A-63.23 %
Staff qt.-B-92.26 %
HT meter room-72.23%
Admin Bldg- 24.22%
CCT-PPC/RCC-0 cum.(1.66%)
Sludge sump-19.3%
Sludge Dewatering Building/Concrete sump-44.07%
EBM Works-
Procurement-100%
Installation-0%

6. IPS 1-41.16%
IPS 2- (127.08%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-70%
Procurement-0%
Rising Main Network completed = 0.980 KM

6. IPS 1-41.16%
IPS 2- (128.49%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-0%
Procurement-70%
Rising Main Network completed = 0.980 KM

Manpower-54

20

Agarwal SPT & Sewerage Network, Valsad District, Gujarat

163.66

163.66

Excav - 13.23
Other - 16.28
Work - 127.21
Contingent - 5.60
Unadjusted Advance - 1.34
Total - 163.66

71.20%

5. STP - 01 Nos (17 MLD)

1. Sewer Network - 90.5 Km
2. Manholes - 4181
3. Inspection Chamber - 11020
4. Road Restoration - 90.5

1. Pipe Laying - 80.41 Km
2. Manholes - 3242 Nos
3. Inspection Chamber - 5061 Nos
4. Road Restoration - 77.201 Km
Additional restoration done for old existing network

Updated progress Civil works -
MPS-26.2%
SBR Tank-0%
Grit chamber-87.95%
Air blower-52.67%
Staff qt.-A-63.23 %
Staff qt.-B-92.26 %
HT meter room-72.23%
Admin Bldg- 24.22%
CCT-PPC/RCC-0 cum.(1.66%)
Sludge sump-19.3%
Sludge Dewatering Building/Concrete sump-44.07%
EBM Works-
Procurement-100%
Installation-0%

6. IPS 1-41.16%
IPS 2- (127.08%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-70%
Procurement-0%
Rising Main Network completed = 0.980 KM

6. IPS 1-41.16%
IPS 2- (128.49%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-0%
Procurement-70%
Rising Main Network completed = 0.980 KM

Manpower-54

21

Agarwal SPT & Sewerage Network, Valsad District, Gujarat

163.66

163.66

Excav - 13.23
Other - 16.28
Work - 127.21
Contingent - 5.60
Unadjusted Advance - 1.34
Total - 163.66

71.20%

5. STP - 01 Nos (17 MLD)

1. Sewer Network - 90.5 Km
2. Manholes - 4181
3. Inspection Chamber - 11020
4. Road Restoration - 90.5

1. Pipe Laying - 80.41 Km
2. Manholes - 3242 Nos
3. Inspection Chamber - 5061 Nos
4. Road Restoration - 77.201 Km
Additional restoration done for old existing network

Updated progress Civil works -
MPS-26.2%
SBR Tank-0%
Grit chamber-87.95%
Air blower-52.67%
Staff qt.-A-63.23 %
Staff qt.-B-92.26 %
HT meter room-72.23%
Admin Bldg- 24.22%
CCT-PPC/RCC-0 cum.(1.66%)
Sludge sump-19.3%
Sludge Dewatering Building/Concrete sump-44.07%
EBM Works-
Procurement-100%
Installation-0%

6. IPS 1-41.16%
IPS 2- (127.08%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-70%
Procurement-0%
Rising Main Network completed = 0.980 KM

6. IPS 1-41.16%
IPS 2- (128.49%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-0%
Procurement-70%
Rising Main Network completed = 0.980 KM

Manpower-54

22

Agarwal SPT & Sewerage Network, Valsad District, Gujarat

163.66

163.66

Excav - 13.23
Other - 16.28
Work - 127.21
Contingent - 5.60
Unadjusted Advance - 1.34
Total - 163.66

71.20%

5. STP - 01 Nos (17 MLD)

1. Sewer Network - 90.5 Km
2. Manholes - 4181
3. Inspection Chamber - 11020
4. Road Restoration - 90.5

1. Pipe Laying - 80.41 Km
2. Manholes - 3242 Nos
3. Inspection Chamber - 5061 Nos
4. Road Restoration - 77.201 Km
Additional restoration done for old existing network

Updated progress Civil works -
MPS-26.2%
SBR Tank-0%
Grit chamber-87.95%
Air blower-52.67%
Staff qt.-A-63.23 %
Staff qt.-B-92.26 %
HT meter room-72.23%
Admin Bldg- 24.22%
CCT-PPC/RCC-0 cum.(1.66%)
Sludge sump-19.3%
Sludge Dewatering Building/Concrete sump-44.07%
EBM Works-
Procurement-100%
Installation-0%

6. IPS 1-41.16%
IPS 2- (127.08%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-70%
Procurement-0%
Rising Main Network completed = 0.980 KM

6. IPS 1-41.16%
IPS 2- (128.49%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and sinking - 80.5 meter from NGL
EDM Works
Installation-0%
Procurement-70%
Rising Main Network completed = 0.980 KM

Manpower-54

164

171

STP is under three months trial run started on 01 September 2022

Issue in Execution

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Component wise physical progress	Issue in Execution
								4) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100% SPS- 1 Wet well,Inlet chamber-100% DG Room-100% Panel Room-100% Transformer yard-100% Inlet gate-100% Boundary wall-100% E&M Works Procurement-100% HT Panel -95% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% Sluice gate-100% Manrall-100% cable tray-100% Internal external lighting-100% SPS- 5 Wet well,Inlet chamber-100% DG Room-100%		4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well,Inlet chamber-100% DG Room-100% Panel Room-100% Transformer yard-100% Inlet gate-100% Boundary wall-100% Procurement-100% HT Panel -95% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Manrall-100% cable tray-100% Internal external lighting-100% Wet well,Inlet chamber-100% DG Room-100%	
						99.91%					Commissioning completed and presently in trial run

22



139

H3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Agreement Amount (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
17	147D works and SIP at Nagarjuna Sagar Dam & S.S. Nagarjuna	20.33 / 33.677 (17.16 Cr. And 16.51 Cr. And 16.51 Cr.) 15.16 Cr.) 94.86.19	5.02.21 (EOT Granted till Dec 2021), revise EOT proposal to be submitted.	20.98	Work - 19.19 Conting - 1.11 Unadjusted Mob. Advance - 0 Other expense:- 0.32 Total 20.98	100.00%	SIP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG Transformer Room and I&D Network	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying complete 11. Manholes completed 12. Laying of Effluent Channel completed. 13. Trial run completed and Operation & Maintenance started from 01.11.2022	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying complete 11. Manholes completed 12. Laying of Effluent Channel completed. 13. Trial run completed and Operation & Maintenance started from 01.11.2022	1. Variation-2 submitted & is pending for approval from NNCC. 2. Approval for road restoration is pending at BUDDCo HQ due to which \$13 m road restoration 3. EoT will be needed for road restoration.	
18	143D works and SIP at Alaknanda, Mus. FANS Singh	66.21 / 56.70 (51.17 Cr. And 49.44 Cr. And 49.44 Cr.) 21.40 Cr.) 15.86.19	EOT Granted till 31.12.2021. Revised EOT proposal to be submitted.	37.23	Work - 33.57 Conting - 1.16 Other expense:- 1.81 Total - 37.23	92.50%	SIP- 8 MLD I&D work-10.0KM IPS-2Nos	Admin block : 100% complete & rest in progress Panel Room: 100% work complete & rest in progress Boundary wall =100% complete Road Work=85% complete & rest in progress Chlorination Tank:100% complete & rest Sludge Holding Tank: 100% complete Centrifuge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS:Structural work complete & finishing work 100% complete Air Blower Plateform :100% complete Landscaping & Plantation work: 95% complete Guard Room: Structure work 100% Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos, Centrifuge=2Nos viii) MCC Panel=1Nos ix) PLC Panel=1Nos x) Cable Tray=1lot	Admin block : 100% complete & rest in progress Panel Room: 100% work complete & rest in progress Boundary wall =100% complete & rest in progress Road Work=85% complete & rest in progress Chlorination Tank:100% complete & rest Sludge Holding Tank: 100% complete & rest Centrifuge Building: 100% complete & rest in progress MPS:Structural work complete & finishing work 100% complete Air Blower Plateform :100% complete Landscaping & Plantation work: 95% complete Guard Room: Structure work 100% Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos, Centrifuge=2Nos viii) MCC Panel=1Nos ix) PLC Panel=1Nos x) Cable Tray=1lot		

72

S. No.	Name of the Project & Contractor	AA & ES Contract (Rs. in Cr)	Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Fund Receipt (Rs. in Cr)	Project expenditure (including State share) (Rs. in Cr)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									xi) MS pipe=10t xii) Diffuser=2L ot xiii) Online monitoring system XX) Centrifuge Feed Pump=02 Nos (XXI) Sewage sludge pump=05 Nos for IPS XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip i) Air Blower=100% ii) MCC panel installed=100%; iii) air blower pipes laying iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected vii) Pumps in Wetwell installed 100% viii) Cable ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen Motorised gate valve installed Manual screen installed All electric supply work at STP Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical	I&D Work: DI pipe laying=789M 600mm dia Humu pipe laying=300 M 300 mm dia Humu pipe laying=485M Manhole=35 Nos IPS=1; Finishing work=80% complete PS- structural work=95% complete &	xii) MS pipe=10t xiii) Online monitoring system XX) Centrifuge Feed Pump=02 (XXI) Sewage sludge pump=05 Nos for IPS XXII) Solar panel street light XXIII) HT Panel Installation of i) Air Blower=100% ii) MCC panel installed=100%; iii) air blower pipes laying iv) DG installation v) Diffuser pipeline vi) Cable tray framework erected vii) Pumps in Wetwell installed viii) Cable ch pipeline Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen Motorised gate valve installed Manual screen installed All electric supply work at STP Chlorinator system installed Flowmeter installed Solar panel street light Testing of all electromechanical I&D Work: DI pipe laying=5149M 600mm dia Humu pipe laying=300 300 mm dia Humu pipe Manhole=35 Nos Staff Quarter: structural 100% Boundary wall : 95% complete PS- structural work=95% complete Panel Room: structural work complete & finishing work in progress	
									Pumps=3 Nos Supply of Electromechanical equip.		Pumps=3 Nos	

2

Sr. No.	Name of the Project & Contractor	AA & ES Col/ColB (Rs. in Cr)	Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									6. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd/4th lift and walkway RCC work is in progress (85%)	5. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd/4th lift and walkway RCC work is in progress (0.5%)	5. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd/4th lift and walkway RCC work is in progress (95.5%)	
									6. CCT 8th lift Wall completed and Chlorination building 1st slab completed and column casting work completed, chlorination building slab casting work completed, brick work and plaster work completed and channel work is in progress (88.26%)	6. CCT - 0.02%	6. CCT 8th lift Wall completed and Chlorination building 1st slab completed and column casting work completed, chlorination building slab casting work completed, brick work and plaster work completed and channel work is in progress (88.26%)	
									7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (70%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (0.1%)	7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (70.1%)	Due to space constraint at STP site near blower building
									8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work completed and 1st slab shuttering work is in progress (45.11%)	8. Admin Cum Lab Building - 0.2%	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work completed and 1st slab shuttering work is in progress (45.31%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.

2

102

155
158

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gst/CoB : (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
21	I&D works and STP at Faridkot	₹2.28 ₹7.025			Work-1.23 centage-0.06 Other-1.01 Total-1.30	18.89%	STP (1)SBR tank- 11% (2) CCT 0% (3) Admin Building 0% Over all Progress (STP) 2.2%	9. Staff Quarter brick work and plaster work completed and finishing work is in progress (0.1%)	9. Staff Quarter brick work and plaster work is in progress (0.1%)	9. Staff Quarter brick work and finishing work completed and plaster work is in progress (0.1%)	Due to space constraint at STP site shuttering material stock yard is situated at this location. Ground Water level high
								10. IPS/Pumping station IPS 1 - (18.80%)	10. IPS/Pumping station IPS 1 - (4.80%)	10. IPS/Pumping station IPS 1 - (22.80%)	
								11. IPS/Pumping station - IPS 2/A - (100%)	11. IPS/Pumping station - IPS 2/A - (0.0%)	11. IPS/Pumping station - IPS 2/A - (100%)	
								12. IPS/Pumping station - IPS 3 - (100%)	12. IPS/Pumping station IPS 3 - (0.0%)	12. IPS/Pumping station - IPS 3 - (100%)	
								13. IPS/Pumping station - IPS4 - (100%)	13. IPS/Pumping station IPS4 - (0.0%)	13. IPS/Pumping station - IPS4 - (100%)	
								14. IPS/Pumping station IPS 5 - (82.50%)	14. IPS/Pumping station IPS 5 - (5.90%)	14. IPS/Pumping station IPS 5 - (88.40%)	
								14. IPS/Pumping station IPS B - (76.30%)	14. IPS/Pumping station IPS B - (0.0%)	14. IPS/Pumping station IPS B - (77.80%)	
								16. Network (I&D) - Pipe laying of 10535 mtrs and manhole 315 nos. is completed. Pipe Laying - (87.71%)	16. Network (I&D) - Laying work= 199 m (1.03%) manhole - 21(3.0%)	16. Network (I&D) - Pipe laying of 10734 mtrs and manhole 336 nos. is completed. Pipe Laying - (86.40%)	
								17. Road Restoration (I&D Network) - 9.897 Km (93.94%) road restoration is km (0.0%)	17. Road Restoration (I&D Network) - 0.0	17. Road Restoration (I&D Network) - 9.897 Km (93.94%)	
								18. Rising Main - 1734.00 mtrs (62.54%) completed	18. Rising Main - 0.0 mtrs (0.0%)	18. Rising Main - 1734.00 mtrs (62.54%) completed	
22	I&D works and STP at Dhanpur	₹2.28 ₹7.025			Work-15.73 Othc - 2.43 Mch. Advance - 3.57 Ccentage - 1.03 Total- 22.76	68.77%	STP (1) Admin Building- 94.30% (2)SBR Basin- 66.40% (3) CCT+Chlorination building 90% (4) Flood Protection work 0% (5) Security Cabin- 90% (6) Staff Quarter- 00.00% m (7) Stilling chamber with screen channels- 35% (8) Grit chamber with Parshallflume- 35% (9) Sludge House- 90% (10) I&D & SPS 2%	4%	4%	14%	(1) उक्त STP में कुल 05 (05) अटच IPS/SPS बनाने की आवश्यकता है। उक्त सभी स्टाफों पर वृत्ति उपलब्ध करने एवं NOC हेतु अटच कागजातों, पटना को इन कार्यों को पत्रांक-448 दिनांक-25.07.2022, पत्रांक-701 दिनांक-08.08.2022 एवं पत्रांक-1070 दिनांक-25.11.2022 से अनुमति मिल चुकी है। (2) स्टाफ को देना जाता है मरु जल SPS एवं I&D कार्य में जो वर Variation को पूरा किया कर मरु जल सप्लाई सुनिश्चित करने हेतु इन कार्यों को पत्रांक-1070 दिनांक-30.11.2022 से विनिश्चित किया गया है। (3) देना जाता है मरु जल एवं पट्टे रेलिंग के कार्य हेतु आरम्भिकीय से इन कार्यों के पत्रांक-710 दिनांक- 10.08.2022 द्वारा अनुमति किया गया है। NOC की प्रतीति अभी नहीं हुई है।
								60%	60%	60%	
								10%	10%	10%	
								14.3%	14.3%	16.5%	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	
								21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	21. Electro-Mechanical Equipments for STP - Pipe Decantor 2nos and blower Erection work completed and piping work is in progress (36%)	

97

Name of The Project & Contractor	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion (Rs. in Cr.)	Project Expenditure (Rs. in Cr.)	Overall physical progress (In %)	Major Component	Component-wise physical progress	Total Progress	Issue in Execution
AA & ES Coal/In (Rs. in Cr.)					Up to Previous Month	During the Month		
					51.00%	18.41%	69.41%	(i) कोटा सौर 8. मेगा SPs land का NCC की WED से समझौता नहीं हो पाया है। (ii) कोटा सौर 8. मेगा SPs का समझौता नहीं हो पाया है। (iii) कोटा सौर 8. मेगा SPs का

④

5

Sr. No.	Name of the Project & Contractor	AA & ES : Agreement / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
							Khagaul Lock : STP - 06 MLD 18D - 1 Nos IPS - 1 Nos	25SBR Basin 3) Stilling chamber with screen channels 49.20% 4) Grit chamber 49.20% 5) Sludge Storage House 5% 6) CIP-Chlorination building 5% 7) Staff Quarter 30.00% 8) I&D & SP5 0.00% 9) Electro mechanical 15.00% Overall Progress-(STP) 53.00%	7.00% 10.60% 10.60% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 0.00% 5.65%	87.50% 59.00% 59.00% 5.00% 5.00% 30.00% 20.00% 58.65%	11/2022 till WRD के अधीन अधिकांश कार्य निर्धारित स्ति। का निर्माण किया गया है। उसके द्वारा यह बताया गया है कि यहां निर्माण स्ति का NOC है। यह कार्य निर्माण के गता निर्माण गता है और निर्माण कार्य उसके द्वारा : (a) स्टाफ क्वार्टर के माद में RCD निर्माण किया गया है। कार्य-710 निर्माण-00.00.2022 के अनुसार निर्माण किया गया है। उपरोक्त द्वारा Estimate निर्माण कर RCD के अधिकांश अधिकांश को उपलब्ध किया गया है। अधिकांश के RCD के मुताबिक अधिकांश के कार्य में प्रारंभ है।
					Work - 3.59 Other - (0.01) Contage - (0.20) Total - 3.80		Bour STP - 7 MLD I&D - 3 Nos IPS - 2 Nos			Nil	(i) द्वारा बताए गए स्ति के ASP technology में निर्माण एवं abandoned STP dis SBR technology में स्टाफ हॉल, I.T Detail in feasibility रिपोर्ट की गयी थी स्ति है। Prof. K.N.Jha में रेवे-रैवे में स्वेचक द्वारा BEP एवं Layout का Design किया जा रहा है। (ii) सुलभासिंह के अनुसार स्टाफ क्वार्टर के सीमेंट IPS निर्माण में NOC प्राप्त किया गया है, वर्तमान स्टाफ क्वार्टर अधिकांश है। निर्माण-20.00.2022 को अधिकांश कार्य निर्माण गता है और निर्माण कार्य उसके द्वारा (iii) सुलभासिंह के अनुसार स्टाफ क्वार्टर के स्टाफ 01 (एच) बाद IPS निर्माण में स्टाफ क्वार्टर कार्य कर लिया गया है। स्टाफ बाद स्टाफ क्वार्टर निर्माण का है निर्माण NOC हॉल द्वारा अधिकांश को निर्माण-20.00.2022 निर्माण-20.00.2022 द्वारा अधिकांश अधिकांश कार्य निर्माण गता है और निर्माण कार्य उसके द्वारा (iv) निर्माण अधिकांश-02, स्टाफ की अधिकांश अधिकांश निर्माण गता है।

Sr. No.	Name of The Project & Name of the Contractor	AA & ES : Agreement Gal/Gob. Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	Component wise physical progress		Issue in Execution
									During the Month	Total Progress	
							STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Existing Sewer line cleaning	(a) Site establishment completed. (b) Labour hutment is in progress. (c) Other structures design/drawing is in progress. (d) Bulk casting work is in progress in SBR Tank. (73 %). (e) Pile cap jacking work is in progress in CCT. (39.99%). (f) Admin Building & MCC Room (13.8%). (g) MPS Curve reinforcement binding work is in progress (10%). (h) Blower Building Pile work is in progress (10%).	PTU Pile casting work is completed. SBR Tank Wall rect work is in progress (44 %). (i) CCT tank raft completed and wall work is in progress (41 %). (j) Admin Building & MCC Room (20.80%). (k) MPS Curve reinforcement binding work is in progress (20%). (l) Blower Building Pile work is in progress (15%).	(a) Site establishment completed. (b) Labour hutment completed. (c) SBR tank wall existing work is in progress (77 %). (d) CCT tank raft completed and wall work is in progress (41 %). (e) Admin Building & MCC Room (20.80%). (f) MPS Curve reinforcement binding work is in progress (20%). (g) Blower Building Pile work is in progress (15%).	
							STP - 30 MLD (Shepur)				
							IPS-1 (Gopal Das pokhar-ward 44)	Land possession completed and BEP submission is in process.	Site survey completed.	Site survey completed, BEP submission is in progress.	
							IPS-2 (BRJP Campus, Lahu Pukher)	Cutting edge fixing and curv concreting work is completed 1st lift steining reinforcement work in progress (30 %). BEP and structural design approved from BUIDCo HQ.	1st lift steining reinforcement work is in progress (5%).	2nd lift steining reinforcement work is in progress (35 %).	2 nos. bids received at BUIDCo against floated NIT. BUIDCo officials are finalizing the vendor for tree translocation activity
							IPS-3A (Near Buanli Talah)	Casting (4 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (41%).	Casting (4 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (10%).	Casting (6 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (50%).	
						56.50%	IPS-JB (Goyanka Madri Salun)	Casting (3 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (30%).	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (10%).	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUIDCo for review (15%). Excavation & PCC work of LT cum RTU room completed (65 %).	
							IPS-4 (Rajn Talah)	Casting (8 lifts completed) and sinking work is completed. Other structures design/drawing submitted to BUIDCo for review (60%).	Well Shrinking work is completed. Excavation & PCC work of LT cum RTU room completed (5%).	Well Shrinking work is completed (15%). Excavation & PCC work of LT cum RTU room completed (65 %).	As on date 101.200 km Kms, sewerage network has been laid alongwith other components.
								Zone-1 IPS has been finalized from BUIDCo end. New hydraulic design/drawing ready for submission IPS-1 NOC received. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ. With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 92.720km	Zone-1 IPS has been finalized from BUIDCo end. We are in process to submit hydraulic design / network plan of Zone-1 network. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ.	Hydraulic design / network plan of Zone-1 network submitted for approval. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ. With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 8.5 kms	As on date 101.200 km Kms, sewerage network has been laid alongwith other components.
							New Sewerage Network (167.23 Km)	Zone-1 IPS has been finalized from BUIDCo end. New hydraulic design/drawing ready for submission IPS-1 NOC received. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ. With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 92.720km	Zone-1 IPS has been finalized from BUIDCo end. We are in process to submit hydraulic design / network plan of Zone-1 network. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ. With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 8.5 kms	Hydraulic design / network plan of Zone-1 network submitted for approval. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo HQ. With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 8.5 kms	As on date 101.200 km Kms, sewerage network has been laid alongwith other components.

Manoj ATP & Sewerage Network Project- M/s EMS Infracon Pvt. Ltd.
 25
 350.73 Cr.
 284.02 Cr.
 18/10/2021
 17.10.2023

Escalation- 13.01
 Works - 85.34
 Centage - 5.10
 Mobilization Advance - 20.02
 Cr Other-2.37
 Total - 125.84

125.84

151

92

Sr. No. of Project & Name of the Contractor	AA & ES, Govt/CoB (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
35 Bhagpur STP & RO	388.09 cr 07/10/2021	08.11.2023 (excluding 3 months of trial run)	0.07	Other- 0.07	11.52%		Existing Sewer line cleaning work. (9.50 Km)	Work completed.		Work completed.	
							STP - 45 MLD (40 MLD Domestic sewage + 5 MLD Industrial sewage) & 10 IPS (54.5 MLD)	1. BEP of STP approved in Cat-B & IPS work is completed. 2. Temporary power connection obtained at STP site. 3. Pre-Construction activities like labour habitation, safety training, road, steel yard etc completed. 4. Staff Quarter type-I-12 % completed. 5. Security Cabin-65%, completed. 6. Pile Work for FCR Tank- Total 82 Nos Completed. 7. Dismantling work-92 % completed.	1. Pile Work for FCR Tank- 76 Nos. completed. 2. Pile cap preparation work in Progress. 3. Staff Quarter Type-I-13% completed. 4. Staff Quarter Type-I-Corrod Beam Reinforcement work in Progress. 5. Security Cabin : 70% completed. Brick work- 2.3 cum completed.	1. Pile Work for FCR Tank - Total 154 out of 89 Nos Completed as on Dec-22. Completion-26.55%. 2. Staff Quarter type-I- 13 % completed. 3. Security Cabin-70% completed. Brick work in progress. 4. BEP of STP approved in Cat-B & IPS completed. 5. Temporary power connection obtained at STP site. 6. Pre-Construction activities like labour habitation, safety training, road, steel yard etc completed. 7. Dismantling work-92 % completed.	1. Approach road for IPS- 02 & 05 not available. 2. NOC for IPS-07 & 09 land Pending. 3. NOC from RCD Department for road cutting is Pending. 4. NOC from forest Department/Wildlife Pending. 5. NOC for Railway Crossing under process. Payment done to Railway Dept. on 30th Dec-22. 6. IPS No-06-Nayabazar. Due to change in IPS location, area required is 20 m X 18 m, but NOC received on dated 28th Sep-22 is only 20 m X 15 m which is not sufficient for construction point of view.
							Road Restoration	1. Permanent Road Restoration Work:- 0.76 KM	1. Permanent Road Restoration Work:-0.56 KM	1. Permanent Road Restoration Work:-1.32 KM	
							Manhole				
92							Rising Main	1. IPS-10 Rising Main 450MM Dia:- Total Laying 1230.50 Mtr 2. IPS-09 Rising Main 450MM Dia:- Total Laying 710.80 Mtr 3. Common Rising Main 500 MM Dia, IPS-09 & 10:- Total Laying 819.00 M Cumulative Laying-2.74 KM	1. IPS-10 Rising Main 450MM Dia:- Total Laying 150.50 Mtr	1. IPS-10 Rising Main 450MM Dia:- Total Laying 710.80 Mtr 2. IPS-09 Rising Main 450MM Dia:- Total Laying 819.00 M Cumulative Laying-2.30 KM.	
							IPS-48: Champa Nala-Civil work	1. IPS-08 Drawing approved from BUDCO & Project Engineer. 2. Site Cleaning & mobilization work in progress. 3. Fabrication of cutting edge work in progress.	1. Fabrication of cutting edge work completed. 2. Grading & excavation work in Progress.	1. Fabrication of cutting edge work completed. 2. Grading & excavation work in Progress.	

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.12.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.07.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (90m wide & 21 m deep = 1268 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1268 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection works 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.14.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Centage - 19.46 <u>Total - 316.45</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.

149

148

3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	7.50	Work - 7.37 Crore Other - 0.13 <u>Total - 7.50</u>	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	
---	--------------------------------------	-------	------	------------	------	--	---------	--	---	---	--	--

70

1147/156

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.12.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Govt/GoB	Date of Sanction/ Date of AA&ES issue Govt/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D and STP, Barahiya	6		49.50 (proposed)	Revised estimate approved on 25.10.2022	0.03		3 bidders participated in the retender, Technical evaluation is in process.
2	I&D and STP, Kahalgaon	6		46.00 (proposed)	Revised estimate approved on 30.11.2022	0.16		NIT has been sent for publication. Date of bid opening is 07.02.2023
3	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89	12/1/2021			Financial bid open on 30.09.2022. Financial bid evaluation is under process
4	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09.2022			NIT has been sent for publication. Date of bid opening is 07.02.2023
5	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022			Only one bid received till the last date of bid receiving i.e 30.12.2022 in 1st time tender.
6	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17.10.2022			NIT floated. Date of bid opening is 04.01.2023
7	Gopalganj Crematorium			3.45	06.05.2020			Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised AA&ES.

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 31.12.2022

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		Observation received by TPA which sent to REPL for compliances
2	Fecal Sludge Septage Management Manihari	26629	18 kl	2022	5.5		Observation received by TPA which sent to REPL for compliances
3	Fecal Sludge Septage Management Teghara	56234	26 kl	2022	4.11		Compliances sent to TPA IIT Roorkee on 05.12.2022
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Mau nagar	52364	10.1 MLD	2022	35.06		DPR has been sanctioned in last EC meeting
6	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
7	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which sent to NEERI for compliances. NEERI has committed to provide compliance till 05.01.2023
8	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		DPR has been submitted to NMCG. NMCG sent this DPR to IIT, Roorkee for TPA.
9	I&D Works and STP Saharsa	156540	17.4 & 13.05 MLD	2022	110.76		Compliances sent to TPA NIT Patna on 09.12.2022
10	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		NEERI has committed to provide compliance till 05.01.2023
11	I&D Works and STP Motihari	126158	4.6, 6.3, 5.8 & 6.3 MLD	2022	164.31		DPR has been sanctioned in last EC meeting
12	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		Compliances sent to TPA NIT Patna on 02.01.2023
13	I&D Works and STP Lakhisarai	99979	21 MLD	2022	88.55		DPR May be considered in Coming EC meeting
14	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR may be sent for TPA
15	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR may be sent for TPA
16	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR may be sent for TPA
DPR under preparation							
17	I&D and STP Ara						DPR under preparation.
18	I&D and STP Betia						DPR under preparation.
19	Gaya sewerage Network and STP project						DPR has been submitted to SPMG on 02.12.2022
20	I&D Works and STP Katihar						DPR under preparation.
21	I&D Works and STP Jogbani						DPR under preparation.
22	I&D and STP Jamalpur						As discussed with SPMG, NMCG wants to make a FSTP in Jamalpur town as a Model in Bihar
23	I&D and STP Buxar						Revised estimate sent to TPA IIT Roorkee on 16.12.2022
24	I&D and STP Purnia						Last date of bid submission is 03.01.2023 for preparation of DPR
25	I&D and STP Sasaram						Last date of bid submission is 03.01.2023 for preparation of DPR
26	I&D and STP Aurangabad						Last date of bid submission is 03.01.2023 for preparation of DPR
27	I&D and STP Jehanabad						Last date of bid submission is 03.01.2023 for preparation of DPR
28	I&D and STP Nawada						Last date of bid submission is 03.01.2023 for preparation of DPR
29	I&D and STP Sitamarhi						Last date of bid submission is 03.01.2023 for preparation of DPR
30	I&D and STP Araria						Last date of bid submission is 03.01.2023 for preparation of DPR
31	I&D and STP Benipur						Last date of bid submission is 03.01.2023 for preparation of DPR
32	I&D and STP Barauni						Last date of bid submission is 03.01.2023 for preparation of DPR
33	I&D and STP Bihat						Last date of bid submission is 03.01.2023 for preparation of DPR
34	I&D and STP Sheikhpura						Last date of bid submission is 03.01.2023 for preparation of DPR
35	I&D and STP Khagaria						Revised estimate sent to nmcg on 16.12.2022

