



बिहार शहरी आधारभूत संरचना विकास निगम लि0, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

पत्रांक- 2604

दिनांक- 8/4/21

प्रेषक,

अधीक्षण अभियंता,
तकनीकी सचिव,
मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन कोषांग,
नगर विकास एवं आवास विभाग, पटना।

E.E
3/4

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - मार्च, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

R. Saini
08/04/21

अधीक्षण अभियंता,
तकनीकी सचिव,
मुख्य अभियंता,
उत्तर बिहार उपभाग,

आधारभूत संरचना एवं परिवहन कोषांग,
नगर विकास एवं आवास विभाग, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

आधारभूत संरचना एवं परिवहन, उत्तर बिहार उपभाग

माह -- मार्च, 2021

Bihar U-ban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत तेछडा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में मार्क का सौंदर्यकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	0.23739	Boundary wall, Pathway	95%	5%	100%	कार्य पूर्ण। भुगतान हेतु आवंटन की आवश्यकता है।
2	राज्य योजनांतर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रमागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.952832	-	-	-	-	-	RCC Drain	-	-	-	लौटरी की प्रक्रिया में। दिनांक - 27.03.2021 को लौटरी की प्रक्रिया निर्धारित किया गया है।
3	बीहट नगर परिसर वार्ड सं0 18 के दुर्गा दुर्गा मंदिर के सामने सौंदर्यकरण का कार्य	0.46435 (NMINVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण सं0 है। स्थानीय किसान द्वारा विवाद सुलझाने का आवकान किया गया है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	सकनाही स्वीकृति मिल गई है। BOQ Approval के पश्चात निविदा की प्रक्रिया की जाएगी।

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

R. K. Singh
07/04/21

684

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

मार्च -- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मोडल इंटर कॉलेज के बगल में पार्क का सौंदर्यकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2013	0.25	0.237	0.23739	Boundary wall, Pathway	95%	5%	100%	कार्य पूर्ण। भुगतान हेतु आबंटन की आवश्यकता है।
2	राज्य योजनांतर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर०सी०सी० नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	लॉटर की प्रक्रिया में। दिनांक - 27.03.2021 को लॉटर की प्रक्रिया निर्धारित किया गया है।
3	ब्रीहट नगर परिषद वार्ड सं० 18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यकरण का कार्य	0.46435 (NMNVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है। स्थानीय विधायक द्वारा विवाद सुलझाने का आश्वासन दिया गया है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	तकनीकी स्वीकृति मिल गई है। BOQ Approval के पश्चात निविदा की प्रक्रिया की जाएगी।

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

R. Singh
07/04/21

683

List of Project Supaul District

मार्च - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) Shiv Shakti Construction Purnea.	5.2654 46/19.09. 14	4.4185 07.05.16 3 SBD/2016- 17	30.06.2017	3.04	2.71	2.71	Building	Foundation work - 100%, Sub Structure 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window 80% done overall - 89%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	0.6967	0.6967	0.6967	Building	Civil Structure work - 96% Over all work - 93 %	Over all work - 1 %	Over all work - 94%	

R. K. Singh
07/04/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date: (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक मवल निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020

Rpinka
07/04/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

688

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

मार्च - 021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor- Chandrabibha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Betnah This office has requested vide letter no- 113, dated-23.07.2020 to DM betnah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc	Boundary wall, Pathway and Gabebo	No work	Boundary wall, Pathway and Gabebo	Fund issue. Further allotment could not be released by DM. West Champara n.
2	Construction of Administrative building of Nagar Parishad, Bagaha, Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed expect roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar, Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.794585	0.794585	1. Drain - 762 m 2. Road - 2280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	Fund issue.
7	Construction of PCC road from station to the house of sri madhukar rai under nagar panchayat ramnagar: Contractor- Arvind Singh	AA-1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	No work	Road - 1067	

Rpinka
07/04/24

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

680

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वार्ड नं-2 लक्ष्मी चौक शम्भू साह के घर से एन0एच-28 बायपासी तक एच-सह-नाला निर्माण कार्य। Smt Juli kumari	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं-2 लक्ष्मी चौक शम्भू साह के घर से एन0एच-28 बायपासी तक एच-सह-नाला निर्माण कार्य। Smt Juli kumari	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-03 दिनांक-03.01.18 राशि-63.87100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	77.42814	66.15862	58.85417	Road & Drain	100%	100%	कार्य पूर्ण।	
2	वार्ड नं-11 अमली नगर अखिल आवास गेट के सामने शान्तिग्राम रोड का रूप निर्माण कार्य। Sri Rajeev Kumar	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-16 दिनांक-27.03.18 राशि-1,24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities	Work not start	No work	Work not Start	टाटा कम्पनी का रॉड बाजार में उपलब्ध नहीं रहने के कारण कार्य में विलम्ब हो रहा है।
3	वार्ड नं-27 में दामुच मुख्य पथ से किनच कुमार के घर से श्यामलिया मुख्य पथ तक एच नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-07 दिनांक-27.09.18 राशि-40.296 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	40.58807	13.07106	13.07106	Road & Drain	100%	100%	कार्य पूर्ण।	
4	वार्ड नं-7 बहरी नगर में सोनी जी के घर से एन0एच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	30.77949	30.31566	16.03892	Road & Drain	100%	100%	कार्य पूर्ण।	
5	वार्ड नं-45 बुला मट्टी रोड नं-3 कामेश्वर तियासी किनारे बायपासी नाला पुरी जी के मकान होते हुए आशा सिन्हा के मकान तक (सड़क पार्स) सड़क एवं स्टीव सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-27 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	70.5802	69.55583	38.24377	Road & Drain	100%	100%	कार्य पूर्ण।	
6	वार्ड नं-7 धर्मोदय चौक के घर से मोतिवारी इस्तेमाल लेकर धर्मोदय कुमार के घर गंगा प्रसाद कुमार के घर होते हुए पीसीएसडी पथ तक नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	52.96291	19.29733	19.29733	Road & Drain	100%	100%	कार्य पूर्ण।	
7	वार्ड नं-46 आर्यभट्टी ब्रह्मसद्वर रोड में रामशरण शर्मा के घर से प्रेम शंकर के मकान होते हुए भाग्य सौता राम पाखंडा महुली जी के घर से मोती अरुण साह उत्तमल रतन जी के मकान से बेंगाकट के मकान तक एच एच नाला निर्माण कार्य। Sri Chandan Kumar	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-27 दिनांक-27.09.18 राशि-68.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	62.48902	32.50951	32.50951	Road & Drain	Drain work completed	No work	नाला का कार्य पूर्ण।	
8	वार्ड नं-21 सुनरख रसोईरा से मरीरगाव रोड तक नहर पर एच नई काबोरीगा एक का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-27 दिनांक-27.09.18 राशि-103.296 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	40 Mtr.	250/40 Mtr.	Work in Progress	
9	वार्ड नं-18 में कला नागदे से अलाहाबाद रोड से पथ के सामने मोती लक्ष्मी मंदिर इन्टरनेशनल स्कूल तक पीसीएसडी पथ सहित सड़क अखिलीसी नाला निर्माण कार्य। M/s Singh Construction	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-09 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.305	104.9698		Road & Drain	1500/1250 Mtr. Drain completed	250 Mtr. Drain completed	1500/1500 Mtr. Drain completed	आवक संपूर्ण नाले रस्ते के कारण अतिरिक्त निर्माण को रोकने की प्रक्रिया में।
10	वार्ड नं-30 एवं 34 में सराव मौलिक से निम्नोक्त तक भाग्य नाली नं-02 में पीसीएसडी पथ एवं नाले निर्माण कार्य। M/s Singh Construction	विशेष संचित न0वि0 एवं अ0वि0 बिहार प्रदेश का पत्रांक-09 दिनांक-09.01.19 राशि-200.61 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	122.18699	54.98202	Road & Drain	80% Drain work completed and 500 Mtr. Road work completed	No work	80% Drain work completed and 500 Mtr. Road work completed	

Rajeev

53

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.		
									Upto Previous Month	During the Month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12
11	सिटी हसन चौक से ससम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14800 लाख	315.94913 035BD/2019-20 Dated-01.08.19	30.04.20	340.14532	242.53745	133.55055	Road & Drain	Drain work completed & 85% Road work completed	Mastic Asphalt work in Progress	Drain work completed & 85% Road work completed
12	नालबन्धन नगर निगम अंतर्गत कांस्ट्रक्शन कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-105.98300 लाख	91.95801 23FZ/2019-20 Dated-20.08.19	19.02.20	92.96901	50.3915	26.52119	Civil Amenities	80% work completed	No work	80% work completed
13	वाडो-12 में पीएचएम/सीमेंट कांस्क्रिप्शन कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-08 दिनांक-09.01.19 राशि-188.29 लाख	162.85098 19FZ/2019-20 Dated-20.08.19	19.02.20	171.49153	32.82561	32.82561	Road & Drain	225 Mtr Road work completed	75 Mtr Drain completed	1220/225 Mtr Road work completed & 1220/75 Mtr Drain completed
14	वाडो-10 में प्रजापति बस गैली से कलमदार रोड एम्प्लिसन कांस्क्रिप्शन कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-06 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20FZ/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	60% Road work completed & Road 325 m. complete.	No work	60% Road work complete & Road 356 m. complete.
15	वाडो-20 एवं 21 में राम जानकी मंदिर से रथवाय प्रसाद से दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22FZ/2019-20 Dated-20.08.19	19.02.20	207.2436	47.84515	31.34054	Road & Drain	1150/1150 Mtr Drain completed	115 Mtr Drain completed	1150/1150 Mtr Drain completed
16	जेलें चौक से मादोघाट प्रजापति विहारवादी वाली सड़क तक आरंभिक/सीमेंट नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-06 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26FZ/2019-20 Dated-19.09.19	18.03.20	123.80494	115.31691	56.09153	Drain Only	100%	100%	नाला का कार्य प्रगति में।
17	वाडो-1 में सुप्रीम नो-पैव से सीधिमुर होतें हुए एम/एल/20-28 के निर्माण कार्य। M/s Singh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-09 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27FZ/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain	100%		नाला का कार्य पूर्ण।
18	वाडो-28 में रामचंद्र प्रजापति कोलासी में पीसीसी/सी एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-09 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28FZ/2019-20 Dated-28.10.19	27.04.20	132.06249	126.35564	56.99527	Road & Drain	100%	100%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।
19	वाडो-17 बाटघाट दुआली से बलस्थान चौक होतें हुए आरंभिक/सीमेंट नाला निर्माण कार्य। Kalyan Construction Utility Services Pvt Ltd Pro-Sweta Singh	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-90 दिनांक-03.01.10 राशि-243.29800 लाख	216.94689 045BD/2019-20 Dated-28.02.20	27.08.20	213.01475	68.71381	68.71381	Road & Drain	100% Drain Completed & 50% Road completed	No work	100% Drain Completed & 50% Road completed
20	सोनी गंदाना होतें हुए सेतु चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 055BD/2019-20 Dated-28.02.20	27.11.2020	180.5775	108.91159	81.77389	Road & Drain	50% Drain complete & Road 30% Complete	50 Mtr Drain complete	625/352 Mtr Drain complete & Road 30% complete
21	वाडो-02 में दिव्य क्लार के घर से रामेश्वर के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-07 दिनांक-12.02.19 राशि-100.93 लाख	86.6526 01FZ/2020-21 Date-17.06.20	16.12.20	51.965			Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed
22	मलामपुर नगर निगम अंतर्गत बांध निर्माण स्थलों पर घर पक्का कार्य निर्माण कार्य।	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-27.09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amenities			सॉर्ट सिटी के अंतर्गत होना है।
23	वाडो-47 सीएमपी/सीमेंट मादोघाट सड़क पथ से चौक एवं सड़क माल से न्यू इंग्लिश गुलस्ता मुख्य पथ के साथ साथ सड़क। 12245.67669 होतें हुए शरद्वनगर रोड/दाल के घर तक पथ सह नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष संचयन नोटिफाई एवं आरंभिक विहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 05FZ/2018-19 Dated-21.05.18	20.03.19	184.5225	138.45079	138.45079	Road & Drain	100%	100%	कार्य पूर्ण।

Revised

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.		
									Upto Previous Month	During the Month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12
24	वार्ड नं-36 मुहल्ला मदनलाल लेन मुक्तकान मल्ली इन्स्टीट्यूट से मोरारजी देव घरे होते हुए भाया, अमल जी अग्रवाल एवं राजू जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-03 दिनांक-03.01.18 राशि-59.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	56.94381	55.68857	55.68857	Road & Drain	100%	100%	कार्य पूर्ण।
25	वार्ड नं-48 बेली मुख्य पथ से मुहल्ला जामुन नगर लेन नं-1 में समाई नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-03 दिनांक-03.01.18 राशि-53.24000 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	47.22104	41.73099	41.73099	Road & Drain	100%	100%	कार्य पूर्ण।
26	वार्ड नं-9 चक्कर चौकसारी गंगा ठाकुर विद्यालय से घर से कमलेश्वर शर्मा के घर होते हुए नरिवाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-57.77700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	51.34430	39.08156	39.08156	Road & Drain	100%	100%	कार्य पूर्ण।
27	वार्ड नं-39 मयानी सिंह मार्ग मुख्य जी के मकान से अमर जी के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-79 दिनांक-06.12.17 राशि-38.05000 लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	35.08652	34.22546	34.22546	Road & Drain	100%	100%	कार्य पूर्ण।
28	वार्ड नं-39 बहलखाना रोड भास्कर के घर से अमरशर्मा मन्दू जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-79 दिनांक-06.12.17 राशि-30.06700 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	26.58952	24.188	24.188	Drain	100%	100%	कार्य पूर्ण।
29	वार्ड नं-14 अखलाघाट में रोड रूखा पालेर से काली मंजिर सिन्दूरपुर भाया फिर सिर रया देवी बालिका संघ विद्यालय होते हुए अमरशर्मा एवं जयपुर के घर तक पथ सह नाला निर्माण कार्य। MS Techno Bihar, Pro-Mona	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-215.28000 लाख	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	242.45295	194.54826	194.54826	Road & Drain	100%	100%	कार्य पूर्ण।
30	वार्ड नं-39 अमरशर्मा बहलखाना जमश्याप में रोड निर्माण, सेट्टीक टैंक एवं सेंटिफ सेक्टर के रोड निर्माण। Smt Manisha Devi	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-161 दिनांक-27.03.18 राशि-14.21000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities	Shed construction 95% septik Tank 100% & Service Centre 95%		कार्य पूर्ण।
31	वार्ड नं-2 में गौली बाँक से अमरशर्मा पथ होते हुए भाया, अमरशर्मा सज्जेश्वर प्रसाद साह के मकान लक्ष्मी बाँक होते हुए पूर्व नंकी रसो ब्रिज बिलरी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-27.5300 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	27.00028	26.14	13.50	Drain		100%	कार्य पूर्ण।
32	वार्ड नं-46 में श्री सुरेश शर्मा के मकान होते हुए खरपात ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-27 दिनांक-09.18 राशि-28.979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	25.5705	24.0031	14.00	Road & Drain	100%	100%	कार्य पूर्ण।
33	वार्ड नं-31 में अमरशर्मा शर्मा के मकान से अमर जी के घर से अमरशर्मा शर्मा के घर तक पथ सह नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-8.46 लाख	7.50892 01F2/2019-20 Dated-08.05.19	07.09.19	7.52392	7.508	4.100	Road & Drain	100%	100%	कार्य पूर्ण।
34	वार्ड नं-10 नरिवाल रोड (प्राय लेन) में शशि गुप्ता शर्मा के घर से अमरशर्मा शर्मा के घर तक रोड निर्माण कार्य। Smt. Nirmala Kumari	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-27 दिनांक-09.18 राशि-27.905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	21.47033	19.97092	13.83427	Road & Drain	100%	100%	कार्य पूर्ण।
35	वार्ड नं-2 में न्यू कॉलेजी, पञ्चसिखा वीर सादरवा में श्री दिनेश सिंह के घर से पूर्व सज्जेश्वर रूखा पालेर के घर तक निरखत सिंह एवं सुवीर कुमार के घर तक रोड निर्माण कार्य। Sri Jitendra Kumar	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-19.239 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	16.88146	13.52793	9.57454	Road & Drain	90%	90%	कार्य पूर्ण।
36	वार्ड नं-10-15 रोड मुख्य पथ से अमरशर्मा शर्मा के मकान से अमरशर्मा शर्मा के घर तक पथ सह नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष संचित, नॉडिओ एवं आंठिओ विहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-115.48000 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	155.61914	117.24772	117.24772	Road & Drain	100%	95%	कार्य पूर्ण।

R. Kishore

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
37	कॉर्ड नॉ-26 सहाय कैम्पस काजी माहानपुर के ठीक सामने से मोराम रोड पर सतीश कुमार श्रोतारत जी के घर से कमलेश कुमार के घर तक का निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-08 दिनांक-27.08.18 राशि-68.47500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	68.23156	67.40362	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।	
38	कॉर्ड नॉ-49 बेल्ट बिहार कलकत्ता के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-57.611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	51.31559	50.6133	27.29436	Road & Drain	100%	100%	कार्य पूर्ण।	
39	कॉर्ड नॉ-17/18 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-08 दिनांक-08.01.19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	130.01814	118.61909	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।	
40	कॉर्ड नॉ-01 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। M/s Singh Construction	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-12 दिनांक-02.19 राशि-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	127.21361	105.58222	64.49095	Road & Drain	100%	100%	कार्य पूर्ण।	
41	कॉर्ड नॉ-38 अमरेंद्र बिहारी के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-08 दिनांक-08.01.19 राशि-67.372 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	66.835	66.0399	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।	
42	कॉर्ड नॉ-13 राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Smt. Jyoti Kumari	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-27 दिनांक-09.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	60.13584	59.06264	33.51459	Road & Drain	100%	100%	कार्य पूर्ण।	
43	कॉर्ड नॉ-01 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। M/s Shail Construction & Company, Pro-Rajeev Kumar	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-12 दिनांक-02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	103.32057	94.0979	42.95193	Road & Drain	100%	100%	कार्य पूर्ण।	
44	कॉर्ड नॉ-20 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	182.26115	122.3339	91.21577	Road & Drain	100%	100%	कार्य पूर्ण।	
45	कॉर्ड नॉ-01 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य।	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-12 दिनांक-02.19 राशि-94.056 लाख	94.05		47.025						यह कार्य मुख्यमंत्री नगर निगम से हो चुका है। इसलिए निविदा स्वयंसेवित।	
46	कॉर्ड नॉ-01 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-12 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities	Boundary wall work start	Work in Progress	Boundary wall work start	
47	कॉर्ड नॉ-01 में राजकुमार सिंह के घर से अमरेंद्र बिहारी के घर तक का निर्माण कार्य। M/s Singh Construction	विशेष सचिव नॉडिओ एवं आओडिओ बिहार पटना का पत्रांक-12 दिनांक-27.02.19 राशि-84.75917 लाख	63.290066					Civil Amenities			मेराली सिंह कंस्ट्रक्शन, सोनपुर, कां प्रकल्प, करीब 100 मीटर तक निर्माण।	

RF

676

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
48	नगर निगम मुजफ्फरपुर के बहनपुर पोखर का सौन्दर्यीकरण। Dinesh Pandey	उप संचित नॉडिओ एवं आर्थिक विहार पटना का पत्रांक-1323 दिनांक-27.02.15 रशि-12882357 लख	85.87834 10F2/2019-20 Dated-05.07.19	08.01.20				Civil Amenities	Boundary wall work start	Work in Progress	Boundary wall work start	
49	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत श्री-जलस्तर निवारण के दृष्टिकोण से बाढ़े नो-24 अवस्थित पड़ोस पोखर का उद्धार/करण कार्य	उप संचित नॉडिओ एवं आर्थिक विहार पटना का पत्रांक-2797 दिनांक-06.06.19 रशि-26.48700 लख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वेदता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	
50	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत श्री-जलस्तर निवारण के दृष्टिकोण से बाढ़े नो-28 अवस्थित विद्युतघालय परिसर स्थित पोखर का उद्धार/करण कार्य। Sri Shalendra Kumar	उप संचित नॉडिओ एवं आर्थिक विहार पटना का पत्रांक-2797 दिनांक-06.06.19 रशि-15.66500 लख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।	
51	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत श्री-जलस्तर निवारण के दृष्टिकोण से बाढ़े नो-49 अवस्थित विद्यादा पोखर का उद्धार/करण कार्य।	उप संचित नॉडिओ एवं आर्थिक विहार पटना का पत्रांक-2797 दिनांक-06.06.19 रशि-11.03400 लख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वेदता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rpink
07/04/21

678

624

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मार्वापुरा नगर-सौराष्ट्र अन्तर्गत कृषिपालक घर का निर्माण एवं संरचनात्मक कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6 581/15-62 3291354 04 35.15	03.03.17	2.405	2.02980	1.2	R.C.C. Kota Stone Boulder	R.C.C. Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugurated on 28.08.2020)
2	मार्वापुरा नगर-सौराष्ट्र अन्तर्गत कृषिपालक घर का निर्माण एवं संरचनात्मक कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	Kota Stone, Brick work	R.C.C. Kota Stone	Work completed (Inaugurated on 28.08.2020)
3	मार्वापुरा नगर-सौराष्ट्र अन्तर्गत सीमा चट्ट का निर्माण एवं संरचनात्मक कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	21 580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone	RCC work in Progress	R.C.C. Kota Stone	Work completed (Inaugurated on 28.08.2020)
4	मार्वापुरा नगर-सौराष्ट्र अन्तर्गत सीमा चट्ट का निर्माण एवं संरचनात्मक कार्य वर्ष 2014-15 M/S Shubham Construction	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							Work completed (Inaugurated on 28.08.2020)
5	नगर पंचायत नगरपालिका कार्य वर्ष 2014-15 M/S Shubham Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.3504658		R.C.C. P.C.C. E/W Drain - 1650 mtr.	R.C.C. P.C.C. E/W INPROGRESS	RCC work progress	RCC P.C.C. E/W	Work completed (Inaugurated on 28.08.2020)
6	नगर पंचायत नगरपालिका कार्य वर्ष 2014-15 M/S Shubham Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W Road - 1200 mtr. Drain - 500 mtr.	G.S.B. R.C.C. P.C.C. E/W P.C.C. WORK COMPLETED		G.S.B. R.C.C. P.C.C. E/W, P.C.C. WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
7	नगर पंचायत नगरपालिका कार्य वर्ष 2014-15 M/S Shubham Construction	0.46720 Lt. No. 1323 Dt. 27.02.19	C.346.637	15.06.2020	0.346	0.1061043		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W		R.C.C. P.C.C. E/W	Work completed (Inaugurated on 28.08.2020)
8	नगर पंचायत नगरपालिका कार्य वर्ष 2014-15 M/S Shubham Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	G.S.B. P.C.C. E/W WORK COMPLETED		G.S.B. R.C.C. P.C.C. E/W, P.C.C. WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
9	नगर पंचायत नगरपालिका कार्य वर्ष 2014-15 M/S Shubham Construction	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645658	04.01.2020	0.485	0.4849600	0.4849600	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W Road - 1100 mtr.	G.S.B. P.C.C. R.C.C. P.C.C. E/W WORK COMPLETED		G.S.B. R.C.C. P.C.C. E/W, P.C.C. WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)

Signature

873

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-1 में अग्रगणित कर के वित्तिय सहायता दी गई है। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375753	08.09.2019	0.245	0.245		R.C.C, P.C.C, E/W Road - 680 mtr	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC, PCC, E/W Completed	Drain work in progress (Length 400 m completed)
11	एन सी एम सहायक नगर पंचायत अग्रगणित कार्य क्रम-2 में अग्रगणित कर के वित्तिय सहायता दी गई है। M/S Galendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1159273	30.06.2020	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 480 mtr Drain - 450 mtr	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC, E/W Completed	Drain work in progress (Length 400 m completed)
12	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-3 में अग्रगणित कर के वित्तिय सहायता दी गई है। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W Drain - 275 mtr	R.C.C, P.C.C, E/W WORK COMPLETED		RCC, PCC, E/W WORK COMPLETED	Drain work in progress (Length 400 m completed)
13	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-4 में अग्रगणित कर के वित्तिय सहायता दी गई है। 0.46912 Lt. No. 07 Dt. 07.09.18				0.234							Drain work in progress (Length 400 m completed)
14	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-5 में अग्रगणित कर के वित्तिय सहायता दी गई है। 0.66591 Lt. No. 07 Dt. 09.09.2020		0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W Drain - 900 m.	R.C.C, P.C.C, E/W Drain - 900 m.	RCC work	RCC, PCC, E/W	Drain work in progress
15	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-6 में अग्रगणित कर के वित्तिय सहायता दी गई है। 0.43791 Lt. No. 08 Dt. 27.09.18		0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W Drain - 340 mtr.	R.C.C, P.C.C, E/W		RCC, PCC, E/W	Work Completed
16	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-7 में अग्रगणित कर के वित्तिय सहायता दी गई है। 1.52080 Lt. No. 07 Dt. 07.03.10		1.3684814	25.01.2020	0.750	0.750	0.750	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 450 mtr. Drain - 590 mtr.	R.C.C, P.C.C, E/W	PCC work completed	RCC, PCC, E/W	Work Completed
17	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-8 में अग्रगणित कर के वित्तिय सहायता दी गई है। 0.36855 Lt. No. 07 Dt. 07.09.18		0.312611	09.02.2020	0.184	0.13848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 230 mtr. Drain - 270 mtr.	R.C.C, P.C.C, E/W	RCC work completed	RCC, PCC, E/W	Work Completed
18	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-9 में अग्रगणित कर के वित्तिय सहायता दी गई है। 0.23549 Lt. No. 07 Dt. 07.09.18		0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W Road - 480 mtr Drain - 450 mtr	R.C.C, P.C.C, E/W	E/W in progress	RCC, PCC, E/W	Drain work in progress
19	नगर पंचायत साहिबगंज अग्रगणित कार्य क्रम-10 में अग्रगणित कर के वित्तिय सहायता दी गई है। 1.26940 Lt. No. 08 Dt. 27.09.18				0.634							Drain work in progress

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rpink
07/04/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत, जनकपुर रोड में नगर सरकार भवन निर्माण / श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	1.02	Building	Plaster Work Done Work in progress		100 % work completed	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं-09 में रामनरेश जी के घर से असेस्टर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी0सी0सी0 सड़क पक्का नाला एवं सैब निर्माण कार्य / श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3625	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed		100 % work completed	मुगतान हेतु आवटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं लालन जी के घर विन्देश्वरी बाबू के घर तक पी0सी0सी0 सड़क पक्का नाला एवं सैब निर्माण कार्य / श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed		100 % work completed	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rpinko
07/04/24

672

List of Project Chapra District

मार्च - 2021

मार्च - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									During the Month		Total Progress	
									Upto Previous Month			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21 22.02.2016	22.02.17	0.6140	0.6140	0.614	Building	Building- 2nd story completed RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed Tiles- Progress Electric & PHED work- Progress Fund recommended by BUIDCo to NP Parisa	Floor work progress Tiles in Wood Work- Completed Plaster Completed RCC completed Building- 2nd story work-	शेष आवंटन की प्रतीक्षा में।	
2	नगर निगम छपरा बस स्टैंड को नयी माई मंदिर से अम्बेदकर छात्रावास होते हुए जंखान तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36 05.11.2019	05.11.2020	0.3825	0.25202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90% completed		L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90% completed	Paver Block work in progress
3	सारण जिलान्तर्गत दिधवासा अम्बिका स्थान अवस्थित आनी घाट का विकास एवं सौंदर्यकरण	dated-28.09.13 Amount 2.64 Cr.	2.29 05.11.2019	15 Month	1.479	1.479	1.379	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	1. Public conveniences- completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress	1. Public conveniences- completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate- Hindrance 4. Site Development work- Hindrance 5. Construction of Guest house- Completed	आवंटन की मांग की गयी है।	

Rfinko
07/04/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

15/3

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

मार्च - 2021

870

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वाई नं 12 स्थित हराही पोखर में जल छिड़ा सह सामुदायिक मन्दिर का निर्माण कार्य।	0.20333 ref:156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00		Two stores building changed one stores.				Due to local interference work was stopped on the order of district magistrate.
2	भगवान दास स्थित लाल पोखर का सौन्दर्यकरण कार्य	0.1658319 ref:156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed			Encroachment in ghat area
3	शिशु उद्यान लक्ष्मियासराय में लाइटिंग एव वृक्षों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref:156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.1240	0.124		Children palying equipment. fountain, Light and Benich	Completed			Completed and to be handed over to Nagar Nigam
4	मोती मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एव सौन्दर्यकरण कार्य।	0.48748 ref:156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738		Excercise equipment, Light, Gazi bio, fountain light,	Completed			Completed and to be handed over to Nagar Nigam
5	राज्य योजना अन्तर्गत लक्ष्मियासराय कार्परी चौक से सैदपुर तक पूर्व दिशा में भू-गर्भित नाला के जीर्णोद्धार कार्य।	611.36 Ref:30, Dated- 24.10.2018	0.14651218					Drain - 8400' 1200 MM P Pile, 216 Nos of catchpit				Relender is in progress but not yet open due to not issued of digital key request for digital key processed
6	मुहल्ला लक्ष्मीसगर वाई नं 16 में कंकट सड़क एवं नाला निर्माण कार्य।	1.23555Ref 4296 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	0.93	Drain of size 10"x16" =2400' 30"x30"x30"x40"= 2800' Road Of Size 80"x30"x2300'.	Completed			
7	राज्य योजना अन्तर्गत डीनार मुमली से टैनही पुल तक नाला निर्माण कार्य।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	2.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m. Length 3.55 km	PCC-600M Base-530M Vertical wali Both side (in mtr) 446m			Work is in progress. Vertical wall casting is in progress. Revised design drawing not yet submitted by agency. Fund required
8	राज्य योजना अन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डीनार मुमली अर्जित सजना पुल तक अस्थापन कार्य।	0.99600 ref:79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 531' Boundary wall - 765'			Work is in Progress.

R. Sankar
07/04/21

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	प्रीडब्ल्यूडी पथ में गायत्री मंदिर से दक्कनटोपी चौक, दूरगो हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्यामति स्कूल तक डक्कलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed
10	दरनागा नगर निगम क्षेत्रांतर्गत वाई संख्या 48 लेहरी टोला कुशेश्वर महर्तो के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए नरिन्दर के बाल में बुलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37605	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	1500.0 drain without cover and without grating completed 150'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत पी०डब्ल्यूडी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० सनी अमीन, फौजुल्ला खॉ नरिन्दर पुरानी मुसफ्फी काबिस्तान तथा श्री माखार के घर होते हुए पी०डब्ल्यूडी० पथ में खान चौक तल डक्कन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642			Drain 2350'0"	313'	238'	551'	Work in progress. Cover for 160' Drain
12	राज्य योजना अन्तर्गत बला चौक से डी एम सी.एच. बच्च वाई तक पी.सी.सी. पथ एवं नाला निर्माण कार्य।	1.4810 27-09-2018	1.2251188, dated 11.11.19	10.08.2020	0.74095	0.2970		PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500'0" Drain - 650' Paver Block - 430'	0	PCC road 1500'0" Drain - 700' Paver Block - 500'	Work is in Progress.

Rpinko
07/04/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

मार्च - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर पंचायत मोतिहारी के मोतिहारी का सौंदर्यकाण एवं जीर्णोद्धार कार्य।	Rs. 23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 43.4555 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De weeding De-silting Pathway Peripheral Drain SIP-2 nos(2mid)	10	11	12	1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020. 3. Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE HQ.
2	चकिया बस हिंस का निर्माण कार्य।	Rs. 2.0000 Lt No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/vo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6	0.29		1. Bus terminus 2. toilet, snop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.		No work		1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor. 3. Work will start from 10th March, 2021.
3	डामा धरई रोड-01 में डामा चौकीसाहने विशेषकर रोड राखपुर नहरपुर से कामुनी रजरा के घर होते हुए कमल वासमान के घर तक बिट्टी भराई, ईट सोलिंग एवं पीसीसीग पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.			Work Completed
4	डामा धरई रोड-01 में कौसीमन बसावद मील से स्थूल होते हुए रामपुरा के घर तक बिट्टी भराई, ईट सोलिंग एवं पीसीसीग पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-203 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.			Work Completed
5	मोतिहारी के बामनमोरी एवं एस कोतनेद रोड 25-26 गार्ड पदोस्मिन लाल बराला से नवीनीकृत अरारी रो. गाला गार्ड माला एवं पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and Drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed			Work Completed

Rf-ldp

668

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	महाराष्ट्र वाई नो-31 में श्रीकृष्ण नगर तपती देवी मंदिर मोहल्ला में डी अपोको सिट के उपरवाले गली नो-04 के सड़क का पीओसीओ पर निर्माण कार्य।	Rs. 0.1597 Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed
7	सुगौली वाई नो-18 में मीर टोली से लिन गांव जानवाली सड़क में पीओसीओ सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed	Work Completed
8	सुगौली वाई नो-08 में छटु साह संगार के घर से बिहारी संगार के घर होते हुए पीओसीओ सड़क का पीओसीओ पर निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC m20 - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling completed 2. Drain work - 1000 ft	Drain - 155 ft	1. Brick soling completed 2. Drain work - 1155 ft	Work in Progress.
9	सुगौली वाई नो-04 में समीर निया के घर से हुनगान मंदिर होते हुए डी कमलेश के घर तक गांव निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft		Drain 2116 ft	Work Completed
10	सुगौली वाई नो-06 में रतब स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगौली वाई नो-10 में माई स्थान मंदिर से सखरा घाट सड़क तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	600 ft Drain Completed		600 ft Drain completed.	Work Completed
12	सुगौली वाई नो-11 में शख मंगोहर के घर से सिकंदर निया के घर तक पीओसीओ सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	1506 ft PCC Road completed		1506 ft PCC Road completed	Work Completed
13	सुगौली वाई नो-13 में चंद साह के घर से छट घाट जानवाली सड़क में पीओसीओ सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगौली वाई नो-14 में नन राह से भाया स्टेशन होते हुए रिजवान अमरी के घर तक एवं रतब पुल तक पीओसीओ सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1378 ft		PCC - 1378 ft completed	Work Completed
15	सुगौली वाई नो-16 में लालचंद दुवान के घर से डी यूएफ के घर तक मिट्टी भराई, ईट सोलिंग एवं पीओसीओ सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Work Completed
16	चौकिया रेलवे मुगली 196 से हिन्दू चौकिया होते हुए साहेबाज राह शहीनगर राह सह पीओसीओ सड़क एवं आरओसीओ मांस निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. Rcc 3100 ft Drain completed 2. PCC road work started		1. Rcc 3100 ft Drain completed 2. PCC road work started	Work in Progress.

R. P. Singh
07/04/24

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

मार्च - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा बस स्टैंड सेक्टर का नाम - 70 बलराम सिंह	राशि - 4.02 करोड़ 78 एवं दिनांक - 19 11/2014	3.3003 & 10.06.2015	09.05.17	1.52	1.52	1.52	Bus Terminus (Civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Toilet Block & small shops (Civil work)	Tilet Block 100% completed & small shop 50% completed	Nil	Tilet Block 100% completed & small shop 100% completed	
								Compound wall entrance gate (Civil work)	Not executed	nil	Not executed	2. Work stopped due to Unavailability of Fund
								Internal Road Pathway & Landscaping work	completed	nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work in progress	
								Electrical work (External)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
PHF work (Internal)	Completed	Nil	Completed									
PHF work (External)	Completed	Nil	Completed									

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidco, Patna

Rpinka
07/04/24

List of Project Araria District

मार्च, - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद कारिसंग्रज में दुर्ग स्थान के बगल से नौहर लोहिया पथ के सतर अस्पाल तक पीओसीओ सडक एवं नाला निर्माण कार्य। 2014-15 संवत्क- शंखर कुमार सिंह	94.80 700.00 Ref. 2122 22.05.2015	82.22,087.00 08.02.2016	07.08.2016	0.86	0.36	0.36	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	11	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगवनी के कुशुमल चौक से अहमदपुर चौक तक पीओसीओ सडक का विस्तार इस्लामपुर गेट इस नेपाल सीमा तक पीओसीओ सडक एवं नाला निर्माण कार्य। 2014-15 संवत्क- शंखर कुमार सिंह	79.32,500.00 Ref. 2122 22.05.2015	68.28,236.00 17.03.2016	16.09.2016	0.71	0.59	0.59	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यकरण निर्माण कार्य। 2015-16 संवत्क- नीता झा	39.62,500.00 Ref. 534 09.09.2015	15.75,238.00 13.05.2016	12.09.2016	0.41	0.15	0.15	Park Work	Secdule Item Rs. 17,50,265 कार्य पूरा है। Non Secdule Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secdule Item Rs. 17,50,265 कार्य पूरा है। Non Secdule Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	कारिसंग्रज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए कार-लेन तक जाने वाली सडक तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत बार्ड सं०-17 में गिरजाधर से पोखर टोला होते धिमनी बाजार सडक तक पीओसीओ सडक निर्माण के संवत्क में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

R. K. Singh
07/04/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800001

Contact : +0612-2506213, 2506109, 2506208, Fax: +91-0612-2506132

Email - mbuidco@gmail.com, Website : <http://buidco.in>



Building Better Townships

ISO9001:2008, 14001:2004

पत्राक सं०:- बुडको/यो०- 2591

दिनांक- 7/4/21

सेवा में,

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण,

नगर विकास एवं आवास विभाग।

बिहार, पटना।

विषय: माह मार्च- 2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग: बुडको का कार्यालय आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में बुडको द्वारा नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत योजनाओं की अद्यतन प्रगति प्रतिवेदन माह मार्च-2021 का संलग्न कर अग्रेत्तर कार्रवाई हेतु प्रेषित की जा रही है।

विश्वासभाजन,

(सुधीर कुमार)

कार्यपालक अभियंता,

-सह- नोडल पदाधिकारी,

एन.एम.सी.जी सेल

नगर विकास एवं आवास विभाग।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NIMCG (As on 31.03.2021)

S. No.	Name of the Project & Name of the Contractor	AA & ES GoI/CoB (Rs. In Cr.)	Agreement Amount Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bear Sewerage Treatment Plant, Patna M/s Volbas & GAA (JV)	69.16 74.29	77.85 Cr. (IC cost-41.25 Cr. and O&M Cost-30.59 Cr.) 31-03-17	05.11.19	54.69	Work - 40.28 Excavation - 2.59 Centrifuge - 2.80 Other expenses - 1.22 Total - 54.89	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress	
2	Bear Sewerage Treatment Plant, Patna M/s L&T	225.77 384.85	558.40 Cr. (IC cost-371.46 Cr. and O&M Cost-28.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	276.57	Work - 230.10 Excavation - 20.48 House conn. - 1.83 Centrifuge - 6.71 Other expenses - 2.94 Unadjusted Mob - 14.71 Total - 276.97	79.1%	Sewerage Network - 180 Km Manhole - 7471 nos. House connection pit - 14206 nos. House hold connection - 15202 nos. Road restoration - 162 Km	Network- 141.6 Km. Completed. Manhole- 5163 Nos. Completed. House Connection Pit - 8934 nos. Completed House Hold Connection - 5333 nos. Completed Road Restoration 139.9 Km. Completed	Network-2.34 Km. Completed. Manhole- 164 Nos. Completed. House Connection Pit - 75 nos. Completed House Hold Connection - 540 nos. Completed Road Restoration 2.53 km. Completed	Network- 143.94 Km. Completed Manhole- 5319 Nos. Completed House Connection Pit - 7609 nos. Completed House Hold Connection - 5573 nos. Completed Road Restoration 142.43 Km. Completed	1. SDC received for work for 180 km. 2. SDC received for work for 180 km. 3. SDC received for work for 180 km. 4. SDC received for work for 180 km. 5. SDC received for work for 180 km. 6. SDC received for work for 180 km. 7. SDC received for work for 180 km. 8. SDC received for work for 180 km. 9. SDC received for work for 180 km. 10. SDC received for work for 180 km. 11. SDC received for work for 180 km. 12. SDC received for work for 180 km. 13. SDC received for work for 180 km. 14. SDC received for work for 180 km. 15. SDC received for work for 180 km. 16. SDC received for work for 180 km. 17. SDC received for work for 180 km. 18. SDC received for work for 180 km. 19. SDC received for work for 180 km. 20. SDC received for work for 180 km. 21. SDC received for work for 180 km. 22. SDC received for work for 180 km. 23. SDC received for work for 180 km. 24. SDC received for work for 180 km. 25. SDC received for work for 180 km. 26. SDC received for work for 180 km. 27. SDC received for work for 180 km. 28. SDC received for work for 180 km. 29. SDC received for work for 180 km. 30. SDC received for work for 180 km. 31. SDC received for work for 180 km. 32. SDC received for work for 180 km. 33. SDC received for work for 180 km. 34. SDC received for work for 180 km. 35. SDC received for work for 180 km. 36. SDC received for work for 180 km. 37. SDC received for work for 180 km. 38. SDC received for work for 180 km. 39. SDC received for work for 180 km. 40. SDC received for work for 180 km. 41. SDC received for work for 180 km. 42. SDC received for work for 180 km. 43. SDC received for work for 180 km. 44. SDC received for work for 180 km. 45. SDC received for work for 180 km. 46. SDC received for work for 180 km. 47. SDC received for work for 180 km. 48. SDC received for work for 180 km. 49. SDC received for work for 180 km. 50. SDC received for work for 180 km. 51. SDC received for work for 180 km. 52. SDC received for work for 180 km. 53. SDC received for work for 180 km. 54. SDC received for work for 180 km. 55. SDC received for work for 180 km. 56. SDC received for work for 180 km. 57. SDC received for work for 180 km. 58. SDC received for work for 180 km. 59. SDC received for work for 180 km. 60. SDC received for work for 180 km. 61. SDC received for work for 180 km. 62. SDC received for work for 180 km. 63. SDC received for work for 180 km. 64. SDC received for work for 180 km. 65. SDC received for work for 180 km. 66. SDC received for work for 180 km. 67. SDC received for work for 180 km. 68. SDC received for work for 180 km. 69. SDC received for work for 180 km. 70. SDC received for work for 180 km. 71. SDC received for work for 180 km. 72. SDC received for work for 180 km. 73. SDC received for work for 180 km. 74. SDC received for work for 180 km. 75. SDC received for work for 180 km. 76. SDC received for work for 180 km. 77. SDC received for work for 180 km. 78. SDC received for work for 180 km. 79. SDC received for work for 180 km. 80. SDC received for work for 180 km. 81. SDC received for work for 180 km. 82. SDC received for work for 180 km. 83. SDC received for work for 180 km. 84. SDC received for work for 180 km. 85. SDC received for work for 180 km. 86. SDC received for work for 180 km. 87. SDC received for work for 180 km. 88. SDC received for work for 180 km. 89. SDC received for work for 180 km. 90. SDC received for work for 180 km. 91. SDC received for work for 180 km. 92. SDC received for work for 180 km. 93. SDC received for work for 180 km. 94. SDC received for work for 180 km. 95. SDC received for work for 180 km. 96. SDC received for work for 180 km. 97. SDC received for work for 180 km. 98. SDC received for work for 180 km. 99. SDC received for work for 180 km. 100. SDC received for work for 180 km.
3	Kamailchak Sewerage Treatment Plant, Patna M/s Volbas & GAA(JV)	77.04 83.97	78.61 Cr. (IC cost-44.11 Cr. and O&M Cost-28.50 Cr.) 31-03-17	05.11.19	52.25	Work - 48.12 Excavation - 2.38 Sludge Holding - 2.55 Centrifuge Building - 2.00 Other expenses - 1.10 Total - 52.25 (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Sillling Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress	
4	Kamailchak Sewerage Network, Patna M/s VA Tech Wabag	277.42 294.09	283.98 Cr. (IC cost-247.02 Cr. and O&M Cost-12.96 Cr.) 11-05-19	20.05.21	145.23	Work - 87.44 Excavation - 5.61 House conn. - 4.74 Centrifuge - 5.00 Other expenses - 23.30 Unadjusted Mob - 19.55 Total - 146.23	72%	Sewer Network- 96.54 km Manhole- 4311 nos. House Connection Pit - 19084 nos. Road Restoration- 96.54 km House Connection- 30164 nos. SPS- C1 nos.	Sewer Network- 78.027 km completed Manhole- 2335 nos. completed House Connection Pit - 14744 nos. completed Road Restoration- 77.391 km completed (Total 77.391 km road is in restorable condition in which 64.524 km roads is in all respect & 11.3 km road comes in trenches in which road restoration is not required) House Connection- 13624 nos. completed SPS- 01 No- Nil	Sewer Network- 1.008 km. completed. Manhole- 59 nos. completed House Connection Pit - 1811 nos. completed Road Restoration- 1077 km completed House Connection- 961 nos. completed. SPS- 01 No- Nil	Sewer Network- 79.125 km completed Manhole- 2891 nos. completed House Connection Pit - 145534 nos. completed Road Restoration- 81.468 km road is in restorable condition in which 70.108 km road comes in trenches in which road restoration is not required) House Connection- 14385 nos. completed SPS- 01 No- Nil	Work is hampered due to COVID 19 pandemic

5/4/21

Spt

1/4/21

663

Sr. No.	Name of the Contractor	AA & ES Polished (Rs. in Cr)	Agreement Amount/Date (Rs. in Cr)	As per Agreement (Date of Completion)	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall Physical Progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
9	Pahar Zone- V Sewerage Network, Pana M/s Shapoorji Palloni	358.37 372.756	354.80 Cr. (C cost- 314.18 Cr. and O&M Cost- 48.72 Cr.) 25-04-18	20.04.21	93.34	H.C - 0.33 Work - 54.17 Escalation - 3.49 Cantage - 2.74 Other expenses- 0.79 Unadjusted Mch. Advances - 31.818 Total - 83.34	49.87%	Pipe Laying - 116 km Manhole - 4326 Nos Property Chamber - 17020 Nos Road Restoration - 116 km House Connection - 22855 Nos SPS - 1 Nos	1. Sewer Network - 54.546 Km. 2. Manhole- 1720 Nos. 3. Property Chamber- 2039 Nos. 4. Road Restoration- 45.523 Km. 5. House Connection- 2454 Nos. 6. SPS- Work Under Progress	1. Sewer Network - 57.822 Km. 2. Manhole- 1732 Nos. 3. Property Chamber- 3020 Nos. 4. Road Restoration- 45.818 Km. 5. House Connection- 2883 Nos. 6. SPS- Civil Work Under Progress	1. Rate Approval for M-20 2. Work Progress. Effecting slow due to Relocation of Utilities and Public Hindrance. 3. NOC still pending from NHAI 4. Partially NOC is still pending from RCD.	

5/4/24

5/4/24

661

Sl. No.	Name of the Contractor	AA & ES pol/GOB (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Neugachla M/S Toshiba Water Solution	80.73 64.029	81.89 Cr. (Cost-35.01 Cr. And O&M- 28.38 Cr.) 22-10-18	21.04.20 Revised- June 21	20.65	Work - 17.46 Contingent - 1.07 Unaudited Mob. Advance - 2.04 Other expenses-0.03 Total - 20.55	80%	STP - 8 MLD SFS-5 Nos. and I&D	1. Boundary Wall-60% Work Completed, Rest in progress. 2. SBR-2 Civil work completed & 60% Mechanical work completed, Rest in progress. 3. Staff Quarter-Finishing work in progress. 4. CCT work completed. 5. Fine Screen and Grid Chamber-Civil work completed & 70% mechanical work completed, Rest in progress. 6. Admin Building-Finishing work in progress. 7. Air Blower Building-Civil finishing work in progress & 50% mechanical work completed, Rest in progress. 8. Sludge Thickener-65% Civil work Completed, Rest in progress. 9. Staff Quarter-Finishing work in progress. 10. HT Panel & Transformer-Completed. 11. Chlorination Building-Completed. 12. DG-03 Installed. 13. Uplift (PS-1)-Civil work of Well inlet chamber & Transformer Platform, HT Room completed, Boundary wall, DG Room, Pl. Retaining wall 1st Lift Completed, Rest in progress. 14. Block Campus (PS-2)-Well foundation & Boundary wall work in progress. 15. Nagar Panchayat (PS-4) - Excavation under progress. 16. Block Campus (PS-5)-Wall Casing completed upto 2.4m height. 17. Nagar Panchayat (PS-5)-Well Casing completed upto PL. 18. Navagachla High School (PS-6)-Well 3.55 height casting completed, DG, HT, Transformer room work completed upto PL. Retaining wall 1st Lift Completed, Rest in progress. 19. Rising Main (Pipeline)-3.1m Pipe laying work Completed, Rest in progress. 20. Restoration work under progress.	1. Boundary Wall-90% mechanical work completed, Rest in progress. 2. Staff Quarter-Finishing work in progress. 3. HT Panel & Transformer-Completed. 4. Chlorination Building-Completed. 5. Fine Screen and Grid Chamber-Civil work Completed, Rest in progress. 6. Admin Building-Finishing work in progress. 7. Air Blower Building-Civil finishing work in progress & 50% mechanical work completed, Rest in progress. 8. Sludge Thickener-65% Mechanical work completed, Rest in progress. 9. Staff Quarter-Finishing work in progress. 10. HT Panel & Transformer-Completed. 11. Chlorination Building-Completed. 12. DG-03 Installed. 13. Uplift (PS-1)-Civil work of Well inlet chamber & Transformer Platform, HT Room completed, Boundary wall, DG Room, Pl. Retaining wall 1st Lift Completed, Rest in progress. 14. Block Campus (PS-2)-Well foundation & Boundary wall work in progress. 15. Nagar Panchayat (PS-4) - Excavation under progress. 16. Block Campus (PS-5)-Wall Casing completed upto PL. 17. Nagar Panchayat (PS-5)-Well Casing completed upto PL. 18. Navagachla High School (PS-6)-Well 3.55 height casting completed, DG, HT, Transformer room work completed upto PL. Retaining wall 1st Lift Completed, Rest in progress. 19. Rising Main (Pipeline)-3.1m Pipe laying work Completed, Rest in progress. 20. Restoration work under progress.	1. Boundary Wall-90% Work Completed, Rest in progress. 2. Staff Quarter-Finishing work in progress. 3. SBR-Civil work completed & 50% Mechanical work Completed, Rest in progress. 4. CCT work complete. 5. Fine Screen and Grid Chamber-Civil work completed & 90% mechanical work completed, Rest in progress. 6. Admin Building-Finishing work in progress. 7. Air Blower Building-Civil finishing work in progress & 50% mechanical work completed, Rest in progress. 8. Sludge Thickener-65% Civil work Completed, Rest in progress. 9. Staff Quarter-Finishing work in progress. 10. HT Panel & Transformer-Completed. 11. Chlorination Building-Completed. 12. DG-03 Installed. 13. Uplift (PS-1)-Civil work of Well inlet chamber & Transformer Platform, HT Room completed, Boundary wall, DG Room, Pl. Retaining wall 1st Lift Completed, Rest in progress. 14. Block Campus (PS-2)-Well foundation & Boundary wall work in progress. 15. Nagar Panchayat (PS-4) - Excavation under progress. 16. Block Campus (PS-5)-Wall Casing completed upto PL. 17. Nagar Panchayat (PS-5)-Well Casing completed upto PL. 18. Navagachla High School (PS-6)-Well 3.55 height casting completed, DG, HT, Transformer room work completed upto PL. Retaining wall 1st Lift Completed, Rest in progress. 19. Rising Main (Pipeline)-3.1m Pipe laying work Completed, Rest in progress. 20. Restoration work under progress.	1. NCC from RCD not received yet. 2. NCC from RCD Road has started. 3. NCC from RCD for 270 Mts. 4. NCC from RCD for 270 Mts. 5. NCC from RCD for 270 Mts. 6. NCC from RCD for 270 Mts. 7. NCC from RCD for 270 Mts. 8. NCC from RCD for 270 Mts. 9. NCC from RCD for 270 Mts. 10. NCC from RCD for 270 Mts. 11. NCC from RCD for 270 Mts. 12. NCC from RCD for 270 Mts. 13. NCC from RCD for 270 Mts. 14. NCC from RCD for 270 Mts. 15. NCC from RCD for 270 Mts. 16. NCC from RCD for 270 Mts. 17. NCC from RCD for 270 Mts. 18. NCC from RCD for 270 Mts. 19. NCC from RCD for 270 Mts. 20. NCC from RCD for 270 Mts.
16	I&D works and STP at Sonepur S.G. Cont & S.N. Enviro	30.53 32.8077	28.35 Cr. (Cost-14.20 Cr. And O&M- 15.16 Cr.) 04-06-18	15.02.21	9.32	Work - 8.13 Contingent - 0.37 Unaudited Mob. Advance - 0.61 Other expenses-0.0118 Total - 9.32	74%	STP - 8 MLD SFS-5 Nos. and I&D	1. Admin Staff Building completed. 2. Panel Room 1st floor slab casted and brick work is in progress. 3. Clear Water Tank completed. 4. UV Chamber is completed & 5th and final lift work is in progress. 5. SBR 4th lift completed & 5th and final lift work is in progress. 6. Well 3rd lift completed. 7. Airblower Shed Work has been started. 8. 3rd Lot of Electro-Mechanical Equipments reached at site. 9. Pipe laying of 3020 Mts done. 10. Manhole completed - 50 Nos.	1. Admin Staff Building completed. 2. Panel Room 1st floor slab casted and brick work is in progress. 3. Clear Water Tank completed. 4. UV Chamber is completed & 5th and final lift work is in progress. 5. SBR 4th lift completed & 5th and final lift work is in progress. 6. Well 3rd lift completed. 7. Airblower Shed Work has been started. 8. 3rd Lot of Electro-Mechanical Equipments reached at site. 9. Pipe laying of 3020 Mts done. 10. Manhole completed - 50 Nos.	1. Panel Room 1st floor slab casted & brick work is in progress. 2. Admin Staff Building completed. 3. Clear water tank completed. 4. UV chamber completed. 5. SBR 4th lift completed & 5th and final lift work is in progress. 6. Well 3rd lift completed. 7. I&D work of approx 3020 Mts pipe laying done & 50 Manholes completed. 8. 3rd Lot of Electro-Mechanical Equipments reached at site. 9. Pipe laying of 3020 Mts done. 10. Manhole completed - 50 Nos.	1. NCC from RCD not received yet. 2. NCC from RCD Road has started. 3. NCC from RCD for 270 Mts. 4. NCC from RCD for 270 Mts. 5. NCC from RCD for 270 Mts. 6. NCC from RCD for 270 Mts. 7. NCC from RCD for 270 Mts. 8. NCC from RCD for 270 Mts. 9. NCC from RCD for 270 Mts. 10. NCC from RCD for 270 Mts. 11. NCC from RCD for 270 Mts. 12. NCC from RCD for 270 Mts. 13. NCC from RCD for 270 Mts. 14. NCC from RCD for 270 Mts. 15. NCC from RCD for 270 Mts. 16. NCC from RCD for 270 Mts. 17. NCC from RCD for 270 Mts. 18. NCC from RCD for 270 Mts. 19. NCC from RCD for 270 Mts. 20. NCC from RCD for 270 Mts.

15/11/21

15/11/21

689

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.03.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES CoI/GoB (Rs. in Cr.)	Agreement Amount Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Copalganj	8.25	7.35 04.07.2020	03.08.21	4.19	Work - 4.15 Other - 0.0427 Total - 4.19	65.20%	1. Development of Dumariya Ghat (50m wide & 21m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (50m wide & 21m deep = 1260 sqm) - 01 No. 3. High Mast Light - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Pavement work in progress of 1st Ghat and 2nd Ghat. 6. Embankment work in progress of 1st Ghat and 2nd Ghat. 7. Toilet (Chl) work in progress of 1st Ghat and 2nd Ghat. 8. Embankment protection work in progress.	1. Pavilion work in progress of 1st & 2nd Ghat. 2. High Mast lights work completed. 3. Tie Beam - 07 Rows have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Pavement work in progress of 1st Ghat and 2nd Ghat. 6. Embankment work in progress of 1st Ghat and 2nd Ghat. 7. Toilet (Chl) work in progress of 1st Ghat and 2nd Ghat. 8. Embankment protection work in progress.	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Pavement work in progress of 1st Ghat and 2nd Ghat. 6. Embankment work in progress of 1st Ghat and 2nd Ghat. 7. Toilet (Chl) work in progress of 1st Ghat and 2nd Ghat. 8. Embankment protection work in progress.	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Escalation - 16.39 CSOC - 9.58 Other - 6.79 Total - 311.05 (Additional expenses due to revised work scope as per revised AASER)	33%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building completed at Bahwa Ghat. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. 4. Crematorium at Gulvihat - completed. 5. Start cremation by PMC. 6. Ghats and Promenade with building and landscape completed. 7. Start cremation by PMC. 8. Promenade - 5.5 km completed.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building completed at Bahwa Ghat. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. 4. Crematorium at Gulvihat - completed. 5. Start cremation by PMC. 6. Ghats and Promenade with building and landscape completed. 7. Start cremation by PMC. 8. Promenade - 5.5 km completed.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building completed at Bahwa Ghat. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. 4. Crematorium at Gulvihat - completed. 5. Start cremation by PMC. 6. Ghats and Promenade with building and landscape completed. 7. Start cremation by PMC. 8. Promenade - 5.5 km completed.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building completed at Bahwa Ghat. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. 4. Crematorium at Gulvihat - completed. 5. Start cremation by PMC. 6. Ghats and Promenade with building and landscape completed. 7. Start cremation by PMC. 8. Promenade - 5.5 km completed.	contractor not mobilized personnel from September 2019. Time extension was given till 20.05.2020. Extension has been given to submit Extension of Time but contractor not attended till date. Estimate of cost along with Architectural Drawing for three Ghats (Bahwa Ghat, Mahaveer Ghat and Naurzar Ghat) at GRCP Project. Pains submitted by Mr. Sen & Lall. Consultant has been reviewed by BUDCO. Approval for preparation of Final Design & Drawing and required BSR. Mr. Sen & Lall has submitted final design drawing of 03 ghats and the design drawing was forwarded for vetting to IIT, Patna. IIT Patna has demanded Rs. 5,50,000/- vetting charge and the same has been paid to IIT. Vetting of Design/drawing is in process at IIT, Patna (Bihar). Vetting of Design/Drawing of three Ghats (Bahwa Ghat, Mahaveer Ghat and Naurzar Ghat) has been submitted by IIT Patna and the same has been given to Contractor Mr. L&T to start the work. After giving several reminders Contractor Mr. L & T is not taking interest to start the work.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 Total - 0.0526	11%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	55 Nos. Pile casting done at Sidhi Ghats 58 Nos. Chandwara Ghats.	(i) 29 No. Pile Casting at Chandwara Ghat. (ii) 56 No. Pile Casting Done at Sidhi Ghat. (iii) 87 No. Pile Casting Done at Chandwara Ghat.		Work in progress at Sidhi Ghat & Chandwara Ghat. Drawing of Akhara Ghat in vetting/approval in process.

Manager Finance-cum-In charge
General Manager (Finance)
BUDCO, Patna

Executive Engineer (NMCG)
UD&HD

Chief Engineer (NMCG)
UD&HD

656

5/4/21

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.03-2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.44/0486	05-03-18 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is 01.04.2021. Till the last date 3 bids has been received. Tender evaluation is in process.
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Board approval has been obtained on 28.12.2020. LOA has been issued on 05.01.2021. An observation of LOA has been given by M/s Adani Enterprises which has been sent to SMCG on 28.01.2021 for providing direction.
3	I&D works and STP at Khagana	4.5	-	21.00	12/24/2018	0.11	-	Till the last date of Bid receiving 12.01.2021, Three Bid has been received. Bid evaluation under process.
4	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation Report was sent to NMCG. NMCG observation dated 04-01-2021 were complied on 22-01-2021 and compliance sent to NMCG through SPMG. Hon'ble patna High Court has passed order with respect to petition filed by M/s EMS Infracon. Compliance under progress.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Till the date of Bid receiving 01.02.2021, Four Bids have been received. Bid evaluation under process.
6	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bids were received. No any Bid was found technically responsive. Re-Tender to be published.
7	I&D and STP, Kahalgaoon	6	-	25.77	12/31/2019	0.05	-	Re- Tender has been published on 16.01.2021, The last date of Bid receiving is on 19.02.2021. Four bids have been received. In which 01 bidder has submitted Bid Document cost in favor of EE. BUDICO instead of M.D Buidco, Hence only 3 Bidder found eligible. Evaluation is in process.
8	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Re-tender published on 13.11.2020, Two bids have been received. Technical evaluation under progress. Experience certificate verification under progress.

(Signature)



(बिहार शहरी आधारभूत संरचना विकास निगम लि०)

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनाल रोड, राजापुर -पटना : 800001

email - Cgmbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-2)- 2592

दिनांक:- 7/4/21

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न०वि० एवं आ०वि० (बुडको)।

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह मार्च 2021 के संबंध में।

प्रसंग:- इस कार्यालय का आदेश संख्या 38, दिनांक 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह मार्च 2021 को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न०वि० एवं आ०वि०, (बुडको)।

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - March 2021

653

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मार्च-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फंड- संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt- 28.3.16 LOA-35.1230 It No-2514 dt-4.10.16	Rs. 35.1230 It No-SBD- 01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.94 km HSC-5209 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0.03 km HSC-66 OHT-1 in progress Tubewell- Pump House- Pump Motor - Transformer-	Pipeline-51.97 km HSC-5275 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	13
2	मोतिहारी जलापूर्ति योजना फंड- संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt- 16.5.18 LOA-70.3254 It No-1180 dt-25.6.18	Rs. 70.32 It No-SBD- 02/18-19 dt-28.7.18	17.07.20 (18 Months)	52.00	37.49	37.49	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-92.44 km HSC-1733 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	Pipeline-5.15 km HSC-730 OHT-2 in progress Tubewell-0 Pump House-2 in progress Pump Motor -2 Transformer-4	Pipeline-97.59 km HSC-2463 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	
3	ढाका जलापूर्ति योजना फंड- M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.5565 It No-1645 dt-19.11.14	Rs. 7.5565 It No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फंड- M/S Ashoka Tubewell	रशि-05.08 करोड़ letter no- 139e15-03- 2018	रशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	कसरिया जलापूर्ति योजना फंड- Canadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.4832 It No-1685 dt-21.11.14	Rs. 7.4832 It No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कसरिया जलापूर्ति योजना फंड- Canadhipati Construction Pvt. Ltd	रशि-03.05 करोड़ letter no- 139e15- 10.09.18	रशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928		Pipeline-14.43 km HSC-928	

652

2

रशि

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	संवि-29.69, letter no-596, Date- 28.03.2016	रशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	संवि-70.96	रशि-61.57	23.07.2020	48.80	35.01	31.01 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-93.40 km HSC-9173 OHT-4 in progress Tubewell-10	Pipeline-1.34 km HSC-146 OHT - 4 in progress Tubewell - 1	Pipeline-94.74 km HSC-9319 OHT-4 in progress Tubewell-11	
3	देरिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संवि-97.25, letter no- 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20	66.04	52.88	35.84 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-103.24 km HSC-7798 OHT-6 in progress Tubewell-18	Pipeline-13.5 km HSC-924	Pipeline-116.29 km HSC-8722 OHT-6 in progress Tubewell-18	
4	राननगर जलापूर्ति योजना, फेज- II	संवि-2.57 139/15-03-2018	रशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18				PHE & Electrification work	95% work completed		95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18				PHE & Electrification work	95% work completed		95% work completed	

Am

Q

630

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m

Raj Pratap Singh
07/04/2021
AE

TS to E.
07/04/21
Chief Engineer
(WSD), North Bihar

07/04/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मार्च-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28 03 16	राशि-42.13 करोड़ 04 03 19	03.09.18 (Extend to 30.04. 9)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08 2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08 2020
2	हाजीपुर जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16 01 2018	राशि- 86.57 करोड़ 04 07 13	03.07 20	47.34	43.40	27.34	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-143.64 km HSC-7569 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-2.54 km HSC-398 OHT-2 progress Tubewell-0 Pump House-4 Pump Motor-4 Transformer-8	Pipeline-146.18 km HSC-7967 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	

Pri. Sankar
07/04/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

648

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मार्च-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतमढ़ी जलपूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.72	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-57.17 km HSC-3500 Pump House-4	completed
2	सीतमढ़ी जलपूर्ति कार्य। फेज-II संवेदक - श्री रामचरण साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-1000S	completed	completed	Pipeline-21.47 km HSC-1000S	completed

Raj. Ramachandh
10/04/2021
AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मार्च-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फंज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फंज-II सवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

R. P. Singh
07/04/2021
AE

TS to CE
07/04/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

648

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

मार्च-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement t Date of Completio	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution	
									Upto Previous Month	During this Month	Total Progress		
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	172.89 Cr. Letter No.-316 Dated-31.01.2019	4	5	6	7	8	9	10	11	12	13
			18340.80027 BUIDCo/SIU-6/Yo-109/18-50-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv.-2.3 cr, Mob. Adv.-7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	(i) Mithanpura drain construction work in progress. (ii) STP construction at Tirhut canal soil sample taken for testing purpose and water pumped out at site. (iii) Manikaman STP site layout don by agency. (a) Soil sample taken from STP site for testing pupose (b) Boundary wall work in progress, which is stopped dated 26.02.2021 in light of CO Mushtharu memo no. 755 dated 25.02.2021	(i) Contractor has setup its logistics and plant site at Manikaman Mushahari. (ii) NOC given by RCD vide letter no.2270 dated 12.10.2020. (iii) Vetted design and drawing of Mithanpura drain by NIT Patna, approved by BUIDCo committee after/ward letter issued dated 21.01.2021 for commencement of work accordingly. (iv) NOC for Land of Tirhut Canal is received vide Engineer-in-Chief (HQ) Water Resource Department vide letter no. (Mo)2-Mothhari+51/2020-49, dated 14.01.2021 (v) For STP construction at Tirhut canal Geo technical investigation report has been received vide Report No.-110321/CIV/07352 dated 16.03.2021. (vi) Manikaman STP site layout done by agency with help of district administration dated 04.02.2021.	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.		
2	बाई नो-7 धनसीला कर्मी के घर से मसिहरी स्थित लाईन लेकर विजय कुमार के घर भाया एव नाला निर्माण करी। Sri Manoj Kumar Bharti	विशेष सचिव, नोडिओ एवं आओडि विहार,पटना का पत्रांक-07 दिनांक-27.09.18 शशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19,29733		Road & Drain	Drain Work Complete. Road work 150 mtr.	complete			
3	बाई नो-46 आरओडी श्रीवासन सेम में रामप्रसाद शर्मा के घर से पेना रोडर के मकान होते हुए भाया सीता राम पाण्डेय महता जी के घर से भाया अरुण साह उत्तापल रंजन जी के मकान से प्रेमकंट के मकान तक पथ एवं नाला निर्माण करी। Sri Chandan Kumar	विशेष सचिव, नोडिओ एवं आओडि विहार,पटना का पत्रांक-07 दिनांक-27.09.18 शशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete.	complete			
4	बाई नो-19 में पंकज माऊंट से अशुकाघट पट्टील पथ के सामने गली तक भाया सीओडी नहर इंटरनेशनल स्कूल तक पीओसीडी पथ सह स्वेव सहित आरओसीडी नाला निर्माण करी। M/s Singh Construction	विशेष सचिव, नोडिओ एवं आओडि विहार,पटना का पत्रांक-66 दिनांक-09.01.19 शशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.3	104.96		Road & Drain 1500 m	1500 mtr drain work completed	complete			

Run

OR

845

5	वार्ड संच-30 एवं 34 में परव मौखर में निर्माण कार्य। तब भावा गली नो-02 में निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-66 दिनांक-09.01.19 संचि-220.94 लाख	209-65131 0258D/2019-20 Dated-01.08.19	219.58	122.18	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed	80% Drain Complete 500 mtr road completed	
6	वार्ड संच-12 में चौडक/डिग कोलेनी होते हुए संच मणिरुण जी के घर भावा प्रभिल जायसदास जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-66 दिनांक-12.02.19 संचि-340.14600 लाख	315-94913 0358D/2019-20 Dated-01.08.19	340.14	242.53	133.55	Road & Drain	Drain Work Complete & 85% Road work completed	complete	
7	वार्ड संच-12 में चौडक/डिग कोलेनी होते हुए संच मणिरुण जी के घर भावा प्रभिल जायसदास जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-66 दिनांक-09.01.19 संचि-169.29 लाख	162-85098 19F2/2019-20 Dated-20.08.19	171.49	32.82561	32.82	Road & Drain 1220 m	20% Road Work Complete	75 m drain	255 m road 75 m drain
8	वार्ड संच-30 में प्रजापति ब्रह्मा कलमपुरा रोड एबीएस कॉचिंग तब चौडक/डिग कोलेनी होते हुए संच मणिरुण जी के घर भावा प्रभिल जायसदास जी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-66 दिनांक-09.01.19 संचि-11341 लाख	97-20344 20F2/2019-20 Dated-20.08.19	102.56	49.28	20.61	Road & Drain	60% Drain Complete & Road 356 m Complete	No work	60% Drain Complete & Road 356 m Complete
9	वार्ड संच-20 एवं 21 में राम जानकी मंदिर से खुला प्रसाद के दुकान तक तथा सुधार लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-66 दिनांक-09.01.19 संचि-207.2500 लाख	192-31963 22F2/2019-20 Dated-20.08.19	207.27	47.81	81.34	Road & Drain 1150 m	85% Drain Complete	drain 115 m	1150 m drain
10	वार्ड नो-17 बलुघाट डूल्हानी में बस-स्थान चौक होते हुए डग कपिलदेव सिंह के घर भावा प्रदुमन रावत रामसरखन लाल कर्ण के घर से दक्षिण डग चौडक/डिग कोलेनी के घर तक सड़क एवं नाला निर्माण कार्य। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-30 दिनांक-03.01.18 संचि-243.25600 लाख	216-94689 0458D/2019-20 Dated-28.02.20	213.01	27.08.20		Road & Drain 625 m	100% Drain Completed 50% Road completed	50m drain%	625 m drain 187 m road
11	लकडीहरी बौद्ध में भावा जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गौदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-07 दिनांक-27.09.18 संचि-361.155 लाख	341-16452 0558D/2019-20 Dated-28.02.20	180.5775	108.91	81.77	Road & Drain	50% Drain Complete & Road 30% Complete	Drain work 10%	50% Drain Complete & Road 30% Complete
12	वार्ड संच-02 में दिलिप कुमार के घर से रायकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नोडि एवं आडि विहार पटना का पत्रांक-80 दिनांक-12.02.19 संचि-103.93 लाख	86-6526 01F2/2020-21 Dated-17.06.20	51.965	16.12.20		Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road

Dr. Rakesh
07/04/2021
AE

TS to EE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	17.31	17.31	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-59.46 km HSC-7676 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	Pipeline-0.568 km HSC-418 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-60.028 km HSC-8094 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	
2	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.9383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	28.02	26.46	26.46	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-89.17 km HSC-5493 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-3.44 km HSC-348 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-92.61 km HSC-5841 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	

AE
07/04/2021

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

643

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मार्च-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज- II संयोजक-मैसर्स उमगा इफास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	4.32	4.32	Pipeline-46.56 km HSC-7611	Pipeline-38.89 km HSC-2656	Pipeline-1.10 Km HSC-69	Pipeline-39.99 km HSC-2725	

Rajendra Singh
AE
07/04/2021

TS
TS to CE
(WSD), North Bihar

Rajendra Singh
Chief Engineer
(WSD), North Bihar

642

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	67.07	61.11	58.06	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-112.39 km HSC-8441 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	Pipeline-13.57 km HSC-369 OHT-4 in progress Tubewell-0 Pump House-0 progress Pump Motor-0 Transformer-0	Pipeline-125.96 km HSC-8810 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	13
2	पूर्णिया जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	48.91	39.11	32.37	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-51.24 km HSC-1082 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	Pipeline-27.86 km HSC-418 OHT-3 in progress Tubewell-1 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-79.108 km HSC-1500 OHT-3 in progress Tubewell-8 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	

प्रति संवेदक
07/04/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

641

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	67.57	60.65	60.65	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-135.05 km HSC-10079 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-7.01 km HSC-590 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 no.	Pipeline-142.06 km HSC-10669 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	35.13	19.73	19.73	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-47.87 km HSC-2357 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-13.71 km HSC-506 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-61.58 km HSC-2863 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	

R. Bantay
07/09/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अभूत योजना अन्तर्गत दरभंगा जिलापूर्ति योजना।	67.99, letter no 2165 dated- 03.10.2016	61.84 Dated 16.07.2016	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-69.78 km HSC-10297 OHT-1 in progress Tubewell-7 Pump House-6	Pipeline-2.21 km HSC-698 OHT-1 in progress Tubewell-0 Pump House-0	Pipeline-71.99 km HSC-10995 OHT-1 in progress Tubewell-7 Pump House-6	
2	राज्य योजना अन्तर्गत दोनार मुन्ती से देहकी पुल तक नाला निर्माण कार्य। मै0-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-0 M Base-0 m Stem-0 M	PCC-600 M Base-530 m Stem-530 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एन0सी0 ऑफीस सक्का पुल तक अवशेष मार्ग में नाला एवं पथ जीपीडिएर एवं दरभंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचाकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत बाई सड़का 48 लेहरी, टोला कुशेश्वर से स्व0 समी अनीन, जेजुल्ला खों श्याम किशोर ब्रामन के घर होते हुए नरिचद के बगल में बलुआकी पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1500'0" Drain 1500'0"	completed	completed	PCC Road 1500'0" Drain 1500'0"	
5	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अनीन, जेजुल्ला खों मरिजाद पुरानी मुस्ली कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान बाँक तल दक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.9645666 Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 551'	drain 479'	drain 1030'	

Am

639

6	राज्ययोजनासमर्पित होता चौक से ओ. एम.सी.एल बच्य वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain -700 Paver Block - 500	PCC road - 0 drain - 250' Paver Block - 0	PCC road 1500' Drain -950 Paver Block - 500
---	---	----------------------	------------------------------	------------	---------	------	------	---	---	---	---

Ravi Ranjan Singh
07/04/2021
AE

TS to CTS
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अजायपुर जलपूर्ति योजना मोबाईल नं-9471009096 संवेदक का नाम-अर्चना कोरेक्टर	राशि- 1.89 करोड़ मंत्रालय- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.684	1.61	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आप्रक- 280/78010-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	23.75	9.05	3.44	1- Drain-14.19 KM 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-1	1.2 m wide Drain of length 310 m is completed 1 m wide Drain 183.5 m drain Watson Canal progress in 499 m Nil Nil	1.2 m wide Drain 0 m 1 m wide Drain 88.71 m Watson Canal progress in 499 m Nil Nil	1.2 m wide Drain of length 310 m is completed 1 m wide Drain 272.21 m drain Watson Canal progress in 499 m Nil Nil	

Pr. Penlooxh
07/04/2021
AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

634

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मार्च-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.5995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	11	12	13 Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress.

Ami Reddy
07/04/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

637

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	3	4	5	6	7	8	9	10	11	12	13
1		संवि-8291 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	69.46000	64.020	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-172.36 km HSC-17211 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply). 14 installed	Pipeline-2.03 km HSC-673 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-174.393 km HSC-17884 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply). 14 installed	
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	संवि-395 करोड़ मंजूर- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.750	2.520	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.33km HSC-3929	Pipeline-0.0 km HSC-322	Pipeline-16.33km HSC-3929	
3	सहरसा स्टर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	संवि-54.9020 करोड़ 24/मार्च-02-01/2017- 306 नमिले अति एवं तिथि- 25.03.2017	संवि - 55.50 करोड़ 24.07.2017	23.01.2019	32.76	29.40	26.79	Construction of 11.50 KM Drain	7.32 Km completed	480 mtr	7.80 Km Drain completed	

Dr. Pankaj
27/04/2021
AE

TS to CE
27/04/21

TS to CE.
(WSD), North Bihar

Chief Engineer
27/04/21
(WSD), North Bihar

55

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फंज- I	राशि-15.88 करोड़ 13.07.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09-06-17	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run
2	मधेपुरा जलापूर्ति योजना फंज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.07 km HSC-3331	Pipeline-0.043 km HSC-11	Pipeline-37.113 km HSC-3342	

Ravi Baskin
07/04/2021
AE

TS to
TS to
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

634

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मार्च-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मित जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मित जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरराइज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक का नाम-गणधिवि कस्तूरेश्वर	19.91 134/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-42.09 km HSC-3148	Pipeline-0.9 km HSC-65	Pipeline-42.997 km HSC-3213	
5	सुपौल स्टीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 230/2018-02-03/2018-119, नविस एव अति एव लिमि- 20.02 2018	राशि - 20.73 21.12.2018	20.06.2020	11.04	11.04	11.04	Construction of Storm Water Drainage 5.5 km	2.80 Km completed	0.11 km Drain	2.91 Km Drain completed	

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to C.E.
(WSD), North Bihar

[Signature]
07/04/2021
AE

633

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-56.25 करौड़ पत्रांक-421 दिनांक-02.03.2016	सशि-61.71. लेटर नो- 1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-67.76 करौड़ पत्रांक-108 दिनांक-17.01.2018	सशि-65.90. 24.08.18	23.08.2020	47.76	31.27	31.27	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-86.51 km HSC-10642 OHT-0 Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	Pipeline-2.85 km HSC-1125 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-89.36 km HSC-11767 OHT-0 Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	8.53	8.53	8.53	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-380 mtr Wall-350mtr Cover-250 mtr	Khanua Nala (A) No work Khanua Nala (B) Raft-144 mtr Wall-120 mtr Cover-80 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-524 mtr Wall-470mtr Cover-330 mtr	-
4	टेकनी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आरसीसी नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2660 m	100 mtr RCC Drain	-	100 mtr RCC Drain	-

(Signature)
Chief Engineer
(WSD), North Bihar

(Signature)
TS to CE,
(WSD), North Bihar

(Signature)
AE
07/04/2021

632

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-37.17, पत्रांक-421, दिनांक-02.03.2016	सशि-40.75, दस्तावेज- 05.05.2016	31.08.2018 after EOT 30.04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-71.65 पत्रांक-108, दिनांक-17.01.2018	सशि-70.57 24.08.18	24.07.20	28.00	28.00	35.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-109.92 km HSC-7628 OHT-3 in progress Tubewell-5 Pump Motor-0 Transformer-0	Pipeline-2.23 km HSC-300 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-112.15 km HSC-7928 OHT-3 in progress Tubewell-5 Pump Motor-0 Transformer-0	-

AE
07/04/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मार्च-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलपूर्ति योजना फेज- I सर्वेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	42.27	42.27	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-107.659 km HSC-9233 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-3.51 km HSC-371 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-111.17 km HSC-9604 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	
2	बेगुसराय जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	22.38	22.38	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-58.68 km HSC-5668 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	Pipeline-5.139 km HSC-262 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-63.819 km HSC-5930 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	

Pr. For 100%
07/04/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

032

(629)

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

पत्रांक 9/210-1704/20(II)-223 पटना, दिनांक 06/04/2021 /

पत्रांक—

दिनांक—

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

E.E.
31/4

विषय :- माह मार्च-2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह मार्च 2021 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त। (कुल-12 पृष्ठ)

9/210 11/04
2021
न/न/न

विश्वासभाजना,
मुख्य अभियंता,
दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग,बिहार, पटना।

48/11/23
02/04/21

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन मार्च-2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remark ₹	
									UP to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	339.38cr	1. Agreement dated 20/02/2017 -275.21 CR 2. Supplementary Agreement dated 25/06/2018- 13.95 CR	04.05.2013/ Extended date of completion 06.02.2021	228.420	227.610	69 percent	Block-A	Rcc completed	Finishing work in progress	92%	1 Balance outstanding to be cleared INR 24.1 or immediately. 2. Litigation of southern boundary to be resolved.	
								Block-B	Rcc completed	Finishing work in progress	85%		
								Block-C	Rcc completed	Finishing work in progress	97%		
								Block-D	4th floor Roof slab RCC work in progress	RCC roof slab complete.	78%		
								STP	Baffle wall RCC in progress	Balance baffle wall Rcc in progress.	80%		
								UGT	Rcc work completed	Map to start Pump erection & pipeline work	85%		
								SUBSTATION	Building completed	Commissioning to take place	100%		
								AC PLANT ROOM	Building completed	External painting work to start	100%		
								DRIVERS DORMITORY	Rcc completed	Block work & plaster work in progress	86%		
								ELEVATED CORRIDOR	RE Wall 60 m sand completion completed.	Panel erection completed	95%		
								BUS SHED	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preparation work in progress.	30%		
								INTERNAL ROAD WORK (RIGID PAVEMENT)	1282 rmt completed	Balance RCC under progress	80%		
								BOUNDARY WALL	Rcc work in progress	Balance brickwork, plaster & grill fixing work under progress for East and North side.	56%		
								TERMINAL BLOCK	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	37%		
2	मद्यरा शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संविदा का नाम-ARS	राशि - 28.06 करोड़ पत्रांक - 45 दिनांक - 20 09/2014 एवं	राशि-25,20,08,336.00	22.12.2018	23.99		25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room -Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	सुपरीवेस प्रारंभिक स्थापना में दिनांक 20 09/2014 एवं	
									District-Patna				
List of Project Patna West										District-Patna			

[illegible]

[illegible]

[illegible]

[illegible]

69

[illegible]

[illegible]

क्रमांक तथा विभिन्न आयामों का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	0.12473 DM, Buar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	PARK	Work Completed	सिमेंट की कमी,
बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	0.4814100 DM, Buar LT05-1428 DT 27.12.2017	0.3950593 05.06.2018	04.09.2018	0.240705	0.240705	PARK	Work Completed	सिमेंट की कमी,
बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	0.3183200 DM, Buar LT05-4228 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.159316	0.159316	PARK	Work Completed	सिमेंट की कमी,
बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	2.82455	2.161731 30.12.2015	29.6.2017	3.11	2.05933	Building with PHE, Electrification.	Building Completed 95%	
List of Project (Gaya) District								
1	Amount-10.48 Letter no-2692 Dated-30.06.2019 Agreement Date-31.05.2019	Amount-5.44 15.06.2015 Revised 9.86				(i) Bus Terminal (ii) Toilet (iii) Shops (iv) Compound (v) Internal Road (vi) Path way & Landscaping (vii) Electric work (Internal & external) (viii) PHE Work (Internal & external)	बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	सिमेंट की कमी,
2	Amount-2.54 Letter no-54 Dated-05.09.2018 Agreement Date-27.07.2019	Amount-1.7926	31.08.2020	7.655	6.868	(i) Boundary (ii) Repair of Pond (iii) Pathway (iv) Guard Room & Ticket Counter (v) Gashbo (vi) Cafeteria & Toilet Block (vii) Painting, Plastering of boundary wall (viii) Dewatering and Desilting of pond	बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	सिमेंट की कमी,
3	Amount-0.38886 Letter no-123 Dated-29.07.2018 Agreement date-31.07.2019	Amount-0.2463	30.01.2020	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	बाल्टर तथा प्लास्टर का विवरण (सिमेंट, बाल्टर, प्लास्टर, रंग, आदि)	सिमेंट की कमी,



[illegible]

List of Project Nalanda District.									
2	Upgradation and beautification of ver- kumar singh at at ramia maldan dise - bhojpur kumar slugh	Letter no - 03/Amru-03- 15/2016 333. Date 09/03/2017 (LCHD)	0.381	01/10/2017	4 month (01/02/2018)			0.154	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
1	वार्ड नं०-23 में रामचन्द्रपुर बिहार रस्ता के पर से सड़िप नदीका बर होत हु आवाज के पर से सड़िप नदीका बर होत हु पर होत हु नदीका बर होत हु पर होत हु नदीका बर होत हु पर होत हु नदीका बर होत हु (विशेष विवरण देत)	68.610	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020		34.405	33.883	33.883	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
2	वार्ड नं०-21 में सुकला देवीनगर में लुपुपुपु 31 में सटे पटिन बरन निली के पर से सड़िप नदीका बर होत हु पर होत हु नदीका बर होत हु पर होत हु नदीका बर होत हु पर होत हु नदीका बर होत हु (विशेष विवरण देत)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020		22.765	22.765	22.765	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
3	वार्ड नं०-44 में सदाय की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से (विशेष विवरण देत)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 dt. 20.03.2020	19.09.2020		37.980	37.891	37.891	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
List of Project Nawada District.									
1	वार्ड नं०-7 में सदाय की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से (विशेष विवरण देत)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 dt. 20.03.2020	19.09.2020		37.980	37.891	37.891	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
2	वार्ड नं०-7 में सदाय की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से (विशेष विवरण देत)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 dt. 20.03.2020	19.09.2020		37.980	37.891	37.891	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
List of Project Banka District.									
1	वार्ड नं०-1 में सदाय की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से (विशेष विवरण देत)	0.8519564	18-08-2020 and 0.7625405	17-02-2020		0.448792 (in Cr.)	0.2180149	0.2180149	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress
2	वार्ड नं०-1 में सदाय की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से नदीनिल की के नदीनिल पर से (विशेष विवरण देत)	0.1412	22-05-2020 and 0.09876	21-09-2020		0.0706 Cr.	0.0559656	0.0559656	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress

[illegible]

[illegible]

Compiled as reported by respective Executive Engineers

06.04.21

Assistant Engineer

S to CE(South) Infra

Chief Engineer(South) Infra



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक- 2508
प्रेषक,

दिनांक- 05/4/2021

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - मार्च, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

Mukesh JI (DE)
05/4/21

विश्वासभाजन

05/4/21

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

18/1/21

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – मार्च – 2021

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	प्रदत्ता जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna स्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49, 708.1855 करोड़ UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	1970.81855 Lakh	1661.37517 Lakh	8	9	10	11	12	13
								Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr.)	60792	1689	62481	Over all Physical Progress - 85%
								House Connection - 33120 nos	5813	358	6171	
								Pump House - 05 nos.	4 completed & 1 under progress.	4 completed & 1 under progress.	5 completed	
								Tube well - 05 nos.	5 completed	NIL	5 completed	
								OHSR- 05 nos				
								Shiekhpora - 01	completed	completed	Completed	Over all Physical Progress - 94%
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	55 % WIP	1% WIP	56%	
								Adalatganj - 01	98 % Completed	1 % WIP	99% Completed	
3	बेहर से मीठापुर ड्रेनेज योजना संवेदक-सामावू एवं राजीव रेलम जे.पी	राशि - 48, 9499 करोड़ पत्रांक-108, दिनांक-21.07.18 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	2473.7083 Lakh	1837.9285 Lakh		Precast length of drain-7119m Sump capacity(2375KL)- 1nos Pump & motor capacity- 31.50HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 3827 m. Sump (capacity 2375 KL) - Raft to 3rd beam level column in progress.			
4	नगर पंचायत दानापुर निवास अन्तर्गत खंडी सो-32 अन्तर्गत निवास क्षेत्र-1 दीपा प्रदत्ता अवस्थित सवारी क्षेत्र (एस कोर्ट) अन्तर्गत निवास क्षेत्र-2 के अन्तर्गत दीपा निवास क्षेत्र-3 के अन्तर्गत एस कोर्ट के अन्तर्गत निवास क्षेत्र हनुमान हाउसिंग क्षेत्र कार्य	0.35048 & 16/12/13 18	0.3022205/ 16.01.19	15.07.19	0.176	0.17524		Drain - 600 ft Road - 700 ft	Work completed			अधिकांश कार्य सम्पन्न।
5	नगर पंचायत दानापुर निवास अन्तर्गत खंडी सो-37 अन्तर्गत निवास क्षेत्र-1 दीपा प्रदत्ता अवस्थित सवारी क्षेत्र (एस कोर्ट) अन्तर्गत निवास क्षेत्र-2 के अन्तर्गत दीपा निवास क्षेत्र-3 के अन्तर्गत एस कोर्ट के अन्तर्गत निवास क्षेत्र हनुमान हाउसिंग क्षेत्र कार्य	0.44938 & 12/24/26 12 18	0.3866381 /13.02.19	12.08.19	0.22469	0.2157		Drain - 600 ft Road - 600 ft	Work completed			अन्तर्गत पर अधिकार के कारण कार्य बन्द।
6	नगर पंचायत दानापुर निवास अन्तर्गत खंडी सो-37 अन्तर्गत निवास क्षेत्र-1 दीपा प्रदत्ता अवस्थित सवारी क्षेत्र (एस कोर्ट) अन्तर्गत निवास क्षेत्र-2 के अन्तर्गत दीपा निवास क्षेत्र-3 के अन्तर्गत एस कोर्ट के अन्तर्गत निवास क्षेत्र हनुमान हाउसिंग क्षेत्र कार्य	0.19666 & 07/27/09.20	0.1678662/ 26.08.19	25.02.2020	0.19666	0.17255		Drain - 320 ft Road - 300 ft	Work completed			सम्पन्न हो चुका है।

614

4

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	नगर पंचायत बंगलपुर निवासी अमरगं वाई रोड - 35 में अतिरिक्त सड़क निर्माण अंशक मुहाना पटल के घर लॉट से सी हिरिकर पाटवा के मकान तक पेन्सिलीनी पथ एवं आरसीसी मल निर्माण कार्य कुशल कुमार	0.3834 & 9/28/02 19	0.3177348/ 06.09.19	05.03.2020	0.3834	0.32985	0.18562	Drain - 712 ft Road - 712 ft	Work completed		Work completed	सुरक्षित हो चुका है।
8	नगर पंचायत बंगलपुर निवासी अमरगं वाई रोड-35 में मुहाना रोड से मेडिटिक जलकारी सिटी अनामेटि होतें हुए अनित जी के मकान से सत्य कुमार चण्णायाम जी के मकान से सुरेश जी के मकान तक पेन्सिलीनी पथ एवं आरसीसी मल निर्माण कार्य कुशल कुमार	0.8314 & 9/28/02 19	0.6931516 13.11.19	12.06.2020	0.4157	0.41366	0.41366	Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	अधिकतम सम्पत्ति।
9	नगर पंचायत बंगलपुर निवासी अमरगं आपसीपुष्पा मंड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण दुर्गम सेन 90-08 में पथ एवं आरसीसी मल निर्माण कार्य एम कन्दकान	0.41246 & 07/27/09 19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	जमीन विवाद के कारण कार्य बन्द
10	नगर पंचायत बंगलपुर निवासी अमरगं वाई रोड-37 के विधायक नगर में पथ रोड से विरट गार्ड के घर तक पथ में पेन्सिलीनी डलाई एवं आरसीसी मल निर्माण कार्य मनीष कुमार	1.82467 & 07/27/09 18	1.4692975 / 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain - 2340 ft Road - 2015 ft	Drain - 2340 ft Road - 2015 ft		Drain - 2340 ft Road - 2015 ft	कार्य पूर्ण
11	नगर पंचायत बंगलपुर निवासी अमरगं वाई रोड-37 के विधायक नगर में पथ मकान तक आरसीसी मल, कुम्हार लाल एवं आरसीसी सड़क निर्माण कार्य सर्वीय घटवाल	0.18971 & 07/27/09 18	0.1690775 / 26.08.19	25.11.19	0.09487	0.09296	0.09296	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अधिकतम सम्पत्ति।
12	वाई रोड 15 में सैफ ऑफ इंडिया से सरे सिटी ऑफिस तक आरसीसी मल निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.22343	0.31453	0.31453	Rec drain 1804 feet	Drain - 1100 ft	Drain - 1100 ft	Drain - 1100 ft	
13	कैप्टनजी 16 में कुलवारी शरीक स्थित नगर सिंह चौक तक स्ट्रीट लाइट स्तंभ वाले निर्माण कार्य-2 सिद्धेश-मंदर इंडिया	12.10 11/6/19.02.19	10.8	25.12.19	7.0273	3.33	2.646	drain 2409 mtr	Drain - 1100 m	200 m	Drain - 1300 m 54% completed	कार्य को पूर्ण करने हेतु कई बार लिखित एवं मौखिक निर्देश दिया गया है। इस हेतु Alignment से पथ को हटाने हेतु सर्वेक्षण निदेशक पत्र क्रमांक 30-2 डूकाल पटना का पत्र क्र - 230 दिनांक - 28.08.2019 एवं इस कार्यतय का पत्र क्र - 905 दिनांक - 10.10.2020 द्वारा खिला वन पदाधिकारी, पटना से अनुरोध किया गया है। बिजली पोल को हटाने हेतु इस कार्यतय का पत्र क्र - 828 दिनांक - 15.09.2020 पत्र क्र 904 दिनांक - 10.10.2020 एवं पत्र क्र - 942 दिनांक - 28.10.2020 द्वारा कार्यतय अभिलेख विद्युत आपूर्ति प्रपण्ड, कुशांत पटना से अनुरोध किया गया है। सिव्वाट के पत्र क्र 1 एवं कुलवारी शरीक का पत्र क्र 1 सामने कारी मंदिर के समीप जमीन की गयी करने हेतु अटलाधिकारी, कुलवारी शरीक को इस कार्यतय के पत्र क्र - 591 दिनांक - 28.09.2020 पत्र क्र - 908 दिनांक - 12.10.2020 एवं पत्र क्र - 1084 दिनांक - 30.12.2020 द्वारा अनुरोध किया गया है।
14	कुलवारी शरीक खोला ईमली से भात सिंह चौक तक स्ट्रीट लाइट स्तंभ स्थापना निर्माण कार्य-3 सिद्धेश-मंदर इंडिया	13.16 11/6/19.02.19	12.31	25.12.19	8.291	8.21	3.29	drain 3350 mtr	Drain 3200 m		Drain 3200 m 96% Completed.	

AP

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
								Upto Previous Month	During the Month	Total Progress	
15	कनुका जलपूर्ति योजना (फेज-2) M/s Bhugan Infracon Pvt. Ltd	6.08929	6.04	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank-Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Sand pest 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed. Pump house work completed.		Boring of Two Tubewell completed. Pump house work completed.	बिल्ली विभाग द्वारा 11000 वोल्ट का तार नहीं खिंचा गया है। तार खिंचने के उपरान्त ही पंप घालु हो सकेगा।
								19011 mtr.		19011 mtr.	
								Completed		Completed	
								Nil		Nil	
								Install		Install	
								Nil		Nil	
								100		100	
								Completed		Completed	
								Completed		Completed	
								In Progress		One Completed and One In Progress.	
								4871 Nos.		4871 Nos.	
16	मसादी जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr, 131/08.03.18	13.7 21.11.18	9.61	8.997	8.997	Pipe line 51829/ 62829 m HSC - 5210 m T/W - 5	Piple Line 55897 m hsc 5363 T/W 4 nos.	Distribution of network connection	Piple Line 55897 m hsc 5363 T/W 4 Nos.	फाउन्टनमा के अन्तर्गत Distribution Network का कार्य पूर्ण हो चुका है। फलतः Inhabitant में बदौलती के कारण Distribution Network में बिजली की वोल्टेज नहीं होने के कारण कार्य बहुत धीमी गति से हो रहा है। 4 Nos. tubewell हेतु Motor एवं Transformer लग चुका है। बिजली विभाग से Connection का कार्य जारी है। जलिन और पीपला tubewell हेतु जलन उपलब्ध हो गया है। शीघ्र ही बिजली का कार्य पूर्ण कर लिया जाएगा।
17	विमस जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd	Amt. 5.39 Cr, 131/08.03.18	5.64 22.10.19	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 28000 m (73%) House connection - 2500 nos (78%)	Distribution of Network - 2000m	Distribution network - 30000 m (80%) House connection - 2500 nos (78%)	कार्यालयक अधिका, पटना परिवर्तनी पथ अन्तर्गत, पटना का पत्रांक-382, लिनाक - 20 02/2021 द्वारा रुपये 14,22,300.00 अर्पण करने में उपरान्त की अपावृत्ति प्रमाण एवं निर्मित करने की सूचना दी गयी है, उक्त अपावृत्ति प्रमाण एवं निर्मित करने हेतु रूपा कार्यालय का पत्रांक-2205 दिनांक - 22/02/2021 द्वारा अर्पण किया गया है।
18	महापुर जलपूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	0.254	0.1647	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. F/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work completed.	अधियाचना सम्पन्न।

C.E(WDS)
South Bihar, BUIDCo

AP

6/2

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31st march 2021)	75.76	57.380	53.594	HYT/W - 14Nos OHT - 03Nos SUMP + UGR-I+I km Pipe Line- 121583 Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation-02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583m / 121583m HSC 12711/ 121524nos Transformer 10/14 nos Motor pump 10/14 nos Variation-01/2 T/w Road Restoration- 39940m / 103669 m	Nos T/W- 2 Nos OHT- 2/3 in Progress, (0 Completed). Pipe line 15940 m HSC - 1844 nos Transformer - 0 nos Motor pump - 1 nos Variation-01 T/w Road Restoration- 6661 m / 103669 m -26350 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 14555/ 121524nos Transformer 10/14 nos Motor pump 10/14 nos Variation- 01/2 T/w Road Restoration- 9991/33762 m / 103669 m	OHT ward 14 (Millat Colony seventh brace completed), OHT ward 46 Alinagar Jhinnagar soil filling & 4th brace completed. OHT ward No. 41 foundation concrete completed & 1st lift of column concrete completed.
2	बिहारशरीफ जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	70.00 (Rs.2.52 Cr. Is transferred from Phase I for excess payment)	72.52 (Rs. 2.52 Cr. Transferred from phase I)	67.708	HYT/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 3/4 nos DM 162472 / 162472 m HSC 13306 / 18000 nos Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Road Restoration - 44125m / 122040 m	Nos T/W- 0 Nos OHT- 4/4 in Progress, (0 Completed). Pipeline - 162472m DM - 19888 m HSC - 1801 nos. Transformer - 7 nos Motor pump - 0 nos Road Variation in Pipeline - 10262m Restoration - 5450m/122040m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 15107/18000 nos. Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Road Restoration - 12997/24785 m 49575m / 122040 m	OHT- Ward 05 Salempur, stair case completed & bottom dome concrete completed. OHT- Ward 23 - Bharat Gas Godam Top dome concreting is completed. OHT - Ward - 43 Labour Awasi, Bottom Dome concrete completed. Reservoir on Hiranya Parvat NOC is awaited from Archaeological dept. is awaited 017/w site is yet not obtained.
3	इस्लामपुर जलपूर्ति योजना फेज- II संवेदक का नाम-इन्दुप्राइज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying- 12650 m HSC - 1825 nos	

C E(WDS)
South Bihar, BUIDCO

611

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोयवा जलापूर्ति योजना सर्वेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 completed (ii) Rising Main- Completed 69826 Mtr (iii) Distribution Main- 4750 Nos (iv) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (579 mtr.)	1. OHT-4 completed (ii) Rising Main- Completed 69826 Mtr (iii) Distribution Main- 4750 Nos (iv) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed			
2	बोयवा सिवरेज योजना सर्वेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019, Amount-95.94 cr	100.63 Cr, dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 3. STP-10 MLD 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujana Hotel Road Restoration PCC 594.5 m casing work Completed	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujana Hotel Road Restoration PCC 594.5 m casing work Completed			
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Ll no 88, dt 20.11.16	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	
4	गया-नयादा मेन रोड में मुफस्सिल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Ll no 88, dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	


C&WDS
South Bihar BUIDCO

610

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.19	OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 4 37.36	completed completed completed	completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	31.12.2020	42.68	35.47	35.47	HSC - 15318 no. Tubewell - 14 no	15560 13	completed completed	completed completed	तत्काल एक Tubewell की आवश्यकता नहीं है।
3	मखदुमपुर जलापूर्ति योजना फेज- II मे 0 गणधीपति कन्सट्रक्शन प्रा 0 लि 0	राशि-06.68 करोड़ पत्राक- 130 / 08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	HSC - 4900 no. Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	5231 2 No. 26.567 km. 2150	completed completed completed	completed completed 2150	निधि का अभाव

C.E(WDS)
South Bihar, BUIDCO

609

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	रशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell - 01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

C. E(WDS)
South Bihar,
BUIDCo

688

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District**

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत बार्ड स्टा-6 में पक्का सब से लेकर जवाहर मंडल तक आरसीसी नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बडहिया नगर पंचायत के बडहिया सिमेंट से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरसीसी नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यपालक प्रदायिकासी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बडहिया नगर पंचायत में प्रशासनिक बवन से सौताराम सिंह के घर होते हुए नागवती स्थान तक आरसीसी नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यपालक प्रदायिकासी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.82	0.72	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक प्रदायिकासी द्वारा निधि उपलब्ध नहीं कराया गया।

C E (WDS)
South Bihar,
BUIDCo

607

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणधीपति कन्स्ट्रक्शन मै0 लि0	पार्ट-10-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-24/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	10.00 Cr.	10.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 29,30 and 35. (3) 41531.5 mtr. Pipe laying work completed. (4) House Connection 2052 no. in Ward- 33,34,35 Work in progress. (5) Road Restoration 1853 mtr. Ward No. - 34 (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,28,29,30,31,32,33,34 and 35. (3) 8094 mtr. Pipe laying work completed. (4) House connection - 1047 Nos. in ward number - 03,29,30,31,32,33,34,35 (work in progress) (5) Road Restoration 1294 Mtr. Ward No. 34 work in progress.	Pipe Laying 39.76% Total length 49625.5 m. House connection - 21.21 % Total house connection 3099 nos. (Work in Progress)	work in progress.

↓

A

C.E(WDS)
South Bihar, BUIDCo

608

List of Project Munger District

मार्च - 2023										Rs. In Crores			
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Design and construction of drinking water supply scheme of Munger Nagar Nigam under AMRUT and state plan scheme (Phase - 2) with six months of trial run and thereafter operation and maintenance system for next five years. Name of Contractor - M/SIMC-JWIL Joint Venture	Rs. 198.46693 Crore UDHD Letter - AMURT-21-03/2015-628, Patna Dated 05.03.2019	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	25.23	25.23		Part-A Distribution network (DI/CI)- 318.20 KM, (Zone 1 to 5), HSC - 26271 No's Part-B WTP 34 MLD, OHSR-5 No's, (Total Capacity 111116 KL), Raw Water Rising main - 2600 Mtr, Clear Water Rising main - 10852 Mtr, HSC- 12560 No's, Clear Water Reservoir- 1444 KL	Item of Work	Unit/Qty	Progress	23.65% Excl O & M	
									Survey of Pipe Line	331 KM	Completed		
									Design Drawing of WTP	34 MLD	Completed		
									Design Drawing of OHSR	11116 KL (05 Nos)	Completed		
									Design of Pipe Line	331 KM	Completed		
									Permanent Benchmark		100% Completed		
									34 MLD WTP		CLF1 & CLF 2 PCC Work Under Progress		
									OHSR 5 No's		2 No's OHSR PCC Complete, Raft Steel Binding work Under Progress		
									DI 250mm Class K-7	10406.50	3024.70	311.00	2172.00
									DI 300mm Class K-7	5045.00	1760.80	451.00	985.00
									DI 350mm Class K-7	2504.00	1247.90	400.00	1100.00
									DI 400mm Class K-7	4609.00	1402.00	615.50	950.00
									DI 450mm Class K-7	2916.00	198.00		
DI 500mm Class K-7	2046.00	0.00											
DI 600mm Class K-	2146.00	0.00											
DI 250mm Class K-9	2028.00	0.00											
DI 300mm Class K-9	0.00	0.00											
DI 350mm Class K-9	1820.50	390.10											
DI 450mm Class K-9	4405.50	1045.00	352.00	125.00									
DI 600mm Class K-9	1764.00	1011.50											
DI 900mm Class K-9	489.50	286.00		200.00									
	Total								40180.00	10366.00	2129.50	5532.00	

Zone Wise Distribution Network Details	
Zone Name	Wards Covered
Zone 1	2,3,4,5,6,7 & 19
Zone 2	8,9,16,17,18 & 20
Zone 3	1,10,11,12,13,14,15,21
Zone 4	24,28,34,35,36,37,43,44 & 45
Zone 5	29,30,31,32,33,38,39,40,41 & 42

C E(WDS)
South Bihar, BUIDCo

List of Project Nawada District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03 2018	6.54886	05.12.2020	4.72	3.66	3.66	Construction of 450 mm X 300 mm X 150m deep HYTE	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied.	63 KVA Transformer supplied - 2 nos.	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	
								2 Item				
								Construction of Pump House with attendant room	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 4600 M & 110 mm - 4000 M & 225 mm HDPE Pipe- 250 m	90 mm HDPE Pipe 860 m	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm - 8200 M & 225 mm - 336 M	
								Supplying & Installation of Submersible Motor Pump	2 HYTW work completed.	110mm HDPE pipe - 4200 M	Pump house with attendant room in (Ward No. 27) work in progress - 95%	
								Supplying & Installation of 63 KVA Transformer	House service connection 2750 nos.	225 mm HDPE work completed	63 KVA Transformer supplied - 2 nos.	
								Supplying & Installation of 100 Litre Chlorinator	Pump House with attendant room in ward No. 27 work in progress.	2 nos. HYTW work completed	Pump House with attendant room in ward No. 28 work in progress.	
								Distribution system work		Pump House with attendant room in ward No. 27 & 28 work in progress.	2 nos. HYTW work completed	
								House service Connection work			Boundary wall in ward no. 27 work completed	
								House Service Connection extra work			House service connection 2300 nos.	
								Construction of Boundary wall			2 nos. submersible	
								Construction of approach Road				
								Construction of Main Gate				
								Campus Development				

AP

C E(WDS)

South Bihar, BUIDCO

504

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

मार्च - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवेदक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019	35.00	25.00	25	Drain 6.0 km	Drain 4.75 km		Drain 4.89 km	
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 25.02.2021 As per time extension	62.00	52.00	52.00	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 115984 m House service connection - 10540 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress (87% completed)		Tube well -6 completed. Pump house - 6 completed. D. Mains 117008 m House service connection - 10750 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (90% completed)	1. Land for Kadiganj OHT is handed over by C.O. on 16.12.2020. 2. NOC of RCD Road cutting is not available
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.63	13.00	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well - 3 completed Pump House - 2 Progress & 1 Completed. D. mains-57305 m House service connection 6240 Nos. Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gulakshani.		Tube well -3 complete Pump House-1 progress 1 complete D. mains -58884m House Service connection-6290 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gulakshani.	1. Sufficient Land for Sulamanganj OHT is not available 2. NOC of RCD road cutting is not available
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	70.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 1834 lnos. Sump house - 1 nos.	Tube well - 14 Pump House - 14 D. mains 122745 m overhead tank -3 completed 1 progress. House service connection - 15408 nos. Sump house 1 progress		Tubewell-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 125600m House Service Connection -16054 NOS Sump house 1 progress	
5	विक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

मार्च - 2021

Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवर्धक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019	25.915	24.48	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 0 to MD, BUIDCo	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	(a) 6 nos. (b) 8631.5 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3730 nos. 98.93% W no. 04,10,11,12,13&15 (g) 1 nos.	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3757 nos. 99.65% W no. 04,10,11,12,13&15 (g) 1 nos.	कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिंकज की जांच कार्य जारी।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा रद्द होने के पश्चात अद्यतन दर पर पुनरीकृत प्राक्कलन तैयार किया जा रहा है।

612

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rema
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज-1 संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	5.1063	42.7700 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P. Daudnagar & 1.9843 Lac vide letter No. 117/09.03.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 I645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10,11,12,15,16 ,23,24&25 saturated Total - 13 ward. Total - 13 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10 ,11,12,15,16,23,2 4&25 saturated Total - 13 ward.	मुख्य अभियंता (र0) उपभाग से विचलन की स्वीकृति से बड़ी हुई राशि की स्वीकृति हेतु प्रबंध निदेशक कोषांग को प्रतिवेदन भेजी गयी है।

C.E(WDS)
South Bihar, BUIDCo

List of Project Buxar District

मार्च - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Val Je	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्राक-596, दिनांक-28.03. 2016	राशि-32.23 पत्राक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्राक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	24.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 74807 m HSC - 5525 No.	Pipe - 475 m HSC- 55 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 75282 m HSC - 5580 No.	
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4254	-	Distribution main- 23779 m HSC-4254	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos.	-	Distribution main- 21107 m HSC-3216 nos	

AP

C.E(WDS)

South Bihar, BUIDCO

6/3

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
									10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रा.ली. कार्यालयक अभियंता का नाम-देवेन्द्र प्रबोधिनीया मोबाइल नं-9430252424	पत्र- 74417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	41.50	41.50	41.50	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-0 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-6 Nos Pump House 4 nos Staff Quarter-0 nos Distribution main-111810m Pump Motor-6 nos Transformer-3 nos OHT-1 nos Chlorinator room-6 Nos Stand post-74 nos Boundary wall-30m Main gate-2 nos House Service connection-13808 Nos Approach road-00m	Tube bell-1 Nos Pump House - 0 nos Staff Quarter-0 nos Distribution main-3630m Pump Motor-6 nos Transformer-0 nos OHT-1 nos Chlorinator room-6 Nos Stand post-74 nos Boundary wall-30m Main gate-2 nos House Service connection-598 Nos Approach road-00m	Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-115440 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-74 nos Boundary wall-280m Main gate-4 nos House Service connection-14406 Nos Approach road-00m	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रा.ली. कार्यालयक अभियंता का नाम-देवेन्द्र प्रबोधिनीया मोबाइल नं-9430252424	पत्र- 5349 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main-67456-40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room-chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021	Tubewell-4 nos Pump house- 2 nos Staff quarter-0 nos Distribution Main-63390 m Pump-Motor-2 nos Transformer-2 nos Overhead Tank-1 nos. chlorinator room/chlorinator-2 nos. Stand Post-00 nos Boundary Wall-130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9299	Tubewell-2 nos Pump house- 0 nos Staff quarter-0 nos Distribution Main-1850m Pump-Motor-0 nos Transformer-0 nos. Overhead Tank- 0 nos. chlorinator room/chlorinator-0 nos. Stand Post-00 nos. Boundary Wall-00m Main Gate- 0 nos. Approach Road-00 m House Service Connection-352	Tubewell-6 nos. Pump house- 2 nos. Staff quarter-0 nos. Distribution Main-65240 m Pump-Motor-2nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-2 nos. Stand Post-00nos. Boundary Wall-130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9651	

AP

C.E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

मार्च - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अमृत योजना												
1	भालपुर स्ट्रीट वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	ससि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	ससि-31.61 Cr 04-09-2018	26.3.20	3.58	15.263	15.263	Drain -13.33 Km	Drain - 6.8 Km		Drain - 7.95 Km	59.64%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	ससि-8.1930 Cr. Letter no-93 Date - 13.06.2019	ससि-1.0414 Cr	25.07.2019	7.57	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 751 Nos.	Distribution System - 4945.50 M House Service Connection - 826 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	ससि-1.282 Cr. Letter no-2082 Date - 09.04.2019	ससि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5797 M House Service Connection - 987 Nos.		Distribution System - 100% House Service Connection - 70.5%	

C.E(WDS)
South Bihar, BUIDCo



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक— बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट)/यो०-120/17 (पार्ट-3) - 85

दिनांक:- 5/4/21

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

1E, E
3
5/4

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह मार्च , 2021 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- March, 2021 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

Mukesh JI (06)
by
5/4/21

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना।

HCS/1183

ADB Projects

31/03/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	122.65 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 Km (Revised Qty - 511.27 Km Out of HDPE - 347.63 Km & DI - 163.64 Km)	(i) Distribution Network:- 270.228 KM Pipe Laid (DI- 71.978 KM, HDPE- 198.250 KM)	Pipe procured at site:- HDPE - 202.5 km out of 347.63 km & DI - 128 km out of 163.64 km (Total = 330.5 Km)
								(ii) Construction of New Reservoir - 05 nos.	(ii) Construction of New Reservoir:- 05 Nos in progress (Budhwa Mahadev, Mastalipur, Bhusunda Meia, Behind Delha PS & Joda Masjid)	
								(iii) HSC - 75000 Nos. (Revised Qty. - 75779 Nos.)	(iii) HSC:- 17121 nos. connection done & 4755 Nos. Water Meter connection done.	
								(iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No.	(iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Meia, Delha, Nigam Store & Dandibagh.	
								(v) GLSR - 03 Nos.	(v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	
								(i) GLSR - 01 No.	(i) GLSR:- Water filling for hydrotest is completed. Grouting completed. Painting work in progress.	
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	45.14	46.92 (Including RCD Adv 1.56)	39.09 (Upto 31/12/2020)	(ii) CWR & Pump House - 01 No	(ii) CWR:- Internal painting in progress. Pump House:- VT Pump installation work completed.	DI Pipe procured at site:- 15.366 KM
								(iii) Control Room - 05 Nos	(iii) Control Room:- Work in progress.	
								(iv) Rising Main - 17 050 KM (Revised Qty. - 15.132 KM)	(iv) Rising Main:- 14.49 KM DI pipe laid.	
								(v) Production Tubewell - 24 Nos (Revised Qty. - 25 Nos.)	(v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	
								(Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur)		

Need
03/10/2021
Accountant

Plus
02/10/2021
02/10/2021
DPE, PMU.
(Accounts Assistant)

PE-PMU
3.4.21

[illegible]

Mid-3d
to n.s.

595

ADB Projects

31/03/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement: date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount: 370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

Accountant
03/10/2021
1608

02/10/2021
DPE, PMU.

02/10/2021

Accounts Assistant (PMC)

3.4.2021
PE-PMU

594

Accountant
03/04/2009
Nuech

Shir
21/11/2021

10/2/01
(Accounts Assistant Pmc)

543