



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना
(बिहार सरकार का उपक्रम)
पश्चिमी बोरिंग कैनल रोड़, पटना।

पत्र सं०— 3297 / पटना, दिनांक— 12/5/21
प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में


मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:— उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह— अप्रैल—2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

LIST OF PROJECTS MUZAFFARPUR DISTRICT

राज्य योजनान्तर्गत योजनाएँ प्रगति में।														प्रगति प्रतिवेदन माह-अप्रैल-2021		Rs. In Lakh	
Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component-Wise Physical Progress			Issue in Execution					
									Upto Previous Month	During this Month (April-21)	Total Progress						
1	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	3	103.16156 18F2/2019-20 Dated-07.08.19	5	6	7	8	9	250/60Mtr	10	11	12	13				
2	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Singh Construction	3	200.58163 01S8D/2019-20 Dated-01.08.19	31.01.20	105.305	104.9058		Box Culvert Road & Drain	1500/1500 Mtr Drain Complete	No Work	No Work	250/60Mtr	1500/1500 Mtr Drain Complete. 658 Work Done				
3	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Singh Construction	3	209.65131 02S9D/2019-20 Dated-01.08.19	31.01.20	216.58562	149.34647	54.98202	Road & Drain	80% Drain Work Complete and 500 Mtr Road Work Complete	185Mtr Road Work Done	80% Drain Work Complete	Complete and 685 Mtr Road Work Complete	80% Drain Work Complete				
4	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Singh Construction	3	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	92.96901	66.02809	26.54119	Civil Amenities	80% Work Complete	No Work	80% Work Complete	80% Work Complete					
5	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Singh Construction	3	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	67.25372	32.82561	Road & Drain	1220/255 Mtr Road Work Complete and 1220/75 Mtr Drain Complete	210 Mtr Drain Complete	1220/255 Mtr Road Work Complete and 1220/650 Mtr Drain Complete	1220/755 Mtr Road Work Complete & 1220/650 Mtr Drain Complete					
6	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। Sri Sanat Kumar	3	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	90.28518	20.61095	Road & Drain	60% Drain Complete & Road 325m. Complete	Drain Work in Progress	60% Drain Complete & Road 356m. Complete	60% Drain Complete & Road 356m. Complete					
7	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। M/s Singh Construction	3	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.2436	126.25244	31.34054	Road & Drain	1150/1150 Mtr Drain Complete	545Mtr Road Complete	1150/1150 Mtr Drain Complete	1150/1150 Mtr Drain Complete 750/545Mtr Road Complete					
8	माई री-डी सुधारण स्कीम के संयोजन में बिहार राज्य के राजस्व पर एक नई कालिदास नगर का निर्माण कार्य। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	3	216.94689 04S8D/2019-20 Dated-28.02.20	27.11.20	213.01475	68.71381	68.71381	Road & Drain	100% Drain Complete & 50% Road Complete		100% Drain Complete & 50% Road Complete	100% Drain Complete & 50% Road Complete	Variation Approval in Process				

[illegible]

No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month (April-21)	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	वार्ड 4B-4E में श्री सुरेश ठाकुर के भ्रामक दावे पर छद्मसार झगड़ के निवारण एवं सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-28.07 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	25.57505	24.00309	14.00	Road & Drain	100%	100%		कार्य पूर्ण।
21	वार्ड 5B-5E में श्री अशोक शर्मा के भ्रामक दावे पर अलग को दरवाजा के तब और नोडि का को एर के अतिरिक्त उधर एवं सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-8.56 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	7.52392	7.50817	4.100	Road & Drain	100%	100%		कार्य पूर्ण।
22	वार्ड 10-10 नदीगिरा में श्री गणेश कुमार के घर से नोडि का हल्ट कर के घर एवं नाला निर्माण कार्य। Smt. Nirmala Kumari	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-22.98 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	21.47033	19.97092	13.83427	Road & Drain	100%	100%		कार्य पूर्ण।
23	वार्ड 10-22 में श्री कल्याणी, राजश्री, चंद, सारदार में श्री दिनेश सिंह के घर के सड़क सारदार एवं नाला निर्माण कार्य एवं नाला निर्माण कार्य। Smt. Nirmala Kumari	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-19.29 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	16.83146	13.52793	9.57454	Road & Drain	90%	90%		कार्य पूर्ण।
24	वार्ड 10-15 श्री गुरु राम से अशोक कुमार के अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 01.19 संधि-135.65 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	155.61514	117.24771	117.24771	Road & Drain	100%	95%		कार्य पूर्ण।
25	वार्ड 10-26 सारदार सारदार सारदार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Sri Abhinav Ranjan	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-67.55 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	68.23156	67.40362	33.71998	Road & Drain	100%	100%		कार्य पूर्ण।
26	वार्ड 10-10 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-50.75 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	31.31559	50.6133	27.29436	Road & Drain	100%	100%		कार्य पूर्ण।
27	वार्ड 10-17 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Aditya Construction, Pro- Mirala Manohar	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-120.48 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	130.01814	118.61909	65.71052	Road & Drain	100%	100%		कार्य पूर्ण।
28	वार्ड 10-28 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। M/s Singh Construction	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-108.65 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	127.21361	105.58222	54.49095	Road & Drain	100%	100%		कार्य पूर्ण।
29	वार्ड 10-30 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Smt. Sridhar Sharma	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-66.17 लाख	66.17329 24F2/2019-20 Dated-09.09.19	08.03.20	66.835	66.0399	33.50457	Road & Drain	100%	100%		कार्य पूर्ण।
30	वार्ड 10-31 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Smt. Smt. Juli Kumari	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-59.47 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	60.13584	59.06264	33.51459	Road & Drain	100%	100%		कार्य पूर्ण।
31	वार्ड 10-32 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-95.66 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	103.32057	94.0979	42.95193	Road & Drain	100%	100%		कार्य पूर्ण।
32	वार्ड 10-33 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Sri Ramanand Thakur	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-182.02 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	182.26115	177.3339	91.21577	Road & Drain	100%	100%		कार्य पूर्ण।
33	वार्ड 10-34 श्री गुरु राम से अशोक कुमार के घर के सड़क सारदार एवं नाला निर्माण कार्य। Sri Ramanand Thakur	निर्माण संचित नॉडि एवं आर्थिक विवरणका को प्रमाण-07 दिनांक-27 09.19 संधि-125.79 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	132.06249	126.35564	56.99527	Road & Drain	100%	100%		कार्य पूर्ण।

Sl. No.	Name of Project / Name of Contractor	AAGS With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	IUC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month (April-21)	Total Progress	
1									10	11	12	13
34	बालू रोड-7 न. गुमटी-नो-एड से गार्डियन ब्रीदा डूरा एमएचए-अ के बिल्टन मल बाइक एवं मलान निर्माण कार्य। Sri Dinesh Pandey	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-66 दिनांक-09.01.19 सही-121.89 लाख	115.88447 27/2/2019-20 Dated-28.10.19	27.04.20	121.59979	114.71357	58.86559	Road & Drain	100%	100%		कार्य पूर्ण।
35	मल बाइक से मलानाट प्रकाशिक बिल्टन मलान सक्का रात श्रीभालू रोड-मलान निर्माण कार्य। Sri Bhalaiv Thakur	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-66 दिनांक-27.09.19 सही-130.3100 लाख	122.62370 26/2/2019-20 Dated-19.09.19	18.03.20	123.80494	115.31691	56.09153	Drain Only	100%	100%		कार्य पूर्ण।
36	गोले रोड-7 बालू रोड न. सलाह की से पर से एमएचए-28 तक संक्रमण श्री Umesh Dubey	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-33.803 लाख	30.35449 17/2/2019-20 Dated-07.08.19	06.02.20	30.77949	30.31566	16.03392	Road & Drain	100%	100%		कार्य पूर्ण।
37	बालू रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	69.80459 16/2/2019-20 Dated-07.08.19	06.02.20	70.5802	69.55583	38.24377	Road & Drain	100%	100%		कार्य पूर्ण।
38	बालू रोड-2 बालू रोड बालू रोड न. सलाह की से पर से एमएचए-28 बाइक बाइक बाइक-मलान निर्माण कार्य। Smt Juli Kumari	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-09.02.19 सही-33.803 लाख	72.87093 06/2/2018-19 Dated-14.07.18	13.01.19	77.42814	66.15862	58.85417	Road & Drain	100%	100%		कार्य पूर्ण।
39	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	40.15009 02/2/2019-20 Dated-10.06.19	09.12.19	40.58807	35.4173	13.07106	Road & Drain	100%	100%		कार्य पूर्ण।
40	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	52.37938 07/2/2019-20 Dated-08.07.19	07.01.20	52.96291	52.37938	19.29753	Road & Drain	100%	100%		कार्य पूर्ण।
41	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	62.28902 14/2/2019-20 Dated-16.07.19	15.01.20	62.48902	55.64115	32.50351	Road & Drain	100%	100%		कार्य पूर्ण।
42	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	315.94913 03/8/2019-20 Dated-01.08.19	30.04.20	340.24532	242.5745	133.58055	Road & Drain	100%	100%		कार्य पूर्ण।
43	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	1.12206 04/2/2019-20 Dated-20.06.19	19.07.19	1.247	1.07416		Civil Amenities	100%	100%		कार्य पूर्ण।
राज्य योजनान्तर्गत स्थगित योजना												
			4154.38426		2298.67603	2044.23187	1398.99704					
44	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	79.006		39.503			Civil Amenities				कार्य पूर्ण। के अन्तर्गत कार्य है।
45	गोले रोड-अ.क. गुमटी बालू रोड-अ.क. कानपुर निर्माण विवरण मलान बाइक से के मलान बालू रोड बाइक विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	विशेष सर्वेक्षण, मापन एवं आगोष्ठि विवरण का प्रस्ताव-07 दिनांक-27.08.19 सही-70.200 लाख	94.05		47.025							अस. कार्य प्रस्तावित परत निर्माण से तो पूर्ण है। इन्हें निर्माण कराना।

मुख्यांत्री : गौर विकास योजनान्तर्गत (नगरिक सुविधा मद) के योजनाओं की स्थिति

887

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month (April-21)	Total Progress	
1	नगर निगम मुजफ्फरपुर के माई रोड-45 अन्तर्गत बिना बांझरिया चेकर का सोपरीकरण। Sni Dinesh Pandey	3	4	5	6	7	8	9	10	11	12	13
46	नगर निगम मुजफ्फरपुर के माई रोड-45 अन्तर्गत बिना बांझरिया चेकर का सोपरीकरण। Sni Dinesh Pandey	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary Wall Work Complete	Excavation Work in Progress	Boundary Wall Work Complete	
47	नगर निगम मुजफ्फरपुर के माई रोड-46 अन्तर्गत नगराजी पोखर का सोपरीकरण कार्य। M/s Singh Construction	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	63.290066					Civil Amenities				भेसले शिफ्ट कस्टमर, रोडवेज, को एकरावासा करने हेतु वृत्तीय स्तर पत्र निर्गत।
48	नगर निगम मुजफ्फरपुर के प्रसन्नपुर पोखर का सोपरीकरण। Sni Dinesh Pandey	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amenities	Boundary Wall Work Complete	Guard Room and toilet work in progress	Boundary Wall Work Complete	
आपदा प्रबंधन विभाग मद से संबंधित योजनाओं की स्थिति												
49	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत मुजफ्फरपुर सिविल व ड्रेनेज का सोपरीकरण कार्य। Sni Shailendra Kumar	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	26.487									असमति प्रमाण-पत्र प्राप्त नहीं करे के कारण एवं निर्माता की वजह से निर्माण कार्य को जल्द से जल्द पूरा कर देना है।
50	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत मुजफ्फरपुर सिविल व ड्रेनेज का सोपरीकरण कार्य। Sni Shailendra Kumar	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19	15.665	12.978						असमति प्रमाण-पत्र प्राप्त नहीं करे के कारण एवं निर्माता की वजह से निर्माण कार्य को जल्द से जल्द पूरा कर देना है।
51	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत मुजफ्फरपुर सिविल व ड्रेनेज का सोपरीकरण कार्य। Sni Shailendra Kumar	उप सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19 सविन नोटिफाई एवं अग्रिम विचार-पत्र का प्रस्ताव-1328 दिनांक-27.02.19	11.034									असमति प्रमाण-पत्र प्राप्त नहीं करे के कारण एवं निर्माता की वजह से निर्माण कार्य को जल्द से जल्द पूरा कर देना है।
52	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar, M/s Khilari Infrastructure Pvt. Ltd.-Annu Infra Construct India Pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/109/18-60-SBD, Dated-31.05.2019	30.11.21	7.62	1.40	0.00	1. Drain-22.40 Km 2. STP-3 Nos (a) 22.5 MLD- Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total-38 MLD 3. Culvert-21 Nos	(i) Survey Work Complete (ii) Design & Drawing work of Drains to be constructed being done by contractor. (iii) Contractor has setup its logistic and Plant site at manikamath Mushahar. (iv) Drain construction related work to start from 3rd January 2020.			1. Land for STP near manikaman was finalised at local villager's demand. Muzaffarpur Administration has decided that STP will not be constructed there, alternate site will be provided for STP at Manikaman. 2. Land for Fardo Nala STP yet not finalised. 3. Land for STP near Tirhut canal has been finalised. NOC has been sought from E.E.

Executive Engineer
BUIDCo Muzaffarpur

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

अप्रैल- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत, जनकपुररोड में नगर सरकार मकान निर्माण/ श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	1.02	Building	Plaster Work Done. Work in progress.		100 % work completed	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेस्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पीसीसी सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed		100 % work completed	मुगतान हेतु आवटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विदेशवरी बाबू के घर तक पीसीसी सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed	-	100 % work completed	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Chapra District

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21 22.02.2016	22.05.17	0.6140	0.6140	0.614	Building	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed. Tiles- Progress. Electric & PHED work- Progress. Fund recommended by BUIDCo to NP Parsa	Floor work progress. Tiles in Wood Completed Work- Completed Floring - Completed Elect & PHED Work Fund recommended by BUIDCo to NP Parsa.	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work- Completed Floring - Completed Elect & PHED Work Fund recommended by BUIDCo to NP Parsa.	'ks"kvkoavudh izfr{kkesaA
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अखेटकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36 05.11.2019	05.11.2020	0.3825	0.25202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90 % completed.		L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90 % completed.	Paver Block work in progress.
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	1.479	1.479	1.379	1. Public conveniences completed. 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate- Hindrance 4. Site Development work- Hindrance 5. Construction of Guest house- Completed.	vkoadh x;h gSA

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District**

अप्रैल- 2021

772

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वाई नो 12 स्थित हवाही पोखर में जल छिड़ा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00		Two stores building changed one stores.				Due to local interference work was stopped on the order of district magistrate.
2	मगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed			Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटींग एवं बच्चों के खेल कूद को सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.1240	0.124		Children playing equipment, fountain, Light and Bench	Completed			Completed and to be handed over to Nagar Nigam
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738		Excercise equipment, Light, Gazi bio, fountain light.	Completed			Completed and to be handed over to Nagar Nigam
5	राज्य योजना अन्तर्गत लहेरियासराय कस्बी चौक से सैदनागर तक पूर्व निर्मित मू-गभीय नाला के ज़ोण/द्वार कार्य।	61.136 Ref-30, dated- 24.10.2018	0.1861218					Drain - 8400' 1200 MM P Pile, 216 Nos of catchpit				Relender is in progress but not yet open due to not issued of digital key request for digital key processed.
6	मुहल्ला लखीसागर बाई नो. 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	0.93	Drain of size 1'0"x1'6" =2400' 30"x3'0"x3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300'."	Completed			
7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। सर्वेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	2.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m . Length 3.55 km	PCC-600M Base-530M Vertical wall Both side (in mtr) 446m			Work is in progress. Vertical wall casting is in progress. Revised design drawing not yet submitted by agency. Fund required.
8	राज्य योजनाअन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ओकीस सकमा पुल तक अवशेष भाग में नाला एवं पथ ज़ोण/द्वार एवं दरमंगा नगर निगम कार्यालय के बाहरीदियारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 531' Boundary wall - 765'			Work is in Progress. Length - 641' Boundary wall - 765'

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	पीछडसूडी पथ में गायत्री मंदिर से दाकमट्टी चौक, दूगां होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डककलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed.
10	दरभंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर मंडल के घर से मो. कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए सखिद के बगल में बलुआही मोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37605	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	1600.0 drain without cover and without grating completed. 16'0" of CD completed, D.L.C: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत पीछडसूडी पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व. समी अमीन, फजुल्ला खां नसिबुद्द पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोखार के घर होते हुए पीछडसूडी पथ में खान चौक तला डककन सहित आर.सी.सी नाला निर्माण कार्य।	0.964566 Ref 4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642			Drain 2350'0"	313'	238'	551'	Work in progress. Cover for 160' Drain
12	राज्ययोजनान्तर्गत बैला चौक से डी.एम.सी.एच बख्श वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.2970		PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500'0" Drain - 650' Paver Block - 430'	0	PCC road 1500'0" Drain - 700' Paver Block - 500'	Work is in Progress.

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District**

अप्रैल- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
Rt. In Crores													
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	हनुमपुर नगर परिवर्तन अन्तर्गत कोमलता घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16.2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugrated on 28.08.2020)	
2	हनुमपुर नगर परिवर्तन अन्तर्गत कुन्दरस घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone, Brick work	R.C.C, Kota Stone	70 अंतिम कार्य पूर्ण। Kota Stone work in progress	
3	हनुमपुर नगर परिवर्तन अन्तर्गत तीली घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC work in Progress	R.C.C, Kota Stone	आं अंतिम कार्य पूर्ण। RCC work in progress.	
4	हनुमपुर नगर परिवर्तन अन्तर्गत चट्ट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने को कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। यथावस्थ पत्रांक 119 दिनांक 26.07.2018 द्वारा योजना पट्ट करने हेतु विचार को अनुमोदित किया गया है।	
नगर पंचायत कौटी													
5	नगर पंचायत कौटी अन्तर्गत बार्ड नं-4 में लहर सड़क रोड में लेजर एपगुच-28 होते हुए बार्ड नं-08 स्थित मन तक चौकी तक आरु सौ सौ चला निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.3504658		R.C.C, P.C.C, E/W Drain - 1650 mtr.	R.C.C, P.C.C, E/W INPROGRESS	RCC work progress	RCC, PCC, E/W	In Progress (Work done upto 980 m)	
6	नगर पंचायत कौटी अन्तर्गत बार्ड नं-10 में बालीन को घर से सड़क रोड के घर होते हुए विष्णु लोक से मीनपुर रोड तक चौ सौ सौ चला एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1200 mtr. Drain - 500 mtr.	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	Work completed (Inaugrated on 28.08.2020)	
7	नगर पंचायत कौटी अन्तर्गत बार्ड नं-7 सुकेश्वर बाग को निम्न चट्ट का निर्माण कार्य। (MGNVT Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed.	
नगर पंचायत मोतीपुर													
8	नगर पंचायत मोतीपुर अन्तर्गत बार्ड नं-11 में सोनमन चौकी रोड तक चौ सौ सौ चला एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28-08-2020)	
9	नगर पंचायत मोतीपुर अन्तर्गत बार्ड नं-12 मोहनपुर से मोहनपुर अन्तर्गत के आगे निकल होते हुए नया विद्युतय पुनर्निर्माण कार्य। Vikash kumar Singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849500	0.4849500	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1100 mtr.	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28-08-2020)	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-1 में सुखनर मठ से पुराने इमारतों को हटाने एवं नए सुखनर पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245		R.C.C, P.C.C, E/W Road - 680 mtr.	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC, PCC E/W completed.	Drain work in progress (Length 400 m completed).
11	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-2 में लखीमपुर रोड से नगर नालाघरा जं. के पर पुराने पुलिया तक नाला एवं फीरो सैठो निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 480 mtr. Drain - 450 mtr.	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC, E/W	Drain work completed, road work in progress (G.S.B Completed).
12	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-3 में सुखनर मठ से नगर नालाघरा जं. के पर हले एवं सुखनर मठ तक नाला एवं फीरो सैठो निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W Drain - 275 mtr.	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
13	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-4 में हिरनलाल मठ से बगौचा से प्राथमिक विद्यालय विस्तारो टोल तक नाला, पुलिया एवं फीरो सैठो एवं निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यालय के पत्रांक - 288, दिनांक - 03.09.2020 द्वारा योजना पत्र जारी किए गये हैं। अनुमानित, मुद्रण से अनुमानित किया गया है।
14	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-5 में रजिस्ट्रार ऑफिस के पर सुखनर पुलिया तक नाला एवं फीरो सैठो निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 09.09.2020	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W Drain - 900 m.	R.C.C, P.C.C, E/W Drain - 900 m.	R.C.C. work	R.C.C, P.C.C, E/W	Drain work in Progress.
15	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-6 में बार्ड सचिव में बौझरी तक नाला एवं फीरो सैठो निर्माण कार्य। Vivek Kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W Drain - 340 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Work Completed.
16	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-7 में बगौचा टर्नोई से नगर नालाघरा जं. के पर नाला एवं फीरो सैठो निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 430 mtr. Drain - 590 mtr.	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed.
17	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-8 में चमनलाल चौक से विक्टर रोड सड़क पुलिया के पर हले एवं बगौचा रोड तक नाला एवं फीरो सैठो निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 230 mtr. Drain - 270 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Work completed. Road work completed and excavation work in progress in Drain work.
18	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-9 में बगौचा रोड से नगर नालाघरा जं. के पर हले एवं पुराने पुलिया-74 तक नाला एवं फीरो सैठो एवं निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W Road - 480 mtr Drain - 450 mtr	R.C.C, P.C.C, E/W	E/W in progress	R.C.C, P.C.C, E/W	Drain work completed and Road work in Progress.
19	नगर पंचायत साहेबगंज अन्तर्गत बार्ड नं-11 में बगौचा रोड से नगर नालाघरा जं. के पर नाला एवं फीरो सैठो एवं निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। अनुमानित कार्यालय पत्रांक - 288, दिनांक - 03.09.2020 के द्वारा योजना पत्र जारी किए गये हैं। अनुमानित, मुद्रण से अनुमानित किया गया है।

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

अप्रैल- 2011

768

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabhika Devi	AA-0.4277 letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM (DUDA) by the DM Accordingly UC has been sent by the DM along back to the DM UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gabebo	No work	Boundary wall, Pathway and Gabebo	Fund issue. Further allotment could not be released by DM, West Champara n.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhumeswar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.794585	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	Fund issue.
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	No work	Road - 1067	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक मठन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Supaul District

अप्रैल - 2021

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) Shiv Shakti Constructioin Purnea.	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.04	2.71	2.71	Building	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 89%		
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	0.6967	0.6967	0.6967	Building	Civil Structure work - 96% Over all work - 93 %	Over all work - 1 %	Over all work - 94%		

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

अप्रैल - 2021

R. in Chhara

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहसा बस स्टैंड सर्विक का नाम - श्री बलराम सिंह	राशि-4.02 करोड़ 78 एव दिनांक- 19. 11.2014	3.3003 & 10.06.2015	09.05.17	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Toilet Block & small shops (Civil work)	Tiller Block 100% completed & small shop 90% completed	Nil	Tiller Block 100% completed & small shop 100% completed.	
								Compound wall entrance gate (Civil work)	Not executed	nil	Not executed	2. Work is slow due to Unavailability of Fund
								Internal Road Pathway & Landscaping work	completed	nil	Completed	3. Work is slow due to labour affected by covid
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work in progress	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	Completed	Nil	Completed	

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidoa, Patna

List of Project Araria District

अप्रैल, - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद कारिसांज में दुर्गा स्थान के बगल से नगर लोहिया पथ के संदर अस्पताल तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	94.80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	0.36	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगनी के कुशुमल चौक से अहमदपुर चौक तक पी०सी०सी० सड़क का विस्तार इस्लामपुर वट बूझ नेपाल सीमा तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	0.59	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यकरण निर्माण कार्य। 2015-16 संवैदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	0.15	Park Work	Secdule Item Rs. 17,50,265 कार्य पूरा है Non Secdule Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secdule Item Rs. 17,50,265 कार्य पूरा है Non Secdule Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	कारिसांज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते विमनी बाजार मंदिरा तक पी०सी०सी० सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

764

List of Project East Champaran District

अप्रैल - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिवह मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार काय।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD— /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	10	11	12	13 1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020. 3. Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE HQ.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6	0.29		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	No work		1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor. 3. Work will start from 10th March, 2021.
3	डाका बाई-सिड-01 में डाका बाई-सिड पौडसूरी रोड राजपुर नहरखुल से कगुनी हजरा के घर होते हुए समस्त यासवान के घर तक मिट्टी मगई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.			Work Completed
4	डाका बाई-सिड-01 में कोलीन पलावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी मगई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-203 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.			Work Completed
5	मोतिहारी के बांदमारी एम. एस. कॉलेज रोड 25-28 बाई परिसर लाल बरसा से नवनिर्मित आरसीसी गल्ला तक मार्ग एवं पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed			Work Completed

762

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	सुगीली वार्ड नं-04 में श्रीकृष्ण नगर अवधूरी देवी मंदिर मोहल्ला में डी आरएडो सिंह के उत्तरवाले गली नं-04 के सड़क का पीएसपीडी एवं निर्माण कार्य।	Rs. 0.1597 13.01.2020	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed
7	सुगीली वार्ड नं-18 में मीर टोली से लैन गांव जातेवाली सड़क में पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगीली वार्ड नं-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पीएसपीडी सड़क तक पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling completed 2. Drain work - 1000 ft	Drain - 155 ft.	1. Brick soling completed 2. Drain work - 1155 ft	Work in Progress.
9	सुगीली वार्ड नं-04 में समीर सिया के घर से हरामान मंदिर होते हुए डी कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft		Drain 2116 ft	Work Completed
10	सुगीली वार्ड नं-08 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगीली वार्ड नं-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	600 ft Drain Completed		600 ft Drain completed.	Work Completed
12	सुगीली वार्ड नं-11 में शेख मक़ादिर के घर से सिकंदर सिया के घर तक पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	1506 ft PCC Road completed		1506 fr PCC Road completed	Work Completed
13	सुगीली वार्ड नं-13 में वसु साह के घर से छटु घाट जानेवाली सड़क में पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगीली वार्ड नं-14 में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1378 ft		PCC - 1378 ft completed	Work Completed
15	सुगीली वार्ड नं-16 में राखबाबू देवान के घर से डी बसपु के घर तक निट्टी नगाई, ईट सॉलिंग एवं पीएसपीडी सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Work Completed
16	चकिया रेलवे गुप्तडी 136 से हिन्दू चकिया होते हुए साहेबांज रोड, शाहीनगर रोड तक पीएसपीडी सड़क एवं आरएडोपीडी नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. Rcc 3100 ft Drain completed		1. Rcc 3100 ft Drain completed 2. PCC road workk started.	Work in Progress.

Chief Engineer,
Infrastructure & Transport
North Bihar, Buldco, Patna

List of Project Begusarai District

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मोडल इटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	0.23739	Boundary wall, Pathway	95%	5%	100%	कार्य पूर्ण भूगतान हेतु आवंटन की आवश्यकता है।
2	राज्य योजना अंतर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर०सी०सी० नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	27.03.2021 को लॉटरी की प्रक्रिया द्वारा कार्य आवंटित
3	बीहट नगर परिषद वार्ड सं० 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है। स्थानीय विधायक द्वारा विवाद सुलझाने का आश्वासन दिया गया है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	निविदा प्रकाशन हेतु IPRD को e-Availability हेतु नोड पदाधिकारी को नामित करने के लिए पत्र लिखा गया है।

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

सेवा में,

पत्रांक-बुडको/यो0-1704/20- 253

पटना, दिनांक 8/5/21

मुख्य अभियंता

आयोजन निरूपण एवं अनुश्रवण

बुडको पटना।

56/Syay 01/
8/5/21

विषय:- माह अप्रैल-2021 का मासिक प्रगति प्रतिवेदन भेजने के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं0-38 दिनांक-29.04.20

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अप्रैल-2021 का मासिक प्रगति-प्रतिवेदन संबंधित कार्यपालक अभियंता से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु0:- यथोक्त (कुल-14 पृष्ठ)

विश्वासभाजन,
080521

तकनीकी सचिव,

दक्षिण बिहार उपभाग,

आधारभूत संरचना एवं परिवहन,

नगर विकास एवं आवास विभाग,बिहार,

पटना।

PDM/1371

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन
अप्रैल-2021

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus- Patna Shapoorji & Memonji Construction Private Ltd.	339.38 Cr	1. Agreement dated 20/02/2017-275.21 CR 2. Supplementary Agreement dated 25/06/2018-15.95 CR	04.05.2019 Entered date of completion 06.02.2021	236.56	231.80	70 %		Block-A	Rcc Completed	Finishing work in Progress	92%	1. Balance outstanding to be cleared INR 24.1 cr Immediate 2. Litigation of Southern boundary to be resolved.
									Block-B	Rcc Completed	Finishing work in Progress	85%	
									Block-C	Rcc Completed	Finishing work in Progress	97%	
									Block-D	8" floor Roof slab Rcc Work in Progress	Rec roof slab complete	78%	
									STP	Barrel wall Rcc in Progress	Balance barrel wall Rcc in Progress	80%	
									UGT	Rcc Work Completed	Map to start pump erection & pipeline work	85%	
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									ACPLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitor	Rcc Completed	Block work & plaster work in progress	86%	
									Elevated Corridor	RE Wall 60m Sand Compaction Completed	Panel erection completed	95%	
									BUS Shed	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preparation work in progress	30%	
									Internal Road work (Rigid Pavement)	1282 mt Completed	Balance Rec under Progress	80%	
									Boundary wall	Rcc Work in Progress	Balance brickwork, plaster & grill fixing work under Progress for East and North side	56%	
									Terminal Block	Arrival Terminal block & Departure block Rcc in Progress	Ramp slab Rcc work in Progress	37%	

759

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execut /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य सर्वेक का नाम ARS	राशि-2606 करेड पत्रक-45 दिनांक-2008 2014 एवं	राशि-25,20,08,36 00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed.Installati on (Foundation) of electronic traffic light junction-82		Traffic control Room Completed.Installati on (Foundation) of electronic traffic light junction-82	पुनर्निर्मित प्रशासनिक स्वीकृति हेतु डिजािंग को पत्र भेजा गया है।
Patna West													
1	नगर परिषद निजामत अन्तर्गत वार्ड स0-32 अयोध्यानगरी अंज-1 दीपा, पटना अद्वितीय राजाराम गंध (एन्स जललाई ऑपर पीटर नम्बर-263) के बगल में पी0सी0सी0 सडक एवं आर0 सी0सी0 नाला निर्माण कार्य HITECH HANUMANT INFRASTRUCTURE	0.35048& 16/12/2018	0.3022205/ 16.01.19	15.07.19	0.17600	0.17524	0.17524	0.7324	Drain-500 ft Road-700 ft	Work completed		Work completed	अधियाचना समर्पित।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत विरेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पी0सी0सी0 एवं आर0पी0सी0 नाला का निर्माण कार्य। USHA CONSTRUCTION	0.44938& 12/26.12.18	0.3886381/ 13.02.19	12.08.19	0.22469		0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	विराटिकसो पटना द्वारा अतिक्रमण हटाने हेतु अचलाधिकारी, दानापुर को निदेश दिया गया है।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड न0-37 में खुर्द गार्डन अर्म्पमेन्ट के आगे खुदा दुकान से उत्तर की ओर जगदीश कुमार के मकान के अतिरिक्त नाम तक पी0सी0सी0 सडक एवं आर0सी0सी0 नाला निर्माण कार्य।/ SANDEEP PATIL	0.19606 & 07/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.19606		0.17255	0.09803	Drain-320 ft Road-300 ft	Work complete		Work completed	भुगतान हो चुक है।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स0-35 में अवस्थित रजनीकान्त ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ RANJIT KUMAR	0.38384 & 9/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.38384		0.32985	0.18562	Drain-712 ft Road-712 ft	work completed		Work completed	भुगतान हो चुका है।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स0-35 में धुइदा रोड से मेजेस्टिक जॉनकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 9/28.02.19	6931516/ 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		Work completed	अधियाचना समर्पित।
6	नगर परिषद दानापुर अन्तर्गत आर0पी0सी0 मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुस्त लेन न0-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123		0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Work completed	वर्क पूर्ण।
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड न0-37 के विरेश्वरैया नगर में	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Work completed	वर्क पूर्ण।

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execut /Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	बेली रोड से बिरुद्ध यादव के घर तक पथ में पीएससी डलाई एवं आरसीसी नाला निर्माण कार्य। / NAVIN KUMAR	2.33040 & 9/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed	Pile copping का कार्य चल रहा है।	Pile copping का कार्य	सर्वेटर द्वारा नये Design एवं Drawing के अनुसार कार्य कराया जा रहा है तथा वर्तमान में Pile copping का कार्य चल रहा है।
9	नगर पंचायत नगर अन्तर्गत वार्ड से-07 से नगर पंचायत स्वन से जय सिंह के मंगल तक आरसीसी नाला, कनर स्लैब एवं पीएससी सड़क निर्माण कार्य। / SANDEEP PATIL	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अधियाचना समाप्ति।
Patna District (Patiputra Anchal, BUIDCO)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.97.00000 & 9/28.02.2019	1.65,02,202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no - 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	रकसाएना की जा चुकी है।
List of Project Patna East District-Patna													
1	पटना नगर निगम अन्तर्गत वार्ड से-30 अन्तर्गत पूर्वी डेलों में श्री गोपाल झा के मकान तक एवं इसके निक पथों में नगर नाला एवं पीएससी पथ का निर्माण कार्य। सर्वेटर श्री शंकर शर्मा	0.43451 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	कार्य प्रगति में सेकिन कोविड-19 के कारण कार्य प्रभावित
2	पटना नगर निगम अन्तर्गत वार्ड से-05 अन्तर्गत संजय नगर रोड नो 04 (शिव शरण सिंह पथ) में पीएससी सड़क श्री राजेश्वर सिंह	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.10.2018	0.1781364	0.0403100	0.0403100	0.0403100	PCC ROAD - H P DRAIN -	100 % 100 %	-	100 % 100 %	कार्य पूर्ण।

757

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execu tion /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	पटना नगर निगम अन्तर्गत वाई नं०-29 में खासमहल मुख्य पथ एवं लिंक पथ में सुधार नाला एवं पीएससीओ सड़क निर्माण कार्य। संवेदक श्री सतोष कुमार	1.967925 UDHD Lt-160/27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M	90%	शून्य	90%	
4	नगर परिषद फुल्लो अन्तर्गत वाई संख्या 25 एवं 26 में एन०एच० 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक मुगल नाला एवं पीएससीओ ड्रनाई कार्य। संवेदक मेसर्स स्टील अल	0.76275 ud&hd Letter No-111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	95 %	शून्य	95 %	कार्य लगभग पूर्ण।
5	नगर परिषद मोकामा अन्तर्गत वित्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पीएससीओ सड़क एवं आयसीसीओ नाला निर्माण कार्य। संवेदक मेसर्स साई हार्देय	2.56943 ud&hd Letter No-63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 763 M. RCC DRAIN 1250 M	100%		100%	वर्क पूर्ण
6	नगर परिषद मोकामा अन्तर्गत वाई नं०-01 में ख० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टली तक पीएससीओ ड्रनाई सह आयसीसीओ नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रणनी साई कन्स्ट्रक्शन	1.984 UDHD Lt-79/06.12.2017	1.3202181	10.06.2020	1.984000	1.2298629	0.5271370	0.5271370	PCC ROAD 590 M. RCC DRAIN 665 M	100%		100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" ग 16'0" का चतुर्भुज पर शेड का निर्माण 75'0" ग 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का भरमन्ति, प्रकार व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Palma Letter No. 522/21.03.2018	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply --	90%	शून्य	90%	निधि की कमी।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000						शून्य	शून्य	पटना नगर निगम से जमीन का प्लॉटिंग/शेड बनाने का नक्सा नगर निगम से प्राप्त होने के उपरान्त कार्य प्रारंभ किया जाएगा।
9	पटना नगर निगम क्षेत्रांतर्गत वाई नं०-56 के खरीनिया स्थित वसुपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No-80/12.02.2019	0.6374462	6 माह	0.3731000		0.3308346		PCC ROAD RCC DRAIN	50%	10%	60%	Second Allotment Due
10	पटना नगर निगम वाई नं०-70 में पटना घाट चरखी पर से मुना जयसवाल के घर से जलकदरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No-80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	
11	पटना नगर निगम वाई नं०-53 में अशोक राज पथ से गांधीघाट दक्षिणी गली शेरशाह पथ, नया गॉद पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No-80/12.02.2019	do	6 माह	0.3861500		0.3861500		PCC ROAD RCC DRAIN	50%	40%	90%	Second Allotment Due
12	पटना नगर निगम क्षेत्रांतर्गत वाई नं०-72 में बीदाराज रेलवे हाउस के नये अजय जी. के कापला डिनो से	0.767 ud&hd Letter No-	0.6602116	6 माह	0.3835000		0.3276407		PCC ROAD RCC DRAIN	50%	0	50%	Second Allotment Due

35

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execu. /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	महिलायक के गंदान तक सड़क एवं नाला निर्माण कार्य। सवेदक श्री सलाह कुमार	80/12.02.2019											
13	पटना नगर निगम क्षेत्रांतर्गत वाई नं०-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से परिधम लिंक गली दर गली विस्कोमान कोलोनी आदिवासी कोलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। सवेदक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.133845 0				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग के आर०सी०सी० नाली बन गया है।
14	पटना नगर निगम वाई नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलसी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सवेदक श्री अतुल कुमार	0.24718 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.123590 0		0.0917789		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	Second Allotment Due
15	पटना नगर निगम वाई नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्ड अवस्थी के घर तक बोली मांड तक सड़क एवं नाला निर्माण कार्य। सवेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.078610 0				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रांतर्गत वाई नं०-61 में नसीबक भेला महलो के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। सवेदक श्री माहव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.249255 0	0.1835510 7	0.1328999		PCC ROAD RCC DRAIN	30% 80%	0 0	30% 80%	Second Allotment Due
17	पटना नगर निगम वाई नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेददारी टोला सुनील चौधरी चौराहा से पप्पु भेला जी के मकान तक सड़क एवं नाला निर्माण कार्य। सवेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 ek	0.185130 0		0.1851294		PCC ROAD RCC DRAIN	70% 100%	10% 0%	80% 100%	Second Allotment Due
18	पटना नगर निगम वाई नं०-67 में कामेशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सवेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 ek	0.177985 0		0.177985		PCC ROAD RCC DRAIN	70% 100%	10% 0%	70% 100%	
19	पटना नगर निगम वाई नं०-68 में दुर्गा कृष्ण लेन में ज्ञानी बाबु के मान से सुरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। सवेदक मेसर्स लोड मार्क	0.49646 ud&hd Letter No.- 80/12.02.2019		6 ek	0.248230 0				PCC ROAD RCC DRAIN	शून्य 10%	शून्य 20%	शून्य 30	
20	पटना नगर निगम वाई नं०-65 में बिजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सचर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सवेदक मेसर्स ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.224710 0				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम वाई नं०-65 में बिजुल यादव जी के गोला से खार्जकली सामुदायिक भवन होते हुए शिवालयण प्रसाद चौसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। सवेदक श्री विन्स कुमार	0.23983 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 ek	0.119915 0		0.1013683		PCC ROAD RCC DRAIN	शून्य 100%	30% 100%	30% 100%	

755

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
22	पटना नगर निगम वार्ड नं-67 में सीताराम दीक्षित बाबा के मोड़ से रामवतार हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 ekdg	0.2498000		0.1478736		PCC ROAD RCC DRAIN	शून्य	शून्य	100%	
23	पटना नगर निगम वार्ड नं-54 में आदित्याजी कॉलोनी एवं सिस्कोमन कॉलोनी मुख्य सड़क से शीतला माता मंदिर पार्क लाल का बाग होते हुए दुर्गरी सिंह के मकान मादलीग्राम अगाईमंड तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No.- 80/12.02.2019		6 ekdg	0.1377950				PCC ROAD RCC DRAIN	-	-		अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं-58 के मेहरवाक में अमित फ़िराना दुकान से गड्डा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स इन्ट्रूड नाई	0.46031 ud&hd Letter No.- 80/12.02.2019		6 ekdg	0.2301550				PCC ROAD RCC DRAIN	शून्य	शून्य	10%	
25	पटना नगर निगम वार्ड नं-62 में बाहरी वेगनपुर पारपोखड़ा बैजू महतो के घर से आरओपीडी पुल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	10%	0	10%	Second Allotment Due
26	पटना नगर निगम वार्ड नं-62 में बाहरी वेगनपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकारिया टोला तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 ekdg	0.1722550		0.1722550		PCC ROAD RCC DRAIN	40%	20%	60%	
27	पटना नगर निगम वार्ड नं-65 के चघा गली में नगीना दास अजमेरा के घर से जगत कोला तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स इनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 ekdg	0.2499900		0.2499900		PCC ROAD RCC DRAIN	90%	10%	100%	
28	पटना नगर निगम वार्ड नं-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति मनीषा कुमारी	0.36768 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1838400		0.1602284		PCC ROAD RCC DRAIN	शून्य	50%	50%	
29	पटना नगर निगम वार्ड नं-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स दिपशिका कन्स्ट्रक्शन	0.3044 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1522000		0.1026386		PCC ROAD RCC DRAIN	शून्य	शून्य	70%	
30	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। सर्वेदक मेसर्स जीडीडी इन्फ्रास्ट्रक्चर्स	0.48085 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250		0.240425		PCC ROAD DRAIN	50%	10%	60%	
31	पटना नगर निगम वार्ड नं-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। सर्वेदक श्री सदीप पाटिल	0.14205 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह					PCC ROAD RCC DRAIN	-	-		अन्य विभाग से कार्य होने के चलते योजना स्थगित
32	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए	0.4814 ud&hd Letter No.-		6 माह					PCC ROAD RCC DRAIN	शून्य	शून्य	80%	प्रथम किस्त की निधि अग्रस्त

754

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Exec u n /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	घुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	80/12.02.2019											
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date-15.09.2014 3.11 CR AGREEMENT DATE-30.04.2016	3.33	10/29/2017	2.67		2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एपेंड्रम धनगावां रोड से राहुल रेशन के घर तक नाला एवं पीपीसीडी कार्य। कौशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEMENT DATE-25.02.2019	0.288	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complet e	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकौचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date-27.09.2018 0.19 CR AGREEMENT DATE-01.06.2019	0.164	9/30/2019	NIL		NIL	NIL	CONST. OF GHAT		मखदुमपुर नगर पंचायत से उक्त योजना का आबंटित राशि अप्राप्त है।		मखदुमपुर नगर पंचायत से उक्त योजना का आबंटित राशि अप्राप्त है।
4	वार्ड नं-29 में अवस्थित बेशु कोठी हॉल श्री नयाम कुमार के घर से पीपीसीडी कार्य ब्रजेश कुमार के घर तक पीपीसीडी कार्य एवं पुई निर्मित नाला की मरम्मत एवं ढक्कन निर्माण सुन्दर कुमार शास्त्री	Letter-07 date-27.09.2018 0.08 CR AGREEMENT DATE-26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि की कमी।
5	वार्ड नं-29 में अवस्थित श्री ब्रजेश कुमार गाम डेही के घर से पुरख से पीपीसीडी कार्य सहित नाला ढक्कन सहित निर्माण कार्य नाला का जाल निकासी श्री अरुण भार्गो ग्राम डेडसइया के घर के पास पुई से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date-27.09.2018 0.10 CR AGREEMENT DATE-26.02.2020	0.062	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड संख्या-27 में पटना गया रोड से सतीस घर के स्थूल तक पीपी नाला एवं ढक्कन निर्माण कार्य चंदन कुमार	Letter-56 date-09.01.2019 0.34 CR AGREEMENT DATE-25.01.2021	0.239	14.05.21	0.17	0.17		NIL	drain & p.c.c	Work in progress			
7	वार्ड नं-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवार्ड बैंक तक पीपीसीडी मय नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date-09.01.2019 34 CR AGREEMENT DATE-15.01.2021	0.155	25.4.2020	0.09	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।

753

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Exec n /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए कोली वाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-025G DT 09.02.2016	C.16007D2 13.04.2013	18.07.2018	0.0894850	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से संकेट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	C.4507539 05.10.2016	04.01.2017	0.2420623	0.2420623	0.2420623	0.2420623	FOOTPATH			Work Completed	निधि की कमी।
3	समहारणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858736 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अन्तर्गत समहारणालय स्थित पार्क का सौंदर्यीकरण कार्य। (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य।) मनोप कुमार राय	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1059403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के परिसर-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोमानी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3550993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित अगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद बुमरोव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.316173 30.12.2015	29.6.2017	3.11	2.05933	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	
List of Project Gaya District													
1	मानपुर बस स्टैंड का निर्माण। Name of the Contractor- M/s Jai Mata Di Road Construction Pvt Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount- 5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	6.868	6.868	6.868	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	बाहरी दिवार में प्लास्टर कार्य एवं दिवार में येनार्डिट लगाने का कार्य प्रगति पर एवं बाउंड्री गील का पूर्ण च	Wall में येनार्डिट Tiles एवं फर्श पर Floor tiles का कार्य प्रगति पर	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण भूतल का आंतरिक प्लास्टर कार्य पूर्ण प्रथम तल के प्लास्टर का कार्य पूर्ण च बाउंड्री का ढलाई एवं ग्रीक वर्क कार्य पूर्ण च सैंपस में सिट्टी भरवाई का कार्य पूर्ण च शौचालय का कार्य प्रगति पर च बाउंड्री गील का कार्य पूर्ण च बाहरी दिवार में प्लास्टर कार्य एवं दिवार में येनार्डिट लगाने का कार्य पूर्ण	

752

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
										11	12	13	14
1	2	3	4	5	6	7	8	9	10				
2	नगर निगम, गया क्षेत्रांतर्गत दीप्ती तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.34 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.726							पाथवे में Railing का कार्य प्रगति पर।	तालाब के किनारे रेलिंग का कार्य एवं पाथवे का कार्य प्रगति पर।		
3	जगजीवन कॉलेज के सामने बुल्लो शहीद मजार (स्लीपिंगबग) होने हुए सजय शर्मा (महुएर) होते हुए खटानी कोठी तक पीसीसी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no- 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	26.01.2021	1.27		0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gaziho Block (v) Cafeteria & Toilet (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard room up to Roof cast with plaster, Cafeteria & Toilet Block, Desilting work done. Boundary Wall & Stair work completed.			
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीसीसी पथ एवं दक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road				Completed
5	गया-खिखरसराय मुख्य पथ से गुणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जगेंद्राव कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road				Completed
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीसीसी पथ का	Amount- 0.3158 Letter no-88 dated-20-11-	Amount - 0.2631	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 3400 Feet with cover (ii) Construction of Road up to brick soling-442 Feet (iii) PCC Work 200 Feet	(i) Construction of Drain - 500 Feet with cover (ii) PCC Work 500 Feet	NIL		Due to local hindrance work is stopped Show cause is issued.
				18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain				Completed

75

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.		
										UP to Previous month	During the month	Total Progress
1	निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	2018. Date of Agreement 18.10.2019	Amount-0.4508 Le no-88, dated-20-11-2018. Date of Agreement 12.10.2019	5	6	7	8	9	(ii) Construction of Road	11	12	13
7	निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Krishna Kant Kumar	2018. Date of Agreement 18.10.2019	Amount-0.3757 Le no-88, dated-20-11-2018. Date of Agreement 12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1150 feet
8	गया-नवादा में रोड में मुफ्तसाल मोड़ से काब्रिस्तान तक दक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	2018. Date of Agreement 18.10.2019	Amount-0.3354 Le no-88, dated-20-11-2018. Date of Agreement 12.10.2019	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain			Completed
9	वाड रोड-53 अंतर्गत मुंडा में पीपलीसी रोड एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	2018. Date of Agreement 18.10.2019	Amount-0.8898 Le no-40, dated-20-11-2018. Date of Agreement 12.10.2019	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	NIL	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	1.98		1.98	1.98	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscapping work. Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न		कार्यवाहक प्रशासिक, नगर परिषद औरंगाबाद के पत्रांक-2117 दिनांक-27.12.2019 द्वारा नो डि एच आर डि से अक्षय आर्बेटन रोड-200 साइड की मीन की गयी है। जो आपस है। पत्रांक-332 दिनांक-07.08.2020 द्वारा आर्बेटन की सामग्री माला अखिल साधन (माला गुरु संरक्षण) को सौंपित है।
2	नवीनर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.98 करोड़ पत्रांक-78 दिनांक-18.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03.2016	06 Month	1.60		1.600	1.207	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscapping work. Electrical work Phed work	लगातार कार्य पूर्ण।	कार्य पूर्ण।	समयबद्ध स्वीकृति हेतु आवेदन संपादित।
List of Project ARA District.												
4	Construction of park at moti tola, ara dist - bhojpuri Sri. Prashant kumar singh	0.812 Letter no-03/ Armut-03-15/2016 323, Date-09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork Complete 2. Boundary Work Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		Land dispute and water logging problem

750

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit ure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execul n /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	Upgradation and beautification of veer kunwar singh park at ramna maidan dist - bloipur Sri, Prashant kumar singh	0.7492 Letter no - 03/ Anrui-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs for seating and boating 2. construction of Pergola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress			

List of Project Nalanda District.

1	वार्ड नं० 23 नें रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मंगल अंडा होले हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पीसीसी एवं आरसीसी नाला निर्माण कार्य। (श्रीमती विमला देवी)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.383	Drain = 619m Road = 558 m	Drain = 619 m Road = 558m		निधि की कमी !
2	वार्ड नं० 21 नें मुहल्ला देवीसराय में एमएचओ 31 से सटे पश्चिम श्रवण निस्त्री के घर से दक्षिण देवीसराय रोड तक पीसीसी एवं आरसीसी नाला निर्माण। (श्री अरुणेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 175 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m		निधि की कमी !
3	वार्ड नं० 44 संतोष जी के नवनिर्मित घर में कैलाश जी के दुकान होते हुए ग्रा0 लि0 मेहरपुर तक एवं विलास जी के खेत भीरव जी के घर होकर कारगिरी बस स्टैंड तक एवं जीएम ड्रेन निर्माण कार्य। (श्रीमती विमला देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		34.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.		निधि की कमी !

List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रांतर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापांक-463, दिनांक-03.02.2020 साशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकराशि साशि-6801148E साशि-2.9E करोड़ दिनांक-15.06.15	28.08.2020	6.33		6.31	6.31	Construction of Bus Terminal	Bus terminal-100% Drive way-100% Tube well-100% PHE work-100 % Ducking way-COMPLETED Car parking completed Boundary wall-completed Delux toilet-work in progress	Docking way-completed Delux Toilet-Work in progress Ducking way-Car completed Hill mass Light Installation work completed Delux toilet-work in progress Car parking-work in progress	Bus terminal-100% Tube well-100% Ducking way-completed Hill mass Light Installation work completed Delux toilet-work in progress Car parking-work in progress	
---	--	--	--	------------	------	--	------	------	------------------------------	---	---	--	--

List of Project Banka District.

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execu on /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद भागा अन्तर्गत वार्ड सं-01 में पार्किंग स्थल, पश्चा से कारो स्थान तक पीओसीओ सड़क निर्माण कार्य। सर्वेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626406	17-02-2020	0.446979 2 (in Cr.)		0.2180149		पीओसीओ पथ निर्माण कार्य।	पथ के फ्लैक में ब्रिक वर्क कार्य पूर्ण एवं 450 फीट में पीओसीओ कार्य पूर्ण। शेष कार्य प्रगति पर।	250 फीट में पीओसीओ कार्य पूर्ण। शेष कार्य प्रगति पर।	पथ के फ्लैक में ब्रिक वर्क कार्य पूर्ण एवं 650 फीट में पीओसीओ कार्य पूर्ण। शेष कार्य प्रगति पर।	
2	नगर परिषद भागा अन्तर्गत वार्ड सं-09 कांस्ट्रिग रोड में बाई पास बिजली सिंका के घर से करिब 50 मीटर दूरी के आगे तक आरपीसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य। सर्वेदक-श्री पुन्य कुमार खलक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पीओसीओ पथ एवं आरपीसीओ नाला निर्माण कार्य।	90 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पीओसीओ पथ निर्माण कार्य पूर्ण।	पीओसीओ पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद भागा अन्तर्गत वार्ड सं-11 सरकारी बस स्टैंड के पीछे प्रमाण यादव के घर से ठोकर सम्मुख बस के घर तक एवं प्रवीण यादव के घर से बस स्टैंड के घर तक आरपीसीओ नाला एवं पीओसीओ सड़क निर्माण कार्य। सर्वेदक-श्री निहाल खन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr		0.0450496 Cr		पीओसीओ पथ एवं आरपीसीओ नाला निर्माण कार्य।	सर्वेदक 50 मीटर आरपीसीओ नाला 50 मीटर एवं पीओसीओ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पीओसीओ पथ निर्माण कार्य।	कार्य पूर्ण।	
List of Project Bhagalpur District.													
1	सुलतानाबाग नगर परिषद अन्तर्गत कृष्णमन्दिर रोड गेटवाय मेडन स्थित स्टैंडिंग कारो निर्माण कार्य। सर्वेदक-श्री सुमन कुमार	0.69139 309/30.03.16							बहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवाछिया नगर पंचायत अन्तर्गत वार्ड सं-05 में साईब पंडित के घर से बलदानी दुर्गा स्थान तक पीओसीओ पथ निर्माण कार्य। सर्वेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.1242 6	0.1242 6	p		पीओसीओ पथ निर्माण कार्य।	सेलिंग कार्य पूर्ण एवं पीओसीओ कार्य प्रगति में।	सेलिंग कार्य पूर्ण पीओसीओ कार्य प्रगति पर।	सेलिंग कार्य पूर्ण पीओसीओ कार्य प्रगति पर।	
3	नवाछिया नगर पंचायत अन्तर्गत वार्ड सं-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से सुरी साह के घर तक पीओसीओ पथ निर्माण कार्य। सर्वेदक-श्री रम सागर	0.24852 66/09.01.020	date-28.07.2020 Rs-0.2480887	19.02.2021	0.1242 6				पीओसीओ पथ निर्माण कार्य।	सेलिंग कार्य एवं रिटेनिंग वाल कार्य प्रगति पर।	सेलिंग कार्य एवं रिटेनिंग वाल कार्य प्रगति पर।	सेलिंग कार्य एवं रिटेनिंग वाल कार्य प्रगति पर।	
4	नवाछिया नगर पंचायत अन्तर्गत वार्ड सं-17 में मन्नु चौधरी के घर से पंकज खलक के घर होते हुए प्रदुमन चौधरी के घर तक पीओसीओ पथ निर्माण कार्य। सर्वेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पीओसीओ पथ निर्माण कार्य।	पीओसीओ कार्य पूर्ण।	पीओसीओ कार्य पूर्ण।	पीओसीओ कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीन देवी से अनुप साह बटारन मंडल से विनयदेव यादव तक पीओसीओ पथ एवं नाला निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0.00	0		(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Exec in /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर परिषद लखीसराय अन्तर्गत वार्ड 50-6 में कभीया भाग से बीच भाग एवं शम्भो साव से सरयुग महेल तक पीएससीओ एवं एवं नदी निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0	0.00	(i) P.C.C Road Lenth 300m (ii) Drain work Lenth 300m	Drain work completed,		Work Completed	निधि की कमी।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड 50-6 में पदार्थ साव से लेकर जवाहर मंडल तक आरपीसीओ नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42	0	0.1042	0.00	(ii) Drain work with Cover.	Drain work completed,		Work Completed	निधि की कमी।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311 29 Letter No - Date - T S Rs. 285214 Letter No - Date -	2.1966 date 26.06.18	25.12.2019	2.2914	10.42	0.3819579	0	Buidling work lenth 241m	Foundation work completed,	Work in progress		नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य
5	बडीहिया नगर पंचायत के बडीहिया सिमांत से जगदध्या स्थान होत हुए श्री कृष्ण चौक तक आरपीसीओ नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (ii) Drain work-316m	200 m Drain and Slab work completed,		60 % Work Completed	निधि की कमी।
6	वार्ड नं० 01 में एन० एच० 80 जगदध्या मोल मोड़ से माया कोशल बावू के फुलवाडी होते हुए सागर अमीन के बथान तक आरपीसीओ नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (ii) Drain work-488m	Drain work completed,		50 % Work Completed	निधि की कमी।
7	बडीहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरपीसीओ नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover.-755m	300 m Drain work completed,		80 % Work Completed	निधि की कमी।
8	नगर पंचायत बडीहिया में बायपास मोड़ नगर पंचायत बडीहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्डुपुर दुर्गास्थान होते हुए बुहरवक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Cover.-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचमहला से बीएनएच० एन० 40 तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed,		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021			0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	निट्टी भराई का कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.													
1	नगर परिषद शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में हसन पार्स का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	45.96	45.96	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद बरबीचा अन्तर्गत एनएच०-82में मोर से पूरब होते हुए बरबीचा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0		0	-	i) GSB ii) WMM. iii) BM & SDBC	Earth Work completed.	GSB & WMM work complet ed		निधि की कमी।
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यकरण	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundry wall work ii) Renovation of Park iii) Pathway	1. Rest ghat (1 No) completed 2. Raised lawr work 70 % is completed 3. Slop portion of pond work	Rest Ghat (1 No.) completed	Civil work 90% Completed	

347

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Exec /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									iv) Steps & Pergola v) Cover Sitting Place	completed Earth filling work is almost done 5 6 Nos of pergola is completed rest 1 nos in progress	lawn work 90 % is completed 3. Slope portion of pond work is completed 4. Earth filling work is almost done 5 Pergola work is completed 6 2 nos cover sitting place completed 7. Pathway work 250 mtr completed		
2	नगर पंचायत हवेली खडगपुर सदरवाला घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work.	100%	0%	100%	
3	नगर पंचायत हवेली खडगपुर के मध्यवर्ती स्थान के निकट बालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	No	Ghat Work.	50%		50%	

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer (South) Infra

08.05.21

746



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001
Website : <http://buidco.in>

745

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट)/ यो0-120/17 (पार्ट-3) - 112 दिनांक:- 08.05.2021

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

E.E.
3/5
08/05/21
Deen
10/5/21

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह April, 2021 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- April, 2021 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

08/05/21
अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना।

700m/1370
10/05/21
C:\Maribamh\ADB\Hindi Letter.docx

44

ADB Projects

30/04/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriam EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	126.92 (including Mobilisation Advance - 31.18, RCD Adv 17.13)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 KM {Revised Qty. - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 275.636 KM Pipe Laid (DI- 72.862 KM, HDPE- 202.774 KM); rising main : 4.157 (DI K9) (ii) Road Restoration:- 87.813 KM Done. (iii) Construction of New Reservoir:- 05 Nos. in progress (Budhiwa Mahadev, Mastailpur, Bhusunda Meia, Behind Delha PS & Joda Masjid). (iii) HSC:- 17685 nos. connection done & 4755 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhiwa Mahadev, Bhusunda Meia, Delha, Nilgan Store & Dandibagh. Control Room:- Painting work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 223.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 368.372 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	45.14	52.67 (including RCD Adv 1.56)	39.09 (Upto 31/12/2020)	(iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty:- 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(iii) Control Room:- Work in progress. (iv) Rising Main:- 14.927 KM DI pipe laid. (only 205 mtr balance) (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	DI Pipe procured at site:- 15.366 KM

4/

08/05

743

ADB Projects
30/04/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 C/M - 23/06/2026	227.43	142.57	142.46 (upto 31/12/2020)	(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell- 6 Nos. completed (i.e. ITI, Joda Masjid, Wansh Nager, Khiriyama & Kendu).	CSC building plaster of column work & window fitting work in progress. NDT test on existing structure and SBT for new construction has been done. Arrangement of outlet, inlet, washout and overflow, vertical piping work completed. Staircase, hand railing, top dome manhole, gallery railing fabrication work in progress. Total HSC completed 1628 (without water meter)
			For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 C/M - 22/03/2027				1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 2 nos completed (yield test pending). 2) Rising Main- Design in progress 3) OHSR - 2 nos work in progress. 4) Distribution Network - 15.994 KM 5) HSC- 1628 Nos.	
			For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 C/M - 22/03/2027						
			For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 C/M - 22/06/2026						
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 C/M - 01/07/2032	42.00	48.85 1st Mob. Adv. 5% & 2nd Mob. Adv. 5% and 1st RA Bill	23.79 (upto 31/12/2020)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - Excavation work in progress 3) Jackwell - Excavation work in progress 4) Clear Water Reservoir- 9.1 ML - Layout work in progress 5) Transmission Main - 5.206 km	Column casting completed upto lintel level, lintel beam shuttering & reinforcement bending work completed at Guard Room & Plinth beam casting completed, backfilling completed, shuttering & reinforcement bending work is in progress at Staff Quarter. Construction of Sub-structure column in progress at Admin Building. Steel work for footing in progress at Centrifugal building. 10 no PCC completed for footing out of 20 nos, 6 nos footing completed out of 20 nos at Chemical Building. Clear water rising main of 5.206 km completed out of 28.7 km. PCC, RCC footing and plinth beam casting completed at Administrator building.

4/

WA

28/05/21



(बिहार शहरी आधारभूत संरचना विकास निगम लि०)

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-2)- 3272

दिनांक:- 10.05.21

सेवा में,

मुख्य अभियंता,
(आयोजन, निरूपण एवं अनुश्रवण),
न०वि० एवं आ०वि० (बुडको)।

E.E (PDM)
10/5

DE/Suyayji
10/5/21

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अप्रैल 2021 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या 38, दिनांक 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह अप्रैल 2021 को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

10/5/21

(अमी रंजन)

मुख्य अभियंता,
(जलापूर्ति, ड्रेनेज एवं सिवरेज),
उत्तर बिहार उपभाग,
न०वि० एवं आ०वि०, (बुडको)।

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - April 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.94 km HSC-5209 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0.03 km HSC-66 OHT-1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.97 km HSC-5275 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज- II I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-4180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	37.49	37.49	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-97.59 km HSC-2463 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	Pipeline-4.04 km HSC-362 OHT-1 in progress Tubewell-1 Pump House-2 in progress Pump Motor -0 Transformer-0	Pipeline-101.632 km HSC-2825 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 in progress Pump Motor -2 Transformer-4	(i) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। (ii) Time Extension up to 31.06.21 Query from SE wide Letter No-718, 29.01.2021 is awaited.
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5365 Lt No-1645 dt-19.11.14	Rs. 7.5365 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139-15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	कैसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

29

29

440

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	
7	रस्सील जलापूर्ति योजना फेज- I सवेदक-मेसर्स अशोक टयूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रस्सील जलापूर्ति योजना फेज- II सवेदक-मेसर्स अवेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.60 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	
10	मोतिहारी के बाढ़नाली एम. एस. कलेज रोड 25-26 बार्ड परीसिमन लाल बग्गा से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. मध्य निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली बार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डी. गेट से होस्टल गेट तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली बार्ड नं-06 में रंजित स्टेशन गेट से होस्टल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली बार्ड नं-10 में माई स्थान मंदिर से बजरग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	600 ft drain	-	600 ft drain	work complete, Rest stretch is private land
14	चकिया रेलवे मुन्दी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, रातोनागर रोड तक पीपीसीपी सड़क एवं आरओसीपी नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	-	3100 ft drain pcc 0 ft	

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
AE
10/05/2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलपूर्ति योजना फेज- I संवेदक का नाम-M/s JIP Enterprises	सशि-29.69, letter no-596, Date- 28.03.2016	सशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	सशि-70.96	सशि-61.57	23.07.2020	48.80	35.01	31.01 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-94.74 km HSC-9319 OHT-4 in progress Tubewell-11	Pipeline-1.34 km HSC-143 OHT - 4 in progress Tubewell - 1	Pipeline-96.08 km HSC-9462 OHT-4 in progress Tubewell-11	(i) बगहार समिति में अनुपाति प्राप्ति पत्र प्राप्त स्थल पर दुर्घटन व्यवस्था का किया जायेगी को रद्द करने की कार्यवाही प्रारम्भ उत्तर की जाती है। (ii) निर्धारित समय सीमा में कार्य की प्रगति हेतु आवश्यक समूची एवं श्रम की कमी पाई गई है।
3	बेतिया जलपूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-97.25, letter no-484, dated-20.12.16	सशि-101.92, dated-06.03.18	05.03.20	66.04	52.88	35.84 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-116.29 km HSC-8722 OHT-6 in progress Tubewell-0	Pipeline-7.55 km HSC-870	Pipeline-123.84 km HSC-9592 OHT-6 in progress Tubewell-18	निर्धारित समय सीमा में कार्य की प्रगति हेतु आवश्यक समूची एवं श्रम की कमी पाई गई है।
4	रामनगर जलपूर्ति योजना फेज- II	सशि-2.57 139/15-03-2018	सशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Handwritten signature

6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18				PHE & Electrification work	95% work completed	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m	

Raj. Prakashy
AE
10/05/2021

TS to CE
(WSD), North Bihar

16/5/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement: Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	(3.03.18) (Extend to 30.04.19)	33.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि-76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि-86.57 करोड़ 04.07.18	(3.07.20)	47.34	43.40	27.34	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-146.18 km HSC-7967 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-2.36 km HSC-438 OHT-2 progress Tubewell-0 Pump House-4 Pump Motor-4 Transformer-8	Pipeline-148.54 km HSC-8405 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	(i) अजाना वीर के पास एच गंभीरी सेतु की तरफ NH कांसिल का अनायास प्रमाण पत्र आया है। (ii) बिस्मिल्ला अजान सीमा में तबल की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
10/05/2021

IS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

736

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-57.17 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सर्वेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Rm. Pankaj
10/05/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05/ 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II सर्वेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09/ 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Rm. Rajan
10/05/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

734

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

अप्रैल-2021

Rs. In Lakh

Rs. In Lakh														
Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution		
									Upto Previous Month	During this Month	Total Progress			
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	172.89 Cr. Letter No.-316 Dated-31.01.2019	4	5	6	7	8	9	10	11	12	13	
1			18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	10.57	10.57	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain bottom slab PCC done in 519.00m. RCC Raft done in 518.50m. Side wall RCC done- 1st Lift- 518.50 m. 2nd Lift- 518.50 m. 3rd Lift- 502.00 m.	Slab PCC done in 150.70m. RCC Raft done in 100.20m. Side wall RCC done- 1st Lift- 518.50 m. 2nd Lift- 518.50 m. 3rd Lift- 502.00 m.	(i) Contractor has setup its logistics and plant site at Manikaman Mushahari. (ii) NOC given by RCD vide letter no.2270 dated 12.10.2020. (iii) Vetted design and drawing of Mithanpura drain by NIT Patna, approved by BUIDCo committee afterward letter issued dated 21.01.2021 for commencement of work accordingly. (iv) NOC for Land of Tirhut Canal is received vide Engineer-in-Chief (HQ) Water Resource Department vide letter no. (Mo)2-Mothari+51/2020-49, dated 14.01.2021 (v) For STP construction at Tirhut canal Geo technical investigation report has been received vide Report No.- 110321/CIV/07352 dated 16.03.2021. (v) Manikaman STP site layout done by agency with help of district administration dated 04.02.2021.	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.		
2	बाई नो-7 धर्मगोला वार्ड के घर से मारिहारी रस्ता लार्डन लेकर विजय कुमार के घर भाया प्रताप कुमार के घर होते हुए पीसीसीपी पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, नवठि एवं आठि विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete. Road work 150 mtr.	complete	complete			
3	बाई नो-46 आठुपी श्रीवस्तव सेन में रामनाथ शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तमल रंजन जी के मकान से प्रेमाकट के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, नवठि एवं आठि विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete.	complete	complete			
4	बाई नो-19 में पकान मार्केट से अणुकापट रोड तक पथ के सामने गली तक भाया पीसीसीपी मंदर इन्टरनेशनल स्कूल तक पीसीसीपी पथ सह स्वैच चहित आठुपीसीपी नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नवठि एवं आठि विहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.3	104.96		Road & Drain 1500 m	1500 mtr drain work completed	complete	complete			

793

84

5	वार्ड सड-30 एवं 34 में पराव पोखर से निर्माक तक तथा गली नं-02 में मिडस्ट्रीट पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-66 दिनांक-09.01.19 सवि-220.94 लाख	209.65131 02580/2019-20 Dated-01.08.19	31.01.20	219.58	122.18	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed	80% Drain Complete 500 mtr road completed
6	मंडरी हसन चौक से रामम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-80 दिनांक-12.02.19 सवि-340.14600 लाख	315.94913 03580/2019-20 Dated-01.08.19	30.04.20	340.14	242.53	133.55	Road & Drain	Drain Work Complete & 85% Road work completed	complete
7	वार्ड सड-12 में पीठवर्ग/वीड कोलासी होते हुए सड मरिचकण जी को घर भाया अनिल कलनबाग रोड एम्बीसन कोशिंग तक निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-66 दिनांक-09.01.19 सवि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	32.82561	32.82	Road & Drain 1220 m	20% Road Work Complete	255 m road 75 m drain
8	वार्ड सड-30 में प्रजापति ग्रंथाली से कलनबाग रोड एम्बीसन कोशिंग तक मिडस्ट्रीट पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-66 दिनांक-09.01.19 सवि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56	49.28	20.61	Road & Drain	60% Drain Complete & Road 356 m Complete	60% Drain Complete & Road 356 m Complete
9	वार्ड सड-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा पुष्पाकर लेन में सडक एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-80 दिनांक-12.02.19 सवि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.27	47.81	81.34	Road & Drain 1150 m	85% Drain Complete	1150 m drain
10	वार्ड नं-17 बल्लुगट बुलानी से ब्रह्मस्थान चौक होते हुए डगो कोमिस्टेंट सिंह के घर भाया प्रमुख सडक रामलखन लाल कर्ण के घर से बाहिन डगो चौधरी के घर तक सडक तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-90 दिनांक-03.01.18 सवि-243.25600 लाख	216.94689 04580/2019-20 Dated-28.02.20	27.08.20	213.01			Road & Drain 625 m	100% Drain Completed 50% Road completed	625 m drain 187 m road
11	बल्लुगट चौक से भाया खानाभू निर्माण महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-07 दिनांक-27.09.18 सवि-361.155 लाख	341.16452 05580/2019-20 Dated-28.02.20	27.11.2020	180.5775	108.91	81.77	Road & Drain	50% Drain Complete & Road 30% Complete	50% Drain Complete & Road 30% Complete
12	वार्ड सड-02 में दिलिप कुमार के घर से समथुवार के घर तक सडक एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉडिओ एवं आठिओ विहार पटना का पत्रांक-80 दिनांक-12.02.19 सवि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	70% drain work completed 70 road

Dr. Rakesh
10/05/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	17.31	17.31	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-60.028 km HSC-8094 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	Pipeline- 0 km HSC-362 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-60.028 km HSC-8456 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-0	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किसनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	28.02	26.46	26.46	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-92.61 km HSC-5841 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-5.35 km HSC-316 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-97.96 km HSC-6157 OHT-2 in progress Tubewell-9 Pump House-8 Pump Motor-8 Transformer-8	(i) जोल-1 माइलहरी कोलेज में NOC प्राप्त स्थल पर पट्टीच पथ एवं कम SBC प्राप्त होने कागज कार्य शुरू नहीं हो सका। विकल्पिक स्थल प्रमांडल द्वारा नहीं प्राप्त करवाया जा सका है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
AE
10/05/2021

731

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	13
2	अररिया जलापूर्ति योजना फेज- II सर्वेदक-मैसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 06.03. 2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	4.32	4.32	Pipeline-46.56 km HSC-7611	Pipeline-39.99 km HSC-2725	Pipeline- 0 Km HSC- 0	Pipeline-39.99 km HSC-2725	निरचित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

730

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़ Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	67.07	62.55	62.55	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-125.96 km HSC-8810 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	Pipeline-20.89 km HSC-592 OHT-0 in progress Tubewell-0 Pump House-0 progress Pump Motor-0 Transformer-0	Pipeline-146.85 km HSC-9402 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install. 15 supply Transformer-9 install, 15 Supply	(i) At Purnea college site college administration do not allow to start the work after giving NOC. As the college campus has become university. (ii) Some Encroachment at different places of NOC obtained site (iii) निश्चित समय सीमा में लेटर की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-98.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	48.91	42.33	42.33	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-79.108 km HSC-1500 OHT-3 in progress Tubewell-8 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	Pipeline-22.76 km HSC-476 OHT-1 in progress Tubewell-0 Pump House-3 in progress Pump Motor-0 Transformer-1	Pipeline-101.87 km HSC-1976 OHT-4 in progress Tubewell-8 Pump House-7 in progress Pump Motor-2 install Transformer-6 install	(i) Some Encroachment at different places of NOC obtained site. (ii) Deviation proposal & Design & Drawings approval is under progress at PDM Cell (iii) निश्चित समय सीमा में लेटर की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
10/05/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.45 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	67.57	60.65	60.65	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-142.06 km HSC-10669 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-5.67 km HSC-381 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 no.	Pipeline-147.732 km HSC-11050 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	(i) NOC for Road cutting in Ward No 10 & 11 from Nagar Nigam (ii) NOC for road cutting from NHAI (iii) Tree (4 ft dia) cutting in campus of PHED Store (iv) अधिकतम अधिकतम प्रमाणित अवल से इस योजना में विवरण की स्वीकृति हेतु पुरवतालक सीट प्राप्त हुआ है। निर्माण समग्र सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक समझौता एवं आम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	35.13	19.73	19.73	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-61.58 km HSC-2863 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-6.945 km HSC-298 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-68.525 km HSC-3161 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	(i) NOC for Road cutting at Two places Near BMP - 7 from NHAI (ii) अधिकतम अधिकतम प्रमाणित अवल से इस योजना में विवरण की स्वीकृति हेतु पुरवतालक सीट प्राप्त हुआ है। निर्माण समग्र सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक समझौता एवं आम की कमी पाई गई है।

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अर्न्तगत दरभंगा जलापूर्ति योजना।	57.99, letter no- 2165 dated- 03.10.2016	61.84 Dated 15.07.2018	15-07-2020	40.50	28.94	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-71.99 km HSC-10995 OHT-1 in progress Tubewell-7 Pump House-6	Pipeline-1.315 km HSC-581 OHT- R/F binding for bottom. Tubewell-0 Pump House-0	Pipeline-73.31 km HSC-11576 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) At industries department campus work could not be separated as threat to near by defunct build by foundation cutting (iii) निरिश्चित समय सीमा में कार्य को पूर्णित हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अर्न्तगत योजना से टेनही पुल तक नाला निर्माण कार्य। मेड-रामनाराय राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-0 M Base-0 m Stem- 0 M	PCC-600 M Base-530 m Stem-530 M	
3	राज्य योजना अर्न्तगत दरभंगा नगर निगम क्षेत्र अर्न्तगत डी0एम0सी0 अंशिकतः सकना पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाइपासिंग का ऊंचोकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	

pm

By

727

4	दरभंगा नगर निगम क्षेत्रांतर्गत वाईड संख्या 48 लेहरी टोला कुशीवर नहरों के घर से मो0 कडैया सहरी श्याम किशोर प्रधान के घर होते हुए मरिचद के बाल में बहुआही चौखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	PCC Road 1600'0" Drain 1600'0"
5	राज्य योजना अंतर्गत पी0डब्ल्यूडी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, कैजुल्ला खो मरिचद पुरानी मुसकी काहिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यूडी0 पथ में खान चौक बल ठगन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 1030'	drain 200'
6	राज्ययोजनांतर्गत बेटा चौक से डी एम सी एच बच्य वाई तक पो सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351183, dated-11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain -950 Paver Block - 500	PCC road 1500' Drain -950 Paver Block - 500

Pun' Roy
10/05/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंधारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौस्तुभ	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का अनांक- 280/मोडि-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	23.75	9.05	3.44	1- Drain-14.19 KM 1.5 m wide Drain of length 365m 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-1	1.5 m wide Drain of length 60.5 m is completed 1.2 m wide Drain of length 310 m is completed 1 m wide Drain 272.21 m drain Watson Canal progress in 499 m Nil Nil	1.5 m wide Drain of length 60.3 m is completed 1.2 m wide Drain 12.5 m 1 m wide Drain 36.80 m Watson Canal progress in 111 m Nil NIL	1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 322.5 m is completed 1 m wide Drain 309.01 m drain Watson Canal progress in 610 m Nil Nil	

Ami Rakshy
AE
10/05/2021

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवैदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	11	12	13 (i) Noc from RCD is awaited from bus stand to kranti hotel on both side of road is awaited from division NOC from CE RCD has been cleared vide letter no - 413 dated 15 02 2021 (ii) निरस्त समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Am. Redaushy
10/05/2021
AE

TS to CE
10/05/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	69.46	69.46	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-174.393 km HSC-17884 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0.480 km HSC-475 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-174.783 km HSC-18359 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumail pokhar Site after construction of 4th staging work of OHT, 27M and pump house. Letter send to DM Saharsa by MD Sir, BUDCO to resolve the matter (Letter No 8490, 28.12.2020) (ii) निविदा समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निविदा समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km HSC-6625	Pipeline-16.33km HSC-3929	Pipeline-0.0 km HSC-95	Pipeline-16.33km HSC-4024	(i) Extra Pipe line will be required in order to do the rest house connection (2696) for which estimate of extra pipe line with proper Design- Drawings is being for prepared (ii) निविदा समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	सहरसा स्ट्रीट वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नवम्बर-02-01/ 2017- 308, नदि एवं आदि, एल लिमि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	32.76	29.40	29.40	Construction of 11.50 KM Drain	7.80 Km Drain completed	1.34 Km	9.14 Km Drain completed	

Pinkeyashy
10/05/2021
AE

TS to CE
10/05/21
TS to CE

Chief Engineer
10/05/21
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run
2	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्राक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-3342	Pipeline-0 km HSC-49	Pipeline-37.113 km HSC-3391	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Am. B. Singh
7/05/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अप्रैल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I सेवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II सेवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I सेवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-42.997 km HSC-3213	Pipeline-0 km HSC-0	Pipeline-42.997 km HSC-3213	(i) To complete target of HC. extra pipe line is required for which Design & Drawing is being prepared by EE (ii) बिस्तरा सम्य रोमा न लदा की प्रावि हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
5	सुपौल स्पोर्ट्स वाटर ड्रेनेज योजना सेवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 280/मोडि-02-03/2017-119, नवित्व आ वि एवं तिथि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020	11.04	11.04	11.04	Construction of Storm Water Drainage 5.5 km	2.91 Km completed	0 km	2.91 Km Drain completed	

Prin. P. P. P.
16/05/2021

TS to CE
10/05/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

724

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	62.75	31.27	31.27	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-89.36 km HSC-11767 OHT-0 Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	Pipeline-3.98 km HSC-931 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-93.34 km HSC-12698 OHT-0 Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	(i) Issue of Tree Cutting 1 Nos. in Campus of Animal Husbandry for water tower construction. (ii) Hindrance of Pipe line laying due to utility duct (25KM). (iii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम को कमी पाई गई है।

Signature

Signature

Chief Engineer
WSD, North Bihar

TS to CE,
(WSD), North Bihar

10/05/2021
AF

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 24.08.18	24.07.20	28.00	28.00	35.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-112.15 km HSC-7928 OHT-3 in progress Tubewell-5 Pump Motor-0 Transformer-0	Pipeline-2.70 km HSC-292 OHT-3 in progress Tubewell-1 Pump Motor-0 Transformer-0	Pipeline-114.85 km HSC-8220 OHT-3 in progress Tubewell-6 Pump Motor-0 Transformer-0	(i) रोड कांसिंग हेतु Trenchless पद्धति द्वारा कार्य करने हेतु एजेंसी द्वारा प्रबंधन किया जाना है। (ii) निश्चित समय सीमा में मुख्य को प्रारित हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ami Pandey
10/05/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अप्रैल-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	45.33	45.33	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-111.17 km HSC-9604 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-0.35 km HSC-153 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-111.52 km HSC-9757 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	(i) जोन-1 नगर निगम से रीड काटेय का NOC अभाव रहने से 10KM में कार्य बाधित है। (ii) जोन-1 एवं जोन-2 पाइपलाइन कासिंग हेतु IOCL से NOC की आवश्यकता है। (iii) जोन-3 लैंड में 2 बरदेत के खत एवं अन्य कार्य का अनुमति प्रमाण पत्र नहीं मिला है। (iv) जोन-6 का विद्युत अनुमोदन का प्रस्ताव विवेकी (E DPM) के पास प्रक्रियारत है। (v) निश्चित समय सीमा में तय्य की प्राप्ति हेतु आवश्यक मासूमि 175 क्यू. मी.
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	24.17	24.17	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-63.819 km HSC-5930 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	Pipeline-2.76 km HSC-255 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-66.58 km HSC-6185 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	(i) जोन-8 के PHED Campus के जलमीनार का उपयोग करने हेतु 2 अरबों मीटर का खत नगर निगम द्वारा NOC अप्राप्त है। (ii) निश्चित समय सीमा में तय्य की प्राप्ति हेतु आवश्यक मासूमि एवं श्रम की कमी पाई गई है।

Ami Beg/2021
10/05/2021
AE

TS to CE
10/05/2021
TS to CE,
(WSD), North Bihar

10/05/2021
Chief Engineer
(WSD), North Bihar

777



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना (बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना – 800001

पत्रांक— 3274

दिनांक— 10.05.2020

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग।

विषय :- माह – अप्रैल 2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग :- बुडको का कार्यालय आदेश संख्या— 38, दिनांक— 29.04.2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में बुडको द्वारा नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत योजनाओं की अद्यतन प्रगति प्रतिवेदन माह अप्रैल— 2021 का संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनु०१-लघोत्तर ।

विश्वासभाजन,
10/5/2020
मुख्य अभियंता,
एन०एम०सी०जी०,
बुडको।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.04.2021)

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Govt. (Rs. in Cr.)	Agreement/ Amount/ Date of Completion	Fund/ Revised (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		
								Up to Previous Month	During the Month	Total Progress
1	1							10	11	12
	Beur Sewerage Treatment Plant, Patna									
	1	68.16	77.85 Cr. (C cost-47.25 Cr. and O&M Cost-30.59 Cr.)	54.89	Work - 48.28 Excavation - 2.59 Centrifuge Blower Building - 2.80 Start Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	100%	O&M work in progress.	O&M work in progress.	O&M work in progress.	O&M work in progress.
	Beur Sewerage Treatment Plant, Patna									
	2	394.89	298.46 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.)	280.91	Work - 230.10 Excavation - 24.64 House conn. - 1.61 Centrifuge - 6.76 Other expenses - 3.07 Unutilised Mobo - 14.71 Total - 276.52	80.0%	Sewerage Network - 140 KM Manhole - 7371 nos. House connection pit - 14808 nos. House connection pit - 7029 nos. House connection pit - 44 nos. House connection pit - 5573 nos. House connection pit - 65 nos. House connection pit - 107 nos. Road Restoration - 147.43 Km. Road Restoration - 162 KM.	Network - 145.3 Km. Completed Manhole - 5389 Nos. Completed House Connection Pit - 7053 nos. Completed House Hold Connection - 5638 nos. Completed Road Restoration 143.5 Km. Completed	Network - 145.3 Km. Completed Manhole - 5389 Nos. Completed House Connection Pit - 7053 nos. Completed House Hold Connection - 5638 nos. Completed Road Restoration 143.5 Km. Completed	Network - 145.3 Km. Completed Manhole - 5389 Nos. Completed House Connection Pit - 7053 nos. Completed House Hold Connection - 5638 nos. Completed Road Restoration 143.5 Km. Completed
	Karmilchak Sewerage Treatment Plant, Patna									
	3	83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.)	52.25	Work - 46.12 Excavation - 2.38 Centrifuge - 2.65 Other expenses - 1.10 Total - 52.25 [Additional expenses due to GST payment]	100%	SRB Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Shifting Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.
	Karmilchak Sewerage Treatment Plant, Patna									
	4	277.43	253.88 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.86 Cr.)	146.23	Work - 87.44 Excavation - 7.35 House conn. - 5.17 Centrifuge - 5.00 Other expenses - 23.31 Unutilised Mobo - 18.24 Total - 146.23	73%	Sewer Network - 96.54 km Manhole - 4311 nos. House Connection Pit - 15024 nos. Road Restoration - 7.35 km Road Restoration - 95.54 km House Connection - 38168 nos. House Connection - 145985 nos. SPS - 01 No. - Nil	Sewer Network - 1.45 Manhole - 35 Road Restoration - 7.35 km House Connection Pit - 199 nos. Road Restoration - 0.798 km House Connection - 1656 nos. SPS - 01 No. - Nil	Sewer Network - 80.575 km. Manhole - 3026 nos. Road Restoration - 81.488 KM House Connection - 80.575 km Road Restoration - 1.13 km House Connection - 16272 nos. SPS - 01 No. - Nil	Sewer Network - 80.575 km. Manhole - 3026 nos. Road Restoration - 81.488 KM House Connection - 80.575 km Road Restoration - 1.13 km House Connection - 16272 nos. SPS - 01 No. - Nil

Page 1

SH

Main Component										During the Month		Total Progress		ISS in Execution	
Sr No	Name of The Project & Name of the Contractor	AA & IS Govt/Govt. (Rs. in Cr.)	Agreement Amount/Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Overall Component	Up to Previous Month	During the Month	Total Progress	ISS in Execution			
16	I&D works and STP at Sonapur S.G Const & S.N Enviro	28.35 Cr. 30.63 32.6077	IC Cost- 14.20 Cr. And O&M- 15.16 Cr.)	15.02.21	9.23	Work - 8.05 Centage - 0.57 Unadjusted Mch. Advance - 0.61 Other expenses-0.1116 Total - 9.23	80%	STP that includes construction of SBR TANK, WET WELL, AIR LIFT, WER, SHED, SLUDGE TANK, GRT CHAMBER, ADMIN BUILDING, PANEL ROOM, D'S - Transformer Room and I&D Network	1. Admin /Staff Building done completed 2. Panel Room 1st Floor slab and brick work in progress 3. Clear Water Tank completed 4. UV Chamber is in progress 5. SBR 4th lift complete & 5th and final lift work is in progress 6. Wet well 3rd lift completed 7. Airblower shed work has been started 8. 3rd Lot of Electro-Mechanical Equipments reached at site 9. Pipe laying of 3500 Mtrs. done 10. Manhole completed - 60 Nos.	1. Panel Room brick work & plaster completed & finishing work is in progress 2. Admin /Staff Building completed 3. Clear water tank completed 4. UV Chamber completed 5. SBR final lift work in progress 6. Wet well 6th lift work in progress 7. I&D work of approx 3550 Mtr pipe laying done & 60 Manholes completed 8. 3rd Lot of Electro- Mechanical Equipments reached at site 9. Airblower Shed work base slab completed	1. NOC from MCD not received yet but on verbal instruction of RCD pipe laying on ICD Road has started but for Black top road NOC on letter from MCD is must. 2. NOC from Railway for 200 Mtrs. is not received. Continuous follow up for NOC has been submitted to the department for approval. 3. Due to increase in the length of I&D approval of 60' and Cost variation is must. 4. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until wet well work is finished. 5. Death due to corona at stock yard of stock manufacturer TTF bars are not delivered by the manufacturer. 6. Due to high rise in COVID 19 positive cases and lockdowns, the work of air engineer, project manager, site engineer, electrician & their contractor work is adversely affected.				
17	I&D works and STP at Molana M/s EMS Singh	59.12 Cr. 60.91 37.785 Cr. And O&M- 21.407 Cr.)	IC Cost- 14.20 Cr. And O&M- 15.16 Cr.)	15.12.20	21.79	Work - 20.5C Centage - 1.23 Other expenses-0.06 Total - 21.79	75%	STP - 08 MLD IPS- 03 Nos. Sewer Network - 1450 mtr.	Design & Survey complete, completed rest in progress Admin block - 95% complete & rest in progress Panel Room - 99% work complete & rest in progress Boundary wall - 95% complete Chlorination Tank - 100% complete & rest in progress Sludge Holding Tank - 99% complete & rest in progress Centrifuge Building - 99% complete & rest in progress Grit Chamber - 80% complete & rest in progress Air Blower Platform - 99% complete I&D & IPS work for IPS complete and boundary wall complete Supply of Electro-Mechanical Equip = 150M complete Decanter System - 2 set RAS Pumps - 2 Nos Centrifuge Feed Pumps - 2 Nos SAS Pumps - 2 Nos Chlorinator - 1 No Air blower - 3 Nos, Centrifuge - 2 Nos MCC Panels - 1 Nos PLC Panels - 1 Nos Cable Tray - 1 lot MS pipes - 1 lot Diffuser - 2 lot Online monitoring system - 1 set Installation of electro-mechanical equip : Centrifuge installed - 100% Air blower installed - 100% MCC panel installed - 100% Air blower pipes laying complete D/G installation complete	Design & Survey complete, completed rest in progress Admin Block - 95% complete & rest in progress Panel Room - 99% work complete & rest in progress Boundary wall - 95% complete Chlorination Tank - 100% complete & rest in progress Sludge Holding Tank - 99% complete & rest in progress Centrifuge Building - 99% complete & rest in progress Grit Chamber - 80% complete & rest in progress MPS-Structural work complete & finishing work 40% complete Air Blower Platform - 99% complete I&D and IPS Works: IPS-1 structural work 80% complete for boundary wall in both IPS-1 & IPS-2 complete, Staff quarter work structural work 80% complete and RCC drain work 1150M complete Supply of Electro-mechanical Equip = i) Decanter System = 2 Set, ii) Sewage Transfer Pumps = 3 Nos iii) RAS Pumps = 2 set, iv) SAS Pumps = 2 set v) Centrifuge Feed Pumps = 2 Nos, vi) Chlorinators = 1 No vii) Air Blower = 3 Nos, viii) Centrifuge = 2 Nos ix) MCC Panel = 1 Nos, x) PLC Panel = 1 Nos xi) Cable Tray = 1 lot, xii) MS pipes = 1 lot xiii) Diffuser = 2 lot, xiv) Online monitoring system - 1 set Installation of Electro-mechanical Equip: i) Centrifuge installed - 100%, ii) Air blower installed - 100% iii) MCC panel installed - 100%, iv) Air blower pipes laying complete, v) D/G installation complete	1) Due to changed location of IPS and proposed IPS in CPSE being cancelled, sewer networking has been redesigned & resurveyed resulting delay in sewer networking work. 2) Due to late availability of land for IPS-2 (on 28-12-2020), IPS & allied work was started subsequently resulting delay in work. 3) Due to break of concrete slabs in Molana and nearby areas, workers are not ready to come to work resulting delay in work progress.				

Page 2

Component wise physical progress										
Sl. No.	Name of the Project & Name of the Contractor	AA & F. Govt. Co. (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress	
									Up to Previous Month	During the Month
21	I&D works and STP at Sitalaha	35.49 17.432						STP - 07 MLD SPS and I&D	Agreement Done	01. All 19 nos. I&D Structures has been identified and Survey D1. Pipeline route survey work interconnecting I&D Structures work has been completed for the same. 02. 14 nos. SPS location has been identified and Survey work section drawings of Pipeline is under process & will be completed by next week. 03. Pipeline route survey submitted by next week. 04. Pipeline route survey possession from BUDDCO.
22	I&D works and STP at Dangpur	103.22 108.416	176.19 1211.20	22.11.21	4.50	Mob. Advance - 4.50 Total - 4.50	2%	STP - 25 MLD SPS and I&D	Agreement Done	1. Admin Building Footings Completed & Column Casting in Progress 2. CCIT Raft In Completed 3. Chlorination Building Footings Completed 4. Security Cabin PCC in In Completed 11. Survey completed (1) Survey & SBC completed (2) NTD test & Report submitted for Structure Design & Drawing
23	I&D works and STP at Phulwadihar	46.25 48.535						Khabaul Lock STP - 06 MLD SPS and I&D Beur STP - 07 MLD SPS and I&D	Agreement Done	

Executive Engineer (PDM)
BUDDCO, Patna

Manager Finance cum-in charge
General Manager (Finance)
BUDDCO, Patna

Executive Engineer,
NMCG Cell,
BUDDCO, Patna

Chief Engineer (NMCG)
BUDDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.04.2021)

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	River Front Development, Gopiganj	8.25	7.36 04.01.2020	03.06.21	4.19	Work - 4.15 Other - 0.0427 Total - 4.19	65.20%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)-01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavillion work in progress of 1st Ghat and 2nd Ghat. 6. Toilet (Civil work) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress.	1. Finishing work of Pavillion work in progress of 1st and 2nd Ghat. 2. Finishing work of Toilet work in progress. 3. Embankment protection work in progress. 4. Stainless steel railing works completed.	12	13
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Excavation - 16.39 CSOC - 9.58 Other - 6.79 Carriage - 18.29 Total - 311.05 (Additional expenses due to revised work scope as per revised AARSES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats Buildings- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMU. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematorium handed over to PMU, Patna for Operation and Maintenance. Contractor not mobilized personnel's from September- 2019. Time extension was given till 30.06.2023. Director has been given to submit Extension of Time for Barhawa Ghat completed. Contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats, Bhudra Ghat, Mahaveer Ghat and Hazrat Ghat of 03 Ghats. Project Report submitted by consultant. Consultant has been reviewed by BUDCO technical committee and approved the preparations of Final Design Drawing and M/s Ben & Lal has submitted final design drawing of 03 ghats and the design drawing was forwarded by setting till 01.05.2020. Patna has completed its work been handed to till setting of 5.50.0200 setting charge and the same has been handed to till setting of Design/drawing is in process at 13. Patna (Bina). Vertical Design/Design of three Ghats (Bina) Ghat, Mahaveer Ghat and Hazrat Ghat has been submitted by M/s. Contractor M/s. Ben & Lal to start the work. After giving several reminders to contractor M/s. Ben & Lal not taking interest to start the work.	Development of Ghats- 16 Ghats completed out of 20 Ghats Buildings- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMU. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematorium handed over to PMU, Patna for Operation and Maintenance.			Contractor not mobilized personnel's from September- 2019. Time extension was given till 30.06.2023. Director has been given to submit Extension of Time for Barhawa Ghat completed. Contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats, Bhudra Ghat, Mahaveer Ghat and Hazrat Ghat of 03 Ghats. Project Report submitted by consultant. Consultant has been reviewed by BUDCO technical committee and approved the preparations of Final Design Drawing and M/s Ben & Lal has submitted final design drawing of 03 ghats and the design drawing was forwarded by setting till 01.05.2020. Patna has completed its work been handed to till setting of 5.50.0200 setting charge and the same has been handed to till setting of Design/drawing is in process at 13. Patna (Bina). Vertical Design/Design of three Ghats (Bina) Ghat, Mahaveer Ghat and Hazrat Ghat has been submitted by M/s. Contractor M/s. Ben & Lal to start the work. After giving several reminders to contractor M/s. Ben & Lal not taking interest to start the work.
3	River Front Development, Muzaffarpur	10.77	9.80 06.01.2022	06.01.2022	0.05	Other - 0.0526 Total - 0.0526	12%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	56 Nos. Pile casting done at Sidhi Ghats 87 Nos. Chandwara Ghats.	1st step work in progress.	(i) 56 No. Pile Casting Done at Sidhi Ghat. (ii) 87 No. Pile Casting Done at Chandwara Ghat.	Work in progress at Sidhi Ghat & Chandwara Ghat. Drawing of Akhara Chat in vetting/Approval in process.

Executive Engineer (NMCG)
UD&HD

Manager Finance-cum- In charge
General Manager (Finance)
BUDCO, Patna

(Signature)
 05/05/2021
 Chief Engineer (NICG)
 UD&HD

Bihar Urban Infrastructure Development Corporation Ltd.

Tender Status of Approved Projects under NMCG (As on 30.04.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving was 01.04.2021. Till the last date 3 bids have been received. Tender evaluation is in process.
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Board approval has been obtained on 28.12.2020. LOA has been issued on 05.01.2021. An obseration of LOA has been given by M/s Adani Enterprises which has been sent to SMCG on 28.01.2021 for providing direction. A committee under chairmanship of CE, NMCG, BUIDCo was formed to examine the obseration raised by M/S Adani Enterprises. Recomendation of the committee has been received. Revised LOA to be issued.
3	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	0.11	-	Till the last date of Bid receiving 12.04.2021, Three Bid has been received. Bid evaluation under process.
4	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation Report was sent to NMCG. NMCG obseration dated 04-01-2021 were complied on 22-01-2021 and compliance sent to NMCG through SPMG. Again NMCG obseration alongwith BGCMS letter no - 103, dated - 09.03.2021 has been received in which directed to submit Revised TBRR, Which is under preparation.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Till the date of Bid receiving 01.02.2021, Four Bids have been received. Bid evaluation under process.
6	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bids were received. No any Bid was found technically responsive. Re-Tender to be published.
7	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.05	-	Re- Tender has been published on 16.01.2021. The last date of Bid receiving is on 19.02.2021. Four bids have been received. In which 01 bidder has submitted Bid Document cost in favor of EE, BUIDCo instead of M.D Buidco, Hence only 3 Bidder found eligible. Evaluation is in process.
8	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Re-tender published on 13.11.2020, Two bids have been received, Technical evaluation under progress. Experience certificate verification under progress.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (NMCG)
BUIDCo, Patna

बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

706

पत्रांक- 32 35

दिनांक- 07/5/2021

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

DE (Supply & I)
07/5/21
हासम

सेवा में,

✓ मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - अप्रैल, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – अप्रैल – 2021

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

अप्रैल - 2021

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna.	राशि-49.7081655 करोड़ UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	1970.81855 Lakh	1561.37517 Lakh	8	Pipe Network - 111055 mtr (DUCL-12088 & HEPE-98967 mtr.)	60792	1689	62481	Over all Physical Progress - 85%
1	संवर्द्धक का नाम-M/s. Bharat Infracore Pvt. Ltd							House Connection - 33120 nos	5813	358	6171	
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	राशि-49.7081655 करोड़ UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि- 5.04 Cr.	06.01.2020	296.07179 Lakh			Pump House - 05 nos.	4 completed & 1 under progress.	4 completed & 1 under progress.	5 completed	
2	संवर्द्धक का नाम-M/s. M.K Enterprises Ltd							Tube well - 05 nos.	5 completed	NIL	5 completed	
								OHSR- 05 nos	completed	completed	Completed	Over all Physical Progress - 94%
								Shiekhpura - 01	completed	completed	Completed	
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	55 % WIP	1% WIP	56%	
								Adalatganj - 01	98 % Completed	1 % WIP	99% Completed	
3	देवर से मीठापुर ड्रेनेज योजना संवर्द्धक-नामबाबू एवं राजीव रंजन जे.भी	राशि - 48.9499 करोड़ पत्रांक-108, दिनांक-21.07.18 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	2473.7083 Lakh	1837.9285 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-Innos Pump & motor capacity-3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 3827 m. Sump (capacity 2375 KL) - Raft to 3rd beam level column in progress.			
4	नगर पंचिद दानापुर निजामा अन्तर्गत सॉ-32 अवायनारी केज-1 टीपा, पटना अवस्थित राजाराम पब (एस क्वार्टर) जमीन गैर नगर-283 के बाल में स्थित सैनिक सड़क एवं आरक्षणीय सड़क एवं आरक्षणीय नाला निर्माण कार्य हेतु नगर हॉस्टल इकाईद्वारा	0.3348 & 16/12/03.18	0.3022205/16.01.19	15.07.19	0.176	0.17524	0.1752400	Drain - 600 ft Road - 700 ft	Work completed		Work completed	अधियावना: समाप्ति।
5	नगर पंचिद दानापुर निजामा अन्तर्गत सॉ-32 अवायनारी केज-1 टीपा, पटना अवस्थित राजाराम पब (एस क्वार्टर) जमीन गैर नगर-283 के बाल में स्थित सैनिक सड़क एवं आरक्षणीय सड़क एवं आरक्षणीय नाला निर्माण कार्य हेतु नगर हॉस्टल इकाईद्वारा	0.44938 & 12/4/20.12.18	0.3866381/13.02.19	12.08.19	0.22469	0.2157	0.2157	Drain - 600 ft Road - 600 ft				जिलाधिकारी, पटना द्वारा अतिरिक्त हटान हेतु अचलाधिकारी, दानापुर को निर्देश दिया गया है।
6	नगर पंचिद दानापुर निजामा अन्तर्गत सॉ-32 अवायनारी केज-1 टीपा, पटना अवस्थित राजाराम पब (एस क्वार्टर) जमीन गैर नगर-283 के बाल में स्थित सैनिक सड़क एवं आरक्षणीय सड़क एवं आरक्षणीय नाला निर्माण कार्य हेतु नगर हॉस्टल इकाईद्वारा	0.19466 & 07/12/19.20	0.1678662/26.08.19	25.02.2020	0.19466	0.17255	0.09803	Drain - 320 ft Road - 310 ft	Work completed		Work completed	पुनरागत हो चुका है।

709

for

Component Wise Physical Progress.												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Upto Previous Month	During the Month	Total Progress	Remarks
									Boring of Two Tubewell completed. Pump house work completed.		Boring of Two Tubewell completed. Pump house work completed.	
15	फुडुडा जलपूर्ति योजना (फेज-2) M/s Bhugan Infracon Pvt. Ltd	6.08929	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	19011 mtr.		19011 mtr.	बिचली विभाग द्वारा 11000 टोन्स का तार नहीं खिंचा गया है। तार खिंचने के उपरान्त ही पम्प चालु हो सकेगा।
								2. Distribution Main 19120 m	Completed	Completed		
								3. Pump-motor and Transformer 2 nos	Nil	Nil		
								4. Overhead Tank- Nil	Install	Install		
								5. Chlorinator room/Chlorinator 2 nos.	Nil	Nil		
								6. Stand post 10 nos.	100	100		
								7. Boundary wall 100 m	Completed	Completed		
								8. Main Gate 2 nos.	Completed	Completed		
								9. Approach Road 20 m	In Progress	One Completed and One in Progress.		
								10. Electric Connection by ULB 2nos.	4871 Nos.	4871 Nos.		
16	मनोरी जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Aml. 13.22 Cr, 131/08.03.18	13.7 21.11.18	16.05.19	9.61	8.997	8.997	Pipe line 51829/ 62829 m HSC - 5210 m T/W- 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.	Distribution of network connection	Pipe Line 55897 m hsc 5363 T/W- 4 Nos.	एकराशन के अन्तर्गत Distribution Network का कार्य पूर्ण हो चुका है। फस्तु Inhabitant में बदोहरी के कारण Distribution Network में विद्युत की संशुक्ति नहीं मिल सका है। अतिम और पोषा tubewell हेतु बोरिंग का कार्य पूर्ण कर लिया गया है। Road Restoration का कार्य चल रहा है।
17	रिक्म जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Aml. 5.39 Cr, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 28000 m (73%) House connection - 2500 nos (78%)	Distribution of Network - 2000m	Distribution network - 30000 m (80%) House connection - 2500 nos (78%)	कार्यपालक अर्थात् पटना परिषदी चय प्रपक्षर, पटना का पत्रांक-362, दिनांक - 20.02.2021 द्वारा रुपये 14,22,300.00 जमा करने के उपरान्त ही अनावृत्ति प्रमाण पत्र निर्मित करने की सूचना दी गयी है, जब अनावृत्ति प्रमाण पत्र निर्मित करने हेतु इस कार्यालय का पत्रांक-220, दिनांक - 22.02.2021 द्वारा अनुरोध किया गया है। Road Restoration हेतु सर्वोदक को निर्दिष्टित किया गया है।
18	नौबाला जलपूर्ति, योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19.09.2020	0.254	0.1547	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work completed.	अधियाचना सम्पत्ति।

12/5/20

C E(WDS)
South Bihar. BUIDCO

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीफ जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	59.698	57.388	HYT/W -14Nos OHT -03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer -14Nos HSC - 21524Nos Variation -02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m Transformer-10/14 nos Motor pump- 10/14 nos Variation- 01/2 T/w Variation in pipeline - 9391/33762 m Road Restoration- 41460m / 103669 m	Nos T/W -2 Nos. OHT -2/3 in Progress, 0 Completed) Pipe line 15940 m HSC - 3904nos. Transformer- 0 nos Motor pump- 1 nos Variation- 01/2 T/w Variation in pipe line - 2567 m Road Restoration - 4950 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 16749/ 121524nos Transformer-10/14 nos Motor pump- 10/14 nos Variation- 01/2 T/w Variation in pipeline - 11961/33762 m Road Restoration- 47170 m / 103669 m	OHT ward 14 (Millat Colony, 1st Lift of Dome wall completed), OHT ward 46 (Alinagar Jhinnagar Bottom dome concrete completed), OHT ward No. 41 (Town school bottom dome reinforcement work in progress)
2	विहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	70.00 (Rs.2.52 Cr. Is transferred from Phase I for excess payment)	72.52 (Rs. 5.18 Cr. Transferred from phase I)	72.520	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer-23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC -15107/18000 nos. Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 12997/24785 m Road Restoration - 49575m /122040 m	Nos T/W -0 Nos. OHT -4/4 in Progress, 0 Completed) Pipeline - 162472m DM - 18888 m HSC - 1384 nos. Transformer- 0 nos Motor pump - 0 nos Road Variation in Pipeline - 2370 m Restoration - 4220m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 16563/18000 nos. Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 15437/24785 m Road Restoration - 54295 m /122040 m	OHT- Ward 05 Salempur, top Dome concrete completed. OHT - Ward 23 - Bharat Gas Godam, OHT completed, finishing work in progress. OHT - Ward -43 Labour Awas,OHT completed finishing work in progress. Reservoir on Hiranya Parwal NOC is awaited from archeological dept. is awaited. Sump wall concrete 3rd lift completed. 01 T/w site is yet not obtained.
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	रशि-08.193 93/13.01.2014	रशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)			कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II मे० सुमन इंटरप्राइजेज	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe- 6544 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying- 12650 m HSC - 1825 nos	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि-33.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 completed (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Pump Chamber- 12nos (x) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (579 mtr.)	1. OHT-4 completed (ii) Rising Main- Completed 69K26 Mtr (iii) Distribution Main- 4750 Nos (iv) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vii) Tube Well 12 Nos Completed (viii) UGR- 1.2,3 & 4Successfully Commissioned (ix) Sluice Valve Chamber -154Nos Completed (x) Staff Quarter- Completed (xi) Pump Chamber- 12nos pump chamber completed (xii) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed			1. OHT-4 completed (ii) Rising Main- Completed 69K26 Mtr (iii) Distribution Main- 4750 Nos (iv) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vii) Tube Well 12 Nos Completed (viii) UGR- 1.2,3 & 4Successfully Commissioned (ix) Sluice Valve Chamber -154Nos Completed (x) Staff Quarter- Completed (xi) Pump Chamber- 12nos pump chamber completed (xii) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019, Amount-95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mis	1. Sewer Network-60 666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-3-9m/c casing completed IPS-4-11mRCC casing completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst. Road B.T (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casing work Completed			1. Sewer Network-60 666 km 2. Intermediate Pumping Station-1 & 2 3. Civil work completed IPS-3-9m/c casing completed IPS-4-11mRCC casing completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Root Inst. Road B.T (work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casing work Completed
3	मानपुर काली पोखर से श्याम नगर होते हुए अवगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt. no.86, dt. 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain -1700 feet	Drain - 1050feet		Drain - 1050feet	
4	मया-नवादा मेन रोड में मुफस्सिल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt. no.88, dt. 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	

2/5.24
C E(WDS)
South Bihar BUIIXO

70

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

अप्रैल - 2021
Rs. In Crores

Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.19	OHT - 02	2	completed	completed	Completed
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15560	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no	13	completed	completed	14 Tubewell के विरुद्ध 13 पूर्ण कर लिया गया है। एक Tubewell स्थल विवाद होने के कारण बाधित था। उक्त स्थल विवाद का समाधान कर लिया गया है। कार्य प्रगति पर है।
								Pipe line - 98.605 km	98.625	completed	completed	
								HSC - 4900 no.	5231	completed	completed	
								Tube well - 2 no.	2 No.	completed	completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Pipe line 26.567 km	26.567 km.	completed	completed	निधि का अभाव
								HSC - 3133 No.	2150		2150	

(Handwritten Signature)

C E(WDS)
South Bihar, BUIDCO

List of Project Arwal District

अप्रैल -- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	रशि- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	



C.E(WDS)
South Bihar,
BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District**

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत बाई रोड-6 में पदार्थ सार से लेकर जवाहर मंडल तक आरसीसी नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदबा स्थान होते हुए श्री कृष्ण चौक तक आरसीसी नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरसीसी नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बागपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गस्थान होते हुए धुरचक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

(Signature)

C E(WDS)
South Bihar,
BUIDCo

697

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना	पार्ट-10-3073313 लाख, नगर विकास एवं आवास विभाग का झपांक - अमृत-21-03/2015-185 दिनांक - 18.01.2019, पार्ट बी0-2502016 लाख नगर विकास एवं आवास विभाग का झपांक-2B/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 5575493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	10.00 Cr.	10.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 29,30 and 35. (3) 49625.5 mtr. Pipe laying work completed. (4) House Connection 3099 no. in Ward- 33,34,35 Work in Progress. (5) Road Restoration 3147 mtr. Ward No. - 34 (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,28,29,30,31,32,33,34 and 35. (3) 7469 mtr. Pipe laying work completed. (4) House connection - 1018 Nos. in ward number - 03,29,30,31,32,33,34,&35 (work in progress) (5) Road Restoration 970 Mtr. Ward No. 34 work in progress.	(1) Pipe Laying - 45.79 % Total length 57094.5 m. (2) House Connection - 28.19 % Total House Connection - 4117 Nos. (Work in progress)	work in progress.
2	मै0 गणधीपति कस्तूरबान प्रा0 लि0											

(Signature)

C.E(WDS)
South Bihar, BUIDCo

95

List of Project Munger District

[illegible]

Zone Wise Distribution Network Details	
Zone Name	Wards Covered
Zone 1	2,3,4,5,6,7 & 19
Zone 2	8,9,16,17,18 & 20
Zone 3	1,10,11,12,13,14,15,21
Zone 4	24,28,34,35,36,37,43,44 & 45
Zone 5	29,30,31,32,33,38,39,40,41 & 42

C E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

अप्रैल - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								Construction of 450 mm X 300 mm X 150m deep HYTE	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied - 2 nos.	63 KVA Transformer supplied - 2 nos.	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	
								Construction of Pym House with attendant room	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm - 8200 M & 225 mm - 336 M		HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm - 10200 M & 225 mm - 400 M	
								Supplying & Installation of Submersible Motor Pump	Pump house with attendant room in (Ward No. 27) work in progress - 95%	110mm HDPE pipe - 553 M	Pump house with attendant room in (Ward No. 27) work in progress - 97%	
								Supplying & Installation of 63 KVA Transformer	63 KVA Transformer supplied - 2 nos.	225 mm HDPE pipe 300 m	63 KVA Transformer supplied - 2 nos.	
								Supplying & Installation of 100 Litre Chlorinator	Pump House with attendant room in ward No. 28 work in progress.	2 nos. HYTW work completed	Pump House with attendant room in ward No. 28 work in progress.	
								Distribution system work	2 nos. HYTW work completed	Pump House with attendant room in ward No. 27 & 28 work in progress.	2 nos. HYTW work completed	
								Hosue service Connection work	Boundary wall in ward no. 27 work completed	No. 27 & 28 work in progress.	Boundary wall in ward no. 27 work completed	
								House Service Connection extra work	House service connection 5050 nos.	House service connection 17 nos.	House service connection 5067 nos.	
								Construction of Boundary wall		2 nos. submersible		
								Construction of approach Road				
								Construction of Main Gate				
								Campus Development				

[Handwritten Signature]

C E(WDS)
South Bihar, BUIDCo

624

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

अप्रैल - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवर्द्धक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019 As per time extension	35.00	30.00	25.00	Drain 6.0 km	10	11	12	13
2	सासाराम जलापूर्ति योजना फेज- I संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 31.10.2021 As per time extension	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 10910 nos. Over head tank -3 completed Sump house 1 in progress (92% completed)		Drain 4.95 km	
3	सासाराम जलापूर्ति योजना फेज- II संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -1 progress 1 complete D. mains -57305 m House Service connection-6290 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -1 progress 1 complete D. mains -57305 m House Service connection-6290 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.	1. Sufficient Land for Sulemanganj OHT is not available. 2. NOC of RCD road cutting is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	70.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos. Sump house - 1 nos.	T ubewell-14 complete Pump House- 14 complete Over head tank -3 complete I Progress D-mains 125600m House Service Connection -16054 NOS Sump house I progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete I Progress D-mains 125600m House Service Connection -16054 NOS Sump house I progress	NHAI - 4 km NOC Still required.
5	विक्रमगंज जलापूर्ति योजना फेज- II संवर्द्धक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

CE(WDS)
South Bihar, BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

अप्रैल - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	24.48	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 0 to MD, BUIDCo	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3757 nos. 99.65% W no. 04,10,11,12,13&15 (g) 1 nos.	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3757 nos. 99.65% W no. 04,10,11,12,13&15 (g) 1 nos.	कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिंकज की जाँच कार्य जारी।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा रद्द होने के पश्चात अद्यतन दर पर पुनरीकित प्राक्कलन तैयार किया जा रहा है।

692

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज- II सर्वेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	5.1330	2.27700 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P. Daudnagar & 1.9843 Cr. vide letter No. 117/09.03.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10,11,12,15,16, 23,24&25 saturated Total - 13 ward.	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10, 11,12,15,16,23,2 4&25 saturated Total - 13 ward.	मुख्य अभियंता (रो) उपभाग से विचलन की स्वीकृति से बड़ी हुई राशि की स्वीकृति हेतु प्रबंध निदेशक कोषांग को प्रतिवेदन भेजी गयी है।	

(Signature)

C.E(WDS)
South Bihar, BUIDCo

691

List of Project Buxar District

अप्रैल - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-696, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.68 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	24.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 75282 m HSC - 5580 No.	Pipe - 475 m HSC- 55 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 76830 m HSC - 5741 No	
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4254	-	Distribution main- 23779 m HSC-4254	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	


 C.E(WDS)
 South Bihar, BUIDCo

List of Project Bhojpur District

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवैदक का नाम-गणधीपति कंस्ट्रक्शन प्रा०लि०	रशि- 74.17 Letter no- 421.02-09-2016	रशि- 79.99 dated- 24.08.2018	23.08.2020	41.50	41.50	41.50	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-12522.5m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	10	11	12	13
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवैदक का नाम-गणधीपति कंस्ट्रक्शन प्रा०लि०	रशि- 53.49 Letter no- 108.17-01-2018	रशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-115440 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-74 nos Boundary wall-280m Main gate-4 nos House Service connection-14761 Nos Approach road-00m	10	11	12	13
								Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-117010 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-74 nos Boundary wall-280m Main gate-4 nos House Service connection-14761 Nos Approach road-00m				
								Tube bell-4 nos. Pump house- 2 nos. Staff quarter-0 nos. Distribution Main-63390 m Pump-Motor-2 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-2 nos. Stand Post-00nos. Boundary Wall-130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9299				
								Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main-67456.40m Pump-Motor-8 nos Transformer-3 nos Overhead Tank-3 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021				
								Tubewell-5 nos. Pump house- 2 nos. Staff quarter-0 nos. Distribution Main-65965 m Pump-Motor-2nos. Transformer-2 nos. Overhead Tank-1 nos chlorinator room/chlorinator-2 nos. Stand Post-00nos. Boundary Wall-130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9768				

C.E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

अप्रैल - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अप्रैल योजना												
1	भगलपुर स्ट्रीट वटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	रशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	रशि-31.61 Cr 04-09-2018	26.3.20	23.58	19.790	19.790	Drain -13.33 Km	Drain - 7.95 Km		Drain - 8.25 Km	61.90%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	रशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	रशि-7.3414 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 751 Nos.	Distribution System - 4945.50 M House Service Connection - 826 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	रशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	रशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1007 Nos.		Distribution System - 5888 M House Service Connection - 1007 Nos.	Work Complete 84.78%

C.E(WDS)
South Bihar, BUIDCO