



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

सजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक—
प्रेषक,

Buidco/4273

दिनांक— 18/06/21

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

OE (Suyay 01)
Jee
18/6/21

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग — आपका पत्रांक — 4065, दिनांक — 11.06.2021.

महाशय,

उपरोक्त विषय के संबंध में कहना है कि प्रासंगिक पत्र के द्वारा पटना ड्रेनेज से संबंधित मासिक प्रगति प्रतिवेदन की मांग विहित प्रपत्र में की गयी थी। इस हेतु कार्यपालक अभियंता (यांत्रिक), दक्षिण बिहार (कार्य प्रमण्डल), बुडको के द्वारा उनके अधीनस्थ ड्रेनेज से संबंधित चल रही योजनाओं का प्रगति प्रतिवेदन, विहित प्रपत्र में उपलब्ध कराया गया है, जिसे पत्र के साथ संलग्न कर अग्रेतर कार्रवाई हेतु उपलब्ध कराया जा रहा है।

अनुलग्नक — यथोक्त।

विश्वासभाजन

18.6.21

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/-F2-01/20-21	07.11.20	44,98,000/-	44,98,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,00,00,000/-	1,00,00,000/-	Do	VT Pump	Pump & motor installation	Cabling & Panel work	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	18.11.20	NIL	NIL	NIL	Do	VT Pump	Pump & motor installation	Cabling & Panel work	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/F2-03/20-21	18.11.20	63,35,450/-	63,35,450/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- f2-04/20-21	18.09.20	1,00,00,000/-	97,59,200/-	DO	Submersible Pump	Pump & motor installation	Cabling & Panel work	Installation, testing & commissioning completed
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/-Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- f2-06/20-21	18.09.20	NIL	NIL	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed	2nd pump with panel and outlet pipe line work in progress	01 pump running condition and 2nd pump installation work in progress
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,25,00,000/-	1,19,97,033/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	2,15,82,000/-	2,15,82,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.

List of Project Patna

		Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,12,90,000/-	3,12,90,000/-	00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
9	Annual repair Operation & maintenance of DPS 1. Mandir New 2. Mandir Old 3. Gosal Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industries)										
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NECC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,31,33,408/-	2,48,40,457/-	00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Years with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	1,94,23,000/-	1,76,77,954/-	00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat 3. S.P. Verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	4,51,74,000/-	4,09,56,683/-	00	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.

13	Maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadambkuan 5.R.K: Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- - Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	5,90,18,000/-	5,90,18,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP- Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- -Ref- 18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- -Ref- 120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000	30,40,400/-	DO	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRL./ Sri Subodh Kumar	Rs.25,99,600/- -Ref- 120 dt.20.02.2018 (UDHD).	Rs.23,16,477/-F2- 22/18-19	14.11.18	12,99,800/-	12,99,800/-	DO	C/F	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.25,63,200/- -Ref- 120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	13,31,600/-	13,31,600/-	DO	C/F	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition

List of Project Patna

18	Supply, Installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- -Ref. 120 dt.20.02.2018	Rs.13,21,078/- F2 21/18-19	27.10.18	6,67,150/-	6,67,150/-	DO	Transformer		500 KVA transformer work complete and running condition
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc./ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt- 01.04.20	Rs.5,94,14,905.9 2 +GST/SBD- 01/20-21	30.06.20	3,00,00,000/-	2,39,41,491/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/- Ref.1464 dt- 01.04.20	Rs.59414905.92+ GST SBD-02/20-21	30.06.20	3,00,00,000/-	2,34,41,491/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition
21	Supply, Installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/- Ref.1465 dt- 01.04.20	Rs.48146266.50/- +GSTSBD-03/20-21	31.07.20	3,00,00,000/-	2,19,86,503/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Installation, testing & commissioning work in progress

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31+ GST/SBD-04/20-21	31.07.20	2,00,00,000/-	1,83,00,000/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16+ GST/SBD-05/20-21	14.08.20	2,50,00,000/-	1,43,18,320/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and Installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67+ GST/SBD-06/20-21	14.08.20	2,50,00,000/-	1,64,07,599/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76+ GST/SBD-07/20-21	31.07.20	1,00,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress

List of Project Patna

26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wila Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69+ GST/ SBD-08/20- 21	31.07.20	2,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94+ GST/ SBD-09/20- 21	31.07.20	5,25,00,000/-	4,42,86,244/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87+ GST/ SBD-10/20- 21	31.07.20	3,00,00,000/-	2,97,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST/ SBD- 11/20-21	31.07.20	7,50,00,000/-	5,81,20,416/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS

List of Project Patna

30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST/ SBD-12/20- 21	31.07.20	2,50,00,000/-	2,40,00,000/-	DO	VT Pump	Maxium pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning WIP at NBCC Yogipur	420 KW VT pump installation, testing, commissioning WIP at NBCC Yogipur
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST/ SBD-13/20- 21	31.07.20	7,00,00,000/-	5,22,06,319/-	DO	VT Pump	Maxium pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation WIP	All pumps are installed, testing, commissioning WIP
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II),/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60+ GST/ SBD-14/20- 21	31.07.20	8,00,00,000/-	7,89,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I),/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96+ GST/ SBD-15/20- 21	31.07.20	8,22,98,682/-	7,02,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS

List of Project Patna

34	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999,45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06+ GST/ SBD-16/20- 21	30.06.20	4,00,00,000/-	2,46,82,515/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition
35	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327,50938/ Ref.1463 dt- 01.04.20	Rs.112050791.82 +GST/ SBD-17/20- 21	30.06.20	6,00,00,000/-	4,93,44,043/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-8-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767,58149/ Ref.1454 dt- 01.04.20	Rs.64789081.88+ GST/ SBD-18/20- 21	31.07.20	4,00,00,000/-	3,12,67,277/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress
37	Supply, installation, Commissioning & maintenance of CCTV Camera macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/ F2- 14/20-21	26.06.20	25,00,000/-	25,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

List of Project Patna											
38	Supply, Installation, Commissioning & testing of 3 Nos. 630 KVA 11/3.3 KV 3 Phase, 50 Hz Outdoor type wall tanks cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.28.04.20	Rs.2,00,00,000/ SOD-19/20-21	31.07.20	1,00,00,000/-	84,49,400/-	Do	Transformer	Transformer running condition	Transformer working condition	Installation, testing & commissioning completed and running condition
39	पटना शहर में अस्थायी पानी की आपूर्ति के लिए 2x25 HP Non Colg Submersible Pump setat Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhuvan International Pvt. Ltd	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer	-	-	All supplied and installed transformer in running condition
41	Supply, Installation & Commissioning of 2x25 HP Non Colg Submersible Pump setat Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhuvan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/ F2-16/20-21-	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition


Executive Engineer (mech.)
South Bihar (Works Division)
Buidco, Patna.

बिहार शहरी आधारभूत संरचना विकास निगम लि० Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना - 800001 / Rajapur Pul, West Boring Canal Road, Patna-800001

E-mail: - mdubuidco@gmail.com, Website : http://buidco.in

CIN - U45200BR2009SGC014600



पत्रांक-बुडको/यो०-1711/2020 (पार्ट-3) 4065

पटना, दिनांक 11/6/2021

प्रेषक,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग,
बिहार, पटना।

सेवा में,

मुख्य अभियंता,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
(दक्षिण बिहार उपभाग)
न०वि० एवं आ० वि०

विषय:-मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:-आपका पत्रांक-3854, दिनांक-04.06.2021

महाशय,

उपरोक्त प्रासंगिक विषयक के संबंध में कहना है कि पटना ड्रेनेज का भी मासिक प्रगति प्रतिवेदन विभाग को भेजा जाना है। इस हेतु पटना ड्रेनेज का मासिक प्रगति प्रतिवेदन विहित प्रपत्र में यथाशीघ्र उपलब्ध कराने की कृपा की जाए ताकि समेकित रूप से विभाग को भेजा जा सके।

कृपया इसे अति महत्वपूर्ण समझा जाए।

विश्वासभाजन

11/6/21

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग,
बिहार, पटना।

Day



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

91

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट) / यो०-120/17 (पार्ट-3) - 130

दिनांक:- 09/06/21

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

विषय:- बुडको ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह May, 2021 का अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- May, 2021 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना।

ADB Projects

31/05/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/08/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	128.31 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 Km (Revised Qty - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM) (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. (Revised Qty. - 75779 Nos.) (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos. (i) GLSR - 01 No.	(i) Distribution Network:- 286.90 KM Pipe Laid ; rising main : 4.48 (ii) Road Restoration:- 91.35 KM Done. (iii) Construction of New Reservoir:- 04 Nos. in progress Mastalipur, Bhusunda Mela, Behind Delhi PS & Joda Masjid). 1 No. at Budhwa Mahadev-Completed. (iii) HSC:- 17998 nos. connection done & 4755 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delhi, Nigam Store & Dandibagh. Control Room:- Finishing work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No. (i) GLSR:- Completed.	Pipe procured at site:- HDPE - 223.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 368.372 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	45.14	56.00 (Including RCD Adv 1.56)	39.09 (Upto 31/12/2020)	(ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty. - 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) (Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur)	(ii) CWR:- Almost Completed (iii) Control Room:- Final Finishing in progress. (iv) Rising Main:- 15.005 KM DI pipe laid. (only 145 mtr balance) (v) Production Tubewell:- Total 25 Nos. Boring work completed. Awaited for Power Connection DI Pipe procured at site:- 15.366 KM	

08/06/21

08/06/21

08/06/21

601
95

ADB Projects

31/05/2021

SI no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell:- 6 Nos. completed (i.e. ITI, Joda Masjid, Warish Nagar, Khiriyama & Kendul).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- Final Finishing in progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026	227.43	142.57	142.46 (upto 31/12/2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 3 nos completed (yield test pending). 2) Rising Main- procurement of pipe is in progress 3) OHSR - 2 (new) nos work in finalisation and 1 nos refurbishment in finalisation. 4) Distribution Network - 23.363 KM 5) HSC- 1698 Nos.	CSC building plaster & putty work completed, Plaster of outside wall & inside wall of 1st floorseptic tank work is in progress NDT test on existing structure and SBT for new construction has been done. Arrangement of outlet, inlet, washout and overflow, vertical piping work completed. Staircase, hand railing, top dome manhole, gallery railing fabrication work in progress.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027	42.00	48.85 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5% and 1st RA Bill	23.79 (upto 31/12/2020)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - Excavation work in progress 3) Jackwell - Excavation work in progress 4) Clear Water Reservoir- 9.1 ML - Layout work in progress 5) Transmission Main -6.07 km without Hydro Test	Column casting completed upto lintel level. Intel beam shuttering & reinforcement bending work completed. Plinth beam casting. Backfilling. Shuttering & reinforcement bending work of column completed at staff Quarter. PCC, RCC Footing and plinth beam casting completed. Reinforcement bending and shuttering work is in progress for column at Admin building. Reinforcement & shuttering work is in progress in Footing at Centrifugal building. 12 no's PCC Completed for footing out of 20 no's. 9 no's footing completed out of 20 no's at Chemical Building.

11/08/2021

12/08/2021

08/06/21

9/

600
94

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

93

पत्रांक-बुडको/यो0-1704/20-266

पटना, दिनांक 07-06-2021

सेवा में,

मुख्य अभियंता

आयोजन निरूपण एवं अनुश्रवण

बुडको पटना।

E.E.
3
7/6/21

विषय:- माह मई-2021 का मासिक प्रगति प्रतिवेदन भेजने के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं0-38 दिनांक-29.04.20

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह मई-2021 का मासिक प्रगति-प्रतिवेदन संबंधित कार्यपालक अभियंता से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु0:- यथोक्त (कुल-15 पृष्ठ)

विश्वासभाजन,

07-06-21

तकनीकी सचिव,

दक्षिण बिहार उपभाग,

आधारभूत संरचना एवं परिवहन,

नगर विकास एवं आवास विभाग, बिहार, पटना।

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन
मई-2021

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus- Patna Shapoomi & Pallonji Construction Private Ltd	339 38 Cr	1 Agreement dated 20/02/2017-275.21 CR 2 Supplementry Agreement dated 25/06/2018-13.95 CR	04.05.2019 Extended date of completion 05.02.2021	236.56	231.80	69 %		Block-A	Rcc Completed	Finishing work in Progress	92%	1. Balance outstanding to be cleared INR 24.1 cr Immediate y. 2. Litigation of Southern boundary to be resolved.
									Block-B	Rcc Completed	Finishing work in Progress	85%	
									Block-C	Rcc Completed	Finishing work in Progress	97%	
									Block-D	8 th floor Roof slab Rcc Work in Progress	Rcc roof slab complete	78%	
									STP	Barite wall Rcc in Progress	Balance barite wall Rcc in Progress	80%	
									UGT	Rcc Work Completed	Map to start pump erection & pipeline work	85%	
									SUBSTATION	Building Completed	Commisio ning to take place	100%	
									ACPLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitor	Rcc Completed	Block work & plaster work in progress	86%	
									Elevated Corridor	RE Wall 60m Sand Compaction Completed	Panel erection completed	95%	
									BUS Shed	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base Preparation work in Progress	30%	
									Internal Road work (Rigid Pavement)	1282 rmt Completed	Balance Rcc under Progress	80%	
									Boundary wall	Rcc Work in Progress	Balance brickwork - plaster & grill fixing work under Progress for East and North side	56%	
									Terminal Block	Arrival Terminal block & Departure block Rcc in Progress	Ramp slab Rcc work in Progress	37%	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Due in Execution - Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिष्ठापन कार्य संचालक का नाम ARS	राशि-26.06 करोड़ पत्रांक-45 दिनांक-20.08.2014 एवं	राशि-25,20,08,336.00	22.12.2018	0.00		25.17	23.91	Traffic control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed. Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	उत्तराधिकारी प्रशासनिक स्वीकृति हेतु निर्माण को पत्र भेजा गया है।
Patna West													
1	नगर परिषद निजामत अन्तर्गत वार्ड स्रो-32 अयोध्यागरी जेज-1 दीया, पटना अवस्थित राजाराम मठ कमलाई और पील्स नम्बर-263 के बगल में पीसीसी रोड सड़क एवं आरओ सीसी नाला निर्माण HANUMANT HITECH INFRASTRUCTURE	0.35048& 16/12/03.18	0.3022205 / 16.01.19	15.07.19	0.17560	0.17524	0.17524	0.7524	Drain-600 ft Road-700 ft	Work completed		Work completed	अधियाचना समर्पित।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सख्या-37 अन्तर्गत विषय नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सड़क लेने तक पीसीसी एवं आरओसीसी नाला का निर्माण कार्य। USHA CONSTRUCTION	0.44938& 124/26.12.18	0.3866381 / 13.02.19	12.08.19	0.22469		0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road 500 ft	जिलाधिकारी पटना द्वारा अतिक्रमण हटाने हेतु अध्याधिकारी, दानापुर को निर्देश दिया गया है।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 में बंधु गार्डन अपार्टमेंट के आगे सुधा इकन से उत्तर की ओर जगदीश कुमार के मकान के अंतिम भाग तक पीसीसी रोड सड़क एवं आरओसीसी नाला निर्माण कार्य। / SANDEEP PATIL	0.19606 & 07/27.09.20	0.1678662 / 26.08.19	25.02.2020	0.19606		0.17255	0.09803	Drain-320 ft Road-300 ft		Work complete	Work completed	भुगतान हो चुका है।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स्रो-35 में अद्विष्ट रजनीकांत ओझा, मुकुश पाठक के घर प्लॉट से श्री हरेशकर पाण्डेय के मकान तक पीसीसी रोड सड़क एवं आरओसीसी नाला निर्माण कार्य। / RANJIT KUMAR	0.38384 & 9/128.02.19	0.3177348 / 06.09.19	05.03.2020	0.38384		0.32985	0.18562	Drain-712 ft Road-712 ft	work completed		Work completed	भुगतान हो चुका है।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स्रो-35 में सुदीप रोड से मेजरलिक जालकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पीसीसी रोड सड़क एवं आरओसीसी नाला निर्माण कार्य। / KUNAL KUMAR	0.8314 & 9/128.02.19	.6931516 / 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		अधियाचना समर्पित।	अधियाचना समर्पित।
6	नगर परिषद दानापुर अन्तर्गत आरओसीसी रोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण मुरम लेन नं-08 में पथ एवं आरओसीसी नाला निर्माण कार्य। / USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244 / 03.12.19	02.06.2020	0.22123		0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Work completed	कार्य पूर्ण।
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 के विषय नगर में	1.82467 & 07/27.09.18	1.4692975 / 07.12.19	06.12.2020	0.91234		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Work completed	कार्य पूर्ण।

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit ure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	ue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	बेलौ रोड से बिरेन्द्र शादव के घर तक पथ में पीसीसीड बनावे एवं आरसीसीड नाला निर्माण कार्य।/ NAVIN KUMAR												
8	नगर परिवह दानापुर बाई स्टो-05 एवं स्टो-06 में मुख्य सड़क एन0एच0 30 से नलक्यू संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed	Pile copping का कार्य चाल रहा है।	Pile copping का कार्य	स्वेटक द्वारा नये Design ue के अनुसार कार्य कराया जा रहा है तथा वर्तमान में Pile ड्रम का कार्य चल रहा है।
9	नगर पंचायत नगर अन्तर्गत बाई स्टो-07 में नगर पंचायत भवन से चंदय सिंह के मकान तक आरसीसीड नाला, कवर सैबैब एवं पीसीसीड सड़क निर्माण कार्य।/ SANDEEP PATIL	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अधियावना समर्पित।
Patna District (Patiputra Anchal, BUIDCO)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Arelma Contractors Pvt. Ltd.	1.97.00000 & 91/28.02.2019	1.65.02.202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started For shifting E pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55.27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1.35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	----	36% drain work completed	Due to fund unavailability, progress of work hampered
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74.22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकरासनामा की जा चुकी है।
List of Project Patna East District-Patna													
1	पटना नगर निगम अन्तर्गत बाई स्टो-30 अन्तर्गत पूर्वी डेलवों में श्री गोपाल झा के मकान तक एवं इसके निकट पथों में भू-गर्भ नाला एवं पीसीसीड पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt-123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	कार्य प्रगति में लेकिन कोविड-19 के कारण कार्य प्रभावित
2	पटना नगर निगम अन्तर्गत बाई स्टो-30 अन्तर्गत राज्य नगर रोड नं0 04 (शिव शरण सिंह पथ) में पीसीसीड-दगर्म नाला निर्माण कार्य संवेदक श्रीमती. पुनन कुमारी	0.2003100 UDHD Lt-123/ 26.02.2018	0.1781384	08.10.2018	0.1781364	0.0403100	0.0403100	0.0403100	PCC ROAD- H P DRAIN -	100 % 100 %	-	100 % 100 %	कार्य पूर्ण।

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit ure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Due in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	पटना नगर निगम अन्तर्गत बाई नं०-29 में खासहत मुख्य पथ एवं लिंक पथ में भू-गर्भ नाला एवं पीसीसी0 सड़क निर्माण कार्य। संवेदक श्री सतीश कुमार	1.967925 UDHD Lt.-160/27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1,465 993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	
4	नगर परिषद फरुही अन्तर्गत बाई सख्या 25 एवं 26 में एन0एच0 30 कोलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूमर्ग नाला एवं पी0सी0सी0 ब्लाई कार्य। संवेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No.-111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.381 3750	PCC ROAD 1690 ft. H P DRAIN 1690 ft.	95 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण। निधि की कमी
5	नगर परिषद मौकामा अन्तर्गत चित्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारोचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No.-63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.641 7912	PCC ROAD 762 M RCC DRAIN 1280 M	100% 100%	- -	100% 100%	कार्य पूर्ण
6	नगर परिषद मौकामा अन्तर्गत बाई नं०-01 में स्व0 रामचन्द्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 ब्लाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष संवेदक मेसर्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/06.12.2017	1.3202181	10.06.2020	1.984000	1.2298629	0.5271370	0.527 1370	PCC ROAD 390 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" ग 16'0" का चुतुरा पर शेड का निर्माण 75'0" ग 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत। प्रकाश व्यवस्था एवं जलापूर्ति का कार्य संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply -	90% शून्य	शून्य शून्य	90% शून्य	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी बिहार,पटना द्वारा राशि की निकासी कर गोशाला समिति के खाता में जमा की गई है। गोशाला समिति से राशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR. PATNA Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000					शून्य	शून्य	शून्य	पटना नगर निगम से जमीन का एन0आर0सी0 प्राप्त भूतन का नक्का नगर निगम से प्राप्त होने के उपरान्त कार्य प्रारंभ किया जाएगा।
9	पटना नगर निगम क्षेत्रांतर्गत बाई नं०-56 के खरीनिया स्थित दसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No.-80/12.02.2019	0.6374462	6 माह	0.3731000		0.3308346		PCC ROAD RCC DRAIN	60% 60%	10% शून्य	60% 60%	Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution - Remarks
										11	12	13	14
1	2	3	4	5	6	7	8	9	10				
10	पटना नगर निगम वार्ड नं-70 में पटना घाट चरखी मर से नया जलमाल के घर से जलकदखाना होते हुए नागबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। सैटेक नर्सरी लिमिटेड मार्फत।	0.9114 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	
11	पटना नगर निगम वार्ड नं-53 में अशोक राज पथ से गायदाट दक्षिणी गली, शेरशाह पथ, नया गेट पथ सड़क एवं नाला निर्माण कार्य। सैटेक नर्सरी लिमिटेड मार्फत।	0.7723 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.3861500		0.3861500		PCC ROAD RCC DRAIN	50%	40%	90%	Second Allotment Due
12	पटना नगर निगम वार्ड नं-72 में दीदारराज रेलवे हाउस के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदान तक सड़क एवं नाला निर्माण कार्य। सैटेक श्री संतोष कुमार	0.767 ud&hd Letter No.- 80/12.02.2019	0.6602116	6 माह	0.3835000		0.3276407		PCC ROAD RCC DRAIN	50%	0	50%	Second Allotment Due
13	पटना नगर निगम वार्ड नं-54 में अविस्मृत हॉस्पिटल बजरापुरी से पश्चिम तिक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क समसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। सैटेक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	अन्य विभाग के आरक्षित नाली बन गया है।
14	पटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अलुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सैटेक श्री राजीव रजान	0.24718 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1235900		0.0917789		PCC ROAD DRAIN	100%	0	100%	Second Allotment Due
15	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। सैटेक श्री राजीव रजान	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.0786100				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	
16	पटना नगर निगम वार्ड नं-61 में नसीबचक भेला महतो के घर से कमलवह पथ तक पीसीसीडो सड़क एवं नाला निर्माण कार्य। सैटेक श्री माधव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.2492550	0.1835107	0.1328999		PCC ROAD RCC DRAIN	30%	0	30%	Second Allotment Due
17	पटना नगर निगम वार्ड नं-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी चौपाहा से पप्पु मेहता जी के मकान तक सड़क एवं नाला निर्माण कार्य। सैटेक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294		PCC ROAD RCC DRAIN	90%	10%	90%	Second Allotment Due
18	पटना नगर निगम वार्ड नं-67 में कैमशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सैटेक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985		PCC ROAD RCC DRAIN	80%	0%	80%	Second Allotment Due
19	पटना नगर निगम वार्ड नं-68 में दुर्गा चरण लेन में ज्ञानी बाबू के मान से सुरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य।	0.49646 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2482300				PCC ROAD RCC DRAIN	60%	शून्य	60%	
										90%	शून्य	90%	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	सर्वदेव मेसर्स लैन्ड मार्क												
20	पटना नगर निगम वार्ड नं०-65 में बिजुल एडिफिस गली मोड़, मीरपुरादी बाग, शिवकला मन्दिर-सोनार टोली एवं सहर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वदेव मेसर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.224710 0				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम वार्ड नं०-65 में बिजुल वादव जी के गाला से खाईकला समुदायिक भवन होते हुए शिवनारायण प्रसाद सौरसिंगा जी के मकान तक (नवाब घाट) में सड़क एवं नाला निर्माण कार्य। सर्वदेव श्री प्रमोद कुमार	0.23983 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.119915 0		0.1013683		PCC ROAD RCC DRAIN	100% 100%	0 -	100% 100%	कार्य पूर्ण Second Allotment Due
22	पटना नगर निगम वार्ड नं०-67 में सोतराम दीक्षित बाबा के मोड़ से रामनारायण हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वदेव श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.249800 0		0.1478736		PCC ROAD RCC DRAIN	100% 100%	शून्य 0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कालोनी एवं विस्फोमान कालोनी मुख्य सड़क से शीतला माला मंदिर प्यार लाल का बाग होते हुए मुसरी सिंह के मकान पाटलीगंम अर्थात् नंद तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950				PCC ROAD RCC DRAIN	- -	- -		अन्य विभागा से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 में मेहराबक में अमित किराना दुकान से महेला मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वदेव मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2301550				PCC ROAD RCC DRAIN	शून्य 80%	शून्य 0	शून्य 80%	
25	पटना नगर निगम वार्ड नं०-62 में वाहरी रोमपुर पासखंडी रेजु महतो के घर से आरुओपीपु पुल तक सड़क एवं नाला निर्माण कार्य। सर्वदेव श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	10% 100%	0 -	10% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी रोमपुर अरण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। सर्वदेव श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 में घावा गली में नगीना दास अजमेरा के घर से जगत कोला तक सड़क एवं नाला निर्माण कार्य। सर्वदेव मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। सर्वदेव श्रीमति मनीष कुमारी	0.36768 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1838400		0.1602284		PCC ROAD RCC DRAIN	100% 100%	0 060%	100% 100%	कार्य पूर्ण Second Allotment Due
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माला के गली गंगा बावू की डेव तक सड़क एवं	0.3044 ud&hd Letter No.-		6 माह	0.1522000		0.1026386		PCC ROAD RCC DRAIN	शून्य 70%	शून्य 0	शून्य 70%	

PT

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	नाला निर्माण कार्य। सेक्टर मेसर्स दिपाशिका कन्स्ट्रक्शन	80/12.02.2019											
30	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-70 में अशोक राज पथ गौतम मंदिर क्षेत्र से सुन्दरीनगज घाट किनारे तक मूल नाला एवं सड़क निर्माण कार्य। सेक्टर मेसर्स जी0डी0 इन्टरप्राइजेस	0.48085 Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250		0.240425		PCC ROAD DRAIN	90%	0	90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोशिंग कार्य। सेक्टर श्री सदीप पाटिल	0.14205 Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	—	—		अन्य विभाग से कार्य होने के चलते योजना स्थगित
32	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए बुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) सेक्टर श्री माधव रंजन	0.4814 Letter No.- 80/12.02.2019		6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य	शून्य	80%	प्रथम किस्म की निधि अप्राप्त
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	10/29/2017	2.67		2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोझिम धनगावां रोड से राहुल रंजन के घर तक नाला एवं पी0सी0 कार्य। कोशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.388	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-67 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	9/30/2019	NIL		NIL	NIL	CONST. OF GHAT		खडुमपुर नगर पंचायत से उक्त योजना का आवंटित राशि अप्राप्त है।	मखडुमपुर नगर पंचायत से उक्त योजना का आवंटित राशि अप्राप्त है।	
4	वार्ड नं-28 में अवस्थित रेखु कोठी होते श्री भवान कुमार के घर से यम नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-67 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि की कमी।
5	वार्ड नं-28 में अवस्थित श्री ब्रजेश कुमार ग्राम डेडी के घर से पुरब से पी0सी0 कार्य सहित नाला ढक्कन सहित निर्माण कार्य नाला का जल	Letter-07 date- 27.09.2018 0.1C CR AGREEM	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	निकासी श्री अरुण भाग्य ग्राम डेडसहा के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	DATE- 26.02.2020											
6	वार्ड संख्या-27 में पटना गया रोड से सतीस सर के खुले तक पीछे पथ नाला एवं डकन निमाग्र कार्य चंदन कुमार	Letter-66 cate- 09.01.2019 0.34 CR AGREEM DATE- 25.01.2021	0.239	14.05.21	0.17	0.17		NIL	drain & p.c.c	Work in progress			
7	वार्ड नं-29 में बलराम पंडित के नकान से दयानिधि के नकान होते हुए नवार्ड बैंक तक पीछे पीछे पथ नाला एवं डकन निमाग्र कुमार राजीव रंजन	Letter-66 date- 09.01.2019 34 CR AGREEM DATE- 15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मुर्गी चौक से अमुन्डेल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मन्दीप कुमार सिंह	0.1789700 DM, Buxar LT05-0230 DT 09.02.2016	0.1600762 19.04.2018	18.07.2018	0.1132850	0.0894850	0.0894850	ROAD NALA				Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सेंट्रल हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOT PATH				Work Completed	निधि की कमी।
3	समाहणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT 14.07.2015	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अन्तर्गत समाहणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य) मनीष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोमानी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950953 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK				Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification				Building Completed 95%	
List of Project Gaya District													

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.				
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86						(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाईट लगाने का कार्य प्रगति पर एवं बाउंड्री गील का पूर्ण च	Wall में ग्रेनाईट Tiles एवं फर्श पर Floor tiles का कार्य प्रगति पर		मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण भूतल का आंतरिक प्लास्टर कार्य पूर्ण प्रथम तल के प्लास्टर का कार्य पूर्ण बाउंड्री का ढलाई एवं ग्रीक वर्क कार्य पूर्ण च कैंपस में मिट्टी भरवाई का कार्य पूर्ण च डिजिटल शौचालय का कार्य प्रगति पर च बाउंड्री गील का कार्य पूर्ण च बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाईट लगाने का कार्य पूर्ण है। False ceiling electrical PHEd Heat Resistant work. wall में ग्रेनाईट Tiles एवं फर्श पर Floor tiles का कार्य एवं ACP का कार्य प्रगति पर	
2	नगर निगम, गया क्षेत्रांतर्गत दीप्ती सालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 3.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27	0.744359 7	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting (vii) Plastering of boundary wall (viii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water Fountain	पाथवे में Railing का कार्य प्रगति पर। Guard room, Ticket counter, cafeteria, Toilet Block में finishing कार्य प्रगति पर।	तालाब के किनारे शैलिंग का कार्य एवं पाथवे का कार्य प्रगति पर		Guard room up to Roof cast with plaster. Cafeteria & Toilet Block . Desilting work done. Boundru Wall & Stair work completed.	
3	जगजीवन कॉलेज के सामने इल्हा शहीद मजार (लखीमबाग) होते हुए सजय शर्मा (निडुरा) होते हुए खटानी कोठी तक पीपीसीपीध पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road				Completed	
4	बन्धु राय, सैवानिबूत शिखर के घर से नरेश सिंह लोदीपुर के घर तक पीपीसीपीध पथ एवं बकन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road				Completed	

88

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	गया-विजयसराय मुख्य पथ से रागा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road with cover soling-442 Feet (iii) PCC Work 200 Feet	(i) Construction of Drain - 3400 Feet with cover (ii) Construction of Road up to brick soling-442 Feet (iii) PCC Work 200 Feet	NIL	(i) Construction of Drain - 300 Feet with cover (ii) PCC Work 300 Feet	Due to local hindrance work is stopped Show cause is issued.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीसीसीध पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road				Completed
7	मानपुर काली पोखर से श्याम नगर होते हुए जबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1050 feet	Completed
8	गया-नवादा मेन रोड में मुकुत्सील मोड़ से काब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Letter no-88, dated-20-11-2018, Dt of Ag-18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain				Completed
9	वाई सी-53 अंतर्गत नूस्डा में पीसीसीध पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	NIL	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	Show cause is issued.
List of Project Aurangabad District.													
1	औरंगाबाद बस स्टैण्ड निर्माण योजना सर्वेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	1.98		1.98	1.98	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work. Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न		कार्य पूर्ण उदघाटन संपन्न	औरंगाबाद बस स्टैण्ड निर्माण योजना सर्वेदक का नाम- M/s Mateshwari Construction अभिषेक महंदाव (आचार्य भूलू सरवना) को समर्पित है। कार्यवाहक पदाधिकारी नगर पालिक ऑरंगाबाद के पत्रांक-2117 दिनांक-27.12.2019 द्वारा अवशेष आइटम नं.-200 लख की मात्रा की पूर्ति है। जो अग्रप है। पत्रांक-332 दिनांक-07.09.2020 द्वारा आइटम की सीमापत्र मूल्या अभिषेक महंदाव (आचार्य भूलू सरवना) को समर्पित है।
2	नवीनगर बस स्टैण्ड निर्माण योजना सर्वेदक का नाम- Mukesh Kumar Singh	राशि-1.99 करोड़ पत्रांक-78 दिनांक-19.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03.2016	06 Month	1.60		1.600	1.207	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work. Electrical work Phed work	लगातार कार्य पूर्ण।	कार्य पूर्ण।	समयबद्ध स्वीकृति हेतु आवेदन समर्पित।	

List of Project ARA District.

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	Construction of park at moti tola, ara dist.- bhojpur Sri, Prashant kumar singh	0.812 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress			
5	Upgradation and beautification of veer kunwar singh park at ramma maidan dist- bhojpur Sri, Prashant kumar singh	0.7492 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs for seating and boating 2. construction of Pergola 3. Construction of Parking Area 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress			

List of Project Nalanda District.

1	वार्ड नं० 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण नमोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पीसीसी एवं आरसीसी नाला निर्माण कार्य (श्री अरवि सिंह देव)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.38 3	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 619 m Road = 558m		निधि की कमी।
2	वार्ड नं० 21 में मुहल्ला देवीसराय में एनएच 31 से सटे परियम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पीसीसी एवं आरसीसी नाला निर्माण कार्य (श्री अरवि सिंह देव)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.76 5	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m		निधि की कमी।
3	वार्ड नं०-44 में गंगी जी के नवनिर्मित घर में कैलाश जी के दुकान होने हुए 300 बि0 देहात तक एवं बिलास जी के खेत भगीरथ जी के घर होकर कागजिल बस स्टैंड तक पथ एवं नाला निर्माण कार्य (श्री अरवि सिंह देव)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		34.891	37.89 1	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No. work completed	Road - 583.38 m Culvert - 9 No. work completed		निधि की कमी।

List of Project Nawada District.

1	नगर परिसर, नवादा क्षेत्रांतर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 कराई. जायका-463.	अनुपूरक एकांकित राशि-68011486 राशि-2.98 कराई	28.08.2020	6.31		6.31	6.31	Construction of Bus Terminal	Bus terminal-100% Drive way-100% Tube well-100% PHE work-100% Docking way- COMPLETED	Docking way- completed Delux Toilet- Work in progress	Bus terminal-100% Tube well-100% Boundary wall- 90% Docking way- completed	18 सितंबर 2020 को माननीय मुख्यमंत्री द्वारा
---	--	--	--	------------	------	--	------	------	------------------------------	--	--	--	---

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreemnt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		दिनांक-03.02.2020 समय-4.00 बजे पत्रांक-78, दिनांक-19.11.14	दिनांक-15.06.15							completed Boundary wall- completed Delux toilet-work in progress	Car parking- Complete & Land scaping-work in progress	HiH mass Light Installation work completed Delux toilet-work in progress Carparking- completed Unavailable of fund payment is due	पीपीसीओ का माध्यम से उद्घाटन किया गया है।
List of Project Banka District.													
1	नगर परिषद बांका अन्तर्गत वार्ड नं-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पीपीसीओ सड़क निर्माण कार्य। सर्वेदक-श्री आनंद कुमार	0.89339584 07/27-09-2018	18-08-2020 and 0.7626408	27-02-2020	0.4469792 (in Cr.)		0.2180149		पीपीसीओ पथ निर्माण कार्य।	पीपीसीओ कार्य पूर्ण। सोल्डर में कार्य प्रगति पर।	पीपीसीओ कार्य पूर्ण।		
2	नगर परिषद बांका अन्तर्गत वार्ड नं-09 कचहरीया रोड में रसो कमल (किशोर सिन्हा) के घर से कचहरीया पुल के आगे तक आरपीसीओ नाला एवं पीपीसीओ सड़क निर्माण कार्य। सर्वेदक-श्री पुष्प कुमार शर्मा	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पीपीसीओ पथ एवं आरपीसीओ नाला निर्माण कार्य।	पीपीसीओ पथ एवं नाला निर्माण कार्य।	पीपीसीओ पथ एवं नाला निर्माण कार्य।		
3	नगर परिषद बांका अन्तर्गत वार्ड नं-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्ड के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आरपीसीओ नाला एवं पीपीसीओ सड़क निर्माण कार्य। सर्वेदक-श्री निहाल राजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr		0.0450496 Cr		पीपीसीओ पथ एवं आरपीसीओ नाला निर्माण कार्य।	साईडवाल 50 मीटर, आरपीसीओ नाला 50 मीटर एवं पीपीसीओ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पीपीसीओ पथ निर्माण कार्य।		

List of Project Bhagalpur District.

1	सुवर्धनगञ्ज नगर परिषद् अन्तर्गत कृष्णानन्द खड्ड सिटालम्प भवन स्थित स्टेडियम का जीर्णोद्वार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। सर्वेदक-श्री राजीव रंजन	0.69139 309/30.03.16							चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य	सेलिंग कार्य पूर्ण एवं पीसीसी कार्य प्रगति में।	पी०सी०सी० पथ निर्माण कार्य।	पी०सी०सी० पथ निर्माण कार्य।	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर	स्वीडिश कोर्ट के आदेशों के अनुसार कार्य कराया जा रहा है।
2	नवगांधिया नगर पंचायत अन्तर्गत वार्ड नं०-06 में साहेब सिंह के घर से सिल्लानी दुर्गा स्थान तक पी०सी०सी० पथ निर्माण कार्य। सर्वेदक-श्री सुजन कुमार	0.24852 66/09.01.02019	date=28.07.2020 Rs-0.2307967	19.02.2021	0.1242 6	0.1242 6			पी०सी०सी० पथ निर्माण कार्य।	सेलिंग कार्य पूर्ण एवं पीसीसी कार्य प्रगति में।	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर।	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर	स्वीडिश कोर्ट के आदेशों के अनुसार कार्य कराया जा रहा है।	
3	नवगांधिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश शर्मा के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से सुरेश साह के घर तक पी०सी०सी० पथ निर्माण कार्य। सर्वेदक-श्री धर्म सागर	0.24852 66/09.01.020	date=28.07.2020 Rs-0.2480887	19.02.2021	0.1242 6	0.1242 6			पी०सी०सी० पथ निर्माण कार्य।	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर	सेलिंग कार्य एवं रिस्टनिंग वाल कार्य प्रगति पर	स्वीडिश कोर्ट के आदेशों के अनुसार कार्य कराया जा रहा है।	

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मगर चौकरी के घर से पक्का रस्सा के घर होने हुए प्रमुख चौकरी के घर तक पीएससीसी रोड निर्माण कार्य। सूचक-श्री भूमि स्तम्भ	0.24852 66/09/01.0201 9	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पीएससीसी रोड निर्माण कार्य।	पीएससीसी कार्य पूर्ण।	पीएससीसी कार्य पूर्ण।	पीएससीसी कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड नं०-06 में गंगा नदी से लेकर साह बटारन मंडल से विद्युतयंत्र व्यवस्था तक पीएससीसी रोड एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.100000		0	0.00	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल स्लैब लाख इस हजार चार सौ अठ्ठतर रुपये नगर परिषद लखीसराय को प्राप्त है। परन्तु इस्तित्ति नहीं की गई है। निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड नं०-6 में फकीरा भाग से चौबे भाग एवं यमकी साव से संयुक्त पक्का तक पीएससीसी रोड एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0	0.00	(i) P.C.C Road Lenth 429 m (ii) Drain work Lenth 412 m	Drain work completed.		80% Work Completed	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड नं०-6 में पंचायत साव से लेकर जवाहर मंडल तक आरसीसी नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42	10.42	0.1042	0.00	(ii) Drain work (lenth 241m)	Drain work completed.		Work Completed	आवेदन प्राप्त नहीं है।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date- T.S. Rs. 285.214 Letter No.- Date-	2.1966 date 26.06.18	25.12.2019	219.29	38.19579	38.19579	0	Buidling work lenth 241m	Foundation work completed.	Work in progress		No issue
5	बड़ीहिया नगर पंचायत के बड़ीहिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसीसी नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (ii) Drain work-316m	200 m Drain and Slab work completed.		60 % Work Completed	निधि की कमी।
6	वाड नं० 01 में पुराने 80 जगदम्बा मील मोड़ से भाया कोशल बावू के फुलवाडी होते हुए सागर अमीन के बथान तक आरसीसी नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (ii) Drain work-488m	Drain work completed.		50 % Work Completed	निधि की कमी।
7	बड़ीहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरसीसी नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover-755m	300 m Drain work completed.		80 % Work Completed	निधि की कमी।
8	नगर पंचायत बड़ीहिया में वायपास मोड़ नगर पंचायत बड़ीहिया कार्यालय के निकट थाना होते हुए सराज सिंह के	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Cover-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receive d (in cr)	Fund Expendit uire	Financial Progress	I/C Sent	Main Component	Component Wise Physical Progress-			
										UP to Previous month	During the month	Total Progress	Issue in Execution /Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	घर होते हुए इन्दुर दुर्गास्थान होते हुए बुद्धचक पुल तक नाला निर्माण कार्य।												
9	मैथनहारा से ई।एन।एम। कोलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No 07 Date 27.09.2018	2.3426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Lenth-2400m	(i)Earth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no 07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(i) Civil work & Land Scape, (ii) Earth Filling (iii) Counter Room	मिट्टी भरई का कार्य प्रगति पर।			निधि की कमी।

List of Project Shaikhpura District.

1	नगर परिषद शेखपुरा अन्तर्गत ध्यामा सरोवर पार्क परिसर में हुस्न पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य (बालकूण भोलादिया)	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	45.96	45.96	0	-	i) Humt Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soling work				कार्यपालक पदाधिकारी शेखपुरा द्वारा निधि उपलब्ध नहीं करायी गई।
2	नगर परिषद बरखीया अन्तर्गत एन.एच-62 में मीर से हुस्न होते हुए बरखीया शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.-07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0		0	-	i) GSB ii) WMM iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		कार्यपालक पदाधिकारी बरखीया द्वारा निधि उपलब्ध नहीं करायी गई।

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यकरण	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	No	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rest ghat (1 No) completed 2. Raised lawn work 70% is completed 3. Slop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress		Civil work 90% Completed	
													Rest Ghat (1 No) completed 2- Raised lawn work 90 % is completed 3- Slop portion of pond work completed 4- Earth filling work is almost done 5- Pargola work is completed 6- 2 nos cover sitting place completed 7- Pathway work 25%

2	नगर पंचायत हवेली खड्गपुर सदनावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	0.3139	0.3139	No	Chat Work.	100%	0%	100%	
3	नगर पंचायत हवेली खड्गपुर के पंचवयन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.1120	0.1120	No	Chat Work.	50%	-	50%	

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer (South) Infra

बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक-

3854

दिनांक-

4/6/21

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह — मई, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – मई – 2021

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

मई - 2021

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Funds Received	Total Expenditure ₹	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	पटना जलपूर्ति योजना Construction of balance network, Tubewell, Pump house, VT pump, and Transformer & dosing unit. House connection at Shekhupura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवर्धक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49, 708.1855 ₹ करोड़ UD&HD, Govt. of Bihar letter no.23, Date - 23.10.2016	राशि-42.10 Cr.	01.08.2020	970.87855 Lakh	1661.37517 Lakh	8	9	10	11	12	13
								Pipe Network - 111055 mtr (D/C)-12088 & HEPE- 98967 mtr.)	62481	NIL	62481	
								House Connection - 33120 nos	6171	158	6329	
								Pump House - 05 nos	5 completed	NIL	5 completed	
								Tube well - 05 nos	5 completed	NIL	5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	NIL	5 nos.	5 nos.	
								OHSR- 05 nos				
								Shiekpura - 01	completed	completed	Completed	Over all Physical Progress - 94%
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	56%	10% WIP	66%	
								Adalatganj - 01	98% Completed	1 % WIP	99% Completed	
								Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 4012 m. Sump (capacity 2375 KL) - Raft to 3rd beam level column in progress.		Laying of pre cast length of drain - 4550 m. Sump (capacity 2375 KL) - Raft to 3rd beam level column work in progress. Electro Mechanical pump and accessories reached.	
								Drain - 600 ft Road - 700 ft	Work completed	-	Work completed	अधियाचना सम्पन्नित।
								Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	खिलफिकारी पटना द्वारा अधिकृत हटाने हेतु अधिलेखिकारी, दानापुर को नियंत्रित किया गया है।

75

अ

AP

27

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	नगर पंचायत दानपुर निगम अंतर्गत वार्ड नं-37 में कच्चा गलियारा अग्रगण्य आग, सुरक्षा दुकान के उत्तर की ओर जादवीर कुमार के मकान के अग्रिम भाग तक पीएससीओ बडक एवं आरसीसीओ नाला निर्माण कार्य संदर्भ पट्टिन	0.19446 8/17/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.19606	0.17225	0.09803	Drain - 320 ft Road - 300 ft	Work completed		Work completed	मुलात हो चुका है।
7	नगर पंचायत दानपुर निगम अंतर्गत वार्ड नं- 38 में आरसीसीओ अग्रगण्य अंधा, सुरक्षा गलियारा के घर पीट से री. हरिहर, पाण्डेय के मकान तक पीएससीओ एवं एवं आरसीसीओ नाला निर्माण कार्य संदर्भ कुमार	0.38384 & 9/128.02.19	0.3177348/ 06.09.19	05.03.2020	0.38384	0.32985	0.18562	Drain - 712 ft Road - 712 ft	Work completed		Work completed	मुलात हो चुका है।
8	नगर पंचायत दानपुर निगम अंतर्गत वार्ड नं-35 में दुधवाड रोड से मजिस्टिक जादवीर सिटी अपार्टमेंट होत हुए अग्रिम पी के मकान से सुरक्षा कुमार उपाध्याय पी के मकान से सुरक्षा पी के मकान तक पीएससीओ एवं एवं आरसीसीओ नाला निर्माण कार्य कुमार कुमार	0.8314 & 9/128.02.19	0.6991516 13.11.19	12.06.2020	0.4157	0.41566	0.41566	Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	अधियावना सम्पन्न।
9	नगर पंचायत दानपुर निगम अंतर्गत आरसीसीओ मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम स्तंभ नं-08 में एवं एवं आरसीसीओ नाला निर्माण कार्य उपाध्याय कुमार	0.41246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18403	0.18903	Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	कार्य पूर्ण
10	नगर पंचायत दानपुर निगम अंतर्गत वार्ड नं-37 के विधानसभा नगर में स्तंभ तक से सिस्टम बाइक के घर तक पट्ट से पीएससीओ ड्रवार्ड एवं आरसीसीओ नाला निर्माण कार्य सुरक्षा कुमार	1.82467 & 07/27.09.18	1.4652975 / 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain - 2465 ft Road - 2465 ft	Drain - 2300 ft Road - 2015 ft		Drain - 2300 ft Road - 2015	कार्य पूर्ण
11	नगर पंचायत दानपुर निगम अंतर्गत वार्ड नं-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरसीसीओ नाला निर्माण कार्य सुरक्षा कुमार	0.18074 & 07/27.09.18	0.1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अधियावना सम्पन्न।
12	वार्ड नं- 15 में पीएच.ओ.इ.ओ. से मंदिर पाट अग्रिम तक आरसीसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.22343	0.21453	0.21453	Rec drain 1804 feet	Drain - 1000 ft	Drain - 100 ft	Drain - 1100 ft.	
13	सीएससीओ नं- 16 में पुलवारी शरीक स्थित भगत सिंह चौक तक स्ट्राम बाट ड्रैन का निर्माण फंज-2 संदर्भ-मंदिर इडिया	12.10 11/6/19.02.19	10.8	25.12.19	7.0273	7.53	2.646	drain2409 mtr	Drain - 1900 m	100 m	Drain - 2000 m 83% completed.	1 फंज-3 एवं फंज-3 के अंतर्गत नाला निर्माण के Alignment में विजयती पाल को सिस्ट / स्ट्राम बाट विद्युत कार्यवाहक अधियावना, खोपस को पत्र के माध्यम से अग्रिम बार अनुमति दिया गया है।
14	पुलवारीशरीक खाजा इमली से भगत सिंह चौक तक स्ट्राम बाट ड्रैन निर्माण फंज-3 संदर्भ-मंदिर इडिया	13.16 11/6/19.02.19	12.31	25.12.19	8.291	8.22	3.29	drain 3350 mtr	Drain 3200 m		Drain 3200 m 96% Completed.	2. विद्युत कार्य के अंतर्गत नाला निर्माण एवं पुलवारीशरीक अंतर्गत बार-बार अनुमति दिया गया है।

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
15	भारतपुर जलपूर्ति योजना (फंड-2) M/s Ganadhipati Con Pvt. Ltd	6.08929	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed. Pump house work completed.		Boring of Two Tubewell completed. Pump house work completed.	विजली विभाग द्वारा 11000 वोल्ट का तार नहीं बिछाया गया है। तार बिछाने के उपरान्त ही पम्प चालू हो सकेगा।
								2. Distribution Main 19120 m	19011 mtr.		19011 mtr.	
								3. Pump-motor and Transformer 2 nos	Completed		Completed	
								4. Overhead Tank-Nil	Nil		Nil	
								5. Chlorinator room/Chlorinator 2 nos.	Install		Install	
								6. Stand post 10 nos.	Nil		Nil	
								7. Boundary wall 100 m	100		100	
								8. Main Gate 2 nos.	Completed		Completed	
								9. Approach Road 20 m	Completed		Completed	
								10. Electric Connection by ULB 2nos.	In Progress		One Completed and One in Progress	
								11. House Service Connection 5138 nos.	4871 Nos		4871 Nos	
16	मसौड़ी जलपूर्ति, फंड-2 M/s Ganadhipati Con Pvt. Ltd	Amt. 13.22 Cr, 131/08.03.18	13.7 21.11.18	16.05.19	9.61	8.997	8.997	Pipe line 51829/52829 m HSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.	T/W-1 no.	Pipe Line 55897 m hsc 5363 T/W 5 Nos.	कार्य पूर्ण हो चुका है परन्तु Lithohituit में पछतरी के कारण Distribution Network में बिचलन की स्थिति नहीं निवृत्त सका है। Road Restoration का कार्य चल रहा है।
17	विष्णु जलपूर्ति, फंड-2 M/s Nalandra Engicon Pvt. Ltd	Amt. 5.39 Cr, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe Line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 28000 m (73%) House connection - 2500 nos (78%)	Distribution of Network - 2000m	Distribution network - 30000 m (80%) House connection - 2500 nos (78%)	कार्यवाहक अर्थात् पटना परिषदी पथ प्रणवत पटना का पत्रांक-362 दिनांक - 20.02.2021 द्वारा रुपये 14.22.300.00 जमा करने के उपरान्त ही अनुमति प्रमाण पत्र निर्गत करने की सुचना दी गयी है। चूँकि अनुमति प्रमाण पत्र निर्गत करने हेतु इस कार्यवाहक का पत्रांक-220 दिनांक - 22.02.2021 द्वारा अनुमति किया गया है। Road Restoration हेतु संबन्धित का निर्दिष्ट किया गया है।
18	नीलकण्ठ जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19/10/2020	0.254	0.1647	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work completed.	अधिकांश कार्य सम्पन्न।

C.E(WDS)
South Bihar, BUIDCO

List of Project Nalanda District

मई - 2021

Rs. In Crore.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	विहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	59.698	57.388	HYT/W - 14Nos OHT - 03Nos SLUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos Variation -02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 16749/ 121524nos Transformer 10/14 nos Motor pump- 10/14 nos Variation- 01/2 T/w Variation in pipeline - 11961/33762 m Road Restoration- 47170 m / 103669 m	Nos T/W - 2 Nos OHT - 2/3 in Progress, (0 Completed) Pipe line 15940 m HSC - 4095 nos Transformer - 0 nos Motor pump - 0 nos Variation- 01/2 T/w Variation in pipe line - 2567 m Road Restoration - 6065 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 16749/ 121524nos Transformer 10/14 nos Motor pump- 10/14 nos Variation- 01/2 T/w Variation in pipeline - 12131/33762 m Road Restoration- 50325 m / 103669 m	OHT ward 14 (Millar Colony, 1st Lift of Dome wall completed), OHT ward 46 (Alinagar Jhinagar Bottom dome concrete completed), OHT ward No. 41 (Town school bottom dome reinforcement work in progress)
2	विहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	70.00 (Rs.2.52 Cr. Is transferred from Phase I for excess payment)	72.52 (Rs. 5.18 Cr.) Transferred from phase I)	72.520	HYT/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline - 162472m/162472 m HSC - 16563/18000 nos Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 15437/24785 m Road Restoration - 54295 m / 122040 m	Nos T/W - 0 Nos OHT - 4/4 in Progress, (0 Completed) Pipeline - 162472m HSC - 1404 nos Transformer - 0 nos Motor pump - 0 nos Variation in Pipeline - 2370 m Road Restoration - 5065m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 18853/18000 nos, Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 15852/24785 m Road Restoration - 57135 m / 122040 m	OHT- Ward 05 Salempur, top Dome concrete completed, OHT - Ward 23 - Bharat Gas Godam, OHT completed, OHT - Ward - 43 Labour Awas,OHT completed Reservoir on Hiranya Parwal NOC is awaited from archeological dept. is awaited Sump wall concrete 3rd lift completed, 01 T/w site is yet not obtained
3	इस्लामपुर जलापूर्ति योजना फेज- M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main {13765 m} 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)	कार्ड पूर्ण हो चुका है, जलापूर्ति शुरू है।
4	इस्लामपुर जलापूर्ति योजना फेज- ने० सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying- 12650 m HSC - 1825 nos	

CE/WD/SJ
South Bihar, BUIDCO

72

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWTIL JV (Jindal).	रुपि- 33.55 करोड़ Letter no-917, dated- 17-12-2019.	रुपि- 30.94 Cr. dated- 16/12/2011	15/09/2013	31.75	36.64	8	9	10	11	12	13
								1. OHT-4 completed (ii) Rising Main- Completed 69826 Mtr (iii) Distribution Main- 4750 Nos (iv) House Connection- 8113 sqm. (v) Road Restoration- 8113 sqm. Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1.2.3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber - 154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundan Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	1. OHT-4 completed (ii) Rising Main- Completed 69826 Mtr (iii) Distribution Main- 4750 Nos (iv) House Connection- 8113 sqm. (v) Road Restoration- 8113 sqm. Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1.2.3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber - 154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundan Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed			Project Complete d. 4th year O&M in Progress.
2	बोधगया सिवरेज योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019. Amount-95.94 cr	100.63 Cr. dated- 16/12/2011	11/12/13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3017 nos 8. Road Restoration-22480 mts	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casing completed IPS-4-11mRCC casing completed IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Roof Inst. Road B T (work completed) C C Road-11570/1204Mm. Kacha Road-1335M/135Mm (work completed) Sujata Hotel Road Restoration PCC 594.5 m casing work Completed			Sludge sump house finishing work started.
3	मानपुर काली रोड से रथाना होते हुए अबिला देवा स्थान तक दक्कन सहित नाली निर्माण कार्य।	0.45 Lt. no 88, dt. 20.11.18	0.37	11/04/20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	Completed
4	गया-नवादा मेन रोड में मुकसिल मोड़ से काब्रिस्तान तक दक्कन सहित नाली निर्माण कार्य।	0.33 Lt. no 88, dt. 20.11.18	0.27	18/04/20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	Completed

(Signature)
C. E. W. J. S. N.
South Bihar, B. H. K. S.

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

मई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 4 37.36	completed completed completed	completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	HSC - 15318 no. Tubewell - 14 no	15323 13	completed completed	completed completed	14 Tubewell के विरुद्ध 13 पूर्ण कर लिया गया है। एक Tubewell स्थल विवाद होने के कारण बाधित था। उक्त स्थल विवाद का समाधान कर लिया गया है। कार्य प्रगति पर है।
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणक्षीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	HSC - 4900 no. Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	5231 2 No. 26.567 km. 2150	completed completed completed	completed completed 2150	निधि का अभाव

C.E.(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

मई- 2021

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

[Handwritten Signature]

C.E(WDS)
South Bihar,
BUIDCO

[Handwritten Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

मई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत डाई स्ट्र-6 में पदार्थ साव से सेक्टर जवाहर मंडल तक आरुसीसी0 नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover 241 m	241 m. Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर निकाय के बड़हिया सिमांत से जगदबा स्थान होते हुए श्री कृष्ण धीक तक आरु सी0 नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work 316 m	200 m drain and slab completed		200 m drain and slab completed.	कार्यमाल्यक मरदिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर निकाय में प्रशासनिक भवन से सीतावन सिंह के घर होते हुए नागवती स्थान तक आरुसीसी0 नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work 775 m	300 m drain and slab completed.		300 m drain and slab completed.	कार्यमाल्यक मरदिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर निकाय बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए बुहरसक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		work in progress	कार्यमाल्यक मरदिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

12.9.21

C E(WDS)
South Bihar,
BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	अमृत एव राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणाधीपति कन्स्ट्रक्शन प्रौ लि0	पार्ट-10-3075313 लाख, नगर विकास एव आवास विभाग का डाटाक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एव आवास विभाग का डाटाक-28/ जला00-01-01/2019-79 , दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 29,30 and 35. (3) 57094.5 mtr. Pipe laying work completed. (4) House Connection 4117 no. in Ward- 33,34,35 Work in Progress. (5) Road Restoration 4117 mtr. Ward No. - 34 (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,28,29,30,31,32,33,34 and 35. (3) 3745 mtr. Pipe laying work completed. (4) House connection - 452 Nos. in ward number - 03,29,30,31,32,33,34,&35 (work in progress) (5) Road Restoration 2837 Mtr. Ward No. 33, 34 work in progress.	(1) Pipe Laying - 48.75 % Total length 60839.5 m. (2) House Connection - 31.28 % Total House Connection - 4569 Nos. (Work in progress)	work in progress.

(Signature)

C E(WDS)
South Bihar, BUIDCO

Zone Wise Distribution Network Details		
Zone Name	Wards Covered	
Zone 1	2,3,4,5,6,7 & 19	
Zone 2	23,4,5,6,7 & 19	
Zone 3	8,9,16,17,18 & 20	
Zone 4	1,10,11,12,13,14,15,21	
Zone 5	24,26,34,35,36,37,43,44 & 45	
Zone 6	29,30,31,32,33,38,39,40,41 & 42	

CE(WDS)
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District**

मई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड़ प्रवाक-131, दिनांक-08.03 2018	6.54886	05.12.2020	4.72	3.66	3.66	Construction of 450 mm X 300 mm X 150m deep HYTE	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	63 KVA Transformer supplied - 2 nos.	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	After testing water supply started in 7 wards (Ward No. - 1.2.3.13.24.26.27)
								2 Item	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm -10200 M & 225 mm - 400 M		HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distribution 5060 M & 110 mm -105550 M & 225 mm - 445 M	
								2 Item	Pump house with attendant room in (Ward No. 27) work in progress - 95%	110mm HDPE pipe - 355 M	Pump house with attendant room in (Ward No. 27) work in progress	
								2 Item	Supplying & Installation of Submersible Motor Pump			
								2 Item	Supplying & Installation of 63 KVA Transformer	63 KVA Transformer supplied - 2 nos.	63 KVA Transformer supplied - 2 nos.	
								1 Item	Supplying & Installation of 100 Litre Chlorinator	2 nos. HYTW work in progress.	Pump House with attendant room in ward No. 27 work in progress.	
								1 Item	Distribution system work	2 nos. HYTW work completed	Pump House with attendant room in ward No. 27 & 28 work in progress.	
								4864 Nos.	House service Connection work	Boundary wall in ward no. 27 work completed		
								4653 Nos.	House Service Connection extra work	House service connection 3510 nos. & extra work 500 no.	House service connection 5067 nos.	
								20 Item	Construction of Boundary wall	2 nos. submersible motor pump supplied.		
								10 Item	Construction of approach Road			
								1 Item	Construction of Main Gate			
								40 Item	Campus Development			

Total Length of Pipe to be laid = 29 km.
Total Pipe laid = 21.2 km (73%)

Total House Connection (Target) - 4864
Total House Connection (Done) = 3763 (77.4%)

(Handwritten signature)

(Handwritten signature)

C E(WDS)
South Bihar. BUIDCo

65

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

मई - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्ट्रीम वाटर ड्रेनेज योजना फेज-1 संवर्द्धक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019	35.00	30.00	25.00	Drain 6.0 km	10	11	12	13
2	सासाराम जलापूर्ति योजना फेज- I संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 31.10.2021 As per time extension	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 10910 nos. Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)		Tube well -6 completed. Pump house - 6 D. Mains 116015 m House service connection - 10960 nos. Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)	Direct Water Supply started in Ward No. - 08, 34 35
3	सासाराम जलापूर्ति योजना फेज- II संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.85, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -1 progress 1 complete D. mains -57305 m House Service connection-6290 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -1 progress 1 complete D. mains -57305 m House Service connection-6300 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.	Sufficient Land for Sulamangari OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	70.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos. Sump house - 1 nos.	T ube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 125600m House Service Connection -16054 NOS Sump house 1 progress		T ube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128342 m House Service Connection -16111 NOS Sump house 1 progress	
5	विक्रमगंज जलापूर्ति योजना फेज- II संवर्द्धक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03. 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

List of Project Aurangabad District

मई -- 2021

Rs. in Crores

मई - 2022												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	24.48	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 main 49555 0 letter no. 274, 26.06.202 (e) Boudary wall 0 & 433, 250 m 20.10.202 (f) House service 0 to MD, BUIDCo	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3757 nos. 99.65% W no. 04,10,11,12,13&15 (g) 1 nos.	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3757 nos. 99.65% W no. 04,10,11,12,13&1 5 (g) 1 nos.	छ: वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिक्वेज की जाँच कार्य जारी।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निर्देशानुसार प्राककलन तैयार कर लि गयी है, बाईडिंग कार्य कराने के पश्चात एक से दो दिनों के अन्दर अधीक्षण अभियंता महोदय को समर्पित की जायेगी।

AF

2

63

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज-II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	5.1330	27700 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P. Daudnagar & 1.9843 Cr. vide letter No. 117/09.03.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10,11,12,15,16 ,23,24&25 saturated Total - 13 ward.	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10,11,12,15,16,23,24 &25 saturated Total - 13 ward.	मुख्य अभियंता (द०) उपनाग से विचलन की स्वीकृति से बड़ी हुई राशि की स्वीकृति हेतु प्रबंध निदेशक कोषाग को प्रतिवेदन भेजी गयी है।	

12/9/19

C.E(WDS)
South Bihar, BUIDCo

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

मई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	24.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 76830 m HSC - 5741 No.	Pipe - 1247 m HSC - 231 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 78077 m HSC - 5972 No.	
3	हुमनाँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.75	2.67	2.67	Distribution - 24750 HSC - 4579 no stand post - 20 nos.	Distribution main-23779 m HSC-4254 no.	Distribut ion 96 m HSC - 316 no.	Distribution main- 23875 m HSC-4570 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140 / 15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	

(Signature)

(Signature)
C.E(WDS)
South Bihar, BUIDCo

List of Project Bhojpur District

मई — 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रा०लि०	राशि- 74.417 Letter no- 421.02-03-2018	राशि- 79.99 dated- 24.08.2018	23.08.2020	41.50	41.50	41.50	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-12522.5m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-117010 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-74 nos Boundary wall-280m Main gate-4 nos House Service connection-14761 Nos Approach road-00m	Tube bell-1 Nos Pump House 0 nos Staff Quarter-0 nos Distribution main-675 m Pump Motor-6 nos Transformer-0nos Over head tank -1 no Chlorinator room-6 Nos Stand post-74 nos Boundary wall-30m Main gate-2 nos House Service connection-199 Nos Approach road-00m	Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-117685 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-74 nos Boundary wall-280m Main gate-4 nos House Service connection-14960 Nos Approach road-00m	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रा०लि०	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main-67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021	Tubewell-6 nos. Pump house- 2 nos Staff quarter-0 nos Distribution Main-65965 m Pump-Motor-2nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator-2 nos Stand Post-00nos Boundary Wall-130m Main Gate- 1 nos Approach Road-00 m House Service Connection-9768	Tubewell-2 nos Pump house- 1 nos Staff quarter-0 nos Distribution Main-256 m Pump-Motor-0 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room/chlorinator-0 nos Stand Post-00nos Boundary Wall-0 m Main Gate- 0 nos Approach Road-00 m House Service Connection-94	Tubewell-6 nos. Pump house- 3 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-2nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator-2 nos Stand Post-00nos Boundary Wall-130m Main Gate- 1 nos Approach Road-00 m House Service Connection-9868	

C.E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

मई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
					अमृत योजना							
1	मानसपुर स्थित वाटर स्टेजियन Contractor-M/s CZAR CONSTRUCTION	रशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	रशि-31.61 Cr 04-09-2018	26.3.20	23.58	19.790	19.790	Drain -13.33 Km	Drain - 8.25 Km		Drain - 8.6 Km	64.51%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, patna	रशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	रशि-7.3414 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 751 Nos.	Distribution System - 4945.50 M House Service Connection - 826 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	रशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	रशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1007 Nos.		Distribution System - 5888 M House Service Connection - 1007Nos. Work Complete 84.78%	Work done of availability of household and done household supplied water.

C.E(WDS)
South Bihar, BUIDCO

AP
03/06/21
AE to CE



(बिहार शहरी आधारभूत संरचना विकास निगम लि०)

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

email - Cgmbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-2)- 3971

दिनांक:- 07.06.21

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न०वि० एवं आ०वि० (बुडको)।

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह मई 2021 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या 38, दिनांक 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह मई 2021 को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(Handwritten signature)
7/6/21

(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न०वि० एवं आ०वि०, (बुडको)।

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - May 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.97 km HSC-5275 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0 km HSC-26 OHT-1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.97 km HSC-5301 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आशयक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	38.75	38.75	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-101.632 km HSC-2825 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 in progress Pump Motor -2 Transformer-4	Pipeline-0.077 km HSC-46 OHT-1 in progress Tubewell-1 Pump House-2 in progress Pump Motor -0 Transformer-0	Pipeline-101.709 km HSC-2871 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 in progress Pump Motor -2 Transformer-4	(i) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आशयक सामग्री एवं श्रम की कमी पाई गई है। (ii) Time Extension up to 31.06.21 Query from SE wide Letter No.-718, 29.01.2021 is awaited.
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139dt-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	कैलाश जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	


Rm


8/8/

56

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज-II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139ef5-10.09.18	राशि -3.08 26-09-2018	23.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	
7	रसौल जलापूर्ति योजना फेज-I सवेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7 3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.65 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रसौल जलापूर्ति योजना फेज-II सवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	
10	मेदिनी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परिसर लाल बाला से नवनिर्मित आरसी सी. नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली वार्ड नं-04 में स्मॉल मिया के घर से हनुमान मंदिर होते हुए ऊँची कनौज के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली वार्ड नं-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली वार्ड नं-10 में माई स्थान मंदिर से बजरा घाट चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	600 ft drain	-	600 ft drain	work complete, Rest stretch is private land
14	बकिया रेलवे मुन्डी 136 से हिन्दू बकिया होते हुए साहेबगंज रोड, शाहीनार रोड तक पीसीसी सड़क एवं आरसीसी नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	-	3100 ft drain pcc 0 ft	


 Chief Engineer
 (WSD), North Bihar


 TS to CE,
 (WSD), North Bihar


 AE
 07/06/2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s JP Enterprises	रशि-29.69, letter no-596, Date-28.03.2016	रशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57	23.07.2020	48.80	35.01	31.01 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-96.08 km HSC-9462 OHT-4 in progress Tubewell-11	Pipeline-0.275 km HSC-72 OHT - 4 in progress Tubewell - 0	Pipeline-96.362 km HSC-9534 OHT-4 in progress Tubewell-11	(i) अन्तर्गत संविधि में अनुमति प्राप्त पत्र प्राप्त रहने पर दूसरे व्यक्ति का कटा जमावदी को रद्द करने की कार्यवाही प्रयास द्वारा की जानी है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेरिया जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engcon pvt ltd	रशि-97.25, letter no 484, dated 20.12.16	रशि-101.92, dated-06.03.18	05.03.20	66.04	52.88	35.84 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-123.84 km HSC-9592 OHT-6 in progress Tubewell-18	Pipeline-1.120 km HSC-367	Pipeline-124.96 km HSC-9959 OHT-6 in progress Tubewell-18	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	रशि-2.57 139/15-03-2018	रशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Rm

07/16/21

54

6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.93247	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m	

Ravi Ranjan
07/06/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.13 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-106, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	43.40	27.34	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-148.54 km HSC-8405 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-0.721 km HSC-195 OHT-2 progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.265 km HSC-8600 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	(i) अजान पीर के पास एच गैरी सेतु की तरह NH कर्मियों का अनापत्ति प्रमाण पत्र आया है। (ii) निश्चित समय सीमा में कार्य की प्रगति हो रही है। अवशेष सामग्री एवं धन की कमी नहीं है।

AE
07/06/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

52

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मई-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतमढ़ी जलापूर्ति कार्य। फंज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-57.17 km HSC-3500 Pump House-4	completed
2	सीतमढ़ी जलापूर्ति कार्य। फंज-II सेक्टर - श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

AE
07/06/2021

CS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्वकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

AE
07/06/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

मई-2021

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd. Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-58D, Dated-31.05.2019	30.11.21	10.62	10.57	10.57	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 708m Bottom slab PCC- 669m. RCC Raft- 618.70m. Side wall RCC done- 1st Lift- 605.70 m. 2nd Lift- 579.70 m. 3rd Lift- 560.70 m. Top Slab- 22m Culvert- 0m	Mithanpura to Tirhut Canal Drain Excavation- 300m Bottom slab PCC- 240m. RCC Raft- 231.00m. Side wall RCC done- 1st Lift- 170.00 m. 2nd Lift- 100.00 m. 3rd Lift- 100.00 m. Top Slab- 0m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 1008m Bottom slab PCC- 909m. RCC Raft- 849.70m. Side wall RCC done- 1st Lift- 775.70 m. 2nd Lift- 679.00 m. 3rd Lift- 660.70 m. Top Slab- 22m Culvert- 12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.
2	वार्ड सं-19 में पक्कज मार्केट से अखाडाघाट रोडवेल पथ के सामने गली तक भाया चौकी रोड मंदर इन्टरनेशनल स्कूल तक पीपीसीसी पथ सह स्वेब सहित आरपीसीसी नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉरिच एवं आरपी विहारपटना का पत्रांक-66 दिनांक-08.01.19 राशि-210.61 लाख	200.58163 0158D/2019-20 Dated-01.08.19	31.01.20	105.3	104.96		Road & Drain 1500 m	1500 mtr drain work completed	complete	complete	
3	वार्ड सं-30 एवं 34 में पराव पोखर से निम्नोक्त तक भाया गली नं-02 में पीपीसीसी पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉरिच एवं आरपी विहारपटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 0258D/2019-20 Dated-01.08.19	31.01.20	219.58	122.18	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed	185 m road work completed.	80% Drain Complete 685 mtr road completed	
4	महंदा हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉरिच एवं आरपी विहारपटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 0358D/2019-20 Dated-01.08.19	30.04.20	340.14	242.53	133.55	Road & Drain	Drain Work Complete & 85% Road work completed	complete	complete	
5	वार्ड सं-12 में पीपीसीसी कोलीनी होते हुए पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉरिच एवं आरपी विहारपटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.28 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	32.82561	32.82	Road & Drain 1220 m	255 m road 650 m drain	0 m road 90 m drain	255 m road 740 m drain	

6	वार्ड सं-30 में प्रजापति ब्रह्मा मंली से कलसबाग रोड एबीएस कोचिंग हाई स्कूल के बीच एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नौबि एवं आबि विहार पटना का पत्रांक-66 दिनांक-08.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated- 20.08.19	19.02.20	102.56	49.28	20.61	Road & Drain	356 m road 356 m drain	0 m road 60 m drain	356 m road 416 m drain	
7	वार्ड सं-20 एवं 21 में राम खानकी मंदिर से सुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नौबि एवं आबि विहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated- 20.08.19	19.02.20	207.27	47.81	81.34	Road & Drain 1150 m	545 m road 1150 m drain	205 m road 0 m drain	750 m road 1150 m drain	
8	वार्ड सं-17 बालूवाट दुलानी से ब्रह्मस्थान चौक होते हुए डाठ करिवरव सिह के घर बाया प्रदुमन रजक रामलखन लाल कर्म के घर से दाहिने डाठ चौकी चौकरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नौबि एवं आबि विहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated- 28.02.20	27.08.20	213.01			Road & Drain 625 m	100% Drain Completed 50% Road completed	50m drain%	625 m drain 187 m road	
9	सकलवाही बीच से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नौबि एवं आबि विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated- 28.02.20	27.11.2020	180.5775	108.91	81.77	Road & Drain	50% Drain Complete & Road 30% Complete	Road work 10%	50% Drain Complete & Road 40% Complete	
10	वार्ड सं-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नौबि एवं आबि विहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated- 17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	

Pr. Kishor
07/06/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	17.31	17.31	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-60.028 km HSC-8456 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-4	Pipeline-0 km HSC-239 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-60.028 km HSC-8695 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किसानगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	28.02	26.46	26.46	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-97.96 km HSC-6157 OHT-2 in progress Tubewell-9 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-1.87 km HSC-125 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-99.83 km HSC-6282 OHT-2 in progress Tubewell-9 Pump House-8 Pump Motor-8 Transformer-8	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ami Ranjan
-7/06/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मई-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज-II संवेदक-सेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	4.32	4.32	Pipeline-46.56 km HSC-7611	Pipeline-39.99 km HSC-2752	Pipeline- 1.31 Km HSC- 338	Pipeline-41.30 km HSC-3090	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Prati Ranjaya
07/06/2021
AE

TS to CE,
07/06/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-10.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1933	11.03.20	67.07	64.95	62.55	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-146.848 km HSC- 9402 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	Pipeline-6.663 km HSC-438 OHT-0 in progress Tubewell-1 Pump House-0 progress Pump Motor-0 Transformer- 1	Pipeline-153.511 km HSC- 9840 OHT-4 in progress Tubewell-12 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-10 install, 15 Supply	(i) Some Encroachment at different places of NOC obtained site (ii) निविदा सम्य सीमा में लगे की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	48.91	48.90	42.33	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-101.878 km HSC-1976 OHT-4 in progress Tubewell-8 Pump House-7 in progress Pump Motor-2 install Transformer-6 install	Pipeline-5.474 km HSC-569 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0	Pipeline-107.352 km HSC-2545 OHT-4 in progress Tubewell-8 Pump House-7 in progress Pump Motor-2 install Transformer-6 install	(i) Some Encroachment at different places of NOC obtained site (ii) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (iii) निविदा सम्य सीमा में लगे की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Rm. Purnea
07/06/2021
AE

TS to CL,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवर्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.45 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.45 करोड़ दिनांक-17.03.2018	16.09.19	67.57	60.65	60.65	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-147.732 km HSC-11050 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-0.966 km HSC-8 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 no.	Pipeline-148.698 km HSC-11058 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	(i) NOC for Road cutting in Ward No 10 & 11 from Nagar Nigam (ii) NOC for road cutting from NHAI (iii) अधिकार अधिग्रहण अधिनियम अन्तर्गत से इरा मालना में विद्यमान की स्वीकृति हेतु तुलनात्मक सीट प्राप्त हुआ है। (iv) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवर्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.08.2018	05.09.2020	35.13	19.73	19.73	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-68.525 km HSC-3161 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0.170 km HSC-15 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-68.695 km HSC-3176 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	(i) अधिग्रहण अधिनियम अधिनियम अन्तर्गत से इरा मालना में विद्यमान की स्वीकृति हेतु तुलनात्मक सीट प्राप्त हुआ है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Prin. Balcopy
07/06/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मई-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no 2165 dated- 03.10.2016	61.84 Dated 15.07.2018	15-07-2020	40.50	28.94	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-73.314 km HSC-11576 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0.081 km HSC-314 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-73.395 km HSC-11890 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) निर्दिष्ट सम्य सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे-0-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-0 M Base-0 m Stem- 0 M	PCC-600 M Base-530 m Stem-530 M	Design & Drawing Approval Awaited.
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सम्मा पुल तक अवशेष भाग में नाला एवं पथ जोर्निङ्ग एवं दरभंगा नगर निगम कार्यालय के चाहरदियारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत बाईं संख्या 48 लेहरी टोला कुशेश्वर महुली के घर से मो0 कन्हैया सहनी ग्राम किशोर प्रान के घर होते हुए मस्जिद के बाल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

Ami

Ref

43

5	राज्य योजना अर्न्तगत पीछडबुडी पथ पर सिकन्दर मोटर दैनिंग स्कूल से सड सनी अमीन, फैजुल्ला खो मस्जिद पुरानी मुसकी कब्रिस्तान तथा श्री मोहम्मद के घर होते हुए पीछडबुडी पथ में खान चौक तला डक्कन सहित आरसीसी नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 1230'	drain 460'	drain 1690'
6	राज्य योजना अर्न्तगत बेलौ चौक से डी एस सी एच बन्ध बाई तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800'	PCC road 1500' Drain -950'	PCC road - 0 drain - 150'	PCC road 1500' Drain - 1100'
								Paver Block - 1800'	Paver Block - 500	Paver Block - 0	Paver Block - 500

AE
07/06/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	इञ्जासुर जलपूर्ति योजना मोबाईल नं-9471009096 संवेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10. 2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.85 करोड़ प्रशासनिक स्वीकृति का आदेश- 280/नॉटि-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	23.75	9.05	3.44	1- Drain-14.19 KM 1.5 m wide Drain of length 365m 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-I	2 m wide Drain of length 0 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 322.5 m is completed 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-I	2 m wide Drain of length 11 m is completed 1.5 m wide Drain of length 0 m is completed 1.2 m wide Drain of length 152.3 m 1 m wide Drain 53.08 m Watson Canal progress in 15 m	2 m wide Drain of length 11 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 474.8 m is completed 1 m wide Drain 362.09 m drain Watson Canal progress in 625 m Nil	

AE
07/06/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मई-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवर्द्धक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-25 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pr. Balakrishna
07/06/2021
AE

TS to CE
07/06/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहस्रा जलपूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	69.46	69.46	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-174.873 km HSC-18359 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	Pipeline-0.025 km HSC-274 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-174.898 km HSC-18633 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumraik pokhar Site after construction of 4th staging work of OHT, 277W and Pump House Letter send to DM Saharsa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020) (ii) निविदा समूह सीमा में लव लव की प्रति हलु आयुक्त सामग्री एवं श्रम की कमी पाई गई है। निविदा समूह सीमा में लव की प्रति हलु आयुक्त सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तिवारपुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km HSC-6625	Pipeline-16.34km HSC-4024	Pipeline-0.0 km HSC-0	Pipeline-16.34km HSC-4024	(i) Extra Pipe line will be required in order to do the rest house connection (2696) for which estimate of extra pipe line with proper Design- Drawings is being for prepared (ii) निविदा समूह सीमा में लव लव की प्रति हलु आयुक्त सामग्री एवं श्रम की कमी पाई गई है।
3	सहस्रा स्टाॅन वाटर ड्रेनेज योजना संवेदक का नाम- R. K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉवि-02-01 / 2017- 306, नवि एवं आरि एवं लिधि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	32.76	32.29	29.40	Construction of 11.50 KM Drain	9.148 Km Drain completed	1.201 Km	10.350 Km Drain completed	

Prin. Engineer
07/06/2021
AE

TS to CE,
07/06/21
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	
2	मधेपुरा जलापूर्ति योजना, फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-3391	Pipeline-0 km HSC-95	Pipeline-37.113 km HSC-3486	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

P. K. Singh
7/06/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chaitanya
Chaitanya
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I सर्वेदक का नाम-नालन्दा इंजिकीन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II सर्वेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपील जलापूर्ति योजना फेज- I सर्वेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपील जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-42.997 km HSC-3213	Pipeline-1.003 km HSC-65	Pipeline-44 km HSC-3278	(i) To complete target of HC. extra pipe line is required for which Design & Drawing is being prepared by EE. (ii) निरिक्ता समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
5	सुपील स्ट्रॉम वाटर ड्रेनेज योजना सर्वेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 280/नामनि-02-03/2017 -119. नवि एवं आदि. एवं तिथि- 20.02.2018	राशि - 20.73 21-12.2018	20.06.2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	2.91 Km completed	0.29 km	3.20 Km completed	Drain

अ. ए. ए. ए.
TS to CE
(WSD), North Bihar

अ. ए. ए. ए.
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-87.76 करोड़ पत्रांक-108 दिनांक-17.01.2016	राशि-65.90, 24.08.18	23.08.2020	62.76	31.27	31.27	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-93.34 km HSC-12698 OHT-3 in progress Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	Pipeline-0.492 km HSC-37 OHT-3 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 supplied	Pipeline-93.832 km HSC-12735 OHT-3 in progress Tubewell-8 Pump House-6 Pump Motor-0 Transformer-8 supplied	निश्चित समय सीमा में काम की प्रगति हो आवश्यक सामग्री एवं श्रम की कमी आई है।
3	स्ट्रॉन वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	8.53	8.53	8.53	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-634 mtr Wall-622 mtr Cover-330 mtr	Khanua Nala (A) 15 mtr. Cleaning, brick work & plaster & wall punning 100 m done. Khanua Nala (B) Raft-38 mtr Wall-50 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 300 mtr. Khanua Nala (B) Raft-672 mtr Wall-672 mtr Cover-330 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अवस्थित पक्का ड्रेन की सफाई मात्र होती है। परंतु नाले के ऊपर दुकान का निर्माण है। अधिकतम किया हुआ भार अनुमान से लगातार अनुसंध किया जा रहा है। जिला नदीनिकारी से भी अनुसंध किया गया है। (हिलीय भाग में भी डीन से भार जमने पर पक्का अधिकतम को हटाने के लिए जिला प्रशासन को अनुसंध किया गया है।
4	टैक्सो स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर सी सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	शेष आवंटन की प्रतीक्षा में।

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
AE
07/06/2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-37.17, पत्रांक-421, दिनांक-02.03.2016	सशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phases-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-71.65 पत्रांक-108, दिनांक-17.01.2018	सशि-70.57 24.08.18	24.07.20	28.00	28.00	35.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-114.952 km HSC-8220 OHT-3 in progress Tubewell-7 Pump Motor-2 Transformer-5	Pipeline-0.222 km HSC-25 OHT-3 in progress Tubewell-1 Pump Motor-1 Transformer-0	Pipeline-115.174 km HSC-8245 OHT-3 in progress Tubewell-8 Pump Motor-3 Transformer-5	(i) रोड कांसिंग हेतु Trenchless पद्धति द्वारा कार्य काने हेतु एजेंसी द्वारा प्रबंधन किया जाना है। (ii) निश्चित समय सीमा में लेव्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ravi Prakash
07/06/2021
AE

TS to
TS to
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेक्टर का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	45.33	45.33	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-111.521 km HSC-9757 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-0.528 km HSC-110 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-112.049 km HSC-9867 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	(i) जॉन-1 सार फिकार से रोक करिंग का NOC आना रुकने से 10KM में कार्य शरित है। (ii) जॉन-1 एवं जॉन-2 पारस्परिक कालिंग हेतु IOCL से NOC की आवश्यकता है। (iii) जॉन-3 हदख में 2 बोरहेल के खुल एवं अन्य कार्य का अभावति प्रमाण पत्र नहीं मिलता है। (iv) जॉन-6 का विवरण अज्ञात का प्रस्ताव विद्युती CE DPM के पास प्रकियारत है। (v) निश्चित समय सेना में लेख की प्राप्ति हेतु आवश्यक साराणी एवं शन की कमी यह नई है।
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेक्टर का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	24.17	24.17	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-66.583 km HSC-6185 OHT-2 in progress, Tubewell-6 Pump House-5 Pump Motor-3 Transformer-3	Pipeline-6.852 km HSC-211 OHT-2 in progress, 1 existing Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-73.435 km HSC-6396 OHT-2 in progress, Tubewell-7 Pump House-5 Pump Motor-3 Transformer-3	

for publish
07/06/2021
AE

TS to CE
02/06/21
(WSD), North Bihar

Chief Engineer
02/06/21
(WSD), North Bihar



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना
(बिहार सरकार का उपक्रम)
पश्चिमी बोरिंग कैनाल रोड़, पटना।

पत्र सं०— 3981 / पटना, दिनांक— 8/6/2021
प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:— उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह— मई—2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन,
8/6/2021
मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Progress Report, Madhepura

Month - May 2021
(Rs. In Crore.)

(Rs. In Crore.)													
Sl No.	Name of Project Name of Contractor	AA & ES with Ref. & Date. (Rs. in Cr)	Aggrement Value (Rs. in Cr)	As per agreement Date of Completion	Fund received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress				Issue in Execution
									Upto Previous Month	During this month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Construction of Samrat Ashok Bhawan M/s Neel Kamal	Rs. - 1.39 Lt No - 135, Date - 14.02.15	1.1065	31.03.20	0.1000	0.1000	0.1000	E/W, Beam, Column, B/W, Stair, CP, Door, Window & Painting Works.	Shuttering of slab and beam at roof level		Foundation to Roof level Structure	Work Progress is Very Slow due to lack of Fund. Fund request has been sent to BUIDCO through Lt. No - 92 Date - 28/07/2020 & Lt No- 15 Date- 30.01.2021	

Sl. No.	Name of Project / Name of Contractor	Roads Width & Date in Table	Agreement Value (Lakh)	As per Agreement Date of Completion	Road Reclassified	Completion %	Main Component (Target)	Upto Previous Month (M%)	During this Month (M%)	Total Budget	Issued in Response
20	24.02.343 131.2.19.13-19 03.06.08.05.12	24.02.343 131.2.19.13-19 03.06.08.05.12	24.02.343	07.08.19	25.0.13.05	24.02.343	Road & Drain	100%	100%	12	12
21	7.50832.01.2.20.19 20.01.14.08.05.19	7.50832.01.2.20.19 20.01.14.08.05.19	7.50832	07.06.19	7.50832	7.50832	Road & Drain	100%	100%	12	12
22	21.23.439 03.02.21.15.20 03.02.21.15.20	21.23.439 03.02.21.15.20 03.02.21.15.20	21.23.439	18.11.19	21.23.439	21.23.439	Road & Drain	100%	100%	12	12
23	16.64.595 03.02.21.15.20 03.02.21.15.20	16.64.595 03.02.21.15.20 03.02.21.15.20	16.64.595	09.05.19	16.64.595	16.64.595	Road & Drain	100%	100%	12	12
24	130.58066 03.02.21.15.20 03.02.21.15.20	130.58066 03.02.21.15.20 03.02.21.15.20	130.58066	20.04.19	130.58066	130.58066	Road & Drain	100%	100%	12	12
25	67.55526 03.02.21.15.20 03.02.21.15.20	67.55526 03.02.21.15.20 03.02.21.15.20	67.55526	07.01.20	67.55526	67.55526	Road & Drain	100%	100%	12	12
26	50.75368 03.02.21.15.20 03.02.21.15.20	50.75368 03.02.21.15.20 03.02.21.15.20	50.75368	08.01.20	50.75368	50.75368	Road & Drain	100%	100%	12	12
27	120.43159 03.02.21.15.20 03.02.21.15.20	120.43159 03.02.21.15.20 03.02.21.15.20	120.43159	15.01.20	120.43159	120.43159	Road & Drain	100%	100%	12	12
28	108.65862 03.02.21.15.20 03.02.21.15.20	108.65862 03.02.21.15.20 03.02.21.15.20	108.65862	15.02.20	108.65862	108.65862	Road & Drain	100%	100%	12	12
29	66.13228 03.02.21.15.20 03.02.21.15.20	66.13228 03.02.21.15.20 03.02.21.15.20	66.13228	08.03.20	66.13228	66.13228	Road & Drain	100%	100%	12	12
30	58.42100 03.02.21.15.20 03.02.21.15.20	58.42100 03.02.21.15.20 03.02.21.15.20	58.42100	09.03.20	58.42100	58.42100	Road & Drain	100%	100%	12	12
31	35.66720 03.02.21.15.20 03.02.21.15.20	35.66720 03.02.21.15.20 03.02.21.15.20	35.66720	08.03.20	35.66720	35.66720	Road & Drain	100%	100%	12	12
32	142.02444 03.02.21.15.20 03.02.21.15.20	142.02444 03.02.21.15.20 03.02.21.15.20	142.02444	08.03.20	142.02444	142.02444	Road & Drain	100%	100%	12	12
33	225.79277 03.02.21.15.20 03.02.21.15.20	225.79277 03.02.21.15.20 03.02.21.15.20	225.79277	27.04.20	225.79277	225.79277	Road & Drain	100%	100%	12	12

Sl. No.	Name of Project / Name of Contractor	BANKS WITH REF. & DATE (in Table)	Agreement Value Ref. & Date (in Table)	Agreement Date of Completion	Period Received	Essential Progress	UP Date	Status Component (Target)	Cumulative Wise Physical Progress	
									Up to Previous Month	During this Month (May 2011)
1				5	0	0	0	0	0	0
2				5	0	0	0	0	0	0
3				5	0	0	0	0	0	0
4				5	0	0	0	0	0	0
5				5	0	0	0	0	0	0
6				5	0	0	0	0	0	0
7				5	0	0	0	0	0	0
8				5	0	0	0	0	0	0
9				5	0	0	0	0	0	0
10				5	0	0	0	0	0	0
11				5	0	0	0	0	0	0
12				5	0	0	0	0	0	0
13				5	0	0	0	0	0	0
14				5	0	0	0	0	0	0
15				5	0	0	0	0	0	0
16				5	0	0	0	0	0	0
17				5	0	0	0	0	0	0
18				5	0	0	0	0	0	0
19				5	0	0	0	0	0	0
20				5	0	0	0	0	0	0
21				5	0	0	0	0	0	0
22				5	0	0	0	0	0	0
23				5	0	0	0	0	0	0
24				5	0	0	0	0	0	0
25				5	0	0	0	0	0	0
26				5	0	0	0	0	0	0
27				5	0	0	0	0	0	0
28				5	0	0	0	0	0	0
29				5	0	0	0	0	0	0
30				5	0	0	0	0	0	0
31				5	0	0	0	0	0	0
32				5	0	0	0	0	0	0
33				5	0	0	0	0	0	0
34				5	0	0	0	0	0	0
35				5	0	0	0	0	0	0
36				5	0	0	0	0	0	0
37				5	0	0	0	0	0	0
38				5	0	0	0	0	0	0
39				5	0	0	0	0	0	0
40				5	0	0	0	0	0	0
41				5	0	0	0	0	0	0
42				5	0	0	0	0	0	0
43				5	0	0	0	0	0	0
44				5	0	0	0	0	0	0
45				5	0	0	0	0	0	0
46				5	0	0	0	0	0	0
47				5	0	0	0	0	0	0
48				5	0	0	0	0	0	0
49				5	0	0	0	0	0	0
50				5	0	0	0	0	0	0
51				5	0	0	0	0	0	0
52				5	0	0	0	0	0	0
53				5	0	0	0	0	0	0
54				5	0	0	0	0	0	0
55				5	0	0	0	0	0	0
56				5	0	0	0	0	0	0
57				5	0	0	0	0	0	0
58				5	0	0	0	0	0	0
59				5	0	0	0	0	0	0
60				5	0	0	0	0	0	0
61				5	0	0	0	0	0	0
62				5	0	0	0	0	0	0
63				5	0	0	0	0	0	0
64				5	0	0	0	0	0	0
65				5	0	0	0	0	0	0
66				5	0	0	0	0	0	0
67				5	0	0	0	0	0	0
68				5	0	0	0	0	0	0
69				5	0	0	0	0	0	0
70				5	0	0	0	0	0	0
71				5	0	0	0	0	0	0
72				5	0	0	0	0	0	0
73				5	0	0	0	0	0	0
74				5	0	0	0	0	0	0
75				5	0	0	0	0	0	0
76				5	0	0	0	0	0	0
77				5	0	0	0	0	0	0
78				5	0	0	0	0	0	0
79				5	0	0	0	0	0	0
80				5	0	0	0	0	0	0
81				5	0	0	0	0	0	0
82				5	0	0	0	0	0	0
83				5	0	0	0	0	0	0
84				5	0	0	0	0	0	0
85				5	0	0	0	0	0	0
86				5	0	0	0	0	0	0
87				5	0	0	0	0	0	0
88				5	0	0	0	0	0	0
89				5	0	0	0	0	0	0
90				5	0	0	0	0	0	0
91				5	0	0	0	0	0	0
92				5	0	0	0	0	0	0
93				5	0	0	0	0	0	0
94				5	0	0	0	0	0	0
95				5	0	0	0	0	0	0
96				5	0	0	0	0	0	0
97				5	0	0	0	0	0	0
98				5	0	0	0	0	0	0
99				5	0	0	0	0	0	0
100				5	0	0	0	0	0	0

मुख्यमंत्री नगर विकास योजना (नगर विकास योजना) के योजनाना के दिशे

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD. MUZAFFARPUR

Status of Approved ongoing projects under NMCG (As on 31.05.2021)

Sl. No.	Name of the Project & Name of the Contractor	AA&ES Govt/GoB (Rs. in Cr.)	Agreement Amount/ Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Total expenditure incurred (including State share)		Overall physical progress (in %)	Main Component	Component Wise Physical Progress			Status in Execution
						Project expenditure (Rs. in Cr.)	Capital (Rs. in Cr.)			Up to Previous Month	During the Month	Total Progress	
3	Construction of River Front Development at Muzaffarpur, Bihar India Sri Sanjay Kumar Singh	160.13/52015-GND Director Projects dated: 07.02.2015 Rs 10.70 Cr	9.808121 06.07.2022	5	5	7	8	9	10	11	12	13	14
7								100%	3Nua Ghat 21Mx52M High Mast Light Toilet & Change Room Entertainment & Protection Landscaping & Horticulture	50 No. Pile Casting Done at Sidra Ghat 4" No. Chaudhara Ghat	The Beam Work in Progress in Sidra Ghat	(1) 50 No. Pile Casting Done at Sidra Ghat (2) 87 No. Pile Casting Done at Chaudhara Ghat The Beam Work in Progress in Sidra Ghat Belt, Rafter & Sill Ghat	


Executive Engineer
BUIDCO Muzaffarpur

MONTHLY REPORT

31.05.2021
आर्य समाज
आर्य समाज प्रमोदल
नगर विकास क्षेत्र
मुंबई

Bihar Urban Infrastructure Development Corporation. Ltd, Saran, Chapra.

List of project saran District

date-30-05-2021

Sl. No	Name of Project	AA&ES with Ref.&Date.(Rs. in Lac.)	Agreement Value (Rs. in Lac.)	As per agreement Date of Completion	Fund Received (Rs. in Lac.)	Financial Progress (Rs. in Lac.)	UC Sent (Rs. in Lac.)	Main Component	Component wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
क	राज्य योजनासंगत									
1	नगर विकास योजनासंगत परसा बाजार, नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter- 30590 Date- 18.12.2013 Amount- 169.56	121.07859 22.02.2016	15 months	61.40	61.40	61.40	Building- 2nd Story Comp. RCC Work- Comp. Plaster- Comp. Wood Work- Progress Flooring- Comp. Elect. & PHED work- Progress Fund recommended by BUIDCo to NP	Floor Tiles का कार्य प्रगति में है।	(रिप आवंटन की प्रक्रिया में)
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जक्शन तक जाने वाली सड़क निर्माण का कार्य।	Letter- 158 Date- 27.3.2018 Amount- 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F- 286.8 BES- 1068 PCC- 400 Paver blocks- 600	L/S/F- 268.8 comp BES- 1056 comp PCC- 400 comp Paver b- 590.12 90% Complete	Paver block का कार्य प्रगति में
ख	अमृत योजना									
3	Piped water supply scheme under AMRUT, Phase-I, SAAP-II	Letter- 421 Date- 02.03.2016 Amount- 5625.51	6171.56 24.11.2016	18 months	5812.772	5173.85	5173.85	T/W- 9 Distr-L- 72985 OHT- 4 HSC- 9670 Pump house- 9	T/W- 9 Distribution- 72985 OHT- 4 HSC- 9670 Pump house- 9	
4	Piped water supply scheme under AMRUT, Phase-II, SAAP-III	Letter- 108 Date- 17.01.2018 Amount- 6776.42	6590.72 24.08.2018	24 months	6276.600	3127.590	3127.590	T/W- 8 Distribution- 108361 OHT- 5 HSC- 16101 Pump house- 8 Revise HSC- 22915	T/W- 8 Distribution- 93832 m OHT- 0 HSC- 12735 Pump house- 0	

Bihar Urban Infrastructure Development Corporation Ltd.

List Of Project Details of East Champaran (Motihari)

Sr No	Name of Project	AA with Ref no & Date (Rs. In Cr)	Agreement Value Ref no & Date (Rs. In Cr)	as per agreement Date of Completion	Fund Received (Rs. In Cr)	Financial progress (Rs. In Cr)	UC Sent (in cr.)	Main Component	Total Progress	Remarks
1	अमृत योजना	3	4	5	6	7	8	9	12	14
1	शहरी जलपूर्ति योजना मोतिहारी फेज-1	Rs. 32.0669 (with out O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.03.2019 (EOT) (18 Months) Extension till-31/March/2019	Rs. 28.5936	Rs. 25.45	Rs. 25.45	1. H.Y/T.W-06 no 2. O.H.T-02 No 3. Pump House-6 no 4. Dist.-56909m 5. H/SC-7428 No 6. SCADA- 02 No	(1.) H.Y/T.W-06 no (2).. O.H.T- 01 complt 01- Struc. Compl. (3.) Pump House-6 no (4). Dist.-51966.8 m (5.) H/SC-5301 No (6.) SCADA- 2 Nos in Progress-75% Work Complete	(1) Wards Covered : 2,3,4,5,6,7,8,9,10,11,12 and 21 (2) Water Supply trial started (3) Total Road Restoration Target - 27000m Achievement till date -25531 m Rest-1469m
2	शहरी जलपूर्ति योजना मोतिहारी फेज-2	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.2020 (24 Months)	Rs. 52.00	Rs. 38.75	Rs. 38.75	1. H.Y/T.W-07 no 2. O.H.T-03 No 3. Pump House-7 no 4. Dist.-150173m 5. H/SC-6644 No 6. SCADA-03 no	(1.) H.Y/T.W-06 no Comp. (01 Nos in Progress) (2). O.H.T- -01 nos Vertical Wall work will start -01 nos OSR Struc. Completed. (3.) Pump House- 6nos Struc. Completed. (4). Dist. 101709 m (5.) H/SC-2871 Nos	(1) Wards to be Covered : 1,13,14,15,16,17,18,19,20,22, 23,24,25,26,27,28,29,30,31,3 2,33,34,35,36,37 and 38 (2) Total used road till date- 15600m Achievement till date - 4225 m
3	शहरी जलपूर्ति योजना रक्सौल फेज-1	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	Rs. 6.56162	Rs. 7.3072	Rs. 7.3072	1. H.Y/T.W-02 no 2. O.H.T-02 No 3. Pump House-2 no 4. Dist.-9825m	1. H.Y/T.W-02 no 2. O.H.T-02 No 3. Pump House-2 no 4. Dist.-9654m 5. H/SC-1250 No	(1.) Wards Covered under Phase 1 = 1P, 2P, 3P, 4P, 5P, 15P, 18P, 20P (2.) IO & M are in Progress
4	शहरी जलपूर्ति योजना रक्सौल फेज-2	Rs. 7.5303 Lt No-130 dt-8.3.18 LOA-5.863 Lt No-2009 dt-6.10.18	Rs. 5.863 Lt No-SBD-07/18-19 dt-24.11.18	23.5.19 (6 Months) Extension till- March 2020	Rs. 3.750	Rs. 3.7499	Rs. 3.7499	1. Dist.-30534m 2. H/SC-1864 No	1. Dist.-30600m 2. H/SC-1865Nos	(1.) Wards to be Covered under Phase 1 = 1P, 2P, 3P, 4P, 5P, 15P, 20P (2.) Trial-Run is being done

Vishwajeet
29/05/2021
AE

29/5/21

21

Sr No	Name of Project	AA with Ref no & Date (Rs. In Cr)	Agreement Value Ref no & Date (Rs. In Cr)	as per agreement Date of Completion	Fund Received (Rs. In Cr)	Financial progress (Rs. In Cr)	UC Sent (in cr.)	Main Component	Total Progress	Remarks
9	गार परियोजना में मोलिकरी के सौकराण एवं कोणद्वार काय।	Rs. 23.05492 lt No-139 dt-15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)		1.) Retender invited on 24.02.2020. No retender received. 2.) Again Retender invited 9.06.2020. 3.) Tender paper submitted to BUIDCo HQ in the process no one qualified. 4.) Again retender invited on 19.12.2020 and CS submitted to CE (DWS), BUIDCo. 5.) All related documents are send to HQ for tender as per direction.
10	डाका गार्ड रो-01 में कोलियन पलावर मील से स्कोल होते हुए रामपुर्वा के घर तक सिट्टी भराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs. 0.7641526 lt-204 dt-5.7.19	4.1.20(6 month)	Rs. 0.7653	Rs. 0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
11	डाका गार्ड रो-01 में कोलियन पलावर मील से स्कोल होते हुए रामपुर्वा के घर तक सिट्टी भराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs. 0.7641526 lt-203 dt-5.7.19	4.1.20(6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
12	मोहिरा के बायमारी एव एव कोलेज रोड 25-26 गार्ड परियोजना बाला से नवनिर्मित आर सी सी. नावा तक नावा एव पी सी सी. पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08-01-2020	06-07-2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of Road and Drain- 2510ft	Drain Completed (2510ft) PCC Road 2510 ft Completed	Work Completed
13	मोहिरा गार्ड नो-31 में कोलियन नगर समी देवी गिर मोहल्ला में दो आरकेडो सिर के अगवाले गली नो-04 के सड़क का पीसीसी पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13-01-2020	04-12-2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain Completed PCC Road Completed	Work Completed

(Signature)

Vishwajit
29/05/2021
AE

(Signature)
29/05/2021

Sr No	Name of Project	AA with Ref no & Date (Rs. In Cr)	Agreement Value Ref no & Date (Rs. In Cr)	as per agreement Date of Completion	Fund Received (Rs. In Cr)	Financial progress (Rs. In Cr)	UC Sent (in cr.)	Main Component	Total Progress	Remarks
23	चकिया रेलवे गुमटी 128 से हिन्दू चकिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25-05-2020	24-05-2021	Rs. 2.06	Rs. 1.19	Rs. 0.527007 0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road= 3100 ft	1. RCC 3100 ft Drain completed 2. PCC work is started	Work in Progress
24	चकिया बस डियो का निर्माण कार्य।	Rs. 2.0000 It No-78 dt-19.11.14 LOA-1.650150 It No-1375 dt-11.05.15	Rs. 1.650150 It No- BUIDCO/yo-687/14-87 dt-6.12.14	24.12.16 (6 Months)	Rs. 1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate. 3. Internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed 2. Letter to Re-Start the work is given to contractor	1. Revised Estimate approved 2. Letter to Re-Start the work is given to contractor

G. P. R.
29/12/24

Executive Engineer

Nagar Vikas Pramandal, Motihari

Vishwajit
29/05/2024
AE

G. P. R.
29/12/24
JE



कार्यपालक अभियंता का कार्यालय
बिहार शहरी आधारभूत संरचना विकास निगम लि०
सहरसा।

16

पत्रांक - 349

दिनांक - 01/06/2021

प्रेषक,

कार्यपालक अभियंता
बुडको, सहरसा।

सेवा में,

मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन
उत्तर बिहार उपभाग
बुडको, पटना।

विषय :- माह - मई - 2021 का मासिक प्रगति प्रतिवेदन समर्पित करने के संबंध में।

महाराज,

उपर्युक्त विषयक संबंध में बुडको, सहरसा द्वारा किया न्वित सहरसा बस स्टैंड निर्माण योजना का मासिक प्रगति प्रतिवेदन माह - मई - 2021 का इस पत्र के साथ संलग्न कर समर्पित किया जाता है।

अनु० - यथोक्त।

विश्वासभाजन

01/06/2021
कार्यपालक अभियंता
बुडको, सहरसा।

Bihar Urban Infrastructure Development Corporation Ltd

District - Saharsa

Progress Report of Saharsa Bus Stand Project

Month - May - 2021
(Rs in Crore)

S.N.	Name of Project Name of Contractor	AA & ES With Ref. & Date (Rs in Crore)	Agreement Value & Date (Rs in Crore)	As per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill + P.O. - Patori, Panchgachhia Saharsa	4.00 & Letter No. - 2336, Dated - 06-08-2014	3.3003 & 10-06-2015	12 months from Date of Starting	1.52	1.52	1.52	Bus Terminus (Civil Work)	Complete	Nil	Complete	1. For arrival or departure gate, one gate land dispute in High Court, Patna 2. Work is slow due to Unavailability of Fund 3. Work is slow due to labour affected by covid
								Toilet Block & Small Shop (Civil Work)	Toilet Block 100% complete & Small Shop 100% complete	Nil	Toilet Block 100% complete & Small Shop 100% complete	
								Compound Wall & Entrance gate (Civil Work)	One Gate Footing work completed and column work started	One Gate column work in progress.	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping Work	Complete	Nil	Complete	
								Electrical Work (Internal)	Wiring work complete and rest work stopped	Nil	Wiring work complete and rest work stopped	
								Electrical Work (External)	Removed from revised estimate			
								Electrical Work (Signages)	Removed from revised estimate			
								PHE Work (Internal)	Complete	Nil	Complete	
								PHE Work (External)	Complete	Nil	Complete	

Handwritten signature
EXECUTIVE ENGINEER
BUIDCO, SAHARSA

Bihar Urban Infrastructure Development Corporation Ltd

District - Saharsa

Progress Report of Saharsa Bus Stand Project

Month - May - 2021
(Rs in Crore)

S.N.	Name of Project Contractor	AA & ES With Ref. & Date (Rs in Crore)	Agreement Value & Date (Rs in Crore)	As per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill + P.O. - Patori, Panchgachhia Saharsa	4.00 & Letter No. - 2336, Dated - 06-08-2014	3.3003 & 10-06-2015	12 months from Date of Starting	1.52	1.52	1.52	Bus Terminus (Civil Work)	Complete	Nil	Complete	
								Toilet Block & Small Shop (Civil Work)	Toilet Block 100% complete & Small Shop 100% complete	Nil	Toilet Block 100% complete & Small Shop 100% complete	
								Compound Wall & Entrance gate (Civil Work)	One Gate Footing work completed and column work started	One Gate column work in progress.	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping Work	Complete	Nil	Complete	1. For arrival or departure gate, one gate land dispute in High Court, Patna
								Electrical Work (Internal)	Wiring work complete and rest work stopped	Nil	Wiring work complete and rest work stopped	2. Work is slow due to Unavailability of Fund
								Electrical Work (External)	Removed from revised estimate			3. Work is slow due to labour affected by covid
								Electrical Work (Signages)	Removed from revised estimate			
								PHE Work (Internal)	Complete	Nil	Complete	
								PHE Work (External)	Complete	Nil	Complete	

Handwritten signature
EXECUTIVE ENGINEER
BUIDCO, SAHARSA

Scanned with CamScanner

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Supaul (Infrastructure)
Month - May 2021

(Rs. In Crore.)

Sl No.	Name of Project Name of Contractor	AA & ES with Ref. & Date. (Rs. in Cr)	Aggrement Value (Rs. in Cr)	As per agreement Date of Completion	Fund received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress			
									Upto Previous Month	During this month	Total Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium) at nagar parishad Supaul (Shiv Shakti Construction, Purnea)	5.2654 46/ 19.09.2014	4.4186 07.05.2016 3 SBD/2016-17	30.06.2017	3.0450	2.7100	2.7100	-	Foundation work 100% Sub- Structure 100% Supaul Structure Truss level Complete, Door & window- 80% done Overall- 87%	Truss work In Progress, wall Plastering Work Overall- 1 %	Foundation Work 100% super Structure- Truss level Complete, plaster work - 100% done Door & window- 80% done, overall- 88%	-
2	Construction of Smart Ashok bulding at nagar parishad Supaul (Kaushal kumar, Supaul)	1.3933 113/ 14.02.2015	0.9844 23.10.17 3 SBD/2017-18	22.10.18	0.6967	0.6967	0.6967	-	Civil Structure work- 96% Overall work- 92%	Painting Work Completed	Overall work - 93 %	-

Junior Engineer
Buidco, Supaul

Sudhanshu
Assistant Engineer
Buidco, Supaul

Sudhanshu
02/06/2021
Executive Engineer
Buidco, Supaul

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project in Begusaral District

May 2021

Rs. In Lakh

Sl No.	Name of the Project Name of the Contractor	AA&ES with Ref. & Date. (Rs. Lakh)	Agreement date and Value (Rs. In Lakh)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UIC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									UP to Previous Month	During The Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
राज्य योजना												
1	बाई सख्या 34 में प्रमिता चौक से देवीनाथ मंदिर तक बड़ा नाला एवं पीपलीसी निर्माण कार्य।	60.247 (राज्य योजना)	53.65093 04.10.2019	03.02.2020	30.12.19	20.27352	-	PCC Drain	150m Drain	-	150m Drain	कार्य बंद है। कार्य प्रारम्भ करने हेतु प्रतियोगिता किया गया है।
2	सुबह अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	-	-	Building	-	-	-	जमीन विवाद के कारण कार्य रूक चुका है।
3	बाया से बरहदय गुरु घर से भया मस्जिद से बाय-पास तक पीपलीसी सड़क एवं आरपीसी नाली निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC	-	-	कार्य चल रहा है।	आवृत्त हेतु अधिवाचना नगर अनुवर्त, नगर निगम, बागुलराय को समर्पित।
4	पीपलीसी स्मूथ से मालिका मंदिर तक नाला-सड़क-पीपलीसी सड़क निर्माण कार्य।	226.893 (राज्य योजना)	226.82092 11.05.2020	10.04.2021	56.673	56.673	56.673	Drain & PCC	95% Drain 58% PCC	5% Drain	100% Drain 58% PCC	कार्य प्रगति पर।
5	पीपलीसी बालक से पीपलीसी सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	96% Drain पय में जीएसपीसी कार्य प्रगति पर।	200 मीटर पीपलीसी कार्य पूर्ण। पय में जीएसपीसी कार्य प्रगति पर।	200 मीटर पीपलीसी कार्य पूर्ण। 96% Drain पय में जीएसपीसी कार्य प्रगति पर।	कार्य प्रगति पर।

Executive Engineer
UD & HD DIV. (Nagar Nigam Area)
Begusaral.

Bihar Urban Infrastructure Development Corporation Ltd.
Purnea District

माह-01.06.2021

(Rs. In Crore)

Sl No	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (In Cr.)	Fund Expenditure (In Cr.)	Uc Sent	Main Component/ Target	Component Wise Physical Progress			Issue In Execution
									Up to Previous Month	During the Month.	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	AMRUT Mission Water Supply Scheme Phase-I (Nalanda Engicon Pvt. Ltd J.V.)	110.4883 Lt no & Dated. 1519/ 27.06.2017	113.1918 Dated- 12.03.2018 Agreement No-SBD-01 OF 2017-2018	11.03.2020	67.0744	64.9551	sent	HYTW (Tube well)= 15 Nos.	11 Nos.	1	12 Nos	As Per Verbly order of DM, Purnea, Road Cutting Permission allowed.
								Pump house=15 Nos.	10 Nos. in progress	0	10 Nos. in progress	
								Staff Quarte=7 Nos	0	0	0	
								Distribution Main (Pipe Line) =184753 M	146848 M laid.	6663 MLaid	153511 M Laid	
								pump Motor=15 Nos.	15 Nos. Supply 9 Nos installed	-	15 Nos supply 9 Nos installed.	
								Transformer=15 Nos.	15 Nos. Supply 10 Nos installed	0	15 Nos supply 10 Nos installed	
								Tower (over Head Tank) = 7 Nos.	4 Nos. in Progress	0	4 Nos. in Progress	
2	AMRUT Mission Water Supply Scheme Phase-II (Nalanda Engicon Pvt. Ltd J.V.)	93.7104 Dated. 839/ 31.03.2018	98.040884 Dated- 16.07.2018 Agreement No-SBD-01 OF 2018-2019	15.07.2020	48.5190	48.9012	sent	House service Connction= 34955 Nos.	9402 Nos.	438 Nos	9840 Nos	As Per Verbly order of DM, Purnea, Road Cutting Permission allowed.
								HYTW (Tube well)= 13 Nos.	8 Nos.	0	8 Nos.	
								Pump house=13 Nos	7 Nos in progress	0	7 Nos in progress	
								Staff Quarter=8 Nos	0	0	0	
								Distribution Main (Pipe Line) =155480 M	101878 M Laid.	5474 MLaid	107352 M Laid	
								Pump Motor=13 Nos.	13 Nos supply 2 Nos instaled	-	13 Nos supply 2 Nos installed	
								Transformer=13 Nos.	13 Nos supply 6 Nos installed	0	13 Nos supply 6 Nos installed	
								Tower (over Head Tank) = 8 Nos.	4 nos in progress	0	4 nos in progress	
								House service Connction= 20048 Nos.	1976 Nos	569 Nos	2545 Nos	

Kalun
01/06/21
Ramesh
01/06/21

[Signature]
16/12/21

EE

BUIDCo Purnea.

(=)

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.
 (A Govt. of Bihar Undertaking)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना - 800001 / Rajapur Pul, West Boring Canal Road, Patna-800001
 E-mail: - mdbuidco@gmail.com, Website : http://buidco.in

CIN - U45200BR2009SGC014600



ISO 9001:2008, 14001:2004

पत्रांक-बुडको / यो०-1772 / 2020- 3930

दिनांक- 5.6.2021

प्रेषक,

मुख्य अभियंता,
 एन.एम.सी.जी.,
 नगर विकास एवं आवास विभाग।
 बिहार, पटना।

E. E
 3
 8/6

सेवा में,

मुख्य अभियंता,
 आयोजन, निरूपण एवं अनुश्रवण।
 नगर विकास एवं आवास विभाग।
 बिहार, पटना।

विषय:- माह- मई 2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- कार्यपालक अभियंता का पत्रांक- 313 दिनांक- 13.04.2021

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में बुडको द्वारा नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत योजनाओं की अद्यतन प्रगति प्रतिवेदन माह मई-2021 का संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनुलग्नक :- यथोक्त।

विश्वासभाजन

5/6/2021

मुख्य अभियंता,
 एन.एम.सी.जी.
 नगर विकास एवं आवास विभाग,
 बिहार, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.05.2021)

Sl. No.	Name of the Project & Location	AA & ES		Agreement		Fund		Overall physical progress (In %)	Component wise physical progress			Issue in Execution
		No./CoD	(Rs. in Cr.)	No./CoD	(Rs. in Cr.)	Agreement Date	(Rs. in Cr.)		Main Component	Up to Previous Month	During the Month	Total Progress
1	Bour Sewerage Treatment Plant, Patna	68.16	74.29	27.85 Cr. (IC cost - 47.25 Cr. and O&M Cost 30.59 Cr.)	05.11.19	55.71	Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses - 1.22 Total - 55.71	100%	SBR Basin Chlorination Contact Tank & Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	O&M work in progress.	O&M work in progress.	
2	M/s Voltas & GAA (IV)	225.77	394.89	398.40 Cr. (IC cost - 371.48 Cr. and O&M Cost - 26.92 Cr.)	05.04.20 (EOT request submitted to SPMG)	280.91	Work - 230.10 Escalation - 24.64 House conn. - 1.63 Centage - 6.75 Other expenses - 3.08 Unadjusted Mob. 14.71 Total - 280.91	81.0%	Sewerage Network - 180 Km. Manhole - 7471 nos. House connection pit - 14808 nos. House hold connection - 15000 nos. Road restoration - 162 Km.	Network - 145.3 Km. Completed. Manhole - 5389 Nos. Completed House Connection Pit - 7053 nos. Completed House Hold Connection - 5638 nos. Completed Road Restoration 143.5 Km. Completed	Network - 36 Km. Completed. Manhole - 37 Nos. Completed House Connection Pit - 01 nos. Completed House Hold Connection - 62 nos. Completed Road Restoration 1.01 Km. Completed	Network - 145.66 Km. Completed. Manhole - 5426 Nos. Completed House Connection Pit - 7054 nos. Completed House Hold Connection - 5700 nos. Completed Road Restoration 144.51 Km. Completed
3	Karmilchak Sewerage Treatment Plant, Patna	77.04	83.97	73.61 Cr. (IC cost - 44.11 Cr. and O&M Cost - 29.50 Cr.)	05.11.19	53.07	Work - 46.12 Escalation - 2.38 O&M - 0.78 Centage - 2.69 Other expenses - 1.10 Total - 53.07 (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank & Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.
4	Karmilchak Sewerage Network, Patna	277.42	284.39	253.38 Cr. (IC cost - 141.02 Cr. and O&M Cost - 112.36 Cr.)	20.05.21 (EOT request shall be submitted shortly)	146.23	Work - 87.44 Escalation - 7.33 House conn. - 4.74 Centage - 5.17 Other expenses - 23.31 Unadjusted Mob. 18.24 Total - 146.23	73.10%	Sewer Network - 96.54 km Manhole - 4311 nos House Connection Pit - 19084 nos Road Restoration - 96.54 km House Connection - 38168 nos. SPS - 01 nos.	Sewer Network - 80.575 km, Manhole - 3026 nos. Direct/Connection/House Connection Pit - 15733 nos. Road Restoration - 69.275 KM House Connection - 16273 nos. SPS - 01 No. - Nil.	Sewer Network - 1.055 Manhole - 18 House Connection Pit - 179 nos, Road Restoration - 10.053 km, House Connection - 1795 SPS - 01 No. - Nil.	Sewer Network - 81.630 km, Manhole - 3044 nos, Direct/Connection/House Connection Pit - 15912 nos, Road Restoration - 79.328 KM (Total 74.654 KM road restored in all respect and 5.379 Km comes in trenchless method) House Connection - 18068 nos. SPS - 01 No. - Nil.

1. NOC/Permission Required:
 1. NOC required from IOCL for laying 0.65 Km Trunk Line affecting the commissioning of 10km of lateral line of Zone-I
 2. Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line.
 Issues:
 1. Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward.
 2. 4.1 Km our laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains.
 3. Project progress affected due to non-issue of shutdown from Electrical department/PESU.
 4. Live electrical lines are available in various locations and shifting of the same is requested.
 5. Work progress hampered due to 2nd wave of COVID 19.
 16. 1.17 Km Road Restoration work is in the scope of RCD and same is pending from RCD Department.

2
Prady

Sl. No.	Name of the Project & Name of the Contractor	AA & ES GoI/Govt. (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	Agreement Date of Completion	Funds Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	Total Progress
6	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (IV)	188.186 Cr.	147.14 Cr.	05.04.20	155.47	Work - 135.50 Escalation - 10.92 Centage - 5.67 Other expenses - 3.38 Total - 155.47	100%	Manhole - 2397 Nos. Road Restoration - 55 km HSC PT - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. 588 Basin Casting - 8350 M3 MPS Casting - 1750 M3 Grate Chamber Casting - 510 M3 Thickener Casting - 350 M3 CCT Casting - 670 M3 Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3 Admin Cum Lab Building - 302 M3	Completed, O&M under progress	Completed, O&M under progress	Completed, O&M under progress
								Pipe Laying - 98.44 km Manhole - 3409 Nos. Property Chamber - 1533 Nos. Road Restoration - 98.17 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection - 2350 Nos. Well sinking completed & Well inside works ongoing at Ambekar SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works ongoing at Bazar Samiti SPS.	Pipe Laying - 2.57 km Manhole - 102 Nos. Property Chamber - 20 Nos. Road Restoration - 1.08 Km (including Trenchless & DI pipe) House Connection - 81 Nos. Well sinking completed & Well inside works ongoing at Ambekar SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works ongoing at Bazar Samiti SPS.	Pipe Laying - 101.03 km Manhole - 3511 Nos. Property Chamber - 1553 Nos. Road Restoration - 100.25 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection - 2431 Nos. Well sinking completed & Well inside works ongoing at Ambekar SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works ongoing at Bazar Samiti SPS.	i) Partial NDC from RCD for road cutting ii) Huge Idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) Job progress affected due to Covid 19
								Existing structure demolition & Well Sinking completed & Well inside works ongoing at Exhibition Road.	Existing structure demolition & Well Sinking completed & Well inside works ongoing at Exhibition Road.	Existing structure demolition & Well Sinking completed & Well inside works ongoing at Exhibition Road.	
								Main Pumping Station (MPS) Concrete q'ty - 1070 cum	912	45	957
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Walag	147.64 Cr.	84.20 Cr.	09.11.20	60.13	Work - 52.13 Escalation - 1.87 Centage - 2.90 Other expenses - 0.31 Unadjusted Mob - 2.92 Total - 60.13	92%	Grit Chamber, Concrete q'ty - 335 cum Sludge Dewatering Building Sludge Sump & Partial Flume, Concrete q'ty - 307 cum Substation MCC, Concrete q'ty - 242 cum SBR, CCT, Equalisation Tank & Was Sump, Concrete q'ty - 3875 cum Chlorination Building, Concrete q'ty - 171 cum	335	0	335
								391	6	397	
								242	0	242	
								3549	84	3633	E&M work under progress
								157	3	160	
								92	17	109	
								194	0	194	
								146	0	146	
								405	275	680	
								RCC Outfall Pipeline (1540 Length in Running Mtrs)			

3

Sl. No.	Name of the Project & Contractor	AA & IS Gol/Cob (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
1	Pahari Zone-V Sewerage Network, Patna M/s TMS Infracon IV Technocrat Cons.	184.86 190.908	167.80 Cr. 144.86 Cr. and OMM Cost- 22.94 Cr.)	29.05.21 (EOT request shall be submitted shortly)	152.78	Work - 136.76 Excavation - 8.11 Centage - 5.21 Other expenses - 2.70 Total - 152.78	99.60%	Sewer Network - 88 km, Manhole - 3370 Nos, Road Restoration - 88 km, Property Chamber - 10650 Nos, House Hold Connection - 21300 Nos, SPS - 1 No.	Sewer Network - 89.368 Km. completed Manhole - 3318 Nos. completed Property chamber - 5592 Nos. completed Road Restoration 88.811 km Completed. House Hold Connection - 5805 Nos. Completed SPS commissioning done in Dec 2020	Sewer Network - 0.531 Km. completed Manhole - 8 Nos. completed Property chamber - 74 Nos. completed Road Restoration 0.933 km Completed. House Hold Connection 70 Nos. Completed.	Sewer Network - 89.899 Km. completed Manhole - 3326 Nos. completed Property chamber - 5656 Nos. completed Road Restoration 89.744 km Completed. House Hold Connection 5877 Nos. Completed SPS commissioning done in Dec 2020	
2	Pahari Zone-V Sewerage Network, Patna M/s Shupoorji Palloni	356.37 372.755	364.90 Cr. 118.19 Cr. and OMM Cost- 46.72 Cr.)	24.04.21 (EOT request submitted to SPWC)	103.61	H.C - 0.33 Work - 62.69 Excavation - 4.73 Centage - 3.25 Other expenses - 0.79 Unadjusted Mob. Advance - 31.818 Total - 103.61	52.72%	Pipe Laying - 116 km, Manhole - 5306 Nos, Property Chamber - 31000 Nos, Road Restoration - 216 km, House Connection - 22855 Nos, SPS - 1 Nos	1. Sewer Network - 60.287 Km, 2. Manhole - 1810 Nos, 3. Property Chamber - 3108 Nos, 4. Road Restoration - 57.786 Km, 5. House Connection - 3086 Nos, 6. SPS - Civil Work Under Progress	1. Sewer Network - 0.867 Km, 2. Manhole - 18 Nos, 3. Property Chamber - 219 Nos, 4. Road Restoration - 2.309 Km, 5. House Connection - 248 Nos, 6. SPS - Civil Work Under Progress	1. Sewer Network - 61.154 Km, 2. Manhole - 1828 Nos, 3. Property Chamber - 3417 Nos, 4. Road Restoration - 60.03 Km, 5. House Connection - 3334 Nos, 6. SPS - Civil Work Under Progress	1. Partially NOC is still pending from RCD. (NOC Received-19.483km, and NOC Pending- 2.993 Km) 2. NHA NOC pending-2.6 Km 3. BOQ Deviation approval pending since June 19 4. Rate approval for CC Road Restoration/MS Pipe for Railway/SPS-4/Online Lift pumping. 5. Release of Outstanding, till Feb 21, amounting- 13.07 Cr. 6. EOT Approval: EOT request submitted Sep 20 7. Our Completed work damaged by PMC Agencies.
3	Dighe STP & Sewerage Network, Patna M/s VA Tech Wabag	8.24 836.44	1187.85 Cr. 30.12.2019	29.08.22	85.46	Work - 5.28 Other expenses - 0.56 Centage - 0.05 Unadjusted Mob. Advance - 79.47 Total - 85.46	2.2%	STP-100 MLD Network - 303 Km.	1. Survey completed for sewerage network, Sewerage network design and drawing approved for Dighe Network, 2. BEP and other design & drawings for Dighe STP has been approved by BUIDCO, 3. 25.42 Km Sewer line has been laid, 4. Manhole - 496 Nos, 5. Pile load testing complete, 6. Area filling for STP in progress Overall physical progress 2.1 %	Sewerage Network - 5.10 Km Manhole - 104 Nos, Area filling for STP in progress	1. Survey completed for sewerage network, Sewerage network design and drawing approved for Dighe Network, 2. BEP and other design & drawings for Dighe STP has been approved by BUIDCO, 3. 30.41 Km Sewer line has been laid, 4. Manhole - 609 Nos, 5. Pile load testing complete, 6. Area filling for STP in progress Overall physical progress 2.2 %	
4	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786					1.0%	STP-50 MLD SPS-02 Nos. Network-150 km.	1. Soil testing is completed, 2. Some vetted Design & Drawings of STP is approved by Technical Committee, BUIDCO on dated - 28.07.2020, 3. Design & Drawings vetted by IIT, hard copy submitted, 4. 3.04 Km Sewer line laid, 5. Pile load test in progress Overall physical progress 0.9 %	Sewerage Network - 3.622 Km, Manhole - 17 Nos, Pile load test in progress	1. Soil testing is completed, 2. Some vetted Design & Drawings of STP is approved by Technical Committee, BUIDCO on dated - 28.07.2020, 3. Design & Drawings vetted by IIT, hard copy submitted, 4. 6.7 Km Sewer line laid, 5. Pile load completed Overall physical progress 1.0 %	
5	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	03.02.22	03.02.22	73.63	Work - 57.48 Centage - 2.97 Unadjusted Mob. Advance - 13.18 Total - 73.63	37.50%	1. Sewer Network - 90.5 Km, 2. Manholes - 4181, 3. House Connections - 11020, 4. Road Restoration - 90, 5. STP - 01 Nos (17 MLD), 6. IPS - 02 Nos IPS	1. Pipe Laying - 51.04 Km, 2. Manholes - 2210 Nos, 3. House Connections - 4958 Nos, 4. Road Restoration - 45.12KM, 5. STP - Electro Mechanical procurement in progress, STP work started SBR foundation, excavation work in progress, 6. IPS - Work started, 1st lift well casting under progress	1. Pipe Laying - 1.16 Km, 2. Manholes - 25 Nos, 3. House Connections - 50 Nos, 4. Road Restoration - 4.55, 5. STP - SBR foundation PCC work in progress, 6. IPS - 1st lift wall casting completed, second lift in progress.	1. Pipe Laying - 52.20 Km, 2. Manholes - 2235 Nos, 3. House Connections - 5008 Nos, 4. Road Restoration - 49.67 KM, 5. STP - SBR foundation PCC work in progress, 6. IPS - 1st lift wall casting completed, second lift in progress.	

[Handwritten signature]

Sl. No.	Name of the Project & Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion (Rs. in Cr.)	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	Total Progress
13	I&D works and STP at Sultanganj VC N/S Projects (IV)	60.27 63.43	13.02.20 IC cost- 35.06 Cr. and 08.14 Cr. request submitted 14.09.18 to SP/MG)	21.46	21.46	Work - 18.81 Centage - 1.18 Unadjusted Advance - 1.42 Other expenses-0.05 Total - 21.46	85%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall- work Completed. 2. MBBR-70% Electro-Mechanical work completed. Rest in progress. 3. Admin Building-Finishline & PHE Work under Progress. 4. Centrifugal Building-90% Electro-Mechanical work completed. Rest in progress. 5. Chlorine Contact Tank Structure Completed. Walkway work completed. 6. Sludge Storage Shed-No work Completed. Walkway work completed. 7. Chlorine Tonner Building-No work. Thickener, Filtrate Sump- 10% Electro-Mechanical work completed. 8. Thickener, Filtrate Sump-Civil work 9. Return Sludge Sump-No work. Completed. Electro-Mechanical 90% 10. Plate Steller-No work. Completed. Rest in progress. 11. MCC & Blower Building-Completed. 12. Grit Chamber-Civil work 10% Completed. Rest in progress. 13. Agalbinath IPS-1st Slab Casting, B/W Set foundation work in progress. 14. Chulja gali IPS-Wall Casting Completed. 1st Roof Slab Casted. B/W under progress. DG Set foundation work in progress. 15. Open Drain-470m length Completed. 16. STP land handed over on 12th June 2019. 17. All RCC work has been completed excluding outlet chamber and it is under progress. 18. SBR tank decanter erection complete & diffuser piping work under progress. 19. GST (Gravity Sludge Thickener) - Hydro test Completed. 20. Belt Press Filter erection complete. 21. CCT (Chlorine Contact Tank) - All RCC work completed & Chlorination building brickwork & plastering work complete. 22. HT panel erection completed in HT Room. 23. Transformer and DG erection work completed. 24. Admin & Air blower painting work under progress. 25. Air blower & MCC panel erection completed. MCC Panel Charged by Construction Supply and O3 nos. Air blower pre-commissioning has been completed. 26. Grit chamber - Civil work completed & mechanical work complete & hydro test Completed. 27. Staff quarter top slab RCC Completed. Note: 1) Electro-mechanical work not progress due to government has banned oxygen supply for industrial use in view of COVID-19.	1. Compound Wall- No work. MBBR-30% Electro-Mechanical work completed. 2. Admin Building-Flooring work completed. 3. Centrifugal Building-10% Electro-Mechanical work completed. 4. Chlorine Contact Tank-Structure Completed. Walkway work completed. 5. Sludge Storage Shed-Completed. 6. Chlorine Tonner Building-Completed. 7. Thickener, Filtrate Sump-Completed. 8. Return Sludge Sump-Completed. 9. Plate Steller-Completed. 10. MCC & Blower Building-Completed. 11. Grit Chamber-Civil, Electro-Mechanical & Cabling work completed. Panel work under progress. 12. Agalbinath IPS-1st Slab Casted, B/W completed. Final Roof slab under progress. DG shed work completed. 13. Chulja gali IPS-1st Slab Casting Completed, DG shed Roof casting under progress. 14. Open Drain-570m length Completed. 15. Networking-work is approximately in progress. 6.7km rising main line laying with road restoration work completed.	1. Compound Wall work Completed. 2. MBBR-Completed. 3. Admin Building-Completed. 4. Centrifugal Building-Completed. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. 8. Thickener, Filtrate Sump-Completed. 9. Return Sludge Sump-Completed. 10. Plate Steller-Completed. 11. MCC & Blower Building-Completed. 12. Grit Chamber-Civil, Electro-Mechanical & Cabling work completed. Panel work under progress. 13. Agalbinath IPS-1st Slab Casted, B/W completed. Final Roof slab under progress. DG shed work completed. 14. Chulja gali IPS-1st Slab Casting Completed, DG shed Roof casting under progress. 15. Open Drain-570m length Completed. 16. Networking-work is approximately in progress. 6.7km rising main line laying with road restoration work completed.
14	I&D works and STP at Barh N/S Jushiba Water Solution	58.27 61.38	21.04.20 IC Cost- 76.57 Cr. request submitted 27.13 Cr. to SP/MG)	20.35	20.35	Work - 17.31 Centage - 1.07 Unadjusted Mob Advance -0.83 Other expenses-1.14 Total - 20.35	83.27%	STP - 11 MLD SPS - 02 Nos. and I & D	• SBR all RCC work has been completed. • Raw water filling up for hydro testing of SBR Tank-1. • CCT (Chlorine Contact Tank) Painting work under progress. • HT Room painting work under progress. • Transformer and DG erection work completed. • Admin & Air blower painting work under progress. • Air blower & MCC panel Painting work under progress. • Staff quarter stair columns and slab RCC Completed. For IPS-2: • MCC room bottom slab Complete. • MCC & HT Room Column up to top slab completed and balance under progress. • Course screen 2nd lift wall completed and final lift under progress. Rising main DI laying 2327 Mtr. Complete out of 2500 Mtr. Excavation up of balance piping. of 2500 Mtr.	• SBR tank civil & electro-mechanical work 98.00% Completed. • GST Civil 100% Completed. • CCT civil & electro-mechanical work 96.51% completed. • HT & HT Meter room civil work 97.83% completed. • Admin, MCC & Security Room civil & electro-mechanical work 97.85% completed. • HT Panel, Transformer & DG erection 100% Completed. • Air Blower 100% erection and pre-commissioning Completed. • Grit Chamber civil & electro-mechanical work 98% Completed. • Belt filter press building 89% civil & electro-mechanical work completed. • Staff quarter civil work 56.0% Complete. Rising main IPS-2 (dayachuck to STP) piping work 2327 mtr.	• SBR tank civil & electro-mechanical work 98.00% Completed. • GST Civil 100% Completed. • CCT civil & electro-mechanical work 96.51% completed. • HT & HT Meter room civil work 97.83% completed. • Admin, MCC & Security Room civil & electro-mechanical work 97.85% completed. • HT Panel, Transformer & DG erection 100% Completed. • Air Blower 100% erection and pre-commissioning Completed. • Grit Chamber civil & electro-mechanical work 98% Completed. • Belt filter press building 89% civil & electro-mechanical work completed. • Staff quarter civil work 56.0% Complete. Rising main IPS-2 (dayachuck to STP) piping work 2327 mtr.

Regt

Sl. No.	Name of the Project & Name of the contractor	AA & ES Go/Colb (Rs. in Cr.)	Agreement /Rate (Rs. in Cr.)	As per Agreement Date of Completion	Fund received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component I	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	16th works and STP at Naugachia M/s Toshiba Water Sanitation	60.79 64.079	61.89 Cr. IC Cost- 35.01 Cr. And O&M- 26.38 Cr. 22.10.18	21.04.20 Revised- June 21	20.65	Work - 17.46 Centage - 1.07 Unadjusted Mob. Advance - 2.09 Other expenses-0.03 Total - 20.65	85%	STP - 9 M-LC SPS- 6 Nos. and 1&2	1. Boundary Wall-90% Work Completed. Rest in progress. 2. SBR-Pre-Commissioning work in progress. 3. CCT- work complete. 4. Fine Screen and Grid Chamber-Pre-Commissioning work in progress. 5. Admin Building-Finishing work in progress. 6. Air Blower Building-Pre-Commissioning work in progress. 7. Sludge Thickener-Civil work completed. Electro-Mechanical work under progress. 8. Staff Quarter-Finishin work in progress. 9. HT Panel & Transformer-Completed. 10. Chlorination Building-Completed. 11. DG-DG Installed. IPS- 1. Ujaini(IPS-1)-Civil work of Well inlet Chamber & Transformer, Platform, HT Room, Panel room, DG Room, Panel room completed. Boundary wall work in progress. 2. Nagar Panchayat (IPS-4)-Excavation work, wall, DG Room, work in progress. 90m Open drain completed. Rest in progress. 3. Simra Ghat (IPS-2)-Well 2 lift completed. Rest in progress. 4. Block Campus (IPS-5)-Wall Casting completed. Inlet & Fine Screen chamber work in progress. Transformer, HT Room, DG Room and Panel Room work completed upto PL. Work at roof level in progress. 5. Naugachia High School (IPS-6)-Well casting completed. DG, HT, Transformer room work completed upto PL. Retaining wall Completed. Rest in progress. 6. Rising Main (Pipeline)-8.2km Pipe laying work Completed. Rest in progress. 7. Nagar Panchayat (IPS-4)-Excavation work under progress. 8. Block Campus (IPS-5)-Wall Casting completed. Inlet & Fine Screen chamber work in progress. Transformer, HT Room, DG Room and Panel Room work completed upto PL. Work at roof level in progress. 9. Naugachia High School (IPS-6)-Well casting completed. DG, HT, Transformer room work completed upto PL. Retaining wall Completed. Rest in progress. 10. Rising Main (Pipeline)-9km Pipe laying work Completed. 8.75km road restoration work completed. Rest in progress.	1. Boundary Wall- No work. 2. SBR- Cabling work in progress. 3. CCT- No work. 4. Fine Screen and Grid Chamber-Cabling work in progress. 5. Admin Building-Flooring work. 6. Air Blower Building-Cabling work in progress. 7. Sludge Thickener-Electro-Mechanical Installation. 8. Staff Quarter-PH & Flooring work 9. HT Panel & Transformer-No work. 10. Chlorination Building-No work. 11. DG- No work. IPS- 1. Ujaini(IPS-1)-DG Room Completed. Boundary Wall in progress and Electro-Mechanical work in progress. 2. Simra Ghat (IPS-2)-Well sinking and one lift wall casting in progress. 3. Nagar Panchayat (IPS-4)-Excavation work, wall, DG Room, work in progress. 90m Open drain completed. Rest in progress. 4. Block Campus (IPS-5)-HT Room, DG Room and Panel Room work completed from PL to roof level. 5. Naugachia High School (IPS-6)-No work. 6. Rising Main (Pipeline)-800m Pipe laying and 550m road restoration work completed.	1. Ujaini(IPS-1)-Civil work of Well inlet chamber & Transformer Platform, HT Room, Panel room, DG Room completed. Boundary wall work in progress. 90m Open drain completed. Rest in progress. 2. Simra Ghat (IPS-2)-Well sinking completed and wall 3 lift under progress. 3. Nagar Panchayat (IPS-4)-Excavation work under progress. 4. Block Campus (IPS-5)-Wall Casting completed. Inlet & Fine Screen chamber work in progress. Transformer, HT Room, DG Room and Panel Room work completed upto PL. Work at roof level in progress. 5. Naugachia High School (IPS-6)-Well casting completed. DG, HT, Transformer room work completed upto PL. Retaining wall Completed. Rest in progress. 6. Rising Main (Pipeline)-9km Pipe laying work Completed. 8.75km road restoration work completed. Rest in progress.	1. NOC from RCD not received yet but on verbal instruction of RCD, pipe laying on RCD Road has started but for Black Top road NOC or Letter from RCD is must. 2. NOC from Railway for 270 Mtrs is still pending, continuous follow up for NOC is in progress. 3. Letter for EOT has been submitted to the department for approval. 4. Due to increase in the length of I&D, approval of Eot and Cost variation is must. 5. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until Wet Well work is finished. 6. Due to heavy rainfall & storm work is hampered and our RMC plant is damaged due to heavy storm. 7. Due to 2nd wave of Corona work was adversely affected. 8. We have to lay 800mm pipe in a stretch where there is a COVID Hospital and a vaccination centre and the EO of the LUB has directed us to not do the work till this CORONA Period over.
									1. Admin /staff Building - No work. 2. Panel Room finishing work is in progress. 3. Clear water tank - No work. 4. UV chamber - No work. 5. SBR final lift work of Anoxy Tank Completed & last lift of 3 walls is in progress. 6. Wet well 7 out of 9 lift completed. 7. Airblower Shed - Steel/Shed work is in progress 8. Pipe laying of 325 Mtrs done. 9. Manohole completed - 18 Nos. 10. All Electro-Mechanical Equipments reached at site.	1. Admin /staff Building - No work. 2. Panel Room finishing work is in progress. 3. Clear water tank - No work. 4. UV chamber - No work. 5. SBR final lift work of Anoxy Tank Completed & last lift of 3 walls is in progress. 6. Wet well 7 out of 9 lift completed. 7. Airblower Shed - Steel/Shed work is in progress 8. Pipe laying of 325 Mtrs done. 9. Manohole completed - 18 Nos. 10. All Electro-Mechanical Equipments reached at site.	1. Admin /staff Building completed. 2. Panel Room brick work & plaster completed and finishing work is in progress. 3. Clear water tank completed. 4. UV chamber completed. 5. SBR final lift work of Anoxy Tank Completed. 6. Wet well 7th lift completed. 7. Airblower Shed - Steel/Shed work is in progress. 8. I&D work of approx 3875 Mtrs pipe laying done 9. 78 Manholes completed. 10. All Electro-Mechanical Equipments reached at site.	1. NOC from RCD not received yet but on verbal instruction of RCD, pipe laying on RCD Road has started but for Black Top road NOC or Letter from RCD is must. 2. NOC from Railway for 270 Mtrs is still pending, continuous follow up for NOC is in progress. 3. Letter for EOT has been submitted to the department for approval. 4. Due to increase in the length of I&D, approval of Eot and Cost variation is must. 5. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until Wet Well work is finished. 6. Due to heavy rainfall & storm work is hampered and our RMC plant is damaged due to heavy storm. 7. Due to 2nd wave of Corona work was adversely affected. 8. We have to lay 800mm pipe in a stretch where there is a COVID Hospital and a vaccination centre and the EO of the LUB has directed us to not do the work till this CORONA Period over.
16	16th works and STP at Sonapur S.C. Const & S.N Enviro	30.93 32.6077	29.35 Cr. IC Cost- 14.20 Cr. And O&M- 15.16 Cr. 04-06-19	15.02.21 {EOT request shall be submitted shortly}	10.34	Work - 9.24 Centage - 0.65 Unadjusted Mob. Advance - 0.44 Other expenses-0.01 Total - 10.34	83%	STP that induces construction of SBE TANK WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D No work	1. Admin /staff Building completed. 2. Panel Room brick work & plaster completed. 3. Clear water tank completed. 4. UV chamber completed. 5. SBR and Anoxy Tank final lift work is in progress. 6. Wet well 6th lift completed. 7. Airblower Shed's base slab completed. 8. Pipe laying of 3560 Mtrs completed. 9. Manohole completed - 60 Nos. 10. 3rd Lot of Electro-Mechanical Equipments reached at site.	1. Admin /staff Building - No work. 2. Panel Room finishing work is in progress. 3. Clear water tank - No work. 4. UV chamber - No work. 5. SBR final lift work of Anoxy Tank Completed & last lift of 3 walls is in progress. 6. Wet well 7 out of 9 lift completed. 7. Airblower Shed - Steel/Shed work is in progress 8. Pipe laying of 325 Mtrs done. 9. Manohole completed - 18 Nos. 10. All Electro-Mechanical Equipments reached at site.	1. Admin /staff Building completed. 2. Panel Room brick work & plaster completed and finishing work is in progress. 3. Clear water tank completed. 4. UV chamber completed. 5. SBR final lift work of Anoxy Tank Completed. 6. Wet well 7th lift completed. 7. Airblower Shed - Steel/Shed work is in progress. 8. I&D work of approx 3875 Mtrs pipe laying done 9. 78 Manholes completed. 10. All Electro-Mechanical Equipments reached at site.	1. NOC from RCD not received yet but on verbal instruction of RCD, pipe laying on RCD Road has started but for Black Top road NOC or Letter from RCD is must. 2. NOC from Railway for 270 Mtrs is still pending, continuous follow up for NOC is in progress. 3. Letter for EOT has been submitted to the department for approval. 4. Due to increase in the length of I&D, approval of Eot and Cost variation is must. 5. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until Wet Well work is finished. 6. Due to heavy rainfall & storm work is hampered and our RMC plant is damaged due to heavy storm. 7. Due to 2nd wave of Corona work was adversely affected. 8. We have to lay 800mm pipe in a stretch where there is a COVID Hospital and a vaccination centre and the EO of the LUB has directed us to not do the work till this CORONA Period over.
									1. Admin /staff Building - No work. 2. Panel Room finishing work is in progress. 3. Clear water tank - No work. 4. UV chamber - No work. 5. SBR final lift work of Anoxy Tank Completed & last lift of 3 walls is in progress. 6. Wet well 7 out of 9 lift completed. 7. Airblower Shed - Steel/Shed work is in progress 8. Pipe laying of 325 Mtrs done. 9. Manohole completed - 18 Nos. 10. All Electro-Mechanical Equipments reached at site.	1. Admin /staff Building - No work. 2. Panel Room finishing work is in progress. 3. Clear water tank - No work. 4. UV chamber - No work. 5. SBR final lift work of Anoxy Tank Completed & last lift of 3 walls is in progress. 6. Wet well 7 out of 9 lift completed. 7. Airblower Shed - Steel/Shed work is in progress 8. Pipe laying of 325 Mtrs done. 9. Manohole completed - 18 Nos. 10. All Electro-Mechanical Equipments reached at site.	1. Admin /staff Building completed. 2. Panel Room brick work & plaster completed and finishing work is in progress. 3. Clear water tank completed. 4. UV chamber completed. 5. SBR final lift work of Anoxy Tank Completed. 6. Wet well 7th lift completed. 7. Airblower Shed - Steel/Shed work is in progress. 8. I&D work of approx 3875 Mtrs pipe laying done 9. 78 Manholes completed. 10. All Electro-Mechanical Equipments reached at site.	1. NOC from RCD not received yet but on verbal instruction of RCD, pipe laying on RCD Road has started but for Black Top road NOC or Letter from RCD is must. 2. NOC from Railway for 270 Mtrs is still pending, continuous follow up for NOC is in progress. 3. Letter for EOT has been submitted to the department for approval. 4. Due to increase in the length of I&D, approval of Eot and Cost variation is must. 5. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until Wet Well work is finished. 6. Due to heavy rainfall & storm work is hampered and our RMC plant is damaged due to heavy storm. 7. Due to 2nd wave of Corona work was adversely affected. 8. We have to lay 800mm pipe in a stretch where there is a COVID Hospital and a vaccination centre and the EO of the LUB has directed us to not do the work till this CORONA Period over.

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Co/Gob (Rs. in Cr.)	Agreement Amount/Rate (Rs. in Cr.)	Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component-wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	1&D works and STP at Mokama M/s MVS Singh	60.93 56.70	31/765 Cr. And 0.8M	15.12.20 (EOI request submitted to SPMG)	21.79	Work - 20.50 Centage - 1.23 Other expenses-0.06 Total - 21.79	76%	STP - 08 MLD IPS - 03 Nos. Sewer Network - 1450 mtr.	Design & Survey -complete, SBR work 100% complete& rest in progress. Admin block : 95% complete & rest in progress Panel Room: 99% work complete & rest in progress. Pane Room: 99% work complete & rest in progress. Boundary wall -99% complete, Road Work-85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: All work complete Centrifuge Building: All work complete MPS:Structural work complete & finishing work 80% complete Air Blower Platform: -99% complete 1&D and IP works: IPS-1 structural work 70% complete for boundary wall in both IPS-1 n IPS-2 Staff quarter work structural work 80% complete and RCC drain work=1150M complete Supply of Electromechanical equip. i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge =2Nos) MCC Panel=1Nos viii) PLC Panel=1Nos ix) Cable Tray=1lot x) MS pipe=1lot xi) Diffuser=2lot xii) Online monitoring system 1set Installation of electromechanical equip : i) Centrifuge installed -100% ii) Air blower installed =100% iii) MCC panel installed=100% iv) air blower pipes laying complete v) DG installation complete	Design & Survey -complete, SBR work 100% complete& rest in progress. Admin block : 95% complete & rest in progress Panel Room: 99% work complete & rest in progress. Boundary wall -99% complete, Road Work-85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: All work complete Centrifuge Building: All work complete MPS:Structural work complete & finishing work 80% complete Air Blower Platform: -99% complete 1&D and IP works: IPS-1 structural work 70% complete for boundary wall in both IPS-1 n IPS-2 Staff quarter work structural work 80% complete and RCC drain work=1150M complete Supply of Electromechanical equip. i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge =2Nos) MCC Panel=1Nos viii) PLC Panel=1Nos ix) Cable Tray=1lot x) MS pipe=1lot xi) Diffuser=2lot xii) Online monitoring system 1set Installation of electromechanical equip : i) Centrifuge installed -100% ii) Air blower installed =100% iii) MCC panel installed=100% iv) air blower pipes laying complete v) DG installation complete	1) Due to changed location of IPS and proposed IPS-3 in CRPF being cancelled, sewer networking has been redesigned & resurveyed resulting delay in sewer networking work 2) Due to late availability of land for IPS-2 (on 28-12-2020), IPS & allied work was started subsequently, resulting delay in work 3) Due to out break of corona cases in Mokama and nearby areas, workers arenot ready to come to work resulting delay in work progress. 4) Due to death of our staff member & some of the staffs being hospitalised and in home isolation work has been badly affected 5) Oxygen supply has been restricted by health department 6) Regular rain since 26th has also disturbed the progress badly	
18	1&D works and STP at Bakhijapur M/s S.G. Construction & N.N. Inwira	35.88 37.805	22.65 Cr. And 0.8M	26.08.20 Revised request submitted to SPMG	2.27	Other - 0.01 Unadjusted Mob. Advance - 2.26 Total - 2.27	19%	STP that includes construction of SBR TANK, WE1 WELL, AIR BLOWER S-HED, SLUDGE HOLDING TANK, CHLORINE CONTACT TANK, GRIT CHAMBER, ADMIN / STAFF BUILDING, PANEL ROOM, DG -Transformer Room and 1&D Network & two IPSs	Design & Survey -complete, SBR work 100% complete& rest in progress. Admin block : 95% complete & rest in progress Panel Room: 99% work complete & rest in progress. Pane Room: 99% work complete & rest in progress. Boundary wall -95% complete, Road Work-85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: All work complete Centrifuge Building: All work complete MPS:Structural work complete & finishing work 80% complete Air Blower Platform: -99% complete 1&D and IP works: IPS-1 structural work 60% complete for boundary wall in both IPS-1 n IPS-2 Staff quarter work structural work 80% complete and RCC drain work=1134 M complete Supply of Electromechanical Equip = 1) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos xi) MCC Panel=1Nos xii) Cable Tray=1lot xiii) MS pipe=1lot xiv) Diffuser=2lot xv) Online monitoring system 1 set	1. Survey and SBC done, STP done. 2. B.E.D. with GA & Structural drawing of STP done. 3. 75.3% Boundary wall completed. 4. Admin cum Panel Building cum Staff Quarter plant level columns done. 5. FCC of SBR, Chlorination Tank done. 6. Excavation of MPS done. 7. Transformer for electricity installed. 8. Site office completed. 9. NOC for both IPS received.	1. Due to 2nd wave of COVID-19 work is adversely affected. 2. Approach road is not motorable due to which heavy vehicles can't go to the site & carrying of materials to the site is very difficult. 3. Due to heavy rainfall in the last few days, the work is affected.	
19	1&D works and STP at Maneri M/s S.M.A. Labs Pvt. Ltd & A.K Contractor (P.V)	41.36 43.5681	18.67 Cr. And 0.8M	26.09.20 (EOI request submitted to SPMG)	1.06	Unadjusted Mob. Advance - 0.9338 Other expenses- 0.1286 Total - 1.0624		STP - 6.5 MLD IPS - 2 No. Rising Main- 4 Junction - 1 MPS - 1	Design & Survey -complete, SBR work 100% complete& rest in progress. Admin block : 95% complete & rest in progress Panel Room: 99% work complete & rest in progress. Boundary wall -95% complete, Road Work-85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: All work complete Centrifuge Building: All work complete MPS:Structural work complete & finishing work 80% complete Air Blower Platform: -99% complete 1&D and IP works: IPS-1 structural work 70% complete for boundary wall in both IPS-1 n IPS-2 Staff quarter work structural work 80% complete and RCC drain work=1134 M complete Supply of Electromechanical Equip = 1) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos xi) MCC Panel=1Nos xii) Cable Tray=1lot xiii) MS pipe=1lot xiv) Diffuser=2lot xv) Online monitoring system 1 set	1. Survey and SBC done, STP done. 2. B.E.D. with GA & Structural drawing of STP vetted from IIT & submitted to BUIDCO. 3. 85% Boundary Wall completed. 4. Admin cum Panel Building cum Staff Quarter's plant level columns done. 5. FCC of MPS, SBR, Chlorination Tank done. 6. Excavation of SHT is in progress. 7. Transformer & electricity work completed. 8. Site office completed. 9. NOC for both IPS received.	As per recommendation of CO maner for land area of 700 ft x 800 ft, NOC was received from District Administration. But during demarcation at site the it was found that the land area is less, which is not suitable for construction of STP. Again letter has been issued to District Administration for allotting suitable land for STP. It is likely that after the lockdown in Bihar due to covid, the suitable and will be given for STP.	

(Signature)

Sl. No.	Name of the Contractor	AA & FS Col/Gr (Rs. in Cr.)	Agreement Amount /Rate (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Jostiba (JV)	236.15 242.6337 (JV)	248.07 Cr. 04-02-20	04.08.21	50.02	Work 38.71 Unadjusted Mob Advance - 9.71 Other expenses - 0.0591 Centage - 2.14 Total - 50.02	58.0%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station 15% work is completed	1. Main Pumping Station - No work	1. Main Pumping Station 15% work is completed	MPS cutting edge final fixing is stop due to unavailability of Medical Oxygen at site
									2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume Excavation and PCC work is completed	2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume Excavation and PCC work is completed and pile case is in progress	2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume Excavation and PCC work is completed	ALL Construction work are effected at STP, I&D Network due to COVID-19 second wave and our 8 nos staff infected from COVID
									3. Sludge Dewatering Building Sludge Sump survey work is completed	3. Sludge Dewatering Building Sludge Sump - No work	3. Sludge Dewatering Building Sludge Sump survey work is completed	Due to space constraint at STP site excess soil dumping place is situated in sludge handling areas.
									4. Substation, MCC Room up to Raft work is completed	4. Substation, MCC Room - RCC Column up to Plinth beam is completed	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed	Progress slow due to heavy rainfall at site
									5. SBR, Equalisation Tank & Was Sump Raft / RCC work is in progress	5. SBR, Equalisation Tank & Was Sump Raft and wall RCC work is in progress	5. SBR, Equalisation Tank & Was Sump Raft and wall RCC work is in progress	Progress slow due to heavy rainfall at site
									6. CCT, Chlorination Building survey work is completed	6. CCT, Chlorination Building- No work	6. CCT, Chlorination Building survey work is completed	Due to space constraint at STP site sand stock yard is situated at this location.
									7. Air Blower Room Raft RCC work is completed	7. Air Blower Room - RCC Column up to plinth level is completed	7. Air Blower Room Raft RCC and column work up to plinth beam is completed	Progress slow due to heavy rainfall at site
									8. Admin Cum Lab Building raft RCC work is completed	8. Admin Cum Lab Building - RCC Column work up to plinth level is completed	8. Admin Cum Lab Building raft RCC and column work up to plinth level is completed	Progress slow due to heavy rainfall at site
									9. Staff Quarter survey work is completed	9. Staff Quarter - No work	9. Staff Quarter survey work is completed	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									10. IPS/Pumping station - IPS 3, IPS4 is 85% and IPS-A excavation work is completed	10. IPS/Pumping station - IPS 3, IPS4 is 5% and IPS-A raft work is completed	10. IPS/Pumping station - IPS 3, IPS4 is 90% and IPS-A excavation and raft work is completed	Progress slow due to heavy rainfall at site
21	I&D works and STP at Faucha	35.49 37.4325	17.06.19 12.11.20	22.11.21	4.50	Mob Advance - 4.50 Total - 4.50	3.6%	STP - 07 MLD SPS and I&D	11. Network (I&D) - Pipe laying of 6650 mtrs and Manhole 220 nos. is completed	11. Network (I&D) - Pipe laying of 334 mtrs and manhole 17 nos. is completed	11. Network (I&D) - Pipe laying of 5884 mtrs is completed	NOC Awaited from RCD in South & North zone for pipe laying.
									12. Road Restoration (I&D Network) - 5.10 KM road restoration is completed	12. Road Restoration (I&D Network) - 0.784 KM road restoration is completed	12. Road Restoration (I&D Network) - 5.884 KM road restoration is completed	Progress slow due to heavy rainfall at site
									13. Electro-Mechanical Equipments for STP - 80% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 10% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS - 60% equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - 10% equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - 70% equipment is reached at Stock Yard in Chhapra.	
									01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. I&D	01. Pipeline route survey work Interconnecting 01. Pipeline route survey work Interconnecting I&D Structures completed I&D Structures completed	01. Pipeline route survey work Interconnecting 01. Pipeline route survey work Interconnecting I&D Structures completed I&D Structures completed	
									02. 04 nos. SPS location has been identified. 02. L-section drawings of Pipeline is under process. and Survey work has been completed. under process & will be submitted by next week.	02. L-section drawings of Pipeline is under process. and Survey work has been completed. under process & will be submitted by next week.	02. L-section drawings of Pipeline is under process. and Survey work has been completed. under process & will be submitted by next week.	
									03. Pipeline route survey work is under 03. Pipeline route survey work is under progress.	03. Pipeline route survey work is under 03. Pipeline route survey work is under progress.	03. Pipeline route survey work is under 03. Pipeline route survey work is under progress.	
									Agreement Done.	Agreement Done.	Agreement Done.	
									11 Admin Building - 14.50%	11 Admin Building - 14.50%	11 Admin Building - 14.50%	
									2) SBR Basin - 2.7%	2) SBR Basin - 2.7%	2) SBR Basin - 2.7%	
22	I&D works and STP at Dunaur	103.27 108.4164	17.06.19 12.11.20	22.11.21	4.50	Mob Advance - 4.50 Total - 4.50	3.6%	STP - 25 MLD SPS and I&D	3) CCT work under progress	3) CCT work under progress	3) CCT work under progress	
									4) Chlorination Building work under progress	4) Chlorination Building work under progress	4) Chlorination Building work under progress	
									5) Security Cabin work under progress	5) Security Cabin work under progress	5) Security Cabin work under progress	
									Khagaul Lock -	Khagaul Lock -	Khagaul Lock -	
									(1) Survey completed	(1) Survey completed	(1) Survey completed	
									2) STP land NOC yet to receive from WRD	2) STP land NOC yet to receive from WRD	2) STP land NOC yet to receive from WRD	
									Bear campus STP -	Bear campus STP -	Bear campus STP -	
									(1) Survey & SBC completed	(1) Survey & SBC completed	(1) Survey & SBC completed	
									(2) NTD test & Report submitted for Structure Design & Drawing	(2) NTD test & Report submitted for Structure Design & Drawing	(2) NTD test & Report submitted for Structure Design & Drawing	
									3) Design and drawing vetting under progress	3) Design and drawing vetting under progress	3) Design and drawing vetting under progress	
23	I&D works and STP at Pindwarislan	46.25 48.6583	17.06.19 12.11.20	22.11.21	4.50	Mob Advance - 4.50 Total - 4.50	3.6%	STP - 07 MLD SPS and I&D	Agreement Done.	Agreement Done.	Agreement Done.	
									Khagaul Lock -	Khagaul Lock -	Khagaul Lock -	
									STP - 05 MLD SPS and I&D	STP - 05 MLD SPS and I&D	STP - 05 MLD SPS and I&D	
									Bear -	Bear -	Bear -	
									STP - 07 MLD SPS and I&D	STP - 07 MLD SPS and I&D	STP - 07 MLD SPS and I&D	
									Agreement Done.	Agreement Done.	Agreement Done.	
									Khagaul Lock -	Khagaul Lock -	Khagaul Lock -	
									STP - 05 MLD SPS and I&D	STP - 05 MLD SPS and I&D	STP - 05 MLD SPS and I&D	
									Bear -	Bear -	Bear -	
									STP - 07 MLD SPS and I&D	STP - 07 MLD SPS and I&D	STP - 07 MLD SPS and I&D	

Signature

Chief Engineer (NMCC)
BUIDCO, Patna

Manager Finance - cum - In charge General Manager (Finance)
BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

Status of approved ongoing projects under NMCG (As on 30.04.2021)

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Go/CoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	River Front Development, Guwahati	8.25	2.36 04.01.2020	03.06.21	5.12	Work - 5.13 Other - 0.0427 Total - 5.17	8	9	10	11	12	13
								1. Development of Dumariya Ghat (60m wide & 21m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21m deep = 1260 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed 5. Finishing work of Pavillion work in progress of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Stainless steel railing works completed	1. Finishing work of Pavillion Ghat. 2. Finishing work of 1st and 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed 5. Finishing work of Pavillion completed of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) completed 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Landscape and Horticulture works in progress.	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed 5. Finishing work of Pavillion completed of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) completed 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Landscape and Horticulture works in progress.	
2	River Front Development, Patna	443.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Excavation - 16.39 CSCC - 9.58 Other - 6.79 Total - 311.05 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats - 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhwa Ghat completed. 2. ECO Center at Collectrate Ghat - completed. 3. Community Cum Cultural Center at Raja Mahaveer Ghat and Nauzar Ghat of GFRD Ghat-completed. 4. Crematorium at Gulvighat - completed. 5. Promenade - 5.5 km completed. 6. Start cremation by PMC and Promenade with building and crematorium required DPR handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats - 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhwa Ghat completed. 2. ECO Center at Collectrate Ghat - completed. 3. Community Cum Cultural Center at Raja Mahaveer Ghat and Nauzar Ghat of GFRD Ghat-completed. 4. Crematorium at Gulvighat - completed. 5. Promenade - 5.5 km completed. 6. Start cremation by PMC and Promenade with building and crematorium required DPR handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats - 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhwa Ghat completed. 2. ECO Center at Collectrate Ghat - completed. 3. Community Cum Cultural Center at Raja Mahaveer Ghat and Nauzar Ghat of GFRD Ghat-completed. 4. Crematorium at Gulvighat - completed. 5. Promenade - 5.5 km completed. 6. Start cremation by PMC and Promenade with building and crematorium required DPR handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats - 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhwa Ghat completed. 2. ECO Center at Collectrate Ghat - completed. 3. Community Cum Cultural Center at Raja Mahaveer Ghat and Nauzar Ghat of GFRD Ghat-completed. 4. Crematorium at Gulvighat - completed. 5. Promenade - 5.5 km completed. 6. Start cremation by PMC and Promenade with building and crematorium required DPR handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnel from September 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GFRD Project, Patna submitted by you Sen & Lal. Consultant has been reviewed by BUIDCO technical committee and approved for preparation of Final Design & Drawing and M/S Sen & Lal has submitted final design drawing of 03 Ghats and the design drawing was forwarded for vetting to IIT, Patna. IIT, Patna has demanded Rs. 5,50,000/- vetting charge and the same has been paid to IIT, Patna. Design/drawing is in process at IIT, Patna (Bhadra, Vetted Design/Drawing of three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) has been submitted by IIT, Patna and the same has been given to Contractor M/s L&T to start the work. After giving several reminders Contractor M/s L & T is not taking interest to start the work.
3	River Front Development, Munaharpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 Total - 0.0526	13%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture	56 Nos. Pile casting done at Sidhi Chhatti 87 Nos. Chandwara Ghats.	The beam work in progress in Both Ashram & Sidhi Ghat.	(i) 56 No. Pile Casting Done at Sidhi Ghat. (ii) 87 No. Pile Casting Done at Chandwara Ghat.	Work in progress at Both Ashram & Sidhi Ghats.

Manger Finance-cum-In charge
General Manager (Finance)
BUIDCO, Patna

Executive Engineer (NMCG)
UD&HD

Chief Engineer (NICG)
UD&HD

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.04.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Technical Bid Evaluation completed. Tender committee meeting was held on 22.05.21 & after approval of SPMG, proceeding has been uploaded on eproc on 1st June for 7 days.
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Board approval has been obtained on 28.12.2020. LOA has been issued on 05.01.2021. An observation of LOA has been given by M/s Adani Enterprises which has been sent to SPMG on 28.01.2021 for providing direction. A committee under chairmanship of CE, NMCG, BUIDCO was formed to examine the observation raised by M/S Adani Enterprises. Recommendation of the committee has been received. NMCG direction has also been received. Revised LOA to be issued.
3	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	0.11	-	Only one bid found technically qualified. Tender committee decision has been sent to SPMG for approval.
4	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation Report was sent to NMCG. NMCG observation dated 04-01-2021 were complied on 22-01-2021 and compliance sent to NMCG through SPMG. Again NMCG observation alongwith BGCMS letter no - 103, dated - 09.03.2021 has been received in which directed to submit Revised TBRR. Revised TBRR has been sent to SPMG on dated- 29.05.21.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Till the date of Bid receiving 01.02.2021, Four Bids have been received. Bid evaluation under process.
6	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	Re- Tender were published on 01.09.2020, The last date of Bid receiving was on 07.10.2020. Re-Tender to be published.
7	I&D and STP, Kahalgau	6	-	25.77	12/31/2019	0.05	-	Technical Bid Evaluation completed. Tender committee meeting was held on 22.05.21 & after approval of SPMG, proceeding has been uploaded on eproc on 1st June for 7 days.
8	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Re-tender published on 13.11.2020, Two bids have been received, Technical evaluation under progress. Experience certificate verification under progress.

(Signature)

(Signature)

1