

Bihar Urban Infrastructure Development Corporation Ltd., Patna.



Progress Report

Month: July 2021

Index

1. Water Supply, Drainage & Sewerage (North Bihar) -Page: 02-25

(i)	East Champaran	-Page: 03-04
(ii)	West Champaran	-Page: 05-06
(iii)	Vaishali	-Page: 07
(iv)	Sitamarhi	-Page: 08
(v)	Sheohar	-Page: 09
(vi)	Muzaffarpur	-Page: 10-11
(vii)	Kishanganj	-Page: 12
(viii)	Araria	-Page: 13
(ix)	Purnea	-Page: 14
(x)	Katihar	-Page: 15
(xi)	Darbhanga	-Page: 16-17
(xii)	Samastipur	-Page: 18
(xiii)	Madhubani	-Page: 19
(xiv)	Saharsa	-Page: 20
(xv)	Madhepura	-Page: 21

(xvi)	Supaul	-Page:	22
(xvii)	Chhapra	-Page:	23
(xviii)	Siwan	-Page:	24
(xix)	Begusarai	-Page:	25

2. Infrastructure & Transport (North Bihar) -Page: 26-40

(i)	East Champaran	-Page:	27-28
(ii)	Vaishali	-Page:	29-30
(iii)	Muzaffarpur	-Page:	31-32
(iv)	Madhepura	-Page:	33
(v)	Darbhanga	-Page:	34-35
(vi)	West Champaran	-Page:	36
(vii)	Chapra	-Page:	37
(viii)	Saharsa	-Page:	38
(ix)	Supaul	-Page:	39
(x)	Begusarai	-Page:	40

3. Water Supply, Drainage & Sewerage (South Bihar) -Page: 41-70

(i)	Patna Drain, South Bihar (Work Division)	-Page: 42-52
(ii)	Patna	-Page: 53-56
(iii)	Nalanda	-Page: 57
(iv)	Gaya	-Page: 58
(v)	Jehanabad	-Page: 59
(vi)	Arwal	-Page: 60
(vii)	Lakhisarai	-Page: 61
(viii)	Jamui	-Page: 62
(ix)	Munger	-Page: 63
(x)	Nawada	-Page: 64
(xi)	Rohtas	-Page: 65
(xii)	Aurangabad	-Page: 66-67
(xiii)	Buxar	-Page: 68
(xiv)	Bhojpur	-Page: 69
(xv)	Bhagalpur	-Page: 70

4. Infrastructure & Transport (South Bihar) **-Page: 71-86**

(i)	Patna	-Page: 72-78
(ii)	Jehanabad	-Page: 78-79

(iii)	Buxar	-Page: 79
(iv)	Gaya	-Page: 80-82
(v)	Aurangabad	-Page: 82
(vi)	Ara	-Page: 82
(vii)	Nalanda	-Page: 83
(viii)	Nawada	-Page: 83
(ix)	Banka	-Page: 83-84
(x)	Bhagalpur	-Page: 84
(xi)	Lakhisarai	-Page: 84-85
(xii)	Sheikhpura	-Page: 85
(xiii)	Munger	-Page: 85-86

5. Asian Development Bank (ADB) **-Page: 87-89**

6. National Mission for Clean Ganga (NMCG) **-Page: 90-101**

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - July 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज-I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.97 km HSC-5358 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0 km HSC-9 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	40.08	40.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-107.377 km HSC-3849 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp., 1 in progress Pump Motor -2 Transformer-4	Pipeline-4.08 km HSC-2555 OHT-1 in progress Tubewell-0 Pump House-1 in progress Pump Motor -0 Transformer-0	Pipeline-111.457 km HSC-6404 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp., 1 in progress Pump Motor -2 Transformer-4	(i) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। (ii) Time Extension up to 31.06.21 Query from SE wide Letter No.-718, 29.01.2021 is awaited.
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

24

24

3

24

Sl.No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928		Pipeline-14.43 km HSC-928	
7	रक्सौल जलापूर्ति योजना फेज- I संवेदक-मेसर्स अशोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II संवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865		Pipeline-30.60 km HSC-1865	
10	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft		Drain 2510 ft PCC road 2510 ft	work complete
11	सुगीली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain		2116 ft drain	work complete
12	सुगीली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain		900 ft drain	work complete
13	सुगीली वार्ड नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	600 ft drain		600 ft drain	work complete, Rest stretch is private land
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft		3100 ft drain pcc 0 ft	

Ravi Prakash
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	48.80	41.07	31.01 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-96.890 km HSC-9690 OHT-4 in progress Tubewell-11	Pipeline-0.330 km HSC-110 OHT - 4 in progress Tubewell - 0	Pipeline-97.220 km HSC-9800 OHT-4 in progress Tubewell-11	(i) बाजार समिति में अनापत्ति प्रमाण पत्र प्राप्त स्थल पर दूसरे व्यक्ति का कटा जमाबंदी को रद्द करने की कार्यवाई प्रशासन द्वारा की जानी है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	66.04	55.25	38.35 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-128.747 km HSC-10920 OHT-6 in progress Tubewell-18	Pipeline-7.572 km HSC-3403 OHT-6 in progress Tubewell-0	Pipeline-136.319 km HSC-14323 OHT-6 in progress Tubewell-18	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18				PHE & Electrification work	95% work completed		95% work completed	

2

3

5

6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18				PHE & Electrification work	95% work completed		95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Drain-365 m Road-1524 m	Drain-365 m Road-1090 m		Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.794585	0.794585	Drain-762 m Road-1280 m	Drain-513 m Road-885 m		Drain-518 m Road-885 m	

Rini Pankaj
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

6

13

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	43.40	27.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.598 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-0.478 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.076 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	(i) अंजान पौर के पास एच गौरी संतु की तरफ NH कांसिंग का अनापत्ति प्रमाण पत्र प्राप्त है। (ii) निश्चित समय सीमा में स्थल की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

R. P. Singh
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

7

8

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जुलाई-2021

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.5410	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Pr. P. B. S.
05/08/2021
AE

TS to CE
05/8/21
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

8

TS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जुलाई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Pr. Prakash
05/08/2021
AE

TS to CE
05/08/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

जुलाई-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	15.62	12.59	10.57	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 1057.20m Bottom slab PCC- 982.70m. RCC Raft- 891.20m. Side wall RCC done- 1st Lift- 817.20 m. 2nd Lift- 737.20 m. 3rd Lift- 694.70 m. Top Slab- 29.5m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 12 m Bottom slab PCC- 9.00m. RCC Raft- 9.00m. Side wall RCC done- 1st Lift- 9.00 m. 2nd Lift- 0 m. 3rd Lift- 0 m. Top Slab- 59m Culvert- 0m	Mithanpura to Tirhut Canal Drain Excavation- 1069.20m Bottom slab PCC- 991.70m. RCC Raft- 900.20m. Side wall RCC done- 1st Lift- 826.20 m. 2nd Lift- 737.20 m. 3rd Lift- 694.70 m. Top Slab- 88.5m Culvert- 12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.
2	वार्ड सं0-30 एवं 34 में पराव पोखर से निमचीक तक भाया गली न0-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	149.35	54.98	Road-750m Drain-1500m	Road-685m Drain-1091m	Road-0m Drain-95m	Road-685m Drain-1186m	
3	वार्ड सं0-12 में पी0सी0सी0 कॉलोनी होते हुए स्व0 मणिलूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	67.26	32.83	Road-1220m Drain-1220m	Road-225m Drain-1215m	Road-0m Drain-0m	Road-225m Drain-1215m	
4	वार्ड सं0-30 में प्रजापति ब्रन्हा गली से कलमबाग रोड एम्बीसन कोचिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56	49.28	20.61	Road-675m Drain-675m	Road-356m Drain-476m	Road-0m Drain-140m	Road-356m Drain-616m	
5	वार्ड सं0-20 एवं 21 में राम जानकी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.24	126.25	31.34	Road-750m Drain-1150m	Road-750m Drain-1150m	Road-0m Drain-0m	Complete	

Rn

SV

(p)

(Signature)

6	वार्ड नं०-17 बालूघाट बुलानी से ब्रह्मस्थान चौक होते हुए डा० कमलदेव सिंह के घर भाया प्रदुम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01	68.71	68.71	Road & Drain 625 m	100% Drain Completed 50% Road completed	No work	100% Drain Completed 50% Road completed	
7	लकड़ीवाही बाँध से माया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	147.52	81.78	Road-2000m Drain-625m	Road-737m Drain-542m	Road-0m Drain-0m	Road-737m Drain-542m	
8	वार्ड नं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	स्थानीय विवाद के कारण कार्य बाधित है।

Pran Prakash
05/08/2021
AE

TS to CE
05/08/21
TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

11

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जुलाई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	17.31	17.31	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-60.029 km HSC-9041 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-4	Pipeline- 0 km HSC-3863 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-60.029 km HSC-9904 OHT-0 Tubewell-5 Pump House-4 Pump Motor-4 Transformer-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	36.02	28.01	28.01	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-103.100 km HSC-6410 OHT-2 in progress Tubewell-10 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-4.118 km HSC-128 OHT-646 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-107.218 km HSC-7056 OHT-2 in progress Tubewell-10 Pump House-8 Pump Motor-8 Transformer-8	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

12

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3775 revised)	Pipeline-45.900 km HSC-3150	Pipeline- 0.661 Km HSC- 625	Pipeline-46.561 km HSC-3775	Work Complete

Ra. Ganadhipati
05/08/2021
AE

TS to CE
05/08/21
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

13

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated-27.06.17.	राशि -113.1938	11.03.20	79.07	67.27	67.27	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-168.121 km HSC- 11449 OHT-4 Comp. 1 in progress Tubewell-13 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-11 install, 15 Supply	Pipeline-11.404 km HSC-1821 OHT-1 in progress Tubewell-0 Pump House- 0 progress Pump Motor-1 Transformer- 0	Pipeline-179.525 km HSC- 13270 OHT-4 Comp. 1 in progress Tubewell-13 Pump House-10 progress Pump Motor-10 install, 15 supply Transformer-11 install, 15 Supply	(i) Some Encroachment at different places of NOC obtained site. (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated-31.03.18	राशि -98.0408	15.07.20	56.92	52.13	52.13	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-118.994 km HSC-3540 OHT-4 in progress Tubewell-8 Pump House-7 in progress Pump Motor-2 install Transformer-6 install	Pipeline-7.170 km HSC-1306 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-3 Transformer-0	Pipeline-126.164 km HSC-4846 OHT-4 in progress Tubewell-8 Pump House-7 in progress Pump Motor-5 install Transformer-6 install	(i) Some Encroachment at different places of NOC obtained site. (ii) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (iii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Prin. Engineer
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

14

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	73.57	73.08	73.08	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-158.620 km HSC-12550 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-12.670 km HSC- 2417 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 no.	Pipeline-171.290 km HSC-14967 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	28.88	28.88	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-73.755 km HSC-4455 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-1.784 km HSC-1680 OHT- 2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.539 km HSC-6135 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Raj Prakash
05/08/2021
AE

TS to CE
05/08/21
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

15

16

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जुलाई-2021

Rs. In Crores


Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no 2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	30.97	28.94	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-74.164 km HSC-11975 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0.625 km HSC-535 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-74.789 km HSC-12510 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे०-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	6.09	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-10 M Base-10 m Stem- 10 M	PCC-610 M Base-540 m Stem-540 M	Design & Drawing Approval Awaited.
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी०एम०सी० ऑफिस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत याई संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

रु

अ

16

5	राज्य योजना अन्तर्गत पी०डब्ल्यू०डी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से ब्यो समी अमीन, फौजुल्ला खों मस्जिद पुरानी मुसफी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी०डब्ल्यू०डी० पथ में खान चौक तल बक्कन सहित आ१०सी०सी० नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.832	0.00	Drain 2350'0"	drain 1690'	drain 0'	drain 1690'	
6	राज्ययोजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain - 1140' Paver Block - 500	PCC road - 0 drain - 310' Paver Block - 0	PCC road 1500' Drain - 1450' Paver Block - 500	


 05/08/2021
 AE


 TS to CE,
 (WSD), North Bihar

Chief Engineer
 (WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जुलाई-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ri Pankaj
05/08/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

18

18

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रैक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आणक- 280/नालि-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	23.75	18.82	18.82	1- Drain-14.19 KM 1.5 m wide Drain of length 365m 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-1	2 m wide Drain of length 65 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 573.3 m is completed 1 m wide Drain 422.51 m drain Watson Canal progress in 625 m Nil	2 m wide Drain of length 29 m is completed 1.5 m wide Drain of length 0 m is completed 1.2 m wide Drain 78.5 m 1 m wide Drain 10 m Watson Canal progress in 0 m Nil	2 m wide Drain of length 94 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 651.8 m is completed 1 m wide Drain 432.51 m drain Watson Canal progress in 625 m Nil	

Dr. B. K. Singh
05/08/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

79

TS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	76.05	76.05	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-174.958 km HSC-19598 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0.049 km HSC-1592 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-21190 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir, BUIDCO to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निश्चित समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्राक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km HSC-6625	Pipeline-16.34km HSC-4024	Pipeline-0.711 km HSC-104	Pipeline-17.051km HSC-4128	(ii) निश्चित समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd-Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉवि0-02-01/ 2017-306, न.वि.एवं आ.वि. एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	36.17	36.17	Construction of 11.50 KM Drain	10.788 Km Drain completed	0.200 Km	10.988 Km Drain completed	

M. Pokhar
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4116	Pipeline-0 km HSC-54	Pipeline-37.113 km HSC-4170	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pran Prakash
05/08/2021
AE

TS to CE
TS to CE,
(WSD), North Bihar

Chief Eng neer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139,15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	3.90	3.90	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	(i) To complete target of HC, extra pipe line is required for which Design & Drawing is being prepared by EE. (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
5	सुपौल स्ट्रीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 280/नाएनो-02-03/2017-119, न.वि.एवं आ.वि. एवं तिथि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020	21.04	12.67	11.04	Costruction of Storm Water Drainage 5.5 km	3.50 Km Drain completed	0.020 km	3.52 Km Drain completed	

Handwritten signature
25/5/2021
AE

Handwritten signature
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

22
1

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2018	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	62.76	36.69	36.69	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-100.594 km HSC-13755 OHT-3 in progress Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	Pipeline-6.072 km HSC-1197 OHT-3 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer-0	Pipeline-106.666 Km HSC-14952 OHT-3 in progress Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	22.54	12.54	12.54	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 320 mtr. Khanua Nala (B) Excavation-900 mtr Raft-682 mtr Wall-1174 mtr Cover-330 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 136 mtr. Khanua Nala (B) Excavation-25 mtr Raft-24 mtr Wall-0 mtr Cover-36 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 356 mtr. Khanua Nala (B) Excavation-925 mtr Raft-706 mtr Wall-1174 mtr Cover-356 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अवस्थित पक्का ड्रेन की सफाई कार्य होनी है। परन्तु नाले के उपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु पत्र आदेशों से लगातार अनुरोध किया जा रहा है। जिला पदाधिकारी से भी अनुरोध किया गया है। द्वितीय भाग में भी तीन से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए जिला प्रशासन को अनुरोध किया गया है।
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	शेष आशंका की प्रतीक्षा में।

By P. Balach
05/08/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

23
16

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जुलाई-2021
Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	28.00	28.00	35.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-115.174 km HSC-8245 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	Pipeline-6.112 km HSC-548 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-121.286 km HSC-8793 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	(i) रोड कार्रिय हेतु Trenchless पद्धति द्वारा कार्य कराने हेतु एजेन्सी द्वारा प्रबंधन किया जाना है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

for for
05/08/2021
AE

TS
TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जुलाई-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	45.33	45.33	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-112.099 km HSC-9882 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-0.117 km HSC-101 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-112.216 km HSC-9983 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	(i) जॉन-1 नगर निकाय से रोड कटिंग का NOC अप्राप्त रहने से 10KM में कार्य बाधित है। (ii) जॉन-1 एवं जॉन-2 पाइपलाइन कासिम हेतु IOCL से NOC की आवश्यकता है। (iii) जॉन-3 हररथ में 2 बोरवेल के स्थल एवं अन्य कार्य का अनापत्ति प्रमाण पत्र नहीं मिला है। (iv) निर्दिष्ट समय सीमा में तहस की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II सवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	24.17	24.17	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 74.897 km HSC-6463 OHT-2 in progress, Tubewell-7 Pump House-5 Pump Motor-3 Transformer-3	Pipeline-0.493 km HSC-248 OHT-2 in progress, 1 existing Tubewell-2 Pump House-0 Pump Motor-0 Transformer-2	Pipeline- 75.390 km HSC-6711 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-3 Transformer-5	निर्दिष्ट समय सीमा में तहस की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

For AE
05/08/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

Infrastructure & Transport (North Bihar)

Progress Report

Month: July 2021

List of Project East Champaran District

जुलाई - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकाण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020 3.Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE (DWS) BUIDCo 5. All related documetns are sent to HQ for tender as per direction.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1.Bus terminus 2.toilet, shop block 2. compound wall with entrance gate . 3. internal road,pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed.	1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor.
3	ढाका वार्ड सं०-०१ में ढाका घांड़ासाहन पी०डब्ल्यू०डी० रोड राजपुर नहरपुल से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
4	ढाका वार्ड सं०-०१ में केजीयन पत्तावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
5	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2.Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड नं०-३१ में श्रीकृष्ण नगर सफाई देवी मंदिर माहल्ला में डों आर०के० सिंह के उत्तरवाले गली नं०-०४ के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	सुगौली बाई न0-18 में मीर टोली से लेन गांव जानेवाली सड़क में पी0सी0सी0 सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling comleted 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई न0-08 में छटु साह सीनार के घर से बिहारी सोनार के घर होते हुए पी0डब्ल्यू0डी0 सड़क तक पी0सी0सी0 सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 25.09.2020	26.03.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road will start soon 2. Drain work 1155 ft. 3. work will completed in 10 days.	1. Work in Progress. 2. Fund Requisition has been made.
9	सकिया रेलवे गुमटी 136 से हिन्दू सकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2 PCC work is started		1. Rcc 3100 ft Drain completed 2. PCC road workk started.	Work in Progress.

10/08/24

9/8/2024

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

28

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District**

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत कोनहारा घाट का विकास एवं सीन्टरीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugrated on 28.08.2020)
2	हाजीपुर नगर परिषद अन्तर्गत बुटनवास घाट का विकास एवं सीन्टरीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone, Brick work	R.C.C, Kota Stone	70 प्रतिशत कार्य पूर्ण। Kota Stone work in progress.
3	हाजीपुर नगर परिषद अन्तर्गत सोनी घाट का विकास एवं सीन्टरीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC work in Progress	R.C.C, Kota Stone	50 प्रतिशत कार्य पूर्ण। RCC work in progress.
4	हाजीपुर नगर परिषद के बाईं सड़क-39 बाय दाया सड़क एम0एच0-77 से सटे नार्मल राय के घर से सानेताल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सॉलिंग-सह आर0 सी0 सी0 नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक 119 दिनांक 26.07.2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।
नगर पंचायत काँटी												
5	नगर पंचायत काँटी अन्तर्गत बाईं सड़क-10 में बासीन के घर से शक्कर राय के घर होते हुए विशुपुर चौक से भीनापुर रोड तक भी0 सी0 सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	Work completed (Inaugrated on 28.08.2020)
6	नगर पंचायत काँटी अन्तर्गत बाईं सड़क-7 सूर्यगढ़ि खाना के निकट छोट घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W Sotne	Work completed.
7	नगर पंचायत भीतीपुर अन्तर्गत बाईं सड़क-11 में सिंहराइनर सतित टोला सुकन पासवान के घर होते हुए महना फखिरान बास रोड तक भी0 सी0 पथ एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	Work completed (Inaugrated on 28-08-2020)
8	नगर पंचायत भीतीपुर अन्तर्गत बासि सी0 भीतीपुर से माहमूद अलस के आगे मिल होते हुए मध्य विद्यालय पुतागी बाजार तक भी0 सी0 पथ एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W		G.S.B, P.C.C, R.C.C, P.C.C, E/W	Work completed (Inaugrated on 28-08-2020)

08/08/21

(Signature)

25

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

जुलाई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं०-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कांसरीया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/85 Mtr	35 Mtr work complete	250/12Mtr	
2	वार्ड सं०-30 एवं 34 में पराव पोखर से निमचीक तक भाया गली न०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	149.34647	54.98202	Road & Drain	1500/1091 Mtr Drain work completed and 750/685 Mtr. Road work completed	95 Mtr Drain work completed	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	
3	वार्ड सं०-12 में पी०डब्ल्यू०डी० कॉलोनी होते हुए स्व० मणिमोहन जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	67.25972	32.82561	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	GSB work in progress	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	Water logging
4	वार्ड सं०-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बीसन कोचिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	No work	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	Water logging
5	वार्ड न०-17 बालूघाट बुलानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुमन रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	68.71381	68.71381	Road & Drain	100% Drain Completed & 50% Road completed	No work	100% Drain Completed & 50% Road completed	Variation approval in process
6	लकड़ीवाही बाँध से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	147.52197	81.77389	Road & Drain	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	No work	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	
7	वार्ड सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965			Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	स्थानीय विवाद के कारण कार्य बाधित
8	नगर निगम मुजफ्फरपुर के वार्ड सं०-41 अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary wall work complete	No work	Boundary wall work complete	Water logging

109

Remarks

13

मेसर्स सिंह
कंस्ट्रक्शन, संवेदक
को एकरारनामा
करने हेतु तृतीय
स्मार पत्र निर्गत।स्थानीय विवाद एवं
बरसात के कारण
कार्य बाधित।9/8/2024
Chief Engineer,Infrastructure & Transport
North Bihar, Buidco, Patna

08/08/24

32

109

Sr No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	नगर निगम मुजफ्फरपुर के वार्ड सं०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amanities				
10	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amanities	Boundary wall work complete	No work	Boundary wall work complete	स्थानीय विवाद एवं बरसात के कारण कार्य बाधित।

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Madhepura District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक मंदिर निर्माण कार्य। संबदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundatiion to roof level Structure	Work progress is very slow, Due to lake of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

02/08/21

9/8/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

33

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं 12 स्थित इराही पोखर में जल किंडा सह सामुदायिक भवन का निर्माण कार्य। एजेंसी- अमृता	0.20333 ref156 Dated 26.03.2018	0/03 F2 2018-19 0.1734126 Dated 12.05.2018	11.09.2018	0.102000	0.00		Two stores building changed one stores.				Due to local interference work was stopped on the order of district magistrate.
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य संवेदक का नाम- Md. Shahanwaj Ansari	0.1658319 ref 519 Dated 10.10.2017	0.1412427 Dated 20.11.2018	08 F2 2018-19 20.11.2018 2018-19	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed	0	Shade Upto Plinth Level completed	Encroachment in ghat area
3	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य। संवेदक का नाम- Awantika Enterprises	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738	0	Excercise equipment, Light, Gazi bio, fountain light,	Completed		Completed	Completed and to be handed over to Nagar Nigam
4	मुहल्ला लक्ष्मीसागर वार्ड नं 16 में फाईट सड़क एवं नाला निर्माण का कार्य। संवेदक का नाम- Mangala Shree Buildcon Pvt. Ltd.	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93033	0.93033	Drain, of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300' "	Completed		Completed	
5	राज्य योजनान्तर्गत दरभंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के घाहरदिवारी का ऊँचीकरण कार्य। संवेदक : Mangala Shree Buildcon Pvt. Ltd.	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.26	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 641' Boundary wall - 765'		Length - 641' Boundary wall - 765'	Work stopped due to water logging.
6	दरभंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महती के घर से मो 0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मरिजद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.37605	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	600.0 drain without cover and without grating completed, 16'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	राज्ययोजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य। संवेदक : Madhav Construction	1.4819 ref 63 27-09-2018	1.23511 ,dated-11.11.19	10.08.2020	0.74095	0.7230	0.00	PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500'0" Drain -1140 ' Paver Block - 500	PCC road 0 Drain -310' Paver Block - 0	PCC road 1500'0" Drain - 1450 ' Paver Block - 500'	Work is in Progress.

8
07/08/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna
9/8/2021

106

25

106

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

78
105
जुलाई- 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor- Chandrabhha Devi	AA- 0.4277, Dated- 25.11.14 & EC- 0.4277	0.303828	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DU/DA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM. Betiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM. betiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhulz, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. This office has requested to Dy. Collector (H&S) with a copy to DM & DM vide numerous letters for releasing fund. The last letter was sent vide this office letter no 53 dated 23.02.21 for releasing fund in order to complete the works. But fund is yet to be released by District Administration.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	151%	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed exepet roof tretment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	Fund issue. Fund is yet not to be releaded by BUIDCO (H.Q)
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413		28-01-2020	0.794585	0.794585	0.794585	1. Drain - 752 m 2. Road - 1280 m	Dra n-518 m Road-885 m	No work	Drain-518 m Road-885 m	
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m	Road- 67 m	Road - 1067	

08/08/21

7/8/2021
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

96
304

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

जुलाई - 2021

Rs. In Lacs

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed Tiles- Progress. Electric & PHED work- Progress. Fund recommended by BU!DCo to NP			Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1058 PCC-400 Paver Block-600			L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90 % completed.	Paver Block work in progress.
3	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				100m RCC Nala Completed	(शेष आवंटन की प्रतीक्षा में)

08/07/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

37

List of Project Saharsa District

जुलाई - 2021

Rs. in Crores

जुलाई - 2021

RE: In Case

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 2336. dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work stopped due to waterlogging 3. Work stopped due to Unavailability of Fund.
								Toilet Block & small shops (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Tillet Block 100 completed & small shop 100% completed.	
								Compounc wall entrenace gate (Civil work)	One Gate Footing work completed and column work in progress	nil	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping work	completed	nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidya, Patna

09/21/2021

07/08/21

38

38

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

जुलाई -- 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.045	2.7100	2.7100		Foundation work - 100%, Sub Structure 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window 80% done overall - 88%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	0.6967	0.6967	0.6967		Civil Structure work - 100% Over all work - 100 %	Painting work completed	Over all work - 100%	

07/08/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

39

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड संख्या-34 में प्रमिला चौक से टेढ़ीमाथ मंदिर तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य	60.247 (राज्य योजना)	53.65093 04.10.2019	03.02.2020	30.1235	20.27352	..	PCC Drain	150m Drain	..	150m Drain	कार्य बंद है। कार्य प्रारंभ करने हेतु संवेदक को उस कार्यालय के पत्रांक -410 दिनांक- 12.06. 2021 के द्वारा प्रतिवेदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	..	..	Building	..	..	..	स्थल उपलब्ध नहीं हाने के कारण कार्य प्रारंभ नहीं हुआ है।
3	बाघा से ब्रह्मदेव गुप्ता घर से माया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण एवं आर0सी0सी0 नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC	..	..	कार्य पूर्ण।	आयटन हेतु अधियाचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	56.673	56.673	56.673	Drain & PCC	100% Drain 58% PCC	जी0एस0बी0 कार्य प्रगति पर।	100% Drain 58% PCC जी0एस0बी0 कार्य प्रगति पर।	आयटन हेतु अधियाचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित। आयटन के अभाव में कार्य बाधित।
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	200 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	110 मीटर पी0सी0सी0 कार्य पूर्ण। पथ में जी0एस0बी0 कार्य प्रगति पर।	310 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	आयटन हेतु अधियाचना पत्रांक- 386 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

9/8/2021

10

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह — जुलाई — 2021

5

सि

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref:120 dt.20-02-18 (UDHD)	Rs.96,21,647/-F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,00,00,000/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- f2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/F2-03/20-21	18.11.20	63,35,450/-	63,35,450/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

W

42

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref:40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- f2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/-Ref: 20 dt.09.07.18 (UDHD)	Rs.73,21,500/- f2-06/20-21	18.09.20	NIL	NIL	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	2nd pump with panel and outlet pipe line work completed	01 pump running condition and 2nd pump installation completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/ (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref:239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,25,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

CS

43
21/7/21

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB. with all materials labours (Gr No-03)/ (M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,54,90,299/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/ (M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,12,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	2,77,14,761/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

62

44
239

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	4,76,77,954/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	4,51,74,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	5,90,18,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

LUP

45
36

List of Project Patna

Month: July 2021

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/-F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg, Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/-F2-40/19-20	29.04.20	4144000	30,40,400/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/-F2-22/18-19	14.11.18	12,99,800/-	12,99,800/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/-F2-23/18-19	14.11.18	13,31,600/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	6,67,150/-	6,67,150/-	DO	Transformer			500 KVA transformer work complete and running condition	

46

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr. FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST/SBD-01/20-21	30.06.20	3,00,00,000/-	2,58,41,491/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/- Ref.1464 dt-01.04.20	Rs.59414905.92+ GST SBD-02/20-21	30.06.20	3,75,00,000/-	2,34,41,491/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50/+GSTSBD-03/20-21	31.07.20	3,50,00,000/-	2,19,86,503/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

AP

CP

47

List of Project Patna

Month July 2021

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories.(Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/Ref.1451 dt-01.04.20	Rs.38735359.31+GST/SBD-04/20-21	31.07.20	3,00,00,000/-	1,83,00,000/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories.(Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/Ref.1458 dt-01.04.20	Rs.45546293.16+GST/SBD-05/20-21	14.08.20	2,50,00,000/-	2,05,76,535/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/Ref.1452 dt-01.04.20	Rs.38279847.67+GST/SBD-06/20-21	14.08.20	2,50,00,000/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

MP

UP

48
25

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76+ GST/ SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69+ GST/ SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94+ GST/ SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

AP

UP

45
234

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
28	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories.(Gr. No-E-IV)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87+ GST/ SBD-10/20-21	31.07.20	5,00,00,000/-	2,97,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories.(Gr. No-A-I)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST/ SBD-11/20-21	31.07.20	11,50,00,000/-	7,44,25,000/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST/ SBD-12/20-21	31.07.20	6,50,00,000/-	2,40,00,000/-	DO	VT Pump	Maxium pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST/ SBD-13/20-21	31.07.20	9,50,00,000/-	7,00,00,000/-	DO	VT Pump	Maxium pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	All pumps are installed, testing, commissioning WIP	

AP

C

50

238

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60+ GST/ SBD-14/20-21	31.07.20	8,00,00,000/-	8,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/ Ref.1460 dt- 01.04.20	Rs.99284490.96+ GST/ SBD-15/20-21	31.07.20	8,22,98,682/-	8,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06+ GST/ SBD-16/20-21	30.06.20	4,00,00,000/-	3,42,41,147/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

C

51

2/2

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt. 01.04.20	Rs.112050791.82+ GST/ SBD-17/20-21	30.06.20	10,00,00,000/-	5,90,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt. 01.04.20	Rs.64789081.88+ GST/ SBD-18/20-21	31.07.20	4,50,00,000/-	3,12,67,277/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/ F2-14/20-21	26.06.20	29,00,000/-	29,00,000/-	Do	Camera	Supply, installation and concectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	

AP

C4

52

53

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenace (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/ SBD-19/20-21	31.07.20	1,84,49,400/-	1,84,49,400/-	Do	Transformer	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामाधान हेतु अस्थायी ड्रेनेज पम्पिंग स्टेशनों पर विद्युत संबंध स्थापित करने एवं पेसू से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer			All supplied and insttated transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump setat Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/ F2-16/20-21-	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/ F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

up
3-8-21
CE, DWG, S

53
220

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३७ में बसु गार्डन अपार्टमेंट के आगे सुया दुकान के उत्तर की ओर जयदीप कुमार के मकान के अतिरिक्त भाग तक पीओसीसीओ सड़क एवं आरओसीसीओ नाला निर्माण कार्य सटीम पार्टील	0.19606 & 07/27/09/20	0.1678662/ 26.08.19	25.02.2020	0.19606	0.17255	0.09803	Drain - 320 ft Road - 300 ft	Work completed		Work completed	मुगताम हो चुका है।
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं० - 36 में अवस्थित रजनीकांत ओमरा मुकेश वादक के घर प्लॉट से सी हरीशंकर धामदेव के मकान तक पीओसीसीओ फस एवं आरओसीसीओ नाला निर्माण कार्य रजनीत कुमार	0.38384 & 07/28/02/19	0.3177348/ 06.09.19	05.03.2020	0.38384	0.32985	0.18502	Drain - 712 ft Road - 712 ft	Work completed		Work completed	मुगताम हो चुका है।
8	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-35 में पुडुटोड रोड में पीओसीसीओ जानकारी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से सजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पीओसीसीओ फस एवं आरओसीसीओ नाला निर्माण कार्य कुमाल कुमार	0.8314 & 01/28/02/19	0.6931516 13.11.19	12.06.2020	0.4157	0.41366	0.41366	Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	अधियावना समर्पित।
9	नगर परिषद दानापुर अन्तर्गत आरओसीसीओ मोड से उत्तर आगे समाल बॉटल रोड स्थित श्री कृष्ण पुष्प लेन नं०-08 में पथ एवं आरओसीसीओ नाला निर्माण कार्य सुभा कन्दुकान	0.44246 & 07/27/09/19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	कार्य पूर्ण
10	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३७ के विरवारवा नगर में बेसी रोड से बिरेट्ट हाटव के घर तक पथ में पीओसीसीओ दलार्ड एवं आरओसीसीओ नाला निर्माण कार्य नवीन कुमार	1.82467 & 07/27/09/18	1.4692975 / 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain - 2465 ft Road - 2465 ft	Drain - 2300 ft Road - 2015 ft		Drain - 2300 ft Road - 2015	कार्य पूर्ण
11	नगर पंचायत भनेज अन्तर्गत वार्ड नं०-07 में नगर पंचायत भवन से उत्पन्न सिह के मकान तक आरओसीसीओ नाला कवर स्लैब एवं पीओसीसीओ सड़क निर्माण कार्य सटीम पार्टील	0.18094 & 07/27/09/18	0.1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अधियावना समर्पित।
12	वार्ड नं० 15 में बैंक ऑफ इंडिया से मनेज पोस्ट ऑफिस तक आरओसीसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	06.2020	0.22343	0.21453	0.21453	Rec drain 1804 feet	Drain - 1000 ft		Drain - 1100 ft	कार्य को पूर्ण करने हेतु सर्वेडक को इन कमप्लैन्स के पत्रांक - 601, दिनांक - 03.07 2021 द्वारा निर्देशित किया गया है।
13	बीएनपीओ 16 में कुलवारी शरीफ स्थित भगत सिंह चौक तक स्ट्रीट लाइट ड्रेनेज का निर्माण फेज-2 सर्वेडक-मटर इंडिया	12.10895 Cr. 116/19.02.1 9	10.8 Cr. Date - 26.09.2018	25.12.19	7.0273	8.33	2.646	drain 2409 mtr	Drain - 2000 m		Drain - 2000 m 83% completed.	1 फेज-2 एवं फेज-3 के अन्तर्गत नाला निर्माण के Alignment में बिजली पोल्स को सिफ्ट / इटाने हेतु विद्युत कार्यपालक अभिमतता, खनित को पत्र के माध्यम से अनेकों बार अनुरोध किया गया है।
14	कुलवारीशरीफ खोजा ईमली से भगत सिंह चौक तक स्ट्रीट लाइट ड्रेनेज योजना निर्माण फेज-3 सर्वेडक-मटर इंडिया	13.164 Cr. 116/19.02.1 9	12.31 Cr. Date - 26.09.2018	25.12.19	8.291	8.21	3.29	drain 3350 mtr	Drain 3200 m		Drain 3200 m 96% Completed.	2 बिस्कुल फेव्डी के समीप जमीन पाया हेतु दानापुर एवं कुलवारीशरीफ अवलाधिकारी से बार-बार अनुरोध किया गया है।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

जुलै - 2021
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna संवैदक का नाम - M/s. Bharat Infracon Pvt. Ltd	राशि-49 7081855 करोड़ UD&HD Govt of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020		1661.37517 Lakh		Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr.)	62481		62481	
								House Connection - 33120 nos	6529		6529	
								Pump House - 05 nos.	5 completed		5 completed	
								Tube well - 05 nos.	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवैदक का नाम - M/s. M.K Enterprises Ltd		राशि- 5.04 Cr.	05.01.2020		309.44179 Lakh		OHSR- 05 nos				
								Shiekhpura - 01	Completed		Completed	
								S.K. Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	76%		76%	
3	बेस्तर से मीठापुर ड्रेनेज योजना संवैदक-रामबाबू एवं राजीव रंजन जे.पी	राशि - 48, 9499 करोड़ पत्रांक-108, दिनांक - 17. 01.2018	51726267 दिनांक- 21.07.18	20.06.2021	2973 7083 Lakh	2473 7083 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 4565 m. Sump (capacity 2375 KL) - Top slab level column work complete. Electro Mechanical pump and accessories reached.		Laying of pre cast length of drain - 4565 m. Sump (capacity 2375 KL) - Top slab level column work complete. Electro Mechanical pump and accessories reached.	पटना नगर निगम द्वारा यास नुफान के समय कच्चा नाला काट दिया गया, जिसके कारण ड्रेन का कार्य बाधित है।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं-32 अर्थात् नगरी कंज-1 चौका पटना अवस्थित राजाराम पथ (एम्स फ्लाइंग ओवर गेज नम्बर-263) के बगल में वीओसीओ सड़क एवं आरासीओसीओ सड़क एवं आरासीओसीओ नाला निर्माण कार्य हनुमान हाईटेक इन्फ्रास्ट्रक्चर	0.35048 & 16/12/2018	0.3022205/ 16.01.19	15.07.19	0.176	0.17524	0.17524	Drain - 600 ft Road - 700 ft	Work completed		Work completed	अधियाचना सम्पन्न।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अर्थात् विश्वेश्वर नगर में श्री लाल प्रसाद सिंग के मकान से बैली रीड सर्विस लेन तक वीओसीओसीओ आरासीओसीओ नाला का निर्माण कार्य। उष्ण कन्स्ट्रक्शन	0.44938 & 12/24/12/18	0.3866381 /13.02.19	12.08.19	0.22469	0.2157	0.2157	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	जिलाधिकारी, पटना द्वारा अतिक्रमण हटाने हेतु अध्याधिकारी, दानापुर को निर्देश दिया गया है।

AP

ल.

55 298

Sl No.	Name of Project Name of Contractor	Ref. & Date. (Rs. In Cr.)	Agreement Value	agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
15	फक्तुआ जलपुति योजना (फेज-2) M/s Ganadhipati Con Pvt Ltd	6.08929 13/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed. Pump house work completed.		Boring of Two Tubewell completed. Pump house work completed.	11000 वोल्ट का Underground Cable बिछाने का कार्य विद्युत बोर्ड द्वारा किया जा चुका है लेकिन अभी तक Final connection प्रदान नहीं किया गया है। अतः Final connection होने एवं विद्युत प्रवाह उपलब्ध होने के उपरान्त ही वार्ड नं०-12 का Pumping Station चालु हो सकेगा।
								2. Distribution Main 19120 m	19011 mtr.		19011 mtr.	
								3. Pump-motor and Transformer 2 nos	Completed		Completed	
								4. Overhead Tank -Nil	Nil		Nil	
								5. Chlorinator room/Chlorinator 2 nos.	Install		Install	
								6. Stand post 10 nos.	Nil		Nil	
								7. Boundary wall 100 m	100		100	
								8. Main Gate 2 nos.	Completed.		Completed	
								9. Approach Road 20 m	Completed.		Completed	
								10. Electric Connection by U&S 2nos.	In Progress		One Completed and One in Progress	
								11. House Service Connection 5138 nos.	4871 Nos		4871 Nos	
16	मराठी जलपुति फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR 13/08.03.18	13.7 21.11.18	16.06.19	9.61	8.997	8.997	Pipe line 51829/ 62829 m HSC- 5210 m T/W 5 nos.	Pipe Line 55897 m hsc 5363 T/W 4 nos.		Pipe Line 55897 m hsc 5363 T/W -5 Nos.	एकराशम का अनुसार कार्य पूर्ण हो चुका है। बिचलने की रीति से 'Distribution Network' का कार्य प्रारंभ किया गया है।
17	विक्रम जलपुति फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR 13/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.395	2.395	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 30000 m (80%) House connection - 2500 nos (78%)	Distribution network - 6000 m House connection - 246 nos	Distribution network - 36000 m (94%) House connection - 2746 nos (86%)	कार्य लगभग पूर्ण हो चुका है परन्तु वार्ड नं०-14 के मसौदा तैयारी टोला में रहनेवाले अधिकतर लोग अपने घरों में Submersible pump लगाये हुए हैं इसलिए उनलोगों के द्वारा 'House connection' नहीं लेना चाह रहे हैं तथा लगाने का विरोध कर रहे हैं।
18	नीयतपुर जलपुति योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19/12/2019	0.254	0.1647	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed	अवशेष कार्य सम्पन्न।

C E (WDS)
South Bihar, BUIDCo

AP

56

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

जुलाई - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बिहारशरीफ जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	HYT/W - 14Nos OHT - 03Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation- 02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 18729/ 2.624 nos Transformer 12/14 nos Motor pump- 11/14 nos Variation- 01/2 T/w Road Restoration - 23861/33762 m	Nos T/W - 2 Nos. OHT - 2/3 in Progress, (0 Completed) HSC - 3072nos Transformer - 2 nos Motor pump - 1 nos Variation-01 T/W Variation in pipe line - 16210 m Road Restoration - 61730m/ 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 20173/21524 nos Transformer 12/14 nos Motor pump- 11/14 nos Variation- 01/2 T/w Variation in pipeline - 28646/33762 m Road Restoration- 102575 m / 103669 m	OHT ward 14 (Millat Colony, Top dome work completed), OHT ward 46 (Alinagar Jhinnagar Top dome work completed) OHT ward No. 41 (Town- school bottom dome formed work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no-108, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	70.00 (Rs. 2.52 Cr. Is transferred from Phase I for excess payment)	79.718 (Rs. 9.718 Cr. Transferred from phase I)	79.718	HYT/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 17621/18000 nos Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 23537/24785 m Road Restoration - 89116 m /122040 m	Nos T/W - 0 Nos. OHT - 4/4 in Progress, (0 Completed) HSC - 1138nos Transformer - 0 nos Motor pump - 2 nos Variation in T/W-01 Variation in Pipeline - 8815 m Restoration - 47031 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 10621 m /122040 m	OHT Ward 05 Salempur, OHT work completed, finishing work in progress OHT - Ward 23 - Bharat Gas Godam, OHT completed, finishing work in progress. OHT - Ward - 43 Labour Awais, OHT completed. finishing work in progress, Reservoir on Hiranya Parval NOC is awaited from archeological dept. is awaited Sump W-20 slab shuttering work in progress. 01 T/w site is yet not obtained.
3	इस्लामपुर जलापूर्ति योजना फेज-1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)	कार्य पूर्ण हो चुका है। जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज-II मे0 सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 12650 m HSC - 1825 nos Road Restoration - 4.3 km	Total Pipe laying-0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 12650 m HSC - 1825 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

जुलै 2021
in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 30.94 Cr. dated 16-12-2011	15.09.2013	31.75	36.64		1 OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber - 54Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed	1 OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber - 54Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed	1 OHT-4 completed. (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed	Project Complete d, 4th year O&M in Progress.	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019. Amount-95.94 cr	100.63 Cr. dated 16-12-2011	11.12.13	90.48	89.78		1 Sewer Network-60.666 km 2 Intermediate Pumping Station- 5 3 STP-10 MLD 4 House Connection Chamber-2570 Nos 5 Raising Main 6 Trenchless 7 Manhole-3607 nos 8 Road Restoration-22480 mts	1 Sewer Network-60.666 km 2 Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1365 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3121 nos Complete 8 Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C C Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	1 Sewer Network-64.25 km 2 Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1400 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3175nos Complete 8 Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C C Road-11570/12000m. Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	Sludge sump house finishing work started.	
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt no 88, dt 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	Completed
4	गया-नवादा मेन रोड में मुफस्सिल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt no 88, dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	Completed.

AP

3-8-21
C ErWDS
South Bihar, BUIDCO

58
2021

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

जुलाई - 2021
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि-31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	main DHT - 02	2	completed	completed	Completed
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15323	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि-44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no	14	completed	completed	Completed
								Pipe line - 98.605 km	98.625	completed	completed	
								HSC - 4900 no.	5231	completed	completed	
								Tute well - 2 no.	2 No.	completed	completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मे 0 गणाधीपति कन्स्ट्रक्शन प्रा 0 लि 0	राशि-06.68 करोड़ पत्राक- 130/0803 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Pipe line 26.567 km	26.567 km.	completed	completed	निधि का अभाव
								HSC - 3133 No.	2150	299	2449	
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		Work in Progress	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66/09.01.2019	Nil	Nil	0.27	Nil	Nil	Drain & PCC	AG process			

AP

C.E.(WDS)
South Eifor, BUILDCo

(59)

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Arwal District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01 Tubewell - 01 Pipe Line - 3.9 km HSC - 212 No.	1 1 3.9 km 216	Complete Complete Complete Complete	Complete Complete Complete Complete	Completed

AP

28.21
C.E(WDS)
South Bihar,
BUIDCo

60
28.21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मोरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020	1.00		0.00	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-6 में फकीरा भगत से घोव भगत एवं रामजी साव से सरसुग मंडल तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00	12.42	0.03	PCC Road - 429 m Drain - 412 m	Drain work completed.		80% work completed	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-6 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओसी नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m. Drain work completed		Drain work completed	
4	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्या स्थान होते हुए श्री कृष्ण चौक तक आरओ सीओ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	0.00	0.00	PCC Road - 316 m Drain Work - 316 m	200 m drain and slab completed.		60 % work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 2,56,018,875.00 दो करोड़ छपपन लाख अठारह हजार आठ सौ पचहत्तर रुपये नगर पंचायत बड़हिया को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
5	वार्ड नं० 01 में एनओएचओ 80 जगदम्या मील मोड से भाया कौशल बावू के फुलवाडी होते हुए सागत अमीन के बथान तक आरओसीओसी नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	0.00	0.00	PCC Road - 488 m Drain Work - 488 m	Drain work completed.		50 % work completed	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओसी नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बड़हिया में वायपास मोड नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

AP

38-21

C.E(WDS)
South Bihar,
BUIDCO

61

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

जुलाई - 2021

Rs. In Crores												
Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
1	2	3	4	5	6	7	8	9	Upto Previous Month	During the Month	Total Progress	13
2	अमृत एवं राज्य योजना अंतर्गत जमालपुर, जलापूर्ति योजना मै० गणाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए-3073/313 लाख, नगर विकास एवं आवास विभाग का इलाका - अमृत-21-03/2015 185 दिनांक - 18.01.2019, पार्ट बी-2502/016 लाख नगर विकास एवं आवास विभाग का इलाका - 28/जल/00-01-01/2019-79 दिनांक - 12.02.2019, कुल राशि 55.75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124-80 km. House Connection 14605.	(1) Supply of Pipe. (2) Pipe laying in ward no. 1,2,3,4,5,6,15,16,28,29,30,31,32,33,34 and 35 (3) 71513 mtr. Pipe laying work completed. (4) House Connection 6123 no. in Ward- 1,2,3,4,5,6,7,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 33124 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1 and 08. (3) 7117 mtr. Pipe laying work completed. (4) House connection - 1503 Nos. in ward number - 01,04,05,06,15,16&29 (work in progress) work in progress.	(1) Pipe Laying - 63.00 % Total length 78630 m. (2) House Connection - 52.21 % Total House Connection - 7684 Nos. (Work in progress)	work in progress.

AP

(Signature)
C E (WDS)
South Bihar, BUIDCO

62

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo-1248/2019-140	Rs. 217.7972727 Crore, dated 14.08.2020	20 Months (Date 13.04.22)	66.2717	62.5883	62.5883	Pipe Line - 102.37 km Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Line - 102.37 km laying - 12.8 km Hydrotest -:11.07 km. WTP - Work in Progress. OHT - 02 Nos. in progress.		Pipe Line - 102.37 km laying - 12.248 km Hydrotest - 12.361 km OHT - 03 Nos in Progress. Road Restoration completed - 16.050 km Balance Road Restoration - 0.198 HSC Completed - 153 Nos. Balance HSC - 38773	30.00%

AP


 C E(WDS)
 South Bihar, BUIDCo

63
 46

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Rohtas District

जुलाई - 21
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवदेक का नाम- M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्राक- 307, दिनांक-25.03 2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019 with time extension 14.05.2020	35.00	30.00	25.00	Drain 6.0 km	Drain 5.60 km		Drain 5.60 km	250 m is balanced due to transformer and electric poles. 150m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज- I संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018, 31.10.2021 As per time extension	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 10970 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed)		Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 11137 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed)	OHT work at kadirganj started. Direct Water Supply started in Ward No. - 08, 31, 32, 34
3	सासाराम जलापूर्ति योजना फेज- II संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 5722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6310 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.	1.Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवदेक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.86, पत्राक - 484, दिनांक -20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	70.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 3/4 House service connection - 18341 nos. Sump house - 1 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 125600 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवदेक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140/ 15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no	D. mains 17175 House service connection- 1445 no.		Completed.	

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P),10,11,12,13,14(P),& 15 Take-up- 7 ward Population- 23039 nos.	राशि-29.77, पत्रांक-421 दिनांक-03.04.2016	32.527 Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mm X 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 Sump House - 1	(a) 6 nos. (b) 8531.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.	सात यादों में अशत घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टैस्तिंग एवं पाईप लिकेज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				प्राक्कलन की पुनरीक्षित तकनीकी स्वीकृति दे दी गई है। परिमाण विपत्र तैयार करने के लिए सिस्टेक को भेजा गया है।

AP

60

66

2021

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139/15 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	5.36	5.1330	2.9766 Crore utilization BTC from- 42 A vide letter no:- 28, dated- 20.01.2020 to E.O N.P Daudnagar & 19843 Cr. vide letter No: 117/09.03.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos (c) 5284 / 74.8% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,23,24&25 saturated Total - 17 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 5284 / 74.8% W. No. 01,06,07,08,09,10, 11,12,13, 15,16,17,18,20,23 24&25 saturated Total - 17 ward.	विद्यलन की स्वीकृति प्राप्त हो गयी है। संवेदक को कार्य प्रारम्भ करने हेतु निर्देशित किया गया है।

AP

C.E(WDS)
South Bihar, BUIDCo

67
118

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Buxar District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज-I संवेदक का नाम-M/s.Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596 दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 04.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108 दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	24.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 78886 m HSC - 6119 No.	Pipe - 3445 m HSC- 581 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 82331 m HSC - 6700 No.	
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.75	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

AP

C.E(WDS)
South Bihar, BUIDCO

68

516

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhojpur District

जुल 2021
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणधीपति, कस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020.	41.50	41.50	41.50	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 4 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-3 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 17921 Nos Approach road-00m	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-595 m Pump Motor-1 nos Transformer-0 nos Over head tank -0 no Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-873 Nos Approach road-00 m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 18952 Nos Approach road-00m Road Restoration - 118.33 km	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52. 19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main- 67456 40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundry Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021	Tubewell-6 nos Pump house- 3 nos Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-2nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator- 2 nos. Stand Post-00nos. Boundry Wall-130m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9862	Tubewell-0 nos Pump house- 1 nos. Staff quarter-0 nos. Distribution Main-256 m Pump-Motor-1 nos. Transformer-0 nos. Overhead Tank-0 nos chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos Approach Road-00 m House Service Connection-26	Tubewell-6 nos Pump house- 4 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	

AP

C.E(WDS)
South Bihar, BUIDCo

3-8-21

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

जुलाई - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अमृत योजना												
1	नागलपुर स्ट्रॉम वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.03.20	23.82	20.310	19.800	Drain - 15.33 Km	Drain - 9.5 Km		Drain - 9.7 Km	72.76%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 751 Nos.	Distribution System - 4945.50 M House Service Connection - 870 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1007Nos.		Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%	Work done of availability of household and done household supplied water.

Alok Pandey
03.08.21
AE to CF, DWS (South)

C.E(WDS)
South Bihar, BUIDCO

70
129

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

Infrastructure & Transport (South Bihar)

Progress Report

Month: July 2021

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन
जुलाई-2021

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	Inter State Bus Terminus- Patna Shapoorji & Pallonji Construction Private Ltd.	339.38 Cr	1 Agreement dated 20/02/2017-275.21 CR 2 Supplementary Agreement dated 25/06/2018-13.95 CR 3 Supplementary Agreement dated 07/06/2021 36.68 Cr	04.05.2019 Extended date of completion 29.10.2021	208.42	246.16	71%	yes	Block-A	Rec Completed	Finishing work in Progress	92%	Curtain wall, Outside Putty & outside plaster work in Progress. Marble vehicle reached work to resume. Monday Electromechanical work is going on. Electrical work, PA/FDA cable installation & HVAC work
									Block-B	Rec Completed	Finishing work in Progress	86%	Marble flooring, Outside Plaster & blockwork in Progress
									Block-C	Rec Completed	Finishing work in Progress	97%	Window fixing, curtain Glass, ACP & related electromechanical Work in Progress.
									Block-D	Roof slab Rec Completed	Above roof Rec in progress	79%	Curtain wall framing, Blockwork & Plaster, vitrified tiles fixing work in Progress
									STP	Baffle wall Rec in Progress	Area Water logged	80%	Dewatering work in Progress.
									LGT	Rec Work Completed	Map to start pump erection & pipeline work	94%	Balance 2 nos pump & castin under Progress
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitory	Rec Completed	Block work & plaster work in progress	88%	External Plaster work in Progress
									Elevated Corridor	Re Wall gso ded Compaction Completed	Deck Rec in Progress	100%	
									BUS Shed	4 nos bus shed upto terminal block Completed	Balance area base Preparation work in Progress	65%	Balance Area flooring work in Progress
									Internal Road work (Rigid Pavement)	1655 Rm Completed	Balance Rec under Progress	84%	Balance Road work Rec under Progress
									Boundary wall	Rec Work in Progress		56%	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Terminal Block	Arrival Terminal block & Departure block Rec in Progress	Ramp slab Rec work in Progress	40%	Departure No-1 Terminal Block grade slab under Progress
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।
Patna West													
1	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।
3	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।
4	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।
5	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिव्ययन कार्य स्ट्रेटक का नाम ARS	राशि-25.08 करोड़ पत्रक-45 दिनांक-20.08.2014 एव	राशि-25,20,08,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room: Installation (Foundation) of Electronic Traffic Light: Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनग को पत्र भेज गया है।

73

[illegible]

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगर परिषद फतुहा अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0रच0 30 कॉलेज रोड होने हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पी0सी0सी0 डलाई कार्य। संवेदक नेसर्स स्टील अर्ल	0.7627500 ud&hd Letter No.- 111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1500 M H.P DRAIN 1600 M	95 % 100 %	शून्य शून्य	95 % 100 %	कर्ट लगनग पूर्ण निधि की कमी
5	नगर परिषद मौकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिद्धचौक नाला पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक नेसर्स साई हाईवे	2.5694300 ud&hd Letter No.- 63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 700 M RCC DRAIN 1250 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण
6	नगर परिषद मौकामा अन्तर्गत वार्ड नं0-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 डलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। संवेदक नेसर्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100 % 100 %	- -	100 % 100 %	कर्ट पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चबुतरा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018					SHADE 3 X 0 Electrification and Water Supply --	90 % शून्य	शून्य शून्य	90 % शून्य	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी बिहार, पटना द्वारा राशि की निकासी कर चुकी है। निकासी कर गोशाला समिति के खाता में जमा की गई है। गोशाला समिति से राशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR. PATNA. Contractor Sri Raj gopal Sharma	3.3846000 230/15.02.2017	2.9805287	12 Months	3.3846000					शून्य	शून्य	शून्य	नगर आयुक्त पटना से जमीन का NOC प्राप्त हो चुका है भवन का नक्शा पटना नगर निगम से पास करने के बाद कार्य स्टार्ट किया जायेगा।
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं0-56 के खरौनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री रघुम कुमार	0.746200 ud&hd Letter No.- 80/12.02.2019	0.6374462	6 माह	0.3731000		0.3308346		PCC ROAD RCC DRAIN	60 % 60 %	30 % 30 %	90 % 90 %	Second Allotment Due
10	पटना नगर निगम वार्ड नं0-70 में पटना घाट घरखी पर से नुना जयसवाल के घर से जलकदरबाग होते हुए नागाबाग के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक नेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य 20 %	शून्य 20 %	शून्य 40 %	
11	पटना नगर निगम वार्ड नं0-53 में अशोक राज मथ से गणघाट दक्षिणी नली शेरशाह पथ, नया गेट मथ सड़क एवं नाला निर्माण कार्य। संवेदक नेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.6497158		0.3861500		PCC ROAD RCC DRAIN	90 % 100 %	0 % 0 %	90 % 100 %	Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-72 में दीदरगंज रेल्वे हाल्ट के नीचे अजय जी के कोयला डिगो से महिपाल यादव के गेदान तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री सतोष कुमार	0.7670000 ud&hd Letter No.- 80/12.02.2019	do	0.6602116	0.3835000	6 माह	0.3276407		PCC ROAD RCC DRAIN	50% 85%	0 0	50% 85%	Second Allotment Due
13	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से पश्चिम लिंक गली दर गली विरकोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.2716900 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम बाई नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.2471800 ud&hd Letter No.- 80/12.02.2019	do	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम बाई नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.1572200 ud&hd Letter No.- 80/12.02.2019	0.1572200	6 माह	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-61 में नसीबचक भेला महतो के घर से कमलदह पथ तक पीसीसी सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.4985100 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4191854	0.2492550	0.2492550	0.1835107	PCC ROAD RCC DRAIN	30% 80%	50% 90%	30% 80%	Second Allotment Due
17	पटना नगर निगम बाई नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.3702600 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	90% 100%	0% 50%	90% 100%	Second Allotment Due
18	पटना नगर निगम बाई नं०-67 में कैमाशिकोह नया टोला नहर बसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.3559700 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985	0.177985	PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम बाई नं०-58 में दुर्गा चरण लोन में ज्ञानी बाबू के मान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.4964600 ud&hd Letter No.- 80/12.02.2019	0.4175380	6 माह	0.2482300				PCC ROAD RCC DRAIN	60% 90%	शून्य शून्य	60% 90%	
20	पटना नगर निगम बाई नं०-65 में बिजली ऑफिस गली मोड़ मीरगुलाबो बाग, शिवकला मन्दिर-सोनार टोली एवं सदर गली को जोड़ने वाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.4494200 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम बाई नं०-65 में बिजुल यादव जी के गोला से खाजकला समुदायिक मकान होते हुए शिवनाथराय बस्ताद चौराहा जोड़ने का कार्य।	0.2398300 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.1199150		0.1013683		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Seat	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	मकान तक (नया घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार												
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.2498000	0	0.1478736		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यार लाल का दाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3779500				PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 के नेहरुचक में अभित किराना दुकान से गढ़वा मंदिर होते हुए केंदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		0.3870743		6 माह	0.2301550		PCC ROAD RCC DRAIN	शून्य 80%	शून्य 0	शून्य 80%	
25	पटना नगर निगम वार्ड नं०-62 में वाहरी बेगमपुर मारपोखड़ा वैजू महतो के घर से आरओपी पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	10% 100%	60% -	70% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में वाहरी बेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक वसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलवारा जी के मकान से लेकर महाराजा घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0.3676800 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3092540	0.1838400	0.1602284	0.1502284	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की ढेव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्स्ट्रक्शन	0.3044000 ud&hd Letter No.- 80/12.02.2019	0.2559683	6 माह	0.1522000	0.1522000	0.1026386		PCC ROAD RCC DRAIN	शून्य 70%	शून्य 20%	शून्य 90%	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इन्टरप्राइजेज	0.4808500 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.2404250	0.2404250		PCC ROAD DRAIN	90% 90%	0 0	90% 90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा वॉरिंग कार्य। संवेदक श्री सत्यदेव प्रसाद	0.1420500 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह		रखि अक्षत !			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
32	पटना नगर निगम वाड न0-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए चुटकिया बाजार मोड तक सडक एव नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0.48:4000 :d&hd Letter No.- 80/12.02.2019	0.4048976	6 माह		ररि अरुप्त।			PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम किरत की निधि अप्राप्त

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	0.333	29/10/2017	2.67		2.45	2.45	building work	WORK COMPLETE			पत्राक-228 दि0-21.05. 2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन हेतु अधियाचना दिया गया है. निधि अप्राप्त है।
2	वार्ड संख्या-14 में एरोड्राम धनगावा रोड से राहुल रौशन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complet e	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30/9/2019	NIL		NIL	NIL	CONST. OF GHAT				पत्राक-45 दि0-17.02. 2020 द्वारा नगर पंचायत जहानाबाद को निधि आवंटन हेतु अधियाचना दिया गया है. निधि अप्राप्त है।
4	वार्ड न0-29 में अवस्थित वेशु कोठी होते श्री भयाम कुमार के घर से पि चम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि की कमी।
5	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डेडी के घर से पुरुब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसडया के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड संख्या-29 में पटना गया रोड से सतोस सर के रकुल तक पी0 सी0सी0 पथ नाला एवं ढक्कन निमाग्र कार्य चंदन कुमार	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.21	0.17	0.17		NIL	drain & p.c.c	Work in progress			
7	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नयाई बैक तक पी0सी0सी0 पथ ,नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 34 CR AGREEM DATE- 15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।
8	वार्ड न0-26 में विन्द के मकान से अरुण मुस्ता से मकान होते हुए दरशा	Letter-66 date- 09.01.2019							drain & p.c.c	AC Process			

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	नदी तक नाला एवं पीओसीओ निर्माण कार्य ।	0.34 CR AGREEMENT DATE-15.01.2021	NIL	NIL		NIL	NIL						
9	वार्ड न०-27 में पटना गया रोड से सती 1 सर के स्कूल तक नाला एवं पीओसीओ पथ नाला एवं डककन निर्माण कार्य ।	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Work in progress			
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण । मनदीप कुमार सिंह	0.1789700 DM. Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.1132850	0.0894850	0.0894850	ROAD NALA				Work Completed	निधि की कमी ।
2	बक्सर नगर परिषद स्थित मेन रोड से सफाई हाउस तक फुटपाथ एवं रोशनी की व्यवस्था । अशोक कुमार राय	0.4932350 DM. Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOT PATH				Work Completed	शेष राशि जिला में अप्राप्त ।
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य । (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM. Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शेष राशि जिला में अप्राप्त ।
4	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य) । मंजोष कुमार	0.12473 DM. Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	शेष राशि जिला में अप्राप्त ।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था । मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	शेष राशि जिला में अप्राप्त ।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण । मनोज कुमार राय	0.3183200 DM. Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK				Work Completed	शेष राशि जिला में अप्राप्त ।
7	राज्य योजना अन्तर्गत नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE. Electrification				Building Completed 95%	
List of Project Gaya District													

79

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	7.655	7.655	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	मुख्य भवन के False Ceiling का कार्य पूर्ण Electrical कार्य, पूर्ण Plumbring कार्य पूर्ण मुख्य भवन के बाहर ACP कार्य प्रगति में। कैम्पस में GSB तक कार्य प्रगति पर डिलक्स शौचालय का स्ट्रक्चर एवं प्लास्टर का कार्य पूर्ण वाउन्ड्री का बाहरी प्लास्टर का कार्य प्रगति पर।	मुख्य भवन के False Ceiling का कार्य, Electrical कार्य, पूर्ण Plumbring कार्य पूर्ण मुख्य भवन के वाहन ACP कार्य प्रगति में। कैम्पस में GSB तक कार्य प्रगति पर डिलव शौचालय का स्ट्रक्चर एवं प्लास्टर का कार्य पूर्ण। Boundry का बाहरी प्लास्टर का कार्य प्रगति पर।	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलई कार्य पूर्ण भूतल का अंतरिक प्लास्टर कार्य पूर्ण प्रथम तल के प्लास्टर का कार्य पूर्ण च बाउंड्री का ढलई एवं ब्रिक वर्क कार्य पूर्ण च कैम्पस में मिट्टी भरई का कार्य पूर्ण च डिलक्स शौचालय का कार्य प्रगति पर च बाउंड्री गील का कार्य पूर्ण च बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाईट लगाने का कार्य पूर्ण है। False ceiling electrical, PHED Heat Resistant work, wall में ग्रेनाईट Tiles एवं फर्श पर Floor tiles का कार्य एवं ACP का कार्य प्रगति पर	समय वृद्धि की स्वीकृति अप्राप्त है स्वेदक को डिवार किया जा चुका है खादान Quarry बाद होने के कारण Material की Scarcity हो रही है।
2	नगर निगम, गया क्षेत्रान्तर्गत दीगधी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021 45 days 12-03-2021	1.27	1.000753 0	Nil		(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	पाथवे का कार्य प्रगति पर Guard Room Ticket Counter Cafeteria, Toilet Block में finishing कार्य प्रगति पर। North Side गेट का कार्य पूर्ण Sitting Bench का कार्य पूर्ण	पाथवे का कार्य पूर्ण Guard Room Ticket Counter Cafeter ia, Toilet Block में	तालाब के बाउंड्री का कार्य प्रगति पर। गार्ड रूम का स्ट्रक्चर कार्य पूर्ण। कैफेटेरिया एवं टायलेट ब्लॉक का स्ट्रक्चर कार्य पूर्ण। Dewatering and Desilting का कार्य पूर्ण पाथवे के किनारे रेलिंग	स्वेदक को डिवार किया जा चुका है।

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completio n	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
										Gazebo का कार्य प्रगति पर।	finishing का कार्य प्रगति पर। North side गेट का कार्य पूर्ण, sitting Berch का कार्य प्रगति पर।	का कार्य पूर्ण। पार्थिव का कार्य प्रगति पर। Room Ticket Counter Cafeteria, Toilet Block finishing में कार्य प्रगति पर। South side गेट का कार्य पूर्ण, North side गेट का कार्य पूर्ण, sitting Berch का कार्य प्रगति पर। Gazebo का कार्य प्रगति पर। Landscaping का कार्य प्रगति पर।	
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (लखीगबाग) होते हुए संजय शर्मा (नहुएत) होते हुए खटांगी कोठी तक पीओसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no-123 Dated-26.02.2018 Agreement date-31.07.2019	Amount – 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	-----	-----	-----	Completed.
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीओसीओ पथ एवं डक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.-124 Dated-26.02.2018 Agreement Date-06.08.2019	Amount – 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700feet with cover (ii) Construction of Road 700feet	-----	-----	-----	Completed.
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain -782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain – 700 Feet with cover (ii) Construction of Road 700 feet.		(i) Construction of Drain –700 Feet with cover (ii). PCC Work 700 Feet.	Scarcity of materai & Lack of fund
6	कुन्हार टोली बजरंगवली मंदिर से काली पोखर तक पीओसीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	-----	-----	-----	Completed.
7	मानपुर काली पोखर से श्याम नगर होते हुए अवगिला देवी स्थान तक डक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount –0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet.	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1050 feet.	Scarcity of materai & Lack of fund
8	गया-नवादा मेन रोड में मुकरसील मोड़ से कब्रिस्तान तक डक्कन सहित नाली निर्माण कार्य Name of the Contractor-	Amount- 0.3354 Letter no-88,	Amount – 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	-----	-----	-----	Completed.

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	of the Contractor-Shree Kundan Kumar Singh	dated-20-11-2018, Dt of Ag-18.10.2019											
9	बार्ड सं०-53 अंतर्गत भूखंड में पी०सी०सी० पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road - 500 feet	i) Construction of Drain cover 677 feet (ii) Construction of Road 2485 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet.	Show cause is issued. Scarcity of material & Lack of fund
List of Project Aurangabad District.													
1	औरंगाबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Mateshvari Constructi on	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	1.98		1.98	1.98	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work, Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न		बुडको द्वारा 100 करोड़ की आवंटन उपलब्ध कराया जाने हेतु पत्र प्राप्त हुआ है।	
2	नवीनगर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh	राशि-1.99 करोड़ पत्रांक-78 दिनांक-19.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03.2016	06 Month	1.6		1.6	1.207	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work, Electrical work Phed work	कार्य पूर्ण।	कार्य पूर्ण।		समयवृद्धि स्वीकृति हेतु आवेदन समर्पित।
List of Project ARA District.													
4	Construction of park at moti tola. ara dist - bhojpur Sri. Prashant kumar singh	0.812 Letter no - 03/ Amrut -03- 15/2016 323, Date- 09/02/2017 (UDDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	
5	Upgradation and beautification of veer kunwar singh park at ramna maiden dist - bhojpur Sri. Prashant kumar singh	0.7492 Letter no - 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area - complete 4. Maintenance of	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of	

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
										5. Landscape and Horticulture-Work in progress		5. Landscape and Horticulture-Work in progress	

List of Project Nalanda District.

1	वार्ड नं० 03 में रामचन्द्रपुर विजय ब्रह्मद के घर से दक्षिण नमोज अंडा होते हुए कुजाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	68.810	Rs. 61,194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 0m Road = 0 m	Drain = 619 m Road = 558m	निधि की कमी
2	वार्ड नं० 31 में मुहल्ला देवीसराय में एन०एच० 31 से तटे पश्चिम क्रवण मिसत्री के घर से दक्षिण देवीसराय रोड तक पी०सी०सी० एवं आर०सी०सी० नाला निर्माण।	45.530	Rs. 40,224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0.00 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं०-44 में तोप जी के तबनिर्मित घर में बिनाश जी के दुकान होने हुए ग्रा० बि० नेहरू पथ तक एवं बिनाश जी के खेत परीमन्त जी के घर होकर कागसिय बम स्टेशन तक पथ एवं ड्राई ड्रेनेज निर्माण कार्य।	75.960	Rs. 68,826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		37.891	37.891	Road = 803 m Culvert = 10 nos. Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road = 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।

List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03.02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	6.81		6.81	6.81	Bus Terminal Toilet Block Drive way Car Prking Docking way Boundary wall Site Development Land scaping Tube well External PHE work External Electrical work	Bus terminal complited Drive way complited Tube well complited PHE work complited Ducking way complited Car parking completed Boundary wali complited Delux toilet-work in progress	Site developm ent completed Toilet-Work in complited Car parking-Comple te d Land scaping-work complited	Bus terminal complited Tube well complited Drive way complited Boundary wali complited Docking way complited Hih mass Light Installation work completed Delux toilet-work complited Car parking-complited	Over all work done 100% Han over not done.
---	---	---	---	------------	------	--	------	------	---	---	--	---	--

List of Project Banka District.

1	नगर परिषद बांका अन्तर्गत वार्ड नं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
2	नगर परिषद बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में रब० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री सुरेन्द्र कुमार राजवत	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
	नगर परिषद बांका अन्तर्गत वार्ड नं०-11 जसवन्ती नदी स्टेज के पीछे प्रताप यादव के घर से लक्ष्मी कम्पाउन्ड के घर तक एच०	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	

83
144

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	प्रवीण यादव के घर से धवल सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० राइक निर्माण कार्य। संवैदक-श्री निहाल रजत												
List of Project Shagapur District.													
1	शुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित रेटेडियम का जीर्णोद्धार, नाला एवं दक्षिण गहारादीवारी निर्माण कार्य। संवैदक-श्री राजीव रजत	0.69139 30/9/2019							गहारादीवारी, नाला एवं फुटपाथ का निर्माण कार्य				रामोडालाक सेठक में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलाोक में इस कार्यालय के पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को अवगत हेतु पत्राचार किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड न०-05 में साहेब पंडित के घर से बलिवानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवैदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.12426	0.12426			पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण	कार्य पूर्ण		
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड न०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवैदक-श्री प्रेम सागर	0.24852 66/09.01.020	date-28.07.2020 Rs-0.2480887	19.02.2021	0.12426				पी०सी०सी० पथ निर्माण कार्य।	सेलिंग कार्य एवं रिटेंगिंग वाल कार्य प्रगति पर		सेलिंग कार्य एवं रिटेंगिंग वाल कार्य प्रगति पर	जल जमाव के कारण कार्य बाधित।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड न०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवैदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण।	कार्य पूर्ण।	कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड स०-06 में गीता देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000		0	0.00	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16.10.478) सोलह लाख दस हजार चार सौ अठहत्तर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड स०-6 में कफीरा भागत से चौब भागत एवं रामजी साव से सरयूग मंडल तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0	0.00	(i) P.C.C Road Lenth 429 m (ii) Drain work Lenth 412 m	Drain work completed.		80% Work Completed	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड स०-8 में पदार्थ शर्मा से लकन देवाडर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.2018	0.1983 Date 16.08.2019	15.02.2020	0.1042	0.1042	0.1042	0.00	(ii) Drain work (Lenth 241m)	Drain work completed.		Work Completed	अवगत प्राप्त नहीं है


SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1.29 Letter No.- T.S.Rs. 285.2:4 Letter No.- Date-	2.1966 date 26.06.18	25.12.2019	219.29	38.19579	38.19579		Building work	Foundation work completed.	Work in progress		No issue
5	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्या स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं रेलवे का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (Lenth-316m) (ii) Drain work- (Lenth 316m)	200 m Drain and Slab work completed.		60 % Work Completed	नगर विकास एवं आवास विभाग द्वारा इन चर्च योजना हेतु कुल (2,56,018.975) दो करोड़ छप्पन लाख अठारह हजार आठ सौ पच्चात्तर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है। निधि की कमी।
6	बार्ड नं0 01 में एन0 एच0 80 जगदम्या मील मोड़ से माया कौशल बाबू के फुलवाडी होते हुए सागर अमीन के बंधान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (Lenth-188m) (ii) Drain work- (Lenth-488m)	Drain work completed.		50 % Work Completed	
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover-755m	300 m Drain work completed.		80 % Work Completed	
8	नगर पंचायत बडहिया में वायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट स्थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए बुद्धचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Length-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचमहला से बी0एन0एन0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Lenth-2400m	(i)Earth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Lenth-343m) (with-0.6m)	मिट्टी भरई का कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.													
1	नगर परिषद शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य (बालकृष्ण मोलटिया)	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.			48 %	
2	नगर परिषद बरबीचा अन्तर्गत एन0एच0-82में मौर से पूरव होते हुए बरबीचा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2517			i) GSB ii) WMM iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed	30%	
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rest ghar (No) completed 2. Raised lawn work is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. of pergola is completed 6. cover sitting place	1. Raised lawn work completed. 1. Raised lawn work complete 2 Slop portion of pond work is completed 3. Earth filling work is	Civil work 95% Completed	

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completio n	Fund Received (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
										complete 7 cover sitting place work complete,rest work in progress 8 Bolder pitching work 70%compleied	almost done 4 Parola work is completed 5. cover sitting place complete 6. Pathway work completed 7 15 open sitting place work in complete 8 Boulder pitching work 85%compleite d 9 Jog ging track work is 80%compleite 10.Land scaping & grassing work in progress		
2	नगर पंचायत हवेली खड़गपुर सदमावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work.	100%	0%	100%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	Nc	Ghat Work.	65%		65%	Work in progress

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra


Chief Engineer (South) Infra

88
2/11

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

Asian Development Bank (ADB)

Progress Report

Month: July 2021

ADB Projects

31/07/2021

Sr No.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	153.44	134.28 (Including Mobilisation Advance - 31.18, RCD Adv 17.13 and up to 36th RA Bill)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 Km {Revised Qty.- 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) -SC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 296.27 KM Pipe Laid ; rising main : 4.779 (ii) Road Restoration:- 107.951 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 19342 nos. connection done & 4762 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Finishing work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 223.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 368.372 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	65.34	56.00 (Including RCD Adv 1.56 and 34th RA Bill)	39.09 (Upto 31/12/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty.- 15.152 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur} (vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.) (vii) Operator Office (G+2) at ITI Campus - 01 No.	(i) GLSR:- Civil work complete, Vent cowl and flow meter re-fixing work in progress for commissioning. (ii) CWR:- Civil Work completed. Sluice gate fixing, ladder fixing work in progress. (iii) Control Room:- Civil work completed. (iv) Rising Main:- 15.07 KM DI pipe laid. (only 80 mtr balance) (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress (vi) Observation Tubewell:- 6 Nos. completed (i.e. ITI, Joda Masjid, Warish Nagar, Khiriyama & Kenduj). (vii) Operator Office:- Fixing of electrical fittings is in progress.	DI Pipe procured at site:- 15.366 KM

[Signature]
06/08/2021
(Assistant PM)

[Signature]
06/08/2021
Accountant

[Signature]
06/08/2021
PMU
idw.

[Signature]
06/08/21

88
88

ADB Projects

31/07/2021

Sr No.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	257.43	154.45	142.46 (upto 31/12/2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 3 nos completed (yeild test pending). 2) Rising Main- procurement of pipe is in progress 3) OHSR - 3 (new) nos work in progress, 2 (partially completed) work is in finalisation and 1 nos refurbishment in finalisation. 4) Distribution Network - 41.423 KM 5) HSC- 3250 Nos. (7385 already done in previous contract. Total done = 10635 nos.)	CSC building - Brick work, Ground floor plastering & Birla putty completed. Plastering for outside wall & inside for 1st floor, reinforcement for Mumty roof slab column & septic tank work completed. Finishing work is in progress. Tube well work - completed at Housing Board, Thakurbadi, TMBU, Anand Nagar, Surkikal & RCD Adampur. OHSRs- NDT test on existing structure and SBT for new construction has been done. Arrangement of outlet, inlet, washout and overflow, vertical piping work completed. Staircase, hand railing, top dome manhole, gallery railing fabrication work in progress.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount -277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	78.40	66.00 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and upto 8th IPC	23.79 (upto 31/12/2020)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - Excavation work is in Progress (cutting edge fabrication is completed). 3) Jackwell - 2.7 mtr casting completed & balance work is in progress 4) Clear Water Reservoir- 9.1 ML - Excavation & PCC work is in progress. 5) Transmission Main - 10.424 km (Hydro Test done = 2.838 mtr.)	Guard Room - Roof slab casting completed Staff Quarter - Lintel beam shuttering work is in progress. Admin building - Lintel beam shuttering work is in progress. Centrifugal building - Column up to plinth beam work is in progress. Chemical Building - Column up to plinth beam work is in progress. Chlorine Building - Layout marking completed and excavation work is in progress. CWR Pump House - Excavation work is in progress. Flash Mixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber - Footing & column casting is in progress Plate settler clarifier - Raft casting & reinforcement work is in progress.

Note:- After terminating the contract with PIRH (Pan India Infra Project Ranhill Utilities Sdn Bhd) BWSP-01 project has ben divided into four pakages. Consultant payment (PMC & DSC) & PMU & PIU staff salary and other expenses comes under Loan - 2861. The details beakup are provided below for your reference.

Loan No	Particulars	Amount In Crore
2861	Program Mangement Consultant	22.18
	Design Supervision Consultant	28.96
	Pan India Infra Project Ranhil Utilites	79.47
	Project Management Unit	12.56
	KCPL VRS JV Package-01	3.68
	KCPL VRS JV Package-02	3.20
	KCPL VRS JV Package-03	2.83
	KCPL VRS JV Package-04	1.57
	Total	154.45

06/08/2021
CA ... L + PMC

06/08/2021
Accountant

06/08/2021
AE - PMU
quideo.

06/08/21

89

**Bihar Urban Infrastructure
Development Corporation Ltd., Patna.**

**National Mission for Clean Ganga
(NMCG)**

Progress Report

Month: July 2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.07.2021)

Sr. No.	Name of the Project & Name of the	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	55.71	Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses -1.22 Total - 55.71	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	284.9	Work - 234.72 Escalation - 24.64 House conn. - 1.63 Centage - 6.80 Other expenses- 3.09 Unadjusted Mob.-14.02 Total - 284.90	81.0%	Sewer Network -180 km.	Sewerage Network completed - 145.92 Km	0	Sewerage Network completed - 145.92 Km	1. NOC/Permission Required: a. Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line. b. NOC required from RCD for pipe laying works in 4.1 Km. Issues: 1. Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward. 2. 4.7 Km our Laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains. 3. Work progress hampered due to 2 nd wave of COVID 19. 4. Discharge of household sewerage into pipeline network by residents are affecting the commissioning activities. 5. BUIDCo instructed to stop all activities in project locations on 27.05.2021. 6. On dated 29.05.2020, RCD instructed to stop any excavation works in RCD Roads during Monsoon period.
								Manhole - 7471 No.	Manhole completed - 5455 nos.	0	Manhole completed - 5455 nos.	
								Road Restoration - 180 km.	Road Restoration completed - 145.896 Km	0	Road Restoration completed - 145.896 Km	
								House Connection Pit - 14808 nos.	House Connection Pit completed- 7065 nos	0	House Connection Pit completed- 7065 nos	
								House Hold Connection - 15000 nos.	House Hold connection completed - 5724 nos	0	House Hold connection completed - 5724 nos	
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	53.07	Work - 46.12 Escalation - 2.38 O&M - 0.78 Centage - 2.69 Other expenses - 1.10 Total - 53.07 (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years	Design Built of STP - 37 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost-241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT request shall be submitted shortly)	194.56	Work - 124.56 Escalation - 1184 House conn. - 7.71 Centage - 5.64 Other expenses - 32.19 Unadjusted Mob.- 12.62 Total - 194.56	73.30%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 16133 nos Road Restoration- 96.54 km House Connection -38168 nos. SPS- 01 nos.	Sewer Network- 81.630 km, Manhole- 3062 nos, Direct/Connection/House Connection Pit - 16133 nos, Road Restoration- 81.595KM (Total 76.838 KM road restored in all respect and 4.757 Km comes in trenchless method) House Connection - 19402 nos. SPS - 01 No. - Cutting edge laying started.	Sewer Network- 0.094 Manhole- 0 House Connection Pit - 518 nos, Road Restoration- 0.129, House Connection - 1105 SPS - 01 No. - Cutting edge fixing & preparation for shuttering & Reinforcement in progress.	Sewer Network- 81.724 km, Manhole- 3062 nos, Direct/Connection/House Connection Pit - 16651 nos, Road Restoration- 81.724KM (Total 76.838 KM road restored in all respect and 4.886 Km comes in trenchless method) House Connection - 20507 nos. SPS - 01 No. - Cutting edge fixing & preparation for shuttering & Reinforcement in progress.	Work is hampered due to COVID - 19 pandemic.

Page 1

Am

2

91

905

Sr No	Name of The Project	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress	Main Component	Component wise physical progress	Issue in Execution
	Name of the Executing Agency								Up to Previous Month During the Month Total Progress	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba [JV]	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	82.04	Other - 0.02 Work - 66.79 Centage - 3.44 Unadjusted Mob. Advance - 11.79 Total - 82.04	39.00%	5. STP - 01 Nos (17 MLD)	5. STP - SBR foundation PCC work in progress but due to rain STP site is flooded, so stopped the work. Electromechanical procurement work under progress	5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain Air Blower - Foundation completed, Plinth Beam in progress Staff Quarter - A&B - Foundation completed, plinth beam in progress MPS - Fixing of cutting edge in progress. Grid Chamber - Layout in progress Electromechanical procurement work under progress
13	I&D works and STP at Sullanganj M/s Projects [JV]	63.51 Cr. (C cost- 60.22 Revise- 63.43 and O&M Cost: 28.443 Cr.) 14-09-18 till 15 Aug 2021]	13.02.20 Cr. 04.11.20 (EOT granted till 15 Aug 2021)		26.95	Work - 24.04 Centage - 1.44 Unadjusted Advance 1.42 Other expenses-0.05 Total - 26.95	89%	6. IPS - 02 Nos	6. IPS 1- IPS 1 work completed, 3 lift wall casting completed. IPS 2 - letter written to CO for demarkation of IPS2 Land. 1. Compound Wall work : 92% 2. MBBR : 100% 3. Construction of Admin Building : 95% 4. Centrifugal Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building : Structure : 97% (Chlorine Filling work balance : 97%) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sateiler : 94.5% 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 1. Algaibinath IPS : 65% 2. Chujia gali IPS : 60% 3. Open Drain 1500 M : 40% Networking 9500 : 70%	6. IPS 1-4 lift wall casting completed IPS 2 - letter written to CO for demarkation of IPS2 Land. IPS- 1. Algaibinath IPS : 16% 2. Chujia gali IPS : 19% 3. Compound wall : 4% 4. Plate Settler : 3% 1. Compound Wall work : 96% 2. MBBR- 100% Trail runis in progress 3. Construction of Admin Building : 95 % 4. Centrifugal Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building : Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 97.5 (Final Painting/FRP Installation) 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 89% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 500mm Dia : 10% IPS- 1. Algaibinath IPS : 81% 2. Chujia gali IPS : 79% 3. Open Drain 1500 M : 40% Networking 9500 : 70%
								STP - 10 MLD SPS - 4 Nos. and I&D		Total No. of Manpower 46 Nos. Overall Physical Progress 89%.
									1)Grit Chamber : 98.52% 2) SBR & CCT : 98.17% 3) Chlorination Building : 98.18% 4) Sludge Dewatering Building : 89.145% 5) Admin cum Lab/Airblower/MCC : 95.05% 7) Staff Quarter: 70% Installation of Electro-mechanical Work :	1)Grit Chamber : 0.58% 2) SBR & CCT : 0.83% 3) Chlorination Building : 0.32% 4) Sludge Dewatering Building : 5.85% 5)Admin cum Lab/Airblower/MCC : 1.2% 6) Staff Quarter: 10.6% Installation of Electro-mechanical Work :
									1)Grit Chamber : 99.1% Completed 2) SBR& CCT : 99% 3) Chlorination Building : 98.5% 4) Sludge Dewatering Building : 95% 5)Admin cum Lab/Airblower/MCC : 96.25% 6) Staff Quarter: 80.6% Installation of Electro-mechanical Work :	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (EOT requested till 30 June. Again EOT to process)			88.18%	STP - 11 MLD SPS - 02 Nos. and I & D	1) Grit Mechanish : 100% 2) Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Belt Filter Press : 100% 7) Decanter : 100% 8) Cable Tray & Cable laying : 60% 9) PLC Panel : 100%	1) SBR-1 Diffuser erection : 100% 2) CCT Diffuser : 100% 3) Cable tray and cable laying : 40% 4) Di Piping Sludge thickner : 100% Pre-Commissioning : 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Decanter : 100% 4) Sewage Taken in IPS-2 In Inlet chamber at STP on 11.07.21.

Total No. of Manpower 46 Nos.

Overall Physical Progress 89%.

202

M

93

Sr. No.	Name of the Project	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20 (EOT requested till 31.12.2021)	1.07	Unadjusted Mob. Advance - 0.9338 Other expenses-0.14 Total - 1.07		STP - 6.5 MLD IPS- 2 No. Rising Main- 4 Junction - 1 MPS- 1				STP land NOC received on 20.07.2021. Survey & design drawing work under progress.
				21.04.20 (EOT granted till 21.06.2021. A gain EOT to process)	23.83	Work - 20.91 Centage - 1.25 Unadjusted Mob. Advance - 1.58 Other expenses-0.09 Total - 23.83			1) MPS : NA 2) Grit Chamber : 99.2% 3) SBR & CCT : 99.05% 4) Chlorination Building : 98.3% 5) Sludge Dewatering Bulg : 97.2% 6) Admin cum Lab: 98.60% 7) Airblower: 98.65% 8) MCC : 98.35% 9) Staff Quarter: 98.2% Installation of Electro-mechanical Work : STP 1) Grit Mechnaish : 100% 2) Air Blower Pump install : 100% 3) MCC & HT Panel : 100% 4) Transformer : 100% 5) WAS Sludge Transfer Pump : 100% 6) Poly Dosing Pumps: 98% 7) Scrapper : 100% 8) Cable Tray : 100% SPS- 1 Wet well, Inlet chamber-100% DG Room-89% Panel Room-91% Transformer yard-100% staff qtr.-45% Boundry wall-80% E&M Work -70%(Procurement) SPS- 5 Wet well, Inlet chamber-82% DG Room-85% Panel Room-86% Transformer yard-100% staff qtr.-35% Boundry wall-40% E&M Work -70%(Procurement) SPS- 6 Wet well, Inlet chamber-77% DG Room-80% Panel Room-40% Transformer yard-100% staff qtr.-30%	1) MPS : NA 2) Grit Chamber : 0.2% 3) SBR & CCT : 0.15% 4) Chlorination Building : 0.15% 5) Sludge Dewatering Bulg : 0.35% 6) Admin cum Lab: 0.30% 7) Airblower : 0.35% 8) MCC : 0.20% 9) Staff Quarter: 0.40% Installation of Electro-mechanical Work : 1) Grit Mechnaish : 0% 2) Sluice Gates G. chamber :100% 3) Chlorination system:98% 4) Sludge dewatering Machine:90% 5) Cable termination : 95% 1) Grit Mechanism system : 5.5% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well, Inlet chamber-0% DG Room-5% Panel Room-2% Transformer yard-0% staff qtr.-10% Boundry wall-4% E&M Work -70%(Procurement) Wet well, Inlet chamber-7% DG Room-5% Panel Room-3% Transformer yard-0% staff qtr.-00% Boundry wall-4% installation-2% Wet well, Inlet chamber-5% DG Room-4.5% Panel Room-3.5% Transformer yard-0% staff qtr.-1.8%	1) MPS : NA 2) Grit Chamber : 99.4% 3) SBR & CCT : 99.20% 4) Chlorination Building : 98.45% 5) Sludge Dewatering Bulg : 97.55% 6) Admin cum Lab: 98.90% 7) Airblower:99% 8) MCC : 98.55% 9) Staff Quarter: 98.60% Installation of Electro-mechanical Work : 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray : 100% Wet well, Inlet chamber-100% DG Room-94% Panel Room-93% Transformer yard-100% staff qtr.-55% Boundry wall-84% E&M Work -70%(Procurement) Wet well, Inlet chamber-89% DG Room-90% Panel Room-89% Transformer Yard-100% staff qtr.-35% Boundry wall-44% E&M Work -72% Wet well, Inlet chamber-82% DG Room-84.5% Panel Room-43.5% Transformer yard-100% staff qtr.-31.8%	
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18				87%	STP - 9 MLD SPS- 6 Nos. and I&D				

95

951

Sr. No.	Na. & Pr. Name of the	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. [C Cost- 37,765 Cr. And O&M- 21,407 Cr.] 15-06-19				85%	STP- 8 MLD I&D work=10.0KM IPS=2Nos	Road Work = 25%	Road Work : 5%	Road Work = 30%	Due to heavy rainfall, water, logging has occurred at multiple location causing hassle & delay in the work progress.
									Chlorination Tank:100% complete & rest in progress		Chlorination Tank:100% complete	
									Sludge Holding Tank: 99% complete	Sludge Holding Tank : fitting & fixtures completed	Sludge Holding Tank: 99% complete	
									Centrifuge Building: 99% complete & rest	Centrifuge Building: 1% complete	Centrifuge Building: 100%	
									Grit Chamber: 95% complete & rest in progress	Grit Chamber: 4%	Grit Chamber: 99% complete & rest in progress	
									MPS:Structural work complete & finishing work 50% complete	MPS: 5%	MPS:Structural work complete & finishing work 95% complete	
									Air Blower Platform :99% complete		Air Blower Platform :99% complete	
									I&D Work:	I&D Work:	I&D Work:	
									IPS-1:	IPS-1:	IPS-1:	
									Staff Quarter: structural 70% complete	Staff Quarter: 5% Slab shuttering in progress	Staff Quarter: structural 70% complete	
									Boundary wall : 70% complete	Boundary wall : 15% of wall work complete	Boundary wall : 85% complete	
									PS: structural work 70% complete	PS: Structural work complete 20%	PS: structural work 90% complete	
										Panel Room: 50%	Panel Room: 50%	
										Wet Well : 80% Completed	Wet Well : 80% Completed	
									IPS-2:	IPS-2:	IPS-2:	NOC from RCD, Railways, RWD, CO is pending As per direction of the Railways, resurvey & redesigning for the crossover from the under pass has to be done. The direction has been conveyed on 29.09.2021.
									Staff Quarter: 50 %	Staff Quarter: 30%	Staff Quarter: 80%	
									Wetwell : 10%	Wetwell : 40%	Wetwell : structural work 50 % complete	
									Boundary wall : 70%	Boundary wall : 15%	Boundary wall : 85%	
									RCC drain work = 1150 M complete	RCC drain work = 0 M	RCC drain work=1150M complete	
										Manhole : 25 Nos completed	Manhole : 25 Nos completed	
									Supply of Electromechanical equip.=	Supply of Electromechanical equip.=	Supply of Electromechanical equip.=	
									i) Decanter System=2 Set	Mechanical coarse screen=01 Nos	i) Decanter System=2 Set	
									ii) Sewage Transfer Pump=3Nos	Mechanical fine screen=01 Nos	ii) Sewage Transfer Pump=3Nos	

PA

Wini

M

97
185

Sr. No.	The & Name of the	AA & ES Col/Gob (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	Due to space constraint at STP site shuttling material stock yard is situated at this location.
									10. IPS/Pumping station - IPS 3, IPS4 is 90% and IPS-A 45% work is completed	10. IPS/Pumping station - IPS 3, IPS4 is 5% and IPS-A 19% work is completed	10. IPS/Pumping station - IPS 3, IPS4 is 95% and IPS-A 64% work is completed	Progress slow due to heavy rainfall at site
									11. Network (I&D) - Pipe laying of 6949 mtrs (34.40%) and manhole 237 nos. completed (30.85%)	11. Network (I&D) - No work	11. I&D work of approx 6949 Mtrs pipe laying done out of 20200 Mtrs (34.40%) and Manholes-237 nos completed (30.85%)	Work is stop due to rainy condition and NOC not obtained from RCD
									12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	12. Road Restoration (I&D Network) - No Work	12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	Out of 6.949 km pipe laying work road restoration is completed.
									13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS - 80% equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - 5% equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - 85% equipment is reached at Stock Yard in Chhapra.	
21	I&D works and STP at Fatuha	35.49 37.4325						STP - 07 MLD SPS and I&D	01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. 02. 04 nos. SPS location has been identified and Survey work has been completed. 03. Pipeline route survey work is under progress.	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L-Section drawings of Pipeline is under process & will be submitted by next week. 03. Waiting for STP land possession	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L-Section drawings of Pipeline is under process & will be submitted by next week. 03. Waiting for STP land possession	STP Land issue
22	I&D works and STP at Danapur	103.27 108.4164	176.19 12.11.20	22.11.21	9.35	Work - 4.43 Other - 0.11 Mob. Advance - 4.50 Centage - 0.31 Total - 9.35	9.5%	STP - 25 MLD SPS and I&D	1) Admin Building - 25% 2) SBR Basin - 4% 3) CCT-70.00% 4) Chlorinationn Building- 25.00% 5) Security Cabin - 40.00% 6) Supply of DI Pipe - 830.50 mtr	1) Admin Building - 23% 2) SBR Basin - 0 % 3) CCT - 15.00% 4) Chlorinationn Building - 60% 5) Security Cabin - 45.00% 6) Supply of DI Pipe- 0 m	1) Admin Building - 48% 2) SBR Basin - 4% 3) CCT- 85.00% 4) Chlorinationn Building- 85.00% 5) Security Cabin - 85.00% 6) Supply of DI Pipe- 830.50m	
23	I&D works and STP at Phulwarisharif	46.25 48.6583						Khagaul Lock : STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Nil	Nil	Nil	STP land NOC for Khagaul Lock has been received from WRD, Bihar on 03.08.2021. HT power line is crossing STP land proposed at Beur STP premise.
24	Hajipur Sewerage Project	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	24.12	Other - 0.04 Mob. Adv - 24.08 Total - 24.12		1) Balance work of 22 MLD STP 2) Network - 138.9 Km 3) IPS - 4 Nos.				Survey for Sewerage Network work under progress.

Manger Finance -cum- In charge General Manager (Finance)
BUIDCO, Patna

Chief Engineer (NMCG)
BUIDCO, Patna

99

100

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.06.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Govt/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	5.2	Work - 5.13 Other - 0.07 Total - 5.20	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavillion work in progress of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Stainless steel railing works completed.	1. Finishing work of Pavillion completed of 1st and 2nd Ghat. 2. Finishing work of Toilet (Both) completed. 3. Embankment protection work in progress. 4. Stainless steel railing works completed. 5. Landscape and Horticulture works in progress.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavillion completed of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) completed. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress. 9. Landscape and Horticulture works in progress.	
2	River Front Development, Patna	243.27 336.73 (Revised)	154.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Contingent - 18.29 Total - 311.05 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulghat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulghat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadrn Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.04	Work - 0.93 Crore Other - 0.11 Total - 1.04	16%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	i) 56 Nos. Pile casting done at Sidhi Ghats ii) 87 Nos. Pile Casting done at chandwara Ghats. iii) Tie Beam work in progress in Both chandwara & Sidhi Ghats.	Tie Beam work in progress in Both Ashram & Sidhi Ghat. Slab work started at sidhi ghat.	i) 56 No. Pile Casting Done at Sidhi Ghat. ii) 87 No. Pile Casting Done at Chandwara Ghat. iii) Tie Beam work in progress in Both Chandwara & Sidhi Ghats. Slab work started at sidhi ghat.	Work has been stopped because of rise of water level in Gandak river & submergence of work area.

Manger Finance - in charge
General Manager (Finance)
BUIDCo, Patna

Chief Engineer (NICG)
UD&HD

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.07.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.07	-	M/s Adani Enterprises has accepted the LOA on 28.06.2021 Agreement will be done shortly.
2	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	0.17	-	In 6th time tender, three bids has been received on the last date of bid receiving i.e. on 12.01.2021. A tender committee meeting was done on 28.06.2021 and qualified only one bid in light of opinion received from SPMG on dated 18.06.2021. Financial bid was opened on 14.07.2021 in which bidder has quoted Rs. 46.23 crore i.e. 126.8 % above than estimated cost Rs. 20.38 Crore. As per AA&ES we have to send proposal to NMCG for taking approval with Justification because the rate is above than 10% of estimated cost and it is in power of NMCG. A letter has been sent to SPMG on 19.07.2021 for further action.
3	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Four bids has been received till the last date of bid receiving i.e. 07.01.2020. Revised TBEF has been sent to SPMG on dated 29.05.2021. A world Bank NOC has been received on 18.06.2021. Financial bid was opened of all three technically responsive bidder on 23.07.2021 and send it to SPMG on 24.07.2021 for further process. Price justification was sought from NMCG the same was sent to SPMG on 30.07.2021.
4	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Four bids has been received on the last date of bid receiving i.e. 01.02.2021. TBER has been sent to SPMG on 26.05.2021 to obtain NOC from NMCG/World bank. An observation on evaluation has given by SPMG. Compliances of SPMG observation has been sent to SPMG on 19.07.2021.
5	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	In second time tender all bidders were found disqualified. Re-tender NIT has been floated on 28.06.2021. The last date of receiving bid is 17.08.2021.
6	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.05	-	In third time tender four bids has been received on the last date of bid receiving i.e. on 19.02.2021. After tender committee meeting on dated 22.05.2021, the financial bid of all three technically qualified bidder was opened on 11.06.2021. In the meanwhile a complain was received against 11 bidder whose rate is 55% above than estimated cost. A letter has been sent to SPMG on 14.07.2021 for further action.
7	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Financial bid of one successful bid was opened, Financial evaluation under progress.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (NMCG)
BUIDCo, Patna

Paresh

Amir

92

10

12