

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना - 800001 / Rajapur Pul, West Boring Canal Road, Patna-800001

E-mail: - mdguidco@gmail.com, Website : http://buidco.in

CIN - U45200BR2009SGC014600



Building Better Tomorrow

ISO 9001:2008, 14001:2004

पत्रांक-बुडको/यो०-1711/2020 (पार्ट-4) - 2291

पटना, दिनांक 19/5/22

प्रेषक,

धर्मेन्द्र सिंह, मा०प्र०से
प्रबंध निदेशक,
बुडको, पटना।

सेवा में,

प्रधान सचिव,
नगर विकास एवं आवास विभाग,
बिहार, पटना।

विषय:-मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग; जलापूर्ति, ड्रेनेज एवं सिवरेज, उत्तर बिहार उपभाग; आधारभूत संरचना एवं परिवहन, दक्षिण बिहार उपभाग; आधारभूत संरचना एवं परिवहन, उत्तर बिहार उपभाग तथा नमामि गंगे कार्यक्रम से संबंधित योजनाओं का मासिक प्रगति प्रतिवेदन माह अप्रैल 2022 का संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनुलग्नक:-यथोक्त।

विश्वासभाजन,

प्रबंध निदेशक,
बुडको, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – अप्रैल, 2022

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-		UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-		Do	Vt Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-		Do	Vt Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-05/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-		DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-		DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

698

2

List of Project Patna

Sl. No.	Name of Project Name of Contractor	AA & ES with Ref. & Date (Rs. in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	4						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DIPP-yogipur. (M/S Shivou Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed		
7	Annual repair Operation & maintenance of DPS 1. Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbahwan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07) (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03) (M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-03/20-21	3 yrs.	3,44,37,198/-	3,44,37,198/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2. Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05) (M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-03/20-21	3 yrs.	3,75,53,723/-	3,75,53,723/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

698

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,57,82,612/-	3,57,82,612/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Ra banshi Nagar 6. 80 set Raibanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,29,95,878/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

696

List of Project Patna

Sl. No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1, Yogipur 2, NBCC Yogipur 3, Saidpur 4, Kadamkuan 5, R.K. Avenue with all materials, spears & labours (Gr Ho-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	10,28,37,387/-	10,28,37,387/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double har ded butterfly valve for DPP-Kurjee, Punaichak, Rajjanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-6/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastrcture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRL./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

658

List of Project Patna

Sl. No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9		10	11	12	13
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRIP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/-F2-2:/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)				500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protoble type diesel driven auto priming centrifugal pump etc (Gr.-FV),/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/-Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	3,55,93,219/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
20	Supply, & testing of Trolley Mounted Protoble type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	3,08,38,543/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress		

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilc Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	4 Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	10	11	12	Installation, testing & commissioning work in progress
23	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilc Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	16 Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,11,40,125/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	As per	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilc Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	67 Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,44,97,134/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	As per	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilc Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	76 Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	For existing	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

List of Project Patna

List of Project Patna													
Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I),/M/S Wilc Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21		31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	6,84,84,563/-	5,87,50,493/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	5,26,61,938/-	4,19,28,695/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajabagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	

List of Project Patna

List of Project Patna													
Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	7,00,00,000/-	6,90,00,000/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21		31.07.20	9,50,00,000/-	8,14,25,060/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I),/M/S Stealing Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21		31.07.20	11,35,81,120/-	11,35,12,232/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I),/M/S Stealing Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99234490.96 +GST SBD-15/20-21		31.07.20	11,71,55,699/-	9,90,25,809/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	

List of Project Patna

Sl. No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	4						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84350438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,72,54,104/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition		
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition		
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress		
37	Supply, installation, Commissioning & maintenance of CCTV Camera macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt-07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704/-	32,12,317/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition		

66/20

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	4						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type well tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition		
39	पटना नगर क्षेत्र अन्तर्गत लाल जमाद के सनस्था के सामाधान हेतु अस्थायी ड्रेनेज नवियन स्थानों पर विद्युत संबंध स्थापित करने एवं पेसू से गल्ले 16 अदर ट्रांसफार्मर का कार्य	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition		
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Erte:national Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
41	PFR for supply, installation, commissioning of 100 HP VT pl mo set at BRJP drainage pl mng station Rajjaonshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

List of Project Patna

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/s Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.	
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump set's with panel, starters and other required accessories at High Court, Vikash Bhawan, M:-A Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
44	Annual repair, operation & maintenance of storm drainage pumping plant N/A for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	1835579.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
2	योजना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna राशि-49, 7081855 करोड UD&HD, Govt. of Bihar letter no-26, Date - 23.10.2018	3	4	5	6	7	8	9	10	11	12	13
			राशि-42.10 Cr	30.06.2021	3012.8085 5 Lakh	2627.3755 -24 Cr		Pipe Network - 111055 mtr (DI/GI-12088 & HEPE- 98967 mtr)	62481	1304	63785	
								Pipe Network - (C/DI Pipe)	3500	402	3902	
								House Connection - 33120 nos	8520	Nil	8520	
								Pump House - 05 nos Tube well - 05 nos	5 completed 5 completed		5 completed 5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	6 nos.		6 nos.	
								OHSR - 05 nos				
								Sheikhpura - 01	Completed		Completed	
								S.K. Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	99%		Completed	
								Adalatganj - 01	99% Completed		Completed	
								Pre-cast length of drain- 7119 m	Laying of pre-cast length of drain - 5047 m	30 m	Laying of pre-cast length of drain - 5177 m	
								Sump capacity (2375KL)- 1nos	Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete		Completed	
								Pump & motor capacity- 3150HP	Pump Slab base Complete and column Beam up to 9.150 m in Progress		Pump Slab base Complete and column Beam up to 9.150 m in Complete	
								Sub station-4 MVA(33/433KV)	Electrical room ground floor complete and up to column roof slab complete.		Electrical Panel room and sub station completed cable work going on.	
								Gantry Crane			Completed	
								Electro Mechanical Work			Motor pump installed	
								Transformer Installation			Completed	
								Electric Grid Work			Completed	
								Drain - 600 ft Road - 600 ft	Drain - 600 ft Road - 500 ft		Drain - 600 ft (Completed) Road - 500 ft	कार्य पूर्ण

3

4

68

C&WDS
South Bihar BUILD Co

28

List of Project Nalanda District

माह - अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Func Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-74.74, Letter no-435, dated- 21.07.2016	संशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	67.315	67.315	HYT/W - 1.4 Nos OHT - 03 Nos SUMP + UGR-I+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation - 02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC - 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC - 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar, bhinnagar, Finishing Completed & testing work in progress), OHT ward No. 41 (Tower school Finishing work Completed & Testing work in progress)	
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-96.63, Letter no- 108, dated- 17.01.2018	संशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.31	88.241 Cr. Transferred from phase I)	87.089	HYT/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 1376/2000 no Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m	OHT- Ward 05 Salempur - OHT work completed OHT - Ward 23 - Bharat Gas Godam, OHT complete OHT - Ward - 43 Labour Awas, OHT completed Sump in Ward No. 20 completed & Reservoir on Hiranya Parvat is incomplete due to award of HSC from Archeological Dept. (GCI)	
3	इस्लामपुर जलापूर्ति योजना फेज- I M/s Nalanda Engicon pvt ltd.	संशि-08.193 93/13.01.2014	संशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है जलापूर्ति चाहू है।	
4	इस्लामपुर जलापूर्ति योजना फेज- II मो सुमन इन्टरप्राइजेज	संशि-03.09 130/08-03- 2018	संशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 191 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध गृह स्टेण्ड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

C.E(WDS)
South Bihar BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
								(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 378.065 km Pipe laid (ii) Road Restoration - 160.815 km Done (iii) Rising Main - 8.24 km work completed		(i) Distribution Network - 390.353 km Pipe laid (ii) Road Restoration - 168.09 km Done (iii) Rising Main - 8.24 km work completed	
	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM HSC revised with : 06.2021) O/M - 25.03.2023	Rs 187.65 Cr	Rs 1,09,34 Cr (Including 31.18 Cr Mobilisation Advance & 100.90 Cr Running Bill amt. & Rs 17.13 Cr RCD Adv)	Rs 135.80 (up to 12.04.2022)	Construction of New Reservoir - 05 nos HSC - 75000 Nos (Revised Qty - 75779 Nos) CSC - Dandi Bagh work completed and work in progress for remaining 04 locations i.e. - Budhwa Mahadev, Bhusunda Meia, Delha & Nigam Store GLSR - 03 nos GLSR - Work completed (Boundary wall of GLSR campus is in progress) CWR & Pump House - 01 No Control Room - 05 No Rising Main - 17.050 km (Revised Qty - 15.132 km) Production Tubewell - 24 nos (Revised Qty 25 nos) (Note - One no. observation Tubewell has been concerted in production Tubewell at Govindpur)	Construction of New Reservoir - OHSR-5 nos. one at Budhwa Mahadev completed and work in progress for remaining four OHSR (Masalpur, Bhusunda Meia, Behind Delha PS & Joda Masjid) HSC - 24652 Nos connection done & 4796 nos Water Meter connection done CSC - Dandi Bagh work completed and work in progress for remaining 04 locations i.e. - Budhwa Mahadev, Bhusunda Meia, Delha & Nigam Store Control Room - Finishing work in progress GLSR - Work in Progress at 03 location i.e. - Barahmyom - 2 nos & Ramshilla - 1 no GLSR - Work completed (Boundary wall of GLSR campus is in progress) CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid			
	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr Letter No - 595 Date - 28.03.2016	Rs 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 O/M - 28.02.2022	Rs 56.30 Cr	Rs 56.01 Cr Including RCD Adv Rs 1.56 Cr	Rs 52.12 Cr (upto 30.09.2021)	Observation Tubewell - 7 nos (Revised Qty - 6 nos) Operator Office (G+2) at ITI Campur	Production Tubewell - Total 25 nos work completed Observation Tubewell - 6 nos completed (i.e. ITI Joda Masjid, waris Nagar, Khriyama & Kendu)		Production Tubewell - Total 25 nos work completed Observation Tubewell - 6 nos completed (i.e. ITI Joda Masjid, waris Nagar, Khriyama & Kendu)	
								Operator Office - Work completed	Operator Office - Work completed		Operator Office - Work completed	

884

Date - 30.06.2022

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks		
									Up to Previous Month	During the Month	Total Progress			
3	बौधायन जलपूर्ति योजना संवेदन क्र. नाम- M/s SMC-JV JV (Jindal).	रशि - 33.55 करोड़ Letter no-917, dated- 17.12.2019	रशि- 31.75 Cr. dated- 16.12.2019	15.09.2013 EOI 31.12.2016	15.48	36.72	35.99	1. OHT-4 completed (i) Raising Main- 17595.5 mtr (ii) Distribution Main- 22103 mtr (iii) House Connection- 6400 Nos (iv) Road Restoration- 12815 Sq Mtr (v) Tube Well 14 Nos (vi) Road Restoration- 12815 Sq Mtr (vii) UGR- 1.23 & 4 (viii) Sluice Valve Chamber- 223 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (654 mtr.) (Xiii) Grooving work UGR- 01	1 OHT-4 completed (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 17559.5 Mtr (iv) House Connection- 5187 Nos (v) Road Restoration- 12815 sqm Excess work due to BUDCA director (vi) Tube Well 14 Nos Completed (vii) UGR- 1.23 & 4 Successful Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) M.S. Carrier Pipe -950.74 mtr completed	10	11	12	1. OHT-4 completed (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.23 & 4 Successful Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) M.S. Carrier Pipe -950.74 mtr completed (xiv) Grooving work UGR -01 completed	13
4	बौधायन जलपूर्ति योजना संवेदन क्र. नाम- M/s Infrastructure Ltd.	Letter no-917, dated- 17.12.2019, Amount 95.92 cr	101.63 Cr. dated- 16.12.2019	11.12.13	90.48	89.78		1. Sewer Network- 63.4 km 2. Raising Main - 4.85 km 3. Trenchless - 0.325 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3017 nos 8. Road Restoration - 52680 sqm	Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr IPS 1 & 2 Civil work completed IPS 3-9 mtr casing completed IPS-4 - 11 mtr RCC casing completed IPS-5 - Civil work completed STP - 10 MLD 96% Completed. House Connection - 2570 nos completed Manhole - 3017 nos completed Road Restoration - 61333 sqm					

C:\A\G\B\B
South Bihar BUDCA

882

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value 4	AS per agreement Date of Completion 5	Fund Received 6	Total Expenditu re 7	UC Sent 8	Main Component 9	Component Wise Physical Progress.			Remarks
									Upto Previous Month 10	During the Month 11	Total Progress 12	
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक वाग नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no.	10 2 No. 4 no. 37.36 km. 15323 no.	11 completed completed completed completed	12 completed completed completed completed	13 Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter nc- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km HSC - 4900 no	14 no. 98.625 km 5231 no	completed completed completed completed	completed completed completed completed	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II मै0 गाराधीपति कंसद्रस्थान प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	2 No 26.567 km 3133 No.	completed completed completed completed	completed completed completed completed	
4	वार्ड सख्या - 27 में पटना गया रोड से संतोष सर के स्तुति तक पै0सी0सी0 चथ नाला एवं ढिपकन कार्ड चम्पन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC Road Restoration - 26.567 km	Work in Progress 26.567 km		completed	

682

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड संख्या - 26 में विन्ड के मकान से अजय नदी के मकान होते हुए दरगा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्रांक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress	Work in Progress	Work in Progress	1. साइट को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक - 327 दिनांक - 24.09.2021 एवं पत्रांक - 411 दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. साइट द्वारा दिनांक - 24.12.2021 को योजना कार्य स्थल पर स्थानेय लोगो द्वारा किये गये अतिरिक्त मग को नुस्त कराने के अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इसी दिनांक के पत्रांक - 09 दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी नगर परिषद जहानाबाद/अवधिकासी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक - 81 दिनांक - 21.01.2022 द्वारा अनुमोदित पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
2	वार्ड संख्या - 29 में अवस्थित फुडित के मकान से दगानिधि के मकान होते हुए नवाई बैंक तक पी0सी0सी0 पथ, नाला एवं डककन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्रांक- 66/09.01.2019	राशि -0.156 Date - 26.02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed	
3	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाला डककन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्रांक- 07/27.09.2018	राशि -0.082 Date - 26.02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed	
4	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से परिवर्तन हरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला का करममति एवं डककन निर्माण उपेन्द्र कुमार शास्त्री	राशि-0.03 करोड़ पत्रांक- 07/27.09.2018	राशि -0.074 Date - 26.02.2020	25.04.2020	0.743	0.04	0.04	Drain & PCC			Work completed	
5	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रोशनप के घर तक नाला एवं पी0सी0सी0 कार्य करैल किराण	राशि-0.31 करोड़ पत्रांक- 126/06.01.2018	राशि -0.288 Date - 25.02.2020	24.06.2019	0.16	0.16	0.16	Drain & PCC			Work completed	पत्रांक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अग्रत है।

681

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL. M/s J P Interprises	सशि- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01 Tubewell - 01 Pipe Line - 3.9 km HSC - 212 No. Road Restoration - 3.9 km.	1	Complete	Complete	Completed

C E(WDS)
South Bihar,
BUJDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 नगर पंचायत लखीसराय अन्तर्गत डाई से-06 में सीरा देवी से अनुप साह वटोलेन मडल से विद्युतदव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	10	11	12	13
2	नगर पंचायत लखीसराय अन्तर्गत डाई से-06 में फकीर भगत से घोव भगत एवं रामजी जव से सरसुग मडल तक पी0सी0 पथ एवं नाली निर्माण कार्य	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	10	11	12	13
3	लखीसराय नगर पंचायत के अन्तर्गत डाई से-06 में पदार्थ साव से लेजर गंधहर मडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	Drain work with cover 241 m	241 m	Drain work completed.	50% work completed	
4	बडहिया नगर पंचायत के बडहिया निमाति से जगदव्या स्थान होते हुए श्री पूजा चौक तक आर0 पी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.	60 % work completed		
5	डाई से-01 में एन0एच0 80 जगदव्या नील मोड से भाया कोमल कापू के भुलवाडी होते हुए सागत अमीन के प्रधान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.	work completed		
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सौताराम सिंह के घर होते हुए नागवली स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.	80 % work completed		
7	नगर पंचायत बडहिया में बापासल मोड नगर पंचायत बडहिया कार्यालय के निकट स्थान होते हुए सराज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए पुडरवक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress	55 % work completed		

C.E (WDS)
South Bihar,
BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह -- अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलसुक्ति राज्य, मै 0 गणपति कन्दकशन प्रो लि 0	चार्ट-ए0-30(73.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-(3/2015-185, दिनांक - 18.01.2019, चार्ट-बी0-2502016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-28/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 5575493 करोड़	59.3 Cr.	18.11.2021	22.322	22.322	22.322	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 124485.5 mtr. Pipe laying work completed. (4) House Connection 13896 no. in Ward-1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41844 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,35836. (3) 191.5 m pipe laying work completed. (4) House connection 369 nos. in ward no. 1,5,6,7,13,14,23,24,27,30 work in progress. (5) Road Restoration 70 m.	(1) Pipe Laying 100.54% total length 125.477 km. (2) House connection - 97.67% Total House Connection - 14265 Nos. (iii) Total Road Restoration 41844.0 m & remaining 23156 m, motarable done. (Work in progress)	2.515 km. RCD Road Permission Awaiting. 0.992 km. Railway Permission Awaiting. 1.005 km. RWD Road Permission Awaiting

C.E(WDS)
South Bihar, BUIDCO

688

List of Project Munger District

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Drinking Water Supply Scheme of Munger Nagar Nigam under AMRLT and State Plan Scheme (Phase-2)	Rs. 217.79	217.7972727 Crore, dated-14.08.2020	20 Months (Date 13.04.22)	77.7066	77.6409	77.6409	Pipe Line - 331.75 km HSC - 38921 Nos WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 274.92 km. Pipe laying - 201.446 km Hydrotest - 189.727 km Road Restoration completed - 162.036 km HSC Completed - 14972 No.s Water Meter - 5571 No. WTP - Work in progress (80% completed). OHSR 5 nos. work in progress. OHSR-1 - 42% completed OHSR-2 - 60% completed OHSR-3 - 68% completed OHSR-4 - 25% Completed OHSR-5 - 50% completed	Pipe Supply - 0 km Pipe laying - 17.711 km Hydrotest - 11.911km Road Restoration completed - 19.25 km HSC Completed - 2120 No.s Water Meter - 1403 No. WTP - Work in progress (5% completed). OHSR - 05 Nos in Progress. {OHSR-1 - 1% complete. OHSR-2 - 1% complete. OHSR-3 - 1% complete. OHSR-4 - 4 % Complete. OHSR-5 - 1% complete.	Pipe Supply - 274.92 km. Pipe laying - 213.246 km Hydrotest - 199.874 km Road Restoration completed - 181.286 km HSC Completed - 16469 No.s Water Meter - 6974 No. WTP - Work in progress (85% completed). OHSR 5 nos. work in progress. OHSR-1 - 43% completed OHSR-2 - 61% completed OHSR-3 - 69% completed OHSR-4 - 29% Completed OHSR-5 - 61% completed	RCD Road NOC Pending 27.821 km. NH Permission Pending 4.1 km.
	Name of Contractor - M/S/JMC-JWIL Joint Venture	Rs. 217.79	217.7972727 Crore, dated-14.08.2020	20 Months (Date 13.04.22)	77.7066	77.6409	77.6409	Pipe Line - 331.75 km HSC - 38921 Nos WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 274.92 km. Pipe laying - 201.446 km Hydrotest - 189.727 km Road Restoration completed - 162.036 km HSC Completed - 14972 No.s Water Meter - 5571 No. WTP - Work in progress (80% completed). OHSR 5 nos. work in progress. OHSR-1 - 42% completed OHSR-2 - 60% completed OHSR-3 - 68% completed OHSR-4 - 25% Completed OHSR-5 - 50% completed	Pipe Supply - 0 km Pipe laying - 17.711 km Hydrotest - 11.911km Road Restoration completed - 19.25 km HSC Completed - 2120 No.s Water Meter - 1403 No. WTP - Work in progress (5% completed). OHSR - 05 Nos in Progress. {OHSR-1 - 1% complete. OHSR-2 - 1% complete. OHSR-3 - 1% complete. OHSR-4 - 4 % Complete. OHSR-5 - 1% complete.	Pipe Supply - 274.92 km. Pipe laying - 213.246 km Hydrotest - 199.874 km Road Restoration completed - 181.286 km HSC Completed - 16469 No.s Water Meter - 6974 No. WTP - Work in progress (85% completed). OHSR 5 nos. work in progress. OHSR-1 - 43% completed OHSR-2 - 61% completed OHSR-3 - 69% completed OHSR-4 - 29% Completed OHSR-5 - 61% completed	RCD Road NOC Pending 27.821 km. NH Permission Pending 4.1 km.

C E(WDS)
South Bihar, BUIDCo

List of Project Nawada District

माह - अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
2		3	4	5	6	7	8	9	10	11	12	13	
								OHT	4 No.	Completed			
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed			
								Construction of Pump House with attentance room	2 Item	In Progress (95%)			
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed			
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		After testing water supply started in 13 wards (Ward No. - 1,2,3,5,6,7,8,9, 13,24,25,26,27)	
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.			
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	Nil Nil Nil Nil Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	13 वाई पूर्ण। 7 वाई आंशिक पूर्ण (80-90 प्रतिशत) 3 वाई 50 प्रतिशत पूर्ण	
			6.54886	05.12.2020	4.45	5.42	5.42	Hose service Connection work	4864 Nos.	Nil	4864 nos.	वाडों को पूर्ण रूपेण आच्छादित करने हेतु पुनरीक्षित प्राकलन / विचलन तैयार कर प्रशासनिक स्वीकृति हेतु निर्माण का कार्य शुरू है।	
								Construction of Boundary wall	20 Item	110 m constructed.			
								Construction of approach Road	10 Item	Nil			
								Construction of Main Gate	1 Item	Nil			
								Campus Development	40 Item	Nil			
								Road Restoration	23 km	Completed			(5.693 km. Motorable but not casted)

A

W.D.S.R.

CE(WDS)

South Bihar, BUIDCo

676

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नासाराम स्ट्रीम वाटर ड्रेनेज योजना फेज-1 संवर्धक का नाम - M/s Krushi Infrast India Pvt Ltd	राशि-38.52 पत्रांक-307, दिनांक-25.03.2017	राशि-38.19 dated-16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.97 km	11	12	Back Side of sahu talukies (MLA colony) 10 m narrow gall.
2	सासाराम जलापूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72 पत्रांक-484, दिनांक-20.02.2017	राशि-87.42 dated-26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos MESR - 1 Nos	Tube well -6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 12000 nos Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed) MESR - 80 % Progress			NOC for DHT in Kadirganj is clear. Soil test is in process MESR - 90 % Progress
3	सासाराम जलापूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65 पत्रांक-108, दिनांक-17.01.2018	राशि-30.00 dated-06.07.18	05.07.2020 with time extension 31.12.2021	21.00	21.000	18.633	Tube well - 3 Pump House-3 D. Mains 38884 m House Service connection- 5722 nos Over head Tank-2 Sump house- 1 nos	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started.Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.			! Sufficient Land for Sulamanganj OHT is not available
4	डेहरी डालमिया नगर जलापूर्ति योजना संवर्धक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.86 पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 dated-26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m Over head tank - 4 House service connection - 18341 nos Sump house - 2 nos	T. ube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress			
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवर्धक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक-140/1503 2018	राशि-3.26 dated-22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D mains 17480 House service connection- 1761 no	D. mains 17175 House service connection- 1445 no			Completed.

685

2

AP

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - अप्रैल - 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 883.5 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos.	साल वार्डों में अंशतः धरो में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमूल 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139 / 15 03.2018	6.89 11.09.2018	10.09.2019 EOI 04.09.2020	6.745	6.0039	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707 / 66.63% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,22, 23,24&25 saturated Total - 18 ward		(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707 / 67% W. No. 01,06,07,08,09,10 11,12,13, 14, 15,16, 17,18,19,20 संवेदक द्वारा बताया गया है। है कि दिनांक - 05.05, 2022 से कार्य किया जायेगा।	कार्यपालक अभियंता, सहायक अभियंता, कर्मीय अभियंता एवं संवेदक द्वारा संयुक्त स्थल निरीक्षण के उपरान्त पाए गए स्थल पर कर्मियों को पूर्ण करने हेतु 20-25 दिन का समय निर्धारित किया गया है। संवेदक द्वारा बताया गया है। है कि दिनांक - 05.05, 2022 से कार्य किया जायेगा।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - अप्रैल, 2022

Sl. No.	Name of Project Name of Contractor;	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
2	वक्कर जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Gandhipati Cons: pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	10	11	12	13
2	वक्कर जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 85104 m HSC-8762 no.	Distribution n Pipe- 1505 m HSC-147 no.	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8909 no	
3	दुमराँव जलापूर्ति योजना फेज- II सर्वेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution: main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II सर्वेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	2.5052	2.49	2.49	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main-21107 m HSC-3216 nos	

C.E(WDS)
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

माह - अप्रैल, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
2	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-नागधीपति कस्ट्रक्शन प्रॉलिम	राशि- 74.17 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	44.00	44.00	8	9	10	11	12	13
								Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-1 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-277m Road Restoration - 122.310 km.	Tube bell-7 no.(1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-122743 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos complete and 2 no in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 23840 Nos Approach road- 00 m Road Restoration - 122 615 km	Tube bell-0 Nos Pump House-1 nos Staff Quarter-0 nos Distribution main-1017 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 263 Nos Approach road-00 m Road Restoration - 122 615 km	Tube bell-7 no.(1 no extra) Pump House 6 no. completed Staff Quarter-0 nos Distribution main-123412 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos complete and 2 no in progress Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 23997 Nos Approach road- 00 m Road Restoration - 122 615 km	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-नागधीपति कस्ट्रक्शन प्रॉलिम	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	30.65	30.65	30.65	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main-674.50 km Pump-Motor-8 nos Transformer-8 nos Overhead Tank-4 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66 267 km	Tubewell-6 nos Pump house- 5 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-4 nos Transformer-5 nos Overhead Tank-2 nos complete, 1 in progress and 1 in public hindrance chlorinator room/chlorinator-4 nos Stand Post-00nos Boundary Wall- 130m Main Gate- 1 nos Approach Road-400 m House Service Connection- 9888 Road Restoration - 66 251 km	Tubewell-0 nos Pump house- 0 nos Staff quarter-0 nos Distribution Main-20 m Pump-Motor-0 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room/chlorinator-1 nos Stand Post-00nos Boundary Wall-0 m Main Gate-0 nos Approach Road-00 m House Service Connection- 0 9888 Road Restoration - 66 267 km	Tubewell-6 nos complete Pump house- 5 nos complete and 1 no. in progress Staff quarter-0 nos Distribution Main-66271 m Pump-Motor-4 nos Transformer-5 nos Overhead Tank-2 nos complete, 1 in progress, and 1 no. public issue chlorinator room/chlorinator-4 nos Stand Post- 00 nos Boundary Wall- 130 m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66 267 km	

C.E(WDS)
South Bihar, BUIDCO

List of Project Bhagalpur District

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value Date	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Bhagalpur Water Supply Project - 1 Kewalya Construction Pvt. Ltd. Vijji Ratna Sarathy Infra Pvt. Ltd. (KCPL- VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg - 01 Rs. 25.15 Cr. Date - 19.09.2020	EPC - 23.06.2022 O/M - 23.02.2026					Tubocells - 23 nos Rising Main - 5750 m OHSR - 23 nos Distribution Network - 312.84 km HSC - 68200 nos Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Tubocells - 13 nos completed Rising Main - 165 m installed (under pkg. 1) OHSR - Package 1 - 3 nos civil & mechanical work completed. Package 2 - 5 OHSR work in progress at 3 locations. 3 OHSR work in progress. Package 3 - 5 OHSR work in progress and 3 OHSR work in progress and 4 OHSR work in progress.			CSC - Building finishing work in progress OHSR - Alignment - Silt test work is in progress Manholes - Dismantling work of existing OHSR is yet to start Work is not started due to land dispute at Benabura NOC is awaited for CTS-P Water tightness test is in progress at Housing Board
		For Pkg - 02 Rs. 101.80 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027		Rs. 197.91 Cr. Including Mobilisation Advance & (P&A) & P&A (O&M & Pan India)	Rs. 161.94 Cr. (upto 30.09.2021)						
		For Pkg - 03 Rs. 101.55 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027		Rs. 257.43 Cr.							
		For Pkg - 04 Rs. 33.76 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026									
Bhagalpur Water Supply Project - 2 M/V VA Tech Wahing Limited.	Rs. 253.57 Cr. Letter No. - 2010 Date - 04.09.2017							WTP - 1 no				Chemical House - Column up to line beam bottom completed Guard Room - RCC work completed. Brick work yet to be started
						Rs. 96.15 Cr. (Including 23.79 Cr. Mobilisation Advance & 65.03 Cr. Running Bill 7.33 Cr. RCD - Pollution Control Board Adv.)		Twin D Type Intake wall 141 MLD				Staff Quarters - Ground Floor Slab completed FF column under Progress
		Rs. 277.59 Cr. Date - 17.06.2020	EPC - 13.12.2022 O/M - 01.07.2022		Rs. 82.67 Cr. (upto 17.01.2022)			Jack well - 1 no				Car Parking - Column Reinforcement binding work is in progress
					Rs. 82.04 Cr.			Clear Water Reservoir - 9.1 ML				Reinforcement binding work is in progress Centrifuge Building - Slab Shuttering is in progress Administrative Building - Limited Beam completed above intel work in progress
								Transmission Main - 28.7 km				Plate sealer Clarifier - Tank 1,2 PCC completed for Base slab. Tank 103 central shaft to be casted under progress. Tank 104 - outer wall is in progress
								Transmission Main - 19.90 km pipe laid 126.7 km pipe received at site				Water Transmission main - Railway permission required for 2 location.

AP

21

671

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

माह - अप्रैल 2022

Sl. No.	Name of Project (Name of Contractor)	AA&ES With Ret. & Date. (Rs. In Cr.)	Agreement Value	AS per Agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8		10	11	12	13
	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5, 6, 7, 8, 9 (Zone-1) Sr. Sanjay Kumar Sintia, patna	रशि-8,1930 Cr. Letter no-93 Date - 13.06.2019	रशि-7,3464 Cr	25.07.2019	7,568	7,18910	7,18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1331 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete	100%
	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19, 20, 21 (Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	रशि-1,282 Cr. Letter no-2082 Date - 09.04.2019	रशि-1,29465 Cr	28.07.2019	1,14	1,03020	1,03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos	Distribution System - 5888 M House Service Connection - 1105 Nos Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1105 Nos Work Complete 82.14%	As per Agreement pipeline has been completed in that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No 332, Date - 29.10.2021

Alok Pandey
04/05/22
AE to CE

(Signature)
C.E (W.D.)
South Bihar, BUIDCo

370

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - April 2022

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2		4	5	6	7	8	9	10	11	12	13
	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Nalanda Engineering Pvt Ltd	Rs. 32.0669 (without C&M) Lt No-596 dt-28.3.16 LOA 35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-4 Pump Motor -4 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	
2	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Nalanda Engineering Pvt Ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-15.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.62	44.62	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House-1 in progress Pump Motor -0 Transformer-0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	निचित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Ashoka Tubewell	Rs. 19306 Lt No-55 dt-1.1.14 LOA-75565 Lt No-1645 dt-19.11.14	Rs. 75565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Ashoka Tubewell	संशोधन-5.06 करोड़ letter no-139-15-03-2018	संशोधन-5.02 करोड़ 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Ashoka Tubewell	Rs. 19306 Lt No-55 dt-1.1.14 LOA-74832 Lt No-1685 dt-21.11.14	Rs. 74832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	महिला उद्योगिक क्षेत्र - 1 का नाम- M/S Ashoka Tubewell	संशोधन-3.05 करोड़ letter no-139-15-10.09.18	संशोधन-3.08 करोड़ 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915		Pipeline-14.43 km HSC-915	

667

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	राष्ट्रीय राजमार्ग 138 से बिन्दु चकिया होते हुए साहवगज रोड शक्तिनगर रोड तक फैला निर्माण कार्य	Rs 8.19306 Lt No-55 dt-13.1.14 LOA-73809 Lt No-1844 dt-19.11.14	Rs 73809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	राष्ट्रीय राजमार्ग 138 से बिन्दु चकिया होते हुए साहवगज रोड शक्तिनगर रोड तक फैला निर्माण कार्य	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864		Pipeline-30.60 km HSC-1864	
9	राष्ट्रीय राजमार्ग 138 से बिन्दु चकिया होते हुए साहवगज रोड शक्तिनगर रोड तक फैला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

TS North Bihar
(WSD), North Bihar

TS North Bihar
(WSD), North Bihar

AF:

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
2	साहा जलपूर्ति योजना फेज-1 संवेदक का नाम- M/s JJP Enterprises	संवि-29.65, letter no- 596, dated- 28.03.2016	रशि-32.50 04.03.2017	15.11.2019	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	13
11	साहा जलपूर्ति योजना फेज-11 संवेदक का नाम- M/s Gandhipati Const Pvt Ltd	संवि-70.96	रशि-61.57 dated- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	42.76	42.76	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-101.064 km HSC-10545 OHT-5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-4.386 km HSC-0 OHT-5 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.450 km HSC-10545 OHT-5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(1) काम चल रहा है। (2) काम चल रहा है। (3) काम चल रहा है। (4) काम चल रहा है। (5) काम चल रहा है। (6) काम चल रहा है। (7) काम चल रहा है। (8) काम चल रहा है। (9) काम चल रहा है। (10) काम चल रहा है।
12	शेरिया जलपूर्ति योजना संवेदक का नाम- M/s Nalandha Engteom Pvt Ltd	संवि-97.15, letter no- 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.2020 (Extended to 30.11.2021)	66.04	65.47	65.47	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-160.400 km HSC-18007 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.677 km HSC-278 OHT-6 comp. Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-162.077 km HSC-18285 OHT-6 comp. Tubewell-18 Pump House-17 Pump Motor-15 Transformer-18 SCADA-0	संवि-97.15, letter no- 484, dated-20.12.16 (1) काम चल रहा है। (2) काम चल रहा है। (3) काम चल रहा है। (4) काम चल रहा है। (5) काम चल रहा है। (6) काम चल रहा है। (7) काम चल रहा है। (8) काम चल रहा है। (9) काम चल रहा है। (10) काम चल रहा है।
13	शेरिया जलपूर्ति योजना फेज-11	संवि-2.57 139/15.03.2018	रशि-2.12 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

अप्रैल-2022
Chief Engineer
(WSD), North Bihar

अप्रैल-2022
IS in CE
(WSD), North Bihar

165

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अप्रैल-2022
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
2		3	4	5	6	7	8	9	10	11	12	13
1	हार्जीपुर जलापूर्ति योजना फेज - I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हार्जीपुर जलापूर्ति योजना फेज - II संवेदक का नाम-M/s Ganadhipati const. pvt ltd	राशि-76.16 करोड़ पत्रांक-108, दिनांक-16.01 2018	राशि-86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	(i) प्रस्तावित क्षेत्र में जल आपूर्ति शुरू की जा रही है। (ii) संवेदक का नाम M/s Gandhipati const. pvt ltd (iii) संवेदक का नाम M/s Ganadhipati const. pvt ltd (iv) संवेदक का नाम M/s Ganadhipati const. pvt ltd

AE

TS in CE
(WSD) North Bihar

Chief Engineer
(WSD) North Bihar

(66)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अप्रैल-2022

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
	सीतामढ़ी जलापूर्ति कार्य। फेज-II संयोजक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04/ 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

603

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अप्रैल-2022

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवार जलपूर्ति कार्य। फे।-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवार जलपूर्ति कार्य। फे।-II	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

[Signature]
TSB CL,
WSD, North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

(112)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अप्रैल -2022

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement & Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
2	Design, Build construction of Storm Water Drainage System including 21 Nos. Culvert, 3 Nos. Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar.	3	4	5	6	7	8	9	10	11	12	13
1	M/s Khilari Infrastructure pvt. Ltd. Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCO/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (Extended to 31.03.2023)	28.62	21.06	18.62	1 Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD- Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3 Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 2920.20m Bottom slab PCC- 2889.70m. RCC Raft- 2714m. Side wall RCC done- 1st Lift- 2695.20 m. Final Lift- 2595.50 m. Top Slab- 395.40 m Culvert- 16 comp.	Mithanpura to Tirhut Canal Drain Excavation- 290 m Bottom slab PCC- 320m. RCC Raft- 391m. Side wall RCC done- 1st Lift- 330 m. Final Lift- 252 m. Top Slab- 0m Culvert- 1 in progress	Mithanpura to Tirhut Canal Drain Excavation- 3210.20m Bottom slab PCC- 3209.70m. RCC Raft- 3105m. Side wall RCC done- 1st Lift- 3025.20 m. Final Lift- 2847.50 m. Top Slab- 395.40 m Culvert- 16 comp. 1 in progress	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO-Mushahari informed vide letter no 235 dated 27.01.2021 that no adequate Government land is available for the construction of STP on Fardo Nala near Chabira

AF:

TS to CE, 05/15/22
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	विश्वनाथ जलपूर्ति योजना फेज-1 संवेदक का नाम-M.K. Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	विश्वनाथ जलपूर्ति योजना फेज-1 संवेदक का नाम-M.K. Enterprises
2	विश्वनाथ जलपूर्ति योजना फेज-1 संवेदक का नाम-L. mang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-118.559 km HSC-8236 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8236 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	विश्वनाथ जलपूर्ति योजना फेज-1 संवेदक का नाम-L. mang Infrastructure

TS 6/CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under site plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21 732 4 12.06 2015	12 12 2016	22 79	18 81	18 81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II सबदक-भरसई तमगा इफाल्टवर्क	राशि- 8.64 करोड़ पत्राक- 130 / 08.03. 2018	राशि-8.69 06 10 2018	25 07 2019	8 28	7 42	7 42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

(Signature)
TS/10/CE
(WSD), North Bihar

(Signature)
Chief Engineer
(WSD), North Bihar

(659)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पुरिया जलपूर्ति योजना फज-1 संवेदक का नाम-M/s Nalanda E:agicon pvt ltd	राशि-110 करोड़, Lt. No.- 1519, Dated- 27.06.17	राशि -113.1938 द- 12.03.2018	11.03.20 (Extended to 31.07.2021)	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-191.750 km HSC-16' 40 OHT-4 Comp. 1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 supply Transformer-12 install. 15 Supply	Pipeline-191.750 km HSC-16182 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install. 15 supply Transformer-12 install. 15 Supply	13	
2	पुरिया जलपूर्ति योजना फज-11 संवेदक का नाम-M/s Nalanda E:agicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 द- 16.07.2018	15.07.20 (Extended to 31.07.2021)	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-139.943 km HSC-7097 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-139.943 km HSC-7104 OHT-4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install		

[Signature]

Chief Engineer
(WSD), North Bihar

[Signature]

TS to CE,
(WSD), North Bihar

A.E.

688

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अप्रैल-2022
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना (फेज- I) सर्वेदक का नाम - M/s Nalanda Engicon pvt ltd	संशि-110.15 करोड़ 13.04.2019 दिनांक-17.05.2019	संशि-110.15 करोड़ 13.04.2019 दिनांक-17.05.2019	16.09.19 (Extended to 31.07.2021)	76.21	73.82	73.82	Pipeline-219.07 km HISC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 installed Transformer-12 installed	Pipeline-0 km HISC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-2 in progress	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 installed Transformer-12 installed	संशि-110.15 करोड़ 13.04.2019 दिनांक-17.05.2019
2	कटिहार जलापूर्ति योजना (फेज- II) सर्वेदक का नाम - M/s Nalanda Engicon pvt ltd	संशि-45.47 करोड़ 13.04.2019 दिनांक-17.05.2019	संशि-44.38 करोड़ 13.04.2019 दिनांक-25.06.2019	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-64.93 km HISC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HISC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HISC-0 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HISC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	संशि-45.47 करोड़ 13.04.2019 दिनांक-17.05.2019


TS to CE
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
2	अनुराज अलगा (अनुराज अलगा)	67.99, letter no 2165 dated-03.10.2016	51.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.50	36.12	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	Pipeline-0 km HSC-0 OHT-1 in progress, Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13228 OHT-3 in progress Tubewell-7 Pump House-7	13
	अनुराज अलगा (अनुराज अलगा)	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.33	11.64	11.02	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m . Length 3.55 km	PCC-961 M Base-961 m Stem-940 M	PCC-78 M Base-78 m Stem- 99 M	PCC-1039 M Base-1039 m Stem-1039 M	
	अनुराज अलगा (अनुराज अलगा)	0.752103 Ref 80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.21	0.21	PCC Road 1600'0" Drain 1500'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	
	अनुराज अलगा (अनुराज अलगा)	0.964565 Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9646	0.753	0.00	Drain 2350'0"	completed	completed	drain 2350'	Completed

12-9

12-9

1	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paver Block - 1800'	PCC road 1520' Drain - 1670' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 1670' Paver Block - 500'
---	----------------------	-------------------------------	------------	---------	------	------	--	---	---	---

AE

TS to BE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5/5/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलपूर्ति योजना मोबाईल नं-09471009096 सेवेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एव	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सेवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉ10-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	43.75	43.09	43.09	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	2 m wide Drain of length 924 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1648 m is completed 1 m wide Drain 670 m drain Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil Watson Canal (6m wide) Excavation-948m Sand filling-948m PCC-948m RCC Base- 932m Side Wall- 1st Lift RHS- 910m Center Wall 1st lift- 911m Side wall 1st lift LHS- 910m Side Wall- 2nd Lift LHS- 910m Center Wall 2nd lift- 910m Side wall 2nd lift RHS- 897.50m Hunch- 5351m Cover Slab - 466m	2 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 5m completed 1 m wide Drain 42.50 m Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil Watson Canal (6m wide) Excavation-174m Sand filling- 174m PCC- 174m RCC Base- 190m Side Wall- 1st Lift RHS- 212m Center Wall 1st lift- 211m Side wall 1st lift LHS- 212m Side Wall- 2nd Lift LHS- 212 m Center Wall 2nd lift- 212m Side wall 2nd lift RHS 224.50m Hunch- 100m Cover Slab - 114m	2 m wide Drain of length 924 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1653 m is completed 1 m wide Drain 712.50 m drain Watson Canal (4m wide) Excavation-44m Sand filling- 44m PCC - 44m Side wall- 44m Cover Slab- Nil Watson Canal (6m wide) Excavation-1122m Sand filling-1122m PCC-1122m RCC Base- 1122m Side Wall- 1st Lift RHS- 1122m Center Wall 1st lift- 1122m Side wall 1st lift LHS- 1122m Side Wall- 2nd Lift LHS- 1122m Center Wall 2nd lift- 1122m Side wall 2nd lift RHS- 1122m Hunch- 5451m Cover Slab - 580m	NOC from Road, Forest, Irrigation, Railway, BSNL, awaited

684

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अप्रैल-2022

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I सड़क का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19 5925 (SBD- 01 OF 2016- 17)	05.08.2018	174265	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-42.024 km HSC-5050 OHT-2 Tubewell-5 Pump House-5	Pipeline-0.258 km HSC-76 OHT-0 Tubewell-0 Pump House-0	Pipeline-42.282 km HSC-5126 OHT-2 Tubewell-5 Pump House-5	13 निर्माण कार्य में मे लक्ष्य की पूर्ति है। अवरधक सामग्री एवं श्रम को अभी पाई गई है।

AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

652

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	सहसा जलपूर्ति योजना संवेदक का नाम- M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	77.43	77.43	Pipeline-175.58 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HDPE Pipe- 0 km HSC-22171 OHT-4 in progress Tubewell-16 Pump House-14 comp. 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HDPE Pipe- 2.364 km HSC-134 OHT-4 in progress Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HDPE Pipe- 2.364 km HSC-22305 OHT-4 in progress Tubewell-16 Pump House-14 comp. 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply) 14 installed	(i) Public dispute at Dumraul pekhar Site after Construction of 4th staging work of OHT 27.76 and pump house Letter sent to DM Saharsa by MD S.I. BUDC to to resolve the matter (Letter No. 8491, 28.12.2020) (ii) फिल्टर यंत्र, संचयन शुद्धी एवं ड्रेन का कार्य प्रतिष्ठान समक्ष लाना में देरी की जा रही है। को प्रतिक्रिया आकर, प्रकल्प समय एवं रूप की कमी बताने का है।
	सिमरी सखियापुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहसा पूर्वी बाटर ड्रेनेज योजना संवेदक का नाम- R.K. InfraCorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd	राशि-54.9020 करोड़ 28/10/20-02-01/2017- 3000 नविल एच आरि एच लिमि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	51.68	51.68	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.00 Km Pumping Station- 1, 73% Pumping Station-2, 54%	0.403 Km Pumping Station- 1 2.81% Pumping Station-2 17.93%	11.403 Km Pumping Station-1, 75.81% Pumping Station-2, 71.93%	

AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

681

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अप्रैल-2022
Rs. In Crores

Sl No	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	मधपुरा जलापूर्ति योजना फंड- I	राशि-15.88 करोड़ 13/01/2014	DB- 12.189 O&M-0.275 Total-12.464	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधपुरा जलापूर्ति योजना फंड- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	Trial & Run in Progress
			29.11.2018									

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar


650

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC San:	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलपूर्ति योजना फेज- I सर्वेदक-मे गंगाधरिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलपूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3550	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निमली जलपूर्ति योजना फेज- I सर्वेदक का नाम-नालन्दा इंजिकोन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निमली जलपूर्ति योजना फेज- II सर्वेदक का नाम-सुमन इंटरप्राइजेल	2.25 Cr 119/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	completed	Pipeline-10.247 km HSC-2180	Pipeline-10.247 km HSC-2180	
5	सुपौल स्टेन वाटर ड्रेज योजना सर्वेदक का नाम- M/s Charith-Devkrishna(JV)	रशि -22.08 करोड़ 240/10/2018 0-03/2017-19 मं. वि. आ. वि. निर्दि- 2007-2018	रशि - 20.73 21.12.2018 Total-2.086 29-11-2018	20.06.2020 (Extended to 30.09.2021)	17.59	15.26	15.26	Construction of Sump Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 Km Drain completed from Williams Campus Supaul Construction of Sump	3.85 Km Raft and first lift completed 3.651 km second lift of RCC wall & 3.410 km cover slab completed and Devatered from proposed sump site	Out of 3.85 km RCC Drain, RCC wall of first second lift 3.656 km constructed & 3.422 km cover slab also constructed Devatered from proposed sump site	In the process of NOC from committee of Williams school supaul to construct sump house, rising main 468 m work and panel room in Williams high school campus supaul Till now NOC not given by Agency


Chief Engineer
(WSD), North Bihar


TS in C.E.
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I सेक्टर का नाम-M/s Naanda Engicon pvt Ltd	राशि-56.25 करोड़ पत्रांक-421 दिनांक-02.05.2016	राशि-61.71. letter no- 1929, 04.08.2016	31.12.2018	53.37	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II सेक्टर का नाम-M/s Nalanda Engicon pvt Ltd	राशि-87.76 करोड़ पत्रांक-108 दिनांक-17.01.2016	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.32	45.47	42.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-19025 OHT-3 in progress Tubewell-8 Pump House-8 Pump Motor-4 Transformer-6	Pipeline-0 km HSC-48 OHT-3 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-19073 OHT-3 in progress Tubewell-8 Pump House-8 Pump Motor-4 Transformer-6	निर्माण कार्य जारी है। लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	छपरा वाटर ड्रेनेज योजना (खिड़की नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	22.54	22.09	22.09	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-947 mtr Wall-955 mtr Cover- 748 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-15 mtr Raft-30 mtr Wall-7 mtr Cover- 66 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-977 mtr Wall-962 mtr Cover- 814 mtr	खिड़की नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्ण अवस्था में पक्का ड्रेन की स्थापना हुनी है। परन्तु नाले के ऊपर पुनर्निर्माण कार्य कर अवशेष किया हुआ है। अवशेष बटारों की नारा अवस्था में स्थापना अनुवृत्त किया जा रहा है। द्वितीय भाग में भी तीन से अनुवृत्त किया गया है। चार अगली पर पक्का अवशेष को हटाने के लिए निम्न प्रयासों को अनुवृत्त किया गया है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

648

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिबान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421 दिनांक-22.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30/04/2019)	34.72	32.07	34.72	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phases-2
2	सिबान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, dated-24.08.18	24.07.20 (Extended to 31.01.2022)	46.00	48.65	46.00	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-153.090 km HSC-12259 OHT-3 in progress Tubewell-10 Pump Motor-9 Pump House-10 Transformer-9 SCADA - 1	Pipeline-2.824 km HSC-360 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-155.914 km HSC-12619 OHT-3 in progress Tubewell-10 Pump Motor-9 Pump House-10 Transformer-9 SCADA - 1	निम्नलिखित समस्याओं में हलवा की जा रही है व अग्रस्तक से सभी रजि. काम भी करी भाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 ने सरकारी कार्यपालक अभियंता के द्वारा किया गया है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अप्रैल-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	52.31	52.31	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-126.809 km HSC-11526 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-126.809 km HSC-11526 OHT-1 comp., 2 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-6	निम्नलिखित कारणों से कार्य को प्रभावित किया गया है।
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	55.02 or	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	29.28	29.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-85.770 km HSC-7569 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	Pipeline-1.807 km HSC-65 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-87.577 km HSC-7634 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	निम्नलिखित कारणों से कार्य को प्रभावित किया गया है।

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अप्रैल-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.				
										U/P to Previous month	During the month	Total Progress		
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	339/38c	1. Agreement date: 20/02/2017 -275.21 CR 2. Supplementry Agree ment date: 25/06/2018 -13.95 CR	04.05.2019/ Extended date of completion 05.02.2021 03/06/2022	292.370	274.370	77 percent	9 yes	10	11	12	13	14 15	
									Block-A	Rcc completed	Finishing work in progress	95%	Curtain wall Outside Putty & outside plaster work in Progress. Marble vehicle reached work to resume from Monday Electromechanical work also going on like lift erection electrical work, Pa/FDA cable installation & HVAC work	BUIDCO
									Block-B	Rcc completed	Finishing work in	89%	Marble flooring, Outside Plaster & blockwork in	
									Block-C	Rcc completed	Finishing work in progress	98%	False ceiling curtain glass ACP & related electromechanical	
									Block-D	8th floor Roof slab RCC work in progress	RCC roof slab complete	80%	Curtain wall framing. Blockwork & Plaster, vitrified	
									STP	Baffle wall RCC in progress	Balance baffle wall Rcc in	80%	tiles fixing work in Progress. Dewatering work in progress.	
									UGT	Rcc work completed	Map to start Pump operation &	98%	cleaning work in progress.	
									SUBSTATION	Building completed	Commissioni ng to take place	100%		
									AC PLANT ROOM	Building completed	External painting work to start	100%	Dewatering work in Progress.	
									DRIVERS DORMITORY	Rcc completed	Block work & plaster work in progress	97%	Ground floor flooring balance.	
									ELEVATED COORDOOR	Rf: Wall 60 m sand compaction completed	Panel erection completed	100%		

See

634

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.				
										UP to Previous month	During the month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14	15
									BUS SHED	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base, preparation work in progress	76%	Blance Area from work in Progress	
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1282 mt completed	Balance RCC under progress	98%	Blance Road no-4 Work in Progress	
									Boundary Wall	Rcc work in progress	Balance brickwork, plaster & paint work in progress	59%		
									TERMINAL BLOCK	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	52%	Arrival terminal Subway in progress	
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य सवेदक का नाम ।	संवि-25.08 करोड पत्राक-45 दिनांक-20.08 2014 एव	संवि-25.08.336 00	22.12.2018	0.00		25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed. Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic Control Room - Completed Installation (Foundation) of Electronic Total no of electronic traffic light junction-82	सुनरीकित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।	BUIDCO

Signature

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C. Sent	Main Component	Component Wise Physical Progress.				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Patna West														
1	मगर जलियत बाजार सिखमल अर्वात वार्ड संख्या-37 उत्तराल सिखमल मगर से श्री लक्ष्मी प्रसाद सिंह के मकान से बेटी रोड सड़क लेने तक पीपेसीटी रोड अवरोधकारी नाला का समाप्ति कार्य : USHA CONSTRUCTION	044938& 124/26.12.18	0.3866381/ 13.02.19	12.08.19	0.38664		0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-600 ft Road- 500 ft		Drain-600 ft Road- 500 ft	इस कार्य का प्रारंभ-135 दिनों-2 02.2022 तक-164 दिनों-23.02.2022 तक प्रारंभ-165 दिनों-25 02.2022 तक निर्वाह करने के बादकुछ भी 100 ft में पीपेसीटी का कार्य शुद्धी कराया जा सकता है।	BUIDCo
2	मगर जलियत बाजार वार्ड संख्या-05 एवं 06 में मुख्य सड़क एनएच 30 से मकरास सड़क 85 के बीच का निर्माण कार्य : NARISHI KUMAR	2.33040 91-28-02- 2019	1.92774/ 02-03-2020	1/3/2021	2.07774		2.07684	1.8448	Retaining wall 853/ft /P CC Road-853 ft	Retaining wall एवं Earth fill एवं PCC Road. 500 ft.	PCC of road 353 ft work completed		कार्य पूर्ण।	BUIDCo
Patna District (Patliputra Anchal, BUIDCo)														
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00000 & 91/28.02.20 19	1,65,02,202 23.07.2019	22.01.2021	98.5		78.73		Drain- 100m Road- 100m	45%	5%	50%	Work re- started from 01-11-2021 due to non shifting of e lectric pols/Transforma er.	BUIDCo
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.20 19	44,99,010 13.01.2020	12.07.2020	25		25	Yes	RCC Drain- 55m Load bearing slab- 55m	work completed	work complete d	48.5m drain work completed	Work completed and 50% dues payment contractor due to lack fund	BUIDCo

(Signature)

642

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.				
										U/P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no. - 7 Pammi Kumari Construction Pvt. Ltd	1,35,06,600 & 80/12.02.20 19	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	67.533		56.31	yes	Drain- 610m Road- 610m	75% drain work completed	3%	78% drain work completed	95% drain and 90% road completed as per site cope.	BUIDCo
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.20 19	55,70,632	24.02.2021	37.113	12		Yes	Drain- 442m Road- 442m	25% work completed	10%	35% work completed	Work in progress	BUIDCo
5	BOQ FOR RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA.	12751587 & 1469/25.03. 2021	10012371	05.10.2021	NIL	NIL			5th floor, Indira Bhawan renovation work	50%	0%	50%	Work stoped by contractor due to unvailability of fund contractor ensured to start of work from 02-04- 2022	BUIDCo

641

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C. Sent	Main Component	Component Wise Physical Progress.				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
List of Project Patna East														
1	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत पूर्वी वेल्डिंग में श्री गोपाल झा के मध्यम तक एवं इसके लेक कार्ड में सु-गर्न नाला एवं पीएससीओ नद का निर्माण कार्ड। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.3669285	0.1828916	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	70 % 100 %	30 %	70 % 100 %	कार्य प्रगति नै।	P.M.C
2	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत सजय नगर रोड नं 04 (शिव शरण सिंह पथ) में पीएससीओ संवेदक श्रीमती पुष्प कुमारी	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.10.2018	0.0403100	0.1781364	0.1772371	0.04031	PCC ROAD M H.P DRAIN i M	100 % 100 %	शून्य -	100 % 100 %	कार्य पूर्ण।	P.M.C
3	पटना नगर निगम वार्ड नं-66 में नदरसा गली में सड़क-सह-नाला निर्माण कार्ड। संवेदक- श्री अविनाश कुमार	0.2826300		0.2375849	6 माह		0.141315	0.141315	PCC ROAD RCC DRAIN	100% 100%	शून्य शून्य	100% 100%	कार्य पूर्ण। 'second Allotment Due	P.M.C
4	नगर परिषद फ़ुर्ह अन्तर्गत वार्ड संख्या-25 एवं 26 में एन0एव0 कोलज रोड होते हुए नदराज नगर होते हुए रेलवे इन्टर तक भूतर्न नाला एवं पीएससीओ डलाई कार्य। संवेदक-नेपथर्स स्टीक अर्क	0.76275 ud&hd Letter No.- 111/09.01.2 019	0.7070037	03.08.2020	0.3813750	0.3813750	0.3813750		PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	75 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण।	P.M.C
5	नगर परिषद मोकामा अन्तर्गत विज्ञानपीठक रोड से राजकीय मध्य विद्यालय सिखरीचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक नेपथर्स साई हाईवे	2.56943 ud&hd Letter No.- 63/27.09.20 18	2.2423135	23.07.2020	0.6423575		0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य लगभग पूर्ण।	P.M.C

640

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C. Ser.	Main Component	Component Wise Physical Progress.			
										Up to Previous month	During the month	Total Progress	
1	शहर मजिद मीनिंग अल्ट्रा हाई प्रेस-01 में रडो रानवारि सिंह के मकान से मरुती रान एक गली टकी लक मीनिंग बलाह सह अरविंदर सिंह निमि कार्ट का अवशोषण रडो के रान की रडो अवशोषण	3	4	5	6	7	8	9	10	11	12	13	14
6	1.984 UDHD Lt- 79/ 06.12.2017	1.3202181	10.06.2020	1.9840000			1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100%	-	100%	बाउंडिंग
7	0.13837 DM Patna Letter No. 522/21.03.2 018	0.1233136	29.12.2018						SHADE 3 NO. Electrification and Water Supply --	90%	शून्य	90%	निर्माण आवाज कार्ड रडो
3	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2 017	2.9805287	12 Months	3.3846000					शून्य	10 %	10 %	नगर आयुक्त पटना से जमीन को रनअवेसीड ग्राउंड हो चुका है। बाउंडी का कार्य प्रगति पर है।
9	पटना नगर निगम छात्रार्थिता वार्ड नं-56 के खरीनिया स्थित वसति नगर में सड़क एवं नाला का निर्माण कार्य। संरक्षक श्री श्याम कुमार	0.7462 ud&hd Letter No.- 80/12.02.20 19	0.6374462	6 माह	0.3731000		0.3731000		PCC ROAD RCC DRAIN	100%		100%	कार्य पूर्ण Second Allotment Due

P.M.C

P.M.C

P.M.C

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10	पटना नगर निगम वार्ड नं-50 में अशोक राज पथ से गायघाट तक सिविल कार्प. कार्य। सर्वेक्षण नं- 09/12.02.20 19	0.9114 ud&hd Letter No.- 80/12.02.20 19	0.7661216	6 माह	0.4557000				PCC ROAD RCC DRAIN	20%	0%	20%	Second Allotment Due	P.M.C
11	पटना नगर निगम वार्ड नं-53 में अशोक राज पथ से गायघाट तक सिविल कार्प. कार्य। सर्वेक्षण नं- 09/12.02.20 19	0.7723 ud&hd Letter No.- 80/12.02.20 19	0.6497138	6 माह	0.3861500		0.3861500		PCC ROAD RCC DRAIN	100%	शून्य	100%	कार्य पूर्ण	P.M.C
12	पटना नगर निगम वार्ड नं-50 में अशोक राज पथ से गायघाट तक सिविल कार्प. कार्य। सर्वेक्षण नं- 09/12.02.20 19	0.767 ud&hd Letter No.- 80/12.02.20 19	0.6602116	6 माह	0.3835000		0.3276407		PCC ROAD RCC DRAIN	50%	10%	50%	Second Allotment Due	P.M.C
13	पटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अहिल जी के मकान होते हुए खलसी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेक्षण नं- 09/12.02.20 19	0.24718 ud&hd Letter No.- 80/12.02.20 19	0.2076100	6 माह	0.1235900		0.0917789		PCC ROAD DRAIN	100%	0%	100%	कार्य पूर्ण Second Allotment Due	P.M.C
14	पटना नगर निगम वार्ड नं-58 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक सिविल कार्प. कार्य। सर्वेक्षण नं- 09/12.02.20 19	0.15722 ud&hd Letter No.- 80/12.02.20 19	0.1321807	6 माह	0.0786100				PCC ROAD RCC DRAIN	60%	40%	100%	कार्य पूर्ण second Allotment Due	P.M.C

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in C.r)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.			
										U.P to Previous month	During the month	Total Progress	
1	रटना नगर निगम	3	4	5	6	7	8	9	10	11	12	13	14
15	रटना नगर निगम नगरपालिका वार्ड नं-61 में मलबहाक भवन महली के द्वारे जल-लहर तथा एक मलबहाक सडक एवं माला निर्माण कार्य। संवेदक श्री मधुव रजत	049851 ud&hd Letter No.- 80/12.02.20 19	0.4191854	6 माह	0.2492550		0.249255	0.1835107	PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	Second Allotment Due P.M.C
16	रटना नगर निगम वार्ड नं-61 र 68 में कुआ द्वारा जी के मकान से बलदारी टोला चुनौल चौधरी घान्सा से पट्टा मेहता जी के मकान तक सडक सह माला निर्माण कार्य। संवेदक नरसिंह निजोर झातवी	037026 ud&hd Letter No.- 80/12.02.20 19	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	Second Allotment Due P.M.C
17	रटना नगर निगम वार्ड नं-67 में केनासिकाह नया टोला महर वरु सवालाल साथ जे घर तक सडक एवं माला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	035597 ud&hd Letter No.- 80/12.02.20 19	0.2991079	6 माह	0.1779850		0.177985		PCC ROAD RCC DRAIN	80% 100%	20% 0%	100% 100%	Second Allotment Due P.M.C
18	रटना नगर निगम वार्ड नं-58 में दुर्गा वरुण लोन में ज्ञानी बाबु के मान से सुरक्षा जी के मकान होले हुए राजेश जी के मकान तक सडक एवं माला निर्माण कार्य। संवेदक मेहरस लोच मर्क	049646 ud&hd Letter No.- 80/12.02.20 19		6 माह	0.4175380	0.2482300	0.24823		PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	कार्य पूर्ण Second Allotment Due P.M.C

(Handwritten signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
19	पटना नगर निगम बाई NO-65 में टिपली अंशित नली नाला, मीरपुरा, बाग, विहारा, मन्दिर-सैनार टिपली एवं रबर गली को पं-डालेरी राखक एवं नाला निर्माण कार्य सर्वेक्षक मेरसरी जिला इन्फ्रा स्ट्रक्चर	0.44942 ud&hd Letter No - 80/12.02.20 19	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	0% 30%	0% 5%	0% 35%	कार्य पूर्ण है	P.M.C
20	पटना नगर निगम बाई NO-65 में टिपली अंशित नली नाला, मीरपुरा, बाग, विहारा, मन्दिर-सैनार टिपली एवं रबर गली को पं-डालेरी राखक एवं नाला निर्माण कार्य सर्वेक्षक श्री प्रमोद कुमार	0.23983 ud&hd Letter No - 80/12.02.20 19	0.2017146	6 माह	0.1199150		0.1013683	0.1013683	PCC ROAD RCC DRAIN	100% 100%	0% 100%	100% 100%	कार्य पूर्ण Second Allotment Due	P.M.C
21	पटना नगर निगम बाई NO-67 में सैताराम दीक्षित बाग के नाला से सानादार नाला निर्माण कार्य सर्वेक्षक श्री प्रमोद कुमार	0.4996 ud&hd Letter No - 80/12.02.20 19	0.4201634	6 माह	0.2498000		0.1478736		PCC ROAD RCC DRAIN	100% 100%	शून्य 0	100% 100%	कार्य पूर्ण	P.M.C
22	पटना नगर निगम बाई NO-58 में नेहरूक में अंशित किराना दुकान से मन्दाही नदिर होते हुए केदार नाथ चौधरी के मकान तक नाला निर्माण कार्य सर्वेक्षक मेरसरी जिला इन्फ्रा स्ट्रक्चर	0.46031 ud&hd Letter No - 80/12.02.20 19		6 माह	0.3870743		0.230155	0.230155	PCC ROAD RCC DRAIN	80% 80%	20% 20%	100% 100%	कार्य पूर्ण Second Allotment Due	P.M.C
23	पटना नगर निगम बाई NO-82 में डाहरी अंगमपुर पार/रखल वीस मन्दाही के घर से काठ/अभिनव मूल तक राखक एवं नाला निर्माण कार्य सर्वेक्षक मेरसरी जिला इन्फ्रा स्ट्रक्चर	0.25887 ud&hd Letter No - 80/12.02.20 19	0.2177220	6 माह	0.1294350		0.1286069	0.1286069	PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	कार्य पूर्ण Second Allotment Due	P.M.C

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.			
										U.P to Previous month	During the month	Total Progress	
		3	4	5	6	7	8	9	10	11	12	13	14
24	पटना नगर निगम नं०-65 में बाहरी ड्रैनपुर् अलग नहर के घर से मुगल चौकरी के घर तक बसकरीम टोला तक सबक एवं नाला निर्माण कार्य। सर्वेदक श्री देवक सिंह	0.34451 ud&hd Letter No.- 80/12.02.20 19	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0% 0%	60% 80%	Second Allotment Due P.M.C
25	पटना नगर निगम वार्ड नं०-65 के घा गली में नगीना दास अजमेरा के घर से जगत केरा तक सबक एवं नाला निर्माण कार्य। सर्वेदक मेरस हनुमन्त हार्दिक	0.49998 ud&hd Letter No.- 80/12.02.20 19	0.4204577	6 माह	0.2499900		0.249990		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due P.M.C
26	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोखबाबा जी के मकान से लेकर महाराज घाट अखाड़ा तक सबक एवं नाला निर्माण कार्य। सर्वेदक श्रीमति मनीषा कुमार	0.36768 ud&hd Letter No.- 80/12.02.20 19		6 माह	0.3092540		0.18384	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due P.M.C
27	पटना नगर निगम वार्ड नं०-67 में अजाद ट्रस्टपेट के संतोषी माता के गली में गा बाबू की डेव तक सबक एवं नाला निर्माण कार्य। सर्वेदक मेरस, दिपशिका कस्तूरकान	0.3044 ud&hd Letter No.- 80/12.02.20 19		6 माह	0.2555968		0.1522	0.1522	PCC ROAD RCC DRAIN	शून्य 90%	95% 5%	95% 95%	कार्य पूर्ण नं० निधि के अभाव में कार्य बंद है। P.M.C
23	पटना नगर निगम कंठासागढ़ वार्ड नं०-70 में अशोक राज पथ गौतम मंसिरा होम से नुरुवदीनगंज घाट किनारे तक मूरम नाला एवं सबक निर्माण कार्य। सर्वेदक मेरस जोडडे इटप्राईज	0.48085 ud&hd Letter No.- 80/12.02.20 19	0.4044186	6 माह	0.2404250		0.240425		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण Second Allotment Due P.M.C

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	I.C Sent	Main Component	Component Wise Physical Progress.		
										U.P Previous month	During the month	Total Progress
29	पटना मगर निगम का नई-7 के अंशक सड़क पर सिमेंट बल्ले देहा स्थान के माछा गली के पूरे कुटिया राजार में बह निक सड़क पर नाला निर्माण कार्य। (700 कीट लम्बा एवं 12 कीट चौड़ा) सर्वेकर श्री माधव रंजन	0.4814 ud&hd Letter No.- 80/12.02.20 19		6 माह	राशि अंशक				PCC ROAD RCC DRAIN	शून्य 80%	शून्य	शून्य 80%
KanKarbagh Anchal Patna.												
1	वाह नई-30 अंशक नगर मुख्य बाजार क्षेत्र/सकान्स से नाल के बाल से इसिडान औरल के मुख्य बाजार के बावहा तक नहर परिसीसी वध निर्माण कार्य।	59.151	45.96	6 माह	25.00	25.00	54.39%	25.00	PCC ROAD RCC DRAIN	100%	100%	100%
2	वाह नई-32 अंशक रस्त रकानी रस्ता बांदा के परिचलन वध के मुताब नाला एवं परिसीसी वध निर्माण कार्य।	19.816	16.65	3 माह	9.908	8.73844	52.49%	8.73844	PCC Road PCC Road	90%	90%	90%
3	वाह नई-34 अंशक बाल कोठी के बाल से पार्क निर्माण कार्य।	49.106	45.34	6 माह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%
4	वाह नई-48 अंशक बुर होसिंग कालोनी रोड-01 में पार्क निर्माण कार्य।	20.61	18.28	6 माह	10.00	6.54	35.01	NIL	Park Construction	95%	3%	98%
5	वाह नई-46 अंशक बुर होसिंग कालोनी रोड-02 में पार्क निर्माण कार्य।	30.99	27.58	6 माह	15.00	8.52	30.91	NIL	Park Construction	60%	10%	70%
List of Project Jehanabad District												

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendiure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			BUIDCo	
										Up to Previous month	During the month	Total Progress		
1	श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा	3	4	5	6	7	8	9	10	11	12	13	14	15
1	श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्रांक-112 दिनांक-11 04 2022 द्वारा मुक्तकी पत्रांक को निधि आवंटन हेतु अनुरोध किया गया है। आद अनौ लक अपेक्षा है।	BUIDCo
2	श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29/10/2017	2.67		2.45	2.45	building work	WORK COMPLETE				BUIDCo
3	श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा	Letter-66 date- 09.01.2019 0.54 CR AGREEM DATE- 23.08.2021	0.377	22.02.2022	0.27				drain & p.c.c				1. सर्वेदक को कार्य यथासंभव पूर्ण करने हेतु पत्रांक-327 दिनांक-24.09.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है 2. सर्वेदक द्वारा निर्देश-20.12.2021 को योजना कार्य सिल पर सीमांत लोको द्वारा किये गये अतिक्रमण को मुक्त करने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यालय पत्रांक-09 दिनांक-06.01.2022 द्वारा कार्यपालक पदाधिकारी नगर परिषद जहानाबाद अवलोकित करी जहानाबाद से अनुरोध किया गया है 4. कार्यपालक पदाधिकारी द्वारा पत्रांक-61 दिनांक-21.01.2022 द्वारा अनुमंडल पदाधिकारी जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।	BUIDCo
4	श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा श्री. सत्यनारायण शर्मा	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.2021	0.17	0.17			drain & p.c.c			COMPLETE		BUIDCo



Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received • (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
List of Project Buxar District														
1	बक्सर नगर पंचायत स्थित नगर रोड से सड़क दुखार तक फुटपाथ एवं रोड की सुधार। श्री क कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625		0.2420625	0.2420625	FOOTPATH			Work Completed	शेष राशि जिला से अग्रस्त	नगर निकाय
2	सनाहसालय परिसर स्थित मार्ग का सौंदर्यकरण कार्य। (अस्थायी कार्य) महावीर कुमार सिंह	0.4213800 AA- DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900		0.2106900	0.2106900	PARK			Work Completed	शेष राशि जिला से अग्रस्त	नगर निकाय
3	बक्सर नगर पंचायत अंतर्गत सनाहसालय स्थित मार्ग का सौंदर्यकरण कार्य (स्थायी कार्य) एवं विद्युतीय कार्य। महावीर कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947		0.0599947	0.0599947	PARK			Work Completed	शेष राशि जिला से अग्रस्त	नगर निकाय
4	बक्सर नगर पंचायत स्थित खिलो मैदान के परिधि-सड़क कोने से बकिंग-मैदान कोने तक पार्क निर्माण एवं रोशनी की सुधार। बक्सर नगर पंचायत	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705		0.240705	0.240705	PARK			Work Completed	शेष राशि जिला से अग्रस्त	नगर निकाय
5	बक्सर नगर पंचायत स्थित भगता सिंह पार्क निर्माण का सौंदर्यकरण। महावीर कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.04092018		0.15916	0.15916	PARK			Work Completed	शेष राशि जिला से अग्रस्त	नगर निकाय
5	राज्य योजना अंतर्गत नगर परिधि दुखार के प्रशासनिक भवन का निर्माण कार्य। सुबोधक - अचलदेव सिंह	2.82455 2.3161731 30.12.2015 0.3166416 16.06.21	23.6.2017 15.09.21	3.11	2.3664648		2.05933	2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण स्थानान्तरण की प्रक्रिया में	BUIDCO
List of Project Gaya District														

S No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.				
										t P to Previous month	During the month	Total Progress		
1	2 मानपुर बस स्टैंड का निर्माण । Name of the Contractor- M/s Jai Mata Di Road Construction Pvt Ltd	3 Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	4 Amount-5.44 15.06.2015 Revised 9.86	5 31.08.2020	6	7	8 10.48	9 10.48	10 (i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external)	11 31-05-2019	12 31-08-2020	13 work completed	14 Hand Over/ Inauguration करवाया जा सकता है ।	15 BUIDCO
2	नगर निगम, गया सेवासाथि रिफाई ललाब के रजिस्ट्रार एड ऑफिस का कार्य । Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount – 1.7926	12.03.2021	2.52	2.54			(i) Boundary Repair of Pond (ii) Pathway ,oa Pathway , ,ds fdukjs jafyax rFkk Electric kpole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water	27.07.2019	26.01.2021+45 days=12.03.2021	61.55%.	Work Completed.	BUIDCO

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress				
										U.P to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
3	जगदीश्वर कॉलेज के सामने कुल 3 इंचिड मकार (सुखीकरण) मोटे हुए सड़क इन्फ्रा स्ट्रक्चर होते हुए बनानी काटें तक सुखीकरण पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no- 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.28958		0.28986		(i) Construction of Drain (ii) Construction of Road	31-07-2019	30-01-2020	100%	Work Completed.	BUIDCO
4	कच्चा राय, सैमिस्टिक निकल को घर से पेश, सिंह लोहपुर के घर तक सुखीकरण पथ एवं डकन सहित नाले का निर्माण Contractor-Shree Kuncan Kumar Singh	Amount- 0.29127 Letter No.- 124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.2911		0.29127		(i) Construction of Drain (ii) Construction of Road	6/8/2019	5/2/2020	100%	Work Completed.	BUIDCO
5	मटा-खिरसाय मुख्य पथ से रंगा होते हुए जन्मपुर मुख्य पथ तक पथ एवं नाले का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no- 88, dated- 20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.25441		0.261		(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	18-10-2019	17-04- 2020	84.64%	Work Completed.	BUIDCO
6	कुम्हार डोली बखरावाड़ी मंदिर से काली पंखर तक सुखीकरण पथ का निर्माण एवं उत्पन्न कार्य Name of the Contractor- Shree Fakre Alam Khan	Amount- 0.3158 Letter no- 88, dated- 20-11-2018, Date of Agreement	Amount - 0.2631	18.04.2020	0.29514		0.3158	0.3158	(i) Construction of Drain (ii) Construction of Road			100%		BUIDCO
7	मानपुर काली पंखर से स्थान नगर होते हुए अवारिया देवी स्थान तक डकन सहित नाले निर्माण कार्य Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no- 88, dated- 20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date- 12.10.2019	11.04.2020	0.45085		0.4508	0.4508	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain- 1050 feet	50%	(i) Construction of Drain with cover- 1050 feet	स्थल विवाद के कारण कार्य बन्द है।	BUIDCO

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.				
										U.P Previous month	During the month	Total Progress		
1	3			5	6	7	8	9	10	11	12	13	14	15
3	गढ़-बहाल नगर रोड में मुकेशील नगर से कठिनाई रज ठकुरा सहित अर्द्ध निर्माण कार्य Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20- 11-2018, Dt of Ag.18.10.20 19	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain		50%	work Completed		BUIDCo
3	श्री २०-६३ अर्द्धांगी नगर में शिरोधार्य पर रज निर्माण Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no- 40, dated- 20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.88979		0.8898		(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	82%	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet		BUIDCo

[Handwritten signature]

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.				
										U.P Previous month	During the month	Total Progress		
3		3	4	5	6	7	8	9	10	11	12	13	14	15
List of Project ARA District.														
	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut- 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking	Land dispute and water logging problem	नगर निकाय
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate- Not Started 5. Landscape and Horticulture		1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate- Not Started 5. Landscape and Horticulture		नगर निकाय
List of Project Nawada District.														

(Signature)

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			15	
										U.P to Previous month	During the month	Total Progress		
1	नगर परिषद मेरठ सि.नं. 1/2019-2020 का निर्माण कार्य।	3 मुनिसिपल प्रबलनिक स्ट्रीट-727 अरीफ जायक-483 दिनांक-03.02. 2020 राशि-4.00	4 अनुसूचक एकरसित राशि-68011485 राशि-298 करोड़ दिनांक-15.06.15	5 28.08.2020	6 7.27	7 7.27	8 7.27	9 7.27	10 Construction of Bus Terminal	11 Bus terminal- 100% Drive way- 100% Tube well- 100% PHE work-	12 Docking way-- completed Delux Toilet- Work in progress	13 Bus terminal- 100 % Tube well- 100% Boundary wall-90%	14 18 सितंबर 2020 को माननीय मुख्यमंत्री नरेंद्र मोदी जी द्वारा बीसी के मुख्य से उद्घाटन किया गया।	15 BUIDCo

List of Project Bhagalpur District.

1	मुनिसिपल नगर परिषद अनुसूचित जाति/अनुसूचित वर्गों के निवासियों के लिए विद्युत आपूर्ति योजना नगर परिषद, भुवनेश्वर सड़क-10, राजीव सदन सड़क-10, राजीव सदन	0.69139 309/30.03.1 6	28.07.2020 Rs-0.2480887	19.02.2021					वृद्धारदीयों, नाला एवं कुदृष्टों का निर्माण कार्य				सर्वांगीण विकास कार्य विद्युत आपूर्ति कार्य नगर निगम के अंतर्गत नगर निगम के कार्यक्रम-28 दिनांक-25.01.2021 के द्वारा उप विचार आपूर्ति नालापुर के	नगर निकाय
2	नगर परिषद, भुवनेश्वर अनुसूचित जाति/अनुसूचित वर्गों के निवासियों के लिए विद्युत आपूर्ति योजना नगर परिषद, भुवनेश्वर सड़क-10, राजीव सदन सड़क-10, राजीव सदन	0.24852 66/09.01.02 019	28.07.2020 Rs-0.2480887	19.02.2021					वृद्धारदीयों, नाला एवं कुदृष्टों का निर्माण कार्य				सर्वांगीण विकास कार्य विद्युत आपूर्ति कार्य नगर निगम के अंतर्गत नगर निगम के कार्यक्रम-28 दिनांक-25.01.2021 के द्वारा उप विचार आपूर्ति नालापुर के	नगर निकाय

List of Project Lakhsarai District.

1	नगर परिषद, लखिसराय अनुसूचित जाति/अनुसूचित वर्गों के निवासियों के लिए विद्युत आपूर्ति योजना नगर परिषद, लखिसराय सड़क-10, राजीव सदन सड़क-10, राजीव सदन	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020					(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed		Work Completed	नगर निकाय
2	नगर परिषद, लखिसराय अनुसूचित जाति/अनुसूचित वर्गों के निवासियों के लिए विद्युत आपूर्ति योजना नगर परिषद, लखिसराय सड़क-10, राजीव सदन सड़क-10, राजीव सदन	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020					(i) P.C.C Road (Lenth-412 m) (ii) Drain work (Lenth-412 m)	Drain work completed		Work Completed	नगर निकाय

24,42,766.00
24,30,158.00
0
24,30,158.00

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.				
										Up to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
3	लखीसराय नगर परिषद के अस्तित्व बार्ड सी0-6 में उद्घाटन साद से लेकर जवाहर नहर तक आरम्भ सीओ नाला निर्माण कार्य।	02084 Ref 160 Date 27.03.218	01983 Date 16.08.2019	15.02.2020					(ii) Drain work Length-241m		Drain work in progress	50% Work Completed	No issue	
4	नगर परिषद लखीसराय के प्रशासनिक नहर का निर्माण कार्य	311.29 Letter No.- Date:- T.S. Rs. 285.214 Letter No.- Date:-	2.1966 date 26.06.18	25.12.2019	219.29		0.38.19579	0	Buidling work		Ground floor complete and 1st floor in Progress.	Work in progress.		BUIDCO
5	बडहिया नगर पंचायत के बडहिया निमत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरम्भ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date27.09.2018	0.4131 Date 14.10.2019	13.04.2020	24,13,500.00		18,64,094	18,64,094	(i) P.C.C Road (ii) Drain work- 316m	200 m Drain and Slab work completed.		60 % Work Completed		नगर निकाय

Se

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.		
										U/P Previous month	During the month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12	13
6	वर्ग 0+ के समूह राबू 80 लगदना कील माह से भावा कोशक बाहू के कुलमाही होत हुए सागर अर्जन के बचाने के आवश्यकता नाला एवं बाहू का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	45,90,050.00		45,80,081.00	45,80,081.00	(i) P.C.C Road (ii) Drain work- 488m	Drain Flate solling work Completed And PCC in Progress.		Work Completed
7	बहालवा नगर पंचायत में प्रशासनिक भवन से सीलास सिंह के घर होले हुए मांगदारी स्थान तक आवश्यकता नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	27,10,250.00		25,74,738	25,74,738	(ii) Drain work with Cover- 755m	300 m Drain work completed		60 % Work Completed
8	नगर पंचायत बहालवा में बहालवा में नाला नगर पंचायत बहालवा कोशक बाहू का सिंक काम होले हुए लंबाई सिंह के घर होले हुए सागर दुर्गास्थान होले हुए दुर्गास्थान दुर्गा तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	43,22,950.00		43,07,806.00	43,07,806.00	(ii) Drain work with Cover- 1048m	drain work in Progress.		55 % Work Completed
9	नगरपालिका से दोपन/एम कोलेज तक बाहू/सागर सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	69,65,275.00		69,57,668	69,57,668	(i) Pcc Road (Lenth-2400m)	PCC Work in Progress.		45% Work Completed
10	महिला विद्यालय के परत पाक का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021	45,99,850.00		4,13,786.00		(Lenth-343.6m) (Width-06m)	निदो नहाई का कार्य प्रगति पर।	निदो नहाई का कार्य प्रगति पर।	15% Work Completed
List of Project Sheikhpura District.												
1	नगर नरिन्द शेखपुरा अनुगत श्यामा सरोवर पाक परिसर में हस्त पाइन का निर्माण कार्य एवं पाक का सौन्दर्यकरण कार्य	21914673 Cr. Letter no.- 07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	2.1914673 cr.	1.8421933	0.5479	0.5479	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work		soi filling parking Area Hume pipe Mah hole Chamber completed	80%
												BUIDCo

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C. Sent	Main Component	Component Wise Physical Progress.				
										U.P Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
2	नगर पंचायत इलाहाबाद अनुमति संख्या-42 नगर पंचायत के पास हुए इलाहाबाद सिटी का निर्माण कार्य	112.77500 Cr Letter no - 07 dt. 27.09.18	0.9476 Date 27.05.2020	work order 01-06.2021 Completion 30.11.2021	0.563875	0.563875	0.563875	0.563875	i) GSB ii) WMM. iii) BM & SDBC	GSB & WMM BM& SDBC	GSB & WMM work completed	80%		BUIDCo

List of Project Munger District.

1	नगर पंचायत मुंगेर इलाहाबाद रज. सं. नं. लावा ज. सिटीकरण कार्य	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Raised lawn work 70 % is completed 3. Stop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress	Rest Ghat (1 No.) completed 2- Raised lawn work 90 % is completed 3. Stop portion of pond work is completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed almost done 5. Pargola work is completed 6. 2 nos	Civil work 95% Completed		BUIDCo
2	नगर पंचायत इलाहाबाद सिटीकरण कार्य	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019		0.1783	No	Ghat Work.	75%		75%	Work in progress	BUIDCo

Compiled as reported by respective Executive Engineers

Sd/-
06/05/2022
Assistant Engineer,

TS to CE(South) Infra

Chief Engineer (South) Infra

624

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी-शिवहर-~~झ~~
Name of District :- Sitamarhi. +Shivhar

As on: April- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
1	नगर सरकार भवन, नगर पंचायत सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युत्करण, जलपूर्ति एवं स्वच्छता सहित कार्य) M/s Dinker Construction Pvt Ltd.		1.6956 Lt. No. 21 Dt. 19.06.19	1.451548	25.03.2022	0.818							Work in progress.
	नगर निगम, सीतामढ़ी क्षेत्र अंतर्गत निश्चय योजना-2 अंतर्गत शवदाह गृह निर्माण कार्य ।		Lt. No. 499 Dt. 19.02.22										तकनीक स्वीकृति और BOQ अनुमोदन की प्रक्रिया में।
3	नगर परिषद, शिवहर क्षेत्र अंतर्गत निश्चय योजना-2 अंतर्गत शवदाह गृह निर्माण कार्य ।		Lt. No. 509 Dt. 19.02.22										तकनीक स्वीकृति और BOQ अनुमोदन की प्रक्रिया में।


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



(62)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai + Khagaria District

अप्रैल- 2022

Sl.No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी चार्जिंग मील से खदना नदी तक आरंभिक कार्य।	0.9528321	0.8575489	20/12/2021	0.5138	0.5138		RCC Drain	75%	15%	90%	कार्य प्रगति पर है।
2	देहट नगर परिषद वार्ड सं-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NIMNVY)	0.41792	16/11/2018	0.25075	0.2498	0.0617	Boundary Wall, Paver Block	25%		25%	स्थानिक विधायक द्वारा आर्थिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है।
3	नगर विधानसभा बखरी क्षेत्र के बखरी नगर लक्ष्मण मंदिर का निर्माण।	1.6956	1.5747	18.10.2022	0.7			Building, Boundary Wall, Paver Block		15%	15%	कार्य प्रगति पर है।

[Signature]
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

[Signature]

Rs. In Lakhs

Chief Engineer,
9/5/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Supaul District

अप्रैल 2022

S.No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks	Rs. In Crores
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 SBD/2016- 17	30.05.2017	3.0450	3.0450	3.0450		Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Super Structure - Truss work completed, wall Plastering work over all work- 90 %,Gl sheet Fabricated to 70% Kota stone Flooring Work Completed to 20% Plaster work- 90% done Door & window- 80% done, Overall 92%		
2	Construction of Smart Ashok building at nagar Parishad Supaul (Kaushal Kumar, Supaul)	1.3933113 14.02.2015	0.9844 23.10.2017	22.10.2018					100% Work Completed.	100% Work Completed.	100% Work Completed.	In the porcess of HO and TO.	

Rf

14

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(612)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

अप्रैल 2022

S/No.	Name of Project Name of Contractor	AA&ES With Ref & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। सुन्दरक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

29/5/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

र.4

618

List of Project Chapra District

अप्रैल- 22

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परस्ता बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 30590, dated- 18.12.2013 Amount 1.6956	121.07859 22.02.2016	15 Months	0.6140	0.6140	0.6140	Building- 2nd story Comp. RCC work-comp Plaster Wood work - progress. Flooring - Completed. Tiles- Progress. Electric & PHED work-Progress. Fund recommended by BUIDCO to NP				रोब आबटन की प्रतिका में:
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chepara nagar nigram, chhapara	Letter no-79, dated-06-12-17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	0.35092					600m RRC Nala Completed.	

R2

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

617

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

अप्रैल- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Narendra X Shore Children Park & Beautification of Park. Contractor- Chandrabibha Devi	3 AA-04277, Dated:-25.11.14 & EC- 04277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8	9 Boundary wall, Pathway, Jhula, Light , Dustbin, Gajabo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajabo	11 No Work	12 12	13
2	Construction of Administrative building of Nagar Park, Shad, Bagaha Contractor- Rajeev Ranjan	AA-39292 Dated:- 13.11.13 & EC-31194	2.5137547	29.12.16	1.5032528	1.5032528	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Construction of Building	Civil work completed except roof treatment.	No Work	Civil work completed except roof treatment.	Fund issue Office has requested to Dy Collector (Dev) with a copy to DDC & DM vide numerous letters for releasing fund. The last Letter was sent vide this office letter no-83, dtd-23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-39292 Dated: 13.11.13 & EC-31194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor- M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	29.05.15	0.902905	0.8710591		Boundary wall, pathway, levelling and beautification	Phase one is complete	No work	Phase 1 is complete	complete

[Signature]
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

616

List of Project Saharsa District

अप्रैल- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
								Bus Terminus (Civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land dispured in High Court, Patna
								Toilet Block & small shops (Civil work)	Toilet Block 100% completed & small shop 100% completed	Nil	Completed	
								Compound wall entrance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	2. Work is slow due to Unavailability of fund since last two years.
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	3. Overall Progress 85%
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	4. Approx 60.00 lacs worked bill is pending since last two years.
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

2/13/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

RF

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर पंचायत मोतिशरी के मातृशाला का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs. 23.05492 Lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD----/18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990		8	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)	10	11	12	1. Contract Rescissionment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (IV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to
2	मदिया बस हिरो का निर्माण कार्य।	Rs. 2.0000 Lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs. 1.650150 Lt No-BUIDCo/yo-687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed. 2) Campus filling-60%	1. Frame work of Bus terminus building completed. 2. Campus Filling-60%	1. Frame work of Bus terminus building completed. 2. Campus Filling-60%	Work has been stopped by Contractor for payment Requisition has been sent to HQ By letter no-92, dated- 09-02-2022
3	मदिया रेलवे गार्डर उक से डिन्डु बकिया होते हुए सार्वजनिक रोड, शक्तिनगर रोड तक पीएससीओ सड़क एवं आयोजना रोड ताला निर्माण कार्य	Rs. 2.06763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.77	Rs. 1.52746	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road workk started.	1. Rcc 3100 ft Drain completed 2. PCC work is started.	1. Rcc 3100 ft Drain completed 2. PCC work is started.	90%PCC Work done

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			marks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजनान्तर्गत (नगरिक सुविधा मद) के योजनाओं की स्थिति												
7	नगर निगम मुजफ्फरपुर के लॉड 30-41 अन्तर्गत स्थित वाणिज्यिक प्लॉट पर श्री दिनेश पण्डेय] Sri Dinesh Pandey	उप सचिव, नोडि एवं आर्किटेक्चर विहार मेट्रो का प्लॉट-1323 दिनांक-27 02/19 राशि- 8475917 लाख	0.5926693 11F2/2019-20 Dated-09.07.19	08.01.20		0.116156		Civil Amenities	Boundary wall work complete	Tie Beam of 2nd side step work in progress.	Boundary wall work complete	कम्यं प्रगति में।
8	नगर निगम मुजफ्फरपुर के लॉड 30-30 अन्तर्गत मंडलाजी गौडर उग्र सोमनाथलाला कार्य। M/s Singh Construction	उप सचिव, नोडि एवं आर्किटेक्चर विहार मेट्रो का प्लॉट-1323 दिनांक-27 02/19 राशि- 9302149 लाख	0.63290066					Civil Amenities		Pile work of Boundary wall work in progress.		कम्यं प्रगति में।
9	नगर निगम मुजफ्फरपुर के अहमपुर प्लॉट का सामुदायिक कार्य। M/s Sri Dinesh Pandey	उप सचिव, नोडि एवं आर्किटेक्चर विहार मेट्रो का प्लॉट-1323 दिनांक-27 02/19 राशि-128.80357 लाख	.8587834 10F2/2019-20 Dated-09.07.19	08.01.20		0.2572528		Civil Amenities	Boundary wall work completed and main gate work completed	RCC Bench Umbrella work completed. Pathway work completed. Sidhi Work completed.	RCC Bench Umbrella work completed. Pathway work completed. Sidhi Work completed.	कम्यं प्रगति में।

27/5/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bx

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	प्राईम-21 सुनगांव चौकी के आसपास मोटर तक गहर पर एक नई किडनीय बनाया जा निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankej Kumar	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-07 दिनांक-27 09.18 सचि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	0.516495	0.5050769		Box Culvert	250/235 Mtr	Main Hall Plate of Slab work in Progress.	250/235 Mtr	कार्य आरंभ करवा दिया है। कुछ ही दिनों में काम शुरू हो जाएगा। कुछ ही दिनों में काम शुरू हो जाएगा।
	प्राईम-22 सुनगांव चौकी से जहाजगढ़ रोड समीप में चौकी तक विस्तारित करने का कार्य। श्री Sanat Kumar	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-08 दिनांक-09 01.18 सचि-113.41 लाख	.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.632807	20.61095	Road & Drain	675/675Mtr Drain work complete & Road 675/356 Mtr complete.	46 M road complete.	675/616 Mtr Drain work complete & Road 675/402 Mtr complete.	कार्य जारी है।
	प्राईम-23 सुनगांव चौकी से महानगर चौकी रोड पर विस्तारित करने का कार्य। श्री Sweta Singh	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-09 दिनांक-03 01.18 सचि-243.2500 लाख	2.1694689 04SBD/2019-20 Dated-28.02.20	27.11.20	2.1301475	1.3561366	0.6871381	Road & Drain	1327/1120 Drain Completed & 1640/1053 Road completed	66 Mtr Road & 40 M drain work Complete.	1327/1160 Drain Completed & 1640/1519 Road completed	कार्य जारी है।
	प्राईम-24 सुनगांव चौकी से महानगर चौकी रोड पर विस्तारित करने का कार्य। श्री Arun Kumar	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-07 दिनांक-07 09.18 सचि-381.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	1.805775	1.7830706	0.8177389	Road & Drain	625/592 Mtr Drain complete & Road 1640/737 Mtr Road Work Complete	Paver Block complete in 500M Both side.	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	कार्य आरंभ करवा दिया है। कुछ ही दिनों में काम शुरू हो जाएगा। कुछ ही दिनों में काम शुरू हो जाएगा।
	प्राईम-25 सुनगांव चौकी से महानगर चौकी रोड पर विस्तारित करने का कार्य। श्री Adarsh Construction	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-08 दिनांक-12 02.19 सचि-103.93 लाख	.866526 01F2/2020-21 Date-17.05.20	16.12.20	0.51965	0.4519967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	Road work in progress.	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	कार्य आरंभ करवा दिया है। कुछ ही दिनों में काम शुरू हो जाएगा। कुछ ही दिनों में काम शुरू हो जाएगा।
	प्राईम-26 सुनगांव चौकी से महानगर चौकी रोड पर विस्तारित करने का कार्य। श्री Sri Ajit Kuma	विशेष संचित, नवंबर एवं अक्टूबर विहार पटना का प्रजाक-113 दिनांक- 14.02.2019 सचि-138.333 लाख	1.3808729 01F2/2021-22 Dated-24.11.2021	23.08.2022	0.696665	0.3527414		Civil Amenities	Foundation Complete.Tie Beam & Plinth work is completed.	Roof of first floor is completed.	Foundation Complete. Tie Beam & Plinth Works Is completed Roof of 1st Floor is completed.	



BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED
DARBHANGA DISTRICT

MONTH
April- 2022

SL NO.	NAME OF PROJECT	A&S REF & DATE (In Cr.)	AGREEMENT VALUE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	LC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 राज्य योजनांतर्गत सर्वेच्छा योजना निर्माण कार्य (STATE PLAN)	3	4	5	6	7	8	9	10	11	12	13
1	सर्वेच्छा का नाम: Ram Naresa Ray	25.60727 Ref 6666 dated 12.10.2017	21.7775724 Dated 27.05.2019	26.08.2020	14.328	11.64	11.02	Cover Drain of Size 2.5M to 4.5M width. Height 3M to 4M, Length 3.55 KM PCC (In Meter)	961	78	1039	WORK IS IN PROGRESS.
2	राज्य योजनांतर्गत सर्वेच्छा योजना निर्माण कार्य (STATE PLAN)	1.4819 ref 63 dated 27.09.2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.723	0	BASE (IN mtr)	961	78	1039	WORK IS IN PROGRESS.
								VERTICAL WALL BOTH SIDE	940	99	1039	
								PCC ROAD	1520'	0	1520'	
								DRAIN	1570'	0	1570'	
								PAVERS BLOCK	500'	0	500'	

R2

9/15/2022
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

611

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- April- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत कोटी													
1	नगर पंचायत कोटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२८ होते हुए वार्ड सं०-०८ स्थित मम तक दोनों तरफ ऊपर से १० सी० नाला निर्माण कार्य	M/S Mithila Construction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818	0.818	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W		Work completed.
नगर पंचायत साहेबगंज													
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-१ में सुखनर मठ से सहिचन इनमथरा हेतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction (नाला की लम्बाई = 680 m)		0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		Drain Work in Progress.(Work done upto 500 m)
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-४ में हिरजाल साह के बगीचा से प्राथमिक विद्युत तारों की टोला तक नाला, पुलिया एवं पी० सी० पी० कार्य।		0.46912 Lt. No. 07 Dt. 07.09.18			0.234							प्राथमिक कार्य विभाग के द्वारा कार्य अंतिम कर दिया गया है। युक्त कार्यालय परीक्षा- 286, दिनांक- 03.09.2020 द्वारा योजना खर्च करने हेतु मुख्य अभियंता, बुटवल से अनुमति लिया गया है।
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-११ में बयानदी बजरीया घाट से भूलाथ मंदिर तक आर० सी० नाला एवं पी० सी० पी० सड़क निर्माण कार्य।		1.26940 Lt. No. 08 Dt. 27.09.18			0.634							प्राथमिक कार्य विभाग द्वारा कार्य अंतिम कर दिया गया है। अधीक्षण अभियंता, तिरहुत प्रमंडल, बुटवल, मुजफ्फरपुर का पत्र सं०- 286, दिनांक- 01.10.2020 के द्वारा योजना खर्च करने की अनुमति प्रदान की गयी है।
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-५ रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० नाला एवं पी० सी० पी० कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)		0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		Drain Work in Progress.(Work done upto 600m)

Handwritten signatures and initials.

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर													
6	हाजीपुर नगर परिषद् अन्तर्गत बुटनवास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction		2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone	R.C.C, Kota Stone boulder.	76 % Work completed.
7	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction		2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone		R.C.C, Kota Stone	50 % कार्य पूर्ण ।
8	हाजीपुर नगर परिषद् के वार्ड सं०-39 बाघ टोल रोड एन०एच०-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह अग्र० सी० सी० नाली निर्माण कार्य वर्ष 20-7-18		0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26.07.2018 द्वारा माजना स्टर्क करने हेतु विभाग से अनुमति किया गया है।

9/5/2022
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

A

Name of The Project & Name of the Contractor	AA & ES (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
Karmalichak Sewerage Treatment Plant, Patna M/s Volas & GAA(JV)	73.61 Cr.	(C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.)	05.11.19	56.69	Work - 47.59 Escalation - 2.38 O&M - 2.62 Centage - 2.87 Other expenses - 1.24 Total - 56.69 (Additional expenses due to CST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Data April :- Inlet flow - 22.03 MLD Outlet flow - 21.84 MLD Outlet BOD - 6.33 mg/l Outlet COD - 37.97 mg/l	

Karmalichak Sewerage Network, Patna M/s V A Tech Wabing	277.42 Cr.	(C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.)	20.05.21 (EOT granted till Jan 2022)	283.41	Work - 160.10 Escalation - 45.62 House conn. - 12.44 Centage - 6.38 Other expenses - 56.04 Unadjusted Mob - 2.83 Total - 283.41	89.73%	Sewer Network - 96.54 Km Manhole - 4311 nos House Connection Pt - 19084 nos Road Restoration - 96.54 Km House Connection - 27873 nos. SPS - 01 nos.	Sewer Network - 88.965 Km Manhole - 3197 nos Direct connection / House connection pit - 24796 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all respect and 6.860 Km comes in trenchless method) House Connection 25739 Nos SPS 01 No - wet well 33.20% completed. Concreting of 4th lift done, 4th lift sinking done	Sewer Network - 0.437 Km Manhole - 54 Nos House Connection Pit - 94 Nos House Connection - 1934 Nos. SPS - Concreting of 6th lift done, 5th lift sinking done, 6th lift sinking in progress. House Connection 27673 Nos SPS 01 No - wet well 34.50% completed. Concreting of 6th lift done.	Underground Electrical HT line hampering the progress. NOC from Railway is in process for parallel pipe line to be laid. Local issues hampering the work.
---	------------	--	--------------------------------------	--------	---	--------	--	---	--	---

Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & ENIS (JV)	188.186 Cr.	(C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.)	05.04.20 (EOT granted till Jan 2021)	171.61	Work - 150.30 Escalation - 10.92 Centage - 5.83 O&M - 1.17 Other expenses - 3.39 Total - 171.61	100%	Sewer Network - 55 Km. Manhole - 2397 Nos. Road Restoration - 55 Km. HSC Pt - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos.	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.	STP O&M under progress	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.	STP O&M under progress	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project
---	-------------	--	--------------------------------------	--------	--	------	--	--	------------------------	--	------------------------	---

Sl. No.	Project & Name of the Contractor	GoI/GoB (Rs. In Cr)	Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Received (Rs. in Cr.)	Expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
			431.12 Cr.			Work - 331.72 Escalation - 56.53 House conn- 0.85 Centinge - 8.10 Other expenses - 12.24 Unadjusted Mob.-0 Total - 409.44	96.30%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km D1 Rising Main - 6.65 km House Connection - 7100 Nos SPS - 3 Nos	Pipe Laying - 114.8 km Tapping of Existing Network - 1.2 Km Manhole - 4001 Nos Property Chamber - 2101 Nos Road Restoration - 117.5 Km (Including Trenchless & DI pipe) D1 Rising Main - 4.0 Km House Connection - 4012 Nos Finishing works ongoing at Ambedkar Colony SPS. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned	Pipe Laying - 13 km Tapping of Existing Network - 4.8 Km Manhole - 81 Nos Property Chamber - 117 Nos Road Restoration - 1.8 Km (including Trenchless & DI pipe) D1 Rising Main - 550 m House Connection - 708 Nos Finishing works ongoing at Ambedkar Colony SPS. Bazar Samiti SPS completed & commissioned Exhibition Road SPS completed & commissioned	Pipe Laying - 116.1 km Tapping of Existing Network - 6.01 Km Manhole - 4082 Nos Property Chamber - 2218 Nos Road Restoration - 119.43 Km (Including Trenchless & DI pipe) D1 Rising Main - 4.65 Km House Connection - 4720 Nos Ambedkar Colony SPS is ready for commissioning. Bazar Samiti SPS completed & commissioned Exhibition Road SPS completed & commissioned	1. Decision on Work held up at Fraker Road near LIC Building by Patna Metro due to their proposed station building at that location. 2. House connections are pending where existing drain is present between house-pit and house. 3. Damage to laid network - 3 Km of laid & tested pipeline damaged by PMC.
	Saidpur Sewerage Network, Patna V/s L&T	268.63 426.71	399.55 Cr. Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT requested till June 2022)	409.44							

Name of The Project & Contractor
AA & ES
Gol/GoB
(Rs. in Cr.)

Agreement Amount
(Rs. in Cr.)

As per Agreement Date of Completion
(Rs. in Cr.)

Fund Received (including State share)
(Rs. in Cr.)

Project expenditure physical progress
(in %)

Main Component

Up to Previous Month

Component wise physical progress

During the Month

Total Progress

Issue in Execution

Pahari Sewerage Treatment Plant, Patna
197.797 Cr.)
Mis VA Tech Wabag

127.64 Cr.
(C cost- 84.20 Cr. and O&M Cost- 63.44 Cr.)
09-05-18

Work - 73.28
Escalation - 2.28
Centage - 3.98
Other expenses- 0.74
Undisbursed Moth - 0
Total - 80.28

Design Built of STP - 60 MLD & MFS

CIVIL (RCC WORK)			
11 MFS : 100%	11 MFS : 0%	11 MFS : 100%	
21a) Chamber : 100%	21a) Chamber : 0.0%	21a) Chamber : 100%	
31 SBR & CCT : 100%	31 SBR & CCT : 0.0%	31 SBR & CCT : 100%	
41 Chlorination Building : 100.0 %	41 Chlorination Building : 0.0%	41 Chlorination Building : 100.0 %	
51 Sludge Dewatering Bldg : 100.0%	51 Sludge Dewatering Bldg : 0%	51 Sludge Dewatering Bldg : 100.0%	
61 Admin cum Lab : 100.0%	61 Admin cum Lab : 0.0%	61 Admin cum Lab : 100.0%	
71 Airblower : 100.0%	71 Airblower : 0.0%	71 Airblower : 100.0%	
81 MCC : 100.0%	81 MCC : 0.0%	81 MCC : 100.0%	
91 Staff Quarter : 100.0%	91 Staff Quarter : 0.0%	91 Staff Quarter : 100.0%	
10 MCC Piping : 44.55%	10-MCC Piping : 1.75%	10-MCC Piping : 44.00%	
ELECTRO-MECHANICAL WORK			
11 Grit Mechanism : 100%	11 Grit Mechanism : 0%	11 Grit Mechanism : 100%	
21a) Blower install : 97%	21a) Blower install : 3%	21a) Blower install : 100%	
31 WAS Sludge Transfer Pump :95%	31 WAS Sludge Transfer Pump :0.0%	31 WAS Sludge Transfer Pump :95%	
41 Sludge Gates :100%	41 Sludge Gates : 0.0%	41 Sludge Gates :100%	
51 Poly Dosing Pumps :100%	51 Poly Dosing Pumps :0%	51 Poly Dosing Pumps :100%	
61 Chlorine Leak Blowers :100%	61 Chlorine Leak Blowers :0%	61 Chlorine Leak Blowers :100%	
71 WAS Prechloriner Pump : 97%	71 WAS Prechloriner Pump : 1%	71 WAS Prechloriner Pump : 95%	
81 Submersible Mixer :55.0%	81 Submersible Mixer :3%	81 Submersible Mixer :55.0%	
91 Hand Railing : 100%	91 Hand Railing : 0.0%	91 Hand Railing : 100%	
101 Coarse Screen Belt conveyor :100%	10 Coarse Screen Belt conveyor :0%	101 Coarse Screen Belt conveyor : 100%	
111 Fine Screen Belt conveyor : 100%	111 Fine Screen Belt conveyor : 0%	111 Fine Screen Belt conveyor : 100%	
121 Grit Classifier : 100 %	121 Grit Classifier : 0.00%	121 Grit Classifier : 100 %	
131 SS pipe Fabrication : 93%	131 SS pipe Fabrication : 3%	131 SS pipe Fabrication : 96%	
141 DI Pipe Fabrication : 90%	141 DI Pipe Fabrication : 2%	141 DI Pipe Fabrication : 92%	
151 Centrifuge : 98%	151 Centrifuge : 0%	151 Centrifuge : 98%	
161 Centrifuge feed pump :100%	161 Centrifuge feed pump :0%	161 Centrifuge feed pump :100%	
171 Motoroil installation :93%	171 Motoroil installation :3%	171 Motoroil installation :95%	
181 Earthing installation :7%	181 Earthing installation :5%	181 Earthing installation :80%	
191 Electrical Panel : 95%	191 Electrical Panel : 2%	191 Electrical Panel : 98%	
201 Transformer : 100%	201 Transformer : 0.00%	201 Transformer : 100%	
211 Cable support & Tray : 92%	211 Cable support & Tray : 3%	211 Cable support & Tray : 95%	
221 Agitator : 100%	221 Agitator : 0%	221 Agitator : 100%	
231 Weir plate : 65%	231 Weir plate : 3%	231 Weir plate : 68%	
241 Baffle plate & Auto vortex cross :60%	241 Baffle plate & Auto vortex cross :5%	241 Baffle plate & Auto vortex cross : 65%	
251 Fine Screen Manual & Mechanical :100%	251 Fine Screen Manual & Mechanical :0%	251 Fine Screen Manual & Mechanical : 100%	
261 Coarse Screen Manual : 100%	261 Coarse Screen Manual : 0%	261 Coarse Screen Manual : 100%	
271 Coarse Screen Mechanical : 100%	271 Coarse Screen Mechanical :0%	271 Coarse Screen Mechanical : 100%	
281 Chlorine tower works :100%	281 Chlorine tower works :0%	281 Chlorine tower works :100%	
291 GRP pipe Fabrication & Erection :60%	291 GRP pipe Fabrication & Erection :13%	291 GRP pipe Fabrication & Erection : 95%	
301 GI pipe Fabrication & Erection : 50%	301 GI pipe Fabrication & Erection : 10%	301 GI pipe Fabrication & Erection : 40%	
311 U/PVC pipe Fabrication & erection :10%	311 U/PVC pipe Fabrication & erection : 80%	311 U/PVC pipe Fabrication & erection :90%	
321 Laying of control Cable : 60%	321 Laying of control Cable : 20%	321 Laying of control Cable : 80%	
331 Laying of Power Cable : 60%	331 Laying of Power Cable : 10%	331 Laying of Power Cable : 90%	
341 DG Set Installation :100%	341 DG Set Installation :0%	341 DG Set Installation : 100%	

Handwritten signature

Sl. No.	Name of the Project & Contractor	AA & ES Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue # Execution
								Up to Previous Month	During the Month	Total Progress	
1	Pahar Zone IV A (S) Sewerage Network, Patna	167.80 Cr.	29.05.21 (EOT granted till Oct 2021)	178.09 Cr.	Work - 161.82 Escalation - 8.11 Centage - 5.46 Other expenses - 2.76 Total - 178.09	100%	Sewer Network - 88 km (Revised Scope 92 Km)	92 Km.		92 Km.	
	M/s SMS Infracon JV Technocrat Cons.	184.86 and O&M Cost- 22.94 Cr.)					Manhole - 3270 No. (Revised scope 3500 Road Restoration - 88 km. (Revised 92 Km) Property Chamber - 10650 Nos. (Revised)	3500 No.		3500 No.	
		11-05-18					House Hold Connection 6850 No.	92 Km		92 Km	
							SPS - 1 No	5200 No		5200 No.	
								6850 No.		6850 No.	
10	Pahar Zone V Sewerage Network, Patna	364.90 Cr.	24.04.21 (EOT granted till April 2022)	190.46 Cr.	H/C - 1.17 Work - 137.4 Escalation - 12.31 Centage - 5.34 Other expenses - 13.29 Unadjusted Mob. Advance - 20.95 Total - 190.46	87.20%	1. Sewer Network - 83.907 Km	1. Sewer Network - 7.04 Km	1. Sewer Network - 90.947 Km	1. Sewer Network - 90.947 Km	1. NHAI NOC pending-2.6 KM
	M/s Shapoorji Pallonji	356.37 and O&M Cost- 46.72 Cr.)					2. Manhole- 2281 Nos	2. Manhole- 178 Nos	2. Manhole- 2464 Nos	2. 2nd Variation Statement Approval Pending.	2. 2nd Variation Statement Approval Pending.
		372.755					3. Property Chamber- 7968 Nos	3. Property Chamber- 1191 Nos	3. Property Chamber- 9149 Nos	3. EOT approval is pending.	3. EOT approval is pending.
		25-04-18					4. Road Restoration- 79.40 Km	4. Road Restoration- 4.17 Km	4. Road Restoration- 83.57 Km	4. Extra 6% GST amount hold.	4. Extra 6% GST amount hold.
							5. House Connection- 5077 Nos	5. House Connection- 1481 Nos	5. House Connection- 10558 Nos		
11	Digha STP & Sewerage Network, Patna	824		108.22	Escalation - 1.33 Work - 25.44 Other expenses - 0.41 Centage - 1.57 Unadjusted Mob. Advance - 79.47 Total - 108.22	7.57%	STP - 100 MLD Network - 303 Km. Network IPS - 2 I&D IPS - 2	1. Pipe Laid 2.68 Km	1. Sewer Line Laid- 62.78 Km	1. Sewer Line Laid- 62.78 Km	1. Land for Mandir Tapping yet to be provided.
	M/s V A Tech Wabag	836.44					2. Manhole- 1340 Nos.	2. Manhole- 199 Nos.	2. Manhole- 1539 Nos.	2. BSNL specifies that the Digha STP shall preferably be constructed beyond a distance of 500 meter from the river bank. The condition becomes null and void on account of Circular issued by Ministry of Environment, Forest and Climate Change Impact Assessment Division, GOI	2. BSNL specifies that the Digha STP shall preferably be constructed beyond a distance of 500 meter from the river bank. The condition becomes null and void on account of Circular issued by Ministry of Environment, Forest and Climate Change Impact Assessment Division, GOI
							3. Road Restoration- 33.17 Km	3. Road Restoration Work- 11.87 Km	3. Road Restoration- 45.04 Km	3. Approach road to Digha STP site is still pending.	3. Approach road to Digha STP site is still pending.
							4. HSC- 4681 Rm	4. HSC- 2063 Rm	4. HSC- 6745 Rm	4. BUIDCO ask to constructed the STP within the period of two years after the C&D. If the parameters not meet the NGT norm then the BUIDCO will ask to upgrade the STP to meet the norms	4. BUIDCO ask to constructed the STP within the period of two years after the C&D. If the parameters not meet the NGT norm then the BUIDCO will ask to upgrade the STP to meet the norms
11	Kankarbagh STP & Sewerage Network, Patna	578.89		11.47	Escalation - 0.39 Work - 10.17 Other - 0.29 Centage - 0.62 Total - 11.47	3.900%	STP - 50 MLD Network- 150 Km. Network IPS - 2	1. Sewer line laid- 34.42 Km	1. Sewer line laid- 34.44 Km	1. Sewer line laid- 34.44 Km	1. Revised Milestone pending for approval since 14th June 2021.
	M/s V A Tech Wabag	588.8786					2. Manhole - 416 Nos.	2. Manhole - 141 Nos.	2. Manhole - 557 Nos.	2. Manhole - 557 Nos.	2. BOQ Part-1 Sr. No-2 Dismantling of Cement Concrete Pavement quantity exhausted.
							3. Road Restoration- 8.74 Km	3. Road Restoration- 6.47 Km	3. Road Restoration- 15.21 Km	3. Road Restoration- 15.21 Km	3. Additional APS-1 Yet to be provided.
							4. HSC- 22 Rm	4. HSC- 0 m	4. HSC- 22 Rm	4. HSC- 22 Rm	4. Certification & early payment to be release for RA 15
											5. BOQ Part-1 Item no-1 Dismantling of Flexible Pavements & Item No-3 (a) Excavation of Trenches Up to 1.5 Mtr quantity exhausted

7000

S. No.	Name of The Project & Contractor	AA & ES Col/CoB (Rs. in Cr)	Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06	236.85 Cr.	03.02.22	114.38	Escal- 6.35 Other - 5.02 Work - 90.04 Centage - 5.02 Undadjusted Mob. Advance - 7.95 <u>Total - 114.38</u>	51.2%

Component wise physical progress		Issue in Execution	
Main Component	Up to Previous Month	During the Month	Total Progress
1. Sewer Network - 90.5 Km	1. Pipe Laying - 67.293 Km	1. Pipe Laying - 2.648 Km	1. Pipe Laying - 69.939 Km
2. Manholes - 4181 Nos	2. Manholes - 2716 Nos	2. Manholes - 44 Nos	2. Manholes - 2760 Nos
3. House Connections Pit - 11020	3. Inspection Chamber - 7302 Nos	3. Inspection Chamber - 139 Nos	3. Inspection Chamber - 7441 Nos
4. Road Restoration - 90	4. Road Restoration - 67.025 KM	4. Road Restoration - 1.351 KM	4. Road Restoration - 68.376 KM
5. STP - 01 Nos (17 MLD)	5. STP - SBR raft work in progress, Air Blower Beam & column upto roof level completed, Staff quarter B 1st floor slab completed, Staff quarter A column completed and Reinforcement binding work in progress, MPS- 2nd lift well completed and 3rd lift well in progress, HT Panel Room- Column up to roof level completed	5. STP - SBR raft work in progress, Staff quarter B 1st floor slab completed and Reinforcement binding work in progress, MPS- 2nd lift well completed and 3rd lift well up to roof level completed, Grit Chamber- slab work in progress	5. STP - SBR raft work in progress, Air Blower Beam & column upto roof level completed, Staff quarter B 1st floor slab completed, Staff quarter A column completed and Reinforcement binding work in progress, MPS- 2nd lift well completed and 3rd lift well in progress, HT Panel Room- Column up to roof level completed, Grit Chamber- slab work completed.
6. IPS - 02 Nos IPS	6. IPS1 - 7 well lift completed, 8th lift work stopped due to site flooded with heavy rain. IPS-2 - 1st lift well in progress	IPS1 - 7 well lift completed, 8th lift work stopped due to site flooded with heavy rain. IPS-2 - 1st lift well in progress	IPS1 - 7 well lift completed, 8th lift work stopped due to site flooded with heavy rain. IPS-2 - 1st lift well in progress

2

1

Sl. No.	Project & Name of the Contractor	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Funds Received (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
							Up to Previous Month	During the Month	Total Progress	
13	I&D works and STP at Sulanganj M/s VCC Projects (JV)	63.43 (C Cost- 35.066 Cr. and O&M Cost- 28.443 Cr.)	13.02.20 Review- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.67	99%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work : 100%	Trial Run Completed, Commissioning under progress. (HT Line in STP Completed in SPS under progress, Scada Completed, Installation of Lab under progress.)	1. Compound Wall work : 100%	
							2. MBBR- 100% Trial run is in progress	3. Construction of Admin Building- 95 %	2. MBBR- 100% Trial run is in progress	3. Construction of Admin Building- 95 %
14	I&D Works and STP at Barh M/s Toshiba Water Solution	58.27 (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	31.12.2021. Again EOT to be requested.	27.63	98.86%	STP - 11 MLD SPS - 02 Nos. and I & D	4. Centrifugal Building- 100%	4. Centrifugal Building- 100%	4. Centrifugal Building- 100%	
							5. Chlorine Contact Tank : 100%	5. Chlorine Contact Tank : 100%	5. Chlorine Contact Tank : 100%	
							6. Sludge Storage Shed : 100%	6. Sludge Storage Shed : 100%	6. Sludge Storage Shed : 100%	
							7. Chlorine Tanker Building-Completed, 97% (Gas filling work under progress)	7. Chlorine Tanker Building-Completed 97% (Gas filling work under progress)	7. Chlorine Tanker Building-Completed 97% (Gas filling work under progress)	
							8. Thickener, Filterate Sump : 100%	8. Thickener, Filterate Sump : 100%	8. Thickener, Filterate Sump : 100%	
							9. Return Sludge Sump : 100%	9. Return Sludge Sump : 100%	9. Return Sludge Sump : 100%	
							10. Plate Saterler 100% (Final Painting/FRP Installation)	10. Plate Saterler 100% (Final Painting/FRP Installation)	10. Plate Saterler 100% (Final Painting/FRP Installation)	
							11. MCC & Blower Building : 100%	11. MCC & Blower Building : 100%	11. MCC & Blower Building : 100%	
							12. Grit Chamber : 100%	12. Grit Chamber : 100%	12. Grit Chamber : 100%	
							13. Campus Development- 98% (Internal Road completed plantation work is in progress)	13. Campus Development- 98% (Internal Road completed plantation work is in progress)	13. Campus Development- 98% (Internal Road completed plantation work is in progress)	
							14. Effluent Channel from CCT 500mm Dia : 10%	14. Effluent Channel from CCT 600mm Dia : 10%	14. Effluent Channel from CCT 600mm Dia : 10%	
							IPS-	IPS-	IPS-	
							1. Algalbinath IPS : 100%	1. Algalbinath IPS : 100%	1. Algalbinath IPS : 100%	
							2. Chujja gali IPS : 100%	2. Chujja gali IPS : 100%	2. Chujja gali IPS : 100%	
							3. Open Drain 1500 M : 60%	3. Open Drain 1500 M : 60%	3. Open Drain 1500 M : 60%	
							Networking 9500 : 75%	Networking 9500 : 75%	Networking 9500 : 75%	
							For HT Connection work in progress.	(HT Line in STP Completed in SPS under progress, Scada Completed, Installation of Lab under progress)		
							STP Plant is running	STP Plant is running	STP Plant is running	
							I & D and IPS-2 Work IPS-2	I & D and IPS-2 Workcheck:	I & D and IPS-2 WORK IPS-2	
							Plant is running and IPS is running	Plant is running and IPS is running	Plant is running and IPS is running	
							IPS 1:	IPS 1: (Khan Sahib Ghat)	IPS 1:	
							Pumping Station over all progress: 90.05%	Pumping Station over all progress: 7.48%	Pumping Station over all progress: 91.53%	
							a) IPS well 90% completed	a) Wet well wall all lifts is completed	a) IPS well 100% completed	
							b) MCC and DG room 90% completed	b) MCC and DG room 100% completed	b) MCC and DG room 100% completed	
							c) HT room 90% completed	c) HT room floor cft completed and brick work in progress	c) HT room 90% completed	
							d) Transformer 100% completed	d) Transformer 100% completed	d) Transformer 100% completed	
							e) Staff quarter 25% completed	e) 100% using work completed of staff quarter	e) Staff quarter 26% completed	
							f) Boundary wall 50% Completed	f) Boundary wall 50% Completed	f) Boundary wall 50% Completed	
							g) 7) Rising main Drilling - 82.5 Mtr. removed 100% of 1451 Mtr 1	g) 7) Rising main Drilling - 82.5 Mtr. removed 100% of 1451 Mtr 1	g) 7) Rising main Drilling - 82.5 Mtr. removed 100% of 1451 Mtr 1	
							h) Supply of electro mechanical item : 100%	h) Supply of electro mechanical item : 100%	h) Supply of electro mechanical item : 100%	
	</									

601

100

ES&M Water Solution Pvt. Ltd.

ES&M Water Solution Pvt. Ltd.

P

Component wise physical progress											
S. No.	Name of the Project & Contractor	AA & ES Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			
								Up to Previous Month	During the Month	Total Progress	
15	R&D works and STP at M/s SIMA Lubo Pvt. Ltd. & A K Contractor (JV)	41.36	18.676 Cr. (EOT requested till 02.08.2022)	6.34	Centrage-0.36 Works-5.25 Unadjusted Mob. Advance - 0.59 Other expenses- 0.14 Total- 6.34	33.78%	STP-6.5 MLD IPS-2 No. Rising Main-4 Junction-1 MPS-1	STP			
								1) Boundary wall- 95.50%	0.00%	95.50%	
								2) Admin Building- 92.20%	0.10%	92.30%	
								3) SBR tank- 65.10%	4.10%	69.20%	
								4) CCT- 62.40%	6.90%	69.30%	
								5) Sludge Holding Tank- 59.30%	10.70%	70.00%	
								6) Chlorination Room- 29.70%	0.30%	30.00%	
								7) Grit Chamber- 12.45%	7.55%	20.00%	
								8) Fan for DGR transformer- 75.80%	14.20%	90.00%	
								Overall Progress- 30.14%			33.78%

Issue in Execution

NOC of land received on 03.08.2021 and then work is started.

Issue in Execution
Treated water arrangement to be decided yet.

Component wise physical progress

Sr. No.	Project & Name of the Contractor	AA & ES Col/CoB (Rs. in Cr)	Agreement Amount (Rs. in Cr) (Date)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		
									Up to Previous Month	During the Month	Total Progress
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	28.60 28.60	Work - 25.37 Centage - 1.49 Unadjusted Mob. Advance - 1.10 Other expenses- 0.64 Total - 28.60	96.50%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS: NA 2)Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulig : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%	1) Grit Mechanical : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanical : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 12) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100%	1) MPS: NA 2)Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulig : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%
								Installation of E&M Work :	1) Grit Mechanical : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanical : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 12) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100%	1) Grit Mechanical : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanical : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 12) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100%	
								SPS- 1			
								Civil works			
								Wet well, Inlet chamber:100%			
								DG Room-100%			
								Panel Room-100%			
								Transformer yard-100%			
								staff qtr.-87%			
								Boundry wall-100%			
								E&M Works-			
								Procurement-100%			
								HT Panel -95%			

2

2

Name of The Project & Contractor
 AA & ES
 Rs. in Cr.
 Agreement Amount
 As per Agreement Date of Completion
 Fund Received (Rs. in Cr.)
 Project expenditure (including State share) (Rs. in Cr.)
 Overall physical progress (in %)

Main Component

Up to Previous Month

During the Month

Total Progress

Component wise physical progress

Issue in Execution

DG Installation-100%		DG Installation-100%
Transformer yard-100%		Transformer yard-100%
MCC Panel-100%		MCC Panel-100%
Screens-100%		Screens-100%
sluice gate-100%		sluice gate-100%
Monorail-100%		Monorail-100%
cable tray-100%		cable tray-100%
Internal external lighting-100%		Internal external lighting-100%
SPS-5		
Wet well/Inlet chamber-100%		Wet well/Inlet chamber-100%
DG Room-100%		DG Room-100%
Panel Room-100%		Panel Room-100%
Transformer yard-100%		Transformer yard-100%
staff gir-50%		staff gir-50%
Bound ry wall-100%		Boundry wall-100%
EGM Works		
Procurement-100%		Procurement-100%
Transformer yard-85%		Transformer yard-85%
MCC Panel-90%		MCC Panel-90%
Screens-100%		Screens-100%
Monorail-100%		Monorail-100%
Pumps-80%		Pumps-80%

[Handwritten signature]



Sl. No.	Name of the Contractor	AA & LS Project & GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.)	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	16.31	Work - 15.05 Ceinge - 0.95 Unadjusted Mob. Advance - 0 Other expenses- 0.31 Total 16.31	97.00%	STP - 3.5 MLD I&D Network - 5.426 Km	SPS- 6 Wet well inlet chamber-100% DG Room-100.0% Panel Room-98% Transformer yard-100% staff qtr.-95.0% Boundry wall-95% E&M Works- Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Monorail-100% SPS- 2 Wet well inlet chamber-87.5% 12.5%		Wet well inlet chamber-100% DG Room-100.0% Panel Room-98% Transformer yard-100% staff qtr.-95.0% Boundry wall-95% Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Monorail-100% Wet well inlet chamber-100%	No work done in month of August to- November-21
									Boundry wall-70% MCC Panel-44% DG Room-50% HT&Transformer-30% E&M Work -70%(Procurement) E&M Work Drawing &design-10% E&M Work -70%(Procurement) SPS- 4 Wet well-71.5%	0.00% 26.00% 20.00% 0.00%	Boundry wall-70% MCC Panel-70% DG Room-70% HT&Transformer-30% E&M Work -70%(Procurement) Drawing &design-10% E&M Work -70%(Procurement)	
										28%	Wet well-99%	
										Inlet chamber-30%	Inlet chamber-98% DG Room-15% MCC Panel-10% HT/Transformer-10% E&M Work -70%(Procurement)	
											Rising Main-15171 meter Road resto-14921 meter	
											1. Admin /staff Building completed	
											2. Panel Room completed.	
											3. Clear water tank completed	
											4. UV chamber completed	
											5. SBR Civil work completed	
											6. Wet well completed	
											1. Admin /staff Building completed	
											2. Panel Room completed.	
											3. Clear water tank completed	
											4. UV chamber completed	
											5. SBR Civil work completed	
											6. Wet well completed	
											1. Admin /staff Building completed	
											2. Panel Room completed.	
											3. Clear water tank completed	
											4. UV chamber completed	
											5. SBR Civil work completed	
											6. Wet well completed	

P

nd

NHAI work is completed.

1 For Crossing sewer pipeline through I&D-79. Sewer work from railway is pending due to which 658 meters piling and 22 km are pending.

2. Approval of EoI-2 is pending at NMCG level.

3. Electric connection of 33V done but due to non availability of Metre at Bihar Electricity Board, trial run is being running through DG set since Feb '22

(Presently Work in progress)
1)Above land is filled of municipal waste.
2)Previously land issue encountered

[illegible]

Sr. No.	Name of the Project & Contractor	AA & ES Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Component wise physical progress							
							Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution			
							(XII) Sewage sludge pump-D6 Nos for IPS				(XII) Sewage sludge pump-D6 Nos for IPS			
							Installation of Electromechanical Equip			Installation of Electromechanical Equip				
							i) Air Blower-100%			i) Air Blower-100%				
							ii) MCC panel installed-100%			ii) MCC panel installed-100%				
							iii) Air blower pipes laying complete			iii) Air blower pipes laying complete				
							iv) DG installation complete-100%			iv) DG installation complete-100%				
							v) Diffuser pipeline installed-100%			v) Diffuser pipeline installed-100%				
							vi) Cable tray framework erected 100% complete			vi) Cable tray framework erected 100% complete				
							vii) Pumps in Wetwell installed 100%			vii) Pumps in Wetwell installed 100%				
							MPS to Grit ch pipeline complete			MPS to Grit ch pipeline complete				
							Cable laying-95% complete			Cable laying-95% complete				
							PLC panel installed			PLC panel installed				
							Gate Valve-D6 Nos installed			Gate Valve-D6 Nos installed				
							Mechanical coarse & fine screen installed			Mechanical coarse & fine screen installed				
							Motorised gate valve installed			Motorised gate valve installed				
							Manual screen installed			Manual screen installed				
							All electric supply work at STP complete			All electric supply work at STP complete				
							Chlorinator system installed			Chlorinator system installed				
							Flowmeter installed			Flowmeter installed				
							Testing of all electromechanical machinery complete			Testing of all electromechanical machinery complete				
							I&D Work:			I&D Work:				
							Di pipe laying-591 SM			Di pipe laying-40M				
							600mm dia Humne pipe laying-300 M			600mm dia Humne pipe laying-40 M				
										300 mm dia Humne pipe laying-475M				

3

2

Name of The Project: AA & ES
 Project & Agreement: As per Agreement
 S. No. of the Project: 19
 Contractor: (Rs. in Cr.)
 Received (including State share) (Rs. in Cr.)
 Date of Completion
 Overall physical progress (In %)

Main Component

Component wise physical progress

Up to Previous Month

During the Month

Total Progress

Issue in Execution

19 I&D works 35.88 36.04 Cr. 26.08.20 15.30
 and STP at (C Cost- (EOT granted till
 Bahkharpur 37.805 22.65 Cr. 31.03.2021)
 M/S S.G. And O&M-
 Construction 13.40 Cr.
 & S.N. Enviro 27.08.19
 Centring - 0.85
 Work - 13.46
 Other - 0.05
 Unadjusted
 Mob. Advance -
 0.91
 Total - 15.30

63.00%

STP-11 MLD & 2 IPS

IPS-1	IPS-2	IPS-3
Staff Quarter structural 95% complete	Staff Quarter structural 95% complete	Staff Quarter structural 95% complete
Boundary wall : 95% complete	Boundary wall : 95% complete	Boundary wall : 95% complete
PS structural work 92% complete	PS structural work 92% complete	PS structural work 92% complete
Panel Room: structural work complete & finishing work in progress	Panel Room: structural work complete & finishing work in progress	Panel Room: structural work complete & finishing work in progress
Supply of Electromechanical equipa-	Supply of Electromechanical equipa-	Supply of Electromechanical equipa-
Pumps-3 Nos	Pumps-3 Nos	Pumps-3 Nos
Mechanical Screen-01 No	Mechanical Screen-01 No	Mechanical Screen-01 No
IPS-2:	IPS-2:	IPS-2:
Site development work: Filling work 70% complete	Site development work: In progress	Site development work: Filling work 80% complete
Staff Quarter structural work complete & plaster work 100% complete	Staff Quarter structural work complete & plaster work 100% complete	Staff Quarter structural work complete & plaster work 100% complete
PS structural work of Rectifying chamber 100% complete and finishing work in progress	PS structural work of Rectifying chamber 100% complete and finishing work in progress	PS structural work of Rectifying chamber 100% complete and finishing work in progress
Boundary wall : 90% complete	Boundary wall : 90% complete	Boundary wall : 90% complete
RCC drain work 125MM complete	RCC drain work 125MM complete	RCC drain work 125MM complete
Manhole : 45Nos completed	Manhole : 45Nos completed	Manhole : 45Nos completed
Supply of Electromechanical equipa-	Supply of Electromechanical equipa-	Supply of Electromechanical equipa-
Pumps-3 Nos	Pumps-3 Nos	Pumps-3 Nos
Mechanical Screen-01 No	Mechanical Screen-01 No	Mechanical Screen-01 No
Boundary wall : 98.00%	Boundary wall : 98.00%	Boundary wall : 98.00%
Admin cum Panel Building cum Staff Quarter's Complete	Admin cum Panel Building cum Staff Quarter's Complete	Admin cum Panel Building cum Staff Quarter's Complete
SBR & CCT : 81.50% Complete	SBR & CCT : 81.50% Complete	SBR & CCT : 81.50% Complete
MPS & wet chamber : 90.00%	MPS & wet chamber : 90.00%	MPS & wet chamber : 90.00%
Sludge Holding Tank : 57.00%	Sludge Holding Tank : 57.00%	Sludge Holding Tank : 57.00%
Grit Chamber 52.0%	Grit Chamber 52.0%	Grit Chamber 52.0%
IPS1/Pumping station 23.780%	IPS1/Pumping station 23.780%	IPS1/Pumping station 23.780%
IPS2/Pumping station 14.130%	IPS2/Pumping station 14.130%	IPS2/Pumping station 14.130%
Sewer Network 0.280KM	Sewer Network 0.280KM	Sewer Network 0.280KM

1. NOC from Railway and NHAI crossing

In process

Sr. No.	Project & Name of the Contractor	Agreement Amount (Rs. In Cr)	GoI/GoB (Rs. In Cr)	As per Agreement Date of Completion (Rs. In Cr.)	Fund Received (Rs. In Cr.)	Expenditure (Including Share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15	248.07 Cr.	04.08.21 (EOT request sent to SPMG)	72.88	Escalation - 3.48 Work- 59.95 Unadjusted Mob. Advance - 6.0 Other expenses- 0.08 Centage- 3.37 Total - 72.88	75.3%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station - 6th lift wall RCC work is in progress- (70.60%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work and column completed and slab work in progress (47%) 3. Sludge Dewatering Building column RCC work is in progress. Sludge Sump, Feed pump house-Completed (58%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed (54%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (88%) 6. CCT, Chlorination Building, 3rd lift wall rcc work is in completed (60%) 7. Air Blower Room - 1st floor slab work is completed (60%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%) 9. Staff Quarter - Flooring and columns up to plinth beam bottom completed (30%) 10. IPS/Pumping station IPS 1 - (0.1%) 11. IPS/Pumping station - IPS 2/A - (98.60%) 12. IPS/Pumping station - IPS 3 (98%) 13. IPS/Pumping station - IPS4 - (98%) 14. IPS/Pumping station IPS 5 No Work	1. Main Pumping Station - 6th lift Wall RCC work is in progress- (3.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume - No Work 3. Sludge Dewatering Building column work is in progress. Sludge Sump, Feed pump house-Completed (1%) 4. Substation, MCC Room - No Work 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (1%) 6. CCT 5th lift Wall completed and Chlorination Building work is in progress (20%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work is in progress (3%) 8. Admin Cum Lab Building - No work 9. Staff Quarter Slab completed (25%) 10. IPS/Pumping station IPS 1 - (0.0%) 11. IPS/Pumping station - IPS 2/A - (0.8%) 12. IPS/Pumping station IPS 3 - No work 13. IPS/Pumping station IPS4 - No Work 14. IPS/Pumping station IPS 5 No Work	1. Main Pumping Station - 6th lift wall RCC work is in progress- (74.10%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work and column completed and slab work in progress (47%) 3. Sludge Dewatering Building column RCC work is in progress. Sludge Sump, Feed pump house- Completed (59%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed (54%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (87%) 6. CCT 5th lift Wall completed and Chlorination Building work is in progress (80%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work is in progress (63%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%) 9. Staff Quarter slab completed (55%) 10. IPS/Pumping station IPS 1 - (0.1%) 11. IPS/Pumping station - IPS 2/A - (99.4%) 12. IPS/Pumping station - IPS 3 (98%) 13. IPS/Pumping station IPS4 - (98%) 14. IPS/Pumping station IPS 5 No Work	Due to space constraint at STP site shuttering material stock yard is situated at this location. Due to space constraint at STP site shuttering material stock yard is situated at this location. Ground Water level high Ground Water level high

Q

593

[illegible]

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Gail/Gub Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
22	MID STP, 04 No IPS and 138.9 kms										
	Sewerage network at Hajipur	305.19	316.18 Cr. 03.07.2021	115.06	Centage - 3.88 Works - 88.68 Other - 0.06 Mob. Adv - 22.44 Total - 115.06	53.44%	Sewerage Network - 138.9 Km Manhole - 5731 Property Chamber (Nos) - 17263 Road Restoration - 138.9 Staff Quarter, STP (CUM) - 121 CUM DG & Transformer, STP (CUM) - 34 CUM	Sewerage Network - 83.741 Manhole - 4490 Property Chamber (Nos) - 6531 Road Restoration - 60.546 Staff Quarter, STP (CUM) - 46.49 DG & Transformer, STP (CUM) - 36.79 Security Cabin - 7.38 Aeration Tank - 304	Sewerage Network - 11.744 Manhole - 566 Property Chamber (Nos) - 1055 Road Restoration - 18.844 Staff Quarter, STP (CUM) - 20.13 DG & Transformer, STP (CUM) - 0 Security Cabin - 1 Aeration Tank - 808	Sewerage Network - 95.485 Manhole - 5056 Property Chamber (Nos) - 7586 Road Restoration - 79.39 Staff Quarter, STP (CUM) - 66.62 DG & Transformer, STP (CUM) - 36.79 Security Cabin - 8.38 Aeration Tank - 1112	1) IPS 1 & 3 Land NOC under process 2) IPS 2 & 4 NOC received on date 23.02.2022 (IPS-2 Work can't be started due to objection from District Fishery Department. And IPS-4 Work can't be started due to Local hindrance) 3) NOC under process from Railway, NHAI and RCD
24	Toshba Water Solutions Pvt Ltd JV with kevadiya construction Pvt Ltd,	312.44	03.07.2021								
25	Munger STP & Sewerage Network Project- M/s EMS Infracon Pvt. Ltd.	350.79 Cr. (Capex cost- 264.53 Cr. and O&M Cost- 86.26 Cr.)	17.10.2023	60.28	Escalation- 2.58 Works - 29.46 Centage - 1.79 Mobilization Advance - 26.45 Cr Total - 60.28	22%	STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Existing Sewer line cleaning (a) STP site office set up is in final stage & temporary construction of Cement Godown and misc. items is in final stage. (b) Pile load testing done and report submitted. (c) Basic Engineering package vetted from Kanpur and forwarded to BUIDCO, Head Quarter for approval. (d) Revised layout incorporating WB officials submitted, waiting for IPS land NOC from Munger Municipal Corporation office. (e) Finalization of tree transplantation agency for shifting 23 no. trees as per NOC terms. (f) Approved BEP sent to IIT Kanpur for vetting. (g) Detailed design/drawing work under progress. (h) Detailed design/drawing work under progress.	(a) STP site office set up is in final stage & temporary construction of Cement Godown and misc. items is in final stage. (b) Pile load testing done and report submitted. (c) Basic Engineering package vetted from Kanpur and forwarded to BUIDCO, Head Quarter for approval. (d) Revised layout incorporating WB officials submitted, waiting for IPS land NOC from Munger Municipal Corporation office. (e) Finalization of tree transplantation agency for shifting 23 no. trees as per NOC terms. (f) Approved BEP sent to IIT Kanpur for vetting. (g) Detailed design/drawing work under progress. (h) Detailed design/drawing work under progress.	(a) Site establishment completed. (b) STP BEP alongwith Civil drawings of 58R tank vetted from IIT Kanpur and submitted to BUIDCO for approval. (c) Other structures design/drawing vetting is in progress. (d) STP Construction activity started from 10.04.2022.	Land NOC awaited from Munger Municipal Corporation office Land NOC awaited from Munger Municipal Corporation office Estimate pending from DFO office plan to tree transplantation from Lulla, Pochar to Shegpur STP for other structures except pump well work. Pump well work would be initiated soon after approval of	

Name of the Project & Contractor	AA & ES Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
26 Bhagalpur STP & I&D	385.09 cr/ 07.10.2021	06.11.2023 (excluding 3 months of trial run)	0.07	Others-0.07	Land demarcation of STP & IPS completed. Survey work also completed.	STP - 45 MLD (40 MLD Domestic sewage + 5 MLD industrial sewage) & 10 IPS (54.5 MLD)				Dismantling of existing structure STP is going on for boundary wall excavation is going. Construction work has started after approval of Design and Drawing from IIT, Delhi.
							0.675 Km completed.	0.675 Km completed.	Work completed.	Work completed.
							All 5 zones are at IIT for vetting of documents. Vetted document would be received with in 10 days.	All 5 zones are at IIT for vetting of documents. Vetted document would be received with in 10 days.	(a) Vetted design/drawing received from IIT Kanpur and forwarded to BUIDCO Head Quarter for approval.	(a) Basic Engineering package as well as civil design/drawing vetted from IIT Kanpur and forwarded to BUIDCO Head Quarter for approval. b) Cutting Sump well work would be initiated at site.
										Electric line/pole shifting estimate received from Power Corporation Department and in process for payment from BUIDCO and Sump well work would be initiated soon after approval of design/drawing.
										As on date 44 Kms. sewerage network has been laid alongwith other components.

26

Status of approved ongoing projects under NMCG (As on 30.04.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	2.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works	Completed		Completed	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Contage - 19.46 Total - 316.45 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Barhawa Ghat- completed. 5. Promenade - 5.5 km completed. 6. All Ghats and Promenades with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Barhawa Ghat- completed. 5. Promenade - 5.5 km completed. All Ghats and Promenades with building and crematoria handed over to PMC, Patna for Operation and Maintenance.		Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Barhawa Ghat- completed. 5. Promenade - 5.5 km completed. All Ghats and Promenades with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance Contractor is not willing to continue work.

(Signature)

(Signature)

53

3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	3.18	Work - 3.05 Crore Other - 0.13 <u>Total - 3.18</u>	47%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Siddhi Ghat - 49% Chandwara Ghat (Ashram Ghat) - 79% Sikandarpur Mukti Dham - 13%	Siddhi Ghat - 11% Chandwara Ghat (Ashram Ghat) - 11% Sikandarpur Mukti Dham - 8%	Siddhi Ghat - 60% Chandwara Ghat (Ashram Ghat) - 90% Sikandarpur Mukti Dham - 21%	Siddhi Ghat (i) All pile work completed. (ii) 1st Platform completed. (iii) 1st Flight completed. (iv) 2nd Landing Completed. (v) 2nd Flight Completed. (vi) 3rd landing work is completed. (vii) The beam of 3rd flight completed in 10 mtr. & RCC work of flight in progress. Chandwara Ghat (i) All pile work completed. (ii) 1st Platform completed with 1st Flight completed. (iii) 2nd Landing with 2nd flight completed. (iv) Third Flight work completed. (v) 4th Landing is Completed. (vi) Tiles Work in Progress. (vii) Structure work of Toilet is completed & finishing work in progress. Sikandarpur Mukti Dham Site Cleaning, Layout work completed. Pile out of 87 no. 87 no completed. (i) The Beam work of 1st Platform Completed & 1st flight is completed & Reinforcement work in Progress & in rest Earth Work Filling. (ii) The beam work of 2nd flight is completed in 25 m. & rest work in progress.
---	--------------------------------------	-------	------	------------	------	--	-----	--	---	--	---	---

27

Binar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.04.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NCC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	Financial b d of 02 technically qualified bidder was opened on 24.03.2022 L1 Bidder rate is found 51.16% above the estimate cost. Letter has been sent to SPMG on 31.03.2022 to take decision.
3	I&D and STP, Kahalgaoon	6	-	25.77	12/31/2019	0.16	-	NMCG reject the bid due to high rate and instructed to revise the estimate on current rate and take the approval from NMCG. Then the Re Tender will be published, To revise the estimate, letter has been sent to consern Executive Engineer.
4	Gopalganj Crematorium							4th time bid has been Invited. Last date for bid submission is till 21st Feb 2022. Till last date of Bid, receiving 21.02.2022, two bids has been received. Bid evaluation is in process.

2

2

