

# **National Mission for Clean Ganga (NMCG)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : July 2020**

## Bihar Urban Infrastructure Development Corporation Ltd. Status of approved ongoing projects under NMCG (As on 31.07.2020)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES With Ref & Date Gol(GoB) (Rs. In Cr.)	Agreement Amount (Date) (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund expenditure (Including State share) Project expenditure (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
1	Bear Sewerage Treatment Plant, Patna	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.10.19 (Necessary action has been initiated for EOT)	51.36	48.73	95%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	11	12	13	1. SBR Basin- Precast slab on feed channel work completed. 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MPS- Completed. 7. MCC & Admin Building-Completed 8. Receiving Chambers - Completed. 9. Process for Trial & Run is in progress.	14
2	Bear Sewerage Network, Patna	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 28.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	241.29	234.96	89.50%	Sewerage Network - 180 KM. Manhole - 7471 nos. House connection pit - 14808 nos. Hose hold connection - 4286 Completed nos. Road restoration- 162 KM.	11	12	13	Network- 126.871 Km. Completed. Manhole- 4304 Nos. Completed. House Connection Pit - 6313 nos. Completed. House Hold Connection - 4434 Completed. Road Restoration 126.216 Km. Completed	Row issue (NOC required) 0.65 k.m from IOCL & 53 k.m from PMC
3	Karmilchak Sewerage Treatment Plant, Patna	77.04 83.97	79.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.10.19 (Necessary action has been initiated for EOT)	50.58	48.01	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	11	12	13	1. SBR Basin- Electro Mechanical Completed. 2. Chlorination Contact Tank - work Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed. 5. Staff Qtr 1 & 2 - Completed. 6. MPS- Electromechanical work Completed. 7. MCC & Admin Building- flooring work Completed. 8. Stilling Chambers - Electro mechanical work Completed. 9. Trial & Run activity in progress. 10. Commissioning of plant is to be proposed on 10.08.2020	
4	Karmilchak Sewerage Network, Patna	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	104.42	101.52	6%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos.	11	12	13	Sewer Network- 61.45 km completed Manhole- 2354 nos completed House Connection Pit - 6895 nos completed Road Restoration- 50.15 km completed House Connection - 7635 nos completed	Work is very slow due to COVID-19 pandemic. Only road restoration work is being done.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna	184.95 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	154.96	149.29	93.3%	Sewer Network - 55 km. Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3. Thickener Casting - 350 M3. CCT Casting - 670 M3. Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3. Admin Cum Lab Building - 302 M3. Staff Quarter/Security Cabin - 295 M3.	11	12	13	Laying of pipe 52.131 Km. completed. Construction of Manhole - 2291 Nos completed. HSC PIT 4511 Nos. completed Road Restoration 52.028 Km. completed Direct connection to manhole- 1065 Nos completed. House Hold Connection 3499 Nos completed. SBR Basin casting - 8350 M3 completed. MPS casting - 1750 M3 completed. Gride Chamber Casting - 510 M3 completed. Thickener casting - 350 M3 completed. CCT Casting - 670 M3 completed. Sludge Dewatering Building - 200 M3 completed. MCC & blower room Casting - 195 M3 completed. Admin Cum Lab Building - 302 M3 completed. Staff Quarter - 213.50 M3 casting Completed.	Laying of pipe 52.461 Km. completed. Construction of Manhole 2340 Nos completed. HSC PIT 4616 Nos. completed. Road Restoration 52.338 Km. completed Direct connection to manhole- 1101 Nos. completed House Hold Connection 3567 Nos. Completed. STP (60MLD)- SBR Basin casting - Completed. MPS casting - Completed. Gride Chamber casting - Completed. Thickener casting - Completed. MCC & blower room Casting - Completed. CCT casting - 636.50 M3 Completed. Sludge Dewatering Building - Completed. MCC & blower room casting - Completed. Admin Cum lab Building casting - Completed. Staff Quarter - 223.50 M3 casting Completed.

*[Handwritten Signature]*

*[Handwritten Signature]*

*[Handwritten Signature]*

108

Sr. No.	Name of The Project & Name of the Contractor	AA & ES With Ref & Date Gol/GOB (Rs. In Cr.)	Agreement Amount/Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund expenditure (Including State Share) Project expenditure (Rs. In Cr.)	Overall phys cal progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Treatment Plant, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	235.43	229.33	48.3%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 159.03 km DI Raising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying 1.19 km completed Road Restoration - 1.23 km (including Trenchless & DI pipe) completed Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing at Exhibition Road.	Pipe Laying 78.94 km completed out of 162.38 km manhole 2524 nos out of 6379 nos, Property Chamber 1109 nos completed out of 18618 nos, Road Restoration - 79.83 km (including Trenchless & DI pipe) completed out of 162.38 km, DI Raising Main 667m completed, House Connection- 1284 nos completed. Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing at Exhibition Road.	(i) No work permission due to monsoon (ii) Encroachment removal form the entrance of Ambedkar Colony SPS (iii) To obtain NOC from RCD for road cutting (iv) Huge idling Cost (v) Continuous damage to our laid lines by PMC/RCD (vi) To obtain SPS Land NOC of Zone II/ SPC BC & Zone IV BPS from PMC	
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.97	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	40.51	38.69	55%	1- Main Pumping Station 2- Grit Chamber 3- Sludge Dewatering Building 4- Substation MCC 5- SBR, CCT, Equalisation Tank & WAS Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9- Staff Quarter 10- RCC Pipeline (Length in Running Mtrs)	Main Pumping Station - 8 Lifts completed out of 13 Sinking completed out of 9 lifts Reinforcement work completed out of 15, Grit Chamber - All Columns still Base, Path Chamber. All Columns still Base, Path Chamber. RCC work upto Slab level Dewatering Building Sludge Sump & Parshall Flume First Slab complete, Sludge Dewatering Building 1st floor slab casted out of 4 lifts, Substation MCC - First Slab 2nd floor work in progress, Substation MCC - RCC upto Shutting completed out of 3 Slabs, SBR, CCT, 1st slab completed & Formwork for 1st slab in progress, EQ & WAS Sump Rait, 1200 Cum Planned for this week out of 390 cum casted for Rait, CCT 150mm thick Slab casted Chlorination Building - Will start after Backfilling of SBR, Air Blower Room - Will start after Backfilling of SBR, Admin Cum Lab Building - Roof Slab reinforcement & formwork fixed & ready to be casted, Staff Quarter - Brickwork 65 cum completed out of 74 cum, RCC Pipeline (Length in Running Mtrs) - Manufacturing of pipe of 2.4 dia in progress.	Main Pumping Station - RCC & Sinking of 5 lifts of Wall Chamber. RCC work upto Slab level Dewatering Building Sludge Sump & Parshall Flume First Slab complete, Sludge Dewatering Building 1st floor slab casted out of 4 lifts, Substation MCC - First Slab 2nd floor work in progress, Substation MCC - RCC upto Shutting completed out of 3 Slabs, SBR, CCT, 1st slab completed & Formwork for 1st slab in progress, EQ & WAS Sump Rait, 1200 Cum Planned for this week out of 390 cum casted for Rait, CCT 150mm thick Slab casted Chlorination Building - Will start after Backfilling of SBR, Admin Cum Lab Building - Roof Slab reinforcement & formwork fixed & ready to be casted, Staff Quarter - Brickwork 65 cum completed out of 74 cum, RCC Pipeline (Length in Running Mtrs) - Manufacturing of pipe of 2.4 dia in progress.	Work is very slow due less manpower, & shortage of material at site at the end of the Agency.	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocrat Cons.	164.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost-22.94 Cr.) 11-05-18	29.05.21	124.53	119.60	67%	Sewer Network - 88 km Manhole - 3270 No Road Restoration - 88 km Property Chamber - 10650 Nos House Hold Connection - 21500 Nos SPS - 1 No	Sewer Network - 70.01 Km completed Manhole- 2530 Nos completed Property chamber- 3872 Nos completed Road Restoration 68 821 km Completed House Hold Connection 3557 Nos Completed SPS Well, Screen Chamber, Inlet Chamber & Distribution Chamber, DG Room, Transformer Room, Duty Room, Security Room, MEP Room, Staff quarter and Valve Chamber, Boundary wall work completed.	Sewer Network - 70.334Km completed Manhole- 2582 Nos completed Property chamber- 4110 Nos completed Road Restoration 70.143 km Completed House Hold Connection 3692 Nos. Completed SPS Well, Screen Chamber, Inlet Chamber & Distribution Chamber, DG Room, Transformer Room, Duty Room, Security Room, MEP Room, Staff quarter and Valve Chamber, Boundary wall work completed. Electromechanical items work in progress.		
9	Pahari-Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	77.28	75.18	41.83%	Pipe Laying - 116 km Manhole - 5306 Nos Property Chamber - 31000 Nos Road Restoration - 115 km House Connection - 22855 Nos SPS - 1 Nos	Sewer Network - 48.545 km completed out of 116 km, Manhole- 1509 nos completed out of 5306 nos, Property Chamber 2202 nos completed out of 31000 nos, Road Restoration 44.95 km completed out of 116 km, House Connection- 2402 completed out of 22855 km, SPS- Work under progress.	Sewer Network - 48.575 km completed out of 116 km, Manhole- 1509 nos completed out of 5306 nos, Property Chamber 2237 nos completed out of 31000 nos, Road Restoration 44.95 km completed out of 116 km, House Connection- 2402 completed out of 22855 km, SPS- Work under progress.	Rate Approval for M-20, Ward Member- 60 & 63 is not allowing to execute the work. Work Progress Effectuated and slow due to Reallocation of Utilities and Public Hindrances. Work Progress Effectuated due to COVID-19, New Trench excavation and new work is completely rescheduled due to monsoon, NHA NOC permission. Work stopped due to lockdown in state from dated 10.07.2020 to 31.07.20 most of project working area is in containment zone.	

*(Handwritten signature)*

*(Handwritten mark)*

Sr. No.	Name of The Project & Name of the Contractor	AA & ES With Ref & Date GoI/GoB (Rs. In Cr)	Agreement Amount (Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund expenditure (Including State share) Project expenditure (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.66 Cr. 30-12-2019	29-11-22	0.42	0.39	0.03	STP- 100 MLD Network- 303 Km.			1. Survey completed for sewerage network Sewerage network design yet to received from agency. 2. BEP and other design & drawings for Digha STP has been approved by BUJCO. 3. Soil testing in Digha STP land has been started. 4. 1470 Mtr. sewer line has been laid in R-Block Digha Road. 1) Soil testing is in progress. 2) Sludge removal of existing Lagoon (STP) is in progress 3) Vetted Drawing & Design of STP is approval by Technical Committee, BUJCO on dated 28.07.2020.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786		29-11-22	0.29	0.27	0.02	STP- 50 MLD SPS- 02 Nos. Network- 150 km.				
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	35.37	34.35	0.92	STP- 17 MLD IFS- 3 Nos. Network- 90 km.	1. Sewer Network - 4 km completed 2. IFS- Design in process. 3. STP- Design process.		1. Sewer Network - 20 km completed. 2. IFS- Design in process. 3. STP- Design process.	
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C Cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 (Necessary action has been initiated for EOT)	11.13	10.66	0.47	33%	Compound wall work completed, MBBR- Structure completed, Walkway under progress, Construction of Admin Building- Finishing & PHE work in progress, Centrifugal Building - Plaster work in progress, Chlorine Contact Tank-Structure Completed Walkway under progress, Sludge Storage shed- Brick work in progress, Chlorine Tonner Building- Plaster work in progress, Filtrate Sump-3rd lift wall casting completed, Return Sludge Sump- Interconnection work in progress, Plate Sater- work in progress, MCC & Blower Building- Networking (I&D)- work in progress, Excavation work under progress, IFS- Approximately 4.5km rising main line laying Chuija Gali/Mishahi Ashian Nala-Raft and Hunch casting work completed, 1st lift wall reinforcement under progress.	1. Admin building- Finishing & PHE work under progress. 2. Chlorine Toner Building- Plaster work in progress. 3. MCC & Blower building- Casting work upto PL completed. 4. Centrifuge Building- Plaster work under progress. 5. Returned Sludge Sump- Interconnection work in progress. 6. Networking (I&D)- work in progress. 7. Filtrate Sump-3rd lift wall casting completed. 8. Plate Sater- work in progress. 9. MCC & Blower Building- Networking (I&D)- work in progress. 10. Excavation work under progress. 11. IFS- Approximately 4.5km rising main line laying Chuija Gali/Mishahi Ashian Nala-Raft and Hunch casting work completed, 1st lift wall reinforcement under progress.	Compound wall work completed, MBBR- Structure completed, Walkway under progress, Construction of Admin Building- Finishing & PHE work in progress, Centrifugal Building - Plaster work in progress, Chlorine Contact Tank-Structure Completed Walkway under progress, Sludge Storage shed- Brick work in progress, Chlorine Tonner Building- Plaster work in progress, Filtrate Sump-3rd lift wall casting completed, Return Sludge Sump- Interconnection work in progress, Plate Sater- work in progress, MCC & Blower Building- Casting work upto PL completed, Networking (I&D)- work in progress. Approximately 4.5 Km. rising main line laying with road restoration work in progress, IFS-Chuija Gali/Mishahi Ashian Nala-Raft and Hunch casting work completed, 1st lift wall reinforcement under progress.	
14	I&D works and STP at Bath M/s Toshiba Water Solution	58.27 61.38	58.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	10.45	9.92	0.53	43%	1. Boundary Wall Constn- 185 RM completed out of 205 RM. 2. SBR Tank- 3rd Lift Wall Completed. 3. CCT- 1st Lift Wall Completed. 4. HT & HT Meter Room - Sub- Structure upto Jmirth Beam completed. 5. Admin, MCC and Security Room- Sub- Structure upto plinth beam completed. 6. DG foundation- Completed. 7. Transformer Foundation- Completed. 8. Grit Chamber- Completed. 9. Blower Foundation- Completed. 10. Grit Chamber- 5% 11. Belt filter press bldg.	1. SBR Tank- 4rd Lift Wall in Progress. 2. CCT- 2nd lift wall under progress. 3. HT & HT Meter Room- plinth Beam under progress. 4. Admin, MCC and Security Room- Plinth Beam completed & Column 1st lift under progress. 5. Blower Foundation- Completed. 6. Grit Chamber- Excavation PCC & Raft Column 1st lift under progress.	1. Boundary Wall Constn- 85% 2. SBR Tank- 62.06% 3. GST- 99% 4. CCT- 60.62% 5. HT & HT Meter Room- 36.39% 6. Admin, MCC and Security Room- 45.53% 7. Transformer Foundation- 100% Completed. 8. DG foundation- 100% Completed. 9. Blower Foundation- 100% Completed. 10. Grit Chamber- 6% 11. Belt filter press bldg- 57%	1. Boundary Wall Constn- Balance work to be completed. This month. 2. Grit Chamber- Work delayed due to heavy rain. regular 14 days out of 31 days.
15	I&D works and STP at Naugauchia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	7.59	7.33	0.26	20%	1. BEP, Design & Drawing Approved on dated- 18.05.2020 2. Boundary wall- 90% work completed. 3. SBR- 3rd Lift Wall Casting 50% completed. 4. CCT- 3rd lift wall casting under progress. 5. Fine Screen and Grit Chamber- Work completed upto PL. 6. Admin Building Air Blower Building and Staff Quarter- Work completed up to PL. 7. Sludge Thickener - Excavation work in progress.	1. SBR 01 no. of lift wall casting 50% completed rest in progress. 2. CCT on lift wall casting work compiled. 3. Admin Building, Air Blower & Staff Quarter- Plinth Slab work completed.	1. BEP, Design & Drawing Approved on dated- 18.05.2020 2. Boundary wall- 90% work completed. 3. SBR- 4th Lift Wall Casting 50% completed. 4. CCT- 4th lift wall casting under progress. 5. Fine Screen and Grit Chamber- Work completed upto PL. 6. Admin Building Air Blower Building and Staff Quarter- Work completed. 7. Sludge Thickener - Excavation work in progress.	



Sr. No.	Name of the Project & Name of the Contractor	AA & ES With Ref & Date Gol/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
16	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.95 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-08-19	15.02.21	2.12	2.08	20%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, SHIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG Trans/crmer Room and I&D Network	Admin Building & Panel Room Plinth Beam & Column upto 1st Floor level of Admin Building. Prepared Shutterin for upto 1st slab of Panel Room & Admin Building. Dewatering of SBR continuously. Steel for SBR has been procured.	Foundation, Beam & Column upto 1st Floor level of panel room & Admin Building & Excavation for SBR Done	Work is slow due to heavy rainfall and Sonepur is containment zone due to COVID-19. And as ready made concrete is not available on this part of Bihar, we have ordered a new batching plant which will be installed by end of this month		
17	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	02.03.21	5.65	5.28	16%	STP - 03 MLD IPS- 03 Nos Sewer Network- 1450 mtr.	Design & Drawing - Completed SBR wall 50% completed Admin 2nd floor in progress Panel Room Finishing work Boundary wall 50% completed	Design & Drawing - Completed SBR wall 50% completed Admin 2nd floor completed Panel Room upto finishing Boundary wall 80% completed.			
18	I&D works and STP at Bakhiyapur M/s S.G. Construction & S.N.Enviro	35.88 37.805	35.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.06.20	1.13	1.13	-	STP - 13 MLD SPS and I&D			1. Land issued : CO Bakhiyapur has been requested to provide alternative Lands as the allocated Land is Rayati Land under Jama Bandi. Through CO has requested Admin revenue for Jama Bandi cancellation. 2. Agriculture Dept has been requested to accord permission to construction STP in Land near Bakhiyapur.		
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (JV)	41.35 43.5581	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20	1.06	1.06	-	STP - 6.5 MLD IPS- 2 No. Piling 4 Ran- 4 Junction- 1 MPS- 1			Currently Land not available for STP. Land at two places have been identified. One land belongs to Tourism Department & another land belongs to ULB. Request letter from BUIDCO has been sent to DM, Patna. CO Maner, Request Letter has also been sent to UD&HD for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.		
20	I&D works and STP at Chauri M/s Toshiba (JV)	236.15 242.6337	245.07 Cr. (C Cost- 04-02-20)	04.08.21	12.05	12.05	5%	1. Construction of the sewerage network including interception of chamber drains. 2. Construction of intermediate Main Sewage Pumping Station (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 18 MLD) (STP).	1. Labour Camp Fabrication At Site is in progress & Will Be Completed By This Week End. 2. IPS 1, IPS 3, & MPS GAD With Detailed Hydraulic Calculation Submitted To IIT Patna As On Date 05.08.2020 - IIT Patna Had Approved The Same & Instructed To Submit In 3 Sets.	1. Network Design Approved By IIT Patna On 22.05.2020 2. STP Contour Survey Work For Entire Plot Completed 3. STP SBC Work Completed 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress 5. SBC Work For 3 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation. 6. QAP Approved For RCC & DWC Pipes Inspected & Delivered At Site. 7. DWG Pipe Inspected & Delivered At Site. 8. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site.	1. Network Design Approved By IIT Patna On 22.05.2020 2. STP Contour Survey Work For Entire Plot Completed 3. STP SBC Work Completed 4. STP Basic Engineering Practice (BEP) & GAD preparation is in progress 5. SBC Work For 3 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation. 6. QAP Approved For RCC & DWC Pipes Inspected & Delivered At Site. 7. DWG Pipe Inspected & Delivered At Site. 8. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site. 9. Labour Camp Fabrication At Site is in progress & Will Be Completed By This Week End. 10. IPS 1, IPS 3, & MPS GAD With Detailed Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020 - IIT Patna Had Approved The Same & Instructed To Submit In 5 Sets.	Due To Pneumatic Condition Of COVID 19 & Rainfall In Chauri Progress Is Comparitively Slow	
<b>Total</b>		4052.26 4491.3127	4120.956	-	1167.4	1129.83	37.8						

Executive Engineer (PDM)  
BUIDCO, Patna

Superintending Engineer (PDM)  
BUIDCO, Patna

Chief Engineer (PDM)  
BUIDCO, Patna

Mange Finance cum- In charge  
General Manager (Finance)  
BUIDCO, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Status of approved ongoing projects under NMCG (As on 31.07.2020)**

Sl. No.	Name of The Project & Name of the Contractor	AA & ES With Ref & Date GoI/GOB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Total expenditure incurred (Including State share)		Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
						Project expenditure (Rs. In Cr.)	Centrage (Rs. In Cr.)			Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13	14
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	2.11	2.11	-	35%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)-01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed. 2. Tie Beam - 03 Rows have been completed of 1st Ghat. 3. Waist slab Reinforcement - 02 Rows have been completed of 1st Ghat and 2nd Ghat.	1. Tie Beam- 03 Rows have been completed of 1st Ghat. 2. Tie Beam - 06 Rows have been completed of 2nd Ghat. 3. Waist slab Reinforcement - 02 Rows have been completed of 2nd Ghat.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 06 Rows have been completed of 1st Ghat and 06 Rows of 2nd Ghat 3. Waist slab Reinforcement - 02 Rows have been completed of 1st Ghat and 2 row of 2nd Ghat	Due to rise in water level of river, work stopped
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	303.09	284.97	18.12	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed Crematorium at Gulwighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	1. Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed Crematorium at Gulwighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	15 Ghats completed out of 20 Ghats Building- 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed Crematorium at Gulwighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	03 Ghats work is pending For rest work of three ghats contractor not mobilized personnels from September 2019. Time extension was given till 20.05.2020. direction has been given to submit Extension of Time bill contractor not submitted till date. Direction has been given to DPR consultants M/s Sen & Lall to submit the revised Survey report/drawing & DPR of rest 03 ghats.	
<b>Total</b>		<b>344.98</b>	<b>261.88</b>	-	<b>305.2</b>	<b>285.79</b>	<b>18.12</b>	-	-	-	-	-	-

*(Signature)*  
Manger Finance-cum- In charge General Manager  
(Finance)  
BUIDCO, Patna

*(Signature)*  
Executive Engineer (PDM)  
BUIDCO, Patna

*(Signature)*  
Chief Engineer (PDM)  
BUIDCO, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Tender Status of Approved Projects under NMCG (As on 31.07.2020)**

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	305.19 312.440486	05-03-18 22-05-18	-	-	Two Bid received. Technical Committee recommendation along with all documents sent to SMCG/NMCG on 16.01.2020 for approval. NMCG direction received on 11.02.2020 and SMCG direction has been received on 17.03.2020. As per instruction of SMCG Technical Committee meeting was held and their after Financial Bid of successful bidder was opened. Financial Bid Evaluation Report has been submitted to SMCG. The direction of NMCG has been received on 23.05.2020. Buidco review the direction of NMCG and reports have been submitted to SMCG for further necessary action.
2	I&D works and STP at Bhagalpur	65	57.54	254.13 260.871	12-10-17 22-05-18	0.05	-	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019. Some observation has been received on 14.02.2020 sent by Prof. Arun Kumar, IIT Roorkee. compliance has been submitted to SPMG.
3	I&D works and STP at Fatuha	7	-	35.49 260.871	24-12-18 22-05-18	-	-	
4	I&D works and STP at Danapur	25	-	103.27 108.4164	08-02-19 06-06-19	-	-	The earlier tender has been cancelled as per direction of BUIDCo Board. Re-Tender has been published.
5	I&D works and STP at Phulwarisharif	6+7=13	-	46.25 48.6583	08-02-19 06-06-19	-	-	
6	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Technical Bid Evaluation has been completed. Tender Committee Meeting shall be held soon to take decision NMCG/World Bank for approval.
7	Munger STP & Sewerage Network, Patna	30	165.73	294.02 301.1619	05-03-18 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval.
8	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SMCG on 24.03.2020. SMCG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank received on 4th Aug 2020, compliance under progress.
9	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Technical Bid Evaluation has been completed. Tender Committee Meeting shall be held soon to take decision NMCG/World Bank for approval.
10	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	0.05	-	Technical Bid Evaluation has been completed. Tender Committee Meeting shall be held soon to take decision NMCG/World Bank for approval.
<b>Total</b>		<b>105.25</b>	<b>457.17</b>	<b>1276.35 1292.41</b>	-	<b>0.21</b>	-	-

*[Handwritten Signature]*

*[Handwritten Signature]*

*[Handwritten Signature]*

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
<b>RFD</b>								
Sl. No.	Project Name	No. of Ghat	Promena de	Sanctioned Cost (Crore) Gol	Date of Sanction/ Date of AA&ES issue (Gol)	Project expenditure	Centage (Rs. In Cr.)	Remarks
1	2	3	4	5	6	7	8	9
1	River Front Development, Muzaffarpur	-	-	10.77	07.03.19	0.05	-	LOA issued
<b>Total</b>				<b>10.77</b>	<b>-</b>	<b>0.05</b>	<b>-</b>	<b>-</b>

  
 Manger Finance - in charge  
 General Manager (Finance)  
 BUIDCo, Patna

  
 Executive Engineer (PDM)  
 BUIDCo, Patna

  
 Chief Engineer (PDM)  
 BUIDCo, Patna

Superintending Engineer (PDM)  
 BUIDCo, Patna



# **Infrastructure & Transport (South Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : July 2020**

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project, District - Patna**

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 -275.21 CR  2. Supplementary Agreement dated 25/06/2018- 13.95 CR	04.06.2019/ Extended date of completion 21.07.2020	212.37	207.37 Cr.	72%	Yes	Block-A  Block-B  Block-C  Block-D  STP  UGT  SUBSTATION  AC PLANT ROOM  DRIVERS DORMITORY  BUS SHED  INTERNAL ROAD WORK (RIGID PAVEMENT)  BOUNDARY WALL  TERMINAL BLOCK	Rcc completed  Rcc completed  Rcc completed 8th floor Roof slab RCC work in progress Baffle wall RCC in progress Pump room column in progress Building completed Building completed Rcc completed  Arrival Bus shed base preparation work in progress  Rcc work in progress  Rcc work in progress Rcc work in progress Ramp slab Rcc work in progress.	Finishing work in progress  Finishing work in progress  Finishing work in progress Balance 3 hours Roof RCC in progress Balance baffle wall Rcc in progress Above roof pump room slab in progress Commissioning to take place External painting work to start Block work & plaster work in progress  Preparation for paver block placing in progress. Structural column work erection under progress.  Balance RCC under progress  Balance brickwork, plaster & grill fixing work under progress for East and North side.  Ramp slab Rcc work in progress.	87%  84%  96% 74% 80% 81% 100% 100% 86%  27%  72%  51% 28%	1. False ceiling decision awaited Clearance to be given above 2nd floor for execution. 2. Balance outstanding to be cleared approx INR 15 cr and further extension of lockdown in several parts of country , contractor is facing difficulty to brkobilize material and manpower at site. 4. Decision awaited on extra item proposal (36.68 cr.) 5. Due to continuous heavy rainfall at site, work progress is getting badly hampered . 6. Readjustment of southern side of boundary line decision required in view of 0.55 acre short change in land aquisition.

*Prayanshu Singh*  
Assistant Engineer  
11/06/2020

*TS to C&I(South) Infra*  
12-9-20

*TS to C&I(South) Infra*  
12/6/20

**Bihar Urban Infrastructure Development Corporation Ltd.  
Patna District**


**July-2020**  
Rs. In Crores


Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution	
									Up to Previous Month	During the month	Total Progress		
1	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य सर्वदेक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08.2014 एवं - 20.08.2014 एवं	राशि- 25.20.08.336.00 0.3669285 30-04-2019	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	12	13	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04.20 के द्वारा पत्र भेजा गया है।
2	पटना नगर निगम अन्तर्गत वार्ड नं०-30 अन्तर्गत पूर्वी डेलवों में श्री गोपाल झा के मकान तक एव इशके लिक पथों में न्यू-गर्म नाला एवं पीपीसीसी सड़क का निर्माण कार्य।	0.43451 dated-26-02-18	0.3669285 30-04-2019	29.07.19	0.03451	0.03451	0.03451	PCC ROAD 265 M H P DRAIN 265 M			100%		Work in progress
4	पटना नगर निगम अन्तर्गत वार्ड नं०-30 में शशय टोला से आर्द्धपीपीसी रोड तक आर्द्धपीपीसी नाला निर्माण कार्य।	0.58758 27/03.2018	0.4928154 14.02.19	13.06.2019	0.4576000	0.4374508	0.2942790	RCC DRAIN 450M			100%		Work completed
5	पटना नगर निगम अन्तर्गत वार्ड नं०-06 अन्तर्गत राजा बाजार पथ नं०-72 के उत्तर शायर इलेक्ट्रीक दुकान से राजीव खान बंग के घर तक पीपीसीसी सड़क निर्माण कार्य।	0.13781 06.12.2017	0.1236935	4 month	0.068905			PCC ROAD 183 M	35% As per land work completed		35%		As per land work completed
7	वार्ड नं०-49 एव 50 अन्तर्गत अशोक राज पथ स्थित मुहम्मदपुर मोह से मोहम्मदपुर रोड होते हुए सैदापुर नहर तक आर्द्धपीपीसी नाला एवं पीपीसीसी सड़क का निर्माण कार्य।	1.99562 08.03.2018	1.6666053 26.11.2018	25.05.19	1.99562	1.5187312	0.997788	PCC ROAD 500M RCC DRAIN 720 M			100% 100%		कार्य पूर्ण।
8	पटना नगर निगम अन्तर्गत वार्ड नं०-29 में खामसहल मुख्य पथ एव लिक पथ में न्यू-गर्म नाला एवं पीपीसीसी सड़क निर्माण कार्य।	1.967925 27.03.2018	1.6407419 09.07.2018	08.01.19	1.967925	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M			90% 90%		Work in progress. Due to Covid work progress effected
9	नगर परिवहन फर्कट अन्तर्गत वार्ड संख्या 25 एव 28 में एन0/एन0 30 कॉलेज रोड होते हुए नरदाज नगर होते हुए रेतवे हट्टर तक न्यूगर्म नाला एवं पीपीसीसी सड़क कार्य।	0.76275 09.01.2019	0.7070037 04.02.2020	03.08.2020				PCC ROAD 1600 ft. H P DRAIN 1600 ft.		5%	25%		Fund is not received from Nagar Pansad Fatuha


Sl. No.	Name of the Project	AA&ES With Ref	Agreement	AS per assessment	Fund	Fund	Component Wise Physical Progress.			Issues in Execution
							Main			
10	नगर परिषद मोकामा अन्तर्गत विधानमण्डल रोड से राजकीय नया विद्यालय सिखारोक मे पीसीसीओ सडक एवं आरओसीसीओ नाला निर्माण कार्य।	2.56943 27.09.2018	2.2423135 24.01.2020	23.07.2020	0.6423575	0.6417912	65%	25%	90%	
11	नगर परिषद मोकामा अन्तर्गत वाई 50-01 मे सडक समवायि सिह के मकान से महावीर स्थान तक पानी टकी तक पीसीसीओ ड्रानेई सह आरओसीसीओ नाला निर्माण कार्य।	1.984 06.12.2017	1.3202181 11.02.2020	10.06.2020	0.442	0.317137			90%	Fund is not received from Nagar Parishad Mohama
12	पटना सिटी स्थित कटरा बाजार मे श्री कृष्ण गोशाला मे 20'00" X 16'0" का बहुतरा एव शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिसि का नवमति प्रवेश व्यवस्था एवं जलपूर्ति का कार्य।	0.13837 21.03.2018	0.1233136 30.11.2018	29.12.2018			100%		100%	राशि जिला प्रशासन पदाधिकारी, पटना से अप्राप्त।
13	नगर परिषद दानापुर निजामत अन्तर्गत वाई संख्या-37 अन्तर्गत विश्वेश्वरया नगर मे श्री लालक प्रसाद सिंह के मकान से डेवी रोड करिब लेन तक पीसीसीओ एवं आरओसीसीओ नाला का निर्माण कार्य।	0.44938 &124 /26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.21570	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (अनु0) दिनांक-18.03.2020 द्वारा अनुरोध किया गया है।
14	<b>USHA CONSTRUCTION</b> नगर परिषद दानापुर निजामत अन्तर्गत वाई नो-37 मे बहु गार्डेन अपार्टमेन्ट के आगे सुधा दुकान से उत्तर की ओर जगदीश कुमार के मकान के अंतिम भाग तक पीसीसीओ सडक एवं आरओसीसीओ नाला निर्माण कार्य।	0.19606 & 07/27/09.20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	work completed		work completed	अधियाचना समर्पित।
15	<b>SANDEEP PATIL</b> नगर परिषद दानापुर निजामत अन्तर्गत वाई सं-35 मे अवस्थित रत्ननीकात ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिश्चंकर पाण्डेय के मकान तक पीसीसीओ तथा एव आरओसीसीओ नाला निर्माण कार्य।	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	work completed		work completed	अधियाचना समर्पित।

**RANJIT KUMAR**

Sl. No.	Name of the Project	AA&ES With Ref	Agreement	AS per assessment	Fund	Fund	Main	Component Wise Physical Progress.			Issues in Execution
								Drain completed Road- GSB Only	Road - Completed	Drain & Road Completed	
16	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड स०-३५ में घुडब्रीड रोड से मेजोरिटिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से सख्त कुमार लष्क्याय जी के मकान से सुरेश जी के मकान तक पीएससीओ पथ एवं आरओसीओ नाला निर्माण कार्य। / <b>KUNAL KUMAR</b>	0.8314 & 91/28.02.19	6931516/ 13.11.19	12.06.2020	0.41366	0.41366	Drain-1389 ft Road-1145 ft	Drain completed Road- GSB Only	Road - Completed	Drain & Road Completed	
17	नगर परिषद दानापुर अन्तर्गत आरओसीओ मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुस्तक लेन न०-08 में पथ एवं आरओसीओ नाला निर्माण कार्य। / <b>USHA CONSTRUCTION</b>	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-Only E/W Filling	Road- GSB Only	Drain completed Road- GSB Only	
18	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड न०-37 के दि. व. रेंवा नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पीएससीओ इलाई एवं आरओसीओ नाला निर्माण कार्य। / <b>NAVIN KUMAR</b>	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.35777	0.35777	Drain-2465 ft Road-2465 ft	Drain-1400 ft Road-1400 ft GSB		Drain-1400 ft Road-1400 ft GSB Only	
19	नगर परिषद दानापुर वार्ड स०-05 एवं 06 में मुख्य सड़क एनओएचओ 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। / <b>NARESH KUMAR</b>	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		Retaining wall 853 ft P.C.C Road 853 ft		Only Piling work completed	Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य बाधित।
20	नगर पंचायत मनेर अन्तर्गत वार्ड स०-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरओसीओ नाला, कमर स्लैब एवं पीएससीओ सड़क निर्माण कार्य। / <b>SANDEEP PATIL</b>	1.8974 & 07/27.09.18	01.690775/ 26.08.19	25.11.19	0.09487	0.09206	Drain-492 ft Road-492 ft	work completed		work completed	अधियाचना समर्पित।

  
Chief Engineer (South)  
Infrastructure

  
12.08.20  
TS to CE (South) Infra

  
12/9/20  
Assistant Engineer

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Jehanabad District

Progress Report upto JULY-2020 Rs. In Crores

Sl No.	Name of Project /name of contractor	AAVES WITH REF. & DATE Rs in crore date of Agreement	AGREEMENT VALUE	As per Agreement DATE OF COMPLETION	Fund recieved	FUND EXPENDITURE	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									UP TO PREVIOUS MONTH	DURING THE MONTH	TOTAL PROGRESS	
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEMENT DATE- 30.04.2018	3.33	10/29/2017	2.67	2.4554	2.4554	building work	90% WORK COMPLETE	5%	95% complete	
2	वार्ड संख्या-14 में एरोड्राम धनगावां रोड से राहुल रौशन के घर तक नाला एवं पीसीसी कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEMENT DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	100% complete	complete	complete	FUND ISSUE
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEMENT DATE- 01.06.2019	0.164	9/30/2019	NIL	NIL	NIL	CONST. OF GHAT				FUND ISSUE

4	जहानाबाद नगर परिषद वार्ड स0-03 अंतर्गत नारायण मुनी के घर से मुन्ना साव के दुकान होते हुए रविन्द्र पासवान के घर तक दक्षिणी दौलतपुर में नाली निर्माण कार्य। बैजनाथ निर्माण इंडिया प्रा0 लि0	Letter-20 date- 07.02.2019 1.51 CR AGREEM DATE- 02.10.2019	1.26	1.26	1.26	1.26	1.26	1.26	CONST. OF DRAIN	100% complete	complete	complete	FUND ISSUE
5	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुर्व निर्मित नाला की मरम्माति एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.04	0.04	0.04	0.04	0.04	0.04	drain & p.c.c	WORK 50 % COMPLETE	25%	WORK 75% COMPLETE	FUND ISSUE
6	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.05	0.05	0.05	0.05	0.05	0.05	drain & p.c.c	100 % COMPLETE	complete	complete	FUND ISSUE





**Bihar Urban Infrastructure Development Corporation Ltd. (Biharsharif Nagar Nigam)**

**List of Project, District - Nalanda**

July 2020												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं०- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज मंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405	33.883	-	Drain = 636 m Road = 583 m	Drain = 384 m Road = 287 m	Drain = 92.62 m Road = 44.62 m	Drain = 476.52 m Road = 331.62 m	65 प्रतिशत कार्य पूर्ण शेष कार्य प्रगति में
2	वार्डनं०- 21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अचछेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 100 m Drain2 = 80 m Total - 180.00 Road - 105 m	Drain1 = 75 m Drain2 = 25 m Total - 100.00 Road - 100 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	कार्य पूर्ण आवटन के अभाव के कारण भुगतान में विलम्ब।
3	वार्ड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा० वि० मेहरारू तक एवं विलास जी के खेल शरीरथ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980	19.891	19.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 550 m Culvert - 1 No.	Road - 33.38 m Culvert - 8	Road - 586.38 m Culvert - 9 No.	72 प्रतिशत कार्य पूर्ण शेष कार्य प्रगति में

*Signature* 12/08/2020

Assistant Engineer

TS to CE(South) Infra

*Signature* 12.08.20

Chief Engineer(South)  
Infrastructure

# Bihar Urban Infrastructure Development Corporation Ltd.


## Bhojpur District

**July-2020**


S.n O.	Name of the project and name of the	AA & ES with reference and	Agreement value and	As per agreement	Fund received	Fund expenditure	UC sent	Main component	Component wise physical progress		Issue of execution	
									up to previous month	During the month		Total progress
1	Construction of bus dipot at ara under nagar nigam Ara/ manoj kumar civil line, pakri, ara	4.99 ref. no.-68 Date:- 19/11/2014	4.29 (5.9% below) 15/06/2015	14/06/2016 (extended date of completion 30/6/2018)	4.99	4.4	4.09	1. Bus terminus main building. 2. toilet block- gents & ladies. 3. Shop building. 4. electrical & PHE work for main building, shop & toilet block.	10	11	12	13
2	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)	0.197		1. Earth work 2. boundary work 3. pathway 4. toilet 5. parking area 6. guard room	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	11	12	13	Land dispute and water logging problem

*(Signature)*

3	Upgradation and beautification of veer kunwar singh park at ramna maidan dist- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)	0.164	1. Construction of stairs seating and boating 2. Construction of pargola 3. Construction of parking area.	1. Construction of parking area. Landscape and hoticulture work. 2. Construction of stair.	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture- Work in progress	
---	--	--	------------------	----------------------	-------	---	---	---	--

  
 Assistant Engineer  
 12/06/2020

TS to CE(South) Infra

  
 Chief Engineer(South)  
 Infrastructure

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Aurangabad District**

**July-2020**  
Rs. in Crores

SI No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									Up to Previous Month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद बस स्टैंड निर्माण योजना संबंधक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्रांक-78, दिनांक-19 11.14 एव 2016	राशि-3.30 करोड एव लिथि-02.06. 2016	12 Month	2.00	2.00	संशोधित 2.00 vide Letter No 122/10.05. 2019	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTRANCE GATE (CIVIL WORK)	विद्युत संबंधित कार्य प्रारम्भ।	कार्य बन्द 1. विद्युत ठेकेदार कोरोना संक्रमित 2. दो करोड आवंटन लम्बित।	15 अगस्त 2020 तक कार्य पूर्ण कर लिया जायेगा।	कार्यपालक पदाधिकारी, नगर परिषद, औरंगाबाद के पत्रांक-2117 दिनांक-27.12.2019 द्वारा 30 दिन पूर्व आवस्य विभाग से अग्रपेय आवंटन मो०-200 लाख की मांग की गयी है। जो अगस्त है।
2	नवीनगर बस स्टैंड निर्माण योजना संबंधक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्रांक-78, दिनांक-19 11.14 एव 2016	राशि-1.70 करोड एव लिथि-02.03. 2016	06 Month	0.60	0.60	0.60	Construction of bus stand	छत ढलाई हेतु छह दिखाया गया है।	छत ढलाई कार्य पूर्ण लगाएत एव campus Development कार्य प्रारम्भ।	अगस्त माह तक कार्य पूर्ण हो जायेगा।	

*(Signature)*  
12/08/2020  
Assistant Engineer

*(Signature)*  
12.08.20  
TS to CE(South) Infra

*(Signature)*  
12/8/20  
Chief Engineer(South)  
Infrastructure

**Bihar Urban Infrastructure Development Corporation Ltd.**

**Banka District**

**July-2020**

Rs. in Crores

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	U.C. Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									Up to Previous Month	During the month	Total Progress	
1	नगर परिषद बांका अन्तर्गत वार्ड 30-01 में प्राथमिक विद्यालय, पहरा से काली स्थान तक पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	-	-	0.4469792 (in Cr.)	7	8	9	10	11	12	13
2	नगर परिषद बांका अन्तर्गत वार्ड नं0-09 करहरिया रोड में रू0 कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री सुरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.9876	21.09.2020	0.0706 Cr.	0.0559656	-	पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी. पथ निर्माण कार्य पूर्ण।	पी.सी.सी. पथ निर्माण कार्य पूर्ण।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी. पथ निर्माण कार्य पूर्ण।	संवेदक द्वारा बताया गया कि लोकडायन के बाद शीघ्र कार्य प्रारंभ कर लिया जाएगा।
3	नगर परिषद बांका अन्तर्गत वार्ड नं0-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr.	0.0450496 Cr.	-	पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर सी.सी. नाला 50 मीटर एवं पी.सी.सी. पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर।	साईडवाल 50 मीटर, आर सी.सी. नाला 50 मीटर एवं पी.सी.सी. पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	

*(Signature)*  
Chief Engineer(South)  
Infrastructure

*(Signature)*  
TS to CE(South) Infra

*(Signature)* 12/08/2020  
Assistant Engineer

**Bihar Urban Infrastructure Development Corporation Ltd.  
Bhagalpur District**

**July-2020**  
Rs. in Crores

SI No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									Up to Previous Month	During the month	Total Progress	
1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मेंदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। सर्वेदक-श्री राजीव रंजन	0.69139 309/30.03.16					8	9	10	11	12	13 आवंटन के अभाव में सर्वेदक द्वारा एकराशनामा नहीं किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साईब पब्लिक के घर से बलिदान्नी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। सर्वेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-29.06.2020 Rs-0.2307987	28.10.2020				पी०सी०सी० पथ निर्माण कार्य।	सिटी भराई कार्य 90 प्रतिशत पूर्ण।	सिटी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।		
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एच राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। सर्वेदक-श्री प्रम सागर	0.24852 66/09.01.02019	date-29.06.2020 Rs-0.2480887	20.10.2020				पी०सी०सी० पथ निर्माण कार्य।	सिटी भराई कार्य प्रगति पर।	सिटी भराई कार्य 40 प्रतिशत पूर्ण।		
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्सू बाघरी के घर से पंकज राजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। सर्वेदक-श्री प्रम सागर	0.24852 66/09.01.02019	date-29.06.2020 Rs-0.2466256	28.10.2020				पी०सी०सी० पथ निर्माण कार्य।	सिटी भराई कार्य प्रगति पर।	सिटी भराई कार्य 70 प्रतिशत पूर्ण।		

*[Signature]*  
Chief Engineer(South)  
Infrastructure

*[Signature]*  
12.08.20

TS to CE(South) Infra

*[Signature]*  
12/09/2020  
Assistant Engineer

**Bihar Urban Infrastructure Development Corporation Ltd.  
Gaya District**

July-2020


Rs. In Crores

Sl No.	Name of the Project Name of Contractor	A.A&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	U.C. Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मानपुर बस स्टैंड निर्माण योजना संवदक का नाम- M/S Jai Mata Di Road Construction Pvt. Ltd.	Amount- 10.48 Letter no-2692 Dated-30.05.2019 Agreement Date-31.05.2019	Amount 5.44 15.06.20 15 Revised 986.00	19.02.2020	4.215	4.215	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric Work (vi) PHE Work	मुख्य मकान का मूलम एवं प्रथम तल का छत ढलाई कार्य पूर्ण। प्रथम तल का कार्य प्रगति पर। बाउंड्री वाल का स्टिपिंग वाल एवं ब्रीक वर्क का कार्य पूर्ण।फिनिशिंग कार्य बाकी। कैम्पस में मिट्टी भराई का कार्य पूर्ण। शौचालय के ब्रीक वर्क का कार्य प्रगति पर।	NIL	मुख्य मकान का मूलम एवं प्रथम तल का छत ढलाई कार्य पूर्ण। प्रथम तल का कार्य प्रगति पर। बाउंड्री वाल का स्टिपिंग वाल एवं ब्रीक वर्क का कार्य पूर्ण।फिनिशिंग कार्य बाकी। कैम्पस में मिट्टी भराई का कार्य पूर्ण। शौचालय के ब्रीक वर्क का कार्य प्रगति पर।	U.C. has been sent vide Lt. No. 7105 dt 7.12.2019 of M.C. Gaya. Due to non availability of fund progress is stopped.
2	नगर निगम गया क्षेत्रान्तर्गत दिग्धी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। संवदक-श्री आलोक कुमार	Amount- 254.00 Letter no-54, dated-05-09- 2018, Agreement Date-27.07.2019	1.79	26.01.21	1.27	0.071 (7.13756)	Nil	Boundary repair of pond Pathway Guard Room & Ticket counter Gazibo Cafeteria & Toilet Block Painting, Plastering of boundary wall Dewatering and Desilting of pond Boring and pipe laying Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed.Desilting work completed	Boundary wall repairing work started	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed.Desilting work completed	Contractor has been debarred for slow progress of work
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजान (लखीबाग) होते हुए सजय शर्मा (मुहरत) होते हुए खटागी कोठी तक पी0सी0पी0 पथ का निर्माण। संवदक-श्री फारुख आलम खान	Amount- 28.986 Letter no-123, dated-26-02- 2018, Agreement Date-31.07.2019	0.24	30.01.20	0.14493	0.113880	Nil	Drain - 745 feet Road - 910 Feet	Drain - 745 feet Road - 500 Feet	Construction of road-260 feet	Construction of road-760 feet	Work in progress


Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date	Agreement Value & date	AS per agreement Date of	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी0सी0सी0 पथ एवं ढक्कन सहित नाली का निर्माण। संवेदक-श्री कुंदन कुमार सिंह	Amount- 0.29 Letter no-125, dated-26-02-2018, Agreement Date 06.08.2019	0.24	06.02.20	0.14563	0.099756	Nil	Drain - 870 feet Road - 715 Feet	Drain - Completed Road - completed	Work in progress
5	गया-खिजसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य मार्ग तक पथ एवं नाली का जीर्णोद्धार कार्य। संवेदक-श्री वैभव चंद्र सिंह	Amount. 26 Letter no88, dated 20- 11-2018, Date of Agreement 18.10.2019	0.2174	18.04.20	0.1305	Nil	Nil	Drain - 206 feet, cover - 700 feet Road -750 Feet	Drain - Completed Road - completed  <b>NIL</b>	Water supply pipe work in progress by ADB project work is started after supply pile laid
6	कुम्हार बजरगबली मंदिर से काली पोखर तक पी0सी0सी0 पथ का निर्माण एवं उन्नयन कार्य। संवेदक-श्री फारूख आलम खान	Amount .3158 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	0.26	18.04.20	0.1579	0.07710	Nil	Drain - 300 feet, cover - 700 feet Road -600 Feet	Pavor Block in flank- 450 feet  Drain 650 feet Road 600 feet	Work in progress
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य। संवेदक-श्री कृष्ण कांत सिंह	Amount - .3757 Date 12.10.2019	0.2254	11.04.20	0.2130657	Nil	Drain - 1700 feet	Drain - 1050feet	<b>NIL</b>  Drain - 1050feet	Work in progress
8	गया-नवादा मेन रोड में मुफस्सिल मोड़ से काब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। संवेदक-श्री कुंदन कुमार सिंह	Amount. 3354 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	0.2792	18.04.20	0.1677	0.1677	0.1677	Drain - 732 feet	<b>NIL</b>  Drain - 395 feet	UC has been sent via it no 58 dated-04-03-2020.allotment required.



Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date	Agreement Value & date	AS per agreement Date of	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
9	वार्ड सं० 53 अत्तर्गत भूसंडा में पीसीसी पथ एवं नाला निर्माण। सर्वेदक-श्री अबुज शर्मा	Amount . 8898 Letter no-88, dated-20-11- 2018 Date of Agreement 18.10.2019	0.74	18.04.20	0.4490	0.3174	Nil	Drain - 1835 feet, cover - 750 feet Road -3039 Feet	Drain cover - 677 feet Drain - 1100 feet Road - 850	Drain cover - 600 feet	Drain cover - 677 feet Drain - 1400 feet Road - 850	Work in progress

  
Assistant Engineer  
12/06/2020

TS to CE(South) Infra

  
Chief Engineer(South)  
Infrastructure


**Bihar Urban Infrastructure Development Corporation Ltd.  
Gaya District**


**July-2020**  
Rs. In Crores


Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	U/C Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
1	मानपुर बस स्टैंड निर्माण योजना संवदक का नाम— M/S Jai Mata Di Road Construction Pvt. Ltd.	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date 31.05.2019	Amount 5.44 15.06.20 15 Revised 986.00	19.02.2020	4.215	4.215	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric Work (vi) PHE Work	10	11	12	U.C. has been sent vide Lt. No. 7105 dt 7.12.2019 of M.C. Gaya. Due to non availability of fund progress is stopped.
2	नगर निगम गया क्षेत्रान्तर्गत दिग्धी तालाब के उन्नयन एवं सौदयीकरण कार्य। संवदक—श्री आलोक कुमार	Amount- 254.00 Letter no-54, dated 05-09- 2018, Agreement Date 27.07.2019	1.79	26.01.21	1.27	0.071 (7.13756)	Nil	Boundary repair of pond Pathway Guard Room & Ticket counter Gazibo Cafeteria & Toilet Block Painting, Plastering of boundary wall Dewatering and Desilting of pond Boring and pipe laying Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed. Desilting work completed	Boundary wall repairing work started	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed. Desilting work completed	Contractor has been debarred for slow progress of work
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजान (लखीबाग) होते हुए संजय शर्मा (मुहएन) होते हुए खटांगी कोठी तक पीपीसी0 पथ का निर्माण। संवदक—श्री फारूख आलम खान	Amount- 28.986 Letter no-123, dated-26-02- 2018, Agreement Date 31.07.2019	0.24	30.01.20	0.14493	0.1113880	Nil	Drain - 745 feet Road - 910 Feet	Drain - 745 feet Road - 500 Feet	Construction of road-260 feet	Construction of road-760 feet	Work in progress

SI No.	Name of the Project Name of Contractor	AA&ES With Ref & Date	Agreement Value & date	AS per agreement Date of	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी0सी0सी0 पथ एवं ढक्कन सहित नाली का निर्माण। संवेदक-श्री कुंदन कुमार सिंह	Amount-0.29 Letter no-125, dated-26-02-2018, Agreement Date:06.08.2019	0.24	06.02.20	0.14563	0.099756	Nil	Drain - 870 feet Road - 715 Feet	Drain - Completed Road - completed  Drain - Completed Road - completed	Work in progress
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य मार्ग तक पथ एवं नाली का जीर्णोद्धार कार्य। संवेदक-श्री वैभव चंद्र सिंह	Amount .26 Letter no:88, dated-20-11-2018, Date of Agreement 18.10.2019	0.2174	18.04.20	0.1305	Nil	Drain - 206 feet, cover - 700 feet Road -750 Feet	<b>NIL</b>	Drain 300 feet Road up to brick sling 250 ft.	Water supply pipe work in progress by ADB project work is started after supply pile laid
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पी0सी0सी0 पथ का निर्माण एवं उन्नयन कार्य। संवेदक-श्री फारूख आलम खान	Amount .3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.26	18.04.20	0.1579	0.07710	Drain - 300 feet, cover - 700 feet Road -600 Feet	Pavor Block in flank- 450 feet	Drain 650 feet Road 600 feet	Work in progress
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य। संवेदक-श्री कृष्ण कांत सिंह	Amount .4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount - .3757 Date:12.10.2019	11.04.20	0.2254	0.2130657	Drain - 1700 feet	<b>NIL</b>	Drain - 1050feet	Work in progress
8	गया-नवादा मेन रोड में मुफरिसल मोड़ से काब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। संवेदक-श्री कुंदन कुमार सिंह	Amount .3354 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.2792	18.04.20	0.1677	0.1677	Drain - 732 feet	<b>NIL</b>	Drain - 395 feet	UC has been sent via it no 58 dated-04-03-2020 allotment required.

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date	Agreement Value & date	AS per agreement Date of	Fund Received	Fund Expenditure	U/C Sent	Main Component	Component Wise Physical Progress.	Issues in Execution	
9	वार्ड सं 53 अन्तर्गत भूसंडा में पीसीसी पथ एवं नाला निर्माण। संवेदक-श्री अबुज शर्मा	Amount .8898 Letter no-88, dated-20-11- 2018 Date of Agreement 18.10.2019	0.74	18.04.20	0.4490	0.3174	Nil	Drain - 1835 feet, cover - 750 feet Road -3039 Feet	Drain cover - 677 feet Drain - 1100 feet Road - 850	Drain cover - 677 feet Drain - 1400 feet Road - 850	Work in progress

  
14/06/2020  
Assistant Engineer

  
02-8-2020  
TS to CE(South) Infra

  
Chief Engineer(South)  
Infrastructure

**Bihar Urban Infrastructure Development Corporation Ltd.**

**Rohtas District**

**July-2020**

Rs. In Crores

Sl.No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	U/C Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
1	नोखा बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रक-78, दिनांक-19.11.14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06. 2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand	10	11	12	13

*(Signature)*  
Assistant Engineer

*(Signature)*  
TS to CE(South) Infra

*(Signature)*  
Chief Engineer(South)  
Infrastructure

जमीन विवादित होने के कारण  
माननीय उच्च न्यायालय में केस लंबित  
है। एकराएनामा बंद करने हेतु  
आवश्यक कार्रवाई की जा रही है।

# Bihar Urban Infrastructure Development Corporation Ltd.

## Buxar District

July-2020

Rs. In Crores

SI No.	Name of the Project Name of Contractor	AA&ES With Ref (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
		3	4	5	6	7	8	9	10	11	12	13
1	बक्सर नगर परिषद स्थित मुनिम चौक से अंजुमण्डल हात हार काली घाट तक सड़क एवं नाला निर्माण संवेदक-नवदीप कुमार सिंह	राशि-0.1789 पत्रांक-0250दिनांक- 09.02.2018	राशि-0.1600702 19.04.2018	18.07.2018	0.089485	0.089485	0.089485	road mala	work completed	work completed	work completed	-शेष राशि जिला से अप्राप्त
2	बक्सर नगर परिषद स्थित मेन रोड से सैंकिट हाउस तक फुटपाथ एवं रोशनी की व्यवस्था। संवेदक-अरुण कुमार राय	राशि-0.49 पत्रांक-06 दिनांक-10.03.16	0.43075 05.10.2016	04.01.17	0.2420625	0.2420625	0.2420625	Foothpath	work completed	work completed	work completed	-शेष राशि जिला से अप्राप्त
3	समहरणालय परिसर स्थित पार्क का सौंदर्यकरण कार्य संवेदक-प्रशांत कुमार सिंह	राशि-0.4213809	0.3858736 02.09.2018	01.12.2015	0.2189000	0.2108900	0.2108900	Park	work completed	work completed	work completed	-शेष राशि जिला से अप्राप्त
4	बक्सर नगर परिषद अंतर्गत किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण कार्य संवेदक-मनोज कुमार राय	0.4814100 27.12.2017	0.3950 dated- 05.06.2018	4/9/2018	0.2407050	0.2407050	0.2407050	Park	work completed	work completed	work completed	-शेष राशि जिला से अप्राप्त
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण कार्य संवेदक-मनोज कुमार राय	0.3183200 27.12.17	0.0716112 05.06.2018	4/9/2018	0.1591600	0.1591600	0.1591600		work completed	work completed	work completed	-शेष राशि जिला से अप्राप्त
6	नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य। संवेदक-अश्वदेव सिंह	राशि-2.82455	राशि-2.3161731 30.12.2015	29.6.17	3.11	2.05933	2.05933	Building Campus Development	Building complete. Work in Progress. 95% Complete	work completed	Building completed. 95%	

*(Signature)*  
11/08/2020

Assistant Engineer

TS to CE(South) Infra

*(Signature)*  
11/08/2020

Chief Engineer(South)  
Infrastructure

**Bihar Urban Infrastructure Development Corporation Ltd.**

**Jamui District**

**July-2020**

Rs. In Crores

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत आदेश में करी स्टैंडिंग का निर्माण कार्य।	1.8169	1.5472	02.06.2019	1.8169	1.4148	1.1	(i) Building work (ii) Flooring (iii) Boundary wall (iv) Approach Road work.	(i) Building work Completed. (ii) Flooring work Completed. (iii) Boundary wall Completed (iv) Approach Road work in Completed.	0	90%	

*[Signature]*  
12/06/2020  
Assistant Engineer

*[Signature]*  
12/08/20  
TS to CE(South) Infra

*[Signature]*  
12/8/20  
Chief Engineer(South)  
Infrastructure

**Bihar Urban Infrastructure Development Corporation Ltd.  
Munger District**

July-2020

Rs. in Crores

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received Date	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution		
									Up to Previous Month	During the month	Total Progress			
1	नगर निगम मुंगेर क्षेत्रीय अस्पताल राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.032	No	i) Boundary wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	(1) Boundary wall complete (2) Toe wall progress (3.) Grill work in progress 40%	10	11	12	13	Work in Progress.
2	नगर पंचायत हवेली खडगपुर सदरमार्ग चारु के शेष भाग पर सीढ़ी चारु का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	11.09	No	Ghat Work.		50%	10%	60%		Work in Progress.
3	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के पिचरट तालाब में सीढ़ी चारु का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0	No	Ghat Work.		30%	20%	50%		Work in Progress.

*[Signature]*  
Chief Engineer(South)  
Infrastructure

*[Signature]*  
TS to CE(Sbuth) Infra

*[Signature]*  
Assistant Engineer  
12/08/2020




**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Lakhisarai District**


**July-2020**


Rs. In Crores

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution
									Up to Previous Month	During the month	Total Progress	
									10	11	12	
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अग्रुप साह बटोरन मंडल से विद्युतवेद्य यावत तक पीपीसीसीओ पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date:27.09.2018	0.1474 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	Fund Issues
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-6 में फकीरा माल से चीव माल एवं रामवी साव से सस्रुग मंडल तक पीपीसीसीओ पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	Fund Issues
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-6 में पदार्थ साय से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	1042000	0	0.00	(ii) Drain work with Cover.	Drain work completed.		Work Completed	Fund Issues
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date:- T.S. Rs. 285.214 Letter No.- Date.-	2.1966 date 26.06.18	25.12.2019	2.2914	0		Building work	I. Foundation work completed.			सर्वेटर- श्री निलेश कुमार श्याल विचारित के कारण कार्य बाधित।
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date:27.09.2018	0.4131 Date 14.10.2019	13.04.2020	2413500	0	0.00	(i) P.C.C Road (ii) Drain work	200 m Drain and Slab work completed.			कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
6	वार्ड सं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कीशाल बाबू के कुलवाड़ी होते हुए सागर अमीन के बसान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref.No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	4590050	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.			कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।

Sl No.	Name of the Project Name of Contractor	AA&ES With Ref & Date	Agreement Value & date	AS per agreement Date of	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नामवाली स्थान तक आर.सी.सी. नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	2710250	0	0.00	(ii) Drain work with Cover.	300 m Drain work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्डुवर डुर्गास्थान होते हुए चुररक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	4322950	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
9	पंचमहला से बीरानगर कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	6965275	0	0.00	(i) Earth work (ii) G.S.B (iii) P.C.C Road	(i) Earth work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018			4599850	0	0.00			एकराशनामा हेतु सर्वेक्षक को निदेश दिया गया है।

  
Chief Engineer (South)  
Infrastructure

  
TS to CE (South) Infra


  
Assistant Engineer


**Bihar Urban Infrastructure Development Corporation Ltd.  
Sheikhpura District**


**June-2020**

Rs. in Crores

SI No.	Name of the Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Issues in Execution	
									Up to Previous Month	During the month	Total Progress		
1	नगर परिषद शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एव पार्क का सौन्दर्यकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	एकराशना हेतु सर्वेदक को निर्देशित की गई है।		0	0	8	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.	10	11	12	13	कार्यपालक पराधिकारी, शेखपुरा द्वारा निधि उपलब्ध नहीं करायी गई।
2	नगर परिषद बरबीघा अन्तर्गत एन०एच०-८२ में मौर से पूर्व होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	एकराशना हेतु सर्वेदक को निर्देशित की गई है।		0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed			कार्यपालक पराधिकारी, बरबीघा द्वारा निधि उपलब्ध नहीं करायी गई।

  
12/09/2020  
Assistant Engineer

  
12/09/20  
TS to CE(South) Infra


  
Chief Engineer(South)  
Infrastructure


**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Nawada District**


July-2020

Rs. In Crores

SI No.	Name of the Project Name of Contractor	A.A&ES With Ref & Date (Rs. In Cr.)	Agreement Value & date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	U.C. Sent	Main Component	Component Wise Physical Progress.			Issue in Execution
									Up to Previous Month	During the month	Total Progress	
1	नगर परिवह, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	3 पुनरीकृत प्रशासनिक स्वीकृति-727 करोड़, जापॉक-463, दिनांक-03.02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19 11.14	4 अनुपूरक एकराशि राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	5 17.07.2019	6 4.00	7 3.88	8 3.51	9 Construction of Bus Terminal	10 Bus terminal drive way	12 Bus terminal Drive way Tube well completed Boundary wall 60 % Docking way-65 % PHE work-60%	13 राशि के अभाव में कार्य की प्रगति बाधित है। राशि उपलब्ध होने पर कार्य 1.5 माह में पूरा कर लिया जायेगा।	

  
17/06/2020  
Assistant Engineer

  
12.06.20  
TS to CE(South) Infra

  
Chief Engineer (South)  
Infrastructure

# **Water Supply, Drainage & Sewerage (South Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development**

**Corporation Ltd. Patna**

**Month : July 2020**

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Patna District**

जुलाई - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	1 पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatgani along with Compound Wall with Gate, Approach Road etc. in Patna राजदक का नाम-M/s. M.K EnterprisesLtd	3 राशि-42.10 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	4 राशि-42.10 Cr.	5 02.08.2020	6 14.20	7 4.60	8	9 Sheikhpura - 27929 mtr. S.K Puri - 29345 mtr. S.K Nagar - 29345 mtr. (10093 mtr. Pipe layed by previous contractor) Antaghat - 5784 mtr. Adalatgani - 26283 mtr.	10 TW-2 nos completed (At S.K.Nagar & S.K.Puri) Distribution network-Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatgani - 0 m HSC - 2250 no	11
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatgani along with Compound Wall with Gate, Approach Road etc. in Patna राजदक का नाम-M/s. M.K EnterprisesLtd	3 राशि-5.04 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	4 राशि- 5.04 Cr.	5 07.01.2020	6 14.20	7 4.60	8	9 Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatgani along with Compound Wall with Gate, Approach Road etc. in Patna	10 OHSR- 5 Nons Sheikhpura- Top dome completed. S.K.Puri- Top dome & Internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatgani- 4 th & last brassing work completed. bolltom dome work is in progress. Compound wall-Sheikhpura-NIL S.K.Nagar- works in progress Antaghat- NIL & Adalatgani- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)	11

*peep*

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
3	बेउर से मीठापुर ड्रेनेज योजना संवैदक-समबाबू एवं राजीव रंजन जे.पी	राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-71119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height	0%
4	पटना नगर निगम अन्तर्गत वार्ड नं०-30 में दक्षिण टोला से आर्दोओसीओ गेट तक आरोसीओसीओ नाला निर्माण कार्य।	0.5873800	0.4928154	4 month		0.2942790		RCC DRAIN 450M	75.00%	
5	वार्ड नं० 15 में बैंक ऑफ इंडिया से मन्त्र पोस्ट ऑफिस तक आरोसीओसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020				Rcc drain 1804 feet		NOC awaited from NHAI
6	बी०एम०पी० 16 में फुलवारी शरीफ स्थित भगत सिंह चौक तक स्क्वाम वाटर ड्रेनेज का निर्माण फेज-2 संवैदक-मन्त्र इंडिया	12.10 116/19.02.19	10.8	25.12.19		1.99		drain 3242 mtr	700 mtr drain completed	लॉकडाउन के कारण कार्य बन्द।
7	फुलवारीशरीफ खोला ईमली से भगत सिंह चौक तक स्क्वाम वाटर ड्रेनेज योजना निर्माण फेज-3 संवैदक-मन्त्र इंडिया	13.16 116/19.02.19	12.31	25.12.19		3.30		drain 3340 mtr	2850 mtr drain completed	लॉकडाउन के कारण कार्य बन्द। 30.09.2020 पूर्ण
8	फगुआ जलापूर्ति योजना					3.00		1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos..	2 Tubewell completed 19011 m pipe laying 4973 House Connection, Pump house work in progress.	
9	मसौड़ी जलापूर्ति फेज-2	Amt. 13.22 Cr, 131/08.03.18	13.7	16.05.19	5.00	5.00	0.00	Pipe line 51829 m HSC - 5210 m T/W-5	Pipe Line 54647 m hsc 4963	
10	विक्रम जलापूर्ति फेज-2	Amt. 5.39 Cr, 131/08.03.18	5.64	28.11.19	0.00	0.00	0.00	Pipe line 38204 m HSC - 3186 m	Pipe Line 13000 m hsc 3100	
11	नौबतपुर जलापूर्ति योजना	Amt. 5.39 Cr, 131/08.03.18	0.567	19.09.2019	0.254	0.00	0.00	Top Dom of Water Tower & Stair case of Tower, DG Set, Approach Road, installation of motor Pump after rewinding, earth filling inside boundary wall, residual work of pump house, attendant room, boundary wall	Rewinding of Motor, Steel Gate of compound wall and earth fill in approach road, earth fill inside of compound wall	लॉकडाउन के कारण कार्य बन्द।

A E(WDS)  
South Bihar,  
BUIDCo

S E (TS to CE)  
(WDS)  
South Bihar,  
BUIDCo

C.E(WDS)  
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Nalanda District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	विद्युत्सुरक्षा जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-74.49 dated- 25.07.2011	19-07-2020	40.00	31.99	31.99	HYT/W -14Nos OHT -03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress. T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed), Pipeline 94.17 Km/121.583 Km 77% HSC - 58401/21524 Nos 99.99%	लॉकडाउन के कारण कार्य बन्द।
2	विद्युत्सुरक्षा जलापूर्ति योजना फेज- II सर्वेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	03.06.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress. T/w- 21/23 Completed, OHT - 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	लॉकडाउन के कारण कार्य बन्द।
3	इस्लामपुर जलापूर्ति योजना फेज- II	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019		1.3300		63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m 68.4% HSC - 1825 nos	लॉकडाउन के कारण कार्य बन्द।

A.E.(WDS)  
South Bihar,  
BUIDCo

S.E.(ITS to CE)  
(WDS)  
South Bihar,  
BUIDCo

C.E.(WDS)  
South Bihar, BUIDCo





**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Gaya District**

जुलाई - 2020

Rs. In Crores

Sl.No.	Name of the Project & Name of the Contractor	AAES with Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बौधया जलपूर्ति योजना सर्वरक का नाम- M/s SMC-JWIL JV (Jindal).	श्री-3355 सर्वरक Letter no-917, dated- 17-12-2019.	श्री- 30.94 Cr, dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 (ii) Raising Main- 14250 mt (iii) Distribution Main- 71174mt (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq.Mtr (vi) Tube Well 12 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber-400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 &3 (579 mt.)	1. OHT-4 completed (ii) Raising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4730 Nos. (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 successfully Commissioned (viii) Sluice Valve Chamber- 154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr. Completed	
2	बौधया सिवरेज योजना सर्वरक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17.12.2019, Amount-55.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos. 5. Raising Main 6. Trenchless 7. Manhole-5607 nos 8. Road Restoration-22480 mis	1. Sewer Network-60.666 km 2. Intermediate Pumping Station- 1 & 2 Civil work completed. IPS-3-2nos casting completed. IPS-4-11mRCC casting completed. IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main- Yet to be started 6. Trenchless-105 mt 7. Manhole-3121 nos Complete 8. Road Restoration-B.T. Road- 2275/2275m. (Root Inst. Road B.T. work completed) C.C. Road-11570/1200m. Karia Road-13350/13500m (work completed). Sujata Hotel Road Restoration PCC 594.5 m casting work Completed.	
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढककन सहित नाली निर्माण कार्य।	0.45 Lt no 88 dt 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Drain -1700 feet	Drain - 1050feet	
4	गाया-नगदा से रोड से मुकरसिल मोड़ से काब्रिस्थान तक ढककन सहित नाली निर्माण कार्य।	0.33 Lt no 88 dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Drain - 732 feet	Drain - 395 feet	

A/H/WDS,  
South Bihar,  
BUIDCO

SEE/TS to CH  
(WDS)  
South Bihar,  
BUIDCO

South Bihar - BUIDCO

CHEWS  
South Bihar - BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Jehanabad District**

जुलाई - 2020  
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	जहानाबाद जलापूर्ति योजना फेज- I संबंदक का नाम- M/s Nalanda Enguicon Pvt ltd	राशि-29.27 करोड़ letter no-596, dated- 28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w- 4 OHT - 2 Distribution - 37002 HSC - 15318	Work in Progress. T/w 4/4 Completed, OHT- 1/2 in Progress. (1 Completed), Pipeline 37.36 Km/37.002 Km HSC - 10128/15318 Nos. 73%	Due to delay in NOC for Land
2	जहानाबाद जलापूर्ति योजना फेज- II संबंदक का नाम- M/s Nalanda Enguicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w- 14 OHT - 0 Distribution - 84900 HSC - 4900	Work in Progress. T/w- 10/14 Completed, OHT- No Provision. Pipeline-339.66 Km/98.605 Km. HSC - 2840/4900 Nos	Due to delay in NOC for Land
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.68 करोड़ पत्रांक- 130 / 08.03.2018	राशि -6.68 Letter no- 06-10-2018	20.11.19		3.00		Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress), OHT no provision. Pipeline-24.63 KM/26.597KM, HSC- 1680/3133	-

A/E(WDS)  
South Bihar,  
BUIDCo

S E (TS to CE)  
(WDS)  
South Bihar,  
BUIDCo

C E (WDS)  
South Bihar,  
BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.**

**List of Project Arwal District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Date of Start	As per Agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Water Supply Scheme under state plan AR WAL	₹249- 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewell-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewell-1 Pump house-1 Distribution main-3750 m OHT-1 HSC-212	31.08.2020

A.E(WDS)  
South Bihar,  
BUIDCo

S.E [TS to  
CE] (WDS)  
South  
Bihar,  
BUIDCo

*Head*  
C.E(WDS)  
South Bihar,  
BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Lakhisarai District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date.	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	लखीसराय नगर परिषद के अन्तर्गत बार्ड सी0-6 में पदार्थ सार से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदिया स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागावती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायापस मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोल सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए तुहरक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

A.E.(WDS)  
South Bihar,  
BUIDCo

S.E.[TS to CE]  
(WDS)  
South Bihar,  
BUIDCo

C.E.(WDS)  
South Bihar,  
BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Nawada District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03. 2018	6.548	6/3/2020	-	-	-	Pipe Line - 33.00 km HSC - 4865 T/W - NIL	संबंधक के साथ एकराजनामा कर लिया गया है।	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

A.E.(WDS)  
South Bihar,

S.E [TS to CE]  
(WDS)

C.E.(WDS)  
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Rohatas District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	साधारण स्ट्रॉम बाटर ड्रेनेज स्कीम फेज-1 संवदक का नाम- M/s Krushi Infra india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.19	25.00	25.00	14.97	Drain 6.0 km	Drain 4.10 km	
2	साधारण जलापूर्ति योजना फेज- 1 संवदक का नाम-Ganadhpati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018	36.00	42.00	35.91	T/w- 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7120/14533 Nos.	Land for Kadirganj OHT not handed over by C.O Forest Clearance for Master reservoir at Chandan Pahad awaited.
3	साधारण जलापूर्ति योजना फेज- 11 संवदक का नाम-Ganadhpati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	9.00	13.00	9.00	T/w- 2 OHT - 3 Distribution - 58844 HSC - 28025	Work in Progress. T/w - 1 Completed, OHT - 1 Completed, Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos.	Land for Land of Suenanganj OHT not received.
4	डेहरी जलमिया नगर जलापूर्ति योजना संवदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	43.00	42.99	43.27	T/w- 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress. T/w 13/14 Completed, OHT- 2/4 completed, 2 progress). Pipeline 78.98Km/132.908 Km HSC - 7569/18343 Nos.	
5	विक्रमगंज जलापूर्ति योजना फेज- 11 संवदक का नाम-Suman Enterprises	राशि-3.71 पत्रांक- 138 / 15.03 2018	राशि-3.26 06.10.2018	21.10.19	1.60	1.60	1.60	Distribution - 13354 HSC - 3550	Distribution - 13000 m HSC - 1150	

A.E(WDS)  
South Bihar,  
BUIDCo

S.E(T/S) to  
CE(WDS)  
South Bihar,  
BUIDCo

C.E(WDS)  
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Aurangabad District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम- P. Das & C & C Construction	राशि-29.77, पत्रांक-421, दिनांक-02.03.2016	32.52, Dated-06- 01-2017	31-08-2019	23.91	21.14	19.76	T/w - 12 OHT - 2 Distribution - 49555 HSC - 3770 Rising main- 8835m	Work in Progress. T/w 6/12 Completed, OHT- 2 Completed. Pipeline 49.23 Km/49.555 Km HSC - 3228/39148 Nos.	RCD द्वारा जामा मस्जिद 200मी0 एवं रमेश चौक के पास 60 मी0 NOC नहीं मिलने के कारण कार्य अवरोध था। परन्तु मौखिक सहमति मिलने पर कार्यपालक अभियंता द्वारा कार्य प्रारम्भ किया जायेगा।
2	औरंगाबाद जलापूर्ति योजना फेज- II		-	-	0.00	0.00	0.00	-	In Tender Process.	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 /15, 03.2018	6.89 11.09.2018	10.09.2019	5.95	4.71	2.50	Distribution - 27842 HSC - 8346	Distribution - 27592 m HSC-3171	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

A.E.(WDS)  
South Bihar,  
BUIDCo

S.E.(TS to CE)  
(WDS)  
South Bihar,  
BUIDCo

South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Buxar District**

जुलाई - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर जलापूर्ति योजना फेज- I संबेदक का नाम- M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57/611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.61 Km HSC - 4739/4377 Nos.	-
2	बक्सर जलापूर्ति योजना फेज- II संबेदक का नाम- M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86/600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed), Pipeline 40.154 Km/86.600 Km HSC - 2298/8921 Nos.	-
3	झुमराँव जलापूर्ति योजना फेज- II संबेदक का नाम- R. Kumar & Associate	राशि-5.36 139/15-03-2018	राशि-4.98 11-09-2018	19.10.19	2.68	1.50	2.18	Distribution - 24/750 HSC - 4579	Distribution main-23779 m HSC-3121	-
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II	राशि-3.71	3.79	21.10.19	0.49			Water supply	Distribution main-16830 m HSC-2428	-

A.E.(WDS)  
South Bihar,  
BUIDCo

S.E.(TS to  
CE)(WDS)  
South Bihar,  
BUIDCo

C.E.(WDS)  
South Bihar, BUIDCo



**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Bhojpur District**

जुलाई - 2020  
Rs. in Crores

Sl. No.	Name of the Project & Name of the Contractor	AAKES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	शरा नगर विनाम जलपूर्ति योजना फेज-1 शरा नगर विनाम जलपूर्ति योजना फेज-2 शरा नगर विनाम जलपूर्ति योजना फेज-1 शरा नगर विनाम जलपूर्ति योजना फेज-2 शरा नगर विनाम जलपूर्ति योजना फेज-1 शरा नगर विनाम जलपूर्ति योजना फेज-2	शरी- 74.417 Letter no- 421,02-03-2016	शरी- 79.999 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-1-25225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m	Work in Progress. T/w 6/6 Completed. OHT - 2/6 in Progress, (0 Completed). Pipeline 76.48 Km/125.225 Km HSC - 7727/25167 Nos.	-
2	शरा नगर विनाम जलपूर्ति योजना फेज-2 शरा नगर विनाम जलपूर्ति योजना फेज-1 शरा नगर विनाम जलपूर्ति योजना फेज-2 शरा नगर विनाम जलपूर्ति योजना फेज-1 शरा नगर विनाम जलपूर्ति योजना फेज-2 शरा नगर विनाम जलपूर्ति योजना फेज-1	शरी- 53.49 Letter no- 108,17-01-2018	शरी- 52.19 dated- 24.08.2018	23.08.2020	11.27	11.27	11.27	1. Tube bell-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarter-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8. Stand post-45 nos 9. Steel main gate-8 nos 10. Compound wall-1000m 11. House Service connection-10021 Nos 12. Rising main 13. Water Distribution network-78023m 14. Campus Devt 15. Chlorinator-8nos 16. Approach road	Work in Progress T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed). Pipeline - 59.66 Km/78.029 Km, HSC - 7000/10021 Nos	-
3	जलविद्युत जलपूर्ति योजना फेज- 11	शरी -3.71 139/15-03-2018	शरी -3.79 06-10-2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428	-

A.E./WDS  
South Bihar  
BUIDCo

S.E./TTS to  
CE/WDS  
South Bihar  
BUIDCo

C.E./WDS  
South Bihar, BUIDCo



Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

Sl No.	Name of Project	AA&ES with Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	गणतन्त्र स्मृति गार्ड बिल्डिंग Contractor-M/s CZAR CONSTRUCTION	वीएन-32/666R Letter no-03/AMRUT-21- 03/2015-1519	वीएन-31/61 Cr 04/09/2018	26.3.20	3.84	3.84(100)	158,108(100)	Drain-14 Km	Drain-14.550 Km	fund मिला है
					अग्रगत शीतलता					

A.E/W/S/3  
South Bihar, BU/D/CO

S.E/T/S to CE/W/S/3  
South Bihar, BU/D/CO

C.E/W/S/3  
South Bihar, BU/D/CO

वर्षांत -2020 Rs. In Crores

11

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Patna District**

जुलाई - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	बेबर से भीठापुर ड्रेनेज योजना संबंधक-समबाबू एवं राजीव रंजन जे भी	राशि - 49. 19 करोड़	51.726267 दिनांक-21.07.18	20.07.20		3.27		Precast length of drain-711.9m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height	-

A.E(WDS)  
South Bihar,  
BUIDCo

S.E(WDS) (TS  
to CE)  
South Bihar,  
BUIDCo

C.E(WDS)  
South Bihar, BUIDCo



# **Infrastructure & Transport (North Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development**

**Corporation Ltd. Patna**

**Month : July 2020**

**Bihar Urban Infrastructure Development Corporation Ltd.**

**List of Project Araria District**

माह - जुलाई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	नगर परिषद फारविसांज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सरर अस्साल तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवदक- शेखर कुमार सिंह	94.80,700.00 Ref: 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
2	नगर पंचायत जोगवनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सडक का विस्तार इस्सालपुर वट वृक्ष नेपाल सीमा तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवदक- शेखर कुमार सिंह	79,32,500.00 Ref: 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	-
3	वाॅरनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवदक- नीता झा	39,62,500.00 Ref: 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	-	-	Secdule Item Rs. 17,50,265 कार्य पूरा है Non Secdule Item कार्य अर्पण है। (Rs. 22,12,235)	-
4	फारविसांज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सडक तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	215,14,000.00 Ref: 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-
5	नगर पंचायत कसबा अन्तर्गत वार्ड सं०-17 में फिरजाबर से पाखर टोला होते जिमनी बाजार मदर्सा तक पी०सी०सी० सडक निर्माण के संवंध में।	252,14,800.00 Ref: 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Begusarai District**

माह - जुलाई-2020  
Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	श्याम अग्रवाल के घरे होते हुए सुधांशु कोल्डस्टोर तक पी.सी.सी सड़क निर्माण कार्य। संवेदक-हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
2	गार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-सविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
3	गार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी०सी०सी० सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरारनामा की प्रक्रिया में।	-
4	गार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी०सी०सी० निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-
6	बी०एम०पी० से जुमरी तक पी०सी०सी० सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-
7	बाधा से ब्रह्मदेव गुला घर से भाया मरिजद से बाय पास तक पी०सी०सी० सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-
8	बी०पी० स्कूल से नौलखा मंदिर तक नाला-सड़क-पी०सी०सी० सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-

*ks*

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
9	जी०डी० कॉलेज के पीछे पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवेदक- अनिल कुमार सिंह	0.46435	0.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	-
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.15	-	Boundary wall, Pathway	कार्य प्रगति पर।	-
12	उलाव चौक से रिफाईनरी सड़क तक पी०सी०सी० निर्माण कार्य।	0.76876	-	-	-	-	-	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-
13	हेमरा रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	C/S अनुमोदन हेतु अवीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-

13.3420995

4.317461

4.03504

0.4231608

**Asistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project West Champaran District**

मार्ग - जुलाई-2020  
Rs. In Cr

Sl.No	Name of the Project & Name of the Contractor	AA&S with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabhika Devi	0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly, UC has been sent by the DM along with back to UD&HD Rest fund is available with DM Bethih. This office has requested vide letter no-113, dated-23.03.2020 to DM beta for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Gatebo	Fund issue
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	2.5137547	29.12.16	.1.5082528	1.5082528		Construction of Building	Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	Fund issue
5	Construction of PCC road from harinagar station to the house of sri madhukar ra under nagar panchayat ramnagar Contractor- Avind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285		N/A	Construction of road	GSS-975 M.	Fund issue
6	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar ra under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366m Road-1090 m GSS-1434m	Fund issue
7	Construction of pcc road and Drain from madhukar ra to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m GSS-885 m	Fund issue

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project (BUIDCo Darbhanga) District Darbhanga**

माह — जुलाई—2020  
Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	वार्ड नं 12 स्थित हराही पोखर में जल किड़ा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00	-	Two stores building changed one stores.	-	लोगों के प्रतिरोध करने पर जिलाधिकारी द्वारा कार्य बंद करा रिया गया है।
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade upto Plinth Level completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कूद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.6202	0.6202	-	Children palying equipment, fontain, Light and Bentch	Completed	-
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738	-	Exersise equipment, Light, Gazi bio, fontain ligh,	Completed	-
5	राज्य योजना अंतर्गत लहेरियासराय कर्षी चौक से सेदनागर तक पूर्व निमित्त भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	15 Days	-	-	-	1.762 KM 1200 MM P Pile, 216 Nos of catchpit	-	निविदा निष्पादन प्रक्रियाधीन है।
6	मुहल्ला लक्ष्मीसागर वार्ड नं 16 में कॉन्क्रीट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	-	Drain, of size 1'0"X1'6" =2400' 30"X3'0"X3'0"X4'0"= 2800' Road Of Size 8'0"X0'6"X2300'."	Completed	-

Page 2

7	राज्य योजना अन्तर्गत दोनार गुमती से टनही पुल तक नाला निर्माण कार्य । संबेदक : राम नरेश राय ।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m, Length 3.55 km	PCC-500M Base-400M Stem-280M	Forest clearance is awaited as well as unavailability of fund.
8	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्र अन्तर्गत डीएम0सी0 ऑफिस सकमा पुल तक अवशेष नाला में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के वाहिरवासी का ऊंचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495"0" of Depth Size 225"0" New boundary 780"0"	-	Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S.E.
9	पी0डब्ल्यू0डी पथ में गायत्री मंदिर से दारुमदती चौक, दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढककलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF- 4298, dated-02- 08-2018			1.5764	0.00		Drain-2350"0"		In process of re-tender.
10	दरभंगा नगर निगम क्षेत्र अन्तर्गत गार्ड संख्या 48 लेहरी टोला कुशेश्वर महल के घर से मो0 कन्हैया सहनी राम किशोर प्रधान के घर होते हुए मस्जिद के बाल में बजुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.74095	0.2108801	-	PCC Road 1600"0" Drain 1600"0"	1400.0 drain without cover and without grating completed. 16"0" of CD completed, DLC: 50"00"	

102

11	राज्य योजना अर्न्तगत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ड्रेनिंग स्कूल से स्व0 समी अमीन, फैजुल्ला खॉ मस्जिद पुरानी मुसफौ कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल डककन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 4238 Dated 02.08.2018	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	-	-	Drain 2350"0"	150"0" of drain base as well as stem has been casted	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
12	राज्ययोजनाअर्न्तगत बेला चौक से डी.एम.सी.एच बन्ध वाड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.30	-	PCC road 1800"0" Drain 1800"0"	PCC road 1500"0" completed	अतिक्रमण हटाने हेतु लिखा गया है।

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Madhepura District**

मार्क - जुलाई-2020

Rs. In Cr

S/No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत समग्र अर्थोिक श्रवण निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed	Work progress is very slow, Due to lack of fund.
2	Construction of Town Hall Building (Adotoryam) at Nagar Parishad Madhepura Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.	

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project East Champaran District

माह - जुलाई-2020

Rs. In Cr.

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	परिषद मोतिहारी के मोतिहारी का सौदयकाण एवं जीर्णोद्धार कार्य।	Rs.23.05492 It No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	Rescued. Retender invited on 24.02.2020- No Bid received. Again Retender invited- 09-06-2020	
2	बकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 It No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/Yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	पुनरीक्षित प्राकल्पन समाप्त का अनुमोदन प्रक्रियाधीन है।
3	ब्रकाका वार्ड सं0-01 में ब्रकाका बौजसाहन पी0डब्लू0डी0 रोड राजपुर नहरयुज से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भरई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 It-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
4	ब्रकाका वार्ड सं0-01 में केसीयन परावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भरई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 It-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	

41

5	मोतिदासी के चारनासी एम. एम. कॉलेज रोड 25-26 वार्ड पसीरिमन लाल बंरला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	-	-	-	Rs. 0.0	0	Rs. 0.0	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
6	मोतिदासी वार्ड नं०-31 में श्रीकृष्णा नगर सफ़री देवी मंदिर मोहल्ला में डॉ आर०के० सिंह के उत्तरवाले गली नं०-04 के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress 90 % work completed.		
7	सुगौली वार्ड नं०-18 में भीर टोली से लैन गांव जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवंटन अग्रपत	
8	सुगौली वार्ड नं०-08 में छट्टु साह सोनार के घर से विहारसी सोनार के घर होते हुए पी०डब्ल्यू०डी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवंटन अग्रपत	
9	सुगौली वार्ड नं०-04 में समीर भिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	-	-	Rs. 0.0	0	0	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	आवंटन अग्रपत	
10	सुगौली वार्ड नं०-06 में रेलवे स्टेशन रोड से डॉरसीटल रोड तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	Rs. 0.0	0	0	1. Brick wall 2. RCC Slab	Foundation started	आवंटन अग्रपत	
11	सुगौली वार्ड नं०-10 में माई सोन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	Rs. 0.0	0	0	1. Brick wall 2. RCC Slab	Foundation started	आवंटन अग्रपत	
12	सुगौली वार्ड नं०-11 में शेख मकदिर के घर से सिकंदर भिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	0.32	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवंटन अग्रपत	

Keel

13	सुगौली वार्ड नं०-13 में चंदू साह के घर से छठ घाट जानवाली सड़क में पीओसीओ सड़क निर्माण कार्य।	Rs. 0.24584	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवंटन अप्राप्त
14	सुगौली वार्ड नं०-14 में मेन रोड से भाया स्टेशियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पीओसीओ सड़क निर्माण कार्य।	Rs. 0.2971	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवंटन अप्राप्त
15	सुगौली वार्ड नं०-16 में लालबाबू देवान के घर से डॉ. यू.एफ. के घर तक सिट्टी भरदू, ईट सोलिंग एवं पीओसीओ सड़क निर्माण कार्य।	Rs. 0.23642	-	-	Rs. 0.0	0	0	1. Brick soling 2. PCC m20	1. Brick soling started	आवंटन अप्राप्त
16	चक्रिया रेलवे गुमटी 136 से हिन्दू चक्रिया होते हुए साहबगंज रोड, शांतीनगर रोड तक पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य।	Rs. 206.763	-	-	Rs. 0.0	0	0	1. RCC Drain 2. PCC m20 Road		आवंटन अप्राप्त

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project West Champaran District**

मार्ग - जुलाई-2020

Rs. In Cr

S/No	Name of the Project & Name of the Contractor	A&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park <b>Contractor- Chandrabhabha Devi</b>	0.4277, letter dated- 25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DDUA) by the DNI. Accordingly UC has been sent by the DMI along back fund to UD&HD Rest fund is available with DM Bethah. This office has requested vide letter no- 113, dated-23.03.2020 to DMI betra for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Cagebo	Fund issue
2	Construction of Administrative building of Nagar Parishad Bagaha <b>Contractor- Rajeev Ranjan</b>	AA-3,9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. <b>Contractor- Rajeev Ranjan</b>	AA-3,9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. <b>Contractor- Rajeev Ranjan</b>	AA-1,6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	Fund issue
5	Construction of PCC road from harnagar station to the house of sri madhukar rai under nagar panchayat ramnagar <b>Contractor- Arvind Singh</b>	AA.1,07457 dated-27-03-2018 & EC-1,07941	1.0734211 10.12.2019	09.12.2019	0.537285	Only E/W has been done. Accordingly payment could not be made to the contractor	N/A	Construction of road	GSB- 975 M.	Fund issue
6	Construction of pcc road and drain from bhureshwar chok to the house of madhukar rai under nagar panchayat, ramnagar <b>Contractor- Khurshid Alam</b>	AA-1,933794 dated-27-03-2018 & EC-1,92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366m Road-1090 m GSB-1434m	Fund issue
7	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar <b>Contractor- Munna Kumar Jaiswal</b>	AA-1,58917 dated-27-03-2018 & EC-1,57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m GSB-885 m	Fund issue

**Asistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



**BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.**

**LIST OF PROJECTS MUZAFFARPUR DISTRICT**

Sl. No.	Name of Project / Name of Contractor	A&E's With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	गति - जून 2020		Remarks
									Component Wise Physical Progress	ROAD	
1	वार्ड नं-2 लक्ष्मी चौक मार्ग साह के घर से पटना-80 बंदीनी चौक तक पथ-सड़क-नाला निर्माण कार्य। <b>Smt Juli Kumari</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-90 रिपोर्ट-03.01.18 तारीख-43.67.100 लाख	72.87093 06F2/2018-19 01.18 तारीख-43.67.100 लाख	13.01.19	41.83550	41.49741	41.49771	Road & Drain	100%	70%	नाला का कार्य प्रगति में।
2	वार्ड नं-11 अमरनाथ नगर आइसक्रीम आवासीय गेट के सामने बसिडायरन रोड का काम निर्माण कार्य। <b>Sri Rajeev Kumar</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-161 रिपोर्ट-27.03.18 तारीख-1.24700 लाख	1.12206 04F2/2019-20 04.20 तारीख-20.06.19	19.07.19	1.247			Civil Amenities	Shed Construction		कार्य प्रगति में।
3	वार्ड नं-27 में पर्यटक भूखण्ड पथ से विजय कुम्हार के घर से बसिडायरन भूखण्ड पथ तक पथ एवं नाला निर्माण कार्य। <b>Sri Shubhendu Amitabh</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-07 रिपोर्ट-27.09.18 तारीख-40.256 लाख	40.19009 02F2/2019-20 10.06.19	09.12.19	20.128	13.07106		Road & Drain	100%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
4	वार्ड नं-7 बसिडायरन रोड से बसिडायरन चौक के घर से पटना-80-28 तक सड़क एवं नाला निर्माण कार्य। <b>Sri Umesh Dubey</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-07 रिपोर्ट-27.09.18 तारीख-38.803 लाख	30.35449 17F2/2019-20 08.19	06.02.20	16.9015	16.03892		Road & Drain	100%	100%	नाला का कार्य पूर्ण।
5	वार्ड नं-46 युवा गेट नं-3 कायस्थ विजय विहार बसिडायरन मार्ग मुंजी जी के मकान से हुए आवासीय के मकान तक (सड़क पथ) सड़क एवं नाला निर्माण कार्य। <b>M/s Modern Builders, Pro-Pankaj Kumar</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-07 रिपोर्ट-27.09.18 तारीख-79.298 लाख	69.80459 16F2/2019-20 08.19	06.02.20	39.648	38.24377		Road & Drain	80%	100%	सड़क एवं नाला का कार्य प्रगति में।
6	वार्ड नं-7 बसिडायरन रोड के घर से बसिडायरन रोड से विजय कुम्हार के घर मार्ग प्रताप कुम्हार के घर से हुए बसिडायरन पथ एवं नाला निर्माण कार्य। <b>Sri Manoj Kumar Bharti</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-07 रिपोर्ट-27.09.18 तारीख-54.966 लाख	52.37938 07F2/2019-20 08.19	07.01.20	29.483	19.29733		Road & Drain	100%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वार्ड नं-46 आरपीओ श्रीनारायण रोड से अमरनाथ भूखण्ड पथ के समान गली के मकान से हुए मार्ग सेना चौक तक पथ एवं नाला निर्माण कार्य। <b>M/s Modern Builders &amp; Contractors, Pro-Sri Pankaj Kumar</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-07 रिपोर्ट-27.09.18 तारीख-103.298 लाख	103.16156 18F2/2019-20 08.19	06.02.20	51.6495			Box Culvert			सड़क का कार्य प्रगति में। नाला का कार्य पूर्ण।
8	वार्ड नं-19 में पटना गेट से अमरनाथ भूखण्ड पथ के समान गली तक मार्ग चौकी नगर इन्टरनेशनल रोड तक भीडपीओ पथ सह नाला निर्माण कार्य। <b>M/s Singh Construction</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-66 रिपोर्ट-09.01.19 तारीख-210.61 लाख	200.58163 01SBD/2019-20 08.19	31.01.20	52.6525			Road & Drain			कार्य प्रगति में।
9	वार्ड नं-30 एवं नं-34 में पटना गेट से विजय कुम्हार के घर मार्ग नाला निर्माण कार्य। <b>M/s Singh Construction</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-66 रिपोर्ट-09.01.19 तारीख-210.61 लाख	209.65131 02SBD/2019-20 08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain	50%		नाला का कार्य प्रगति में।
10	वार्ड नं-02 में भीडपीओ पथ एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-80 रिपोर्ट-12.02.19 तारीख-340.14600 लाख	315.94913 03SBD/2019-20 08.19	30.04.20	85.0365	133.55055		Road & Drain	75%		नाला का कार्य प्रगति में।
11	वार्ड नं-12 में भीडपीओ नाला एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-67 रिपोर्ट-27.09.18 तारीख-106.58300 लाख	91.95801 23F2/2019-20 08.19	19.02.20	52.7915	26.52119		Civil Amenities			कार्य प्रगति में।
12	वार्ड नं-12 में भीडपीओ नाला एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	निष्पत्ति, नोडि एवं आडिओ रिपोर्ट का पराम-66 रिपोर्ट-09.01.19 तारीख-189.29 लाख	162.85098 19F2/2019-20 08.19	19.02.20	94.645	32.82561		Road & Drain	20%		सड़क का कार्य प्रगति में।

*Handwritten signature/initials*

Sl. No.	Name of Project / Name of Contractor	A&ES With Ref & Date (in Lakh)	Agreement Value Ref & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks	
									ROAD	DRAIN		
14	वार्ड 30-30 में प्रस्तावित बसों वाली से कसना पार कर पकीरा कॉनिंग रोड भीरुकोशी पार एवं नाला निर्माण कार्य। <b>Sri Sanat Kumar</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-66 दिनांक-04 01.18 सविन-13.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain		50%	नाला का कार्य प्रगति में।	
15	वार्ड 30-20 एवं 21 में पार जगदीश मंदिर से खूनाय पार कर के दुकान रोड तथा खुशाल रोड में सड़क एवं नाला निर्माण कार्य। <b>M/S Singh Construction</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-80 दिनांक-12 02.19 सविन-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain		50%	नाला का कार्य प्रगति में।	
16	वार्ड 30-17 काव्वाट कूलिंग से बसस्थान रोड होते हुए 30 कतिवदत शराकोशी नाला निर्माण कार्य। <b>Sri Bhairav Thakur</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-08 दिनांक-27 09.18 सविन-138.3300 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only		70%	नाला का कार्य प्रगति में।	
17	वार्ड 30-7 में गुणदी नो-02 से मणिरपुर होते हुए (पारपारो-28 का निर्माण कार्य) एवं नाला निर्माण कार्य। <b>Sri Dinesh Pandey</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-66 दिनांक-09 01.19 सविन-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain		40%	100%	नाला का कार्य पूर्ण।
18	वार्ड 30-28 में वायुमय प्रवेशक कोलाजी में भीरुकोशी पार एवं नाला निर्माण कार्य। <b>Sri Ramanand Thakur</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-66 दिनांक-09 01.19 सविन-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain		100%	90%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।
19	वार्ड 30-17 काव्वाट कूलिंग से बसस्थान रोड होते हुए 30 कतिवदत रोड के पार नाला प्रयुक्त रकम समन्वयन लाल कर्ष के पार से दक्षिण का भीरुकोशी रोड के पार तक सड़क तथा नाला निर्माण। <b>Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-90 दिनांक-03 01.18 सविन-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain			20%	कार्य प्रगति में।
20	वार्ड 30-02 में दक्षिण कुमर के पार से समानुपार के पार तक सड़क एवं नाला निर्माण कार्य। <b>Adarsh Construction</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-07 दिनांक-27 09.18 सविन-301.185 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain		30%	20%	कार्य प्रगति में।
21	वार्ड 30-02 में दक्षिण कुमर के पार से समानुपार के पार तक सड़क एवं नाला निर्माण कार्य। <b>Adarsh Construction</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-80 दिनांक-12 02.19 सविन-103.93 लाख	86.6526		51.965			Road & Drain				कार्य प्रगति में।
22	वार्ड 30-02 में दक्षिण कुमर के पार से समानुपार के पार तक सड़क एवं नाला निर्माण कार्य।	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-07 दिनांक-27 09.18 सविन-79.00600 लाख	79.006		39.503			Civil Amenities				कार्य प्रगति में।
23	वार्ड 30-47 भीरुकोशी-06 मणिरपुर मुखा पार से धीम पार एवं मुखा नाला से न्यू दुर्गापुर मुखा पार के साथ साथ पार संख्या-1,2,3,4,5,6,7,8,9,10 होते हुए शराकोशी रोड के पार तक पार-साह-नाला निर्माण कार्य। <b>Ms Royal Engineers, Pro-Chandra Kishore Shahi</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-90 दिनांक-03 01.18 सविन-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain		100%	100%	कार्य पूर्ण।
24	वार्ड 30-36 मुस्ता मरजाबी रोड खुशाल नाला होकर से गोपाल सिटी के पार होते हुए नाला, अमर की आवाज एवं सड़क के पार तथा पार कर नाला निर्माण कार्य। <b>Sri Uday Shankar Sharma</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-90 दिनांक-03 01.18 सविन-50.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain		100%	100%	कार्य पूर्ण।
25	वार्ड 30-49 बरवा मुखा पार से मुस्ता नाला पार कर नो-1 में पार कर नाला निर्माण कार्य। <b>Sri Ramanand Thakur</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-90 दिनांक-03 01.18 सविन-53.24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain		100%	100%	कार्य पूर्ण।
26	वार्ड नो-9 वरकर मंदिरवाली नाला ठोकर विवाकर के पार से कर्ना भीरुकोशी नाला के पार होते हुए भीरुकोशी के पार तक पार कर नाला निर्माण कार्य। <b>Sri Mukesh Kumar Singh</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-90 दिनांक-03 01.18 सविन-57.1700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain		100%	100%	कार्य पूर्ण।
27	वार्ड 30-39 मणरी सिरे मर्ग मरवा की के मकान से अमर की के पार तक पार कर नाला निर्माण कार्य। <b>Sri Umesh Dubey</b>	विशेष सविन, नोडि एवं आओडि विशारदना का पत्रांक-79 दिनांक-06 12.17 सविन-39.05100 लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain		100%	100%	कार्य पूर्ण।

*MS*

Sl. No.	Name of Project / Name of Contractor	A&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	Drain	
28	वार्ड नं-39 बरखण्डा चंड मण्डल के वर से अतिरिक्त पत्र जी के पर तर्क पर तर्क निर्माण कार्य। Ms Super Construction	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-79 दिनांक-06.12.17 सॉफ्ट-30.05.70 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain	100%	Drain Only 100%	कार्य पूर्ण।
29	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-79 दिनांक-06.12.17 सॉफ्ट-30.05.70 लाख	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-03 दिनांक-01.18 सॉफ्ट-215.28300 लाख	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain	100%	100%	कार्य पूर्ण।
30	वार्ड नं-39 अतिरिक्त बरखण्डा चंड मण्डल में वर निर्माण, सदीक डैक पर सवित्र सेक्टर के वर निर्माण। Smt Manisha Devi	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-161 दिनांक-27.03.18 सॉफ्ट-14.21000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities	100%	Shed Construction 95% Septic Tank 100% & Service Centre 95%	कार्य पूर्ण।
31	वार्ड नं-2 में वार्ड नं-39 के अतिरिक्त पर वर निर्माण प्रमाणिका आधारित प्रमाण पर वर के माफक लक्ष्य उभारने हेतु वर निर्माण का परामर्श-08 दिनांक-27.03.19 सॉफ्ट-27.533 लाख	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-08 दिनांक-27.03.19 सॉफ्ट-27.533 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain	100%	100%	कार्य पूर्ण।
32	वार्ड नं-46 में श्री सुरेश ठाकुर के भ्रमान हेतु उत्तरांचल ठाकुर के भ्रमान तर्क सड़क पर निर्माण कार्य। Sri Ajit Kumar	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-07 दिनांक-27.03.18 सॉफ्ट-28.979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain	100%	100%	कार्य पूर्ण।
33	वार्ड नं-31 में कंचन शाही के भ्रमान से उत्तरांचल जी दर्शना के वर और मजदूरी का वर के अतिरिक्त वर तर्क सड़क पर निर्माण कार्य। Sri Yashbhat Kumar	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-07 दिनांक-27.03.18 सॉफ्ट-3.86 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain	100%	100%	कार्य पूर्ण।
34	वार्ड नं-10 मण्डलिया चंड (वार्ड नं-1) में श्री सुभाष शर्मा के वर से वर सड़क पर तर्क निर्माण कार्य। Smt. Nirmala Kumari	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-07 दिनांक-27.03.18 सॉफ्ट-27.965 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain	100%	100%	कार्य पूर्ण।
35	वार्ड नं-12 में व. कालेली, वार्ड नं-11 में श्री दिनेश सिंह के वर से वर सड़क पर तर्क निर्माण कार्य। Smt. Srilendra Kumar	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-07 दिनांक-27.03.18 सॉफ्ट-19.239 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain	90%	90%	कार्य पूर्ण।
36	वार्ड नं-15 वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-03 दिनांक-01.18 सॉफ्ट-135.48900 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain	100%	95%	कार्य पूर्ण।
37	वार्ड नं-26 बरखण्डा चंड मण्डल में वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। श्री Abhay Ranjan	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-08 दिनांक-27.03.18 सॉफ्ट-68.47500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।
38	वार्ड नं-49 वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-07 दिनांक-27.03.18 सॉफ्ट-57.611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain	100%	100%	कार्य पूर्ण।
39	वार्ड नं-17/18 में राजेश्वर सिंह के वर से वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। Aditya Construction, Pro- Miral Manohar	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-06 दिनांक-08.01.19 सॉफ्ट-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।
40	वार्ड नं-01 में राजेश्वर जी के भ्रमान से वर निर्माण कार्य। वीर मंडल पर से आगरा सड़क प्रस्ताव में वर निर्माण कार्य। M/s Singh Construction	विशेष सवित्र, नगरीय एवं आंगणिका विभाग का परामर्श-12 दिनांक-02.19 सॉफ्ट-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain	100%	100%	कार्य पूर्ण।

*Red*

Sl. No.	Name of Project / Name of Contractor	ADDRESS WITH Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
41	वार्ड नं-36 अन्तर्गत भीमपुरा वस्तुपूर्ति योजना नं-2 में श्री शशीबहाल शर्मा के घर से श्री सुरेश जी के घर तक और श्री चन्द्रशेखर शर्मा के घर तक और श्री उदय शंकर शर्मा के घर तक सड़क एवं नाला निर्माण कार्य। <b>Sri Uday Shankar Sharma</b>	विश्व सडक, नोडो एवं आनोडो किराए परना का पत्रांक-66 दिनांक-08.01.19 तारीख-67.26 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।
42	वार्ड नं-13 राजा मार्केट से देवी स्थाना सिंह के घर से लेकर सुराजगुप्त कुमारी के घर तक भीमश्रीनो पुरा एवं नाला निर्माण कार्य। <b>Smt. Juli Kumari</b>	विश्व सडक, नोडो एवं आनोडो किराए परना का पत्रांक-07 दिनांक-27.09.18 तारीख-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain	100%	100%	कार्य पूर्ण।
43	वार्ड नं-33 में सायपुरा समीपवर्ती मार्ग के घर से लेकर टीला क्षेत्रीय सड़क एवं नाला निर्माण कार्य। <b>M/s Shail Construction &amp; Company, Pro- Sri Rajeev Kumar</b>	विश्व सडक, नोडो एवं आनोडो किराए परना का पत्रांक-80 दिनांक-12.02.19 तारीख-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain	100%	100%	कार्य पूर्ण।
44	वार्ड नं-33 में सायपुरा समीपवर्ती मार्ग के घर से लेकर टीला क्षेत्रीय सड़क एवं नाला निर्माण कार्य। <b>Sri Ramanand Thakur</b>	विश्व सडक, नोडो एवं आनोडो किराए परना का पत्रांक-07 दिनांक-27.09.18 तारीख-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain	100%	100%	कार्य पूर्ण।
45	मुजफ्फरी सौपरसई सडक अंतर्गत पुरा में भीमश्रीनो पुराक एवं नाला निर्माण कार्य।	विश्व सडक, नोडो एवं आनोडो किराए परना का पत्रांक-80 दिनांक-12.02.19 तारीख-94.050 लाख	94.05		47.025						यह कार्य मुजफ्फरी नगर विभाग से ही युका है। इसलिये विवरण स्थानिक।
46	नगर विभाग मुजफ्फरी के वार्ड नं-41 अंतर्गत तीन चौराहिया पुराक का सौपरसईकरण। <b>Sri Dinesh Pandey</b>	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-1323 दिनांक-27.02.19 तारीख-84.75817 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं चौराह का पानी पुराक में भर जाने के कारण कार्य बाधित।
47	नगर विभाग मुजफ्फरी के वार्ड नं-38 अन्तर्गत भासवली पुराक का सौपरसईकरण। <b>M/s Singh Construction</b>	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-1923 दिनांक-27.02.19 तारीख-93.02449 लाख	63.290066					Civil Amenities			नहरों सिंचे कटपुसरा, सडक का एकतरफाकरण करने हेतु विवेक सार पर निर्मित।
48	नगर विभाग मुजफ्फरी के श्रमपुरा पुराक का सौपरसईकरण। <b>Sri Dinesh Pandey</b>	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-1323 दिनांक-27.02.19 तारीख-28.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं चौराह का पानी पुराक में भर जाने के कारण कार्य बाधित।
49	मुजफ्फरी नगर विभाग क्षेत्रांतर्गत सूर-जलसर विधान के त्रिकोण से वार्ड नं-34 अंतर्गत पुराक पुराक का सौपरसईकरण कार्य।	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-2797 दिनांक-06.06.19 तारीख-26.46700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं विवरण की वेदना अंतिम समया से जाने के कारण विवरण रद्द कर दी गयी है।
50	मुजफ्फरी नगर विभाग क्षेत्रांतर्गत सूर-जलसर विधान के त्रिकोण से वार्ड नं-28 अंतर्गत विधानांतरा पुराक विधान पुराक का सौपरसईकरण कार्य। <b>Sri Shailendra Kumar</b>	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-2797 दिनांक-06.06.19 तारीख-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।
51	मुजफ्फरी नगर विभाग क्षेत्रांतर्गत सूर-जलसर विधान के त्रिकोण से वार्ड नं-49 अंतर्गत विधानांतरा पुराक का सौपरसईकरण कार्य।	यस सडक, नोडो एवं आनोडो किराए परना का पत्रांक-2797 दिनांक-06.06.19 तारीख-11.03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं विवरण की वेदना अंतिम समया से जाने के कारण विवरण रद्द कर दी गयी है।

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project (BUIDCO) District - Sitamarhi**

माह - जुलाई-2020  
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress	Issue in Execution
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण / श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.	-
2	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से अस्सखर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप शा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्तैब निर्माण कार्य / श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed	भुगतान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देशवरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्तैब निर्माण कार्य / श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed	-

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Supaul District**

मास - जुलाई-2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues In Execution
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.	Rate Revision & Truss Design Issue.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	90 % work is completed. Work in progress.	

**Aisstant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*Handwritten signature*

List of Project Vaishali District

माह - जुलाई-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ret. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution	
1	1	2	3	4	5	6	7	8	9	10	11
1	राजीव नगर पहिरेड अन्वर्तन कोनाहवा घाट का विकास एवं सीवर्गीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder 90 %		
2	राजीव नगर पहिरेड अन्वर्तन बुन्दनगर घाट का विकास एवं सीवर्गीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	0.9018	0.96280		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 53 %		
3	राजीव नगर पहिरेड अन्वर्तन सोनी घाट का विकास एवं सीवर्गीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 32 %		
4	राजीव नगर पहिरेड के गार्ड री-39 काय टोलन गार्ड एन्फोर्स-77 से सटे नगरपालिका के घाट से सीवर्गीकरण एवं पर सीवर्गीकरण कार्य का विकास एवं सीवर्गीकरण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.0999					निजी जमीन क्षेत्र के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक 119 दिनांक 26/07/2019 द्वारा योजना बदल करने हेतु विभाग से अनुमति लिया गया है।	
<b>नगर पंचायत कौटी</b>											
5	नगर पंचायत कौटी अन्वर्तन गार्ड री-4 में स्टेज स्टेशन गेट से लेकर एन्फोर्स-28 होते हुए गार्ड री-38 स्थित मत ताल क्षेत्रों तक नगर सीवर्गीकरण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS		
6	नगर पंचायत कौटी अन्वर्तन गार्ड री-10 में नगरपालिका के घाट से सीवर्गीकरण एवं पर सीवर्गीकरण कार्य का विकास एवं सीवर्गीकरण कार्य वर्ष 2017-18	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		
7	नगर पंचायत कौटी अन्वर्तन गार्ड री-7 स्पोर्ट्स ग्राउंड का विकास एवं सीवर्गीकरण कार्य। (MMWV Scheme)	0.46770 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.10651043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W INPROGRESS		
<b>नगर पंचायत मोतीपुर</b>											
8	नगर पंचायत मोतीपुर अन्वर्तन गार्ड री-11 में सीवर्गीकरण एवं पर सीवर्गीकरण कार्य का विकास एवं सीवर्गीकरण कार्य वर्ष 2017-18	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED		
9	नगर पंचायत मोतीपुर अन्वर्तन सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य का विकास एवं सीवर्गीकरण कार्य वर्ष 2017-18	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED		
<b>नगर पंचायत साहेबगंज</b>											
10	नगर पंचायत साहेबगंज अन्वर्तन गार्ड री-1 में सुधार एवं सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य वर्ष 2017-18	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W		कार्य स्थल पर जमीन विवाद रहने के कारण, आवश्यकताओं को ध्यान में रखते हुए अनुभव किया गया है। जमीनी प्रतिवेदन अभी अपूर्ण है।	
11	नगर पंचायत साहेबगंज अन्वर्तन गार्ड री-2 में सीवर्गीकरण एवं पर सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य वर्ष 2017-18	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C INPROGRESS		
12	नगर पंचायत साहेबगंज अन्वर्तन गार्ड री-3 में सुधार एवं पर सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य का विकास एवं पर सीवर्गीकरण कार्य वर्ष 2017-18	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED		

*Handwritten signature*

Sl No.	Name of Project Name of Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
13	परपरा परावतन शक्तिशाली अन्वयित वार्ड-4 में विद्युत तारों के प्रतिस्थापन से जुड़कर विद्युत निरोधक टोला तारों में प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234				T/S PROCESS	
14	परपरा परावतन शक्तिशाली अन्वयित वार्ड-5 टॉला रिज के तारों में वोल्टेज रिडर तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332				तकनीकी बीड का तुलनात्मक अनुमान की प्रविष्टि में।	
15	परपरा परावतन शक्तिशाली अन्वयित वार्ड-6 में वोल्टेज रिडर से बीडों की तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य। Vivek Kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
16	परपरा परावतन शक्तिशाली अन्वयित वार्ड-7 में पानी टंकी युक्ति एवं वोल्टेज रिडर तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य। SMS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3694814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
17	परपरा परावतन शक्तिशाली अन्वयित वार्ड-9 में वोल्टेज रिडर से विद्युत तारों के तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य। Saitish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.194	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
18	परपरा परावतन शक्तिशाली अन्वयित वार्ड-10 में वोल्टेज रिडर से वोल्टेज रिडर तारों के तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य। Saitish kumar mishra	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	0.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS	
19	परपरा परावतन शक्तिशाली अन्वयित वार्ड-11 में वायुमय कलकरीय तारों से जुड़कर विद्युत तारों की प्रविष्टि एवं धो. भी. भी. पर प्रविष्टि कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634				तकनीकी बीड का तुलनात्मक अनुमान की प्रविष्टि में।	

**Asistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



**Water Supply, Drainage & Sewerage (North Bihar)**

**Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : July 2020**

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**East Champaran District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution	
									Upto Previous Month	During the Month	Total Progress		
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-S3D-01/16-17 dt-3.2.17	30.03.19 (Extend to 31.03.19)	25.09	19.48	19.48	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	10	11	12	Pipeline-49.86 km HSC-3898 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	13
2	मोतिहारी जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	5.00	12.63	12.63	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7				Pipeline-46.34 km HSC-417 OHT-2 in progress Tubewell-6 Pump House-2 in progress	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-S3D-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.76	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2				Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139e15-03-2018	राशि -5.02 29-09-2018	28.03.19	3.85	3.85	3.85	Pipeline-25.99 km HSC-2188				Pipeline-30.01 km HSC-2676	
5	कंसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-S3D-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2				Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कंसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139e15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.53	0.97	0.97	Pipeline-14.43 km HSC-1777				Pipeline-14.43 km HSC-928	

राम फौजदार

395

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्तसिंह जलापूर्ति योजना फंड-संवर्धन-मंसरी अक्षांश ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.1.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		
8	रक्तसिंह जलापूर्ति योजना फंड-संवर्धन-मंसरी अक्षांश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.1.1.18	23.05.19	3.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-29.38 km HSC-1745	Pipeline-29.38 km HSC-1745		
10	मोतिहारी के चांदनारी एम. एन. कॉलेज रोड 25-26 वाई परिसर लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093			0.00	0.00	0.00	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drain 2000 ft PCC road 1500 ft	Drain 2000 ft PCC road 1500 ft		
11	सुगौली वाई नो-04 में स्लॉट सिंग के घर से हरमन मंदिर होते हुए जी गेट से होस्पिटल गेट तक नाला कार्य।	Rs. 0.31379			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	1440 ft drain	1440 ft drain		
12	सुगौली वाई नो-06 में स्लॉट सिंग नदिर से बजरग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.16831			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	500 ft drain	500 ft drain		
13	सुगौली वाई नो-10 में माई सीन नदिर से बजरग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	580 ft drain	580 ft drain		
14	बकिया ईस्ट मुन्टी 136 से बिन्दू बकिया होते हुए साहबगंज रोड, शालीनगर रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य।	Rs. 206.763			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	RCC 700 ft	RCC 700 ft		

*Ravi Prakash*  
08/07/2020

TS to CE.  
(WSD), North Bihar

AE

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**West Champaran District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बगहा जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no-596, Date-28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	22.07	2.00	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	-	12	13
2	बगहा जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	10.00	17.42	13.42	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-70.67 km HSC-7428 OHT-3 in progress Tubewell-6	-	-	-
3	बेतिया जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no-484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	26.04	25.00	8.01	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-66.14 km HSC-3911 OHT-6 in progress Tubewell-18	-	-	-
4	समनार जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.75 km HSC-870	-	-	-
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	-	95% work completed
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	-	95% work completed

Rajeev Ranjan

343

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1-93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	Drain-366 m Road-1090 m
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1-58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	Drain-518 m Road-885 m

Ravi Anand  
08/05/2020  
AE

TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Sitamarhi District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	Pipeline-57.17 km HSC-3500 Pump House-4			
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-5952	Pipeline-21.47 km HSC-4053	Pipeline-0 km HSC-1861	Pipeline-21.47 km HSC-5914	

*Rajendra Prasad*  
08/05/2020  
AE

*Rajendra Prasad*  
Chief Engineer  
(WSD), North Bihar

TS to CE,  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Sheohar District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution	
									Upto Previous Month	During the Month	Total Progress		
1	शिवहर जलापूर्ति कार्य I फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 13.03.2018 Rs. 8.19	30.11.2018	7.310	7.02	8	9	Pipeline-13.80 km HSC-900	10 Pipeline-13.80 km HSC-900	11 -	12 Pipeline-13.80 km HSC-900	13 पूर्ण
2	शिवहर जलापूर्ति कार्य II फेज-II सर्वेकर - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 31.10.2018 Rs. 5.14	30.04.2019	2.57	2.57	2.57	Pipeline-24.85 km HSC-3763	Pipeline-23.16 km HSC-3665	Pipeline-0 HSC-248	Pipeline-23.16 km HSC-3913		

*Ravi Prakash*  
08/08/2020

AE

TS to CE,  
(WSD), North Bihar

*Ravi Prakash*

Chief Engineer  
(WSD), North Bihar


**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Samastipur District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना। संबंधक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS)	19.5925 (SBD-01 OF 20.16-17)	05.08.2018	17.4266	17.23	-	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	10 Pipeline-39.54 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	11 -	12 Pipeline-39.54 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	13

Ravi Prakash  
05/05/2020  
AE

TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

339



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhubani District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	झंझारपुर जलपूर्ति योजना सोवईल नं-0471009096 सर्वेदक का नाम-अर्चना कॉन्स्ट्रक्चर्स	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एच	1.8825 dated-27-05-20'9	28.05.2020	1.684	1.63	0.618	Pipeline-1.44 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-1.44 km HSC-450 OHT-1 Stand Post - 21	HSC-300 Stand Post - 4	Pipeline-1.44 km HSC-750 OHT-1 Stand Post - 25	13
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आदेश- 246/नामि-02-10/2017-167 दिनांक-28.03.2017 एच	115.6593 dated-04-06-2015	03.01.2021	3.75	2.5	2.5	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House	Width 1.2 m Excavation-250m, PCC-300 m, RCC Base-250 m, Side wall-200 m Cover slab-100 m	-	Width 1.2 m Excavation-250m, PCC-300 m, RCC Base-250 m, Side wall-200 m Cover slab-100 m	

*Ranjit Kumar*  
08/08/2020  
AE

*Ranjit Kumar*  
Chief Engineer  
(WSD), North Bihar

TS to CE.  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Darbhanga District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अंतर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	17.50	17.15	17.15	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-37.453 km HSC-3942 OHT-Not started Tubewell-7 Pump House-5	Pipeline-3.83 km HSC-52 OHT-0 Tubewell-0 Pump House-0	Pipeline-41.28 km HSC-3994 OHT-Not started Tubewell-7 Pump House-5	13
2	राज्य योजना अंतर्गत लहेरियासराय कपुरी चौक से सैनगर तक पूर्व निर्मित ग्राममयि नाला के जीर्णोद्धार कार्य।	6.11 Ref-30, dated-24.10.2018	0.1861218					1.762 KM 1200 MM P Pile, 216 Nos of catchpit				पुनर्निर्माण की प्रक्रिया में।
3	राज्य योजना अंतर्गत दोनार मुस्ली से टैन्ही पुल तक नाला निर्माण कार्य।	2560 Ref 6666 Dated 12.10.2017	21.77	26.08.2020	4.24	4.14	4.14	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m . Length 3.55 km	PCC-600 M Base-500 m Stem-310M		PCC-600 M Base-500 m Stem-310M	
4	राज्य योजना अंतर्गत दरभंगा नगर निगम क्षेत्रांतर्गत 80एचओसीओफीस सभाम पुल तक अथवा मांग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहरपट्टिवारी का ऊर्जाकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"				Contractor is debarred. Contractor has assured to start the work in coming days.
5	दरभंगा नगर निगम क्षेत्रांतर्गत बाईसंख्या 48 लेहरी टोला कुशेश्वर महलों के घर से मां0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआकी पाखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	RCC drain without grating 1550' PCC Road 534'	RCC drain 16' PCC Road 486'	RCC drain without grating 1566' PCC Road 1020'	

*Ravi Kumar*

✓

6	राज्य योजना अर्न्तगत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से 200 समी अमीन, कौजुल्ला खाँ मस्जिद पुरानी मुसकी कब्रिस्तान तथा श्री मोहम्मद के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल दरकन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.00	0.00	0.00	Drain 2350"0"	drain 212'	drain 212'	work is slow because the drain is to be built between two building space between the two building is exactly as the width of the drain
7	राज्य योजना अर्न्तगत बेला चौक से डी. एम.सी.एच बच्च वाई तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	10.08.2020	0.74095	0.30	0.00	0.00	PCC road 1800"0" Drain 1800"0"	PCC road 1500"0" Drain -0 CD-16	PCC road 1500"0" Drain -0 CD-16	

*(Signature)*  
 Chief Engineer  
 (WSD), North Bihar

TS to CE,  
 (WSD), North Bihar

*(Signature)*  
 08/08/2020  
 AE

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Saharsa District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना संवर्द्धक का नाम- M/S Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	राशि -96.41 18.10.17	14.04.2019	57.05	57.05000	57.050	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-144.30 km HSC-15500 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply)	Pipeline-0.89 km HSC-172 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-11 installed	Pipeline-145.20 km HSC-15672 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply). 11 installed	13
2	सिनरी बखियापुर जलापूर्ति योजना फंड- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	राशि -3.94 26-10-2018	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-15.99 km HSC-2580	-	Pipeline-15.99 km HSC-2580	
3	सहरसा स्थान गाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 24/नॉनवि-02-01/2017- 307. न सि एच आरि. एच सिधि- 24.03.2017	राशि -55 50नवरी	28.01.2019	20.75	20.75	18.10	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)	-	6.94 Km Drain completed (out of 11.5 KM)	

*Rajendra Singh*  
Chief Engineer  
(WSD), North Bihar

TS to CE,  
(WSD), North Bihar

*Rajendra Singh*  
28/08/2020  
AE

335

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhepura District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मधेपुरा जलपूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	12.46 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	10	11	12	13
1								Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2				Under trail run and backwash water issue
2	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-138/15-03-2018	राशि-6.73 करोड़ 29.11.2018	29.5.19	3.50	3.50	3.50	Pipeline-37.14 km HSC-4316	Pipeline-32.77 km HSC-2325	Joining and repairing	Pipeline-32.77 km HSC-2325	

*Ravi Ranjan*  
08/08/2020  
AE

TS to CE,  
(WSD), North Bihar

*[Signature]*  
Chief Engineer  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Supaul District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	निर्मली जलापूर्ति योजना फेज- I संबेदक का नाम-नालन्दा इंजिकॉन	8.54	10.12.2015	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786	11	12	13
2	निर्मली जलापूर्ति योजना फेज- II संबेदक का नाम-सुमन इंटरप्र्राइजेज	2.25 Cr 139.15.03.2018	राशि -2.08 29.11.2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	Pipeline-6.50 km HSC-1667	-	Pipeline-6.50 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संबेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03- 2018	राशि -15.69 07.09.2015	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	-	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज-II	08.38 131/08-03- 2018	राशि -8.97 06.10.2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-33.78 km HSC-2387	-	Pipeline-33.78 km HSC-2387	
5	सुपौल स्टॉर्म वाटर ड्रेनेज योजना संबेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 230/नामि- 02-03/2017 -119. नवि.एच आवि एच तिथि- 20.02 2018	राशि - 20.73 06.10.2018	20.06.2020	11.04	10.06	10.06	Costruction of Storm Water Drainage 5 km	3.60 Km completed	-	3.60 Km completed	Drain

*(Signature)*  
Chief Engineer  
(WSD), North Bihar

TS to CE.  
(WSD), North Bihar

*(Signature)*  
20/08/2020

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Muzaffarpur District**

जुलाई-2020  
Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3 172.89 Cr. Letter No.-316 Dated-31.01.2019	4 18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	5	6 7.62	7 7.58	8 7.58	9 1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	10	11	12	13 1. Land for STP near manikaman was finalised at near manikaman, but owing to local villager's demand, Muzaffarpur Administration has decided that STP will not be constructed there, alternate site will be provided for STP at Manikaman. 2. Land for Fardo Nala STP yet not finalised. 3. Land for STP near Tirhut canal has been finalised. NOC has been sought from E.E. Tirhut Canal Ratawara.
2	वार्ड नं-2 लक्ष्मी चौक रामू साह के घर से एन0एच0-28 बाइपास तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-15 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	Road Work Complete & Drain 70%	-	Road Work Complete & Drain 70%	अतिक्रमण के कारण कार्य बाधित।
3	वार्ड नं-27 में दामूचक मुख्य पथ से विजय कुमार के घर से मङ्गलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Foad & Drain	Drain Work Complete & Road Work in Progress	-	Drain Work Complete & Road Work in Progress	
4	वार्ड नं-7 ब्रह्मि नगर में संतोष जी के घर से एन0एच0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Foad & Drain	Drain Work Complete	-	Drain Work Complete	
5	वार्ड नं-46 बुना भट्टी रोड नं-3 कामेश्वर तिवारी विनाय चौकसिया भाया मुर्शी जी के मकान होते हुए आशा सिन्हा के मकान तक (सहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Foad & Drain	Drain Work Complete Road 90%	-	Drain Work Complete Road 90%	

332

Ram Pankaj

6	वार्ड नं-7 अमरसोनी नदी के घर से मालिनारी रोड पर लाइन्ड लकड़ कुनार के घर भाया प्रभात कुनार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। <b>Sri Manoj Kumar Bharti</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	<b>52.37938</b> 07F2/2019-20 Dated- 08.07.19	07.01.20	29.485	19.29733	Road & Drain	Drain Work Complete, Road work in progress	Drain Work Complete. Road work in progress
7	वार्ड नं-46 आर0पी0 श्रीवासुध लेन में रामेशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उस्तापल रजन जी के मकान से प्रेमाकंठ के मकान तक पथ एवं नाला निर्माण कार्य। <b>Sri Chandan Kumar</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	<b>62.28902</b> 14F2/2019-20 Dated- 16.07.19	15.01.20	34.7065	32.50951	Road & Drain	Drain Work Complete	Drain Work Complete
8	वार्ड नं-19 में पंकज मार्केट से अखलाघाट पेट्रोल पंप के सामने गली तक भाया जी0डी0 मंदर इन्टरनेशनल स्कूल तक पी0सी0सी0 पथ सह स्वैय संहित आर0पी0सी0 नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	<b>200.58163</b> 01SBD/2019-20 Dated- 01.08.19	31.01.20	52.6525		Road & Drain	Work Not Start	Work Not Start
9	वार्ड नं-30 एवं 34 में पराव पोखर से निम्बोकि तक भाया गली नं-02 में पी0सी0सी0 पथ एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	<b>209.65131</b> 02SBD/2019-20 Dated- 01.08.19	31.01.20	55.235	54.98202	Road & Drain	50% Drain Complete	50% Drain Complete
10	मैहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	<b>315.94913</b> 03SBD/2019-20 Dated- 01.08.19	30.04.20	85.0365	133.55055	Road & Drain	Drain Work Complete & Road Work in Progress	Drain Work Complete & Road Work in Progress
11	वार्ड नं-12 में पी0डब्ल्यू0डी0 कोलनी होते हुए स्व0 मणिपूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	<b>162.85098</b> 19F2/2019-20 Dated- 20.08.19	19.02.20	94.645	32.82561	Road & Drain	20% Road Work Complete	20% Road Work Complete
12	वार्ड नं-30 में प्रजापति बन्हा गली से कलमबाग रोड एबीएस कोथिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। <b>Sri Sanat Kumar</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	<b>97.20344</b> 20F2/2019-20 Dated- 20.08.19	19.02.20	56.705	20.61095	Road & Drain	60% Drain Complete & Road 125m. Complete	60% Drain Complete & Road 125m. Complete
13	वार्ड नं-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	<b>192.31963</b> 22F2/2019-20 Dated- 20.08.19	19.02.20	51.8125	31.34054	Road & Drain	50% Drain Complete	50% Drain Complete
14	जल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर0पी0सी0 नाला निर्माण कार्य। <b>Sri Bhairav Thakur</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	<b>122.62370</b> 26F2/2019-20 Dated- 19.09.19	18.03.20	69.1655	69.09153	Drain Only	80% Drain Complete	80% Drain Complete
15	वार्ड नं-7 में गुनटी नं-02 से गोविंदपुर होते हुए एन0एच0-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। <b>Sri Dinesh Pandey</b>	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	<b>115.88447</b> 27F2/2019-20 Dated- 28.10.19	27.04.20	60.845	58.86559	Road & Drain	Drain Work Complete. Road Work 60% Complete	Drain Work Complete. Road Work 60% Complete



16	बाई नं-17 कांसुवाट बूझानी में ग्रहस्थान बांध हेतु 150 कोरिडोर सिविल के घर भाया पुरान सड़क रामलखन लाल कर्ण के घर से बाहिन डो 400को चौधरी के घर तक सड़क संधी नाला निर्माण। <b>Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh</b>	विशेष सचिव, नॉर्विओ एवं आर्विओ बिहार,पटना का पत्रांक-80 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain	25% Drain Complete	25% Drain Complete	
17	सकईबाही बाँदा से भाया जयनाथ निश नहायिनालय के पिछे होते हुए सोडा गोदाम होने हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। <b>Sri Arun Kumar</b>	विशेष सचिव, नॉर्विओ एवं आर्विओ बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6152		Road & Drain	35% Drain Complete & Road 30% Complete	35% Drain Complete & Road 30% Complete	
18	बाई नं-02 में विधिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। <b>Adarsh Construction</b>	विशेष सचिव, नॉर्विओ एवं आर्विओ बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965			Road & Drain	Work Not Start	Work Not Start	

*Puni Pankaj*  
08/05/2020  
AE

TS to CE,  
(WSD), North Bihar

*Puni Pankaj*  
Chief Engineer  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Vaishali District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फंड- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.13 (Extend to 30.04.13)	38.11	33.63	38.11	Pipeline-64.83 km HSC-7000 OHT-2 Tubewell-8 Pump House-7 Pump Motor-8 Transformer-8	Pipeline-64.83 km HSC-7051 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7			Water supply started, train run started on 10.09.2019
2	हाजीपुर जलापूर्ति योजना फंड- II संवेदक का नाम-M/s Ganadhipati Cons.	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ C4.07.18	03.07.20	27.33	31.70	15.94	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-91.82 km HSC-4210 OHT-1 progress Tubewell-4 Pump House- Pump Motor- Transformer-	Pipeline-10.53 km HSC-474 OHT-1 progress Tubewell-0 Pump House- Pump Motor- Transformer-	Pipeline-102.353 km HSC-4684 OHT-1 progress Tubewell-4 Pump House- Pump Motor- Transformer-	
3	हाजीपुर नगर परिषद के कार्ड नं-38 बाय टोल रोड (वर्कआउट-77 से सटे मानस राम के घर से सनेलाल राम के घर होने हुए प्रकारा) हटल के आगे तक ईट सोलिंग-सरे आरओ सीधे सीधे नाली निगमन कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी कर्मियों होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यलय पत्रांक 119 दिनांक 26.07.2018 द्वारा योजना सरे कर ले हेतु निगम से अनुमति लिया गया है।

*[Signature]*  
Chief Engineer  
(WSD), North Bihar

TS to CE,  
(WSD), North Bihar

*[Signature]*  
AE

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Kishanganj District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशगंज जलापूर्ति योजना फंड- I संवेदक का नाम-M.K.Enterprises	31.75	30.51 03.11.2018	02.11.20	13.60	13.60	13.60	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-55.71 km HSC-4826 OHT-0 Tubewell-4 Pump House-4 Pump Motor-0 Transformer-0	Pipeline-10.02 km HSC-361 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-56.73 km HSC-5187 OHT-0 Tubewell-4 Pump House-4 Pump Motor-0 Transformer-0	-
2	क़िशगंज जलापूर्ति योजना फंड- II संवेदक का नाम-Umang Infrastructure	49.63	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-61.93 km HSC-3010 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-0 Transformer-0	Pipeline-1.66 km HSC-51 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-63.59 km HSC-3161 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-0 Transformer-0	-

*Pawan Bandyopadhyay*  
08/07/2020

AE

TS to CE,  
(WSD), North Bihar

*Pawan Bandyopadhyay*  
Chief Engineer  
(WSD), North Bihar

328


**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Araria District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	-	-	-
2	अररिया जलापूर्ति योजना संवैदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	2.00	2.00	2.00	Pipeline-46.56 km HSC-7611	Pipeline-22.82 km HSC-640	-	-	-
3	नगर परिवहन कारिसंगज में दुर्गा स्थान के बाल से मोडर सोहिया पथ के संरक्ष अस्पताल तक पीएसडी सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016		0.36		P.C.C & Drain	1390'00" नाला कार्य एवं 370'00" में पथ अतिक्रमण के कारण कार्य बाधित है।	-	-	-
4	नगर पंचायत जोगिनी के कुशुमलाल चौक से अहमदपुर चौक तक पीएसडी सड़क का विस्तार इस्लामपुर बट क्षेत्र नेपाल सीमा तक पीएसडी सड़क एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016		0.59		P.C.C & Drain	लगभग 1190'00" नाला कार्य पूर्ण है। 240'00" अतिक्रमण के कारण कार्य बाधित है।	-	-	-
5	कारिसंगज नगर परिषद में पटेल चौक महिला महाविद्यालय होने हुए फोर-लेन तक जाने वाली सड़क तक पीएसडी पथ एवं आरपीडी नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018						P.C.C & R.C.C Drain	Fund Not Available	-	-	-

  
Chief Engineer  
(WSD), North Bihar

TS to CE  
(WSD), North Bihar

  
AE


**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Purnea District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	3 राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	4 राशि -113.1938	5 11.03.20	6 51.58	7 45.58	8 45.57	9 Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	10 Pipeline-80.30 km HSC-5683 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	11 Pipeline-0.040 km HSC-157 OHT-4 in progress Tubewell-0 Pump House-9 progress Pump Motor-0 Transformer-15 Supply	12 Pipeline-80.34 km HSC-5840 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	13
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	3 राशि-93.71 करोड़ Lt. No.-839, Dated-31.03.18	4 राशि -98.0408	5 15.07.20	6 15.41	7 15.41	8 15.41	9 Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	10 Pipeline-10.26 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	11 Pipeline-0.68 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-7 supply Transformer-0	12 Pipeline-10.94 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	-

  
Chief Engineer  
(WSD), North Bihar

TS to CE,  
(WSD), North Bihar

  
AE

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Katihar District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फंज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110*15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.05.2018	16.09.19	45.20	45.20	45.20	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-100.00 km HSC-7450 OHT-5 in progress Tubewell-14 Pump House-8 Pump Motor-4 install Transformer-2 No. installation in progress	Pipeline-2.46 km HSC-117 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-2 no. installation in progress	12 Pipeline-102.46 km HSC-7567 OHT-5 in progress Tubewell-14 Pump House-8 Pump Motor-4 install Transformer-2 No. installation in progress	13
2	कटिहार जलापूर्ति योजना फंज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	11.45	11.37	11.37	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-15.90 km HSC-609 OHT-0 Tubewell-8 Pump House-5 Pump Motor-2 install Transformer-10 Supply	Pipeline-3.61 km HSC-192 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 install Transformer-10 Supply	Pipeline-19.51 km HSC-801 OHT-0 Tubewell-8 Pump House-5 Pump Motor-2 install Transformer-10 Supply	

*Ravi Prakash*  
AE  
25/09/2020

TS to CE,  
(WSD), North Bihar

*[Signature]*  
Chief Engineer  
(WSD), North Bihar

325

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Chhapra District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2018	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	12	13	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-19 25.07.2018	27.07.2020	6.50	6.22	6.22	Pipeline-108.36 km HSC-16101 OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-3.75 km HSC-307 OHT-0 Tubewell-1 prog Pump House-1 Pump Motor-0 Transformer-8	Pipeline-55.65 km HSC-3466 OHT-0 Tubewell-7 Pump House-1 Pump Motor-0 Transformer-8		
3	स्ट्रीम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	Letter no-90 dated- 27.02.2019 Amount 29.95 Cr.	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	0.00			E/W - 70.24 BWD-25.64 Garbage release 1002 tractor RCC work started at 3 point		
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर सी सी नाला-सह-सड़क निर्माण।	Letter no-79, dated-06.12.17 Amount 2.98 Cr.	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10			100 mtr RCC Drain completed		
5	छपरा I&D and STP Project	Letter no-338, dated- 30.11.2018 Amount 236.15 Cr.	244.39	24 month	11.99	11.99	0.00			Survey Report prepare		

*Ravi Prakash*  
08/02/2020  
AE

TS to CE,  
(WSD), North Bihar

*Ravi Prakash*  
Chief Engineer  
(WSD), North Bihar

324

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Siwan District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financia l Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सिवान जलामूर्ति योजना फंज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रक-421, दिनांक-02.03.2016	राशि-40.75, dated- 06.12.2016	30-04-2019	34.73	27.48	8	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	10	11	12	13
1								Pipeline-49.51 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4			Pipeline-49.51 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	
2	सिवान जलामूर्ति योजना फंज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रक-108, दिनांक-17.01.2018	राशि-70.57, 24.08.18	24.07.20	18.00	25.30	8	Pipeline-157.51 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10			Pipeline-83.63 km HSC-5347 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	
2								Pipeline-157.51 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10			Pipeline-6.95 km HSC-490 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	
								Pipeline-90.58 km HSC-5837 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0				

*Raj Prakash*  
08/06/2020  
AE

TS to CE,  
(WSD), North Bihar

*Raj Prakash*  
Chief Engineer  
(WSD), North Bihar



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Begusarai District**

जुलाई-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलपूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20	32.00	29.35	29.35	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-76.74km HSC-6718 OHT-2, 1 in progress	Pipeline-0.243 km HSC-311 OHT-1 in progress Tubewell-1	Pipeline-76.98km HSC-7029 OHT-2, 1 in progress Tubewell-9	-
2	बेगूसराय जलपूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	राशि-53.36	राशि-53.36	11.12.2019	18.00	14.47	14.47	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline-35.70 km HSC-3109 OHT-2 in progress, Tubewell-6	Pipeline-2.38 km HSC-184 OHT-1 in progress, 1 existing Tubewell-2	Pipeline-38.08 km HSC-3293 OHT-2 in progress, Tubewell-8	-
3	वार्ड संख्या 34 में प्रमिला चौक से देवनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.6	0.53	03.02.20	0.30	0.00	-	RCC Drain and PCC Road	कार्य प्रगति पर। 80 प्रतिशत पूर्ण।	-	कार्य प्रगति पर। 80 प्रतिशत पूर्ण।	-
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26	-	-	0.56	0	-	PCC road RCC Drain	25% drain	10% drain	35% drain	-
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	3.06	-	-	0.76	0	-	PCC road RCC Drain	30% drain	0% drain	30% drain	-
6	राज्य योजनासंगत नगर पंचायत बखरी में बखरी राईस मिल से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण।	0.95	-	-	-	-	-	-	निविदा की प्रक्रिया में।	-	निविदा की प्रक्रिया में।	-

AE  
05/08/2020

TS to CE  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

**Asian Development Bank (ADB)**

**Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : July 2020**

Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
Gaya Water Supply Phase - I Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 25/12/2020) O/M - 25/03/2023	89.65	94.16 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	70.95 (Upto 28/02/2020)	(i) Distribution Network - 447 776 Km	(i) Distribution Network - 182.244 Km (DI- 47 525 Km, HDPE- 134 719 km)	Pipe procured at site:- HDPE - 154 km out of 301 km & DI - 128 km out of 145 km (Total = 282 Km).
							(ii) Construction of New Reservoir - 05 nos	(ii) Construction of New Reservoir - 01 No in progress (Budhwa Mahadev)	
							(iii) HSC - 75000 Nos	(iii) HSC - 9180 nos connection done	
							(iv) CSC - 05 Nos	(iv) CSC - work in progress at 01 location i.e. Nigam Store	
							(v) GLSR - 03 Nos	(v) GLSR - work in progress at 01 location i.e. Brahmnyoni.	
							(i) GLSR - 01 No	(i) GLSR - Water tightness work in progress	
Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2019) O/M - 28/02/2022	27.93	20.06 (Including RCD Adv 1.56)	13.14 (Upto 28/02/2020)	(ii) CWR - 01 No	(ii) CWR - Inner wall water proofing work in progress.	Pipe procured at site:- DI - 14.4645 km out of 17.050 km.
							(iii) Control Room - 05 Nos	(iii) Control Room - At 03 locations work in progress (i.e. Warish Nagar, Khiryama & Joda Masjid).	
							(iv) Rising Main - 17 050 Km	(iv) Rising Main - 8 528 Km DI pipe laid.	
							(v) Production Tubewell - 24 Nos	(v) Production Tubewell - Total 23 Nos. Boring work completed.	
							(vi) Observation Tube well - 07 Nos.	(vi) Observation Tube well - 5 nos completed (i.e. ITI, Joda masjid, warish nagar, Khiryama).	

  
 PE - PMU  
 10/12/20  
 28/03/2016  
 M. S. Aqua Design India Pvt. Ltd.

# Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
							(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office -Column reinforcement in progress	
Bhagalpur Water Supply Project-1	Amount- 493 00 Letter No 1153 Date- 01-07-2013			227 43	137 34	176 29 (upto 31-03-2019)	1) Tubewells - 23 nos 2) Rising Main- 5750 m 3) OHSR - 23 nos 4) Distribution Network - 303 852 Km 5) HSC- 606.15 nos 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020.
Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount- 253.57 Letter No 2010 Date 04-09-2017	Amount - 277 59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 C/M - 01/07/2032				1) WTP - 1 no 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9 1 ML 5) Transmission Main - 28 7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020 7) LOA issued to contractor vide letter no 43 & dated 28/01/2020. 8) Contractor has to submit required PBG of RS 27 75 Cr. to execute the Agreement. Further due to force major, Contractor has requested for extension. Work will start after signing of agreement Agreement signed on 17/6/2020.

19/08/20  
PC-PNM

19/08/20

10/10/19

A

3/8

# Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
Gaya Waste Water Project Phase 1	Amount-370. 63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no 804 dated 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018 3) Out of 07 nos. IPS land, 01 no. IPS land NOC received 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

*f*

*19/08/2020*  
*PE-PNU*

*17/08/2017*

*19/08/2017*  
*DPE, PNU*

(37)

# Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 Km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.	1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18, Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.	
Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलमीटर निर्माण हेतु सूचनाएं वकन का कार्य किया जा रहा है तथा डटन जलपूर्ति का PPR/DPR तैयार किया गया है। 2) Loan proposal from ADB is under process 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been spleate into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

31/7/2020

370

31/7/2020

370