

Bihar Urban Infrastructure Development Corporation Ltd., Patna.



Progress Report

Month: December 2021

Index

1. <u>Water Supply, Drainage & Sewerage (South Bihar)</u>		-Page: 1-29
(i)	Patna Drain, South Bihar (Work Division)	-Page: 2-13
(ii)	Patna	-Page: 14-15
(iii)	Nalanda	-Page: 16
(iv)	Gaya	-Page: 17
(v)	Jehanabad	-Page: 18-19
(vi)	Arwal	-Page: 20
(vii)	Lakhisarai	-Page: 21
(viii)	Jamui	-Page: 22
(ix)	Munger	-Page: 23
(x)	Nawada	-Page: 24
(xi)	Rohtas	-Page: 25
(xii)	Aurangabad	-Page: 26
(xiii)	Buxar	-Page: 27
(xiv)	Bhojpur	-Page: 28
(xv)	Bhagalpur	-Page: 29

2. <u>Water Supply, Drainage & Sewerage (North Bihar)</u>		-Page: 30-53
(i)	East Champaran	-Page: 31-32
(ii)	West Champaran	-Page: 33-34
(iii)	Vaishali	-Page: 35
(iv)	Sitamarhi	-Page: 36
(v)	Sheohar	-Page: 37
(vi)	Muzaffarpur	-Page: 38
(vii)	Kishanganj	-Page: 39
(viii)	Araria	-Page: 40
(ix)	Purnea	-Page: 41
(x)	Katihar	-Page: 42
(xi)	Darbhanga	-Page: 43-44
(xii)	Madhubani	-Page: 45-46
(xiii)	Samastipur	-Page: 47
(xiv)	Saharsa	-Page: 48
(xv)	Madhepura	-Page: 49
(xvi)	Supaul	-Page: 50

(xvii) Chhapra	-Page: 51
(xviii) Siwan	-Page: 52
(xix) Begusarai	-Page: 53

3. Infrastructure & Transport (South Bihar)

(i) Patna	-Page: 55-61
	-Page:- 69-70
(ii) Jehanabad	-Page: 61-62
(iii) Buxar	-Page: 62-63
(iv) Gaya	-Page: 63-65
(v) Aurangabad	-Page: 65
(vi) Ara	-Page: 65
(vii) Nalanda	-Page: 66
(viii) Nawada	-Page: 66
(ix) Banka	-Page: 67
(x) Bhagalpur	-Page: 67-68
(xi) Lakhisarai	-Page: 68
(xii) Sheikhpura	-Page: 69
(xiii) Munger	-Page: 69

4. Infrastructure & Transport (North Bihar) **-Page: 71-87**

(i)	Khagaria	-Page: 72
(ii)	Begusarai	-Page: 73
(iii)	Supaul	-Page: 74
(iv)	Madhepura	-Page: 75
(v)	West Champaran	-Page: 76
(vi)	Chapra	-Page: 77
(vii)	Saharsa	-Page: 78
(viii)	East Champaran	-Page: 79-80
(ix)	Muzaffarpur	-Page: 81-82
(x)	Darbhanga	-Page: 83-86
(xi)	Vaishali	-Page: 87-90

5. National Mission for Clean Ganga (NMCG) **-Page: 91-108**

6. Asian Development Bank (ADB) **-Page: 109-111**

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Progress Report

Water Supply, Drainage & Sewerage (South Bihar)

Month: December 2021

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			value	Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref:120 dt:20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PaharInew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref:20 dt:09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref:120 dt:20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref:40 dt:20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

A

B

1

178

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement		As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			value	Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed		
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,97,21,781/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
9	Annual repair Operation & maintenance of DPS 1. Mandir New 2.Mandir Old 3. Gosal Tola 4. Kurjee 5. Punachak with all materials labours (Gr No-05)/(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

AP

M

207

15

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

MP

4

MS

S.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	8,78,65,153/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

AF

2

5

25

Sl.no	Name of Project Contractor	A&S with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRP Drainage P/Plants, P. Verna Road, Sri Subodh Kumar	Rs.26,63,200/- Ref 120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref 120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer	-	-	500 KVA transformer work complete and running condition		
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.- FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703,91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	2,89,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition		
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-V) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703,91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	2,92,22,518/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition		

A

Signature

Signature

Signature

List of Project Patna

List of Project Patina													
Sl.No	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1455 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	5,00,00,000/-	2,48,77,164/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress		
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress		
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,05,76,535/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition		

4

3

7

22

List of Project Patna

List of Project Patna														
Sl.no	Name of Project Contractor	Name of Project	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
											Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13		
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-1) M/S Wjlo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-11)/M/S Wjlo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress			
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-11)/M/S Wjlo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Pur 01 no. pump installation, testing & commissioning work completed and rest for new DPS			
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-111)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running. condition for related DPS	R.K. Avenue space not available		

4

8

8

8

Sl.No	Name of Project Contractor Name of	A& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-V)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,00,00,000/-	4,19,28,695/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval	
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS		
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur		
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandir, New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandir, Babu Bazar installed, testing, commissioning completed and rest WIP		

List of Project Patna

Sl.No	Name of Project Contractor	A& ES with Ref. & Date (Rs. in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	9,00,00,000/-	9,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	9,22,98,682/-	9,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,53,77,449/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		

[Signature]

[Signature]

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
35	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted Pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress		
37	Supply, installation, Commissioning & maintenance of CCTV Camera machining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and connectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition		
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition		

40

2

11

20

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement		As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			value	Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
39	पटना नगर क्षेत्र अन्तर्गत जल जनान के समस्या के सामाधान हेतु अस्थायी ड्रेजिंग पम्पिंग स्टेशनो पर विद्युत संचयन स्थपित करने एवं पम्प से पावर 16 अदर ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref:285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer	-	-	All supplied and installed transformer in running condition		
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref:2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref:321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref:44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

Sl No.	Name of Project Name of Contractor	AA&ES With Ret. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलसुप्लाय योजना Construction of balance work of distribution network, Tuccwell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antagnhat & Adalaganj at Patna Municipal Area, Patna. संशोधक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49. 7081855 करेंड UD&HD, Govt of Bihar letter no-26, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	2736.8185 5 Lakh	2352.37517 Lakh	2440.81855 Lakh	Pipe Network - 111055 mtr (D/C/I-12088 & HEPE- 98967 mtr.) Pipe Network - (C/D/I Pipe) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos.	62481 2400 7745 5 completed	1100 775 5 completed	62481 3500 8520 5 completed	
2	पटना जलसुप्लाय योजना Construction of balance work of 05 OHSR at Shekhpura, S.K Puri, S.K Nagar, Antagnhat and Adalaganj along with Compound Wall with Gate, Approach Road etc. in Patna संशोधक का नाम-M/s. M.K Enterprises Ltd		राशि- 5.04 Cr.	31.05.2021		384.443381 Lakh		S.K. Puri - 01 S.K. Nagar - 01 Antagnhat - 01 Adalaganj - 01	Completed Completed 76% 99% Completed	40 m Laying of pre cast length of drain - 4685 m.	Completed Completed 99% 99% Completed	
3	बैरघ से भीमपुर झरनेज योजना संशोधक-रामबाबू एच राणीय रंजन जी जी	राशि - 48. 9499 करोड़ युआक-108. दिनांक - 17. 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	2973.7093 Lakh	2938.67 Lakh	2938.67 Lakh	Pump & motor capacity- 3150HP Sub station-4 MVA(33/4/13KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Pump Slab base Complete and column Beam up to 9 m in Progress. Electrical room ground floor complete and up to 3 m column complete Completed Installation are going on Completed Progress	Completed Completed Completed Completed		
5	नगर वीरघट रामपुर निवास अंतर्गत वाह संकाय-37 अंतर्गत निवास नगर में श्री लीनक राणाट बिल्डिंग के समान से बने रेंड संशोधक जेन एम केपीसीसी एच अनंतदीप शर्मा का निवास करा। जो काकरपुरा	11440138 K12/26.12.18	0.3865821 /13.02.19	12.08.19	0.22460	0.2157	0.2157	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft	Drain - 500 ft Road - 500 ft		विनाशिकारी, पटना द्वारा अधिकार हस्ता हस्त अंतर्गत निवास को निर्माण किया गया है तथा इस अवसर का प्रकाश-088 दिनांक-24.09.2021 द्वारा अंतर्गत निवास से अनुप्रेषित किया गया है।

दिनांक - 2021
R. In Court

AP

UP

(14)

11/10

No.	Name of Contractor	Ref. & Date. (Rs. in Cr.)	Agreement Value	agreement Date of Completion	Fund Received	Expenditur e	UC Semt	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
9	मगर धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	41/19/24 K 07/27/19 18	0.169075/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अभियाना समाप्त।
10	मगर धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	0.44 Cr	0.37	19.10.2020	0.22343	0.21453	0.21453	Rcc drain 1804 feet	Drain - 1753 ft		Drain - 1753 ft	अभियाना समाप्त।
11	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	12.10895 Cr. 116/19.02.1 26.09.2018	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020	10.2727	8.756	4.391	drain - 2409 mtr 2250 mtr	Drain - 2025 m	50 m	Drain - 2075 m (92.50%)	मगर सिंह चौक एवं गुरु मंगल एवं Road Congestion एवं Heavy Traffic के कारण कार्य की प्रगति धीमी है।
12	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	13.164 Cr. 116/19.02.1 9	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020	11.791	9.51	8.277	drain 3350 mtr	Drain 3270 m	30 m	Drain 3300 m 98.5% Completed.	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल
13	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	6.08829 136/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank 400 5. Churner room/Churner 2 nos 6. Stand post 10 nos 7. Boundary wall 100 m 8. Main Gate 2 nos 9. Approach Road 20 m 10. Electric Connection by ULB 2 nos. 11. House Service Connection 5138 nos	Boiling of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed Completed	Boiling of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed Completed		
14	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	Amr. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.10.2020 EOT	13.22	12.818	8.997	Pipe line 51829/62828 m HSC - 5210 m / 6010 nos. 7/W - 5	Pipe Line 52000 m HSC 6010 7/W - 5 Nos.		Pipe Line 52000 m HSC 6010 7/W - 5 Nos	कार्य पूर्ण।
15	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	Amr. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.11.2020	2.6987	2.6987	2.399	Pipe line Distribution Network - 38294 m House connection - 3186 nos.	Distribution network - 36000 m (94%) House connection - 2746 nos (86%)	Work completed	Distribution network - 38000 m. House connection - 3100 nos	कार्य पूर्ण।
16	मंगल धरमजी मंगल अग्रवाल एवं सोनू-07 से मगर धरमजी मंगल से सखा सिंह से मंगल एवं अग्रवालजी मंगल मंगल सखा एवं अग्रवालजी मंगल मंगल मंगल	0.54254 20.12.19	0.567 20.12.19	19.10.2020 EOT	0.254	0.2541	0.2541	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top down of water tower & stair case for tower 5. Installation of generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Work completed.	Work completed.	अभियाना समाप्त।

2

C. E. V. D. S.
South Bihar (Bihar)

15
215

Name of Project Name of Contractor										AAES With Ref. & Date. (Rs. in Cr.)			Agreement Value		AS per agreement Date of Completion		Fund Received		Total Expenditure		UC Sent		Main Component		Component Wise Physical Progress.			Remarks							
1										3		4		5		6		7		8		9		10			11		12		13				
विहारशरीक जलापूर्ति योजना कंज- 1 संवदक का नाम- M/s Nalanda Engicon pvt ltd										राशि-74.74, Letter no-435, dated- 21.07.2016		राशि-79.49 dated- 24.08.18		23.08.2020 (Extended time of completion 15.05.2021)		75.76		65.172		65.172		HYT/W -14 Nos OHT -03 Nos SLUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 215324Nos Variation -02 T/W Variation in Pipeline - 33762 m Road Restoration- 103669 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 12/14 nos. Variation-02/2 T/W Variation in pipeline -31006/33762 m Road Restoration- 103669 m			Nos T/W- 2 Nos. OHT -3/3 in Progress, (0 Completed), HSC -3072nos. Transformer - 2 nos Motor pump- 1 nos Variation-01 T/W Variation in pipe line - 16210 m Road Restoration - 103669 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 12/14 nos. Variation-02/2 T/W Variation in pipeline - 31006/33762 m Road Restoration- 103669 m		OHT ward 14 (Milla Colony, Finishing work in progress), OHT ward 46 (Akhnagar Jhinaagar, Finishing work in progress), OHT ward No. 41 (Town school Top Dome reinforcement work in progress)				
विहारशरीक जलापूर्ति योजना कंज- 11 संवदक का नाम- M/s Nalanda Engicon pvt ltd										राशि-96.63, Letter no-108,, dated- 17.01.2018		राशि-92.49 dated- 28.07.2018		27.07.2020 with time extension 31.12.2021		80.00		79.718 (Rs. 9.718 Cr. 79.718 Transferred from phase 1)		HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation -02 T/W Variation in pipeline - 24785 m Road Restoration- 122040 m		T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Motor pump 22/23 Transformer 22/23 Variation-01/02 T/W Variation in pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m			Nos T/W- 0 Nos. OHT -4/4 in Progress, (0 Completed), HSC - 1138nos. Transformer - 0 nos Motor pump- 2 nos Variation in T/W-01 Variation in Pipeline - 8815 m Road Restoration - 47031 m/122040 m		T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Motor pump 22/23 Transformer 22/23 Variation-01/02 T/W Variation in pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m		OHT- Ward 05 Salempur, OHT work completed, testing work in progress. OHT - Ward 23 - Bharat Gas Godam, OHT completed, testing work in progress. OHT - Ward -43 Labour Awas, OHT completed testing work in progress. Reservoir on Hiranya Parwal NOC is awaited from archeological dept. is awaited. Sump W-20 roof slab casting work in progress.						
इस्लामपुर जलापूर्ति योजना कंज- 1 M/s Nalanda Engicon pvt ltd.										राशि-08.193 93/13.01.2014		राशि-7.434 15.12.2014		30.06.2017		7.434		6.901		6.901		1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)			1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)			Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 4.3 km		Total Pipe laying- 10 m HSC - 0 nos Road Restoration - 5.3 km		Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km		कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।	
इस्लामपुर जलापूर्ति योजना कंज- 11 श्री सुमन इन्टरप्राइजेज										राशि-03.09 130/08-03- 2018		राशि-3.08 10.09.2018		16.06.2019		1.50		1.499		1.499		63mm dia HDPE pipe- 1510 96mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302			Total Pipe laying- 10 m HSC - 0 nos Road Restoration - 5.3 km			Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km		शेष योजना कंज-2 अन्तर्गत 3302 जरूर गृह संयोजन किया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अंदर बाहर स्टैंडर्ड पोस्ट का निर्माण किया गया, किन्तु शेष वर्षों में शेष-निर्माण गृह संयोजन का कार्य पूर्ण कर दिया गया है।					

C E&WDSI
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

दिनांक - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	A&ES With Ref. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month 10	During the Month 11	Total Progress 12	
1												
1	बोयगा खानगुल योजना संवेदक का नाम- M/s SMC-JWIL JV (Jinda).	राशि - 33.55 करोड़ Letter no-9) 7, dated 17-12-2019.	राशि - 31.75 Cr. dated- 16.12.2011	15.09.2013 BOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (i) Rising Main- 17595.5 mtr (ii) Distribution Main- 89763 mtr (iii) House Connection- 6040 Nos (iv) Road Restoration- 12415 Sq Mtr (v) Tube Well 14 Nos (vi) UGR- 1.2,3 & 4 (vii) Stance Valve Chamber -23 (viii) Staff Quarter- 2 Nos (ix) Pump Chamber- 12nos (x) Boundary Well- 4 Zone (xi) Trenchless Work- Zone- 2 &3 (654 mtr.) (xii) Boundary Wall- Completed (xiii) Trenchless Work- 557 Mtr. (xiv) M.S. Carrier Pipe -950.74 mtr. (xv) M.S. Carrier Pipe -950.74 mtr. Completed	1. OHT-4 completed (i) Rising Main- 17595.5 mtr (ii) Distribution Main- 17595.5 mtr (iii) House Connection- 5187 Nos. (iv) Road Restoration- 12415 sqm. Excess work due to BUIDCO director. (v) Tube Well 14 Nos. Completed (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Stance Valve Chamber -223 Nos. Completed. (viii) Staff Quarter- Completed. (ix) Pump Chamber- 12nos pump chamber completed. (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mtr. Completed (xii) M.S. Carrier Pipe -950.74 mtr. completed		1. OHT-4 completed (i) Rising Main- 17595.5 mtr (ii) Distribution Main- 17595.5 mtr (iii) House Connection- 5245 Nos. (iv) Road Restoration- 12415 sqm. Excess work due to BUIDCO director. (v) Tube Well 14 Nos. Completed (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Stance Valve Chamber -223 Nos. Completed. (viii) Staff Quarter- Completed. (ix) Pump Chamber- 12nos pump chamber completed. (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mtr. Completed (xii) M.S. Carrier Pipe -950.74 mtr. completed	
2	बोयगा खानगुल योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-9) 7, dated 17-12-2019. Amount-95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-68.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos 5. Raising Main 6. Trenchless 7. Manhole-3617 nos 8. Road Restoration-224M mtr 1. Sewer Network-64.25 km 2. Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-jms casing completed. IPS-4-1mRCC casing completed. IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-14M nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3175nos Complete 8. Road Restoration-8 T Road- 2275/2275m. (Roof Inst. Road B.T. work completed) C.C. Road-1157m/1200mm. Kadha Road-1350m/1350mm (work completed). Supra Hotel Road Restoration PCC 594.5 m casing work Completed				

C:\WDN
Saudh Bihar-1803Kx

[Handwritten signature]

[Handwritten signature]

(17)

(18)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलपूर्ति योजना फेज- I Pvt Ltd	राशि-29.27 करौड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 4 37.36	completed completed completed	completed completed completed	Completed
2	जहानाबाद जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करौड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	HSC - 4900 no. Tubewell - 14 no Pipe line - 98.605 km	5231 14 98.625	completed completed completed	completed completed completed	Completed
3	मखदुमपुर जलपूर्ति योजना फेज- II मो गणधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करौड़ पत्रांक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	2 No. 26.567 km. 2938	completed completed 16	completed completed 2954	

AP

16

दिसम्बर - 2021

Rs. in Crores

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Res. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संलग्न सार के संकुल तक पीओसीसीओ पथ नाला एवं ढक्कन कार्य बन्धन कुमार	राशि-0.34 करोड पत्रांक- 66 / 09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	पत्रांक - 330, दिनांक - 27.09.2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरवा नदी तक नाला एवं पीओसीसीओ निर्माण कार्य	राशि-0.54 करोड पत्रांक- 66 / 09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	संवेदक को कार्य यथार्थीय पूर्ण करने हेतु पत्रांक - 327, दिनांक - 24.09.2021 द्वारा निदेश दिया गया है।
6	वार्ड संख्या - 29 में बलराम पड़ित के मकान से दर्यानिधि के मकान होते हुए नवाड बैक तक पीओसीसीओ पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड पत्रांक- 66 / 08.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरब से पीओसीसीओ कार्य सहित नाली ढक्कन सहित निर्माण कार्य समीर कुमार	राशि-0.10 करोड पत्रांक- 07 / 27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से परियम तरक से ब्रजेश कुमार के घर तक पीओसीसीओ कार्य एवं पूर्व निर्मित नाला को करमति एवं ढक्कन निर्माण उमेश कुमार शारंगी	राशि-0.08 करोड पत्रांक- 07 / 27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनागावा रोड से सहैत शैशम के घर तक नाला एवं पीओसीसीओ कार्य कोशल किशोर	राशि-0.33 करोड पत्रांक- 128 / 08.03. 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्रांक - 53, दिनांक - 19. 02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अप्राप्त है।

दिसम्बर - 2021

Re. In Crores

AP

15

16

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

दिसम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	वारी- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell - 01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

AP

my

C.E/WDS)
South Bihar,
BUIDCo

22

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	U/C Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद लखीसराय अन्तर्गत गार्ड सेन्ड-06 में मीरा देवी से अग्रु साह बटोरन मंडल से विद्युतद्वय यादव तक पीपसीपी वषा एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	1.00		0.00	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 18.10.478.00 सोलह लाख दस हजार बार सौ अठ्ठस रुपये नगर परिषद लखीसराय को प्रप्त है, परन्तु इस्तेमालित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत गार्ड सेन्ड-6 में फकीरा भगत से बीव भगत एवं रामजी साव से सरयुग मंडल तक पीपसीपी वषा एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00	12.42	0.00	PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत गार्ड सेन्ड-6 में पदार्थ साव से लेकर जवाहर मंडल तक आठपीपीपी नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 341 m	241 m. Drain work completed		Drain work completed	
4	बड़हिया नगर पंचायत के बड़हिया सिमंत से जगदन्दा स्थान होते हुए श्री कृष्ण चौक तक आठ पीपी नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	7.49	0.00	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	
5	गार्ड सेन्ड 01 में एमोरफो 80 जगदन्दा भील मोड़ से भाया कोरात वार्ड के कुलवाडी होते हुए भागा अमीन के बहाग तक आठपीपीपी नाला एवं वषा का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	25.85	0.00	PCC Road- 488m Drain Work 488 m	Drain work completed.		50 % work completed	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागली स्थान तक आठपीपीपी नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	25.74	0.00	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बड़हिया में बाघपत्त मोड़ नगर पंचायत बड़हिया कायालय के निकट स्थान होते हुए सरयव सिंह के घर होते हुए इन्दुप्र दुगस्थान होते हुए सुरवका पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

C E&WDS)
South Bihar.
BUIDCo

दिसम्बर - 2021

21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

दिसम्बर - 2021

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	अनुल एवं राज्य योजना अन्तर्गत जमनापुर जलापूर्ति योजना 1 मै० गंगाशीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अनुल-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-24/जला००-01-01/20 19-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km, House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 and 36. (3) 110223 mtr. Pipe laying work completed. (4) House Connection 11878 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41119 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 13,14,15,35,836 (3) 5307 mtr. Pipe laying work completed. (4) House connection - 867 Nos. in ward number - 6,7,13,14 & 23 (work in progress) (5) Road Restoration 110 mtr. work in progress.	(1) Pipe Laying - 92.57 % Total length 115530 m. (2) House Connection - 87.26 % Total House Connection - 12745 Nos. (Work in progress)	work in progress.

C.E(WDS)
South Bihar, BUJDCo

998

992

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79 BUIDCo/Co-1248/2019-140	Rs. 217.797272727 Crore, dated-14.08.2020	20 Months (Date 13.04.22)	66.2717	66.2661	66.2661	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Line - 173.884 km laying - 102.856 km Hydrotest - 95.55 km Road Restoration completed - 81.315 km HSC Completed - 5919 Nos. WTP - Work in progress (69% completed). OHSR 4 nos. work in progress.	Pipe Supply - 17.38 km Pipe laying - 30.604 km Hydrotest - 26.17 km Road Restoration completed - 23.63 km HSC Completed - 1424 Nos. Water Meter - 785 No. WTP - Work in progress (3% completed). OHSR - 04 Nos in Progress. (OHSR-1 - 5% complete. OHSR-2 - 4% complete. OHSR-3 - 2% complete. OHSR-5 - 5% complete.)	Pipe Line - 191.264 km Pipe laying - 133.46 km Hydrotest - 121.72 km Road Restoration completed - 104.95 km HSC Completed - 7343 Nos. Water Meter - 785 No. WTP - Work in progress (72% completed). OHSR 4 nos. work in progress. OHSR-1 - 35% completed OHSR-2 - 43% completed OHSR-3 - 60% completed OHSR-5 - 50% completed	49.80%

AP

BP

C/EN/DS
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendi- ture	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलपूर्ति योजना, फेज-2 (रेखा योजना) Integral Screw Industries	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03, 2018	6.54886	05.12.2020	4.72	4.72	4.72	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item			After testing water supply started in 13 wards (Ward No.- 1,2,3,5,6,7,8,9, 13,24,25,26,27)
								Construction of Pump House with attendant room	2 Item	In Progress		
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.		
								Distribution system work				
								63 mm - 4047 m				
								90 mm - 5060 m				
								110 mm - 15851 m	1 Item			
								160 mm - 3277 m				
								225 mm - 435 m				
								Hose service Connection work	4864 Nos.			
								Construction of Boundary wall	20 Item			
								Construction of approach Road	10 Item			
								Construction of Main Gate	1 Item			
								Campus Development	40 Item			

C.E(WDS)
South Bihar, BUIDCo

दिसम्बर - 2021

24

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

दिसम्बर - 2021

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UGC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्टीम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushni Infrass india pvt ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	10	11	12	13 300 m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipathi construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 11852 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 70 % Progress.		Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 11852 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 70 % Progress.	Kadirganj NOC Not clear. Direct Water Supply started in Ward No. - 08, 31, 32. (92% completed) 33, 34
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipathi construction Pvt. Ltd.	राशि-30.85, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58864 m House Service connection- 6722 NOS. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6333 NOS Over head tank -1 at Gaulakhani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakhani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6333 NOS Over head tank -1 at Gaulakhani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakhani.	1. Sufficient Land for Sulemanganj OHT is not available.
4	डैडरी डालभिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Enginon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	T. tubewell-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		T. tubewell-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2155 पत्रांक-140/15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

Handwritten signature

Handwritten signature

C E/WDSI
South Bihar, BU/DCo

25
205

Binar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवदेक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P), & 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mm X 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 K/ 900 K) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49555 M (99.35%) (d) 02 (600 K/ 900 K) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos.	साल कार्डों में अंशदा घरों में नाल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी देखिना एवं पाइप लिकेज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 88397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barrun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवदेक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.0039	5.36 Crowe utilization BTC Form-42A vide letter no-424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/66.63%		(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/66.63%	विहानन की स्वीकृति प्राप्त हो गयी है। संवेदक द्वारा कार्य स्थल पर कार्य किया जा रहा है।

दिसम्बर 2021

Rs. In Crores

C.E(WDS)

South Bihar, B.U.DC Co

AP

26

2604

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

दिसम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वक्सर जलपूर्ति योजना फेज- I संवर्धक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 प्रतीक-596, दिनांक-28.03. 2016	राशि-32.23 प्रतीक-17 दिनांक-31. 01.2017	30-04-2019	29.382	29.13	29.13	T/W - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed Trial Run	
2	वक्सर जलपूर्ति योजना फेज- II संवर्धक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 प्रतीक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with time extension 30.10.2022	32.37	32.36	32.36	T/W - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84819 m HSC-8439 no.	-	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe-84819 m HSC-8439 no.	
3	हुमसैब जलपूर्ति योजना फेज- II संवर्धक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.980	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdishpur Nagar parishan water supply scheme under state plan phase-II संवर्धक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

(Signature)

(Signature)

C.E(WDS)
South Bihar, BUIDCo

27

27

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

दिसम्बर - 2021

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलपूर्ति योजना केज-1 संबिंदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0	संशि- 74417 Letter no- 421.02-03-2016	संशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6++ (Extra) Nos Pump House with Staff Quarter-5 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 6 nos Staff Quarter-0 nos Distribution main-120450 m Pump Motor-4 nos Transformer- 4 nos OHT- 2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection-22215 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House - 1 nos Staff Quarter-0 nos Distribution main-140 m Pump Motor-0 nos Transformer-1 nos Over head tank-0 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-100 Nos Approach road-00 m Road Restoration - 118.33 km	Tube bell-7 Nos (1 nos extra) Pump House 6 nos Staff Quarter-0 nos Distribution main-120270 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection-22360 Nos Approach road-00m Road Restoration - 118.33 km	
2	आरा नगर निगम जलपूर्ति योजना केज-2 संबिंदक का नाम-गणधीपति कस्ट्रक्शन प्रा0लि0	संशि- 53.49 Letter no- 108.17-01-2018	संशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tube well-8 nos. Pump house- 8 nos Staff quarter-2 nos Distribution Main-67156.40m Pump-Motor-8 nos Transformer-8 nos. Overhead Tank-3 nos chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021	Tube well-6 nos. Pump house- 4 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundary Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	Tube well-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	Tube well-6 nos. Pump house- 4 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundary Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	

CETWDS
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

दिनांक - 2021

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date (Rs. In Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अनुवर्तित योजना												
1	संगरपुर ग्राम पंचायत क्षेत्र Contractor/M/s CZAR CONSTRUCTION	संश्लि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	संश्लि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 11.2 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	संश्लि-8,1930 Cr. Letter no-83 Date - 13.06.2019	संश्लि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	संश्लि-1,282 Cr. Letter no-2082 Date - 09.04.2019	संश्लि-1,29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 332, Date - 29.10.2021

Handwritten signature
04/01/2022
AETDCE

C/E(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - December 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

दिसम्बर-2021
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AAES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	महिला जलपूर्ति योजना फंड-1 संरक्षक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt-28.3.16 LOA-35.1230 dt-4.10.16 It No-580-01/16-17 dt-3.2.17	Rs. 35.1230 It No-580-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-51.97 km HSC-5367 OHT-1 in progress Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2 in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2 in progress	निश्चित समय सीमा में तब की जाति है। आवश्यक सामग्री एवं श्रम की कमी पर नई है।
2	महिला जलपूर्ति योजना फंड-1 संरक्षक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 dt-25.6.18 It No-1180 dt-25.6.18	Rs. 70.32 It No-580-02/18-19 dt-18.7.18	17.07.20	52.00	41.08	41.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-120.151 km HSC-7696 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Pump Motor-6 Transformer-7	Pipeline-3.289 km HSC-174 OHT-1 in progress Tubewell-0 Pump House-1 in progress Pump Motor-1 Transformer-0	Pipeline-123.440 km HSC-7870 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Comp. 1 in progress Pump Motor-7 Transformer-7	निश्चित समय सीमा में तब की जाति है। आवश्यक सामग्री एवं श्रम की कमी पर नई है।
3	बका जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 dt-19.11.14 It No-1645 dt-19.11.14	Rs. 7.5565 It No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	बका जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	रकित-08.08 अर्थ लेटर no-139x15-03-2018	रकित-5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	बका जलपूर्ति योजना फंड-1 Garadhipati Construction Pvt Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 dt-5.12.14 It No-1685 dt-21.1.14	Rs. 7.4832 It No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

रकित

8

✓

91

198

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	कनकिया जलपूर्ति योजना फंड- II Canaliripati Construction Pvt. Ltd	संवि-03.05 करीब letter no-139615 10.09.18	संवि -3.08 26-09-2018	23.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	
7	रक्षाील जलपूर्ति योजना फंड- I सर्वरक-भरत अशोक ट्यूबवेल	Rs. 8.19306 It No-35 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/4-15 dt-28.11.14 (18 Months)	27.5.16	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्षाील जलपूर्ति योजना फंड- II सर्वरक-भरत अशोक ट्यूबवेल	संवि-07.53 करीब 130/08-03- 2018	संवि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	कनकिया जलपूर्ति योजना फंड- II सर्वरक-भरत अशोक ट्यूबवेल	2.06 Lt No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain pcc 0 ft	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

R. Prakash
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

32

192

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent (by BUDCO Beha)	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	राष्ट्र जलपूर्ति योजना फंड- 1 एंटरप्राइस	वॉरि-28.69 letter no- 596, Date- 28.03.2016	वॉरि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUDCO Beha)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	राष्ट्र जलपूर्ति योजना फंड- 1 एंटरप्राइस का नाम- M/s Gandhipati const pvt ltd	वॉरि-70.96 dt- 23.07.2018	वॉरि-61.57 dt- 23.07.2018	23.07.2020	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-100.509 km HSC-10441 OHT-4 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-9 SCADA-0	Pipeline-0.236 km HSC-47 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-1 SCADA-0	Pipeline-100.745 km HSC-10488 OHT-4 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(1) नाम संश्लेषित है जलपूर्ति प्रणाली का नाम एंटरप्राइस का नाम है। (2) बिजली सप्लाई का नाम है। (3) बिजली सप्लाई का नाम है। (4) बिजली सप्लाई का नाम है।
3	राष्ट्र जलपूर्ति योजना एंटरप्राइस का नाम- M/s Mahanda Engicon pvt ltd	वॉरि-97.75 letter no- 454, dated-20.12.16	वॉरि-201.52, dated-06.03.18	05.03.20	66.04	58.55	41.32	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-151.359 km HSC-16948 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-14 Transformer-18 SCADA-0	Pipeline-2.382 km HSC-346 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-1 Transformer-0 SCADA-0	Pipeline-153.741 km HSC-17294 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	निर्माण कार्य समाप्त है। जल की सप्लाई शुरू होगी।
4	राष्ट्र जलपूर्ति योजना फंड- 1	वॉरि-2.57 139/15-03-2018	वॉरि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

2

2

✓

53

196

5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-35292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-16956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar/rai under nagar patchayat, ramnagar	AA-193794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	1.93794	1.4536	0.95897	Drain-365 m Road-1524 m	Drain-365 m Road-1090 m	-	Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar/rai to triveni dhala under nagar patchayat, ramnagar	AA-158917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.5516557	1.54	0.794585	Drain-762 m Road-1280 m	Drain-518 m Road-885 m	Drain-244 m Road-395 m	Drain-762 m Road-1280 m	Completed

Rajeev Ranjan
05/01/2022
AE

TS to CE
05/11/22
TS to CE
(WSD), North Bihar

Chief Engineer
05/11/22
Chief Engineer
(WSD), North Bihar

31

TS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ वर्जिक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ वर्जिक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	(i) योजना और के पास एक गाँवों में से एक NH कॉलेज का अनापत्ति प्राप्त हो चुका है। (ii) निश्चित राशि रीत में राशि को प्रति दिन आवश्यक सामग्री एवं श्रम को जमा नहीं है।

Pin Bhalay
05/01/2020
AE

TS to C
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

35

TS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सीतमढ़ी जलपूर्ति कार्य I फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतमढ़ी जलपूर्ति कार्य I फेज-II संबंधक -- श्री रामनारायण साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04/ 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Dr. Pankaj
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

36

195

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II संवर्धन - श्री रामगिरि सोड	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Pin Ralegh
05/01/2022
AE

05/11/22
TS to CE,
(WSD), North Bihar

05/11/22
Chief Engineer
(WSD), North Bihar

37

39

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

दिसम्बर-2021
Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	A&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Kilihari Infrastructure Pvt. Ltd.- Annu Infra construct India Pvt. Ltd. (IY), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/No-109/18-60-S&D, Dated-31.05.2019	30.11.21	15.62	12.59	10.57	1. Drain-22.40 Km 2. STP-3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD-Near Fardo Nala (c) 2.5 MLD-Near Tirthut Canal 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirthut Canal Drain Excavation-1977m Bottom slab PCC-1750.70m. RCC Rafi-1640m. Side wall RCC done-1st Lift-1532.70 m. Final Lift-1431.50 m. Top Slab-181.40 m Culvert-12m	Mithanpura to Tirthut Canal Drain Excavation-426 m Bottom slab PCC-400m. RCC Rafi-377m. Side wall RCC done-1st Lift-344 m. Final Lift-329 m. Top Slab-5.00m Culvert-0m	Mithanpura to Tirthut Canal Drain Excavation-2403m Bottom slab PCC-2150.70m. RCC Rafi-2017m. Side wall RCC done-1st Lift-1876.70 m. Final Lift-1760.50 m. Top Slab-186.40 m Culvert-12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shored out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahar informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

Dr. Farukh
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

58

191

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

दि.सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसनगंज जलपूर्ति योजना फेज-1 सौदेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	19.82	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-0 km HSC-200 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किसनगंज जलपूर्ति योजना फेज-11 सौदेदक का नाम-Umanag Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	36.02	32.82	32.82	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-113.780 km HSC-7929 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline-2.517 km HSC-307 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-116.297 km HSC-8236 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Bin Farid
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

29

153

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

दिसम्बर-2021
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-1 under state plan phase-I Contractor-M/s Ganadhipani const	राशि-24.59 करोड़	राशि-21.7324 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज-11 सर्वेदक-सेसर्प उमना इकाई परियोजना	राशि-8.64 करोड़ पत्रांक-130 / 08.03.2018	राशि-8.69 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline-0 Km HSC-0	Pipeline-46.561 km HSC-3484	Work Complete

P. Pandey
05/01/2022
AE

[Signature]
05/11/22
TS to CE,
(WSD), North Bihar

[Signature]
05/11/22
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्विया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	वार्डि-110, 488वर्क, Lt. No.-1519, Dated- 27.06.17.	वार्डि -113, 1938 dt.- 12.03.2018	11.03.20	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-188.090 km HSC-15567 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 instal, 15 supply Transformer-12 instal, 15 Supply	Pipeline-2.760 km HSC-323 OHT-1 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-190.850 km HSC-15890 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 instal, 15 supply Transformer-12 instal, 15 Supply	निश्चित समय सीमा में कार्य की प्रतिक्रिया हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्विया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	वार्डि-83.71 कोड Lt. No.-839, Dated- 31.03.18	वार्डि -98.0408 dt.- 16.07.2018	15.07.20	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-134.753 km HSC-6588 OHT-3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 instal Transformer-8 instal	Pipeline-4.420 km HSC-302 OHT-1 comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-139.173 km HSC-6890 OHT-4 comp. Tubewell-8 Pump House-7 Pump Motor-7 instal Transformer-8 instal	(i) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (ii) निश्चित समय सीमा में कार्य की प्रतिक्रिया हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pm Purnea
05/01/2022
AE

TS to CE,
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

51

102

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kathihar District

दिनांक-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कठिहार जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-188.704 km HSC-16758 OHT-6 comp, 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-2.095 km HSC-263 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-2 in progress	Pipeline-190.799 km HSC-16841 OHT-6 comp, 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निविदा समूह सीमा में लब्ध की जाये हेतु आवेदक समीक्षा एवं श्रम की कमी गई है।
2	कठिहार जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	29.37	29.37	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.574 km HSC-6643 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0.335 km HSC-125 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6768 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निविदा समूह सीमा में लब्ध की जाये हेतु आवेदक समीक्षा एवं श्रम की कमी गई है।

Rev. Barlayh
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

192

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जिलायुक्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	33.71	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13211 OHT-2 in progress Tubewell-7 Pump House-7	Pipeline-0 km HSC-17 OHT-2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	समीक्षा NOC for डिमांड फॉर सिंगल में परिसर शीला में प्रायः होने से कार्य में दिक्कत हुआ है। दर्शन में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टनही पुल तक नाला निर्माण कार्य।	25.60 Ref 6668 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	7.57	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-740 M Base-670 m Stem-670 M	PCC-15 M Base-15 m Stem- 15 M	PCC-755 M Base-685 m Stem-685 M	
3	राज्य योजनायुक्ति दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सड़का पुल तक अवरोध दूर करी।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030"0" Drain 1495"0" (Revised 641)	Boundary 1030 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 1030 ft Drain - 641 ft	As per site condition out of 1495" drain only 641" drain construction is possible.
4	दरभंगा नगर निगम क्षेत्रांतर्गत गार्ड सड़का 48 लेहरी टीला कुशेश्वर महती के घर से मो0 कन्हैया सड़की स्थान किशोर प्रभान के घर होते हुए मस्जिद के बगल में खुलासी पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600"0" Drain 1600"0"	completed	completed	PCC Road 1600"0" Drain 1600"0"	

Pin

8

✓

43

16

5	राज्य योजना अन्तर्गत पी०डब्ल्यूडी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से रव० सप्ती अमीन, फौजला खाँ मस्जिद पुरानी गुंफा की कब्रिस्तान तथा श्री मोखार के घर होते हुए पी०डब्ल्यूडी० पथ में खान चौक तल इककन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.849946, Dated- 18.05.2019	17.12.2019	0.9646	0.832	0.00	Drain 2350'0"	drain 1920'	drain 430'	drain 2350'	Completed
6	राज्य योजना अन्तर्गत बेला चौक से डी० एम०सी०एच बच्चा चार्ड तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1520' Drain - 1670' Paaver Block - 500'	PCC road - 0' drain - 0' Paaver Block - 0'	PCC road 1520' Drain - 1670' Paaver Block - 500'	

Bin Puri
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

44

185

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	इंसापुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौशिक संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का जापान- 280 / नोटिफिकेशन-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021	33.75	31.15	31.15	1- Drain-14.19 KM 2 m wide Drain of length 870m	2 m wide Drain of length 550 m is completed	2 m wide Drain of length 249 m is completed	2 m wide Drain of length 799 m is completed	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.
								1.5 m wide Drain of length 180m	1.5 m wide Drain of length 120.8 m is completed	1.5 m wide Drain of length 63.20 m is completed	1.5 m wide Drain of length 184 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 1318.20 m is completed	1.2 m wide Drain length 149.06 m	1.2 m wide Drain of length 1467.26 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 522.21 m drain	1 m wide Drain 147.79 m	1 m wide Drain 670 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base-1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Watson Canal (6m wide) Excavation-653m Sand filling-643m PCC-643m RCC Base-606m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS- 565m Hunch- 2278.1m Cover Slab - 180m	Watson Canal (6m wide) Excavation-128m Sand filling- 138m PCC- 138m RCC Base- 88m Side Wall- 1st Lift RHS- 50m Center Wall 1st lift- 78.5m Side wall 1st lift LHS- Nil Side Wall- 2nd Lift LHS- Nil Center Wall 2nd lift- 79.5m Side wall 2nd lift RHS- 47m Hunch- 522.90m Cover Slab - 85.8m	Watson Canal (6m wide) Excavation-781m Sand filling-781m PCC-781m RCC Base-694m Side Wall- 1st Lift RHS- 624m Center Wall 1st lift- 636m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 612m Hunch- 2801m Cover Slab - 265.8m	

Am

2

45

184

Pui Pankaj
 05/05/2022
 AE

TS to CE
 05/11/22
 (WSD), North Bihar

Chief Engineer
 05/11/22
 (WSD), North Bihar

Particulars	Particulars	Particulars	Particulars
Excavation-46.5m Sand filling- 1690 m PCC - 1690m RCC raft -1690m Side wall- 1690m Cover Slab- 1690m	Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft-40m Side wall- Nil Cover Slab- Nil	Excavation-0m Sand filling- 0m PCC - 0m RCC raft-0m Side wall- Nil Cover Slab- Nil	Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil
2. STP- 1 nos 1.5 MLD	Nil	Nil	Nil
3. Pump House =1	80.00%	0.00%	80.00%

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना I सेवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में कार्य की प्रगति हेतु आश्चर्यक सामग्री एवं श्रम की कमी पाई गई है।

Pr. Pankaj
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

47

1/2

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
1	सहसा जलपूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संवि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	77.40	77.40	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 instal (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-0 OHT-4 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House- 14 comp., 2 in progress Pump Motor-13 instal (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrauli pokhar. Site after construction of 4th staging work of OHT, 27/W and pump house. Letter send to DM Saharsa by MD Sic. BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निविदा रास्ता सीमा में जब की जाति है आसपास समूची प्लॉट की कमी गई है। (iii) निविदा रास्ता सीमा में रास्ता की जाति है आसपास समूची प्लॉट की कमी गई है।
2	सिमरी बखियापुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	संवि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	23.07.2019	3.75	2.52	2.52	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहसा सूर्य वाटर ड्रेनेज योजना संवेदक का नाम- R.K. InfraCorp Pvt. Ltd- Charanth Infrastructure Pvt. Ltd.	संवि-54.9020 करोड़ 28/नोविम्बर-02-01/ 2017- 306 नविम्बर आदि एवं तिथि- 25.03.2017	संवि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	38.40	38.36	Construction of 11.50 KM Drain Pumping Station- 02 nos	11.00 Km Pumping Station- 1 40%	0.0 Km Pumping Station- 1 20%	11.00 Km Pumping Station- 2, 20%	

Priyanka
05/11/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

48

78

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M-0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Bin Bina
05/01/2021
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

49

18

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज-1 संवर्धक-मे. गणेशिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज-1	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज-1 संवर्धक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज-1 संवर्धक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 138/15.03.2018	DB-1.987 O&M-0.099 Total-2.086	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्टाईम वाटर ड्रेनेज योजना संवर्धक का नाम- M/s Charith- Devkrishna(V)	राशि -22.08 कास्ट 280/नॉनरि- 02-03/2017- 119, नॉनरि- आदि. एवं लिसे- 20.02. 2018	राशि - 20.73 21.12.2018	20.06.2020	17.99	15.26	15.26	Construction of Storm Water Drainage 5.5 km	3.85 Km completed	0 km	3.85 Km completed	

Pr. Panigrahy
05/01/2022

TS to CE
05/11/22

(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

[Signature]

Uttar Pradesh Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

दिनांक-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AAAES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलसुवि योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-66.25 करोड़ राशि-421, फिना-02.03.2018	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलसुवि योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ राशि-108, फिना-17.01.2016	राशि-65.90, 24.08.18	23.08.2020	61.04	42.56	42.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-8	Pipeline-0 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-8	निश्चित समय सीमा में नलद को एंटर है। आवश्यक सामग्री पर धन की कमी नहीं है।
3	सूँयम बाटर ड्रेनेज योजना (खजुरा नाला निर्माण)	29.95 Cr, letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	22.54	19.99	19.99	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-912 mtr Wall-912 mtr Cover-525 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-8 mtr Wall-8 mtr Cover-5 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-920 mtr Wall-920 mtr Cover-530 mtr	खजुरा नाला को धार में है। धार धार में 1450 मीटर में यह अवधि समाप्त होर तो मार्ग में होती है। धरतु मार्ग के धरतु धारों का निर्माण नए अवधिमा किया गया है। अवधिमा खजुरा नाला धार बाहर से नालामें सुगंध फैला जा रहा है। नाला स्थलगतों में भी सुगंध फैला जा रहा है। निर्माण कार्य धार में निर्माण धार में भी धार में धार धारों पर धारों अवधिमा को धारों के धार धार धारों को सुगंध फैला गया है।
4	टैकसी स्टैंड नई तेलवा से बड़ा तैलवा तैलवा आर.सी.सी. नाला-वाह-सड़क निर्माण।	2.98 Cr, letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	-0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	30m RCC Drain	130 mtr RCC Drain	धार आर.सी.सी. प्रोडि में।

R. K. Singh
05/01/2022
AE

TS to CE
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

दिसम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिमान जलपूर्ति योजना फेज-1 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	संवि-37.17, पत्रांक-421, दिनांक-02.03.2016	संवि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिमान जलपूर्ति योजना फेज-11 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	संवि-71.65 पत्रांक-108, दिनांक-17.01.2018	संवि-70.57 24.08.18	24.07.20	46.00	46.00	48.07	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10	Pipeline-134.206 km HSC-11698 OHT-3 in progress Tubewell-9 Pump Motor-3 Pump House-6 Transformer-5	Pipeline-2.545 km HSC-12 OHT-3 in progress Tubewell-1 Pump Motor-0 Pump House-1 Transformer-0	Pipeline-136.751 km HSC-11710 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-7 Transformer-5	निर्माण कार्य सिमान में स्थान को प्रविष्टि हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यवाहक अभियंता के द्वारा किया गया है।

Pm. Ganadhipati
05/01/2022
AE

TS to CE,
05/11/22
(WSD), North Bihar

Chief Engineer
05/11/22
(WSD), North Bihar

52
173

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

दिसम्बर-2021
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलपूर्ति योजना फेज- I संरक्षक का नाम- M/s P Das C & C (P)	वर्ति- 69.12	वर्ति-74.60, 13.07.2018	12.07.20	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-125.228 km HSC-10769 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-1.393 km HSC-141 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-126.621 km HSC-10910 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निर्धारित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी नहीं आई है।
2	बेगूसराय जलपूर्ति योजना फेज- II संरक्षक का नाम- M/s P Das C & C (P)	वर्ति- 55.02 cr	वर्ति-53.36 13.07.18	11.12.2019	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-76.247 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-6	Pipeline-0.270 km HSC-0 OHT-2 in progress, 1 existing Tubewell-0 Pump House-2 Pump Motor-0 Transformer-0	Pipeline-76.517 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	निर्धारित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी नहीं आई है।

P. P. Das
05/01/2022
AE

P. P. Das
05/11/22
TS to CE,
(WSD), North Bihar

P. P. Das
05/11/22
Chief Engineer
(WSD), North Bihar

(5)

(16)

Progress Report

Infrastructure & Transport (South Bihar)

Month: December 2021

149

149

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit ure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Terminal Black& Sluway	Arrival Terminal Block & Rec work in Progress	Ramp slab Rec work in Progress	60%	Arrival terminal block 2 lift wall casting in progress Subway Rec extension upto Terminal block no.1 in progress
2	पटना शहर में इलेक्ट्रिक लाइट का अभियानन कार्य सड़क का नाम ARS	संश्लि-26.06 कार्य प्रगति-48 दिनांक-20.08.2014 एवं	संश्लि-25.20.08.3 36.00	22.12.2018	0.00		35.17	23.91	Traffic control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed. Installation (Foundation) of electronic traffic light junction-82	Traffic control Room Completed Installation Total no of electronic traffic light junction-82		मुनिसिपल प्रशासनिक स्वीकृति हेतु विभाग के पत्र भेजा गया है।
Patna West													
1	नगर परिसर निजामत अन्तर्गत बार्ड सं-32 अग्रभागसे क्षेत्र-1 बीमा पटना अस्थिर राजाराम मथा (एस अग्रभाग) और भीतर मन्थर-263) के बमल में पीएससीओ सड़क एवं आरओ सीओसीओ नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048& 16/12/20.18	0.3022205/ 16.01.19	15.07.19	0.17603	0.17524	0.17524	0.17524	Drain-600 ft Road-700 ft	Work completed	Work completed	Work completed	कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।
									Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft	Drain-500 ft Road 500 ft		जिलाधिकारी पटना द्वारा अधिकरण करने हेतु अध्याधिकारी, दानापुर को निदेश दिया गया है तथा इस कार्यलय का पत्रांक-898 दिनांक-24.09.2021 द्वारा अध्याधिकारी से अनुरोध किया गया है।
3	नगर परिसर दानापुर निजामत अन्तर्गत बार्ड सं-36 में घुड़दौड़ रोड से मैनेस्टिक जगती सिटी अपार्टमेंट होते हुए अस्थिर जी के मकान से संजय कुमार उपग्राम जी के मकान से सुरेश जी के मकान तक पीएससीओ एवं आरओसीओसीओ नाला निर्माण कार्य। KUNAL KUMAR	0.8314 & 9/12/20.19	.6931516/ 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed	Work completed	Work completed	कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।
4	नगर परिसर दानापुर अन्तर्गत आरओसीओसी नाला से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण ग्राम सैन नाला-08 में पत्र एवं आरओसीओसी नाला निर्माण कार्य / USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.39196		0.38935	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft	Work completed	Work completed	कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।
5	नगर परिसर दानापुर निजामत अन्तर्गत बार्ड सं-37 को विश्वेश्वर नगर में बेसी रोड से विरेन्द्र यादव को घर तक पत्र में पीएससीओ बनावट एवं आरओसीओसी नाला निर्माण कार्य / NAVIN KUMAR	1.82467 & 07.27.09.18	1.4692975/ 07.12.19	06.12.2020	1.46929		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft	Drain-2300 ft Road-2015 ft		कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।

22

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended (in cr)	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	1st in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	नगर पंचायत दमनपुर बार्ड सं-05 एवं 06 में मुख्य सड़क एमएचएड 30 से नालासुर सड़क 85 के बीच मध्य निर्माण कार्य। /NARS:SHI KL/MAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.92774		1.84483	0.50255	Retaining wall 853 ft P.C.C Road 853 ft	Retaining wall 853 ft 100% कार्य पूर्ण	Progress of Earth fill for Road	85%	व्यवस्थापक के द्वारा नगर पंचायत दमनपुर बार्ड सं-05 एवं 06 में मुख्य सड़क एमएचएड 30 से नालासुर सड़क 85 के बीच मध्य निर्माण कार्य। /NARS:SHI KL/MAR दिनांक 31.12.2021 तक सम्पन्न हो चुका है।
7	नगर पंचायत नरौर अन्तर्गत बार्ड सं-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरसीसी नाला, कनार सड़क एवं पीसीसी सड़क निर्माण कार्य। / SANDEEP PAVIL	.18974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अभिमान सिंह।
8	नगर पंचायत नरौर अन्तर्गत बार्ड सं-15 में शैल और इन्दिरा से अजित तक आरसीसी नाला निर्माण कार्य। AJIT KUMAR	0.44686 & 08.27.09.18	0.37874/10.12.19	09-06-2020	0.22343		0.21453	0.21453	Drain-1804 ft	Drain-1755 ft		Drain-1755 ft (Work impled)	अभिमान सिंह।

Patna District (Patliputra Anchal, BUIMCO)

1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaclak STP Patna M/s Archana Contractors Pvt. Ltd.	1.97.00000 & 91/28.02.2019	1.65.02.202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department.
2	RCC drain work from Pratalad Singh house to Surendra Narayan Singh house in Shivpur Ward no-7 M.A. Construction	55.27.400 & 80/12.02.2019	44.99.010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab-55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no-7 Patnam Kumari Construction Pvt. Ltd.	1.35.06.600 & 80/12.02.2019	PA/2020-21 /F3-02 1.13.24.277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No-6, Road no-24, Adarsh Vihar Colony Usha Construction	74.22.700 & 80/12.02.2019	55.70.632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकरोस्तीमा की जा चुकी है।

List of Project Patna East

1	पटना नगर निगम अन्तर्गत बार्ड सं-30 अन्तर्गत पूर्वी डेलवी में श्री गोपाल झा के मकान तक एवं इसके निकट पूर्वी में नगरपालिका एवं पीसीसी नाला का निर्माण कार्य। सरोवर श्री शंकर शर्मा	0.4345100 UDI/ID L.I.-123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M E.P. DRAIN 265 M	10% 100%	शुरु	10%	कार्य प्रगति में
2	पटना नगर निगम अन्तर्गत बार्ड सं-30 अन्तर्गत सड़क नगर रोड नो 04 (एचएड सड़क) एवं पीसीसी नाला का निर्माण कार्य।	0.2003100 UDI/ID L.I.-123/	0.1781384	08.10.2018	0.1781384	0.040310	0.0403100	0.0403100	PCC ROAD - 111 P. DRAIN.	100% 100%	-	100%	कार्य पूर्ण

(ST)

(14)

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Isr in Executives/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	संवेदक श्रीमती सुनम कुमारी	26.02.2018											
3	पटना नगर निगम अन्तर्गत बाई नं०-28 में खासगदर मुख्य पथ एवं सड़क पथ में प्र-गर्भ नाला एवं पीओसीपी सड़क निर्माण कार्य। संवेदक श्री संतोष कुमार	1.967925 UIDID Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M	90%	शून्य	90%	
4	नगर परिषद जगुली अन्तर्गत बाई संख्या 25 एवं 26 में एन०एन० 30 कोलिन रोड होते हुए नदराज नगर होते हुए रेलवे बल्डर तक भूमि नाला एवं पीओसीपी ड्रैन कार्य। संवेदक मेसर्स स्टील आर्क	0.7627500 uid&hd Lcter No.- 11/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1680 ft. H.P DRAIN 1680 ft.	95 %	शून्य	95 %	कार्य लगभग पूर्ण। निधि की कमी Allotment Available in E.O Return P.L.A. But not available in this office
5	नगर परिषद मौलाना अन्तर्गत खिलानगीचक रोड से राजकीय मध्य विद्यालय सिद्धरीचक में पीओसीपी सड़क एवं आर०सीपी नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.5694300 uid&hd Lcter No.- 63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100%	-	100%	कार्य पूर्ण
6	नगर परिषद मौलाना अन्तर्गत बाई नं०-01 में एन० रामचरित्र सिंह के मकान से महावीर स्थान तक गांधी टकी तक पीओसीपी ड्रैन कार्य। संवेदक मेसर्स रामश्री साई कन्स्ट्रक्शन	1.984 UIDID Lt.-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 890 M RCC DRAIN 605 M	100%	-	100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गैशाला में 20'00" X 16'0" का बहुल पर रोड का निर्माण 75'0" X 25'0" का नया रोड का निर्माण एवं अन्य रोड का संरक्षण का नरमति, प्रकाश व्यवस्था एवं जलवृष्टि का कार्य संवेदक श्री राजेश्वर सिंह	0.1383700 DM Purna Lcter No. 522/21.03.2018	0.1233136	29.12.2018					SLUDGE & NO. Electrification and Water Supply --	90%	शून्य	90%	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी विहार पटना द्वारा शशि की बिकारी कर चुकी है। निकाली कर गोशाला समिति के खाला में जमा की गई है। गोशाला समिति से शशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THELATOR FOR STREET DOG AT BY PASS ROAD BEUR. Contractor Sri Raj gopal Sharma	3.3846000 23/01/5.02.2017	2.9805287	12 Months	3.3846000					शून्य	शून्य	शून्य	नगर आयुक्त पटना से जमीन का NOC प्राप्त हो चुका है। गवर्नर का भस्मी पटना नगर निगम से प्राप्त करने के बाद कार्य संचालित किया जायेगा।
9	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-66 को खूनीया स्थित वसति गार में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.746200 uid&hd Lcter No.- 80/12.02.2019	0.6374462	6 मही	0.3731000		0.3308346		PCC ROAD RCC DRAIN	90%	0%	90%	Second Allotment Due
10	पटना नगर निगम बाई नं०-70 में पटना बाट बरखी एवं से मुन्ना उपखण्ड के घर से जलकदरवाग होते हुए नालाबाक के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 uid&hd Lcter No.- 80/12.02.2019	do	6 मही	0.4557000				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य	
11	पटना नगर निगम बाई नं०-53 में अखण्ड गार्ड एवं से गार्डवाट दहिनी में से रोड एवं नगर मंदिर एवं	0.7723 uid&hd Lcter No.-	do	6 मही	0.6407138		0.3861500		PCC ROAD RCC DRAIN	100%	0%	100%	कार्य पूर्ण Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										Up to Previous month	During the month	Total Progress	Is it in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	सड़क एवं नाला निर्माण कार्य।	80/12.02.2019											
12	पटना नगर निगम क्षेत्रांतर्गत बाईपास रोड नं-72 में दीवारपाला रोड हाट के नीचे अग्रज जी के काला जिनो से मरिनाल यादव के मोदन तक सड़क एवं नाला निर्माण कार्य।	0.7670000 ud&hd Latter No.-80/12.02.2019	do	0.6602116	0.3835000	6 मीटर	0.3276407		PCC ROAD RCC DRAIN	50% 85%	0	50% 85%	Second Allotment Due
13	पटना नगर निगम क्षेत्रांतर्गत बाईपास रोड नं-54 में आतिथान हेलिपटल बरसातपुरी से परियम लिक गली दर गली विस्कोमान कोलांगी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मोदन के समाने तक सड़क एवं नाला निर्माण कार्य।	0.2716900 ud&hd Latter No.-80/12.02.2019	do	6 मीटर	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अग्रज विमान से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम बाईपास रोड नं-68 में अशोक राज पथ से अग्रज जी के मोदन होते हुए खतासी टीला रावकीय स्कूल तक सड़क एवं नाला निर्माण कार्य।	0.2471800 ud&hd Latter No.-80/12.02.2019	do	0.2076100	6 मीटर	0.1235900	0.0917789		PCC ROAD DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम बाईपास रोड नं-59 में राम मोहर से भानस पथ होते हुए मुन्नु अग्रज जी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य।	0.1572200 ud&hd Latter No.-80/12.02.2019	0.1572200	6 मीटर	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	60% 60%	60% 60%	Second Allotment Due
16	पटना नगर निगम क्षेत्रांतर्गत बाईपास रोड नं-61 में नसीबक भेला महला के घर से कमलदेव पथ तक पीसीसी रोड सड़क एवं नाला निर्माण कार्य।	0.4985100 ud&hd Latter No.-80/12.02.2019	do	6 मीटर	0.4191854	0.2492550	0.2492550	0.1835107	PCC ROAD RCC DRAIN	50% 90%	0% 0%	50% 90%	Second Allotment Due
17	पटना नगर निगम बाईपास रोड नं-61 व 68 में कृष्ण बेलदार जी के मोदन से बेलदारी टीला सुशील चौधरी चौखरा से पप्पु मेहता जी के मोदन तक सड़क एवं नाला निर्माण कार्य।	0.3702600 ud&hd Latter No.-80/12.02.2019	0.3113402	6 मीटर	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	90% 100%	0% 0%	90% 100%	Second Allotment Due
18	पटना नगर निगम बाईपास रोड नं-67 में कैमराकोई नगा टीला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य।	0.3559700 ud&hd Latter No.-80/12.02.2019	0.2991079	6 मीटर	0.1779850		0.1779850	0.1779850	PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम बाईपास रोड नं-58 में दुर्गा चरण लेन में जानी बाबू के मोदन से सुरज जी के मोदन होते हुए राजेश जी के मोदन तक सड़क एवं नाला निर्माण कार्य।	0.4964600 ud&hd Latter No.-80/12.02.2019	0.4175380	6 मीटर	0.2482300				PCC ROAD RCC DRAIN	60% 90%	30% 30%	90% 90%	Second Allotment Due
20	पटना नगर निगम बाईपास रोड नं-65 में विजली ऑफिस गली मोड़, मोरगुलासी बाग, शिवकला मन्दिर-सोनार टीला एवं सूरज गली की जोड़नेवाली सड़क एवं नाला निर्माण कार्य।	0.4494200 ud&hd Latter No.-80/12.02.2019	0.3779215	6 मीटर	0.2247710				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	शून्य शून्य
21	पटना नगर निगम बाईपास रोड नं-65 में सूरज रोड के नीचे	0.2398300 ud&hd Latter	0.2017146	6 मीटर	0.1199150		0.1013683		PCC ROAD RCC DRAIN	100%	0		कार्य पूर्ण Second Allotment Due

53

10

11

SI	Name of Project Name Of contractor	A&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U.C Sent	Main Component	Component Wise Physical Progress.			
										Up to Previous month	During the month	Total Progress	Is it in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	से खाजकाला सांसादनिक भवन होते हुए शिवनारायण प्रसाद वीरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री गिन्स कुमार	No.- 80/12.02.2019								100%	-	100%	100%
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबू के मोड़ से रामवतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 मही	0.2498000		0.1478736		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यारे लाल का बाग होते हुए नुरशी सिंह के नकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 मही	0.1377950				PCC ROAD RCC DRAIN	- -	-		असु विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 के नेहरूबक में अमित किराना दुकान से गढ़वा मंदिर होते हुए कदार नाथ चौधरी के नकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		0.3870743	6 मही	0.2301550			PCC ROAD RCC DRAIN	शेष 80% 80%	0	80% 80%	
25	पटना नगर निगम वार्ड नं०-62 में गढ़वा वीरमपुर पारपीखड़ा वैजू महतो के घर से आरओपीओ पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 मही	0.1294350		0.1286069		PCC ROAD RCC DRAIN	70% 100%	30% -	100% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में गढ़वा वीरमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 मही	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के खवा गली में नगीमा बास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 मही	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में गढ़वा वीरमपुर घाट में गौरीबाग जी के मकान से लेकर नहराज हाट अंडर ड्रा तक	0.3676800 ud&hd Letter No.- 80/12.02.2019		6 मही	0.3092540	0.1838400	0.1602284	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due

Sl	Name of Project Name Of Contractor	A&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended (in cr)	Financial Progress	F.C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	1st in Execution/Remarks
1	सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति नमीषा कुमार								10	11	12	13	14
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रॉसपोर्ट के संतोषी नाला के गली गंगा बाढ़ की देव तक सड़क एवं नाला निर्माण कार्य। संवेदक नेसरस दिव्यशिका क-सदृश्यन	0.3044000 ud&hd Letter No.- 80/12.02.2019	0.2559683	6 माह	0.1522000	0.1522000	0.1026386		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 0%	शून्य 90%	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज एव गौतम नर्सिंग हॉम से नगरदीनगंज घाट किनारे तक नगर नाला एवं सड़क निर्माण कार्य। संवेदक नेसरस जी०डी० इन्टरप्राइजेज	0.4808500 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.2404250	0.2404250		PCC ROAD DRAIN	90%	0	90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुसरी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बारिंग कार्य। संवेदक श्री सदीप पाटिल	0.1420500 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	-	-		अधुना विभाग से कार्य हेतु के अर्हते योजना स्थगित
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज एव शिमली बड़ी देवी स्थान से शाखा गली होते हुए खुदकेवा बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव खंजन	0.4814000 ud&hd Letter No.- 80/12.02.2019	0.4048976	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रस्तावित की निधि अप्राप्त

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29/10/2017	2.67		2.45	2.45	building work	WORK COMPLETE			प्रोजेक्ट-228 रि० 21.06.2021 द्वारा नगर पालिका जहानाबाद को निधि आवंटन हेतु अधिवारना दिया गया है, निधि अप्राप्त है।
2	वार्ड संख्या-14 में एरोड्राम धनगावां सेड से सहूल योजना के धर तक नाला एवं पी०सी०सी० कार्य। कौशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE		complete	प्रोजेक्ट-63 रि० 18.12.2020 द्वारा नगर पालिका जहानाबाद को निधि आवंटन हेतु अधिवारना दिया गया है, निधि अप्राप्त है।
3	वार्ड संख्या-13 खलकोचक में एमुना नदी पर घाट निर्माण कार्य। कुमार सलील खन्ना	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30/9/2019	NIL		NIL	NIL	CONST. OF CHAT				प्रोजेक्ट-45 रि० 17.02.2020 द्वारा नगर पालिका जहानाबाद को निधि आवंटन हेतु अधिवारना दिया गया है। अभी तक अधिवारना नहीं हो सका है। इसी संदर्भ में संवेदक प्रोजेक्ट नं०-137 के अंतर्गत 34 करोड़ 85 लाख 10 हजार रुपये का निधि आवंटन हेतु अधिवारना दिया गया है, निधि अप्राप्त है।

Sl	Name of Project Name Of contractor	A&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit ure	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss'ce in Exe'cu-tion/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
													राजिना किया गया है।
4	वार्ड नो-29 में अवस्थित बरेलु कोठी होते श्री नयाम कुमार के घर से परे कम तरफ से बरेलु कुमार के घर तक पीसीसी0 कार्य एवं पुरा निर्मित नाला की नरन्ति एवं ढक्कन निर्माण	Letter-07 date- 27.09.2018 0.08 CR AGREEM- DATE:- 26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	प्रजाक- 67 दि. 24.03.2021 द्वारा कुलको पटना को निधि आवंटन हेतु अनुबंध किया गया है.. आवंटन अभी तक अप्रप्त है।
5	वार्ड नो-29 में अवस्थित श्री ब्रजेश कुमार दाम डेडी के घर से पुरब से पीसीसी0 कार्य सहित नाला ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्गव ग्राम डेडसहा के घर के पास पुरा से निर्मित नाला की ओर है।	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	प्रजाक- 67 दि. 24.03.2021 द्वारा कुलको पटना को निधि आवंटन हेतु अनुबंध किया गया है.. आवंटन अभी तक अप्रप्त है।
6	वार्ड नो-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैक तक पीसीसी0 पथ नाला एवं ढक्कन निर्माण	Letter-66 date- 09.01.2019 34 CR AGREEM DATE:- 15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	प्रजाक- 67 दि. 24.03.2021 द्वारा कुलको पटना को निधि आवंटन हेतु अनुबंध किया गया है.. आवंटन अभी तक अप्रप्त है।
7	वार्ड नो-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरवा नदी तक नाला एवं पीसीसी0 निर्माण कार्य।	Letter-66 date- 09.01.2019 0.54 CR AGREEM DATE:- 23-08-2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	Work in Process			
8	वार्ड नो-27 में पटना गया रोड से संतोष र के स्थूल तक नाला एवं पीसीसी0 पथ नाला एवं ढक्कन निर्माण कार्य।	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE:- 15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Complete			प्रजाक- 330 दिनांक-27. 09.2021 द्वारा नगर परिषद जखानाबाद को निधि आवंटन अभी तक अप्रप्त है।
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मेन रोड से साकेद हाउस तक फुटपाथ एवं रोमनी की व्यवस्था।	0.4932350 DM. Buxar L:105-0006 DT	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTP ATTI				Work Completed	शेष राशि जिला में अप्रप्त।
2	समाहरणालय परिसर स्थित पार्क का सौदीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM. Buxar L:105-1785 DT	0.3658756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शेष राशि जिला में अप्रप्त।
3	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौदीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य) मंजीष कुमार	0.12473 DM. Buxar L:105-1785 DT	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	शेष राशि जिला में अप्रप्त।
4	बक्सर नगर परिषद स्थित किला मैदान के ग्रहिन-उत्तर कोने से दक्षिण-पूर्व तक जल	0.4814100 DM. Buxar L:105-1128	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	शेष राशि जिला में अप्रप्त।

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issued in Executions/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	निर्माण एवं रखरखाव के व्यवस्थापन के माध्यम से	DT											
5	बक्सर नगर परिषद स्थित भारत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनीष कुमार राय	27.12.2017 0.3183200 DM, Buxar L.T05-1428 DT	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK				Work Completed	शेष राशि जिला में अग्रस्त।
6	राज्य योजना अन्तर्गत नगर परिषद हुमना के प्रशासनिक भवन का निर्माण कार्य संवेदक - अमलदेव सिंह	27.12.2017	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11	2.366464 8	2.05933	Buildin g with PTE. Electrifi cation.				Building Completed 95%	कार्य पूर्ण स्थानान्तरण की प्रक्रिया में।

1	मानपुरबसस्टैंडकनिमीज Name of the Contractor- M/s Jai Mala Di Road Construction Pvt. Ltd	Amount-10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 Revised 9.86				(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & Gate (iv) Internal Road Path way & Landscaping (v) Electric work (vi) PHE Work (internal & external) 7.655 Rs.421.50 Lakhs and by burdco Gaya sent U.C Amount Rs.344.00 Lakh	मनुष्य भवन का कार्य पूर्ण। बाउन्सी का कार्य पूर्ण। फौरींगरों का कार्य पूर्ण। रिलक्स रोज़ालय का कार्य पूर्ण। बाउन्सी बाल का कार्य पूर्ण। बाहरी विचार में लास्टर कार्य पूर्ण एवं अन्तर के विचार में ग्रीनहाउस लगाने का कार्य पूर्ण। ACP का कार्य पूर्ण। Docking way का कार्य पूर्ण। डोलेट्स और PHE का कार्य पूर्ण।	NA	Work Completed	समय दृष्टि स्वीकृत। शेष राशि अग्रतः।	
2	नगर निगम, गया क्षेत्रान्तर्गत दीर्घी तालाब के उन्नयन एवं सौकर्यकरण कार्य (Name of the Contractor- Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount 1.7926	26.01.2021 45 days 12-03-2021	1.27	1.0007330	39.4	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazebo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	परावेका कार्य पूर्ण। Guard Room Ticket Counter, Cafeteria, Toilet Blockों finishing कार्य पूर्ण। Siting Bench का कार्य पूर्ण। Gazebo का Structure कार्य पूर्ण।	Toilet Blockों finishing कार्य प्रगति पर। Gazebo का Structure कार्य कार्य पूर्ण।	तालाबक बाउन्सी का कार्य प्रगति पर। गर्ड रोम का स्ट्रक्चर कार्य पूर्ण। कैफेटेरिया एवं टॉयलेट ब्लॉक का स्ट्रक्चर कार्य पूर्ण। Dewatering and Desilting का कार्य पूर्ण। पाथवे के किराने रेलिंग का कार्य पूर्ण। पाथवे का कार्य प्रगति पर। Room Ticket Counter Cafeteria, Toilet Blockfinishing से कार्य प्रगति पर। South sideमें न. उत्तर, North sideमें न. पूर्व।	स्टैक को खोल कर जल निकाला जा चुका है।

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										Up to Previous month	During the month	Total Progress	Issued in Excutive, Remar ks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	उत्पादित काल के सामने बुरा साक्षर मजदूर (लबीगाम) होने हुए खराब सगी (मजदूर) होने हुए खराबी को तब भी सोचो पय का निमोन Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	-----	-----	Work Completed.	fund required for financial closer.
4	बखु राय, सेवानिवृत्त शिक्षक के घर से नये रिह लोदीपुर के घर तक भी सोचो पय एवं बकन सहित नाली का निमोन Contractor-Shree Kundan Kumar Singh	Amount-0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700 feet with cover (ii) Construction	-----	-----	Work Completed.	fund required for financial closer.
5	गया-खिरसरय मछ पय से रागा होने हुए जमकपुर मुख पय तक पय एवं नाली का जोखदार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount-0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain - 700 Feet with cover (ii) Construction of Road 700 feet		(i) Construction of Drain 700 Feet. (ii) PCC Work 700 Feet.	Scarcity of material & Lack of fund
6	कुन्वर दोली बजरादोली मंदिर से काली पोखर तक भी सोचो पय का निमोन एवं चन्मन काय Name of the Contractor-Shree Fakre Alam Khan	Amount-0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	-----	-----	Work Completed.	fund required for financial closer.
7	मानपुर काली पोखर से श्याम नगर होने हुए अवगिला देवी स्थान तक बकन सहित नाली निमोन कार्य Name of the Contractor-Shree Krishna Kant Kumar	Amount-0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet.	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1050 feet	Scarcity of material & Lack of fund
8	गया-नवादा मेन रोड में मुफस्सील मोड़ से काबिरान तक बकन सहित नाली निमोन कार्य Name of the Contractor-Shree Kundan Kumar Singh	Amount-0.3354 Le no-88, dated-20-11-2018, Dt of Ag. 18.10.2019	Amount 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	-----	-----	Work Completed.	fund required for financial closer.

64

7

List of Project Aurangabad District.

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T.C. Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Remarks
9	कॉन्सल्टिंग फर्म का रोल Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road 500 feet	i) Construction of Drain cover 677 feet (ii) Construction of Road 2485 feet	(i) Construction of Drain Cover 677 feet (ii) Construction of Drain 1700 feet (iii) Construction of Road 2485 feet	Show cause is issued. Scarcity of material & Lack of fund
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नदीनगर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	संवि-1.98 कसेड फॉर्म-78, दिनांक-19.11.14 एवं	1.70 / Date-02-03-2016 comp. 06 Month	06 Month	1.6	1.6	1.207		Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work. Electrical work Piped work	कार्य पूर्ण।	कार्य पूर्ण।	विचार एवं रायवृद्धि संबंधित हेतु आदेशन जारी।	
1	असंगबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Malashwari Construction	संवि-4.00 कसेड फॉर्म-78, दिनांक-19.11.14 एवं	संवि-3.30 कसेड एवं संवि-02.06.2016	12 Month	2.98	2.98	1.98		कार्य पूर्ण। उद्घाटन संयोजन	कार्य पूर्ण।			
1	0.812 Letter no- 03/ Amrit-03-15/2016-323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197 cr.				1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Construction of stairs-Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs-Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		
2	Upgradation and beautification of veer kumar singh park at ramna mandan dist.- bhogpur Prashant kumar singh	0.7492 Letter no- 03/ Amrit-03-15/2016-323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)	0.164 cr.				1. Construction of stairs-Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress				

List of Project ARA District.

65

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended (in cr)	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										Up to Previous month	During the month	Total Progress	15 th in Execut./Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14

List of Project Nalanda District.

[illegible]

List of Project Nawada District.

1	नगर परिषद, नवारा क्षेत्रांतर्गत नवारा बस स्टँड का निर्माण का	पुनरीक्षित पुनरावेष्टाई करीब 7.27 करोड, एकांक-78, दिनांक-19.11.14	अनुपूरक एकांकित एकांकित-8,80114 86 सारि-2,98 करोड दिनांक-15.06.15	28.08.2020	7.27	7.27	6.81	Bus terminal Drive way Toilet Block Drive way Car Parking Docking way Boundary wall Site Development Land scaping Tube well External Pile work External Electrical work	Bus terminal completed Drive way completed Tube well completed PHE work completed Docking way completed Car parking completed Boundary wall completed Delux toilet-work in progress	Site development completed Delux Toilet-Work in completed Car parking- completed Land scaping- work completed	Bus terminal completed Tube well completed Drive way completed Boundary wall completed Docking way completed Hh mass Light Installation work completed Delux toilet-work completed Car parking- completed	Mand Over to Executive Office U.I.B Nawada	18 सितम्बर 2020 को सानीय मुख्यमन्त्री महोदय, बिहार द्वारा वीओसीओ नाथम से उद्घाटन कराया गया।
2	2017-18	नगर पंचायत, बिजुआ अंतर्गत बाई, लाला के बाई तरफ भूदान पर दोहा एमिन नारी सहित सौन्दर्यकरण कार्य	119.164 L.I.No-101,Date-28-02-2018	104.34110	59.58200	56.74476	2.83724	05.07.2019	पूर्ण	Completed 100 %	Building construction work Completed, plaster, Boor, Windows & Fixing work in Progress		
3	17-18	नगर पंचायत, बरिसलीवा के पुरासौतिक भवन का निर्माण कार्य।	154.15 L.I.No 131,Date-	115.776+8	45.00000	44.99960	0.00000	29.05.2019	अपूर्ण				

Sl	Name of Project Name Of contractor	A&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	less in Execution./Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14

List of Project Banka District.

1	नगर परिषद बांका अन्तर्गत बाईल-01 में प्राथमिक विद्यालय, नशरा से काली स्थान तक फीरोसीसी सड़क निर्माण कार्य। संबंधक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	0.2180149			फीरोसीसी पर निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
2	नगर परिषद बांका अन्तर्गत बाईल-09 करहरिया रोड में रेलवे कानल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आरसीसी सड़क निर्माण कार्य। संबंधक-श्री सुरेश कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656			फीरोसीसी पर एवं आरसीसी-नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
3	नगर परिषद बांका अन्तर्गत बाईल-11 सरकारी घर स्टेशन के पीछे प्रताप यादव के घर से ठाकुर कमण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आरसीसी नाला एवं फीरोसीसी सड़क निर्माण कार्य। संबंधक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				फीरोसीसी पर एवं आरसीसी-नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	

List of Project Bhagalpur District.

1	धुलानगर नगर परिषद अन्तर्गत कृष्णानन्द उच्च शिक्षण मंचन शिक्षा स्थलिका का जीर्णोद्धार, नाला एवं वस्त्रिया धरहरावारी निर्माण कार्य। संबंधक श्री शशीव रजक	0.69139 309/30.03.16							धरहरावारी, नाला एवं धुलानगर का निर्माण कार्य।				समीक्षात्मक शैलिक में निम्न पदाधिकारी द्वारा रिपोर्ट दिए गए कार्य के अंतर्गत में इस कार्यक्रम के प्रकार 29 दिनांक-25.01.2021 के द्वारा उस विकास आयुक्त भगवानपुर को आदेश देकर पत्राचार किया गया है।
2	नगरपालिका नगर पंचायत अन्तर्गत बाईल-05 से माईल रोड के घर से बलियाई दुर्गा स्थान बांका फीरोसीसी पर निर्माण कार्य। संबंधक-श्री सुधन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.1242 6	0.12426			फीरोसीसी पर निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
3	नगरपालिका नगर पंचायत अन्तर्गत बाईल-10-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेश सिंह के घर से धरी राव के घर तक फीरोसीसी पर निर्माण कार्य। संबंधक-श्री राज राय	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021	0.12426				फीरोसीसी पर निर्माण कार्य।	संक्षिप्त कार्य एवं रिपोर्टिग प्रगति पर		संक्षिप्त कार्य एवं रिपोर्टिग प्रगति पर	जल प्रसारण के कारण कार्य रोकित।

67

List of Project Lakhisarai District.

Sl	Name of Project Name Of Contractor	A&ES With Ref. & Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit ure	Financial Progress	U.C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execut. ./Remar ks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगरपालिका नगर पंचायत अन्तर्गत बाईल नो-१७ में मन्त्र चौखरी के घर से पक्का खक के घर होने हुए प्रमुख चौखरी के घर तक पीओसीपी पर निर्माण कार्य। सहायक-श्री प्रेम सागर	0.24852 66/09.01.0201 9	date-28.07.2020 Rs-0.2466256	19.02.2021	0.1242 6				पीओसीपी पर निर्माण कार्य।	कार्य पूर्ण।	कार्य पूर्ण।		
1	नगर परिषद लखीसराय अन्तर्गत बाईल नो-०६ में गीरा देवी से अग्रज साह बटौरा मंडल से बिशुदेव मंडल तक पीओसीपी पर एवं गौरी निर्माण कार्य।	0.1547 Ref no.161 Date-27.09.2018	0.1474 Date 16.08.2019	15.02.2020	1		0	1	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16,10,478) सोलह लाख दस हजार चार सौ अठहत्तर रुपये नगर परिषद लखीसराय को प्राप्त है, परंतु हस्तांतरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत बाईल नो-६ में कभीरु मण्डल से भीम मण्डल एवं रामजी साह से राखुरा मंडल तक पीओसीपी पर एवं गौरी निर्माण कार्य।	0.2073 Ref no.161 Date-27.09.2018	0.1974 Date 16.08.2019	15.02.2020	1	1242	0	0.00	(i) P.C.C Road Lenth-429 m (ii) Drain work Lenth 412 m	Drain work completed.		80% Work Completed	
3	लखीसराय नगर परिषद के अन्तर्गत बाईल नो-६ में मयरा साह से लेखर जगाहर मंडल तक आरुसीपीपी नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218 311.29	0.1983 Date 16.08.2019	15.02.2020	10.42		0.00		(ii) Drain work (Lenth 241 m)	Drain work completed.		Work Completed	आवृत्त अप्रप्त
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	Letter No.- Date- T.S Rs. 285.214 Letter No.- Date-	2.1966 date 26.06.18	25.12.2019	219.29	38.19579			Building work	Foundation work completed.	Work in progress		No issue
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होने हुए श्री कृष्ण चौक तक आरु सीपी नाला एवं स्टेब का निर्माण कार्य।	0.4827 Ref no. 64 Date-27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (Lenth-316m) (ii) Drain work- (Lenth 316m)	200 m Drain and Slab work completed.		60 % Work Completed	
6	बाईल नो 01 में एन० एच० ८० जगदम्बा मील मोड़ से भाया कोथल बाड़ के पुलवाडी होने हुए सागर अमीन के बंधन तक आरुसीपीपी नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (Lenth-188m) (ii) Drain work- (Lenth-488m)	Drain work completed.		50 % Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होने हुए नालाजी स्थान तक आरुसीपीपी नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover-755m	300 m Drain work completed.		80 % Work Completed	
8	नगर पंचायत बड़हिया में बायबास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट भाना होने हुए सरोज सिंह के घर होने हुए इन्दुर दुर्गास्थान होने हुए सुरेश्वर पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Lenth-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचमहला से बी०एन०एन० कॉलेज तक बाईपस सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Lenth-2400m	(i) Lenth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास जर्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Lenth-343m) (with-0.6m)	निर्देशी भराई का कार्य प्रगति पर।			निधि की कमी।

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14

List of Project Sheikhupura District.

1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूमन पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य (बालकूआ मोलटिया)	219/14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Humne Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block solving work.		48 %		
2	नगर परिषद् बरौघा अन्तर्गत एमलरवा-82में मीर से पूरब होते हुए बरौघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2317			i) GSR ii) W/M iii) B/M & SDBC	Earth Work completed.	GSR & W/M work completed	30%	

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रान्तर्गत श्यामा सरोवर का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rest shed (No) completed 2. Raised lawn work is completed 3. Slope portion of pond work is completed 4. Earth filling work is almost done 5. of pergola is completed 6. cover sitting place 7. 13 open sitting place work in complete 8. Boulder pitching work 85% completed 9. Jogging track work is 80% complete 10. Land scaping & grassing work in progress	1. Raised lawn work completed. 2. Raised lawn work complete 3. Slope portion of pond work is completed 4. Earth filling work is almost done 5. cover sitting place complete 6. Path way work completed 7. 13 open sitting place work in complete 8. Boulder pitching work 85% completed 9. Jogging track work is 80% complete 10. Land scaping & grassing work in progress	Civil work 95% Completed	
2	नगर पंचायत हवेली खडगपुर सदभावना घाट के शरंग भाग पर सोही घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Chat Work.	100%		100%	
3	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सोही घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	No	Chat Work.	65%		65%	Work in progress

Kankarbagh Anchal Patna.

1	वार्ड नं०-30 प्राप्ति नगर मुख्य चौराहा केन्द्रासफाई से पार्क के बगल से इन्डियन ऑयल के मुख्य द्वार के चौराहा तक आरंभोत्थी नाला एवं 100 मीटर पीएससीओ पथ निर्माण कार्य।	59.151	45.96	3 नव्ह	25	25	54.39%	25	PCC Road	100%	100%	100%	N/A
2	गोदावरी के परिसर पथ में पुनर्गठन नाला एवं पीएससीओ पथ निर्माण कार्य।	19.816	16.65	3 नव्ह	9.908	8.73844	52.49%	8.73844	PCC Road	90%	90%	90%	N/A
3	वार्ड-34 कंकड़वाग ताला केवली के बगल में पार्क निर्माण कार्य।	49.106	45.34	6 नव्ह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%	N/A

69

16

W

Sl	Name of Project Name Of contractor	A&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	कॉर्ड नं०-34 बहादुरपुर बोरिंग कालोनी सेक्टर-01 में पाके निर्माण कार्य।	20.61	18.28	3 मार्च	10.00	6.54	35.01	NIL	Park Construction	50%	5%	55%	N/A
5	कॉर्ड नं०-46 बहादुरपुर बोरिंग कालोनी सेक्टर-07 में पाके निर्माण कार्य।	30.99	27.58	3 मार्च	15.00	8.52	30.91	NIL	Park Construction	50%	50%	50%	N/A

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer (South) Infra

70

53

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Progress Report

Infrastructure & Transport (North Bihar)

Month: December 2021

List of Project Begusarai + Khagaria District

दिसम्बर - 2021

Sl. No.	Name of Work	AAEES with Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी चढ़ाई से बन्दरगाह नदी तक आठसीरोसी नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	-	-	-	RCC Drain	10%	15%	25%	कार्य प्रगति पर है।
2	बीहट नगर परिवर्तन बाई-सी-18 के वडी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	-	-	Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आर्थिक विवाद सुलझाने के पर्याप्त कार्य प्रारम्भ किया गया, अब पुनः बाधित है।
3	नगर पंचायत बखरी बैंगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	-	-	-	-	-	Building, Boundary Wall, Paver Block	-	-	-	कार्य आरम्भ किया जा चुका है। सर्वेदक को एकरानामा करने हेतु पत्र लिखा गया है।

11/12/21
CH-E

11/12/21
CH-E

Rphuke
05/01/22

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna
5/11/2022

12

157

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

दिसम्बर 2021

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वार्ड संख्या-34 में प्रभिला चौक से टेक्रीमथ मंदिर तक बड़ा नाला एवं पीसीसी निर्माण कार्य	60.247 (राज्य योजना)	53.65093	03.02.2020	30.1235	20.27352	..	PCC Drain	150m Drain	50m RCC Drain पूर्ण।	नाला निर्माण कार्य पूर्ण। पीसीसी कार्य प्रगति पर।	कार्य बढ़ है। कार्य प्रारंभ करने हेतु सेक्टर को इस कार्यलय के पत्रांक -410 दिनांक- 12.06.2021 को द्वारा प्रतिवेदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	..	..	Building	..	..	..	स्थल उपलब्ध अनापत्ति प्रमाण-पत्र प्रक्रियाधीन।
3	बाघा से ब्रह्मदेव गुला घर से नायाग मस्जिद से बाय पास तक पीसीसी सड़क निर्माण एवं आरोसीसी नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC	..	..	कार्य पूर्ण	आवदन हेतु अधिसूचना पत्रांक- 388 दिनांक- 31.05.2021 के द्वारा विभाग को सन्निहित।
4	बौपीठ स्कूल से नौलखा मंदिर तक नाला-सह-पीसीसी सड़क निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	156.673	156.673	156.673	Drain & PCC	100% Drain 58% PCC कीगएसी कार्य प्रगति पर।	कार्य पूर्ण	कार्य पूर्ण	..
5	जीडीडी कॉलेज के पीछे पीसीसी सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	700 मीटर पीसीसी कार्य पूर्ण। एवं पीसीसी कार्य विभाग आदेशान।	300 मीटर पीसीसी-कार्य पूर्ण।	1000 मीटर पीसीसी-कार्य पूर्ण। एवं पीसीसी कार्य प्रगति पर है।	सीवर पाइपलाइन का कार्य प्रगति पर है। कार्य पूर्ण होने के उपरान्त शेष पीसीसी कार्य प्रगति पर है।


Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna


 31/12/2022

 14/12/2022

(13)

(15)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Supaul District

दिनांक 202												
Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654 46/19.09.14	4.4186 07.05.16 3 SBD/2016-17	30.06.2017	3.0450	2.6596	2.6596	..	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss work in progress, Wall level completed, Plastering work - over all - 10% Door & window - 80% done overall - 87 %		Foundation work - 100%, Sub Structure - 100 %, Super Structure - level completed, Plaster work- 100% done, Door & window - 80% done overall - 91%	
2	Construction of Samrat Ashok Building at Nagar Parishad Supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02.15	0.9844 dated- 23.10.2017 3 SBD/2017-18	22.10.2018	..	..	..	..	100% work completed	100% work completed	100% work completed	In the process of Handed over and Taken over to Nagar Parishad Supaul.

5/10/2022
(A.E)

5/11/22
Rf

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/11/2022

44

155

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सभागृह अंशक मदत निर्माण कार्य। संबंधित - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow. Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

8/10/22
(A-2)

5/1/20
(CAE)

Rf

5/1/20
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

75

154

Sl. No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor: Chandrabha Devi	AA-0227. Dated: 25.11.14 & EC-0227	0.303828	18-12-2016	0.21385	0.21385		Boundary wall, Pathway, Jhola, Light, Dustbin, Gableto, sitting bench etc	10	11	12	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor: Rajeev Ranjana	AA-3-9292 Dated: 13.11.13 & EC-3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (TUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rs. fund is available with DM. Btinal. This office has requested vide letter no-113 dated-23.03.2020 to DM. Btinal for releasing fund for completion of pending schemes	Construction of Building	Civil work completed except roof treatment	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor: Rajeev Ranjan	AA-3-9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor: Rajeev Ranjan	AA-1-6955 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from Bhureshwar chok to the house of madhukar rai under nager parichayal, ramnagar Contractor: Khurshid Alam	AA-1-59794 dated-27-03-2018 & EC-1.97347	1.93794	28-01-2020	1.93794	1.4536776	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	1. Road - 434 m	100% work completed	Completed
5	Construction of pcc road and Drain from madhukar rai to triveni dhala under nager parichayal, ramnagar Contractor: Munna Kumar Jadhwal	AA-1-58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.55167	1.5400258	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-762 m Road-1280 m	No work	100% work completed	Completed
1	Construction of PCC road from harinagar station to the house of sri madhukar rai under nager parichayal ramnagar Contractor: Arvind Singh	AA-1.07457 dated-27-03-2018 & EC-1.07341	1.0734211	09.12.2019	1.734211	1.734654	0.537285	Road - 1067 m	Road - 1067 m	No work	100% work completed	Completed

8/10/22
(A-E)
11/11/22
(A-E)
RF

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Chapra District

Page No. 21

दिनांक 21

Sl. No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. in Lac.)	Agreement Value (Rs. in Lac.)	AS per Agreement Date of Completion	Fund Received (Rs. in Lac.)	Total Expenditure (Rs. in Lac.)	UC Sent (Rs. in Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed. Tiles- Progress. Electric & PHED work- Progress. Fund recommended by BUIDCO to NP			Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड को स्टीया माई मरि से अम्बेकर छात्रावास होने हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.2643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600			L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90% complete	पूर्ण
3	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar niagam, chhapara	Letter no-79, dated-06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				130 m RCC Nala Completed	कार्य प्रगति में। (शेष आवंटन की प्रतीक्षा में)

5/10/22
(P.S.)

5/11/22
(P.S.)

RF

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(11)

(15)

List of Project Saharsa District

दिनांक - 2021

Sl. No.	Name of Project Name of Contractor	AAES With Ret. & Date (Rs. in Cr.)	Agreement Value	As per agreement Date of completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	5	10	11	12	13

Saharsa Bus Stand Project

1	M/S. Shri Bahram Singh Viji+Post- Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (Civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Toilet Block & small shops (Civil work)	100% completed & small shop 100% completed	Nil	100% completed.	
								Compound wall entrance gate (Civil work)	One Gate footing work completed and column work in progress	One Gate column work in progress	One Gate footing work completed and column work in progress	
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	
								5. Approx 1.00 Crore worked bill is pending for last more than one and half years.				

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/1/2021
GAE
RF

5/1/2021

DEC-21

Rs. in Crore												
Sl No.	Name of Project Name of Contractor	AAES Work Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Smt	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोरारजी के मोरारजी का सौदागरी एवं वित्तियन कार्य।	Rs. 23.05492 Lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD-18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2m/d)	10	11	12	13 1. Reorder issued on 24.02.2020 no order received 2. Again Reorder invited 09.06.2020. 3. Tender opened submitted to BUDCO HD in the process 4. Again re-order invited on 19.12.2020 and CS submitted to CE (DWS) BUDCO 5. All required documents are sent to HQ for tender as per direction. 6. Contract Recknowledgement and Bill of Materials removed from M/s Chaitan-Pawan Kumar (Pvt) on 27.03.21 7. Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531, dated-05.11.2021
2	नगर परिषद मोरारजी के मोरारजी का सौदागरी एवं वित्तियन कार्य।	Rs. 2.0000 Lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs. 1.650150 Lt No-BUDCO/yo-687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544	-	1. Bus terminus 2. toilet, shop block 3. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed.		1. Frame work of Bus terminus building completed.	1. Revised Estimate approved. 2. Letter to Re-Start the work is given to contractor. Work has been started.
3	नगर परिषद मोरारजी के मोरारजी का सौदागरी एवं वित्तियन कार्य।	Rs. 0.79429	Rs. 0.7641526 lt-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
4	नगर परिषद मोरारजी के मोरारजी का सौदागरी एवं वित्तियन कार्य।	Rs. 0.79429	Rs. 0.7641526 lt-203 dt-5.7.19	4.1.20 (6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
5	नगर परिषद मोरारजी के मोरारजी का सौदागरी एवं वित्तियन कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed

Sl. No.	Description of Work	Estimate No.	Estimate Amount (Rs. in Cr.)	Completion Date	Amount Received (Rs. in Cr.)	Expenditure (Rs. in Cr.)	Unspent (Rs. in Cr.)	Main Component	Up to Previous Month	During the Month	Total Progress	Remarks
6	गुगली बार्ड नो-31 में चौड़ाई बढ़ाने के लिए पक्का रोड का निर्माण करना।	Rs. 0.1597	Rs. 0.1597	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed
7	गुगली बार्ड नो-18 में पक्का रोड का निर्माण करना।	Rs. 0.1818	Rs. 0.1723894	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling completed 2. PCC 928 ft completed	Work Completed
8	गुगली बार्ड नो-08 में पक्का रोड का निर्माण करना।	Rs. 0.47768	Rs. 0.4546990	26.03.2020	Rs. 2223	Rs. 2223	Rs. 2223	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road has been completed 2. Drain work 1155 ft.	Work Completed
9	गुगली बार्ड नो-13 में पक्का रोड का निर्माण करना।	Rs. 206.763	Rs. 1.9689514	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road work started.		1. Rcc 3100 ft Drain completed 2. PCC road work started.	Work in Progress.
10	गुगली बार्ड नो-04 में पक्का रोड का निर्माण करना।	Rs. 0.031379	Rs. 0.2988329	09.09.2020	Rs. 0.156895	Rs. 0.156895	Rs. 0.156895	1. Brick wall 2. RCC Slab 3. Length of Drain = 2116 ft			Drain = 2116 ft	Work Completed
11	गुगली बार्ड नो-06 में पक्का रोड का निर्माण करना।	Rs. 0.16831	Rs. 0.1602619	11.09.2020	Rs. 0.08441530	Rs. 0.08441530	Rs. 0.08441530	1. Brick wall 2. RCC Slab 3. Length of Drain = 906 ft			900 ft Drain Completed	Work Completed
12	गुगली बार्ड नो-10 में पक्का रोड का निर्माण करना।	Rs. 0.20195	Rs. 0.1923264	09.09.2020	Rs. 1009750	Rs. 1009750	Rs. 1009750	Length of Drain = 1378 ft.			600 ft Drain completed.	Work Completed
13	गुगली बार्ड नो-11 में पक्का रोड का निर्माण करना।	Rs. 0.3250	Rs. 0.3094144	11.12.2020	Rs. 0.162475	Rs. 0.162475	Rs. 0.162475	Length of Road = 1506 ft.			1506 ft PCC Road completed.	Work Completed
14	गुगली बार्ड नो-13 में पक्का रोड का निर्माण करना।	Rs. 0.24584	Rs. 0.2333529	09.09.2020	Rs. 1229200	Rs. 0.1229200	Rs. 0.1229200	Length of Road = 1135 ft.			1135 ft PCC Road completed.	Work Completed
15	गुगली बार्ड नो-14 में पक्का रोड का निर्माण करना।	Rs. 0.2971	Rs. 0.2829522	09.09.2020	Rs. 0.1485500	Rs. 0.1485500	Rs. 0.1485500	Length of Road = 1378 ft.			1378 ft PCC Road completed.	Work Completed
16	गुगली बार्ड नो-16 में पक्का रोड का निर्माण करना।	Rs. 0.23642	Rs. 0.2248451	09.09.2020	Rs. 0.11821	Rs. 0.0818786	Rs. 0.0818786	Length of Road = 928 ft.			928 ft PCC Road completed.	Work Completed

10/11/2021
CP-13

5/11/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidoa, Patna

List of Project Muzaffarpur District

दिसम्बर 2021

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completi n	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 गार्ड रोड-21 मुजफ्फर सीटिंग से गरीबनाथ मंदिर तक नहर पर एक नई कालरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	3 विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-07 दिनांक-27 09.18 राशि 103.299 लाख	4 103.16156 18F2/2019-20 Dated-07.08.19	5 06.02.20	6 51.6495	7	8	9 Box Culvert	10 250/145 Mtr	11 90 Mtr Work Complete	12 250/235 Mtr	13 कार्य पूर्ण है।
2	गार्ड रोड-30 एवं 34 में पुराने गलियारे से निचोकर नए बनाए गये नई-02 में पोरीसीसी पथ एवं नली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-66 दिनांक-09 01.19 राशि-220.94 लाख	209.65131 02S8D/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98202	Road & Drain	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	90 Mtr Road work complete.	1500/1186 Mtr. Drain work completed and 750/685 Mtr. Road work completed	कार्य पूर्ण है।
3	गार्ड रोड-12 में पीपलवाडी कालोनी होते हुए सड़क मरिचकाल की के पर भागा अरिख जामसवाल की के पर तब सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-66 दिनांक-09 01.19 राशि-169.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82561	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	600 Mtr Road work complete.	1220/885 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	कार्य पूर्ण है।
4	गार्ड रोड-30 में प्रजापति बसा गली से जलमयना रोड पन्दीसन कांसेरा तक पीपलवाडी पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-66 दिनांक-09 01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/675Mtr Drain work complete & Road 675/356 Mtr complete.	Road work in progress.	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	कार्य पूर्ण है।
5	गार्ड रोड-17 बालूघाट बूझनी से बहसुथान चौक होते हुए उभो कालिदास सिंह के पर भागा मुदुन सड़क पामलवात ताल कर्ण के पर से बहने उभो पीपलवाडी की के पर तब सड़क एवं नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro- Sweeta Singh	विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-90 दिनांक-03 01.18 राशि-243.25000 लाख	216.94689 04S8D/2019-20 Dated-28.02.20	27.11.20	213.01475	123.77876	68.71381	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	300 Mtr Road work Complete.	1327/1120 Drain Completed & 1640/753 Road completed	कार्य पूर्ण है।
6	लकड़वाडी बौध से भागा जयगाम भिमा मल्लियाल के पिछे होते हुए सांझा गलियारे होते हुए उभो चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नगरीय एवं आवागमन विभाग, पटना का पत्रांक-07 दिनांक-27 09.18 राशि-361.135 लाख	341.16452 05S8D/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/592 Mtr Drain complete & Road 1640/737 Mtr Road Work Complete	No work	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	विद्यमान विवरण विभाग की अनुमति हेतु भेजी गयी है। बाकी कार्य संबंधित को पूर्ण करने हेतु प्रतीक स्मार पथ निर्माण को गयी है।

(Handwritten signature)

(Handwritten mark)

(Handwritten mark)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completi n	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	गौड़ सड़-02 में दिक्कित कृमर के घर से रामगुमार के घर तक सड़क एवं नएत निमाणी कार्य। Adarsh Construction	डिरेम साहित्य नगडिण एव आगडिण निशर पटना का पत्राक-80 दिनाक-12 02 19 राशि- 103 95 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	No work	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	गुला है। शेष आगजन हेतु अधिवारन निमाण को चेन्नी को गुडी है। कार्य प्रगति में।
8	मुजफ्फरपुर नगर निमाण क्षेत्र अंतर्गत समार अशक भवन का निमाणी कार्य।	निरेम साहित्य नगडिण एव आगडिण निशर पटना का पत्राक- 113 दिनाक- 14.02.2015 राशि-139.533 लाख	138.08729 01F2/2021-22 Dated-24.11.2021	23.08.2022	69.5665	45.19967		Civil Amenities	Foundation Complete.	Plinth work in Progress.	Foundation Complete	

मुख्यमंत्री नगर विकास योजना-तर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति

9	नगर निमाण मुजफ्फरपुर के गौड़ सड़-41 अन्तर्गत लेन फावरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Paradey	उप सविद्य नगडिण एव आगडिण निशर पटना का पत्राक-1323 दिनाक-27.02.19 राशि-84.75917 लाख	59.26653 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary wall work complete	No work	Boundary wall work complete	वर्तन को पानी लक्षण में उमर क्षेत्र के क्षरण कार्य नडिण।
10	नगर निमाण मुजफ्फरपुर के गौड़ सड़-38 अन्तर्गत महारानी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सविद्य नगडिण एव आगडिण निशर पटना का पत्राक-1323 दिनाक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amenities				मैसर्स रिश्र क्षरप्रण, सडैरक को एकररनाग करने हेतु पत्र निगति।
11	नगर निमाण मुजफ्फरपुर के बरहपुर पोखर का सौन्दर्यीकरण कार्य। M/s Sri Dinesh Paradey	उप सविद्य नगडिण एव आगडिण निशर पटना का पत्राक-1323 दिनाक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amenities	Boundary wall work complete	Main gate work in progress	Boundary wall work complete	कार्य प्रगति में

(Handwritten signature)
5/11/2022

14

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/11/2022

82

147

(Project Related to Infrastructure & Transport)
DARBHANGA DISTRICT

MONTH

December- 2021
(Rs. In crore)

SL. NO.	NAME OF PROJECT	AA&S REF & DATE	ACREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	LIC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									U/PTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 दीनार शुभाष्ट से टिकरी पुल तक नाला निर्माण कार्य (STATE PLAN) संबंधक का नाम: Rishu Naresh Ray	3 25.60727 Ref 6666 dated 12.10.2017	4 21.7775724 Dated 27.05.2019	5 26.08.2020	6 9.2483153	7 7.0489	8 4.2349	9 Cover Drain of Size 2.5M to 4.5M width. Height 3M to 4M. Length 3.55 KM PCC (In Meter) BASE (In mtr) VERTICAL WALL BOTH SIDE (In mtr)	10 740	11 15	12 755 685	13 WORK IS IN PROGRESS.
2	राज्य योजनागत दरभंगा नगर निगम क्षेत्रांतर्गत डीएमसीओ ऑफीस संकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाह्यदिवासी का उत्थीकरण कार्य । संबंधक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.99600 ref 79 dated 13.11.2014	0.8854931 dated 26.06.2019	25.12.2019	0.996	0.2632	0	LENGTH 14950" DRAIN SIZE 2' 0" x 2' 0" 2' 0" x 3' 0" 4' 0" x 3' 6" 4' 0" x 4' 0" 8' 0" x 5' 0" BOUNDARY WALL LENGTH 103000'	641'	0	641'	Completed

3	राज्य योजना-नर्तक बंता चौक से डी0एम0सी0 एच0 बच्चा बाई तक पी0सी0सी0 पथ एच नाला निर्माण कार्य।	1.4819 ref 63 dated 27.09-2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.723	0	PCC ROAD	1800"	1520	0	1520	WORK IS IN PROGRESS.
	संवेदक का नाम: Madhav Construction							PAVERS BLOCK	1800'	500'	0	500'	
4	राज्य योजना अन्तर्गत लहेरियासराय कर्पूरी चौक से सैदनगर तक पूर्व निर्मित नू-गर्भीय नाला के जीर्णोद्धार कार्य।	6.1136 Ref 30 Dated 24.10.2018						DRAIN	1800'	1670'	0	1670'	Tender Decision is under process.
	संवेदक का नाम: Yet to be decided							LENGTH	18400'				
								WIDTH	67"				
								DRAIN	1200				
								DIAMETER	MM				
								NP3	HUME				
5	पी0डब्ल्यू0डी0 पथ में गायत्री मंदिर से दालादही चौक, दुर्गा होटल के पीछे तथा मुंदरी बाजार होते हुए विद्यमान स्कुल तक ब्रकन सहित आर0सी0सी0 नाला निर्माण कार्य।	1.57644 Ref 4298 Dated 02.08.2018			1.57644			WIDTH	70'				Letter send to contractor for agreement and start the work.
	संवेदक का नाम: yet to be Decided												
6	राज्य योजना अन्तर्गत पी0डब्ल्यू0 डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कुल से रव सती अमीन, फैजुल्ला खॉ मस्जिद पुरानी मूसफ़ी काब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तक ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566 ref 75 dated 13.11.2014	0.8499946 Dated 18.06.2019	17.12.2019	0.96456	0.0832	0	Drain	LENGTH	2350'00"			Completed
								SIZE	3'00" X 5'00"				

7	शिशु उद्यान लहरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अविष्ठापन कार्य। संवदक का नाम: Awanika Enterprises	0.1240400 Ref 156 dated 26.03.2018	0.928800 dated 12.01.2019	11.05.2019	0.12404	0.12404	0	Children Playing equipments, fountain, light and Bench.	COMPLETED
8	पोलो मैदान के सामने उत्तरी भाग में पार्किंग सड़क का निर्माण कार्य एवं सीढ़ीकरण कार्य संवदक का नाम: Awanika Enterprises	0.48748 Ref 156 dated 26.03.2018	0.40676 dated 12.01.2019	21.05.2019	0.48748	0.42738	0	Exercise Equipment , Light, Gazbio, fountain, light	COMPLETED
9	मुहल्ला लक्ष्मीसागर वार्ड नं0 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य। संवदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	1.2355 Ref 1061 Dated 24.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.926625	0.93033	0.9303348	Drain of size 1'0"X1'6"=2400 Ft Road of Size 8'0"X0'6"X2300"	COMPLETED
10	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लोहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए भरुआदे के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण। संवदक का नाम: Shahinawaz Ansari	0.752103 ref 80 dated 12.02.2019	0.6298102 Dated 03.09.2019	02.03.2020	0.3760515	0.21088	0.2108801	RCC DRAIN (with grating) 16000"	COMPLETED

INAUGURATED ON 28TH AUG, 2020. CONTRACTOR
PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND

11	वार्ड नं० 12 स्थित हरासी पोखर में जल-क्रीड़ा सह सामुदायिक भवन निर्माण कार्य संवेदक का नाम- अभूता	0.20333 ref 156 dated 26.03.2018	0/03 F2 2018 - 19 0.1734126 Dated 12-05-2018	11.09.2018	0.102	0		Two storey building changed to one storey			Due to local interference work stopped on the order of district magistrate	
12	भगवान द्वार स्थित लाल पोखर का सौंदर्योत्थान कार्य संवेदक का नाम- M/s Shahanawaj Anshari	1658319 ref 156 dated 26.03.2018	0.1412	11.05.2019	0.8292	0		Shade- 26 X 16 and 75' ghat	ahead upto plinth level completed	0	ahead upto plinth level completed	Encroachment in ghat area

RS
5/11/22
(CAE)

RS
5/11/22
(CAE)

RS

On 5/11/2022
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

MUNICIPALITY REPORT
नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर
Name of District :- Vaishali

Sl.No.	Name of Project & of Contractor	Name & Address with Ref. & Date (Rs. in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	UC Sent (Rs. in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this Month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत काँटी अन्तर्गत कार्य												
1	नगर पंचायत काँटी अन्तर्गत बार्ड सँ-4 में देलवे स्टेशन रोड से लेकर एन0एच0-28 होले हुए बार्ड सँ-08 स्थित मग तक दोनों तरफ आठ सँ0 सँ0 नाला निर्माण कार्य। M/S Mithila Construction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818	0.818	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS (Work done upto 1400 m)
2	नगर पंचायत काँटी अन्तर्गत बार्ड सँ-10 में यासीन के घर से शंकर राय के घर होते हुए बिशपुर चौक से सीनापुर रोड तक पी0 सँ0 सँ0 खड़क एवं नाला निर्माण कार्य M/S Mithila Construction (सड़क की लम्बाई = 1200 m) (नाला की लम्बाई = 500 m)	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.958	0.9544143	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	WORK COMPLETED (Inaugurated on 28.08.2020)
3	नगर पंचायत काँटी अन्तर्गत बार्ड सँ-7 सूर्यमंदिर धाना के निकट छठ घाट का निर्माण कार्य (MMNVV Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W, Kota Stone	WORK COMPLETED
नगर पंचायत मोतीपुर												

As on:- December- 2021

2

81
91
92

As on:- December, 2021													
Sl.No.	Name of Project & of Contractor	Name	AAGES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
4	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं-0-11 में साहाबखर दलित टोला सुकन पासवान के घर होने हुए मङ्गल कारिरदान बीच रोड तक पीओ सीओ एच एवं नाला निर्माण कार्य। M/S Mithila Constraction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	1.294973	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)	
5	नगर पंचायत मोतीपुर अन्तर्गत शक्ति चौक मोतीपुर से मोहम्मद अनस के आरा मिल होने हुए मध्य विद्यालय पुखनी गानार तक पीओ सीओ एच एवं नाला निर्माण कार्य। Vikash kumar singh (सड़क की लम्बाई = 1100 m)	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S, R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W		G.S.B, P.C.C, R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)	
नगर पंचायत साहेबगंज													
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-1 में सुखर मठ से परियम इगमबाबा हेतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress (Work done upto 400 m)	
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-2 में लखीचंद राय के घर से रूख नारायण जी के घर पोखर पुलिया तक नाला एवं पीओ सीओ निर्माण कार्य। M/S Gajendra Patel (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612	0.612	G.S.B, P.C.C, B.E.S, R.C.C, P.C.C, E/W	R.C.C, P.C.C	R.C.C Work Complete	R.C.C, P.C.C	Work completed.	
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनिल कुमार के घर से भाय नारायण रावल के घर होने हुए सुखर मठ तक आरओ सीओ नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)	
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराही टोला तक नाला, पुलिया एवं पीओ सीओ एच निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							गणेश कान्त शिवा के द्वारा कार्य करने का किया गया है। इस अवधि में प्रमाणित किया गया है। 01.08.2020 द्वारा योजना पर कार्य करी है। कुछ अवधि में, कुल से अग्रिम किया गया है।	
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-11 में बाधानदी बजरीया घाट से भूतनाथ मंदिर तक आरओ सीओ सीओ एच पीओ सीओ सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							गणेश कान्त शिवा द्वारा कार्य करने का किया गया है। अवधि अवधि में, प्रमाणित किया गया है। 01.08.2020 से प्रमाणित करने का कार्य करी अवधि प्रमाण की गयी है।	

नगर पंचायत साहेबगंज

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
11	नगर पंचायत साहेबगंज अन्तर्गत चार्ज स्रो-5 रंजीत सिंह के घर से समस्त स्थान तक आरंभ सी० नाला एच सी० नाला पर निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.352				R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Drain Work in Progress
12	नगर पंचायत साहेबगंज अन्तर्गत चार्ज स्रो-6 से माई स्थान से खोदली तक आरंभ सी० नाला निर्माण कार्य। Vivek kumar (नाला की लम्बाई = 340 m)	0.43791 Lt. No. 08 Dt. 27.09.18	0.3977284	08.08.2019	0.3839	0.3683	0.218		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work	R.C.C, P.C.C, E/W	Work completed.

[Handwritten signature]

Sl.No.	Name of Project & of Contractor	Name	A&E's with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
13	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्लॉ-7 में पानी टकी पुलिया से गार्ड स्थान तक आरओ सीओ नाला निर्माण कार्य। SNS Infra services pvt.ltd. (सड़क की लम्बाई = 430 m) (नाला की लम्बाई = 590 m)	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	1.355	1.308	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.	
14	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्लॉ-9 में धर्मशाला चौक से दिवार रोड संलग्न पाण्डेय के घर होते हुए बनाना रोड तक आरओसीओ नाला एवं पीओसीओ पत्र निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.13848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.	
15	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्लॉ-10 में गोखी चौक से पूर्व मुखिया मजूर साहेब के घर होते हुए एसएचओ-74 तक आरओसीओ नाला एवं पीओसीओ पत्र निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in Progress	R.C.C, P.C.C, E/W	Drain Work Completed and Road Work in Progress.	
नगर परिषद हाजीपुर													
16	हाजीपुर नगर परिषद अन्तर्गत कोनहाल घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3293354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder	WORK COMPLETED (Inaugurated on 28.08.2020)	
17	हाजीपुर नगर परिषद अन्तर्गत कुन्ददास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder	Kota Stone Brick Work	R.C.C, Kota Stone	70 % कार्य पूर्ण।	
18	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder	RCC WORK IN PROGRESS	R.C.C, Kota Stone	50 % कार्य पूर्ण।	
19	हाजीपुर नगर परिषद के गार्ड स्लॉ-38 ब्राह्म टोला रोड एसएचओ-77 से सट नगरपाला के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आरओ सीओ नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							पिछी जमीन होने के कारण स्थानीय लोगों द्वारा रोकाई नहीं किया गया है। कार्यलय परक-119, दिनांक-26.07.2018 द्वारा योजना पदों करने हेतु विचार से अनुमति लिया गया है।	

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna05/11/22
(A.B.)5/11/22
(A.E.)

RF

99

99

99

Progress Report

National Mission for Clean Ganga (NMCG)

Month: December 2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.12.2021)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/Cob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	55.77	Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses - 1.28 Total - 55.77	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	297.55	Work - 249.02 Escalation - 24.85 House conn. - 1.63 Centage - 6.93 Other expenses - 3.11 Unadjusted Mob.-12 Total - 297.55	88.1%	House Connection Pit - 14808 nos.	7160	33	7193	
								Road Restoration - 180 km.	149.03	1.5235	150.5335	
								Manhole - 7471 No.	5595	110	5705	
								House Connection Pit - 14808 nos.	7160	33	7193	
								House Hold Connection - 15000 nos.	5826	51	5877	

- Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line.
- Work progress hampered due to waterlogged in IOCL RoW for laying 0.65 Km Trunk Line and same is affecting the commissioning of 12 km of lateral line of Zone-1.
- Work progress hampered due to Live Over Head/Underground LTHHT electrical lines at 58 locations and shifting of the same is requested.
- Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities.
- Work progress was affected due to waterlogged around the project locations.
- Ward Councillor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward, due to the work in his ward.
- 5 Km our Lat & Test line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains.

2
X

103

Sr. No.	Name of The Project & Name of the Contractor	AA & ES (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
3	Karambichak Sewerage Treatment Plant, Panna M/s Voltas & GAA (P)	77.04 35.97	75.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	53.85	Work - 46.12 Escalation - 2.38 O&M - 1.38 Other expenses - 2.73 Total - 53.85 (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years	Design Built of STP - 37 completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.	
4	Karambichak Sewerage Network, Panna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT granted till Jan.2022)	251.01	Work - 143.21 Escalation - 31.53 House conn. - 7.71 Cottage - 6.02 Other expenses - 54.97 Undisputed Mob. - 7.57 Total - 251.01	84.82%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pt - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos. SPS - 01 nos.	Sewer Network- 83.606 km, Manhole- 3071 nos, Direct/Connection/House Connection Pt - 22463 nos, Road Restoration- 82.097KM (Total 76.838 KM road restored in all respect and 5.259 km comes in trenchless method) House Connection - 22746 nos. SPS - 01 No. - wet wall 15 % Completed. Removal of Overhead Electrical line in process.	Sewer Network- 1.453 Manhole- 12 House Connection Pt - 630 nos, House Connection - 630 SPS - Overhead Electrical Cable over wet well removed. Excavation inside the tank in process.	Sewer Network- 85.059 km, Manhole- 3083 nos, Direct/Connection/House Connection Pt - 23093 nos, Road Restoration- 82.097KM (Total 77.838 KM road restored in all respect and 6.860 Km comes in trenchless method) House Connection - 23376 nos. SPS - 01 No. - wet wall 15 % Completed. Excavation in process.	
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Panna M/s Toshiba & EMS (P)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (EOT requested till Jan 2021)	171.41	Work - 150.30 Escalation - 10.92 Cottage - 5.83 O&M - 0.96 Other expenses - 3.39 Total - 171.41	100%	Sewer Network - 55 km, Manhole - 2397 Nos, Road Restoration - 55 km, HSC Pt - 5859 Nos, Direct Connection to Manhole - 3729 Nos, House Hold Connection - 21360 Nos.	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	STP O&M under progress	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambadhar colony SPS which is under progress by agency of Saidpur Sewerage Network project

Pr.

97

97

Sr. No.	Name of The Project & Name of the Contractor	AA & ES (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, M/s L&T	268.63 and O&M 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT, requested till June 2022)	350.87	Work - 285.49 Escalation - 45.32 House conn.- 0.85 Contage - 7.51 Other expenses - 2.15 Undeducted Mob - 9.55 Total - 350.87	86.30%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 107 km Manhole - 3718 Nos Property Chamber - 1787 Nos Road Restoration - 108 Km (including Trenchless & DI pipe) DI Rising Main - 1.2 Km House Connection- 3660 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed, Well inside works, E&M works ongoing at SPS Exhibition Road.	Pipe Laying - 2.7 km Manhole - 87 Nos Property Chamber - 30 Nos Road Restoration - 2.5 Km (including Trenchless & DI pipe) DI Rising Main - 800 m House Connection- 102 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed, Well inside works, E&M works ongoing at SPS Exhibition Road.	Pipe Laying - 109.7 km Manhole - 3805 Nos Property Chamber - 1817 Nos Road Restoration - 110.5 Km (including Trenchless & DI pipe) DI Rising Main - 2.0 Km House Connection- 3162 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed, Well inside works, E&M works ongoing at SPS Exhibition Road.	1. Decision on Work held up at Fraser Road near LIC Building by Patna Metro due to their proposed station building at that location. 2. Decision on work held up at Gaypath by MoRTH. 3. Rising Main work stopped at Darbhanga Road due to refusal of RCD Garbhanga division for doing sand/ GSB filling progressively. Work not taken up or stopped on other roads of Garbhanga division for the same reason. 4. House Connections adjacent to existing drain - House connections are pending where existing drain is present between house-pit and house. 5. Damage to laid network - 2.5 Km of laid & tested pipeline damaged by PMC & RCD.





16

16

Sr. No.	Name of the Project & Contractor	AA & ES Govt (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		
									Up to Previous Month	During the Month	Total Progress
7	Pahani Sewerage Treatment Plant, Patna M/s VA Tech Wabag	197.797	147.64 Cr. (C cost- 84.20 Cr. and O&M Cost-63.44 Cr.)	09.11.20 (EOT requested till March 2022)	67.07	Work - 59.38 Excavation - 2.28 Centrage - 3.39 Other expenses- 0.31 Unadjusted Mob- 1.83 Total - 67.07	96.50% 60 MILD & MPS	Design Built of STP -	CIVIL (RCC WORK)		
									1) MPS : 100%	1) MPS : 0%	1) MPS : 100%
									2) Grit Chamber : 100%	2) Grit Chamber : 0%	2) Grit Chamber : 100%
									3) SBR & CCT : 96.87%	3) SBR & CCT : 1.63%	3) SBR & CCT : 98.5%
									4) Chlorination Building : 100.0%	4) Chlorination Building : 0%	4) Chlorination Building : 100.0%
									5) Sludge Dewatering Bldg : 100.0%	5) Sludge Dewatering Bldg : 0%	5) Sludge Dewatering Bldg : 100.0%
									6) Admin cum Lab : 100.0%	6) Admin cum Lab : 0.0%	6) Admin cum Lab : 100.0%
									7) Air blower : 100.0%	7) Air blower : 0%	7) Air blower : 100.0%
									8) MCC : 100.0%	8) MCC : 0.0%	8) MCC : 100.0%
									9) Shift Quarter : 100.0%	9) Shift Quarter : 0.0%	9) Shift Quarter : 100.0%
									10) RCC Pipeline : 44.2%	10) RCC Pipeline : 0.0%	10) RCC Pipeline : 44.2%
									ELECTRO-MECHANICAL WORK		
									1) Grit Mechanism : 97.35%	1) Grit Mechanism : 2.65%	1) Grit Mechanism : 100%
									2) Air Blower install : 96.42%	2) Air Blower install : 3.48%	2) Air Blower install : 99%
									3) WAS Sludge Transfer Pump : 80%	3) WAS Sludge Transfer Pump : 10%	3) WAS Sludge Transfer Pump : 90%
									4) Sludge Gates : 100%	4) Sludge Gates : 0.0%	4) Sludge Gates : 100%
									5) Poly Dosing Pumps : 92.41%	5) Poly Dosing Unit : 1.59%	5) Poly Dosing Pumps : 94%
									6) Chlorine Leak Blowers : 91.4%	6) Chlorine Leak Blowers : 8.6%	6) Chlorine Leak Blowers : 100%
									7) WAS Preheater Pump : 80%	7) WAS Preheater Pump : 10%	7) WAS Preheater Pump : 90%
									8) Submersible Mixer : 43.0%	8) Submersible Mixer : 7%	8) Submersible Mixer : 50.0%
									9) Hand Railing : 83.24%	9) Hand Railing : 8.76%	9) Hand Railing : 92%
									10) Coarse Screen Belt conveyor : 87.7%	10) Coarse Screen Belt conveyor : 2.3%	10) Coarse Screen Belt conveyor : 90%
									11) Fine Screen Belt conveyor : 100%	11) Fine Screen Belt conveyor : 0%	11) Fine Screen Belt conveyor : 100%
									12) Grit Classifier : 93%	12) Grit Classifier : 3%	12) Grit Classifier : 96%
									13) SS pipe Fabrication : 45%	13) SS pipe Fabrication : 20%	13) SS pipe Fabrication : 65%
									14) DI Pipe Fabrication : 22%	14) DI Pipe Fabrication : 25%	14) DI Pipe Fabrication : 75%
									15) Centrifuge : 98%	15) Centrifuge : 3%	15) Centrifuge : 99%
									16) Centrifuge feed pump : 93%	16) Centrifuge feed pump : 5%	16) Centrifuge feed pump : 100%
									17) Memoral installation : 80%	17) Memoral installation : 8%	17) Memoral installation : 88%
									18) Earthing installation : 58%	18) Earthing installation : 5%	18) Earthing installation : 63%
									19) Electrical Panel : 90%	19) Electrical Panel : 2%	19) Electrical Panel : 92%
									20) Transformer : 98%	20) Transformer : 3%	20) Transformer : 98%
									21) Cable support & Tray : 80%	21) Cable support & Tray : 5%	21) Cable support & Tray : 85%
									22) Agitator : 53%	22) Agitator : 5%	22) Agitator : 100%
									23) Weir plate : 40%	23) Weir plate : 10%	23) Weir plate : 50%
									24) Baffle plate & Anti vortex cross : 35%	24) Baffle plate & Anti vortex cross : 15%	24) Baffle plate & Anti vortex cross : 50%
									25) Fine Screen Manual & Mechanical : 80%	25) Fine Screen Manual & Mechanical : 10%	25) Fine Screen Manual & Mechanical : 100%
									26) Coarse Screen Manual : 95%	26) Coarse Screen Manual : 5%	26) Coarse Screen Manual : 100%
									27) Coarse Screen Mechanical : 50%	27) Coarse Screen Mechanical : 50%	27) Coarse Screen Mechanical : 100%
									28) Chlorine timer works : 40%	28) Chlorine timer works : 60%	28) Chlorine timer works : 100%
									29) GRP pipe Fabrication & Erection : 40%	29) GRP pipe Fabrication & Erection : 33%	29) GRP pipe Fabrication & Erection : 73%
									30) GI pipe Fabrication & Erection : 0%	30) GI pipe Fabrication & Erection : 10%	30) GI pipe Fabrication & Erection : 10%
									31) UPVC pipe Fabrication & erection : 0%	31) UPVC pipe Fabrication & erection : 0%	31) UPVC pipe Fabrication & erection : 0%
									32) Laying of control Cable : 0%	32) Laying of control Cable : 10%	32) Laying of control Cable : 10%
									33) Laying of Power Cable : 0%	33) Laying of Power Cable : 10%	33) Laying of Power Cable : 10%
									34) DG Set Installation : 90%	34) DG Set Installation : 10%	34) DG Set Installation : 100%








Sr. No.	Name of The Project & Name of the Contractor	AA & ES (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
8	Pahar-Zone IV A (S) Sewerage Network, M/s EMS Infracon JV Technocrat Cons.	184.06 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 2021)	29.05.21 (EOT granted till Oct 2021)	178.09	Work - 161.82 Escalation - 8.11 Centage - 5.45 Other expenses - 2.70 Total - 178.09	100%	Sewer Network - 88 km (Revised Scope 92 Km) Manhole - 3270 Nos. (Revised scope 3500 Nos.) Road Restoration - 88 km. (Revised 92 km.) Property Chamber - 10650 Nos. (Revised House Hold Connection - 6850 No.)	92 Km. 3500 No. 92 Km. 6200 No. 6850 No.	- - - - -	92 Km. 3500 No. 92 Km. 6200 No. 6850 No.	
9	Pahar Zone- V Sewerage Network, M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 2022)	24.04.21 (EOT granted till April 2022)	141.45	H.C - 0.48 Work - 96.37 Escalation - 8.65 Centage - 4.91 Other expenses - 3.29 Undisputed Mob. Advance - 27.76 Total - 141.45	60.36%	1. Sewer Network - 116 Km., 2. Manhole - 5306 Nos. 3. Property Chamber - 31000 Nos. 4. Road Restoration - 116 Km. 5. House Connection - 22853 Nos. 6. SPS- L.Nos.	1. Sewer Network - 66.771 Km. 2. Manhole - 1945 Nos. 3. Property Chamber - 5887 Nos. 4. Road Restoration - 66.02 Km. 5. House Connection - 6082 Nos. 6. SPS-Civil Work Under Progress	1. Sewer Network - 3.253 Km. 2. Manhole - 89 Nos. 3. Property Chamber - 325 Nos. 4. Road Restoration - 0.945 Km. 5. House Connection - 519 Nos. 6. SPS-Civil Work Under Progress	1. Sewer Network - 70.024 Km. 2. Manhole - 2034 Nos. 3. Property Chamber - 6192 Nos. 4. Road Restoration - 66.965 Km. 5. House Connection - 6601 Nos. 6. SPS-Civil Work Under Progress	1. NHAI NOC pending-2.6 KM
10	Digha STP & Sewerage Network, M/s V.A Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	98.57	Work - 18.67 Other expenses- 0.41 Centage - 0.03 Undisputed Mob. Advance - 79.47 Total - 98.57	4.60%	STP - 100 MLD Network - 303 KM. Network IPS - 2 L&D IPS - 2	1. Sewer Line Laid - 35.009 Km 2. Manhole - 799 Nos. 3. Road Restoration - 30.8 Km	1. Pipe Laid - 4.551 Km 2. Manhole - 32 Nos. 3. Road Restoration Work - 0 Km	1. Sewer Line Laid - 40.241 Km 2. Manhole - 931 Nos. 3. Road Restoration - 30.8 Km	
11	Kankarbagh STP & Sewerage Network, M/s V.A Tech Wabag	578.89 588.8786			5.56	Work - 5.25 Other - 0.29 Centage - 0.02 Total - 5.56	1.800%	STP - 50 MLD Network - 150 km. Network IPS - 2	1. Sewer line laid - 8.695 Km 2. Manhole - 150 Nos. 3. Road Restoration - 7.91 Km	1. Sewer line laid - 7.207 Km. 2. Manhole - 100 Nos. 3. Road Restoration - 0.00 Km	1. Sewer line laid - 15.903 Km 2. Manhole - 250 Nos. 3. Road Restoration - 7.91 Km	
12	Begusarati STP & Sewerage Network, M/s Toshba (JV)	230.06 236.5606	236.85 Cr. 03.02.22	98.8	Escal - 4.01 Other - 0.02 Work - 80.43 Centage - 4.43 Undisputed Mob. Advance - 9.71 Total - 98.80	46.0%	5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. Pipe Laying - 63.875 Km 2. Manholes - 2562 Nos 3. House Connections Ptl - 11020 4. Road Restoration - 90 5. STP - SBR foundation PCC work, stiped due to site flooded with heavy rain. Air Blower, Pump, Beam & column, column, Air Blower, Shuttering completed and Reinforcement binding work in progress. MFS casting of MFS and wall completed. HT Panel Room - Column work in progress. Approach Road destruction in progress. 6. IPS - 7 well HT completed, 8th HT work stopped due to site flooded with heavy rain. IPS - 1758 Laid, IPS2A Cutting edge rising in progress. Land Demarcation line.	1. Pipe Laying - 4.6 Km 2. Manhole - 48 Nos. 3. Inspecting Chamber - 100 Nos 4. Road Restoration - 0.24 KM 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain. 6. IPS - 7 well HT completed, 8th HT work stopped due to site flooded with heavy rain. 7. IPS - 1758 Laid, IPS2A Cutting edge rising in progress. Land Demarcation line.	1. Pipe Laying - 63.875 Km 2. Manhole - 2562 Nos 3. Inspecting Chamber - 6776 Nos 4. Road Restoration - 62.4 KM 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain. 6. IPS - 7 well HT completed, 8th HT work stopped due to site flooded with heavy rain. 7. IPS - 1758 Laid, IPS2A Cutting edge rising in progress. Land Demarcation line.	Manpower - 60, STP work stopped due to farmer hindrance like demarcation of approach road. Additionally there is some internal dispute of contractor.	

96
123

Sr. No.	Name of the Project & Name of the Contractor	AA & ES (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
13	L&D works and STP at Sullanganu M/s VC Projects (VY)	60.22 and 63.43	63.51 Cr. (C cost- 35,066 Cr. and O&M Cost- 28,443 Cr.)	13.02.20 Revised- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.01	Work - 26 Centrage - 1.54 Undisputed Advance - 1.42 Other expenses- 0.05 Total - 29.01	99%	STP - 10 MLD SPS - 4 Nos. and L&D	1. Compound Wall work : 100% 2. MBBR- 100% Trial runs in progress 3. Construction of Admin Building : 95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonnar Building- Completed, 97% (Gas filling work under progress) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sander 100% (Final Painting/FRP Installation) 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Algaibhath IPS : 100% 2. Chulja gati IPS : 100% 3. Open Drain 1500 M : 60% Networking 9500 : 75% For HT Connection work in progress.	Trial Run Completed, Commissioning under progress.	1. Compound Wall work : 100% 2. MBBR- 100% Trial runs in progress 3. Construction of Admin Building : 95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonnar Building- Completed, 97% (Gas filling work under progress) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sander 100% (Final Painting/FRP Installation) 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Algaibhath IPS : 100% 2. Chulja gati IPS : 100% 3. Open Drain 1500 M : 60% Networking 9500 : 75% For HT Connection work in progress.	Total No. of Manpower 30 Nos.
14	L&D works and STP at Barh M/s Toshiba Water Solution	58.27 and 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	27.22	Work - 23.86 Centrage - 1.46 Undisputed Mob. Advance - 0 Other expenses- 1.89 Total - 27.22	95.80%	STP - 11 MLD SPS - 02 Nos. and L & D	STP - 10% Completed 10% Chamber : 100% Completed 2) SBR& CCT : 100% 3) Chlorination Building : 100% 4) Sludge Dewatering Building : 100% 5) Sludge cum Landfill/MCC : 100% 6) Staff Quater : 100% Installation of Electro-mechanical Work : 1) Grit Machine : 100% 2) Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Ball Filter Press : 100% 7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) P.C Panel : 100% Pre-Commissioning : 1) Grit Machine system : 100% 2) Chlorine with Air Blowing : 100% 3) Decanter : 100% 4) Storage Tank in IPS 2 in final chamber at STP on 13.07.21.	Sludge taken from IPS 2 (Deposited) and continue trial runs on 13.07.21 and 23.07.21 as per order by MNGO and BUDCO. SBR tank by DG set for develop the HCSS.	STP : 100% Completed 10% Chamber : 100% Completed 2) SBR& CCT : 100% 3) Chlorination Building : 100% 4) Sludge Dewatering Building : 100% 5) Sludge cum Landfill/MCC : 100% 6) Staff Quater : 100% Installation of Electro-mechanical Work : 1) Grit Machine : 100% 2) Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Ball Filter Press : 100% 7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) P.C Panel : 100% Pre-Commissioning : 1) Grit Machine system : 100% 2) Chlorine with Air Blowing : 100% 3) Decanter : 100% 4) Storage Tank in IPS 2 in final chamber at STP on 13.07.21 and again storage taken to STP from DG set as per order by MNGO and BUDCO.	Total no. of Manpower = 38 Nos.

Total no. of Manpower = 38 Nos.

128

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Amount (Rs. In Cr.)	Agreement Date (Rs. In Cr.)	As per Agreement Date of Completion	Funds Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at M/s SINA Labs Pvt. Ltd & A K Contractor (U.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20 (EOT requested till 02.08.2022)	1.49	Centage-0.03 Works-0.39 Unadjusted Mob. Advance- 0.9338 Other expenses-0.14 Total - 1.49	3.00%	STP-6.5 MLD JPS-2 No. Rising Main-4 Junction-1 MPS-1	1) Boundary wall-46.55% 2) Admin Building-12.19% 3) SBR tank-0% 4) CCT-0% STP	9.8% 13.11% 2.5% 1.8%	58.35% 25.3% 2.5% 1.6%	NOC of land received on 03.08.2021 and then work is started.
16	I&D works and STP at Naugachin IVS Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	27.16	Work - 24.37 Centage - 1.44 Unadjusted Mob. Advance - 1.25 Other expenses - 0.10	92.50%	STP - 9 MLD SPS - 6 Nos. and I&D	1) MPS : NA		1) MPS : NA	Treated water arrangement to be decided yet.

Treated water arrangement to be decided yet.

2) 11KV Power Supply Pending from BUIDCO.
3) CCT Outlet Treated water discharge line is not in TVS scope.
3) Price Variation file submitted to BUIDCO. on dated 09.10.2021. Approval Awaited.

94

127

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Co/C&B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
						Total - 27.16			4) Chlorination Building : 100%		4) Chlorination Building : 100%	
									7) Airblower:100%		7) Airblower:100%	
								Installation of E&M Work :			Installation of E&M Work :	
								3) MCC & Panel : 100%			3) MCC & Panel : 100%	
								6)Poly dosing pumps:100%			6)Poly dosing pumps:100%	
								9) Grit Mechanish : 100%			9) Grit Mechanish : 100%	
								4) Sludge dewatering Machine:100%			4) Sludge dewatering Machine:100%	
								2) Diffuser with Air Blowing : 100%			2) Diffuser with Air Blowing : 100%	
								Civil works			Civil works	
								Panel Room-99%		Panel Room-1%	Panel Room-100%	
								Boundry wall-94%			Boundry wall-94%	
								HT Panel -90%		HT Panel -2%	HT Panel -92%	
								MCC Panel-90%		MCC Panel-2%	MCC Panel-92%	

Dr.

W

Y

105
105
105

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Col/CoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									Monorail-100%		Monorail-100%	
									SPS- 5		SPS- 5	
									Panel Room-95%		Panel Room-95%	
									Boundry wall-55%		Boundry wall-55%	
									Transformer yard-80%		Transformer yard-80%	
									Monorail-100%		Monorail-100%	
									Well well, Inlet chamber-100%		Well well, Inlet chamber-100%	
									Transformer yard-100%		Transformer yard-100%	
									E&M Works-		E&M Works-	
									DG Installation-80%		DG Installation-80%	
									Screens-100%		Screens-100%	
									SPS- 2		SPS- 2	Presently inundated owing to backflow of Koshi River No work done in month of November- 21
									E&M Work-70%(Procurement)		E&M Work-70%(Procurement)	
									E&M Work-70%(Procurement)		E&M Work-70%(Procurement)	
									SPS-3		SPS-3	
									Drawing & design-10%		Drawing & design-10%	
									E&M Work-70%(Procurement)		E&M Work-70%(Procurement)	
									SPS- 4		SPS- 4	
									Well well Excavation work in progress-40%	1st lift well casting completed, sinking under progress.	1st lift well casting completed, sinking under progress.	(Presently Work in progress) 1) Above land is filled of municipal waste. 2) Previously land issue encountered
									E&M Work-70%(Procurement)		E&M Work-70%(Procurement)	
									Rising Main-16540 meter		Rising Main-16540 meter	

Page 2

120
130

Sr. No.	Name of The Project & Name of the Contractor	A.A & B.S. (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	L&D works and STP at S.G. Court & S.N. Bhavro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	15.42	Work - 14.2 Change - 0.91 Unadjusted Mob. Advance - 0 Other expenses- 0.31 Total 15.42	96.00%	STP - 3.5 MLD L&D Network - 5.426 Km	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. L&D work of approx 4650 Mtrs pipe laying done out of 5620 Mtrs (82.74%) 10. Manholes completed - 140 Nos 11. Laying of Effluent Channel completed.	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Pipe laying of 53 Mtrs done. 10. Manhole completed - 3 Nos. 11. Laying of Effluent Channel completed.	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. L&D work of approx 4703 Mtrs pipe laying done out of 5620 Mtrs (83.68%) 10. Manholes completed - 143 Nos 11. Laying of Effluent Channel completed.	Pending NOC From NHAI, Railway Obtained.
18	L&D works and STP at Mokama N/A EWS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	EOT Granted till 31.12.2021. Revise EOT proposal to be submitted.	29.9	Work - 21.98 Change - 1.56 Other expenses- 0.36 Total - 29.9	88.50%	STP - 8 MLD L&D work-10.0KM IPS-2Nos	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. L&D work of approx 4650 Mtrs pipe laying done out of 5620 Mtrs (82.74%) 10. Manholes completed - 140 Nos 11. Laying of Effluent Channel completed.	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Pipe laying of 53 Mtrs done. 10. Manhole completed - 3 Nos. 11. Laying of Effluent Channel completed.	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. L&D work of approx 4703 Mtrs pipe laying done out of 5620 Mtrs (83.68%) 10. Manholes completed - 143 Nos 11. Laying of Effluent Channel completed.	Pending NOC From NHAI, Railway Obtained.

Handwritten signature and initials.

Handwritten signature and initials.

Sr. No.	Name of the Project & Contractor	AA & ES (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									IP-21	IP-22	IP-23	
									Staff Quarters structural 100% complete & finishing work 70% complete	Staff Quarters structural work complete & plaster work 100% complete	Staff Quarters structural work complete & plaster work 100% complete	
									PS : Structural work 85% complete	PS : structural work of receiving chamber 100% complete and finishing work in progress	PS : structural work of receiving chamber 100% complete and finishing work in progress	
									Boundary wall : 100% complete	Boundary wall : structural & plaster work complete	Boundary wall : 100% complete	
									ICC drain work 100% complete	ICC drain work 100% complete	ICC drain work 100% complete	
									Sanitiser : 85% complete	Sanitiser : 85% complete	Sanitiser : 85% complete	
									Supply of Electromechanical equip.s	Supply of Electromechanical equip.s	Supply of Electromechanical equip.s	
									ii) Decanter System 1 Set		ii) Decanter System 1 Set	
									iii) Sewage Transfer Pump 1 Nos		iii) Sewage Transfer Pump 1 Nos	
									iii) RAS Pumps 2 Nos		iii) RAS Pumps 2 Nos	
									iv) S&S Pumps 2 Nos		iv) S&S Pumps 2 Nos	
									v) Effluent 2 Nos		v) Effluent 2 Nos	
									vi) Clarifier 1 No		vi) Clarifier 1 No	
									vii) Choline Chloride 1 No		vii) Choline Chloride 1 No	
									viii) Mechanical screen & Fine screen		viii) Mechanical screen & Fine screen	
									ix) Air Blower 3 Nos, Centrifugal 2 Nos		ix) Air Blower 3 Nos, Centrifugal 2 Nos	
									xiii) MCC Panels 1 Nos		xiii) MCC Panels 1 Nos	
									xiv) PLC Panel 1 Nos		xiv) PLC Panel 1 Nos	
									xv) Cable Tray 1 No		xv) Cable Tray 1 No	
									xvi) MS pipe 1 No		xvi) MS pipe 1 No	
									xvii) OTW 2 Nos		xvii) OTW 2 Nos	
									xviii) Online monitoring system 1 set		xviii) Online monitoring system 1 set	
									xix) Centrifugal Feed Pump 2 Nos		xix) Centrifugal Feed Pump 2 Nos	
									xxii) Sewage sump pump 1 No for PS		xxii) Sewage sump pump 1 No for PS	
									Installation of Electromechanical Equip	Installation of Electromechanical Equip	Installation of Electromechanical Equip	
									i) Air Blower 100K		i) Air Blower 100K	
									ii) MCC panel installed 100K		ii) MCC panel installed 100K	
									iii) air blower piping laying complete		iii) air blower piping laying complete	
									iv) ISC Installation complete 100K		iv) ISC Installation complete 100K	
									v) Effluent pipeline installed 100K		v) Effluent pipeline installed 100K	
									vi) Cable tray / frame work erected 100% complete		vi) Cable tray / frame work erected 100% complete	
									vii) Pumps in Wetwell installed 100K		vii) Pumps in Wetwell installed 100K	
									MS to OIL in piping complete		MS to OIL in piping complete	
									Cable laying 95% complete		Cable laying 95% complete	
									PLC panel installed		PLC panel installed	

In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.

102

103

104

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt. (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
									Gate Valves Not Installed Mechanical cover & line screen installed Horizontal gate valve installed Manual screen installed At electric supply work at STP commences Chlorinator screen installed Flowmeter installed Boundary wall - 87.75% Admin cum Panel Building cum Staff Quarters - 84.80% Complete. SBR & CCT - 60.80% Complete. MPS & inlet chamber - 73.70% Sludge Holding Tank - 8.100% Grit Chamber 5.450% IPS2/Pumping station 5.600% IPS1/Pumping station 0.500%	Boundary wall - No Work Admin cum Panel Building cum Staff Quarters - 4.534% SBR & CCT - 7.02% MPS & inlet chamber - 1.472% Sludge Holding Tank - No work due to water logging Grit Chamber 7.8% IPS2/Pumping station 2.195% IPS1/Pumping station 7.37%	Gate Valves Not Installed Mechanical cover & line screen installed Horizontal gate valve installed Manual screen installed At electric supply work at STP complete Chlorinator screen installed Flowmeter installed Boundary wall - 87.75% Admin cum Panel Building cum Staff Quarters - 88.334% Complete. SBR & CCT - 67.82% Complete. MPS & inlet chamber - 81.447% Sludge Holding Tank - 8.100% Grit Chamber 13.25% IPS2/Pumping station 7.795% IPS1/Pumping station 7.87%	1. After Hon'ble CM Sir's visit, Sewerage of Baktiyarpur Engineering College has also to be taken due to which resurvey of that area is in progress and the network drawing will be changed accordingly. It will be completed by next week.	
19	L&D works and STP at Baktiyarpur M/s S.C. Construction & S.N. Enviro	35.88 37.805	36.04 Cr. (EOI granted till 31.03.2021) 22.65 Cr. And O&M- 13.40 Cr. 27-08-19	26.08.20	7.63	Centage - 5.08 Work - 5.08 Other - 0.03 Unadjusted Mob. Advance - 2.17 Total - 7.63	38.50%	STP-11 MLD & 2 IPS	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS), 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station Civil work is completed (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parallel Flume, Pipe Cape and Column RCC and the beam work is in progress (43%) 3. Sludge Dewatering Building Sludge Sump - Rcc work completed (20%)	1. Main Pumping Station - Reinforcement bedding work is in progress (5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parallel Flume, Pipe beam and column is completed (1%) 3. Sludge Dewatering Building Sludge Sump - well rcc work is in progress (10%)	1. Main Pumping Station - Wall Reinforcement bedding work is in progress (22.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parallel Flume, Pipe Cape and Column RCC and 716 Beam work and column completed (44%) 3. Sludge Dewatering Building Sludge Sump - Rcc work is in progress (39%)	Ground Water level high Ground Water level high Due to space constraints at STP site excess soil during piling is situated in sludge handling area.

128

129

130

131

Sr. No.	Name of The Project & Name of the Contractor	AA & ES (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18 & D works and STP at Chhapra (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21 (EOT request sent to SP/MG)	62.24 Work- 51.59 Unadjusted Mob. Advance - 7.78 Other expenses- 0.08 Ceutrage- 2.78 Total - 62.24	69.0%	STP - 07 MLD SPS and 1&D	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concrete and beam work completed (42%)	4. Substation, MCC Room - Column rec work is in progress (1%)	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concrete and column rec work is in progress (43%)	Ground Water level high Due to space constraint at STP site near blower building		
							5. SBR, Equalization Tank & Was Sump Rat is completed and wall 2nd and 3rd RCC work is in progress (81%)	5. SBR, Equalization Tank & Was Sump Rat is completed and wall 2nd and 3rd RCC work is in progress (7%)	5. SBR, Equalization Tank & Was Sump Rat is completed and wall 2nd and 3rd RCC work is in progress (82%)	Ground Water level high		
							6. CCT, Chlorination Building survey work is completed and excavation work is in progress (100%)	6. CCT, Chlorination Building - Demolition work is in progress	6. CCT, Chlorination Building survey work is completed and excavation work and demolition is in progress (100%)	Ground Water level high		
							7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab rec and blower foundation is completed (45%)	7. Air Blower Room - FFL Slab beam concrete is completed - Lintel beam rec work is in progress (2%)	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab rec and blower foundation is completed (47%)			
							8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rec work is completed and column work is in progress (40%)	8. Admin Cum Lab Building - Column work is in progress (1%)	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rec work is completed and column work is in progress (41%)			
							9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.		
							10. JPS/Pumping station - IPS 3 IPS4 - (98%) and IPS 2 - (83%)	10. JPS/Pumping station - IPS 2 - (2%)	10. JPS/Pumping station - IPS 3 IPS4 - (98%) and IPS 2 - (85%)	Ground Water level high		
							11. Network (R&D) - Pipe laying of 7075 mtrs and manhole 240 nos. is completed, Pipe Laying - (35%) and Manhole - (33%)	11. Network (R&D) - Laying work 533 m (2%)	11. Network (R&D) - Pipe laying of 7075 mtrs and manhole 240 nos. is completed, Pipe Laying - (35%) and Manhole - (33%)	Ground Water level high		
							12. Road Restoration (R&D Network) - 6.846 Km road restoration is completed	12. Road Restoration (R&D Network) - No Work	12. Road Restoration (R&D Network) - 6.846 Km road restoration is completed	Out of 7.075 Km pipe laying work 6.846 Km road restoration is completed.		
							13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site			
14. Electro-Mechanical Equipments for MFS&PS - (90%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MFS&PS - No work	14. Electro-Mechanical Equipments for MFS&PS - (90%) equipment is reached at Stock Yard in Chhapra.										
21	1&D works and STP at Faizha	35.49 37.4325						STP - 07 MLD SPS and 1&D	WRD has been requested to issued NOC for construction of STP vide Additional Director, UD & HD letter No 512, dated 18.11.2021			

2

108

Sr. No.	Name of the Project & Name of the Contractor	AA & ES (Rs. In Cr)	Agreement /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
22	I&D works and STP at Damapur	103.27 108.4164	176.19 12.11.20	22.11.21 (EOT requested till 22.11.2022)	11.59	Work - 6.5 Other - 0.14 Mob. Advance - 4.50 Centage - 0.45 Total - 11.58	10.0%	STP - 25 MLD SPS and I&D	STP 1) Admin Building-70% 2) SBR Basin-4% 3) CCT-90% 4) Chlorination Building-90% 5) Security Cabin-90% 6) Supply of DI Pipe-830.50 m 7) Shilling chamber with screen channels-3% 8) Grit chamber with Partiallume-3% 9) Sludge House-	10% 10% 0.50%	80% 4% 90% 90% 90% 830.50 m 3% 3% 3% 10%	The area lies in Ganga plain river area so that as per direction of CE IIT, rookjee vetted design drawing has been requested to review Hydrological Expert Prof. Ratnakar Jha, IIT, Patna. So that grit chamber etc drawing approval is not done and work progress is slow.
23	I&D works and STP at Phulwarisha	46.25 48.6583						Khagaul Lock : STP - 06 MLD SPS and I&D	Nil	Nil	18.50%	After getting land NOC from WND on 03.08.2021 and rec relocation permission from forest division officer retranslocation work has been done and work in progress.
24	22 MLD STP , 04 No. IPS and 138.9 kms Sewerage network at Hajipur Toshiba Water Solutions Pvt Ltd JV with kevaliya constructio n Pvt ltd.	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	32.55	Centage - 0.36 Works - 5.16 Other - 0.06 Mob. Adv - 26.97 Total -32.55	12.70%	1) Balance work of 22 MLD STP 2) Network - 138.9 Km 3) IPS - 4 Nos. 4) Manhole - 6731 5) Property Chamber - 17263 6) Road Restoration - 115.6	1.) Project Agreement 03.07.2021. 2.) Sewerage network survey work 138.9 KM completed out of 138.9 KM. 3.) Zone -I,II,III and V Sewerage network IIT vetted Design & Drawing submitted to BUIDCO. 4.) IPS-II & IV and STP BEP have been submitted to IIT and BUIDCO for vetting. 5.) Land NOC for IPS-I,II,III and IV under Progress. 6.) Rising main IPS- I,II and IV survey work completed and rising main IPS -II survey work going on.	1.) STP approach road, compus cleaning, De watering and Site store/Office work under progress 2.) Land NOC for IPS-I,II,III and IV under Progress. 3.) STP IIT approved BEP submitted to BUIDCO. 4.) Rising main IPS- I,II,III and IV survey work completed & Drawing & design under process. 5. Soil investigation work under progress at STP & IPS-III. 6.) Sewerage Network Zone-II IIT vetted drawing submitted to BUIDCO.	1.) Project Agreement 03.07.2021. 2.) Land NOC for IPS-I,II,III and IV under Progress. 3.) STP IIT approved BEP submitted to BUIDCO. 4.) Rising main IPS- I,II,III and IV survey work completed & Drawing & design under progress. 5. Soil investigation work under progress at STP & IPS-III. 6.) STP approach road and compus cleaning work under progress. 7.) Sewerage Network Zone-I,II,III,IV & V IIT vetted drawing submitted to BUIDCO.	IIT, Delhi is requested after IIT, Patna for Civil/Mechanical Strength test and feasibility report for Existing STP at Bear Campus.

22

106

Tender Status of Approved Projects under NMCG (As on 31.12.2021)

Sr. No.	Project Name	STP Capacity (in MLD)	Sewer Network (in Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (including State share)		Remarks
						Project expenditure (Rs. in Cr.)	Centage (Rs. in Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	31-12-19	0.03	-	Bid Evaluation in progress.
3	I&D and STP, Kahalgaon	6	-	25.77	31-12-19	0.16	-	Letter alongwith recommendation was sent to SPMG on 23.09.2021 for obtaining directions but direction yet not received.
4	Gopalganj Crematorium							Re-tender was published. Two Bids have been received on 10.12.2021. Evaluation under progress.

Pr.

2

107

108

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount (Date (Rs. in Cr.))	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.38 04.01.2020	03.05.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (80m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed		Completed	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.06	Work - 280.00 Escalation - 16.38 CSOC - 8.58 Other - 6.79 Cenatage - 18.29 Total - 311.06 (Additional expenses due to revised work scope as per revised AA/ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- Building. 3. Community Cum Cultural Center at Barhawa Ghat- completed. 4. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 5. Community Cum Cultural Center at Barhawa Ghat- completed. 6. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 7. ECO Center at Collectrate Ghat- completed. 8. Community Cum Cultural Center at Barhawa Ghat- completed. 9. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 10. ECO Center at Collectrate Ghat- completed. 11. Community Cum Cultural Center at Barhawa Ghat- completed. 12. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 13. ECO Center at Collectrate Ghat- completed. 14. Community Cum Cultural Center at Barhawa Ghat- completed. 15. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 16. ECO Center at Collectrate Ghat- completed. 17. Community Cum Cultural Center at Barhawa Ghat- completed. 18. Audio Visual Theatre (AVT) Building at Barhawa Ghat- completed. 19. ECO Center at Collectrate Ghat- completed. 20. Community Cum Cultural Center at Barhawa Ghat- completed. Promenade - 5.5 km completed. All Ghats and Promenade handed over to PMC, Patna for Operation and Maintenance. Crematorium at Guviyghat - completed. Start cremation by PMC. Promenade - 5.5 km completed.	Completed		Completed	
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.06	Work - 0.93 Crore Other - 0.13 Total - 1.06	20%	Ghat - 03 nos. 21'W X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscape & Horticulture.	Chandwara Ghat (i) 87 No. pile Casting done at Chandwara Ghat. Siddhi Ghat (ii) 56 No. pile Casting Done at Siddhi Ghat	Chandwara Ghat RCC Casting of both Beams of Lowest Platform Completed & Casting of Lowest Platform Slab Works is in progress for Step Work. (i) 56 No. pile Casting Done at Siddhi Ghat. Siddhi Ghat Casting of Lowest Platform is in progress & 11 Pile Casting Done.	Chandwara Ghat (i) 87 No. pile Casting done. (ii) RCC Casting of both Beams of Lowest Platform Completed & Casting of Lowest Platform Slab Works is in progress for Step Work. Siddhi Ghat (i) 56 No. pile Casting Done at Siddhi Ghat. (ii) Casting of Lowest Platform is in progress & 11 Pile Casting Done.	For Third Ghat site is selected. Design and Drawing has been asked from consultant.

Ex. 2

Progress Report

Asian Development Bank (ADB)

Month: December 2021

ADB Projects

31/12/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount- 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCV DSC revised with 30/05/2021) O/M - 25/03/2023	167.65	146.40 (including 19.74 Cr. Mobilisation Advance - 103.05 Cr. Running Bill Amt. 17.13 RCD Adv)	120.49 (up to 30/09/2021)	(i) HSC - 75000 Nos. (Revised Qty - 75179 Nos.) (ii) Construction of New Reservoir - 05 nos. (iii) Construction of New Reservoir- Budhuwa Vahadev (work completed), 04 Nos. in progress (Wastalipur, Bhusunda Vela (finishing stage), Behind Delha PS & Joda Vastalpur).	(i) Distribution Network- 335,947 KV Pipe laid (242,338 km H2O = 93,608 km D); (Revised Qty- 511,27 KV Out of string main: 5,054 H2O - 347,63 KV & D - 153,64 KV); (ii) Road Restoration- 133,253 KV Done.	pipe procured at site - H2O = 233.8 km out of 347.63 km & D - 144.572 km out of 153.64 km (Total = 378.37 km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramly Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount- 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	56.39	56.01 (including RCD Adv 1.56)	52.12 (up to 30/05/2021)	(i) Control Room - 05 Nos. (ii) Rising Main - 17.050 KV (Revised Qty - 15,132 KV) (iii) Production Tubewell - 24 Nos. (Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur)	(i) Control Room:- Civil work completed. (ii) Rising Main:- 15.15 KV D pipe laid. Valve chamber & hydro testing work is in progress. (iii) Production Tubewell:- Total 25 Nos. Boring work completed.	2 Pipe procured at site - 15,366 KV

10/12/2022

16/11/2022
AE - PNN

26/10/22

109

115

ADB Projects

31/12/2021

no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 5 Nos.) (vii) Operator Office (G+2) at IT Campus - 01 No.	(vi) Observation Tubewell - 6 Nos. completed (i.e. T. Joda Vastig, Warish Nagar, Khiriyama & Kendu). (vii) Operator Office: Work completed	CSC building - Finishing work is in progress. Tube well work - completed at Housing Board, Thakurbari, TV3U, Arans Nagar, Jaipat park, Surkhilal & RCD Adampur, Jagal High school, Arans Nagar, Vaghabura, Shakhak and Vankasadar.
	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) EPC - 23/03/2021 O/M - 23/05/2026							
			For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) EPC - 23/03/2022 O/M - 22/03/2027							
			For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) EPC - 23/03/2022 O/M - 22/03/2027		257.43	183.38 Cr.	151.94 (Up to 30/09/2021)	1) Tubewells - 23 nos. 2) Rising Main - 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC - 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 12 nos completed (yield test completed at Housing board, in progress at other locations). 2) Rising Main - 165 mtr. 3' pipe received at site (under P&G) 3) OHSR - 5 (new) nos work in progress, 6 (partially completed) work is in finalisation and 2 nos refurbishment in finalisation. 4) Distribution Network - 98.322 KM 5) HSC - 11450 Nos. (7385 already done in previous contract. Total done = 18835 nos.)	Housing Board & TV3U - Arrangement of outlet, inlet, washout and overflow vertical piping, Staircase hand railing, top dome manhole, gallery railing fabrication work completed. Thakurbari - vertical pipe fixing completed. 15th brace completed and ring beam staging work is in progress at Vaghabura site. base raft completed at Mahasuya Deodi-4 OHSRs Jaipatpur - bottom dome staging completed, dome shuttering is in progress. BMC Godown - Top Dome casting work completed & Ten flight staircase work is in progress. INDT Test done, shuttering removed at RCD Adampur, base raft completed at Jagal High School, Plaster work completed at Shakhak, Abhimishra - excavation completed.
	Bhagalpur Water Supply Project-2	Amount- 253.57 Letter No 2030 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/06/2020) EPC - 13/12/2022 O/M - 01/07/2032		82.04	92.98 1st Mob. Adv. 5% & 2nd Mob. Adv. 5% and 1st RA Bill	65.63 (Up to 30/09/2021)	1) WTP - 1 no. 2) Twin D Type intake well - 141 M.D - W.D 3) Jack well - 1 no. 4) Clear Water Reservoir - 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type intake well - 141 M.D - Erection of cutting edge completed and reinforcement for 1st lift is in progress. 3) Jack well - Sinking of 5th and steering of 6th lift work completed. 4) Clear Water Reservoir - 9.1 ML - 40% base raft casting completed and column steel binding is in progress. 5) Transmission Main - 17.7 km (Hydro Test done = 7.471 mtr.)	Guard Room - Up to slab casting completed. Staff Quarters - Up to 1st floor level slab casting completed and 1st floor column steel binding and shuttering is in progress Admin building - Up to GF column casting below lintel completed and lintel steel binding is in progress. Centrifugal building - Plinth beam casting completed. Chemical Building - GF column casting, 1st lift casting complete below lintel beam. Chlorine Building - Layout marking completed and excavation work is in progress. CWR Pump House - PCC & column reinforcement work is in progress. Flash Vixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber - Plinth beam casting completed Plate settler clarifier - Wall footing completed

N/A
06/10/22N/A
06/10/22

N/A

114