

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : January 2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.01.2021)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount/Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	51.37	Work - 44.92 Escalation - 2.59 Centage - 2.63 Other expenses - 1.23 <u>Total - 51.37</u>	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	263.72	Work - 215.53 Escalation - 20.48 House conn - 1.35 Centage - 6.56 Other expenses - 2.92 Unadjusted Mob - 16.88 <u>Total - 263.72</u>	76.50%	Sewerage Network - 180 KM. Manhole - 7471 nos. House connection pit - 14806 nos. House hold connection - 15000 nos. Road restoration - 162 KM.	Network- 138.029 Km. Completed Manhole- 4903 Nos. Completed House Connection Pit - 6794 nos. Completed House Hold Connection - 5006 nos. Completed Road Restoration 135.5 Km. Completed	Network- 138.1 Km. Completed Manhole- 133 Nos. Completed House Connection Pit - 83 nos. Completed House Hold Connection - 174 nos. Completed Road Restoration 1.62 Km. Completed	Network- 139.41 Km. Completed Manhole- 5038 Nos. Completed House Connection Pit - 6847 nos. Completed House Hold Connection - 5180 nos. Completed Road Restoration 137.12 Km. Completed	NOC required from MOCL for laying 0.66 km. Trunk Line affecting the commissioning of 10 km. of lateral line of Zone-1. NOC required but permission required from Patna Municipal Corporation for dismantling/replacement of existing drains, and (30km) Ward Council Ward 15 & 16 is not allowing to execute the work in his ward 1.25 km. Road Restoration work is in the scope of RCD.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	52.25	Work - 46.12 Escalation - 2.38 Centage - 2.55 Other expenses - 1.10 <u>Total - 52.25</u> (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Siting Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	125.66	Work - 76.43 Escalation - 4.43 House conn. - 2.39 Centage - 4.06 Other expenses - 23.30 Unadjusted Mob - 21.02 <u>Total - 125.66</u>	68%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos. SPS- 01 nos	Sewer Network- 72.026 km completed Manhole- 2617 nos completed House Connection Pit - 10653 nos completed Road Restoration- 71.941 km completed (Total 71.941 km road is in motorable condition in which 60.641 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 10849 nos completed SPS- 01 No - NIL	Sewer Network- 3.534 km. completed Manhole- 193 nos. House Connection Pit - 1611 nos. completed Road Restoration- 2.45 km completed House Connection - 1531 nos. completed SPS- 01 No - NIL	Sewer Network- 75.560 km completed Manhole- 2810 nos completed House Connection Pit - 13086 nos completed Road Restoration- 74.391 km completed (Total 71.941 km road is in motorable condition in which 63.091 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 12380 nos completed SPS- 01 No - NIL	Work is hampered due to COVID- 19 pandemic
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.47	Work - 135.50 Escalation - 10.92 Centage - 5.67 Other expenses - 3.38 <u>Total - 155.47</u>	95.73%	Sewer Network - 55 km Manhole - 2397 Nos. Road Restoration - 55 km HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3 Thickener Casting - 350 M3. CCT Casting - 670 M3. Sludge Dewatering	Laying of pipe 54.323 Km. completed Construction of Manhole 2481 Nos. completed. HSC PIT 5328 Nos. completed. Road Restoration 54.071 Km. completed Direct connection to manhole- 1252 Nos. completed. House Hold Connection 4646 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed MCC & blower room casting- completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	Laying of pipe 0.496 Km. completed. Construction of Manhole 61 Nos. completed. HSC PIT 208 Nos. completed. Road Restoration 0.710 km. completed Direct connection to manhole- 177 Nos. completed. House Hold Connection 342 Nos. Completed STP (60MLD)- SBR Basin casting - Completed.	Laying of pipe 54.819 Km. completed Construction of Manhole 2542 Nos. completed. HSC PIT 5536 Nos. completed. Road Restoration 54.781 Km. completed Direct connection to manhole- 1429 Nos. completed. House Hold Connection 4988 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed MCC & blower room casting- completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	

Ray
6/2/21

Shim
6/2/21

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	274.08	Work - 212.70 Escalation - 31.28 House conn - 0.85 Centage - 6.64 Other expenses - 2.14 Unadjusted Mob - 20.47 Total - 274.08	67.50%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 186 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28113 Nos SPS - 3 Nos	Pipe Laying - 87.02 km Manhole - 2944 Nos Property Chamber - 1246 Nos Road Restoration - 87.10 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 1946 Nos Boundary wall works & Well sinking ongoing for Ambedkar SPS Well sinking completed, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition & Well Sinking ongoing at SPS Exhibition Road.	Pipe Laying - 3.24 km Property Chamber - 37 Nos Road Restoration - 2.35 Km (including Trenchless & DI pipe) House Connection- 69 Nos Well sinking completed at Ambedkar SPS. Well sinking completed, Boundary wall & Staff quarters completed at Bazar Samiti SPS. Existing structure demolition & Well Sinking completed at SPS Exhibition Road.	Pipe Laying - 90.26 km Manhole - 3058 Nos Property Chamber - 1283 Nos Road Restoration - 89.45 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 2015 Nos Well sinking completed at Ambedkar SPS. Well sinking completed, Boundary wall & Staff quarters completed at Bazar Samiti SPS. Existing structure demolition & Well Sinking completed at SPS Exhibition Road.	i) Partial NOC from RCD for road cutting ii) Huge Idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) To obtain SPS Land NOC of Zone III SPS BC & Zone IV SPS from PMC
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	44.97	Work - 35.32 Escalation - 1.85 Centage - 2.06 Other expenses-0.29 Unadjusted Mob - 5.44 Total - 44.97	74%	1-Main Pumping Station. 2- Grit Chamber. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6-Ch orthon Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station. PCC Completed (152 cum) Steel cutting in progress for base Raft 2- Grit Chamber. Grit chamber Slab Casted, Walls Steel Placing in Progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 2nd Slab Casted. (30 cum) 3rd Slab Column bar bending in Progress 4-Substation MCC Column Casting completed. (10 cum) Shuttering work in Progress 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump. casting completed SBR & CCT 200mm thick Slab casted 120 cum up to 6 mtr CCT Walls, W14, W1, W2, walls Casted (120 Cum) CCT outlet chamber casted. 5- Chlorination Building Excavation Stated 7- Air Blower Room All Column Reinforcement work in progress 8- Admin Cum Lab Building Electrical & Plumbing work in progress Internal Plaster work in progress Electrical & Plumbing work in progress 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station Base Raft casted (305 cum) Internal Walls & column casted (12 cum) internal walls work in progress 2- Grit Chamber 3 nos Column footing casted & Walls Casted. (24 cum) RCC work in progress 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 3rd Slab Column casted (17 cum) 3rd slab remaining column works in progress 4-Substation MCC 2nd slab casting completed. (22 cum) RCC work in progress 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump. casting completed SBR & CCT 200mm thick Slab casted 72 cum up to 6 mtr CCT Walls, W14, W1, W2, walls Casted (148 Cum) Distribution chamber footing casted. 5- Chlorination Building All footing & Column casted (48 cum) RCC works in progress 7- Air Blower Room Shuttering & RCC work in progress 8- Admin Cum Lab Building Electrical & Plumbing work in progress. 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station Base Raft casted (305 cum) Internal Walls & column casted (12 cum) internal walls work in progress 2- Grit Chamber 3 nos Column footing casted & Walls Casted. (24 cum) RCC work in progress 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 3rd Slab Column casted (17 cum) 3rd slab remaining column works in progress 4-Substation MCC 2nd slab casting completed. (22 cum) RCC work in progress 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs Base Raft of EQ Tank & WAS Sump. casting completed SBR & CCT 200mm thick Slab casted 72 cum up to 6 mtr CCT Walls, W14, W1, W2, walls Casted (148 Cum) Distribution chamber footing casted. 5- Chlorination Building All footing & Column casted (48 cum) RCC works in progress 7- Air Blower Room Shuttering & RCC work in progress 8- Admin Cum Lab Building Electrical & Plumbing work in progress. 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21	152.78	Work - 136.76 Escalation - 9.11 Centage - 5.21 Other expenses - 2.70 Total - 152.78	94.70%	Sewer Network - 88 km. Manhole - 3270 No. Road Restoration - 88 km. Property Chamber - 10650 Nos. House Hold Connection - 21300 No SPS - 1 No.	Sewer Network - 82.019 Km. completed Manhole- 3014 Nos. completed Property chamber- 5039 Nos. completed Road Restoration 81.834 km Completed. House Hold Connection 4678 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	Sewer Network - 3.221 Km. completed Manhole- 177 Nos. completed Property chamber- 159 Nos. completed Road Restoration 2.565 km Completed. House Hold Connection 500 Nos. Completed.	Sewer Network - 85.240 Km. completed Manhole- 3131 Nos. completed Property chamber- 5198 Nos. completed Road Restoration 84.399 km Completed House Hold Connection 5178 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	86.45	Work - 50.66 Escalation - 2.66 Centage - 2.53 Other expenses- 0.785 Unadjusted Mob Advance - 31.813 Total - 88.45	44.87%	Pipe Laying - 116 km Manhole - 5306 Nos Property Chamber - 3100 Nos Road Restoration - 116 km House Connection - 22952 Nos SPS - 1 Nos	1. Sewer Network - 50.90 Km. 2. Manhole- 1592 Nos. 3. Property Chamber- 2338 Nos. 4. Road Restoration-44.95 Km. 5. House Connection- 2434 Nos. 6. SPS-Work Under Progress	1. Sewer Network - 1.144 Km. 2. Manhole- 51 Nos. 3. Property Chamber- 149 Nos. 4. Road Restoration-0.017 Km. 5. House Connection- 09Nos. 6. SPS-Work Under Progress	1. Sewer Network - 52.044 Km. 2. Manhole- 1643 Nos. 3. Property Chamber- 2487 Nos. 4. Road Restoration-44.967 Km. 5. House Connection- 2443 Nos. 6. SPS-Work Under Progress	1. Rate Approval for M-20 2.Ward Member-63 is not allowing to execute the work. 3. Work Progress Effectuated and slow due to Relocation of Utilities and Public Hindrance. 4. NOC still pending from NHAI. 5. Partially NOC is still pending from RCD.

6/2/21

Shim? 6/2/21

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	80.18	Other expenses- 0.66 Centage - 0.05 Unadjusted Mob. Advance - 79.47 Total - 80.18	1%	STP- 100 MLD Network - 303 Km.	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. Soil testing in Digha STP is completed. 4. 3 KM Sewer line has been laid in R-Block Digha road.	Sewerage Network - 2.47 Km. Manhole - 33 Nos.	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. 8.57 km sewer line has been laid. 4. Manhole - 177 nos.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8796						STP- 50 MLD SPS- 02 Nos. Network- 150 km.	1. Soil testing is completed. 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCO on dated - 28.07.2020 3. Design & Drawings hard copy will be submitted after clearance of MACE.		1. Soil testing is completed. 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCO on dated - 28.07.2020 3. Design & Drawings hard copy will be submitted after clearance of MACE.	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	55.02	Work - 36.79 Centage - 1.94 Unadjusted Mob. Advance - 16.29 Total - 55.02	25%	1. Sewer Network - 90.5 Km. 2. Manholes - 4161 Nos. 3. House Connections - 1022 Nos. 4. Roac Restoration - 90 Km. 5. STP - 01 Nos (17 MLD) 6. IFS - 03 Nos IPS	1. Pipe Laying - 28.207Km 2. Manholes - 1295 Nos. 3. House Connections - 1601 Nos. 4. Road Restoration - 8.76 Km. 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved.	1. Pipe Laying - 9.36 Km 2. Manholes - 629 Nos. 3. House Connections - 1601 Nos. 4. Road Restoration - 8.76 Km. 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved.	1. Pipe Laying - 37.603 Km. 2. Manholes - 1924 Nos. 3. House Connections - 4033 Nos. 4. Road Restoration - 33.175 Km.	NOC of STP and 2 nos. of IPS Land received from District Administration, STP work not started due to farmer hindrance for compensation.
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20	13.90	Work - 11.61 Centage - 0.82 Unadjusted Advance - 1.42 Other expenses-0.05 Total - 13.90	47%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work Completed. 2. MBBR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-Plaster Work Completed. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Plaster Work Completed. 8. Thickner, Filterate Sump-Thickner Work completed. Filterate Sump under Progress. 9. Return Sludge Sump-Interconnection work in progress. 10. Plate Sateier-Completed 11. MCC & Blower Building-BW Completed. Finishing under progress. 12. Grit Chamber-RCC Work completed upto Lintel Level. IPS- i. Chuja Gali/Vishahri Asthan Nala-Raft and Houch casting work Completed. 1st lift wall reinforcement under progress. (Due to water logged work not Start) ii. Ajagaibinath IPS-PCC Completed. Raft R/F under progress. iii. Krishna garh Nala IPS-De-Watering under progress. iv. IPS Near Railway Station- Land Identified. NOC under process in C.O. Office, Sultanganj. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work completed. 14. Open Drain-100m in Length work completed.	1. Admin building- Finishing & PHE work under progress. 2. MCC & Blower Building-Blower Foundation work under progress. 3. Grit Chamber- Slab Work in Progress. IPS- 1. Ajagaibinath IPS-Raft & Zilt wall casting Completed. 2. Krishna garh Nala IPS-De-Watering under progress. 3. Chuja gali IPS-Zilt wall casting completed. 4. IPS Near Railway Station- Land Identified. NOC under process in C.O. Office, Sultanganj.	1. Compound Wall work Completed. 2. MBBR-Structure Completed. Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-MS Lader work in progress. 5. Chlorine Contact Tank-Structure Completed. Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filterate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Completed. 10. Plate Sateier-Completed 11. MCC & Blower Building-Blower foundation work under progress. 12. Grit Chamber-Slab Work in progress. IPS- i. Chuja Gali/Vishahri Asthan Nala-3rd lift wall casting under progress. ii. Ajagaibinath IPS-3rd lift wall casting under progress. iii. Krishna garh Nala IPS-De-Watering under progress. iv. IPS Near Railway Station- Land Identified. NOC under process in C.O. Office, Sultanganj. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work completed. 14. Open Drain-100m in Length work completed.	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessar y action has been initiated for EOT)	15.80	Work - 13.48 Centage - 0.89 Unadjusted Mob. Advance - 1.40 Other expenses-0.0423 Total - 15.80	55.46%	STP - 11 MLD SPS - 02 Nos. and I & D	1. Boundary wall 95% work completed. Rest in progress. 2. SBR final lift wall with walkway RCC completed. 3. Chlorination building top slab shuttering & steel binding work in progress. 4. Grit Chamber all wall walkway & stair case work in progress. 5. Admin & air blower building 1st floor slab RCC Completed & 2nd floor under progress. 6. HT & HT meter room brick work & plastering work completed & cable trench work under progress. 7. Belt filter press building 1st floor slab staging & shuttering work under progress. 8. IPS- 1st lift wall RCC completed & 2nd lift wall under progress. 9. Sludge thikner hydro test completed.	1. Boundary wall 95% work completed. Rest in progress. 2. SBR final lift wall with walkway RCC completed. 3. Chlorination building top slab Completed 4. Grit Chamber Civil work complete & mechanical work undr progress. 5. Admin & air blower building top slab shuttering & steel binding work in progress. 6. HT & HT meter room brick work & plastering work completed & cable trench work under progress. 7. Belt filter press building 1st floor slab completed & top slab under progress 8. IPS- 1st, 2nd & 3rd lift wall RCC completed & 4th lift wall under progress. 9. Sludge thikner hydro test completed.	1. Boundary wall 95% completed. 2. SBR Tank civil work 97.09% completed. 3. GST civil 98% completed. 4. CCT civil work 95.00% completed. 5. HT & HT Meter room civil work 90.00% completed. 6. Admin, MCC & Security Room civil work 67.00% completed. 7. Transformer Foundation 100% completed. 8. DG Foundation 100% completed. 9. Blower Foundation 100% completed. 10. Grit Chamber civil work 89.80% completed. 11. Belt filter press building 62.86% civil work completed.	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 Revised- June 21	16.31	Work - 12.63 Centage - 0.83 Unadjusted Mob. Advance - 2.82 Other expenses-0.03 Total - 16.31	62%	STP - 9 MLD SPS- 6 Nos. and I&D	1. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-Wall & 85% Walkway casting completed. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber-Roof Casting Completed. 6. Admin Building, Air Blower Building -1st Roof Casting completed. 7. Sludge Thickner-PCC Completed. 8. Staff Quarter-1st Floor Roof Casting completed. B/W under Progress. 9. HT Panel & Transformer-Foundation casting & Column upto plinth roof level. 10. Chlorination Building-Foundation Completed. Column upto Plinth roof Slab. 11. Sludge thickner- PCC Completed. Raft R/F under Progress. 12. Ujaini(IPS-1)-Raft Casting & 2 lift wall casting Completed. 13. Simra Ghat (IPS-2)-Excavation under progress. 14. Nagar Panchayat (IPS-4) -Excavation under progress. 15. Block Campus (IPS-5)-Excavation under progress. 16. Naugachia High School (IPS-6)- De-Watering under progress. 17. Rising Main (Pipeline)-0.60 km Completed. Rest in progress.	1. SBR- Structure work completed. Decenter mechanism erection work in progress. 2. Staff Quarter-Structure work completed. Finishing work in progress. 3. HT Panel & Transformer-Structure completed. B/W in Progress. 4. Chlorination Building-Structure completed. B/W in Progress. 5. Sludge thickner- Raft Casting Completed. Wall casting in progress. 6. IPS- 7. Ujaini(IPS-1)-Last Lift Wall casting in progress. Foundation work completed in DG Room, Panel Room, Transformer & HT Room. Boundary Wall Pile work in progress. Open Drain work in progress. 8. Simra Ghat (IPS-2)-Excavation under progress. 9. Nagar Panchayat (IPS-4) -Excavation under progress. 10. Block Campus (IPS-5)-Well raft R/F work in progress. HT Room foundation, excavation in progress. 11. Naugachia High School (IPS-6)- Well, Raft & upto 2nd lift wall casting completed. Foundation completed in DG, HT & Transformer Room. Boundary Wall Piling work completed. 12. Rising Main (Pipeline)-3.9km Pipe laying work Completed. Rest in progress. Restoration work under progress.	1. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-Civil work completed, E&M work in progress. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber-Civil & Mechanical Work in Progress. 6. Admin Building-Structure completed, B/W in progress. 7. Air Blower Building -Lst Roof Slab casting in Progress. 8. Sludge Thickner-Civil Work in Progress. 9. Staff Quarter-Finishing work in Progress. 10. HT Panel & Transformer-Structure Completed, B/W in Progress. 11. Chlorination Building-Finishing Work in Progress. 12. Sludge thickner-Civil Work in Progress. 13. DG-DG Installed. 1. Ujaini(IPS-1)-Last Lift Wall casting in progress. Foundation work completed in DG Room, Panel Room, Transformer & HT Room. Boundary Wall Pile work in progress. Open Drain work in progress. 2. Simra Ghat (IPS-2)-Excavation under progress. 3. Nagar Panchayat (IPS-4) -Excavation under progress. 4. Block Campus (IPS-5)-Well raft R/F work in progress, HT Room foundation, excavation in progress. 5. Naugachia High School (IPS-6)- Well, Raft & upto 2nd lift wall casting completed. Foundation completed in DG, HT & Transformer Room. Boundary Wall Piling work completed. 7. Rising Main (Pipeline)-4.5km Pipe laying work Completed. Rest in progress. Restoration work under progress.	
16	I&D works and STP at Sonapur S.G. Const & S.N. Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	4.21	Work - 2.60 Centage - 0.18 Unadjusted Mob. Advance - 1.42 Other expenses-0.0116 Total - 4.21	52%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	1. Brick work completed and plaster of walls of Admin/Staff Building was in progress. 2. Raft of SBR, UV and Clear Water Tank done and 1st lift of Clear Water Tank Wall Completed & 1st lift of SBR wall started and 3 walls of 1st lift of SBR completed. 3. Work of shifting of High Tension Wire was started. 4. Panel Room base slab was completed. 5. Steel, Aggregate, & other materials for Wet Well, SBR & Clear Water Tank has been procured and stored at site. 6. Pipe laying of 1420 Mtrs done. 6. Manohole completed - 21 Nos.	1. Admin /staff Building done & Ancillary works in progress. 2. Panel Room 1st Floor work is in progress. 3. 1st lift of Clear Water Tank & SBR Tank completed and 2nd lift work is in progress. 4. Shifting of High Tension Wire over the Panel Room completed. 5. Wet work work is started through well sinking method. 6. 2nd Lot of Electro-Mechanical Equipments like Decanter of SBR & UV reached at site. 7. Pipe laying of 1730 Mtrs done. 8. Manohole completed - 35 Nos.	1. Panel Room base slab completed & 2st floor work is in progress. 2. Admin /staff Building done and Ancillary works is in progress. 3. SBR & Clear water tank Raft & 1st Lift completed & work of 2nd lift is in progress. 4. Aggregate, Sand, Steel, Cement are in stock at site. 5. Second lot of Electromechanical equipment reached at site. 6. I&D work started & 1730 Mtrs pipe laying & 35 Manholes completed.	1. NOC from RCD & Railway is not yet received due to which I&D work will get hampered next week. 2. Letter for EOT has been submitted to the department for approval. 3. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously. 4. Increase in the length of I&D due to change in STP land, approval of EOT and Cost variation is must.
17	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.20	13.46	Work - 12.57 Centage - 0.83 Other expenses-0.06 Total - 13.46	42%	STP - 08 MLD IPS- 03 Nos. Sewer Network- 1450 mtr.	Design & Survey -complete, SBR work 81% complete & rest in progress. Admin block : 75% complete & rest in progress. Panel Room: 75% work complete & rest in progress. Boundary wall =90% complete Chlorination Tank: 55% complete & rest in progress Supply of Electromechanical equip = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blower=3Nos, Centrifuge=2Nos	SBR/SBR wall =90% wall complete & 60% water proofing & plaster work in tank complete & rest in progress. Admin Block : Inner & Outer plaster complete & finishing work in progress, Panel Room: finishing work in progress, Boundary wall 95% complete, Road work in progress, Chlorination Tank: Tank wall, its slab and Roof slab complete & rest work in progress, Sludge Holding Tank: Raft & wall complete & rest work in progress, Centrifuge Building : Footing complete & plinth beam in progress, Grit Chamber: Footing & pedestal column complete & plinth beam in progress. Blower Platform: Footing work in progress, Sewer Networking & IPS: Land for IPS acquired, fencing around IPS complete, sewer networking route finalised & initiated for survey & redesign.	Design & Survey -complete, SBR work 93.2% complete & rest in progress. Admin block : 80% complete & rest in progress, Panel Room: 80% work complete & rest in progress, Boundary wall =95% complete. Road Work=40% complete & rest in progress, Chlorination Tank: 72% complete & rest in progress, Sludge Holding Tank: 70% complete & rest in progress, Centrifuge Building: 40% complete & rest in progress, Grit Chamber: 20% complete & rest in progress. Air Blower Platform : Footing work in progress, Sewer Networking & IPS: Land for IPS acquired, fencing in IPS land complete, sewer networking route finalised & initiated for redeign & survey. Supply of Electromechanical equip = i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps=2Nos vi) Chlorinator=1No vii) Air Blowers=3Nos, Centrifuge=2Nos	1) As land for STP was not made available on time, work couldnot started untill 27-12-2019 2) As location of IPS was changed & proposed IPS in CRPF camp was cancelled, survey & redesign for sewer networking required. As a result sewer networking couldnot started yet. 3) Land for IPS-2 was made available on 28-12-2020, so work of IPS couldnot started yet.

Qty
6/2/24

Min
6/2/24

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	1.13	Unadjusted Mob. Advance - 1.1322 <u>Total - 1.1322</u>	4%	STP - 10 MLD SPS and I&D	1. Allocation of New STP Land. 2. Detail Survey of Bakhtiyarpur is in progress. 3. Boundary wall work has been started.	Survey and SBC done, GA drawing is finalized & Boundary Wall, Basic Engineering Design & Structural Drawing work has been started.	Survey and SBC done, GA drawing is finalized & Boundary Wall, Basic Engineering Design & Structural Drawing work has been started.	No Electricity Connection at STP Land Site
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (JV)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20	1.06	Unadjusted Mob. Advance - 0.9338 Other expenses-0.1286 <u>Total - 1.0624</u>	-	STP - 6.5 MLD IPS- 2 No. Rising Main- 4 Junction - 1 MPS- 1	-	-	Survey work is completed	Work is not started due to Land issue.
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21	22.69	Work- 9.94 Unadjusted Mob. Advance - 11.9901 Other expenses-0.0591 Centage- 0.70 <u>Total - 22.69</u>	33%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP). 4. RCC Pipe Inspection Is In Progress BY SGS & Delivered At Site. 5. PCC Work In Progress of SBR. 6. 350 MT Reinforcement reached at STP site for RCC WORK 7. Leveling & Dressing Work Of Grit Chamber Is In Progress 8. Electro-Mechanical Items (DG-625KVA/1no.500KVA-2 Nos. Reached at Site. 9. Diffuser Of SBR Tank reached At Site. 10. SBR Tank Raft Is In Progress. 11. Excavation OF IPS-3 Work Is In Progress.	1. DWCC & RCC Pipe Laying Work in progress. DWCC & RCC pipe Laying 2800.00 Rmt And Manhole 63 No's completed. 2. Structure Design Approved By IIT Patna. 3. All Rising Main Design Are Under Scrutiny At IIT Patna. 4. North Zone network Design Under Scrutiny At IIT Patna. 5. All Outfall Design Under Scrutiny At IIT Patna. 6. IPS-03 & IPS-04 Structure Work Is In Progress. 7. Road Restoration Work Is In Progress B.F.S. Road 220 Rmt And PCC Road 800 Rmt Completed. 8. Office building, Air Blower Building excavation and PCC work is completed. 9. Pilling Work Of Grit Chamber, Seen Chamber, Chanale Is completed. 10. ElectroMechanical Items (Bar screen and transformer 1600 KVA, Centrifuge, Pipe fittings, Level Transmitter, Pressure Gauge Reached at Site. 11. Diffuser Of SBR Tank reached At Site. 12. SBR Tank Raft work Is In Progress. 13. Excavation OF IPS-3 Work In Progress.	1. Network Design Approved By IIT Patna On 22.05.2020 2. SBC Work For 6 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation 3. OAP Approved For RCC & DWCC Pipes. 4. DWCC Pipe Inspected & Delivered At Site 5. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site 6. Labour Camp Fabrication At Site Is Completed 7. IPS 1, IPS 3, 4, & MPS GAD With Detailed Hydraulic Calculation & Structure Design approved by IIT Patna Structure Design Of IPSA, IPS B Are Under Scrutiny At IIT Patna 8. DWCC & RCC Pipe Laying Work Is In Progress (North & South Zone) 9. DWCC & RCC pipe Laying 2800.00 Rmt. And Manhole 63 No's completed and IPS-03 & IPS-04 Structure Work Is In Progress. 10. All Outfall Design Under Scrutiny At IIT Patna 11. North Zone network Design Under Scrutiny At IIT Patna 12. Excavation of SBR Tank is completed up to 100% at STP Site and BEP approved from IIT Roorkee as per NGT 13. All Design & Drawing Of STP Approved By IIT Roorkee 14. Road Restoration work B.F.S. Road 220.00 Rmt And PCC Road 800 Rmt Completed. 15. In SBR Tank raft work is in progress at STP Site. 16. 350 MT Reinforcement reached at STP site for RCC WORK 17. Office Building, Air Blower Building excavation and PCC work is completed at STP Site. 18. Electro-Mechanical Items Transformer, Centrifuge, DG-625KVA/1no.500KVA-2 Nos. Reached at Site.	NOC Awaited from RCD in South & North zone for pipe laying. Due construction of Utility Duct in NH-19 decision pending from client. 1. There are two routes to reach at STP site but both routes is completely Jam every day due to loading of yellow sand which is badly affecting on the transportation of construction material and other item. 2. Construction Material not available due to truck transporter strike from 15.01.2021 in Chhapra.	
21	I&D works and STP at Fatuha	35.49 37.4325	176.19 12.11.20	22.11.21	-	-	-	STP - 07 MLD SPS and I&D	Agreement Done.	01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. 02. 04 nos. SPS location has been identified and Survey work has been completed. 03. Pipeline route survey work is underprogress.	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L- Section drawings of Pipeline is underprocess & will be submitted by next week 03. Waiting for STP land possession from Buidco.	-
22	I&D works and STP at Danapur	103.27 108.4164			-	-	-	STP - 25 MLD SPS and I&D	Agreement Done.	-	(1) Survey & SBC completed. (2) Basic Drawing of STP completed. (3) Mobilisation of machiney -2Nos. JCB	-
23	I&D works and STP at Phulwarisharif	46.25 48.6583			-	-	-	Khagaul Lock STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Agreement Done.	-	(1) Survey completed (2) NOC of land not recieved	-

Handwritten signature
Executive Engineer (PDM)
BUIDCo, Patna

Handwritten signature
Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Handwritten signature
Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.01.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	<u>305.19</u> 312.440486	<u>05-03-18</u> 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is 08-01-2021
2	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.05	-	Board approval has been done on 28.12.2020. Award of work is in progress. LOA has issued on 05.01.2021. An observation of LOA has been given by M/s Adani Enterprises which is sent to SPMG on dated 28.01.2021 for their direction.
3	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Till the last date of Bid receiving 12.01.2021. Three Bid has been received. Bid evaluation is under process.
4	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Technical Bid Evaluation Report was sent to NMCG. NMCG observation dated 04-01-2021 were copied on 22-01-2021 and compliance sent to NMCG through SPMG. Direction awaited.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Till the date of Bid receiving 01.02.2021, Four Bid has been received. Bid evaluation is in under process.
6	I&D and STP, Barahiya	6	-	27	31-12-19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bids were received. No any Bid was found technically responsive. Re-Tender to be published.
7	I&D and STP, Kahalgaon	6	-	25.77	31-12-19	0.05	-	Re- Tender has been published on 16.01.2021, The last date of Bid receiving is on 12.02.2021. One bid has been received. Evaluation is in process.
8	Development of Crematoria, Gopalganj	-	-	3.45	06-05-20	-	-	Re-tender published on 13.11.2020, Two bids have been received, Technical evaluation under progress. Experience certificate verification under progress.


Executive Engineer (PDM)
 BUIDCo, Patna


Manger Finance -cum- In charge
 General Manager (Finance)
 BUIDCo, Patna


Superintending Engineer (PDM)
 BUIDCo, Patna

Chief Engineer (PDM)
 BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.01.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	3.22	Work - 3.18 Other - 0.0427 <u>Total - 3.22</u>	52%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows of 2nd ghat 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat.	1. Stone Flooring work completed for step of 1st and 2nd Ghat. 2. Pavilion work in progress of 2nd Ghat.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. Pavilion work in progress of 1st Ghat and 2nd Ghat. 5. Stone Flooring work completed for step of 1st and 2nd Ghat.	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.05	Work - 260.00 Escalation - 16.39 CSQC -9.58 Other - 6.79 Cantage- 18.29 <u>Total - 311.05</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	03 Ghats work is pending. For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GRFD Project, Patna submitted by you Sen & Lall consultant has been reviewed by BUIDCo technical committee and approved for preparation of Final Design & Drawing and required DPR.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 <u>Total - 0.0526</u>	6%	Ghat - 03 Nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection	02 Nos Pile casting done at Sidhi Ghat	28 Nos. Pile casting done at Sidhi Ghat	30 Nos. Pile casting done at Sidhi Ghat	Work in progress at Sidhi Ghat, Other Two Ghat Working Drawing Vetting/approval in process.

Handwritten Signature
Executive Engineer (PDM)
 BUIDCo, Patna

Handwritten Signature
Manager Finance-cum- In charge
 General Manager (Finance)
 BUIDCo, Patna

Handwritten Signature
Superintending Engineer (PDM)
 BUIDCo, Patna

Chief Engineer (PDM)
 BUIDCo, Patna

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : January 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना।

email – mdbuidco@gmail.com

पत्रांक ४०-१७०८/२०-(११)-११३

दिनांक - ६/२/२१

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न० वि० एवं आ० वि० (बुडको)।

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जनवरी २०२१ को प्रेषित करने के संबंध में।


प्रसंग:- इस कार्यालय का आदेश संख्या ३८, दिनांक २९.०४.२०२०

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जनवरी २०२१ को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक – यथोपरि।

विश्वासभाजन,



(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न० वि० एवं आ० वि० (बुडको)।


Santosh

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.19	25.19	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.600 km HSC-5074 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0.110km HSC-73 OHT- 1 in progress Tubewell- Pump House- Pump Motor - Transformer-	Pipeline-51.71 km HSC-5147 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20	32.00	34.33	34.33	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-71.616 km HSC-1173 OHT-2 in progress Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	Pipeline-8.13 km HSC-199 OHT-2 in progress Tubewell-0 Pump House-2 in progress Pump Motor -2 Transformer-4	Pipeline-79.74 km HSC-1372 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no- 139-15-03- 2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	work completed	-	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no- 139-15- 10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	work completed	-	Pipeline-14.43 km HSC-928	

pm

8

03

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलापूर्ति योजना फेज- I सवेदक-मेसर्स अशोका टयूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II सवेदक-मेसर्स अक्वेश राय	राशि-07.53 करोड 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.53 km HSC-1864	work completed	-	Pipeline-30.60 km HSC-1865	
10	मातिहारी के चादमारी एम. एस. कॉलेज रोड 25-26 बार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली बार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ. कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली बार्ड नं-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली बार्ड नं-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	600 ft drain	-	600 ft drain	work complete, Rest stretch is private land
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पीसीसी सड़क एवं आर.सी.सी. नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	-	3100 ft drain pcc 0 ft	

Rev. Pankaj
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

जनवरी-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	38.80	33.53	29.53 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-89.585 km HSC-8760 OHT-1 in progress Tubewell-8	Pipeline-2.41 km HSC-332 OHT - 1 in progress Tubewell - 1	Pipeline-91.99 km HSC-9092 OHT-4 in progress Tubewell-9	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	46.04	46.04	29.00 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-80.797 km HSC-6488 OHT-6 in progress Tubewell-18	Pipeline-90.55 km HSC-596	Pipeline-90.34 km HSC-7084 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Am

8

5

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	-	Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	-	Drain-518 m Road-885 m	

Ami Poddar
05/02/2024
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जनवरी-2021
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	27.33	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-134.4 km HSC-6407 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-5.78 km HSC-692 OHT-1 progress Tubewell-0 Pump House-4 Pump Motor-4 Transformer-8	Pipeline-140.18 km HSC-7099 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	

Ru' Ponkashy
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

63

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	*	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	Pipeline-21.47 km HSC-10005	-	Pipeline-21.47 km HSC-10005	completed

Rui Paul Singh
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

62

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	-	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	-	Pipeline-24.853 km HSC-3763	पूर्ण

Rui Balaiah
05/02/2021
AE

TS to CE,
05/02/21
(WSD), North Bihar

Chief Engineer
05/02/21
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

जनवरी-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv-2.3 cr, Mob. Adv.-7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	(i) Survey work completed. (ii) Contractor has setup its logistics and plant site at Manikaman Mushahari. (iii) NOC given by RCD vide letterno-2270 dated 12.10.2020 (iv) Vetted hydraulic design and structural design and drawing submitted by agency sent to CE PDM for Mithanpur to Tirhut canal drain for getting approval.		(i) Survey work completed. (ii) Contractor has setup its logistics and plant site at Manikaman Mushahari. (iii) NOC given by RCD vide letterno-2270 dated 12.10.2020 (iv) Mithanpura drain construction work in progress. (v) Soil testing work is in progress for STP at Tirhut Canal.	
2	वार्ड नं०-7 धर्मशिला बर्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभास कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete. Road work 150 mtr.	Road work 150 mtr	Drain Work Complete. Road work 150 mtr.	
3	वार्ड नं०-46 आर०पी० श्रीचन्द्राव लेन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete.	No work	Drain Work Complete.	
4	वार्ड सं०-19 में पंकज मार्केट से अखड़ाघाट मेट्रो पप के सामने गली तक भाया जी०सी० मदन इंटरनेशनल स्कूल तक पी०सी०सी० पथ सह स्टेब सहित आर०सी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.3	104.96		Road & Drain 1500 m	1250 mtr drain work completed	250 mtr drain work completed	1500 mtr drain work completed	
5	वार्ड सं०-30 एवं 34 में पराव पोखर से निमचीक तक भाया गली नं०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	122.18	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed		80% Drain Complete 500 mtr road completed	
6	मेहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14	242.53	133.55	Road & Drain	Drain Work Complete & 85% Road work completed		Drain Work Complete & 85% Road work completed	

7	वार्ड सं०-12 में पी०डब्ल्यू०डी० कॉलोनी होते हुए रव० मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01 19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated- 20.08.19	19.02.20	171.49	32.82561	32.82	Road & Drain	20% Road Work Complete	No work	20% Road Work Complete	
8	वार्ड सं०-30 में प्रजापति ब्रम्हा गली से थलमभमम रोड एम्बीसन कोचिंग तक पी०डी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01 19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated- 20.08.19	19.02.20	102.56	49.28	20.61	Road & Drain	60% Drain Complete & Road 356 m Complete	No work	60% Drain Complete & Road 356 m Complete	
9	वार्ड सं०-20 एवं 21 में राम जानकी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा सुझाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02 19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated- 20.08.19	19.02.20	207.27	47.81	81.34	Road & Drain	85% Drain Complete	No work	85% Drain Complete	
10	वार्ड सं०-17 बालूघाट दुलानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01 18 राशि-243.25600 लाख	216.94689 04SBD/2019- 20 Dated- 28.02.20	27.08.20	213.01			Road & Drain	100% Drain Completed 50% Road completed	No work	100% Drain Completed 50% Road completed	
11	लकड़वाड़ी बाँध से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09 18 राशि-361.155 लाख	341.16452 05SBD/2019- 20 Dated- 28.02.20	27.11.2020	180.5775	108.91	81.77	Road & Drain	50% Drain Complete & Road 30% Complete	Drain work 10%	50% Drain Complete & Road 30% Complete	
12	वार्ड सं०-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02 19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated- 17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	

Rui Paikash
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	15.50	15.50	15.50	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-59.176 km HSC-6575 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	Pipeline-0.351 km HSC-519 OHT-0 Tubewell-0 Pump House-0 Pump Motor-1 Transformer-0	Pipeline-59.176 km HSC-7094 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	-
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-81.555 km HSC-4893 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-3.57 km HSC-300 OHT-0 Tubewell-0 Pump House-1 Pump Motor-5 Transformer-6	Pipeline-85.12 km HSC-5193 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	-

Pr. Pankaj
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	3.93	3.93	Pipeline-46.56 km HSC-7611	Pipeline-34.245 km HSC-2150	Pipeline-2.88 HSC-442	Pipeline-37.13 km HSC-2592	

Prin. Pankaj
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	59.08	54.08	49.56	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-88.062 km HSC-6966 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	Pipeline-9.24 km HSC-841 OHT-4 in progress Tubewell-0 Pump House- 9 progress Pump Motor- 9 install Transformer- 9 install	Pipeline-97.30 km HSC-7807 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	-
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	32.91	25.25	21.45	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-14.954 km HSC-551 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-10.59 km HSC-43 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-25.54 km HSC-594 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	-

Pr. Poulouh
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	57.57	57.57	57.57	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-117.973 km HSC-8858 OHT-5 in progress Tubewell-15 Pump House-12 Pump Motor-8 install Transformer-8 No. installation in progress	Pipeline-6.837 km HSC-670 OHT-0 Tubewell-0 Pump House-2 Pump Motor-2 Transformer-2 no.	Pipeline-124.81 km HSC-9527 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	20.13	15.51	15.51	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-27.998 km HSC-1420 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	Pipeline-7.732 km HSC-291 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 installed Transformer-0	Pipeline-35.43 km HSC-1711 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	-

RAI Poon/04/4
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-63.9 km HSC-8832 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-3.59 km HSC-801 OHT-2 in progress Tubewell-0 Pump House-1	Pipeline-67.49 km HSC-9633 OHT-2 in progress Tubewell-7 Pump House-6	
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे0-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-0 M Base-0 m Stem- 84 M	PCC-600 M Base-530 m Stem-530 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफिस सक्का पुल तक अव शेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 110 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत बार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	PCC Road 1600'0" Drain 1600'0"	completed	PCC Road 1600'0" Drain 1600'0"	
5	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खॉ मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चोक तल बक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 313'	drain 0'	drain 313'	

pm

8

5

6	राज्ययोजनान्तर्गत वेता चौक से डी एम.सी.एच थल्व वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.03.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain -650 Paver Block - 430	PCC road - 0 drain - 0' Paver Block - 0	PCC road 1500' Drain -650 Paver Block - 430	
---	---	----------------------	------------------------------	------------	---------	------	------	---	---	---	---	--

Ravi Prakash
05/02/2021
AE

TS to CE
05/11/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/11/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4255	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	-	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress. For the last two month only road restoration works is going on.

Prin. For box h
05/02/2021
AE

TS to CE
05/02/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जनवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रैक्टर	राशि- 1.89 करोड़ पत्राक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-947 OHT-1 Stand Post - 25	HSC-89	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280/ना०ना०-02-10/2017-167 दिनांक-28.03.2017 एवं	115.6593 dated-04-06-2019	04.12.2021	3.75	3.44	3.44	<u>1- Drain-14.19 KM</u> 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-1	1.2 m wide Drain of length 306.5 m is completed 1 m wide Drain 72.5 m drain Watson Canal PCC - 278 m, RCC base 220 mm, Side wall 215 m, Cover Slab-NIL Nill Nill	1.2 m wide Drain 4 m 1 m wide Drain NIL Watson Canal PCC - 92 m, RCC base 125 m, side wall 0 m, Cover Slab-0 Nill NIL	1.2 m wide Drain of length 310.5 m is completed 1 m wide Drain 72.5 m drain Watson Canal PCC - 401.5 m, RCC base 237.5 mm, Side wall 215 m, Cover Slab-NIL Nill Nill	Require STP Land is NOT available.

Pr. Pankaj
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	64.02000	64.020	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-161.528 km HSC-16778 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	Pipeline-5.032 km HSC-186 OHT-4 in progress Tubewell-0 Pump House- 0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-166.56 km HSC-16964 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.750	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.33km HSC-3607	Pipeline-0.0 km HSC-0	Pipeline-16.33km HSC-3607	
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 2ब/ना0नि0-02-01/ 2017- 306, न वि.एवं आ वि. एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)		6.94 Km Drain completed (out of 11.5 KM)	

AE
05/02/2021

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

3

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-36.660 km HSC-3165	Pipeline-0.140 km HSC-133	Pipeline-36.80km HSC-3298	

Runi P. Singh
05/02/2021
AE

TS to CE
05/02/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/02/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139,15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्सट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-39.68 km HSC-3023	Pipeline-1.35 km HSC-125	Pipeline-41.03 km HSC-3148	
5	सुपौल स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 2ब0/ना0नि0-02-03/2017-119, न वि एवं आ.वि एवं लिथि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	2.75 Km Drain completed	0.05 km	2.80 Km Drain completed	

AE
05/02/2021

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

50

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	34.49	27.66	26.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-80.74 km HSC-8424 OHT-0 Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	Pipeline-2.85 km HSC-716 OHT-0 Tubewell-0 Pump House- 2 Pump Motor-0 Transformer-0	Pipeline-83.59 km HSC-9140 OHT-0 Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	5.53	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-300 mtr Wall-300 mtr Cover-120 mtr	Khanua Nala (A) No work Khanua Nala (B) Raft-50 mtr Wall-25 mtr Cover-80 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-350 mtr Wall-325 mtr Cover-200 mtr	
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	

Am Poulcayh
05/02/2024
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	18.00	25.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-105.77 km HSC-7126 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-1.87 km HSC-229 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-107.64km HSC-7355 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-

पति पंतप्रमुख
05/02/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

56

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जनवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	45.50	39.13	39.13	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-95.542 km HSC-8565 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-4.54 km HSC-573 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-100.09 km HSC-9138 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	
2	बेगुसराय जलापूर्ति योजना फेज- II सवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	24.50	19.28	19.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 43.763 km HSC-4642 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	Pipeline-6.38 km HSC-587 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 50.14 km HSC-5229 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	

AE
05/02/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
8/6/21

53

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : January 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक- 933

दिनांक- 5/2/21

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Sr: Santosh
3/5/21

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - जनवरी, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन


मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

जनवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	-	Boundary wall, Pathway	80%	15%	95%	स्थल विवाद सुलझ गया है। आवंटन की आवश्यकता है।
2	राज्य योजनांतर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	तकनीकी बीड की अंतिम प्रक्रिया में।
3	बोहट नगर परिषद वार्ड सं0 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	15.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है। सीनिय विधायक द्वारा विवाद सुलझाने का आश्वासन दिया गया है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	पत्रांक - 1386, दिनांक - 30.11.2019 द्वारा तकनीकी स्वीकृति समाप्त।

5/2/21

5/2/21

(Signature)
Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

जनवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) Shiv Shakti Constructioin Purnea.	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.04	2.71	2.71	Building	Foundation work - 100%, Sub Structure - 100 %, Super Truss Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress wall plastering work, over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 88%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10 20-3	0.6967	0.6967	0.6967	Building	Civil Structure work - 96% Over all work - 92 %	Over all work - 1 %	Over all work - 93%	Fund Issue fund demande to NP Supaul via LT. No. - 11, Dated 14.01.2021 Lt No. -137, Dt.- 30.06.2020 and Lt. No. - 251, Dt- 10.09.2020

5/2/21

5/2/21


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District

जनवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundatiion to roof level Structure	Work progress is very slow, Due to lake of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020

5/2/21

5/2/21

Heed
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

जनवरी - 2021

Rs. In Crores

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor- Chandrabibha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah,This office has requested vide letter no-113, dated-23 03 2020 to DM bettia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. Further allotment could not be released by DM, West Champara n.
2	Construction of Administrative building of Nagar Parishad,Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29 12,16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed exepet roof tretment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE &Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE &Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897		0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.794585	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	Fund issue.
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12 2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	No work	Road - 1067	

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

जनवरी - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं०-2 लक्ष्मी चौक शम्भू साह के घर से एन०एच०-28 चौदनी ब्रोक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	77.42814	66.15862	58.85417	Road & Drain	100%	100%	कार्य पूर्ण।	
2	वार्ड नं०-11 अन्तर्गत नगर आशुक्त आवास गेट के सामने क्षतिग्रस्त रोड का रुफ निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-161 दिनांक-27.03.18 राशि-1,24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities	Work not start	No work	Work not Start	टाटा कम्पनी का रोड बाजार में उपलब्ध नहीं रहने के कारण कार्य में विलम्ब हो रही है।
3	वार्ड नं०-27 में दाम्पत्य मुख्य पथ से विजय कुमार के घर से मज्झिमिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-1C.05.19	09.12.19	40.58807	13.07106	13.07106	Road & Drain	100%	100%	कार्य पूर्ण।	
4	वार्ड नं०-7 ब्रह्मरी नगर में संतोष जी के घर से एन०एच०-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	30.77949	30.31566	16.03892	Road & Drain	100%	100%	कार्य पूर्ण।	
5	वार्ड नं०-46 घुना भट्टी रोड नं०-3 कामेश्वर विहारी दिनेश चौरासेया माया मुशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	70.5802	69.55583	38.24377	Road & Drain	100%	100%	कार्य पूर्ण।	
6	वार्ड नं०-7 धर्मशीला वर्मा के घर से मोतिहारी रेलवे लाइन लेकर विजय कुमार के घर माया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	52.96291	19.29733	19.29733	Road & Drain	100%	100%	कार्य पूर्ण।	
7	वार्ड नं०-48 आर०पी० श्रीवास्तव लेन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए माया सीता राम पाण्डेय महतो जी के घर से माया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	62.48902	32.50951	32.50951	Road & Drain	Drain work completed	No work	नाला का कार्य पूर्ण।	
8	वार्ड नं०-21 शुभराज खीहस से मरीननाथ मंदिर तक नहर पर एक नई कावरेया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	Work in Progress	Work in Progress	Work in Progress	
9	वार्ड नं०-19 में फकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने गल्ली तक भाया जी०डी० मंदर इन्टरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०सी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-68 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.03.19	31.01.20	105.305	104.9698		Road & Drain	1500/1250 Mtr. Drain completed	250 Mtr. Drain completed	1500/1500 Mtr. Drain completed	
10	वार्ड नं०-30 एवं 34 में पराव पोखर से निमनौका तक भाया गल्ली नं०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-68 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.03.19	31.01.20	219.58562	122.18699	54.98202	Road & Drain	80% Drain work completed and 500 Mtr. Road work completed	No work	80% Drain work completed and 500 Mtr. Road work completed	
11	मोहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.03.19	30.04.20	340.14532	242.53745	133.55055	Road & Drain	Drain work completed & 85% Road work completed	Mastic Asphalt work in Progress	Drain work completed & 85% Road work completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	मजफरपुर नगर निगम अन्तर्गत बाई सड-21 साहू पोखर का घाट निर्माण एवं सौन्दर्यकरण कार्य। M/s Singh Constrution	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-105.58300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	92.96901	50.3915	26.52119	Civil Amanities	80% work completed	No work	80% work completed	
13	बाई सड-12 में पी0डब्ल्यूडी0 कॉलोनी होते हुए स्व0 मणिमोहन जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Constrution	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	32.82561	32.82561	Road & Drain	20 % Road work complete	No work	20 % Road work complete	
14	बाई सड-30 में प्रजापति ब्रन्हा गली से कलमबाग रोड एम्बीसम कोचिम तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	60% Road work complete & Road 325 m. complete.	No work	60% Road work complete & Road 325 m. complete.	
15	बाई सड-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.2436	47.81515	31.34054	Road & Drain	85 % Drain complete	No work	85 % Drain complete	
16	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर0सी0सी0 नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	123.80494	115.31691	56.09153	Drain Only	100%	100%	नाला का कार्य प्रगति में।	
17	बाई सड-7 में गुमटी न0-02 से मोहिंदपुर होते हुए एन0एच0-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain			नाला का कार्य पूर्ण।	
18	बाई सड-28 में दापुचक प्रांक्सर कॉलोनी में पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	132.06249	126.35564	56.99527	Road & Drain	100%	100%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	बाई न0-17 बालूघाट दुलानी से ब्रह्मथान चौक होते हुए डा00 कपिलदेव सिंह के घर भाया प्रदुमन रजक रामलखन लाल कर्ण के घर से दाहिने डा00 बी0के0 चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	243.265	68.21381	68.21381	Road & Drain	100% Drain Completed & 50% Road completed	No work	100% Drain Completed & 50% Road completed	
20	लकडीझाड़ी चौक से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोझा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	108.91159	81.77389	Road & Drain	50% Drain complete & Road 30% Complete	10% Drain work complete	60% Drain complete & Road 30% Complete	
21	बाई सड-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965			Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	
22	मजफरपुर नगर निगम अन्तर्गत पौष विभिन्न स्थानों पर बस प्रयाण का निर्माण कार्य।	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amanities				स्मार्ट सिटी के अन्तर्गत होना है।
23	बाई न0-47 बी0एन0पी0-08 मालीघाट मुख्य पथ से पीक एण्ड यूज मॉडल से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ संख्या-1,2,3,4,5,6,7,8,9 होते हुए शास्त्रीनगर ए0के0 दास के घर तक पथ-सह-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	184.5225	138.45079	138.45079	Road & Drain	100%	100%	कार्य पूर्ण।	
24	बाई सड-36 मुहल्ला मदनानी लेन मुस्कान ग्लेस हॉस्टल से गोपाल द्विवेदी के घर होते हुए भाया, अमल जी आवास एवं राजू जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-59.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	56.94381	55.68857	55.68857	Road & Drain	100%	100%	कार्य पूर्ण।	
25	बाई न0-49 बेला मुख्य पथ से मुहल्ला नागेन्द्र नगर लेन न0-1 में का सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-53.24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	47.22104	41.73099	41.73099	Road & Drain	100%	100%	कार्य पूर्ण।	

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
26	वार्ड नं०-२ चक्कर बांदमारी गया ठाकुर दिवाकर के घर से कर्नल सी०एन० शर्मा के घर होते हुए नौतियाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-९० दिनांक-०३.०१.१८ राशि-५७,१७७० लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	51.34430	39.08156	39.08156	Road & Drain	100%	100%	कार्य पूर्ण।	
27	वार्ड स०-३९ भवानी सिंह मार्ग मांथ जौ के मकान से अगर जौ के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-७९ दिनांक-०६.१२.१७ राशि-३९,०५१०० लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	35.08652	34.22546	34.22546	Road & Drain	100%	100%	कार्य पूर्ण।	
28	वार्ड स०-३९ बहलखाना रोड भास्कर के घर से आलोकपुरी मन्दु जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-७९ दिनांक-०६.१२.१७ राशि-३०,०५७०० लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	26.58952	24.188	24.188	Drain		100%	कार्य पूर्ण।	
29	वार्ड नं०-१४ अखाड़ाघाट मेन रोड सुभा पार्सर से काली मंदिर सिकन्दरपुर भाया शिव मंदिर राधा देवी बासिका उच्च विद्यालय होते हुए बीकानेर एण्ड जयपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-९० दिनांक-०३.०१.१८ राशि-२१५,२८३०० लाख	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	242.45295	194.54826	194.54826	Road & Drain	100%	100%	कार्य पूर्ण।	
30	वार्ड नं०-३९ अन्तर्गत बहलखाना बसस्टॉप में रोड निर्माण, सेप्टिक टैंक एवं सर्विस सेंटर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-१६१ दिनांक-२७.०३.१८ राशि-१४,२१००० लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amanities	Shed construction 95% septik Tank 100% & Service Centre 95%		कार्य पूर्ण।	
31	वार्ड नं०-२ में बांदनी चौक से अम्बेदकर पथ होते हुए भाया ओमप्रकाश आरामिल राजेश्वर प्रसाद साह के नार्कट लक्ष्मी चौक होते हुए पूर्व मंत्री स्क्वो ब्रिज बिहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०८ दिनांक-२७.०९.१८ राशि-२७,५३३ लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	27.00028	26.14	13.50	Drain		100%	कार्य पूर्ण।	
32	वार्ड नं०-४६ में श्री सुरेश ठाकुर के मकान होते हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-२८,९७९ लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	25.57505	24.0031	14.00	Road & Drain	100%	100%	कार्य पूर्ण।	
33	वार्ड स०-३१ में क००० शाही के मकान से अरुण जौ दरोगा के घर और मनोज झा के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-८,३६ लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	7.52392	7.508	4.100	Road & Drain	100%	100%	कार्य पूर्ण।	
34	वार्ड नं०-१० मझौलिया रोड (छाप लेन) में शशि भूषण शर्मा के घर से स्व हरेंद्र शर्मा के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-२७,९०५ लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	21.47033	19.97092	13.83427	Road & Drain	100%	100%	कार्य पूर्ण।	
35	वार्ड नं०-३२ में न्यू कॉलोनी, फाखरिया पीर, सादपुरा में श्री दिनेश सिंह के घर से शुरू होकर रेखा पोद्दार के घर तक निरंजन सिंह एवं सुजीत कुमार के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-१९,२३९ लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	16.88146	13.52793	9.57454	Road & Drain	90%	90%	कार्य पूर्ण।	
36	वार्ड नं०-१५ बाँध मुख्य पथ से आश्रमघाट मुहल्ला में स्वतंत्रता सेनानी राम बरित्र सहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-९० दिनांक-०३.०१.१८ राशि-१३५,४५८०० लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	155.61914	117.24771	117.24771	Road & Drain	100%	95%	कार्य पूर्ण।	
37	वार्ड नं०-२६ सहाय कामेश, काजो मोहम्मदपुर के ठीक सामने से भीरम होटल, सतीश कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर, उमाकांत प्रसाद जी के घर से नवल किशोर प्रसाद जी के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०८ दिनांक-२७.०९.१८ राशि-६८,४७५०० लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	68.23156	67.40362	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।	
38	वार्ड नं०-४९ बेला बिहार चक्राज कोचर के घर से शिवकुमार सिंह भाया नन्दलाल जी शम्भू शरण कर्ण जी के घर होते हुए गजेश्वर जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-५७,६११ लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	51.31559	50.6133	27.29436	Road & Drain	100%	100%	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	वाई सं०-17/18 में राजकुमार सिंह के घर से अमरेंद्र त्रिवेदी के मकान होते हुए भाया दहिला निवास ओम साह, गुड्डू श्रीवास्तव, कौपी सिंह के गली होते हुए मुकुल श्रीवास्तव के घर तक पी०सी०सी० पथ एवं स्तंभ सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	130.01814	118.61909	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।	
40	वाई सं०-01 में राजेंद्र जी के मकान से जितेंद्र जी के मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-130.28785 लाख	108.55862 21F2/2019-20 Dated-20.08.19	19.02.20	127.21361	105.58222	64.49095	Road & Drain	100%	100%	कार्य पूर्ण।	
41	वाई सं०-36 अन्तर्गत मीठमपुरा चन्दपुरी लेन न०-2 में श्री रामविलास जी के घर से श्री गुड्डू जी के घर होते हुए श्री चन्दनाथ मिश्रा के घर होते हुए मो० मोहफिल अंसारी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-29.09.19	08.03.20	66.835	66.0399	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।	
42	वाई न०-13 राज साईके से दैवी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	60.13584	59.06264	33.51459	Road & Drain	100%	100%	कार्य पूर्ण।	
43	जेनिथ पैट्राल पथ के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.65720 25F2/2019-20 Dated-09.09.19	08.03.20	103.32057	94.0979	42.95193	Road & Drain	100%	100%	कार्य पूर्ण।	
44	वाई न०-33 में सादपुरा रामविलास साह के घर से लोहर टोला होते हुए भाया जगदेव महतो के घर मिल्ली टोला धनुसार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.82566 05F2/2019-20 Dated-22.06.19	19.03.20	182.26115	122.3339	91.21577	Road & Drain	100%	100%	कार्य पूर्ण।	
45	मुखजी सेमिनरी हाई स्कूल अवस्थित पथ में पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.050 लाख	94.05		47.025							यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।
46	नगर निगम मुजफ्फरपुर के वाई सं०-41 अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-03.07.19	08.01.20				Civil Amanities	Boundary wall work start	Work in Progress	Boundary wall work start	
47	नगर निगम मुजफ्फरपुर के वाई सं०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.29066					Civil Amanities			मेसर्स सिंह कंस्ट्रक्शन, सर्वेक्टर को एकरारनामा करने हेतु द्वितीय स्मार पत्र निर्गत।	
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amanities	Boundary wall work start	Work in Progress	Boundary wall work start	
49	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिबॉज के इस्तिफा के वाई न०-34 अवस्थित पड़ाव पोखर का उड़ाहीकरण कार्य	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
50	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं०-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उड़ाहीकरण कार्य। Sri Shailendra Kumar	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.62500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19								
51	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं०-49 अवस्थित बियाड़ा पोखर का उड़ाहीकरण कार्य।	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.03400 लाख	11.034								कार्य पूर्ण।	
											अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	


 Chief Engineer
 Infrastructure & Transport
 North Bihar, Buidco, Patna


 5/2/21


 5/2/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District

जनवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत कोनहास घाट का विकास एवं सीन्दीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	5.580/15-16 3.3232354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugrated on 28.08.2020)
2	हाजीपुर नगर परिषद अन्तर्गत कुलवान घाट का विकास एवं सीन्दीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone, Brick work	R.C.C, Kota Stone	का प्रतियोग कार्य पूरा। Kota Stone work in progress.
3	हाजीपुर नगर परिषद अन्तर्गत सीढी घाट का विकास एवं सीन्दीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC work in Progress	R.C.C, Kota Stone	का प्रतियोग कार्य पूरा। RCC work in progress.
4	हाजीपुर नगर परिषद के बार्ड सद-38 बाय टाला राड एनएच-77 से सट नागन्द राय के घर से सानतल राय के घर हात हुए प्रकाश हाटल के आगे त्रय ईट सॉलिंग-सह आका सीढी सीढी नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			1.099							विशेष जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। बायोमैक पत्रक 119 दिनांक 26.07.2019 द्वारा योजना बदल करने हेतु विभाग से अनुमति लिया गया है।
नगर पंचायत कौटी												
5	नगर पंचायत कौटी अन्तर्गत बार्ड सद-4 से सटने स्टेशन राड से लेकर एनएच-28 हात हुए बार्ड सद-08 स्थित मन तक पाना तस्क आर सीढी सीढी नाला निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.456710E	04.01.2020	0.818	0.3504658		R.C.C, P.C.C, E/W Drain - 1650 mtr.	R.C.C, P.C.C, E/W INPROGRESS	RCC work progress	RCC, PCC, E/W	In Progress (Work done upto 500 m)
6	नगर पंचायत कौटी अन्तर्गत बार्ड सद-10 से बासीम जा घर से शकर राय के घर हात हुए विशुपुर चौक से मोनापुर राड तक सीढी सीढी सडक एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.538	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1200 mtr. Drain - 500 mtr.	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	Work completed (Inaugrated on 28.08.2020)
7	नगर पंचायत कौटी अन्तर्गत बार्ड सद-7 मुपेसावर थाना का निकट छर घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अन्तर्गत बार्ड सद-11 से सिंढादम्बर दलिया टाला सुकन पासवान के घर हात हुए महना कबिस्तान बीच राड तक सीढी सीढी पथ एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.729	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28-08-2020)
9	नगर पंचायत मोतीपुर अन्तर्गत बार्ड सद-10 बासीम से माहमद अन्स के आगे मिल हात हुए मध्य विद्यालय पुरानी बाजार तक सीढी सीढी पथ एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	24.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1100 mtr.	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED			Work completed (Inaugrated on 28-08-2020)

5/2/21

5/2/21

5/2/21

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अन्तर्गत बाई-सो-1 में सुखर मंड से पश्चिम इमामबाग हांनु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.1049		R.C.C, P.C.C, E/W Road - 680 mtr.	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC, PCC, E/W	Drain work in progress (Length 300 m completed).
11	नगर पंचायत साहेबगंज अन्तर्गत बाई-सो-2 में लक्ष्मीधर राय के घर से स्वो नारायण जी के घर पोखर पुलिया तक नाला एवं पीछे सीधे सीधे निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 480 mtr. Drain - 275 mtr.	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC	Drain work completed, road work in progress (G.S.B Completed).
12	नगर पंचायत साहेबगंज अन्तर्गत बाई-3 में सुनिता कुमार के घर से भाग्य नारायण राउत के घर होते हुए सुखर मंड तक आगो सीधे सीधे नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W Drain - 275 mtr.	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
13	नगर पंचायत साहेबगंज अन्तर्गत बाई-4 में हिमालय साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला पुलिया एवं पीछे सीधे सीधे पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यका के पत्रांक - 266. दिनांक - 03.09.2020 द्वारा योजना स्वरूप बनाने हेतु मुख्य अभियंता, बुधको से अनुमति लिया गया है।
14	नगर पंचायत साहेबगंज अन्तर्गत बाई-5 में राजेश सिंह के घर से रामपुर सिवान तक आगो सीधे सीधे नाला एवं पीछे सीधे सीधे पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 09.09.2020			0.332							पत्रांक-243 दिनांक - 29.08.2020 के द्वारा समझौते को एकराजना हेतु स्वीकृत किया गया है।
15	नगर पंचायत साहेबगंज अन्तर्गत बाई-6 में साई स्याम से बीछती तक आगो सीधे सीधे नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W Drain - 340 mtr.	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work Completed.
16	नगर पंचायत साहेबगंज अन्तर्गत बाई-7 में पानी टांगी पुलिया से साई स्याम तक आगो सीधे सीधे नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 430 mtr. Drain - 590 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Drain work completed, Road work in progress.
17	नगर पंचायत साहेबगंज अन्तर्गत बाई-8 में धर्मपाल चौक से विजय राउत सजय पाखंड के घर होते हुए थाना राउत तक आगो सीधे सीधे नाला एवं पीछे सीधे सीधे पथ निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 230 mtr. Drain - 270 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Road work completed and Excavation work in progress in Drain work.
18	नगर पंचायत साहेबगंज अन्तर्गत बाई-9 में मीनो चौक से पूर्व मुनिया भजूर साह के घर होते हुए एस0एन0-74 तक आगो सीधे सीधे नाला एवं पीछे सीधे सीधे पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W Road - 480 mtr Drain - 450 mtr	R.C.C, P.C.C, E/W	E/W in progress	R.C.C, P.C.C, E/W	Drain work completed and Road work in progress.
19	नगर पंचायत साहेबगंज अन्तर्गत बाई-10 में बागलमंडी बजारीया घाट से भूतनाथ मंदिर तक आगो सीधे सीधे नाला एवं पीछे सीधे सीधे सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। अधीक्षण अभियंता जिराती प्रमण्डल बुधको, बुधकोमंडल का पत्रांक - 266. दिनांक - 01.11.2020 के द्वारा योजना स्वरूप बनाने की अनुमति प्रदान की गयी है।

8/2/21

8/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

जनवरी - 2021

जनवरी - 2021

Rs. In Crores												
SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Receive d	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	1.02	Building	Plaster Work Done. Work in progress.		100 % work complited	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेश्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work complited		100 % work complited	भुगतान हेतु आवंटन की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर दिन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work complited	-	100 % work complited	

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

जनवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21 22.02.2016	22.05.17	0.6140	0.6140	0.614	Building	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed. Tiles- Progress. Electric & PHED work- Progress. Fund recomm by BUIDCo to NP Parsa	Floor Tiles work in progress.	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood Work- Completed Flooring - Completed Elect. & PHED Work Fund recomm by BUIDCo to NP Parsa.	शेष आवंटन की प्रतिष्ठा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36 05.11.2019	05.11.2020	0.3825	0.29489	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-286.8 BES-1068 PCC- 400 Paver Block-590.12 90 % completed.		L/S/F-286.8 BES-1068 PCC- 400 Paver Block-590.12 90 % completed.	Paver Block work in progress.
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	1.479	1.479	1.379	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate- Hindrance 4. Site Development work- Hindrance 5. Construction of Guest house- Completed.	आवंटन की मांग की गयी है।

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

जनवरी - 2021

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं 12 स्थित हराही पोखर में जल किड़ा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00		Two stores building changed one stores.				Due to local interference work was stopped on the order of district magistrate.
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed		Shade Upto Plinth Level completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.1240	0.124		Children palying equipment, fountain,Light and Bentsh	Completed		Completed	Completed and to be handed over to Nagar Nigam
4	पोली मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.4875	0.42738		Excercise equipment,Light,Gazi bio,fountain light,	Completed		Completed	Completed and to be handed over to Nagar Nigam
5	राज्य योजना अंतर्गत लहेरियासराय कर्पूरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1851218					Drain - 8400' 1200 MM P Pile, 216 Nos of catchpit				Retender is in progress but not yet open due to not issued of digital key request for digital key procesed.
6	मुहल्ला लक्ष्मीसागर वार्ड नं 16 में कंक्रीट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	0.93	Drain,of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"=2800' Road Of Size 8'0"x0'6"x2300'.	Completed		Completed	
7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। संवेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	2.23	4.23	Cover Drain of size 2.5 m to 4.5 m writh Height 3to 4 m , Length 3.55 km	PCC-600M Base-530M Vertical wall Both side (in mtr) 446m		PCC-600M Base-530M Vertical wall Both side (in mtr) 530m	Work is in progress. Vertical wall casting is in progress. Revised design drawing not yet submitted by agency. Fund required.
8	राज्य योजनाअंतर्गत दरभंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अग्रशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के आहरादियारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 531' Boundary wall - 765'		Length - 641' Boundary wall - 765'	Work is in Progress.

18
5/2/21

48
5/2/21

4008
5/2/21

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	पी0डब्ल्यू0डी पथ में गायत्री मंदिर से दारुमट्टी चौक, दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढक्कन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed.
10	दरमंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37605	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	1600.0 drain without cover and without grating completed. 16'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खो मस्जिद पुरानी मुंसफी कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल ढक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642			Drain 2350'0"	313'	0	313'	Work in progress. Cover for 160' Drain
12	राज्ययोजनान्तर्गत बेता चौक से डी.एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.2970		PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500'0" Drain - 650 ' Paver Block - 430'	0	PCC road 1500'0" Drain - 650 ' Paver Block - 430'	Work is in Progress.

5/2/24

5/2/24

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

जनवरी - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 It No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				Retender invited on 19.12.2020 and CS submitted to BUIDCo HQ.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 It No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6	0.29		1.Bus terminus 2.toilet, shop block 2. compound wall with entrance gate 3. internal road,pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	No work	1. Frame work of Bus terminus building completed.	Letter to Re-Start the work is given to contractor.
3	ढाका दाई सड-01 में ढाका धोडासाहन पी0डब्लू0डी0 रोड राजपुर नहरपुल से फगुनी हजरा के घर होते हुए क्रमल पासवान के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
4	ढाका दाई सड-01 में केडीयन पलावर मोल से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
5	मोतिहारी के खादमारी एम एस कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर सी सी नाला तक नाला एवं पी सी सी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड न0-31 में श्रीकृष्ण नगर सप्ली देवी मंदिर मोहल्ला में डी आर0बी0 सिड के उत्तरवाले गली न0-04 के सडक का पी0सी0सी0 पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed
7	सुगौली वार्ड न0-18 में मीर टोली से जैन गांव जानेवाली सडक में पी0सी0सी0 सडक निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
8	सुगौली बाई नं०-08 में छट्ट साह सोनार के घर से बिहारी सोनार के घर होते हुए पी०सी०सी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling completed 2. Drain work - 1000 ft	Drain - 155 ft.	1. Brick soling completed 2. Drain work - 1155 ft	Work in Progress.
9	सुगौली बाई नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft		Drain 2116 ft	Work Completed
10	सुगौली बाई नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगौली बाई नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	600 ft Drain Completed		600 ft Drain completed.	Work Completed
12	सुगौली बाई नं०-11 में शंख मकादेर के घर से सिकंदर मिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	1506 ft PCC Road completed		1506 fr PCC Road completed	Work Completed
13	सुगौली बाई नं०-13 में छट्ट साह के घर से छट्ट घाट जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगौली बाई नं०-14 में मेन रोड से माया स्टोडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1378 ft		PCC - 1378 ft completed	Work Completed
15	सुगौली बाई नं०-16 में लालबाबू देवान के घर से डॉ यूसूफ के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Work Completed
16	छकिया रेलवे मुमटी 136 से हिन्दू छकिया होते हुए साहेबगंज रोड, शांतिनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. Rcc 3100 ft Drain completed		1. Rcc 3100 ft Drain completed 2. PCC road workk started.	Work in Progress.

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

जनवरी - 2021

Rs. in Crores

जनवरी - 202

Rs. in Cro

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा बस स्टैंड संवेदक का नाम - मे० बलराम सिंह	राशि-4.02 करोड 78 एवं दिनांक- 19 11.2014	3.3003 & 10.06.2015	09.05.17	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	Work stopped due to Unavailability of Fund
								Toilet Block & small ships (Civil work)	Toilet Block 100% completed & small shop 90% completed	Nil	Toilet Block 100 completed & small shop 100% completed.	
								Compound wall entrance gate (Civil work)	Not executed	nil	Not executed	
								Internal Road Pathway & Landscaping work	completed	nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work inn progress	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Araria District

जनवरी, - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद फारबिसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 28.02.2016	07.08.2016	0.86	0.36	0.36	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सड़क का विस्तार इस्लामपुर वट वृक्ष नेपाल सीमा तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2015	0.71	0.59	0.59	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवेदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	0.15	Park Work	Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	फारबिसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मंदरसा तक पी०सी०सी० सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

5/2/21

5/2/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : January 2021

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001

पत्रांक 21-1704/20-89 /
सेवा में,

पटना, दिनांक 05/02/2021

Gu Santish
3/5

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

विषय :- माह जनवरी-2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह जनवरी-2021 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त।(कुल- 21 पृष्ठ)

विश्वासभाजन,

प्र. सु. 21

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग, बिहार, पटना।

Patna District

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 - 275.21 CR 2. SupplementryA greement dated 25/06/2018- 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	216.56 Cr	216.56 Cr	Yes	Block-A Block-B Block-C Block-D STP UGT SUBSTATION AC PLANT ROOM DRIVERS DORMITORY ELEVATED DOOR DOOR BUS SHED INTERNAL ROAD WORK (RIGID PAVEMENT) BC JNDARY WALL TERMINAL BLOCK	Rcc completed Rcc completed Rcc completed 5th floor Roof slab RCC work in progress Baffle wall RCC in progress Rcc work completed Building completed Building completed Rcc completed RE Wall 60 m sand compaction completed. Two nos bus shed (Arrival completed in all sense) upto terminal block 1282 rmt completed Rcc work in progress Arrival Terminal block & Departure block Rcc in progress	Finishing work in progress Finishing work in progress Finishing work in progress Balance 1 pour Roof RCC in progress Balance baffle wall Rcc in progress Mep to start Pump erection & pipeline work Commissioning to take place External painting work to start Block work & plaster work in progress RE Wall 60 m GSB laying & panel top beam Complete & Balance Work is in progress. Balance area base preparation work in progress. Balance RCC under progress Balance brickwork, plaster & grill fixing work under progress for East and North side. Ramp slab Rcc work in progress	92% 85% 97% 76% 80% 85% 100% 100% 86% 92% 30% 78% 56% 37%	1. Balance outstanding to be cleared INR 24.1 cr immediately. 2. Litigation of southern boundary to be resolved.

Signature
5/02/2021

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no /Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress:			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08 2014 एव	राशि-25,20,08,33 6.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post-85	Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82		Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light-Completed-82	युनसैफ प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।
List of Project Patna West District-Patna												
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एम्स फ्लाई) ओवर पीलर नम्बर-263) के बगल में पी0सी0सी0 राइड एव आर0सी0सी0 नाला निर्माण कार्य /HANUMANT HITECH INFRASTRUCTURE	0.35048 &16/1/27.03.18	0.3022205/ 16.01.19	15.07.19	0.17600	0.17524	0.17524	Drain-600 ft Road-700 ft	work completed		work completed	निधि की कमी।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पी0सी0सी0 एव आर0सी0सी0 नाला का निर्माण कार्य / USHA CONSTRUCTION	0.44938 &124/26.12.18	0.3666381 /13.02.19	12.04.19	0.22469	0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को इस कार्यालय का पत्रांक-253 (अनु0) दिनांक-18.03.2020 एवं पत्रांक-687 दिनांक-17.08.2020 द्वारा अनुरोध किया गया है।

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३७ में बहु गार्डन अपार्टमेन्ट के आगे सुधा दुकान से उत्तर की ओर जगदीश कुमार के मकान के अंतिम भाग तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।/ SANDEEP PATIL	0 19606 &07/27 09 20	0 1678662/ 26 08 19	25 02 2020	0 09803	0 09803	0 09803	Drain-320 ft Road-300 ft	work completed		work completed	निधि की कमी।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३५ में अवस्थित रजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।/ RANJIT KUMAR	0 38384 & 91/28 02 19	0 3177348/ 06 09 19	05 03 2020	0 19192	0 18562	0 18562	Drain-712 ft Road-712 ft	work completed		work completed	निधि की कमी।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३५ में घुड़दौड़ रोड से मैजिस्ट्रिक जामकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।/ KUNAL KUMAR	0 8314 & 91/28 02 19	693 516/ 13 11 19	12 06 2020	0 41570	0 41366	0 41366	Drain-1389 ft Road-1145 ft	work completed		work completed	निधि की कमी।
6	नगर परिषद दानापुर अन्तर्गत आर०पी०एस० मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुष्प लेन नं०-०८ में पथ एवं आर०सी०सी० नाला निर्माण कार्य।/ USHA CONSTRUCTION	0 44246 &07/27 09 19	0 3922244/ 03 12 19	02 06 2020	0 22123	0 18903	0 18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Drain completed Road-675 ft	निधि की कमी।
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-३७ के वि०बी०रैया नगर में बैली रोड से विरेन्द्र यादव के घर तक पथ में पी०सी०सी० दलाई एवं आर०सी०सी० नाला निर्माण कार्य।/ NAVIN KUMAR	1 82467 &07/27 09 18	1 4692975/ 07 12 19	06 12 2020	0 91234	0 91234	0 91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Drain- 2300 ft Road- 2015 ft	कार्य पूर्ण।

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	नगर परिषद दानापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०एच० ३० से नलकुप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	233040 & 91/28.02.19	192774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	Vetted Design एवं Drawing के अनुरूप पुनरीक्षित प्राक्कलन समर्पित किया गया है तथा कार्य प्रारंभ करने हेतु संवेदक को पत्रांक-1018 दिनांक-11.12.2020 एवं पत्रांक-1077(अनु०) दिनांक-26.12.2020 द्वारा कार्य प्रारंभ करने हेतु आदेश निर्गत किया गया है।
9	नगर पंचायत मनैर अन्तर्गत वार्ड सं०-०७ में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कभर रलैब एवं पी०सी०सी० सड़क निर्माण कार्य। / SANDEEP PATIL	18974 & 07/27.09.18	0.690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		work completed	निधि की कमी।
Patna District (Patliputra Anchal, BUICo)												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil	Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil	Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattarcharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21/F2-C2 1,13,24,277 13.05.2020	12.11.2020	Nil	Nil	Nil	Drain- 60m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil	Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकराशनामा की कार्यवाई की जा रही है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna East District-Patna												
1	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत पूर्वी ढेलवा में श्री गोपाल झा के मकान तक एवं इसके लिंक पथों में भू-गर्भ नाला एवं पीओसीओ पथ का निर्माण कार्य। संबेदक श्री शंकर शर्मा	0.43451 UDHD Lt -123/ 26.02.2018	0.3669285	29.07.2019	0.0345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	निधि के अभाव में पथ का कार्य घिनी एवं नाली का कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड नं-05 अन्तर्गत राजा बाजार पाथा सं-72 के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन वर्मा के घर तक पीओसीओ सड़क निर्माण कार्य। संबेदक श्रीमति बदना सिन्हा	0.13781 UDHD Lt -78/ 06.12.2017	0.236935	4 month	0.0689050			PCC ROAD 183 M	35%	-	35%	कार्य पूर्ण। रथल की स्थिति के अनुसार शेष कार्य करने की आवश्यकता नहीं है।
3	पटना नगर निगम अन्तर्गत वार्ड नं-29 में खासमहल मुख्य पथ एवं लिंक पथ में भू-गर्भ नाला एवं पीओसीओ सड़क निर्माण कार्य। संबेदक श्री संतोष कुमार	1.967925 UDHD Lt -160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	कार्य प्रारम्भ करने के लिए रथल का Cleaning एवं जल निकासी कार्य चल रहा है।
4	नगर परिषद फतुहा अन्तर्गत वार्ड संख्या 25 एवं 26 में एनओएच 30 कॉलेज रोड होते हुए नंदराज नगर होते हुए रेलवे इन्टर तक भूगर्भ नाला एवं पीओसीओ ढलाई कार्य। संबेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No - 111/09.01.2019	0.7070037	03.08.2020	0.3813750	0.3813750		PCC ROAD 1600 ft. H P DRAIN 1600 ft.	60 % 100 %	न्य शून्य	60 % 100 %	निधि की कमी।
5	नगर परिषद मौकामा अन्तर्गत विन्तागणीयक रोड से राजकीय मध्य विद्यालय शिखारीयक से पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य। संबेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No - 65/27.09.2018	2.2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	निधि की कमी।
6	नगर परिषद मौकामा अन्तर्गत वार्ड नं-01 में एच 40 रागचरित्र रोड के मकान से महावीर स्थान तक पानी टकी तक पीओसीओ ढलाई सह आरओसीओ नाला निर्माण कार्य का अवशेष कार्य। संबेदक मेसर्स रामश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt -79/ 06.12.2017	1.3202151	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" x 16'0" का बहुतारा पर शेड का निर्माण 75'0" x 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। संबेदक श्री राजेश्वर सिंह	0 J3837 DM Patna Letter No 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निविदा की गयी।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATRE FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 23/01/15.02.2017	2.9415287	12 Months	3.3846000				शून्य	शून्य	शून्य	जमीन उपलब्धता हेतु पटना नगर निगम से पत्राचार एवं प्रक्रियागत कार्य से सम्बन्धित पत्राचार जारी है। निविदा एवं जी.सी. है। जी.सी. विनिर्देश कदम से N.O.C प्राप्त होने का आश्वासन मिला है।
9	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-56 के खरोनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संबेदक श्री श्याम कुमार	0.7462 ud&hd Letter No - 80/12.02.2019	0.6374462	6 माह	1.5731000	0.3308346		PCC ROAD RCC DRAIN	20 80	30% शून्य	50 60%	
10	पटना नगर निगम बाई नं० 70 में पटना घाट बरखी पर से मुन्ना जयरावाल के घर से जलकदंकरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संबेदक मैसर्स लैन्ड मार्क	0.9114 ud&hd Letter No - 80/12.02.2019		6 माह	1.4557000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
11	पटना नगर निगम बाई नं० 53 में अशोक राज पथ से माधवाट दक्षिणी माली शेरशाह पथ, नया गाँव पथ सड़क एवं नाला निर्माण कार्य। संबेदक मैसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No - 80/12.02.2019	0.6497138	6 माह	1.3861500	0.1692803		PCC ROAD RCC DRAIN	शून्य 25%	शून्य 25%	शून्य 50%	
12	पटना नगर निगम क्षेत्रान्तर्गत बाई नं०-72 में दीदारगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संबेदक श्री संतोष कुमार	0.767 ud&hd Letter No - 80/12.02.2019		6 माह	1.3835000	0.1736957		PCC ROAD RCC DRAIN	20 25%	20% 50%	40% 75%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजरगपुरी से पश्चिम लिक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क ममरेश यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.27169 udd&hd Letter No.- 80/12.02.2019		5 माह	0.1358450			FCC ROAD FCC DRAIN	शुद्ध शुद्ध	शुद्ध शुद्ध	शुद्ध शुद्ध	अन्य विभाग से आर० सी० नाली बन गया है।
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलारी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.24718 udd&hd Letter No.- 80/12.02.2019	0.2076100	3 माह	0.1235900	0.0917789		PCC ROAD DRAIN	शुद्ध 100%	0 0	शुद्ध 100%	
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.15722 udd&hd Letter No.-80/12.02.2019	0.1321807	5 माह	0.0786100			PCC ROAD RCC DRAIN	शुद्ध शुद्ध	शुद्ध शुद्ध	शुद्ध शुद्ध	
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नरीयवक मेला महतो के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.49851 udd&hd Letter No.- 80/12.02.2019		6 माह	0.2492550	0.1328999		PCC ROAD RCC DRAIN	30 50	0 20%	30% 70%	
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील दीधरी बौराहा से प्रभु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.37026 udd&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300	0.1851294		PCC ROAD RCC DRAIN	70% 100%	20% 0	90% 100%	
18	पटना नगर निगम वार्ड नं०-67 में कैमालिकोट नया टोला गहर वरो शेवालात राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.35597 udd&hd Letter No.- 80/12.02.2019	0.2991079	5 माह	0.1779850	0.177985		PCC ROAD RCC DRAIN	40 80%	30% 20%	70% 100%	
19	पटना नगर निगम वार्ड नं०-68 में दुर्गा चरण लेन में ज्ञानी बाबु के मान से शूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.49646 udd&hd Letter No.- 80/12.02.2019		5 माह	0.2482300			FCC ROAD FCC DRAIN	शुद्ध 10	शुद्ध 0	शुद्ध 10	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	पटना नगर निगम वार्ड नं०-६५ में बिजुल ओकिस गली मोड़, गीरगुलाही बाग, शिवकला मन्दिर सोनार टोली एवं सदर गली को जोड़ने वाली सड़क एवं नाला निर्माण कार्य। संवेदक मेरसैं निकेत झांगरी	0 44942 ud&hd Letter No - 80/12.02.2019	0,3779215	6 माह	0 2247100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम वार्ड नं०-६५ में बिजुल यादव जी के मोला से धाजकेला सामुदायिक भवन होते हुए शिवनारायण प्रसाद चरशिया जी के मकान तक (निबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री पिन्ना कुमार	0 23983 ud&hd Letter No - 80/12.02.2019	0,2017146	6 माह	0 1199150	0 1013683		PCC ROAD RCC DRAIN	शून्य 100%	30% -	30% 100%	
22	पटना नगर निगम वार्ड नं०-६७ में सीताराम दीक्षित बाबा के मोड़ से समावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0 4996 ud&hd Letter No - 80/12.02.2019	0 4201634	6 माह	0 2498000	0 1478736		PCC ROAD RCC DRAIN	शून्य 80%	शून्य 10%	शून्य 90%	
23	पटना नगर निगम वार्ड नं०-५४ में आदिवासी कॉलोनी एवं बिरकोपान कॉलोनी मुख्य सड़क से शीतला माता मन्दिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीगुम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0 27559 ud&hd Letter No - 80/12.02.2019		७ माह	0 1377950			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित।
24	पटना नगर निगम वार्ड नं०-६६ के मेहरकचक में अगिला किराना दुकान से महारा मन्दिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेरसैं लैन्ड माक	0 46051 ud&hd Letter No - 80/12.02.2019		6 माह	0 2301550			PCC ROAD RCC DRAIN	शून्य -	शून्य 0	शून्य 10%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
25	पटना नगर निगम बाई नं०-62 में बाहरी वेगमपुर यात्राखंडा बैजू महता के घर से आरओवीपी पुल तक सड़क एवं नाला निर्माण कार्य। संबेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No - 80/12.02.2019	0.2177220	6 माह	0.1294350	0.1286069		PCC ROAD RCC DRAIN	10% 100%	10% 100%	10% 100%	
26	पटना नगर निगम बाई नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संबेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550	0.1722550		PCC ROAD RCC DRAIN	40% 70%	20% 10%	60% 80%	
27	पटना नगर निगम बाई नं०-65 के घघा मली में नगीना दास अजमेरा के घर से अगत कोटा तक सड़क एवं नाला निर्माण कार्य। संबेदक मेसर्स हनुमन्त हार्डवेयर	0.49998 ud&hd Letter No - 80/12.02.2019	0.4204577	6 माह	0.2499900	0.249990		PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	
28	पटना नगर निगम बाई नं०-65 में महासाजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संबेदक श्रीमति मनीषा कुमारी	0.36768 ud&hd Letter No - 80/12.02.2019		6 माह	0.1838400	0.1602284		PCC ROAD RCC DRAIN	शून्य 20%	50% 60%	50% 80%	
29	पटना नगर निगम बाई नं०-67 में आज्जाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बम्बू की डेव तक सड़क एवं नाला निर्माण कार्य। संबेदक मेसर्स दिपशिका कन्सट्रक्शन	0.3044 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1522000			PCC ROAD RCC DRAIN	शून्य 10%	शून्य 10%	शून्य 20%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
30	पटना नगर निगम बाईपास/वाड नं० 70 में अशोक राज पथ गौतम नरसिंह हॉम से मुहूर्तदीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संबंधित गैरसरकारी जमीन डेपॉजिट	0 48085 ud&hd Letter No - 80/12.02.2019	0 4044186	6 माह	0 2404250	0.340425		PCC ROAD DRAIN	शुद्ध 90%	50 0	50% 90%	
31	पटना नगर निगम वाड नं० 70 में गौतम नरसिंह हॉम की गली में सड़क एवं नाला निर्माण तथा बोर्डिंग कार्य। संबंधित श्री सदीप पाटिल	0 14205 ud&hd Letter No - 80/12.02.2019	0 119417	6 माह		राशि अप्राप्त।		PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।
32	पटना नगर निगम वाड नं० 71 में अशोक राज पथ सिमली बड़ी टेली स्टेशन से शाखा गली होते हुए मुटुकिचा बाजार गौड तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संबंधित श्री गणेश रंजन	0 4814 ud&hd Letter No - 80/12.02.2019		6 माह		राशि अप्राप्त।		PCC ROAD RCC DRAIN	शुद्ध 80%	शुद्ध -	शुद्ध 80%	प्रथम किरत की निधि अप्राप्त।
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29-10-17	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वाड संख्या-14 में एरोझाम धनगावां रोड से राहुल रोशन के घर तक नाला एवं पीएससीओ कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वाड संख्या -13 खलकोवक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	30-09-19	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड नं०-29 में अवस्थित बरखु कोटी होते श्री भगम कुमार के घर से पश्चिम तरफ से बजेश कुमार के घर तक पीओसीओ कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि की कमी।
5	वार्ड नं०-29 में अवस्थित श्री बजेश कुमार ग्राम डैडी के घर से पुरब से पीओसीओ कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकारी श्री अरुण भार्मा ग्राम डेडसाइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड नं०-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबाई बैक तक पीओसीओ पश्चिम नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि अप्राप्त।
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्फिट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।

Signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	रामाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बकरार नगर परिषद अन्तर्गत रामाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मनोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बकरार नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बकरार नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद कुमरौष के प्रशासनिक भवन का निर्माण कार्य संबंधक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gaya District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contraction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date- 31.05.2019	Amount 5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	5.45	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	शीघ्रता का कार्य प्रगति पर बाहरी दिवार में प्लास्टर कार्य एवं बाउंड्री ग्रील का कार्य	बाहरी दिवार में प्लास्टर कार्य एवं येनाईट लगाने का कार्य प्रगति पर एवं बाउंड्री ग्रील का पूर्ण	मूल्य भवन का भूतल एवं प्रथम मंज के छत बनाई करके पूर्ण, भूतल का आंतरिक प्लास्टर करके पूर्ण, प्रथम तल के प्लास्टर का कार्य पूर्ण बाउंड्री का बनाई एवं ब्रीक वर्क कार्य पूर्ण कैमरा में मिट्टी भराई का कार्य पूर्ण शीघ्रता का कार्य प्रगति पर बाउंड्री ग्रील का कार्य पूर्ण	
2	गंगा निलय गंगा क्षेत्रांतर्गत दीधी तालाब के संस्थापना एवं रोडविकास कार्य Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated-05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	बांधने में Railing का कार्य प्रगति पर	तालाब के किनारे रेलिंग का कार्य प्रगति पर	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block. Desilting work done. Boundry Wall & Stair work completed.	
3	जगदीश्वर कॉलेज के सामने मुन्सा शहीद मजोर (झंडीमकाम) होठे हुए संजय शर्मा (मदुरा) होठे हुए छटांगी कोठी तक पीठोरीसी पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2483	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road				Completed.
4	बंभू राम, श्रीमानिवा शिखर के घर से गंगेश सिंह लोदीपुर के घर तक पीठोरीसी पथ एवं दुकान सड़ित गली का निर्माण Contractor- Shree Kundan Kumar Singh	Amount - 0.29127 Letter No. 124 Dated 26.02.2018 Agreement Date-06.08.2019	Amount - 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain. (ii) Construction of Road				Completed.



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Complait on	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	गया खिजरासाय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305	0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	NIL	(i) Construction of Drain - 500 Feet with cover (ii) PCC Work 500 Feet	Due to local hindrance work is stopped. Show cause is issued.	Due to local hindrance work is stopped.
6	कुम्हार कोली बजरंगबली मंदिर से काली पंखर तक पीठसीराही पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road				Completed.
7	मानपुर काली पंखर से श्याम नगर होते हुए अरगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11- 2018, Date of Agreement 12.10.2019	Amount -0.3757 Date- 12.10.2019	11.04.2020	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1150 feet	
8	गया नवादा गेन रोड में मुफरसील मोड़ से कश्मिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20-11- 2018, Dt of Ag.18.10.2019	Amount - 0.2792	18.04.2020	0.1677	0.1677	0.1677	(i) Construction of Drain				Completed.
9	बाई राठ-53 अंतर्गत भूसंडा में पीठसीराही पथ एवं नाला निर्माण। Name of the Contractor- Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11- 2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	NIL	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	Show cause is issued.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैंड निर्माण योजना संबंधक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्रांक-78, दिनांक-19.11.14 एव	राशि-3.30 करोड एव तिथि-02.06 2016	12 Month	1.98	1.98	1.98	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & P.F.E work for main building (iv) COMPOU ND WALL, ENTRANCE GATE (CIVIL WORK)	कार्य पूर्ण उदघाटन संपन्न	कार्य पूर्ण।	उदघाटन संपन्न	निधि की कमी।
2	नवीनगर बस स्टैंड निर्माण योजना संबंधक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्रांक-78, दिनांक-19.11.14 एव	राशि-1.70 करोड एव तिथि-02.03.2016	06 Month	1.60	1.474	1.207	Bus terminus(civil work) Toilet block and small shops civil work) internal road pathway work	बिजली कार्य पूर्ण। बस स्टैंड का नाम पेडर द्वारा नहीं लिखा गया है।	लगभग कार्य पूर्ण।		निधि की कमी।
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and water logging problem

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	
List of Project Nalanda District.												
1	वार्ड नं०- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पीओसीओसी पथ एवं आरओसीओसी नाला निर्माण कार्य (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2-02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 00m Road = 00 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्डनं०- 21 में मुहल्ला देवीसराय में एनओएच 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पीओसीओसी एवं आरओसीओसी नाला निर्माण। (श्री अवग्रेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	वाड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा० वि० मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैंड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती त्रिनिता देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019- 20 20.03.2020	19.09.2020	37.980	34.891	37.891	Road = 803 m Culvert = 10 nos. Length = 48 m	Road - 583 38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583 38 m Culvert - 9 No work completed	निधि की कमी।
List of Project Nawada District.												
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7 27 काराड. आमाक-483, दिनांक-03 02 2020 राशि-4 00 करोड माका-78, दिनांक-19 11 14	अनुपूरक एकराशित राशि-68011486 राशि-2 95 करोड दिनांक-15 06 15	28.08.2020	6.33	6.01	6.01	Construction of Bus Terminal	Bus terminal- 100% Drive way-100% Tube well-100% PHE work-100 % Ducking way- 95% Car parking completed Boundary wall- work in progress	Brickwork of boundary wall-100% Grilling work of boundary wall-100 % Painting work of boundary wall-100% Plaster work of boundary wall-100% Docking way- 95% Toilet Block- work in proress	Bus terminal- 100 % Tube well- 100% Boundary wall-90% Docking way- 95% High mass Light Installation work completed Delux toilet- work in progress	
List of Project Banka District.												
1	नगर परिषद बांका अन्तर्गत वाड सं०-01 में प्राथमिक विद्यालय, पथरा रो काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09- 2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)			पी०सी०सी० पथ निर्माण कार्य।	जी०एस०बी कार्य पूर्ण एवं पथ के फर्लेक में दिक वर्क कार्य प्रगति में।	450 फीट ने पी सी सी कार्य पूर्ण। शेष कार्य प्रगति पर।	पथ के फर्लेक में ब्रिक वर्क कार्य पूर्ण एवं 450 फीट में पी०सी सी कार्य पूर्ण। शेष कार्य प्रगति पर।	
2	नगर परिषद बांका अन्तर्गत वाड नं०-09 करहरिया रोड में रव० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09- 2018	22 05 2020 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी सी सी पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बरा स्टैण्ड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्ड के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० राइक निर्माण कार्य। संबंधक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर आर०सी०सी० नाला 50 मीटर एवं पी०सी०सी० पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण।	
List of Project Bhagalpur District.												
1	मुलतानगंज नगर परिषद् अन्तर्गत कुम्भानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण बहारदीवारी निर्माण कार्य। संबंधक-श्री राजीव रंजन	0.69139 309/30.03.16						बहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य।				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संबंधक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2307967	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	सोलिंग पी०सी०सी० कार्य प्रगति पर।	सोलिंग एवं पी०सी०सी० कार्य प्रगति में।	
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संबंधक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2480887	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य प्रगति पर।	मिट्टी भराई कार्य पूर्ण।	मिट्टी भराई कार्य पूर्ण।	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्मू चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संबंधक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2466256	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण एवं सोलिंग कार्य प्रगति में।	220 मीटर में पी०सी०सी० कार्य पूर्ण। शेष कार्य प्रगति में।	220 मीटर में पी०सी०सी० कार्य पूर्ण शेष प्रगति में।	
List of Project Lakhisarai District.												
1	नगर परिषद् लखीसराय अन्तर्गत वार्ड नं०-06 में गीरा देवी से अनुप साह बटौरा गडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0.1547 Ref no 161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P C C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भगत से जीव भगत एवं रामजी साव से सरयुग मडल तक पीएससीओ पथ एवं नाली निर्माण कार्य।	0 2075 Ref no 161 Date 27.09.2018	0 1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P C C Road (ii) Drain work	Drain work completed.		Work Completed	निधि की कमी।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मडल तक आरओसीओ नाला निर्माण कार्य।	0 2084 Ref 160 Date 27.03.2018	0 1983 Date 16.08.2019	15.02.2020	0.1042	0.1042	0.00	(ii) Drain work with Cover	Drain work completed		Work Completed	निधि की कमी।
4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य।	311.29 Letter No.- Date - T.S. Rs 285.214 Letter No.- Date.-	2 1966 date 26.06.18	25.12.2019	2.2914	0.3819579	0	Buidling work		Foundation work completed.	Work in progress.	
5	बड़हिया नगर पंचायत के बड़हिया सिगांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरओ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020		0	0.00	(i) P C C Road (ii) Drain work-316m	200 m Drain and Slab work completed.		60 % Work Completed	निधि की कमी।
6	वार्ड सं-01 में एनओ एचओ 80 जगदम्बा गौड़ गौड़ से माया कौशल बाबू के फुलवाडी होते हुए सागर अमीन के बंधान तक आरओसीओ नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No 64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020		0	0.00	(i) P C C Road (ii) Drain work-488m	Drain work completed.		50 % Work Completed	निधि की कमी।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नामवली स्थान तक आरओसीओ नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020		0	0.00	(ii) Drain work with Cover -755m	300 m Drain work completed.		80 % Work Completed	निधि की कमी।
8	नगर पंचायत बड़हिया में बायपास गौड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए मुहुरबक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020		0	0.00	(ii) Drain work with Cover -1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	पंचगहला रो बी०एन०एम० कॉलेज तक बाईपास राइडक का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020		0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पारा पाके का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17-05-21		0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	मिट्टी भरवाई का कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpora District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-३२ में गौर रो पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no - 07 dt 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	3.22	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	1. Rest ghat(1 No) completed 2. Raised lawn work 70 % is completed 3. Slop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in prograss	Rest Ghat(1 No.) completed 2- Raised lawn work 90 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pargola work is completed. 6. 2 nos cover sitting place completed 7. Pathway work 250 mtr completed	Civil work 85% Completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर पंचायत हवेली खड़गपुर सदमावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	0.3139	No	Ghat Work.	90%	10%	100%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.112	No	Ghat Work.	50%	0%	50%	

Compiled as reported by respective Executive Engineers.

Bhugh
5/02/2021
Assistant Engineer

[Signature]
05.02.21
TS to CE(South) Infra

[Signature]
5/2/21
Chief Engineer(South) Infra

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : January 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक- बुडको / पी.एम.यू. (ए.डी.बी.प्रोजेक्ट) / यो०-120 / 17 (पार्ट-3) - 35

दिनांक- 03/02/2021

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

EE (PMU)
3/2/21

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह January, 2021 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- January, 2021 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

3/2/21

परियोजना प्रबंधक-01,
ए०डी०बी० परियोजना,
बुडको, पटना।

Santosh M
3/2/21

ADB Projects

31/01/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	107.42 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 446 Km {Revised Qty.- 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 249.163 KM Pipe Laid (DI-64.176 KM, HDPE- 184.987 KM) (ii) Road Restoration:- 62.587 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 14889 nos. connection done & 4749 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Brick work is under progress. (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 202.5 km out of 347.63 km & DI - 128 km out of 163.64 km (Total = 330.5 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	39.09 (Including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty.- 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) GLSR:- Water filling for hydrotest is completed. Sluice valve chamber work is in progress. Grouting is in progress. (ii) CWR:- Internal painting & Grouting work is in progress. Pump House:- Painting work is completed. (iii) Control Room:- Work in progress. (iv) Rising Main:- 14.48 KM DI pipe laid. (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	DI Pipe procured at site:- 15.366 KM

PKam
02/02/2021
DPR, PMU.
(Accounts Assistant PMU)

Niraj
02/02/21
Accountant

02-2-21
PE-PMU

474

ADB Projects

31/01/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell:- 6 Nos. completed (i.e. ITI, Joda Masjid, Warish Nagar, Khiriyama & Kendui).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- Putty work is in progress. Septic tank & soak pit work is in progress. Flooring & Glass fixing for window of Ground Floor & 1st Floor is in progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020); For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	227.43	142.54	134.70 (upto 31-03-2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor. 4) Hydro Geological Resistivity survey test completed. 5) Plumbing work started in CSC building. 6) NDT test on existing structure and SBT for new construction has been done. 7) Pipe laying work is in progress. 8) Brickwork at CSC Building in progress.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount -277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	42.00	27.85 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and 1st RA Bill	To be sent	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 2) Team mobilised, Survey & Design work started at site by contractor. 3) Project implementation schedule submitted. 4) Pre - execution activities is in progress i.e., Air & Noise sampling, Area Cleaning, DI pipe inspection, Obtaining labour license, Raw Water sampling. 5) Trail Pit between Carmel School to WTP is completed. PCC for footing completed at Admin Building & Guard Room. PCC is in progress for footing at Staff Quarter.

(Accounts Assistant PMC)

*PKM
02/02/2021
DPE, PMU.*

*Naray
02/02/21
Accountant*

*02.2.21
PE-PMU*

ADB Projects

31/01/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370. 63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

[Signature]
02/02/2021
(Accounts Assistant PMC)
DPE, PMU.

[Signature]
02/02/2021
Accountant

[Signature] 2.2.21
PE-PMU

ADB Projects

31/01/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलमीनार निर्माण हेतु भूखण्ड चयन का कार्य किया जा रहा है तथा पटना जलापूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCO के सहयोग से बनाया जा रहा है। विदित है कि पटना जलापूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को सम्पन्न किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been splated into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.


 02/02/2021
 (Accounts Assistant PMC)

From
 02/02/2021
 DPE, PMU.

Nay
 02/02/21
 Accountant


 17.2.21
 PE-PMU