

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अक्टूबर-2021

Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज-1 संवर्धक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज-1 संवर्धक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	41.08	41.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-118.023 km HSC-7561 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp Pump Motor -6 Transformer-6	Pipeline-1.01 km HSC-123 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-1	Pipeline-119.033 km HSC-7684 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp Pump Motor -6 Transformer-7	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	रशि-05.06 करोड़ letter no-139e15-03-2018	रशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	कसरिया जलापूर्ति योजना फेज-1 Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कसरिया जलापूर्ति योजना फेज-1 Ganadhipati Construction Pvt. Ltd	रशि-03.05 करोड़ letter no-139e15-10.09.18	रशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	

रम

27

642

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रकसौल जलापूर्ति योजना फेज-1 सेवेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-73809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रकसौल जलापूर्ति योजना फेज- II सेवेदक-मेसर्स अखेश राय	राशि-07.53 करोड़ 13/08-03- 2018	राशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864		Pipeline-30.60 km HSC-1864	
9	झुलिया रेलवे गुरुद्वारा 138 से हिन्दू झुलिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पीएससीओ सड़क एवं आरपीसीओ नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
AE
03/11/2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अक्टूबर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	दगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	रशि-29.69, letter no-596, Date-28.03.2016	रशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	13
2	दगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57	23.07.2020	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-99.381 km HSC-10187 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	Pipeline-0.974 km HSC-86 OHT - 4 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-100.355 km HSC-10273 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	(i) गजदर समिति ने अनुमति देना पत्र प्राप्त स्थल पर दूरस्थ जलपिपा का सहा जमावदी को सह करने की कार्यवाही प्रारम्भ हो चुकी है। (ii) निरिधत सम्य सेवा में लक्ष्य की प्राप्ति हेतु आवश्यक समझौता एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no-484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-150.644 km HSC-16665 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	Pipeline-0.266 km HSC-120 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-150.870 km HSC-16785 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	निरिधत सम्य सेवा में लक्ष्य की प्राप्ति हेतु आवश्यक समझौता एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	रशि-2.57 139/15-03-2018	रशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18					PHE & Electrification work	95% work completed	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18					PHE & Electrification work	95% work completed	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated: 27-03-2018 & EC:1.92347	1.93794	28-01-2020	1.93794	1.4536	0.96897		Drain-365 m Road-1524 m	Drain-365 m Road-1090 m	Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchayat, ramnagar	AA-1.58917 dated: 27-03-2018 & EC:1.57413	1.5516557	28-01-2020	1.5516557	1.54	0.794585		Drain-762 m Road-1280 m	Drain-518 m Road-885 m	Drain-762 m Road-1280 m	Completed

Rajeev Ranjan
AE
03/11/2019

TS to CE,
(WSD), North Bihar

Rajeev Ranjan
Chief Engineer
(WSD), North Bihar
3/11/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	51.74	43.40	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	(i) अंजना पौर के पास एच गैरी सेप्टी की लक NH करसिंग का अनावृत्ति प्रमाण पत्र आया है। (ii) निरिक्ता अल्प सीमा में लक की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी आई गई है।

Prin. Engineer
05/11/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

628

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अक्टूबर-2021

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतमढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03, 2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतमढ़ी जलापूर्ति कार्य। फेज-II सर्वेदक - श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

P. K. Singh
03/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

637

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अक्टूबर-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलपूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलपूर्ति कार्य फेज-II सेक्टर - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Pun. B. Singh
03/11/2021

AE

TS to CE.
(WSD), North Bihar

[Signature]
31.12.21

Chief Engineer
(WSD), North Bihar

33

Bihar Urban Infrastructure Development Corporation Ltd. (Project Related to Water Supply, Sewerage and Drainage) Muzaffarpur District

अक्टूबर-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2 Design, Build construction of Storm Water Drainage System including 21 Nos Culvert; 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd. - Annu infra construct India Pvt. Ltd. (JV), New Delhi	3	4 172.89 Cr. Letter No.-316 Dated-31.01.2019	5 18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	6 15.62	7 12.59	8 10.57	9 1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	10 Mithanpura to Tirhut Canal Drain Excavation- 1241.20m Bottom slab PCC- 1049.70m. RCC Raft- 954.20m. Side wall RCC done- 1st Lift- 877.20 m. 2nd Lift- 801.70 m. 3rd Lift- 763.70 m. Top Slab- 129.10 m Culvert- 12m	11 Mithanpura to Tirhut Canal Drain Excavation- 226 m Bottom slab PCC- 201m. RCC Raft- 195.80m. Side wall RCC done- 1st Lift- 185.50 m. 2nd Lift- 179.80m. 3rd Lift- 179.80 m. Top Slab- 40.80m Culvert- 0m	12 Mithanpura to Tirhut Canal Drain Excavation- 1467.20m Bottom slab PCC- 1250.70m. RCC Raft- 1150m. Side wall RCC done- 1st Lift- 1062.70 m. 2nd Lift- 981.50 m. 3rd Lift- 943.50 m. Top Slab- 169.90 m Culvert- 12m	13 (1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be sorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

Ravi Prakash
02/11/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	5	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	19.82	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-4 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किसानगंज जलापूर्ति योजना फेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	36.02	32.82	32.82	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-113.780 km HSC-7911 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-8	Pipeline-0 km HSC-18 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-113.780 km HSC-7929 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-8	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ravi Prakash
25/11/2021
AE

TS to CE
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

634

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अक्टूबर-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21,732.4 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

Prin. Engineer
03/11/2021
AE

TS to CE,
(WSD), North Bihar

Prin. Engineer
03/11/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूँजिया जलपूर्ति योजना फेज- I सबैटक का नाम-M/s Nalandia Engicon pvt ltd	सशि-110-48 करोड Lt. No.-1519, Dated-27.06.17	सशि-113 1938	11.03.20	79.07	67.27	67.27	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-184.680 km HSC-14425 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install.15 supply Transformer-12 install. 15 Supply	Pipeline-1.110 km HSC-639 OHT-1 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-1	Pipeline-185.790 km HSC-15064 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install.15 supply Transformer-12 install. 15 Supply	निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूँजिया जलपूर्ति योजना फेज- II सबैटक का नाम-M/s Nalandia Engicon pvt ltd	सशि-93.71 करोड Lt. No.-839, Dated-31.03.18	सशि-98 0408	15.07.20	56.92	52.13	52.13	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-131.346 km HSC-5565 OHT-3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0.547 km HSC-460 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-131.893 km HSC-6025 OHT-3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	(i) निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Amal Kishore
03/11/2021

AE

TS to CE,
(WSD), North Bihar

Amal Kishore
03/11/21

Chief Engineer
(WSD), North Bihar

632

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलपूर्ति योजना फेज- I संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-186.168 km HSC-16491 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-0.944 km HSC-0 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-2 in progress	Pipeline-187.112 km HSC-16491 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक सभी एच एस टी की कमी पाई गई है।
2	कटिहार जलपूर्ति योजना फेज- II संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	29.37	29.37	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.574 km HSC-6422 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-197 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.574 km HSC-66619 OHT-2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निर्दिष्ट समय सीमा में कार्य की प्रगति हेतु आवश्यक सभी एच एस टी की कमी पाई गई है।

Priyanka
03/11/21
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
3/11/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अक्टूबर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अन्तर्गत दरमंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	33.71	28.94	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13075 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0 km HSC-136 OHT-2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13211 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) निश्चित समय सीमा में तब्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से देनही पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	7.05	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-700 M Base-630 m Stem-630 M	PCC-20 M Base-20 m Stem- 20 M	PCC-720 M Base-650 m Stem-650 M	
3	राज्य योजना अन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डीएनसीओफीस सकमा पुल तक अवशेष मांग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचीकरण कार्य।	0.99500 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 170 ft Drain - 0 ft	Boundary 935 ft Drain - 641 ft	
4	दरमंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो कन्हैया सहनी ग्राम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

63

5	राज्य योजना अर्न्तगत पी०डब्ल्यूडी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० सभी अमीन, फेजुल्ला खां नरिजद पुरानी मुसली कब्रिस्तान तथा श्री मोखार के घर होते हुए पी०डब्ल्यूडी० पथ में खान चौक तल डबकन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.832	0.00	Drain 2350'0"	drain 1720'	drain 200'	drain 1920'
6	राज्ययोजनाअर्न्तगत बेला चौक से डी.एम.सी.एच बच्चा वाई तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800'	PCC road 1520' Drain - 1670'	PCC road - 0' drain -00'	PCC road 1520' Drain - 1670' Paver Block - 500'

Rin Farukh
05/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अक्टूबर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं-9471009096 संवेदक का नाम-अर्चना कोन्वेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / ना0नि0-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021	33.75	27.32	27.32	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS 1359m Hunch- 1359m Cover Slab - 1359m	2 m wide Drain of length 212.5 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 1039.7 m is completed 1 m wide Drain 488.21 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-625m Sand filling-615m PCC-615m RCC Base- 594m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS 565m Hunch- 2278.1m Cover Slab - Nil	2 m wide Drain of length 22 m is completed 1.5 m wide Drain of length 0 m is completed 1.2 m wide Drain 224 m 1 m wide Drain 24 m Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-Nil Sand filling- Nil PCC- Nil RCC Base- Nil Side Wall- 1st Lift RHS- Nil Center Wall 1st lift- Side wall 1st lift LHS- Nil Side Wall- 2nd Lift LHS- Nil Center Wall 2nd lift- Nil Side wall 2nd lift RHS Nil Hunch- Nil Cover Slab - 49m	2 m wide Drain of length 268.5 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 1263.7 m is completed 1 m wide Drain 512.21 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-625m Sand filling-615m PCC-615m RCC Base- 594m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS 565m Hunch- 2278.1m Cover Slab - 49m	NOC from Road, Forest, Irrigation, Railway, BSNL, awaited.

Pin

63

Dr. Prabhu
05/11/2021
AE

Chief Engineer
(WSD), North Biller

Kin's Canal (4m wide)	Kin's Canal (4m wide)	Kin's Canal (4m wide)	Kin's Canal (4m wide)
Excavation-1690m	Excavation-38.5m	Excavation-8m	Excavation-46.5m
Sand filling- 1690 m	Sand filling- 38.5m	Sand filling- 8m	Sand filling- 46.5m
PCC - 1690m	PCC - 38.5m	PCC - 8m	PCC - 46.5m
RCC raft -1690m	RCC raft -40m	RCC raft -Nil	RCC raft -40m
Side wall- 1690m	Side wall- Nil	Side wall- Nil	Side wall- Nil
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD		Nil	Nil
3. Pump House =1		80.00%	80.00%

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अक्टूबर-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना। सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pr. R. Kashyap
03/11/2021
AE

TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

626

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहसरा जलामूर्ति योजना सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	77.40	77.40	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-21936 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-71 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply). 14 installed	(i) Public dispute at Dumrai pokhar Site after Construction of 4th staging work of OHT. 27/W and pump house Letter send to DM Saharsa by MD Sir, BUIDCO to resolve the matter (Letter No. 8490, 28.12.2020) (ii) निश्चित समय सीमा में कार्य सक्य की गारंटी हेतु आवश्यक सापेक्षी एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में कार्य की गारंटी हेतु आवश्यक सापेक्षी एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलामूर्ति योजना फेज-II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.072 km HSC-4828	Pipeline-0.268 km HSC-212	Pipeline-23.340 km HSC-5040	निश्चित समय सीमा में कार्य की गारंटी हेतु आवश्यक सापेक्षी एवं श्रम की कमी पाई गई है।
3	सहसरा स्पोर्ट्स वाटर ड्रेनेज योजना सेवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charth Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नोवो-02-01/2017- 306, नदिखुआहि एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	37.49	36.17	Construction of 11.50 KM Drain	11.00 Km Drain completed	0.0 Km	11.00 Km Drain completed	

P. P. Pandey
03/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
3/11/21
Chief Engineer
(WSD), North Bihar

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 Q&M-0.275 Total-12.464	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 Q&M-0.320 Total-6.733	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pr. Singh
02/11/2021
A.E.

TS to CE,
(WSD), North Bihar

[Signature]
3/11/21
Chief Engineer
(WSD), North Bihar

624

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अक्टूबर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	निर्मली जलापूर्ति योजना फेज- I सर्वेदक का नाम-नालन्दा इलिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II सर्वेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.51	1.10	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
3	सुपौल जलापूर्ति योजना फेज- I सर्वेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03- 2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03- 2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	3.90	3.90	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
5	सुपौल स्टीम वाटर ड्रेनेज योजना सर्वेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 280/नॉमिने- 02-03/2017 -119, न हि एव आदि एव तिरि- 20.02 2018	राशि - 20.73 21.12.2018	20.06.2020	17.99	15.26	15.26	Construction of Storm Water Drainage 5.5 km	3.85 Km completed	0 km	3.85 Km completed Drain	

TS to CE
(WSD) North Bihar

Chief Engineer
(WSD) North Bihar

823

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-56.25 करोड़ पत्रांक-421 दिनांक-02.03.2016	राशि-61.71. letter no- 1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp. 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-87.76 करोड़ पत्रांक-108 दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	61.04	35.54	59.54	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18438 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-0 Transformer-8	Pipeline-0 km HSC-245 OHT-3 in progress Tubewell-0 Pump House-0 Pump Motor-3 Transformer-0	Pipeline-108.104 Km HSC-18683 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-8	निर्माण कार्य समाप्त लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	स्ट्रीम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs 27.38 22.08.2019	21.02.2021	22.54	16.62	6.62	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-912 mtr Cover-427 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-50 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-912 mtr Cover-477 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्ण अवशेषित पाकवा स्न की सफाई कार्य होती है। परन्तु नाले के ऊपर प्रकाश को निर्माण कर अधिकतम किया हुआ नगर आवृत्त से लगभग अनुसूच किया जा रहा है। अनुसूच किया गया है। द्वितीय भाग में भी जल से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए विना प्रयास को अनुसूच किया गया है।
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	शेष आगंतव्य की प्रतीक्षा में।

P. P. Panty
05/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
03/11/21
Chief Engineer
(WSD), North Bihar

622

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अक्टूबर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सिवान जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, dated-24.08.18	24.07.20	46.00	46.00	48.07	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10	Pipeline-129.692 km HSC-11142 OHT-3 in progress Tubewell-9 Pump Motor-3 Pump House-6 Transformer-5	Pipeline-3.451 km HSC-497 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0	Pipeline-133.143 km HSC-11639 OHT-3 in progress Tubewell-9 Pump Motor-3 Pump House-6 Transformer-5	निरवित्त सत्य सिना में लब्ध की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

Rin' Rorbaugh
03/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

621

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अक्टूबर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-122.624 km HSC-10579 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-1.748 km HSC-95 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-124.372 km HSC-10674 OHT-1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निविदा समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-75.988 km HSC-6878 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-0.259 km HSC-8 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-76.247 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	निविदा समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ravi Baidya
03/11/2021
AE

TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग केनाल रोड, राजापुर, पटना-800001

फोन न०-91-612-2506 109/208, फैक्स न०-91-612-2506 132, Email id-mdbuidco@gmail.com

पत्रांक- 8253

दिनांक- 03/11/21

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

EE (PDM)

5/11/2021

EE (Sujay J)

विषय:-

उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के माह-अक्टूबर, 2021 के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंताओं से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह-अक्टूबर,--2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन,

3/11/2021

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

1967(PDM)

03/11/21

Details

Oct, 2021

SL No.	District Name	Remarks
1	Begusarai + Khagaria	✓
2	Begusarai	✓
3	Supaul	✓
4	Madhepura	✓
5	W. Champaran, Betia	✓
6	Chhapara	✓
7	Saharsa	✓
8	Muzaffarpur, vaishali, Hazipur	✓
9	E. Champaran, Motihari	✓
10	Muzaffarpur	✓
11	Darbhanga	✓

List of Project Begusarai + Khagaria District

अक्टूबर - 2021

Rs. in Crores

Sl No.	Name of Work	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बछरी में बछरी राईस मील से चन्द्रभागा नदी तक आर०सी०सी० नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021		7	8		10	11	12	13
1								RCC Drain				संवैदक रं एकरारनामा कर कार्यदेश निर्गत कर दिया गया है। कार्य स्थल के निकट पानी होने के कारण कार्य प्रारंभ नहीं हो सका है।
2	डीहट नगर परिषद बार्ड सं०- 18 में बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य।	0.46435 (NMNVV)	0.41792	16/11/2018	0.25075			Boundary Wall, Paver Block	25		25	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः गतिमान है।
3	नगर पंचायत लेहरी बार्ड सं०- 13 में मंडल इंटर कॉलेज के बगल में पार्क एर सौंदर्यीकरण का कार्य।	0.46373 (NMNVV)	0.41736	16/11/2018	0.25041	0.23739		Boundary Wall, Path Way	100%		100%	कार्य पूर्ण। भुगतान हेतु अंमलदानी की आवश्यकता है।
4	नगर पंचायत लेहरी देगुसराय अंतर्गत नगर सरकार भवन का निर्माण।	1.6956						Building, Boundary Wall, Paver Block				निविदा छे तकनीकी दीड मुल्यांकन हेतु संचिका अधीक्षण अभियंता को समर्पित किया जा चुका है।

03/11/21
(A-E)

र

a

3/11/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Begusarai District

अक्टूबर- 2021

Rs. in Lakh

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड संख्या-34 में प्रमिला चौक से टेडीमाथ मंदिर तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य	60.247 (राज्य योजना)	53.65093	03.02.2020	30.1235	20.27352	"	PCC Drain	150m Drain	"	150m Drain	कार्य बंद है। कार्य प्रारंभ करने हेतु सर्वेदक को उस कार्यालय के पत्रक -410 दिनांक- 12 06.2021 के द्वारा प्रतिवेदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	"	"	Building	"	"	"	स्थल उपलब्ध नहीं हाने के कारण कार्य प्रारंभ नहीं हुआ है।
3	बाधा से ब्रह्मदेव गुप्ता घर से भाया नरिणद से बाय पास तक पी0सी0सी0 सड़क निर्माण एवं आर0सी0सी0 नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC	"	"	कार्य पूर्ण	आयटन हेतु अध्याजना पत्रांक- 388 दिनांक- 31.05.2021 के द्वारा विभाग को सनदित।
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	156.673	156.673	156.673	Drain & PCC	100% Drain 58% PCC जी0एस0पी0 कार्य प्रगति पर।	कार्य पूर्ण	कार्य पूर्ण	"
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	510 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0पी0 कार्य प्रगति पर।	पी0सी0सी0 - 90 मीटर	800 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0पी0 कार्य प्रगति पर।	आयटन नगर आयुक्त नगर निगम को 100.00 लाख प्राप्त हुई है।

03/11/21
(A.C)

रि

31/11/2021
Chief Engineer,
Infrastructure &
Transport
North Bihar, Buidco,
Patna

List of Project Supaul District

अप्रैल - 2021												
Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.0450	2.6596	2.6596	..	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 88%	In the process of Handed over and Taken over to Nagar Parishad Supaul.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	..	..	..	..	100% work completed	100% work completed	100% work completed	


 3/11/2021
 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buldco, Patna


 03/11/21
 (A.C)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सभ्राट अभौतिक मूल्य निर्माण कार्य। सदस्य - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

31/11/2020

RL

31/11/2020
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

October, 2021


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

५

(E.A.)
12/11/89

List of Project Chapra District

October, 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Lac.)	Agreement Value (Rs. in Lac.)	AS per agreement Date of Completion	Fund Received (Rs. in Lac.)	Total Expenditure (Rs. in Lac.)	UC Sent (Rs. in Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनांतर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07839 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed Tiles- Progress Electric & PHED work- Progress Fund recommended by BJUDCO to Np			Floor Tiles work in progress.	शेष आवदन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600			L/S/F-286.8 BES-1036 PCC-400 Paver Block-590, 12 90% complete	पूर्ण
3	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				130 m RCC Nala Completed	(रकम आवदन की प्रतीक्षा में)

63/11/2021
(43)

3/11/2024

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

अक्टूबर- 2021

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
								Bus Terminus (Civil work)	Completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Toilet Block & small shops (Civil work)	Tilet Block 100% completed & small shop 100% completed	Nil	Tilet Block 100 completed & small shop 100% completed.	2. Work is slow due to waterlogging
								Compound wall entrance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	3. Work is slow due to Unavailability of Fund.
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	4. Overall Progress 85%
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	5. Approx 1.00 Crore worked bill is pending for last more than one and half years.
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

12/11/21
(4.5)

88

3/11/2021

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

611

MONTHLY REPORT

नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- October 2021

As on:- October 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	As Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत काँटी													
1	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२८ होते हुए वार्ड सं०-०८ स्थित मन तक दोनों तरफ आर० सी० नाला निर्माण कार्य। M/S Mithila Construction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4557108	24.01.2020	0.818	0.818	0.818	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS (Work done upto 1400 m)	
2	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-१० में यासीन के घर से शंकर राय के घर होते हुए बिशपुर चौक से मीनापुर रोड तक की सी० नाला सड़क एवं नाला निर्माण कार्य M/S Mithila Construction (सड़क की लम्बाई = 1200 m) (नाला की लम्बाई = 500 m)	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	24.01.2020	0.958	0.9544143	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	WORK COMPLETED (Inaugurated on 28.08.2020)	
3	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-७ सूर्यमंदिर थाना के निकट छठ घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W, Kota Stone	WORK COMPLETED	

W

R

6%

As on:- October 2021

Sl.No.	Name of Project & of Contractor	Name	A&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत मोतीपुर													
4	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं-11 में सौदाखर दलित टोला सुकन पासवान के घर होते हुए महना कब्रिस्तान बीच रोड तक पी0 सी0 सी0 यथ एवं नाला निर्माण कार्य। M/S Mithila Constraction		1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	1.2494973	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
5	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अनस के आरा मिल होते हुए नध्य विद्यालय पुरानी बाजार तक पी0 सी0 सी0 यथ एवं नाला निर्माण कार्य। Vikash kumar singh (सड़क की लम्बाई = 1100 m)		0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S, R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W		G.S.B, P.C.C, R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)

604

As on:- October 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Mair Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज													
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-1 में सुखनर मठ से पश्चिम इमामबाग होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 400 m)
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-2 में लखीन्द्र राय के घर से स्व0 नारायण जी के घर पोखर पुलिया तक नाला एवं पी0 सी0 निर्माण कार्य। M/S Gajendra patel (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612	0.612	0.612	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C	R.C.C, P.C.C, E/W	Work completed.
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनिल कुमार के घर से भाग्य नारायण राजत के घर होते हुए सुखनर मठ तक आर0 सी0 सी0 नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एवं पी0 सी0 सी0 पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234								ग्रामीण कार्य विभाग के द्वारा कार्य अंरुप कर दिया गया है। इन कार्यालय पत्रांक- 268, दिनांक- 03 09 2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता पुडुको से अनुरोध किया गया है।
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-0-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर0 सी0 सी0 नाला एवं पी0 सी0 सी0 सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634								ग्रामीण कार्य विभाग द्वारा कार्य अंरुप कर दिया गया है। अर्धश्रम अभियंता विद्युत पम्पहाउस मुख्यको, मुखभवनपुर का पत्रांक- 296, दिनांक- 01 10 2020 के द्वारा योजना रद्द करने की अनुमती प्रदान की गयी है।




As on:- October 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-5 रजित सिंह के घर से रामपुर सिवान तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332				R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Drain Work in Progress.
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-6 में माई स्थान से बौडली तक आर० सी० नाला निर्माण कार्य। Vivek kumar (नाला की लम्बाई = 340 m)	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.3839	0.3683	0.218		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work	R.C.C, P.C.C, E/W	Work completed.
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-7 में पानी टकी पुलिया से माई स्थान तक आर० सी० नाला निर्माण कार्य। SNS Infra services pvt.ltd. (सड़क की लम्बाई = 430 m) (नाला की लम्बाई = 590 m)	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	1.355	1.308	0.760		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-9 में धर्मशाला चौक से वियबार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848			G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.





As on:- October 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any issues
										Uptc Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
15	नगर पंचायत साहेबगंज अनन्तर्गत बार्ड सं0-10 में गोष्ठी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस0एच0-74 तक आर0सी0नाला एवं पी0सी0सी0 यथ निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in Progress	R.C.C, P.C.C, E/W	Drain Work Completed and Road Work in Progress.
नगर परिषद् हाजीपुर													
16	हाजीपुर नगर परिषद् अन्तर्गत कानहारा घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham	2.40500 Lt. No. 91 Dt. 29.12.14	6 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		R.C.C, Kota Stone Boulder	WORK COMPLETED (Inaugurated on 28.08.2020)
17	हाजीपुर नगर परिषद् अन्तर्गत बुटनवास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone ,Brick Work	R.C.C, Kota Stone	70 % कार्य पूर्ण।
18	हाजीपुर नगर परिषद् अन्तर्गत साढ़ा घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC WORK IN PROGRESS	R.C.C, Kota Stone	50 % कार्य पूर्ण।
19	हाजीपुर नगर परिषद् के बार्ड सं0-39 बाघ टोला रोड एस0एच0-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आर0 सी0 नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099								निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26.07, 2019 द्वारा योजना रद्द करने हेतु विनाग से अनुरोध किया गया है।

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

(October, 2021)

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोतिहारी के मासिकीय का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.23555 lt No-3623 dt-10.10.18	Rs.23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990		8	De-veeding De-silting Pathway Peripherai Drain STP-2 nos(2-mid)	10	11	12	1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020 3. Tender paper submitted to BUDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE (DWS) BUDCO 5. All related documents are sent to H.Q for tender as per direction, 6. Contract Rescissionment Debarment and Blacklisting removed from M/s Charith- Pawan Kumar (JV) on 27.09.21
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No- BUDCo/vo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate. 3. Internal road, pathway, Campus filling & land scaping 4. Electrical work 5. P.H.E work.	1. Frame work of Bus terminus building completed(Platform)			1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor.
3	डुका बाई स्टो-01 में डुका चौबाराहने पीछवाडी रोड राजपुर नहरपुर से कामनी हजरा के घर होते हुए काल वासवान के घर तक गिटटी सराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSS) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed			Work Completed
4	डुका बाई स्टो-01 में कैसीयन प्लावर मौल से स्थूल होते हुए रामप्रसा के घर तक गिटटी सराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lt-203 dt- 5.7.19	4.1.20 (6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSS) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed			Work Completed
5	मोतिहारी की चारमसी एम एस कोलेज रोड 25-28 बाई परीसिन लाल बरवा में नवनिर्दिष्ट आर सी सी नहरा एवं मास एव पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed			Work Completed
6	मोतिहारी बाई मो-3 में श्रीकृष्ण नगर समूही देवी मंदिर भवित्ता में डॉ अशोक सिंह के धरवाड़े गरी मो-04 के सड़क का पीसीसी पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed			Work Completed

605

an

R2

64

S. No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
7	सुगौली बाई नं०-१६ में १६ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई नं०-०८ में ८ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.47768	Rs. 0.4546990 25.09.2020	26.03.2020	Rs. 2223	Rs. 2223	Rs. 2223	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road has been completed 2. Drain work 1155 ft.	Work Completed
9	सुगौली बाई नं०-१६ में १६ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC work is started		1. Rcc 3100 ft Drain completed 2. PCC road work started.	Work in Progress.
10	सुगौली बाई नं०-०८ में ८ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.031379	Rs. 0.2988329 16.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.156895	Rs. 0.15689	1. Brick wall 2. RCC Slab 3. Length of Drain = 2116 ft			Drain = 2116 ft	Work Completed
11	सुगौली बाई नं०-०६ में ६ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.5831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.08441530	Rs. 0.08441530	Rs. 0.08441530	1. Brick wall 2. RCC Slab 3. Length of Drain = 906 ft			900 ft Drain Completed	Work Completed
12	सुगौली बाई नं०-१० में १० मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.20195	Rs. 0.1923264 16.06.2020	09.09.2020	Rs. 1009750	Rs. 1009750	Rs. 1009750	Length of Drain = 1378 ft.			600 ft Drain completed.	Work Completed
13	सुगौली बाई नं०-११ में ११ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	Rs. 0.162475	Length of Road = 1506 ft.			1506 ft PCC Road completed.	Work Completed
14	सुगौली बाई नं०-१३ में १३ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.24584	Rs. 0.2335529 10.06.2020	09.09.2020	Rs. 1229200	Rs. 0.1229200	Rs. 0.1229200	Length of Road = 1135 ft.			1135 ft PCC Road completed.	Work Completed
15	सुगौली बाई नं०-१४ में १४ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.2972	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.1485500	Rs. 0.1485500	Rs. 0.1485500	Length of Road = 1378 ft.			1378 ft PCC Road completed.	Work Completed
16	सुगौली बाई नं०-१६ में १६ मीटर चौड़ाई के सड़क का निर्माण कार्य। जिनका नाम जयवंशी सड़क है।	Rs. 0.23662	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0818786	Rs. 0.0818786	Length of Road = 928 ft.			928 ft PCC Road completed.	Work Completed

3/11/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidoa, Patna

64

03/11/21
(A.G.)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

अक्टूबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बाली रोड-30 एवं 34 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। M/s Singh Construction	3	4	5	6	7	8	9	10	11	12	13
1	बाली रोड-30 एवं 34 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। M/s Singh Construction	निवेशक सड़क, नती एवं अंतर्गत निवेशक-27, 09-18 सड़क-103.299 लाख	103.16156 18-2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/120 Mtr	No work	250/120Mtr	वर्षा के कारण कार्य स्थिति। प्रायः अवधन खरी हो चुका है। शेष अवधन हेतु अधिग्रहण विभाग को भेजी जा चुकी है।
2	बाली रोड-12 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। M/s Singh Construction	निवेशक सड़क, नती एवं अंतर्गत निवेशक-09, 01-19 सड़क-220.94 लाख	209.65131 02-5/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98202	Road & Drain	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	No work	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	वर्षा के कारण कार्य स्थिति
3	बाली रोड-12 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। M/s Singh Construction	निवेशक सड़क, नती एवं अंतर्गत निवेशक-09, 01-19 सड़क-189.29 लाख	162.85098 19-2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82561	Road & Drain	1220/255 Mtr. Road work completed and 1220/1215 Mtr. Drain work completed	No Work	1220/255 Mtr. Road work completed and 1220/1215 Mtr. Drain work completed	वर्षा के कारण कार्य स्थिति
4	बाली रोड-30 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। Sri Sanat Kumar	निवेशक सड़क, नती एवं अंतर्गत निवेशक-09, 01-19 सड़क-113.41 लाख	97.20344 20-2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/616Mtr Drain work complete & Road 675/356 Mtr. complete	No work	675/616Mtr Drain work complete & Road 675/356 Mtr. complete	वर्षा के कारण कार्य स्थिति
5	बाली रोड-17 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	निवेशक सड़क, नती एवं अंतर्गत निवेशक-09, 01-18 सड़क-243.25800 लाख	216.94689 04-5/2019-20 Dated-28.02.20	27.11.20	213.01475	123.77876	68.71381	Road & Drain	1327/1120 Drain complete & Road 1640/733 Road completed	No work	1327/1120 Drain complete & Road 1640/733 Road completed	वर्षा के कारण कार्य स्थिति
6	बाली रोड-17 में पंचरतन मंदिर से निवेशक तक भाग्य मंती नगरी-02 में पंचरतन मंदिर एवं नती निर्माण कार्य। Sri Arun Kumar	निवेशक सड़क, नती एवं अंतर्गत निवेशक-09, 01-18 सड़क-155 लाख	341.16452 05-5/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/542 Mtr Drain complete & Road 2000/737 Mtr. Complete	No work	625/542 Mtr Drain complete & Road 2000/737 Mtr. Complete	वर्षा के कारण कार्य स्थिति। प्रायः अवधन खरी हो चुका है। शेष अवधन हेतु अधिग्रहण विभाग को भेजी जा रही है।

803

2

803

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	बाई रोड से बिल्डिंग कार्ड का परीक्षण के घर तक सड़क (एन गैलरी) निर्माण कार्य। Adarsh Construction	प्रियम सचिव, नगरपालिका एवं आवासीय विभाग, नगरपालिका-12, 02/19 संशोधन-103.93 लाख	86.5526 01/2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	स्थानीय विवाद के कारण कार्य स्थगित था। अब अक्टूबर में शुरू होगा। शीघ्र आवासीय विभाग को भेजा गया है।
मुख्यमंत्री अग्र विकास योजनांतर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति												
8	नगर निगम मुख्यकपुर के बाई रोड-41 अंतर्गत तीन पार्किंग प्लॉट का संवर्धन। Sri Dinesh Pandey	उप सचिव, नगरपालिका एवं आवासीय विभाग, नगरपालिका-1323 दिनांक-27/02/19 संशोधन-84.75917 लाख	59.26693 11/2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary wall work complete	No work	Boundary wall work complete	पार्किंग के कारण कार्य स्थगित
9	नगर निगम मुख्यकपुर के बाई रोड-38 अंतर्गत महागाजी पार्किंग का संवर्धन। M/s Singh Construction	उप सचिव, नगरपालिका एवं आवासीय विभाग, नगरपालिका-1323 दिनांक-27/02/19 संशोधन-93.02149 लाख	63.290066					Civil Amenities				मेजर सिंह केन्द्रस्थान, सड़क का एक्स्टेंशन करने हेतु वृत्तीय स्तर चयन निर्मित।
10	नगर निगम मुख्यकपुर के धर्मपुर पार्किंग का संवर्धन। M/s Sri Dinesh Pandey	उप सचिव, नगरपालिका एवं आवासीय विभाग, नगरपालिका-1323 दिनांक-27/02/19 संशोधन-128.80357 लाख	85.87834 10/2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amenities	Boundary wall work complete	Main gate work in progress	Boundary wall work complete	कार्य प्रगति में

31/1/2021
Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

03/11/21
(A-E)

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED

DARBHANGA DISTRICT

MONTH October 2021

(Rs. In crore)

Sl. NO.	NAME OF PROJECT	AA&S REF & DATE	AGREE MENT VALUE	AS PER AGREE MENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 टोलार् गमदी से टिनुहू पुल तक नाला निर्माण कार्य (STATE PLAN) संबंधक का नाम: Ram Naresh Rav 25.60727 Ref 6666 dated 12.10.2017 21.7775 724 Dated 27.05.2019 26.08.2020	3	4	5	6	7	8	9	10	11	12	13
								Cover Drain of Size 2.5M to 4.5M width, Height: 3M to 4M, Length 3.55 KM PCC (In Meter)	700	20	720	
1					9.2483153	7.0489	4.2349	BASE (In meter)	630	20	650	WORK IS IN PROGRESS.
								VERTICAL WALL BOTH SIDE (In meter)	630	20	650	
	राज्य योजनान्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सेकमा पुल तक अवशेष भाग में नाला एवं मध्य जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का उद्घोकरण कार्य । संबंधक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.99600 ref 79 dated 13.11.2014	0.88549 31 dated 26.06.2019	25.12.2019	0.996	0.2632	0	DRAIN LENGTH 1495"m 2' 0" x 2' 0" 2' 0" x 3' 0" 4' 0" x 3' 6" 4' 0" x 4' 0" 8' 0" x 5' 0" BOUNDARY WALL LENGTH 1030'00"	641	0	641	Drain work stopped due to logging in area. Boundary wall work in progress.
								PCC ROAD	1500'00"	20'	1520'	
	राज्य योजनान्तर्गत बेंता चौक से											

601

RS

32

3	डायलोग 14819 Ref: 63 dated 27.09.2018 बच्चा वाई तक सी0सी0सी0 पथ एवं नाला निर्माण कार्य। संवेदक का नाम: Madhav Construction	12351188 DATED 10.08.2020	0.74095	0.723	0	DRAIN 1800'	1670'	0	1670'	WORK IS IN PROGRESS.
4	राज्य योजना अन्तर्गत लहेरियासराय कपूरी चौक से सैदनगर तक पूर्व निर्मित नू-गामीय नाला के जीर्णोद्धार कार्य। संवेदक का नाम: Yet to be decided	6.1136 Ref 30 Dated 24.10.2018				DRAIN LENGTH 8400' WIDTH 167"				Financial bid opened at division level
5	संवेदक का नाम: yet to be Decided	1.57644 Ref 4298 Dated 02.08.2018	1.57644			NP3 HUMIE PIPE	70'			Rate negotiation is final
6	राज्य योजना अन्तर्गत पी0डब्ल्यू डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व सभा अनीन, फैजुल्ला खाँ मस्जिद पुरानी मूसफो कब्रिस्तान तथा श्री मोंदवार के घर होते हुए पी0डब्ल्यूडी0 पथ में खान चौक तक डक्कन सहित आर0सी0सी0 नाला निर्माण कार्य। संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.964566 Ref 75 dated 13.11.2014 0.8499946 Dated 17.12.2019	0.96456	0.0832	0	Drain LENGTH 2350'09"	3'00" X 5'00"			Completed
	शिशु उद्यान									

9

R

10

7	लेहियासराय में लाइटिंग एवं बच्चों के खेल कूद की सामग्री की आपूर्ति अविष्ठापन कार्य। संवर्धक का नाम: Awantika Enterprises	0.1240400 Ref: 156 dated 26.03.2018	0.92880 0 dated 11.05.2019 12.01.2019	0.12404 0.12404	0.12404 0	Children Playing equipments, fountain, light and Bench	COMPLETED
8	पोलो मैदान के सामने उत्तरी भाग में पार्किंग सिलि का निर्माण कार्य एवं सौंदर्यीकरण कार्य संवर्धक का नाम: Awantika Enterprises	0.48748 Ref: 156 dated 26.03.2018	0.40676 dated 21.05.2019 12.01.2019	0.48748 0.42738	0	Exercise Equipment, Light, Gazibio, fountain, light	COMPLETED
9	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य। संवर्धक का नाम: Mangla Shree Buildcon Pvt. Ltd.	1.2355 Ref: 1061 Dated 24.08.2018	1.10390 93 Dated 01.08.2019 02.02.2019	0.926625 0.93033	0.9303348	Drain of size 1'0"X1'6"=2400 Ft Road of Size 8'0"X0'6"X2300'	COMPLETED
10	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण। संवर्धक का नाम: Shah Nawaz Ansari	0.752103 ref: 80 dated 12.02.2019	0.62981 02 Dated 03.09.2019	0.3760515 0.21388	0.2108801	RCC DRAIN (with grating) 1600"	COMPLETED INAUGURATED ON 28TH AUG.2020.CONTRACTOR PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND

रा. न

11	वार्ड नं० 12 स्थित हरारी पोखर में जल-कीड़ा सह सामुदायिक भवन निर्माण कार्य संवेदक का नाम- अमृता	0.20333 ref 156 dated 26.03.2018	0/03 F2 2018 - 19 0.17341 26 Dated 12-05- 2018	11.09.2 018	0.102	0	Two storey building changed to one storey	ahead upto plinth level completed	0	ahead upto plinth level complete d	Encroachment in ghat area	Due to local interference work stopped on the order of district magistrate
12	भगवान द्वार स्थित लाल पोखर का सौंदर्यीकरण कार्य संवेदक का नाम- M/s Shahanawaj Anshari	1658319 ref 156 dated 26.03.2018	0.1412	11.05.2 019	0.8292	0	Shade- 26 X 16 and 75' ghat	ahead upto plinth level completed	0	ahead upto plinth level complete d	Encroachment in ghat area	

Handwritten signature
31/11/2018

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

84

12/11/18
12/11/18



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

Email id- cebuidcosouthwds@gmail.com

पत्रांक-
प्रेषक,

8252

दिनांक- 03/11/21

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

OE (SOPM)
5/11/21

EE (POM)
5/11/21

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह -- अक्टूबर, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

3.11.21

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

1966(PDM)

03/11/21

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – अक्टूबर – 2021

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 (M/S SDPP/Pahari Old, Flowmore Limited)	Rs.89,96,000/- Ref-120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref-20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

AL

3

List of Project Patna

Sl.No	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07) (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V. Towar 5.BH8 with all materials labours (Gr No-03) (M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,97,21,781/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05) (M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

Handwritten signature

Handwritten signature

594

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20 (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,01,81,708/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spars & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	8,78,65,153/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur / M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI/ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	12,99,800/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road / Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

59

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Supply installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	6,67,150/-	DO	Transformer			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV) / M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	3,00,00,000/-	2,89,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/- Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	3,75,00,000/-	2,92,22,518/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/- Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

Sl. no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs. in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BH3 pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,50,00,000/-	2,05,76,535/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	2,50,00,000/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

AP

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 - GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628750.87 + GST SBD-10/20-21	31.07.20	5,00,00,000/-	4,19,28,695/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling & Wilson powerer Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	9,00,00,000/-	9,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling & Wilson powerer Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	9,22,98,682/-	9,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,00,00,000/-	3,53,77,449/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No B-III) /M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRT pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camera macing all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and connectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	1,84,49,400/-	1,84,49,400/-	Do	Transformer	Transformerring condition	Transformer running condition	Installation, testing & commissioning completed and running condition	

587

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थादी ड्रेनेज प्रयोग स्थानों पर विद्युत संचय स्थापित करने एवं पेसू से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer			All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump setat Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction is in progress. Constructed by EE, Civil, Kankarbagh, Patna.

AP

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	10000000.00	10000000.00		Non-Clog Submersible		WIP	Pump supplied. Rest work in progress.	

AP

28.10.21
WIP

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit. House connection at Sheikhpura, S.K Nagar, Adalatganj at Patna Municipal Area, Patna. संयोजक: क. नारायण M/s Bharat Infrastructure Pvt. Ltd	राशि-49, 7081855 करोड़ UDMD, Govt. of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr	01.08.2020	2440.82 Lakh	2091.375 Lakh	2440.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE-98967 mtr.) Pipe Network - (CI/DI Pipe) House Connection - 33120 nos Pump House - 05 nos Tube well - 05 nos Supply of 60 HP VT Pump and 100 KVA Transformer OHSR- 05 nos Sheikhpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01	62481 2400 6529 5 completed 5 completed 5 nos Completed Completed Completed 76% 99% Completed	Nil 1100 6529 5 completed 5 completed 5 nos Completed Completed Completed 99% Completed	62481 3500 6529 5 completed 5 completed 5 nos Completed Completed Completed 99% Completed	13
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc in Patna संयोजक: क. नारायण M/s M K Enterprises Ltd	राशि- 5.04 Cr	05.01.2020	349.443 Lakh								
3	बेठर से मोठापुर क्षेत्र योजना संवर्द्धन-रामवाय एवं राजीव राजन जे भी	राशि - 48, 9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.728267 दिनांक-21.07.18	20.06.2021	2973.7083 Lakh	2938.67 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity-3150HP Sub station-4 MVA(33.433KV)	Laying of pre cast length of drain - 4595 m Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 6m complete. Electro Mechanical pump and accessories reached		Laying of pre cast length of drain - 4645 m Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 6m complete. Electro Mechanical pump and accessories reached	
4	नगर विकास योजना राशि-37 करोड़ पत्रांक-108, दिनांक-16.01.18	0.3022205/ 16.01.19	15.07.19	0.176	0.17524	0.17524		Drain - 600 ft Road - 700 ft	Work completed		Work completed	अधियावना समर्पित।
5	नगर विकास योजना राशि-37 करोड़ पत्रांक-108, दिनांक-16.01.18	0.3866381/ 13.02.19	12.08.19	0.22469	0.2157	0.2157		Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	नियमितता पटना द्वारा अधिकरण पटना से, अन्वयित्वकारी, पटनापुर को निवेदन किया गया है। अन्वयित्वकारी, अन्वयित्वकारी के द्वारा 4.8.20. - 6.9.20. दिनांक - 24.09.2021 द्वारा अन्वयित्वकारी से अनुमति किया गया है।

Sl. No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
13	कसुमा जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con Pvt Ltd	6 08929 13/08/03 2016	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 1200 mm 3. Pump-motor and Transformer 2 nos 4. Overhead Tank, Nil 5. Chlorinator room/Chlorinator 1 nos 6. Stand post 10 nos 7. Boundary wall 100 m 8. Main Gate 2 nos 9. Approach Road 20 m 10. Electric Connection by ULB 2nos 11. House Service Connection 5138 nos	Boring of Two Tubewell completed work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed One Completed and One in Progress.	Boring of Two Tubewell completed Pump house work completed. 19011 mtr Completed Nil Install Nil 100 Completed Completed Completed Completed	5138 Nos	कारखाना के अनुसार कार्य पूर्ण हो चुका है। विस्तार की सीढ़ी के फव्वारे Pipe 1.20mm का कार्य पूर्ण हो चुका है।
14	कसुमा जलपूर्ति, फेज-2 M/s Ganadhipati Con Pvt Ltd	Amt 13.22 Cr, 13/08/03 18	13.7 21.11.18	13.7 21.11.18	13.22	12.818	8.997	Pipe line 51254 m HSC 5210 m / 6011 nos T/W 4 nos	Pipe line 55897 mtr HSC 5383 T/W 4 nos	Pipe laying का कार्य पूर्ण। HSC - 251 nos	Pipe Line 52000 m HSC 5614 T/W 5 Nos	कारखाना के अनुसार कार्य पूर्ण हो चुका है। विस्तार की सीढ़ी के फव्वारे Pipe 1.20mm का कार्य पूर्ण हो चुका है।
15	कसुमा जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt Ltd	Amt 5.39 Cr, 13/08/03 18	5.64 22.10.19	5.64 22.10.19	2.6987	2.399	2.399	Pipe line Distribution Network 38204 m House connection - 3185 nos	Distribution network - 36000 m (94%) house connection - 2746 nos (86%)	Work completed	Distribution network 38000 m House connection 3100 nos	कार्य पूर्ण।
16	कसुमा जलपूर्ति, योजना Steel ARC Infra Services Pvt Ltd	0.54264	0.567 20.12.19	0.567 20.12.19	0.254	0.2541	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dome of water tower & clear case top tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	Approach road E/W Boundary wall Rewinding of motor pump RCC of top dome		Work completed	अधियाचना सम्पन्न।

Null

C E/W/D/S,
South Bihar BUIDX

AP

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

अक्टूबर - 2021

Sl No.	Name of Project Name of Contractor	A&ES With Ref & Date (Rs In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहाररीक जलपूर्ति योजना कंज-1 सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	संश-74.74, Letter no-435, dated- 21.07.2016	संश-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	HYT/W -14 Nos OHT -03 Nos SLAMP - UGR-1-1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524 Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT 3/3 in Progress pipe line 121583 m/ 121583m HSC 18729/ 21624 nos Transformer 12/14 nos Motor pump- 11/14 nos Variation-01/2 T/w Variation in pipeline - 12436/33762 m Road Restoration- 89615 m / 103669 m	Nos T/W - 2 Nos OHT - 2/3 in Progress (0 Completed) HSC - 3072nos Transformer - 2 nos Motor pump - 1 nos Variation-01 T/w Variation in pipe line 16210 m Road Restoration - 103669 m	14/14 complete OHT 3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 12/14 nos Motor pump- 11/14 nos Variation- 01/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	OHT ward 14 (Millat Colony, Finishing work in progress), OHT ward 46 (Ainagar /Jinnagar, Finishing work in progress) OHT ward No 41 (Town school bottom dome & conical wall casting work in progress)
2	बिहाररीक जलपूर्ति योजना कंज- 11 सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	संश-96.63, Letter no-108,, dated- 17.01.2018	संश-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	80.00	79.718 (Rs 9.718 Cr. Transferred from phase I)	79.718	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation -02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipe line-162472m/162472 m HSC - 17821/18000 nos Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line -23537/24785 m Road Restoration - 89116 m /122040 m	Nos T/W - 0 Nos OHT - 4/4 in Progress (0 Completed) HSC - 1138nos Transformer - 0 nos Motor pump - 2 nos Variation in T/W-01 Variation in Pipe line - 8815 m Road Restoration - 47031 m Road Restoration - 122040 m	T/W 23/23 OHT 4/4 nos Pipe line 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122040 m /122040 m	OHT Ward 05 Salempur, OHT work completed, painting work in progress OHT - Ward 23 Bharat Gas Godam- OHT completed, Painting work in progress OHT - Ward 43 Labour Awas, OHT completed Painting work in progress Reservoir on Hiranya Parval NOC is awaited from archeological dept is awaited Sump W 20 roof slab casting work in progress 01 T/w site is yet not obtained
3	इस्लामपुर जलपूर्ति योजना कंज- 1 M/s Nalanda Engicon pvt Ltd.	संश-08.193 93/13.01.2014	संश-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2-2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim			कार्य पूरा हो चुका है जलपूर्ति चाहते हैं।
4	इस्लामपुर जलपूर्ति योजना कंज- 11 श्री सुमन इन्टरप्राइजेज	संश-03.09 130/08-03- 2018	संश-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	रख योजना कंज-2 अन्तर्गत 3302 अंश रू संपन्न किया गया था लेकिन नगर पंचायत द्वारा कुल 37 अंश शटर स्टेपड सिस्टम का निर्माण किया गया जिससे शेष चारों में शत-प्रतिशत रू संपन्न का कार्य पूरा कर दिया गया है।

(SIGNED)
South Bihar BUIDCO

581

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

अक्टूबर - 2022													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWH JV (Jindal).	रकम - 33.56 करोड़ Letter no-017 dated 17.12.2019.	रकम - 28.99 Cr (16.12.2019)	15.09.2013 EOT 31.12.2016	31.75	36.64		1. OHT-4 (a) Rising Main- 175x5.5 mtr (b) Distribution Main- 80/63 mtr (c) House Connection- 6000 Nos (d) Road Restoration- 12815 Sq Mtr (e) Tube Well 14 Nos (vi) UGR- 1.2,3 & 4 (vii) Sluice Valve Chamber -223 Nos (viii) Staff Quarter- 2 Nos (ix) Pump Chamber- 12nos (x) Boundary Wall- 4 Zone (xi) Trenchless Work- Zone- 2 & 3 (654 mtr)	1. OHT-4 completed (a) Rising Main- Completed 7721.3 Mir (b) Distribution Main- 5187 Nos (c) House Connection- 12815 sqm (d) Road Restoration- 12815 sqm Excess work due to BLIDCO director. (e) Tube Well 12 Nos Completed (vi) UGR- 1.2,3 & 4 Successfuly Commissioned (vii) Sluice Valve Chamber -223 Nos Completed (viii) Staff Quarter- Completed (ix) Pump Chamber- 12nos pump chamber completed (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mir Completed (xii) M S Carrier Pipe -950 74 mtr completed			1. OHT-4 completed (a) Rising Main- 175x5.5 mtr (b) Distribution Main- 77379 Mir (c) House Connection- 5187 Nos (d) Road Restoration- 12815 sqm Excess work due to BLIDCO director (e) Tube Well 14 Nos Completed (vi) UGR- 1.2,3 & 4 Successfuly Commissioned (vii) Sluice Valve Chamber -223 Nos Completed (viii) Staff Quarter- Completed (ix) Pump Chamber- 12nos pump chamber completed (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mir Completed (xii) M S Carrier Pipe -950 74 mtr completed	Project Complete d, 4th year O&M in Progress.
2	बोधगया सिविल योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-017 dated 17.12.2019. Amount-95.94 cr	रकम - 95.94 Cr dated 16.12.2019.	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Roof Inst Road B T work completed) C C Road-11570/12000m. (work completed) Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	1. Sewer Network-64.25 Km 2. Intermediate Pumping Station-1 & 2 (a) work completed IPS-3-sema casting completed IPS-4-1 mtr(C C casting completed IPS-5-civil work completed) 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Roof Inst Road B T work completed) C C Road-11570/12000m. (work completed) Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed			1. Sewer Network-64.25 Km 2. Intermediate Pumping Station-1 & 2 (a) work completed IPS-3-sema casting completed IPS-4-1 mtr(C C casting completed IPS-5-civil work completed) 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B T Road- 2275/2275m. (Roof Inst Road B T work completed) C C Road-11570/12000m. (work completed) Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	Sludge sump house finishing work started.

Handwritten signature
South Bihar HUDA

Handwritten signature

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

अक्टूबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना; फेज - I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 4 37.36	completed completed completed	completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना; फेज - II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	HSC - 15318 no Tubewell - 14 no Pipe line - 98.605 km	15323 14 98.625	completed completed completed	completed completed completed	Completed
3	मखदुनपुर जलापूर्ति योजना; फेज - II मे 0 गणधीपति कन्स्ट्रक्शन प्रा 0 लि 0	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	HSC - 4900 no Tube well - 2 no Pipe line 26.567 km	5231 2 No 26.567 km	completed completed completed	completed completed completed	Completed
4	वाई संख्या - 27 में पटन गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य धन्दन कुनार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress	Work in Progress	completed	
5	वाई संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरगा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress	Work in Progress	Work in Progress	संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.09.2021 द्वारा निदेश दिया गया है।

579

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	वार्ड संख्या - 29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवार्ड बैंक तक पी0सी0सी0 पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्राक- 66/09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.09	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरव से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्राक- 07/27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधु कोटी होते श्री अजय कुमार के घर से ग्रिचम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला का करममति एवं ढक्कन निर्माण सुपुन्द कुमार शास्त्री	राशि-0.08 करोड़ पत्राक- 07/27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.04	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रौशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128/08.03 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्राक - 53, दिनांक - 19 02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अप्राप्त है।

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

अक्टूबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	रशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01 Tubewell - 01 Pipe Line - 3.9 km HSC - 212 No.	1	Complete	Complete	Completed
									3.9 km	Complete	Complete	
									216	Complete	Complete	

Signature

C.E(WDS)
South Bihar,
BUIDCO

Signature

577

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

576

अक्टूबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिवहन निगम, लखीसराय, अन्तर्गत बाई रोड-08 में मौजूद डबो से अनुप साह बटान मंडल से विद्युत देय प्राप्त तक पीएसटीडी को एव नाली निर्माण कार्य	0.15	0.14	15.02.2020	1.00		0.00	PKC Road - 300 m Drain - 300 m	Drain work completed		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16:10:478.00 सोलह लाख दस हजार बार सौ अठहत्तर रुपये नगर परिवहन निगम को प्राप्त है परन्तु हस्तान्तरित नहीं की गई है।
2	नगर परिवहन निगम, लखीसराय, अन्तर्गत बाई रोड-06 में भारतीय भारत से वीए भारत एव रामली साह से सरसुग मंडल तक पीएसटीडी एव नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00	12.42	0.00	PKC Road - 220m Drain - 412 m	Drain work completed		80% work completed	
3	लखीसराय नगर परिवहन निगम के अन्तर्गत बाई रोड-06 में चट्टाई साह से तक जवाहर मंडल तक आरपीसी080 नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m. Drain work completed		Drain work completed	आवृत्त प्राप्त नहीं है।
4	लखीसराय नगर परिवहन निगम के अन्तर्गत बाई रोड-06 में चट्टाई साह से तक श्री कृष्ण चौक तक आरपीसी080 नाला एव स्टेब का निर्माण कार्य।	0.48	0.4	13.04.2020	0.00	0.00	0.00	PKC Road - 316m Drain Work 316 m	200 m drain and slab completed		60 % work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 2,56,01,875.00 दो करोड़ छप्पन लाख अठारह हजार आठ सौ पचास रुपये नगर परिवहन निगम को प्राप्त है परन्तु हस्तान्तरित नहीं की गई है।
5	बाई रोड-01 में पनोपको 80 जगदम्बा मौल मॉड से भव्य कोशल बाग के पुलवाडी होते हुए सागत अमीन के बथान तक आरपीसी080 नाला एव पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	0.00	0.00	PKC Road - 488m Drain Work 488 m	Drain work completed		50 % work completed	
6	लखीसराय नगर परिवहन निगम के अन्तर्गत बाई रोड-06 में चट्टाई साह से तक श्री कृष्ण चौक तक आरपीसी080 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	0.00	0.00	PKC Road Drain Work 775 m	300 m drain work completed		80 % work completed	
7	नगर परिवहन निगम, लखीसराय, अन्तर्गत बाई रोड-06 में चट्टाई साह से तक जवाहर मंडल तक आरपीसी080 नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PKC Road Drain Work 1048 m	work in progress		40 % work completed	

12/11/21
C (EWDS)
South Bihar,
BUIDCO

AP

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	उत्कल एव राज्य योजना अर्गत जमालपुर जलापूर्ति योजना मे 0 गंगापीपति कन्स्ट्रक्शन प्रो लि 0	मार्च-२०-३०७३३१३ लाख. नगर विकास एवं आवास विभाग का झापाक - अमृत-२१-०३/२०१५-१८५ दिनांक - १८.०१.२०१९, मार्च २०-२५०२०१६ लाख नगर विकास एवं आवास विभाग का झापाक-२४/जला००-०१-०१/२० १९-७९, दिनांक - १२.०२.२०१९, कुल राशि - ५५७५९३ करौड	५९.३ Cr.	१८.११.२०२१	२०.०० Cr.	२०.०० Cr.	२०.०० Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,15,16,28,29,30,31, 32,33,34 and 35 (3) 78630 mtr. Pipe laying work completed (4) House Connection 7684 no. in Ward- 1,2,3,4,5,6,7,24,28,29,30,31,3 2,33,34,35 Work in Progress. (5) Road Restoration 33379 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1 and 08. (3) 29222.5 mtr. Pipe laying work completed. (4) House connection - 3673 Nos in ward number - 01,04,05,06,15,16&29 (work in progress) (5) Road Restoration 7740 mtr. work in progress	(1) Pipe Laying - 86.42 % Total length 107852.5 m. (2) House Connection - 77.76 % Total House Connection - 11357 Nos. (Work in progress)	work in progress

12-11-20

CE(WDS)
South Bihar, BUIDCO

578

List of Project Munger District

Bihar Urban Infrastructure Development Corporation Ltd.												
List of Project Munger District												
अवधि - 2021												
Rs. In Crores												
Sl No	Name of Project Name of Contractor	AA&ES With Ref & Date (Rs In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs 217.79	Rs 217.7972727 Crore, dated 14.08.2020	20 Months (Date 13.04.22)	66.2717	65.2661	65.2661	Pipe Line - 331.75 km HSC - 38921 Nos WTP - 1 Nos (34 MLD) OHT - 5 Nos (11116 KL) Floating Jetty - 1 Nos	Pipe Line - 106.73 km laying - 32.27 km Hydrotest - 24.94 km Road Restoration completed - 26.87 km HSC Completed - 568 No.s WTP - Work in progress (45% completed). OHSR - 03 Nos in Progress, {OHSR-2 - 13% complete, OHSR-3 - 35% complete, OHSR-5 - 30% complete.)	Pipe Line - 67.154 km laying - 52.459 km Hydrotest - 55.645 km Road Restoration completed - 39.225 km HSC Completed - 2819 No.s WTP - Work in progress (15% completed). OHSR - 04 Nos in Progress, {OHSR-1 - 20% complete OHSR-2 - 17% complete OHSR-3 - 15% complete OHSR-5 - 10% complete.}	Pipe Line - 173.884 km laying - 84.739 km Hydrotest - 80.59 km Road Restoration completed - 66.095 km HSC Completed - 3387 No.s WTP - Work in progress (60% completed). OHSR 4 nos. work in progress OHSR-1 - 20% completed OHSR-2 - 30% completed OHSR-3 - 50% completed OHSR-5 - 40% completed	44.00%
1	Name of Contractor - M/SJMC-JWIL Joint Venture	BUIDCO/Yo- 1248/2019-140			66.2717	65.2661	65.2661					

AP

H. L. Singh

C E(WDS)
South Bihar BUIDCO

List of Project Nawada District

अक्टूबर - 2021

Rs. In Crores

अक्टूबर - 2021										Rs. In Crores		
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड़ पत्रांक-131 दिनांक-08.03 2018	6.54886	05.12.2020	4.72	4.72	4.72	Construction of 450 mm X 300 mm X 150mm deep HYTE	2 Item	Completed		
								Construction of Pump House with attendant room	2 Item	In Progress		
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed		
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed		
								Distribution system work				
								63 mm - 4047 m	63 mm - 4047 m	Nil	4047 m laid	
								90 mm - 5060 m	90 mm - 5060 m	Nil	5060 m laid	
								110 mm - 12668 m	110 mm - 12668 m	164 m laid	12832 m laid	
								160 mm - 15851 m	160 mm - 1640 m	65 m laid	1705 m laid	
								225 mm - 3277 m	225 mm - 435 m	Nil	435 m laid	
								225 mm - 435 m				
								Hosue service Connection work	4864 Nos.	4864 nos.	0 4864 nos.	
								Construction of Boundary wall	20 Item		110 m constructed	
								Construction of approach Road	10 Item		Nil	
								Construction of Main Gate	1 Item		Nil	
								Campus Development	40 Item		Nil	

After testing water supply started in 13 wards (Ward No. - 1.2.3.5.6.7.8.9, 13.24.25.26.27)

C.F.W.D.S.
South Bihar B.L.D.C.'s

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रीम वाटर ड्रेनेज योजना फेज-1 सर्वेदक का नाम - M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्राक-307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 with time extension 14.05.2020	35.00	32.02	32.02	Drain 6.0 km	Drain 5.60 km			150mm is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 116015 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos	Tube well - 6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 11852 nos Over head tank - 3 completed House service connection - 14533 NOS Sump house 1 in progress (92% completed)			Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34
3	सासाराम जलापूर्ति योजना फेज-11 सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos Over head Tank-2 Sump house- 1 nos	Tube well 3 complete Pump House-3 complete D. mains-57305 m House Service connection-6353 NO's Over head tank - 1 at Gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.			1 Sufficient Land for Sulemangari OHT is not available
4	डेहरी डालमिया नगर जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engineer Pvt Ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 1834 Inos Sump house - 2 nos	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress			
5	बिक्रमराज जलापूर्ति योजना फेज-11 सर्वेदक का नाम-Suman Enterprises	राशि-3.2165 पत्राक-140/1503 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D mains 17480 House service connection- 1761 no	D mains 17175 House service connection- 1445 no			Completed.

(Signature)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

अक्टूबर - 2021
Rs. In Crores

No.	Name of Project Name of Contractor	& Date. (Rs. In Cr.)	Agreement Value	agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03/04/2016	32.527, Dated- 16/02/2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 883.5 m (c) Distribution main 495.55 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos (b) 863.54 m (c) 49399.5 M (99.35%) (d) 02 (500 kl/ 900 kl) (e) 98 M (f) 3775 nos 100% W no. 04,10,11,12,13&15 (g) 1 nos	(a) 6 nos (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos 100% W no. 04,10,11,12,13&15 (g) 1 nos	संत बाई ने अश्वत घरो में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एव पाइप लिकेज की जांच कार्य जारी।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos (b) STATE Tubewell - 12 nos MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 83.40 nos				प्रायकलन की पुनरीक्षित तकनीकी स्वीकृति दे दी गई है। परमाणु विपन्न तैयार करने के लिए सिस्टम को देजा गया है।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139 / 15 03/2018	6.89 11.09.2018	10.09.2019 [O] 04.09.2020	5.36	5.3600	2.9766 Crore utilization BTC from-42 A vide letter no -28, dated- 20.01.2020 to E.O N.P Daudnagar & 19843 Cr vide letter No 117/09.03.2020 to Executive officer N.P Daudnagar.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos (c) 5284/ 74.8% W. No. 01.06.07,08,09,10,11,12,13, 15,16,17,18,20,23,24&25 saturated Total - 17 ward	(a) 27592 M (99.10%) (b) 20 Nos (c) 5800/ 82.10% W. No. 01.06.07,08,09,10,11,12,13, 15,16,17,18,20,23,24&25 saturated Total - 18 ward	विचलन की स्वीकृति प्राप्त हो गयी है। संवेदक द्वारा कार्य स्थल पर कार्य प्रारम्भ किया गया है।	

AP

C.E(WDS)

South Bihar, BUIDCo

57

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

अप्रैल - 2021

Sl No	Name of Project Name of Contractor	AA&ES With Ref & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03 2016	राशि-32.23 पत्रांक-17 दिनांक-31 01.2017	30-04-2019	29.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II सर्वेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01 2018	47.92 दिनांक-25 07.2018	23-08-2020 with extension 30.10.2022	32.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 82331m HSC - 7866 no	Pipe-0 m HSC- 144 no	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 82331m HSC-8010 no	
3	हुमनाथ जलापूर्ति योजना फेज-II सर्वेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.748	4.74	4.74	Distribution - 24750 HSC - 4579 no stand post - 20 nos	Distribution main-24750 m HSC-4579 no		Distribution main-24750 m HSC-4579 no	
4	Jaadipur Nagar parishan water supply scheme under state plan phase-II सर्वेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

[Handwritten Signature]

C.E(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आर नगर निगम जलपूर्ति योजना फेज-1 सर्वेक्षक का नाम-गणधीपति कारखाना प्रोप्लि	संशि- 74417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6-1 (Extra) Nos Pump House with Staff Quarter-0 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House-5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection-21335 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House-1 nos Staff Quarter-0 nos Distribution main-0 m Pump Motor-1 nos Transformer-0 nos Over head tank-0 no Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-457 Nos Approach road-00 m	Tube bell-7 Nos (1 nos extra) Pump House-5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-4 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection-21792 Nos Approach road-00m Road Restoration - 118.33 km	
2	आर नगर निगम जलपूर्ति योजना फेज-2 सर्वेक्षक का नाम-गणधीपति कारखाना प्रोप्लि	संशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tubewell-3 nos Pump house-8 nos Staff quarter-2 nos Distribution Main-67550.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate-8 nos Approach Road-400 m House Service Connection-10021	Tubewell-6 nos Pump house-4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room chlorinator-4 nos Stand Post-00nos Boundary Wall-130m Main Gate-1 nos Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	Tubewell-0 nos Pump house-0 nos Staff quarter-0 nos Distribution Main-0 m Pump-Motor-0 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room chlorinator-1 nos Stand Post-00nos Boundary Wall-0 m Main Gate-0 nos Approach Road-00 m House Service Connection-0	Tubewell-6 nos Pump house-4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room chlorinator-4 nos Stand Post-00nos Boundary Wall-130m Main Gate-1 nos Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	

AP

C.E&WDS
South Bihar, BI IDC Co

509

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per Agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
					अमृत योजना							
1	नागलपुर स्ट्रीट वाटर ड्रेनेज सोपाना Contractor-M/s CZAR CONSTRUCTION	सशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	सशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain - 13.33 Km	Drain - 10.6 Km		Drain - 10.8 Km 81.02%	NOC from TNB Collegiate is also awaited which is to be built after demolishing of existing brick drain
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	सशि-8.1930 Cr Letter no-93 Date - 13.06.2019	सशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 1531 Nos	Distribution System - 4945.50 M House Service Connection - 1650 Nos.		Work complete	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	सशि-1.282 Cr Letter no-2082 Date - 09.04.2019	सशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos	Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1150 Nos Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos variation in pipeline has been send to SE through letter No - 242, Date - 28.08.2021

AP
03/11/2021
AB-1006

C.E(WDS)
South Bihar BT IDCo

568

567

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय
आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

पत्रांक-बुडको/यो0-1704/20 पार्ट 3-365
सेवा में,

पटना, दिनांक 08/11/2021

मुख्य अभियंता
आयोजन निरूपण एवं अनुश्रवण
बुडको पटना।

विषय:- माह अक्टूबर- 2021 का मासिक प्रगति प्रतिवेदन भेजने के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं0-38 दिनांक-29.04.2021


महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा (दक्षिण बिहार उपभाग) के अन्तर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अक्टूबर-2021 का मासिक प्रगति-प्रतिवेदन संबंधित कार्यपालक अभियंता से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु0:- यथोक्त (कुल-15 पृष्ठ)


8/11

विश्वासभाजन,


8/11/2021

मुख्य अभियंता
दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास विभाग, बिहार पटना।

1993(PDMM)

8/11/21

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन अक्टूबर-2021

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Smt	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Inter State Bus Terminus- Patna Shapoorji & Pallonji Construction Private Ltd	3-10-13 Cr	1 Agreement dated 20/02/2017-275.21 CR 2 Supplementary Agreement dated 25/06/2018-13.95 CR 3 Supplementary Agreement dated 29-09-2021 0.75 cr	04-05-2019 Extended date of completion 29-10-2021	292.37	266.32	79%	NOS	Block-A	Rec Completed	Finishing work in Progress	96%	Curain wall Outside Putty & outside plaster work in Progress Marble vehicle reached work to resume from Monday Electromechanical work also going on like lift erection, electrical work, P&F&D cable installation & HVAC work
					292.37	266.32	79%	NOS	Block-B	Rec Completed	Finishing work in Progress	89%	Marble flooring, Outside Plaster & blockwork in Progress
									Block-C	Rec Completed	Finishing work in Progress	98%	False ceiling curtain glass ACP & related electromechanical work in Progress
									Block-D	Roof slab Rec Completed	Above roof Rec in progress	81%	Curain wall Framing, Blockwork & Plaster, vitrified tiles fixing work in Progress.
									STP	Battle wall Rec in Progress	Area Water logged	80%	Dewatering work in Progress.
									UGT	Rec Work Completed	Map in start pump erection & pipeline work	98%	Cleaning work in Progress
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitory	Rec Completed	Block work & plaster work in progress	99%	Waterproofing work in progress
									Elevated Corridor	Re Wall gsb ded Compaction Completed	Deck Rec in Progress	100%	
									BUS Shed	4 nos bus shed upto terminal block completed	Balance area base Preparation work in Progress	79%	Balance Area Idh work in progress
									Internal Road works (Rigid Pavement)	ISS Rmt Completed	Balance Rec in Progress	98%	Balance Road no-4 Work in Progress
									Boundary wall	Rec Work in Progress		82%	West side wall in Progress

BA

Sl	Name of Project Name Of contractor	V.A.&E.S With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Executing Remarks
1	2	2	4	5	6	7	8	9	10	11	12	13	14
									Terminal Block & Subway	Arrival Terminal Block & Duplicate block Rec in Progress	Ramp slab Rec work in Progress	58%	Arrival terminal block 2 lift wall casting in progress Subway Rec extension upto Terminal block no 1 in progress
2	पटना शहर में अल्ट्रा हाईट का अधिकांश कार्य संचालन का नान ARS	साईट-26.06 करोड़ पत्रांक-45 दिनांक-20.03.2014 एवं	साईट-25.2C (68.3 3800	22.12.2018	0.00		25.17	23.91	Traffic control Room Installation of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82			पुनरीक्षित प्रशासनिक स्वीकृति हेतु विमान को पट्टा भेजा गया है।
Patna West													
	नगर परिवहन दानापुर निजामत अन्तर्गत वाई सॉ-32 अल्ट्रा हाईट फेज-1 दीया. पटना अवस्थित राजाराम पथ (एन्ट फफलाई ऑपर गैलर नमर-263) के दाल में पी0सी0सी0 सड़क एवं आर0 सी0सी0 नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048& 16/12/03.18	0.302220E / 13.01.19	15.07.19	0.17600	0.17524	0.17524	0.7524	Drain-640 ft Road-700 ft	Work completed		Work completed	कार्य पूर्ण पूर्व में Centage की राशि खर्च हो जाने के कारण।
2	नगर परिवहन दानापुर निजामत अन्तर्गत वाई सॉ-37 अल्ट्रा हाईट फेज-2 दीया. पटना अवस्थित राजाराम पथ (एन्ट फफलाई ऑपर गैलर नमर-263) के दाल में पी0सी0सी0 सड़क एवं आर0 सी0सी0 नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.44938& 12/26.12.18	0.3866381 / 13.02.19	12.08.19	0.38664	0.29198	0.29198	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जिलाधिकारी पटना द्वारा अतिरिक्त हटाने हेतु अचलाधिकारी दानापुर को निर्देश दिया गया है तथा इस कार्यालय का पत्रांक-898 दिनांक-24.09.2021 द्वारा अचलाधिकारी से अनुरोध किया गया है।
3	नगर परिवहन दानापुर निजामत अन्तर्गत वाई सॉ-35 में धुलदोह रोड से मेजस्टिक जानकी सिटी अपार्टमेंट होते हुए अलित जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 9/12.02.19	6931516 / 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		Work completed	कार्य पूर्ण पूर्व में Centage की राशि खर्च हो जाने के कारण।
4	नगर परिवहन दानापुर अन्तर्गत आर0पी0पी0 सॉ मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण गुरुनानक नं-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 & 07/27.09.19	C.562224 / 03.12.19	02.06.2020	0.39196		0.38935	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Work completed	कार्य पूर्ण।
5	नगर परिवहन दानापुर निजामत अन्तर्गत वाई सॉ-37 के विद्युत नगर में पेटी रोड से विरूध यादव के घर तक पथ में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य।/ NAVIN KUMAR	1.82467 & 07.27.09.18	1.46929 / 07.12.19	06.12.2020	1.46929		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Drain-2300 ft Road-2015 ft	कार्य पूर्ण पूर्व में Centage की राशि खर्च हो जाने के कारण।

Sl	Name of Project Name Of Contractor	AAES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution - Renar
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	नगर पंचायत दामपुर वार्ड सं-06 एवं 06 में मुख्य सड़क एनएच-30 में नवकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.35040 & 91/28.02.19	1.32774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/P.C.C Road 853 ft	Retaining wall 59% कार्य पूर्ण	2%	85%	
7	नगर पंचायत नर अन्तर्गत वार्ड सं-07 में नगर पंचायत भवन से उदय सिंह के नकाल तक आरओसीओ नाला, नगर स्वेच एवं पीओसीओ सड़क निर्माण कार्य।/ SANDEEP PATIL	1.8974 & 07/27.09.18	0.169075/ 25.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अधियाचना समर्पित।
8	नगर पंचायत नर अन्तर्गत वार्ड सं-15 में बैंक ऑफ इंडिया से अफिस तक आरओसीओ नाला निर्माण कार्य। AJIT KUMAR	0.44686 & 08.27.09.18	0.378474/ 10.12.19	09-06-2020	0.22343		0.21453	0.21453	Drain-1804 ft	Drain-1100 ft		Drain-1100 ft (77% completed)	कार्य को पूर्ण करने हेतु संवेदक को इस कार्यालय का पत्रांक-601 दिनांक-03.07.2021 एवं पत्रांक-900 दिनांक-24.09.2021 द्वारा निर्दिष्ट किया गया है।

Patna District (Patliputra Anchal, BUIDCO)

1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna M/s Archana Contractors Pvt. Ltd.	1.97.00030 & 91/28.02.2019	1.55.02.202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no- 7	55.27.400 & 80/12.02.2019	44.99.610 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	M.A. Construction Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no- 7	1.35.06.600 & 80/12.02.2019	PA/2020-21/F2-02 1.13.24.277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered
4	Construction of RCC Drain and PCC Road work at Ward No- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74.22.700 & 80/12.02.2019	55.70.632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकरासना की जा चुकी है।

List of Project Patna East

1	पटना नगर निगम अन्तर्गत वार्ड सं-30 अन्तर्गत पूर्वी डेल्टा में श्री नरपाल झा के नकाल तक एवं इसके निकल पथो में भू-गर्भ नाला एवं पीओसीओ पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.4345100 UDHD 11.123/ 26.02.2018	0.3666285	29.07.2019	0.3666285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10%	शून्य	10% 100%	कार्य प्रगति में
2	पटना नगर निगम अन्तर्गत वार्ड सं-30 अन्तर्गत, स्थान: नगर रोड नं०	0.2003100	0.1781364	08.10.2018	0.1781364	0.0403100	0.0403100	0.0403100	PCC ROAD	100%		100%	कार्य पूर्ण।

W

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.		
										UP to Previous month	During the month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12	13
	04 (शिव शरण सिंह पथ) में पीसी0सी0-मुगई नाला निर्माण कार्य सेंवेडक श्रीमती पुनम कुमारी	UDHD Lt-123/26.02.2018						0	H P DRAIN-	100%	-	100%
3	पटना नगर निगम अंतर्गत वार्ड न0-29 में खासमहल मुख्य पथ एवं सिजि पथ में मु-गई नाला एवं पीसी0सी0 सड़क निर्माण कार्य। सेंवेडक श्री संतोष कुमार	1.967925 UDHD Lt-160/27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90%	शून्य	90%
4	नगर परिषद फतुही अंतर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हट्टर तक मुगई नाला एवं पीसी0सी0 बलाई कार्य। सेंवेडक मेसर्स स्टील आर्क	0.7627500 ud&hd Letter No-111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1600 M H P DRAIN 1600 M	95%	शून्य	95%
5	नगर परिषद मौकामा अंतर्गत चित्तानगीचक रोड से राजकीय नट्य विद्यालय स्थित। सेंवेडक मेसर्स स्टील आर्क	2.5694300 ud&hd Letter No-63/27.09.2018	2.2423155	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 763 M RCC DRAIN 1354 M	100%	-	100%
6	नगर परिषद मौकामा अंतर्गत वार्ड न0-01 में स्व0 रामचंद्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पीसी0सी0 बलाई सह आर0सी0सी0 नाला निर्माण कार्य का अद्यक्ष सेंवेडक मेसर्स रानाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt-79/06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 394 M RCC DRAIN 645 M	100%	-	100%
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" X 16'0" का चुलरा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सॉलिंग का मरम्मत। प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। सेंवेडक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No-522/21.03.2018	0.1233136	29.12.2018					SHADE 3 NO Electrification and Water Supply --	90%	शून्य	90%
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR. Contractor Shri Raj Kumar Sharma	3.3846000 230/15.02.2017	2.9805287	12 Months	3.3846000						शून्य	शून्य
9	पटना नगर निगम क्षेत्रांतर्गत वार्ड न0-56 के खरीनिया स्थित वसुपति नगर में सड़क एवं नाला का निर्माण कार्य। सेंवेडक श्री रघुन कुमार	0.746200 ud&hd Letter No-80/12.02.2019	0.6374462	6 मं	0.6374000		0.3308346		PCC ROAD RCC DRAIN	90%	0%	90%
10	पटना नगर निगम वार्ड न0-70 में पटना छाट परखी पर से मुना जयसवाल के घर से जलकपट्टरपान होते हुए नालावाही के मंदिर तक सड़क एवं नाला निर्माण कार्य। सेंवेडक मेसर्स लेंड मार्क	0.9114 ud&hd Letter No-80/12.02.2019	do	6 मं	0.4557000				PCC ROAD RCC DRAIN	शून्य	शून्य	शून्य
11	पटना नगर निगम वार्ड न0-53 में अशाक शाक पथ से माधवाट दक्षिण	0.7723 ud&hd Letter	do	6 मं	0.6497138		0.3861500		PCC ROAD RCC DRAIN	90%	0%	90%

Second Allotment Due

565

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Settlement	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	गली शेरशाह पथ, नया गौव पथ सड़क एवं नाला निर्माण कार्य। सर्वेडक मेसर्स हनुमन्त इंडियन	No.-80/12.02.2019								100%	0%	100%	
12	पटना नगर निगम क्षेत्रान्तर्गत वाई न0-72 में दीवारराज रेतवे हाट के नीचे अजय जी के कोयला डियो से महिपाल यादव के मोदान तक सड़क एवं नाला निर्माण कार्य। सर्वेडक श्री सतोष कुमार	0.7670000 ud&hd Letter No.-80/12.02.2019	do	0.66012116	0.3835000	6 माह	0.3276407		PCC ROAD RCC DRAIN	50% 85%	0 0	50% 85%	Second Allotment Due
13	पटना नगर निगम क्षेत्रान्तर्गत वाई न0-54 में ओक्सिजन होस्पिटल दखनपुरी से पश्चिम दिक् गली दर गली विस्फोमान कालोनी आदिवासी कालोनी मुख्य सड़क भनसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। सर्वेडक मेसर्स निकेत ज्ञानवी	0.2716900 ud&hd Letter No.-80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम वाई न0-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेडक श्री राजीव रंजन	0.2471800 ud&hd Letter No.-80/12.02.2019	do	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम वाई न0-59 में राम नदिर से मानस पथ होते हुए मुन्नु अदरथी के घर तक बांली मांड तक सड़क एवं नाला निर्माण कार्य। सर्वेडक श्री राजीव रंजन	0.1572200 ud&hd Letter No.-80/12.02.2019	0.1572200	6 माह	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत वाई न0-61 में नसीबचक भेला महलो के घर से कमलवह पथ तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। सर्वेडक श्री मोहब रंजन	0.4985100 ud&hd Letter No.-80/12.02.2019	do	6 माह	0.4191854	0.2493550	0.2492550	0.1835107	PCC ROAD RCC DRAIN	50% 90%	0% 0%	50% 90%	Second Allotment Due
17	पटना नगर निगम वाई न0-61 व 68 में कृष्णा बेलदार जी के मकान से बेलदारी टोला सुनील चौधरी घोरामा से पप्पु मेहता जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेडक मेसर्स निकेत ज्ञानवी	0.3702600 ud&hd Letter No.-80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.18351294	PCC ROAD RCC DRAIN	90% 100%	0% 50%	90% 100%	Second Allotment Due
18	पटना नगर निगम वाई न0-67 में केमशिकोह नया टोला नहर वसे सेबालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सर्वेडक श्री विवेक सिन्हा	0.3559700 ud&hd Letter No.-80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985	0.177985	PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम वाई न0-68 में दुर्गा चरण लेन में ज्ञानी बाबु के मान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेडक मेसर्स लैण्ड मार्क	0.4964600 ud&hd Letter No.-80/12.02.2019	0.4175583	6 माह	0.2482500				PCC ROAD RCC DRAIN	60% 90%	30% शून्य	90% 90%	
20	पटना नगर निगम वाई न0-05 में विजली ऑफिस गली मोड. भीरगुलाबी बग, लेखकला मन्दिर-सोनार टोला एवं सन्त गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वेडक मेसर्स निकेत ज्ञानवी	0.4194200 ud&hd Letter No.-80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	

562

Sl	Name of Project Name Of contractor	AA&FS With Ref. & Date,	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	LC Sent	Main Component	Component Wise Physical Progress,			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजकलां सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौधरीया जी के मकान तक (निबाब घाट) में सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री प्रमोद कुमार	0.2398300 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.119915 0		0.1013683		PCC ROAD RCC DRAIN	100% 100%	0 -	100% 100%	कार्य पूर्ण Second Allotment Due
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दोहित बाबा के नोड से रमावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.249800 0		0.1478736		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदियासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला नाला नदीर प्यारे लाल का बाग होते हुए मुसरी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950				PCC ROAD RCC DRAIN	- -	- -		अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 के नेहरूवक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स लेख्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		0.3870743	6 माह	0.2301550			PCC ROAD RCC DRAIN	80% 80%	80% 0	80% 80%	
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर पारपोखड़ा वैजू महतो के घर से आर०ओपी० पुल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति पुनम कुमारी	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	70% 100%	30% -	100% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरण मेहता के घर से सुनील चौधरी के घर तक बसकौरिया टोला तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.17225 50		0.172255 0		PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के घा गली में नगीना दास अजमेरा के घर से जगत कोटा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स हनुमन्त हाइटक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.24999 00		0.249990		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में नहारजा घाट में गोलबारा	0.3676800 ud&hd Letter		6 माह	0.3082540	0.183840 0	0.1602284	0.180 2284	PCC ROAD RCC DRAIN	100% -	- -	- -	कार्य पूर्ण Second Allotment Due

W

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Vign Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution / Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	जी के नकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्रीमति मनीषा कुमारी	No.- 80/12.02.2019								100%	0	100% 100%	
29	पटना नगर निगम वार्ड नं-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स दिपशिका कन्स्ट्रक्शन	0.3044000 ud&hd Letter No.- 80/12.02.2019	0.2559683	6 माह	0.1522000	0.1522000	0.1026386		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 0%	शून्य 90%	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-70 में अशोक राज पथ गीतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। सर्वेदक मेसर्स जी0डी0 इन्टरप्राइजेज	0.4808500 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.2404250	0.2404250		PCC ROAD DRAIN	90% 90%	0 0	90% 90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। सर्वेदक श्री सदीप पाटिल	0.11420500 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	- -	- -		अन्य विभाग में कार्य होने के चलते योजना स्थगित
32	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिनली बड़ी देवी स्थान से शाखा गली होले हुए बुटुगिया याजार मंड तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) सर्वेदक श्री माधव रंजन	0.4814000 ud&hd Letter No.- 80/12.02.2019	0.4048976	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम डिस्ट्रिक्ट को निधि अप्राप्त

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-33 date-15.09.2014 3.11 CR AGREEM DATE-30.04.2016	3.33	29/10/2017	2.67	2.45	2.45	2.45	building work	WORK COMPLETE			पत्रांक-228 दि०-21.05.2021 द्वारा नगर परि० जहानाबाद को निधि आवंटन हेतु अधिसूचना दिया गया है। निधि अप्राप्त है।
2	वार्ड संख्या-14 में राजेश धनगावां रोड से खुलू सैमन के घर तक नाला एवं पैंपिरीसी0 कार्य। कोशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEM DATE-25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	0.16	drain & p c c	WORK COMPLETE		complete	पत्रांक-63 दि०-19.12.2020 द्वारा नगर परि० जहानाबाद को निधि आवंटन हेतु अधिसूचना दिया गया है। निधि अप्राप्त है।
3	वार्ड संख्या -13 खलकोटक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजेश कुमार	Letter-07 date-27.09.2018 0.19 CR AGREEM	0.164	30/09/2019	NIL	NIL	NIL	NIL	CONST OF GHAT				पत्रांक-45 दि०-17.02.2021 द्वारा नगर परि० जहानाबाद को निधि आवंटन हेतु अधिसूचना दिया गया है। निधि अप्राप्त है।

560

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no. Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U.C. Sem	Main Component	Component Wise Physical Progress		
										UP to Previous month	During the month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12	13
												14
4	वार्ड नं-29 में अवस्थित डेयरी कोठी होते श्री भयान कुमार के घर से पशु घन तस्क से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्ण निर्मित नाला की मरम्मत एवं डक्कन निर्माण	Letter-07 date-27.09.2018 0.08 CR AGREEMENT DATE-26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE
5	वार्ड नं-29 में अवस्थित श्री ब्रजेश कुमार गान डेरी के घर से पुरुब से पी0सी0सी0 कार्य सहित नाली डक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण नार्मा गान डेयरी के घर के पास पूर्व से निर्मित नाला की ओर है।	Letter-07 date-27.09.2018 0.10 CR AGREEMENT DATE-26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete
6	वार्ड नं-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नयाई बैक तक पी0सी0सी0 पथ निर्माण एवं डक्कन निर्माण	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE
7	वार्ड नं-26 में बिन्दू के मकान से अजय गुप्ता के मकान होते हुए दरगा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य।	Letter-66 date-09.01.2019 0.54 CR AGREEMENT DATE-23.08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	Work in Process		
8	वार्ड नं-27 में पटना गया रोड से सेतो 1 सर के स्थूल तक नाला एवं पी0सी0सी0 पथ नाला एवं डक्कन निर्माण कार्य।	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Complete		

List of Project Buxar District

SI	Project Name	AA&ES With Ref.& Date.	Agreement no. Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U.C. Sem	Main Component	UP to Previous month	During the month	Total Progress	Issue in Execution / Remarks
1	बक्सर नगर परिषद स्थित मेन रोड से सफ्टि हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH				Work Completed	शेष राशि जिला में अप्राप्त।
2	समाहणालय परिसर स्थित पार्क का सौंदर्यकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858736 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
3	बक्सर नगर परिषद अंतर्गत समाहणालय स्थित पार्क का सौंदर्यकरण कार्य। (स्वच्छता, जलवृत्ति एवं विद्युतीय कार्य) नवीन कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599917	0.0599917	0.0599917	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
4	बक्सर नगर परिषद स्थित किला मैदान के परिसर-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क	0.4814100 DM, Buxar LT05-1428 DT	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	शेष राशि जिला में अप्राप्त।

559

W

Sl	Name of Project Name Of contractor	AAEES With Bids Date	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress,			
										UP to Previous month	During the month	Total Progress	Issue in Executive Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	जगजीवन कोलज के सामने बुल्डा शहीद मस्जिद (स्कीम नम्बर) होते हुए सजय शान (निर्माण) होते हुए खटानी कोठी तक पीसीसी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no-123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	-----	-----	कार्य पूर्ण, sitting Berch का कार्य पूर्ण। Gazebo का Structure का कार्य पूर्ण। Landscaping का कार्य प्रगति पर।	Fund required for financial closer
4	वधु राय, संयन्त्रित शिखर के घर से नरेश सिंह लोदीपुर के घर तक पीसीसी पथ एवं डक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount-0.20127 Letter No-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700 feet with cover (ii) Construction of Road-950 feet	-----	-----	Work Completed	Fund required for financial closer
5	गया-खिजूरसराय मुख्य पथ से गुणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount-0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain - 700 Feet with cover (ii) Construction of Road 700 feet	-	(i) Construction of Drain with cover - 700 Feet (ii) PCC Work 700 Feet	Scarcity of material & Lack of fund
6	कुम्हार टाली वजरगली मंदिर से काली पेखर तक पीसीसी पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	-----	-----	Work Completed	Fund required for financial closer
7	मानपुर काली पेखर से श्याम नगर होते हुए अबगिला देवी स्थान तक डक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount-0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain-1050 feet	NIL	(i) Construction of Drain-1050 feet	Scarcity of material & Lack of fund
8	गया-नवादा मेन रोड में मुफ्स्लील मोड़ से कब्रिस्तान तक डक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount-0.3354 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	-----	-----	Work Completed	Fund required for financial closer

557

2

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no. Agreement in Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended (in cr)	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			
										Up to Previous month	During the month	Total Progress	Issue in Executive Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	वाड स०-53 अलात भूसडा म सीसीसीओ पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount-0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road - 506 feet	i) Construction of Drain cover 677 feet (ii) Construction of Road 2485 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	Scarcity of material & Lack of fund

List of Project Aurangabad District.

1	औरंगाबाद दस्त स्टॅण्ड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड एवं तिथि-02.06.2016	12 Month	2.98	2.98	1.98		Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work. Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न	कार्य पूर्ण		
2	नवीनगर दस्त स्टॅण्ड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्रांक-78, दिनांक-19.11.14 एवं	1.70 / Date-02-03-2016 comp 06 Month	06 Month	1.6	1.6	1.207		Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work. Electrical work Phed work	कार्य पूर्ण	कार्य पूर्ण		ग्रामांतून एव सामग्रीची स्वीकृती हेतु आदेश समिती।

List of Project ARA District.

1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Anurad-03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197 cr.		1. Earthwork Complete 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at tamna maidan dist - bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Anurad-03-15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164 cr		1. Construction of stairs for seating and boating 2. construction of Pergola 3. Construction of Parking Area -	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscaping and Beautification-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscaping and Beautification-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola- Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscaping and Beautification-Work in progress	

556

Sl	Name of Project Name Of contractor	A.A.R.S. With R.O.C. Date	Agreement no./Agreement at Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T.C. Sent	Main Component	Component Wise Physical Progress,			
										UP to Previous month	During the month	Total Progress	Issue in Executives Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	17-18		154.15 LL.No-131 Date-	11.5.77648	45.00000	44.99960	0.00000	29.05.2019	अपूर्ण	Building construction work Completed plaster, Bases, Windows & Finishing work in Progress			

List of Project Banka District.

1	नगर परिसर बाका अन्तर्गत वाई स-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री अनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	0.2180149			पी0सी0सी0 पर निर्माण कार्य।	कार्य पूर्ण।			
2	नगर परिसर बाका अन्तर्गत वाई न-09 करहरिया रोड में स्व0 कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार राजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656			पी0सी0सी0 पर एवं आर0सी0सी0 नाला निर्माण कार्य।	कार्य पूर्ण।			
3	नगर परिसर बाका अन्तर्गत वाई न-0-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से टाकुर कम्पाउण्ड के घर तक एवं प्रवीण यादव के घर से व्यवस्था सिंह के घर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री निहाल रजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				पी0सी0सी0 पर एवं आर0सी0सी0 नाला निर्माण कार्य।	कार्य पूर्ण।			

List of Project Bhagalpur District.

1	मुलानगल नगर परिसर अन्तर्गत कुमानन्द उद्यम विद्यालय भवन स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण बहारदेवारी निर्माण कार्य। संवेदक-श्री रवीन्द्र रजन	0.69139 309/30.03.16							बहारदेवारी, नाला एवं कुटपाथ का निर्माण कार्य				रानीक्षेत्रक बैटुक में जिला पदाधिकारी द्वारा दिये गये निर्देशों के अलावा इस कार्यालय के पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भगलपुर को अनुरोध हेतु पत्राचार किया गया है।
2	नगरविभाग नगर भवन अन्तर्गत वाई न-0-05 में सार्वजनिक क्षेत्र के घर से बसिनी दुर्गा स्थान तक पी0सी0सी0 पर निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.12426	0.12426			पी0सी0सी0 पर निर्माण कार्य।	कार्य पूर्ण	कार्य पूर्ण		

Sl	Name of Project Name Of contractor	V.A.R.S. With Ref. & Date.	Agreement no./Agreement Date and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T.C Sent	Main Completion	Component Wise Physical Progress,			
										UP to Previous month	During the month	Total Progress	Issue in Executive Seminar
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	नवागडिया नगर पंचायत अन्तर्गत बार्ड नं-11 में प्रकाश यादव के घर से सुरक्षा शर्मा के घर तक एन राजेंद्र सिंह के घर से धुरी राव के घर तक पीओसीओ पथ निर्माण कार्य। सर्वेदक-श्री प्रेम सागर	0.24852 66/09/01.020 19	date-28.07.2020 RS-0.2480887	19.02.2021	0.12426				पीओसीओ पथ निर्माण कार्य।	सर्वेदक शर्मा पर रिडिमिशन कार्य प्रगति पर		सेलिंग कार्य एवं रिडिमिशन कार्य कार्य प्रगति पर	जल कपात के कारण कार्य बाधित।
4	नवागडिया नगर पंचायत अन्तर्गत बार्ड नं-17 में मन्तू चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमन चौधरी के घर तक पीओसीओ पथ निर्माण कार्य। सर्वेदक-श्री प्रेम सागर	0.24852 66/09/01.0201 9	date-28.07.2020 RS-0.2466256	19.02.2021	0.12426				पीओसीओ पथ निर्माण कार्य।	कार्य शुरू।	कार्य पूर्ण।	कार्य शुरू।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत बार्ड नं-06 में गीरा देवी से अमर सह चंदन मंडल से रिप्लेसमेंट यादव तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27/09/2018	0.1474 Date 16.08.2019	15.02.2020			0		(i) P.C.C Road (Length-300m) (ii) Drain work (Length-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16.10.478) सोलह लाख दस हजार चार सौ अठ्ठतर रुपये नगर परिषद लखीसराय को प्राप्त है परन्तु हस्तांतरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत बार्ड नं-08 में कलीया भगा से दीव गाँव एवं रमणी गाँव से रामराम चंदन तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27/09/2018	0.1974 Date 16.08.2019	15.02.2020		1242	0	0.00	(i) P.C.C Road (Length-429 m) (ii) Drain work (Length-412 m)	Drain work completed.		80% Work Completed	
3	लखीसराय नगर परिषद के अन्तर्गत बार्ड नं-06 में पथराय साह से लखर अजहर मंडल तक आरसीसी नाला निर्माण कार्य।	0.2084 Ref 160 Date 27/03/2018	0.1983 Date 16.08.2019	15.02.2020	10.42			0.00	(ii) Drain work (length 241m)	Drain work completed.		Work Completed	आइटम अप्राप्त
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	Letter No.- Date- T S RS 285 214 Letter No.- Date-	2.1966 date 26.06.18	25.12.2019	219.29	38.19579			Building work	Foundation work completed.	Work in progress		No issue
5	बडहिया नगर पंचायत के बडहिया समितित से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसीसी नाला एवं पथ का निर्माण कार्य।	0.4827 Ref no.64 Date 27/09/2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (length-316m) (ii) Drain work- (Length 316m)	200 m Drain and Slab work completed.		60 % Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (2.56.018.975) दो करोड़ छपन लाख अठ्ठतर हजार आठ सौ पचाहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है।
6	बाई नं-01 में एन० एच० 80 जगदम्बा मील मोड से भाया कौशल बाबू के फुलवाडी होते हुए सागर अमीन के स्थान तक आरसीसी नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27/04/2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (length-188m) (ii) Drain work- (length-488m)	Drain work completed.		50 % Work Completed	
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सेताराम सिंह के घर होते हुए नगरपाली स्थान तक आरसीसी नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27/09/2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover -755m	300 m Drain work completed.		80 % Work Completed	
8	नगर पंचायत बडहिया में बायास मीड नगर पंचायत बडहिया कार्यालय के निकट स्थान होत हुए राजेंद्र सिंह के घर होते हुए इन्दु कुमार उगास्थान होते हुए सुहृदयक पुल तक नाला निर्माण कार्य।	0.8045 Ref No.64 Date 27/09/2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Length -1018m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no. Agreement at Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expended (in cr)	Financial Progress	UC Sent	Main Component	Up to Previous month	During the month	Total Progress	Issue in Execution Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	प्रथमहवा से दो0एन0एम0 कोलज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P C C Road Length-2400m	(i) Earth work completed		20 % Work Completed	निधि की कमी।
10	नहिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Length-343m) (width-6.6m)	निर्देशी भराई का कार्य प्रगति पर।			निधि की कमी।

List of Project Sheikhpura District.

1	नगर परिषद शेखपुरा अन्तर्गत श्यामा संरावर पार्क परिसर में ह्यूमन नईय का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य (बालकूज नालटिया)	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Humen Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block sealing work			48 %	
2	नगर परिषद बरबीचा अन्तर्गत एन0एम0-82में नौर से पूरव होले हुए सरबीचा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.-07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2517			i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed	GSB & WMM work completed	45%	

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1 Rest ghat (No) completed 2 Raised lawn work is completed 3 Slop portion of pond work is almost done 4 Earth filling work is completed 5 of pergola is completed 6 cover sitting place complete 7 4cover sitting place work complete rest work in progress 8 Boulder pitching work 70%completed	1 Raised lawn work completed 1 Raised lawn work complete 2 Slop portion of pond work is completed 3 Earth filling work is almost done 4 Pergola work is completed 5 cover sitting place complete 6 Pathway work completed 7 15 open sitting place work in complete 8 Boulder pitching work 83%completed 9 Jogging track work is 80%complete 10 Land scaping & grassing work in progress	Civil work 95% Completed	
2	नगर पंचायत हवेली खडगपुर सदमाबना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work	100%		100%	Work in progress
3	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	No	Ghat Work	65%		65%	

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer (South) Infra

552



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनाल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

682
551

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट) / यो०-120/17 (पार्ट-3) - 277 दिनांक:- 02/11/2021

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

OE (Jagaygi)
02/11/21

556 PDM
02/11/2021

विषय:- बुडको ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह October, 2021 का अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- October, 2021 तक की प्रगति प्रतिवेदन।

विश्वासभाजन,

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना।

PDM

9558
02/11/21

1962 (PDM)
02/11/21

ADB Projects

31/10/2021

Sl. no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCV, DSC revised with 30/06/2021) O/M - 25/03/2023	167.65	139.92 (Including 19.74 Cr Mobilisation Advance - 103.05 Cr Running Bill Amt. 17.13 RCD Adv)	120.49 (Up to 30/09/2021)	(i) Distribution Network - 446 Km {Revised Qty - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos. (i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17 050 KM (Revised Qty. - 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) Distribution Network- 321.40 KM Pipe Laid ; rising main : 5.84 (ii) Road Restoration:- 120.2 KM Done (iii) Construction of New Reservoir- 05 Nos. in progress (Budhwa Mahadev (civil work completed), Vastalpur, Bhusunda Mela (advance stage), Behind Delha PS & Joda Vastalpur). (iv) HSC- 21301 nos. connection done & 4796 Nos. Water Meter connection done. (v) CSC- Civil work 80% completed at all 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Finishing work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyani - 2 Nos. & Ramshilla - 1 No. (i) GLSR:- Work completed (ii) CWR:- Work completed (iii) Control Room:- Civil work completed (iv) Rising Main:- 15.15 KM DI pipe laid. Valve chamber & hydro testing work is in progress (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	Pipe procured at site:- HDPE - 233.8 km out of 347.63 km & DI - 144.372 km out of 163.64 km (Total = 378.37 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	56.39	56.01 (Including RCD Adv 1.56)	52.12 (Upto 30/09/2021)			DI Pipe procured at site:- 15.366 KM

Handwritten signature and date: 28/11/2021, PPE, PMU

Handwritten signature and date: 28/11/2021, PPE, PMU

Handwritten signature and date: 28/11/2021, PPE, PMU

ADB Projects

31/10/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell - 6 Nos. completed (i.e. T. Joda Vasilid, Warish Nagar, Khiriyama & Kendu).	
								(vii) Operator Office (G-2) at ITI Campus - 01 No.	(vii) Operator Office - Work completed	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 C/V - 23/06/2026 EPC - 23/03/2022 C/V - 22/03/2027 EPC - 23/03/2022 C/V - 22/03/2027 EPC - 23/06/2021 C/V - 22/06/2026	257.43	178.22 Cr.	161.94 (upto 30/09/2021)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) O-SR - 23 nos. 4) Distribution Network - 312.84 KV 5) HSC - 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 10 nos completed (yield test completed at housing board, in progress at other locations). 2) Rising Main- 165 mtr. C pipe received at site (under PKG1) 3) O-SR - 5 (new) nos work in progress, 6 (partially completed) work is in finalisation and 2 nos refurbishment in finalisation. 4) Distribution Network - 73.3 KM 5) HSC - 6479 Nos (7385 already done in previous contract. Total done = 13864 nos.)	CSC building - Finishing work is in progress. Tubewell work - completed at Housing Board, Thakurbari, TV3U, Anand Nagar, Jagat park, Surkhail & RCC Adampur, Jagal High School, Anand Nagar, Vugraipura and Vankarbari. O-SR - Housing Board & TV3U - Arrangement of outlet, inlet, washout and overflow vertical piping. Staircase hand railing, top dome manhole gallery railing fabrication work completed. Base Raft, column up to GL completed, backfilling work is in progress at Vugraipura site. Excavation work completed at Vankarbari Deodhi-1 O-SR. Jagatpark - bottom dome staging completed. BWC Godown - Top Dome casting work completed & Ten flight staircase work is in progress. NDT Test done, shuttering removed at RCC Adampur. Excavation work stop at Jagal High School. Plaster work completed at Jagatpark.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date-04-09-2017	Amount- 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 C/V - 01/07/2032	82.04	79.54 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and 1st 3A Bill	65.63 (upto 30/09/2021)	1) WTP - 1 no. 2) Twin D Type intake well - 141 MLD 3) Jack well - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type intake well - 141 MLD - work was in progress (cutting edge fabrication is completed) now stopped due to high water level in ganga & water logging. 3) Jack well - 7.2 mtr casting completed & balance work is in progress. 4) Clear Water Reservoir- 9.1 ML - Base raft reinforcement work is in progress. 5) Transmission Main - 15.03 km (Hydro Test done = 7.471 mtr.)	Guard Room - Brick work to be start Staff Quarter - Slab casting completed for ground parking. Admin building - lintel beam shuttering work is in progress. Centrifugal building - Plinth casting completed. Above plinth, column work is in progress. Chemical Building - Up to 1st lift casting completed above plinth beam. 2nd lift column work is in progress. Chlorine Building - layout marking completed and excavation work is in progress. CWR Pump House - RCC & column reinforcement work is in progress. Flash Mixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber - Plinth beam casting completed Plate settler clarifier - Wall footing completed

Ms. 02/11/2021

02/11/2021
PE - pmu

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



ISO9001:2008,14001:2004

पत्रांक- बुडको/ यो- 1772 / 2020(पार्ट-2)- 8303

दिनांक- 08/11/2021

प्रेषक,

मुख्य अभियंता,
एन०एम०सी०जी०, बुडको।
नगर विकास एवं आवास विभाग।

सेवा में,

मुख्य अभियंता,
(आयोजन, निरूपण एवं अनुश्रवण)
नगर विकास एवं आवास विभाग,
बिहार, पटना।

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह अक्टूबर 2021 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

मुख्य अभियंता,

एन०एम०सी०जी०, बुडको।
नगर विकास एवं आवास विभाग।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.10.2021)

Sr. No.	Name of The Project & Name of the Contractor	A.A & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
1	Bear Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	5	6	7	8	9	10	11	12	13
						Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses - 1.28 Total - 55.77	100% MLD O&M - 10 Years	Design built of STP - 43 MLD completed. O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.			
2	Bear Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	292.8	Work - 243.74 Escalation - 24.64 House conn. - 1.63 Centage - 6.88 Other expenses - 3.11 Unadjusted Mob. - 12.79 Total - 292.8	82.8%	Sewer Network - 180 km. Manhole - 7471 No. Road Restoration - 180 km.	147.07 5513 146.62	1.008 37 1.05	148.078 5550 147.67	NOC/Permission Required:1) Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line. Issues: 1) Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward. 2) 5 Km our Laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains. 3) Live Over Head L.T electrical lines are available in various locations and shifting of the same is requested. 4) Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities. 5) Work progress hampered due to waterlogged in IOCL RoW for laying 0.65 km Trunk Line and same is affecting the commissioning of 12 km of lateral line of Zone-I.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	53.14	Work - 46.12 Escalation - 2.38 O&M - 0.78 Centage - 2.69 Other expenses - 1.17 Total - 53.14 (Additional expenses due to GST payment)	100% MLD O&M - 10 Years	Design built of STP - 37 MLD completed. O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.			

Signature

547



Sr. No.	Name of The object & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
	Pahari Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86	(C cost-144.86 Cr and O&M Cost- 22.94 Cr)	29.05.21 (EOT requested till Oct 2021)	178.09	Work - 161.82 Excavation - 8.11 Centage - 5.46 Other expenses - 2.70 Total - 178.09	100%	Sewer Network - 88 km (91.200 Km)	15) Centrifuge : 95%	16) Centrifuge feed pump: 95%	15) Centrifuge : 0%	16) Centrifuge feed pump: 0%	Pahari Zone (IV) A-South Sewerage Network Project:- As per agreement Project completed. Overall Physical Progress in Pahari Zone - IV A (S) Sewerage Network - 100%, As per Agreement scope work completed (Now Work done Completed - 92 km).
								Manhole - 3270 Nos. (3500 Nos.)	17) Monorail installation: 50%	17) Monorail installation: 25%	17) Monorail installation: 75%	17) Monorail installation: 75%	
								Road Restoration - 88 km. (90.850 km)	18) Earthing installation: 30%	18) Earthing installation: 18%	18) Earthing installation: 48%	18) Earthing installation: 48%	
								Property Chamber - 10650 Nos. (6050 Nos.)	19) Electrical Panel: 85%	19) Electrical Panel: 5%	19) Electrical Panel: 90%	19) Electrical Panel: 90%	
								House Hold Connection - 6847 No.	20) Transformer : 90%	20) Transformer : 5%	20) Transformer : 95%	20) Transformer : 95%	
								SPS - 1 No.	21) Cable support & Tray : 65%	21) Cable support & Tray : 10%	21) Cable support & Tray : 75%	21) Cable support & Tray : 75%	
								Completed.	22) Agitator : 95%	22) Agitator : 0%	22) Agitator : 95%	22) Agitator : 95%	
								Completed.	23) Weir plate : 10%	23) Weir plate : 20%	23) Weir plate : 30%	23) Weir plate : 30%	
								Completed.	24) Baffle plate & Anti vortex cross:-20%	24) Baffle plate & Anti vortex cross:-10%	24) Baffle plate & Anti vortex cross:-30%	24) Baffle plate & Anti vortex cross:-30%	
								Completed.	25) Fine Screen Manual & Mechanical :-90%	25) Fine Screen Manual & Mechanical :-0%	25) Fine Screen Manual & Mechanical :-90%	25) Fine Screen Manual & Mechanical :-90%	
	Pahari Zone V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37	(C cost -318.18 Cr. and O&M Cost -46.72 Cr.)	24.04.21 (EOT requested till 30.04.2022)	137.32	Work - 93.53 Excavation - 6.94 Centage - 4.91 Other expenses- 3.29 Unadjusted Mob. Advance - 28.17 Total - 137.32	55.83%	1. Sewer Network - 116 Km.	26) Coarse Screen Manual :-80%	26) Coarse Screen Manual :-10%	26) Coarse Screen Manual :-90%	26) Coarse Screen Manual :-90%	1. NHAI NOC pending-2.6 KM 2. EOT Approval: EOT request submitted Sep 20.
								2. Manhole - 5306 Nos.	27) Coarse Screen Mechanical :-0%	27) Coarse Screen Mechanical :-10%	27) Coarse Screen Mechanical :-10%	27) Coarse Screen Mechanical :-10%	
								3. Property Chamber- 31000 Nos.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								4. Road Restoration- 116 Km.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								5. House Connection- 22855 Nos.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								6. SPS-1Nos.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								Completed.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								Completed.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								Completed.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	
								Completed.	28) Chlorine toner works :-0%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	28) Chlorine toner works :-10%	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
			1187.86 Cr. 30-12-2019	29.08.22								
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786			0.31	Other - 0.29 Centage- 0.02 Total - 0.31	1.4%	STP- 50 MLD Network- 150 km. Network IPS - 2	1. 6.73 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 Km Over all Physical progress- 1.4%	Sewer line network -0.093 Km	1. 6.823 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 Km Over all Physical progress- 1.4%	
12	Begusarai STP & Sewerage Network, Patna M/s Teshiba (JV)	230.06 236.5606	236.85 Cr. 04-07-2020	03.02.22	97.59	Escal- 4.01 Other - 0.02 Work - 79.39 Centage - 4.27 Unadjusted Mob. Advance - 9.9 Total - 97.59	46.0%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 3. House Connections Pit-11020 4. Road Restoration - 90 Km 5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. Pipe Laying - 59.750 Km 2. Mainholes -2527 Nos 3. House Connection - 6425 Nos 4. Road Restoration - 59.2 Km 5. STP - BEP Approved 6. IPS - Approved Air blower, staff quarter, column work in progress. HT Panel room foundation work in progress. MPS cutting edge work in progress. 4. Road Restoration - 90 Km 5. STP - 01 Nos (17 MLD) 6. IPS 1 - 7 well lift completed. 8th lift work in progress.	1. Pipe Laying - 1.1 Km 2. Mainholes - 10 Nos 3. House Connections - 221 Nos 4. Road Restoration - 1.1 Km 5. Casting of roof slab of staff quarter-B Completed. HT Panel room foundation work completed. Casting of MPS kerb wall completed. 3 nos. of column of Air blower room casing completed.	1. Pipe Laying - 60.85 Km 2. Mainholes - 2537 Nos 3. House Connections - 6646 Nos 4. Road Restoration - 60.3 Km 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain Air Blower - Plinth Beam & column completed partially. Casting of roof slab of staff quarter-B Completed. Staff Quarter - A - Beam & slab Shuttering completed and reinforcement binding work in progress. MPS - Casting of MPS kerb wall completed. HT Panel room- Column up to plinth level completed and plinth beam work in progress. 6. IPS 1- 7 well lift completed. 8th lift work stopped due to site flooded with heavy rain. IPS 2 - letter written to CO for demarkation of IPS2 Land.	NHAI - 6.39 KM NOC is pending.
13	L&D works and STP at Sulanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise- 04.11.20 (EOT) granted till 15 Aug 2021. Again EOT to be requested)	29.01 1.42 Other expenses-0.05 Total - 29.01	Work - 26 Centage - 1.54 Unadjusted Advance - 1.42 29.01 Other expenses-0.05 Total - 29.01	89%	STP - 10 MLD SPS - 4 Nos. and L&D	1. Compound Wall work Completed. 2. MBRR-Completed. 3. Construction of Admin Building-Door Fitting work completed. 4. Centrifugal Building-Completed. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filterate Sump-Completed. 9. Return Sludge Sump-Completed. 10. Plate Sateiler-Completed 11. MCC & Blower Building-Completed. 12. Grit Chamber-Completed. 13. Campus Development- Internal Road PCC work completed. IPS- 1. Aigaibinath IPSElectro-Mechanical work in progress and 40m Drain work & Rising main work in progress. 2. Chujja gali IPS--Electro-Mechanical work in progress. 3. Open Drain-570m length Completed. Networking-work is approximetely in progress. 6.7km rising main line laying with road restntruction work completed	1. compound wall work: 1% 10. Plate Sateiler 2% (final Painting/FRP installation 13. Campus Development - 4 % (Internal Road completed plantation work is in progress) IPS - 1. Aigaibinath IPS : 10% 2. Chujja gali IPS : 15 %	1. Compound Wall work Completed. 2. MBRR-Completed. 3. Construction of Admin Building-Door Fitting work completed. 4. Centrifugal Building-Completed. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filterate Sump-Completed. 9. Return Sludge Sump-Completed. 10. Plate Sateiler-Completed 11. MCC & Blower Building-Completed. 12. Grit Chamber-Completed. 13. Campus Development- Internal Road PCC work completed. IPS- 1. Aigaibinath IPSElectro-Mechanical work completed. 2. Chujja gali IPS--Electro-Mechanical work completed. 3. Open Drain-570m length Completed. Networking-work is approximetely in progress. 6.7km rising main line laying with road restntruction work completed	Total No. of Manpower 20 Nos. Overall Physical Progress 92%.

543

Q

745

Ref

Sr. No.	Name of the Project & Name of the Contractor	AA & ES (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 Cr.)	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	EOT granted till 31.12.2021	24.99 Cr.)	Work - 22.22 Centage - 1.38 Unadjusted Mob. Advance - 0.23 Other expenses-1.16 Total - 24.99	90.94%	STP - 11 MLD SPS - 02 Nos. and I & D	Up to Previous Month	During the Month	Total Progress	Completed, Networking-work is approximately in progress. 6.7km rising main line laying with road restoration work completed.	1) EOT not received. 2) 11KV Power Supply Pending from BUIDCO. 3) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO. on dated 09.10.2021. Approval Awaited.
									4) DG & Transformer : 100%		4) DG & Transformer : 100%		
									5) Chlorination System : 100%		5) Chlorination System : 100%		
									6) Belt Filter Press : 100%		6) Belt Filter Press : 100%		
									7) Decanter : 100%		7) Decanter : 100%		
									8) Cable Tray and Cable laying : 100%		8) Cable Tray and Cable laying : 100%		
									9) PLC Panel : 100%		9) PLC Panel : 100%		
									Pre-Commissioning :		Pre-Commissioning :		
									1) Grit Mechanism system : 100%		1) Grit Mechanism system : 100%		
									2) Diffuser with Air Blowing : 100%		2) Diffuser with Air Blowing : 100%		
									3) Decanter : 100%		3) Decanter : 100%		
									4) Sewage Taken in IPS-2 in Inlet chamber on 13.07.21.		4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21.		
									I & D WORK :		I & D WORK :		
									IPS-2:		IPS-2(Dayachack):		
									1) Pumping Station : 98.8%		1) Pumping Station : 0.88% finishing work in progress		
									2) Rising main DI laying : 100% Completed		2) Rising main DI laying : 100% Completed		
									Installation of Electro-mechanical Work :		Installation of Electro-mechanical Work :		
									1) Pump with Piping : 100%		1) Pump with Piping : 100%		
									2) MCC & HT Panel : 100%		2) MCC & HT Panel : 100%		
									3) DG & Transformer : 100%		3) DG & Transformer : 100%		
									4) PLC Panel : 100%		4) PLC Panel : 100%		
									Pre-Commissioning/Commissioning :		Pre-Commissioning/Commissioning :		
									1) MCC Panel : 100%		1) MCC Panel : 100%		
									2) Pump and piping : 100%		2) Pump and piping : 100%		
									3) Sewage send by pump to STP : 100%		3) Sewage send by pump to STP : 100%		
									4) Rising main pipe commissioned : 100%		4) Rising main pipe commissioned : 100%		
									IPS-1:		IPS-1(Khan Sahib Chat):		
									1) Pumping Station : 32%		1) Pumping Station : 8%		
									2) Rising main DI laying : 22.31% (357 Mtr. completed out of 1600 Mtr.)		2) Rising main pipe laying 250 mtrs. (15.62%) completed		
									Supply of electro-mechanical Items : 100%		Supply of electro-mechanical Items : 100%		

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 41.36 43.5681	27-09-19	26.09.20 (EOT requested till 31.12.2021. Revised EOT to be requested.	1.07	Unadjusted Mob. Advance :0.9338 Other expenses-0.14 Total - 1.07		STP-6.5 MLD IPS-2 No. Rising Main-4 Junction-1 MPS-1	Fencing of STP land completed.	Boundary wall B/W and foundation of Admin Building under progress.	Boundary wall B/W and foundation of Admin Building under progress.	STP Land NOC received on 20.07 2021
									1) MPS : NA	1) MPS : NA	1) MPS : NA	
									2)Grit Chamber : 99.75%	2)Grit Chamber : 0.25%	2)Grit Chamber : 100%	
									3) SBR & CCT : 99.45%	3) SBR & CCT : 0.55%	3) SBR & CCT : 100%	
									4) Chlorination Building : 99.30%	4) Chlorination Building : 0.70%	4) Chlorination Building : 100%	
									5) Sludge Dewatering Builg : 99.05%	5) Sludge Dewatering Builg : 0.95%	5) Sludge Dewatering Builg : 100%	
									6) Admin cum Lab: 99.90%	6) Admin cum Lab: 0.10%	6) Admin cum Lab: 100%	
									7) Airblower:99.35%	7) Airblower : 0.65%	7) Airblower:100%	
									8) MCC : 99.35%	8) MCC : 0.65%	8) MCC : 100%	
									9) Staff Quarter: 99.60%	9) Staff Quarter: 0.40%	9) Staff Quarter: 100%	
									Installation of E&M Work :			
									1) Grit Mechnaish : 100%		1) Grit Mechnaish : 100%	
									2)Air Blower with Piping : 100%		2)Air Blower with Piping : 100%	
									3) MCC & Panel : 100%		3) MCC & Panel : 100%	
									4) Transformer : 100%		4) Transformer : 100%	
									5) WAS Pre-Thickner Pumps :100%		5) WAS Pre-Thickner Pumps :100%	
									6)Poly dosing pumps:100%		6)Poly dosing pumps:100%	
									7) Chlorine Leak Blowers :100%		7) Chlorine Leak Blowers :100%	
									8) Cable Tray :100%		8) Cable Tray :100%	
									9) Grit Mechnaish : 0%		1) Grit Mechnaish : 0%	
									10) Sluice Gates G.chamber :100%		2) Sluice Gates G.chamber :100%	
									11) Chlorination system:100%		3) Chlorination system:100%	
									12) Sludge dewatering Machine:90%	12) Sludge dewatering Machine:100%	4) Sludge dewatering Machine:100%	
									13) Cable termination : 100%		5) Cable termination : 100%	
									14) Grit Mechanism system : 100%		1) Grit Mechanism system : 100%	
									15) Diffuser with Air Blowing : 100%		2) Diffuser with Air Blowing : 100%	
									16) Filtrate transfer pump : 100%		3) Filtrate transfer pump : 100%	
									SPS- 1			
									Civil works			

541

Issue in Execution

1&D works and STP at 16 Nargachia	61.89 Cr.	21.04.20	Work - 22.61
M/s Toshba	60.79	(EOT)	Ceasinge - 1.35
Water Solution	64.039	(C Cost - 35.01 Cr. granted till And O.N.N - 26.38 21.06.2021.	Unjustified Mob. Advance - 1.48
		21-10-18	Other expenses-0.10
		Again	
		EOT to	
		(process)	<u>Total - 25.53</u>



Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									Sluice gate	1	sluice gate-100%	
									Monorail arrangement	1	Monorail-100%	
									SPS- 5			
									Wet well, Inlet chamber-91%	Wet well, Inlet chamber-11%	Wet well, Inlet chamber-100%	Presently inundated owing to backflow of Koshi River
								DG Room-93%	DG Room-2%	DG Room-95%		
								Panel Room-90.5%	Panel Room-4.5%	Panel Room-95%		
								Transformer yard-100%	Transformer yard-0%	Transformer yard-100%		
								staff qtr. -35%	staff qtr. -00%	staff qtr. -35%		
								Boundry wall-44%	Boundry wall-6%	Boundry wall-50%		
								E&M Works-				
								Procurement-100%		Procurement-100%		
								Transformer yard-80%		Transformer yard-80%		
								MCC Panel-80%		MCC Panel-80%		
								Screens-90%	0.1	Screens-100%		
								Monorail-100%		Monorail-100%		
								Pumps-60%	0.1	Pumps-70%		
								SPS- 6				
									Wet well, Inlet chamber-90%	Wet well, Inlet chamber-10%	Wet well, Inlet chamber-100%	
								DG Room-92.0%	DG Room-3%	DG Room-95.0%		
								Panel Room-51.5%	Panel Room-14%	Panel Room-65.5%		
								Transformer yard-100%	Transformer yard-0%	Transformer yard-100%		
								staff qtr. -35.8%	staff qtr. -29.2%	staff qtr. -65.0%		
								Boundry wall-83.0%	Boundry wall-4.5%	Boundry wall-87.5%		
								E&M Works-				
								Procurement-100%		Procurement-100%		
								HT Panel -80%	0.2	HT Panel -100%		
								DG Installation-70%	0.1	DG Installation-80%		
								Transformer yard-80%	0.2	Transformer yard-100%		
								MCC Panel-80%	0.02	MCC Panel-82%		
								Screens-90%	0.1	Screens-100%		
								Sluice gate	1	sluice gate-100%		
								Monorail arrangement	1	Monorail-100%		
								SPS- 2				
									Wet well, Inlet chamber-45%	Wet well, Inlet chamber-45%		Presently inundated owing to backflow of Koshi River No work done in the month of October - 21
									Boundry wall-52.5%	Boundry wall-52.5%		
									E&M Work -70%(Procurement)	E&M Work -70%(Procurement)		
									SPS-3			
									Drawing & design-10%	0	Drawing & design-10%	Land Issue with adjacent inhabitants

Byt

23

Sr. No.	Name of The Project & Name of the Contractor	A & ES Col(CoB (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									E&M Work - 70%(Procurement)		E&M Work - 70%(Procurement)	
									SPS- 4			
									Wet well Excavation work in progress-10%	0.15	Wet well Excavation work in progress-25%	(Work in progress) 1) Above land is filled with Municipal waste 2) Previously land issue encountered
									E&M Work - 70%(Procurement)		E&M Work - 70%(Procurement)	Pending NOC from NHAI and Railway 3577 mt hold due to NOCs
									Rising Main-16540 meter		Rising Main-9385meter=56.74%	
									Rising Main-8995 meter=54.381%	390 meter=0.025%		
									Road restoration-8985 meter	80 meter	Road restoration-8985 meter	
									1. Admin /staff Building completed.	1. Admin /staff Building completed.	1. Admin /staff Building completed.	1. Due to increase in the length of I&D, Cost variation is must. 2. Proof checking to assess the strength of MS Casing Pipe for crossing the RUB-79, Sonepur, was done by our design team and it is further gone for rechecking to IIT - Delhi. IIT Delhi Professor will visit the Sonepur RUP on 07.11.2021. Since the gap between the Brick RUB and pipe is very less it is possibility that while pushing the pipe the Brick RUP gets damage
									2. Panel Room completed.	2. Panel Room completed.	2. Panel Room completed.	
									3. Clear water tank completed	3. Clear water tank completed	3. Clear water tank completed	
									4. UV chamber completed	4. UV chamber completed	4. UV chamber completed	
									5. SBR Civil work completed	5. SBR Civil work completed	5. SBR Civil work completed	
									6. Wet well Columns & receiving chamber work complete (88.00%)	6. Wet well Columns & receiving chamber work complete (10.00%)	6. Wet well Columns & receiving chamber work complete (98.00%)	
									5. Grit Chamber Raft & Plinth Beam Completed (77.50%)	5. Grit Chamber complete only plastering left (20.00%)	5. Grit Chamber Raft & Plinth Beam Completed (99.50%)	
									8. Airblower Shed completed.	8. Airblower Shed completed.	8. Airblower Shed completed.	
									9. I&D work of approx 4493 Mtrs pipe laying done out of 5426 Mtrs (82.80%)	9. Pipe laying of 107 Mtrs done. of 5426 Mtrs (84.77%)	9. I&D work of approx 4600 Mtrs pipe laying done out of 5426 Mtrs (84.77%)	
									10. 117 Manholes completed (62.90%).	10. Manhole completed - 8 Nos. completed (70.22%).	10. 125 Manholes completed (70.22%).	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									11. Laying of Effluent Channel pipes completed.	11. Laying of Effluent Channel completed.	11. Laying of Effluent Channel completed.	
									12. All Electro-Mechanical Equipments reached at site.	12. SBR Decenter Installed & other electromechanical work is in progress	12. SBR Decenter Installed	
									Design & Survey - complete,	Design & Survey - complete,	Design & Survey - complete,	
									SBR work: 100% complete & rest in progress.	SBR work: Exterior painting work	SBR work: 100% complete & rest in progress.	
									Admin block : 98% complete & rest in progress	Admin block : Final coat of paint in progress	Admin block : 98% complete & rest in progress	
									Panel Room: 100% work complete & rest in progress.	Panel Room: complete	Panel Room: 100% work complete & rest in progress.	
									Boundary wall =99% complete	Boundary wall : Painting work in progress	Boundary wall =99% complete	
									Road Work=85% complete & rest in progress	Road Work : balance work in progress	Road Work=85% complete & rest in progress	
									Chlorination Tank:100% complete & rest in progress	Chlorination Tank : Paint work Completed	Chlorination Tank:100% complete & rest in progress	
									Sludge Holding Tank: 100% complete	Sludge Holding Tank : completed	Sludge Holding Tank: 100% complete	
									Centrifuge Building: 100% complete & rest	Centrifuge Building: completed	Centrifuge Building: 100% complete & rest	
									Grit Chamber: 100% complete & rest in progress	Grit Chamber: completed	Grit Chamber: 100% complete & rest in progress	
									MPSS:Structural work complete & finishing work 100% complete	MPSS:completed	MPSS:Structural work complete & finishing work 100% complete	
									Air Blower Plateform :100% complete	Air Blower Plateform :completed	Air Blower Plateform :100% complete	
									I&D Work:	I&D Work:	I&D Work:	
									Dil pipe laying=85M	Dil pipe laying =2915M	Dil pipe laying=3000M	
									IPS-1:	IPS-1:	IPS-1:	
									Staff Quarter: structural 70% complete	Staff Quarter: slab shuttering & steel reinforcement complete	Staff Quarter: structural 70% complete	
									Boundary wall : 85% complete	Boundary wall : brickwork complete	Boundary wall : 85% complete	
									PS: structural work 90% complete	PS: Structural work complete	PS: structural work 90% complete	
									Panel Room: Brickwork completed	Panel Room: structural completed	Panel Room: Brickwork completed	
									Wet Well : 95% Completed	Wet Well : 80% Completed	Wet Well : 95% Completed	
									IPS 2	IPS-2:	IPS-2:	
									Staff Quarter: structural 100% complete & finishing work=70% complete	Staff Quarter: structural work complete & plaster work 100% complete	Staff Quarter: structural 100% complete & finishing work=70% complete	
									Wetwell : structural work 90 % complete	Wetwell : structural work 90% complete	Wetwell : structural work 90 % complete	
									Boundary wall : 85% complete	Boundary wall : structural & plaster work complete	Boundary wall : 85% complete	
									RCC drain work=1150M complete	RCC drain work=105M	RCC drain work=1255M complete	
									Manhole : 30Nos completed	Manhole : 15Nos completed	Manhole : 45Nos completed	
									Supply of Electromechanical equip =	Supply of Electromechanical equip =	Supply of Electromechanical equip =	

536

[Signature]

Name of the Project & Name of the Contractor	AA & ES Gol/CoB (Rs. In Cr)	Agreement Amount/Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
I&D works and 18 STP at Mohana M/s EMS Singh	60.91 Cr. And O&M- 21.407 Cr.)	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.)	EOT Granted till 31.12.2021	25.36 Total - 25.36	Work - 23.69 Centage - 1.35 Other expenses-0.32 Total - 25.36	86%	STP- 8 MLD I&D work=10.0K/M IPS=2Nos	i) Decanter System=2 Set		i) Decanter System=2 Set	In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.
								ii) Sewage Transfer Pump=3Nos	Sewage shudge pumps=06 Nos for IPS	ii) Sewage Transfer Pump=9Nos	
								iii) RAS Pumps=2set		iii) RAS Pumps=2set	
								iv) SAS Pumps=2set		iv) SAS Pumps=2set	
								v) Diffuser=2Lot		v) Diffuser=2Lot	
								vi) Chlorinator=1No		vi) Chlorinator=1No	
								vii) Mechanical coarse & fine screen		vii) Mechanical coarse & fine screen	
								viii) Air Blower=3Nos, Centrifuge=2Nos		viii) Air Blower=3Nos, Centrifuge=2Nos	
								ix) MCC Panel=1Nos		ix) MCC Panel=1Nos	
								x) PLC Panel=1Nos		x) PLC Panel=1Nos	
								xi) Cable Tray=1lot		xi) Cable Tray=1lot	
								xii) MS pipe=1lot		xii) MS pipe=1lot	
								xiii) Diffuser=2Lot		xiii) Diffuser=2Lot	
								xiv) Online monitoring system 1set		xiv) Online monitoring system 1set	
								xx) Centrifuge Feed Pump=02 Nos		xx) Centrifuge Feed Pump=02 Nos	
								Installation of Electromechanical Equip		Installation of Electromechanical Equip	
								i) Air Blower=100%		i) Air Blower=100%	

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Project & Name of the Contractor	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									ii) MCC panel installed=100%;		ii) MCC panel installed=100%;	
									iii) air blower pipes laying complete		iii) air blower pipes laying complete	
									iv) DG installation complete=100%		iv) DG installation complete=100%	
									v) Diffuser pipeline installed=100%		v) Diffuser pipeline installed=100%	
									vi) Cable tray framework erected 100% complete		vi) Cable tray framework erected 100% complete	
									vii) Pumps in Wetwell installed 100%		vii) Pumps in Wetwell installed 100%	
									MPS to Grit ch pipeline complete		MPS to Grit ch pipeline complete	
									Cable laying=95% complete		Cable laying=95% complete	
									PLC panel installed		PLC panel installed	
									Gate Valve=06 Nos installed		Gate Valve=06 Nos installed	
									Mechanical coarse & fine screen installed		Mechanical coarse & fine screen installed	
									Motorised gate valve installed		Motorised gate valve installed	
									Manual screen installed		Manual screen installed	
									All electric supply work at STP complete		All electric supply work at STP complete	
									Boundary wall - No Work		Boundary wall - 87.75%.	
									Admin cum Panel Building cum Staff Quater's - 45.866% Complete.		Admin cum Panel Building cum Staff Quater's - 76.82% Complete	
									SBR & CCT - 31.45% Complete		SBR & CCT - 40.425% Complete.	
									MPS & inlet chamber - 47.40%.		MPS & inlet chamber - 73.62%.	
									Sludge Holding Tank - No work due to water logging		Sludge Holding Tank - 8.1%.	
									Grit Chamber 0%		Grit Chamber 2.33%	
									IPSZ/Pumping station 0%		IPSZ/Pumping station 2.43%	
									1. Main Pumping Station Civil work is completed- (17.5%)		1. Main Pumping Station Civil work is completed- (17.5%)	
									2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC work and backfilling work is in progress (2%)		2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC work and Tie Beam work is in progress (41%)	
									3. Sludge Dewatering Building Sludge Sump - survey work is completed (5%)		3. Sludge Dewatering Building Sludge Sump - Excavation work is in progress (10%)	
									1. Construction of the sewerage network including interception of channel drains.			
									2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS),			
									3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).			

I&D works and STP at
19 Bakhtiyarpur
M/s S.G.
Construction &
S.N. Enviro

36.04 Cr.
(C Cost- 22.65 Cr.
And O&M- 13.40 Cr.)
27-08-19

26.08.20 Revised -
Aug 2021 (Again
EOT to request)

35.88
37.805

Centage - 0.21
Work - 2.96
Other - 0.03
5.46 Unadjusted Mob.
Advance - 2.26
Total - 5.46

30% STP-11 MLD & 2 IPS

1. NOC for IPS-1 land is in process & Re-Survey for IPS - 1 will be done after we get NOC of the land for IPS -1

BT

535

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Col/CoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1&D works and STP at Chhapra	236.15 / 248.07 Cr. (IV)	242.6337	04-02-20	04.08.21 (EOI request sent to SPMG)	60.61	Work- 49.79 Unadjusted Mob. Advance - 8.05 Other expenses-0.08 Total - 60.61	66.0%		4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting completed (41%)	4. Substation, MCC Room - FFL Slab beam concrete and backfilling completed (1%)	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%)	Progress slow due to heavy rainfall at site
20	1&D works and STP at Chhapra M/s Toshiba (IV)	242.6337	04-02-20	04.08.21 (EOI request sent to SPMG)	60.61	Work- 49.79 Unadjusted Mob. Advance - 8.05 Other expenses-0.08 Total - 60.61	66.0%		6. CCT, Chlorination Building survey work is completed (8%)	6. CCT, Chlorination Building - Excavation work is in progress (2%)	6. CCT, Chlorination Building survey work is completed and excavation work is in progress (10%)	Progress slow due to heavy rainfall at site
21	1&D works and STP at Faridha	35.49 / 37.4325	12/6/19 / 12.11.20	22.11.21	11.59	Work - 6.5 Other - 0.14 Mob. Advance - 4.50 Centage - 0.45 Total - 11.59		STP - 07 MLD SPS and I&D	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (78%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd lift RCC work is in progress (72%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (80%)	Progress slow due to heavy rainfall at site
22	I&D works and STP at Danapur	103.27 / 108.4164						STP - 25 MLD SPS and I&D	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab beam concreting completed (41%)	7. Air Blower Room - FFL Slab beam concreting cor 7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%)	8. Admin Cum Lab Building - RCC Column work up to plinth level is completed (32%)	Progress slow due to heavy rainfall at site
									9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	Due to space constraint at STP site shuttling material stock yard is Progress slow due to heavy rainfall at site
									10. IPS/Pumping station - IPS 3, IPS4 - (96%) and IPS 2 - (74%)	10. IPS/Pumping station - IPS 3, IPS4 - (2%) and IPS 2 - (4%)	10. IPS/Pumping station - IPS 3, IPS4 - (98%) and IPS 2 - (78%)	Work is stop due to rainy condition mtrs and manhole 240 nos. is completed and NOC not obtained from RCD
									11. Network (I&D) - Pipe laying of 6949mtrs and manhole 237 nos. is completed, Pipe Laying - (35%) and Manhole - (32%)	11. Network (I&D) - Laying work - 0.111 m	11. Network (I&D) - Pipe laying of 7060 mtrs and manhole 240 nos. is completed, Pipe Laying - (35%) and Manhole - (33%)	Out of 7.06 km pipe laying work 6.949 km road restoration is completed.
									12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	12. Road Restoration (I&D Network) - No work	12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	
									13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - No work	14. Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra.	
									64%	2%	66%	
									STP	STP	STP	STP land has been selected. EO. Faridha has been requested many times for measurement and land details.
									1) Admin Building-55% 2)SBR Basin-4% 3) CCT -90% 4) Chlorination Building-90% 5)Security Cabin-85% 6)Supply of DI Pipe-830.50M 7) Stilling chamber with screen channels-3% 8)Gril chamber with Parashallume-3%	5. Security cabin - 5%	1) Admin Building-55% 2)SBR Basin-4% 3) CCT -90% 4) Chlorination Building-90% 5)Security Cabin-90% 6)Supply of DI Pipe-830.50M 7) Stilling chamber with screen channels-3% 8)Gril chamber with Parashallume-3%	Work hampered due to water logging at STP site

Page 10

533

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Goll/GoB (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
23	I&D works and STP at Phulwarisharif	46.25 48.6583						Phagauli Lock : STP -06 MLD SWS and I&D B&UE : STP -07 MLD SWS and I&D	NIL	NIL	NIL	STP land NOC for Khagauli Lock has been received from WRD, Bihar on 03.08.2021. Design/drawing approved. Tree protection plan has been submitted to DFO, EE, Electricity department, Khagauli has been requested to shift the electric pole.
24	22 MLD STP, 04 No. IPS and 138.9 kms Sewerage network at Hajipur Toshiba Water Solutions Pvt Ltd JV with Kevadlya construction Pvt Ltd.,	305.19 312.44	316.18 Cr. 03.07.2021	02.07.2023	28.32	Other - 0.06 Mob. Adv - 28.26 Total - 28.32		1) Balance work of 22 MLD STP 2) Network - 138.9 Km 3) IPS - 4 Nos.	1) Project Agreement 03.07.2021. 2) Sewerage network survey work 138.9 KM completed out of 138.9 KM. 3) Zone-III Sewerage network Design & Drawing have been sent to IT for vetting. 4) Zone- I, II, IV & V sewerage network design & drawing under progress. 5) Land NOC for IPS- III under progress.	1) Work not start due to STP area water logging. 2) Land NOC for IPS-II, III & IV under progress. 3) IPS-III & STP BEP has been submitted to IT And BUI/Co for vetting. 4) Rising main IPS-I,III & IV survey work completed and rising main IPS-II survey work going on.	1) Project agreement 03.07.2021. 2) Sewerage network survey work 138.9 KM completed out of 138.9 KM. 3) Zone- I,II,IV & V sewerage network design & drawing have been submitted to IT for vetting. 4) IPS- III and STP BEP have been submitted to IT and buldco for vetting. 5) Land NOC for IPS- II,III & IV under progress. 6) Rising main IPS-I,III & IV	

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.10.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter sent to SPMG on 08.10.2021 for obtaining NOC on TBER.
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.01	-	Four Bids received as on last date of Bid receiving i.e- 01.10.2021 Evaluation is in process.
3	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	Letter sent to SPMG on 23.09.2021 for approval of Bid evaluation report.

By

532

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	5.7	Work - 5.63 Other - 0.07 <u>Total - 5.7</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 7. Stainless steel railing works.	Completed		Completed	
2	River Front Development, Patna	293.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.06	Work - 260.00 Escalation - 16.39 CQCL - 9.58 Other - 6.79 Contingent - 18.29 <u>Total - 311.06</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Completed		Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september, 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.06	Work - 0.93 Crore Other - 0.13 <u>Total - 1.06</u>	16%	Ghat - 05 Nos. 21M x 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture	The Beam work in progress in Both Ashram & Sdhi Ghat Slab work started at sdihi ghat.		(i) 56 No. Pile Casting Done at Sdhi Ghat. (ii) 87 No. Pile Casting Done at Chandwara Ghat. (iii) The Beam work in progress in Both Chandwara & Sdhi Ghats Slab work started at sdihi ghat.	Work has been stoped because of rise of water level in Gandak river & submergence of work area