

Bihar Urban Infrastructure Development Corporation Ltd., Patna.



Month-March 2022

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Water Supply, Drainage & Sewerage (South Bihar)

Month-March 2022

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

AP

my

2

List of Project Patna

Month-March' 2021 (01.04.2022)

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,44,37,198/-	3,44,37,198/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,75,53,723/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

3

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,57,82,612/-	3,57,82,612/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,29,95,878/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

MP

5/58

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	10,28,37,387/-	10,10,65,983/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg, Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

Cmp

S
SFC

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/-F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/-F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)	-	-	500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/-Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	2,89,00,000/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	2,92,22,518/-	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

ind

6
Sri

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt- 01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,05,76,535/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

end

7

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,38,55,367/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III)./M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	6,84,84,563/-	5,13,51,601/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available

AP

mg

8/8/21

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
28	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,26,61,938/-	4,19,28,695/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	7,00,00,000/-	6,40,00,000/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	

AP

[Signature]

9
[Signature]

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)./M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	11,35,81,120/-	9,61,39,141/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)./M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	11,71,55,699/-	9,90,25,809/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,53,77,449/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

[Signature]

[Signature]

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pumpb (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	

AP

CMB

11
15

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थायी डेनेज पम्पिंग स्टेशनों पर विद्युत संबंध स्थापित करने एवं पेसू से प्राप्त 16 अर्ब ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)	-	-	All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.

AP

CWP

12

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1000000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	1835579.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP
02/04/2022
AB to CG

ml
2-4-22

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - मार्च, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. सर्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49.7081855 करोड़ UD&HD, Govt of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	2627.37517 Lakh	3012.80855 Lakh	2736.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE-98967 mtr.) Pipe Network - (CI/DI Pipe) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	62481 3500 8520 5 completed 5 completed 6 nos.		62481 3500 8520 5 completed 5 completed 6 nos.	
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna सर्वेदक का नाम-M/s. M.K Enterprises Ltd		राशि- 5.04 Cr.	31.05.2021	384.44338 Lakh			OHSR- 05 nos Shiekhpura - 01 S.K. Puri - 01 S K. Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed 99% 99% Completed		Completed Completed Completed Completed Completed	
3	बेउर से मीठापुर ड्रेनेज योजना सर्वेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 48.9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99833 Lakh	3723.99833 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 5019 m. Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Pump Slab base Complete and column Beam up to 9.150 m in Progress. Electrical room ground floor complete and up to column roof slab complete.	128 m Completed Pump Slab base Complete and column Beam up to 9.150 m in Progress. Electrical Panal room and sub station completed cable work going on.	Laying of pre cast length of drain - 5147 m. Completed Pump Slab base Complete and column Beam up to 9.150 m in Progress. Electrical Panal room and sub station completed cable work going on.	
5	नगर पालिक क्षेत्र, निजामत अन्तर्गत पार्क सड़क-37 अंतर्गत विद्युत नगर में भी तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पी0सी0सी0 एवं आर0सी0सी0 नाम का निर्माण कार्य। महा बन्दरलान	0.44938 & 12/26.12.18	0.3866381 /13.02.19	12.08.19	0.38664	0.2920	0.2920	Drain - 600 ft Road - 600 ft	Drain - 600 ft Road - 500 ft		Drain - 600 ft (Completed) Road - 500 ft	कार्यपालक अभियंता, नगर विकास प्रमण्डल, पटना पश्चिमी के पत्रांक-135 दिनांक-12.02.2022, पत्रांक-164 दिनांक-23.02.2022 एवं पत्रांक-268 दिनांक-25.03.2022 द्वारा निर्देशित करने के बावजूद भी 100जि में पी0सी0सी0 का कार्य नहीं कराया जा सका है।

AP

2

14

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह -- मार्च, 2022

माह -- मार्च, 2022												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	नगर पंचायत मन्डल अनामोल बाई नं-01 में नगर पंचायत भवन से उदय सिंह के मकान तक आर0सी0सी0 नाला। काम रुन्व एव पी0सी0सी0 सडक निर्माण कार्य। संदीप बाटील	0.18974 Cr. (17/27/19) 18	0.1690775 / 26.08.19	25.11.19	0.09487	0.1892106	0.1892106	Drain - 492 ft. Road - 492 ft	Work completed		Work completed	अधियाचना समर्पित।
10	नगर पंचायत मन्डल अनामोल बाई नं-01 में मैक ऑफ इंडिया से मन्डल पार्क ऑफिस तक आर0सी0सी0 नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.37847	0.3695	0.21453	Rcc drain 1804 feet	Work completed		Work completed	
11	वीडएचपीए 16 मी फुलवारी शरीफ स्थित भगत सिंह चौक तक रूढ़ि वाटर ड्रेनेज का निर्माण कंज-2 सर्वेटर-मन्डल इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2125 m	35 m	Drain - 2240 m (99.5%)	मात्र 10 मीटर में नाला का कार्य बाकी है तथा कार्य चल रहा है।
12	फुलवारी शरीफ खांजा इमली से भगत सिंह चौक तक रूढ़ि वाटर ड्रेनेज योजना निर्माण कंज-3 सर्वेटर-मन्डल इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	12.291	10.28	10.772	drain 3350 mtr	Drain 3350 m	40 m	Drain 3390 m Completed.	Completed.
13	पतुआ जलपूर्ति योजना (कंज-2) M/s Ganadhipati Con Pvt Ltd	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed Completed 5138 Nos.	Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install 100 Completed Completed Completed 5138 Nos.		
14	पतुआ जलपूर्ति कंज-2 M/s Ganadhipati Con. Pvt Ltd	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.10.2020	13.22	12.818	12.851	Pipe line 51829/ 62829 m HSC - 5210 m / 6010 nos. T/W - 5	Piple Line 62000 m HSC 6010 T/W -5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	कार्य पूर्ण।
15	विक्रम जलपूर्ति कंज-2 M/s Nalandra Engicon Pvt Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network -36000 m (94%) House connection - 2746 nos (86%)	Work completed	Distribution network -38000 m. House connection - 3100 nos	कार्य पूर्ण।
16	नौबतपुर जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2020	0.283	0.2833	0.2541	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower. 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।

C.E.(WDS)
South Bihar, BUIDCO

15
2022

List of Project Nalanda District

माह - मार्च, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	HYT/W -14 Nos OHT - 03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar Jhinnagar, Finishing Completed & Testing work in progress), OHT ward No. 41 (Town school Finishing work Completed & Testing work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.31	86.00 (Rs. 9.718 Cr. Transferred from phase I)	86.000	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m		T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 1376/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed. OHT - Ward 23 - Bharat Gas Godam, OHT completed. OHT - Ward - 43 Labour Awas, OHT completed. Sump in Ward No.-20 completed & Reservoir on Hiranya Parvat is incomplete due to awaited of NOC from Archeological Dept. (GOI).
3	इस्लामपुर जलापूर्ति योजना फेज- I M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II मो सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

16
2022

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr. Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr. Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 167.65 Cr.	Rs. 149.21 cr. (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	Rs. 127.55 (up to 17.01.2022)	(i) Distribution Network - 446 km (Revised Qty. - 511.27 km. out of HDPE - 347.63 km. DI - 163.64 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 378.065 km Pipe laid. (ii) Road Restoration - 160.815 km Done. (iii) Rising Main - 8.24 km. work completed		(i) Distribution Network - 378.065 km Pipe laid. (ii) Road Restoration - 160.815 km Done. (iii) Rising Main - 8.24 km. work completed	
								Construction of New Reservoir - 05 nos.	Construction of New Reservoir - OHSR- 5 nos., one at Badhwa Mahadev completed and work in progress for remaining four OHSR (Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid)		Construction of New Reservoir - OHSR- 5 nos., one at Badhwa Mahadev completed and work in progress for remaining four OHSR (Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid)	
								HSC - 75000 Nos. (Revised Qty. - 75779 Nos.)	HSC - 24652 Nos. connection done & 4796 nos. Water Meter connection done.		HSC - 24652 Nos. connection done & 4796 nos. Water Meter connection done.	
								CSC - 05 nos. & Control Room (Dandiabagh) - 1 no	CSC - Dandi Bagh work completed and work in progress for remaining 04 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha & Nigam Store Control Room - Finishing work in progress.		CSC - Dandi Bagh work completed and work in progress for remaining 04 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha & Nigam Store Control Room - Finishing work in progress.	
								GLSR - 03 nos	GLSR - Work in Progress at 03 location i.e., Barahmuni - 2 nos. & Ramshilla - 1 no		GLSR - Work in Progress at 03 location i.e., Barahmuni - 2 nos. & Ramshilla - 1 no.	
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr. Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 O/M - 28.02.2022	Rs. 56.39 Cr.	Rs. 56.01 Cr. (Including RCD Adv. Rs. 1.56 Cr.)	Rs. 52.12 Cr. (upto 30.09.2021)	GLSR - 03 nos	GLSR - Work completed (Boundary wall of GLSR campus is in progress.		GLSR - Work completed (Boundary wall of GLSR campus is in progress	
								CWR & Pump House - 01 No.	CWR - Work completed		CWR - Work completed	
								Control Room - 05 No	Control Room - Civil work completed.		Control Room - Civil work completed	
								Rising Main - 17.050 km (Revised Qty. - 15.132 km.)	Rising Main - 15.15 km DI pipe laid.		Rising Main - 15.15 km DI pipe laid.	
								Production Tubewell - 24 nos. (Revised Qty. 25 nos.) (Note - One no. observation Tubewell has been concerted in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos work completed.		Production Tubewell - Total 25 nos work completed	
								Observation Tubewell - 7 nos (Revised Qty. - 6 nos.)	Observation Tubewell - 6 nos completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)		Observation Tubewell - 6 nos completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)	
								Operator Office (G+2) at ITI Campur - 01	Operator Office - Work completed		Operator Office - Work completed	

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr.) (Xiii) Grouting work UGR- 01	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17559.5 Mtr (iv) House Connection- 5187 Nos (v) Road Restoration- 12815 sqm Excess work due to BUIDCo director. (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed		1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5399 Nos (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed	
4	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019. Amount-95.94 cr	100.63 Cr, dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. TrenchLess - 0.523 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr. IPS 1 & 2 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr RCC casting completed. IPS -5 - Civil work completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos completed. Manhole - 3309 nos completed. Road Restoration - 61333 sqm		Sewer Network - 67.2 km. Raising Main - 4.85 km. Trenchless- 225 mtr. IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr.RCC casting completed STP - 10 MLD 96% Completed. House Connection - 2570 nos completed. Manhole - 3447 nos completed. Road Restoration - 61333 sqm	

Civil WDS
South Bihar, BUIDCo

18
18/11

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 4 no. 37.36 km. 15323 no. 37.36 km.	completed completed completed completed completed	completed completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km HSC - 4900 no. Road Restoration - 98.625 km.	14 no. 98.625 km. 5231 no. 98.625 km.	completed completed completed completed	completed completed completed completed	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्सट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्रांक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	

AP

and

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66 / 09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्राक - 327 दिनांक - 24.09.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निदेश दिया गया है। 2. संवेदक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यालय के पत्राक - 09, दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद / अंचलाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुपडल पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवाड बैंक तक पी0सी0सी0 पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्राक- 66 / 09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेड के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्राक- 07 / 27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्ण निर्मित नाला का करम्पति एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	राशि-0.08 करोड़ पत्राक- 07 / 27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रौशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128 / 08.03.2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्राक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

←

→

25

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - मार्च, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02	2 No.	completed	completed	Completed
								Tubewell - 04	4 no.	completed	completed	
								Pipe line - 37.002 km	37.36 km.	completed	completed	
								HSC - 15318 no.	15323 no.	completed	completed	
								Road Restoration - 37.36 km.	37.36 km.	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no	14 no.	completed	completed	Completed
								Pipe line - 98.605 km	98.625 km.	completed	completed	
								HSC - 4900 no.	5231 no.	completed	completed	
								Road Restoration - 98.625 km.	98.625 km	completed	completed	
3	भखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्सल्टेशन प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	
								Pipe line 26.567 km	26.567 km.	completed	completed	
								HSC - 3133 No.	3133 No.	completed	completed	
								Road Restoration - 26.567 km.	26.567 km.	completed	completed	
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कूल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	

AP

and

21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - मार्च, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय नाला के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66 / 09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.09.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निदेश दिया गया है। 2. संवेदक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यालय के पत्राक - 09, दिनांक - 05.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर परिषद जहानाबाद/अंचलाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुपडल पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवार्ड बैंक तक पी0सी0सी0 पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्राक- 66 / 09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्राक- 07 / 27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला का करम्मति एवं ढक्कन निर्माण सुपेन्द्र कुमार शास्त्री	राशि-0.08 करोड़ पत्राक- 07 / 27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रोशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128 / 08.03. 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्राक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

AP

2.4.22
C.E(WDS)
South Bihar,
BUIDCO


23
284

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह — मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद लखीसराय अन्तर्गत बार्ड सं०-०६ में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2430	0.2430	0.2430	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परिषद लखीसराय अन्तर्गत बार्ड सं०-०६ में फकीरा भगत से बीच भगत एवं रामजी साव से सरसुग मंडल तक पी०सी० पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020				PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत बार्ड सं०-०६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		Drain work completed	
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	
5	बार्ड नं० ०१ में एन०एच० ८० जगदम्बा मील मोड़ से भाया कोशल बायू के पुलवाडी होते हुए सागत अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए घुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m.	work in progress		40 % work completed	





C E(WDS)
South Bihar,
BUIDCO

24


Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह — मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	अनृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना में 0 गणाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अनृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-26/जला००-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 122572 mtr. Pipe laying work completed. (4) House Connection 13455 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41844 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,30,35&36. (3) 1913.5 m pipe laying work completed. (4) House connection 441 nos. in ward no. 6,7,13,14,15&23	(1) Pipe Laying 99.74% total length 124.485 km. (2) House connection - 95.14% Total House Connection - 13896 Nos. (iii) Total Road Restoration 41844.0 m & remaining 23156 m. motarable done. (Work in progress)	2.616 km. RCD Road Permission Awaiting. 0.992 km. Railway Permission Awaiting. 1.005 km. RWD Road Permission Awaiting.




C.E(WDS)
South Bihar, BUIDCo



Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

माह - मार्च, 2022

Rs. In Crores

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo-1248/2019-140	Rs. 217.7972727 Crore, dated 14.08.2020	20 Months (Date 13.04.22)	77.7066	77.6409	77.6409	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 274.92 km. Pipe laying - 171.673 km Hydrotest - 165.874 km Road Restoration completed - 141.737 km HSC Completed - 11265 No.s Water Meter - 3175 No. WTP - Work in progress (78% completed). OHSR 5 nos. work in progress. OHSR-1 - 39% completed OHSR-2 - 57% completed OHSR-3 - 65% completed OHSR-4 - 19% Completed OHSR-5 - 57% completed	Pipe Supply - 0 km. Pipe laying - 23.862 km Hydrotest - 23.853 km Road Restoration completed - 20.299 km HSC Completed - 3084 No.s Water Meter - 2396 No. WTP - Work in progress (2% completed). OHSR - 05 Nos in Progress. (OHSR-1 - 3% complete. OHSR-2 - 3% complete. OHSR-3 - 3% complete. OHSR-4 - 6 % Complete. OHSR-5 - 3% complete.	Pipe Supply - 274.92 km. Pipe laying - 195.535 km Hydrotest - 189.727 km Road Restoration completed - 162.036 km HSC Completed - 14349 No.s Water Meter - 5571 No. WTP - Work in progress (80% completed). OHSR 5 nos. work in progress. OHSR-1 - 42% completed OHSR-2 - 60% completed OHSR-3 - 68% completed OHSR-4 - 25% Completed OHSR-5 - 60% completed	RCD Road NOC Pending 27.821 km. NH Permission Pending 4.1 km.

AP

2-4-22
C E(WDS)
South Bihar, BUIDCo

20
CS

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

माह - मार्च, 2022

माह — मार्च, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component		Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9		10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-5.45 करोड पत्रांक-131, दिनांक-08.03. 2018	6.54886	05.12.2020	4.45	5.45	4.72	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed			After testing water supply started in 13 wards (Ward No. - 1.2.3.5,6,7,8,9, 13.24.25,26,27)
								Construction of Pump House with attendant room	2 Item	In Progress			
								Supplying & Installation of Submerisable Motor Pump	2 Item	Completed			
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.			
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.			
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	1 Item	4047 m laid 5060 m laid 14832 m laid 3277 m laid 435 m laid	Nil Nil 1019 m laid Nil; Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	
								Hosue service Connection work	4864 Nos.	4864 nos.	Nil	4864 nos.	
								Construction of Boundary wall	20 Item	110 m constructed.			
								Construction of approach Road	10 Item	Nil			
								Construction of Main Gate	1 Item	Nil			
								Campus Development	40 Item	Nil			

AP

CE(WDS)
South Bihar, BUIDCO
2-4-22

27
13

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माह — मार्च, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम — M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.84 km		Drain 5.97 km	Back Side of sahu talkies (MLA colony) 30 m narrow gali.
2	सासाराम जलापूर्ति योजना फेज- 1 संवेदक का नाम—Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.		Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.	Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34 NOC for OHT in Kadirganj is pending.
3	सासाराम जलापूर्ति योजना फेज- 11 संवेदक का नाम—Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6400 NO's Over head tank - 1 at gulakshani is started, Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.	1. Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम—M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- 11 संवेदक का नाम—Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03. 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

20
Kishor

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

माह - मार्च, 22

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 15C m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos, 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos, 100% W no. 04,10,11,12,13, 14 &15 (g) 1 nos.	सात वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRLT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139/15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.0039	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/ 56.63% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,22, 23,24&25 saturated Total - 18 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/ 67% W. No. 01,06,07,08,09,10, 11,12,13, 14, 15,16,17,18,19,20, 21,22, 23,24&25 saturated Total - 21 ward.	विद्यलन की स्वीकृति के उपरांत पाईप लेईंग का कार्य किया गया है। गृह जल संयोजन तथा लीकेज मरम्मत का कार्य वर्तमान में बंद है। स्थल पर प्रतिनिधि या मानवबल अनुपस्थित है।

AP

C.E(WDS)
South Bihar, BU/DCo

29

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed, Trial Run	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with time extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84819 m HSC-8439 no.	Distribut ion Pipe- 204 m HSC- 191 no.	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 85104 m HSC-8762 no.	
3	हुमरौब जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.980	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140 / 15-03-2018	3.79 22-10- 2018	21.10.19	2.4052	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

RP

C.E(WDS)
South Bihar, BUIDCO

20
25

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-120960 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 23282 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-1435 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 452 Nos Approach road-00 m	Tube bell-7 no.(1 no extra) Pump House 6 no. completed, Staff Quarter-0 nos Distribution main-122395 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos complete and 2 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 23734 Nos Approach road- 00 m Road Restoration - 122,196 km.	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	30.65	30.65	30.65	Tubewell-8 nos. Pump house- 6 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos Stand Post-35 nos. Boundry Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. Pump house- 5 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. complete, 1 in progress and 1 in public hindrence. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main-66271 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.267 km	

AP

2.4.22

C.E(WDS)
South Bihar, BUIDCO

31
S

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

मार्च - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	Bhagalpur Water Supply Project - 1 Kevadiya Construction Pvt. Ltd. Vilji Ratna Sorathya Infra Pvt. Ltd. (KCPL-VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg - 01 Rs. 25.15 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 23.02.2026	Rs. 257.43 Cr.	Rs. 197.91 Cr. Including Mobilisation Advance in (Pkg. 01 & Pkg. 04 & Pan India)	Rs. 161.94 Cr. (upto 30.09.2021)	Tubewells - 23 nos. Rising Main - 5750 m. OHSR - 23 nos. Distribution Network - 312.84 km. HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs.	Tubewells - 13 nos completed Rising Main - 165 m. installed (under pkg. 1) OHSR - Package 1 - 3 nos civil & mechanical work completed. Package 2 - 5 OHSR work in progress at 3 locations. 3 OHSR work in progress. Package 3 - 5 OHSR work in progress and 3 OHSR work in progress and 4 OHSR work in progress. Distribution Network - 134 km. HSC - 14263 nos. (7385 already done in previous contract Total done - 21648 nos.)		Tubewells - 13 nos completed Rising Main - 165 m. installed (under pkg. 1) OHSR - Package 1 - 3 nos civil & mechanical work completed. Package 2 - 5 OHSR work in progress at 3 locations. 3 OHSR work in progress. Package 3 - 5 OHSR work in progress and 3 OHSR work in progress and 4 OHSR work in progress. Distribution Network - 134 km. HSC - 14263 nos. (7385 already done in previous contract Total done - 21648 nos.)	CSC - Building finishing work in progress. OHSR - Alignment - Silt test work is in progress. Manikarkar - Dismantling work of existing OHSR is yet to start. Work is not started due to land dispute at Brahepura. NOC is awaited for CTS-P. Water tightness test is in progress at Housing Board.
			For Pkg - 02 Rs. 101.80 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027								
			For Pkg - 03 Rs. 101.55 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027								
			For Pkg - 04 Rs. 33.76 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026								
2	Bhagalpur Water Supply Project - 2 M/s VA Tech Wabag Limited.	Rs. 253.37 Cr. Letter No. - 2010 Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	EPC - 13.12.2022 O/M - 01.07.2032	Rs. 82.04 Cr.	Rs. 96.15 Cr. (Including 23.79 Cr. Mobilisation Advance & 65.03 Cr. Running Bill 7.33 Cr. RCD + Pollution Control Board Adv.)	Rs. 82.67 Cr. (upto 17.01.2022)	WTP - 1 no.			WTP - Work in progress	Chemical House - Column up to lintel beam bottom completed. Guard Room - RCC work completed. Brick work yet to be started.
								Twin D Type Intake wall - 141 MLD			Twin D Type Intake wall - 141 MLD - 50% work completed - 2.75 mtr. Well sinking done.	Staff Quarter - Ground Floor Slab completed. FF column under progress.
								Jack well - 1 no.			Jack well - 50% work completed - 13.75 mtr. Well sinking done.	Car Parking - Column Reinforcement binding work is in progress.
								Clear Water Reservoir - 9.1 ML			Clear Water Reservoir - 9.1 ML - Base raft 65% completed. wall casting work in progress.	Centrifuge Building - Slab Shuttering is in progress. Administrative Building - Lintel Beam completed. above lintel work in progress.
								Transmission Main - 28.7 km			Transmission Main - 19.90 km. pipe laid (26.7 km. pipe received at site)	Plate settler Clarifier - Tank 1,2 PCC completed for Base slab. Tank 03 central shaft to be casted under progress. Tank 04 - outer wall is in progress. Water Transmission main - Railway permission required for 2 location.

AP

ml


32

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

माह - मार्च, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	भगलपुर स्टाॅम वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain - 13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
4	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
5	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 332. Date - 29.10.2021


 2.4.22
 C.E./WDS
 South Bihar, BUIDCO

Alok Pandey
 02/04/22
 RE to CB

33
 1/2

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - March 2022

(34)

(12)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मार्च-2022
Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021))	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km. HSC-0 OHT- 1 comp. Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	
2	मोतिहारी जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	44.62	44.62	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-124.694 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	Pipeline-0.042 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor -7 Transformer-7	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928		Pipeline-14.43 km HSC-928	

35

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्ताल जलपूर्ति योजना फेज-सवेदक-मैसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- 1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्ताल जलपूर्ति योजना फेज-सवेदक-मैसर्स अक्वेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864		Pipeline-30.60 km HSC-1864	
9	चाकिया रेलवे गुमटी 136 से हिन्दू चाकिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पीएससीओ सड़क एवं आरओसीओ नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

36

36

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57 dt- 23.07.2018	23.07.2020 (EOT applied for 31.12.2021)	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-100.987 km HSC-10545 OHT-5 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0.077 km HSC-0 OHT - 5 in progress Tubewell - 1 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.064 km HSC-10545 OHT-5 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(i) बाजार सन्धि में अनापत्ति प्रमाण पत्र प्राप्त स्थल पर दूसरे व्यक्ति का कटा जमाबंदी को रद्द करने की कार्यवाही प्रशासन द्वारा की जाती है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेसिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-05.03.18	05.03.20 (Extended to 30.11.2021)	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-155.477 km HSC-17579 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-4.923 km HSC-428 OHT-6 in progress Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-160.400 km HSC-18007 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

37
54

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	(i) अंजन वीर के पास एवं गांधी सेतु की तरफ NH कासिंग का अनापत्ति प्रमाण पत्र अप्राप्त है। (ii) निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

38

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सर्वेदक - श्री रामाधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.506	22.07.2019	5.37	4.82	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar


(30)
A

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्वेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

40
84

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

मार्च-2022

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (EOT applied for 31.03.2023)	18.62	18.62	18.62	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 2778.20m Bottom slab PCC- 2747.70m. RCC Raft- 2545m. Side wall RCC done- 1st Lift- 2486.20 m. Final Lift- 2400.50 m. Top Slab- 363.40 m Culvert- 14 comp., 2 in progress	Mithanpura to Tirhut Canal Drain Excavation- 142 m Bottom slab PCC- 142m. RCC Raft- 169m. Side wall RCC done- 1st Lift- 209 m. Final Lift- 195 m. Top Slab- 32m Culvert- 2 in progress	Mithanpura to Tirhut Canal Drain Excavation- 2920.20m Bottom slab PCC- 2889.70m. RCC Raft- 2714m. Side wall RCC done- 1st Lift- 2695.20 m. Final Lift- 2595.50 m. Top Slab- 395.40 m Culvert- 14 comp., 2 in progress	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

41
CA

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मार्च-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	36.02	36.02	36.02	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised- 8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-116.297 km HSC-8236 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline- 2.262km HSC-0 OHT-1 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8236 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar


42
R


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II सवेदक-मैसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्राक- 130/08.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

AE


TS to CE
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

(93)


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-191.750 km HSC- 16140 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Suplly	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer- 0	Pipeline-191.750 km HSC- 16140 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Suplly	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-139.943 km HSC-7097 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0 km HSC-0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-139.943 km HSC-7097 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE


05/4/22
TS to CE,
(WSD), North Bihar


15/4/22
Chief Engineer
(WSD), North Bihar

44
12

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-16973 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-0 km HSC- 279 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer- 2 in progress	Pipeline-191.117 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-12 installed	निरिचित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6768 OHT- 2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC- 0 OHT- 2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6768 OHT- 2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निरिचित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

48

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मार्च-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no 2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.50	36.12	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	Pipeline-0 km HSC-0 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	सरोजिब NOC for होमगार्ड मरिस्स शाखा में प्राप्त होने से कार्य में विलम्ब हुआ है। वर्तमान में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अन्तर्गत दोनार मुमली से टैनही पुल तक नाला निर्माण कार्य। मैड-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (EOT applied for 31.12.2021)	9.24	9.04	8.71	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-853 M Base-853 m Stem-853 M	PCC-108 M Base-108 m Stem- 87 M	PCC-961 M Base-961 m Stem-940 M	
4	दरभंगा नगर निगम क्षेत्रान्तर्गत बाईसख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मोड कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.5298102, Dated-03.09.2019	02.03.2020	0.37	0.21	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	
5	राज्य योजना अन्तर्गत पीओडब्ल्यूडी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फैजुल्ला खां मस्जिद पुरानी मुंसफी काब्रिस्तान तथा श्री मोखतार के घर होते हुए पीओडब्ल्यूडी0 पथ में खान चौक तल डबकन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated-18.06.2019	17.12.2019	0.9646	0.753	0.00	Drain 2350'0"	completed	completed	drain 2350'	Completed

8

48
कु

6	राज्य योजनान्तर्गत बेता चौक से डी.एम.सी.एच बच्चा वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1520' Drain - 1670' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 1670' Paver Block - 500'	
---	---	----------------------	------------------------------	------------	---------	-------	-------	---	---	---	---	--

AE

TS to CE 5/4/22
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

57

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एव	1,8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 2ब0/ना0नि0-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (EOT applied for 03.08.2022)	43.75	35.48	35.48	1- Drain-14.19 KM 2 m wide Drain of length 870m	2 m wide Drain of length 902 m is completed	2 m wide Drain of length 22m is completed	2 m wide Drain of length 924 m is completed	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.
								1.5 m wide Drain of length 180m	1.5 m wide Drain of length 232 m is completed	1.5 m wide Drain of length 0m is completed	1.5 m wide Drain of length 232 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 1564 m is completed	1.2 m wide Drain 84m	1.2 m wide Drain of length 1648 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 670 m drain	1 m wide Drain 0 m	1 m wide Drain 670 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Watson Canal (6m wide) Excavation-920m Sand filling-920m PCC-908m RCC Base- 891m Side Wall- 1st Lift RHS- 860m Center Wall 1st lift- 838.50m Side wall 1st lift LHS- 869.5m Side Wall- 2nd Lift LHS- 831m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 845m Hunch- 2825m Cover Slab - 424m	Watson Canal (6m wide) Excavation-28m Sand filling- 28m PCC- 40m RCC Base- 41m Side Wall- 1st Lift RHS- 50m Center Wall 1st lift- 61.50m Side wall 1st lift LHS- 40.50m Side Wall- 2nd Lift LHS- 66.50m Center Wall 2nd lift- 298m Side wall 2nd lift RHS- 52.5m Hunch- 2526m Cover Slab - 42m	Watson Canal (6m wide) Excavation-948m Sand filling-948m PCC-948m RCC Base- 932m Side Wall- 1st Lift RHS- 910m Center Wall 1st lift- 911m Side wall 1st lift LHS- 910m Side Wall- 2nd Lift LHS- 897.50m Center Wall 2nd lift- 910m Side wall 2nd lift RHS- 897.50m Hunch- 5351m Cover Slab - 466m	

18

48
Kp
25

							Kin's Canal (4m wide) Excavation-1690m Sand filling- 1690 m PCC - 1690m RCC raft -1690m Side wall- 1690m Cover Slab- 1690m	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC -46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m RCC raft -0m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil
							2. STP- 1 nos 15 MLD	Nil	Nil	Nil
							3. Pump House =1	80.00%	0.00%	80.00%

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

49

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreeme nt Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-41 km HSC-4940 OHT-2 Tubewell-5 Pump House-5	Pipeline-1.024 km HSC-110 OHT-0 Tubewell-0 Pump House-0	Pipeline-42.024 km HSC-5050 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5/5/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	77.43	77.43	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-22069 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-102 OHT-4 in progress Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22171 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharasa by MD Sir, BULDCo to resolve the matter (Letter No 8490, 28.12.2020) (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नोवि0-02-01/ 2017- 505, न वि एवं आ.वि एवं तिथि- 25 03 2017	राशि - 55.50 करोड़ 24.07 2017	23.01.2019 (Extended to 31.12.2021)	52.65	51.68	41.68	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.00 Km Pumping Station- 1, 72% Pumping Station-2, 50%	0.0 Km Pumping Station- 1 1% Pumping Station-2 4%	11.00 Km Pumping Station- 1, 73% Pumping Station-2, 54%	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

51


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09-06-17	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE


TS to CE,
(WSD), North Bihar


Chief Engineer,
(WSD), North Bihar

52
53

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I सवेदक-मे, गणाधिपति कन्सल्टेशन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज-II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I सवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज- II सवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139,15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्ट्रीम वाटर इनेज योजना सवेदक का नाम- M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 280/ना0नो-02-03/2017 -119, न.वि.एवं आ.वि. एवं तिथि- 20.02.2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.26	15.26	Costruction of Storm Water Drainage 5.5 km	3.85 Km Drain completed	0 km	3.85 Km Drain completed	

AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

5/4/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.26 करोड़ पत्रांक-421, दिनांक-02 03 2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17 01 2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	61.04	42.56	42.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House- 8 Pump Motor-4 Transformer-8	Pipeline-0 km HSC-260 OHT-3 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-19025 OHT-3 in progress Tubewell-8 Pump House- 8 Pump Motor-4 Transformer-8	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	खनूआ वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	22.54	22.09	22.09	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-918 mtr Wall-918 mtr Cover- 690 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-29 mtr Wall-37 mtr Cover- 58 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-947 mtr Wall-955 mtr Cover- 748 mtr	खनुआ नाला की भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अवस्थित पक्का ड्रेन को सफाई प्राप्त होनी है। परन्तु नाले के उपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु नगर आसुआ से तत्कालान्तर अनुरोध किया जा रहा है। जिला पदाधिकारी से भी अनुरोध किया गया है। द्वितीय भाग में भी तीन से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए जिला प्रशासन को अनुरोध किया गया है।

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Handwritten signature/initials.

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मार्च-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.56	32.07	34.56	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20 (Extended to 31.01.2022)	45.58	48.07	45.58	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-149.391 km HSC-11924 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-9 Transformer-5 SCADA - 0	Pipeline-3.699 km HSC-335 OHT-3 in progress Tubewell-0 Pump Motor-7 Pump House-1 Transformer-5 SCADA - 1	Pipeline-153.090 km HSC-12259 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-10 Transformer-10 SCADA - 1	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

58

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-126.809 km HSC-11260 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline- 0 km HSC- 266 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-126.809 km HSC-11526 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 80.926 km HSC-7028 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	Pipeline- 4.844 km HSC-541 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 85.770 km HSC-7569 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

25

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Infrastructure & Transport (South Bihar)

Month-March 2022

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन मार्च-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shapoorji & Pailonji Construction Private Ltd.	339.38cr	1. Agreement dated 20/02/2017 -275.21 CR 2. Supplementary Agreement dated 25/06/2018- 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	292.370	274.370	87 percent	yes	Block-A	Rcc completed	Finishing work in progress	96%	Curtain wall! Outside Putty & outside plaster work in Progress. Marble vehicle reached. work to resume from Monday Electromechanical work also going on like lift erection
									Block-B	Rcc completed	Finishing work in progress	89%	Marble flooring. Outside Plaster & blockwork in Progress False ceiling curtain glass ACP & related
									Block-C	Rcc completed	Finishing work in progress	100%	
									Block-D	8th floor Roof slab RCC work in progress	RCC roof slab complete.	80%	Curtain wall framing. Blockwork & Plaster, vitrified tiles fixing work in Progress Dewatering work in
									STP	Baffle wall RCC in progress	Balance baffle wall Rcc in progress	80%	
									UGT	Rcc work completed	Mop to start Pump erection & pipeline work	98%	
									SUBSTATION	Building completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building completed	External painting work to start	100%	Dewatering work in Progress.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									DRIVERS DORMITORY	Rcc completed	Block work & plaster work in progress	99%	Ground floor flooring balance
									ELEVATED COORIDOOOR	RE Wall 60 m sand compaction completed.	Panel rection completed	100%	
									BUS SHED	Two nos bus shed (Arrival completed in all sense) upto terminal block	Balance area base preperation work in progress.	80%	Blance Area from work in Progress
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1282 rmt completed	Balance RCC under progress	99%	Blance Road no-4 Work in Progress.
									Boundary Wall	Rcc work in progress	Balance brickwork, plaster & grill fixing work under progress for	65%	West side wall in Progress.
									TERMINAL BLOCK	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	0.6	Arrival terminal block 2 lift wali casting in progress Subway Rcc extension upto Terminal block
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य संवेदक का नाम ।	राशि-26.06 करोड़ पत्रांक-45 दिनांक-20.08, 2014 एवं	राशि-25,20,08,33 6.00	22.12.2018	0.00		25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed. Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic Control Room - Complete d. Installatio n (Foundati on) of Electronic Total no of electronic traffic light junction.	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।

Ar

CU

984

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Patna West													
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत दिशेवरिया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पी0सी0सी0 एवं आर0सी0सी0 नाला का नर्माण कार्य। USHA CONSTRUCTION	0.449388/124/26.12.18	0.3866381/13.0219	12.08-19	0.38664		0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-600 ft Road-500 ft		Drain-600 ft Road-500 ft	इस कार्यालय का पत्रांक-135 दिनांक- 12.02.2022 पत्रांक-164 दिनांक-23.02.2022 एवं पत्रांक-268 दिनांक-25.03.2022 द्वारा निर्देशित करने
2	नगर परिषद दानापुर वार्ड सं0-05 एवं 06 में मुख्य सड़क एन0एच0 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 91-28-02-2019	1.92774/ 02-03-2020	1/3/2021	2.07774		2.07684	1.8448	Retaining wall 853/ft /P.CC Road-853 ft	Retaining wall पूर्ण 'Earth fill पूर्ण /P.CC Road. 500 ft.	PCC of road 353 ft	work completed	कार्य पूर्ण।
3	नगर पंचायत मनेर अन्तर्गत वार्ड सं0-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आर0सी0सी0 नाला, कभर स्लैब एवं पी0सी0सी0 सड़क निर्माण कार्य। / SANDEEP PATIL	.18974/ 07/27.0918	0.1690775/ 26.08.19	25.02.2020	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		work completed	अधियाचना समर्पित।
4	नगर पंचायत मनेर अन्तर्गत वार्ड सं0-15 में बैंक ऑफ इंडिया से ऑफिस तक आर0सी0सी0 नाला निर्माण कार्य। AJIT KUMAR	0.44686 & 08/27.09.18	0.378474/ 10-12.19	09.06.2020	0.37847		0.36957	0.21453	Drain-1804 ft	work completed		(work Completed)	कार्य पूर्ण।

AK
CK

525

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										U/P to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Patna District (Patliputra Anchal, BUIDCo)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	98.5		78.73		Drain- 100m Road- 100m	45%	5%	50%	Work re-started from 01-11-2021 due to non shifting of electric polls/Transformer.
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	25		25	Yes	RCC Drain- 55m Load bearing slab- 55m	work completed	work completed	48.5m drain work completed	Work completed and 50% dues payment contractor due to lack fund
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	67.533		56.31	yes	Drain- 610m Road- 610m	75% drain work completed	3%	78% drain work completed	95% drain and 90% road completed as per site cope.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	24.02.2021	37.113	12		Yes	Drain- 442m Road- 442m	25% work completed	10%	35% work completed	Work in progress

Am
GK

153

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	BOQ FOR RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA.	12751587 & 1469/25.03.20 21	10012371	05.10.2021	NIL	NIL			5th floor, Indira Bhawan renovation work	50%	0%	50%	Work staped by contractor due to unvaibility of fund contractor ensured to start of work from 02-04- 2022
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत वार्ड नं०-30 अन्तर्गत पूर्वो देलवाँ में श्री गोपाल झा के मकान तक एवं इसके लिक पथों में भू-गर्भ नाला एवं पी0सी0सी0 पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.3669285	0.1828916	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	70 % 100 %	30 %	70 % 100 %	कार्य प्रगति में।
2	पटना नगर निगम अन्तर्गत वार्ड नं०-30 अन्तर्गत सजय नगर रोड नं० 04 (शिव हरण सिंह पथ) में पी0सी0सी0 संवेदक श्रीमती पुनम कुमारी	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.10.2018	0.0403100	0.1781364	0.1772371	0.04031	PCC ROAD M H.P DRAIN 1 M	100 % 100 %	शून्य -	100 % 100 %	कार्य पूर्ण।
3	पटना नगर निगम वार्ड नं०-66 में मदरसा गली में सड़क-सह-नाला निर्माण कार्य। संवेदक- श्री अविनाश कुमार	0.2826300		0.2375849	6 माह		0.141315	0.141315	PCC ROAD RCC DRAIN	100% 100%	शून्य शून्य	100% 100%	कार्य पूर्ण। second Allotment Due
4	नगर परिषद फतुह अन्तर्गत वार्ड संख्या-25 एवं 26 में एन0एच0 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे इन्टर तक भूमर्म नाला एवं पी0सी0सी0 ब्लाई कार्य।	0.76275 ud&hd Letter No.- 111/09.01.201 9	0.7070037	03.08.2020	0.3813750		0.3813750		PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	75 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण।

WCK

143

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	नगर परिषद नोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय नद्य विद्यालय सिखाशीचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No.- 63/27.09.2018	2.2423135	23.07.2020	0.6423575		0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य लगभग पूर्ण।
6	नगर परिषद नोकामा अन्तर्गत वार्ड नं0-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 बलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामा श्री साई कन्सट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000		1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" ग 16'0" का चबुतरा पर शेड का निर्माण 75'0" ग 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.201 8	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि के आभाव में कार्य बंद है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 230/15.02.201 7	2.9805287	12 Months	3.3846000					शून्य	10 %	10 %	नगर आयुक्त पटना से जमीन को एन0ओ0सी0 प्राप्त हो चुका है। बाजंड़ी का

Handwritten signature/initials.

Handwritten signature/initials.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										U/P to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-56 के खरौनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No.- 80/12.02.2019	0.6374462	6 माह	0.3731000		0.3731000		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
10	पटना नगर निगम वार्ड नं०-70 में पटना घाट घरखी पर से मुन्ना जयसवाल के घर से जलकदबदबाव होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019	0.7661216	6 माह	0.4557000				PCC ROAD RCC DRAIN	20% 90%	0% 5%	20% 95%	Second Allotment Due
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गाँव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	0.6497138	6 माह	0.3861500		0.3861500		PCC ROAD RCC DRAIN	100% 100%	शून्य 0%	100% 100%	कार्य पूर्ण
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में दीदारगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0.767 ud&hd Letter No.- 80/12.02.2019	0.6602116	6 माह	0.3835000		0.3276407		PCC ROAD RCC DRAIN	50% 85%	10% 10%	50% 85%	Second Allotment Due

Handwritten signature/initials

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से पश्चिम लिक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से कार्य पूर्ण होने के कारण राशि बुडको को वापस कर दी गई है।
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.24718 ud&hd Letter No.- 80/12.02.2019	0.2076100	6 माह	0.1235900		0.0917789		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.0786100				PCC ROAD RCC DRAIN	60% 60%	40% 40%	100% 100%	कार्य पूर्ण second Allotment Due
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीबचक भेला महतो के घर से कमलदह पथ तक पीसीसी सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019	0.4191854	6 माह	0.2492550		0.249255	0.1835107	PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	Second Allotment Due

Handwritten signature/initials

Handwritten mark/initials

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्ण देवद्वार जी के मकान से देवद्वारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	Second Allotment Due
18	पटना नगर निगम वार्ड नं०-67 में कैमाशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985		PCC ROAD RCC DRAIN	80% 100%	20% 0%	100% 100%	Second Allotment Due
19	पटना नगर निगम वार्ड नं०-58 में दुर्गा चरण लेन में ज्ञानी बाबु के मान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.49646 ud&hd Letter No.- 80/12.02.2019		6 माह	0.4175380	0.2482300	0.24823		PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	कार्य पूर्ण Second Allotment Due
20	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	0% 30%	0% 5%	0% 35%	कार्य प्रगति में

Handwritten signature/initials

Handwritten mark/initials

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	U.C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजेकलां सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार	0.23983 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.1199150		0.1013683	0.1013683	PCC ROAD RCC DRAIN	100% 100%	0 %	100% 100%	कार्य पूर्ण Second Allotment Duc
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.2498000		0.1478736		PCC ROAD RCC DRAIN	100% 100%	शून्य 0	100% 100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्क्रीनान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950				PCC ROAD RCC DRAIN		- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण राशि बुडको को वापस कर दी गई है।।
24	पटना नगर निगम वार्ड नं०-58 के नेहरुचक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3870743		0.230155	0.230155	PCC ROAD RCC DRAIN	80% 80%	20% 20%	100% 100%	कार्य पूर्ण Second Allotment Duc

(Handwritten Signature)

(Handwritten Mark)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर पारपोखड़ा बैजू महतो के घर से आर०ओ०पी० पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069	0.1286069	PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	कार्य पूर्ण Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60% 80%	0% 0%	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0.36768 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3092540		0.18384	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0	100% 100%	कार्य पूर्ण Second Allotment Due

M
Cu

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की डेव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0.3044 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2555968		0.1522	0.1522	PCC ROAD RCC DRAIN	शून्य 90%	95 % 5%	95 % 95%	कार्य प्रगति में। निधि के अभाव में कार्य बंद है।
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इंटरप्राइजेज	0.48085 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250		0.240425		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0.14205 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए दुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री नाधव रंजन	0.4814 ud&hd Letter No.- 80/12.02.2019		6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम किस्त की निधि की अप्राप्त

N
G

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
KanKarbagh Anchal Patna.													
1	वार्ड नं०-30 ग्रामति नगर मुख्य चौराहा के ट्रान्सकार्नर से पार्क के बगल से इण्डियन ऑयल के मुख्य द्वार के चौराहा तक आर०सी०सी० नाला एवं 100 मीटर पी०सी०सी० पथ निर्माण कार्य।	59.151	45.96	6 माह	25.00	25.00	54.39%	25.00	PCC ROAD RCC DRAIN	100%	100%	100%	N/A
2	वार्ड नं०-32 अन्तर्गत रतन लक्ष्मी गैस गोदाम के पश्चिम पथ में भु-गर्व नाला एवं पी०सी०सी० पथ निर्माण कार्य।	19.816	16.65	3 माह	9.908	8.73844	52.49%	8.73844	PCC Road PCC Road	90%	90%	90%	N/A
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	49.106	45.34	6 माह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%	N/A
4	वार्ड नं०-46 बहादुरपुर हॉसींग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	20.61	18.28	6 माह	10.00	6.54	35.01	NIL	Park Construction	90%	5%	95%	N/A
5	वार्ड नं०-46 बहादुरपुर हॉसींग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	30.99	27.58	6 माह	15.00	8.52	30.91	NIL	Park Construction	55%	5%	60%	N/A

M
G

5/5

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	29-10-2017	2.67		2.45	2.45	building work	WORK COMPLETE		complete	
2	वार्ड संख्या-14 में एरोड्राम घनगावां रोड से राहुल रौशन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्रांक-325 दिनांक-24.09. 2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक
3	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयास कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.743	0.057	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	
4	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.092		0.092	0.05	drain & p.c.c	work COMPLETE		complete	

Handwritten signature/initials

Handwritten signature/initials

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	वार्ड न0-29 में बलरान पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ ,नाला एवं ढक्कन निर्माण कुनार राजीव रंजन	Letter-66 date-09.01.2019 0.18 CR AGREEM DATE-26.02.2020	0.156	25.04.2020	0.156			0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	
6	वार्ड न0-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरधा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	Letter-66 date-09.01.2019 0.54 CR AGREEM DATE-23.08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	WORK IN Progress			अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
7	वार्ड न0-27 में पटना गया रोड से संतोष कुमार के स्कूल तक नाला एवं पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कार्य। चंदन कुमार।	Letter-66 date-09.01.2019 0.34 CR AGREEM DATE-15.01.2021	0.239	14.05.2021	0.17	0.17		NILL	drain & p.c.c		COMPLETE		
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625		0.2420625	0.2420625	FOOTPATH			Work Completed	शेष राशि जिला से अप्राप्त
2	समाहरणालय परिसर स्थित पार्क का सौदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900		0.2106900	0.2106900	PARK			Work Completed	शेष राशि जिला से अप्राप्त
3	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य। संतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947		0.0599947	0.0599947	PARK			Work Completed	शेष राशि जिला से अप्राप्त

Handwritten signature/initials

Handwritten mark (51)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705		0.240705	0.240705	PARK			Work Completed	शेष राशि जिला से अप्राप्त
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	04.09.2018		0.15916	0.15916	PARK			Work Completed	
6	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09-21	3.11		2.3664648	2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण स्थानान्तरण की प्रक्रिया में
List of Project Gaya District													
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020			10.48	10.48	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	31-05-2019	31-08-2020	work completed on 14.08.202 1	Work Completed.

Handwritten signature

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर निगम, गया क्षेत्रगत दीधी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount – 1.7926	12.03.2021	2.52	2.54			(i) Boundary Repair of Pond (ii) Pathway and Pathway , (iii) Electric k pole Lighting (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering	27.07.2019	26.01.2021+45 days=12.03.20 21	61.55%.	Work Completed.
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (लखीगबाग) होते हुए संजय शर्मा (महुएत) होते हुए खटांगी कोठी तक पी0सी0सी0 पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount – 0.2463	30.01.2020	0.28958		0.28986		(i) Construction of Drain (ii) Construction of Road	----	100%	----	Work Completed
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी0सी0सी0 पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount – 0.2479	05.02.2020	0.2911		0.29127		(i) Construction of Drain (ii) Construction of Road	----	100%	----	Work Completed

(Signature)

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.25441		0.261		(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	(i) Construction of Drain – 782 Feet with cover (ii) Construction of Road 834 Feet	NIL	(i) Construction of Drain – 500 Feet with cover (ii). PCC Work 500	
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीओसीपीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.29514		0.3158	0.3158	(i) Construction of Drain (ii) Construction of Road	----	----	100%	Fund के अभाव में कार्य बंद रह अब स्थल दिवाद के कारण कार्य बंद है।
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount – 0.3757 Date-12.10.2019	11.04.2020	0.45085		0.4508	0.4508	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain- 1050 feet	50%	(i) Construction of Drain with cover- 1050 feet	
8	गया-नवादा मेन रोड में मुफरसील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20-11-2018, Dt of Ag.18.10.2019	Amount – 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	----	----	----	Fund के अभाव में कार्य बंद था अब कार्य पुनः प्रारंभ कर दिया गया है।
9	वाड़ सं-53 अंतर्गत भूसांडा में पीओसीपीओ पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount – 0.7412	18.10.2020	0.88979		0.8898		(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	(i) Construction of Drain Cover – 677 feet (ii) Construction of Drain – 1700 feet (iii)	82%	(i) Construction of Drain Cover – 677 feet (ii) Constructi	

Handwritten signature

Handwritten signature

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project ARA District.													
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress		1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking area-Work in Progress 6. Guard room- Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in		1. Constructi on of stairs- Near to complete 2. constructio n of Pargola- Near to complete 3. Constructi on of Parking Area- complete	

M/CE

12

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Nawada District.													
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण कार्य।	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, जापोक-463, दिनांक-03.02. 2020 राशि-4.00 करोड़ पत्राक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	7.27		7.27	7.27	Construction of Bus Terminal	Bus terminal- 100% Drive way-100% Tube well-100% PHE work-100 % Ducking way- COMPLETED Car parking completed Boundary wall- completed Delux toilet- work in progress	Docking way=- completed Delux Toilet- Work in progress Car parking- Completed Land scaping- work in progress	Bus terminal- 100 % Tube well- 100% Boundary wall-90% Docking way- completed Hih mass Light Installation work completed Delux toilet- work in progress Carparking - completed	18 सितम्बर 2020 को माननीय मुख्यमंत्री महोदय, बिहार द्वारा बीपीसी के माध्यम से उद्घाटन कराया गया।
List of Project Bhagalpur District.													
1	सुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16							चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				सर्वाधिकारक बैङ्क में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलोक में इस कार्यालय के पत्राक-29, दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आवर्तन हेतु पत्राचार किया गया है।

(Signature)

(Signature)

(Signature)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021					पी०सी०सी० पथ निर्माण कार्य।	सोलिग कार्य एवं रिटैनिंग वाल तथा पी०सी०सी० कार्य प्रगति पर।	कार्य पूर्ण	कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिशद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	24,30,158.00	24,30,158.00	24,30,158.00		(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	
2	नगर परिशद लखीसराय अन्तर्गत वार्ड सं०-6 में फकीरा भगत से चिव भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020					(i) P.C.C Road (ii) Drain work (Lenth-412 m)	Drain work completed.		Work Completed	
3	लखीसराय नगर परिशद के अन्तर्गत वार्ड सं०-6 में मदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020					(ii) Drain work Length-241m		Drain work in progress.	50% Work Completed	No issue

M
Cv

18
12

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311,29 Letter No.- Date.- T.S. Rs. 285,214 Letter No.- Date.-	2,1966 date 26.06.18	25.12.2019	219,29		0,38,19,579	0	Buidling work		Ground floor complete and 1st floor in Progress	Work in progress	
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	24,13,500.00		18,64,094	18,64,094	(i) P.C.C Road (ii) Drain work- 316m	200 m Drain and Slab work completed.		50% Work Completed	
6	वार्ड नं0 01 में एन0 एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	45,90,050.00		45,80,081.00	45,80,081.00	(i) P.C.C Road (ii) Drain work- 488m	Drain Flate solling work Completed And PCC in Progress.		Work Completed	
7	बड़हिया नगर पंचायत में सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	27,10,250.00		25,74,738	25,74,738	(ii) Drain work with Cover.- 755m	300 m Drain work completed.		60 % Work Completed	
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट स्थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए युहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	43,22,950.00		43,07,806.00	43,07,806.00	(ii) Drain work with Cover.- 1048m	कार्य प्रगति पर।	drain work in Progress.	55 % Work Completed	


Handwritten signature/initials.

Handwritten signature/initials.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	पंचनहला से बी०एन०एन० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	69,65,275.00		69,57,668	69,57,668	(i) Pcc Road (Lenth-2400m)	PCC Work in Progress.		45% Work Completed	
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021	45,99,850.00		4,13,786.00		(Lenth-343.6m) (Width-06m)	मिट्टी मराई का कार्य प्रगति पर।	मिट्टी मराई का कार्य प्रगति पर।	15% Work Completed	
List of Project Sheikhpura District.													
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	2.1914673 cr.	1.8421933	0.5479	0.5479	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.		soi filling parking Area Hume pipe Mah hole Chember completed	80%	
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मौर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	work order 01-06.2021 Completion 30.11.2021	0.563875		0.563875	0.563875	i) GSB ii) WMM, iii) BM & SDBC	GSB & WMM BM& SDBC	GSB & WMM work completed	80%	

(Signature)

50

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditui re	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019		3.68	Yes	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rased lawn work competed 2. Raised lawn work 70 % is completed 3. Stop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress	Rest Ghat(I No.) completed. 2- Raised lawn work 90 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pargola work is completed. 6. 2 nos cover sitting place completed 7. Pathway work 250 mtr completed	Civil work 95% Completed	
2	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण काय	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019		0.1783	No	Ghat Work.	75%	Construction of Stair	75%	
Compiled as reported by respective Executive Engineers													
Assistant Engineer.				 TS to CE(South) Infra				Chief Eingeer (South) Infra 					

10/8

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Infrastructure & Transport (North Bihar)

Month-March 2022

MONTHLY REPORT


नगर विकास प्रमंडल, सीतामढ़ी।

Name of District :- Sitamarhi.

As on:- March- 2022

As on:- March- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Receved (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	नगर सरकार भवन, नगर पंचायत सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य) M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548	25.03.2022	0.818	24.06.2022	0.818					Work Start.	
2	नगर निगम, सीतामढ़ी क्षेत्रान्तर्गत निश्चत योजना-2 अंतर्गत शवदाह गृह निर्माण कार्य	Lt. No. 499 Dt. 19.02.22										तकनीक स्वीकृति और BOQ अनुमोदन की प्रक्रया में।	


6/4/2022
Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

R

E

(50)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai + Khagaria District

मार्च - 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रनागा नदी तक आर०सी०सी० नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	0.5138	0.2187		RCC Drain	70%	5%	75%	कार्य प्रगति पर है।
2	ग्रीड नगर परिषद वार्ड सं०-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	0.2498	0.0617	Boundary Wall, Paver Block	25%		25%	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	1.5747	18.10.2022	0.7	-		Building, Boundary Wall, Paver Block				कार्य प्रारम्भ हो चुका है। कार्य स्थल पर जल-जमाव रहने के कारण कार्य प्रभावित है। जल की निकासी ओर मिट्टी भरवाई का कार्य किया जा रहा है।

AR


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/6


Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

मार्च 2022

Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lakh)	Agreement Value (Rs In Lakh)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जी०डी० कॉलेज के पीछे पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	<u>287.5397</u> 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	1500 मीटर पी०सी०सी० कार्य पूर्ण। पथ में पी०सी०सी० कार्य किया जा रहा है।	250 मीटर सीवरेज पाईप लाइन कार्य पूर्ण।	1000 मीटर पी०सी०सी० कार्य पूर्ण। 250 मीटर सीवरेज पाईप लाइन कार्य पूर्ण।	सीवर पाईपलाइन का कार्य होने के कारण पथ निर्माण कार्य बाधित हो रहा है। 250 मीटर लम्बाई में पी०सी०सी० पथ निर्माण कार्य प्रगति पर।

RS



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



List of Project Supaul District


मार्च 2022

माचं 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 SBD/2016-17	30.06.2017	3.0450	3.0450	3.0450	..	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 91%	Variation and revised Estimate submitted to CE PDM Cell BUIDCo and meeting on this is on 17.01.2022
2	Construction of Smart Ashok building at nagar Parishad Supaul (Kaushal Kumar, Supaul)	1.393311314. 02.2015	0.9844 23.10.2017	22.10.2018				..	100% Work Completed.	100% Work Completed.	100% Work Completed.	In the porcess of HO and TO.

Rf



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Small Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah

मार्च 2022

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor-Chandrabibha Devi	AA-0.4277, Dated- 25.11.14 & EC-0.4277	0.303828	18-12-2016	0.21385	0.21385		Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Sitting Bench, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah. This office has requested vide letter no- 113. dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Construction of Building	95% work completed	No work	Civil work completed except roof tretment.	Fund issue. This office has requested to Dy Collector (Dev) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office letter no 53 dated 23.02.21 for realeasing fund in order to complete the works, But fund is yet to be realeased by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	

Rf

[Signature]
Chief Engineer,

Infrastructure & Transport
 North Bihar, Buidco, Patna

Rf


Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

मार्च- 22

Rs. In Lacs												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- RCC work- Plaster Wood work - Flooring Completed. Tiles- Progress. Electric & PHED work-Progress. Fund recommed by BUIDCo to NP		Floor Tiles work is in progress.	Floor Tiles work in progress.	शेष आवंटन की प्रतिक्षा में।
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	158.660	35.092					308.0m RRC Nala Completed.	

Rf


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


(5)

List of Project Saharsa District

मार्च- 2022

Rs. in Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to waterlogging 3. Work is slow due to Unavailability of Fund. 4. Overall Progress 85% 5. Approx 1.00 Crore worked bill is pending since last two years.
								Toilet Block & small shops (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Completed	
								Compound wall entrenance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

Rf


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

5/9

List of Project District - East Champaran , Motihari

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD----- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Contract Rescienment Debarment and Blacklisting removed from M/s Charith- Pawan Kumar (JV) on 27.09.21 3) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt.- 531, dated- 08.11.2021. 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawaing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022.
2	बकिमा बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 3. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed.		1. Frame work of Bus terminus building completed. 2. Campus Filling- 60%	Work has stopped by Contractor for payment Requisition has been sent to HQ By letter no-92, dated- 09- 02-2022
3	बकिमा रेलवे गुप्तरी 136 से हिन्दू चक्रिया होते हुए साहेबगंज रोड, शांतिनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs.2.06	Rs. 1.77	Rs. 152.745	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road work started.		1. Rcc 3100 ft Drain completed 2. PCC work is started.	90%PCC Work done.

RF

6/4/2022
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

394

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

मार्च - 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. Lakh .)	Agreement Value (Rs. In Lakh)	AS per agreement Date of Completion	Fund Received (Lakh)	Total Expenditure(La kh)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क्राई सं०-२१ शुभराज इन्स्टीट्यूट से मरीमनाथ मंदिर तक नहर पर एक बड़े कायरिका पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७ ०९.१८ राशि-१०३.२९९ लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495	50.50769		Box Culvert	250/235 Mtr	Main Hall Plate of Slab work in Progress.	250/235 Mtr	प्राप्त आवंटन खत्म हो चुका है शेष आवंटन हेतु अधियाचना बुडको पटना को भेजी जा चुकी है। कार्य प्रगति में है।
2	क्राई सं०-३० में प्रजापति ब्रम्हा मल्ली से कलमवाग रोड एम्बोसिन क्रॉसिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-६६ दिनांक-०९, ०१.१९ राशि-११३.४१ लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	63.2807	20,61095	Road & Drain	675/675Mtr Drain work complete & Road 675/356 Mtr complete.	46 M road complete.	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	कार्य प्रगति में।
3	क्राई न०-१७ बालुघाट दुबानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुन रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd, Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-९० दिनांक-०३, ०१.१८ राशि-२४३.२६०० लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	139.61366	68.71381	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	66 Mtr Road & 40 M drain work Complete.	1327/1160 Drain Completed & 1640/1519 Road completed	कार्य प्रगति में।
4	सकरीबाही रोड से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोनम गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७, ०९.१८ राशि-३६१.१५५ लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/592 Mtr Drain complete & Road 1640/737 Mtr Road Work Complete	Paver Block complete in 500M Both side.	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	प्राप्त आवंटन खत्म हो चुका है शेष आवंटन हेतु अधियाचना बुडको पटना को भेजी जा चुकी है। कार्य प्रगति में है।
5	क्राई सं०-०२ में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-८० दिनांक-१२, ०२.१९ राशि-१०३.९३ लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	Road work in progress.	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधियाचना विभाग को भेजी जा चुकी है। कार्य प्रगति में।
6	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक- ११३ दिनांक- १४.०२.२०१५ राशि-१३९.३३३ लाख	138.08729 01F2/2021-22 Dated-24.11.2021	23.08.2022	69.6665	35.27414		Civil Amanities	Foundation Complete.Tie Beam & Plinth work is completed.	Roof of first floor is compoletd.	Foundaton Complete	Foundation Complete.Tie Beam & Plinth work is completed, Roof of first floor is compoletd.


RS

22

15/3

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. Lakh .)	Agreement Value (Rs. In Lakh)	AS per agreement Date of Completion	Fund Received (Lakh)	Total Expenditure(La kh)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
मुख्यमंत्री नगर विकास योजनान्तर्गत (नागरिक सुविधा मद) के योजनाओं की स्थिति												
7	नगर निगम मुजफ्फरपुर के बाईं सड़क-41 अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amanities	Boundary wall work complete	Tie Beam of 2nd slide step work in progress.	Boundary wall work complete	कार्य प्रगति में।
8	नगर निगम मुजफ्फरपुर के बाईं सड़क-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amanities		Pile work of Boundary wall work in progress.		कार्य प्रगति में।
9	नगर निगम मुजफ्फरपुर के ब्रह्मपुर पोखर का सौन्दर्यीकरण कार्य। M/s Sri Dinesh Pandey	उप सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amanities	Boundary wall work completed and main gate work completed.	RCC Bench Umbrella work completed. Pathway work completed. Sidhi Work completed.	RCC Bench Umbrella work completed. Pathway work completed. Sidhi Work completed.	कार्य प्रगति में

R4


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

59

MONTHLY REPORT

नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- March- 2022


As on:- March- 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत काँटी													
1	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२८ होते हुए वार्ड सं०-०८ स्थित मन तक दोनों तरफ आर० सी० सी० नाला निर्माण कार्य। M/S Mithila Constraction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818	0.818	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	Work completed.	
नगर पंचायत साहेबगंज													
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-१ में सुखनर मठ से पश्चिम इमामबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 400 m)	
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-४ में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टीला तक नाला, पुलिया एवं पी० सी० सी० पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यलय पत्रांक- 268, दिनांक- 03.09.2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता, बुटको से अनुरोध किया गया है।	
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-११ में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर० सी० सी० नाला एवं पी० सी० सी० सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग द्वारा कार्य आरंभ कर दिया गया है। अभियंता अभियंता, तिरहुत प्रमंडल, बुटको, मुजफ्फरपुर का पत्रांक- 268, दिनांक- 01.10.2020 के द्वारा योजना रद्द करने की अनुमति प्रदान की गयी है।	
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-५ रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० सी० नाला एवं पी० सी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 600m)	
नगर परिषद् हाजीपुर													
6	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone	R.C.C, Kota Stone boulder.	75 % कार्य पूर्ण ।	

As on:- March-2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
7	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। Shubham Constraction	M/S 2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone		R.C.C, Kota Stone	50 % कार्य पूर्ण ।	
8	हाजीपुर नगर परिषद् के वार्ड सं0-39 बाघ टोला रोड एन0एच0-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आर0 सी0 सी0 नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26.07.2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।	

RF



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna



Bihar Urban Infrastructure Development Corporation Ltd., Patna.

National Mission for Clean Ganga (NMCG)

Month-March 2022

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.03.2022)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	58.15	Work - 48.28 Escallation - 2.59 O&M - 3.05 Centage - 2.95 Other expenses - 1.28 <u>Total - 58.15</u>	100%	Design built of STP - 43 MLD O&M - 10 Years SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Data March 2022 :- Inlet flow - 6.6 MLD Outlet flow - 6.4 MLD Outlet BOD - 7 mg/l Outlet COD - 26 mg/l	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	311.47	Work - 265.96 Escallation - 25.66 House conn.- 1.80 Centage - 7.11 Other expenses- 3.11 Unadjusted Mob.-7.83 <u>Total - 311.47</u>	97.6%	Sewer Network -158 km. Manhole - 6299 No. Road Restoration - 158 km. House Connection Pit - 8650 nos. House Hold Connection - 15000 nos. Tapping - 22 KM	154.21 5849 153.26 7296 6334 5.3	1.3075 76 1.396 154 441 0.5	155.5 5925 154.66 7450 6775 5.8	• Work progress hampered due to existing live utilities of sewer & water lines and Live Over Head/Underground LT/HT electrical lines at 57 locations and shifting of the same is requested. • Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities. • 5.8 Km of interlinking of existing sewer lines with new network is completed.

2

Pay

(und)

88

187

Sr. No.	Name of The Project & Col/CoB	AA & ES (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund (Rs. in Cr.) (Including Share)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
3	Karmaliachak Sewerage Treatment Plant, Patna & M/s Voltas & GAA(JV)	77.04	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.)	31-03-17	83.97	77.04	Cost- 29.50 Cr.)	100%	Design built of STP - 37 MLD O&M - 10 Years SBR Basin Chlorination Contact Tank & Centrifuge Sludge Blower Building Staff Qtr 1 & 2 MCC & Admin Building Siting Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Data March 2022 :- Inlet flow - 21.95 MLD. Outlet flow - 21.75 MLD. Outlet BOD - 6.61 mg/l Outlet COD - 37.54 mg/l	
4	Karmaliachak Sewerage Network, M/s VA Tech	277.42	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.)	20.05.21 (EOT granted till Jan, 2022)	280.44	277.42	Cost- 12.96 Cr.)	89.03%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km SPS- 01 nos. 27873 nos.	Direct connection / House connection pit - 23864 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all trenches method) House Connection 25196Nos SPS 01 No - wet well 25.50% completed. 4th lift concreting ready, 3 lifts sinking done.	Sewer Network - 88.033 Km Manhole - 3156 nos Direct connection / House connection pit - 23864 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all trenches method) House Connection 25196Nos SPS - Concreting of 4th lift done, 4th lift sinking done.	Sewer Network - 88.965 Km Manhole - 3197 nos Direct connection / House connection pit - 24986 nos Road Restoration 82.097 Km (Total 78.335 Km road restored in all trenches method) House Connection 25739 Nos SPS 01 No - wet wall 33.20% completed.	Underground Electrical HT line hampering the progress. 1 NOC from Railway is in process for parallel pipe line to be laid. Local issues hampering the work.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, M/s Toshba & EMS (JV)	184.93	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.)	05.04.20 (EOT granted till Jan 2021)	171.61	184.93	Cost- 45.84 Cr.)	100%	Sewer Network -55 km. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. Design Built of STP - 60 MLD O&M - 10 Years	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambbedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT requested till June 2022)	402.65	Work - 326.87 Escallation - 54.75 House conn.- 0.85 Centage - 8.03 Other expenses - 12.15 Unadjusted Mob-0 <u>Total - 402.65</u>	94.60%	Pipe Laying - 162.38 km Manhole - 6379 Nos Prpoerty Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 7100 Nos SPS - 3 Nos	Pipe Laying - 113.4 km Manhole - 3910 Nos Property Chamber - 2002 Nos Road Restoration - 115.8 Km (including Trenchless & DI pipe) DI Rising Main - 3.6 Km House Connection- 3582 Nos Well completed, Staff quarters & E&M completed at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.	Pipe Laying - 1.4 km Tapping of Existing Network - 1.2 Km Manhole - 91 Nos Property Chamber - 99 Nos Road Restoration - 1.78 Km (including Trenchless & DI pipe) DI Rising Main - 421 m House Connection- 430 Nos Finishing works ongoing at Ambedkar Colony SPS. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Laying - 114.8 km Tapping of Existing Network - 1.2 Km Manhole - 4001 Nos Property Chamber - 2101 Nos Road Restoration - 117.6 Km (including Trenchless & DI pipe) DI Rising Main - 4.0 Km House Connection- 4012 Nos Finishing works ongoing at Ambedkar Colony SPS. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	1. Decision on Work held up at Fraser Road near LIC Building by Patna Metro due to their proposed station building at that location. 2. Decision on work held up at Gayghat by MoRTH. 3. House connections are pending where existing drain is present between house-pit and house. 4. Damage to laid network - 3 Km of laid & tested pipeline damaged by PMC.





5

85

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	178.15	Work - 161.82 Escallation - 8.11 Centage - 5.46 Other expenses - 2.76 Total - 178.09	100%	Sewer Network - 88 km (Revised Scope 92 Km)	92 Km.	-	92 Km.	
								Manhole - 3270 No. (Revised scope 3500)	3500 No.	-	3500 No.	
								Road Restoration - 88 km. (Revised 92)	92 Km.	-	92 Km.	
								Property Chamber - 10650 Nos. (Revised)	6200 No.	-	6200 No.	
								House Hold Connection - 6850 No.	6850 No.	-	6850 No.	
								SPS - 1 No.	Completed.	-	Completed.	
9	Pahari-Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21 (EOT granted till April 2022)	173.58	H.C - 1.17 Work - 129.4 Escallation - 12.31 Centage - 5.26 Other expenses- 3.29 Unadjusted Mob. Advance - 22.15 Total - 173.58	80.44%	1.Sewer Network - 104.30 Km., 2. Tapping - 11.68KM 3.Manhole- 5306 Nos. 4.Property Chamber- 31000 Nos. 5.Road Restoration- 116 Km. 6.House Connection- 22855 Nos. 7.SPS-1Nos.	1.Sewer Network - 78.979 Km. 2.Manhole- 2194 Nos. 3.Property Chamber- 7348 Nos. 4.Road Restoration- 75.438 Km. 5.House Connection- 8142 Nos. 6.SPS-Civil Work Under Progress 7. Tapping - 0 Km	1.Sewer Network - 4.928 Km. 2.Manhole- 87 Nos. 3.Property Chamber- 609 Nos. 4.Road Restoration- 3.962 Km. 5.House Connection- 935 Nos. 6.SPS-Civil Work Under Progress 7. Tapping - 0 Km	1.Sewer Network - 83.907 Km. 2.Manhole- 2281 Nos. 3.Property Chamber- 7958 Nos. 4.Road Restoration- 79.40 Km. 5.House Connection- 9077 Nos. 6.SPS-Civil Work Under Progress 7. Tapping - 0 Km	1. NHA! NOC pending-2.6 KM 2. 2nd Variation Statement Approval Pending.
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	104.97	Escallation - 1.33 Work - 22.34 Other expenses- 0.41 Centage - 1.42 Unadjusted Mob. Advance - 79.47 Total - 104.97	6.85%	STP- 100 MLD Network - 303 KM. Network IPS - 2 I&D IPS - 2	1. Sewer Line Laid-55.64 Km 2. Manhole-1199 Nos. 3. Road Restoration-30.976 Km 4. HSC -3518 Rm	1. Pipe Laid 4,440 Km 2. Mahole-141 Nos. 3. Road Restoration Work- 2.19 Km 4. HSC- 1163 Rm	1. Sewer Line Laid- 60.08 Km 2. Manhole- 1340 Nos. 3. Road Restoration- 33.17 Km 4. HSC- 4618 Rm	<u>Digha</u> 1. Land Handover of Digha 1&D SPS A is Pending. 2. Consent to establish" has been issued with a condition of Outlet parameter as per the latest NGT (National Green Tribunal) norms for outlet water parameters, which is not as per contract. This needs to be resolved and fresh CTE to be issued. 3. BSPC specifies that the Digha STP shall preferably be constructed beyond a distance of 500 meter from the river bank. Report from Irrigation department of Bihar Government awaited. 4. Approach road works to Digha STP site. 5. Redesigning of BEP & Drawing to meet parameter as per the NGT order. 6. Cost and time required for redesign <u>Kankarbagh</u> 1. Revised Milestone pending for approval since 14th June 2021. 2. BOQ Part-I Sr. No.-2 Dismantling of Cement Concrete Pavement quantity exhausted , Estimated qty provided by WABAG, need early approval. 3. Additional APS-1 Yet to be provided. 4. Rising inain rout alignment need to be fixed. 6. Payment to be release for RA 14 release . 7. BOQ Part-I Item no-1 Dismantling of Flexible Pavements & Item No-3.(i), (ii) Excavation of Trenches Upto 1.5 Mtr quantity exhausted need early approval.
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786			9.75	Escallation - 0.39 Work - 8.53 Other - 0.29 Centage - 0.54 Total - 9.75	3.540%	STP- 50 MLD Network- 150 km. Network IPS - 2	1. Sewer line laid-31.611 Km 2. Manhole - 328 Nos. 3. Road Restoration- 8.236 Km 4. HSC- 22 Rm	1. Sewer line laid- 2.809 Km. 2. Manhole - 88 Nos. 3. Road Restoration- 0.50 Km 4. HSC- 0 m	1. Sewer line laid- 34.42 Km 2. Manhole - 428 Nos. 3. Road Restoration- 8.739 Km 4. HSC- 22 Rm	

55

592

Sr. No.	Name of The Contractor	AA & ES (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)
12	Begusarai STP & Sewerage Pattern M/s Toshiba (JV)	230.06	236.85 Cr. 04-02-2020	03.02.22	114.38	Total - 114.38 Mob. Advance - 7.95 Unadjusted - 5.02 Other - 5.02 Work - 90.04 Centage - 5.02 Equip. - 6.35	49.3%
Main Component	1. Sewer Network - 90.5 Km	1. Pipe Laying - 66.194 Km	1. Manholes - 266 Nos	3. House Connections Pft - 11020	4. Road Restoration - 65.775 Km	5. Civil works STP - SBR foundation PCC done partially, pumping out in progress for rest structural work was stopped due to flood, Now water SBR Tank PCC-20.2 Cum. 90% completed girt Chamber- RCC- 3.97 and slab shuttering Process Buildings -RCC- 8.8 Cum. 39% Blower Bldg- Plinth Beam completed SMT Qtr - Roof slab shuttering completed HT Bldg- Shuttering up to roof slab completed	6. IPS 2 - 7 wall left completed, 8th left work stopped due to site flooded with heavy rain IPS 2 - wet wall work initiated, cutting edge erection/installation in progress E&M Works Installation-0% Procurement-100% Fine screen/grit chamber completed up to 1.7 m from N.G.L. MPS - Kurb wall casting as well as sinking completed up to Plinth level Beam & column in progress Staff Quarter - A&B - Column up to Gf slab completed, Admin building column completed up to Plinth level Air Blower - Foundation completed, Plinth works STP - SBR foundation PCC done partially, pumping out in progress for rest structural work was stopped due to flood, Now water SBR Tank PCC-20.2 Cum. 90% completed girt Chamber- RCC- 3.97 and slab shuttering Process Buildings -RCC- 8.8 Cum. 39% Blower Bldg- Plinth Beam completed SMT Qtr - Roof slab shuttering completed HT Bldg- Shuttering up to roof slab completed Civil works SBR-7.43% MPS-13.89% girt chamber-26.11% Air blower- 29.43% Staff qtr-A- 37.82% Staff qtr-B- 60.82% HT meter room-50% Admin Bldg- 8.23% (Construction activities are in progress at SBR, girt chamber, Admin building, HT room, staff qtr, MPS and Air blower building)
	2. Manholes - 216 Nos	2. Manholes - 48 Nos	3. Inspection Chamber - 93 Nos	4. Road Restoration - 67.025 Km	5. E&M Works Installation-0% Procurement-100% E&M Works- room, staff qtr, MPS and Air blower building) SBR, girt chamber, Admin building, HT Installation-0% Procurement-0% Installation-100%	6. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	6. IPS - 02 Nos
	3. Inspection Chamber - 7302 Nos	4. Road Restoration - 67.025 Km	5. E&M Works Installation-0% Procurement-100% E&M Works- room, staff qtr, MPS and Air blower building) SBR, girt chamber, Admin building, HT Installation-0% Procurement-0% Installation-100%	6. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	7. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	8. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	9. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km
	4. Road Restoration - 67.025 Km	5. E&M Works Installation-0% Procurement-100% E&M Works- room, staff qtr, MPS and Air blower building) SBR, girt chamber, Admin building, HT Installation-0% Procurement-0% Installation-100%	6. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	7. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	8. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	9. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	10. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km
	5. E&M Works Installation-0% Procurement-100% E&M Works- room, staff qtr, MPS and Air blower building) SBR, girt chamber, Admin building, HT Installation-0% Procurement-0% Installation-100%	6. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	7. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	8. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	9. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	10. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km	11. IPS 2 - 38% Cutting edge erection completed and shuttering of curb wall in progress E&M Works Installation-0% Procurement-70% Erection/installation completed - 0.980 Km
Man Power-98							
Issue in Execution							

592

592

592

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Col/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.67	Work - 27.03 Centage - 1.59 Unadjusted Advance - 1 Other expenses- 0.05 <u>Total - 29.67</u>	99%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work : 100% 2. MBBR- 100% Trail runs in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Saterler 100% (Final Painting/FRP Instalation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aigaibinath IPS : 100% 2. Chuja gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	Trial Run Completed, Commissioning under progress.	1. Compound Wall work : 100% 2. MBBR- 100% Trail runs in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Saterler 100% (Final Painting/FRP Instalation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aigaibinath IPS : 100% 2. Chuja gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	Overall Physical Progress 99%. (With 2 Nos. of IPS)
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	27.63	Work - 24.54 Centage - 1.50 Unadjusted Mob. Advance - 0 Other expenses- 1.59 <u>Total - 27.63</u>	98.20%	STP - 11 MLD SPS - 02 Nos. and I & D	STP PART			Total no. of Manpower = 38 Nos.
									STP : Civil/E&I and Mechanical work 100% Completed with all respect.	1) Sewage taken from IPS-2(Dayacheck) and continue running by DG set on 11.12.21 and 20.12.21 as per order by NMCG and BUIDCO, Aeration and Recirculation continue of SBR tank by DG set for develop the MLSS. 2) All equipment trail run completed and Continue STP Plant is running and discharge treated water to Ganga River	1) STP : Civil/E&I and Mechanical work 100% Completed with all respect. 2) All equipment trail run completed and Continue STP Plant is running and discharge treated water to Ganga River. 3) Sewage Taken in IPS-2 in Inlet chamber at STP on 12.07.21, and again sewage taken to STP from DG set as per order by NMCG and BUIDCO.	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO. Approval Awaited.
									I & D and IPS-2 WORK : IPS-2: 1) Pumping Station : 100% completed with all respect. 2) Rising main DI pipe laying : 100% Completed with all respect.	I & D and IPS-2(Dayacheck): 1) As per NMCG and BUIDCO requirement on 11.12.21 and continue plant running from 20.12.2021 from DG Set till 23.01.2022. 11KV supply and charged HT panel and Transformer on 25.01.2022 and sewage taken by 11kv power supply from 25.01.2022.	I & D and IPS-2 WORK : IPS-2: 1) Pumping Station : 100% completed with all respect. 2) All equipment E&I and Mechanical trail run completed and Continue IPS-2 Plant is running for discharge treated water to Ganga River by the STP. 3) Rising main DI laying and trial run : 100% Completed	
									3) Installation of Electro-mechanical Work and trail run 100% completed.	2) All equipment E&I and Mechanical trail run completed and Continue IPS-2 Plant is running for discharge treated water to Ganga River by the STP.		

180

53

Sr. No.	Name of The Contractor	AA & ES (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion (Rs. In Cr.)	Fund Received (Rs. In Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution	
15	1&D works and STP at M/s SIMA Labs Pvt Ltd. & A K Contractor (JV)	43.5681	41.36	27-09-19 22.163 Cr. And O&M. Cr. 40.83 Cr. (C Cost- 18.676 Cr. EOT requested till 02.08.2022)	26.09.20	6.34	Centage-0.36 Unadjusted Works-5.25 Mob. Advance 0.59 Other expenses-0.14 Total - 6.34	30.14%	STP-6.5 MLD IPS-2 Junction-1 MPS-1	Over all Progress- 23.50%	6.64%	30.14%	NOC of land received on 03.08.2021 and then work is started.
									IPS-1: Pumping Station over all progress: 86.05%	IPS-1: Pumping Station over all progress: 24%	IPS-1: Pumping Station over all progress: 90.05%		
									a) IPS wall 80% completed	a) MCC and DG room 90% completed.	a) IPS wall 50% completed		
									b) 2) MCC and DG room 90% completed.	b) MCC and DG room work in progress	b) MCC and DG room 50% completed.		
									c) HT room 90% completed.	c) HT room floor raft completed and brick work in progress.	c) HT room 50% completed.		
									d) Transformer 100% completed	d) 100% completed	d) Transformer 100% completed.		
									e) Staff quarter 25% completed	e) 100% piping work completed of staff quarter	e) Staff quarter 25% completed.		
									f) Boundary wall 50% Completed	f) Brick work in progress	f) Boundary wall 50% Completed		
									g) Rating main DI laying : 66.07% (225 Mtr. completed out of 1400 Mtr.)	g) Variation-1&2 is not approved and we are awaiting for approval to improve and complete the work on time. We have completed 1088sq pds actual BOD qty and it is under variation.	g) Rating main DI laying : 66.07% (225 Mtr. completed up to Boundary ghat out of 1400 Mtr.)		
									h) Supply of electro-mechanical items : 100%	h) Supply of electro-mechanical items : 100%	h) Supply of electro-mechanical items : 100%		
									i) Electro-mechanical Work	i) E&M work will started very soon.	i) E&M work will started very soon.		

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	28.60	Work - 25.37 Centage - 1.49 Unadjusted Mob. Advance - 1.10 Other expenses- 0.64 <u>Total - 28.60</u>	95.80%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Builg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100% Installation of E&M Work : 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 12) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100% SPS- 1 Civil works Wet well, Inlet chamber:100% DG Room:100% Panel Room:100% Transformer yard:100% staff qtr.-87% Boundry wall-98.5% E&M Works- Procurement-100% HT Panel -95%	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Builg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100% 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 2) Sluice Gates G.chamber :100% 3) Chlorination system:100% 4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well, Inlet chamber:100% DG Room:100% Panel Room:100% Transformer yard:100% staff qtr.-87% Boundry wall-100% Procurement-100% HT Panel -95%	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Builg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100% 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 2) Sluice Gates G.chamber :100% 3) Chlorination system:100% 4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well, Inlet chamber:100% DG Room:100% Panel Room:100% Transformer yard:100% staff qtr.-87% Boundry wall-100% Procurement-100% HT Panel -95%	Treated water arrangement to be decided yet.

P

P

ul

5

P
P
P

3

Sr. No.	Name of The Project & Contractor	AA & ES (Rs. In Cr.)	Agreement /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
								DG Installation-100%			DG Installation-100%	
								Transformer yard-100%			Transformer yard-100%	
								MCC Panel-100%			MCC Panel-100%	
								Screens-100%			Screens-100%	
								Sluice gate-100%			Sluice gate-100%	
								Monorail-100%			Monorail-100%	
								Cable tray-100%			Cable tray-100%	
								Internal external lighting-95%	5%		Internal external lighting-100%	
								SPS- 5				
								Wet well,Inlet chamber-100%			Wet well,Inlet chamber-100%	
								DG Room-100%			DG Room-100%	
								Panel Room-100%			Panel Room-100%	
								Transformer yard-100%			Transformer yard-100%	
								Staff qtr.-50%			Staff qtr.-50%	
								Boundary wall-60%	40%		Boundary wall-100%	
								E&M Works-				
								Procurement-100%			Procurement-100%	
								Transformer yard-85%			Transformer yard-85%	
								MCC Panel-90%			MCC Panel-90%	
								Screens-100%			Screens-100%	
								Monorail-100%			Monorail-100%	
								Pumps-80%			Pumps-80%	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									SPS- 6 Wet well,inlet chamber-100% DG Room-100.0% Panel Room-98% Transformer yard-100% staff qtr.-95.0% Boundry wall-95% E&M Works-		Wet well,inlet chamber-100% DG Room-100.0% Panel Room-98% Transformer yard-100% staff qtr.-95.0% Boundry wall-95%	
									Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Monorail-100% SPS- 2 Wet well,inlet chamber-77% Boundry wall-68% MCC Panel-30% DG Room-30% Ht&Transformer-15% E&M Work -70%(Procurement) E&M Work Drawing &design-10% E&M Work -70%(Procurement)		Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Monorail-100% Wet well,inlet chamber-87.5% Boundry wall-70% MCC Panel-44% DG Room-50% Ht&Transformer-30% E&M Work -70%(Procurement)	No work done in month of August to- November-21
									E&M Work -70%(Procurement) E&M Work Drawing &design-10% E&M Work -70%(Procurement)		E&M Work -70%(Procurement) E&M Work -70%(Procurement) E&M Work -70%(Procurement)	Deleted wrt NMCG orders
									SPS- 4 Wet well-71.5% Inlet chamber-60% DG Room-15% MCC Panel-10% HT/Transformer-10% E&M Work -70%(Procurement) Rising Main-16540 meter Rising Main-13687 Road restoration-13202 meter		Wet well-71.5% Inlet chamber-60% DG Room-10% MCC Panel-10% HT/Transformer-10% E&M Work -70%(Procurement) Rising Main-15171 meter Road restoration-13610 meter *	(Presently Work in progress) 1)Above land is filled of municiple waste. 2)Previously land issue encountered NHAI work is completed.
17	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	16.31	Work - 15.05 Centage - 0.95 Unadjusted Mob. Advance - 0 Other expenses- 0.31 <u>Total 16.31</u>	97.00%	STP - 3.5 MLD I&D Network - 5.426 Km	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed	1. For Crating sewer pipeline through BUS-71, Sonapur, WOC from railway is pending due to which 658 meters Hitting and 22 MH are pending. 2. Approval of EoT-2 is pending at NMCG level. 3. Electric connection of 33V done but due to non availability of Metres at Bihar Electricity Board, trial run is being running through DG set since Feb' 22.

Sr. No.	Name of The Contractor	AA & ES (Rs. In Cr)	Agreement As per Agreement Date of Completion (Rs. In Cr)	Fund Received (Rs. in Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress	Issue in Execution
18	I&D works Mokama M/s EMS Singh	60.91	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	EOT Granted till 31.12.2021. EOT proposal to be submitted.	31.60	Work - 27.98 Centage - 1.56 Other expenses- 2.06 Total - 31.60	89.50%	1&D work=10.0KM STP- 8 MLD IPS=2Nos	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4904 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 152 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4356 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	
								5. Grit Chamber Completed 6. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. 180' work of approx 4300 Mtrs pipe laying done out of 5620 Mtrs (88.25%) 11. Manholes completed - 156 Nos (86.66%). 12. Laying of Effluent Channel completed. 13. Dig set Centrifuge Pumps, HT Panel installed & Electric connection done. Dry trial run done 14. Grit Chamber - completed. 15. Main Block - 100% completed & rest in progress	

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									100] Sewage sludge pump=06 Nos for IPS		100] Sewage sludge pump=06 Nos for IPS	In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.
									Installation of Electromechanical Equip	Installation of Electromechanical Equip	Installation of Electromechanical Equip	
									i) Air Blower=100%		i) Air Blower=100%	
									ii) MCC panel installed=100%		ii) MCC panel installed=100%	
									iii) air blower pipes laying complete		iii) air blower pipes laying complete	
									iv) DG installation complete=100%		iv) DG installation complete=100%	
									v) Diffuser pipeline installed=100%		v) Diffuser pipeline installed=100%	
									vi) Cable tray framework erected 100% complete		vi) Cable tray framework erected 100% complete	
									vii) Pumps in Wetwell installed 100%		vii) Pumps in Wetwell installed 100%	
									MPS to Grit ch pipeline complete		MPS to Grit ch pipeline complete	
									Cable laying=95% complete		Cable laying=95% complete	
									PLC panel installed		PLC panel installed	
									Gate Valve=06 Nos installed		Gate Valve=06 Nos installed	
									Mechanical coarse & fine screen installed		Mechanical coarse & fine screen installed	
									Motorised gate valve installed		Motorised gate valve installed	
									Manual screen installed		Manual screen installed	
									All electric supply work at STP complete		All electric supply work at STP complete	
									Chlorinator system installed		Chlorinator system installed	
									Flowmeter installed		Flowmeter installed	
									Testing of all electromechanical machinery complete		Testing of all electromechanical machinery complete	
									I&D Work:	I&D Work:	I&D Work:	
									Di pipe laying=5915M	Di pipe laying=0M	Di pipe laying=5915M	
									800mm dia Hume pipe laying=200 M	600mm dia Hume pipe laying=110 M	800mm dia Hume pipe laying=300 M	
									IPS-1:	IPS-1:	IPS-1:	





403

5

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21 (EOT request sent to SPMC)	72.88	Escalation - 3.48 Work- 59.95 Unadjusted Mob. Advance - 6.0 Other expenses- 0.08 Centage- 3.37 Total - 72.88	74.3%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS), 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station - 4 th lift wall RCC work is in progress- (37.5%)	1. Main Pumping Station - 6th lift Wall RCC work is in progress (33.10%)	1. Main Pumping Station - 6 th lift wall RCC work is in progress- (70.60%)	Ground Water level high
									2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work and column completed and slab work in progress (46%)	2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Tie beam and column is completed up to slab beam bottom (1%)	2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work and column completed and slab work in progress (47%)	Ground Water level high
									3. Sludge Dewatering Building column RCC work is in progress, Sludge Sump, feed pump house -Completed (55%)	3. Sludge Dewatering Building column work is in progress, Sludge Sump, Feed pump house -Completed (3%)	3. Sludge Dewatering Building column RCC work is in progress, Sludge Sump, feed pump house -Completed (58%)	Ground Water level high
									4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is in progress (47%)	4. Substation, MCC Room - Slab rcc work is Completed (7%)	4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rcc work is completed (54%)	Due to space constraint at STP site near blower building
									5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd, 4th lift and walkway RCC work is in progress (85%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (1%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (86%)	Ground Water level high
									6. CCT, Chlorination Building -Raft rcc work is completed (40%)	6. CCT, Chlorination Building- 3rd lift Wall rcc work is in progress (20%)	6. CCT, Chlorination Building -3rd lift wall rcc work is in completed (60%)	Ground Water level high
									7. Air Blower Room - 1st floor slab work is completed (53%)	7. Air Blower Room - 1st floor slab work is completed (1%)	7. Air Blower Room - 1st floor slab work is completed (60%)	Due to space constraint at STP site near blower building
									8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%)	8. Admin Cum Lab Building - No work	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - Footing and column up to plinth beam bottom completed (25%)	9. Staff Quarter - Footing and column up to plinth beam bottom completed (30%)	Due to space constraint at STP site shuttering material stock yard is situated at this location.
									10. IPS/Pumping station IPS 1 -No Work	10. IPS/Pumping station IPS 1 -(0.1%)	10. IPS/Pumping station IPS 1 -(0.1%)	Ground Water level high
									11. IPS/Pumping station - IPS 2/A - (91%)	11. IPS/Pumping station - IPS 2/A - (7.60%)	11. IPS/Pumping station - IPS 2/A - (98.60%)	
									12. IPS/Pumping station - IPS 3 (98%)	12. IPS/Pumping station IPS 3 -No work	12. IPS/Pumping station - IPS 3 (98%)	
									13. IPS/Pumping station -IPS4 - (98%)	13. IPS/Pumping station IPS4 - No Work	13. IPS/Pumping station -IPS4 - (98%)	
									14. IPS/Pumping station IPS 5 - No Work	14. IPS/Pumping station IPS 5 - No Work	14. IPS/Pumping station IPS 5 - No Work	

P

P

nd

fx

45

17/2

Sr. No.	Name of the Project & Contractor	AA & ES Agreement Amount (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Overall Project expenditure (including State share) (Rs. in Cr.)	Physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
21	1&D works and STP at Faraba	35.49	37.4325				STP - 07 MLD SPS and 1&D	N/A	N/A	N/A	Under Secretary, WRD letter no 199, dated 30.03.2022 NOC of STP has been received vide
22	1&D works and STP at Damspur	103.27	108.4164				STP - 25 MLD SPS and 1&D	Over all Progress-22.00% 1) Admin Building-90% 2) SBR Basin-4% 3) CCT-90% 4) Chlorination Building-90% 5) Security Cabin-90% 6) Supply of DI Pipe-830.50 m 7) Stilling chamber with screen channels-3% 8) Grit chamber with Parshall-Ultimate-3% 9) Sludge House-70% 10) Staff Quater-3%	20% 3% 3% 90% 90% 90% 90% 90% 90% 90%	22.25% 3.00% 3% 90% 90% 90% 90% 90% 90% 90%	Design/drawing of SBR Basin, for review to Prof. K.N. Jha, IIT, Delhi vide CE letter no 904, dated 11.03.2022. Work is interrupted.
23	1&D works and STP at Phulwarihar	46.25	48.6583				STP - 06 MLD SPS and 1&D	Design/Drawing-1% Tree transplantation-1% 2%	2%	2%	As per direction of CE STP design/drawing has been conducted for review to Prof. Valbhav Singhani, IIT, Patna. It has been submitted for soft copy which has been submitted. Till date he has not given any report. Work progress is slow. IIT, Patna is requested after IIT, Patna for Civil/Mechanical Structural and feasibility report for Scheduling STP at Bauri Campus, Town of IIT, Patna (Dr. Mithra) has done site visit on 17.02.2022. Still report is not received.

176.19
12.11.20
22.11.21 (EOT requested till 22.11.2022)

15.14

Work - 9.49
Other - 0.12
Mob. Advance - 4.50
Contage - 0.69
Total - 14.80Work - 0.26
Other - 0.01
Mob. Advance - 0.06
Total - 0.33Khasauli Lock :
STP - 06 MLD SPS and 1&D

STP - 07 MLD SPS and 1&D

Beur :

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
24	22 MLD STP, 04 No. IPS and 138.9 kms Sewerage network at Hajipur Toshiba Water Solutions Pvt Ltd JV with kevadiya construction Pvt Ltd.,	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	86.82	Centage - 2.37 Works - 58.45 Other - 0.06 Mob. Adv - 25.94 <u>Total - 86.82</u>	42.50%	Sewerage Network - 138.9 KM Manhole - 5731 Property Chamber (Nos) - 17263 Road Restoration - 138.9 Staff Quarter, STP (CUM)- 121 CUM DG & Transformer, STP (CUM) -34 CUM	Sewerage Network - 66.004 Manhole - 3115 Property Chamber (Nos) - 4152 Road Restoration - 49.476 Staff Quarter, STP (CUM)- 39.92 DG & Transformer, STP (CUM) - 5.89	Sewerage Network - 17.737 Manhole - 1375 Property Chamber (Nos) - 2379 Road Restoration - 11.07 Staff Quarter, STP (CUM)- 7.17 DG & Transformer, STP (CUM) - 30.90 Security Cabin - 7.38 Aeration Tank - 302	Sewerage Network - 83.741 Manhole - 4490 Property Chamber (Nos) - 6531 Road Restoration - 60.548 Staff Quarter, STP (CUM)- 46.49 DG & Transformer, STP (CUM) - 36.79 Security Cabin - 7.38 Aeration Tank - 302	1) IPS 1 & 3 Land NOC under process 2) IPS 2 & 4 NOC received on date 23.02.2022 3) NOC under process from Railway, NHAI and RCD.
25	Munger STP & Sewerage Network Project- M/s EMS Infracon Pvt. Ltd.	294.02 Crore	350.79 Cr. (Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.) 18/10/2021	17.10.2023	57.57	Works - 29.46 Centage - 1.66 Mobilization Advance - 26.45 Cr <u>Total - 57.57</u>	21%	STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Exiting Sewer line cleaning	STP - 30 MLD (Sherpur) (a) STP site office set up is in progress. (b) Temporary construction of Cement Godown and misc. items is in progress. (c) Pile load testing is in final stage. (d) Revised STP layout submitted for approval	(a) STP site office set up is in final stage & Temporary construction of Cement Godown and misc. items is in final stage. (b) Pile load testing done and report submitted. (c) Basic Engineering package vetted from IIT Kanpur. Soil testing report submitted, waiting for IPS land NOC from Munger Municipal Corporation office.	(a) BEP vetted from IIT Kanpur. (b) Civil drawings of SBR tank vetted from IIT Kanpur. (c) Site establishment is in final stage. Land NOC awaited from Munger Municipal Corporation office.	STP activity starts from 10.04.2022. Land NOC awaited from Munger Municipal Corporation office.
								IPS-1 (Bindwar More/Gopal Das Pokhar - ward 44)	Still waiting for NOC from Municipal Corporation office.			
								IPS-2 (BRJP Campus, Lallu Pokhar)	As per NOC terms, 7 nos. tree cutting done by us under supervision of Forestor, Munger.	Now finalization of tree transplantation agency for shifting 23 no. trees as per NOC terms. Approved BEP sent to IIT Kanpur for vetting.	Vetted document would be received with in 10 days. Estimate pending from DFO office prior to tree transplantation from Lallu Pokhar to Sherpur STP.	Estimate pending from DFO office prior to tree transplantation from Lallu Pokhar to Sherpur STP.
								IPS-3A (Near Basanti Talab)	Land possession done through GI sheet and land levelling under progress.	Detailed design/drawing work under progress.	Detailed design/drawing would be submitted with in 15 days.	
								IPS-3B (Goyanka Maitri sadan)	Land possession done through GI sheet and land levelling under progress.	Detailed design/drawing work under progress.	Detailed design/drawing would be submitted with in 15 days.	
								IPS-4 (Raja Talab)	Following up with Power Corporation Department for providing estimate for line shifting.	Approved BEP sent to IIT Kanpur for vetting. Electric line/Pole shifting estimate pending from Power Corporation Department.	Vetted document would be received with in 10 days.	Electric line/Pole shifting estimate pending from Power Corporation Department.

File

45

Sr. No.	Name of The Contractor	AA & ES (Rs. In Cr)	Agreement Amount (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution	
26	Bhagalpur STP & I&D		385.09 cr/ 07.10.2021 (excluding 3 months of trial run)	06.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	Land demarcation of STP & IPS completed. Survey work also completed.	STP - 45 MLD (40 MLD Domestic sewage + 5 MLD Industrial sewage) & 10 IPS (54.5 MLD)	Exitng Sewer line cleaning work (9.50 Km)	8.825 Km Completed out of 9.50 Km	0.675 Km completed.	Work completed.	Dismantling of existing structure STP is going on for Boundary wall excavation is going. Construction work has started after approval of Design and Drawing from IIT, Dehli.
Component wise physical progress													

21

22

23

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.03.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	<u>7.36</u> 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed		Completed	
2	River Front Development, Patna	<u>243.27</u> 336.73 (Revised)	<u>254.52</u> 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escallation - 16.39 CSQC - 9.58 Other - 6.79 Centage- 19.46 <u>Total - 316.45</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.03.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	Financial bid of 02 technically qualified bidder is L1 bidder rate is 51.16% above estimated cost. Opened on 24.03.2022. Letter sent to SPMG on 31.03.2022 to take decision.
3	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	Letter alongwith recommendation was sent to SPMG on 23.09.2021 for obtaining directions but direction yet not received.
4	Gopalganj Crematorium							4th time bid has been invited. Last date for bid submission is till 21st Feb 2022. Till last date of Bid, receiving 21.02.2022, two bids has been received. Bid evaluation is in process.





Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR

1	Fecal Sludge Septage Management Dighwara	Revised DPR submitted to SMCG & NMCG on 05.12.2020. A meeting with NMCG was done on 26.11.2021 by Zoom in which directed to revised the DPR in such a manner so that cost will be reduced. Observations yet not complied by consultant..
2	Fecal Sludge Septage Management Manihari	Revised DPR along with compliances of NMCG observation submitted to SMCG on 04.05.2021. Again NMCG observation was received on 24.05.2021 which compliances has been sent to SPMG on date 03.07.2021. A meeting with NMCG was done on 26.11.2021 by Zoom in which directed to revised the DPR in such a manner so that cost will be reduced. Observations yet not complied by consultant.
3	Fecal Sludge Septage Management Teghara	Revised DPR submitted to SMCG & NMCG on 15.12.2020. Some observation was sent by NMCG which was sent to consultant for compliances. Consultant have submitted compliances along with revised DPR on 04.10.2021. Revised DPR has been sent to SPMG on 30.10.2021. A meeting with NMCG was done on 26.11.2021 by Zoom in which directed to revised the DPR in such a manner so that cost will be reduced. Observations yet not complied by consultant.
4	I&D Works and STP Arwal	Revised DPR submitted to SMCG & NMCG on 10.11.2020.
5	I&D Works and STP Dauchagar	DPR has been submitted to concern CE BUIDCo for technical approval.
6	I&D Works and STP Darbhanga	DPR yet not submitted by NEERI alongwith compliances of concern executive Engineer.
7	I&D Works and STP Kishanganj	DPR yet not submitted by NEERI alongwith compliances of concern executive Engineer.
8	I&D Works and STP Raxaul	DPR yet not submitted by NEERI alongwith compliances of concern executive Engineer.
9	I&D Works and STP Jogbani	DPR yet not submitted by NEERI alongwith compliances of concern executive Engineer.
10	Ara I&D and STP	Conditional LOA has been given to WAPCOS. A letter has been sent to SPMG for approval of WAPCOS proposal. Some observations of NMCG has been received on dated 28.03.22. Compliances yet to be send.
11	Bettia I&D and STP	Conditional LOA has been given to WAPCOS. A letter has been sent to SPMG for approval of WAPCOS proposal. Some observations of NMCG has been received on dated 28.03.22. Compliances yet to be send.
12	Gaya sewerage Network and STP project	Conditional LOA has been given to WAPCOS. A letter has been sent to SPMG for approval of WAPCOS proposal. Some observations of NMCG has been received on dated 28.03.22. Compliances yet to be send.
13	I&D Works and STP Samastipur	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Observations yet not complied by concern Executive Engineer.
14	I&D Works and STP Supaul	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022
15	I&D Works and STP Saharsha	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022
16	I&D Works and STP Madhepura	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022

95

6

2

17	I&D Works and STP Mothari	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022
18	I&D Works and STP Ramnagar (Harinagar)	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance yet not received by consultant.
19	I&D Works and STP Jammui	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022
20	I&D Works and STP Narkatiyaganj	DPR has been submitted to SPMG on 03.12.2021. Some observations was given by NMCG on that DPR. Compliance yet not received by consultant.
21	I&D Works and STP Lakhisarai	DPR has been submitted to concern CE BUIDCo for technical approval.
22	Jamalpur I&D and STP	As per concern Executive Engineer land for STP is not available.They are requesting to district administration to provide the land so that consultant can provide DPR accordingly.
23	I&D Works and STP Gopalganj	As decided by TBEC, Concern Executive Engineer is updating the earlier DPR on current situation.
24	I&D Works and STP Bagaha	As decided by TBEC, Concern Executive Engineer is updating the earlier DPR on current situation.