

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - September 2021

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

सितम्बर-2021

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I सवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज- II सवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	41.08	41.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-116.265 km HSC-7406 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp. Pump Motor -2 Transformer-4	Pipeline-1.758 km HSC-155 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0	Pipeline-118.023 km HSC-7561 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 comp. Pump Motor -2 Transformer-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	कैसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कैसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928		Pipeline-14.43 km HSC-928	

Rui

22

2

27

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलापूर्ति योजना फेज- I संवेदक-मेसर्स अशोक टयूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- 1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II संवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864		Pipeline-30.60 km HSC-1864	
9	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

Rui Pankaj
06/10/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-97.995 km HSC-9969 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	Pipeline-1.386 km HSC-218 OHT - 4 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-99.381 km HSC-10187 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	(i) बाजार समिति में अनापत्ति प्रमाण पत्र प्राप्त रहल पर दूसरे व्यक्ति का कटा जमाबंदी को रद्द करने की कार्यवाई प्रशासन द्वारा की जानी है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-143.870 km HSC-15581 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	Pipeline-6.774 km HSC-1084 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-150.644 km HSC-16665 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

Rm

8

✓

55

5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	1.93794	1.4536	0.96897	Drain-365 m Road-1524 m	Drain-365 m Road-1090 m		Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.5516557	1.54	0.794585	Drain-762 m Road-1280 m	Drain-518 m Road-885 m	Drain- 244 m Road- 395 m	Drain-762 m Road- 1280 m	Completed

Ravi Prakash
06/10/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

3

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inauguarated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inauguarated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्राक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	47.34	43.40	43.40	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-4 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-4 Transformer-7	(i) अजान पीर के पास एव गोपी सेतु की तरफ NH कांसिंग का अनापत्ति प्रमाण पत्र अग्रगण्य है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE,
06/10/2021
AE

TS to CE,
06/10/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

सितम्बर-2021

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.5410	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Rin Baskary
06/10/2021
AE

TS
06/10/21
TS to CE,
(WSD), North Bihar

[Signature]
06/10/21
Chief Engineer
(WSD), North Bihar

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Raj. Ramesh
06/10/2021

AE

TS to CE
06/10/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

सितम्बर-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	15.62	12.59	10.57	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 1181.20m Bottom slab PCC- 1000.70m. RCC Raft- 909.20m. Side wall RCC done- 1st Lift- 835.20 m. 2nd Lift- 759.70 m. 3rd Lift- 717.20 m. Top Slab- 124.60 m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 60 m Bottom slab PCC- 49.00m. RCC Raft- 45.00m. Side wall RCC done- 1st Lift- 42.00 m. 2nd Lift- 42.00m. 3rd Lift- 46.50 m. Top Slab- 4.50m Culvert- 0m	Mithanpura to Tirhut Canal Drain Excavation- 1241.20m Bottom slab PCC- 1049.70m. RCC Raft- 954.20m. Side wall RCC done- 1st Lift- 877.20 m. 2nd Lift- 801.70 m. 3rd Lift- 763.70 m. Top Slab- 129.10 m Culvert- 12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

Thi Farley
06/10/2021
AE

TS
06/10/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	19.82	17.31	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-10444 OHT-0 Tubewell-5 Pump House-4 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-373 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-4 Pump Motor-5 Transformer-5 SCADA-4	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019	36.02	32.32	28.01	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-111.288 km HSC-7500 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-6	Pipeline-2.492 km HSC-411 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-2	Pipeline-113.780 km HSC-7911 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-8	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
06/10/2021

TS to CE
06/10
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (4010 revised)	Pipeline-46.561 km HSC-4010	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-4010	Work Complete

R. P. Singh
06/10/2021
AE

[Signature]
06/10/2021
TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	79.07	67.27	67.27	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-184.680 km HSC- 14425 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Suplly	Pipeline-1.110 km HSC-639 OHT-1 in progress Tubewell-1 Pump House- 0 Pump Motor-0 Transformer- 1	Pipeline-185.790 km HSC- 15064 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Suplly	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	56.92	52.13	52.13	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-131.346 km HSC-5565 OHT- 3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0.547 km HSC-460 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-131.893 km HSC-6025 OHT- 3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	(i) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ravi Prakash
06/10/2021
AE

TS to CE,
06/10/2021
TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/2021
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	76.21	73.08	73.08	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-179.411 km HSC-16227 OHT-5 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-6.757 km HSC- 264 OHT-1 comp., 1 in progress Tubewell-0 Pump House-0 Pump Motor-4 Transformer- 2 in progress	Pipeline-186.168 km HSC-16491 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	28.88	28.88	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.574 km HSC-6247 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-175 OHT- 2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.574 km HSC-6422 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
06/10/2021

TS to CE,
06/10/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

518

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

सितम्बर-2021

Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अनृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no 2165 dated- 03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	33.71	28.94	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.32 km HSC-12850 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0.60 km HSC-225 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13075 OHT-2 in progress Tubewell-7 Pump House-6	(i) At Home guard campus 5m more land is required for tower construction (ii) निश्चित समय सीमा में तथ्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे0-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	7.05	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-640 M Base-570 m Stem-570 M	PCC-60 M Base-60 m Stem- 60 M	PCC-700 M Base-630 m Stem-630 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफिस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदियारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

Rev

S

ne

5/15

5	राज्य योजना अन्तर्गत पीओडब्ल्यूडीओ पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्वो समी अमीन, फैजुल्ला खो मस्जिद पुरानी मुंसफी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पीओडब्ल्यूडीओ पथ में खान चौक तल ढक्कन सहित आरओसीओसीओ नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.832	0.00	Drain 2350'0"	drain 1720'	drain 200'	drain 1920'	
6	राज्ययोजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च वाई तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain - 1650' Paver Block - 500'	PCC road - 20' drain -20' Paver Block - 0	PCC road 1520' Drain - 1670' Paver Block - 500'	

Amir Baidar
06/10/2021
AE

TS to CE
06/10/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रैक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1,89,25 dated-27-05- 2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / ना10नि0-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021	23.75	21.17	21.17	1- Drain-14.19 KM 2 m wide Drain of length 870m	2 m wide Drain of length 138.7 m is completed	2 m wide Drain of length 73.8 m is completed	2 m wide Drain of length 212.5 m is completed	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.
								1.5 m wide Drain of length 180m	1.5 m wide Drain of length 120.8 m is completed	1.5 m wide Drain of length 0 m is completed	1.5 m wide Drain of length 120.8 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 703.3 m is completed	1.2 m wide Drain 336.4 m	1.2 m wide Drain of length 1039.7 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 454.51 m drain	1 m wide Drain 33.7 m	1 m wide Drain 488.21 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Watson Canal (6m wide) Excavation-625m Sand filling-615m PCC-615m RCC Base- 594m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS- 565m Hunch- 2278.1m Cover Slab - Nil	Watson Canal (6m wide) Excavation-Nil Sand filling- Nil PCC- Nil RCC Base- Nil Side Wall- 1st Lift LHS- Nil Center Wall 1st lift-Nil Side wall 1st lift LHS- Nil Side Wall- 2nd Lift LHS- Nil Center Wall 2nd lift- Nil Side wall 2nd lift RHS- Nil Hunch- Nil Cover Slab - Nil	Watson Canal (6m wide) Excavation-625m Sand filling-615m PCC-615m RCC Base- 594m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS- 565m Hunch- 2278.1m Cover Slab - Nil	

Am

S

✓

512

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4265	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pri Poulash
06/10/2021
AE

TS
06/10/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/10/21
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	35.05	77.40	77.40	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-21708 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-228 OHT-4 in progress Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-21936 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharasa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020) (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-20.462 km HSC-4454	Pipeline-2.610 km HSC-374	Pipeline-23.072 km HSC-4828	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd-Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 2ब/ना0लि0-02-01/ 2017-306, नवि एवं आवि एवं तिथि-25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	37.49	36.17	Construction of 11.50 KM Drain	11.00 Km Drain completed	0.0 Km	11.00 Km Drain completed	

AE
06/10/2021

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pr. P. S. / 16/10/2021
AE

TS
TS to CE,
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

सितम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिर्कॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राईजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.51	1.10	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173	Pipeline-9.714 km HSC-2130	Pipeline-0.533 km HSC-50	Pipeline-10.247 km HSC-2180	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्सल्टेशन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज-II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	3.90	3.90	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
5	सुपौल स्टोर्म वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 2ब0/ना0नि0- 02-03/2017 -119. न.दि.एवं आ.वि. एवं लिथि- 20.02. 2018	राशि - 20.73 21.12.2018	20.06.2020	17.99	15.26	15.26	Costruction of Storm Water Drainage 5.5 km	3.85 Km Drain completed	0 km	3.85 Km Drain completed	

AE
06/10/2021

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

508

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108 दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	61.04	39.54	39.54	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-16183 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-0 Transformer-8	Pipeline-0 km HSC-2255 OHT-3 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-18438 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-0 Transformer-8	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	22.54	16.62	16.62	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-912 mtr Cover-405 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-22 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-912 mtr Cover-427 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अस्थिर पक्का ड्रेन की समतल वाप होनी है। परन्तु वाले के उपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु नगर आयुक्त से लगातार अनुरोध किया जा रहा है। जिला पदाधिकारी से भी अनुरोध किया गया है। द्वितीय भाग में भी तीन से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए जिला प्रशासन को अनुरोध किया गया है।
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर सी सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Raod 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	शेष आबंटन की प्रतीक्षा में।

AE
06/10/21

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

502

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

सितम्बर-2021
Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	46.00	46.00	48.07	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-125.502 km HSC-10663 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	Pipeline-4.190 km HSC-479 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-129.692 km HSC-11142 OHT-3 in progress Tubewell-9 Pump Motor-3 Transformer-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

AE
06/10/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

सितम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	49.70	49.70	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-117.347 km HSC-10381 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-5.277 km HSC-198 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-122.624 km HSC-10579 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	27.42	27.42	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 75.455 km HSC-6876 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-0.533 km HSC-2 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 75.988 km HSC-6878 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Rui Pankaj
06/10/2021

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

50

Details

SL No.	District Name	Remarks
1	Begusarai + Khagaria	
2	Begusarai	
3	Supaul	
4	Madhepura	
5	W. Champaran, Betia	
6	Chhapara	
7	Saharsa	
8	Muzaffarpur, vaishali, Hazipur	
9	E. Champaran, Motihari	
10	Muzaffarpur,	

List of Project Begusarai + Khagaria District

सितंबर - 2021

Rs. In Crores

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्दमागा नदी तक आर०सी०सी० नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	-	-	-	RCC Drain				संवैदक से एकरारनामा कर कार्यादेश निर्गत कर दिया गया है। कार्य स्थल के निकट पानी होने के कारण कार्य प्रारंभ नहीं हो सका है।
2	बौहट नगर परिषद वार्ड सं०- 18 में बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	-	-	Boundary Wall, Paver Block	25		25	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है।
3	नगर पंचायत तेघरा वार्ड नं०- 13 में मॉडल इंटर कॉलेज के बगल में पार्क एवं सौंदर्यीकरण का कार्य।	0.46373 (NMNVY)	0.41736	16/11/2018	C.25041	0.23739	-	Boundary Wall, Path Way	100%		100%	कार्य पूर्ण। भुगतान हेतु आवंटन की आवश्यकता है।
4	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार नवन का निर्माण।	1.6956	-	-	-	-	-	Building, Boundary Wall, Paver Block				निविदा के तकनीकी बीड मुल्यांकन हेतु संचिका अधीक्षण अभियंता को समर्पित किया जा चुका है।

06/10/21

RF

6/10/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

502

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai District

सितंबर- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड संख्या-34 में प्रमिला चौक से टेढ़ीमाथ मंदिर तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य	60.247 (राज्य योजना)	53.65093	05.02.2020	30.1235	20.27352	..	PCC Drain	150m Drain	..	150m Drain	कार्य बंद है। कार्य प्रारंभ करने हेतु संवेदक को उस कार्यालय के पत्रांक -410 दिनांक- 12.06.2021 के द्वारा प्रतिवेदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	..	..	Building	..	..	..	स्थल उपलब्ध नहीं होने के कारण कार्य प्रारंभ नहीं हुआ है।
3	बाधा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण एवं आर0सी0सी0 नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC	..	..	..	आयटन हेतु अध्याचना पत्रांक- 388 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	53.673	56.673	56.673	Drain & PCC	100% Drain 58% PCC जी0एस0बी0 कार्य प्रगति पर।	27% PCC	100% Drain 85% PCC जी0एस0बी0 कार्य प्रगति पर।	सरकार के विशेष सचिव नगर विकास एवं आवास विभाग, बिहार पटना के ज्ञापक - 68 दिनांक- 17.09.21 के आलोक में 100 लाख आवंटन नगर आयुक्त, नगर निगम, बेगूसराय को प्राप्त हुई है।
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	310 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	..	310 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain पथ में जी0एस0बी0 कार्य प्रगति पर।	आयटन हेतु अध्याचना पत्रांक- 388 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित। आयटन के अभाव में कार्य बाधित।


 Chief Engineer,
 Infrastructure &
 Transport
 North Bihar, Buidco,
 Patna

(3)

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

सितंबर- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.0450	2.6596	2.6596	**	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 88%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018	**	**	**	**	100% work completed	100% work completed	100% work completed	In the process of Handed over and Taken over to Nagar Parishad Supaul.

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]
5/10/2021
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Handwritten signature]

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

सितंबर- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक मदत निर्माण कार्य। सड़क - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundatiion to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

[Signature]
6/10/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah**

सितंबर- 2021

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor- Chandrabibha Devi	AA-0 4277, Dated: 25.11.14 & EC-0 4277	0.303828	18-12-2016	0 21385	0 21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc	Boundary wall, Sitting Bench, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue This office has requested to DC Collector (Devi) with a memo to BDC & DUD vide memorandum letter for releasing fund. The last letter was sent vide this office letter no-53 dated 23.02.21 for releasing fund in order to complete the work. But fund is yet to be released by District Administration
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment	No work	Civil work completed except roof tretment	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	1.93794	1.4536776	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	In Progress
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.55167	1.5400258	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-762 m Road-1280 m	No work	100% work completed	Completed
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211	09.12.2019	1.734211	1.73454	0.537285	Road - 1067 m	Road - 1067 m	No work	100% work completed	Completed

SP

RL


 6/10/2021
 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

498

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

सितंबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed Tiles- Progress. Electric & PHED work- Progress. Fund recommended by BUIDCo to NP			Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600			L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90% comple	Paver Block work in progress.
3	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				100m RCC Nala Completed	(शेष आवंटन की प्रतीक्षा में)

Handwritten signature

Handwritten signature

Handwritten signature and date 6/10/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

197

List of Project Saharsa District

सितंबर- 2021

Rs. In Crores

सितंबर- 2021

Rs. In Crore

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post- Panchgachhia. Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to waterlogging 3. Work is slow due to Unavailability of Fund. 4. Overall Progress 85% 5. Approx 1.00 Crore worked bill is pending for last more than one and half years.
								Toilet Block & small ships (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Tillet Block 100 completed & small shop 100% completed.	
								Compound wall entrenance gate (Civil work)	One Gate Footing work cimpleted and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

496

MONTHLY REPORT
नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर
 Name of District :- Vaishali

As on:- September 2021

AS On: September 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
	नगर पंचायत काँटी												
1	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२८ होते हुए वार्ड सं०-०८ स्थित मन तक दोनों तरफ आर० सी० सी० नाला निर्माण कार्य। M/S Mithila Constraction (नाला की लम्बाई = 1650 m)		1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS (Work done upto 1250 m)
2	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-१० में यासीन के घर से शंकर राय के घर होते हुए विशपुर चौक से मीनापुर रोड तक पी० सी० सड़क एवं नाला निर्माण कार्य M/S Mithila Constraction (सड़क की लम्बाई = 1200 m) (नाला की लम्बाई = 500 m)		1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	WORK COMPLETED (Inaugurated on 28.08.2020)
3	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-७ सूर्यमंदिर थाना के निकट छठ घाट का निर्माण कार्य। (MMNVY Scheme)		0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W, Kota Stone	WORK COMPLETED
	नगर पंचायत मोतीपुर												

ज

RS

aw

495

As on:- September 2021

Sl.No.	Name of Project & of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं०-११ में सॉढाडम्बर दलित टोला सुकन पासवान के घर होते हुए महना कब्रिस्तान पीच रोड तक पी० सी० पी० पथ एवं नाला निर्माण कार्य। M/S Mithila Constraction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
5	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अनस के आरा मिल होते हुए मध्य विद्यालय पुरानी बाजार तक पी० सी० पी० पथ एवं नाला निर्माण कार्य। Vikash kumar singh (सड़क की लम्बाई = 1100 m)	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W		G.S.B, P.C.C, R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)

48

Rf

9w

494

As on:- September 2021

As on: September 2022

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
	नगर पंचायत साहेबगंज												
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-1 में सुखनर मढ से पश्चिम इमामबारा होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.(Work done upto 400 m)
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-2 में लखीन्द्र राय के घर से स्व0 नारायण जी के घर पोखर पुलिया तक नाला एवं पी0 सी0 सी0 निर्माण कार्य। M/S Gajendra patel (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C	R.C.C Work Complete	R.C.C, P.C.C	Work completed.
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनिल कुमार के घर से भाग्य नारायण राउत के घर होते हुए सुखनर मढ तक आर0 सी0 सी0 नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय जिराती टोला तक नाला, पुलिया एवं पी0 सी0 सी0 पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234								ग्रामीण कार्य विभाग के द्वारा कार्य आरम्भ कर दिया गया है। इस कार्यालय पत्रांक- 268, दिनांक- 03.09.2020 द्वारा योजना रद्द करने हेतु मुख्य अभियंता, बुडको से अनुरोध किया गया है।
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर0 सी0 सी0 नाला एवं पी0 सी0 सी0 सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634								ग्रामीण कार्य विभाग द्वारा कार्य आरम्भ कर दिया गया है। अधीक्षण अभियंता, तिरहुत प्रमंडल, बुडको, मुजफ्फरपुर के पत्रांक- 268, दिनांक- 01.10.2020 के द्वारा योजना रद्द करने की अनुमति प्रदान की गयी है।





493

As on:- September 2021

AS on: September 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-5 रंजीत सिंह के घर से रामपुर सिवान तक आर० सी० सी० नाला एवं पी० सी० सी० पथ निर्माण कार्य। Randhir Kumar (नाला की लम्बाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332				R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Drain Work in Progress.
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-6 में माई स्थान से बौउली तक आर० सी० सी० नाला निर्माण कार्य। Vivek kumar (नाला की लम्बाई = 340 m)	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work	R.C.C, P.C.C, E/W	Work completed.
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-7 में पानी टंकी पुलिया से माई स्थान तक आर० सी० सी० नाला निर्माण कार्य। SNS Infra services pvt.ltd. (सड़क की लम्बाई = 430 m) (नाला की लम्बाई = 590 m)	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	1.355	1.308	0.760		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-9 में धर्मशाला चौक से वियबार रोड संजय पाण्डेय के घर होते हुए थाना रोड तक आर०सी०सी० नाला एवं पी०सी०सी० पथ निर्माण कार्य। Satish kumar mishra (सड़क की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848			G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W	Work completed.

JS

RF

K

492

As on:- September 2021

75 ON: September 2021													
Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
15	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-10 में गौधी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस0एच0-74 तक आर0सी0सी0 नाला एवं पी0सी0सी0 पथ निर्माण कार्य। (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	E/W in Progress	R.C.C, P.C.C, E/W	Drain Work Completed and Road Work in Progress.
	नगर परिषद् हाजीपुर												
16	हाजीपुर नगर परिषद अन्तर्गत कोनहारा घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 91 Dt. 29.12.14	6 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		R.C.C, Kota Stone Boulder	WORK COMPLETED (Inaugurated on 28.08.2020)
17	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBC/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone ,Brick Work	R.C.C, Kota Stone	70 % कार्य पूर्ण ।
18	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Constraction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC WORK IN PROGRESS	R.C.C, Kota Stone	50 % कार्य पूर्ण ।
19	हाजीपुर नगर परिषद् के वार्ड सं0-39 बाघ टोला रोड एन0एच0-77 से सटे नागेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सोलिंग-सह आर0 सी0 सी0 नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099								निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक-119, दिनांक-26.07.2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।

[Signature]
6/10/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

491

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 Lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020. 3. Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE (DWS) BUIDCo 5. All related documtns are sent to HQ for tender as per direction.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 Lt No-78 dt-19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No-BUIDCo/yo-687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 3. internal road, pathway, Campus fitting & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed.	1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor.
3	ढाका वार्ड सं०-०१ में ढाका घोड़ासाहन पी०डब्ल्यू०डी० रोड राजपुर नहरपुल से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
4	ढाका वार्ड सं०-०१ में कंजीयन पलावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
5	मोतिहारी के चांदमारी एम एस कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर सी सी नाला तक नाला एवं पी सी सी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी वार्ड नं०-३१ में श्रीकृष्ण नगर सप्ली देवी मंदिर मोहल्ला में डॉ आर०के० सिंह के उत्तरवासे गली नं०-०४ के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	सुगौली बाई नं०-18 में मीर टोली से जैन गढ़ जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई नं०-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पी०सी०सी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 25.09.2020	26.03.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road will start soon 2. Drain work 1155 ft. 3. work will completed in 10 days.	1. Work in Progress. 2. Fund Requisition has been made.
9	मकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शालीनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2 PCC work is started		1. Rcc 3100 ft Drain completed 2. PCC road workk started.	Work in Progress.
10	सुगौली बाई नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.031379	Rs. 0.2988329 16.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.156895	Rs. 0.15689	1. Brick wall 2. RCC Slab 3. Length of Drain = 2116 ft			Drain = 2116 ft	Work Completed
11	सुगौली बाई नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.08441530	Rs. 0.08441530	Rs. 0.08441530	1. Brick wall 2. RCC Slab 3. Length of Drain = 906 ft			900 ft Drain Completed	Work Completed
12	सुगौली बाई नं०-10 में नाई सीम मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 16.06.2020	09.09.2020	Rs. 1009750	Rs. 1009750	Rs. 1009750	Length of Drain = 1378 ft.			600 ft Drain completed.	Work Completed
13	सुगौली बाई नं०- 11 में शेष मकादिर के घर सिकंदर मिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	Rs. 0.162475	Length of Road = 1506 ft.			1506 ft PCC Road completed.	Work Completed
14	सुगौली बाई नं०- 13 में चटु साह के घर से छट घाट जानेवाली सड़क में तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 1229200	Rs. 0.1229200	Rs. 0.1229200	Length of Road = 1135 ft.			1135 ft PCC Road completed.	Work Completed
15	सुगौली बाई नं०- 14 में मेन रोड से भाया स्टेडियम होता हुए रिजवान अंसारी के घर तक एव रेलवे पुल तक पी०सी०सी० निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.1485500	Rs. 0.1485500	Rs. 0.1485500	Length of Road = 1378 ft.			1378 ft PCC Road completed.	Work Completed
16	सुगौली बाई नं०- 16 में लालबाबु देवान के घर से डॉ० यूसूफ के घर तक मिट्टी भरवाई, ईट सोलिंग एवं पी०सी०सी० नाला निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0818786	Rs. 0.0818786	Length of Road = 928 ft.			928 ft PCC Road completed.	Work Completed

3/

Ref

n

6/10/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

CPB

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

सितंबर - 2021


Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सं0-21 शुभराज स्वीटस से गरीबनाथ मंदिर तक नहर पर एक नई कावरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/120 Mtr	No work	250/120Mtr	वर्षा के कारण कार्य बाधित
2	वार्ड सं0-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली न0-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98202	Road & Drain	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	No work	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	वर्षा के कारण कार्य बाधित
3	वार्ड सं0-12 में पी0डब्ल्यू0डी0 कॉलोनी होते हुए स्व0 मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82561	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	No Work	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	वर्षा के कारण कार्य बाधित
4	वार्ड सं0-30 में प्रजापति ब्रम्हा गली से कलनबाग रोड एम्बोसन कोविंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	No work	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	वर्षा के कारण कार्य बाधित
5	वार्ड न0-17 बालूघाट ढूलांनी से ब्रह्मस्थान चौक होते हुए डा0 कपिलदेव सिंह के घर भाया प्रदुमन रजक रामलखन लाल कर्ण के घर से दाहिने डा0 थो0के0 चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	123.77876	68.71381	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	No work	1327/1120 Drain Completed & 1640/753 Road completed	वर्षा के कारण कार्य बाधित
6	सकडीवाही ब्रिज से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सी0डा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	No work	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	वर्षा के कारण कार्य बाधित। प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अध्याचना विभाग को भेजा गया है।
7	वार्ड सं0-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	स्थानीय विवाद के कारण कार्य बाधित

[Handwritten signatures and initials]

[Handwritten signature]

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	नगर निगम मुजफ्फरपुर के वार्ड सं०-४१ अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amanities	Boundary wall work complete	No work	Boundary wall work complete	वर्षा के कारण कार्य बाधित
9	नगर निगम मुजफ्फरपुर के वार्ड सं०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amanities				मेसर्स सिंह कंस्ट्रक्शन, सर्वेदक को एकरारनामा करने हेतु तृतीय स्मार पत्र निर्गत।
10	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528			Civil Amanities	Boundary wall work complete	No work	Boundary wall work complete	स्थानीय विवाद एवं बरसात के कारण कार्य बाधित


 6/10/24
 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna


 06/10/24





बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – सितम्बर – 2021

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

AP

K

484

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, Installation & Commissioning of 2 set of non Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/ (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/ (M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,91,75,951/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/ (M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

CP

483

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	1,89,59,079/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,03,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,01,81,708/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

ul

42

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	7,23,09,485/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- -Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg, Pvt. Ltd.	Rs.82,88,000/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	12,99,800/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

W

1781

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- -Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	6,67,150/-	DO	Transformer	-	-	500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV)./ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	3,00,00,000/-	2,89,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	3,75,00,000/-	2,92,22,518/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

B

780

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,50,00,000/-	2,05,76,535/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

CS

475

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	2,50,00,000/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
28	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories (Gr. No-E-IV)./M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,00,00,000/-	4,19,28,695/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)./M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	

AP

UP

477

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)./M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	9,00,00,000/-	9,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)./M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	9,22,98,682/-	9,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,00,00,000/-	3,53,77,449/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

C

HFC

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	1,84,49,400/-	1,84,49,400/-	Do	Transformer	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	

AP

UP

475

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामाधान हेतु अस्थायी डेनेज पम्पिंग स्टेशनों पर विद्युत संबंध स्थापित करने एवं पेसू से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer	-	-	All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCo in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction is in progress. Constructed by EE, Civil, Kankarbagh, Patna.

AP

W

47/10

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	0.00	0.00	-	Non-Clog Submersible	-	WIP	Pump supplied. Rest work in progress.	

AP

WD
5.10.21
LF, DWS, S

27/9

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna सर्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-49.7081855 करोड़ UD&HD, Govt of Bihar letter no-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	2091.375 Lakh	2440.81855 Lakh	2440.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr.)	62481	Nil	62481	
								Pipe Network - (CI/DI Pipe)	2400	1100	3500	
								House Connection - 33120 nos	6529		6529	
								Pump House - 05 nos.	5 completed		5 completed	
								Tube well - 05 nos.	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.	
								OHSR- 05 nos				
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna सर्वेदक का नाम-M/s. M.K Enterprises Ltd	राशि- 5.04 Cr.	राशि- 5.04 Cr.	06.01.2020	349.443 Lakh			Shiekhpura - 01	Completed		Completed	
								S.K. Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	76%		99%	
								Adalatganj - 01	99% Completed		99% Completed	
3	बेउर से भीठापुर ड्रेनेज योजना सर्वेदक-रामबाबू एवं राजीव रंजन जे भी	राशि - 48. 9499 करोड़ पत्रांक-108, दिनांक - 17. 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	2973.7083 Lakh	2938.67 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 4565 m. Sump (capacity 2375 KL) - Top slab level column work complete. Electro Mechanical pump and accessories reached.		Laying of pre cast length of drain - 4595 m. Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Electro Mechanical pump and accessories reached.	
4	नगर परिषद दानापुर निजामत अन्तर्गत बाई. संख्या-37 अंतर्गत विवेकेश्वर नगर म. भी तनिक पसाद सिंह क मकान स बांसी रोड सविस् लन तक पीओसीओ एक आरसीओसी नाला का निर्माण कार्य इनुमान लाईटक इन्फ्रास्ट्रक्चर	0.33048 & 16.12.12.18	0.3022205/ 16.01.19	15.07.19	0.176	0.17524	0.17524	Drain - 600 ft Road - 700 ft	Work completed		Work completed	अध्यायचना समर्पित।
5	नगर परिषद दानापुर निजामत अन्तर्गत बाई. संख्या-37 अंतर्गत विवेकेश्वर नगर म. भी तनिक पसाद सिंह क मकान स बांसी रोड सविस् लन तक पीओसीओ एक आरसीओसी नाला का निर्माण कार्य। उषा कन्दर्शन	0.44938 & 12.26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.2157	0.2157	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	जिलाधिकारी, पटना द्वारा अतिक्रमण हटाने हेतु अवलाधिकारी दानापुर को निर्देश दिया गया है तथा कार्यपालक अभियंता के द्वारा पत्रांक - 898, दिनांक - 24.09.2021 द्वारा अवलाधिकारी से अनुरोध किया गया है।

AP

ल

15

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 में कु. गजेल अपार्टमेंट का आग कुशा दुकान के उत्तर की ओर जगदीश कुमार के मकान के अंतिम भाग तक पीओसीओ सड़क एवं आरओसीओ नाला निर्माण कार्य संदीप पाटील	0.19606 & 07/27/09/20	0.1678662/ 26.08.19	25.02.2020	0.19606	0.17255	0.09803	Drain - 320 ft Road - 300 ft	Work completed		Work completed	मुगलान हो चुका है।
7	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-35 में अवस्थित रजनीकांत ओझा मुकेश पाठक के घर प्लॉट से श्री हरिश्चंकर पाण्डेय के मकान तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य रंजीत कुमार	0.38384 & 01/28/02/19	0.3177348/ 06.09.19	05.03.2020	0.38384	0.32985	0.18562	Drain - 712 ft Road - 712 ft	Work completed		Work completed	मुगलान हो चुका है।
8	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-35 में घुडदोड रोड से मैजस्टिक जलकारी सिटी अपार्टमेंट होत हुए अनित जी के मकान से सड़क कुशा उपग्रहवाय जी के मकान से मुकेश जी के मकान तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य कुमाल कुमार	0.8314 & 01/28/02/19	0.6931516 13.11.19	12.06.2020	0.4157	0.41366	0.41366	Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	अधियाचना समर्पित।
9	नगर परिषद दानापुर अन्तर्गत आरओसीओ मोड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम जल नं-08 में पथ एवं आरओसीओ नाला निर्माण कार्य उषा कन्स्ट्रक्शन	0.44246 & 07/27/09/19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	कार्य पूर्ण
10	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 के विजयश्री नगर में बैली रोड से विरिन्द यादव की घर तक पथ में पीओसीओ दलाई एवं आरओसीओ नाला निर्माण कार्य नवीन कुमार	1.82467 & 07/27/09/18	1.4692975 / 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain - 2465 ft Road - 2465 ft	Drain - 2300 ft Road - 2015 ft		Drain - 2300 ft Road - 2015	कार्य पूर्ण
11	नगर पंचायत मनज अन्तर्गत वार्ड नं-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरओसीओ नाला कवर स्लैब एवं पीओसीओ सड़क निर्माण कार्य संदीप पाटील	0.18974 & 07/27/09/18	0.1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अधियाचना समर्पित।
12	वार्ड नं-15 में बैंक ऑफ इंडिया से मनोर पोस्ट ऑफिस तक आरओसीओ नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.22343	0.21453	0.21453	Rcc drain 1804 feet	Drain - 1000 ft		Drain - 1100 ft.	कार्य को पूर्ण करने हेतु सर्वेड का डस कार्यालय के पत्रांक - 601 दिनांक - 03.07 2021 एवं पत्रांक - 900 दिनांक - 24.09 2021 द्वारा निर्देशित किया गया है।
13	पीओसीओ 16 में कुलवारी शरीफ स्थित भगत सिंह वीकेंड तक स्टाम वाटर ड्रनेज का निर्माण फंज-2 सर्वेडक-मटर इंडिया	12.10895 Cr. 116/19.02.1 9	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.2727	7.97	2.646	drain 2409 mtr	Drain - 2000 m	100 m	Drain - 2150 m 89% completed.	विद्युत कार्यपालक अभियंता खगोल से विस्कूल फैक्टरी के समीप को छोड़कर अन्य समी बिजली पोल एवं ट्रान्सफार्मर शिफ्ट करने का प्राक्कलन प्राप्त हो चुका है।
14	कुलवारी शरीफ ग्रांजा ईमली से भगत सिंह वीकेंड तक स्टाम वाटर ड्रनेज योजना निर्माण फंज-3 सर्वेडक-मटर इंडिया	13.164 Cr. 116/19.02.1 9	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	11.791	9.51	3.29	drain 3350 mtr	Drain 3200 m	30 m	Drain 3230 m 96% Completed.	

AP

2

AP

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
15	फतुआ जलापूर्ति योजना (फेज-2) M/s Ganadhipati Con Pvt Ltd	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed. Pump house work completed		Boring of Two Tubewell completed. Pump house work completed.	वार्ड नं० 12 के Pumping Station पर विद्युत आपूर्ति के बहाल होने के उपरान्त मोटर चालू कर दिया गया है तथा प्राप्त Leakage को सुधारने के साथ-साथ क्षतिग्रस्त House connection को ठीक करने का कार्य किया जा रहा है और साथ ही Demand के अनुसार House connection भी कर दिया जा रहा है।
								2. Distribution Main 19120 m	19011 mtr.		19011 mtr.	
								3. Pump motor and Transformer 2 nos	Completed		Completed	
								4. Overhead Tank -Nil	Nil		Nil	
								5. Chlorinator room/Chlorinator 2 nos.	Install		Install	
								6. Stand post 10 nos.	Nil		Nil	
								7. Boundary wall 100 m	100		100	
								8. Main Gate 2 nos.	Completed		Completed	
								9. Approach Road 20 m	Completed		Completed	
								10. Electric Connection by ULB 2nos.	In Progress		One Completed and One in Progress	
								11. House Service Connection 5138 nos.	4871 Nos.		5088 Nos	
16	मसीदी जलापूर्ति फेज-2 M/s Ganadhipati Con Pvt. Ltd	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.2020 (30) 30.10.2020	13.22	11.524	8.997	Pipe line 51829/ 62829 m HSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.		Pipe Line 55897 m hsc 5363 T/W -5 Nos.	एकराशनमा क अनुसार कार्य पूर्ण हो चुका है। विद्युत की स्वीकृति के फलस्वरूप Distribution Network का कार्य प्रारंभ किया गया है।
17	विक्रम जलापूर्ति फेज-2 M/s Nalandra Engicon Pvt. Ltd	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos	Distribution network -36000 m (94%) House connection - 2746 nos (86%)	Distribution network - 6000 m House connection - 246 nos	Distribution network -37126 m (97%) House connection - 3058 nos (96%)	कार्य लगभग पूर्ण हो चुका है परन्तु वार्ड नं०-14 के मसीदी तेलपा टोला में रहनेवाले अधिकतर लोग अपने घरों में Submersible pump लगाये हुए हैं इसलिए उनलोगों के द्वारा House connection नहीं लेना चाह रहे हैं तथा लगाने का विरोध कर रहे हैं।
18	नीबतपुर जलापूर्ति योजना Steel ARC Infra Services Pvt Ltd	0.54264	0.567 20.12.19	19.09.2020 (30) 30.11.2020	0.254	0.2541	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room. 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना सम्पन्न।

AP

5-10-21

C E/WDS

South Bihar BUIDCO

27

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	HYT/W -14Nos OHT - 03Nos SUMP + UGR-1=1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation-02 T/w Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 18729/ 21624 nos Trnsformer 12/14 nos Motor pump- 11/14 nos. Variation- 01/2 T/w Variation in pipeline - 23861/33762 m Road Restoration- 89615 m / 103669 m	Nos T/W - 2 Nos. OHT - 2/3 in Progress, (0 Completed). HSC -3072nos. Tranformer - 2 nos Motor pump -1 nos Variation-01 T/W Variation in pipe line - 16210 m Road Restoration - 61730m/ 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 12/14 nos Motor pump- 11/14 nos. Variation- 01/2 T/w Variation in pipeline - 28646/33762 m Road Restoration- 102575 m / 103669 m	OHT ward 14 (Millat Colony, Top dome work completed), OHT ward 46 (Alinagar Jhinnagar Top dome work completed). OHT ward No. 41 (Town school bottom dome formed work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	80.00	79.718 (Rs. 9.718 Cr. Transfired from phase I)	79.718	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 23/23 OHT 3/4 nos Pipeline 162472m/162472 m HSC - 17821/18000 nos, Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 23537/24785 m Road Restoration - 89116 m /122040 m	Nos T/W - 0 Nos. OHT - 4/4 in Progress, (0 Completed). HSC - 1138nos. Tranformer - 0 nos Motor pump - 2 nos Variation in T/W-01 Variation in Pipeline - 8815 m Restoration - 47031 m	T/W 23/23 OHT 4/4 nos Pipeline: 162472m/162472 m HSC - 18024/18000 nos. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 10621 m /122040 m	OHT- Ward 05 Salempur, OHT workk completed, finishing work in progress. OHT - Ward 23 - Bharat Gas Godam, OHT completed, finishing work in progress. OHT - Ward - 43 Labour Awais, OHT completed finishing work in progress. Reservoir on Hiranya Parval NOC is awaited from archeological dept. is awaited. Sump W-20 slab shuttering work in progress. 01 T/w site is yet not obtained.
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75.30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) Electrical Connection by ULB (2)	कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज- II मे0 सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 12650 m HSC - 1825 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 28.99 Cr. dated- 16-12-2011	15/09/2013 EOT 31/12/2016	31.75	36.64		1 OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (579 mtr)	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCO director. (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber - 154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed		1 OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 77213 Mtr (iv) House Connection- 5187 Nos (v) Road Restoration- 12815 sqm. Excess work due to BUIDCO director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M S Carrier Pipe -950.74 mtr completed	Project Complete d, 4th year O&M in Progress.
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019. Amount-95.94 cr	100.63 Cr, dated 16-12-2011	11.12.13	90.48	89.78		1 Sewer Network-65.33 KM 2 Intermediate Pumping Station- 5 3 STP-10 MLD 4 House Connection Chamber-2570 Nos 5 Raising Main 6 Trenchless 7 Manhole-3607 nos 8 Road Restoration-22480 mts	1 Sewer Network-60.666 km 2 Intermediate Pumping Station-I & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1365 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3121 nos Complete 8 Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T (work completed) C C Road-11570/12000m Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed		1 Sewer Network-64.25 km 2 Intermediate Pumping Station-I & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1400 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3175nos Complete 8 Road Restoration-B T Road- 2275/2275m (Root Inst Road B T (work completed) C C Road-11570/12000m Kacha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	Sludge sump house finishing work started.
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt no 88, dt 20.11.18	0.37	11/04/20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	Completed
4	गया-नवादा मेन रोड में मुफरिसल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt no 88, dt 20.11.18	0.27	18/04/20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	Completed.

AP

5-10-21
C. B. W. D. S.
South Bihar BUIDCO

468

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no.	2 4 37.36 15323	completed completed completed completed	completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड Letter no- 1179, dated- 26.06.2018	राशि -44.98 25.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km HSC - 4900 no.	14 98.625 5231	completed completed completed	completed completed completed	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्सट्रक्शन प्रा0 लि0	राशि-06.68 करोड पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No.	2 No. 26.567 km. 2722	completed completed 89	completed completed 2811	
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कुल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड पत्राक- 66/09.01.2019	Nil	Nil	0.27	Nil	Nil	Drain & PCC	Work in Progress			

AP

5-10-21

C E(WDS)
South Bihar, BUIDCo

15/9/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

सितम्बर - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

AP

und 5-10-21
 C E(WDS)
 South Bihar.
 BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद लखीसराय अन्तर्गत बार्ड सं-06 में मोर डेरी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पीओसीओ पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	1.00	12.42	0.00	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत बार्ड सं-06 में फकीरा भगत से चौव भगत एवं रामजी साव से सरसुग मंडल तक पीओसीओ पथ एवं नाली निम्नण काय।	0.2	0.19	15.02.2020	1.00		0.00	PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed	
3	लखीसराय नगर परिषद के अन्तर्गत बार्ड सं-08 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओ नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m. Drain work completed		Drain work completed	
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरओ सीओ नाला एव स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	0.00	0.00	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 2,56,018,875.00 दो करोड़ छपपन लाख अठारह हजार आठ सौ पचहत्तर रुपये नगर पंचायत बडहिया को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
5	बार्ड नं० 01 में एनओचओ 80 जगदम्बा मील मोड से भाया कोशल बावू के फुलवाडी होते हुए सागत अमीन के स्थान तक आरओसीओ नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	0.00	0.00	PCC Road- 488m Drain Work 488 m	Drain work completed.		50 % work completed	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सौताराम सिम्र के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बडहिया में बायपास मोड नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए पुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

AP

5-10-21

C E(WDS)
South Bihar,
BUIDCO

785

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

सितम्बर - 2021

सितम्बर - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै० गणाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का झापाक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का झापाक-2ब/जला००-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,15,16,28,29,30,31, 32,33,34 and 35. (3) 78630 mtr. Pipe laying work completed. (4) House Connection 7684 no. in Ward- 1,2,3,4,5,6,7,24,28,29,30,31,3 2,33,34,35 Work in Progress. (5) Road Restoration 33379 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1 and 08. (3) 22140.5 mtr. Pipe laying work completed. (4) House connection - 2805 Nos. in ward number - 01,04,05,06,15,16&29 (work in progress) (5) Road Restoration 7645 mtr. work in progress.	(1) Pipe Laying - 80.75 % Total length 100770.5 m. (2) House Connection - 71.82 % Total House Connection - 10489 Nos. (Work in progress)	work in progress.

AP

5/10/21

C.E(WDS)
South Bihar, BUIDCO

469

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo-1248/2019- 140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	66.2717	66.2661	66.2661	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Line - 106.73 km laying - 32.27 km Hydrotest - 29.34 km WTP - Work in progress (45% completed). OHT - 03 Nos in Progress. Road Restoration completed - 26.87 km Balance Road Restoration - 5.40 HSC Completed - 568 No.s Balance HSC - 38353		Pipe Line - 173.884 km laying - 67.97 km Hydrotest - 54.282 km WTP - Work in progress (60% completed). Road Restoration completed - 26.87 km Balance Road Restoration - 50.51 km. HSC Completed - 1967 No.s OHSR 4 nos. work in progress. OHSR-1 - 15% completed OHSR-2 - 23% completed OHSR-3 - 45% completed OHSR-5 - 40% completed	44.00%

[Signature]

[Signature]
5-10-21

C E(WDS)
South Bihar, BUIDCo

[Signature]

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District**

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Intergral Screw Industries	राशि-5.45 करोड पत्रांक- 131 दिनांक-08.03 2018	6.54886	05.12.2020	4.72	4.67	4.67	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed		After testing water supply started in 13 wards (Ward No. - 1.2.3.5,6,7,8,9, 13.24.25,26,27)
								Construction of Pump House with attendant room	2 Item	In Progress		
								Supplying & Installation of Submerisible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.		
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	1 Item	63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	Nil Nil 25 m laid Nil	4047 m laid 5060 m laid 12668 m laid 1640 m laid 435 m laid
								Hosue service Connection work	4864 Nos.	4725 nos.	139 nos.	4864 nos.
								Construction of Boundary wall	20 Item	110 m constructed		
								Construction of approach Road	10 Item	Nil		
								Construction of Main Gate	1 Item	Nil		
								Campus Development	40 Item	Nil		

AP

5-10-21
C E(WDS)
South Bihar, BUIDCO

5/10/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

सितम्बर - 2021

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम- M/s Krushi Infrass india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 with time extension 14.05.2020	35.00	32.02	32.02	Drain 6.0 km	Drain 5.60 km		Drain 5.65 km	150m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos.	Tube well -6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 11459 nos. Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)		Tube well -6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 11852 nos Over head tank -3 completed 1 progress Sump house 1 in progress (92% completed)	Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6310 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6310 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.	1 Sufficient Land for Sulemangany OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8.4 House service connection - 18341 nos Sump house - 1 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 125600 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 1416 / 15.10.2017	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

AP

5-10-21
C:\WDS\South Bihar\BIDCO

561

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 Kl)	(a) 6 nos. (b) 8631.54 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&1 5 (g) 1 nos.	सात वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिकेज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				प्राक्कलन की पुनरीक्षित तकनीकी स्वीकृति दे दी गई है। परिमाण विपन्न तैयार करने के लिए सिस्टेक को भेजा गया है।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139/15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	5.36	5.1330	2.9766 Crore utilization BTC from- 42 A vide letter no. -28. dated- 20.01.2020 to E.O. N.P. Daudnagar & 1.9843 Cr. vide letter No. 117/09.03.20 20 to Executive officer N.P. Daudnagar.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 5284/ 74.8% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,23,24&25 saturated Total - 17 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 5800/ 82.10% W. No. 01,06,07,08,09,10, 11,12,13, 15,16,17,18,20,22 23,24&25 saturated Total - 18 ward.	विचलन की स्वीकृति प्राप्त हो गयी है। संवेदक द्वारा कार्य स्थल पर कार्य प्रारम्भ किया गया है।

C.E(WDS)

South Bihar, BUIDCo

266

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03.2016	राशि-32.23 पत्रांक-17 दिनांक-31.01.2017	30-04-2019	29.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01.2018	47.92 दिनांक-25.07.2018	23-08-2020	32.37	27.39	24.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 82331m HSC-7367 no.	Pipe-0 m HSC- 499 no.	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 82331m HSC- 7866 no	
3	हुमरौब जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.748	4.74	4.74	Distribution - 24750 HSC - 4579 no stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

AP

5-10-21

C.E(WDS)
South Bihar, BUIDCo

3/3

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सवेदक का नाम-गणाधीपति कस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	41.50	41.50	41.50	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 20870 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-0 m Pump Motor-1 nos Transformer-0 nos Over head tank -0 no. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 1001 Nos Approach road-00 m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-3 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 21335 Nos Approach road-00m Road Restoration - 118.33 km	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सवेदक का नाम-गणाधीपति कस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tubewell-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main-67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundry Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021	Tubewell-6 nos. Pump house- 4 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	Tubewell-0 nos. Pump house- 1 nos. Staff quarter-0 nos. Distribution Main-256 m Pump-Motor-1 nos. Transformer-0 nos. Overhead Tank-0 nos chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0	Tubewell-6 nos. Pump house- 4 nos Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection-9888 Road Restoration - 66.251 km	

AP

5-10-21

C.E(WDS)
South Bihar, BUIDCo

7/15/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhagalpur District

सितम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अमृत योजना												
1	भागलपुर स्टॉर्म वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 10.6 Km		Drain - 10.8 Km 81.02%	NOC from TNB Collegiate is also awaited which is to be built after demolishing of existing brick drain.
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 1531 Nos.	Distribution System - 4945.50 M House Service Connection - 1650 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1150 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 242, Date - 28.08.2021

AP

5-10-21

C.E(WDS)
South Bihar, BUIDC o

25

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन सितम्बर-2021

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement n.o./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus- Patna Shapoorji & Pallonji Construction Private Ltd	339.38 Cr	1. Agreement dated 20/02/2017-275.21 CR 2. Supplementary Agreement dated 25/06/2018-13.95 CR 3. Supplementary Agreement dated 07/06/2021 36.68 cr	04.05.2019 Extended date of completion 29.10.2021	208.42	257.78	77%	yes	Block-A	Rcc Completed	Finishing work in Progress	95%	Curtain wall] Outside Putty & outside plaster work in Progress. Marble vehicle reached work to resume from Monday Electromechanical work also going on like lift erection, electrical work, Pa/FDA cable installation & HVAC work
									Block-B	Rcc Completed	Finishing work in Progress	89%	Marble flooring, Outside Plaster & blockwork in Progress
									Block-C	Rcc Completed	Finishing work in Progress	98%	False ceiling curtain glass ACP & related electromechanical work in Progress.
									Block-D	Roof slab Rcc Completed	Above roof Rcc in progress	80%	Curtain wall framing, Blockwork & Plaster, vitrified tiles fixing work in Progress.
									STP	Baffle wall Rcc in Progress	Area Water logged	80%	Dewatering work in Progress.
									UGT	Rcc Work Completed	Mep to start pump erection & pipeline work	98%	Cleaning work in Progress
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitory	Rcc Completed	Block work & plaster work in progress	97%	Waterproofing work in progress.
									Elevated Corridor	Re Wall gsb ded Compaction Completed	Deck Rcc in Progress	100%	
									BUS Shed	4 nos bus shed upto terminal block Completed	Balance area base Preparation work in Progress	76%	Balance Area fdn work in progress.
									Internal Road work (Rigid Pavement)	1855 Rmt Completed	Balance Rcc under Progress	98%	Balance Road no-4 Work in Progress.
									Boundary wall	Rcc Work in Progress		59%	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Terminal Block	Arrival Terminal block & Departure block Rec in Progress	Ramp slab Rec work in Progress	52%	Arrival terminal subway in Progress.
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिष्ठापन कार्य संवेदक का नाम ARS	सारो-26.06 करोड़ पत्राक-45 दिनांक-20.08.2014 एव	सारो-25,20,09,36.00	22.12.2018	0.00		25.17	23.91	Traffic control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु दिनांक को पत्र भेजा गया है।
Patna West													
1	नगर परिषद निजामत अन्तर्गत वार्ड सं-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एन्स फर्लाई और पीलर नम्बर-263) के बगल में पी0सी0सी0 सड़क एवं आर0 सी0सी0 नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048& 161/27.03.18	0.3022205/ 16.01.19	15.07.19	0.17600	0.17524	0.17524	0.7524	Drain-600 ft Road-700 ft	Work completed		Work completed	अधियाचना तमपित।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पी0सी0सी0 एवं आर0पी0सी0 नाला का निर्माण कार्य। USHA CONSTRUCTION	0.44938& 124/26.12.18	0.3866381/ 13.02.19	12.08.19	0.38664		0.29198	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जिलाधिकारी पटना द्वारा अतिक्रमण हटाने हेतु अचलाधिकारी, दानापुर को निर्देश दिया गया है तथा इस कार्यालय का पत्राक-898 दिनांक-24.09.2021 द्वारा अचलाधिकारी से अनुरोध किया गया है।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं-35 में घुड़दोड़ रोड से मैजैस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उमाश्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0पी0सी0 नाला निर्माण कार्य। KUNAL KUMAR	0.8314 & 91/28.02.19	0.6931516/ 13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		Work completed	अधियाचना तमपित।
4	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं-08 में पथ एवं आर0पी0सी0 नाला निर्माण कार्य। USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.39196		0.38935	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Work completed	कार्य पूर्ण।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 के विश्वेश्वरैया नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पी0सी0सी0 बलाई एवं आर0पी0सी0 नाला निर्माण कार्य। NAVIN KUMAR	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Drain-2300 ft Road-2015 ft	कार्य पूर्ण।

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	नगर परिषद दानापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०एच० ३० से नलकूप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/ P C C Road 853 ft	Retaining wall का 59% कार्य पूर्ण	29%	77%	स्वयं द्वारा नये Design एवं Drawing के अनुसार कार्य कराया जा रहा है।
7	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-०७ में नगर पंचायत भवन से उदय सिंह के नकान तक आर०सी०सी० नाला, कनर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य। / SANDEEP PATIL	18974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		Work completed	अधियावना सम्पन्न।
8	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-१५ AJIT KUMAR	0.44686 & 08.27.09.18	0.378474/ 10.12.19	09-06-2020	0.22343		0.21453	0.21453	Drain-1804 ft	Drain-1100 ft		Drain-1100 ft (61% completed)	कार्य को पूर्ण करने हेतु सर्वेदक को इस कार्यालय का पत्रांक-601 दिनांक-03.07.2021 एवं पत्रांक-900 दिनांक-24.09.2021 द्वारा निर्देशित किया गया है।

Patna District (Patliputra Anchal, BUIDCO)

1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started For shifting E pole letter issued to Electricity Department.
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no - 7 M A Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattarcharya Road in Ward no - 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed		36% drain work completed	Due to fund unavailability, progress of work hampered
4	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	एकरारनामा की जा चुकी है।

List of Project Patna East

1	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी बेलवों में श्री गोपाल झा के नकान तक एच डी सड़क पथों ने भू-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। सर्वेदक श्री शंकर शर्मा	0.4345100 UDHD I.I - 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	0.345100	0.0345100	0.0345100	PCC ROAD 265 M H P DRAIN 265 M	10 % 100 %	शुरू	10 % 100 %	कार्य प्रगति में
---	--	--------------------------------------	-----------	------------	-----------	----------	-----------	-----------	--------------------------------	------------	------	------------	------------------

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	पटना नगर निगम अन्तर्गत बाई नं०-30 अन्तर्गत संजय नगर रोड नं० 04 (शिप शरण सिंह पथ) में पी०सी०सी०-भूगर्भ नाला निर्माण कार्य संवेदक श्रीमती पुनम कुमारी	0.2003100 UDHD Lt.-123/26.02.2018	0.1781384	08.10.2018	0.1781364	0.0403100	0.0403100	0.0403100	PCC ROAD - H.P DRAIN -	100 % 100 %	-	100 % 100 %	कार्य पूर्ण।
3	पटना नगर निगम अन्तर्गत बाई नं०-29 में खासमहल मुख्य पथ एड लिंक पथ में भू-गर्भ नाला एड पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री सतोष कुमार	1.967925 UDHD Lt.-160/27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	
4	नगर परिषद फतुहा अन्तर्गत बाई संख्या 25 एवं 26 में एन०एच० 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पी०सी०सी० ढलाई कार्य। संवेदक नेसर्स स्टील आर्क	0.7627500 ud&hd Letter No.-111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1600 ft H P DRAIN 1600 ft.	95 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण। निधि की कमी Allotment Available in E.O fatua P.I. A / But not available in this office
5	नगर परिषद मोकाना अन्तर्गत चिन्तानणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। संवेदक नेसर्स साई हाईवे	2.5694300 ud&hd Letter No.-63/27.09.2018	2.2423135	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	-	100% 100%	कार्य पूर्ण
6	नगर परिषद मोकाना अन्तर्गत बाई नं०-01 में स्व० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी०सी०सी० ढलाई सह आर०सी०सी० नाला निर्माण कार्य का अवशेष कार्य। संवेदक नेसर्स रानाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	-	100% 100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" x 16'0" का चबुतरा पर शेड का निर्माण 75'0" x 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत। प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी दिहार,पटना द्वारा राशि की निकासी कर चुकी है। निकासी कर गोशाला समिति के खाता में जमा की गई है। गोशाला समिति से राशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA Contractor Sri Raj gopal Sharma	3.3846000 230/15.02.2017	2.9805287	12 Months	3.3846000								नगर आयुक्त पटना से जमीन का NOC प्राप्त हो चुका है भवन का नक्शा पटना नगर निगम से पास करने के बाद कार्य स्टार्ट किया जायेगा।
9	पटना नगर निगम क्षेत्रांतर्गत बाई नं०-56 के खरीनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.746200 ud&hd Letter No.-80/12.02.2019	0.6374462	6 माह	0.3731000		0.3308346		PCC ROAD RCC DRAIN	90% 90%	0% 0%	90% 90%	Second Allotment Due
10	पटना नगर निगम बाई नं०-70 में पटना घाट चरखी पर से मुन्ना जयसवाल के घर से जलकदरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक नेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.-80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य 40%	शून्य 20%	शून्य 60%	

552

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	पटना नगर निगम वार्ड नं-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गोंच पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.6497138		0.3861500		PCC ROAD RCC DRAIN	90% 100%	0% 0%	90% 100%	Second Allotment Due
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीदारगंज रेलवे हाट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदान तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0.7670000 ud&hd Letter No.- 80/12.02.2019	do	0.6602116	0.3835000	6 माह	0.3276407		PCC ROAD RCC DRAIN	50% 85%	0 0	50% 85%	Second Allotment Due
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से पश्चिम लिंक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.2716900 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.2471800 ud&hd Letter No.- 80/12.02.2019	do	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.1572200 ud&hd Letter No.- 80/12.02.2019	0.1572200	6 माह	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में नसीबचक भेला महतो के घर से कमलदेह पथ तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.4985100 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4191854	0.2492550	0.2492550	0.1835107	PCC ROAD RCC DRAIN	50% 90%	0% 0%	50% 90%	Second Allotment Due
17	पटना नगर निगम वार्ड नं-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.3702600 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	90% 100%	0% 0%	90% 100%	Second Allotment Due
18	पटना नगर निगम वार्ड नं-67 में कैमाशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री दिवेक सिन्हा	0.3559700 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985	0.177985	PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम वार्ड नं-58 में दुर्गा घरण लेन में ज्ञानी बाबु के मान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.4964600 ud&hd Letter No.- 80/12.02.2019	0.4175380	6 माह	0.2482300				PCC ROAD RCC DRAIN	60% 90%	30% शून्य	90% 90%	
20	पटना नगर निगम वार्ड नं-65 में विजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सरर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य।	0.4494200 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	

151

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	संवेदक मेसर्स निकेत ज्ञानवी												
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजेकलां सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कूनार	0.2398300 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.119915 0		0.1013683		PCC ROAD RCC DRAIN	100% 100%	0 -	100% 100%	कार्य पूर्ण Second Allotment Due
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.249800 0		0.1478736		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यारे लाल का बाग होते हुए नुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950				PCC ROAD RCC DRAIN	- -	- -		अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित
24	पटना नगर निगम वार्ड नं०-58 के नेहरुघटक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		0.3870743		6 माह	0.2301550		PCC ROAD RCC DRAIN	शून्य 80%	80% 0	80% 80%	
25	पटना नगर निगम वार्ड नं०-62 में वाहरी वेगमपुर पारपोखड़ा वैजू महतो के घर से आर०ओ०पी० पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	70% 100%	30% -	100% 100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.17225 50		0.172255 0		PCC ROAD RCC DRAIN	60% 80%	0 0	60% 80%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजनेश के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.24999 00		0.249990		PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के नकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0.3676800 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3092540	0.1838400	0.1602284	0.1602284	PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सल्टेशन	0.3044000 ud&hd Letter No.- 80/12.02.2019	0.2559683	6 माह	0.1522000	0.1522000	0.1026386		PCC ROAD RCC DRAIN	शून्य 90%	शून्य 0%	शून्य 90%	
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इन्टरप्राइजेज	0.4808500 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.2404250	0.2404250		PCC ROAD DRAIN	90% 90%	0 0	90% 90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0.1420500 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	- -	- -		अन्य विभाग से कार्य होने के चलते योजना स्थगित
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए बुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0.4814000 ud&hd Letter No.- 80/12.02.2019	0.4048976	6 माह	राशि अप्राप्त।				PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम किस्त की निधि अप्राप्त

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date-15.09.2014 3.11 CR AGREEMENT DATE-30.04.2016	3.33	29/10/2017	2.67		2.45	2.45	building work	WORK COMPLETE			पत्रांक-228 दि०-21.05.2021 द्वारा नगर परि० जहानाबाद को निधि आवंटन हेतु अध्यावना दिया गया है. निधि अप्राप्त है।
2	वार्ड संख्या-14 में एरोझान धनगावां रोड से राहुल रेशन के घर तक नाला एवं पी०सी०सी० कार्य। कौशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEMENT DATE-25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE		complete	पत्रांक-63 दि०-19.12.2020 द्वारा नगर परि० जहानाबाद को निधि आवंटन हेतु अध्यावना दिया गया है. निधि अप्राप्त है।

449

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	EC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	वार्ड संख्या -13 खलकोषक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date-27.09.2018 0.19 CR AGREEMENT DATE-01.06.2019	0.164	30/9/2019	NIL		NIL	NIL	CONST. OF GHAT				पत्रांक-45 दि०-17.02.2020 द्वारा नगर पंचायत जहानाबाद को निधि आवंटन हेतु अधिसूचना दिया गया है, निधि अप्राप्त है।
4	वार्ड न०-29 में अवस्थित बस्थ कोठी होते श्री भयान कुमार के घर से पीछे तरफ से ब्रजेश कुमार के घर तक पी०सी०सी० कार्य एवं पूर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण। सुपेन्द्र कुमार शास्त्री	Letter-07 date-27.09.2018 0.08 CR AGREEMENT DATE-26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	पत्रांक-87 दि०-24.03.2021 द्वारा बुडको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
5	वार्ड न०-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी०सी०सी० कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्गव ग्राम डेडसइया के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date-27.09.2018 0.10 CR AGREEMENT DATE-26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	पत्रांक-87 दि०-24.03.2021 द्वारा बुडको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
6	वार्ड न०-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैक तक पी०सी०सी० पथ, नाला एवं ढक्कन निर्माण। कुमार राजीव रंजन	Letter-66 date-09.01.2019 34 CR AGREEMENT DATE-15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	पत्रांक-87 दि०-24.03.2021 द्वारा बुडको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
7	वार्ड न०-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी०सी०सी० निर्माण कार्य।	Letter-66 date-09.01.2019 0.54 CR AGREEMENT DATE-23.08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	Work in Process			
8	वार्ड न०-27 में पटना गया रोड से संतो 1 सर के स्कुल तक नाला एवं पी०सी०सी० पथ नाला एवं ढक्कन निर्माण कार्य।	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Complete			

List of Project Buxar District

1	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH				Work Completed	शंष राशि जिला में अप्राप्त।
2	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शंष राशि जिला में अप्राप्त।
3	बक्सर नगर परिषद अंतर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंजोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	शंष राशि जिला में अप्राप्त।

548

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705		PARK			Work Completed	शेष राशि जिला में अप्राप्त।
5	बक्सर नगर परिषद स्थित नगरीय सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916		PARK			Work Completed	शेष राशि जिला में अप्राप्त।
6	राज्य योजना अन्तर्गत नगर परिषद दुर्गौव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11	2.366464 8	2.05933		Building with PHE, Electrification.			Building Completed 95%	

List of Project Gaya District

1	मानपुर बस स्टैंड का निर्माण। Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	7.655	7.655	7.655 Note- Provisio us UC Submitt ed by Buidco Head quarter for Rs 421.5 0 Lakhs and by buidco Gaya sent UC Amount Rs.344.0 0 Lakh	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	मुख्य भवन का कार्य पूर्ण। वाउन्डी का कार्य पूर्ण। कैंम्पस पीसीसीसी का कार्य पूर्ण। डिलक्स शौचालय का कार्य पूर्ण। वाउन्डी वाल का कार्य पूर्ण। बाहरी दिवार में प्लास्टर कार्य पूर्ण एवं अन्दर के दिवार में ग्रेनाइट लगाने का कार्य पूर्ण। ACP का कार्य पूर्ण। Docking way का कार्य पूर्ण। इलेक्ट्रीक और PHE कार्य पूर्ण।	NA	Work Completed	सनय वृद्धि की स्वीकृति एवं शेष राशि अप्राप्त।
2	नगर निगम, गया क्षेत्रान्तर्गत दीगधी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021 45 days 12-03-2021	1.27	1.000753 0	Nil		(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying	पाथवे का कार्य पूर्ण। Guard Room Ticket Counter Cafeteria, Toilet Block में finishing कार्य प्रगति पर। North Side गेट का कार्य पूर्ण। Sitting	Toilet Block में finishing कार्य प्रगति पर। Gazebo का Structure का कार्य पूर्ण।	तालाब के बाउन्डी का कार्य प्रगति पर। गार्ड रूम का स्ट्रक्चर कार्य पूर्ण। कैफेटेरिया एवं टायलेट ब्लॉक का स्ट्रक्चर कार्य पूर्ण। Dewatering and Desilting का कार्य पूर्ण। पाथवे के किराने रलिंग का कार्य पूर्ण। पाथवे का कार्य प्रगति पर। Room Ticket Counter Cafeteria, Toilet Block finishing में कार्य प्रगति	स्वेदक को डिवार किया जा चुका है।

442

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									(ix) Water fountain	Bench का कार्य पूर्ण Gazebo का Structure कार्य पूर्ण।		पर। South side गेट का कार्य पूर्ण, North side गेट का कार्य पूर्ण, sitting Berch का कार्य पूर्ण। Gazebo का Structure का कार्य पूर्ण। Landscaping का कार्य प्रगति पर।	
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (लखीमबाग) होते हुए संजय शर्मा (महुएत) होते हुए खटांगी कोठी तक पीएससी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no-123 Dated-26.02.2018 Agreement date-31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	****	****	Work Completed.	Fund required for financial closer.
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीएससी पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No -124 Dated-26.02.2018 Agreement Date-06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700feet with cover (ii) Construction	****	****	Work Completed.	Fund required for financial closer.
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain - 700 Feet with cover (ii) Construction of Road 700 feet	-	(i) Construction of Drain -700 Feet with cover (ii) PCC Work 700 Feet.	Scarcity of material & Lack of fund
6	कुम्हार टोली बजरंगवली मंदिर से काली पोखर तक पीएससी पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	****	****	Work Completed.	Fund required for financial closer.
7	नामपुर काली पोखर से श्याम नगर होते हुए अबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet.	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1050 feet	Scarcity of material & Lack of fund
8	गया-नवादा मेन रोड में मुफत्तील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20-11-2018, Dt of Ag.18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	****	****	Work Completed.	Fund required for financial closer.

446

A

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	बाई सो-53 अलमल भूखंडा में पी0सी0सी0 पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount-0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road - 300 feet	i) Construction of Drain cover 677 feet (ii) Construction of Road 2485 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	Show cause is issued. Scarcity of material & Lack of fund

List of Project Aurangabad District.

1	औरंगाबाद बस स्टैण्ड निर्माण योजना संवेदक का नाम- M/s Mateshwari Constructi on	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	2.98	2.98	1.98		Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न	कार्य पूर्ण।		
2	नवीनगर बस स्टैण्ड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	1.70 / Date-02-03-2016 comp. 06 Month	06 Month	1.6	1.6	1.207		Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Phed work	कार्य पूर्ण।	कार्य पूर्ण।	विचलन एवं समयवृद्धि स्वीकृति हेतु आवेदन समर्पित।	

List of Project ARA District.

1	Construction of park at moti tola, ara dist - bhojpur Sri. Prashant kumar singh	0.812 Letter no - 03/ Amrut -03-15/2016 323, Date-09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist - bhojpur Sri. Prashant kumar singh	0.7492 Letter no - 03/ Amrut-03-15/2016 323, Date-09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164 cr.		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area -	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and		1. Construction of stairs-Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	FC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
										Started 5. Landscape and Horticulture-Work in progress		Horticulture-Work in progress	

List of Project Nalanda District.

1	वार्ड नं० 23 में सनचन्द्रपुर विजय प्रसाद के घर से दक्षिण ननोज अंडा होते हुए कुचाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.385	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 0m Road = 0 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्ड नं० 21 में नुहल्ला देवीसराय में एन०एच० 31 से सटे पश्चिम श्रवण निस्त्रो के घर से दक्षिण देवीसराय रोड तक पी०सी०सी० एवं आर०सी०सी० नाला निर्माण। (श्री अन्वेषण प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0.00 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं०-34 में तोप जी के नवनिर्मित घर में कैलाश जी के दुकान होते हुए प्रा० बि० नेहरू पथ तक एवं बिनाय जी के घर भूमिगत जी के घर होकर कारगिल वम स्टैंडिंग तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		37.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।

List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण का	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-6801148 6 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	7.27	7.27	6.81	Bus Terminal Toilet Block Drive way Car Prking Docking way Boundary wall Site Development Land scaping Tube well External PHE work External Electrical work	Bus terminal complited Drive way complited Tube well complited PHE work complited Ducking way complited Car parking complited Boundary wall complited Delux toilet-work in progress	Site development complited Delux Toilet-Work in complited Car parking-Completed Land scaping-work complited	Bus terminal complited Tube well complited Drive way complited Boundary wall complited Docking way complited Hih mass Light Installation work complited Delux toilet-work complited Car parking-complited	Work CompLet ed process in Handed over to executive officer, ULB Nawada	18 सितनम्बर 2020 को मानीय मुख्यमंत्री महोदय, बिहार द्वारा वी०सी०के नाध्यम से उद्घाटन कराया गया।
2	2017-18	नगर पंचायत, हिसुआ अन्तर्गत पौष्ट तालाब के	119.164 Lt No-101,Date-28-02-2018	104.34110	59.58200	56.74476	2.83724	03.07.2019	पूर्ण	Completed 100%			

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit uire	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		चारों तरफ फुटपाथ एवं लोहा एंगिल, नाली सहित सोन्दरीकरण कार्य											
3	17-18	नगर पंचायत, वारिसलीगज के प्रशासनिक भवन का निर्माण कार्य।	154.15 Lt.No-131 ,Date-	115.77648	45.0000 0	44.99960	0.00000	29.05.2019	अपूर्ण	Building construction work Completed, plaster, Boors, Windows & Finishing work in Progress			

List of Project Banka District.

1	नगर परिषद् बांका अन्तर्गत वार्ड सं०-०१ में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-०९ करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पूरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-११ सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रदीप यादव के घर से बवलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रजक	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।		कार्य पूर्ण।	

List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद् अन्तर्गत कुम्हानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण बहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रजक	0.69139 309/30.03.16							बहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				समीक्षात्मक बैठक में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलोक में इस कार्यालय के पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आवंटन हेतु पत्राचार किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-०५ में साहेब गड्डि के घर से गतिवानी दुर्गा स्थान तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार		date-28.07.2020 Rs-0.2307967	19.02.2021	0.1242 6	0.12426			पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण		कार्य पूर्ण	

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		0 24852 66/09.01.02019											
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में फकीरा यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0 24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021	0.12426				पी०सी०सी० पथ निर्माण कार्य।	रोलिंग कार्य एवं रिटेनिंग वाल कार्य प्रगति पर		रोलिंग कार्य एवं रिटेनिंग वाल कार्य प्रगति पर	जल जमाव के कारण कार्य बाधित।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रज्जु के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0 24852 66/09.01.02019	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पी०सी०सी० पथ निर्माण कार्य।	कार्य पूर्ण।	कार्य पूर्ण।	कार्य पूर्ण।	

List of Project Lakhisarai District.

1	नगर परिषद लखीसराय अन्तर्गत वार्ड स०-06 में गौरा देवी से अनुप साह बटोरन मंडल से निशुनदेव यादव तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0 1547 Ref no 161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020			0	0.00	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16,10,478) सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड स०-6 में फकीरा भगत से चौब भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020		1242	0	0.00	(i) P.C.C Road Lenth 429 m (ii) Drain work Lenth 412 m	Drain work completed.		80% Work Completed	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड स०-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42			0.00	(ii) Drain work (lenth 241m)	Drain work completed.		Work Completed	
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No - Date - T.S Rs 285.214 Letter No - Date -	2.1966 date 26.06.18	25.12.2019	219.29	38.19579			Buildling work	Foundation work completed.	Work in progress		No issue
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (lenth-316m) (ii) Drain work- (Lenth 316m)	200 m Drain and Slab work completed.		60 % Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (2,56,018.975) दो करोड़ छप्पन लाख अठारह हजार आठ सौ पचहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तांतरित नहीं की गई है।
6	वार्ड न० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कोशल बाबू के फुलवाडी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (lenth-188m) (ii) Drain work- (lenth-488m)	Drain work completed.		50 % Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover -755m	300 m Drain work completed.		80 % Work Completed	

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
													निधि की कमी।
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए बृहन्महल पुल तक नाला निर्माण कार्य।	0.8645 Ref No 64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Length -1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचनहला से बी०एन०एन० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No 07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Length-2400m	(i)Earth work completed		20 % Work Completed	निधि की कमी।
10	नाहला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Length-343m) (width-0.6m)	निट्टी भराई का कार्य प्रगति पर।			निधि की कमी।

List of Project Sheikhpura District.

1	नगर परिषद् शेखपुरा अन्तर्गत श्याना सरोवर पार्क परिसर में ह्यूम पाइप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य (बालकृष्ण भोलटिया)	219.14673 Cr. Letter no -07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work			48 %	
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में गौर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no - 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2517			i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed	45%	

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1 Rest ghat(1 No) completed 2 Raised lawn work is completed 3 Slop portion of pond work is completed 4 Earth filling work is almost done 5 of pargola is completed 6 cover siting place complete 7 4cover siting place work complete rest work in progress 8 Bolder pitching work 70%completed	1 Raised lawn work completed. 1 Raised lawn work complete 2 Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5 cover siting place complete 6. Pathway work completed 7 15 open siting place work in complete 8 Boulder pitching work 85%completed 9 Jog ging track work is 80%complete 10 Land scaping & grassing work in progress	Civil work 95% Completed	
2	नगर पंचायत हवेली खडगपुर सदभावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work.	100%		100%	
3	नगर पंचायत हवेली खडगपुर के पंचवटन स्थान के निकट तालाब में	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date	11.20	11.2	No	Ghat Work.	65%		65%	Work in

ADB Projects-Progress Report
30/09/2021

Sl No.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	167.65	137.30 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	120.49 (Upto 30/09/2021)	(i) Distribution Network - 446 Km {Revised Qty.- 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 312.59 KM Pipe Laid ; rising main : 5.803 (ii) Road Restoration:- 117.113 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 20694 nos. connection done & 4796 Nos. Water Meter connection done. (iv) CSC:- Finishing work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Finishing work in progress (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 233.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 378.37 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	56.39	56.00 (Including RCD Adv 1.56)	52.12 (Upto 30/09/2021)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 KM (Revised Qty.- 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) GLSR:- Civil work complete (ii) CWR:- Civil Work completed. Sluice gate fixing and plantation work is in progress. (iii) Control Room:- Civil work completed. (iv) Rising Main:- 15.15 KM DI pipe laid. Valve chamber & Hydrotesting work is in progress (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	DI Pipe procured at site:- 15.366 KM

Alley
06/10/21
Accountant

AE
06/10/2021
AE - PMU

438

ADB Projects-Progress Report

30/09/2021

SI No.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount -277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	82.04	72.72 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and 1st RA Bill	65.63 (upto 30/09/2021)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - work was in Progress (cutting edge fabrication is completed) now stopped due to high water level in ganga & water logging. 3) Jackwell - 5.550 mtr casting completed & balance work is in progress 4) Clear Water Reservoir- 9.1 ML - Excavation & PCC work is in progress. 5) Transmission Main - 15.03 km (Hydro Test done = 5.367 mtr.)	Guard Room - Brick work to start Staff Quarter - lintel beam is in progress. Admin building - Column work is in progress above plinth beam. Centrifugal building - Plinth casting completed. Backfilling work is in progress. Chemical Building - steel binding for column work is in progress. Chlorine Building - Layout marking completed and excavation work is in progress. CWR Pump House - PCC & column reinforcement work is in progress. Flash Mixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber -Plinth beam casting completed Plate settler clarifier - Wall footing completed

Niboy
06/10/21
Accountant

[Signature]
06/10/2021
AE-PMU

[Signature]
07/10/21

बिहार राहटी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

Rajapur Pul West Boring Canal Road, Patna- 800001

Contact : +0612-2506213, 2506109, 2506208, Fax: +91-0612-2506132

Email - mbuidco@gmail.com, Website : <http://buidco.in>



पत्रांक— बुडको / यो०— 1772 / 2020(पार्ट-2)— 7561

दिनांक— 06/10/21

प्रेषक,

मुख्य अभियंता,

एन.एम.सी.जी., बुडको, पटना।

नगर विकास एवं आवास विभाग।

सेवा में,

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण।

नगर विकास एवं आवास विभाग,

बिहार, पटना।

2/10/21
BES/2021/21
6/10/21

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह सितम्बर 2021 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक: यथोक्त।

विश्वासभाजन,

6/10/2021

मुख्य अभियंता,

एन०एम०सी०जी०, बुडको।

नगर विकास एवं आवास विभाग।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.09.2021)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
1	2	3	4	5	6	7	8	9	Up to Previous Month	During the Month	Total Progress	13
1	Bour Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	55.77	Work - 48.28 Escalation - 2.59 O&M - 0.78 Centage - 2.84 Other expenses - 1.28 Total - 55.77	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.	
2	Bour Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	291.32	Work - 242.03 Escalation - 24.64 House conn. - 1.63 Centage - 6.86 Other expenses - 3.11 Unadjusted Msh. - 13.85 Total - 291.32	82.00%	Sewer Network - 180 km. Manhole - 7471 No. Road Restoration - 180 km. House Connection Pit - 14808 nos. House Hold Connection - 15000 nos.	145.98 5461 145.95 7076 5731	1.09 52 0.67 42 43	147.07 5513 146.62 7118 5774	NOC/Permission Required: 1) Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line. Issues: 1) Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward. 2) 5 Km our Laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains. 3) Live Over Head LT electrical lines are available in various locations and shifting of the same is requested. 4) Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities. 5) Work progress hampered due to waterlogged in IOCL RoW for laying 0.65 Km Trunk Line and same is affecting the commissioning of 12 km of lateral line of Zone-1. 6) Work progress was affected due to heavy rainfall and waterlogged around the project locations.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	53.14	Work - 46.52 Escalation - 2.38 O&M - 0.78 Centage - 2.69 Other expenses - 1.17 Total - 53.14 (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years	Design Built of STP - 37 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Walhag	177.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT request shall be submitted shortly)	199.5	Work - 129.82 Escalation - 12.11 House conn. - 7.71 Centage - 5.69 Other expenses - 32.2 Unadjusted Msh. - 11.96 Total - 199.5	74.00%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection -38168 nos. SPS- 01 nos.	Sewer Network- 81.915 km. Manhole- 3063 nos. Direct/Connection/House Connection Pit - 17621 nos. Road Restoration- 81.915KM (Total 76.838 KM road restored in all respect and 5.077 Km comes in trenchless method) House Connection - 21125 nos.	Sewer Network- 0.609 Manhole- 3 House Connection Pit - 3133 nos. Road Restoration- 0.182. House Connection - 517 SPS - 01 No. -Reinforcement fixing for toe complete. Preparation for outer shuttering works in progress.	Sewer Network- 82.524 km. Manhole- 3066 nos. Direct/Connection/House Connection Pit - 20754 nos. Road Restoration- 82.097 KM (Total 76.838 KM road restored in all respect and 5.259 Km comes in trenchless method) House Connection - 21642 nos.	Work is hampered due to COVID - 19 pandemic.

Page 2
Amir

439

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gnd/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution																																																																							
									Up to Previous Month	During the Month	Total Progress																																																																								
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (EOT request submitted to SPMG)	170.82	Work - 150.30 Escalation - 10.92 Contingent - 5.82 O&M - 0.39 Other expenses - 3.39 Total - 170.82	100%	Sewer Network - 55 km. Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. Design Built of STP - 60 MLD O&M - 10 Years	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	STP O&M under progress	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 Km sewerage network will reach to Ambedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project																																																																							
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT request submitted till 29.01.2022)	326.75	Work - 261.32 Escalation - 42.02 House conn. - 0.85 Contingent - 7.23 Other expenses - 2.14 Unadjusted Mob. - 13.18 Total - 326.75	80.80%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 102.78 km Manhole - 3621 Nos Property Chamber - 1554 Nos Road Restoration - 103.71 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection - 2573 Nos Well sinking completed & Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well sinking completed & Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed. E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed. E&M works ongoing at SPS Exhibition Road.	Property Chamber - 48 Nos House Connection - 91 Nos Well sinking completed. Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed. E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed. E&M works ongoing at SPS Exhibition Road.	Pipe Laying - 102.78 km Manhole - 3621 Nos Property Chamber - 1602 Nos Road Restoration - 103.71 Km (including Trenchless & DI pipe) DI Rising Main - 925 m House Connection - 2664 Nos Well sinking completed. Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed. E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed. E&M works ongoing at SPS Exhibition Road.	1. SPS BC commissioning is pending due to construction of 5 manholes along bazar samiti road for which we need permission to close the road 2. Progress hindered at 1600 dia crossing with existing PMC pipeline due to approval pending of design & drawing from BUIDCO. 12 metres of gap is there due to pending approval 3. Work could not be completed in Saidpur road inspite of best possible attempt due to multiple utility lines leading to breakage & making it a time taking process. We need either removal/shifting of some of the utility lines or sufficient time to complete the work as per required design. 4. House Connections adjacent to existing drain - House connections are pending where existing drain is present between house nit																																																																							
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wahag	191.62 197.797	147.64 Cr. (C cost- 84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20 (EOT request to be submitted to SPMG)	64.43	Work - 56.44 Escalation - 2.28 Contingent - 3.14 Other expenses - 0.31 Unadjusted Mob. - 2.27 Total - 64.43	93%	Design Built of STP - 60 MLD & MPS	CIVIL (RCC WORK) <table><tr><td>1) MPS : 96.66%</td><td>1) MPS : 1.34%</td><td>1) MPS : 100%</td></tr><tr><td>2) Grit Chamber : 100%</td><td>2) Grit Chamber : 0%</td><td>2) Grit Chamber : 100%</td></tr><tr><td>3) SBR & CCT : 95.17%</td><td>3) SBR & CCT : 1.0%</td><td>3) SBR & CCT : 96.17%</td></tr><tr><td>4) Chlorination Building : 99%</td><td>4) Chlorination Building : 1.0%</td><td>4) Chlorination Building : 100.0%</td></tr><tr><td>5) Sludge Dewatering Bulg : 100.0%</td><td>5) Sludge Dewatering Bulg : 0.0%</td><td>5) Sludge Dewatering Bulg : 100.0%</td></tr><tr><td>6) Admin cum Lab : 100.0%</td><td>6) Admin cum Lab : 0.0%</td><td>6) Admin cum Lab : 100.0%</td></tr><tr><td>7) Airblower : 99%</td><td>7) Air blower : 1.0%</td><td>7) Airblower : 100.0%</td></tr><tr><td>8) MCC : 100.0%</td><td>8) MCC : 0.0%</td><td>8) MCC : 100.0%</td></tr><tr><td>9) Staff Quarter : 100.0%</td><td>9) Staff Quarter : 0.0%</td><td>9) Staff Quarter : 100.0%</td></tr><tr><td>10-RCC Pipeline : 44.2%</td><td>10-RCC Pipeline : 0.0%</td><td>10-RCC Pipeline : 44.2%</td></tr></table> ELECTRO-MECHANICAL WORK <table><tr><td>1) Grit Mechanism : 95%</td><td>1) Grit Mechanism : 0.75%</td><td>1) Grit Mechanism : 95.75%</td></tr><tr><td>2) Air Blower Pump install : 85%</td><td>2) Air Blower Pump install : 0.15%</td><td>2) Air Blower Pump install : 85.15%</td></tr><tr><td>3) WAS Sludge Transfer Pump : 80%</td><td>3) WAS Sludge Transfer Pump : 0%</td><td>3) WAS Sludge Transfer Pump : 80%</td></tr><tr><td>4) Sluice Gates : 100%</td><td>4) Sluice Gates : %</td><td>4) Sluice Gates : 100%</td></tr><tr><td>5) Poly Dosing Unit : 90%</td><td>5) Poly Dosing Unit : 0.56%</td><td>5) Poly Dosing Pumps : 90.56%</td></tr><tr><td>6) Chlorine Leak Blowers : 90%</td><td>6) Chlorine Leak Blowers : 0.57%</td><td>6) Chlorine Leak Blowers : 90.57%</td></tr><tr><td>7) WAS Prethickner Pump : 80%</td><td>7) WAS Prethickner Pump : 0%</td><td>7) WAS Prethickner Pump : 80%</td></tr><tr><td>8) Submersible Mixer : 33%</td><td>8) Submersible Mixer : 5%</td><td>8) Submersible Mixer : 38%</td></tr><tr><td>9) Hand Railing : 75%</td><td>9) Hand Railing : 5%</td><td>9) Hand Railing : 80%</td></tr><tr><td>10) Coarse Screen Belt conveyor : 90%</td><td>10) Coarse Screen Belt conveyor : 5%</td><td>10) Coarse Screen Belt conveyor : 95%</td></tr><tr><td>11) Fine Screen Belt conveyor : 100%</td><td>11) Fine Screen Belt conveyor : 0%</td><td>11) Fine Screen Belt conveyor : 100%</td></tr><tr><td>12) Grit Classifier : 80%</td><td>12) Grit Classifier : 10%</td><td>12) Grit Classifier : 90%</td></tr><tr><td>13) SS pipe Fabrication : 30%</td><td>13) SS pipe Fabrication : 3%</td><td>13) SS pipe Fabrication : 33%</td></tr><tr><td>14) DI Pipe Fabrication : 70%</td><td>14) DI Pipe Fabrication : 0%</td><td>14) DI Pipe Fabrication : 70%</td></tr></table>			1) MPS : 96.66%	1) MPS : 1.34%	1) MPS : 100%	2) Grit Chamber : 100%	2) Grit Chamber : 0%	2) Grit Chamber : 100%	3) SBR & CCT : 95.17%	3) SBR & CCT : 1.0%	3) SBR & CCT : 96.17%	4) Chlorination Building : 99%	4) Chlorination Building : 1.0%	4) Chlorination Building : 100.0%	5) Sludge Dewatering Bulg : 100.0%	5) Sludge Dewatering Bulg : 0.0%	5) Sludge Dewatering Bulg : 100.0%	6) Admin cum Lab : 100.0%	6) Admin cum Lab : 0.0%	6) Admin cum Lab : 100.0%	7) Airblower : 99%	7) Air blower : 1.0%	7) Airblower : 100.0%	8) MCC : 100.0%	8) MCC : 0.0%	8) MCC : 100.0%	9) Staff Quarter : 100.0%	9) Staff Quarter : 0.0%	9) Staff Quarter : 100.0%	10-RCC Pipeline : 44.2%	10-RCC Pipeline : 0.0%	10-RCC Pipeline : 44.2%	1) Grit Mechanism : 95%	1) Grit Mechanism : 0.75%	1) Grit Mechanism : 95.75%	2) Air Blower Pump install : 85%	2) Air Blower Pump install : 0.15%	2) Air Blower Pump install : 85.15%	3) WAS Sludge Transfer Pump : 80%	3) WAS Sludge Transfer Pump : 0%	3) WAS Sludge Transfer Pump : 80%	4) Sluice Gates : 100%	4) Sluice Gates : %	4) Sluice Gates : 100%	5) Poly Dosing Unit : 90%	5) Poly Dosing Unit : 0.56%	5) Poly Dosing Pumps : 90.56%	6) Chlorine Leak Blowers : 90%	6) Chlorine Leak Blowers : 0.57%	6) Chlorine Leak Blowers : 90.57%	7) WAS Prethickner Pump : 80%	7) WAS Prethickner Pump : 0%	7) WAS Prethickner Pump : 80%	8) Submersible Mixer : 33%	8) Submersible Mixer : 5%	8) Submersible Mixer : 38%	9) Hand Railing : 75%	9) Hand Railing : 5%	9) Hand Railing : 80%	10) Coarse Screen Belt conveyor : 90%	10) Coarse Screen Belt conveyor : 5%	10) Coarse Screen Belt conveyor : 95%	11) Fine Screen Belt conveyor : 100%	11) Fine Screen Belt conveyor : 0%	11) Fine Screen Belt conveyor : 100%	12) Grit Classifier : 80%	12) Grit Classifier : 10%	12) Grit Classifier : 90%	13) SS pipe Fabrication : 30%	13) SS pipe Fabrication : 3%	13) SS pipe Fabrication : 33%	14) DI Pipe Fabrication : 70%	14) DI Pipe Fabrication : 0%	14) DI Pipe Fabrication : 70%
1) MPS : 96.66%	1) MPS : 1.34%	1) MPS : 100%																																																																																	
2) Grit Chamber : 100%	2) Grit Chamber : 0%	2) Grit Chamber : 100%																																																																																	
3) SBR & CCT : 95.17%	3) SBR & CCT : 1.0%	3) SBR & CCT : 96.17%																																																																																	
4) Chlorination Building : 99%	4) Chlorination Building : 1.0%	4) Chlorination Building : 100.0%																																																																																	
5) Sludge Dewatering Bulg : 100.0%	5) Sludge Dewatering Bulg : 0.0%	5) Sludge Dewatering Bulg : 100.0%																																																																																	
6) Admin cum Lab : 100.0%	6) Admin cum Lab : 0.0%	6) Admin cum Lab : 100.0%																																																																																	
7) Airblower : 99%	7) Air blower : 1.0%	7) Airblower : 100.0%																																																																																	
8) MCC : 100.0%	8) MCC : 0.0%	8) MCC : 100.0%																																																																																	
9) Staff Quarter : 100.0%	9) Staff Quarter : 0.0%	9) Staff Quarter : 100.0%																																																																																	
10-RCC Pipeline : 44.2%	10-RCC Pipeline : 0.0%	10-RCC Pipeline : 44.2%																																																																																	
1) Grit Mechanism : 95%	1) Grit Mechanism : 0.75%	1) Grit Mechanism : 95.75%																																																																																	
2) Air Blower Pump install : 85%	2) Air Blower Pump install : 0.15%	2) Air Blower Pump install : 85.15%																																																																																	
3) WAS Sludge Transfer Pump : 80%	3) WAS Sludge Transfer Pump : 0%	3) WAS Sludge Transfer Pump : 80%																																																																																	
4) Sluice Gates : 100%	4) Sluice Gates : %	4) Sluice Gates : 100%																																																																																	
5) Poly Dosing Unit : 90%	5) Poly Dosing Unit : 0.56%	5) Poly Dosing Pumps : 90.56%																																																																																	
6) Chlorine Leak Blowers : 90%	6) Chlorine Leak Blowers : 0.57%	6) Chlorine Leak Blowers : 90.57%																																																																																	
7) WAS Prethickner Pump : 80%	7) WAS Prethickner Pump : 0%	7) WAS Prethickner Pump : 80%																																																																																	
8) Submersible Mixer : 33%	8) Submersible Mixer : 5%	8) Submersible Mixer : 38%																																																																																	
9) Hand Railing : 75%	9) Hand Railing : 5%	9) Hand Railing : 80%																																																																																	
10) Coarse Screen Belt conveyor : 90%	10) Coarse Screen Belt conveyor : 5%	10) Coarse Screen Belt conveyor : 95%																																																																																	
11) Fine Screen Belt conveyor : 100%	11) Fine Screen Belt conveyor : 0%	11) Fine Screen Belt conveyor : 100%																																																																																	
12) Grit Classifier : 80%	12) Grit Classifier : 10%	12) Grit Classifier : 90%																																																																																	
13) SS pipe Fabrication : 30%	13) SS pipe Fabrication : 3%	13) SS pipe Fabrication : 33%																																																																																	
14) DI Pipe Fabrication : 70%	14) DI Pipe Fabrication : 0%	14) DI Pipe Fabrication : 70%																																																																																	

Copy
2/11/22

433

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gold/GaB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									15) Centrifuge 95% 16) Centrifuge feed pump 95% 17) Monorail installation 30% 18) Earthing installation 10% 19) Electrical Panel 80% 20) Transformer 90% 21) Cable support & Tray & 80% 22) Agitator 0% 23) Weir plate 0% 24) Baffle plate & Anti vortex cross -0% 25) Fine Screen Manual & Mechanical -0% 26) Coarse Screen Manual -0%	15) Centrifuge 0% 16) Centrifuge feed pump 0% 17) Monorail installation 20% 18) Earthing installation 20% 19) Electrical Panel 5% 20) Transformer 0% 21) Cable support & Tray 5% 22) Agitator 95% 23) Weir plate 10% 24) Baffle plate & Anti vortex cross -20% 25) Fine Screen Manual & Mechanical -90% 26) Coarse Screen Manual -80%	15) Centrifuge 95% 16) Centrifuge feed pump 95% 17) Monorail installation 50% 18) Earthing installation 30% 19) Electrical Panel 85% 20) Transformer 90% 21) Cable support & Tray 65% 22) Agitator 95% 23) Weir plate 10% 24) Baffle plate & Anti vortex cross -20% 25) Fine Screen Manual & Mechanical -90% 26) Coarse Screen Manual -80%	
	Pahari-Zone IV A (S) Sewerage Network, Patna M/s ENS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost-22.94 Cr.) 11-05-18	29.05.21 (EOT request shall be submitted shortly)	168.85	Work - 152.67 Escallation - 8.11 Centage - 5.37 Other expenses - 2.70 Total - 168.85	99.70%	Sewer Network - 88 km (91.200 Km) Manhole - 3270 No. (3500 Nos.) Road Restoration - 88 km. (90.850 km) Property Chamber - 10650 Nos. (6050 Nos.) House Hold Connection - 6847 No. SPS - 1 No.	90.004 Km 3339 No. 90.004 Km. 5877 No. 6171 No. Completed.	0.846 Km. 115 No. 0.846 Km. 140 No. 595 No.	90.850 Km. 3454 No. 90.850 Km. 6017 No. 6769 No.	
	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21 (EOT requested till 30.04.2022)	130.19	H.C - 0.48 Work - 85.66 Escallation - 6.94 Centage - 4.51 Other expenses- 3.29 Unadjusted Moh. Advance - 29.3 Total - 130.19	54.86%	1. Sewer Network - 116 Km. , 2. Manholes- 5306 Nos. 3. Property Chamber- 31000 Nos. 4. Road Restoration- 116 Km. 5. House Connection- 22855 Nos. 6. SPS- 1 Nos.	1. Sewer Network - 63.04 Km. 2. Manhole- 1872 Nos. 3. Property Chamber- 4637 Nos. 4. Road Restoration- 62.46 Km. 5. House Connection- 4617 Nos. 6. SPS- Civil Work Under Progress	1. Sewer Network - 0.60 Km. 2. Manhole- 14 Nos. 3. Property Chamber- 313 Nos. 4. Road Restoration- 0.53 Km. 5. House Connection- 438 Nos. 6. SPS- Civil Work Under Progress	1. Sewer Network - 63.64 Km. 2. Manhole- 1886 Nos. 3. Property Chamber- 4950 Nos. 4. Road Restoration- 62.99 Km. 5. House Connection- 5055 Nos. 6. SPS- Civil Work Under Progress	1. NHAI NOC pending- 2.6 KM 2. EOT Approval: EOT request submitted Sep 20.
	Digha STP & Sewerage Network, Patna M/s VA Tech Wahag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	85.48	Work - 5.28 Other expenses- 0.70 Centage - 6.03 Unadjusted Moh. Advance - 79.47 Total - 85.48	3.4%	STP- 100 MLD Network - 303 KM. Network IPS - 2 I&D IPS - 2	1. 35 KM Sewer line has been laid. 2. Manhole - 774 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress Over all Physical progress- 3.4%	Manhole - 25 Nos.	1. 35 KM Sewer line has been laid. 2. Manhole - 799 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress Over all Physical progress- 3.4%	1. RCD NOC awaited.
	Kankarhagh STP & Sewerage Network, Patna M/s VA Tech Wahag	578.89 588.8786					1.4%	STP- 50 MLD Network- 150 km. Network IPS - 2	1. 6.73 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 KM Over all Physical progress- 1.4%		1. 6.73 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.74 KM Over all Physical progress- 1.4%	1. RCD NOC awaited.

Paul
Kankarhagh
21

992

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Cost/Gst (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.5 Cr. 04-07-2020	03.02.22	90.99	Escal- 4.01 Other - 0.02 Work - 72.06 Centage - 3.09 Unadjusted Mob. Advance - 11 Total - 90.99	46.00%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 3. House Connections Pit - 11020 4. Road Restoration - 90 5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. -Pipe Laying - 58.30 Km 2. Manholes - 2480 Nos 3. House Connections pit- 6137 Nos 4. Road Restoration - 57.50 KM 5. STP - BEP Approved Air Blower, Staff Quarter, Column work in progress, IIT panel room foundation work in progress, MPS cutting edge work in progress. 6. IPS 1 - 1 well lift completed, 8 th lift work in progress.	1. Pipe Laying - 1.45 Km 2. Manholes - 47 Nos 3. House Connections pit - 288 Nos 4. Road Restoration - 1.7 KM 5. Air Blower, Staff Quarter, Column work completed, IIT panel room foundation work completed, MPS cutting edge fixing work in completed. 6. IPS - remaining drawing submitted to IIT.	1. -Pipe Laying - 59.750 Km 2. Manholes - 2572Nos 3. Inspection chamber - 6425nos. 4. Road Restoration - 57.50 KM 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain, Air Blower - Plinth Beam and column in progress, Staff Quarter - A & B - Beam & slab shuttering completed and reinforcement binding work in progress, MPS - curve wall reinforcement binding completed, CC not start due to rain, IIT/HT meter 6. IPS 1- 7th lift well lift completed, 8th lift work stopped due to site flooded with heavy rain, IPS 2 - letter writted to CO for demarkation of IPS 2 Land.	NHA1 - 6.39 KM NOC is pending.
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. ar d O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20 (EOT granted till 15 Aug 2021)	29.01	Work - 26 Centage - 1.54 Unadjusted Advance - 1.42 Other expenses-0.05 Total - 29.01	89%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work Completed. 2. MBBR-Completed. 3. Construction of Admin Building-Door Fitting work completed. 4. Centrifugal Building-Completed. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. Gas filling work under progress. 8. Thickner, Filterate Sump-Completed. 9. Return Sludge Sump-Completed. 10. Plate Saterler-Completed 11. MCC & Blower Building-Completed. 12. Grit Chamber-Completed. 13. Campus Development- Internal Road PCC work completed. IPS- 1. Aigaibinath IPSElectro-Mechanical work in progress and 40m Drain work & Rising main work in progress. 2. Chujja gali IPS-Electro-Mechanical work in progress. 3. Open Drain-570m length Completed. Networking-work is approximately in progress.	IPS- 1. Aigaibinath IPS-Electro-Mechanical work completed 2. Chujja gali IPS-Electro-Mechanical work Completed. 1)Grit Chamber : 0.4% 2) SBR& CCT : 0.19% 3) Chlorination Building : 1.0% 4) Sludge Dewatering Building : 1.02% 5)Admin cum Lab/Airblower/MCC : 0.65% 6) Staff Quarter: 1.11% Pre-Commissioning : 1) Diffuser with air blowing of Sludge thickner 100% 2) Diffuser with air blowing of CCT 100% 3) Trial and Testing completed of inlet/Gritchamber/SBR Tank 1&2 Sludge 4) DG & Transformer : 100% 5) Chlorination System : 100% I & D WORK:	1. Compound Wall work Completed. 2. MBBR-Completed. 3. Construction of Admin Building-Door Fitting work completed. 4. Centrifugal Building-Completed. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. Gas filling work under progress. 8. Thickner, Filterate Sump-Completed. 9. Return Sludge Sump-Completed. 10. Plate Saterler-Completed 11. MCC & Blower Building-Completed. 12. Grit Chamber-Completed. 13. Campus Development- Internal Road PCC work completed. IPS- 1. Aigaibinath IPSElectro-Mechanical work completed. 2. Chujja gali IPS-Electro-Mechanical work completed. 3. Open Drain-570m length Completed. Networking-work is approximately in progress. C. The network work is completed. 1)Grit Chamber : 99.5% Completed 2) SBR& CCT : 99.36% 3) Chlorination Building : 99.5% 4) Sludge Dewatering Building : 99.47% 5)Admin cum Lab/Airblower/MCC : 99.53% 6) Staff Quarter: 99.53% Installation of Electro-mechanical Work : 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Belt Filter Press : 100%	Total No. of Manpower 30 Nos. Overall Physical Progress 88%

Page 13

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr)	Agreement Amount /Date Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.77 61.38	53.94 Cr. (C Cost- 26.55 Cr. And O&M- 27.33 Cr.) 22-11-18	21.04.20 (EOT requested till 30 June, Again EOT to process)	24.37	Work - 21.63 Centage - 1.33 Unadjusted Moh. Advance - 0.23 Other expenses-1.16 Total - 24.37	88.80%	STP - 11 MLD SPS - 02 Nos. and I & D	7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) PLC Panel : 100% Pre-Commissioning : 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Decanter : 100% 4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 I & D WORK : IPS-2: 1) Pumping Station : 95% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising main pipe commissioned : 100% IPS-1: 1) Pumping Station : 32% 2) Rising main DI laying : 2.7% (38 Mtr. completed out of 1600 Mtr.) Supply of electro-mechanical items : 100%	IPS-2(Dayachack): 1) Pumping Station : 1% (Finishing work in progress) IPS-1(Khan Sahib Ghat): 1) Pumping Station : 0% 2) Rising main pipe laying 320 mtrs completed 3) Decanter : 100% 4) Sewage Taken in IPS-2 in inlet chamber at STP on 13.07.21 I & D WORK : IPS-2: 1) Pumping Station : 98% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising main pipe commissioned : 100% IPS-1: 1) Pumping Station : 32% 2) Rising main DI laying : 2.7% (38 Mtr. completed out of 1600 Mtr.) Supply of electro-mechanical items : 100%	7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) PLC Panel : 100% Pre-Commissioning : 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Decanter : 100% 4) Sewage Taken in IPS-2 in inlet chamber at STP on 13.07.21 I & D WORK : IPS-2: 1) Pumping Station : 98% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising main pipe commissioned : 100% IPS-1: 1) Pumping Station : 32% 2) Rising main DI laying : 2.7% (38 Mtr. completed out of 1600 Mtr.) Supply of electro-mechanical items : 100%	Total no. of Manpower = 40 Nos. NOTE: Totally work has been scopeed of IPS-1(Khan Sahib Ghat) from 12.08.21 due to Ganga river level has been increased up to flood level and sand banned from Govt./NGT order.
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.162 Cr.) 27-09-19	26.09.20 (EOT requested till 31.12.2021)	1.07	Unadjusted Moh. Advance - 0.9338 Other expenses-0.14 Total - 1.07		STP-6.5 MLD IPS-2 No. Rising Main-4 Junction-1 MPS-1	Fencing of land completed.	Design & Drawing is being prepared by contractor.	Fencing of land completed.	NOC received for STP land 1.122589 acre land vide EO, Minor letter no :- 386, dated - 20.07.2021. Fencing of land completed by agency. Design/drawing prepared after soil testing and submitted to IIT, Patna for vetting.
								STP - 9 MLD	1) MPS : NA 2) Grit Chamber : 99.4% 3) SBR & CCT : 99.20% 4) Chlorination Building : 98.45% 5) Sludge Dewatering Builg : 97.55% 6) Admin cum Lab: 98.90% 7) Airblower: 99% 8) MCC : 98.55% 9) Staff Quarter: 98.60% Installation of E&M Work : 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100%	1) MPS : NA 2) Grit Chamber : 0.35% 3) SBR & CCT : 0.25% 4) Chlorination Building : 0.85% 5) Sludge Dewatering Builg : 1.50% 6) Admin cum Lab: 1.00% 7) Airblower : 0.35% 8) MCC : 0.80% 9) Staff Quarter: 1.00% 1) Grit Mechnaish : 0% 2) Sluice Gates G chamber : 100% 3) Chlorination system: 100% 4) Sludge dewatering Machine: 90%	1) MPS : NA 2) Grit Chamber : 99.75% 3) SBR & CCT : 99.45% 4) Chlorination Building : 99.30% 5) Sludge Dewatering Builg : 99.05% 6) Admin cum Lab: 99.90% 7) Airblower: 99.35% 8) MCC : 99.35% 9) Staff Quarter: 99.60% 1) Grit Mechnaish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100%	

130

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gt/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 21.06.2021. A gain EOT to process)	25.53	Work - 22.61 Contage - 1.35 Unadjusted Moh. Advance - 1.48 Other expenses-0.10 Total - 25.53	87.60%	SPS- 6 Nos. and I&D	5) WAS Pre-Thickner Pumps :100%	5) Cable termination : 100%	5) WAS Pre-Thickner Pumps :100%	This SPS was flooded due to koshi river overflow. Presently water level partially decored and E&M works started
									6) Poly dosing pumps:100%	1) Grit Mechanism system : 100%	6) Poly dosing pumps:100%	
									7) Chlorine Leak Blowers :100%	2) Diffuser with Air Blowing : 100%	7) Chlorine Leak Blowers :100%	
									8) Cable Tray :100% SPS- I Civil works	3) Filtrate transfer pump : 100%	8) Cable Tray :100%	
									Wet well, Inlet chamber-100%	Wet well, Inlet chamber-0%	Wet well, Inlet chamber-100%	
									DG Room-89%	DG Room-5%	DG Room-94%	
									Panel Room-91%	Panel Room-2%	Panel Room-93%	
									Transformer yard-100%	Transformer yard-0%	Transformer yard-100%	
									staff qtr.-45%	staff qtr.-10%	staff qtr.-55%	
									Boundry wall-80%	Boundry wall-4%	Boundry wall-84%	
									E&M Works- Procurement-100%		Procurement-100%	
									HT Panel Installation	0.8	HT Panel -80%	
									DG Installation	0.7	DG Installation-70%	
									Transformer Installation	0.8	Transformer yard-80%	
									MCC Panel	0.8	MCC Panel-80%	
									Screens	0.9	Screens-90%	
									SPS- 5		Screens-90%	
									Wet well, Inlet chamber-89%	Wet well, Inlet chamber-2%	Wet well, Inlet chamber-91%	
									DG Room-90%	DG Room-3%	DG Room-93%	
									Panel Room-89%	Panel Room-1.5%	Panel Room-90.5%	
									Transformer yard-100%	Transformer yard-0%	Transformer yard-100%	
									staff qtr.-35%	staff qtr.-00%	staff qtr.-35%	
									Boundry wall-44%	Boundry wall-0%	Boundry wall-44%	
									E&M Works- Procurement-100%		Procurement-100%	
									Transformer Installation	0.8	Transformer yard-80%	
									MCC Panel	0.8	MCC Panel-80%	
									Screens	0.9	Screens-90%	
									Monorail	1	Monorail-100%	
									Pumps	0.6	Pumps-60%	
									SPS- 6		Pumps-60%	
									Wet well, Inlet chamber-82%	Wet well, Inlet chamber-8%	Wet well, Inlet chamber-90%	
									DG Room-84.5%	DG Room-7.5%	DG Room-92.0%	
									Panel Room-43.5%	Panel Room-8%	Panel Room-51.5%	
									Transformer yard-100%	Transformer yard-0%	Transformer yard-100%	
									staff qtr.-31.8%	staff qtr.-4%	staff qtr.-35.8%	
									Boundry wall-79.5%	Boundry wall-3.5%	Boundry wall-83.0%	
									E&M Works- Procurement-100%		Procurement-100%	
									HT Panel Installation	0.8	HT Panel -80%	
									DG Installation	0.7	DG Installation-70%	

Site is submerged due to backflow of koshi. Presently work is stopped

Land issue raised by local person (adjacent house)

Trench digging is not feasible owing to surface water accumulation

429

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	I&D works and STP at Sonapur S.G.Const & S.N.Enviro	30.93 32.60/77	29.15 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021)	13.04	Work - 11.89 Contage - 0.80 Unadjusted Mob. Advance - 0.04 Other expenses-0.31 <u>Total 13.04</u>	94%	STP - 3.5 MLD I&D Network - 5.426 Km	Transformer Installation	0.8	Transformer yard-80%	Presently inundated owing to backflow of Koshi River
									MCC Panel	0.8	MCC Panel-80%	
									Screens	0.9	Screens-90%	
									SPS- 2			Land issue of adjacent inhabitants.
									Wet well, Inlet chamber-45%	Wet well, Inlet chamber-0%	Wet well, Inlet chamber-45%	
									Boundry wall-52.5%	Boundry wall-0%	Boundry wall-52.5%	
									E&M Work -70%(Procurement)		E&M Work - 70%(Procurement)	Though flooded due to koshi yet work started
									SPS-3			
									Drawing & design-10%	0	Drawing & design-10%	
									E&M Work -70%(Procurement)		E&M Work - 70%(Procurement)	Pending NOC From NHAI, Railway and RCD
									SPS- 4			
									Wet well Excavation work in progress-10%	0	Wet well Excavation work in progress-10%	
									E&M Work -70%(Procurement)		E&M Work - 70%(Procurement)	1. Due to increase in the length of I&D, Cost variation is must. 2. Due to space constraint at STP site the work of Sludge holding tank can't be started simultaneously until Wet Well & Grit Chamber work is finished. 3. Written NOC has not provided by RCD till now. As per mutual co-ordination we were restoring the RCD road but after a joint inspection of RCD Executive Engineer with BUIDCO Executive Engineer and Asst. Engineer held on 4. Proof checking to assess the strength of MS Casing Pipe for crossing the RUB-79, Sonapur, was done by our design team and it is further gone for rechecking to IIT - Delhi.
									Rising Main-16540 meter		Rising Main-8995 meter=54.381%	
									Rising Main-8980 meter=54.29%	15 meter=0.091%	Rising Main-8995 meter=54.381%	
									Road restoration-8905 meter	80 meter	Road restoration-8985 meter	1. Admin /staff Building completed.
									1. Admin /staff Building completed.	1. Admin /staff Building - No work.	1. Admin /staff Building completed.	
									2. Panel Room completed -- No work.	2. Panel Room completed -- No work.	2. Panel Room completed.	
									3. Clear water tank - No work.	3. Clear water tank - No work.	3. Clear water tank completed	1. Admin /staff Building completed.
									4. UV chamber - No work.	4. UV chamber - No work.	4. UV chamber completed	
									5. SBR Civil work completed.	5. SBR Civil work completed	5. SBR Civil work completed	
									Decenter installed. (99.60%).			1. Admin /staff Building completed.
									6. Wet well raft completed.	6. Wet well Columns & receiving chamber work	6. Wet well Columns & receiving chamber work	
									5. Grit Chamber Raft & Plinth Beam Completed (48%)	5. Grit Chamber walls & Slab 1 complete (29.50%)	5. Grit Chamber Raft & Plinth Beam Completed (77.50%)	
									8. Airblower Shed completed.	8. Airblower Shed completed.	8. Airblower Shed completed.	1. Admin /staff Building completed.
									9. I&D work of approx 4471 Mtrs pipe laying done out of 5426 Mtrs	9. Pipe laying of 22 Mtrs done.	9. I&D work of approx 4493 Mtrs pipe laying done out of	
									10. 115 Manholes completed (61.82%).	10. Manohole completed - 2 Nos.	10. 117 Manholes completed (62.90%).	
									11. Laying of Effluent Channel pipes	11. Laying of Effluent Channel	11. Laying of Effluent Channel	1. Admin /staff Building completed.
									12. All Electro-Mechanical Equipments reached at site.	12. SBR Decenter Installed & other electromechanical	12. SBR Decenter Installed	

17

22

22

22

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gull/CnB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Mokama M/s EMS Singh	66.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	Granted till 31.12.2021	23.16	Work - 21.55 Centage - 1.28 Other expenses-1.32 Total - 23.16	85%	STP- 8 MLD I&D work=10.0KM IPS=2Nos	Design & Survey : complete.	Design & Survey : complete.	Design & Survey : complete.	Due to heavy rainfall, water, logging has occurred at multiple location causing hassle & delay in the work progress. NOC from RCD, Railways, RWD, CO is pending As per direction of the Railways, resurvey & redesigning for the crossover from the under pass has to be done. The direction has been conveyed on 29.09.2021.
									SBR work : 100% complete & rest in progress	SBR work : Exterior painting work	SBR work : 100% complete & rest in progress	
									Admin block : 98% complete & rest in progress	Admin block : Final coat of paint in progress	Admin block : 98% complete & rest in progress	
									Panel Room : 100% work complete & rest in progress	Panel Room : complete	Panel Room : 100% work complete & rest in progress	
									Boundary wall : 99% complete	Boundary wall : Painting work in progress	Boundary wall : 99% complete	
									Road Work : 85% complete & rest in progress	Road Work : balance work in progress	Road Work : 85% complete & rest in progress	
									Chlorination Tank : 100% complete	Chlorination Tank : Paint work Completed	Chlorination Tank : 100% complete	
									Sludge Holding Tank : 100% complete	Sludge Holding Tank : completed	Sludge Holding Tank : 100% complete	
									Centrifuge Building : 100% complete & rest	Centrifuge Building : completed	Centrifuge Building : 100% complete	
									Grit Chamber : 100% complete & rest in progress	Grit Chamber : completed	Grit Chamber : 100% complete	
									MPS : Structural work complete & finishing work 100% complete	MPS : completed	MPS : Structural work complete & finishing work 100% complete	
									Air Blower Platform : 100% complete	Air Blower Platform : completed	Air Blower Platform : 100% complete	
									I&D Work :	I&D Work :	I&D Work :	
									DI Pipe laying = 0M	DI pipe laying = 85M	DI pipe laying = 85M	
									IPS-1 :	IPS-1 :	IPS-1 :	
									Staff Quarter : structural 70% complete	Staff Quarter : slab shuttering & steel reinforcement	Staff Quarter : structural 70% complete	
									Boundary wall : 85% complete	Boundary wall : brickwork complete	Boundary wall : 85% complete	
									PS : structural work 90% complete	PS : structural work complete	PS : structural work 90% complete	
									Panel Room : Brickwork completed	Panel Room : structural completed	Panel Room : Brickwork completed	
									Wet Well : 95% Completed	Wet Well : 80% Completed	Wet Well : 95% Completed	
									IPS-2 :	IPS-2 :	IPS-2 :	
									Staff Quarter : structural 100% complete & finish	Staff Quarter : structural work complete	Staff Quarter : structural 100% complete	
									Wetwell : structural work 90 % complete	Wetwell : structural work 90% complete	Wetwell : structural work 90 % complete	
									Boundary wall : 85% complete	Boundary wall : structural & plaster work	Boundary wall : 85% complete	
									RCC drain work = 1150M complete	RCC drain work = 0M	RCC drain work = 1150M complete	
									Manhole : 25 Nos completed	Manhole : 30 Nos completed	Manhole : 30 Nos completed	
									Supply of Electromechanical equip = i) Decanter System = 2 Set ii) Sewage Transfer Pump = 3 Nos iii) RAS Pumps = 2 set iv) SAS Pumps = 2 set v) Diffuser = 2 Lot vi) Chlorinator = 1 No vii) Mechanical coarse & fine screen viii) Air Blower = 3 Nos, Centrifuge = 2 Nos ix) MCC Panel = 1 Nos x) PLC Panel = 1 Nos xi) Cable Tray = 1 lot xii) MS pipe = 1 lot xiii) Diffuser = 2 Lot xiii) Online monitoring system 1 set XX) Centrifuge Feed Pump = 02 Nos Installation of Electromechanical Equip i) Air Blower = 100%	Supply of Electromechanical equip = i) Decanter System = 2 Set ii) Sewage Transfer Pump = 3 Nos iii) RAS Pumps = 2 set iv) SAS Pumps = 2 set v) Diffuser = 2 Lot vi) Chlorinator = 1 No vii) Mechanical coarse & fine screen viii) Air Blower = 3 Nos, Centrifuge = 2 Nos ix) MCC Panel = 1 Nos x) PLC Panel = 1 Nos xi) Cable Tray = 1 lot xii) MS pipe = 1 lot xiii) Diffuser = 2 Lot xiii) Online monitoring system 1 set XX) Centrifuge Feed Pump = 02 Nos Installation of Electromechanical Equip All electric supply work at STP complete	Supply of Electromechanical equip = i) Decanter System = 2 Set ii) Sewage Transfer Pump = 3 Nos iii) RAS Pumps = 2 set iv) SAS Pumps = 2 set v) Diffuser = 2 Lot vi) Chlorinator = 1 No vii) Mechanical coarse & fine screen viii) Air Blower = 3 Nos, Centrifuge = 2 Nos ix) MCC Panel = 1 Nos x) PLC Panel = 1 Nos xi) Cable Tray = 1 lot xii) MS pipe = 1 lot xiii) Diffuser = 2 Lot xiii) Online monitoring system 1 set XX) Centrifuge Feed Pump = 02 Nos Installation of Electromechanical Equip Air Blower = 100%	

2

2

2

2

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/Govt (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr)	Project expenditure (Including State share) (Rs. In Cr)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									ii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=70% v) Diffuser pipeline installed=85% vi) Cable tray framework erected 95% complete vii) Pumps in Wetwell installed 100% DG installed Cable laying=90% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse screen installed Mechanical fine screen installed Motorised gate valve installed Manual screen installed Cable laying =90% complete	Diffuser pipe installed Chlorinator system installed MPS to Grit ch pipeline complete Cable tray framework erected 100% vii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed	iii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% vii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed	
19	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N. Enviro	35.88 37.805	16.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 Revised - Aug 2021 (Again EOT to request)	4.93	Centage - 0.17 Work - 2.47 Other - 1.63 Unadjusted Mob. Advance - 2.16 Total - 4.93	26%	STP-11 MLD & 2 IPS	Boundary wall - No Work Admin cum Panel Building cum Staff Quater's - 35.05% SBR & CCT - 31.35% MPS & inlet chamber - 31.10% Sludge Holding Tank - No work due to water logging	Boundary wall - No Work Admin cum Panel Building cum Staff Quater's - 10.80% SBR & CCT - 0.10% MPS & inlet chamber - 16.30% Sludge Holding Tank - No work due to water logging	Boundary wall - 87.75% Admin cum Panel Building cum Staff Quater's - 45.866% Complete. SBR & CCT - 31.45% Complete MPS & inlet chamber - 47.40% Sludge Holding Tank - 8.1%	1. Due to heavy rainfall in early days of the month, the work was adversely affected and the STP site was submerged with water but now work is in running smoothly. 2. NOC for IPS-1 land is in process & Re-Survey for IPS - 1 will be required after we get NOC of the land for IPS - 1
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21 (EOT request sent to SPMG)	59.84	Work- 48.95 Unadjusted Mob. Advance - 8.12 Other expenses- 1.65 Centage- 2.65 Total - 59.84	64.0%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station. (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station Civil work is completed- (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC work is in progress (38%) 3. Sludge Dewatering Building Sludge Sump survey work is completed (5%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting completed (41%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (77%) 6. CCT, Chlorination Building survey work is completed (5%) 7. Air Blower Room Raft RCC and column work up to plinth beam is completed and concreting completed - No work 8. Admin Cum Lab Building - RCC Column work up to plinth level is completed (32%) 9. Staff Quarter survey work is completed (5%) 10. IPS/Pumping station - IPS 3, IPS4 - (96%) and IPS 2 - (69%) 11. Network (I&D) - Pipe laying of 6949mtrs and manhole 237 nos. is completed, Pipe Laying - (35%) and Manhole - (32%) 12. Road Restoration (I&D Network) - 5.949 KM road restoration is completed (100%) 13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	1. Main Pumping Station - No Work 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC work and backfilling work is in progress (1%) 3. Sludge Dewatering Building Sludge Sump - No work 4. Substation, MCC Room - FFL Slab beam concrete completed - No work 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (1%) 6. CCT, Chlorination Building - Excavation work is in progress (3%) 7. Air Blower Room - FFL Slab beam concreting completed - No work 8. Admin Cum Lab Building - No Work 9. Staff Quarter - No work 10. IPS/Pumping station - IPS 3, IPS4 - no work and IPS 2 - (5%) 11. Network (I&D) - No work 12. Road Restoration (I&D Network) - No Work 13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	1. Main Pumping Station Civil work is completed- (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and backfilling work is in progress (38%) 3. Sludge Dewatering Building Sludge Sump survey work is completed (5%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting completed (41%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (78%) 6. CCT, Chlorination Building survey work is completed (8%) 7. Air Blower Room Raft RCC and column work up to plinth beam is completed (32%) 8. Admin Cum Lab Building - RCC Column work up to plinth level is completed (5%) 9. Staff Quarter survey work is completed (5%) 10. IPS/Pumping station - IPS 3, IPS4 - (96%) and IPS 2 - (74%) 11. Network (I&D) - Pipe laying of 6949mtrs and manhole 237 nos. is completed, Pipe Laying - (35%) and Manhole - (32%) 12. Road Restoration (I&D Network) - 5.949 KM road restoration is completed (100%) 13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	Progress slow due to heavy rainfall at site Progress slow due to heavy rainfall at site Due to space constraint at STP site excess soil dumping place is situated in sludge handling areas. Progress slow due to heavy rainfall at site Progress slow due to heavy rainfall at site Progress slow due to heavy rainfall at site Due to space constraint at STP site shuttering material stock yard is situated at Progress slow due to heavy rainfall at site Work is stop due to rainy condition and NOC not obtained from RCD Out of 6.949 km pipe laying work road restoration is completed.

426

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
21	I&D works and STP at Fatuha	35.49 37.4325	176.19 12.13.20	22.11.21	9.38	Work - 4.43 Other - 0.14 Moh. Advance - 4.50 Contingent - 0.31 Total - 9.38		STP - 07 MLD SPS and I&D	14 Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra. Nil	14 Electro-Mechanical Equipments for MPS&IPS - No work Nil	14 Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra. Nil	STP land has been selected. EO, Fatuha has been requested many times for measurement and land details.
22	I&D works and STP at Danapur	103.27 108.4164					10.00%	STP - 25 MLD SPS and I&D	1) Admin Building - 48% 2) SBR Basin - 4% 3) CCT - 85.00% 4) Chlorination Building - 85.00% 5) Security Cabin - 85.00% 6) Supply of DI Pipe- 830.50m 7) Stilling Chamber with screen channels - 3 % 8) Grit Chamber with parshalluim - 3%	1) Admin Building - 7% 2) SBR Basin - Nil 3) CCT - 5% 4) Chlorination Building - 5%	1) Admin Building - 55% 2) SBR Basin - 4% 3) CCT - 90% 4) Chlorination Building - 90% 5) Security Cabin - 85.00% 6) Supply of DI Pipe- 830.50m 7) Stilling Chamber with screen channels - 3 % 8) Grit Chamber with parshalluim -	
23	I&D works and STP at Phulwarisharif	46.25 48.6583						Khagaul Lock : STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Nil	Nil	Nil	STP land NOC for Khagaul Lock has been received from WRD, Bihar on 03.08.2021. Design/drawing approved. Tree protection plan has been submitted to DFO, EE. Khagaul has been requested to shift the electric pole.
24	22 MLD STP, 04 No. IPS and 138.9 kms Sewerage network at Hajipur Toshiba Water Solutions Pvt Ltd JV with	305.19 312.44	316.28 Cr 03.07.2021	02.07.2023	28.32	Other - 0.06 Moh. Adv - 28.26 Total - 28.32		1) Balance work of 22 MLD STP 2) Network - 138.9 Km 3) IPS - 4 Nos.	1) Project Agreement 03.07.2021. 2) Zone I survey 34 KMs completed out of 34 Kms 3) Zone-II Survey 12 KMs completed out of 12 KMs. 4) Zone- III Survey 35 KMs completed out of 35 KMs 5) Zone-IV Survey 18 KMs completed out of 40 KMs	1) Work not start due to STP area water logging. 2) Land NOC for IPS-III under progress 3) Zone-III sewerage network Design Drawing completed and submitted to BUIDCO. 4) Zone-I-II,IV & V Sewerage network Design & Drawing under	1) Project agreement 03.07.2021. 2) Sewerage network survey work 138.9 KM completed out of 138.9 KM- 3) Zone-III sewerage network Design & Drawing have been sent to IIT for vetting. 4) Zone-I,II,IV & V Sewerage network Design & Drawing under	Survey for Sewerage Network work under progress.

Per

an

trim

17/05

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.09.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	22.00	-	Tender cancel as per NMCG direction
2	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Agreement done on 04.10.2021
3	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter sent to SPMG on 23.09.2021 for providing guidance on Bid evaluation at one qualification criteria.
4	I&D and STP, Barahiya	6	-	27	12/31/2019	0.01	-	Four Bids received as on last date of Bid receiving i.e- 01.10.2021 Evaluation is in process.
5	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.16	-	Letter sent to SPMG on 23.09.2021 for approval of Bid evaluation report.
6	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Financial bid of one successful bid was opened, Financial evaluation under progress.

Ry

aw

day

4/24

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.09.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Goll/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	5.7	Work - 5.63 Other - 0.07 <u>Total - 5.7</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat 4. High Mast lights work completed. 5. Finishing work of Pavilion work in progress of 1st Ghat and 2nd Ghat 6. Finishing work of Toilet (Both) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat 8. Embankment protection work in progress. 9. Stainless steel railing works completed.	1. Finishing work of Pavilion completed of 1st and 2nd Ghat 2. Finishing work of Toilet (Both) completed 3. Embankment protection work in progress 4. Stainless steel railing works completed. 5. Landscape and Horticulture works in progress.	1. Pile work-182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work completed. 5. Finishing work of Pavilion completed of 1st Ghat and 2nd Ghat. 6. Finishing work of Toilet (Both) completed. 7. Stone Flooring work completed for step of 1st and 2nd Ghat 8. Embankment protection work in progress. 9. Landscape and Horticulture works in progress.	
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.06	Work - 260.00 Escallation - 16.39 CSQC -9.58 Other - 6.79 Centage- 18.29 <u>Total - 311.06</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnel from september 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is balance. Contractor is not willing to continue work.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.06	Work - 0.93 Crore Other - 0.13 <u>Total - 1.06</u>	16%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	i) 56 Nos. Pile casting done at Sidhi Ghats ii) 87 Nos. Pile Casting done at chandwara Ghats iii) Tie Beam work in progress in Both chandwara & Sidhi Ghats.	Tie Beam work in progress in Both Ashram & Sidhi Ghat. Slab work started at sidhi ghat.	i) 56 No. Pile Casting Done at Sidhi Ghat ii) 87 No. Pile Casting Done at Chandwara Ghat. iii) Tie Beam work in progress in Both Chandwara & Sidhi Ghats. Slab work started at sidhi ghat.	Work has been sloped because of rise of water level in Gandak river & submergence of work area.

Pr

9

Amir