

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना - 800001 / Rajapur Pul, West Boring Canal Road, Patna-800001

E-mail: - mdbuidco@gmail.com, Website : http://buidco.in

CIN - U45200BR2009SGC014600



ISO 9001:2008, 14001:2004

कार्यालय आदेश

पत्रांक:- बुडको/यो०-2280/21- ०१

दिनांक:- ०१/०१/२५

प्रबंध निदेशक, बुडको, पटना की अध्यक्षता में दिनांक-05.01.2024 को आयोजित समीक्षा बैठक में दिये गए निदेश (कार्यवाही ज्ञापांक-06, दिनांक-06.01.2024) के आलोक में मुजफ्फरपुर स्ट्रॉर्म वाटर ड्रेनेज योजना अन्तर्गत एस०टी०पी० निर्माण कार्य की जाँच हेतु निम्नरूपेण जाँच दल का गठन किया जाता है:-

1. श्री मिथिलेश कुमार सिन्हा, Environmental Planner, SPMG, बुडको, पटना।
2. मो० अयाज अहमद, उप परियोजना निदेशक, बुडको, पटना।
3. श्री सत्यब्रत, Environmental Engineer, SPMG, बुडको, पटना।

जाँच दल द्वारा संयुक्त जाँच प्रतिवेदन बुडको मुख्यालय को एक सप्ताह के अन्दर समर्पित करना सुनिश्चित करेंगे।

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:- १८०

पटना, दिनांक:- ०१/०१/२५

प्रतिनिधि:- श्री मिथिलेश कुमार सिन्हा, Environmental Planner, SPMG, बुडको, पटना / मो० अयाज अहमद, उप परियोजना निदेशक, बुडको, पटना / श्री सत्यब्रत, Environmental Engineer, SPMG, बुडको, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


मुख्य महाप्रबंधक,

Month : November ' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Nov'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution	
											Upto Previous Month	During this Month	Total Progress		
2	Design & Build of 25 MLD at Danapur, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur- 103.27 Cr. 108.4164 Phulwarishar if-46.25cr 48.6583 Fatuha- 35.49cr Total-185.01 Cr.	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	42.31	Work - 32.72 Centage -1.73 Other expenses - 6.61 Mob Advance - 1.25 Total - 42.31	91.30	2610		1.Sewerage Network(K.M)			Variation submitted in BUIDCO HQ for approval Variation submitted in BUIDCO HQ for approval	
											2.Rising Main				
											a) Rising Main 500 mm Dia (4.4K.M)	0	0		0
											b) Rising Main 800 mm Dia (3.065 K.M)	1.95	0.02		1.97
											Pilling work (466 Nos)	430	0		430
											Pile cap(233 Nos)	80	24		104
											3.Manhole(Nos.)				
											4. Tapping of Existing Network-(K.M)				
											5. Road Restoration(4.9K.M)				
											6. House Connection Pit(Nos.)				
											8. House Connection(Nos.)				
											9. Commissioning of Network(K.M)				
											10.25 MLD STP Total Progress(100%) (civil)	97.30%	0.50%		97.80%
											a)SBR Tank(100%)	98.50%	0.50%		99.00%
b)CCT(100%)	99.00%	0.50%	99.50%												
c)Sludge Holding Tank(100%)	99.00%	0.50%	99.50%												
e)Grit Chamber(100%)	99.00%	0.30%	99.30%												
f)Admin Building(100%)	99.00%	0.25%	99.25%												
g)Flood protection work(100%)	35.00%	25.00%	60.00%												
h)E/M Work- STP(100%)	92.80%	1.00%	93.80%												
11.SPS/IPS-1 AT DEV NALA(100%) & MLD- 12.89				Work is on Hold by Buidco											
12.SPS/IPS-2 AT NAHAR NALA(100%) & MLD- 24.88	86.30%	5.00%	91.30%												
(a) E/M	0.00%	20.00%	20.00%												
13. I&D Work-1(100%)															
14. I&D Work-2(100%)															