

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

Oct.- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.35	-	-	-	-	-	-	कार्य प्रारंभ।
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा की प्रक्रिया में।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यीकरण निर्माण कार्य	Rs. 1.3320206	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा प्रक्रिया में है।

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

12/11/2022

530

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Begusarai + Khagaria District**

अक्टूबर, 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी चार्जस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	AA Letter No. 08/27.09.2018 0.9528321	0.8575489 21.06.21	20/12/2021	0.5138	0.5138	UC भेजा गया है।	RCC Drain	100%	--	100%	कार्य पूर्ण।
2	बीहट नगर परिषद वार्ड सं0-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVV)	0.41792 17.07.18	16/11/2018	0.24980	0.0617		Boundary Wall, Paver Block	25%	-	25%	स्थायी विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बांँत है। अखलाधिकारी बरौनी को जमीन विवाद के संबंध में पत्र भेजा गया है। गंभीर दोमारी के कारण संबंधित संवेदक का निश्चन हो गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	AA Letter No. 126/28.02.2018 1.6956	1.5747 19.01.22	18.10.2022	0.70	0.2134		Building, Boundary Wall, Paver Block	47%	13%	60%	कार्य प्रगति पर है।

Note:- प्रत्येक से डूबको द्वारा कोई भी योजना वर्गीकृत में किया जाता नहीं है।

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(Handwritten signature)

(Handwritten signature)

(Handwritten signature)

Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Madhepura-Supaul

District- Supaul

31/07/2022
Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value & Date (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	UC Sent (Rs. in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016-17 & Supplementa ry Agreement Rs. 6402052 Dt. 21.5.22	30.06.2017	4.336	3.045	3.045	RCC roof Super Structure adn GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE Work and Kota Stone Flooring to Function Auditorium	Foundation, super Structure- Truss work, wall Plastering Work overall- 90%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	Kota Stone Flooring Work Completed to 90%. Electric Wiring Work are in Progress.	Foundation, super Structure Turs work, wall Plastering work Overall- 93%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

508

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Madhepura-Supaul**

District- Madhepura

अक्टूबर - 2022
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवर्देक -- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date- *****	31.03.2020	0.1000	0.1000	-	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Slab sasting	-	Foundation to Slab casting	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.

**T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

**Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna**

53

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal - West Champaran , Bettiah**

संक्रमांक- 2022
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Dev!	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385		Boundary wall, Pathway, Light Bench, Sitting bench etc.	Boundary wall, Sitting Bench, Path way and Gajebo	No Work.	Boundary wall, Sitting Bench, Path way and Gajebo	13
2	Construction of Administrative building of Nagar Parishad, Begaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed except roof treatment.	Fund issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no. 83 Dtd. 23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Begaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14 & EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	Phase-1 is complete.	No work	Phase 1 is complete	For Ramna Maidan Phase-1 Physically completed but financial progress not yet achieved due to fund constraints.

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal-1, Chapra**

अवधि- 22

Rs. Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 3059, dated- 18.12.2013 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recommended by BUIDCo to NP Parsa.	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress Fund recommended by BUIDCo to NP Parsa.	-	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	(बस आवांटेन को प्रतिष्ठा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Teipa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12- 17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	1.235	1.235	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala - 1180m PCC-285m	Nala-0 m PCC- 356.50 m	Nala- 1180m PCC- 641.50m Completed.	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

25/11/2022

538

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Saharsa**

अक्टूबर - 2022
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13

Saharsa Bus Stand Project

1	M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna <u>2. Work is slow due to unavailability of fund since last two years.</u> 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	Three side compound wall, one gate footing work completed & column work stoppped	-	Three side compount wall, one gate, Footing work completed. Colum work stoppped.	
								Internal Road Pathway & Landscaping work	completed	-	Completed	
								Electrical work (Internal)	70% completed	-	70% Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

[Signature]

[Signature] 07/11/2022

[Signature]

[Signature]

Sl No	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिसर मोतिहारी के मोतिहारी का सौदयकरण एवं जोड़ोड़ करे। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC-21.99 AA Rs.23.05492 lt.No-139 dt- 15.3.18 LOA-23.2555 lt.No-3623 dt-10.10.18	Rs. 23.2355 lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	2.95	2.95	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	10	11	12	13
2	बसिगाँव का सौदयकरण एवं जोड़ोड़ करे। (M/s Keshav Kumar Kearji, Motihari)	EC-2.19 AA Rs. 2.0000 lt No-78 dt- 19.11.14 EC-2.19 LOA- 1.650150 lt No-1375 dt-11.05.15	Rs.1.44 lt No- BUIDCO/Yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.297544	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work				

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

416

52

415

Oct-22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वाई सं0-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कांवेरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	1.0316156	0.8086268		Box Culvert	206/250 Mtr		206/250 Mtr	कार्य पूर्ण।
2	वाई सं0-30 में प्रजापति ब्रम्हा गली से कलमनाग रोड एबीएस कोरिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.7652710		Road & Drain	545/675 Mtr Drain complete & Road 680/675 Mtr complete.		663/675 Mtr Drain Complete & Road 680/675 M. Complete	कार्य पूर्ण।
3	लकडीबाही बाँध से भाया जगनाथ मिश्र महाविद्यालय के पिछे होते हुए सोडा गोबरा होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.156 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इन कार्यों के पत्रांक-170 डि-20.8.2020 द्वारा प्राकृतन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयेजन, निरूपण एट अन्वेषण, बुडको, पटना के पत्रांक-1077 दिनांक-18.3.22 से प्राप्त हुई। आवंटन हेतु नगर अयुक्त, मुज0 के पत्रांक-1766 डि-18.4.21 से न0वि0 को अभियाचना भेजी गयी, जिसके अन्तर्गत अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर बिहार उपभाग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्रगति में है।
4	वाई सं0-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अभियाचना नगर अयुक्त, मुज0 के पत्रांक-1766 दिनांक-18.04.2021 में न0वि0 को भेजी जा चुकी है। स्थानीय बिचार के कारण कार्य मांथित है।

522

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated- 24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities	Foundation Complete. Tie Beam & Plinth work is completed.	1st floor work in progress.	Structure work is completed and finishing work in progress. Plaster work of Ground Floor is Completed.	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अभियानता विभाग का नगर आयुक्त, मुजफ्फरपुर पत्रांक- 095 दिनांक- 31.05.2022 द्वारा भेजी जा चुकी है। कार्य प्रगति में।
मुख्यमंत्री नगर विकास योजना-तर्गत (नगरिक सुविधा मद) के योजनाओं की स्थिति												
1.	नगर निगम मुजफ्फरपुर के वार्ड सं०-38 अन्तर्गत महाराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066		0.9302149			Civil Amenities				एकरचनामा करने हेतु कार्यपालक अभियंता के कार्यालय के पत्रांक-320 दिनांक-02.07.2018, पत्रांक-519 दिनांक-28.08.2019, पत्रांक-110 दिनांक-28.05.2020 एवं पत्रांक-294 दिनांक-04.12.2021 से लिखा गया है। स्थल से अतिक्रमण हटाने के लिए अन्तःसमाहर्ता एवं नगर आयुक्त, मुजफ्फरपुर को कार्यपालक अभियंता के कार्यालय के पत्रांक-195 दिनांक-12.06.2021 एवं पत्रांक-27 दिनांक-12.02.2022 लिखा गया है। जिसके कारण संवेद्यक द्वारा एकरचनामा नहीं किया जा रहा है।

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

(52)

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Nagar Vikash Pramandal, Muzaffarpur-Vaishali

As on:-October- 2022

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनादास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder	R.C.C. completed. Kota Stone (72%) Boulder (25%) brick work completed, earth work completed.	Overall physical Progress 80%. Due to Land Encroachment and disturbance by public, work started in site so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in site so work delayed. Contractor has been debarred. Work is hindered due to rise in waterlevel.	

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Buan Das ghat will be available the it will be transferred to Sidi Ghat viz in serial no.-2.

RT

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

11/10/22

500

दिनांक:- 09/11/22

5698

पत्रांक:- बुडको/यो-1708/2020 (पार्ट-3)-

बिहार शहरी आधारभूत संरचना विकास निगम लि0

(बिहार सरकार का उपक्रम)
परिचालनी बोरिंग कौन्सिल रोड, राजागुल -पटना : 800001
email - Cgmbuildco@gmail.com

Building Better Tomorrow

सेवा में,

मुख्य अभियंता,

(आयोजना, निरूपण एवं अनुश्रवण),

नॉर्विं एवं आर्विं (बुडको)।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपमार्ग) मासिक प्रगति प्रतिवेदन माह अक्टूबर 2022 के संबंध में।

प्रमाण:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाराज,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपमार्ग) माह अक्टूबर 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथापरि।

विश्वामाजिन,

9/11/22

कार्यपालक अभियंता,

मुख्य अभियंता (जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपमार्ग,

नगर विकास एवं आवास विभाग,

बुडको, पटना।

10/11/22

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - October 2022

(512)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोहिली जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-0	i) Wards Covered/saturated:- 2,3,4,5,6,7,9,10,11,12 and 21 ii) Pipe test ng/trial started iii) Total Read Restoration Target- 2780mm Achieved till date - 2747mm iv) Pipe Laying and HSCs Work completed as per available scope. No further work required. v) SCADA trial progress. vi) Block site:- A) Electromagnetic Flow Meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device D) Computer System Installed vii) PHED Site:- A) Electromagnetic Flow Meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device Installed, computer system not installed.
								Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp. 1 in progress Pump Motor-7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-4 Comp. 3 in progress Pump Motor-7 Transformer-7 Scada - 3 nos. in progress	i) Wards Covered/saturated:- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37 and 38. ii) Pipe Testing/Trial Started iii) Total read road till date - 3098mm Achieved till date - 2775mm iv) Pipe Laying and HSCs work completed as per available scope. No further work required. v) SCADA - 0 nos. in progress. vi) Block site A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device installed. Computer system not installed. vii) Diagnostic Site - A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level measuring device installed. computer system not installed.
2	मोहिली जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		ii) Wards Covered under Phase-1 - 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 iii) O&M are in progress. Fund unavailable for O&M
3	ब्रह्मा जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		

172

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	बका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no- 139e15-03- 2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	i) Work to be covered under phase-3 - (C/D Junctions) 8P, 9P, 10P, 11P, 12P, 13P, 14P, 15P, 16P, 17P, 18P (New Junctions) Work no. 9 to 22 ii) Work completed. All work (Grand no. 9 to 22) iii) O&M are in progress.
5	कैसरिया जलापूर्ति योजना फेज- I Ganadhpati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-2.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	i) Work covered under Phase-1 = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P ii) O&M are in progress, fund unavailable for O&M
6	कैसरिया जलापूर्ति योजना फेज- II Ganadhpati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no- 139e15- 10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	i) Work Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 4P, 9P, 10P and 11P (Work no. 1,4,5,6 are completed) ii) As per agreed length work is completed iii) Water supply trial in progress iv) For remaining area phase-III work under has been initiated and will be executed on 20.04.22
7	रकसौल जलापूर्ति योजना फेज- I संश्लेषक-मेसर्स अशोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14 (18 Months)	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	i) Work Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 13P, 18P, 20P ii) O&M are in progress, fund unavailable for O&M
8	रकसौल जलापूर्ति योजना फेज- II संश्लेषक-मेसर्स अशोका ट्यूबवेल	राशि-07.53 करोड़ 130/08-03- 2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	i) Work Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 13P, 18P, 20P ii) O&M are in progress, fund unavailable for O&M

9/11/22

EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

26

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अप्रैल-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहार जलपूर्ति योजना फंड - 11 संवेक का नाम-M/s Gandhipati const pvt ltd	संवि-70.96	संवि-61.57 dt-23.07.2018	23.07.2020 (Extended to 31.12.2022)	48.80	48.80	48.80	Pipeline-102.523 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-101.3615 km HSC-10545 OHT-3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0.1925 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-101.5540 km HSC-10545 OHT-3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 15 wards & in rest ward work in progress.
2	बिहार जलपूर्ति योजना संवेक का नाम-M/s Nalanda Engicon pvt ltd	संवि-97.25, letter no 484, dated-20.12.16	संवि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	71.04	71.04	71.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-166.380 km HSC-19104 OHT-6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0.379 km HSC-143 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-166.759 km HSC-19247 OHT-6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards water supply started in 21 wards & in rest ward work in progress.

[Signature]
EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

55

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अप्रैल-2022
₹. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फंड- I संरक्षक का नाम-M/s Ganadhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फंड- II संरक्षक का नाम-M/s Ganadhipati Const. pvt ltd	राशि- 78.18 करोड़ पत्रांक-108, दिनांक-16.01, 2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Over all physical progress 95%. Const of one OHT cancelled due to unavailability of land.


TS to CE

(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

50

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलपूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलपूर्ति कार्य। फेज-II सर्वेदक - श्री रामाभार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.999 km HSC-9500 R.R - 16.050 km	completed


EE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलपूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलपूर्ति कार्य। फेज-II संवेकद - श्री रामभार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-24.853 km HSC-3763 R.R - 18.200	Completed	Pipeline-22.850 km HSC-3250 R.R - 18.200 km	पूर्ण


EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अप्रैल-2022
Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	A&ES With Ref. & Date (In Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (JV), New Delhi								10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	0	a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Digheha ghunti & 110m retaining wall with covered drain from Digheha railway ghunti to STP entry. ii) Work stop due to govt. Land issue. iii) Private & Govt. Amin visited at site for demarcation of govt. Land on 14.08.2022. iv) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m		b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m	2) Kachchi Pakki i) In 150m we get approval to execute Kachcha drain vide EE letter No. 90 dated 16.06.2022. ii) Temporary shifting of live electric wire almost 200m live wire shifted. Work stopped as order by Nagar Asyukt of length 1055m due to Govt. land issue vide letter no. 612 dated 06.04.2022 for land demarcation. iii) As discussed on Meeting held with MD BUIDCO on 11.08.2022 at Patna left the extended part of Kachchi Pakki of length 562m. Work as per agreement. iv) Demarcation of govt. land started on 18.08.2022.
									c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.		c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	iii) Applied for NOC for a length of 1225m along the railway track vide letter no. 209 dated 02.09.2021

51

172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 (Extended to 31.03.202 3)	28.62	24.43	24.20	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Mankaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos				4) Sikandarpur i) Applied for NOC from irrigation department for laying DI pipe vide letter no. 353 dated 22.06.2022, site visit completed with EE BUIDCo, EE irrigation, SE irrigation. ii) Applied for NOC for land execution of intermediate pumping station 1 & 2 vide letter no. 366 dated 10.07.2022 iii) Applied for electrical estimate for pole shifting vide letter no. 362 dated 30.06.2022 (Urban 1). iv) Applied for electrical estimate for pole shifting vide letter no. 363 dated 30.06.2022 (East). v) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 22.07.2022. vi) Hydraulic design and drawing are submitted to BUIDCo for approval vide letter no. 380 dated 03.08.2022.
						5) Bibgañj i) Applied for NOC from RCCD vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHAI vide letter no. 348 dated 16.06.2022. iii) Applied for electrical estimate for pole shifting vide letter no. 350 dated 19.06.2022. iv) Hydraulic design & drawing are submitted to NIT, Patna for vetting vide letter no. 385 dated 16.08.2022.				

									STP-2.5 MLD i) Dewatering started on 17.02.2022. ii) Excavation started on 26.02.2022. iii) Layout for main structure done on 08.03.2022. iv) Sand filling work started on 04.04.2022 and completed on 06.04.2022. v) PCC of well completed on 05.04.2022. vi) PCC of structure portion completed on 07.04.2022. vii) Backfill of raw sewage sump completed on 12.04.2022. viii) Shuttering of 3rd lift of raw sewage sump completed. ix) Backfill of main structure completed on 05.06.2022. x) 70 column out of 94 completed & in a nos. of columns shuttering work completed. xi) Black filling work stop due to water logging vide letter no. 393 dated 02.09.2022. xii) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									STP-13 MLD i) Request for Land (15800 sqm) to Nagar Ayukt vide EE letter no. 86 dated 08.06.2022. ii) Land yet not finalised.
									STP-22.5 MLD i) To submit feasibility report vide EE letter no. 94 dated 15.06.2021. ii) Submitted feasibility report of new land for STP Manika Mann at agriculture training centre, Mahant vide letter no. 194 dated 13.07.2021. iii) Land yet not finalised.

EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

56

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrui-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-60.029 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-60.029 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos. ES :- has to repair Claim/variation sanctioned by HQ & work is in progress
2	किशनगंज जलापूर्ति योजना फेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrui-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-118.559 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0.679km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	4 nos. ES :- has to repair Claim/variation sanctioned by HQ & work is in progress

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

508

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-1 Contractor-M/s Ganadhipati const	राशि-24.58 करोड़	राशि-21.732 करोड़ 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II सवेदक-नेसर जना इंफ्रास्ट्रक्चर	राशि-8.64 करोड़ पत्राक-130/08.03.2018	राशि-8.69 करोड़ 28.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	


EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

562

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

₹ पड़वार-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
1	पूणिया जलपूर्ति योजना फेज- 1 संबेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	86.89	86.01	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Staff Quarter-5	Pipeline-195.434 km HDPE Pipe - 18.045 km HSC-16960 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	Pipeline-0.882 km HDPE Pipe - 2.063 km HSC-559 OHT-1 in progress Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-196.316 km HDPE Pipe - 20.108 km HSC-17519 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	
2	पूणिया जलपूर्ति योजना फेज- 11 संबेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.98	61.98	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Staff Quarter-8	Pipeline-141.587 km HDPE Pipe - 6.201 km HSC-7295 OHT-4 comp. Tubewell-10 Pump House-7 Pump Motor-7 install Transformer-8 install Staff Quarter-0	Pipeline-1.918 km HDPE Pipe - 2.543 km HSC-19 OHT-0 Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-143.505 km HDPE Pipe - 8.744 km HSC-7314 OHT-4 comp. Tubewell-10 Pump House-7 comp. & 2 in progress Pump Motor-7 install Transformer-8 install Staff Quarter-0	

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar


6/11/18
EE



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kathar District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date: (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-05.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ (Extended दिनांक-17.03. 2018)	16.09.19 (Extended to 31.07.2021)	76.21	74.45	74.45	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ (Extended दिनांक-25.06. 2018)	05.09.2020 (Extended to 31.07.2021)	37.45	32.90	32.90	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7458 OHT-2 in progress, Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-207 OHT-0 in progress, Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7665 OHT-2 in progress, Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम-M/s Jayantissuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.56 करोड़ दिनांक- 31.05. 2022	30.05.2025					Survey Work in Progress.			

(Signature)
9/11/22
EE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

505

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अर्जित दरमा no-2165 dated-03.10.2016 जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	50.40	44.26	40.30	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 58.0 km	Pipeline-98.183 km HSC-15740 OHT- 1 Comp., 2 in progress Tubewell-7 Pump House-7 SCADA-0 Road Restoration- 57.781 km	Pipeline-0.485 km HSC-406 OHT- 2 in progress. Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 0.825 km	Pipeline-98.668 km HSC-16146 OHT- 1 Comp., 2 in progress Tubewell-7 Pump House-7 SCADA-0 Road Restoration- 58.606 km	Work is in progress. Land issue for pump/house in madhupur.
2	रत्ना योजना अर्जित देना मुक्ती से देना जुल तक नाला निर्माण मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	14.32	14.04	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-1835 M Base-1835 M Vertical Wall-1835 M	PCC-0 M Base-0 M Vertical Wall- 0 M	PCC-1835 M Base-1835 M Vertical Wall-1835 M	Work is in progress.
3	रत्ना योजनाअर्जित देना चौक से जो एगरी राय वक्ता यदु राय पोरी राय पर रा नाला निर्माण कार्य।	1.4819 Lt. 63 dk. 27.09.2018	1.2351188 dated-11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paaver Block - 500'	PCC road - 0' drain - 0' Paaver Block - 0'	PCC road 1520' Drain - 2880' Paaver Block - 500'	Work is in progress.
4	बीडकुंडी-8 पर से गादारी मंदिर से राकमदारी चौक दुर्गा क्षेत्र के पीछे तथा गुररी गजानर सेते हुए बिदवापति स्कूल तक वक्ता रासिती RCC नाला निर्माण कार्य। सलेदक- श्री जयजीत सिंह	1.5764 ref 4298 Dated 20.03.2018	1.4474050 dated-01.04.2022	31.03.2023	1.5764	0.000	0.000	Length - 2350'	Length - 90'	Length - 0'	Length - 90'	नंद एगरी पर है।
5	राज्य योजनाअर्जित वहीशियाराय कर्तरी चौक से सौनगार तक पूर्ण निर्माण के-मीथ नाला के जोलाहिरा कार्य। सलेदक- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 8440'	0	0	0	Not started yet.

(Signature)
9/11/22

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलामूर्ति योजना नोबार्डल नं०-9471009096 सर्वेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का पत्रांक- 290 / नो० नि०-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06-2019	(04.12.2021 to Extended to 03.08.2022)	56.75	53.23	46.11	1- Drain-14.19 KM	2 m wide Drain of length 968 m is completed	2 m wide Drain of length 0m is completed	2 m wide Drain of length 968 m is completed	
								2 m wide Drain of length 870m	1.8 m wide Drain of length 5.4 m is completed	1.8 m wide Drain of length 0m is completed	1.8 m wide Drain of length 5.4m is completed	
								1.8 m wide Drain of length 6.0m	1.8 m wide Drain of length 5.4 m is completed	1.8 m wide Drain of length 0m is completed	1.8 m wide Drain of length 5.4m is completed	
								1.5 m wide Drain of length 364m	1.5 m wide Drain of length 232 m is completed	1.5 m wide Drain of length 0m is completed	1.5 m wide Drain of length 232 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 1664.4 m is completed	1.2 m wide Drain 0m	1.2 m wide Drain of length 1664.4 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 751.1 m drain	1 m wide Drain 0 m	1 m wide Drain 751.1 m drain	
	Watson Canal (4m wide)	Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide)	Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	Watson Canal (4m wide)	Excavation-0m Sand filling- 0m PCC - 0m Side wall- 0m Cover Slab- 0	Watson Canal (4m wide)	Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil				

503

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
1	समस्तीपुर जलापूर्ति योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	


9/11/18
EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

(50)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अक्टूबर-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सहसरा जलपूर्ति योजना संवर्धक का नाम-M/s Nalanda Engicon pvt lid	सॉरि-02.81 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	85.05	85.05	85.05	Pipeline-175.584 km HDPE Pipe- 38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Transformer-16 SCADA - 7	Pipeline-175.584 km HDPE Pipe- 31.232 km HSC-25116 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed. Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	Pipeline-0 km HDPE Pipe-2.552 km HSC-243 OHT- 2 in progress Tubewell-0 Pump House- 2 in progress Pump Motor- 1 no. completed. Transformer-0 Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 33.784 km HSC-25359 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed. Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(i) Public dispute at Dumrai pokhar Site after Construction of 4th string work of OHT, 27TV and pump house. Letter sent to DMI Saharsa by MD Sir, BUICO to resolve the matter (Letter- No 8490, 28.12.2020) (ii) बिप्लव राय शीन ने रस्ता के पार्श्व किंग अवरॉक सामग्री - दो स्न की फ्री पार्ट मांग है। (iii) बिप्लव राय शीन ने रस्ता की पार्श्व किंग अवरॉक सामग्री - दो स्न की फ्री पार्ट मांग है।
2	सिमरी बख्तिवारपुर जलपूर्ति योजना फेज- II Name of agency- Umanag Infrastructure	सॉरि-3.95 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.69	3.69	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km 3000 m HSC-6625	-	Completed	
3	सहसरा स्ट्रॉन वाटर ड्रेनेज योजना संवर्धक का नाम- R.K. InfraCorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	सॉरि-54.8020 करोड़ 29/10/2019-02-01 / 2017- 3006 नविसु आरि एच रिधि- 26.03.2017	सॉरि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.50 Km 100% Pumping Station-1, 100% Pumping Station-2, 100%	0 Km	11.50 Km	Completed.

(Signature)
BE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

0007

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जनसुविधि योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0 Leakage Repairing	Pipeline-37.113 km HSC-4205	Operation & Maintenance

[Signature]
9/11/22
EE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

[Circular Stamp]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
1	सुपौल जलपूर्ति योजना फेज- I सर्वेकर-मे. गण्डिपति कंसदरशन	19.91 13/1/08-03-2018	DB-15.44 O&M-0.25 Total-15.69	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलपूर्ति योजना फेज-II	08.386 13/1/08-03-2018	DB-8.545 O&M-0.427 Total-8.972	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Link of HSC submitted to Nagar Parishad Supaul and rest 340 HSC record not submitted by Agency.
3	निर्मेली जलपूर्ति योजना फेज- I सर्वेकर का नाम-नालदा इन्जिनियर	8.54	DB-7.180 O&M-0.185 Total-7.365	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मेली जलपूर्ति योजना फेज- II सर्वेकर का नाम-सुमन इन्टरप्राइजेस	2.25 Cr 15/01/2018	DB-1.987 O&M-0.099 Total-2.086	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Link of 2180 HSC submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टीम वार्टर ड्रेनेज योजना सर्वेकर का नाम- M/s Charith-Devkishina(V)	राशि -22.08 करोड़ 29/07/2018-02-03/2019-18, नवंबर 2018 राशि - 20.73 21.12.2018 (Extended to 30.09.2021)	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	96% work of RCC well work completed.	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	96% work of RCC well work completed.	In the process of NOC from committee of willians school supaul to construct sump house. The work are not working by Contractor.

[Signature]

TS & CL
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

[Circular Stamp]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अप्रैल-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I सर्वेकर का नाम-M/s Nalanda Engicon pvt ltd	संश्लेष-65.62 करोड़ पत्रांक-42, दिनांक-02.03.2016	संश्लेष-61.71, लेटर नो- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-83.194 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0.066 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0	Pipeline-83.260 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना फेज- II सर्वेकर का नाम-M/s Nalanda Engicon pvt ltd	संश्लेष-67.78 करोड़ पत्रांक-108, दिनांक-17.01.2018	संश्लेष-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	49.00	49.00	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-129.428 km HSC-14682 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	Pipeline-2.517 km HSC-256 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-131.945 Km HSC-14938 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	
3	रूपा गावर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. letter no-90 dated- 27.02.2019	Rs. 27.38 (Extended to 31.03.2022)	21.02.2021	27.54	26.21	26.21	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 876 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-1 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 877 mtr	Heavy Infrastructure works made over and Electric Pole in the vicinity of Nala

(Signature)
EE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

(492)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अक्टूबर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सर्वा-37.17, वक्र-421, दिनांक-04.03.2016	सर्वा-40.75, dated-05.03.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline-15369 m HSC - 2955 Nos.	Pipeline-0 m HSC - 165 Nos.	Pipeline-15369 m HSC - 3120 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सर्वा-71.85, वक्र-108, दिनांक-17.01.2018	सर्वा-70.57, dated-25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	60.66	Pipeline-157.51 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.504 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	निश्चित समय सीमा में काम को पूर्ण करने में बाधा होगी।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में सरकाराइन कार्यालयक अभियंता के द्वारा किया गया है।

[Signature]
9/11/22
EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

496

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अक्टूबर-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलपूर्ति योजना फंड- I संचालक का नाम- M/s P Das C & C (JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	53.58	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline-134.509 km HSC-11814 OHT-2 comp, 1 in progress Tubewell-12 Pump House-10 Pump Motor-10 Transformer-8 SCADA-0	Pipeline-0.680 km HSC-52 OHT-1 in progress Tubewell-1 in progress Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-135.189 km HSC-11866 OHT-2 comp, 1 in progress Tubewell-12 Pump House-10 Pump Motor-10 Transformer-8 SCADA-0	
2	बेगूसराय जलपूर्ति योजना फंड- II संचालक का नाम- M/s P Das C & C (JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	39.28	39.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline-93.981 km HSC-8544 OHT-2 comp. Tubewell-9 Pump House-8 comp, 1 in progress Pump Motor-8 Transformer-7 SCADA-0	Pipeline-0.130 km HSC-61 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline-94.111 km HSC-8605 OHT-2 comp. Tubewell-9 Pump House-8 comp, 1 in progress Pump Motor-8 Transformer-7 SCADA-0	Zone-8 variation under approval.


9/11/22
EE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

1
(495)

बिहार गृहरी आधारभूत संरचना विकास निगम लि0

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

Building Better Tomorrow

ISO 9001:2008, 14001:2004

पत्रांक-

5684

प्रषक,

कार्यपालक अभियंता,

दक्षिण बिहार उपमण्डल,

जलापूर्ति, ड्रेनेज एवं सिवरेज,

नगर विकास एवं आवास विभाग, पटना।

सेवा में,

अधीक्षक अभियंता,

आयोजन, निष्पण एवं अनुश्रवण,

नगर विकास एवं आवास विभाग, पटना।

विषय :- दक्षिण बिहार उपमण्डल में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाराज,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपमण्डल में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समीकित करते हुए माह - अक्टूबर, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुरोध-स्थीकत।

20/11/22

विश्वसमान

07/11/22

कार्यपालक अभियंता,

दक्षिण बिहार उपमण्डल,

जलापूर्ति, ड्रेनेज एवं सिवरेज,

नगर विकास एवं आवास विभाग, पटना।

दिनांक- 07/11/22

494

56/11

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह — अक्टूबर, 2022

List of Project Patna

S.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDDP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDDP/PaharNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20284249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDDP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

492

List of Project Patna

Slno	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
6	Supply, Installation & Commissioning of 2 set of non Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed		
7	Annual repair Operation & maintenance of DPS 1, Officers Flat 2, Boring Road 3, C.I.D. Colony 4, High Court 5, Rajbhawan 6, S.K. Puri 7, Chhajajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
8	Annual repair Operation & maintenance of DPS 1Rampur 2, RMR 3, Sandaipur 4, Bhadurpur T.V.Tower 5,BHB with all materials labours (Gr No-03)/(M/S P.K. Industriss)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	49437198.00	47032379.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
9	Annual repair Operation & maintenance of DPS 1, Mandir New 2, Mandir Old 3, Gosai Tola 4, Kurjee 5, Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriss)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

202

4

1991

List of Project Patna

Slno	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	52553723.00	48027783.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verna Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	62495878.00	61933221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

2022

M

490

List of Project Patna

sl.no	Name of Project Name of Contractor	A&E ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road,/M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/-F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMR/ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/-F2-22/18-19	14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plants.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

489

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Report
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BR/P Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protoble type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	49908520.00	44699953.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protoble type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	49908520.00	43069158.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning W/P and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

List of Project Patna

Sl.no	Name of Project Contractor Name of	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BH8 pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	27206319.00	23088988.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	32979561.00	28298485.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	15000000.00	5000000.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

2022

H

18/2

List of Project Patha

sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2		3	4		5	6	7	8	9	10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump installation, testing & commissioning work completed and rest for new DPS		
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling Generators Pvt. Ltd		Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	68484563.00	64810487.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available	
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling Generators Pvt. Ltd		Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval	
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd		Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 + GST SBD-11/20-21	31.07.20	115000000.00	83586166.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS		
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd		Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 + GST SBD-12/20-21	31.07.20	120000000.00	84945853.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur		

46

List of Project Patna

Sl.no	Name of Project Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	95000000.00	91566571.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP		
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	113581120.00	113512232.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	117155699.00	110043103.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	47241845.00	40313974.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		

985

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.In Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protobale type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	1000000000.00	85917450.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	450000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	3347704.00	3212317.00	Do	Camera	Supply, installation and connectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	200000000.00	200000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	

208

4

489

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामाधान हेतु अस्थायी ड्रेनेज पम्पिंग स्टेशनों पर विद्युत संकेत स्थापित करने एवं पेरू से मात्रा 16 अर्द्ध ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			46575694.00	44518756.00	Do	Transformer (16 nos.)			All supplied and installed transformer in running condition		
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.	

2022

2022

2022

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref:34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22		28.10.21	1910000.00	1870000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref:284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22		10.06.21	2403834.00	2330105.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref:284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22		10.06.21	1679555.00	1669735.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	




List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.In Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	1696792.00	1682358.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	1756345.00	1739207.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	-	4405998.00	3995935.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23	-	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

2025

14

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreementmen t Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
50	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref:07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23	-	5270876.00	0.00	-	Non-Clog Submersible (02 nos.)	WIP	-	-		
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref:26 dt. 21.05.22	Rs.2183316/- F2-06 of 2022-23	-	2183316.00	827401.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref: 26 dt. 21.05.22	Rs.4062769/- F2-05 of 2022-23	-	4062769.00	1349176.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		





List of Project Patna

List of Projects													
Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
53	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23	-	4383495.00	4234693.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		
54	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22	-	-	348000.00	261000.00	-	02 nos.	-	-	Work Completed		

202

H

959

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

गति - अक्टूबर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 प्रकृति विकास योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & cabling unit. House connection at Shekhpura, S.K Nagar, S.K. Puri, Anaghat & Adalaiganj at Patna Municipal Area, Patna.	3 राशि-49, 7081855 करोड़ UD&HD Govt. no-25, Date - 23.10.2018	4 राशि-42.10 Cr.	5 30.06.2021	6 4012.8085 5 Lakh	7 3627.36615 Lakh	8 4011.81953 Lakh	9 Pipe Network - 111055 mtr (D/GC-12088 & HEPE-98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	10 103755	11 3855	12 107610	13 Work progress affected while doing the pipe laying works in the footpath of RCD Road a huge quantity of electrical cables, BSNL & others utility are found at various levels.
2	Construction of balance work of 05 OHSR at Shekhpura, S.K Puri, S.K Nagar, Anaghat and Adalaiganj along with Compound Wall with		राशि- 5.04 Cr.	31.05.2021		384.44338 Lakh		OHSR - 05 nos Shekhpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Anaghat - 01 Adalaiganj - 01	Completed Completed Completed Completed Completed	Over all physical progress 99.5%	Completed Completed Completed Completed Completed	Boundary Wall work in Progress.
3	बेचर से मीनपुर ड्रेनेज योजना संवेदक-सामवाय एवं राजीव राजन से.भी	राशि - 48, 9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99833 Lakh	3723.99833 Lakh	Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV/A(33/43KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Completed		Completed Completed Completed Completed Completed	
4	शेखपुरा-16 में कुलवारी शरीक रिहायश भवन निर्माण कार्य-2 संवेदक-समर इंडिया	12.10895 Cr. 116/19.02.1 9	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
5	कुलवारी शरीक योजना ईरली से भवन निर्माण कार्य-3 संवेदक-समर इंडिया	13.164 Cr. 116/19.02.1 9	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण।
6	प्रकृति विकास योजना (फेज-2) Ms Ganadhinai Con. Pvt. Ltd.	6.08929 130/08.03.2 018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 30 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m	Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed		Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed	

478

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

गति - अक्टूबर, 2022

SI No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
								10. Electric Connection by ULB Znos. 11. House Service Connection 5138 nos.	Completed		Completed	
7	सतीश जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Am. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51829/ 52829 m HSC - 5210 m / 6010 nos. T/W - 5	Pipe line 62000 m HSC 6010 T/W - 5 Nos.		Pipe Line-42000 m HSC-6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
8	विमल जलपूर्ति, फेज-2 M/s Nalanda Enagicon Pvt. Ltd.	Am. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	2.6987	2.6987	2.699	Pipe line Distribution Network - 38284 m House connection - 3186 nos.	Distribution network -38000 m. House connection - 3100 nos		Distribution network -38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
9	नैलायु जलपूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.557 20.12.19	19.09.2020 EOT 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dome of water tower & stair case for tower 5. Installation of Generator set 6. Rectangular work of pump house/attendant room 7. Rectangular work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
10	नैलायु जलपूर्ति, योजना के कार्ड सं-10 एवं 11 के अधिस्तित कार्ड (प्राइम लाइन, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr. 22.06.2022	22.12.2022								कार्यपालक अधिस्तित के पत्रांक - 981, दिनांक - 26.10.2022 के द्वारा संवेदक को डिस्चार्ज किया गया है और निदेशित किया गया है कि समयावधि में कार्य पूर्ण नहीं होने पर कारो सूची में अंतर्गत हुए उनके द्वारा जमा अप्रभल/जमानत को राशि को जमा कर लिया जायेगा।

Handwritten signature/initials

Handwritten signature/initials

Handwritten signature/initials

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

मार्च - अप्रैल, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीक जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Nalanda Engicon pvt ltd	संशि-74.74, Letter no-435, dated- 21.07.2016	संशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	75.76	71.932	70.816	HY/T/W - 14 Nos OHT - 03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in Pipeline- 31006/33762 m Road Restoration- 103665 m / 103659 m.	11	12	OHT ward 14 (Mallik Colony, finishing work complete & testing work in Progress), OHT ward 46 (Minnagar, OHT work completed and running stage. OHT ward No. 41 (Town school) OHT work completed and running stage. Rising Pipeline (2756km.) work may be completed upto 31.03.23
2	विहारशरीक जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Nalanda Engicon pvt ltd	संशि-96.63, Letter no- 108, dated- 17.01.2018	संशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.76	(2.825 Cr. Transferred from phase- 1)	90.589	HY/T/W - 23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m			OHT - Ward 05 Salempur, OHT work completed and running stage. OHT - Ward 23 - Bharat Gas Godam, OHT completed and running stage. OHT - Ward - 43 Labour Awas, OHT completed and running stage. OHT - Ward No.-20 completed and running stage. HDPE Pipeline work on Hiranya Parvat is in progress.
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	संशि-08.193 93/13.01.2014	संशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			कार्य पूर्ण हो चुका है, जलापूर्ति चार्ज है।
4	इस्लामपुर जलापूर्ति योजना फेज- II शे0 सुमन इन्टरप्राइजेज	संशि-03.09 130/08-03- 2018	संशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km		Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अस्तित्व 3302 अर्द्ध पूर्ण संयोजन लिया गया था, लेकिन नगर प्रशासन द्वारा कुल 37 अर्द्ध वाटर स्टेज चार्ज का निर्माण किया गया, जिससे शेष धरो में शत-प्रतिशत पूर्ण संयोजन का कार्य पूर्ण कर दिया गया है।

496

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

Page - 34/34, 2022

Rs. in Crore													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
								(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network -444.18 km Pipe laid. (ii) Road Restoration - 202.92 km Done (iii) Rising Main - 10.81 km. work completed		(i) Distribution Network - 457.855 km Pipe laid. (ii) Road Restoration - 208.18 km Done (iii) Rising Main - 11.24 km. work completed		
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr. Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr. Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 187.65 Cr.	Rs. 166.34 cr. (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	Rs. 179.78	Construction of New Reservoir - 05 nos.	HSC - 75000 Nos. (Revised Qty - 75779 Nos.)	HSC - 30316 Nos. connection done & 4796 nos. Water Meter connection done.		HSC - 31034 Nos. connection done & 5074 nos. Water Meter connection done.	
								CSC - 05 nos. & Control Room (DandiBagh) - 1 no.	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting work in progress.		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting work in progress for remaining 02 locations i.e., Bhusunda meta & Delha		
								GLSR - 03 nos.	GLSR - Barahmyoni - 1 Roof Slab casting work to be completed nos. - 98% Bahahmyoni - 2 Hydro test in progress 96% Ramshila - 1 no. work in progress 61%		GLSR - Barahmyoni - 1 Epoxy paint, Inlet pipe shuttering and Beam protection work in progress. Bahahmyoni - 2 Outlet Pipe work in Progress 98% Ramshila - 2nd lift wall shuttering & reinforcement work completed. 62%		
								GLSR - 03 nos.	GLSR - Work completed		GLSR - Work completed		
								CWR & Purn House - 01 No.	CWR - Work completed		CWR - Work completed		
								Control Room - 05 No.	Control Room - Civil work completed.		Control Room - Civil work completed		
								Rising Main - 17.050 km (Revised Qty - 15.132 km.)	Rising Main - 15.15 km DI pipe laid.		Rising Main - 15.15 km DI pipe laid		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr. Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 63.15 Cr.	Rs. 61.59 Cr. (Including RCD Adv Rs. 1.56 Cr.)	Rs. 62.82 Cr. (upto 15.09.2021)	Production Tubewell - 24 nos. (Revised Qty. 25 nos.) (Note - One no. observation Tubewell has been concerted in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos. work completed.		Production Tubewell - Total 25 nos. work completed.		
								Observation Tubewell - 7 nos. (Revised Qty. - 6 nos.)	Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyana & Kendu)		Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyana & Kendu)		
								Operator Office (Gr-2) at ITI Campur - 01 no.	Operator Office - Work completed.		Operator Office - Work completed		

2022

2022

2022

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मार्ग - सड़क, 2022

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
3	बोकारो नगरपालिका योजना सड़क का नाम- M/s SMC-JWIL JV (Jindal).	संश्लि-3336 कांश लेटर नो-017, dated- 17-12-2019,	संश्लि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (i) Rising Main- 17595.5 mtr (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) Road Restoration- 6000 Nos (v) House Connection- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Stucco Valve Chamber -223 Nos (ix) Staff Quarter- 12nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (654 mtr.) (Xiii) Grouting work UGR- 01	1. OHT-4 completed. (i) Rising Main- 17595.5 mtr (ii) Distribution Main- 22014 Mtr (iii) House Connection- 5442 Nos. (iv) Road Restoration- 12815 sqm. (v) Tube Well 14 Nos Completed (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Stucco Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed		1. OHT-4 completed. (i) Rising Main- 17595.5 mtr (ii) Distribution Main- 22014 Mtr (iii) House Connection- 5812 Nos. (iv) Road Restoration- 13438 sqm. (v) Tube Well 14 Nos Completed (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Stucco Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74	
4	बोकारो नगरपालिका योजना सड़क का नाम- M/s Ramky Infrastructure Ltd.	लेटर नो-017, dated- 17-12-2019, Amount 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78	88.18	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr. IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr RCC casting completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos completed. Manhole - 3447 nos completed. Road Restoration - 61333 sqm.		Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr. IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr RCC casting completed. IPS-5- Civil work completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos completed. Manhole - 3447 nos completed. Road Restoration - 8131 sqm.	

494

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - अक्टूबर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 15848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr)	31.12.2020	42.68	38.30	35.47	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 k.m. 2.819 km. 2.819 km. completed 518 nos. 98.625 km.	completed completed 2.819 km. completed 156 no. completed	completed completed 5.057 km. completed 674 nos. completed	एक ट्यूबवेल और 4.61 कि०मी० पाइप लेईंग लक्षित कार्य है, जिस पाइप - 271, दिनांक - 10.06.2022 द्वारा संवेदक को कार्य पूरा करने का निर्देश दिया गया। पत्रांक - 282, दिनांक - 04.06. 2022 से आवंटन को मांग की गई है।
3	मछुदुमपुर जलापूर्ति योजना फेज- II श्री गणेशीमति कंसदत्तशान प्रा0 लि0	राशि-06.68 करोड़ Letter no- 06-10-2018 130 / 09.03. 2018	राशि -6.68 Letter no- 20.11.19	20.11.19	3.32	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	

अक्ष

HA

498

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - अप्रैल, 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर को स्कुल तक पी0सी0सी0 पेय नाला एवं डक्कन कार्य चन्दन कुमार	सां०-0.34 करोड़ पत्रांक- 66/09.01.2019	सां० -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरखा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	सां०-0.54 करोड़ पत्रांक- 66/09.01.2019	सां० -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	
9	वार्ड संख्या - 14 में एरोझाम धनगाया रोड से सहित सेशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	सां०-0.33 करोड़ पत्रांक- 128/08.03. 2018	सां० -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्रांक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जेहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

and

Handwritten signature/initials

422

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - अक्टूबर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell - 01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

राशि

माह

अक्टूबर

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - अक्टूबर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विधुनदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-6 में फकीरा भगत से धीव भगत एवं रामजी साव से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed	
4	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed	
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मौल मोड़ से भाया कौशल बाबू के पुलवाड़ी होते हुए सागत अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आर0सी0सी0 नाला निर्माण कार्य	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road 775 m Drain Work	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कायालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुरचक पुल तक नाला निर्माण कार्य	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road 1048 m Drain Work	work in progress		55 % work completed	

add

PA

42

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह — अक्टूबर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01 /2019-79, दिनांक - 12.02. 2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	43.971	43.971	43.971	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 and 36. (3) 126885 mtr. Pipe laying work completed. (4) House Connection 14876 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34,35 Work in Progress. (5) Road Restoration 46214 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,3 5&36. (3) 3113 m. pipe laying work completed. (4) House connection 533 nos. in ward no. 6,7,13,14,15,23 work in progress. (5) Road Restoration 19285 m.	(1) Pipe Laying 104.16% total length 129.998 km. (2) House connection - 105.50% Total House Connection - 15409 Nos. (iii) Total Road Restoration 65499 m & remaining 10755m. motarable done. (Work in progress)	1.005 km. WRD Road Permission Awaiting.

and

Handwritten signature

469

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

माह - अक्टूबर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79 BUIDCO/No-1248/2019-140	Rs. 217.7972727 Core, dated-14.08.2020	20 Months (Date 13.04.22)	180.3379	174.6631	159.5699	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 290.41 km Hydrotest - 289.317 km Road Restoration completed - 290.351 km HSC Completed - 25387 No. Water Meter - 14927 No. WTP - Work in progress (95% completed). Floating Jetty - 68%	Pipe Supply - 346 km. Pipe laying - 299.691 km Hydrotest - 297.133 km Road Restoration completed - 297.608 km HSC Completed - 27249 No. Water Meter - 16386 No. WTP - Work in progress (95% completed). Floating Jetty - 70%	Pipe Supply - 346 km. Pipe laying - 299.691 km Hydrotest - 297.133 km Road Restoration completed - 297.608 km HSC Completed - 27249 No. Water Meter - 16386 No. WTP - Work in progress (95% completed). Floating Jetty - 70%	प्रगच्छत, मुँह से 2.8 कि०मी० पाईप लाईन बिबोने के लिए अनायास प्रमाण पत्र प्राप्त करने हेतु पत्राचार की गई है। जो अब तक अप्राप्त है।

अक्ष

8

468

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

माह - अक्टूबर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	UC Sent (Rs. in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलामूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03.2018	6.54886	05.12.2020	4.45	5.42	5.42	OHT	4 No.			
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed		
								Construction of Pump House with attendant room	2 Item	In Progress (95%)		
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		
								Supplying & Installation of 100 Lite Chlorinator	1 Item	Supplied but not installed.		
								Distribution system work				
								63 mm - 4047 m		4047 m laid	Nil	4047 m laid
								90 mm - 5060 m		5060 m laid	Nil	5060 m laid
								110 mm - 15851 m	1 Item	15851 m laid	Nil	15851 m laid
								160 mm - 3277 m		3277 m laid	Nil	3277 m laid
								225 mm - 435 m		435 m laid	Nil	435 m laid
								Hose service Connection work	4864 Nos.	4864 nos.	Nil	4864 nos.
								Construction of Boundary wall	20 Item	110 m constructed.		
2	पुनर्शिक्षित नवादा जलामूर्ति योजना फेज-2 Revised AA Rs. 12.6938 Cr. Letter No. - 4417, Date - 27.09.2022							Construction of approach Road	10 Item	Nil		
								Construction of Main Gate	1 Item	Nil		
								Campus Development	40 Item	Nil		
								Road Restoration	23 km	Completed (23 km. Motorable but not casted)		
								House Connection - 2921 no.		101 no.		
								Pipe Laying - 15839 m		1.67 km.		
								Construction of Underground Reservoir i.e. Sump House under CM Ganga Udhav Yojna Project				
								Block Campus		Protectionn work is in Progress.		
								Purani Jail		Excavation, B/F/S & PCC Work done.		
								Nagar Thana		Excavation, B/F/S & PCC Work done.		
								Dobhra Par		Excavation, B/F/S & PCC Work done.		

467

Binar Urban Infrastructure Development Corporation Ltd.
List of Project Rohas District

मार्च - अप्रैल, 2022

Rs. in Cro.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	सासाराम स्टीम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushni Infra india pvt ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03. 2017	राशि-38.19 As per time extension 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work Completed.
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.		Tube well -6 completed Pump house - 6 completed in D. Mains 116015 m House service connection - 13133 nos. Over head tank -4 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 95 % Progress.	Second brace is completed in kadirganj OHT. Direct Water Supply ward No. - 8, 14, 29 (p), 30, 31, 32, 33, 34, 35, 36
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 58864 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-63553 NO's Over head tank - 1 at gulakshani is started, Foundation work is going. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6403 NO's Over head tank - 1 at gulakshani is started, Staging work is going. Work of sump house is started after the completion of OHT in Gaulakshani.	Land for Sulemanganj OHT is clear testing of soil is in process.
4	डेहरी खलमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Mahanda Enggcom pvt ltd	राशि-82.85, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	69.79	69.79	Tube well - 17 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	T ubewell-17 complete Pump House- 14 complete Over head tank -4 complete D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		T ubewell-17 complete Pump House- 14 complete Over head tank -4 complete D-mains 131714 m House Service Connection -17441 NOS Sump house 1 progress	
5	विक्रमराज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक-140/15.03. 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

2018

14

1460

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

माह — अक्टूबर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवदेक का नाम—P. Das & C & C Construction 4(P), 10,11,12,13,14(P), & 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 KI) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 K/ 900 K) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 K/ 900 K) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 88397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESROHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवदेक का नाम—Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Core utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11,1 2,13, 14, 15,16,17,18,19,20,21,2 2, 23,24&25 saturated Total - 21 ward.		(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लक्ष्य संशोधित करने की कार्यवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा लापरवाही बरती जा रही है।

सह

MA

465

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - अक्टूबर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वस्सर जलपूर्ति योजना फेज- I संवेदक का नाम- M/s Gandhipati Const pvt ltd	राशि-29.98 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run		Work Completed. Trial Run	
2	वस्सर जलपूर्ति योजना फेज- II संवेदक का नाम- M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with extension 30.10.2022	42.37	40.52	40.52	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.		Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	
3	झुमरवाँ जलपूर्ति योजना फेज- II संवेदक का नाम- R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम- R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	3.2052	3.19	2.99	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main-21107 m HSC-3216 nos	

Handwritten signature/initials

Handwritten signature/initials

464

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - अक्टूबर, 2022

Ks. in Crores

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना केज-1 संवर्धक का नाम-गंगाधीपति कंस्ट्रक्शन प्रा० लि०	संश्लि- 74.417 Letter no- 421.02-03-2016	संश्लि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	63.00	48.00	48.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no. (1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-124880 m Pump Motor-6 nos Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-4 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24651 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House -0 nos Staff Quarter-0 nos Distribution main- 20 m Pump Motor-2 nos Transformer-0 nos Over head tank -1 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-92 Nos Approach road-20 m Road Restoration - 123.585 km.	Tube bell-7 no. (1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-124900 m Pump Motor-6 nos Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-24743 Nos Approach road- 20 m Road Restoration - 123.585 km.	
2	आरा नगर निगम जलापूर्ति योजना केज-2 संवर्धक का नाम-गंगाधीपति कंस्ट्रक्शन प्रा० लि०	संश्लि- 53.49 Letter no- 108.17-01-2018	संश्लि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	44.65	34.65	34.65	Tube well-8 nos. Pump house- 6 nos. Staff quarter-0 nos. Distribution Main-67456.40m Pump-Motor-5 nos. Transformer-8 nos. Overhead Tank-4 nos. Chlorinator room/chlorinator-8 nos Stand Post-35 nos. Boundary Wall-450m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km	Tube well-6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. Chlorinator room/chlorinator-4 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	Tube well-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-1 nos. Transformer-1 nos. Overhead Tank-0 nos. Chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundary Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0 Road Restoration - 66.266 km	Tube well-6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. Chlorinator room/chlorinator-4 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9888 Road Restoration - 66.266 km	

24/10/22

24/10/22

965

1459

List of Project Bhagalpur District

मार्ग - 344, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AAEC'S With Ret. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month 10	During the Month 11	Total Progress 12	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	सर्जय नगर क्षेत्र का Contractor-M/s CZAR CONSTRUCTION	मार्ग-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	मार्ग-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	मार्ग-8.1930 Cr. Letter no-93 Date - 13.06.2019	मार्ग-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
4	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	मार्ग-1.282 Cr. Letter no-2082 Date - 09.04.2019	मार्ग-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M (new) 2200 M House Service Connection - 1105 Nos. 100 (new) Work Complete 86.0714%	

2022/11/12

8/11/2022

461

Blue Urban Infrastructure Development Corporation Ltd
Summary of approved ongoing projects under NMCC (As on 31.10.2022)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES (Rs. in Cr)	Agreement (Rs. in Cr)	As per Agreement Date of Completion	Final Received (Rs. in Cr)	Project expenditure (Including Share) (Rs. in Cr)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
1	Water Supply Treatment Plant, M.A. Nagar (A)	22.12	22.12	05.11.19	60.56	Work - 49.62 Excavation - 2.79 O&M - 3.81 Conting - 3.06 Other expenses -	100%	SRB Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge building Sludge blower building Staff Qtr. 1 & 2 MOS	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	13th October 2022 :- Inlet flow - 16.75 MLD Outlet flow - 16.50 MLD Outlet BOD - 7 mg/l Outlet COD - 24 mg/l
2	Water Supply Treatment Plant, M.A. Nagar (A)	22.12	22.12	05.04.20 (2nd EOT earned till Feb 2022)	343.48	Work - 289.30 Excavation - 31.45 House conn. - 2.10 Conting - 7.40 Other expenses - 11.11 Undisputed Mob. 2.12 Total - 343.48	99.89%	Survey Sewer Network - 158 Km. Tapping of existing network - 22 Shifting and laying of 3.0 KM of underground electrical cable Manhole - 6444 Nos Road Restoration - 158 Km. House Connection Pl. - 8659 nos House Hold Connection - 9009 nos	1 158.00 9.25 3.00 6.36 157.98 8366	- 6.31 - - - 41	1 158.00 15.56 3.00 6.09 157.98 8347 8572	1. Damages to near Sewerage Network & by agencies of PMC and NCD is affecting commissioning works. 2. Support required from PMC for execution works in areas of existing drainage/sewer lines where sufficient flow is not available for manhole erection. 3. Work progress badly hampered due to local festivities like Durga Puja, Diwali and Chhath Puja.
3	Karambika Sewerage Treatment Plant, M.A. Nagar (A)	22.12	22.12	05.11.19	47.71	Work - 47.85 Excavation - 50.66 House conn. - 13.40 Conting - 6.73 Other expenses - 68.33	100%	SRB Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge building Sludge blower building Staff Qtr. 1 & 2 MOS	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Underground Electrical HT line hampered the progress. 1. NOC from Railway is in process for parallel pipe line to be laid. 2. Local hampering the progress. Work was under hold in Durgapuri Durga Puja festival and Chhath Puja festival.
4	Karambika Sewerage Treatment Plant, M.A. Nagar (A)	22.12	22.12	20.05.2021 (2nd EOT earned till Feb 2022)	320.54	Work - 150.30 Excavation - 10.92 Conting - 5.44 O&M - 2.41 Other expenses - 3.39 Total - 172.46	100%	Receiving Chambers Main Pumping Station Grit Chamber Chlorination Contact Tank Sludge Thickener Tank Chemical building Blower building Staff Qtr. 1 & 2 MOS	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	1. Inlet flow - 21.45 MLD Outlet flow - 20.87 MLD Outlet BOD - 24 mg/l Outlet COD - 24 mg/l TSS - 77 mg/l Outlet total phosphatic - 0.03 mg/l
5	Karambika Sewerage Treatment Plant, M.A. Nagar (A)	22.12	22.12	05.04.20 (EOT earned till June 2022)	172.86	Work - 150.30 Excavation - 10.92 Conting - 5.44 O&M - 2.41 Other expenses - 3.39 Total - 172.46	100%	Receiving Chambers Main Pumping Station Grit Chamber Chlorination Contact Tank Sludge Thickener Tank Chemical building Blower building Staff Qtr. 1 & 2 MOS	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	1. Damage to lift network - 3.5 Km of lift & tested pipeline damaged by PMC. 2. Work affected due to Diwali & Chhath Puja.
6	Karambika Sewerage Treatment Plant, M.A. Nagar (A)	22.12	22.12	20.01.21 (EOT earned till June 2022)	462.92	Work - 370.01 Excavation - 60.54 Conting - 8.53 House Connection - 1.51 Other expenses - 22.33 Unadjusted Mob. - 0 Total - 462.92	99.40%	Pipe Laying - 117 Km Tapping of Existing Network - 45 Km Manhole - 4210 Nos Property Chamber - 3000 Nos Road Restoration - 123 Km DI Ruling Main - 6 Km House Connection - 7100 Nos SPS - 3 Nos 145 Km of existing network to be trapped after commissioning of entire network & SPS and accordingly there is a reduction in all other scopes.	Pipe Laying - 116.84 Km Tapping of Existing Network - 15.7 Km Manhole - 4173 Nos Property Chamber - 2764 Nos Road Restoration - 122.53 Km (including Trenchless & DI pipe) DI Ruling Main - 6 Km House Connection - 6922 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Laying - 370 m Manhole - 4180 Nos Property Chamber - 3007 Nos Road Restoration - 123.03 Km (including Trenchless & DI pipe) DI Ruling Main - 6 Km House Connection - 6724 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Laying - 117.21 Km Tapping of Existing Network - 15.75 Km Manhole - 4180 Nos Property Chamber - 3007 Nos Road Restoration - 123.03 Km (including Trenchless & DI pipe) DI Ruling Main - 6 Km House Connection - 6724 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	1. Main Pumping Station 2. Grit Chamber. 3. Sludge Dewatering Building 4. Substation MCC 5. SRB, CCT, Equalization Tank & Was Sump 6. Chlorination Building 7. Air Blower Room 8. Admin Cum Lab Building 9. Staff Quarter 10. RCC Pipeline (Length in Running Mtrs)

459

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gell/ColB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								10-RCC Pipeline (Length in Running Mtrs) 11- Electro-Mechanical Work Completed 12- Ancillary Work - Completed Landscaping, Internal Drain Work in Progress(85%)	Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Progress(12%) Landscaping, Internal Drain Work in Progress(12%)	Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Completed Landscaping, Internal Drain Work in Progress(97%)		
							100%	10-RCC Pipeline (Length in Running Mtrs) 11- Electro-Mechanical Work Completed 12- Ancillary Work - Completed Sewer Network - 88 km (92 km) Manhole - 3270 Nos. (3500 Nos.) Road Restoration - 88 km. (92 km) Property Chamber - 10650 Nos. (6100 Nos.) House Hold Connection - 6850 Nos.	Completed. Completed. Completed. Completed.	Completed. Completed. Completed.		Operation and Maintenance is in progress.
							95.69%	1. Sewer Network - 115.98 Km. (Laying 104.30KM & Tapping 11.68km). 2. Manhole - 2849 Nos. 3. Property Chamber - 31000 Nos. 4. Road Restoration - 104.30 Km. 5. House Connection - 22855 Nos. 6. SPS - 3 Nos.	Completed. Completed. Completed. Completed.	Completed. Completed. Completed.		1. NHAI NOC pending 2.6 Km 2. 2nd EOT approval Pending
							11.77%	1. Sewer Line Laid - 70.304 Km 2. Manhole - 2025 Nos. 3. Road Restoration - 61.466 Km 4. HSC - 8606 Km 5. Flow Test - 17.606 Km 6. SPS A: Cuting edge placed at location. 7. SPSB: Casting of 2nd lift of well stening done STP - 01 SPS - 02 (A & B) Network - 303 Km Manhole - 11314 nos. Road Restoration - 300 Km House Connection Chamber - 32248 nos.	Network Progress: 1. Sewer Line Laid - 72.246 Km 2. Manhole - 2333 Nos. 3. Road Restoration - 61.496 Km 4. HSC - 8908 Km 5. Flow Test - 17.606 Km 6. SPS A: Reinforcement for well curbe under progress. 7. SPS B: Reinforcement for 3rd lift of well stening under progress STP Progress: 1. Engineering Drawing 6% achieved 2. Civil Work - 1.39% 3. proc. uret. & erection - 6.41% 4. Activated 55 Nos. of Pile at Digester A&B - Digita, work under progress.	Network Progress: 1. Sewer Line Laid - 1.942 Km 2. Manhole - 298 Nos. 3. Road Restoration - 0.030 Km 4. HSC - 302 Km 5. Flow test - 0 Km 6. SPS A: Inner Shuttering completed. Reinforcement for Well curbe under progress 7. SPS B: Reinforcement for 3rd lift of well stening under progress STP Progress: All the major activities at hold as site is unapproachable due in nonmotorable road is submerged due to water flood.		
								Excavation - 5.14 Work - 40.51 Other expenses - 0.41 Centrage - 2.52 Unaudited Mob. Advance - 99.10 Total - 147.68	147.68			
								1. Sewer Network - 115.98 Km. (Laying 104.30KM & Tapping 11.68km). 2. Manhole - 2849 Nos. 3. Property Chamber - 31000 Nos. 4. Road Restoration - 104.30 Km. 5. House Connection - 22855 Nos. 6. SPS - 3 Nos.	Completed. Completed. Completed. Completed.	Completed. Completed. Completed.		

27

8.5/17

Sr.	Name of The Project & Name of the Contractor	AA & ES (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Final Received (Rs. In Cr.)	Project expenditure (including share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
11	Kashubhai STP & Sewerage Network, Manjira (1)	52.30	52.30	22.59	22.59	Escalation - 2.10 Work - 18.85 Other - 0.29 Centage - 1.15 Total - 22.59	6.63%	STP - 01 Network - 150 K.M Manhole - 5214 nos. Road Restoration - 150 K.M House Connection Chamber - 18608 nos.	Network Progress: 1. Sewer line laid-35.077 Km 2. Manhole -1038 Nos. 3. Road Restoration-34.534 Km 4. HSC-22 Km 5. Flow test-13.495 Km STP Progress: 1. Engineering Progress achieved 5.67% 2. Site office Establishment done 100% 3. Land Development 50% completed 4. Piling work under progress at Aeration Tank, Secondary Digester, Secondary Clarifier, Inlet Chamber, Admin Building. 5. Total No. of Piling - 135 Nos.	Network Progress: 1. Sewer line laid-0.021 Km 2. Manhole -118 Nos. 3. Road Restoration- 0.00Km 4. HSC-0 Km 5. Flow Test-0 Km STP Progress: 1. Piling work under progress at Aeration Tank, Secondary Digester, Secondary Clarifier, Inlet Chamber, Admin Building. 2. Total No. of Piling done this Month- 28 Nos.	Network Progress: 1. Sewer line laid-35.098 Km 2. Manhole -1156 Nos. 3. Road Restoration-34.534 Km 4. HSC-22 Km 5. Flow test-13.495 Km STP Progress: 1. Engineering Progress achieved 6% 2. Civil Work -3.55% 3. Procurement & Erection- 6.41% 4. Piling work under progress at Aeration Tank, Secondary Digester, Secondary Clarifier, Inlet Chamber, Admin Building 5. Total No. of Piling- 163 Nos.	
12	Begumpet STP & Sewerage Network, Manjira (1)	22.66	22.66	03.02.22	16.134	Exch. 1.13 Other - 15.96 Work - 12.71 Centage - 5.60 Undisputed Mob. Advance - 1.34 Total - 16.334	67.88%	5. STP - 01 Nos (17 MID)	Updated progress Civil works- SPS-26.2% 588-86.94% Grit chamber-77.55% Air blower-52.67% Staff qt.-A- 53.63 % Staff qt.-B- 83.86 % HT meter room-67.23% Admin Bldg.- 24.22% CC1-PC-40 cum.(7.66%) Sludge Sump-19.3% Sludge Dewatering Building/Centrifuge cum.-64.07% 6. IPS-1-41.16%	No work due to water logging IPS-2A- Sinking-1.1 meter RCC-26 Cum. IPS-1-41.16%	Updated progress Civil works- SPS-26.2% 588-86.94% Grit chamber-67.95% Air blower-52.67% Staff qt.-A- 63.23 % Staff qt.-B- 92.26 % HT meter room-72.23% Admin Bldg.- 24.22% CC1-PC-40 cum.(7.66%) Sludge Sump-19.3% Sludge Dewatering Building/Centrifuge cum.-64.07% 6. IPS-1-41.16%	Manpower-64
13	Atchannagar STP & Sewerage Network, Manjira (1)	24.45	24.45	13.02.20	13.02.20	Work - 27.03 Centage - 1.59 Undisputed Advance - 1 Other expenses- 0.05 Total - 29.67	100%	STP 4 Nos. SPS and 18D	1.1. Compound Wall work : 100% 2. MBBR-100% Trial run is in progress 3. Construction of Admin Building 95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tanker Building-Completed. 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Phase separator 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development-98% (Internal Road completed plantation work is in progress)	Trial Run Completed, Commissioning Completed, (RT Line STP completed in SPS and Sinking, SCS completed. Installation of Lab completed.)	1. Compound Wall work : 100% 2. MBBR-100% Trial run completed. 3. Construction of Admin Building :100 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed :100% 7. Chlorine Tanker Building- Completed. 100% 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Phase Separator 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 100%	Overall Physical Progress 100%. (With 2 Nos. of IPS) Total Manpower-15

92

454

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Gof/Gob (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
14	STP-11 MLD and I & D work and STP-02 Nos. SPS-02 Nos. and I & D	43.82	43.82	31.12.2021, Again EOT to be requested.	36.24	Excl-1.28 Work - 31.46 Contingent - 1.91 Unadjusted Mob. Advance - 0 Other expenses - 1.59 Total - 36.24	99.78%	STP-11 MLD SPS-02 Nos. and I & D	STP Plant is running	STP Plant is running	STP Plant is running	3) Total no. of Manpower = 38 Nos.
									I & D and IPS-1 WORK : Plant is running and IPS is running	I & D and IPS-2 WORK : Plant is running and IPS is running	I & D and IPS-2 WORK : Plant is running and IPS is running	
									IPS-1: Pumping Station over all progress: 100%	IPS-1 (Khan Sahib Ghat): Pumping Station over all progress: 100%	IPS-1: Pumping Station over all progress: 100%	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) 100% Rising Main DI pipe work completed	a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) 100% completed e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed	a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed	
									h) 100% Networking piping from Salampur A/B to IPS-1 work completed. i) Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and road restoration work in progress. i) Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and 50% road restoration completed and 50% road restoration Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									j) CCT treated water work 484Mtr Completed from CCT to ganga river.	j) CCT Treated water work 81 Mtr completed and balance work in progress	j) CCT Treated water 806ND N24 Hunt pipe 565Mtr line balance work completed and all	
									STP 1) Boundary wall- 95.50% 2) Admin Building- 94.32% 3) SBI Bank- 89.60% 4) CCT- 90.75% 5) Studies Holding Tank- 90.30% 6) Chemical Room- 88.80% 7) Lift Chamber- 93.10% 8) Sanitary Sewerage line 93.10% 9) Electro mechanical - 84.15% 10) MFS - 14.05% 11) MFD SPS - 0 Total STP Progress - 90.75%	0% 0.13% 0.9% 1.4% 0.84% 1.1% 0% 0.5% 5.74% 1.06% 0 0.54%	95.60% 94.43% 90.50% 92.15% 91.14% 90.00% 93.10% 93.60% 89.89% 15.10% 0 91.29%	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									Carriage-0.76 Works-11.41 Unadjusted Mob. Advance - 0 Other expenses-0.14 Total - 12.31	41.778%		
15	STP-11 MLD and I & D work and STP-02 Nos. SPS-02 Nos. and I & D	43.82	43.82	14.10.2020 (EOT requested till 02.08.2022)	12.31	Carriage-0.76 Works-11.41 Unadjusted Mob. Advance - 0 Other expenses-0.14 Total - 12.31	41.778%	STP-11 MLD SPS-02 Nos. and I & D	STP Plant is running	STP Plant is running	STP Plant is running	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									I & D and IPS-1 WORK : Plant is running and IPS is running	I & D and IPS-2 WORK : Plant is running and IPS is running	I & D and IPS-2 WORK : Plant is running and IPS is running	
									IPS-1: Pumping Station over all progress: 100%	IPS-1 (Khan Sahib Ghat): Pumping Station over all progress: 100%	IPS-1: Pumping Station over all progress: 100%	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) 100% Rising Main DI pipe work completed	a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) 100% completed e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed	a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed	
									h) 100% Networking piping from Salampur A/B to IPS-1 work completed. i) Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and road restoration work in progress. i) Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	h) 100% Networking piping from Salampur A/B to IPS-1 work completed and 50% road restoration completed and 50% road restoration Supply of electro-mechanical items : 100% j) Electro-Mechanical Work 100% completed.	3) Price Variation file submitted to BUDCO. on dated 09.10.2021. Approval Awaited.
									j) CCT treated water work 484Mtr Completed from CCT to ganga river.	j) CCT Treated water work 81 Mtr completed and balance work in progress	j) CCT Treated water 806ND N24 Hunt pipe 565Mtr line balance work completed and all	
									STP 1) Boundary wall- 95.50% 2) Admin Building- 94.32% 3) SBI Bank- 89.60% 4) CCT- 90.75% 5) Studies Holding Tank- 90.30% 6) Chemical Room- 88.80% 7) Lift Chamber- 93.10% 8) Sanitary Sewerage line 93.10% 9) Electro mechanical - 84.15% 10) MFS - 14.05% 11) MFD SPS - 0 Total STP Progress - 90.75%	0% 0.13% 0.9% 1.4% 0.84% 1.1% 0% 0.5% 5.74% 1.06% 0 0.54%	95.60% 94.43% 90.50% 92.15% 91.14% 90.00% 93.10% 93.60% 89.89% 15.10% 0 91.29%	
									Carriage-0.76 Works-11.41 Unadjusted Mob. Advance - 0 Other expenses-0.14 Total - 12.31	41.778%		

92

255

Sr. Project & Name of the Contractor	AA & ES Cost/Obj (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
16. M/s. Sankar NTP at N. Vengal Rao N. Vengal Rao	18.72 18.72	18.72 18.72	21.04.20 (EOT granted till 31.03.2022)	31.94 31.94	Work - 24.83 Conting - 1.66 Unadjusted Mch. Advance - 0.67 Other expenses - 0.78 Total - 31.94		STP and IAD - 9 MID	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airlower: 100% 8) MCC : 100% 9) Staff Quarter: 100%		1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airlower: 100% 8) MCC : 100% 9) Staff Quarter: 100%	STP is under three months trial run started on 01 September 2022 Treated water arrangement to be decided yet.
								Installation of E&MT Work : 1) Grit Mechanish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickener Pump: 100% 6) Poly dosing pump: 100% 7) Chlorine Leak Blowers : 100% 8) Cable Tray : 100% 9) Grit Mechanish : 100% 10) Sludge Gates G. chamber : 100% 11) Chlorination system: 100%		1) Grit Mechanish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickener Pump: 100% 6) Poly dosing pump: 100% 7) Chlorine Leak Blowers : 100% 8) Cable Tray : 100% 9) Grit Mechanish : 100% 10) Sludge Gates G. chamber : 100% 11) Chlorination system: 100%	

9

453

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Go/G-88 (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									4) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100% SPS- 1 Civil works Wet well/Inlet chamber-100% DG Room-100% Panel Room-100% Transformer yard-100% staff qtr-100% Boundary wall-100% E&M Works. Procurement-100% HT Panel -95% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sludge gate-100% Manorah-100% cable tray-100% Internal external lighting-100% SPS- 5 Wet well/Inlet chamber-100% DG Room-100%	4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well/Inlet chamber-100% DG Room-100% Panel Room-100% Transformer yard-100% staff qtr-100% Boundary wall-100% Procurement-100% HT Panel -95% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sludge gate-100% Manorah-100% cable tray-100% Internal external lighting-100% Wet well/Inlet chamber-100% DG Room-100%		
							99.80%					Commissioning completed and presently in trial run

22

153

Sr	Name of The Project & Name of the Contractor	AA & ES GoI/C&B (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution	
									Up to Previous Month	During the Month	Total Progress		
									Panel Room-100% Transformer yard-100% Staff qtr-80% Boundary wall-100% E&M Works- Procurement-100% Transformer yard-95% MCC Panel-100% Screens-100% Monorail-100% Pumps-100% SPS- 6 Wet well,like chamber-100% DG Room-100.0% Panel Room-100% Transformer yard-100% Staff qtr-100.0% Boundary wall-100% E&M Works- Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% Sluice gate-100% Monorail-100% SPS- 2 Wet well,like chamber-100% Boundary wall-100% MCC Panel-100% DG Room-100% H&T Transformer-100% Staff quarter-0% E&M Work- Screens-100% Sluice gate-100% Submersible pump-90% Monorail-100% DG Installation-100% MCC Panel-100% Transformer -95% SPS- 4	8%		Panel Room-100% Transformer yard-100% Staff qtr-85% Boundary wall-100% Procurement-100% Transformer yard-95% MCC Panel-100% Screens-100% Monorail-100% Pumps-100% Wet well,like chamber-100% DG Room-100.0% Panel Room-100% Transformer yard-100% Staff qtr-100.0% Boundary wall-100% Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% Sluice gate-100% Monorail-100% Wet well,like chamber-100% Boundary wall-100% MCC Panel-100% DG Room-100% H&T Transformer-100% Staff quarter-80% Screens-100% Sluice gate-100% Submersible pump-90% Monorail-100% DG Installation-100% MCC Panel-100% Transformer -95%	NOC for the construction of parallel drain is still awaited from the railway authority.
												Commissioning completed and presently in trial run	
												Commissioning completed and presently in trial run	
												Commissioning completed and presently in trial run	

74

459

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Go/NoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									Wet well-100%		Wet well-100%	
									Inlet chamber-100%		Inlet chamber-100%	
									DG Room-100%		DG Room-100%	
									MCC Panel-100%		MCC Panel-100%	
									Submersible pump-100%		Submersible pump-100%	
									Screens-100%		Screens-100%	
									Sluice gate-100%		Sluice gate-100%	
									DC Installation-100%		DC Installation-100%	
									MCC Panel-100%		MCC Panel-100%	
									Transformer-95%		Transformer-95%	
									Rising Main-16540 meter		Rising Main-15389.5 meter	
									Rising Main-15389.5 meter		Rising Main-15389.5 meter	
									Trenchless pipe crossing -302 meter		Trenchless pipe crossing -101 meter	
									Road restoration-15329 meter		Road restoration-15329 meter	

2

255

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Col/Gab (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system XX) Centrifuge Feed Pump=02 Nos XXII) Sewage sludge pump=06 Nos for XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip ii) Air Blower=100% iii) MCC panel installed=100% iii) air blower pipes laying complete i-v) DG installation complete=100% vi) Diffuser pipeline installed=100% vi) Cable tray framework erected viii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen Motorised gate valve installed Manual screen installed All electric supply work at STP Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical I&D Work: Di pipe laying=591SM 600mm dia Hume pipe laying=300 M 300 mm dia hume pipe laying=48SM Manhole=35 Nos IPS-1: Staff Quarters structural 95% Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete Supply of Electromechanical equip= Pumps=3 Nos	xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system XX) Centrifuge Feed Pump=02 Nos XXII) Sewage sludge pump=06 Nos XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip ii) Air Blower=100% iii) MCC panel installed=100% iii) air blower pipes laying complete i-v) DG installation complete=100% vi) Diffuser pipeline installed=100% vi) Cable tray framework erected viii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen Motorised gate valve installed Manual screen installed All electric supply work at STP Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical I&D Work: Di pipe laying=591SM 600mm dia Hume pipe laying=300 M 300 mm dia hume pipe laying=48SM Manhole=35 Nos IPS-1: Staff Quarters structural 95% Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete Supply of Electromechanical equip= Pumps=3 Nos	xii) MS pipe=1lot xiii) Diffuser=2Lot xiii) Online monitoring system XX) Centrifuge Feed Pump=02 Nos XXII) Sewage sludge pump=06 Nos XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip ii) Air Blower=100% iii) MCC panel installed=100% iii) air blower pipes laying complete i-v) DG installation complete=100% vi) Diffuser pipeline installed=100% vi) Cable tray framework erected viii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen Motorised gate valve installed Manual screen installed All electric supply work at STP Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical I&D Work: Di pipe laying=591SM 600mm dia Hume pipe laying=300 M 300 mm dia hume pipe laying=48SM Manhole=35 Nos IPS-1: Staff Quarters structural 95% Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete Supply of Electromechanical equip= Pumps=3 Nos	1. Variation submitted & is under review at BUDCO HQ. Approval is very important to execute further work of IPS1 & IPS2 with rising mains & I&D. 2. NOC from Railway and NHAI crossing in process. 3. Due to High Water Level pipe laying work is stopped.

72

72

Name of The Project & Name of the Contractor	NA & ES (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
19	19	23.25	26.08.20 (EOT granted till 31.03.2021)	23.25	Centuge - 1.21 Work - 19.99 Other - 1.70 Unutilized Mob. Advance - 0.35 Total - 23.25	84.00%	STP-11 MLD & 2 IPS	Mechanical Screen=01 No IPS-2: Site development work: Filling work 90% complete Staff Quarter: structural work complete & plaster work 100% PS : structural work of Rectifying Boundary wall : 90% complete RCC drain work=1235M complete Manhole : 45Nos completed Supply of Electromechanical equip.= Pumps=3 Nos Mechanical Screen=01 No	IPS-2: Site development work: Filling work 90% complete Staff Quarter: structural work complete & plaster work 100% PS : structural work of Rectifying Boundary wall : 90% complete RCC drain work=1235M complete Manhole : 45Nos completed Supply of Electromechanical equip.= Pumps=3 Nos Mechanical Screen=01 No	Mechanical Screen=01 No IPS-2: Site development work: Filling work 90% complete Staff Quarter: structural work complete & plaster work 100% PS : structural work of Rectifying Boundary wall : 90% complete RCC drain work=1235M complete Manhole : 45Nos completed Supply of Electromechanical equip.= Pumps=3 Nos Mechanical Screen=01 No	WORK IS PENDING DUE TO NON APPROVAL OF VARIATION & HIGH WATER LEVEL
20	20	85.36	04.08.2021 (EOT approved from NMCG)	85.36	Work - 75.08 Escalation - 0 Other expenses - 2.08 Centuge - 3.95 Mob. Adv - 4.25 Total - 85.36	89.80%	1. Construction of the sewerage network including interception of channel drain. 2. Construction of Intermediate A Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (STP) & 16 MLD (STP).	1. Main Pumping Station - Screen Chamber work is in progress- (89.80%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC completed and Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and side wall casting work in progress (75.75%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump, feed pump, house completed and centrifuge building 1st slab work in progress (61.30%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab work is completed and slab casting work in progress (65.85%)	1. Main Pumping Station - Screen Chamber work is in progress (2.00%) 2. Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and walkway casting work is in progress- 2% 3. Sludge Dewatering Building column work is in progress, Sludge Pump, Feed pump house and centrifuge building 1st slab and 2nd slab completed and Brick & Plaster work in progress -1.1% 4. Substation, MCC Room - 0.5%	1. Main Pumping Station - Screen Chamber work is in progress- (91.60%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and column completed and Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and side wall casting completed and walkway casting work in progress (77.75%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump, feed pump, house completed and centrifuge building 1st slab and 2nd slab completed and Brick & Plaster work in progress - 1.07% (75.85%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rec work is completed and slab casting work in progress (66.35%)	Ground Water level high
21	21	108.12	04.08.2021 (EOT approved from NMCG)	108.12	Work - 75.08 Escalation - 0 Other expenses - 2.08 Centuge - 3.95 Mob. Adv - 4.25 Total - 85.36	89.80%	1. Construction of the sewerage network including interception of channel drain. 2. Construction of Intermediate A Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (STP) & 16 MLD (STP).	1. Main Pumping Station - Screen Chamber work is in progress- (89.80%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC completed and Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and side wall casting work in progress (75.75%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump, feed pump, house completed and centrifuge building 1st slab work in progress (61.30%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab work is completed and slab casting work in progress (65.85%)	1. Main Pumping Station - Screen Chamber work is in progress (2.00%) 2. Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and walkway casting work is in progress- 2% 3. Sludge Dewatering Building column work is in progress, Sludge Pump, Feed pump house and centrifuge building 1st slab and 2nd slab completed and Brick & Plaster work in progress -1.1% 4. Substation, MCC Room - 0.5%	1. Main Pumping Station - Screen Chamber work is in progress- (91.60%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and column completed and Screen Chamber Slab Casting completed and Grit Chamber Slab casting completed and side wall casting completed and walkway casting work in progress (77.75%) 3. Sludge Dewatering Building column RCC work is in progress, Sludge Pump, feed pump, house completed and centrifuge building 1st slab and 2nd slab completed and Brick & Plaster work in progress - 1.07% (75.85%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and slab rec work is completed and slab casting work in progress (66.35%)	Ground Water level high

2

479

Name of the Project & Contractor	AA & ES Gal/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	No. of days for completion	Amount Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
								5. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (94.5%) 6. CCT 5th lift Wall completed and Chlorination building 1st slab completed and column work is in progress (69.4%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (65.9%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work completed and 1st slab shuttering work is in progress (42.11%) 9. Staff Quarter brick work and plaster work is in progress (92.26%) 10. IPS/Pumping station - IPS 1 - (100%) 11. IPS/Pumping station - IPS 2/A - (100%) 12. IPS/Pumping station - IPS 3 - (100%) 13. IPS/Pumping station - IPS 4 - (100%) 14. IPS/Pumping station - IPS 5 - (24.1%) 15. IPS/Pumping station - IPS B - (76.30%) 16. Network (I&D) - Pipe laying of 10247 mtrs and manhole 314 nos. is completed, Pipe Laying - (51.70%) and Manhole - (00%) 17. Road Restoration (I&D Network) - 8.597 KM (42.55%) road restoration is completed 18. Rising Main - 1094 mtrs (33.15%) completed	5. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (1%) 6. CCT 5th lift Wall completed and Chlorination building 1st slab completed and column work is in progress (0.5%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (0.5%) 8. Admin Cum Lab Building - 1% 9. Staff Quarter brick work and plaster work is in progress (0.3%) 10. IPS/Pumping station - IPS 1 - (0.0%) 11. IPS/Pumping station - IPS 2/A - (0.0%) 12. IPS/Pumping station - IPS 3 - (0.0%) 13. IPS/Pumping station - IPS 4 - (0.0%) 14. IPS/Pumping station - IPS 5 - (40.90%) 15. IPS/Pumping station - IPS B - (0.0%) 16. Network (I&D) - Laying work= 00 m (0.0%) manhole - (0.00%) 17. Road Restoration (I&D Network) - 0.0 km (0.0%) 18. Rising Main - 482 mtrs (14.60%) completed	5. SBR, Equalisation Tank & Was Sump Rft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (94.5%) 6. CCT 5th lift Wall completed and Chlorination building 1st slab completed and column work is in progress (69.4%) 7. Air Blower Room - 1st floor slab work is completed and second floor column work staircase work completed and brick work in progress (65.9%) 8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed and column work completed and 1st slab shuttering work is in progress (42.11%) 9. Staff Quarter brick work and plaster work completed and finishing work is in progress (92.26%) 10. IPS/Pumping station - IPS 1 - (100%) 11. IPS/Pumping station - IPS 2/A - (100%) 12. IPS/Pumping station - IPS 3 - (100%) 13. IPS/Pumping station - IPS 4 - (100%) 14. IPS/Pumping station - IPS 5 - (65.00%) 15. IPS/Pumping station - IPS B - (76.30%) 16. Network (I&D) - Pipe laying of 10247 mtrs and manhole 314 nos. is completed, Pipe Laying - (51.70%) and Manhole - (00%) 17. Road Restoration (I&D Network) - 8.597 KM (42.55%) road restoration is completed 18. Rising Main - 1576 mtrs (47.75%) completed	Due to space constraint at STP site near blower building. Due to space constraint at STP site shuttering material stock yard is situated at this location. Due to space constraint at STP site shuttering material stock yard is situated at this location. Ground Water level high Ground Water level high Ground Water level high Ground Water level high Ground Water level high Out of 100247 km pipe laying work 8.597 km road restoration is completed.

99

855

Name of the Project & Contractor	AA & ES Col/ColB (Rs. in Cr)	Agreement Amount (Rs. in Cr)	As per Agreement Date of Completion	Final Received (Rs. in Cr.)	Project expenditure (including share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
							Description				
Budget STP & Sewerage Network Project & E&S M/s. P&L 24.13 Cr. and 1800881	38.75 Cr. (Capex, con- 24.13 Cr. and 04.62 Cr. 1800881	17.10.2023	117.90	21.35 Cr Other- 2.37 Total - 117.90	Escalation- 8.61 Contrace - 4.66 Mobilization Advances - 2.37 Total - 117.90	45.15%	STP - 30 MLD (Shimpu)	(a) Site establishment completed. (b) Labour recruitment is in progress. (c) Other structures design/drawing vetting is in progress (blower room, MFS civil design/drawing). (d) Reticulating work is in progress in SBR Tank (32%). (e) Pile cap pcc work is in progress in CCT. (17.99%) (f) Admin Building pile casting work is 100% completed.	Pile casting work is completed. Reticulating work is in progress in SBR Tank (32%). (d) Reticulating work is in progress in SBR Tank (32%). (e) Pile cap pcc work is in progress in CCT. (17.99%) (f) Admin Building pile casting work is 100% completed.	(n) Site establishment completed. (b) Labour recruitment is in progress. (c) Other structures design/drawing vetting is in progress (blower room, MFS civil design/drawing). (d) Reticulating work is in progress in SBR Tank (32%). (e) Pile cap pcc work is in progress in CCT. (17.99%) (f) Admin Building pile casting work is 100% completed.	Progression of STP land is still in progress. Daily basis follow up is being done from our end with CO Sedar officials.
							STP-38 (Goyanka Malin Sadan)	Waiting for submission of hydraulic design drawing because STP land is not in our possession. Continuous follow up is not in our possession. Follow up with CO Sedar officials for resolving this issue.	Hydraulic design plan is being prepared considering same location of STP. Still STP land is not in our possession. Follow up with CO Sedar officials for resolving this issue.	Waiting for submission of hydraulic design drawing because STP land is not in our possession. Continuous follow up is not in our possession. Follow up with CO Sedar officials for resolving this issue.	Progression of STP land is still in progress. Daily basis follow up is being done from our end with CO Sedar officials.
							STP-34 (BRBP Campus, Lali Pabhar)	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (31%).	Casting edge has been installed and curve portion is casted and preparation on 1st lift sinking is in progress.	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (31%).	2 nos. lifts received at BUDDCo against floated NIT. BUDDCo officials are finalizing the vendor for tree transplantation activity.
							STP-34 (Near Basant Talab)	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (18%).	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (18%).	Casting (2 lifts) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (18%).	
							STP-38 (Goyanka Malin Sadan)	As per plan, cutting edge installation would be started from Mid October-22 considering low ground profile.	Cutting edge has been installed and curve portion is casted and preparation on 1st lift sinking is in progress (20%).	Cutting edge has been installed and curve portion is casted and preparation on 1st lift sinking is in progress (20%).	
Budget STP & Sewerage Network Project & E&S M/s. P&L 24.13 Cr. and 1800881	38.75 Cr. (Capex, con- 24.13 Cr. and 04.62 Cr. 1800881	17.10.2023	117.90	21.35 Cr Other- 2.37 Total - 117.90	Escalation- 8.61 Contrace - 4.66 Mobilization Advances - 2.37 Total - 117.90	45.15%	STP-34 (Rajni Talab)	Casting (6 lifts completed) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (45%).	Casting edge has been installed as well as 2th lift wall of well has been casted. Work is in progress in same location. (0%) Preparation of	Casting (6 lifts completed) and sinking work is in progress. Other structures design/drawing submitted to BUDDCo for review (45%).	
							New Sewerage Network (107.23 Km)	Zone-1 STP has been finalized from BUDDCo end. Now hydraulic design/drawing ready for submission but pending due to STP-1 NOC from CO office. Other than Zone-01, all 5 zones design/drawing approved from BUDDCo (HQ). With respect to approved design drawing, sewerage network laying work is being executed along with other components. Network laid length - 87.540km	Zone-1 STP has been finalized from BUDDCo end. Now hydraulic design/drawing ready for submission but pending due to STP-1 NOC from CO office. Other than Zone-01, all 5 zones design/drawing approved from BUDDCo (HQ). With respect to approved design drawing, sewerage network laying work is being executed along with other components. Network laid length - 21.25 km	Zone-1 STP has been finalized from BUDDCo end. Now hydraulic design/drawing ready for submission but pending due to STP-1 NOC from CO office. Other than Zone-01, all 5 zones design/drawing approved from BUDDCo (HQ). With respect to approved design drawing, sewerage network laying work is being executed along with other components. Network laid length - 84.701km	As on line 84.781 Km, sewerage network has been laid alongwith other components.
							Exiting Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	
							Exiting Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	
							Exiting Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	
Budget STP & Sewerage Network Project & E&S M/s. P&L 24.13 Cr. and 1800881	38.75 Cr. (Capex, con- 24.13 Cr. and 04.62 Cr. 1800881	17.10.2023	117.90	21.35 Cr Other- 2.37 Total - 117.90	Escalation- 8.61 Contrace - 4.66 Mobilization Advances - 2.37 Total - 117.90	45.15%	STP-45 MLD (40 MLD Domestic sewage + 5 MLD Industrial sewage)	1. Dimensioning of existing structure of STP 92% completed. 2. UTR of STP & STP approved is C&B. 3. Temporary power connection submitted as per plan.	1. Staff Quater type-1, 12 % completed. 2. Security Cabin 65% completed. 3. Staff Quater type-2, 12 % completed. 4. Security Cabin 65% completed. 5. Staff Quater type-3, 12 % completed. 6. Security Cabin 65% completed. 7. Staff Quater type-4, 12 % completed. 8. Security Cabin 65% completed. 9. Staff Quater type-5, 12 % completed. 10. Security Cabin 65% completed. 11. Staff Quater type-6, 12 % completed. 12. Security Cabin 65% completed. 13. Staff Quater type-7, 12 % completed. 14. Security Cabin 65% completed. 15. Staff Quater type-8, 12 % completed. 16. Security Cabin 65% completed. 17. Staff Quater type-9, 12 % completed. 18. Security Cabin 65% completed. 19. Staff Quater type-10, 12 % completed. 20. Security Cabin 65% completed. 21. Staff Quater type-11, 12 % completed. 22. Security Cabin 65% completed. 23. Staff Quater type-12, 12 % completed. 24. Security Cabin 65% completed. 25. Staff Quater type-13, 12 % completed. 26. Security Cabin 65% completed. 27. Staff Quater type-14, 12 % completed. 28. Security Cabin 65% completed. 29. Staff Quater type-15, 12 % completed. 30. Security Cabin 65% completed. 31. Staff Quater type-16, 12 % completed. 32. Security Cabin 65% completed. 33. Staff Quater type-17, 12 % completed. 34. Security Cabin 65% completed. 35. Staff Quater type-18, 12 % completed. 36. Security Cabin 65% completed. 37. Staff Quater type-19, 12 % completed. 38. Security Cabin 65% completed. 39. Staff Quater type-20, 12 % completed. 40. Security Cabin 65% completed. 41. Staff Quater type-21, 12 % completed. 42. Security Cabin 65% completed. 43. Staff Quater type-22, 12 % completed. 44. Security Cabin 65% completed. 45. Staff Quater type-23, 12 % completed. 46. Security Cabin 65% completed. 47. Staff Quater type-24, 12 % completed. 48. Security Cabin 65% completed. 49. Staff Quater type-25, 12 % completed. 50. Security Cabin 65% completed. 51. Staff Quater type-26, 12 % completed. 52. Security Cabin 65% completed. 53. Staff Quater type-27, 12 % completed. 54. Security Cabin 65% completed. 55. Staff Quater type-28, 12 % completed. 56. Security Cabin 65% completed. 57. Staff Quater type-29, 12 % completed. 58. Security Cabin 65% completed. 59. Staff Quater type-30, 12 % completed. 60. Security Cabin 65% completed. 61. Staff Quater type-31, 12 % completed. 62. Security Cabin 65% completed. 63. Staff Quater type-32, 12 % completed. 64. Security Cabin 65% completed. 65. Staff Quater type-33, 12 % completed. 66. Security Cabin 65% completed. 67. Staff Quater type-34, 12 % completed. 68. Security Cabin 65% completed. 69. Staff Quater type-35, 12 % completed. 70. Security Cabin 65% completed. 71. Staff Quater type-36, 12 % completed. 72. Security Cabin 65% completed. 73. Staff Quater type-37, 12 % completed. 74. Security Cabin 65% completed. 75. Staff Quater type-38, 12 % completed. 76. Security Cabin 65% completed. 77. Staff Quater type-39, 12 % completed. 78. Security Cabin 65% completed. 79. Staff Quater type-40, 12 % completed. 80. Security Cabin 65% completed. 81. Staff Quater type-41, 12 % completed. 82. Security Cabin 65% completed. 83. Staff Quater type-42, 12 % completed. 84. Security Cabin 65% completed. 85. Staff Quater type-43, 12 % completed. 86. Security Cabin 65% completed. 87. Staff Quater type-44, 12 % completed. 88. Security Cabin 65% completed. 89. Staff Quater type-45, 12 % completed. 90. Security Cabin 65% completed. 91. Staff Quater type-46, 12 % completed. 92. Security Cabin 65% completed. 93. Staff Quater type-47, 12 % completed. 94. Security Cabin 65% completed. 95. Staff Quater type-48, 12 % completed. 96. Security Cabin 65% completed. 97. Staff Quater type-49, 12 % completed. 98. Security Cabin 65% completed. 99. Staff Quater type-50, 12 % completed. 100. Security Cabin 65% completed.	1. Staff Quater type-1, 12 % completed. 2. Security Cabin 65% completed. 3. Staff Quater type-2, 12 % completed. 4. Security Cabin 65% completed. 5. Staff Quater type-3, 12 % completed. 6. Security Cabin 65% completed. 7. Staff Quater type-4, 12 % completed. 8. Security Cabin 65% completed. 9. Staff Quater type-5, 12 % completed. 10. Security Cabin 65% completed. 11. Staff Quater type-6, 12 % completed. 12. Security Cabin 65% completed. 13. Staff Quater type-7, 12 % completed. 14. Security Cabin 65% completed. 15. Staff Quater type-8, 12 % completed. 16. Security Cabin 65% completed. 17. Staff Quater type-9, 12 % completed. 18. Security Cabin 65% completed. 19. Staff Quater type-10, 12 % completed. 20. Security Cabin 65% completed. 21. Staff Quater type-11, 12 % completed. 22. Security Cabin 65% completed. 23. Staff Quater type-12, 12 % completed. 24. Security Cabin 65% completed. 25. Staff Quater type-13, 12 % completed. 26. Security Cabin 65% completed. 27. Staff Quater type-14, 12 % completed. 28. Security Cabin 65% completed. 29. Staff Quater type-15, 12 % completed. 30. Security Cabin 65% completed. 31. Staff Quater type-16, 12 % completed. 32. Security Cabin 65% completed. 33. Staff Quater type-17, 12 % completed. 34. Security Cabin 65% completed. 35. Staff Quater type-18, 12 % completed. 36. Security Cabin 65% completed. 37. Staff Quater type-19, 12 % completed. 38. Security Cabin 65% completed. 39. Staff Quater type-20, 12 % completed. 40. Security Cabin 65% completed. 41. Staff Quater type-21, 12 % completed. 42. Security Cabin 65% completed. 43. Staff Quater type-22, 12 % completed. 44. Security Cabin 65% completed. 45. Staff Quater type-23, 12 % completed. 46. Security Cabin 65% completed. 47. Staff Quater type-24, 12 % completed. 48. Security Cabin 65% completed. 49. Staff Quater type-25, 12 % completed. 50. Security Cabin 65% completed. 51. Staff Quater type-26, 12 % completed. 52. Security Cabin 65% completed. 53. Staff Quater type-27, 12 % completed. 54. Security Cabin 65% completed. 55. Staff Quater type-28, 12 % completed. 56. Security Cabin 65% completed. 57. Staff Quater type-29, 12 % completed. 58. Security Cabin 65% completed. 59. Staff Quater type-30, 12 % completed. 60. Security Cabin 65% completed. 61. Staff Quater type-31, 12 % completed. 62. Security Cabin 65% completed. 63. Staff Quater type-32, 12 % completed. 64. Security Cabin 65% completed. 65. Staff Quater type-33, 12 % completed. 66. Security Cabin 65% completed. 67. Staff Quater type-34, 12 % completed. 68. Security Cabin 65% completed. 69. Staff Quater type-35, 12 % completed. 70. Security Cabin 65% completed. 71. Staff Quater type-36, 12 % completed. 72. Security Cabin 65% completed. 73. Staff Quater type-37, 12 % completed. 74. Security Cabin 65% completed. 75. Staff Quater type-38, 12 % completed. 76. Security Cabin 65% completed. 77. Staff Quater type-39, 12 % completed. 78. Security Cabin 65% completed. 79. Staff Quater type-40, 12 % completed. 80. Security Cabin 65% completed. 81. Staff Quater type-41, 12 % completed. 82. Security Cabin 65% completed. 83. Staff Quater type-42, 12 % completed. 84. Security Cabin 65% completed. 85. Staff Quater type-43, 12 % completed. 86. Security Cabin 65% completed. 87. Staff Quater type-44, 12 % completed. 88. Security Cabin 65% completed. 89. Staff Quater type-45, 12 % completed. 90. Security Cabin 65% completed. 91. Staff Quater type-46, 12 % completed. 92. Security Cabin 65% completed. 93. Staff Quater type-47, 12 % completed. 94. Security Cabin 65% completed. 95. Staff Quater type-48, 12 % completed. 96. Security Cabin 65% completed. 97. Staff Quater type-49, 12 % completed. 98. Security Cabin 65% completed. 99. Staff Quater type-50, 12 % completed. 100. Security Cabin 65% completed.	1. Staff Quater type-1, 12 % completed. 2. Security Cabin 65% completed. 3. Staff Quater type-2, 12 % completed. 4. Security Cabin 65% completed. 5. Staff Quater type-3, 12 % completed. 6. Security Cabin 65% completed. 7. Staff Quater type-4, 12 % completed. 8. Security Cabin 65% completed. 9. Staff Quater type-5, 12 % completed. 10. Security Cabin 65% completed. 11. Staff Quater type-6, 12 % completed. 12. Security Cabin 65% completed. 13. Staff Quater type-7, 12 % completed. 14. Security Cabin 65% completed. 15. Staff Quater type-8, 12 % completed. 16. Security Cabin 65% completed. 17. Staff Quater type-9, 12 % completed. 18. Security Cabin 65% completed. 19. Staff Quater type-10, 12 % completed. 20. Security Cabin 65% completed. 21. Staff Quater type-11, 12 % completed. 22. Security Cabin 65% completed. 23. Staff Quater type-12, 12 % completed. 24. Security Cabin 65% completed. 25. Staff Quater type-13, 12 % completed. 26. Security Cabin 65% completed. 27. Staff Quater type-14, 12 % completed. 28. Security Cabin 65% completed. 29. Staff Quater type-15, 12 % completed. 30. Security Cabin 65% completed. 31. Staff Quater type-16, 12 % completed. 32. Security Cabin 65% completed. 33. Staff Quater type-17, 12 % completed. 34. Security Cabin 65% completed. 35. Staff Quater type-18, 12 % completed. 36. Security Cabin 65% completed. 37. Staff Quater type-19, 12 % completed. 38. Security Cabin 65% completed. 39. Staff Quater type-20, 12 % completed. 40. Security Cabin 65% completed. 41. Staff Quater type-21, 12 % completed. 42. Security Cabin 65% completed. 43. Staff Quater type-22, 12 % completed. 44. Security Cabin 65% completed. 45. Staff Quater type-23, 12 % completed. 46. Security Cabin 65% completed. 47. Staff Quater type-24, 12 % completed. 48. Security Cabin 65% completed. 49. Staff Quater type-25, 12 % completed. 50. Security Cabin 65% completed. 51. Staff Quater type-26, 12 % completed. 52. Security Cabin 65% completed. 53. Staff Quater type-27, 12 % completed. 54. Security Cabin 65% completed. 55. Staff Quater type-28, 12 % completed. 56. Security Cabin 65% completed. 57. Staff Quater type-29, 12 % completed. 58. Security Cabin 65% completed. 59. Staff Quater type-30, 12 % completed. 60. Security Cabin 65% completed. 61. Staff Quater type-31, 12 % completed. 62. Security Cabin 65% completed. 63. Staff Quater type-32, 12 % completed. 64. Security Cabin 65% completed. 65. Staff Quater type-33, 12 % completed. 66. Security Cabin 65% completed. 67. Staff Quater type-34, 12 % completed. 68. Security Cabin 65% completed. 69. Staff Quater type-35, 12 % completed. 70. Security Cabin 65% completed. 71. Staff Quater type-36, 12 % completed. 72. Security Cabin 65% completed. 73. Staff Quater type-37, 12 % completed. 74. Security Cabin 65% completed. 75. Staff Quater type-38, 12 % completed. 76. Security Cabin 65% completed. 77. Staff Quater type-39, 12 % completed. 78. Security Cabin 65% completed. 79. Staff Quater type-40, 12 % completed. 80. Security Cabin 65% completed. 81. Staff Quater type-41, 12 % completed. 82. Security Cabin 65% completed. 83. Staff Quater type-42, 12 % completed. 84. Security Cabin 65% completed. 85. Staff Quater type-43, 12 % completed. 86. Security Cabin 65% completed. 87. Staff Quater type-44, 12 % completed. 88. Security Cabin 65% completed. 89. Staff Quater type-45, 12 % completed. 90. Security Cabin 65% completed. 91. Staff Quater type-46, 12 % completed. 92. Security Cabin 65% completed. 93. Staff Quater type-47, 12 % completed. 94. Security Cabin 65% completed. 95. Staff Quater type-48, 12 % completed. 96. Security Cabin 65% completed. 97. Staff Quater type-49, 12 % completed. 98. Security Cabin 65% completed. 99. Staff Quater type-50, 12 % completed. 100. Security Cabin 65% completed.

49

Pending Issues (BUDDCo)
 1. NOC for STP-07 and 09 land Pending
 2. NOC from RCD Department for road cutting Pending
 3. NOC from Forest Department/Wildlife Pending
 4. NOC for Railway Crossing Pending

445

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/Govt (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
24	Bhagpur STP & SDO		318.00 cr 07.10.2021	06.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	4.02%	Civil works-FCR Pile Work Road Restoration Rising Main	4. Pre construction activities i.e labour habilit, safety training room, steel yard etc completed.	4. Dismantling work, 92 % completed	4. Dismantling work, 92 % completed	1. Pending 'Issued Proforma' (Imp.) 2. Design & Drawing of STP yet not submitted. 3. Ready Mix Plant yet not installed. 4. Quality Control Room yet not prepared. 5. Site Camp Office yet not prepared.
								Road Restoration	Road Restoration work total 110M Completed as on 30th Sept, 22	Road Restoration work total 190M Completed as on 31.10.2022	Road Restoration work total 300M Completed as on 31.10.2022	Remarks:- Concessionaire has requested for extension of time as per clause 14.3 of CA-STP site & other IBD and remained submerged in water due to the rise in water level of river Ganga.
								Manhole Rising Main	1. IPS-10 Rising Main 450MM Dia Total laying 675.00 M completed As on date 30th Sept, 22 2. IPS-09 Rising Main 350MM Dia Total laying 710.00M completed as on date 30th Sept, 22 3. Common Rising Main 500MM Dia, IPS-09 & 10 Total 423.00M Laying Completed as on 30th Sept, 22	1. Common Rising Main 500MM Dia, IPS-09 & 10 Total 396.00 M Laying Completed as on 31.10.2022	1. IPS-10 Rising Main 450MM Dia Total laying 1220.00 M completed As on date 31.10.2022 2. IPS-09 Rising Main 350MM Dia Total laying 710.00 M completed as on date 31.10.2022 3. Common Rising Main 500MM Dia, IPS-09 & 10 Total 819.00 M Laying Completed as on 31.10.2022	

92

5473

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.10.2022)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Govt/Govt (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscapes & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Canteen - 19.46 Total - 316.45 (Additional expenses due to revised work scope as per revised AAGES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Guvighat - completed. 5. Start cremation by PMC Promenade - 5.5 km completed.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Guvighat - completed. 5. Start cremation by PMC Promenade - 5.5 km completed.		Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. 4. Crematorium at Guvighat - completed. 5. Start cremation by PMC Promenade - 5.5 km completed.	all 16 Projects have been hand over to PMC, Patna.

9

448

3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	7.50	Work - 7.37 Crore Other - 0.13 <u>Total - 7.50</u>	94% 90.66%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 85 % Chandwara Ghat (Ashram Ghat) - 97 % Sikandarpur Mukti Dham - 65 %	Sidhi Ghat - 4 % Chandwara Ghat (Ashram Ghat) - 0 % Sikandarpur Mukti Dham - 6 %	Sidhi Ghat - 89 % Chandwara Ghat (Ashram Ghat) - 97 % Sikandarpur Mukti Dham - 81 %	Sidhi Ghat (i) All Pile Work Completed. (ii) 1st Platform Completed. (iii) 2nd Platform Completed. (iv) 3rd Platform Completed in 50Mtr. Landing is Completed in 50Mtr. & 4th Platform is in Progress. (v) 1st Platform, 1st Flight, 2nd Platform & 3rd Flight completed & rest in Progress. Chandwara Ghat (Ashram Ghat) (i) 1st, 2nd, 3rd & 4th Platform is Completed. (ii) 1st, 2nd & 3rd Flight is Completed. (iii) 1st Platform is in Progress. (iv) 2nd Platform is Completed & Finishing Work in Progress. (v) 1st Beam of Entrance Gate is Completed. (vi) Boulder Piling Work in Progress. Sikandarpur Mukti Dham Site Clearing & Layout work is Completed. (i) All Pile Work is Completed. (ii) 1st Platform & 1st Flight is Completed in 50mtr. (iii) 2nd Platform is Completed. (iv) 2nd Flight Work is Completed along with 3rd Landing & 3rd Flight work completed in 30Mtr. rest in Progress. (v) Tiles work is in 1st Platform & 1st Flight & 2nd Platform is Completed, rest in Progress.
---	--------------------------------------	-------	------	------------	------	--	---------------------------------	--	---	--	---	---

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.10.2022)

Sr. No.	Project Name	STP Capacity (in MLD)	Sewer Network (in Km.)	Sanctioned Cost (Crore) Gol/Gob	Date of Sanction/ Date of AA&ES issue Gol/Gob	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. in Cr.)	Centrage (Rs. in Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	105	164.23	31-12-2019	-	-	Letter has been sent to SPMG on 08.09.2022 for taking approval on revised estimate for amount of Rs. 237.83 cr. In revised estimate we have considered 105 km sewer network, 2 IPS and one no 24 MLD STP with considered the utilisation of the existing structure which was constructed in earlier contractor. The scope of network and STP capacity was increased due to extension of municipal area
2	I&D and STP, Barahiya	6	-	27	31-12-2019	0.03	-	NMCG has been approved the revised estimate. NIT has been published. The last date of bid receiving is <u>26.11.22</u>
3	I&D and STP, Kahalgaoon	6	-	25.77	31-12-2019	0.16	-	As per direction of NMCG, Estimate on current SOR was prepared for amount of Rs 67.70 Cr. and has been sent to SPMG for approval on 14.07.22. Some observations on estimate was given by NMCG on 20.10.2022.
4	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)	-	63.89	01-12-2021	-	-	Financial bid open on 30.09.2022. Financial bid evaluation is under process
5	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)	-	57.09	07/09.2022	-	-	Bid Document preparation and approval from State Govt. are under process.
6	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)	-	56.97	12.09.2022	-	-	Bid Document has been sent to SPMG for approval and approval on from State Govt. are under process.
7	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)	-	49.39	17.10.2022	-	-	Bid Document preparation and approval from State Govt. are under process.

Signature
01/11/22

44

MD
01/11/22

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	Fecal Sludge Septage Management Dighwara	32741	24 KI	2022	2.97		Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPL.
2	Fecal Sludge Septage Management Manihari	26629	18 KI	2022	5.5		Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPL.
3	Fecal Sludge Septage Management Teghara	56234	26 KI	2022	4.11		Revised DPR with compliance of observation sent to SPMG on 20.05.2022. NMCG Sent this DPR to IIT Roorkee for TPL.
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		Revised DPR submitted to SPMG & NMCG on 10.11.2020. A direction has been given to consultant for updating the rate by current SOR.
5	I&D Works and STP Daudnagar	52364	10.1 MLD	2022	35.06		DPR has been submitted to SPMG on 21.06.2021. NMCG Sent this DPR to IIT Roorkee for TPA. TPA observation has been completed.
6	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to SPMG on 20.06.2022
7	I&D Works and STP Kishanganj	105782	2.94 & 3.1 MLD	2022	109.46		DPR has been submitted to SPMG on 21.06.2022. NMCG Sent this DPR to IIT Patna for TPA.
8	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		DPR has been submitted to SPMG on 29.06.2022. Due to less land availability, a direction has been given to consultant to revised the DPR on which technology which required less land.
9	I&D Works and STP Saharsa	156540	17.4 & 13.05 MLD	2022	110.76		DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPA. A joint site visit between NEERI, BUIDCO and NIT Patna is scheduled on 05-06 Nov, 2022.
10	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPA. A joint site visit between NEERI, BUIDCO and NIT Patna is scheduled on 05-06 Nov, 2022.
11	I&D Works and STP Motihari	126158	4.6, 6.3, 5.8 & 6.3 MLD	2022	164.31		DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPA. TPA observation has been completed.
12	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		DPR has been submitted to SPMG on 03.12.2021. Some observations were given by NMCG on that DPR. Compliance has been sent to SPMG 28.03.2022. NMCG Sent this DPR to NIT Patna for TPA. TPA observation yet to be completed.
13	I&D Works and STP Lakhisarai	99979	21 MLD	2022	88.55		DPR has been submitted to SPMG on 28.06.2022. NMCG Sent this DPR to IIT Roorkee for TPL. TPA observation yet to be completed.
14	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to SPMG on 21.06.2022
15	I&D Works and STP Gopiganj		11 MLD	2022	134.21		Earlier DPR on current SOR has been sent to SPMG on 21.10.2022
16	I&D Works and STP Samastipur		6 MLD	2022	61.71		Earlier DPR on current SOR has been sent to SPMG on 19.10.2022
DPR under preparation							
17	I&D and STP Ara						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
18	I&D and STP Betia						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
19	Gaya sewerage Network and STP project						Agreement was done on 11.08.2022. DPR under preparation.
20	I&D Works and STP Kathar						Loa issued to consultant on 21.10.2022. Agreement will be execute in 1st week of Nov-22.
21	I&D and STP Jamalpur						As per concern Executive Engineer land for STP is not available. They are requesting to district administration to provide the land so that consultant can provide DPR accordingly. A railway land is identified which is suitable for STP construction.
22	I&D Works and STP Joganj						DPR under preparation. Due to less land availability, a direction has been given to consultant to revised the DPR on which technology which required less land.

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 31.10.2022

44

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

EE(P&M)
09/11

पत्रांक- बुडको/यो-1704/20 (पार्ट-4) - 393 पटना, दिनांक- 08/11/2022

प्रेषक,

ई० राजेश बरनवाल,
मुख्य अभियंता

आधारभूत, संरचना एवं परिवहन,

(दक्षिण बिहार उपभाग)

नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

मुख्य अभियंता,

आयोजन, निष्पण एवं अनुश्रवण,

बुडको, पटना।

विषय:- माह अक्टूबर-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।
प्रसंग:- बुडको के कार्यालय आदेश सं०-38, दिनांक- 29.04.2020

महोदय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह अक्टूबर-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यालयक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समीक्षा कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यशोक्त।

विवरणासमाप्त

राजेश बरनवाल
(मुख्य अभियंता)
08/11/2022

09/11/20
Rajesh

(439)

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)
मासिक प्रगति प्रतिवेदन अवटूर-2022

दक्षिण बिहार उपग्राम अंतराल आधारभूत संरचना एवं परिवहन से संबंधित किमानित योजनाओं का मासिक प्रगति प्रतिवेदन सितम्बर-2022

दक्षिण बिहार उपमार्ग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियाश्रित योजनाओं का मासिक प्रगति प्रतिवेदन सितम्बर -2022																
Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value 100	U/C Sent	Main Component	Completion Wise Physical Progress						
										10	11	12	13	14		
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	340.146 cr UD & HD Memo No- 1146, 12.08.2021	1. Agreement dated 20/02/2017 - 275.21 CR	04.05.2019/ Extended date of completion 30.12.2022					Block-A	RCC Completed	All Balance Finishing works Completed	99%	All works completed except Control room. Only it bit painting works are balance.			
			2. Supplementry/Agre ement dated 25/06/2018-13.95 CR						Block-B	RCC Completed	Finishing work in progress	94%	100% ACP works completed, 88% Facade works completed on three faces. Marble lift cladding & outside plaster in completed. Painting work in progress. External glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Only 10% of door fixing work in progress.			
			3. Supplementry/Agre ement date- 07/06/2021-36.77 CR						Block-C	RCC Completed	Finishing work completed	100%	Completed			
			4. Supplementry/Agre ement dated 29/09/2021-0.75 CR						Block-D	Roof slab RCC completed	Above roof RCC in progress	90%	North side facade work 90% completed. 75% of ACP framing work completed on 3 sides. Toiler works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Backwork & plaster work in progress above 7th floor & 8th floor. Tiles flooring work in progress at 7th & 8th floor. Door fixinf work in progress.			
			320 Cr.						300.700 Cr.	89%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	
												UGT	Rec work completed	Map to start Pump erection & pipeline work	100%	
												SUBSTATION	Building completed	Commissioning to take place	100%	
												AC PLANT ROOM	Building completed	External painting work to start	100%	
												DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
			ELEVATED COORDOOR						RE Wall Gsb bed compaction completed.	Deck RCC in progress.	100%					
BUS SHED	4 nos bus shed upto terminal block completed.	Terminal I Bushed work in progress	76%	T2: Erection of structural columns completed. Roof sheeting work in balance. T3: Erection of columns in progress. T4: 100% completed												
INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	98%	Completed												
Boundary Wall	RCC work in progress		59%	West side wall completed. South side balance because land litration.												

432

113

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and Date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution Remarks
										Up to Previous month	During the month	Total Progress	
1													
2									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rec work in progress	56%	90% of Excavation is completed in Non Enclashed bus parking area. 30% Foundation of Terminal Building 1 area is completed. Delayed to due to non availability of work front.
2	प्रदाता शहर में स्तरीकृत/निराकरण का अतिरिक्त कार्य सड़क के बीच रास्ता 1	राशि-26.06 करोड़ पत्रांक-45 दिनांक-20.08.2014	राशि-25,20,00,336	22.12.2018	25.20	25.17	23.91		Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82		पुनरीक्षण प्रशासनिक स्वीकृति हेतु दिनांक को पत्र भेजा गया है।

Patna West

1	नगर परिसर दवागुर गार्ड सी-05 एवं 06 में मुख्य सड़क पार्श्व 20 से नवकृत सड़क 05 के बीच रास्ता निर्माण कार्य 1 सड़क- नरेश कुमार	2.33040 Letter-91 दिनांक-28.02.2019	1.92774 02.03.2020	01.03.2021 EOT 31.03.2022	2.22961	2.22871	2.22871		Retaining wall 853/ft /P CC Road-853 ft	Retaining wall 853/ft /P CC Road-853 ft		Work Completed	रिक्लव में Extra Item को स्वीकृति का प्रस्ताव प्रक्रियाधीन है।
---	---	-------------------------------------	--------------------	---------------------------	---------	---------	---------	--	---	---	--	----------------	--

Patna District (Patliputra Anchal, BUDDCo)

1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/28.02.2019	1.65,02,202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850		Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric pole/transformer.
2	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhatlacharya Road in Ward no- 7 Pammil Kumar Construction Pvt. Ltd.	1.3506600 Lt. no. 80/12.02.2019	PA/2020-21 /F2-02 1.1324277 13.05.2020	12.11.2020	0.6753300	0.6753300	0.6753300		Drain- 610m Road- 610m	100% drain work completed	0%	100% drain work completed	Work completed as per site scope.
3	Construction of RCC Drain and PCC Road work at Ward No- 6, Road no- 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283	0.3142283		Drain- 442m Road- 442m	55% work completed	5%	60% work completed	Work in progress
4	RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracon Pvt. Ltd.	1.2751587 Lt. No. 1469/25.03.2021	1.0012371 05.10.2021	6 Months	0.6004200	0.4990397	0.4990397		5th floor, Indira Bhawan renovation work	72%	3%	75%	Work in progress

Handwritten signature

Handwritten signature

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Acr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										Up to Previous month	During the month	Total Progress	
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत बार्ड नं-30 अन्तर्गत पूर्वी डेवरी में श्री गोपाल झा के मकान तक एवं उसके निकट पूर्वी में नू-गर्भ नाला एवं पीसीसी नाला का निर्माण कार्य। संवेदक श्री संकर शर्मा	0.4345100 UDHD Lr.-123/ 26.02.2018	0.3669285 30.04.2019	29.07.2019	0.3669285	0.3665934		0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	100 % 100 %	- -	100 % 100 %	कार्य पूर्ण।
2	पटना नगर निगम बार्ड नं-66 में मदरसा गली में संवेदक-सह-नाला निर्माण कार्य। संवेदक- श्री अश्विनी कुमार	0.2826300 UDHD Lr.-80/ 12.02.2019	0.2375849 20.08.2020	19.02.2021	0.2697453	0.2475864	0.1413150	PCC ROAD RCC DRAIN	100% 100%	- -	- -	100% 100%	कार्य पूर्ण।
3	पटना नगर निगम बार्ड नं-26 एवं 28 में एनएच-30 कोलेज रोड होते हुए नदया नगर होते हुए डेवरी तक एवं पूर्वी नाला एवं पीसीसी नाला का कार्य। संवेदक-मैतरी स्ट्रीक आर्क	0.7627500 UDHD Lr.-111/ 09.01.2019	0.7070037 20.08.2020	03.08.2020	0.7627500	0.6434804	0.3813750	PCC ROAD 1600 Ft. H.P DRAIN 1600 Ft.	95 % 100 %	5 % -	- -	100 % 100 %	कार्य पूर्ण।
4	पटना नगर निगम अन्तर्गत विधानसभा रोड से राजकीय भवन विधानसभा रोड में पीसीसी सड़क एवं आरपीसी नाला निर्माण कार्य। संवेदक कैप्टन साई लाल	2.5694300 UDHD Lr.-63/ 27.09.2018	2.2423135 23.03.2020	22.09.2020	2.5694000	2.2410230	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	- -	100% 100%	कार्य पूर्ण।
5	पटना नगर निगम अन्तर्गत बार्ड नं-01 में रेल रोड स्थान पर शिव के मकान से मंगलौर स्थान तक पानी टकी तक पीसीसी नाला का कार्य। अन्य कार्य। संवेदक- मैतरी राधा श्री साई क-सदरेशन।	1.9840000 UDHD Lr.-79/ 06.12.2017	1.3502181 20.02.2020	19.08.2020	1.9840000	1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	- -	100% 100%	कार्य पूर्ण
6	पटना सिटी स्थित कटवा बाजार में श्री कृष्ण मीनाला में 20'00" x 16'0" का चूल्हा पर शोड का नया निर्माण 75'0" x 25'0" का नया शोड का निर्माण एवं अन्य शोड का सोडिंग का मरम्मत, प्रकाश व्यवस्था एवं नालापूर्ति का कार्य। संवेदक श्री संवेदक सिंह	0.1383700 DM Pama Letter No. 522/ 21.03.2018	0.123136 28.09.2018	29.12.2018	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	0 0	0 0	90% 0	पानी नाला संपूर्ण से संपूर्ण प्रदान नहीं हो पा रही है। मार्च 2021 से पानी निकाली कर अभी तक संपूर्ण इस कार्यव्यव को उपलब्ध नहीं कराया गया है। पत्रांक- 471. दिनांक- 01.08.2022 द्वारा पुनः स्थापित किया गया है।
7	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj Gopal Sharma	3.3846000 Lr.-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.0861907	-	-	55 % 5%	- -	- -	60 %	पूर्व में प्रस्तावित स्थल विकसित एवं अभिकल्पित होने के बचते दुरत जागर पर उत्पन्न जमीन की मांग नगर आरक्षण, पटना नगर निगम से की जाती रही अन्ततः लगभग चार वर्षों बाद बैरिया में कुड़े की ढेर लगी हुई जमीन का NOC दिया गया जिसपर से कुड़ा हटाकर फरवरी 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति संतोषप्रद है। अभी तक लगभग 60 प्रतिशत कार्य पूर्ण हो गया है।
8	पटना नगर निगम अन्तर्गत बार्ड नं-56 के खरीदिया स्थित बसमती नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462000 UD&HD Letter No.-80/ 12.02.2019	0.6374462 08.07.2020	07.01.2021	0.7241572	0.6601468	0.3308346	PCC ROAD RCC DRAIN	100% 100%	- -	- -	100% 100%	कार्य पूर्ण

435

1.115

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fundal Expenditure	Financial Progres Fund Expenditure/Arc- Value*100	UC Sent	Main Component	Component Wise Physical Progress			Hour in Execution/ Remarks
										11	12	13	
9	पटना नगर निगम वार्ड नं-70 में जलसंचालन के घर से जलसंचालन होने हुए नालाबन्धा के निर्माण तक सड़क एवं नाला निर्माण कार्य। संबंधितक- मेसर्स हेनरिच मार्क	09114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716 05.06.2021	04.12.2021	0.86098850	0.3565386		0.3565386	PCC ROAD RCC DRAIN	70% 100%	20% 0	90% 100%	कार्य का कार्य पूर्ति पर है।
10	पटना नगर निगम वार्ड नं-63 में अन्नो क राव पथ से गामघाट दक्षिणी नाली शेरशाह पथ, नया गौंव पथ सड़क एवं नाला निर्माण कार्य। संबंधितक- मेसर्स हेनरिच मार्क	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138 18.09.2020	17.03.2021	0.7376827	0.6488985		0.3861500	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
11	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीदाराज शर्मा हाट के नीचे अन्नो जी के कोयला झिले से महिपाल यादव के मोराम तक सड़क एवं नाला निर्माण कार्य। संबंधितक- श्री सतीश कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116 29.12.2020	28.06.2021	0.7502241	0.6855334		0.3276407	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
12	पटना नगर निगम वार्ड नं-68 में अन्नो क राव पथ से अन्नो जी के मकान होते हुए खलसी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संबंधितक- श्री अदुल्ला कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100 27.08.2020	26.02.2021	0.2357056	0.2074369		0.0917789	PCC ROAD DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
13	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मोराम पथ होते हुए गुप्त अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संबंधितक- श्री राजीव रंजन	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807 18.09.2020	17.03.2021	0.1500740	0.1320612			PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
14	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में नगीरचक नाला महली के घर से कालाट पथ तक श्रीसीधीन सड़क एवं नाला निर्माण कार्य। संबंधितक- श्री मोहम्मद रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854 16.12.2020	15.06.2021	0.4759333	0.4384438		0.1835107	PCC ROAD HP DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड नं-61 व 68 में कूष्मा बैलदार जी के मकान से बैलदारी टोला सुनील चौधरी बौराहा से पथ होकर जी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधितक- मेसर्स निकेत ज्ञानी	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402 18.09.2020	17.03.2021	0.3534883	0.2942656		0.1851294	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण

18

2

486

119

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement m/Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agc. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution Remarks
										11	12	13	
1	पटना नगर निगम वार्ड नं-67 में कैमिफिकोइ नगा टोला नहर वसे सेवादाता राय के घर तक सड़क एवं नाला निर्माण कार्य।	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079 18.06.2020	17.12.2020	0.3395910	0.3175658	0.1779850		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
16	पटना नगर निगम वार्ड नं-68 में दुर्गा वरुण लेन में झानी बाग्य के मगन से सूर्यव जों के मकान सीरी हूए चौबेश जों के मकान तक सड़क एवं नाला निर्माण कार्य।	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.417538 05.06.2020	04.12.2021	0.4740661	0.4174434	0.2482300		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
17	पटना नगर निगम वार्ड नं-65 में विजली ऑफिस गली नोड. भीरगुलाबी बाग, शिवकला मन्दिर-सीनार टोली एवं खदर गली जों जोड़नेवाली सड़क एवं नाला निर्माण कार्य।	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215 18.09.2020	17.03.2021	0.2247100	0	0		PCC ROAD RCC DRAIN	0%	0%	80%	दुर्गा पूजा के चलते कार्य बाधित।
18	पटना नगर निगम वार्ड नं-65 में विजुल बादर जों के गेला से खालेकला सामुदायिक मगन सीरी हूए शिवनारायण प्रसाद चौबेशिया जों के मकान तक (नयाग वार्ड) में सड़क एवं नाला निर्माण कार्य।	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146 27.08.2020	26.02.2021	0.2290240	0.2118503	0.1013683		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
19	पटना नगर निगम वार्ड नं-67 में सीताराम चौक्षित बाबा के मोड से रागदातर हजवाई तक सड़क एवं नाला निर्माण कार्य।	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634 08.07.2020	07.01.2021	0.4770463	0.4384170	0.1478736		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं-58 के नेहरुमक में अश्विनि बिस्वाना दुकान से गडहरी गहिर सीरी हूए केनार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य।	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743 05.06.2021	04.12.2021	0.4440314	0.3870524	0.2301550		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
21	पटना नगर निगम वार्ड नं-62 में वाहरी वेगानुर भागलखेश वैजू मगली के घर से आरुओथीओ गुल तक सड़क एवं नाला निर्माण कार्य।	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220 18.09.2021 &	17.03.2021	0.2471983	0.2176763	0.1286069		PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
22	संवेदक- श्रीपति पुनम कुमारी												

18

19

433

113

Sl. No.	Name of Project Name of Contractor	AAKES With Ret. & Date	Agreement mu./Agreement Value (in Cr.) and Date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Acr. Value 100	LC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										11	12	13	
1	पटना नगर निगम वार्ड नं-62 में बाहरी वेगमयुर अरुण महेता के घर से सुनील चौधरी के घर तक बसकरिया जेलोला तक सड़क एवं नाला निर्माण कार्य। संबंधितक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574 18.06.2020	17.12.2020	0.3289866	0.2845253		0.1722550	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड नं-65 के घर गली में नजीम दास अजमेर के घर से जगत कोला तक सड़क एवं नाला निर्माण कार्य। संबंधितक- मेसर्स इरुमल हार्डवेयर	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577 18.09.2020	17.03.2021	0.4773794	0.4196411		0.249990	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-65 में महाराज घाट में गोबराज जी के भवन से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संबंधितक- श्रीमति मनोषा कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540 16.12.2020	15.06.2021	0.3511232	0.3092134		0.1602284	PCC ROAD RCC DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-67 में अजवाड़ ट्रांसपोर्ट के सतीश भाग के गली बनावा बाबू की डेय तक सड़क एवं नाला निर्माण कार्य। संबंधितक- मेसर्स रिवर्षाका कंसल्टिंग	0.3044000 UD&HD Letter No.-80/ 12.02.2019	0.2559683 04.03.2021	03.09.2021	0.2906207	0.2555254		0.1026386	PCC ROAD RCC DRAIN	95% 95%	5% 5%	100% 100%	कार्य पूर्ण
26	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-70 में अशोक राज पथ मोर्चा नरेश्वर होम से सुन्दरीमराज घाट किनारे तक न्यूनतम नाला एवं सड़क निर्माण कार्य। संबंधितक- मेसर्स जीओडी इंटरप्राइजेज	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.4044186 18.09.2020	17.03.2021	0.4591710	0.4237573		0.2404250	PCC ROAD DRAIN	100% 100%	-	100% 100%	कार्य पूर्ण
27	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ रिमले बडी देवी स्थान से शाखा गली छोटे दूर मुंडेरिया बाबावर मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संबंधितक- श्री साधन रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2021	0.2407000	0.2010780		-	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण हो गया है। क्रितीय बिस्स की अधिसूचना हेतु कार्यालयक अधिसूता के पत्रक- 473, दिनांक- 01.08.2022 द्वारा को भर्त है।
28	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ रिमले बडी देवी स्थान से शाखा गली छोटे दूर मुंडेरिया बाबावर मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संबंधितक- श्री साधन रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2021	0.2407000	0.2010780		-	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण
Kankarbagh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य चौखाल के ट्रांसफार्मर से पार्क के बगल से इण्डियन ओपल के मुख्य धार के चौखाल तक आरसीसी नाला एवं 100 मीटर सीसीसी पथ निर्माण कार्य।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%	-	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत रत्न लक्ष्मी नैरा मोर्चा के पश्चिम पथ में पुनर्गठन नाला एवं सीसीसी पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	90%	-	90%	कार्य पूर्ण
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड नं-46 बाहुरपुर हीसींग कारोबरी रोड-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.654000	35.01%	Nil	Park Construction	100%	-	100%	कार्य पूर्ण

482

Sl. No.	Name of Project Name of Contractor	AA&ES With Ret. & Date.	Agreement no./Agreement Value (in Cr.) and date	As per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress				Issue in Execution/ Remarks
										Up to Previous month	During the month	Trial Progress		
1	वार्ड नं-46 बसपुर रोड पर कालोनी रोड-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.852000	30.91%	NIL	Park Construction	95%	5%	100%	कार्य पूर्ण	
List of Project Jehanabad District														
1	जलनावाट अन्तर्गत नगर सरकार भवन / प्रासादिक भवन निर्माण कार्य। संबंधित- विकास कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete		कार्य पूर्ण		
2	वार्ड संख्या-14 में एल्यूमीनम धनामाला रोड से जुड़ने रोड के घर तक नाला एवं पीसीसी रोड कार्य। संबंधित- जोशाल किशोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.2882000	0.2772000	96.25%	0.1600000	Drain & P.C.C	WORK COMPLETE	-	Complete	कार्य पूर्ण	
3	वार्ड संख्या-26 में बिन्द के मकान से अग्रज गुप्ता के मकान होते हुए दयाल मन्दी तक नाला एवं पीसीसी रोड निर्माण कार्य।	0.540000 Letter-66, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000	-	0.00%	Nil	Drain & P.C.C	Work Complete		कार्य पूर्ण		
4	वार्ड नं-27 में पटना गया रोड से संबंधित रोड के स्कूल तक नाला एवं पीसीसी रोड पथ नाला एवं दरबान निर्माण कार्य। संबंधित- संदेन कुमार।	0.340000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.13%	Nil	Drain & P.C.C	WORK COMPLETE	कार्य पूर्ण			
List of Project Buxar District														
1	बक्सर नगर परिषद स्थित नैन राउड से साईकल हाउस तक फुटपाथ एवं शेनानी की व्यवस्था। अशोक कुमार राय	0.4932350 DN1, Buxar L.T05-0006 DT 10.03.2016	0.4307559 05.10.2016	04.01.2017	0.2420625	0.2420625	-	0.2420625	FOOTPATH	Work Completed		शेष राशि जिला से अपात		
2	समाहत्यालय पारिषद स्थित पार्क का सीढ़ीदार कार्य। (अवैधिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DN1, Buxar L.T05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	-	0.2106900	PARK	Work Completed		शेष राशि जिला से अपात		
3	बक्सर नगर परिषद अन्तर्गत समाहत्यालय स्थित पार्क का सीढ़ीदार कार्य (समाहत्यालयपूर्ति एवं विद्युतीय कार्य। मनोब कुमार	0.12473 DN1, Buxar L.T05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	-	0.0599947	PARK	Work Completed		शेष राशि जिला से अपात		
4	बक्सर नगर परिषद स्थित जिला भेदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोडनी की व्यवस्था। मनोब कुमार राय	0.4814100 DN1, Buxar L.T05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	-	0.240705	PARK	Work Completed		शेष राशि जिला से अपात		
5	बक्सर नगर परिषद स्थित नाला सिंह पार्क निर्माण का सीढ़ीदार कार्य। मनोब कुमार राय	0.3183200 DN1, Buxar L.T05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916	-	0.15916	PARK	Work Completed		शेष राशि जिला से अपात		
6	राज्य योजना अन्तर्गत नगर परिषद कुम्हार के प्रासादिक भवन का सीढ़ीदार कार्य संबंधित - अचलदेव सिंह	2.82455 30.12.2015 0.3166416 6.06.21	2.3161731 29.06.2017 & 15.09.2021	3.11	2.3664648	-	2.05933	Building with PHE. Electrification.	Building Completed		कार्य पूर्ण			

431

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and Date	As per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agp. Value*100	LC Sent	Main Component	Cumulative Work Physical Progress			Issue in Execution/ Remarks
										Up to Previous month	During the month	Total Progress	
List of Project Gava District													
1	गंगपुर बस स्टैंड निर्माण कार्य योजना संकेत- 80 बस मार्ग दो रोड कन्यावासन प्रां 110	10.48 L1. no - 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	-	-	Work Completed	Hand Over/ Inauguration हेतु गंगपुर, गंगा गंगपुर पिन को अगुवा किया गया किन्तु अब तक इस संकेत में कोई भी अंतिम कार्यवाई नहीं किया गया है।
2	गंग गिरग, गंगा क्षेत्र (नदी मार्ग) लाला के उत्तर एवं सीढ़ीकरण कार्य। Name of the Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway, or Pathway, ds, falkis jagax r/fk Electric khole Lighting (iii) GuardRoom & Ticket Counter (iv) Gaziho (v) Catereria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Work Completed	कार्य पूर्ण।
3	उत्तरावली कॉलेज के सामने बुल्डा स्ट्रीट मार्ग (नदी मार्ग) दोहरे हुए सड़क मार्ग (गुड) दोहरे हुए खराबी कोली तक दोहरी रोड का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no. 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
4	बुल्डा रोड, सेवामिर्माण शिफ्ट के पर से नये सिविल लोडिंग के पर तक दोहरी रोड का पर तक बनाने का कार्य। Name of the Contractor- Shree Kundan Kumar Singh	0.29127 Letter No- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
5	गंगा-बिजुलसराय बुल्डा पर से बुल्डा रोड दोहरे हुए अगुवा बुल्डा पर तक पर एवं नदी का नदी मार्ग कार्य। Name of the Contractor- Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	-	Work Completed	कार्य पूर्ण।
6	गुल्लार दोली बसस्टैंड निर्माण से कोली रोड तक दोहरी रोड पर का निर्माण एवं उत्तरावली कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।

450

110

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Project Fund Expenditure/Acr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution Remarks
										UP to Previous month	During the month	Total Progress	
1										11	12	13	14
7	भापुर काली चौखर से खाना नगर होते हुए अवगति देही खाना तक वकन सफित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover- 1050 feet	खाना बिहार के कारण कार्य बन्द है।
8	नया-नगरा में न. रोड से गुफरील नोड से कलिसिना तक वकन सफित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	बार्ड रोड-53 अंतर्गत नगर से दीर्घोशी या रू नाली निर्माण। Name of the Contractor-Shree Ambuj Shanna	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	82%	Cover Drain- 677 ft. Road-2800 ft.	शेष बचे कार्य को पूर्ण करने हेतु प्राप्ति- 514, दिनांक- 03.09.2022 द्वारा संबंधित को नोडिफा निर्माता द्वारा Work in progress

List of Project ARA District.													
1	Construction of park at moti lola, ara dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no.- 03/Amru- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress			Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no.- 03/Amru- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress			

List of Project Bhagalpur District.													
1	सुसज्जित नगर चौखर अंतर्गत कुआरन उखा बिहार में नगर सिंह रेलिगन का चौखर, नाली या रेलिगन बाजारवाली निर्माण कार्य। संबंधित- श्री राजीव चंदा	0.60130 30/9/30 03.16	संज्ञित सुसज्जित नाली होने के कारण परकरनामा नहीं हुआ है।	0	0	0		0	बाजारवाली, नाली एवं कुआरन का निर्माण कार्य	-	-	-	संज्ञित नाली नष्टक में बिहार प्रदेश के अंतर्गत नाली निर्माण के आवक में प्राप्ति- 29, दिनांक- 25.01. 2021 के द्वारा उस विकास आयोग नगरपालिका को आवकन हेतु प्रमाणित किया गया है।

429

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agg. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution Remarks	
										UP to Previous month	During the month	Total Progress		
List of Project Lakhisarai District.														
1	नगर परिषद लखीसराय अन्तर्गत वार्ड नं-06 में मीरा देवी से अनुप साह बरियार बंगला से नियुक्त वादा तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020					(i) P C C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed.	-	Work Completed	नगर विभाग से राशि अग्रस्त है। Fund issue	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड नं-6 में ककीरा मगर से चौब मगर एवं रामली साह से सरयुग बंगला तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0	(i) P C C Road (Length-429m) (ii) Drain work (Lenth-412 m)	Drain work completed.	-	Work Completed		
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड नं-6 में पदार्थ साह से लेबर जवाहर मंदिर तक आरसीसीओ नाली निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.218	0.1983000 16.08.2019	15.02.2020					(ii) Drain work Length- 241m	Drain work in progress.	Drain work in progress.	50% Work Completed		
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.1929000	0.9361985		0	Buildling work		Ground floor complete, 1st floor Complete & 2nd Floor complete.	45% Work in progress.	No issue	
5	लखीसराय नगर पंचायत के लखीसराय विभागात से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसी सीओ नाली एवं स्टेयर का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094	0.1864094			(i) P C C Road (Length-316m) (ii) Drain work (Length-316m)	200 m Drain and Slab work completed.	-		65 % Work Completed
6	जगदम्बा सीड मोड़ से भागा कोयल बाग के कुल्हाड़ी होते हुए सारार अलीन के स्थान तक आरसीसीओ नाली एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.4590050	0.4580081	0.4580081			(i) P C C Road (Length-488m) (ii) Drain work- (Length-488m)	Drain Flate soling work Completed and PCC in Progress.			Work Completed
7	लखीसराय नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आरसीसीओ नाली निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738	0.2574738		(ii) Drain work -755m	300 m Drain work completed.		55 % Work Completed		
8	नगर पंचायत लखीसराय में बागपार मोड़ नगर पंचायत लखीसराय कायदा के निकट भागा होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए सुरवरक पुल तक नाली निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806	0.4307806		(ii) Drain work-1048m	Work in Progress.		55 % Work Completed	नगर विभाग से राशि अग्रस्त है। Fund issue	
9	पद्मपुरा से धीपपुरा कोलेज तक बाढ़पारा सड़क का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668		(i) Pec Road (Lenth-2400m)	Earth work completed.	Pec work in progress.	45% Work Completed		
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786	0.413786		(Lenth-343.6m) (Width-06m)	फिट्टे भराई का कार्य प्रगति पर।	फिट्टे भराई का कार्य प्रगति पर।	15% Work Completed		अंतिम विचार माता-म्यादात में है।

AB

ec

428

108

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr.) and date	As per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value *100	U/C Sent	Main Component	Completion Wise Physical Progress			Issue in Execution/ Remarks
										Up to Previous month	During the month	Total Progress	
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रांतर्गत खात खती तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No- 64, Dated- 30.10.2017 Amount- 7.52157 T.S. on Date- 22.12.2017 Rs - 6.52172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000		Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Siting Place	1. Raised lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover siting place completed 6. Pathway work completed 7. 4 Open siting place work is completed rest work in progress 8. Boulder pitching work	1. Raised lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed. 5. Cover siting place completed 6. Pathway work completed 7.15 Open siting place work is completed. 8. Boulder pitching work 85% completed	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत हजेरी खडगपुर के पंचायत स्थान के निकट तालाब में सीढ़ी खाट का निर्माण कार्य	DM Munger Memo No.- 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo- 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000		No	Chat Work	75%	Construction of Stair	75%	Wok in Progress.

504790

08/12/2022

Assistant Engineer

TS to CE (South) Infra

Chief Engineer (South) Infra

08/12/2022

Assistant Engineer

TS to CE (South) Infra

Chief Engineer (South) Infra

Signature
08/11/2022

Signature
08/11/2022

424

107