

**CONTRACTOR'S
ENVIRONMENTAL
AND SOCIAL
ASSESSMENT
REPORT (C-ESA)**

**DIGHA SEWERAGE
NETWORK PROJECT**

(27th October 2022)

Submitted by

VA TECH WABAG LIMITED

Table of Contents

1	Introduction	24
1.1	Background of the Project	24
1.2	Objective and Scope of the Study.....	25
1.3	Approach and Methodology for ESIA	25
1.3.1	Reconnaissance of Project Area	26
1.3.2	Information Review	26
1.3.3	Mapping of Sensitive Receptors.....	26
1.3.4	Baseline Primary Surveys	26
1.3.5	Legal Requirements and IFC-PS.....	27
1.3.6	Environmental & Social Impact Assessment	27
1.3.7	Environmental and Social Management Plan	27
1.4	Organization of the Report	27
2	Project Description	29
2.1	Project Location	29
2.2	Project Component.....	30
2.2.1	Network Zoning.....	32
2.2.2	Sewerage Network.....	34
2.2.3	Sewage Pumping Station.....	36
2.2.4	Design Period.....	38
2.3	Project Phasing and Schedule	38
2.4	Project Cost.....	39
2.5	Operation and Maintenance for SPS and Sewer lines.....	39
3	Legal and Other Requirements.....	41
3.1	E&S Legal Requirements for Sewerage Facility.....	41
3.1.1	Applicable Environmental Regulations.....	42
3.1.2	Applicable Social Framework Regulations.....	47
3.1.3	Applicable Occupational, Health & Safety Regulations.....	47
3.1.4	Applicable Employee and Labour Welfare Regulations.....	49
3.2	Word Bank Environmental and Social Safeguard Policies	53
3.2.1	Application of World Bank E&S Safeguard Policies	53
3.2.2	World Bank Group's EHS Guidelines	54
3.3	Project Categorization	54
4	Baseline Environmental and Social Status	55
4.1	Approach for Baseline Studies	55
4.1.1	Project Influence Area	55
4.1.2	Identifying Environmental and Social Sensitive Receptors.....	55
4.1.3	Site Visit.....	57
4.1.4	Environmental and Social profile of project sites.....	57
4.2	Baseline Environment.....	61
4.2.1	Topography.....	61
4.2.2	Geology.....	61
4.2.3	Rainfall.....	62
4.2.4	Temperature	62

4.2.5	Wind Speed	63
4.3	Physical Resources	64
4.3.1	Air Environment	64
4.3.2	Ambient Noise Level.....	64
4.3.3	Soils	65
4.3.4	Surface Water.....	65
4.3.5	Ground Water Scenario.....	66
4.3.6	Drainage.....	68
4.4	Natural Hazards	69
4.5	Ecological Resources	69
4.6	Economic Development.....	69
4.7	Social and Cultural Resources.....	70
4.8	Stakeholder Consultation	72
5	Environmental and Social Impact Identification and Assessment	76
5.1	Methodology of Impact Assessment	76
5.1.1	Impact Identification	76
5.1.2	Impact Classification.....	76
5.2	Positive Impacts.....	77
5.3	Areas of No Significant Impact.....	77
5.3.1	Physical Cultural Resources.....	77
5.3.2	Scheduled/Tribal Areas	77
5.3.3	Protected Areas/ Forests.....	77
5.4	Project Activities	78
5.4.1	Construction Phase	78
5.4.2	Operation and Maintenance Phase.....	78
5.5	Impacts during Construction Phase	81
5.5.1	Views cape Impacts.....	81
5.5.2	Impact on land	81
5.5.3	Ambient Air Quality.....	82
5.5.4	Noise Pollution	82
5.5.5	Surface Water Pollution	83
5.5.6	Ground water.....	83
5.5.7	Loss of flora and Fauna	84
5.5.8	Social and Livelihood Impact.....	84
5.5.9	Occupational Health and Safety.....	85
5.5.10	Community Health and Safety.....	85
5.5.11	Gender Based Violence.....	85
5.5.12	Labour Influx.....	86
5.5.13	Impact on Traffic.....	86
5.5.14	Impact on Existing Utility Services.....	87
5.6	Impacts During Operation and Maintenance Phase	88
5.6.1	Water environment.....	88
5.6.2	Noise Pollution	88
5.6.3	Air Pollution and Odours.....	88
5.6.4	Impacts due to Leakages and Overflows.....	89
5.6.5	Solid waste disposal.....	89
5.6.6	Hazardous chemical handling and exposure.....	90
5.6.7	Chance of accidents & injuries.....	90
5.6.8	Community Impacts.....	91
5.7	Summary of E&S Impacts	92
6	Environmental and Social Management Plan.....	94

6.1	Methodology of Developing ESMP.....	94
6.2	Institutional Arrangement for Implementation of ESMP.....	94
6.2.1	Implementation of ESMP	94
6.2.2	Reporting and Monitoring.....	94
6.3	ESMP for proposed component under sewerage project.....	95
6.3.1	During Pre-Construction, Construction and O&M Phase.....	95
6.3.2	Social Impact Assessment/Mitigation measures.....	95
6.4	Environmental & Social Monitoring Plan.....	114
6.4.1	ESMP Monitoring	114
6.4.2	Environmental Quality Monitoring	114
6.4.3	Environmental and social Budget.....	116
6.5	Stakeholder Engagement and Information Disclosure.....	117
6.5.1	Context of Stakeholder Engagement	117
6.6	Grievance Redress Mechanism.....	118
6.6.1	Institutional Arrangement for Grievance Redressal.....	118
6.6.2	Receipt & Recording of Grievance	120
6.6.3	Review and Investigation of Grievances	120
6.6.4	Grievance Resolution	120
6.6.5	Gender Based Violence (GBV)	120
6.7	Conclusion.....	121

Safeguard Personnel Detail

BUIDCo Safeguard Expert	
Mr. Satyabrat	Sr. Environmental Engineer
SPMG Bihar, Safeguard Expert	
Mr. Azim	Environmental Safeguard
Mr. Amrendra	Social Safeguard
Contractor's Safeguard Expert	
Mr. Amjad Ali	HSE Manager
Mr. Raza Abbas	Sr. HSE Executive
Mr. Guddu Yadav	HSE Executive
Report is prepared by	
Dr. Lata Choudhary	Safeguard Expert (Freelancer)

Issue and Revision Record: C-ESA

Organizer	Checker	Approver	Final Approval	Revision
VA Tech WABAGH Ltd.	1. BUIDCo (submission to SPMG) 2. SPMG (submission to NMCG)	NMCG (Review & comments)	World Bank	
12.10.22		Sent to NMCG on 12.10.22	First Draft dated 10.10.22	First draft
27.10.22		Sent to NMCG on 27.10.22	27.10.22 (Comments received from WB on 13.10.22)	Revised Draft-1
29.11.22		Sent to NMCG on 29.11.22	29.11.22 (Comments received from WB on 25.11.22)	Revised Draft-2

List of Annexes

Annexure 1:	Comparison sheet of DPR and Actual
Annexure 2:	Environmental Monitoring Test Report with Photos
Annexure 3:	Land NOC Detail
Annexure 4:	Hospital Tie-up
Annexure 5:	VA Tech WABAGH OHSE Policy
Annexure 6:	Contractor's EHS Plan for Camp Facilities
Annexure 7:	Contractor's EHS Plan for Safety Precaution during Excavation
Annexure 8:	Contractor's Traffic Management Plan
Annexure 9:	Contractor's Emergency Preparedness and Response Plan
Annexure 10:	Contractor's EHS Plan - Permit to Work
Annexure 11:	CTE NOC copy
Annexure 12:	First Aid Kit Checklist
Annexure 13:	Tree Cutting letter of DFO

List of Tables

Table 1: Environmental & Social Features of the Proposed sites	57
Table 2: Ambient Air Quality Monitoring Result	64
Table 3: Noise Level Monitoring Results	64
Table 4: Soil Quality data around the project area	65
Table 5: Surface Water Monitoring.....	66
Table 6: Ground Water Quality Monitoring Result	67
Table 7: Details of Stakeholder Consultation	72
Table 8: ESMP for Pre-Construction, Construction and O&M Phase.....	97
Table 9: Environmental Monitoring Plan	114
Table 10: Environmental Monitoring Cost	117

List of Figures

Figure 1: Sewerage Zone,Patna City,Bihar	29
Figure 2: Digha Zone,Patna City,Bihar	30
Figure 3: Schematic diagram of sewage water flow for the proposed project.....	31
Figure 4: Zoning Map of Digha Zone	33
Figure 5: Google Map of Proposed SPS Location	36
Figure 6: Sensitive Receptors in Project Influence Area	56
Figure 7: Topography of Digha Zone.....	61
Figure 8: Google Map of Digha Zone.....	62
Figure 9: Variation in Rainfall in Project area.....	62
Figure 10: Temperature Variation in Project Area	63
Figure 11: Wind Rose Diagram Digha.....	63
Figure 12: Depth of Ground Water Table in Patna District.....	66
Figure 13: Drainage map of Patna	68
Figure14: Grievance Redress Mechanism in BUIDCo.....	119

Abbreviations

APS	Auxiliary Pumping Station
BMTPC	Building Materials and Technology Promotion Council
BSPCB	Bihar State Pollution Control Board
BUIDCo	Bihar Urban Infrastructure Development Corporation Ltd.
CGWB	Central Ground Water Board
CPCB	Central Pollution Control Board
C-ESA	Contractor Specific Environment & Social Impact Assessment
C&D	Construction & Demolition
CPHEEO	Central Public Health and Environmental Engineering Organization
DBOT	Design Build Operate & Transfer
DPR	Detailed Project Report
EC	Environmental Clearance
EHS	Environmental, Health & Safety
EIA	Environmental Impact Assessment
EPF	Employees' Provident Funds
E&S	Environmental and Social
ESI	Employees' State Insurance
ESMF	Environment & Social Management Framework
ESIA	Environmental & social Impact Assessment
ESMP	Environmental and Social Management Plan
ESDD	Environment and Social Due Diligence
GRM	Grievance Redress Mechanism
HAM	Hybrid Annuity Model
IFC PS	International Finance Corporations Performance Standards
LARR	Land Acquisition, Rehabilitation and Resettlement
MoEF&CC	Ministry of Environment, Forests and Climate Change
MLD	Million Liter per Day
NAAQS	National Ambient Air Quality Standards
NOC	No Objection Certificate
O&M	Operation & Maintenance
OHS	Occupational Health and Safety
PAPs	Project Affected Person
PMC	Patna Municipal Corporation
SPS	Sewage Pumping Station
STP	Sewage Treatment Plant
WB	World Bank
WHO	World Health Organization
ULB	Urban Local Body

Executive Summary

1. Background

'Namami Gange', is a Govt of India's Flagship Program with twin objectives of "Effective abatement of pollution, Conservation and Rejuvenation of National River Ganga.

Under this Program, A major initiative has been taken to develop an adequate sewage treatment infrastructure in Patna to meet the set twin objective of Effective abatement of Pollution, Conservation & Rejuvenation of River Ganga. Bihar Urban Infrastructure Development Corporation Ltd. (BUIDCO - A company owned by Government of Bihar to Implement and Accelerate urban infrastructure projects in the state) is the implanting agency of this project.

The sewerage system in Patna was established way back in 1936. Earlier the city had four sewage treatment plants located at Saidpur (45 MLD), Beur (35 MLD), Pahari (25 MLD) and KarmaliChak (4 MLD). The quantum of sewage reaching the plants was lower than installed capacity because of poor sewage network coverage. Inhabitants living in area without sewer network had to rely on either decentralized collection system in form of inhouse septic tanks or on unhygienic open defecation practice which was ultimately finding way to river Ganga. So, there was an urgent need of new & modern sewerage infrastructure in Patna.

In recent past the PATNA city has grown at a rapid pace. To map the entire city properly for laying out a modern sewage infrastructure system, the Patna Municipal area was divided into six sewerage zones namely - Digha Zone, Beur Zone, Saidpur Zone, Pahari Zone, Kankarbagh Zone and KarmaliChak Zone.

For Digha Zone - The Sewage Infrastructure Development Project is being implemented with the financial assistance from World Bank & this project has been awarded to VA TECH WABAG Limited ("WABAG"). Sewage Treatment Plant (STP) of 100MLD capacity, 2 Sewage Pumping Station & a underground sewer network of 303km has been planned under this project. Post field survey by contractor after award of contract, 2 additional APS (Auxiliary Pumping Station) has been added. This project is being implemented in two parts.

- Construction of STP under Hybrid Annuity Model (HAM).
- Network construction with SPS under DBOT Model.

All Projects under NGRBP/Namami Gange are governed by Environmental and Social Management Framework (ESMF) developed to facilitate the management of environmental and social issues during planning and implementation phase. After the award of contract as per Environment and Social Management Framework (ESMF 2020), the selected DBOT contractor has to update the ESAMP based upon the detailed design of the Project along with preparation of a site specific ESAMP. This is the Contractor's Environmental and Social Assessment (C-ESA) study for the DBOT part of the proposed project, i.e construction of 303km sewerage network and two Sewage Pumping Station in Digha zone of Patna Municipal Corporation.

In process of preparing C-ESA, environmental and social assessment of proposed component has been conducted as per ESMF (2020) guideline, World Bank Group's Environmental, Health & Safety (EHS) General Guidelines (2007) and Guidelines for Water and Sanitation (2007) and used as the basis for identification of impacts and recommending mitigation measures.

2. Brief Study of Allocated Land

Project Components	Location	Area Required	Area Handed over	Land Ownership	Land NOC Status
SPS-A (104MLD)	Near A. N. College water reservoir	37mX29m	35mX26m	PMC	Obtained
SPS-B (103MLD)	Near Kurji Nala, Atal Path, Rajiv Nagar	37mX29m	25mX36m	Bihar State Housing Board Patna	Obtained.
APS-1 (16MLD)	Near Income tax circle	15mX15m	-	GoB	Obtained
APS-2 (23MLD)	Near Rajbansi nagar	15mX8m	15mX30m	BUIDCo	Obtained

3. Project Description

- Based on the identified sewerage zones and demarcated boundary, the Digha Zone covers an area of approximately 34 Square km (Consisting of ward numbers 1,2,3,4,5,6,7,8 9,20, 21,22,23, 24, 25, 26 and 28 partly).
- The contract value of this DBOT package for Digha Sewerage Project is **Rs. 585.98 Cr** [Rs.501 Cr (capex) + Rs. 43.95 Cr (O&M for 15 yrs.) + Rs 41.03 Cr (Power During O&M)].
- Sewer networks layout is planned for the project area keeping in consideration following broad principles: -
 - ✓ Sewers are laid along natural drainage line to minimize the depth of excavation.
 - ✓ The drainage path from different locations to disposal site is kept minimum.
 - ✓ Trunk & sub-trunk mains layout is kept along major roads.
- A comparison sheet indicating some component changes from DPR after final design approval from BUIDCo is presented in **Annexure-1**.
- The major component of works include:
 - ✓ Total sewer network of 303km is proposed for this zone. Out of which 238km will be laid down by open cut method while 65km is proposed for trenchless work mainly in congested, high traffic and crossing areas.
 - ✓ Total length of rising main is 7.8km. It is a pipeline which will carry water from APS and SPS to gravity sewer line. The pumps at Pumping Station increase the head by creating a pressure difference which helps in pushing the waste water into the gravity sewer line. As per discussion Open-cut method will be used for laying of new rising main with DI(K9) pipe of dia 1200mm. The dept of rising main will be 1.5m from the ground level.

- ✓ Earthworks for Gravity Sewers and rising Main.
 - ✓ DWC and RCC pipes for Gravity Sewers.
 - ✓ The project proposes to lay sewer pipelines within the Right of Way (RoW) center/along the existing roads by using open trenching methodology. Approximately 95% of the excavated material will be reused in backfilling of trenches. Remaining 5% is proposed to be utilized at SPS for site leveling.
 - ✓ Manholes -Construction of 12458 circulars precast RCC manholes having size of 0.9m dia to 1.82m dia for various depth vary from 1.60 m to 7m as per the requirement.
 - ✓ House Service Chamber-3797 house service chambers having size of 600mm x 450 mm & 900mm deep shall be connected to the outfall of the individual household.
 - ✓ Inlet well, screen channel, wet well for the pumping station.
 - ✓ Submersible Pumps for pumping station.
 - ✓ Associated electrical items like panels, transformers and DG for pumping stations.
6. The sewer collected from Sewerage Network 1 will go to APS-1 [Proposed on a Land parcel of 15m X 15m near Income Tax Circle but exact location has not been finalized] and APS-2 [Proposed at BUIDCo's land parcel of 15m X 30m at Rajbansi nagar & NOC is already in place]. From APS -1 and APS-2, sewer will go to SPS-A [104 MLD capacity proposed at Patna Municipal Corporation's land parcel of 35m x 26m near A.N College Pani Tanki & NOC is already in place].
 7. The sewer collected from Sewerage Network 2 will go to SPS- B [103 MLD capacity proposed at BIHAR HOUSING BOARD'S Land parcel of 25m X 36 m, near Kurji Nala, Atalpath, Rajiv Nagar & NOC is already in place]. The sewage collected at SPS A and SPS B will then be pumped to the proposed Digha STP.
 8. **Minimum diameter of sewer network is proposed as:**
 - 500mm and above (RCC NP3 pipes)
 - 200mm-400mm (DwC PE Pipe)

Recommended velocity of flow through pipe: Maximum velocity (non-scouring) considered as 3.0 m/sec and self-cleansing of 0.6 m/sec for initial peak flow (2020) and 0.8 m/sec for ultimate peak flow as per clause 3.15.1 of CPHEEO manual. However, frequent flushing of Network has been proposed where minimum velocity has failed to achieve.
 9. **Laying of Pipelines below sub-soil water Table**

The ground water table in Patna varies from 6m -8m on an average below the ground level. The ground water table rises to around 4m during the monsoon. In the low-lying areas and the areas close to the Ganga, the ground water table is in the range of 3m - 4m below the ground level. The maximum depth of the sewer line is in most areas limited to a maximum depth of 7.0m for the zone.
 10. Operation & Maintenance (O&M) of the Structures for 15 years.
 11. Environmental Monitoring and Management Measures.

4. Legal and Other Requirements

The key applicable legal requirements to the environmental and social aspects of the investments implemented in the project are as follows:

- ✓ Environmental Protection Act, 1986 (an umbrella Act) to protect and improve the overall environment.
- ✓ Environmental and Social Management Framework for Namami Gange Programme.

The Operational Policies and the guidelines of the World Bank applicable to the project are as follows:

- ✓ Environmental Assessment (OP 4.01) – OP. 4.01 is an Umbrella Policy applicable for all infrastructure projects under Namami Gange Programme.
- ✓ The World Bank's Environmental, Health, and Safety (EHS) Guidelines for Water and Sanitation is also applicable for the proposed project. This will provide guidance on EHS issues occurs during the construction, operation and maintenance phases; of the sewage collection through a system of pipes, pumps, and other associated infrastructure (sewerage) to a centralized storage and/or treatment system.

The applicable compliance with the regulatory requirements to the project are as follows:

- ✓ The project does not require any environmental clearance or forest clearance. At the same time, the project requires to obtain required consents and permissions from competent authorities i.e Tree cutting permission is required from forest department for SPS-A & APS-2 and is under process.
- ✓ Permission for use of water for construction purposes from irrigation department/CGWA (for Surface or Ground Water) respectively.
- ✓ Labour license is required to be obtained before construction-**Labour license is obtained.**
- ✓ Interstate Migrant license will be required if labour from other state will be hired under project.

5. Project Categorization

The World Bank E&S Framework classifies Projects as High Risk, Substantial Risk, Moderate Risk or Low Risk based on the type, location, sensitivity and scale of project, the nature and magnitude of the potential E&S risks and impacts, the capacity and commitment of the Borrower to manage such risks and impacts and other relevant areas. This C-ESA report is limited to the scope of network and SPS construction. Construction activities will cause temporary environmental impacts but does not envisage any displacement of squatters and encroachers due to laying of the sewer network. Project also does not require purchase of any private land for SPS/APS. This project has an overall positive impact by tapping the sewer network and preventing its flow into the river Ganga.

A detailed assessment on environmental and social impacts of the project is presented in **Chapter 5** of the C-ESA Report. As the scope of study is limited to network and SPS/APS construction, so categorization of project is not detailed in this report. As far as the scope of work assigned under C-ESA study reflected that the project falls in "Low Risk" category.

6. Baseline Analysis

As the scope of work under this assignment is limited to construction of SPS and Network, the baseline studies was carried out with site visit of the study area, environmental and social (E&S) sensitive receptors were identified through both site visit and review of secondary data. Data of environmental monitoring conducted at project site by contractor is used as baseline data. Area Of Influence for

environmental and social studies is limited to 1 km from the SPS/APS site. It is observed from the review of secondary data and validation through site visit, sensitive receptors in 1km area is mainly internal roads, hospitals, temples, parks, schools and one AN College is falling under SPS-A area of influence. New laying of pipelines will be a localized activity on roads and lanes. The proposed pipeline work expected to cover 25 m per day by a single group of labour. So, the work is temporary for a particular place.

Patna is the capital of Bihar. It is the second largest city in eastern India after Kolkata. It is a densely populated and fast growing city. It comprises of 72 municipal wards. The Patna Municipal Corporation (PMC) covers an area of 100 sq. km with population of 16.83 lacs as per 2011 census. The city is located on southern bank of river Ganga. The city has a very long river line surrounded on three sides by rivers – Ganga, Sone, and Punpun. The area does not depict any undulations in terrain. The city has an average elevation of 53 meters. The climate is influenced by tropical type. Maximum rainfall occurs during the monsoon in July and August. The city forms part of Indo-Gangetic alluvial plains and has fertile soil. The soil permits fast percolation of rain water, since that the ground water table in the region vary from 2-5 m bgl (below ground level) during post monsoon and 5-10 m during pre-monsoon. The detail of surface and ground water profile, air quality, noise, solid waste management, flora and fauna are described under this chapter.

Meteorology

The monsoon season spans from July to October and the highest levels of precipitation are experienced in the month of October (197 mm). Maximum temperatures are experienced from April to July (>35 °C) and minimum temperatures are experienced from November to February (15-18 °C). The predominant wind direction is observed to be from south-west to south-north direction with higher wind speeds (0.3 – 10.8 m/s) are experienced from the south-north and south west to north-east direction of the study area.

Physical Resources

The 24-hour ambient air quality monitoring data in the study area were observed to be well within NAAQS standard and WHO guideline values except PM_{2.5} and PM₁₀ levels exceeded the limits provided by the WHO guidelines standard values at all locations (SPS/APS/network) monitored. The average ambient noise levels obtained for all the locations for day time were observed to be falling under the CPCB noise level standard of commercial areas.

The topography is flat flood plains as the study area is part of Indo-Gangetic flood plains. The predominant slope is observed from south to north and south-east to north-west. The average slope across the site is 5.4% from south-west to north-east and average slope is 2.4% from south-east to north-west. The type of soil found is gangetic alluvium. As per the **“Report on Dynamic Ground Water Resource of Bihar as on 31st March 2020”** published on Feb 2022 by Central Ground Water Board (CGWB) and Minor Water Resources Department, Patna Sadar lie under “Semi critical” zone.

Natural Hazards

As per the Building Materials and Technology Promotion Council (BMTPC) Hazard maps, the study area is located in the Zone IV i.e., High Damage Risk Zone (MSK VIII) for Earthquake and the Very High Damage Risk Zone for cyclones.

Flora and Fauna

Patna district has deciduous type of forest. The district has 3202 km² of Geographical area comprising

13 km² of Moderately Dense Forest, 3 km² open forest and absence of Very Dense Forest. Thus, the forest cover of the district is 0.50% of total Geographic Area. (Source: State Forest Report – 2009). The phytosociological study of the core zone (terrestrial habitat) beyond the riparian habitat comprises of manmade ecosystem. Trees plantation in form of landscaping was noticed due to nearby residential area, government offices, hospitals, university, parks and market places.

No wild mammals are reported in the study area, due to anthropogenic activity and urbanized habitat. Domestic mammals are reported in the study area.

During site visit following birds are recorded in study area like Common crow, Myna, Eagle, Sparrow, Babbler, Pigeon, Cattle Egrets, Red Vented bulbul etc.

Economic Development

Patna is the 21st fastest growing city in the world, and the fifth fastest growing city in India, and is expected to grow at an average annual rate of 3.72%.

The study area lies within the 'Middle Gangetic Plain' agro-climatic zone of the country as classified by the Planning Commission of India. The major crops grown in the study area are paddy, wheat, gram, and seasonal vegetables.

Social and Cultural Resources

There is no important cultural and heritage resource notified by Archeological Survey of India around the project influence area. None of the project area involves forest land, or is located close to any ecologically sensitive areas. No issues related to indigenous people or involuntary resettlement was noticed.

As per 2011 census, total population of Patna urban is 25, 14,590 of which 1,683,200 lives within the municipality boundary. Total male population in Patna is 13, 32,487 which is approximately 53 % of total urban population. Sex ratio in Patna district as per Census 2011 is 887 whereas child sex ratio is 883. Child populations (0-6) in urban region were 3, 29,592 of which males and females were 1, 75,005 and 1, 54,587. Average literacy rate in Patna district as per census 2011 is 82.40 % of which males and females are 87.71 % and 81.33 % literates respectively. In actual number 1,810,338 people are literate in urban region of which males and females are 1,008,475 and 801,863 respectively. The total workers population of Patna Urban Agglomeration Area was 25.2% of its total population in 2001. The male worker population was 3.8 lakhs (41.4%) and that of females it was 0.45 lakhs (5.8%). This is less than the percentage of workers population in the Bihar state which was 33% in 2001. This indicates that 74.8% of the population is dependent. It also indicates a high percentage of part time and supplemental jobs, common among those below the poverty line. Among workers, 77% are in the other workers category which includes offices/institutional workers and business.

7. Stakeholder Consultation

Stakeholder Consultations were carried out while preparing C-ESA. Executive Engineer, Project Engineer (MACE) of Digha Project and Technical team & EHS officer of contractor were consulted to discuss the different aspects of environmental and social issues. Communities were consulted at both SPS to know their views as location is close to settlements. Nearby settlements at SPS-A were very happy with the project as proposed land was earlier PMC dumping yard. Pujari of temple near to SPS-A was consulted to make him aware of the proposed construction activity and its benefit. His only concern was any remote possibility of damage to the temple. WABAGH team briefed the Pujari that approach road for the proposed site is through Atal path and pipelaying work will be undertaken through trenchless. So there will be no damage to temple.

The primary objective of stakeholder consultation was to understand the acceptance of the project, obtain impressions of the stakeholders about the project and discuss issues envisaged by the local community which may be encountered due to the project. The other objectives of the consultations included understanding of the existing local socio-economic status and local sensitive receptors.

Based on the site visits and consultations with the local people, the proposed project is expected to benefit the people of Digha Zone. As the wastewater that currently flows untreated into the drain and finally goes to the river will now be captured and treated.

8. Analysis of Alternatives

As the study is limited to the network part of the project so the section on analysis of alternatives is not detailed in this report. Digha zone was not having sewerage treatment facility of its own and all its sewage flow was routed to the Beur Zone STP. So there was requirement for separate sewerage infrastructure for this zone.

Pumping Station & Lifting Station

Lean, average, and peak flows are taken into consideration for optimum selection of pumping system. The symbiosis of pump characteristics of different pumps with various sizes of compatible force mains and corresponding power consumption, power efficiency zone, will be meticulously analyzed to arrive for the most economical alternatives of pumping system and rising main under the perspective of designated pump operating points. Construction cost of pump house over collection pit is reduced making the same cost effective. Provision of lifting/hoisting device with monorail arrangement at a requisite height above the sump shall be included for installation and necessary O&M of the pumping units. Consideration of minimum velocity of 0.80 m/sec shall be the criteria for design of rising main. Hydraulic retention time (minimum) of the sump for the pumping station shall be taken as 3.75 minutes of peak flow. 2 Nos Intermediate Sewage PS have been considered for Digha Zone. Government land has been selected for both the pumping stations. Therefore, there is no encroachment or issue of resettlement arises. However, the road approaching will be partially blocked during construction work which may temporarily disrupt the normal daily activity of the residents.

Sewer network

Layout of trunk sewers, sub-mains, branches and laterals shall be hydraulically configured with gravity flow concept. Sewers will be configured keeping the crowns continuous. The ground water table in Patna varies from 6m -8m on an average below the ground level. The ground water table rises to around 4m during the monsoon. In the low-lying areas and the areas close to the Ganga, the ground water table is in the range of 3m - 4m below the ground level. The maximum depth of the sewer line is tried to be limited to a maximum depth of 7.0m for the zone.

DPR of this project proposed to avoid / eliminate the need for additional pumping station and in effect, the additional expenditure in Operation and maintenance costs, some portion (around 10km out of 290km i.e., 2.9% of total network) of network goes beyond 7m but limited upto 10m. WABAGH has submitted a comparative analysis considering the financial implications with APS and if the trunk is designed without APS. So as per CPHEEO requirements, when depths approach 6m, the flow from various catchments is collected in APS for lifting the sewer and transferring it to the nearest manhole. After reviewing the detailed considerations, technical aspects, suitability for execution and risk if any, approval on construction of 2 number of APS is given.

However, the laying of pipe lines below sub-soil ground water shall be carried out with adequate measures to prevent caving of surrounding earth / soil. Provision for shoring has been contemplated

(Timber shoring has been considered to be done for laying of sewers lines for depths upto 4.5m and Sheet piling for laying of sewer pipes below 4.5m in the estimates) and the technical requirement so that the sidewalls of earth are protected.

Current population of this zone is about 4.5lakh with density of 137 nos/ha. Based on the identified sewerage zones and demarcated boundary, the Digha Zone covers an area of approximately 34 Square km (Consisting of ward numbers 1,2,3,4,5,6,7,8 9,20, 21,22,23, 24, 25, 26 and 28 partly). The area is characterized by the presence of large number of prominent administrative offices, government buildings, and educational institutes of repute. The Chief Minister's Secretariat, Raj Bhawan, Indira Gandhi Institute of Medical Sciences, BIT Patna campus, ICAR research complex for eastern region, Patna High court are some prominent landmarks.

Without this project, the vision of covering Patna Municipal Corporation with sewerage infrastructure and prevent the flow of wastewater in river cannot be fulfilled.

9. Environment & Social Impact Assessment

Assessment of Anticipated Impacts

Although there would not be any permanent negative or adverse environmental or social impacts, but will have temporary impacts on water quality, air quality (impact on health), traffic blockages, safety hazards for pedestrians, possible damages to private property, possible interruption in commercial activity, and accidental breakage of other public infrastructure such as water pipes. These can be mitigated with proper implementation of safeguard measures.

The major outcomes of the assessment are given below:

- Proposed land for construction of Pumping Stations (APS/SPS) is Govt. land and free from any encroachment. NOC for the same is received and the land is handed over to contractor. Although work space is available and no hinderance in work at SPS-B but a corner of land is claimed by private party.
- As the project is proposed in urban settings, Sensitive receptors are mainly schools, hospitals/nursing homes, parks, internal roads, temples etc.
- The proposed project for establishing various project components (i.e., Pumping Stations, Staff quarters etc.) is neither located in an eco-sensitive area nor any adjoining eco-sensitive/forest area.
- The impact assessment also reiterates that the project does not involve any loss of livelihood and displacement of squatter and encroachers.
- The project will not have any impact on the tribal population.
- Trees are required to be removed at SPS-A (3no. of trees) & APS-2 (5no. of trees) locations but the same will be translocated to another place. Permission from DFO is under process. Tree translocation plan is asked by DFO office for SPS-A (**Refer Annex-13**).
- There is no major water body located nearby the proposed project location. Kurji drain is passing by SPS-B location.
- No cultural heritage sites will be affected by the project development.

The proposed component of study has minimal temporary impacts and fall under the 'Low Impact' category. The anticipated impacts and corresponding mitigation measures are discussed in Phases

namely: Influence area and General impacts. General impacts are further categorized in two phases, i.e., Construction Phase and Operation Phase. Based on the magnitude and duration of the Project activities, the nature, duration and extent of impact are assessed.

Positive Impact

The first Sewage Treatment Plant (STP) in Patna was constructed in 1936. The city had Sewerage system which covered only 20 percent of Patna Municipal Corporation area. As the sewage system was pretty old, A major part of the system was choked and did not function properly. In absence of a Proper Functional Wastewater Disposal system in Patna, it had resulted in disposal of wastewater containing Effluents from septic tanks and Sullage into the city drains. These drains were mostly open and finally terminated into receiving river, Ganga.

Therefore, there was an urgent need in the city to establish a functional sewerage system as early as possible. Under “Clean Ganga Policy” which recommends that no untreated municipal sewage and industrial effluents should be allowed to enter the river Ganga, BUIDCO has decided to come out with comprehensive sewerage network for PATNA under NAMAMI GANGE initiative. Patna Municipal Area was divided into six zones viz KANKARBAGH, DIGHA, PAHARI, SAIDPUR, BEUR & KARMALICHAK to cover the entire town with new sewerage infrastructure system. For Digha zone, work has been awarded to WABAGH for development of sewerage infrastructure. This project will help in considerably reducing pollution load on Ganga River which will lead to restoration of aquatic ecology of the river and flourishing of aquatic flora & fauna. The citizens of the zone will be the major beneficiaries of the underground sewerage system, as they will be provided with hygienic environment. The project would also generate employment opportunities for locals during construction and operation phases of the project.

General Impact

Possible Environmental and Social Impacts during Construction and Operation Phases are identified and possible mitigations during these phases have been suggested.

Impacts during the project construction and operation phase and the mitigation measures to be adopted for reducing those impact

Impacts	Mitigation Measures
Construction phase	
Air emission impacts: Air emission like dust generation, Particulate matter, Gases pollutants like SO _x , NO _x , SO ₂ and CO from construction, vehicle emission, drilling activities.	✓ Provision of minimum 3 m height barricading with sheets/polysheet, sprinkling of water over the stockpiles, at working areas especially during dry and windy periods at frequency twice a day to minimize dust generation. ✓ Construction equipment must comply with pollution norms and carry pollution under control certificate. (PUC Certificates must be kept in record). ✓ Material transportation will be done in the covered truck to avoid dust emission. ✓ Air monitoring of construction site must be conducted on quarterly basis except monsoon season from NABL accredited lab. Reports are enclosed (Annexure- 2).

	✓ Attention is required at both SPS locations due to proximity to very close settlements.
Contamination of water resources: disposal of construction wastes in nearby water body	✓ Provision of proper barricading and labor orientation in TBT to restrict any kind of disposal in nearby Kurji drain at SPS-B. ✓ Ensure proper handling and disposing of construction waste at identified refusal sites. Executive Engineer DK Project ensured to identify it in a month time. ✓ Proper stockpiling of excavated soil. ✓ Stockpiled areas to be bordered by berms. ✓ Stockpiles to be done in high areas to avoid flow in storm water run-off channels and erosion.
Impacts due to domestic waste: domestic waste will be generated from labour camps, site office and store office during construction and operation	✓ All the wastes generated on the premises must be collected in blue/red/green bins and provided it to municipality door to door collection vehicle on daily basis. ✓ Arrangement of proper sanitation facility at construction site is to be ensured.
Impacts of Construction and Demolition waste: During construction phase different category of C&D waste will be generated from excavation, material procurement, construction work etc.	✓ Most of the C & D waste must be reused in different activity like restoration, deep filling etc. ✓ During site visit, it was observed that left over wastes after backfilling of trenches in pipelaying is utilized at SPS site. ✓ Executive Engineer DK Project ensured to identify the disposal land in a month time. The left over wastes will be disposed off to designated place identified by BUIDCo.
Impact due to wastes generation at SPS site: Wastes that will be screened out at SPS site during operation phase of the Project if not disposed properly at designated place can cause contamination of land and water.	✓ Provision for storage of wastes generated during O&M phase is required to be made in SPS premises with precaution (area to be paved) to avoid its seepage especially during rainy season to avoid contamination. ✓ Disposal of wastes to be ensured frequently to avoid any odor nuisance.
Impact due to Noise generation: Noise will be generated from construction activities, using DG set, vehicle movement, drilling activities etc.	✓ Vehicles & construction Machinery including DG set must be equipped with mufflers/ acoustic enclosure recommended by the vehicle manufacturer to reduce the noise. (Fitness certificate of equipment and machineries must be kept for record). ✓ Stack height of DG set must be installed as per CTE NOC. ✓ Noise barriers/sheets all-around construction sites must be placed in case of any sensitive receptors are located close. Proposed SPS location is very close to settlements and temple is also nearby to SPS-A. ✓ Provision of protective equipment (PPE) like ear muffs and plugs for construction workers to be provided if engaged in noise causing activities. ✓ Daily Monitoring of noise levels through handheld meter must be measured during noise causing activity at site. ✓ Noise monitoring of construction site must be conducted on quarterly basis except monsoon season from NABL accredited lab.

Traffic issues during material transport, pipe laying,	✓ Alternate traffic route must be prepared by contractor in consultation with concerned traffic police authorities/local police authority. The same is followed. ✓ In congested and densely populated/high traffic area, night work can be preferred with prior permission and backfilling with removal of excess earth must be completed by morning to avoid any nuisance. ✓ In this project, trenchless is proposed for VIP roads/high traffic area. ✓ Material transportation will be preferred in night for congested/traffic area. ✓ Contractor has submitted the Traffic Management Plan in EHS document which is enclosed in Annexure-8.
Accidents/ damages due to erosion/ sliding of vertical sides of excavated trenches while places the pipes	✓ The ground water table in Patna varies from 6m -8m on an average below the ground level. The ground water table rises to around 4m during the monsoon. In the low-lying areas and the areas close to the Ganga, the ground water table is in the range of 3m - 4m below the ground level. ✓ The laying of pipe lines below sub-soil ground water shall be carried out with adequate measures to prevent caving of surrounding earth / soil. Provision for shoring has been contemplated (Timber shoring has been considered to be done for laying of sewers lines for depths upto 4.5m and Sheet piling for laying of sewer pipes below 4.5m in the estimates) and the technical requirement so that the sidewalls of earth are protected ✓ After backfilling, the excess earth is removed on same day and carried to SPS site. If the backfilling work goes late on same day the excess earth is removed on next day in morning hours. ✓ Before going for such operation, necessary PPEs and required precaution must be ensured. ✓ Exposed surface ensured to be resurfaced and stabilized by making the sloping sides of trench to the angle of repose at which the soil will remain safely at rest. ✓ Excavated soil (spoils) and other materials must be ensured to be kept at least 2 feet (0.6 meters) from trench edges. ✓ Location of underground utilities must be identified and known before digging. ✓ Identify other sources that might affect trench stability especially nearby drain. ✓ Test for atmospheric hazards such as low oxygen, hazardous fumes and toxic gases must be ensured to be measured when greater than 4 feet deep pipelaying is proposed. ✓ EHS officer must ensure the availability of PPEs for labour and watchful in case of any emergency. ✓ Contractor's EHS Plan consisting of Safety Precaution during excavation is attached in Annexure-7.
Health and Safety impacts including site safety	✓ ESHS plan must be followed. Contact details of the police or security company and ambulance services must be displayed at SPS site. (Important and emergency contact no is displayed at labour camp). ✓ In network, important contact details and contact number of site supervisor must be pasted on barricader. ✓ Hospital ties up must be done. It has already been done with "UDAYAN" Hospital, Boring Canal Road. (Annexure-4)

	✓ Quarterly health checkup for labors must be arranged. It is followed under project. ✓ PPE's must be ensured at site for labors. ✓ Fences/temporary enclosures must be put around construction sites (even inactive ones, if hazards, like open pits, remain) and enclosures must be properly marked with caution signs. ✓ Smaller on and off switches at SPS units must be installed with protection from rain water to minimize electrical short circuit. ✓ Contractor's EHS Plan consisting of Permit to Work is enclosed in Annexure-10.
Accidents, dealing with chemicals, hazardous materials during excavation	✓ Provision for Regular inspection and maintenance of the sewers and safety considerations in handling the materials. ✓ PPE's must be ensured at site for labors. ✓ Labor must be oriented on job risk before going for any risky activities. It is followed under project. ✓ Risky job must be supervised. ✓ Contractor's Emergency Preparedness and Response Plan is enclosed in Annexure-9.
Labour safety and facilities, labour camps	✓ The contractor must be preferring engagement of local workers wherever possible. ✓ For the labors hired from different town, proper labor camp facilities to be developed following Labour camp guidelines and management procedure mentioned in contractor's EHS plan. ✓ Labour insurance policy must be valid till engagement of labours. ✓ If labours from other states are engaged then Inter-state Migratory certificate must be taken and kept in record. ✓ PPE's must be ensured at site for labours. ✓ Hospital tie up has been done with UDAYAN hospital. ✓ Contractor's plan for Camp facilities is enclosed in Annexure-6.
Temporary flooding due to excavation during monsoons	✓ Excavated soil material will be stored on the higher lying areas of the site and not in any storm water run-off channels or any other areas where it is likely to cause erosion. ✓ As no civil work is proposed during monsoon, it will be ensured that no materials remains left/ dumped adjacent to drains, pit etc.
Impact of gender-based violence, sexual harassment/ abuse-harassment on women workers.	✓ Sewerage construction activities are complex and tedious job and engagement of female labour for such work in Bihar is uncommon. Sometimes labour hired from other state accompanied by their families then Gender Based Violence (GBV) risk may be there. If case of any such issue will be shorted out through Grievance Redressal Mechanism (GRM) established for NMCG projects. ✓ Code of Conduct provided by WB on GBV must be explained to all labourers and same should be signed by them as well. ✓ BUIDCo has ICC committee which will take care of such issues at 2nd tier of GRM. ✓ GBV related posters is to be displayed at site to orient labour and official staffs. ✓ TBT will also be used as orientation of workers on their code of conduct. ✓ Spread awareness on Non-discrimination, harassment of co-

	workers/women and those belonging to SC and STs and other minority social groups from time to time for the laborer's engaged in this Project. ✓ Reporting on GBV must be ensured in prescribed format on quarterly basis.
Labour influx related challenges for the host community.	✓ Labors will be sensitized on local social and cultural practices. ✓ Labours will be aware on national labour and womenharassment laws and its penal implications. ✓ Worker codes of conduct with respect to engagement with local residents must be spreaded time to time for the labourers engaged in the project. ✓ Labour influx detail must be recorded in WB prescribed format and submitted in Quarterly ESMP compliance report.
Impacts on street vendors, squatter and encroachers located in network laying.	✓ The street vendors must be shifted across the road in the same vicinity which will help them in "not losing" their regular customers as well as the benefit of their location, and thus, this shifting will not have any adverse impact on their daily income. ✓ Advance public notice is to be circulated prior to work initiation in particular areas.
Potential access related challenges for local communities.	✓ Alternate traffic routing plan is to be prepared by contractor in consultation with ULBand concerned traffic police authorities for pipe laying in congested and densely populated areas. 80% the areas are residential under this project. ✓ Laying of pipeline is done in small stretches and temporary restoration i.e backfilling of trenches is ensured by end of the day. ✓ Permanent restoration is planned within 10 days of pipe laying after hydraulic testing. ✓ Construction activity will be limited to confined space with hard barricading. ✓ A wooding/steel plank is arranged to give access to the households if required. ✓ Advance public notices with pamphlet distribution is in practice under project in pipelaying areas. ✓ Clean up of debris and clearance of site must be ensure immediately upon completion of construction activities. ✓ After completion of construction activities in particular ward, contractor is suggested to take certificate from respective ward member for satisfactory work as a Social Audit for the project.
Damage and disruption of utilities or damage to private structures during constructionwork.	✓ Assessment has already done based on the final design and drawing, none of the private structure disruption are involved. ✓ However, if any utilities/structure is damaged/disrupted during construction, contractor will ensure the restoration of the same. The expenditure on such restoration will be borne out of the provisional sum provided within the contract.
Operation and Maintenance	
Impact on Air	✓ Green belt should be developed surrounding the SPS locations to avoid/reduce the odor. As the land provided for SPS construction is very small the green belt development will be challenging. But during consultation with Executive Engineer, Project Engineer and Project Manager, the necessity of green belt has been discussed and all steps will be taken for green belt development

	surrounding the SPS. ✓ Sludge generated at SPS locations will be ensured to remove within 6hrs to avoid any odour nuisance.. ✓ Air monitoring will be conducted twice in every year (pre and Post monsoon) from NABL accredited laboratory. ✓ Proper handling and regular maintenance of operating machines at pumping stations including generators.
Water and Environment	✓ Monthly monitoring of sewer line and manholes for visible leakages/ overflows must be done during Pre and post monsoon and fortnightly monitoring will be done during monsoon seasons. ✓ Repair operation for the damaged portion of sewer line must be done within 12 hrs of complaint. ✓ Proper handling and regular maintenance of operating machines at pumping stations with regular clearing of wastes to be ensured.
Noise and vibration	✓ Proper handling and regular (monthly routine checkup) maintenance of operating machines including pumps, generators, noise monitoring must be done. ✓ Noise monitoring will be conducted twice in every year (pre and Post monsoon) from NABL accredited laboratory.
Impact on Land environment	✓ To avoid land and water contamination treatment, monitoring and disposal of solid wastes will be done at designated site. To be identified by BUIDCo. ✓ Sludge and odour management plan will be developed before O&M period.
Health and Safety aspects	✓ During cleaning/ maintenance operation, the sewer line must be adequately vented to ensure that no toxic or hazardous gases are present in the line. ✓ Proper training/orientation of the labors must be ensured. ✓ Adequate PPEs must be ensured during sewer cleaning, waste collection, transportation and disposal. ✓ Such activities must be supervised.

10. Environmental and Social Management Plan

Contractor's environmental and social management plan (C-ESMP) has been developed to provide mitigation measures to reduce all negative impacts to acceptable levels. Location and setting of the proposed infrastructure were considered to further reduce impacts.

Approved C-ESMP will be used as handy document by Executive Engineer/Assistant Engineer of BUIDCo site Office and Project Manager/Site Supervisor/EHS officer of VA Tech WABAGH for implementation of mitigation measures during construction and O&M phase. Copy of this will be available to BUIDCo and Contractor's site office.

The C-ESMP included mitigation measures which is proposed for the construction phase such as

- ✓ Implementation of traffic management plan in coordination with local traffic police to minimize traffic impacts.
- ✓ Awareness campaigns and consultations to inform residents and businesses of potential disturbances.
- ✓ Provision of walkways and other suitable measures for crossing trenches to ensure access is not impeded.

- ✓ Use of noise-dampening measures in areas with sensitive receptors such as hospitals, schools, places of worships and other silence-zones.
- ✓ Use of dust-suppression methods such as watering and/or covering of stockpiles.
- ✓ Finding alternate uses of excavated materials to reduce the disposed quantity.

As for the O&M phase, all facilities will need to be repaired from time to time, but environmental and social impacts will be much less than those of the construction period as the work will be infrequent, affecting small areas only.

The total cost for implementing measures outlined in Environmental Management Plan and Environmental Monitoring Programme during construction and operation phase in ESMP – Rs.87,52,755/-and ESMP Monitoring Rs.18,09,500/- and unidentified impacts Rs.1000000/-.

Hence total cost of ESMP is $87,52,755 + 18,09,500 + 10,00,000 = 1,15,62,255/-$ **(One Crore Fifteen Lakh Sixty Two Thousand Two Hundred Fifty Five only).**

Institutional Arrangement

The DBOT Contractor has the prime responsibility to implement the ESMP during all phases of the project. The ESMP will be applicable to all Contractors and Sub- Contractors including labour contractors and their workers working in the project during all phases. “EHS officer” at project level from contractor side will ensure the compliance of the ESMP which will also be monitored by VA Tech WABAGH Corporate level, QHSE Head and EHS Manager (VA Tech WABAGH has a certified Integrated Management System (IMS) as per ISO 9001:2015, ISO 14001: 2015, and ISO 45001:2018 international standards. They are having EHS management system developed at the corporate level and is extended to all projects in India). Engineers of BUIDCo have secondary responsibility for implementation of ESMP and will coordinate the day-to-day work and monitor the ESMP compliance activities with the support from the headquarter.

Management Actions

Based on the project and associated activities, and E&S impacts identified for the project (which includes environmental, occupational health and safety, community health and safety and social), management measures have been recommended covering all phases of the project. An E&S monitoring plan for construction phase and operation & maintenance phase of the project has also been developed. Refer **Section 6.3** for detailed set of actions recommended for management of all identified adverse impacts.

Grievance Redress Mechanism

The ESMP provides the structure and process to be followed by the project for redressing project related grievance through a Grievance Redress Mechanism (GRM) developed for NMCG projects at BUIDCo level. The GRM is a platform to provide the affected communities a credible and effective channel of communication and allow them to communicate their grievances/concerns which they believe to be caused by the project activities. A Grievance Redress Committee (GRC) is established at the Project level comprising of Project Manager, EHS officer, Executive Engineer of that Projects and E&S Officer from BUIDCo. The GRM provides a procedure for receipt and recording of grievances, review and investigation of grievances by the GRC, grievance resolution, grievance closure, and redressal of anonymous grievances. The GRM has been publicized among the community during public consultation. Contact details of the Concerned officer will be made available through displays at the Project site.

11. Conclusion

After execution of this proposed Sewerage System in Digha Zone by providing underground sewer pipe line and construction of SPS, there will be a marked improvement in water quality of river Ganga and the public of this zone would find great relief from unhealthy and unhygienic environment. There is no land acquisition or livelihood losses reported to be caused under this project.

1 Introduction

1.1 Background of the Project

Urban Development and Housing Department (UDHD), Govt. of Bihar (GoB) has been entrusted for implementation of works for Development/Improvement of Infrastructure facilities like Sewerage System, Water Supply, Solid Waste Management, Transport System and Basic Services to the Urban Poor and creation of other amenities under various Central Government funded, Externally Aided and other State Govt. programs/schemes.

Bihar Urban Infrastructure Development Corporation Ltd. (BUIDCO) is a Govt of Bihar Company formed in 2009 with an objective to expedite activities related to infrastructure development for all Urban Local Bodies and accelerate the urban infrastructure project to meet the current & future need of rapid urbanization in Bihar.

According to Patna City Development Plan (CDP) report (2006) & City Sanitation Plan (2013), only 20% urban area was covered with underground sewerage system and the rest depended on septic tanks or direct disposal into open storm water drains with further disposal into the river Ganga or river Punpun, thereby resulting in excessive pollution

The Ganga clean up policy of “NamamiGange” programme launched by Gol in year 2014 recommends that no untreated municipal sewage and industrial effluents should be allowed to enter the river, Ganga. The old sewerage infrastructure of the city consisted four Sewage Treatment Plants (STPs) of 45 MLD, 35 MLD, 25 MLD and 4 MLD capacities respectively at Saidpur (1936-37), Beur (1968-69), Pahari (1993-94) and KarmaliChak (1993-94). These STPs were underutilized and treating altogether 61MLD only against the installed capacity of 109 MLD. Patna Cities coverage area increased with the rapid urbanization but no new sewage network was added. As sewage network was confined to limited area & was very old as well, there was urgent need for its repair & upgradation. Also, a new sewerage network was required to be laid in the uncovered area along with efficient sewage treatment and disposal system to ensure the health and sanitation needs of the citizens of the Patna city.

A comprehensive SEWAGE TREATMENT ROADMAP for Patna Municipal Area with a vision of “ZEROoo Sewage discharge to drain / river” has been readied by BUIDCO under India’s flagship programme of “NAMAMI GANGE” with the financial assistance form WORLD BANK. Under this roadmap the PATNA City has been divided into six zone & each zones planning has been done keeping its current requirement & projected future demand. The Patna City’s zonal summary is as below

S. NO	STP LOCATION	ZONE	STP CAPACITY	PROJECT STATUS
1	DIGHA	I	100 MLD	UNDER PROGRESS
2	BEUR	II	43 MLD	COMPLETED
3	SAIDPUR	III	60 MLD	COMPLETED
4	KANKARBAGH	IV	50 MLD	UNDER PROGRESS
5	PAHARI	IV SOUTH & V	60 MLD	COMPLETED
6	KARMALICHAK	VI	37 MLD	COMPLETED

Presently, STP with underground sewer network and associated infrastructure has been partially developed for BEUR, SAIDPUR, PAHARI & KARMALICHAK. For DIGHA (ZONE 1), STP with 100 MLD

capacity is proposed at DIGHA DIAYARA with sewer network of 303km, 2 number of Sewage Pumping Station (SPS) and 2 number of Auxillary Pumping Stations (APS).

VA TECH WABAG Limited (“WABAG”) has been awarded the contract by the Bihar Urban Infrastructure Development Company (BUIDCo), Government of Bihar which is responsible for implementation of Namami Gange Programme in State, for developing the Sewage Treatment Plant (STP) and its underground sewer network for the Digha zone of Patna, Bihar. This project is being implemented in two parts i.e., construction of STP is under Hybrid Annuity Model (HAM) and network construction with SPS/APS is under DBOT contract. This report is dealing with DBOT part of the contract i.e., network and SPS/APS only.

1.2 Objective and Scope of the Study

As per Environment and Social Management Framework (ESMF), in DBOT contract, after the award of work, the selected contractor may need to update the ESAMP based upon the detailed design of the Project and shall prepare a site specific ESAMP. This is the Contractor’s Environmental and Social Assessment (C-ESA) study for the DBOT portion of proposed Project. The primary objective of the assignment is to ensure that the linked infrastructure of proposed STP project complies with the national and international policy frameworks and safeguards for environmental and social compliance (as per IFC Performance Standards 2012; IFC General EHS Guidelines (2007) including Industry Sector Guidelines for wastewater treatment plant; and applicable national and international laws, regulations, standards pertaining to environment, health, safety, social and labour in India) while carrying out the construction and pre-commission operations and maintenance work.

The objectives of the study are as following –

- Conduct an environmental and social gap assessment of the existing infrastructures under the proposed project.
- To prepare an environmental and social (E&S) impact assessment of the existing and new facilities proposed under the project.
- To present an updated overview of the E&S Management plan that is being implemented and will accordingly be adjusted to continue in the upcoming Project phases.
- To ensure systematic and effective execution of the updated environmental and social (E&S) commitments (as reflected in the revised Management plan) relevant to the construction phase of the Project, future operations and potential future developments.

This study is limited to construction of 303km Sewerage Network, 2 number of Sewage Pumping Station and 2 number of Auxillary Pumping Station in Digha Zone, at Patna Municipal Corporation. This C-ESA has been prepared considering the latest variation with the ESA/DPR as per approved design (BEP of the proposed infrastructures).

1.3 Approach and Methodology

The C-ESA study was carried out based on desk review of the ESDDR/ESIA report prepared during DPR stage, contract documents, variations in project from DPR to actually approved components/ design/locations, field assessments, environmental monitoring and public consultations with the

community who are likely to be benefited from the project, the potential project affected persons and relevant Government Institutions.

1.3.1 Reconnaissance of Project Area

A reconnaissance visit to the proposed Sewage Pumping Station, Auxiliary Pumping Station and Network (especially rising main, crossings & congested area) was conducted during month of September 2022 along with WABAGH team.

The purpose of the reconnaissance was to:

- Understand the fabric of the project area.
- Observe current activities that are carried out in the project area.
- As project is in advance stage so observe the mitigation measures adopted under different activities.
- Identify the presence of encroachers or squatters on the lands designated for the project.

Discussions were also conducted with the Project Head and the EHS Head to understand the project components, status of the project activities and availability of project specific studies/ documents.

1.3.2 Information Review

The following items were reviewed for preparation of this Report:

- Project Environmental and Social Due Diligence report.
- Environmental and Social Impact Assessment report.
- Project design and description of project flow.
- Finalized map of project components (SPS, APS and sewer network).
- Construction approach and methodology.
- Project-specific EHS Plan.

In addition to the above-mentioned items, secondary literature review was carried out in order to better understand the project area. These included archaeological sites, hospitals, religious places (temples/ mosques/ churches etc.), schools/ colleges, water bodies, gardens etc.

1.3.3 Mapping of Sensitive Receptors

As the study is limited to Sewerage Network only so, the project influence area of 1km radius from the center of SPS was defined as project study area. The environmental and social (E&S) receptors sensitive to project development were identified and spatially represented by creating data. Secondary data for mapping activities was sourced from recognized, publicly available databases. The outputs of the mapping exercise were used as input for planning the baseline primary survey.

1.3.4 Baseline Primary Surveys

The baseline primary surveys conducted in September 2022 involved:

- Verification of data layers mapped using secondary data
- Baseline environmental quality monitoring
- Focus group discussion with project stakeholders

- Visit to relevant government department offices to confirm or collect data

1.3.5 Legal Requirements and IFC-PS

IFC's has provided a provisional categorization tool for projects. The tool assigns an E&S category based on risks inherent to the particular sector, as well as on the likelihood of a development taking place and on what can be reasonably ascertained about the environmental and social characterization of the Project's likely geographical setting.

As part of the review of environmental and social risks, impacts and magnitude for the proposed component assigned for study, it is envisaged that the impacts on are few in number, site-specific, largely reversible, and readily addressed through mitigation measures. The national regulations on environment, health, safety and social that are applicable to the project during pre-construction, construction, operation & maintenance (O&M) phases, as well as key regulations that do not apply to the project were identified. The compliance requirements of each regulation by the Company (such as obtaining approvals, submitting monitoring reports, and storage of materials in a particular manner etc.) were further identified.

1.3.6 Environmental & Social Impact Assessment

The impact assessment involved the prediction and evaluation of impacts from the proposed project in different phases i.e., construction and operation phases of the Project and included consideration of mitigation measures towards the same. Based on the Environmental & Social sensitive receptors present in the study area and activities during different phases of the project (pre-construction, construction, operation, decommissioning), impacts have been identified. The results of baseline primary surveys were used as input to identify impacts. Impact assessment also involved risk assessment covering hazard identification, consequence analysis and risk reduction measures and recommendations.

1.3.7 Environmental and Social Management Plan

Based on the impacts identified for the project and associated activities, Environmental & Social Management Plan has been developed for the assigned work. ESMP includes suggested mitigation measure, roles and responsibilities for implementation.

1.4 Organization of the Report

The ESIA Report is organized into the following Chapters:

- **Executive Summary** provides a brief summary of the entire Contractor Specific environmental & Social Assessment Report(C-ESA).
- **Chapter 1** provides a brief background about the project, specifying the need to undertake the C-ESA study, reference framework for the assignment and approach adopted for undertaking the C-ESA.
- **Chapter 2** gives details about the project location, various components and process flows of the project.
- **Chapter 3** outlines the application of Indian legal requirements on environment, health and

safety and social aspects of the project. It also establishes applicability of the World Bank E&S Framework requirements with compliance status.

- **Chapter 4** presents findings of the baseline studies conducted in the project influence area and secondary information collected to understand the existing environmental and social conditions. A summary of the stakeholder consultations and the approach adopted are also provided.
- **Chapter 5** presents Environmental & Social impacts identified across the project lifecycle.
- **Chapter 6** presents the set of mitigation and management measures to be taken during project implementation to avoid, reduce and mitigate for adverse environmental & social impacts, monitoring and implementation arrangement with EMP budget.

The report is supported by **13 Annexures** that are referenced in the respective chapters.

2 Project Description

2.1 Project Location

Patna is the capital of Bihar and is the second largest urban center in eastern India, after Kolkata. It is Located at 25°20'North Latitude and 85°03'East Longitude. It is one of the oldest inhabited places in India. The city is growing and expanding at a fast pace in terms of population, economics, business, and education. Patna Municipal Corporation is divided into 72 wards and extends over an area of approximately 100 km². The city is well-connected with other major cities of India via roads, rails and air. The city is surrounded by three rivers - the Ganga on the northern side, the Punpun on the southern side and the Sone on the western side. The Patna Municipal Corporation has divided the city into six sewerage zones namely, (1) Zone I – Digha (2) Zone II – Beur (3) Zone III and Zone IV North – Saidpur (4) Zone IV – Kankarbagh (5) Zone IV South and Zone V – Pahari (6) Zone VI – Karmalichak given below in Fig1.




Figure 1: Sewerage Zone, Patna City, Bihar

Patna city is already covered with existing or ongoing sewerage network and a comprehensive sewerage system is proposed for Digha Zone is as follows.

Digha Zone

Digha zone is located on the western part of the Patna city. It is named after Digha Ghat on Ganga River. This zone is bounded on the north by river Ganga, on the west by the Patna-Sone canal, on the east by the Saidpur zone and on the south by Beur zone. Current population of this zone is about 4.5 lakh with density of 137 nos/ha. It covers an area of approximately 34 Square km (Consisting of ward numbers 1-9 and 20-28). The area is characterized by the presence of large number of prominent administrative offices, government buildings, and educational institutes of repute. The project area consists of Patliputra Railway Junction area, Anandpuri, Nehru Nagar, Indira Nagar, Rajapur, Gandhi Nagar, Mandiri Area, Raj Bhawan Area, Income Tax Road area, Ashiyana Nagar, Balapur, Rajbansi

Nagar, Sheikpura, Indrapuri, Vyasnagar, A.G Colony, Rajeev Nagar, Shastri Nagar, Patel Nagar, Mahesh Nagar, A. N College Area, Boring Road, Patel Nagar, Airport Area.




Figure 2: Digha Zone, Patna City, Bihar

2.2 Project Component

The Proposed Sewerage system comprises-(i) construction of one new STP of 100mld capacity at Digha Diara. (ii) Two new SPS (104 MLD of SPS-A & 103 MLD of SPS-B) to collect wastewater from the entire catchment area and pump the wastewater into to gravity sewer line through rising main to feed the new STP (iii) Two Auxiliary pumping station (16MLd of APS1 & 23MLD of APS2) is proposed for Sub Zone-2 of Digha zone which will act as collection point for nearby areas and pump the wastewater into the gravity sewer line through raising mains to feed SPS-A. (iv)Laying of 303 km sewer network. The STP facilities along with sewage networks in Digha zone of Patna will reduce pollution load to be discharged into Ganga. This report deals with Network part only consisting of SPS and APS. As per CPHEEO requirement, when depth approach 6m, the flow from various catchment is collected in APS for lifting the sewer and transferring it to nearest manhole. So, after survey requirement of APS in Digha zone is proposed.

SI	Parameters	Digha
1	EL	48-53 m above Mean Sea Level
2	No. of Wards	1-9 and 20-28
3	Area considered	34 sqm
4	Total length of network	303 km
5	No. of Sewage Pumping station	2
6	Location of SPS -A	At Boring Road, AN College ,near Pani Tanki .
7	Location of SPS -B	Kurji Nala,Atal Path,Rajiv Nagar.
8	Location of APS-1	Income Tax Circle, but not finalized.
9	Location of APS-2	80 set DPS,Rajbansi Nagar.

The Major components of works include: - (i) Earthworks for Gravity Sewers and Rising Mains (ii) DWC and RCC pipes for Gravity Sewers (iii) Precast RCC Manholes of 0.9 m dia to 1.82 m dia for various depths (iv) Ductile Iron Pipe for Rising Mains (v) Inlet Well, Screen Channel, Wet Well for the Pumping Stations (vi) Submersible Pumps for Pumping Station (vii) Associated Electrical items like Panels, Transformers & DG for the Pumping Station.

The schematic diagram of the proposed project is given in **Figure 3**.




Figure 3: Schematic Diagram of Sewage Water Flow for the Proposed Project

2.2.1 Network Zoning

As stated earlier, Digha being highly administrative and densely populated area of Patna city, needs a special attention in design and construction. To design the sewerage system properly with effective collection network, considering existing natural topography, Digha Zone has been further subdivided into two sub zones:

1. **Sub Zone 1:** The main/ Trunk network has been designed in view of that it would cater all major area. One major line is proposed from Jagdeopath road to Ashiyana More which is merging to another sub main covering Rupaspur, Jagdeopath, Vednagar etc. Henceforth, after crossing the bailey road it will further move towards the northern side of zone to cater AG colony, Jaiprakash nagar, Kautilya nagar etc and will discharge to Proposed SPS B. Other major two lines are proposed from southern side of this zone to Raj Bhawan crossing to cater Airport area, Secretariat area, Raj Bhawan area. It continues towards northern side of Digha zone to proposed SPS B located near Kurji nala. Further it has been extended to STP as Rising (pumping) main
2. **Sub Zone 2:** In other part of Digha zone, one main line has been proposed from Mandiri road and another line from Boring Canal Road and both merged into another SPS A near to A.N. College, Pani Tanki. This SPS A will also cater added area (Digha Diara) flow in future. A pumping main has been proposed to discharge the raw water flow to STP directly.
3. Under the proposed sewerage system for the Digha zone, Sewerage Network 1 (Sub zone 1), will cover wards part of 21– 26, 28 and part of Digha Diara and Sewerage network 2 (Sub zone 2) will cover wards 1 to 9, 20, 28, Patliputra area, and part of Digha Diara.
4. WABAGH has surveyed and designed the sewerage network of entire Digha sewerage command area and divided it into three zones with proposed SPSs. The zones are further divided into several catchments given below.
 - Zone-1: Catchments 1A & 1B (2 catchments)
 - Zone-2: Catchments 2A,2B,2C,2D,2E,2F,2G & 2H (8catchments)
 - Zone-3: Catchments 3A (1catchments)
5. **As per approval from BUIDCo, WABAGH will execute the network of 303km including trunk sewer and the lateral network (as per contract BOQ) comprising the catchments-1A,1B,2A,2B and 2C which also includes APS-1 & APs-2 (not in BOQ).**

Figure 4 presents the zoning map for Digha Zone



2.2.2 Sewerage Network

1. Based on the identified sewerage zones and demarcated boundary, the Digha Zone covers an area of approximately 34 Square km (Consisting of ward numbers 1,2,3,4,5,6,7,8 9,20, 21,22,23, 24, 25, 26 and 28 partly).
2. The contract value of this DBOT package is Rs. 585.98 Cr consisting of Rs.501 Cr (Capex)+ Rs. 43.95 Cr (O&M for 15 yrs.) + Rs 41.03 Cr (Power During O&M)
3. Sewer networks layout is planned for the project area keeping in consideration following broad principles: -
 - ✓ Sewers are laid along natural drainage line to minimize the depth of excavation.
 - ✓ The drainage path from different locations to disposal site is kept minimum.
 - ✓ Trunk & sub-trunk mains layout is kept along major roads.
4. A comparison sheet indicating some component changes from DPR after final design by contractor and approval by BUIDCo on reviewing each aspect is presented in **Annexure-1**.
5. The major component of works include:
 - ✓ Total sewer network of 303km is proposed for this zone. Out of which 238km will be laid down by open cut method while 65km is proposed for trenchless work mainly in congested, high traffic and crossing areas.
 - ✓ Total length of rising main is 7.8km. It is a pipeline which will carry water from APS and SPS to gravity sewer line. The pumps at Pumping Station increase the head by creating a pressure difference which helps in pushing the waste water into the gravity sewer line. As per discussion Open-cut method will be used for laying of new rising main with DI(K9) pipe of dia 1200mm. The depth of rising main will be 1.5m from the ground level.
 - ✓ Earthworks for Gravity Sewers and rising Main.
 - ✓ DWC and RCC pipes for Gravity Sewers.
 - ✓ The project proposes to lay sewer pipelines within the Right of Way (RoW) center/along the existing roads by using open trenching methodology. Approximately 95% of the excavated material will be reused in backfilling of trenches. Remaining 5% is proposed to be utilized at SPS for site leveling.
 - ✓ Manholes -Construction of 12458 circulars precast RCC manholes having size of 0.9m dia to 1.82m dia for various depth vary from 1.60 m to 7m as per the requirement.
 - ✓ House Service Chamber-3797 house service chambers having size of 600mm x 450 mm & 900mm deep shall be connected to the outfall of the individual household.
 - ✓ Inlet well, screen channel, wet well for the pumping station.
 - ✓ Submersible Pumps for pumping station.
 - ✓ Associated electrical items like panels, transformers and DG for pumping stations.
6. The sewer collected from Sewerage Network 1 will go to APS1 [Proposed on a Land parcel of 15m X 15m near Income Tax Circle but exact location has not been finalized] and APS2 [Proposed at BUIDCo's land parcel of 15m X 30m at Rajbansi nagar & NOC is already in place]. From APS 1 and

APS2, sewer will go to SPS-A [104 MLD capacity proposed at Patna Municipal Corporation's land parcel of 35m x 26m near A.N College Pani Tanki & NOC is already in place].

7. The sewer collected from Sewerage Network 2 will go to SPS- B [103 MLD capacity proposed at BIHAR HOUSING BOARD'S Land parcel of 25m X 36 m, near Kurji Nala, Atalpath, Rajiv Nagar & NOC is already in place]. The sewage collected at SPS A and SPS B will then be pumped to the proposed Digha STP.

8. **Minimum diameter of sewer network is proposed as:**

- 500mm and above (RCC NP3 pipes)
- 200mm-400mm (DwC PE Pipe)

Recommended velocity of flow through pipe: Maximum velocity (non-scouring) considered as 3.0 m/sec and self-cleansing of 0.6 m/sec for initial peak flow (2020) and 0.8 m/sec for ultimate peak flow as per clause 3.15.1 of CPHEEO manual. However, frequent flushing of Network has been proposed where minimum velocity has failed to achieve.

9. **Laying of Pipelines below sub-soil water Table**

The ground water table in Patna varies from 6m -8m on an average below the ground level. The ground water table rises to around 4m during the monsoon. In the low-lying areas and the areas close to the Ganga, the ground water table is in the range of 3m - 4m below the ground level. The maximum depth of the sewer line is in most areas limited to a maximum depth of 7.0m for the zone.

10. Operation & Maintenance (O&M) of the Structures for 15 years.

11. Environmental Monitoring and Management Measures.

12. In Digha zone pipe laying work, no NH or railway is coming. So, the important crossings are on RCD road near traffic signals, chaurahs, culverts and on main road like Hartali more, Atal path and Rajapur pul. For such crossings, trenchless work is proposed.

13. Details of pipe laying in Digha Zone:

Details of Pipe laying -Digha Zone

Size of Pipe	Type of pipe	Length in m	Method Of Laying
200 mm dia	DWC Class SN8	231889	OPEN CUT
250mm dia	DWC Class SN9	4596	OPEN CUT
300mm dia	DWC Class SN10	1302	OPEN CUT
400mm dia	DWC Class SN11	456	OPEN CUT
500mm dia	RCC NP3 Spigot & Socket pipe	30	OPEN CUT
200 mm dia	PN6 PE 100 HDPE pipe	36605	Trenchless Technology
250 mm dia	PN6 PE 100 HDPE pipe	4354	Trenchless Technology
300 mm dia	PN6 PE 100 HDPE pipe	3251	Trenchless Technology

400 mm dia	PN6 PE 100 HDPE pipe	5920	Trenchless Technology
500 mm dia	PN6 PE 100 HDPE pipe	4614	Trenchless Technology
600 mm dia	PN6 PE 100 HDPE pipe	3042	Trenchless Technology
700 mm dia	PN6 PE 100 HDPE pipe	806	Trenchless Technology
800 mm dia	PN6 PE 100 HDPE pipe	1629	Trenchless Technology
900 mm dia	PN6 PE 100 HDPE pipe	448	Trenchless Technology
1000 mm dia	RCC Jacking pipe SS Collar	72	Trenchless Technology
1200 mm dia	RCC Jacking pipe SS Collar	2195	Trenchless Technology
1400 mm dia	RCC Jacking pipe SS Collar	1569	Trenchless Technology
1600 mm dia	RCC Jacking pipe SS Collar	608	Trenchless Technology
Total		303386	

2.2.3 Sewage Pumping Station

1. The location of both SPS-A and SPS-B is given below in google map.




Figure 5: Google map of proposed SPS location

2. SPS-A and SPS-B of Digha Zone shall include construction works for the following:
 - ✓ For SPS-A, pumping system as per CPHEEO for the peak flow discharge of 104 MLD capacity. The sewage from SPS-A will be flow directly to 100 MLD STP at Digha area.
 - ✓ For SPS-B, pumping system as per CPHEEO for the peak flow discharge of 103 MLD capacity. The sewage from SPS-B will be flow directly to 100 MLD STP at Digha area.
 - ✓ Inlet chamber of SPS-A and SPS-B shall include mechanical coarse bar screens along with

manual bypass screens. Coarse Screen will be installed at screen channel of wet wells of Sewage Pumping Stations of sewage network of Digha zones. The screens will be made with stainless steel (SS 304) frame. The effective area of opening of the screen will be such as to produce a velocity through the screen opening not exceeding 1.2 m/s. at peak flow.

- ✓ CI flush bottom, rising spindle type wall mounted Sluice Gate at the upstream & downstream side of the screens, for maintenance purpose.
 - ✓ Electrical system consists of receiving HT Power from client, step down to LT System, DG back for emergency, LT Panel and distribution board for feeding power to the Sewage Pumping station load like submersible pumps etc. Complete illumination, earthing and lightening protection for overall SPS area.
 - ✓ Instrumentation system consists of PLC RTU panel as automation system for controlling drives, field instruments etc. Field Instruments like Level Transmitter, Level Gauge, Flow Transmitter, Level Switch located Inlet chamber, well etc.
3. Mechanical Equipment at SPS will include following major items:
 - (i) Pumps -Submersible Pumps & Dewatering Pumps (ii) Screens with Conveyor (iii) Sluice or Open channel Gates (iv) Material Handling Equipment
 4. Major Electrical Items: (i) DP Pole structure with Metering Panel (ii) HT Switchboard (iii) Distribution Transformer (iv) Diesel Generator Set (v) LT Panels and Distribution Boards (vi) HT, LT and Control Cables (vii) Illumination System (viii) Earthing and Lightening protection System
 5. Major Instrumentation Items: (i) PLC RTU Panel with HMI Graphics (ii) UPS System (iii) Instrument Cable (iv) Level Transmitter (v) Level Gauge (vi) Flow Transmitter (vii) Level Switch
 6. Fire Protection & Safety Equipment: The fire protection systems for the plant will be provided to meet the basic building fire protection services. Fire protection system will be designed as per TAC guidelines. Smoke and Heat detectors will be provided in control room with fire alarm panel having appropriate battery back-up. Portable fire extinguishers will be provided in all control rooms, offices and any other area where fire might break out. Extinguishers will be of the Dry Powder Type / CO₂ type depending on the location and possible hazard e.g., electrical, chemical and oil fires. Extinguishers will be colour coded and clearly marked with their type and the class of fire for which they are suitable and comply with the relevant standards.
 7. **Auxiliary Pumping Station-1 (APS-1)**- As per approved design of Digha Sewerage Network, APS-1 is proposed near the 4 crossing of Income tax building in Digha, Patna. The APS-1 receives flow from Zone-1 catchment 1A vide conduit no.-Z1A-C-1, which is 600mm dia. The depth of sewer at APS-1 location is 5.6m below NGL. The sewage from APS-1 is pumped via 400mm DI K9 rising main for 100m to the manhole Z1B-M-3407 at a depth 1.5m below NGL. The trunk main from Z1B-M-3407, runs through Bailey road upto Z1B-M-3382 for 0.8km. From this manhole the sewer turns towards Boring road and runs along this road for 2.1km until it reaches SPS-A. The depth of sewer at SPS-A is around 7m below NGL. The average depth of the sewer running along Bailey road will be 2.2m below NGL for 0.8km and 5.5m below NGL in Boring road for 2.1km. Both Bailey road and Boring roads are under RCD and open trench excavation is proposed for trunk laying. The proposed APS-1 location has around 15X15 sqm area available for construction of 15 MLD Sewage Pumping station with 2XAVG Flow+1XPeak Flow Pumps.

8. **Auxiliary Pumping Station-2 (APS-2)**- As per the approved design of Digha Sewerage Network, APS-2 is proposed at Rajbansi Nagar near Bailey road after landing of Bailey road Flyover, Patna. The APS-2 receives flow from Zone-2 catchment 2A and 2F vide conduit no.-Z2A-c-1 and Z2F-c-1 which are 700mm dia and 600mm dia respectively. The lowest depth of sewer at APS-2 location is around 6.2 m below NGL. The sewage from APS-2 is pumped via a rising main to the manhole Z1B-M-2255 via 500mm dia DI K9 for a length of 1250m at a depth 1.5m below NGL. The trunk main from Z1B-M-2255, runs through Boring canal road upto Z1B-M-2228 for 0.7km. From this manhole the sewer turns towards Boring road and runs along this road for 1.5km until it reaches SPS-A. The depth of sewer is around 7m below NGL at SPS-A. The average depth of the sewer running along Boring canal road will be 4.2m below NGL for 0.7km and 6.4m below NGL in Boring road for 1.5km. Both Boring canal road and Boring road are under RCD and open trench excavation is proposed for trunk laying. The proposed APS-2 location has around 15X8 sqm area available for constructing a 22.5 MLD Sewage Pumping station with 2XAVG Flow+1XPeak Flow Pumps.

2.2.4 Design Period

The design period of various component is as follows:

Component	Design Period(yrs)	Base Year (INTERMEDIATE)	Design Year (ULTIMATE)	Remarks
Sewerage Network	30	2020	2050	Cost of civil works is economical for full design period.
Sewage Pumping Station (Civil work)	30	2020	2050	
Sewage Pumping Station (Electromechanical)	15	2020	2035	Considering the Expected life of electrical and mechanical components.
Rising main	30	2020	2050	In case of low velocities, dual rising mains to be examined

2.3 Project Phasing and Schedule

The Project Schedule is given below

SI No.	Project component	Scheduled completion	Estimated date of Completion
1.	Engineering	18-Feb-22	31-Dec-22
2.	Ordering	20-Dec-22	30-Apr-23
3.	Supply	17-Feb-23	30-Dec-23
4.	Civil Works	12-Sept-23	31-Jan-24
5.	Erection Work	7-Dec-23	30-Apr-24
6.	Commissioning	1-Jun-24	30-Aug-24

2.4 Project Cost

The total cost for DBOT contract of Digha Zone Sewerage Project is Rs. 585.98 Cr which includes total capital cost of Rs. 501 crores and 43.95 Cr for 15 years O&M excluding energy cost. The energy cost for 15yrs is Rs. 41.03 Cr.

2.5 Operation and Maintenance for SPS and Sewer lines

As per contract agreement Schedule 16 for Operation & Maintenance Services for Digha Sewerage Network Facilities, the Concessionaire shall ensure the Operation and Maintenance of the Sewerage Network, pumping stations and other allied works in compliance to the guidelines contained in the Manual on "Sewerage & Sewage Treatment", latest edition as published by the Central Public Health Environmental Engineering Organization (CPHEEO), Ministry of Urban Development, Government of India, New Delhi and the prescription laid down hereunder.

Operate the Sewerage System, for a period of 15 years from the date of commissioning as specified below:

1. The Concessionaire shall prepare a detailed program (referred to as O&M Manual) covering the operation and maintenance of the Sewerage Network as a whole at the time of the commissioning of the project.
2. The Concessionaire shall operate and maintain the Sewage Pumping Station (SPS), Lift Stations and Sewer networks under the Contract complete including the road works (liability of restored portions of roads is limited to 3 years only, however the Concessionaire will not be held responsible for road restoration required on account of drainage done by other agencies/ utilities), landscaping, civil/structural, mechanical components, instrumentation system, Electrical System, all utility and ancillary buildings, SPS premises area, lift station, for the period upto End of Concession from the date of successful completion of "Tests after Completion of the Works".
3. The Concessionaire shall make his own arrangements at his own cost for staff required for operation and maintenance of networks and other assets, lubricants, diesel, spares, tools and tackles, sewer cleaning vehicles and other equipment maintenance of all types such as routine, breakdown, periodic and repair maintenance, replacement of damaged/ unserviceable sewers, maintenance of house service connections after building lane s, screenings collection, desilted material collection, transportation and disposal, co-ordination with Bihar State Pollution Control Board (BPCB), Bihar Power Corporation Ltd. (BPCL) authorities and any other activity required for the operation and maintenance of the constructed Works in full compliance with all applicable rules, regulations, laws, codes, effluent quality requirements and any other limitations. The Concessionaire will conduct fortnightly checks of the Sewerage Network Facility including lateral network, manholes, etc. The Concessionaire will also maintain a customer grievance redressal center and ensure that O&M services meet the standards of services.
4. The Concessionaire ensures that there is a steady and uninterrupted flow of waste water/sewage to STPs.
5. Identify and inform the BUIDCO about the illegal connections on the Sewerage Network within seven days of its being detected.

6. The Concessionaire shall submit a weekly report to the Employer detailing the Operation and Maintenance indicating the labour hours expended, Electrical Power Consumed and other Consumables consumed and also problems faced and rectified.
7. The Concessionaire shall submit detailed schedule/manual of all O& M activities with references of equipment manufacturers' maintenance schedules/manuals to the Employer for review and approval.
8. The Concessionaire shall submit Guidelines and Instructions manual for the maintenance staff of all levels for all the tools, plants and equipment and Operating Sewerage Network to maintain the service levels within the standards prescribed within the contract.
9. The Concessionaire shall carry out all O&M activities as per the approved Operation and Maintenance Manuals.
10. If any consumer connection needs extension of sewer line during Network O&M period, from an existing line, the same will be designed and estimated by the Concessionaire using prevailing schedule of rates and market rates. Such costs will also include 50% towards supervision charges. The owner will collect the same and pays to the Concessionaire for executing the same after the connection is formally approved. However, BUIDCO will retain connection fee/ charges.
11. During the Operation and Maintenance period, the Concessionaire shall ensure that the sewage detention time in wet well not exceeds 30 min. and there is no backflow of sewage. The Concessionaire is responsible for maintaining back up power arrangements at their cost to ensure that the O&M services are not affected due to failure of power supply from the Public Utility Company.
12. The Concessionaire's responsibility shall also include the safety and security of the Works during the course of Operation and Maintenance.
13. During Operation and Maintenance period, the Concessionaire shall appoint a Concessionaire and Electrical/Mechanical Technician. In addition, the Concessionaire shall appoint suitable number of Concessionaires, drivers, cleaners, fitters, electricians, helpers, gardeners, office peons, security guards, laborers as required for the operation and maintenance of complete proposed sewerage system for three shifts and adequate other staff / supporting personnel during general Shift. Security of man-power, built structures, equipment and other system components.
14. The Concessionaire shall prepare and follow a Maintenance plan, detailing the maintenance activities scheduled for each of the component of the Sewerage Network on a periodic approved by Project Engineer and / or the BUIDCO. This should include the requirements for preventive maintenance.

3 Legal and Other Requirements

The Environment & Social legal requirements applicable to the project at the national, state, and local level covering various components through the lifecycle of the project have been identified in the **Section 3.1**. Similarly, the World Bank Environment & Social operational policy applicable to project is identified in **Section 3.2**.

3.1 E&S Legal Requirements for Sewerage Infrastructure Facility

The environmental regulations in India are drafted to address protection of environment and natural resources that form the input to any project or activity as well as for management and handling of pollutants released from a project or activity. The key applicable legal requirements for environmental and social aspects attracted by the project under investments and implementation are as follows:

- Policy and Regulatory Framework of Government of India (GoI).
- Environmental Policy and Regulations of the Bihar State Governments.
- Legislations applicable to construction activities.
- Environment and Social Management Framework of Namami Gange Programme.

The Government of India has laid out various policy guidelines, acts and regulations pertaining to sustenance, protection of environment and its various components. The Environment (Protection) Act, 1986 is umbrella Act for the protection of environment. As per this Act, the responsibility to administer the legislation has been jointly entrusted to the Ministry of Environment & Forests and Climate Change (MoEF&CC) and the Central Pollution Control Board (CPCB) / State Pollution Control Boards (SPCBs).

As per the EIA Notification, dated 14th September' 2006 and its amendments thereafter, stipulated by the Ministry of Environment, Forest and Climate Change (MoEF&CC); the proposed project does not attract any environmental clearance. However, the project shall require to obtain Consents from competent authorities such as the BSPCB, for 'Consent to Establish' by submitting a common application (as per Schedule-I), under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981 and The Hazardous Wastes (Management and Handling) Rules, 1989, as amended in January 6, 2000 and May 21, 2003.

The key environmental and social laws and regulations relevant to the projects under the NGRBP with the compliance status are tabulated below. The key environmental regulations can also be accessed at www.moef.nic.in/rules-and-regulations.

3.1.1 Applicable Environmental Regulations

Regulation	Brief	Action Required	Compliance Status
1.Environmentmen (Protection) Act, 1986	The Act has been framed as an umbrella Act which provides for both protection and improvement of environment. A number of Rules, Notifications and Authorities are formulated under this Act for prevention of pollution, and protection of environmentally sensitive locations.	Construction and O&M Phase: Submit an environmental audit report for the financial year ending the 31st March in Form V to the BSPCB under each of the Consent Orders granted to the Project and/or its components as per time mentioned under NOC.	This report is limited to Network part. The project is envisaged to generate dusts, fumes, gaseous emissions, noise pollution during both construction and operation of the project. Thus, as per regulatory requirement, these potential pollution sources shall require to be maintained within emissions and discharge norms set out by BSPCB and accordingly report is required to be submitted.
2. Water (Prevention and Control of Pollution) Act,1974	The Act provides for the prevention and control of water pollution, and for the maintaining or restoring of wholesomeness of water in the country	Construction Phase: - Obtain a Consent to Establish from BSPCB for carrying out construction activities - Obtain a Consent to Operate from BSPCB for establishing and operating a batching plant.	This report is limited to Network part. CTE NOC is enclosed in Annex-11. PUC certificate of vehicle engaged at construction site is available in site record.
3. Air (Prevention and Control of Pollution) Act,1981	The Act provides for prevention, control, and abatement of air pollution from an establishment and primarily addresses outputs of development activities.	Monitor ambient air levels at regular intervals to ascertain operations are within permissible limits. O&M Phase: Obtain a Consent to Operate from Bihar State Pollution Control Board for operation of the Sewage Treatment Plant	
4.Environmental Protection Second Amendment Rules 2002 (DGS et) & 2004	The Rule provides regulations to control noise limits and emission limits for a Diesel Generator.	Construction Phase: - Diesel generator set should be provided with acoustic enclosure - Diesel generator stack height should meet the specifications in the Consent order.	Compliance will be ensured at site.
5.The Noise Pollution (Regulation and Control) Rules 2000	It provides for regulations to control ambient noise levels in public places from sources such as industries/ construction works/ community events,etc.	Construction Phase: - Adopt measures to control and mitigate noise levels from construction equipment and activities. - Monitor ambient noise	Fitness certificate of equipment is to be checked regularly for validity. Noise monitoring at construction sites to be ensured as per environmental monitoring plan. (Contractor is conducting

		levels at regular intervals to ascertain operations are within permissible limits. O&M Phase: Monitor ambient noise levels on a periodic basis (at least once a year) to ascertain operations within permissible limits.	ambient noise monitoring on quarterly basis from NABL lab and report is attached in Quarterly ESMP compliance report). 
6. The Hazardous Waste (Management Handling and Transboundary Movement) Rules, 2016	Hazardous Waste Management Rules are notified to ensure safe handling, generation, processing, treatment, package, storage, transportation, use reprocessing, collection, conversion, and offering for sale, destruction, and disposal of Hazardous Waste.	Construction and O&M Phase: - Obtain an Authorization from the BSPCB for handling and management of hazardous waste mainly generated in the switchyard and from DG sets (if any) for backup power. - Comply with conditions of the authorization. - Store hazardous waste (waste oil, oil & grease laden cotton, empty paint tins, spent filter, spent media etc.) on impermeable surfaces protected from environment Dispose hazardous waste to an authorized Transfer, Storage and Disposal Facility.	Ensure to store used oil from DG sets in HDPE drums in isolated covered facility/paved area with proper signage. Conditions of CTE is ensured to be followed. Road tar (hazardous substance) will be generated during road cutting operation in laying of sewer lane. This bitumen is used for back filling. BSPCB guideline will be followed. In O&M period, as per approved manual, related activities will be carried out.
7. Construction and Demolition Waste Management Rules, 2016	The Rules apply to every waste resulting from construction, re-modelling, repair, and demolition of any civil structure of individual or organization or authority who generates construction and demolition waste such as building materials, debris, and rubble.	Construction phase: - Submit a Waste Management Plan with approvals from the local authority before starting construction or demolition. - Collection, segregation of concrete, soil and others and storage of construction and demolition waste generated, as directed or notified by the concerned local authority.	After reuse in backfilling work, left over waste is underutilization at SPS for filling and leveling of site (SPS land allocated is PMC dumping yard and another near Kurji nala). Designated land is yet to be identified for disposal of wastes generated from construction sites.
8. Solid Waste Management Rules, 2016	The Rules were framed with an objective to segregate, collect, dispose, process, and treat municipal solid waste generated from various areas including cities, townships, and private and government establishments. The Rules classifies various	Segregate the waste into three (3) streams, bio-degradable, non-biodegradable and domestic hazardous wastes in suitable bins and handover segregated wastes to authorized waste pickers or waste collectors as per the direction or notification by the local authorities.	Wastes generated from site offices and camp site is handed over to door-to-door collection ULB vehicles which is finally disposed at Municipal Corporation Disposal site. The proposed project is envisaged to generate different categories of non-hazardous wastes such as packaging waste, metal scrap, solid wastes mainly plastics,

	types of waste generators and outlines their duties.	- Do not throw, burn or bury the solid waste generated, on streets, in open public spaces outside the premises or in the drain or water bodies. - Pay user fee for solid waste management, as specified in the bye- laws of the local bodies. Do not burn any horticulture waste.	cardboards, miscellaneous grits screened at SPS and APS both during construction and operational phase. As per regulatory requirement these wastes have to be segregated and stored as per three specified streams and disposed through approved vendors of Bihar State Pollution Control Board.
9. E-Waste (Management) Rules, 2016	The primary objective of the Rules is to ensure channelization of E-waste generated in the country for environmentally sound recycling which is largely controlled by the un-organized sector who are adopting crude practices that results into higher pollution and less recovery, thereby causing wastages of precious resources and damage to environment. The Rules apply to every manufacturer, producer, consumer, bulk consumer, collection centres, dealers, e-retailer, refurbisher, dismantler and recycler involved in manufacture, sale, transfer, purchase, collection, storage and processing of e-waste or electrical and electronic equipment listed in Schedule I, including their components, consumables, parts, and spares which make the product operational	Construction and O&M phase: Ensure e-waste generated is channelized to authorized collection centers or registered dismantler or recycler or; returned to pick-up or take back services provided by producers. Maintain records of e-waste generated in Form 2.	Such type of waste will be hardly generated during construction phase. During O&M, it can be possible if replacement of electronics will be required. If so, these wastes will be collected and stored separately and its management will be done as per conditions of CTE norms.

10. The Batteries (Management & Handling) Rules, 2001	The Rules were notified with the primary objective of channelizing the used lead acid batteries for environmentally sound recycling. These provisions of the Rules apply to every manufacturer, importer, re-conditioner, and assembler of such batteries to ensure that used batteries are collected back and sent to registered recyclers. Responsibilities are also fixed on other stakeholders such as dealers, recyclers, bulk-consumers, and auctioneers to maintain records and file annual returns	O&M Phase: Deposit used batteries with the dealer, manufacturer, importer, assembler, registered recycler, and re-conditioner or at the designated collection centers.	The battery waste will be managed during the O&M phase and compliance status would be mentioned in the quarterly progress report.
11. Manufacture, Storage and Import of Hazardous Chemicals (MSIHC) Rules 1989	The Rule was notified with a primary objective of preventing chemical accidents from industrial activities and mitigate impacts of chemical accidents. It classifies various hazardous chemicals based on its chemical characteristics and outlines measures to be taken for safe usage and storage of the chemicals.	O&M Phase: • Take adequate steps to prevent major accidents and to limit their consequences to persons and the environment. • Provide persons working on the site with information, training, and equipment to ensure their safety. • Prepare on-site emergency plan and conduct mock drills. • Notify local authorities in case of a major accident to authority.	This will not be applicable for Network and Pumping station.
12. Public Liability Insurance Act 1991	The main objective of the Public Liability Insurance Act 1991 is to provide for damages to victims of an accident which occurs as a result of handling any hazardous substance. The Act applies to all owners associated with the production or handling of any hazardous chemicals.	O&M Phase: • Obtain insurance policy against the liability for handling hazardous substance specified in the Act and submit copy of the same to BSPCB. • In addition to the premium, every owner shall pay the insurer for being credited to the Relief fund. ○ Copy of the same shall be submitted to	Insurance policy is in place.


		SPCB. • Renewal before expiry of validity period.	
13.The Bihar Ground Water (Regulation and Control of Development and Management) Act, 2006 14.Central Ground Water Authority Guidelines to regulate and control Ground Water Extraction in India dated 1 June, 2019	An Act to promote water conservation, and tree cover and regulate the exploitation and use of ground and surface water for protection and conservation of water sources, land and environment and matters.	Construction Phase: • Approval from Authority for digging borewell for water withdrawal during construction. • Obtain permission from Local Authority for cutting of trees. • Ensure protection of trees and their branches while developing their infrastructure or carrying on their activities. O&M Phase: Approval from Authority for digging borewell for water withdrawal during O&M.	Application is already put up for taking permission from CGWB for digging borewell for water withdrawal during construction and O&M work. Presently, water from municipal tanker is used for construction work.
15.Ancient Monuments and Archaeological Sites and Remains Act, 1958	Conservation of cultural and historical remains found in India notified under ASI Act -1958	Construction Phase: No such area is observed during site visit near project location and pipe line.	If any observed in due course of work, necessary permission will be required from Art & Culture department, Gob.

3.1.2 Applicable Social Framework Regulations

Regulation/Policies	Brief	Action Required	Compliance Status
Applicable World Bank policies			
OP 4.12/BP 4.12 – Involuntary Resettlement	The project entails no land acquisition.	Cash compensation as defined in First Schedule of RFCTLR&R Act, 2013 or any state policy	In present scope of work, two SPS sites & one APS site which is finalized is Govt. land and encroachment free. Approach road to site is govt road and free from any encroachment.
Applicable State Policies			
Bihar Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement rules 2014 (BLARR Rules 2016)	Land required for the project shall be acquired as per the provisions of the rules.	Applicable if land will be acquired.	
Bihar Raiyati Land Lease Policy (2014)	Government can acquire the land on lease through this policy. This is time saving approach.	Applicable if land will be acquired	

3.1.3 Applicable Occupational, Health & Safety Regulations


Regulation	Brief	Action Required	Compliance Status
1 Building and Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996	An Act to regulate the employment and conditions of service of building and other construction workers. The Act stipulates health, safety, and welfare measures and for other matters connected therewith applicable to the construction workers	Construction phase: - Registration with Labor Department (for recording maximum number of workers to be present at site during construction). - Engagement of Contractor registered with the Labour Department. - Ensure that Contractor employs measures on worker health and safety during construction.	More than ten construction workers will be engaged during construction phase of the project; thus, this regulation will be applicable. Labor license is in place valid till 24.08.23 

2. The Factories Act, 1948 and Bihar Factories Rules, 1950	The main objective of the Act is to ensure adequate safety measures and at the same time also to promote health and welfare of the workers employed in factories as well as to prevent haphazard growth of factories. The Act is applicable to any factory using power & employing 10 or more workers. The Act along with Rules (state specific) outlines requirements to ensure occupational safety, health, and welfare of workers at work place	O&M phase: Applicability of factories license with respect to the operations of the STP should be confirmed with the local office of the Factories Inspectorate. If found applicable, the following key actions would require to be undertaken: - contractor should apply to the obtain license to work in a factory (Form No. 4) from Factories Inspectorate (DISH). - Obtain an approved factory layout/ plan from Factories Inspectorate (DISH). - Conduct structural stability of building by competent and authorized Civil/Structural Engineers. - Obtain Fire NOC from Chief Fire Officer. - Conduct health check-up of employees and/or non-employee workers. - Establish Occupational Health Centre based on number of workers. - File Annual Factory Returns for the calendar year every year before 31 January of the next year. - Adhere to Bihar Factories Rules (BFR), 1950 on labour safety and welfare.	The proposed project's major activity would entail pumping of sewage and ten or more workers will be employed within the premise of the facility, for the work to be carried on with the aid of power. Thus, the provision of the Factories Act, 1948 and Bihar Factories Rules, 1950 will be applicable for the proposed project activity.
3. Central Motor Vehicles Act 1988	An Act that regulates all aspects of road transport vehicles. It also seeks to consolidate and amend the law relating to motor vehicles. The Act provides in detail the legislative provisions regarding licensing of drivers/conductors, registration of motor vehicles, control of motor vehicles through permits, special provisions relating to state transport undertakings, traffic regulation, insurance, liability, offences and penalties, etc.	Construction phase: - Construction equipment and transport vehicles (owned or hired) should possess valid driver's license; registration, permit for transportation, fitness certificate and insurance. O&M phase: - Vehicles used (owned or hired) should possess valid driver's license; registration, permit for transportation, fitness certificate and insurance.	Record on site. 

4. Central Electricity Authority (Measures relating To Safety and Electric Supply) Regulations, 2010	The regulation consolidates the laws relating to generation, transmission, distribution, trading and use of electricity and generally for taking measures conducive to development of electricity industry, promoting competition therein, protecting interest of consumers and supply of electricity to all areas, rationalization of electricity tariff, ensuring transparent policies regarding subsidies, promotion of efficient and environmentally benign policies.	Construction phase and O&M phase: • Employ safety measures specified in the Regulation for all electrical work. • All earthing systems to be tested for resistance during the dry season once every year. • Periodic inspection of LT/HT installation - at least once in five years. • Approval from Electrical Inspector for operation of generating unit >10 kW. • Fire buckets filled with clean dry sand, ready for immediate use for extinguishing fires, in addition to fire extinguishers suitable for dealing with electric fires to be kept at site.	The proposed project activity would involve installation and operation of medium to high voltage electrical installations (transformers, pumps, etc.) at SPS, thus, relevant regulatory requirement arises. Fire buckets filled with clean dry sand and fire extinguisher will be available at SPS/labour camp site. 
---	--	--	--

3.1.4 Applicable Employee and Labour Welfare Regulations

Regulation	Brief	Action Required	Compliance Status
1. Child and Adolescent Labor (Prohibition and Regulation) Act, 1986 and Amendment Act 2016	An Act to prohibit the engagement of children in certain employments and to regulate the conditions of work of children and adolescents in certain other employments.	Construction and O&M phase: • Ensure that child labor is not engaged for any activity.	Pipe laying work was stopped due to monsoon during site visit. No labour was found at SPS site may be due to festive time. Labour record detail indicated that no child labour was hired at site.
2. Minimum Wages Act, 1948	An Act to provide for fixing minimum rates of wages in certain employments to ensure level of income for a worker which will provide a basic standard of living including good health, dignity, comfort, education and provide for any contingency	Construction phase and O&M phase: • Ensure payment of wages to workers (employed, on contract, through a contractor) as per minimum wages notified.	The proposed project's major activity is pumping of sewage and within premise of the facility ten or more workers will be working, on any day and in any part of which is being carried on with the aid of power. This qualifies as a manufacturing process (under Factories Act). The proposed project activity will engage contractual workers during the construction phase as well as during the operations and maintenance (O&M) phase of the project. Thus,

			the regulatory provision under Minimum Wages Act, 1948 will be applicable for the proposed project related activity. Wage register is maintained at site 
3. The Equal Remuneration Act, 1976	An Act to provide for the payment of equal remuneration to men and women workers and for the prevention of discrimination, on the ground of sex, against women in the matter of employment and for matters connected therewith.	Construction phase and O&M phase: - Pay equal remuneration to employees of all genders performing same work or work of a similar nature. - Employer will not make any discrimination while making recruitment for the same work or work of a similar nature, except where such work is prohibited or restricted by or under any law for the time being in force.	Complied. Record at site.
4. Employees' State Insurance Act (ESI), 1948	An Act to provide for certain benefits to employees in case of sickness, maternity and injury during employment and to make provision for certain other matters in relation thereto. The ESI is a self-financing social security and health insurance scheme for Indian workers.	Construction phase and O&M phase: Ensure deduction and payment of ESI for workers (employed, on contract, through a contractor).	
5. The Employees' Provident Funds (EPF) and Miscellaneous Provisions Act, 1952 amended up to 1996	The EPF is a social security mechanism to ensure employees better future on retirement and of dependents during death. It seeks to provide for institution of provident funds, pension funds and deposit linked insurance funds for employees in factories and other establishments.	Construction phase and O&M phase: Ensure deduction and payment of provident fund for workers (employed, on contract, through a contractor).	

6. Employee Compensation Act 1923 and Amendment Act 2009	This Act aims at providing financial protection in form of insurance/medical benefits to workmen and their dependents in case of accidental injury by means of payment of compensation by the employers.	Construction phase: - Ensure that Contractor obtains insurance for construction workers. O&M phase: - Obtain insurance for workers (employed, on contract, through a contractor).	Employees Compensation policy is valid under project upto 23.09.22. The renewal is under process. 
7. The Payment of Gratuity Act, 1972	An Act to provide for a scheme for the payment of gratuity (type of retirement benefit) to employees engaged in factories, mines, oilfields, plantations, ports, railway companies, shops, or other establishments.	O&M phase: Payment of gratuity to employees as per requirements under the Act.	
8. The Maternity Benefits Act, 1961	An Act to regulate the employment of women in certain establishments for certain periods before and after child-birth and to provide for maternity benefit and certain other benefits.	O&M phase: Ensure provision of leaves as specified in the Act.	
9. The Payment of Bonus Act, 1965	The Payment of Bonus Act, 1965 provides for the payment of bonus to persons employed in certain establishments, employing 20 or more persons, on the basis of profits or on the basis of production or productivity and matters connected therewith.	O&M phase: Payment of bonus for an accounting year as per provisions of the Act.	
10. The Contract Labour (Regulation and Abolition) Act, 1970	An Act to regulate the employment of contract labour in certain establishments and to provide for its abolition in certain circumstances and for matters connected therewith	Construction phase and O&M phase: Engagement of Contractor registered with the Labour Department.	The proposed project activity will engage contractual workers during the construction phase as well as during the operations and maintenance (O & M) phase of the project. Thus, under this act registration for license is necessary before employing workers for any project related

			activity.
11. The Industrial Disputes Act, 1947	An Act to make provision for the investigation and settlement of industrial disputes, and for certain other purposes. The objective of the Act is to secure industrial peace and harmony by providing mechanism and procedure for the investigation and settlement of industrial disputes by conciliation, arbitration and adjudication which is provided under the statute.	O&M phase: Provisions of the Act are to be followed during laying-off of workers.	
12. The Private Security Agencies (Regulation) Act, 2005	An Act to provide for the regulation of private security agencies in India.	Construction phase and O&M phase: Ensure security agencies hired are registered under the PSARA Act.	
13. The Sexual Harassment of Women at Workplace (Prevention, Prohibition and Redressal) Act, 2013	An Act to provide protection against sexual harassment of women at workplace and for the prevention and redressal of complaints of sexual harassment and for matters connected therewith or incidental thereto.	Construction phase and O&M phase: • Constitute an Internal Complaints Committee. • Develop a procedure for recording and resolving complaints related to sexual harassment. • Conduct enquiry on receipt of complaint as per the procedure. • Submission of Monthly Report in prescribed format (provided by NMCG) detailing on the number of cases filed and their disposal to BUIDCo/SMCG.	Pipe laying work was stopped due to monsoon as per directives of GoB. No female labour was observed at SPS site during visit. In case, female labor will be hired in future and any GBV related issues arise, the same will be resolved through channel of GRM and BUIDCo ICC committee will handle it at 2 nd tier.

3.2. World Bank Environment and Social Safeguard Policies

3.2.1 Application of World Bank E&S Safeguard Policies

The applicability of World Bank Environmental & Social Safeguard Policies to the project has been assessed based on the review of the project information and baseline studies.

WB Operational Policies	How the World Bank Safeguard Policies (OP) is Applicable	Statement on Applicability
Environmental Assessment (OP4.01)	OP. 4.01 is applicable for all infrastructure projects under Namami Gange Programme.	Applicable
Natural habitats (OP4.04)	Drainage systems that will be set up will be directing the waste and storm water into the natural habitats –mainly wetlands. The sludge/slurry to be generated will be discharged/disposed of at some land fill sites, drainage channels or wetlands. Therefore, it is likely that OP 4.04/BP 4.04 will be triggered	Applicable
Pest Management (OP4.09)	It is expected not to require major pest management measures.	Not Applicable
Physical Cultural Resources (OP4.11)	This policy may be triggered by Projects under this in those areas where cultural property, historical, religious and unique natural value-this includes remains left by previous human inhabitants and unique environment features may be affected during widening and strengthening work of the sub-projects.	Not Applicable
Involuntary Settlement (OP4.12)	The project entails no land acquisition	Not Applicable
Forests (OP4.36)	There are no forest areas within Patna which may be affected by the project construction works. As such the WB OP 4.36 will not be triggered.	Not Applicable <i>3 no. of trees at SPS-A site and 5 no. of trees at APS-2 site is required to be removed for which permission from forest department will be needed. Taking permission is under process for which tree translocation plan is asked by Forest department for SPS-A (refer Annex-13).</i>
Indigenous Peoples (OP4.10)	The policy is not triggered as the geographical areas in consideration are not likely to have indigenous people as defined by the Bank policy.	Not Applicable
Safety of Dams (OP4.37)	The policy is not triggered as it will not involve the construction or maintenance of dams as defined by the Bank policy.	Not Applicable
Consultation and Disclosure (OP17.5)	Under this policy, the borrower needs to consult with the project affected people and beneficiaries about environmental and social concerns related to the project. Therefore, OP 17.5 will be triggered.	Applicable

3.2.2 World Bank Group's EHS Guidelines

The IFC Performance Standards 3 refers to World Bank Group's EHS Guidelines. The following Guidelines will be applicable to the Sewerage facility:

- a) General EHS Guidelines (April 2007)
- b) EHS Guidelines for Water and Sanitation (December 2007)

3.3 Project Categorization

This study is limited to Network part of the project where construction of Sewage Pumping Station, Auxiliary Pumping Station and pipe laying work is included. The nature and magnitude of potential Environmental & Social risks and impacts generated during construction and O&M phase are expected to be few in number, generally site specific, short term, largely reversible and can be mitigated through proper implementation of Environmental and Social Management Plan. Land allocated for construction of SPS and APS is Govt. land and NOC is received for the 2SPS and 1APS.

As the study is limited to SPS and Network, project categorization is not assessed in this document. Detail environmental and social features of the SPS and APS site is presented in Section 4 Baseline environmental and social status. As far as the scope of work assigned under C-ESA study reflected that the project falls in "Low Risk" category. A detailed assessment on environmental and social impacts of the project is presented in **Chapter 5**

4 Baseline Environmental and Social Status

4.1 Approach for Baseline Studies

As the scope of work under this assignment is limited to construction of SPS and Network, the baseline studies was carried out with site visit of the study area, environmental and social (E&S) sensitive receptors were identified through both site visit and review of secondary data. Data of environmental monitoring conducted at project site by contractor is used as baseline data. This section describes the environmental and social baseline condition prevailing in the study area.

4.1.1 Project Influence Area

The Area of Influence (AOI) of the Project comprises of the Project Site and the surrounding area, where influence of the Project activities is anticipated. The AOI with respect to the environmental and social resources was considered based on the following reach of impacts:

- ✓ Air Quality: Gaseous pollutants (e.g. NO_x and SO₂) and fine particulate matter (PM₁₀ and PM_{2.5}) – typically up to 1 km from projects site during construction and operational phase.
- ✓ Noise: Noise impact area (defined as the area over which an increase in environmental noise levels due to the project can be detected) – typically 500 m from project site.
- ✓ Water: Groundwater will be contaminated through leaching of pollutants from the project site depending on the geology (soil cover) of the area. Groundwater impact will be within 1 km of the project footprint (as the velocity is very slow almost imperceptible).
- ✓ Flora and Fauna (Terrestrial and Aquatic): The project area is a part of urban environmental setting. There are no natural forests in the entire study area. If any significant impact is identified near the project site, the area of influence will not exceed 1 km.
- ✓ Socio-economic: This is based on the understanding that most of the interactions from the project will be limited to project site i.e., SPS and APS.
- ✓ Based on the above the AOI for environmental and social studies is limited to 1 km from the Project site. New laying of pipelines will be a localized activity on roads and lanes. The proposed pipeline work expected to cover 25 m per day by a single group of labour. So the work is temporary for a particular place.

4.1.2 Identifying Environmental and Social Sensitive Receptors

The sensitive receptors in the study area were identified by site visit and undertaking a mapping exercise. These include:

- | | |
|---------------------------------------|-----------------------------------|
| • Settlements | • Reserved/Protected Forest |
| • Water bodies/drain | • Ecological Sensitive Areas |
| • Archaeological sites | • Ground water development status |
| • Tribal/Scheduled Areas | • Socio-economic analysis |
| • Highway/airports/railway station | • Cropping pattern |
| • National Parks/Wildlife Sanctuaries | • Meteorology |

The map showing sensitive receptors in 1km radius of proposed location of SPS is given below:





Figure 6: Sensitive Receptors in Project Influence Area

4.1.3 Site Visit

A field visit was conducted to the study area for understanding the site context, validating the sensitive receptors identified through the desktop review, reviewing the baseline environmental monitoring already conducted, and holding stakeholder consultations. A brief description of the activities carried out is presented below:

- a) Opening meeting with contractor representatives – Discussions were conducted with representatives of WABAGH team to understand the project timelines, project operations, components siting, material handling and process flows, waste management practices etc.
- b) Verification of data layers – The sensitive receptors in the study area mapped during the desk-based exercise were verified on site through visual inspection during transect walks. During the site visit, local E&S sensitive receptors were also identified in addition to those identified through desktop review.
- c) Stakeholder Consultations – The site visit was carried out to interact with project stakeholders including local authorities, ward members and neighboring communities of SPS sites/pipelining areas. Community was appraised on the development of the SPS and its benefits in management of pollution in the river Ganga. Responded the queries of the nearby community on odor issues at SPS-B.

4.1.4 Environmental and Social profile of project sites

Environmental and Social features of the proposed project sites are detailed below in **Table-1**

S.No	Component	Social features	Environmental features
1.	SPS-A (Sewage Pumping Station) 1.Near AN College Pani Tanki,Sri Krishna puri, 2.Capacity-104MLD 3.Total land available- 35mX26m	1.Parcel of land is Govt. land belongs to Patna Municipal Corporation. 2.NOC is received and land is handed over to contractor. 3.Land is free from any encroachment.	1.The proposed land was PMC dumping yard. 2. Approach road is paved . 3.Settlement is at the distance of 60m as apartments available near the sites. 4. Three number of trees has to be translocated and is under process with DFO, Patna. 5. A temple is observed at a distance of 100m. 6. PMC vehicles parking area in nearby. 7.Land is in a small campus with brick boundary can be seen in site photo. 8. Currently left over soil from pipe laying is used at site for site leveling work.
Site photographs with approach road			




2.	SPS-B (Sewage Pumping Station) 1.Near Kurji Nala,Atal Path,Rajiv Nagar 2.Capacity-103MLD 3.Total land available-36mx25m	1.Parcel of land is Govt. land belongs to Housing Board. 2.NOC is received and land is handed over to contractor. 3.A corner of land is claimed by one private party. Although work space is available and there is no hinderance in work. 4.Consultations with local resident and nearby shop were done and they didn't have any problem as of now.	1.Location is on main road of Atal Path. 2. Kurji Nala is flowing near to proposed location outside the boundary. 3. No tree cutting is proposed at location. 4. Residential areas are not very close to the proposed location but one closed shop is sharing the boundary. 5.The proposed site is free from other environmental sensitive features as well as sensitive receptors. High tension wire is going through the site which is required to be shifted or make underline. 6. The impact on sensitive receptors near the component has been assessed and it is observed that it will not be impacted by the project. 7. Currently left over soil from pipe laying is used at site for site leveling work. 8. Approach road is main Atal Path road.
Site photographs with approach road			



3.	APS-2 (Auxiliary Pumping Station) 1. in front of 80 set DPS, Rajbangsi Nagar. 2. Capacity-23 MLD 3.Total land available-15m x 30m	1.It is BUIDCo land and handed over to contractor. 2. The proposed site is free from any encroachment. 3.Consultations with local people were done and they have not shown any concern about the construction.	1. Proposed location is near to habitation. 2. Five number of trees has to be translocated and is under process with DFO, Patna. 3. There is proper approach road for proposed location. 4. The impact on sensitive receptors near the component has been assessed and it is observed that it will not be impacted by the project. 5.Proper mitigation at construction phase is required to be implemented as within campus DG set is installed for BUIDCO DPS. Aerial electric line is going through the proposed location.
----	--	---	---

Site photographs with approach road



4.	APS-1 (Auxiliary Pumping Station) 1.Sumitra devi path, Income tax, Kidwaipuri. 2. Capacity-16 MLD 3.Total land available- 20mx14m but not finalized by BUIDCo.	1.NOC is received for the demarcated parcel of land. 2. Free from encroachment 3. Govt. land 4.No tree cutting required. 5. Habitation is nearby. 6. Approach road is good.
----	---	---

Site photographs



4.2 Baseline Environment

4.2.1 Topography

Patna is located on the southern bank of river Ganga. The town is situated at an altitude of 53 m above mean sea level. Patna is unique in having four large rivers in its vicinity - Ghaghara, Gandak, Punpun and Sone. This urban area is entirely flat, except the 8km width narrow strip of somewhat high land along the southern bank of the river Ganga. Patna does not contain any hilly region. Digha zone is located on the western part of the Patna city. It is named after Digha Ghat on Ganga River. This zone is bounded on the north by river Ganga, on the west by the Patna-sone canal, on the east by the Saidpur zone and on the south by the Beur zone. General slope and topographical features are given below.




Figure 7: Topography of Digha Zone

4.2.2 Geology

Patna city is a part of the Indo Gangetic alluvium. The district forming a part of the flood plains of the Ganga has a monotonously flat relief with elevation. In general, the western part of the district is sloping due north and north-east, with elevation of the land surface varying from 68 m in the south to 48 m in the north, and from 67 m in the west to 45 m in the east. A notable geomorphic feature is the strong natural levee formation or upland all along the southern bank of the Ganga which acts as a natural barrier thereby causing many of the streams flowing from south to run parallel to the course of Ganga before finally joining it further east of the district boundary. The region is underlain by alluvial

sediments of quaternary age. The quaternary sediments are deposited unconformable on the Archaean basement. Google map of Digha zone is shown below.




Figure 8: Google map of Digha Zone

4.2.3 Rainfall

The annual mean rainfall across the study area over 30 years (1984 to 2013) shows variations and ranges between 1,084 – 1,127 mm from north-east to south-west direction.

The **Figure 9** presents the variation in mean rainfall for 30 years over twelve months of the year. The monsoon season spans from July to October and the highest levels of precipitation are experienced in the month of October (197 mm).




Figure 9: Variation in Rainfall in Project area

4.2.4 Temperature

The annual mean temperature across the study area is studied for 30 years. **Figure 10** presents the variations of temperature maximum, minimum and mean across twelve months of the year. Maximum temperatures are experienced from April to July (>35 °C) and minimum temperatures are experienced from November to February (15-18 °C).




Figure 10: Temperature Variation in Project Area

4.2.5 Wind Speed

The predominant wind direction is observed to be from south-west to south-north direction. Refer **Figure 11** for the annual wind rose at Digha² indicating the direction of wind flow in terms of number of hours per year. Higher wind speeds (0.3 – 10.8 m/s) are experienced from the south-north and south west to north-east direction of the study area.




Figure 11: Wind Rose Diagram Digha

4.3 Physical Resources

4.3.1 Air Environment

In this report the ambient air quality data has been taken from the air quality test report of WABAGH, conducted in due course of project implementation. The test is being conducted by NABL accredited lab. Samples are collected for 24 hours and this data is considered as baseline data for SPS, APS and network site.

Table 2: Ambient Air Quality Monitoring Result

Parameters	CPCB	WHO	Result			
	Standard (24 hours)	Guideline	SPS-A Patliputra Digha	SPS-B Rajiv Nagar	APS-B Rajbansi Nagar	Digha Network AG Colony
PM ₁₀ µg/m ³	100	50	88.08	84.20	94.34	92.18
PM _{2.5} µg/m ³	60	25	52.84	56.44	51.84	54.16
SO ₂ µg/m ³	80	20	17.26	19.09	16.23	18.32
NO _x µg/m ³	80	40	23.93	22.56	21.42	24.22

Analysis of Monitoring Results

The pollutant concentrations in the ambient air in the study area were compared with National Ambient Air Quality Standards (NAAQS) of CPCB and WHO guideline values provided in the World Bank Group's General EHS Guidelines. The results of Ambient Air Quality monitoring reveal that the concentrations of all the parameters were found well within the prescribed limit of CPCB while, the PM_{2.5} and PM₁₀ levels exceeded the limits at all locations as per standard provided by the WHO guidelines. Detailed Air Monitoring Lab reports are attached as **Annexure-2**.

4.3.2 Ambient Noise Level

In this report the ambient noise quality data has been taken from the noise quality test report of WABAGH, conducted in due course of project implementation. The test is being carried out by NABL accredited lab. This data is considered as baseline data for pumping and network site

Table 3: Noise Level Monitoring Results

Monitoring location	Highest Noise Level, Lmax (Day)	Lowest Noise Level, Lmin (Day)	Equivalent Noise Level, Leq (Day)
	dB (A)	dB (A)	dB (A)
SPS-A	58	55	56.75
SPS-B	57	51.4	55.04
APS-2	59.2	53.2	57.16
AG Colony- Digha network	62.2	53.2	60.24

Analysis of Monitoring Results

The ambient noise levels monitored at site were compared with CPCB standards for ambient noise for Day time (for residential, commercial, industrial, and silent zones) and found to fall under commercial category. Results are within the prescribed limit.

4.3.3 Soils

The district has mainly four types of soils ranging from moderately well drained to poorly drained, acidic to slightly alkaline and medium to heavy textured. The soils of the district have developed on alluvial deposits transported from relatively younger geological formations where physical weathering is predominant and the soils developed in them are generally coarser in texture. The land in the district is too fertile to be left for wild growth. The district is devoid of any forest wealth of consequences. The alluvial text of land yields rice, sugarcane and other food grains. The area under cultivation is studded with mango orchards and bamboo clumps. In the fields adjoining the Ganges weeds such as Ammannia, Citriculari, Hygrophile and Sesbania grow. But palmyra and date palm and mango orchards are found near habitations. Dry shrub jungles are sometimes seen in the villages away from the rivers. Trees commonly met with are bel, siris, jack fruits and the red cotton tree.

Based on the soil investigation work carried out at SPS/APS site in month of Jan,2022 stated that the sub soil strata from natural ground level consist of clay of low to medium plasticity.

Although the project is a greenfield project and there is change in existing landuse, primary baseline soil analysis was not conducted as the project is not expected to have a long-term impact on soil characteristics. However, assessment of soil baseline was carried out through the secondary sourced soil quality data for the study area. The soil quality as observed from **Table 4** shows alkaline content which indicates high quantities of Calcareous alluvium in the soil.

Table 4: Soil Quality data around project area of Patna

Sl	Parameter	Gulvi Ghat	Collectorate Ghat	TN Banerji Ghat
1	pH	8.56 (1:5) 26°C	8.85 (1:5) 26°C	7.8 (1:5) 26° C
2	Texture	Loamy sand	Silt loam	Loam
3	Sand (%)	84.2	26.1	38.3
4	Silt (%)	10.2	52.4	34.1
5	Clay (%)	5.6	21.50	27.6
6	Bulk density (g/cc)	1.43	1.29	1.25
7	WHC (%)	30.26	42.67	44.17
8	OM (%)	0.15	0.64	1.59
9	N (mg/k)	92.23	184.46	338.18
10	P (mg/k)	16.25	<4	292.49
11	Na (mg/k)	20	500	400
12	Ca (mg/k)	13584	11808	4224
13	Mg (mg/k)	2678.4	2966.4	2476.8
14	EC	68.8 (1:5) 25° C	199 (1:5) 25° C	112 (1:5) 25° C

Source: EIA Report of River front Development, Patna submitted to NGRBA

4.3.4 Surface Water

In this report the water quality data is sourced from a 2017 research paper “Analysis of Water Quality

of River Ganga from Digha Ghat to Gai Ghat in Patna District, Bihar, India”⁴ from Department of Biotechnology, A. N. College, Patna, Bihar. **Table 5** represents the physical and chemical properties of River Ganga for three (3) ghats i.e., Digha Ghat, Kurji Ghat and LCT Ghat.

Table 5: Surface Water Monitoring

Parameters	Standards		Results		
	IS 10500:2012 (Desirable Drinking Water Standards)	CPCB Class A (Water Quality Criteria)	Digha Ghat	Kurji Ghat	LCT Ghat
pH at 25°C	6.5-8.5	6.5-8.5	7.86	7.82	8.02
Total Hardness as CaCO ₃ (mg/l)	250	--	118	128	123
Biochemical Oxygen Demand at 27°C for 3 days (mg/l)	--	2	0.4	1.2	0.4
Dissolved Oxygen as O ₂ (mg/l)	--	>6	3.2	3.2	2.4
Total coliform (MPN/100ml)	Absent	50	Present	Present	Present

Source: ESIA Validation Report, Digha STP

4.3.5 Ground Water Scenario

According to the observation of State Ground Water Investigation Department, Govt. of Bihar, CGWB, the observed minimum, and maximum water levels were 3.00 and 8.57 m BGL respectively during the pre-monsoon season. The water level lies in the range of 2-5 m BGL for 25 % of the observation wells and of 5 – 10 m BGL for the remaining 75%. As per the “**Report on Dynamic Ground Water Resource of Bihar as on 31st March 2020**” published on Feb 2022 by Central Ground Water Board (CGWB) and Minor Water Resources Department, Patna Sadar lie under “Semi critical” zone.

Soil Investigation report carried out under project stated that the water table was encountered at the depth of 4.3 m and 4.0m from the natural ground level as on 11/01/2020. Below map is showing Ground Water Table in Patna district.




Figure 12: Depth of Ground Water Table in Patna district.

Groundwater Quality

Groundwater quality data has been taken from the water quality test report of WABAGH, conducted in due course of project implementation. The test is being carried out by NABL accredited lab. The recent report is attached in **Annexure-2**.

Table 6: Ground Water Quality Monitoring Result

Parameter	IS 10500:2012		Result	
	Acceptable Limit	Permissible Limit	On-site (Labour camp)	Off-site (Gate no. 83)
Colour (Hazen)	5	15	0.950.8	<1
Taste	Agreeable	Agreeable	Acceptable	Agreeable
Odour	Agreeable	Agreeable	Acceptable	Agreeable
Conductivity (ms/cm)	-	-	654	0.48
Turbidity (NTU)	1	5	0.8	0.2
pH at 25 °C	6.5-8.5	No relaxation	7.58	7.3
Total dissolved solids (mg/L)	500	2000	356	316
Total alkalinity as CaCO ₃	200	-	184.47	156
Total Hardness as CaCO₃ (mg/L)	200	600	148.58	205
Calcium as Ca (mg/L)	75	200	31.56	39
Magnesium as Mg (mg/L)	30	100	21.25	26
Chloride as Cl ⁻ (mg/L)	250	1000	36.89	15
Sulphate as SO ₄ (mg/L)	200	400	18.47	32
Nitrate as N (mg/l)	45	No relaxation	1.12	
Iron as Fe (mg/L)	0.30	No relaxation	0.18	2.2
Manganese as Mn (mg/L)	0.1	0.3	BDL	<0.005
Fluoride as F (mg/L)	1	1.5	0.28	<0.01
Copper as Cu (mg/L)	0.05	1.5	BDL	<0.005
Residual Chlorine (mg/L)	0.2 - 1	-	Nil	<0.1
Arsenic as As (mg/L)	0.01	0.05	0.004	<0.005
Cadmium as Cd (mg/L)	0.003	No relaxation	BDL	<0.001
Total Chromium as Cr (mg/L)	0.05	No relaxation	BDL	<0.005
Selenium as Se (mg/L)	0.01	No relaxation	BDL	<0.002
Mercury as Hg (mg/L)	0.001	No relaxation	Nil	<0.001
Nickel as Ni (mg/L)	0.02	-	BDL	<0.005
Boron as B (mg/L)	0.5	-	BDL	<0.25
Coli form organism/100 ml	Nil	-	15	Absent
E.Coliform Count // 100	Nil	-	Absent	Absent

Note: -Ground water quality data for Gate no.-83 is taken from ESIA Validation report of Digha STP.

Analysis of Monitoring Results

The parameters analyzed in the ground water sample were compared with IS 10500:2012 drinking water standards and found to be well within permissible limit except Iron in samples collected from Gate no.-83.

4.3.6 Drainage

The state of water quality is the result of complex natural and man-made conditions and the consequent interactions between in both time and space. Consequently, abstracting the essence of water quality conditions is often very difficult. Monitoring and assessment of the environmental state of surface and ground water defines a network of the water bodies of various nature, e.g. rivers, springs, brooks, streams, river systems, ponds, lakes, reservoirs, estuaries, coastal area, or open marine water and the geographical area it covers. Total length of pucca covered drains is about 460 km, which is coming to about 16.18% coverage of storm water drainage network. The drainage system of Patna town was laid about 200 years back and drains are in bad condition. The system comprises hierarchy of natural and man-made drains that ultimately discharge surface run off and sewage to River Ganga and Punpun. Natural nalas are the main carriers of the storm water. The existing Patna drainage system has 9 major, 6 medium and many minor drains. However, in Digha Zone, Kurji nala, Mandiri nala & Rajapur nala is the main nalas which run throughout the project area highlighted in green.




Figure 13: Drainage Map of Patna

Patna has saucer type topography and has many depressions and low-lying pockets such as Kankarbagh, Rajendra Nagar etc. having ground levels below the HFL. In order to drain out the surface runoff during monsoon and drain out the dry water flow from low lying pockets, 35 nos. of drainage pumping station once operated. Drainage outfalls at the river bank side causes flow back of water when river level rises. Water logging is a common problem. This problem has increased gradually along with progress of rapid urbanization. The Catchment areas of water bodies have been gradually filled up, modifying the natural slope of the land and thus disturbing the existing drainage system heavily. Natural drains are highly silted up and are suffering from being inhabited by squatter settlements. Surface Drains are being choked by wastes particularly by plastic materials.

4.4 Natural Hazards

Seismology – The study area lies in Zone IV i.e. High Damage Risk Zone (MSK VIII) according to the Building Materials and Technology Promotion Council (BMTPC) Earthquake Hazard Map. The region has not experienced any major earthquake in the last decade.

Cyclones – The study area lies in the Very High Damage Risk Zone B (50 m/s) according to the BMTPC Wind and Cyclone Hazard Map. The project location experiences cyclones periodically, latest being in May 2020.

Floods – The study area is located in an area vulnerable to floods according to the BMTPC Flood Hazard Map.

4.5 Ecological Resources

Patna district has deciduous type of forest. The district has 3202 km² of Geographical area comprising 13 km² of Moderately Dense Forest, 3 km² open forest and absence of Very Dense Forest. Thus, the forest cover of the district is 0.50% of total Geographic Area. (Source: State Forest Report – 2009). As the proposed activity is in urban settings, there are no Reserved/Protected Forests present in study area. There are no national parks, wildlife sanctuaries and Ramsar sites around the project site. Furthermore, there are no ASI sites located within the project influence area. There are no Important Bird Areas (IBA) located in the study area.

Trees plantation in form of landscaping was noticed during visit, due to nearby residential area, government offices, hospitals, university, parks and market places. The species of trees reported are mainly planted, except few species which are naturally growing. These trees are fruit, flower and seed bearing and attract avifauna, small mammals and reptiles. Nesting was commonly reported.

The most common flora found within the region include Peepal (*Ficus religiosa*), Sal (*Shorea robusta*), Kendu (*Diospyros melonoxylon*), Salai (*Bosewellia serrata*), Bahera (*Terminalia bellirica*), Mahua (*Maduca Indica*). The other species of flora found are *Holarrhena antidysenterica*, *Ziziphus xylopyrus*, *Flemingia Chappar*, *Butea superba*, *Butea parviflora*. The common fauna in the area mainly includes crow, Myna, Eagle, Sparrow, Babbler, Pigeon, Cattle Egrets, Red Vented bulbul etc. In mammals, the local, wild mammals like Indian mongoose and five striped squirrel are reported. Domesticated mammals like goat, sheep, dog, cow, ox, donkey etc are reported. Reptiles like Rat Snakes (*Ptyas mucosus*), Common Kraits (*Bungarus caeruleus*), Indian cobra (*Naja Naja*) etc. has been reported. House Gecko and Garden Lizard are directly sighted during visit.

4.6 Economic Development

Patna has long been a major agricultural hub and center of trade. Its most active exports are grain, sugarcane, sesame, and medium-grained Patna rice. There are several sugar mills in and around Patna. It is an important business and luxury brand centre of eastern India.

The economy of Patna has seen sustained economic growth since 2005. As of 2015, GDP per capita of Patna was ₹1,06,000 and its GDP growth rate is 7.29 per cent. The rate of urbanization was as high as 43.1 percent in Patna. This growth has been due to the increased businesses in the Fast-Moving Consumer Goods (FMCG) industry, agriculture related industries and service sector. Eight (8) industrial clusters are under development in the City under the Chief Minister Micro and Small Industries Cluster Development Scheme, one of which includes an apparel park in the City.

The areas towards the south-west and south-east are densely fabricated with residential and commercial establishments and the areas towards the north, north-east and north-west of the study

area has River Ganga and its flood plain.

Patna is the 21st fastest growing city in the world, and the fifth fastest growing city in India, and is expected to grow at an average annual rate of 3.72%. (Source: [Economy | District Patna, Government of Bihar | India](#))

4.7 Social and Cultural Resources

Patna city is governed by Municipal Corporation which comes under Patna Metropolitan Region. The urban local bodies in the state of Bihar are governed by the Bihar Municipality Act 2007. The act specifies the governance framework, spatial jurisdiction and the functional domain of the urban local bodies. The functional domain was expanded in 2007 as per the 12th schedule of the 74th CAA.

The Patna city is located in Bihar state of India.

Demographic Data

From Bihar's total area 96163 km² Patna district occupies an area of 3,202 km². Total Urban Population of Bihar is 1, 17, 58, 016.00 in which males' population are 62, 04,307 and females are 55, 53,709. Out of the total Patna population for 2011 census, 43.07 percent lives in urban regions of district. As per 2011 census, total population of Patna urban is 25, 14,590 of which 1,683,200 lives within the municipality boundary. Total male population in Patna is 13, 32,487 which is approximately 53 % of total urban population. Sex ratio in Patna district as per Census 2011 is 887 whereas child sex ratio is 883. Child populations (0-6) in urban region were 3, 29,592 of which males and females were 1, 75,005 and 1, 54,587. This child population figure of Patna district is 13.11 % of total urban population.

Hinduism is majority religion in Patna city with 86.39 % followers. Islam is second most popular religion in city of Patna with approximately 12.27 % following it. In Patna city, Christianity is followed by 0.51 %, Jainism by 0.09 %, Sikhism by 0.23 % and Buddhism by 0.23 %. Around 0.01 % stated 'Other Religion', approximately 0.49 % stated 'No Particular Religion'.

Total no. of Slums in Patna city & its Out Growth numbers 13,696 in which population of 77,034 resides. This is around 4.57% of total population of Patna city & its outgrowth which is 1,684,297.

(Source: Census 2011)

Literacy Rate

Average literacy rate in Bihar is 76.86% which males and females are 82.56% and 61.95%. In Patna district as per census 2011 literacy rate is 80.98 % of which males and females are 85.75 % and 75.59 % literates respectively. In actual number 1769307 people are literate in urban region of which males and females are 992574 and 776733 respectively. Average literacy rate of Patna city is 83.37 percent of which male and female literacy was 87.35 and 78.89 percent. (Source: Census 2011)

Occupational Pattern

The total workers population of PUAA was 25.2% of its total population in 2001. The male worker population was 3.8 lakhs (41.4%) and that of females it was 0.45 lakhs (5.8%). This is less than the percentage of workers population in the Bihar state which was 33% in 2001. This indicates that 74.8% of the population is dependent. It also indicates a high percentage of part time and supplemental jobs, common among those below the poverty line. Among workers, 77% are in the other workers category which includes offices/institutional workers and business.

Social Infrastructure

Good and adequate social infrastructure is the key to achieve progressive communities. Patna being headquarter of Patna District caters to the education and health need of the entire district. PMC does not run any school or education institution. The Education Department of the State Government does so with control over administrative and financial aspects. New infrastructure of international standards is being built up in Patna to meet the growing citizen's need and expectations. The following new infrastructure project is under progress -

AIRPORT - 1300 Cr allocated to Patna Airport for expansion work and by 2023 it will be converted into world class airport and 1000 cr allocated for construction of Bihta airport which will be ready by 2023. Patna will become first city which will have two airports in one city for commercial use.

IT PARK - 2.58 acres of land has been allotted by Bihar Government for establishment of IT Park. Patna has almost all prestigious central universities like IIT, NIT, AIIMS, NIFT, NIELTS, STPI

MEDICAL INFRASTRUCTURE - Patna has also improved a lot in healthcare sector in past few years. Govt Hospitals infrastructure is being upgraded to make them offer best services like PMCH, IGIMS & NMCH. Also, Pvt hospitals have established world class hospitals in Patna like Paras, Vedanta.

ROAD INFRASTRUCTURE - Patna's 60% road has been converted in to 6/8 lane. Patna has around 40–45 flyovers. And many are under construction. Electric and CNG buses are running in Patna for city ride under supervision of BSRCTC.

METRO - Patna City will have a Metro for the ease of commuting. It will run on two corridors. East - West Corridor will cover area of Danapur, Mithapur and Kheminichak. North – south Corridor will cover area of Patna railway station to new ISBT. It will have a elevated track of 23.30km and underground track of 16.30km.

CULTURAL & RECREATIONAL INFRASTRUCTURE - Patna is now known as a city of PARKS. Numerous Park has been developed across Patna. ECO PARK , BUDDHA SMRITI PARK are famous park. ASHOKA CONVENTION Centre has been developed, which matches worlds best Convention Centre with a seating capacity of 5000. Patna riverfront development project on RIVER GANGA is over & it has become nice place to hang out with family & friends. Patna Marine Drive on the bank of GANGA River will take you to the Mumbai's famous MARINE DRIVE.


4.8 Stakeholder Consultation

In the proposed project public consultations were held with the community stakeholders, along with the WABAGH technical team and EHS officer during site visit in month of September 2022. Consultation with BUIDCo Executive Engineer for this project along with Project Manager WABAGH was conducted to discuss the finding of observations during site visit.

The details of the consultation and issues discussed have been summarized in the table below with attendance sheets

Table 7: Stakeholder Consultation Details

S No.	Date /Location of Consultation	Person Met	Brief of discussion	Photos
1.	Sewage Pumping Station (SPS-A) Near AN College	Temple, nearby shops, Nearby habitation	1. Pujari of nearby temple is consulted and informed them about the construction work proposed under project. They asked about the road to be used for carrying the construction materials. They were informed that road connected to Atal path will be mainly used. They were concerned for any damage to temple for which WABAGH team ensured that temple would not be affected by construction work as pipelaying will be trenchless in this location. They showed their cooperation for the project. 2. Nearby residents were consulted and informed about the project and its benefit to community. At the same time temporary inconvenience, they have to face was discussed. But they expressed their cooperation for the project. 3. Nearby resident showed their cooperation for the project and said that the proposed land was dumping ground. Its utilization in construction work will be nice but concerned was for odour in operation phase. WABAGH	    

			team informed that measures will be taken up to mitigate this issue. They welcomed the project and support the utilization of land for construction work.	
2.	Sewage Pumping Station (SPS-B) Kurji Nala, Atal Path. 26.09.22	Nearby shops and Household	1.As the location is on main road and household is at the distance but HH owner was consultaed to know his response on project and any issues faced due to construction activities. The response was very positive,he informed that they are not having any issue from ongoing construction activities.He asked about the covering of drain flowing near to his house and genetation of odour issue in operation phase of SPS.WABAGH team informed that proper mitigation measures will be taken up for resolving the odour issue if raised in operation phase and covering of drain is not in scope of work. 2.Nearby shop person was contacted to know his response on ongoing construction activities.He clearly states that construction activities are not disturbing as of now but concern is for odor issue in operation phase.	

3.	Auxillary Pumping Station (APS-2) Rajbansi Nagar 26.09.22	Nearby community	1.Nearby persons were contacted and informed them about the pumping station proposed to be constructed there.They were not having any issue as already Drainage Pumping Station is functional in same campus. 2.Contractor was suggested for proper site management during construction activity as space is limited and electric wires are hanging there.	
5.	BUIDCo Official 08.10.22	BUIDCo Executive Engineer, Project Engineer DK Sewerage project and Project Manager WABAGH	1.Discussion on designated land for debris disposal- During site visit it was observed that the designated disposal site is not yet finalized for this project.Major work is not undertaken in this project. Left out wastes of pipelaying work is utilized at SPS site for site preparation work. Executive Engineer has assured to look into the identification of debris disposal site in consultation with PMC. 2.Green belt development in SPS- During public consultation concern for odor nuisance during O&M phase at SPS site was raised.So as a mitigation measures green belt area surrounding the SPS site was discussed.Contractor informed that the land handed over is already very small in size. Design is just approved. Green belt provision will be definitely done but exact area is difficult to mention at this stage.	 

Attendance Sheet

PUBLIC CONSULTANT ATTENDANCE SHEET		
Date:	26/09/2022	
Location	SPS-B, Rajiv Nagar	
Project Name & No:	10P155: Development of sewerage network and STP at Digla and Kankarbagh	
Agenda:	Public Consultation	
S.no	Name	Signature
①	Brajay Singh (Nearby Shopkeeper)	[Signature]
②	Avinash Kr. (Nearby Resident)	[Signature]
③	Dharmendra Kr.	[Signature]

PUBLIC CONSULTANT ATTENDANCE SHEET		
Date:	07/10/2022	
Location	Digla S.P.B.A	
Project Name & No:	10P155 Digla and Kankarbagh network, station	
Agenda:		
S.no	Name	Signature
	Ramkish Kumar	[Signature]
	Ramish parshad	[Signature]
	Ramkish	[Signature]
	modanar sh	[Signature]
	visay sharma	[Signature]

5 Environmental and Social Impact Identification and Assessment

5.1 Methodology of Impact Assessment

This section identifies and assesses the potential impacts to the physical, biological and socioeconomic environment that can be expected from the proposed project components i.e., two number of SPS, two number of APS and 303km of Network. The impacts due to the Project activities have been identified and assessed. Impacts are identified and predicted based on the analysis of the information collected from the Project site (environmental and social features of the project component) and baseline information. The identification of likely impacts during construction and operation phases has been carried out based on understanding of activities and their consequent impacts on various environmental and socio-economic resources or receptors.

5.1.1 Impact Identification

For identification of Environmental & Social impacts, the following resources were referred:

- Applicable local, State, National environmental and social legal regulations
- Environmental & Social Management Framework (2020)
- World Bank Group's Environmental, Health & Safety Guidelines (WB-EHS) – General (2007), and Water and Sanitation (2007)

5.1.2 Impact Classification

The adverse impacts of project activities on environmental and social receptors in the study area have been classified based on the following attributes:

- Nature of impact – Reversible/can mitigate or Irreversible impact
- Duration of activity – Long or short term
- Extent of impact – Regional or Local impact
- Order of impact –Direct or Indirect impact

Using the above attributes, the adverse impacts have been classified as 'Low', 'Moderate' or 'High' to enable prioritization of mitigation measures as shown below.

EXTENT NATURE	Short Term (Duration of activity ≤ 6 months)		Long Term (Duration of activity > 6 months)	
	Regional	Local	Regional	Local
Irreversible	High	Medium	Very High	High
Reversible	Medium	Low	High	Medium

The site context will determine likelihood of the impact, where this is found negligible, the impact is scaled down. The impact classification may be lowered or elevated basis the site context.

The assessment largely focusses on identifying **Direct Impacts** caused due to the project activities for

planning preventive and mitigation measures. Addressing direct impacts would inherently break the chain of indirect impacts. Indirect impacts where critical have been identified.

5.2 Positive Impacts

The first Sewage Treatment Plant (STP) in Patna was constructed in 1936. The city had Sewerage system which covered only 20 percent of PMC area. As the sewage system was pretty old, A major part of the system was choked and did not function properly. In absence of a Proper Functional Wastewater Disposal system in Patna, it had resulted in disposal of wastewater containing Effluents from septic tanks and Sullage into the city drains. These drains were mostly open and finally terminated into receiving river, Ganga.

Therefore, there was an urgent need in the city to establish a functional sewerage system as early as possible. Under “Clean Ganga Policy” which recommends that no untreated municipal sewage and industrial effluents should be allowed to enter the river Ganga, BUIDCO has decided to come out with comprehensive sewage network for PATNA under NAMAMI GANGE initiative. Patna Municipal Area was divided into six zones viz KANKARBAGH, DIGHA, PAHARI, SAIDPUR, BEUR & KARMALICHAK to cover the entire town with new sewerage infrastructure system. For Digha zone, work has been awarded to WABAGH for development of sewerage infrastructure. This project will help in considerably reducing pollution load on Ganga River which will lead to restoration of aquatic ecology of these rivers and flourishing of aquatic flora & fauna. The citizens of the zone will be the major beneficiaries of the underground sewerage system, as they will be provided with hygienic environment. The project would also generate employment opportunities for locals during construction and operation phases of the project.

5.3 Areas of No Significant Impact

5.3.1 Physical Cultural Resources

During the site assessment, no scheduled historical, archaeological, paleontological, or architectural sites were observed. Hence **no impacts on physical cultural resources** are anticipated from the project.

5.3.2 Scheduled/Tribal Areas

There are no Scheduled/Tribal Areas documented or notified in the study area. Hence, **there will be no impact on tribal areas due to the project.**

5.3.3 Protected Areas/ Forests

The study area does not comprise of any Reserved/Protected Forests, National parks, Wildlife sanctuaries and Ramsar sites. Hence **no impacts on protected areas/forest** are anticipated from the project.

5.4 Project Activities

5.4.1 Construction Phase

The construction phase of the project component will include the following key activities:

- Site Preparation (clearance of existing vegetation, fencing to avoid intrusion)
- Earthwork (earth moving and filling, land grading, levelling, and compaction)
- Operation of heavy vehicles/ machinery/ equipment
- Use of diesel generator sets and diesel-powered vehicles
- Labour camps and site office/control room
- Storage of construction material
- Transportation of raw material and construction spoil
- Storage of scrap, hazardous waste, and construction debris
- Maintenance of equipment/machinery

5.4.2 Operation and Maintenance Phase

The operation phase at project component will include the following key activities:

- Operation and maintenance of SPS & APS and its component
- Sewer cleaning in case of any blockage identified
- Proper disposal of wastes screened out at SPS/APS
- Material storage
- Staff quarters
- Maintenance of vegetation (de-weeding, maintenance of greenbelt/buffer)

The potential impacts have been identified through a systematic process whereby the activities (both planned and unplanned) linked with the Project have been considered with respect to their potential to interact with environmental and social resources or receptors.

The interaction matrix enables a methodical identification of the potential interactions each Project activity may have on the range of resources/ receptors within the Area of Influence i.e. the study area for the Project.

Impact Identification Matrix for Linked Facilities of DIGHA Network

Project Activities	Potential Impacts																			
	Environmental Resources										Ecological Resource		Social-Economic Resources							
	Visual Aesthetics & Odour Nuisance	Land Use	Soil Quality	Air Quality	Ambient Noise	Topography & Drainage	Surface water	Surface water quality	Ground water resource	Ground water quality	Traffic (road)	Terrestrial Flora & Fauna	Aquatic Flora (Inland & Marine)	Aquatic Fauna (Inland & Marine)	Job & economic opportunity	Livelihood Loss	Social & Cultural Structures	Physical Displacement	Land Use (Economic Displacement)	Access Disruption
I. Construction Phase (SPS/APS)																				
Mobilization and Operation of earthmoving equipment																				
Land preparation (cleaning and grading)																				
Land excavation																				
De-watering of excavated area																				
On-site handling and storage of excavated material																				
On-site handling and storage of construction waste including concrete residue																				
Off-site disposal of construction waste including concrete residue																				
Installation of SPS/APS structures																				
Installation of electro-mechanical equipment																				
Operation of DG sets (standby)																				
Use of water for construction activities																				

[illegible]

As per above Impact Identification Matrix for the activities undertaken under proposed component have an interaction with following environmental resources:

- ✓ Visual Aesthetics & Odour Nuisance
- ✓ Soil Quality
- ✓ Ambient Air quality
- ✓ Ambient Noise
- ✓ Drainage
- ✓ Surface Water
- ✓ Ground Water
- ✓ Road Traffic
- ✓ Community Health and Safety
- ✓ Occupational Health and Safety

Detailed impacts linked to above mention have been assessed and respective mitigation measures have been analyzed in further section.

5.5 Impacts during Construction Phase

5.5.1 Viewscape Impacts

SPS-A and APS-2 is near to settlement so there will be impact on community viewscape. But this impact will be positive for SPS-A site as the allocated land was dump yard of Patna Municipal Corporation which were not soothing to human eye and resident of nearby area. SPS-B is little bit away from habitation so impact on community viewscape will be limited. During construction phase, there will be an increase in the movement of vehicles, thus affecting the calm and serene view from the locality especially at SPS-A and APS-2 but the overall impact is low for this phase.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Low	Impacts on viewscape will be limited to construction period only

5.5.2 Impact on land

There is no major impact on land environment is anticipated from the component assigned for study under proposed project.

- ✓ Local land and soil may get affected during construction work as it would involve land clearing. But this is positive for SPS site as both the allocated land was under use as dumping site.
- ✓ Normally removal of vegetation and land clearing is associated with soil erosion, however these issued are localized, has temporary effect and are associated with the construction phase only. At APS-2 removal of vegetation is required but the area is small so no major impact is envisaged.
- ✓ No quarries are envisaged in the project, hence no major impact anticipated.
- ✓ Excessive debris, trash or construction remnants (e.g., dirt piles) may create problems related to drainage, unhygienic conditions and poor aesthetics.
- ✓ Uncontrolled disposal of municipal solid waste generation at SPS may impact the land environment.
- ✓ Since the project does not involve any private land acquisition hence, there will not be any impacts on titleholder's land or structures.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Low	Although the construction shall span across the rainy season, an embankment is to be built around the project site under good management practice. Thus, ensuring that soil is retained within the site area.

5.5.3 Ambient Air Quality

The main sources of air pollution during construction will potentially be fugitive dust emissions, and exhausts from transportation vehicles and construction equipment.

The proposed activities are expected to increase the air pollution before EMP implementation:

- ✓ It is expected that fugitive dust emission generation from the various construction activities such as excavation and earthworks, storage and handling of construction wastes, compaction operation etc will be high during windy condition.
- ✓ The transportation of raw materials to the site will lead to increase in vehicular emissions due to movement of trucks carrying construction material and mobilization of construction.
- ✓ The use of diesel generator sets, and construction equipment will increase the concentration of pollutants (SPM, SO₂, NO_x, CO) in the project area and immediate vicinity due to burning of fuel.
- ✓ Laying of sewer lines is mainly within the residential area, hence temporary impact on air quality where excavating and D.G sets operate to run digging machinery and to break the paved path would result in increase in fugitive dust.
- ✓ Anticipated impact scenarios mentioned above will be short-term and will exist during construction activities only. As a result, they pose medium risk and they are reversible in nature. The potential impact on air quality is assessed to be Minor.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	<i>During construction phase before implementation of EMP and close proximity to settlements, different activities trigger the impact from 'Low' to 'Medium'.</i>

5.5.4 Noise Pollution

The operation of construction equipment and other construction activities such as movement of materials/vehicles will increase the noise levels in the vicinity during the construction phase.

The proposed construction activities are expected to increase the noise levels mainly due to

- ✓ Plying of transport/construction vehicles, pumping machines, use of portable generators, mechanical machinery such as cranes, riveting machines, hammering etc.
- ✓ There will be an increase in noise levels in areas situated close to the road due to movement of trucks and construction activities. Temporary impacts may especially be felt at educational facilities like schools/colleges, hospitals, cultural/religious centers including all religious institutions in the pipelaying areas.
- ✓ The increase in noise levels may thus be a major concern at SPS-A and APS-2, since it is located close to habitation.
- ✓ Increase of noise level at night may produce disturbances, causing sleeplessness in people in the vicinity of the site in case construction activity is extended into the night hours.
- ✓ Since the activities are for shorter duration hence the magnitude of impact is Moderate in nature.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	<i>Due to close proximity to settlement, plying of transport vehicles and use of heavy machineries will cause the impact elevated from 'Low' to 'Medium'</i>

5.5.5 Surface Water Pollution

The natural water bodies/drainage channels of the project area are likely to be affected in the following ways:

- ✓ Construction activities will be conducted throughout the town even near the drains flowing to nallas and water bodies has generated significant amount of silt materials. Mobilization of settled silt materials, runoff from stockpiled materials, and chemical contamination from fuels and lubricants during construction works can contaminate nearby water body.
- ✓ In pipe laying work, situation of temporary flooding may arise due to excavation during monsoons or blockage of surface drains.
- ✓ There is remote possibility that construction wastes may be discharged to the nearby surface drains and temporarily increase the pollution load of the drains/nallas. Care is to be taken at SPS-B as Kurji drain is flowing near the allocated land parcel.
- ✓ Soil erosion may be caused by the exposure of loosen soil to rain and wind during site clearance, earth moving, and excavation activity that may result in sedimentation of surface drainage networks.
- ✓ These potential impacts are temporary and short-term duration and can be mitigated through proper implementation of EMP.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Low	<i>No adverse impact on surface water quality is envisaged as no discharge into surface water is proposed during construction phase of SPS/APS/network</i>

5.5.6 Ground water

There will be no groundwater extraction during construction phase for proposed component assigned for study. As of now requirement of water for construction activities are sourced through water tankers. Hence there will no impact on ground water resource.

The ground water table in Patna varies from 6m -8m on an average below the ground level. The ground water table rises to around 4m during the monsoon. In the low-lying areas and the areas close to the Ganga, the ground water table is in the range of 3m - 4m below the ground level. The maximum depth of the sewer line is in most areas limited to a maximum depth of 7.0m for the zone. Accidents/ damages due to erosion/ sliding of vertical sides of excavated trenches may take place while placing the pipes. The laying of pipe lines below sub-soil ground water shall be carried out with adequate measures to prevent caving of surrounding earth / soil.

5.5.7 Loss of Flora and Fauna

No natural forest area has been observed in the study area. There are no notified ecological sensitive locations, migratory paths, sanctuaries, etc. within the study area. As detailed out there are no endangered floral species in the study area. The proposed project component assigned for study does not envisage any destruction or displacement of any endemic floral or faunal species; hence the impact will be insignificant. The project area being in an urban setting and small in size, not likely to affect the movement and life pattern of the species. No vegetation removal is proposed at SPS-B site whereas SPS-A site is involving 3 no. of trees translocation. The allocated land parcel was dumping yard. Five number of trees are required to be translocated at APS-2 site. No loss of flora is envisaged under project as all the 8 no. of trees required to be removed will be translocated. The river banks will not be impacted by the sewer works as, the construction and operational works will take place inside the residential areas which are away from river banks. Rising main to STP will also have no effect on riverbank.

Nature	Extent	Duration	Impact
Reversible	Local	Short Term	Low

5.5.8 Social and Livelihood Impact

All the activities to be carried out during construction and operation phases will require skilled and unskilled labourers, hence creating temporary as well as permanent employment for local people. As the proposed project is located within the city limit with lot of employment opportunities, it is likely to have positive socio-cultural economic impact.

The proposed project will entail temporary access disruption during excavation work for the removal of debris and piling up of mud earth along the roadside for laying of new sewer pipelines along congested locations. Using large construction machinery such as cranes etc and vehicular movement for transportation of construction materials for carrying out construction materials etc. will likely cause access disruption.

The proposed project will entail access disruption during the laying of new gravity sewer lines as observed during site visit due to the 80% of the alignment is transverse through the congested market and residential areas. In the other areas where road width is 9m or above the street vendors will be shifted across the road in the same vicinity which will help them in “not losing” their regular customers as well as the benefit of their location, and thus, this shifting will not have any adverse impact on their daily income. The laying of the sewer pipelines will involve an open-cut method mostly in the center of road at the depth of 7m maximum. To provide access to the community and shopkeepers wooden/steel planks will be provide at site and a pipe laying work will be done in small stretch to ensure the backfilling with temporary restoration by the end of the day.

These impacts are short term and can be mitigated with proper implementation of ESMP.

Nature	Extent	Duration	Impact
Reversible	Local	Short Term	low

5.5.9 Occupational Health and Safety

Construction workers are likely to have injuries and hazards as the construction works unavoidably expose workers to occupational health and safety risks. The workers are also likely to be exposed to risk of accidents and injuries resulting from accidental falls and injuries from hand tools and construction equipment. The project OHS hazards may impact the workers and cause some disturbances in work progress. By providing PPEs, TBT, Mock Drills and training on safety practices with preparation of SOPs for work to permit, work at height, work in confined space and its proper implementation and monitoring may reduce the risk to a minimum.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	Workers will have direct exposure continuously during construction, hence impact classification elevated to 'Medium' from 'Low'

5.5.10 Community Health and Safety

Hazards posed to the public, specifically in high-pedestrian areas may include traffic accidents and vehicle collision with pedestrians. Sewers works and deep excavations along the roads and narrow streets, and hauling of equipment and vehicles have potential to create safety risks to the community. Deep excavations without any proper protection may endanger the close by buildings. Potential impact is negative but short-term and reversible by mitigation measures.

During peak construction phase, a portion of the labour requirement will be met from nearby locality. A few migrant labour will also be engaged through labour contractors for whom labour camps will be established. The migrant labours could have cultural differences with the resident population, resulting in potential conflicts on issues related to the environment, safety and privacy issues of the women in the surrounding locality, spread of various communicable diseases, nuisance caused by them due to improper sanitation facilities etc. The impacts related to community, if not appropriately managed, could lead to agitation.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	The impacts related to community, if not appropriately managed, could lead to agitation. Hence impact classification elevated to 'Medium' from 'Low'

5.5.11 Gender Based Violence

In Bihar, chance of engaging local female labour is less and even as per the Project learning so far, we hardly, come across to see female labour at site. Therefore, zero cases are reported so far w.r.t. GBV during construction. However, even if one female labour is engaged, GBV risk may be there. Sometimes the migrant labours can impact the safety and privacy issues of the women in the surrounding locality will trigger the GBV risk. GRM will take care of this aspect. SEA and SH are manifestations of GBV to mitigate these risks. There is an Internal Complaint Committee (ICC) formed in BUIDCo for the Prevention, Prohibition and Redressal of Sexual Harassment of Women at Workplace under PoSH Act India. BUIDCo ICC comprises of two female members and one male member from BUIDCo and one external female member. Any GBV related issues can be referred to BUIDCo ICC through GRM.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	<i>The impacts related to community, if not appropriately managed, could lead to agitation. Hence impact classification elevated to 'Medium' from 'Low'</i>

5.5.12 Labour Influx

The construction of civil works for which, the required labour force, associated goods and services cannot be fully supplied locally for a number of reasons such as worker unavailability and lack of technical skills and capacity. In such cases, the labour force (total or partial) would be brought in from outside the project area from nearby municipal towns and villages and sometimes outside the state. The rapid migration of labour to the project area may affect the project area negatively in the terms of additional burden on public infrastructure such as local social and health services, utilities such as water and electricity, housing and social dynamics and thus impact on local communities. Other related issues could be increased risk of spread of communicable diseases, and increased rates of illicit behaviour and crime. The conflict can also arise with shop owners and business entities during pipe laying work due to access disruption, in case no proper mitigation measure is put in place. This can take place especially during the excavation and replacement work of the pipelines. The construction of the SPS and APS will be within closed premises. Some of the adverse environmental impacts are illegal waste disposal sites, inappropriate Waste water discharges, camp related noise, access roads and land use issues. Such adverse impacts may get amplified by local-level low capacity to manage and absorb the incoming labour force, and specifically when civil works are carried out in or near vulnerable communities and in other high-risk situations.

As this impact is restricted to the construction phase, measures such as proper orientation to workers on gender and cultural sensitivity and prior information dissemination before construction starts can mitigate the impact.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	<i>The impacts related to community, if not appropriately managed, could lead to agitation. Hence impact classification elevated to 'Medium' from 'Low'</i>

5.5.13 Impact on Traffic

Due to the excavation work which will take place on the main roads of the city and 80% of area is congested, there will be a disturbance in the traffic movement. People may suffer some inconvenience during the morning and evening peak hours. Traffic disruption can be expected in busy areas such as market place due to transportation of material of construction. Also, many of the roads in residential areas and market areas are very narrow some ranging from 7 -9 ft. wide. Any excavation along the roads in these areas will inhibit traffic movement. Temporary inconveniences caused by construction will be reduced if the project is implemented in a timely manner.

Nature	Extent	Duration	Impact
Reversible	Local	Short term	Low

5.5.14 Impact on Existing Utility Services

The road opening activities may damage the underground water pipelines or electricity poles in the vicinity of the site for the proposed Projects. This will lead to water supply interruptions, disruption in electricity supply and will involve expensive repair costs. For sewerage works in the entire city, flooding could be an issue during the monsoons. This issue may further aggravate due to blocked drains and poor solid waste management in the town. As per Govt. order new construction in pipelaying work is stopped in monsoon season.

Nature	Extent	Duration	Impact	Remarks
Reversible	Local	Short term	Medium	<i>If wastes are not properly stored and disposed may cause flooding issue and unhygienic situation in city. Hence impactclassification elevated to 'Medium' from 'Low'</i>

5.6 Impacts During Operation and Maintenance Phase

5.6.1 Water Environment

Water resources in the project area would be the most positively benefited by the sanitation project since sewage will now be routed to the STP. Therefore, proper operation and maintenance mechanism must be followed for efficient working of the system. During maintenance work periodically flushing to remove accumulated sediments and other impurities accumulated in pipe need to be removed. The environmental implication of pipe flushing is discharge of flushing water which may have high suspended solids and other contaminants. These can harm surface water. The uncontrolled discharge of domestic water into aquatic system can result in increase in microbial load, chemical contamination, oxygen depletion, turbidity and eutrophication. The probably environmental impacts related to water during operation stage may include unpredictable events such as:

- ✓ Temporary flooding of adjacent areas due to accidental leakages/bursts and also due to blockages and backloging of lines.
- ✓ Water pollution and possibility of mixing with water supply line due to leakages/ overflows from the sewer lines.
- ✓ Potential sources of impact for ground water contamination are minor oil and grease spillage, during maintenance of construction machinery, repair of pumps and compressors during operational phase.

These impacts can be mitigated through implementation of mitigation measures.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.2 Noise Pollution

Improper handling and irregular maintenance of operating machines including pumps, generators, air diffusers, etc may lead to increased noise pollution during operation activity. Workers shall be directly prone to the exposure to excessive noise levels from operating machinery such as air compressors and pumping systems and motors. Increase in noise may also be experienced in the treatment systems where flow of water and bubbling exists.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.3 Air Pollution and Odours

SPS/APS will not have any major type of unit operations releasing the gaseous emissions, but there may be some chances of some odours which may not be pleasant to the nose. Nuisance odour generated from pumping plants impairs ambient air quality and represents a growing social and public health issue that is increasingly a cause for public discomfort and complaints. The same concern was raised during public consultation. It can be mitigated with the green plantation surrounding of the proposed sites along with regular removal of screened out wastes with proper disposal to designated

place.

The vehicular movement will be limited in the O&M phase. The project is not expected to increase traffic volumes or change other existing conditions to such a degree as to increase air pollutants emissions. In absence of proper waste management, long term impacts of odour can be anticipated.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.4 Impacts due to Leakages and Overflows

The leakages and flow in the sewer networking system can result in soil, ground water and surface water pollution. As it is mentioned in construction phase-Ground water impacts that water table in monsoon season in Digha zone is observed as 3m-4m. This would result in mixing of sewer water with ground water due to water seepages. Overflow condition in the sewer network occurs, when there is excess volume of waste water generated or there is blockade in sewer lane. It also happens when there is a heavy rain. The overflow in sewer line will happen when there is excess amount of wastewater generated, heavy rains, power loss, STP components malfunctioning, or blockages.

The overall environmental impact for all the above-mentioned aspects is reversible in nature and local that will continue throughout the lifecycle of the Project and can be mitigated.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.5 Solid waste disposal

The solid waste generated at pumping station, screening chamber, cleaning of drainage and sewer collection system, etc would be menace to the locals. If not collected and quickly removed it would choke the storm water network, and also can be potent disease vector. These impacts are local and can be mitigated.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.6 Hazardous chemical handling and exposure

In operation and maintenance of sewage pumping station major hazardous chemicals are not required to be handled so impact envisaged is low. But use of oil and lubricants is associated with pump operation will be handled carefully.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Low

5.6.7 Chance of accidents & injuries

The occupational health and safety impacts resulting from the O&M phase will primarily include accidents and injuries, exposure to hazardous chemicals and pathogens, occupational noise and exposure to natural and man-made emergencies.

The employee working in the SPS operation and maintenance work would be subjected to injuries and health hazard if precaution at work place is not taken. In the SPS locations there are work areas which are under ground or at elevation, slippery walkways, electrical circuits.

The workers, staff and operators of waste collection can be exposed to the many pathogens contained in sewage. Workers may also be exposed to endotoxins, which are produced within a microorganism from sewage pipeline. This could affect the health of workers, if PPE and precaution are not properly taken. Work may also involve entry into confined spaces, including manholes, sewers, pipelines, and pump stations. Getting trapped at confined space may also result in asphyxiation resulting from increased carbon dioxide levels. When the labourer will be involved in such activity, they must be trained and equipped with proper PPEs. The various emergencies will have an impact to workers' health and could potentially impact the neighbouring community as well but can be managed by adopting proper mitigation measures.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.6.8 Community Impacts

The impacts on community may include:

- The security personnel appointed for protection of the plant could pose risks to the community due to misbehavior.
- During operation phase, inflow of persons is expected. This will result in establishment of supporting facilities and attract labour for employment. New persons coming in could have cultural differences with the resident population, potential conflicts may arise on issues related to the environment, safety, and privacy issues of the women in the surrounding villages.

The overall impacts related to community, if not appropriately managed, could lead to agitation. However, it is expected that the impact will be restricted to immediate vicinity of the project area and can be addressed through implementation of mitigation measures and management of human resources.

Nature	Extent	Duration	Impact
Reversible	Local	Long term	Medium

5.7 Summary of E&S Impacts

Nature of Impact/ Activity	Impacted EHS Component	Impact Classification
Project Development/ Planning Impacts		
1. Views cape impacts due to proximity of settlements to the project area	Local Community	low
2. Land Use Change due to setting up of SPS	Local community	Low
Pre- Construction & Construction Phase Impacts		
3. Impact on land due to various construction activities	Soil quality	Low
4. Increase in fugitive dust emissions causing air pollution from site clearance, excavation, raw material transportation, storage of excavation spoil, use of fuel wood in labour camps	Ambient air quality, community health, worker health	Medium
5. Increase in concentrations of PM ₁₀ , PM _{2.5} , SO ₂ from burning of fuel in construction equipment, transportation vehicles and cooking in labour camps		Medium
6. Increase in ambient noise levels due to operation of construction equipment.	Worker health	Medium
7. Obstruction of flows in open nalla and deterioration of surface water quality due to soil erosion and dumping of construction waste	Surface water quality, local community	Low
8. Loss of flora and Fauna due to setting up of plant unit	Flora and Fauna	Low
9. Soil contamination due to improper management of construction waste, spills and leaks, absence of sanitation provisions in labour camp.	Soil quality, Ground water, Local community	Low
10. Ground water pollution due to leaching of materials and waste into the soil	Ground water Local community	Medium
11. Accidents/ damages due to erosion/ sliding of vertical sides of excavated trenches while placing the pipes	Worker	Medium
12. Exposure to physical, chemical hazards, exposure to noise, working with construction equipment, fugitive dust, emergencies at site	Construction worker	Medium
13. Exposure to migrant workers, air, noise pollution, project security personnel, obstruction to community activities and accident caused in the nearby community due to construction activities	Local community	Medium
14. Traffic congestion due to network in congested area	Local community	Low

15.Interruption in existing utility during pipelaying work	Localcommunity	Medium
Operation and Maintenance Phase		
16. Air pollution through air emissions and odour generation from the operation of the sewage pumping station	Ambient air quality Local community	Medium
17. Leakages and overflows resulting contamination of soil, freshwater bodies, and groundwater	Surface water quality Groundwater quality Soil contamination Local community	Medium
18. Unscientific management and disposal of screened out wastes	Soil quality Groundwater quality Local community	Medium
19.Exposure to chance of accidents and injuries in sewer cleaning and work at confined space	Workers at work	Medium
20. Community Impacts resulting from use of untreated wastewater, exposure to odor, resource depletion, influx of immigrant population, misbehavior of security,	Local community	Medium

6 Environmental and Social Management Plan

6.1 Methodology of Developing ESMP

Based on the project activities during pre-construction, construction and O&M stages of the project, environmental, occupational health and safety, and community health and safety impacts have been identified in the previous Chapter.

For identification of management measures, the following resources were referred:

- World Bank Group (WBG) General EHS guidelines
- EHS Guidelines for Water and Sanitation (2007)

The hierarchy adopted for planning management measures is elimination, substitution, engineering control, administrative control, and personal protective equipment.

The environmental and social management plan ensures to suggest appropriate mitigation measure against the issues/ concerns identified during the environmental and social assessment study. In general, BUIDCO, Bihar (with assistance from DBOT Contractor) is the responsible entity for ensuring the mitigation measures as suggested in the ESAMP. Further, this ESMP provides project and site-specific mitigation measures to minimize damage to the local environment and disruption to local communities. The roles and responsibilities of the involved institutes are described below.

6.2 Institutional Arrangement for Implementation of ESMP

6.2.1 Implementation of ESMP

The DBOT Contractor has the prime responsibility to implement the ESMP during all phases of the project. The ESMP will be applicable to all Contractors and Sub- Contractors including labour contractors and their workers working in the project during all phases. “EHS officer” at project level from contractor side will ensure the compliance of the ESMP which will also be monitored by VA Tech WABAGH Corporate level, QHSE Head and EHS Manager (VA Tech WABAGH has a certified Integrated Management System (IMS) as per ISO 9001:2015, ISO 14001: 2015, and ISO 45001:2018 international standards. They are having EHS management system developed at the corporate level and is extended to all projects in India). VA Tech WABAGH OHSE Policy is enclosed in **Annexure-5**.

Engineers of BUIDCo field office have secondary responsibility for implementation of ESMP and will coordinate the day-to-day work and monitor the ESMP compliance activities with the support from the headquarter.

6.2.2 Reporting and Monitoring

Contractor will submit the Monthly ESMP compliance report to BUIDCo and SPMG. Quarterly ESMP compliance report submitted by contractor will be shared with NMCG and World Bank. Periodic monitoring for the ESMP compliance will be ensured by E&S personnel of BUIDCo and SMCG.

6.3 ESMP for proposed component under sewerage project

6.3.1 During Pre-Construction, Construction and O&M Phase

The contractor specific ESMP with mitigation measures and implementation budget for subproject development/ planning, pre-construction, construction and O&M phase impact is presented in **Table 8**. The legal requirements to be adhered during planning, pre-construction and construction phases of the project are provided in **Section 3.1** of this report.

Most of the mitigation measures require the Construction Contractors to adopt good site practice, which should be part of their normal procedures & SOP. So, there is unlikely any major cost escalation to be associated with compliance. Regardless of this, any costs of mitigation by the construction contractors are included in the budgets for the civil works and do not need to be estimated separately.

The environmental and social management plan ensures to suggest appropriate mitigation measure against the issues/ concerns identified during the environmental and social assessment study.

6.3.2 Social Impact Assessment/Mitigation measures

- (i) Livelihood impact: Sewer constructions will invariably lead to road closures which will adversely affect shops on those streets. The first priority is for the contractor to take the necessary measures to ensure that pedestrians always have access to shops, vendors etc. For mobile vendors, this may include adjusting the location of the cart etc. to a similar location in the immediate vicinity of the original location for the duration of the project. Projects should also proceed on schedule so as to minimize disruption. Additionally, clean-up of debris and clearance of blockages should commence immediately after project completion so as to remove any potential obstacles that might prevent customers from accessing businesses or other disruptions.
- (ii) In the event that the contractor, despite best efforts, is unable to avoid blockages of the roads and/or disruption of local businesses, some assistance is necessary. The ESMF currently mandates assistances only in the case of permanent livelihood loss or displacement and provides no provisions for temporary livelihood loss. Additionally, no regulation, policy, guideline etc. exists which can provide precedent or guidance in this instance ESMF clearly states that mobile/ambulatory hawkers: fruit cart vendors etc. who can easily relocate fall into this category. These vendors are most eligible for a temporary relocation just outside the construction area, and will thus not be eligible for compensation as is the case for this proposed project.
- (iii) However, if during the construction of the project any party faces livelihood loss due to the proposed project, then that party should be compensated according to the entitlement matrix given in the ESMF report. As of now no such issue is observed in this contract during site visit.
- (iv) Sewer lines will pass through various residential colonies of sewerage zone. Moreover, there would be no loss of community assets during the construction as noticed during field survey and consultation with the local people.

- (v) Land acquisition: - Both sewage pumping station is proposed on Govt. land and NOC is received. Proposed two auxiliary pumping station, one is proposed on BUIDCo land and second one is proposed on Govt. land for which land finalization is awaited .
- (vi) There is no risk to the social and cultural resources of the town under this project. During working at sensitive times such as religious and cultural festivals, special care must be taken.

Table8: ESMP for Pre-Construction, Construction and O&M Phase

Environment & Social Prospective	Duration /Level of Risk	Mitigation Measures	Cost (Rs.)	Responsibility	
				Implementation	Monitoring and Supervision
Design Phase					
Land Acquisition for SPS and APS	Short term/Low	a) Proposed SPS and one APS whose land parcel is finalized, located on Govt land and NOC is received for the same. b) Sewer constructions will invariably lead to road closures, which will adversely affect shops on those streets. The first priority is to take the necessary measures to ensure that pedestrians always have access to shops, vendors etc. c) For mobile vendors, this may include adjusting the location of the cart, etc. to a similar location in the immediate vicinity of the original location for the duration of the Project. d) Projects should also proceed on schedule so as to minimize disruption. e) Additionally, clean-up of debris and clearance of blockages should commence immediately after Project completion so as to remove any potential obstacles that might prevent customers from accessing businesses or other disruptions. f) Proper barricading with signages should be ready for pipe laying work along with traffic diversion plan for congested area if not possible to give access in narrow lane.	Land parcel proposed for construction of SPS and one APS is on Govt land and NOC is received for the same. Land for second APS is not finalized.	Contractor	BUIDCo/SMCG/N MCG
DBOT Contractor has reviewed and verified the project component, land availability and data made available in DPR and accordingly plan for design & drawing with its vetting.					

Construction Phase					
View scape impacts due to proximity of settlements to the project area	Short term/Low	a) Proposed SPS location was dump site so clearance of wastes is the positive viewscape but during construction work care for site management is important especially to SPS-A as habitation is nearby. b) During public consultation, the local community will be informed about schedule of construction activity and related inconvenience as 80% of pipe laying work is proposed in residential and market areas. c) Location of dump yards and traffic parking will be ensured to not in direct view of the settlements. d) All the construction activities will be restricted within the designated site with proper provision of storage facility for construction materials. e) Construction and municipal solid waste temporarily stored at the site will be transported to the designated disposal facility at regular intervals. f) Sections excavated for construction activity will be barricaded with tin sheets. g) Sections excavated for pipeline route will be properly barricaded with movable barrier to avoid any risk to passer-by. h) Stacking of sections of pipeline to be done away from settlements with provision of wedges to ensure that rolling or movement of pipeline do not pose risks to nearby. i) On completion of pipe laying work, all temporary structures, surplus materials and wastes will be completely removed from the site and disposed of at a designated place.	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Surface water pollution due to soil erosion, release/runoff of construction wastewater and dumping of debris	Short term/Medium	a) All the digging and lying of sewer line should be planned as per the schedule of monsoon. No sewer work or diversion of sewer line to be done during monsoon season to prevent local flooding. During site visit it is observed that pipe laying work is stopped in monsoon time. After monsoon, proper inspection of trench should be carried out before initiating the work. b) To prevent sedimentation of soil, contouring and minimizing length and steepness of slope. c) Mulching to stabilize exposed area and lining steep channel and slopes. d) Left-over excavated spoil after backfilling is under use at SPS site for site levelling and preparation as the proposed site was dump yard. e) Precaution is required at SPS-B where Kurji nalla is flowing nearby. Construction waste should not be disposed there. f) Provision of channels or sand bag barriers on site especially on rainy days in initial phase of construction to direct storm water to silt removal facilities. g) Protection of stockpiles by plastic sheeting to ensure that they are suitably secured against the wind. h) Stockpiled areas to be bordered by berms. i) Stockpiles to be done in high areas to avoid flow in storm water run-off channels and erosion.	Part of contract	Contractor	BUIDCo/SMCG/NMCG
--	-------------------	---	------------------	------------	------------------

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

1. Increase in fugitive dust emissions causing air pollution from site clearance, excavation, raw material and transportation, storage of excavation spoil, use of fuel wood in labour camps 2. Increase in concentrations of PM10, PM2.5, SO2 and NOx from burning of fuel in construction equipment and transportation vehicles and cooking in labour camps.	Short term/Medium	a) While digging for sewer lane and sewer piping, dust prevention measures like water sprinkling, shade cloth is to be installed to attenuate dust. (Water sprinkling is ensured to be twice specially in dry and windy period) b) Proper barricading will be provided at sewerage network laying areas in the major roads of the town. c) At the stocking yard, loading and unloading area is temporarily fenced with green shade cloth in labour camp and SPS site to prevent air pollution in nearby areas. Minimise the height from which fill materials are unloaded during site backfilling as far as possible. Where possible, this should be below the height of the barricading around the Project site boundary. d) GI sheet about 3m height/Shade Cloth with help of Scaffolds 3 meters high as per availability will be installed all along the SPS construction site to prevent the surrounding areas from dust nuisance. (During site visit, GI sheet was installed at both SPS construction site but more arrangement is required at SPS-A to prevent the surrounding residential colony/apartment/houses from dust). e) All the D.G Sets will be installed with appropriate stack height for proper dispersion of gaseous complying with the BSPCB norms. Ensure that the oil used should be lead free and use of low sulphur diesel. f) The vehicles carrying construction materials will be properly covered to prevent dust falling from vehicles during plying. g) All the vehicles used for transport of construction material and used for construction activities will have Valid PUC certificate. Periodical maintenance / inspection will be carried out on Vehicles/ Equipment/ Machineries as per schedule in order to ensure proper working conditions and to render exhaust emissions, inoffensive. (Record is available at site) h) Quarterly ambient Air Quality monitoring except monsoon season, at the active construction site will be carried out with the help of NABL approve laboratory, downwind of the project site (Record is available at site) i) No waste will be burnt on or around the Project site.	Dust suppression cost for 303 Km network Rs.27,87,600/- and Top cover for dumper truck involved in transportation work: Rs. 70,875/- (Cost given in ESDDR is considered here)	Contractor	BUIDCo/SMCG/NMCG
--	-------------------	---	---	------------	------------------

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Increase in ambient noise levels due to operation of construction equipment and vehicles	Short term/Me dium	a) Periodic preventive maintenance of construction equipment for optimum engine performance is in practice. b) D.G set including vehicle and construction machinery will be provided with acoustic enclosures and thickly padded to prevent vibration. c) Day time work is allowed (10 A.M to 6.00 P.M) in area near sensitive receptors if not congested/high traffic. If work needs to be undertaken outside these hours, it should be limited to activities that do not lead to exceedance of the noise criteria at nearby sensitive receptors e) Installation of mufflers will be ensured on engine exhausts and compressor components. f) To reduce the noise level the period of time for using the machine will be reduced. g) Care must be taken that no employee be exposed to a noise level greater than 85 dB(A) for duration of more than 8 hours per day without hearing protection. No worker will be exposed to a peak sound pressure level of more than 140 dB(A) without using ear protective measures. h) Health Check-up on quarterly basis is scheduled on site where medical hearing check should be ensured on workers exposed to high noise level. i) Signages no honking is ensured to the construction site and driver must be oriented on that especially during work near to sensitive receptors. j) In TBT, Drivers and workers will be trained on noise management. k) Noise barriers will be installed on-site requirement. l) Noise levels through handheld meter will be conducted during construction work near to sensitive receptors i.e hospitals and schools. n) Ambient Noise monitoring of construction site is already scheduled and all reports are available at site and enclosed in quarterly ESMP compliance report submitted by contractor. This monitoring is conducted by NABL accredited lab.	Usage of sound barriers or sheet costing is Rs.13,73,33 0/- taken from ESDDR for this component.	Contractor	BUIDCo/SMCG/N MCG
--	--------------------	---	--	------------	-------------------

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Impact on land- Soil contamination due to improper sanitation, spills of hazardous waste and other waste and improper management of wastewater	Short term/Me dium	a) To prevent soil, land pollution, all loading and unloading area, storage of hazardous chemicals, identified area used for storage of sludge will be paved. b) To prevent land pollution due to road tar (hazardous substance) which is generated during road cutting operation for laying sewer line is used for backfilling and the left-over soil is under use at SPS site. But designated place for disposal is yet to be identified in project. c) Disposal of hazardous waste will be done as per CTE condition. d) Construction workers are provided with toilets with septic tank and soak pit and bathing areas in labour camp. SPS-B is developed with toilet facility. SPS-A site is under preparation and provision will be made before commencing civil work. e) Domestic waste from site offices/labor camp will be stored in different colour bins and handed over to door-to-door collection ULB vehicle. During site visit handing over of domestic waste to door-to-door collection ULB vehicle is observed at SPS-B site. f) Care to be taken to store fuel and oil (if required) at a place away from any drainage channel/nalla preferably to be stored in drums mounted on a concrete paved platform with slope draining to a container if any spillage occurs. g) In Contractor EHS plan following mitigation measures are given- <i>Mitigation for spillage control is given as follows-This will be prevented by ensuring provision of secondary containment for storage of chemicals, drip trays to avoid soil contamination during fuel transfer and maintenance activities and proper maintenance of vehicle / equipment.</i> <i>Mitigation plan for waste management is given as follows-Wastes that have the potential to cause harm to human health and the environment will be segregated and stored at the designated locations at site. Waste material such as plastic, paper, cardboard etc., will be segregated and stored for disposal at the designated areas. Waste disposal log will be maintained indicating the type & quantity of wastes disposed, including the mode of disposal</i>	Part of contract	Contractor	BUIDCo/SMCG/N MCG
--	--------------------------	--	---------------------	------------	----------------------

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Exposure to migrant workers, air and noise pollution, project security personnel, obstruction to community activities and accidents caused in the nearby community due to construction activities	Short term/Medium	a) Average deployment of labour is 150-200, and labour licence is valid. b) Hospital tie up is done with UDAYAN HOSPITAL, Boring road, Patna. c) There is no planning for engaging female labours at site. d) Labour camp is at Rajiv Nagar. Contractor has to follow the guideline for labour camp siting as detailed in their EHS Plan (Provision of adequate facilities to the workers and labourers such as properly constructed and well-ventilated labour camps, clean and hygienic sanitation facilities, cooking areas etc. to minimize the health-related impacts). (Contractor's Camp Facilities enclosed in Annexure-6.) e) Before entering into the site all the labour's identity card (Adhar card/voter id/driving licenses etc.) Issued from competent authority is checked and documented at site office level as per information shared by EHS officer. It is to be ensured that no child labour will be hired under project. f) Health condition also to be checked before engaging workforce in the site. g) Worker's centric GRM and a committee at project site as First tier of redressal of grievances to be constituted to manage the workers grievances as per BUIDCo Grievance Redressal Mechanism. h) Orientation training on safety requirements, Code of Conduct, and other working conditions to be provided. i) Creating awareness about local tradition and culture among outside migrant and encouraging respect for same. j) Conducting awareness programme about sexually transmitted diseases among the migrant workers, labourers and for community around project site. k) Proper disposal of wastes generated from the camp and construction activity to maintain general hygiene in the area. l) Contractor has submitted the EHS plan "Environment Social Health and Safety Management Plan" document no.-10P155-Q0014-5101.	Labour Camp cost (considered from different component cost given in ESDDR report) is Rs 10,21,950/- for labour. NOC is required for Tube well from CGWB. Cost for tube well will be borne by contractor as part of contract.	Contractor	BUIDCo/SMCG/N MCG (During site visit, labour camp will be visited to check the facilities provided to labours staying there).
---	-------------------	--	--	------------	--

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Resource consumption such as water and fuel causing depletion	Short term/Low	a) Procurement of sand, aggregates and soil will be done from authorized quarries and borrow areas. Royalty receipt for the sand and aggregates is submitted to BUIDCo. b) Preventive maintenance of construction equipment will be followed to ensure proper engine performance and optimum level of fuel consumption c) Optimization of running hours of the equipment and machinery will be done through proper planning of the activities to be carried out. d) Air nozzles on hose pipes will be used for water spraying during curing and plugging of leaking pipe will be taken care in case of any leakages. e) Ensure that water taps are in closed position while not in use f) Monitor usage of water and ensure optimization of usage for various activities g) Workers will also be oriented on the aspects of resource conservation. Special focus will be given on wood burning for cooking or in winter period.	Part of contract	Contractor	BUIDCo/SMCG/N MCG
Biodiversity conservation (Flora and Fauna)	Long term/Low	a) Top soil of the excavated area shall be stored and used for green belt development b) Care will be taken to avoid any disturbance to flora and fauna of the area c) In the case of SPSs construction, sewerage network laying laydown, debris disposal, camp areas do not have any significant flora and fauna. d) Total 8 no. of trees are proposed to be translocated after final layout i. 3 number at SPS-A site and 5 no. at APS-2 site within the allotted land. Contractor has planned for new tree plantation after completion of construction activities at SPS & APS site. f) All the activities will be restricted to the premises only to avoid and reduce the impact on biodiversity.	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Environment and Social Health and Safety (ESHS) Community Health and Safety	Short term/Medium	The Contractor has prepared a "Environment Social Health and Safety Management Plan" document no.-10P155-Q0014-5101, prior to commencing the civil work and is submitted to BUIDCo. This plan includes method statements for working methods and safety arrangements. Measures will be implemented to reduce the likelihood and consequence of the following hazards: falling from height, entanglement with machinery, tripping over permanent obstacles or temporary obstructions; slipping on greasy oily walkways, falling objects, contact with dangerous substances, electric shock, variable weather conditions, lifting excessive weights. This plan also includes traffic management plan. Proposed mitigation measures to be implemented at site: A. Occupational health and Safety a) Daily toolbox talk (TBT) with workforce is conducted by EHS officer at each of the on-going construction sites before starting the work to aware the workforce about the kind of job and associated risk with preventive measures. b) Weekly Trainings on different aspects of the environment, social, health and safety is being organised including H&S risks and mitigation measures (including indirect workers) at site. c) During first time engagement, each of the labourers whether skilled and un-skilled, oriented/inducted through training on Occupational health and safety. d) All workers, suppliers and subcontractors engaged under projects are made familiar with the EHS implementation under project and will comply with the requirements and specifications of this ESMP. e) Each of the labourers engaged in the sites will be provided with PPEs and ensure there use at work sites. f) Reporting of incidents and accidents including near miss will be done by EHS personnel and maintained at site. g) First aid kit is being available at each construction site (Refer Annex-12 for checklist of First Aid Kit)	Cost will be guided by ESDDR report. Rs 31,99,000/- (Cost is taken from ESDDR report)	Contractor	BUIDCo/SMCG/N MCG
---	-------------------	--	---	------------	-------------------

		h) Tie-up with the local hospital (UDYANA Hospital, Boring road) has already been done for causal and emergency purposes (Letter enclosed.). i) Quarterly Health check-up camp is conducted at project site. j) Contractor's Emergency Preparedness and Response Plan is attached in Annexure-9. B. Community Health and Safety a) Advance information to community is in practice with distribution of pamphlets before starting of the work through public consultation to reduce the impact on community during construction. b) Brick boundary (SPS-A) and GI sheet of about 2 m height around construction site (SPS-B) is provided to prevent ingress of persons into the construction site and also to protect the public from exposure to hazards associated with the construction activities c) Proper barricading will be provided at sewerage network laying areas in the major roads of the town to avoid incidents and accidents impact on community. d) Work on the Sensitive location sites to be done with local consultation and to avoiding peak and working hours. e) Wooden and steel planks to be provided at narrow lanes of the town to avoid the public disruption during sewer network laying activities. f) Erect warning signs/ tapes and temporary barriers and/or danger tape, marking flags, lights and flagmen around the exposed construction works to be ensures warning the public and traffic flow of the inherent dangers g) Proper signage will be ensured to be displayed at all construction site. h) Road safety awareness building for residents living along the transportation route. C. Construction sites, Labour Camp and labour management a) Labour safety laws, rules and regulation mitigation measures will be followed as per act. b) The emergency contact details are displayed at construction site. c) Ensure that the handling of equipment and materials is supervised and adequately instructed.				
--	--	--	--	--	--	--

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

		d) Adequate safety precautions such as helmets, safety shoes, gloves, dust masks, gumboots, etc. will be provided to workers and inventory is to be maintained at site. e) Screening, surveillance and treatment of workers, through the provision of medical facilities. f) Undertaking health awareness and education initiatives among workers. g) Avoiding collection of stagnant water in labour camp areas to avoid water borne diseases. h) Labourers from other place residing at labour camp will be oriented on rule and regulations for interaction with nearby community/shops. i) Ensuring the Work permit system is strictly followed, inspection of the high-risk work areas requiring permit and closure of the permit to the followed upon. j) Contractor's EHS Plan- Permit to Work is enclosed in Annexure-10.			
--	--	---	--	--	--

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Stakeholder Engagement	Short term/Low	a) Continuous engagement/ communication with the local communities is in practice and public consultation record is available at site. b) Prior information on starting of the work of the particular site, local communities are informed through door to door campaign and with distribution of pamphlet. c) Through Grievance redress mechanism regular feedback and satisfaction to be taken up. d) Various Community awareness program will be held to provide information about GRM and its access on regular basis. e) Regular consultations with the local authorities and communities regarding the management of construction is observed at site with the available documents and feedback from the nearby community	Lumpsum cost RS. 3,00,000/- taken from ESDDR under training and awareness	Contractor	BUIDCo/SMCG/N MCG
Traffic congestion	Temporary/Low	a) 80% of pipelaying areas in Digha zone is congested. b) Advance information is to be shared in congested residential area during consultation for disclosure/traffic diversion if required. Pamphlet is also prepared by contractor to be distributed before start of the work. c) Alternate traffic routing if required to be adopted, must be done in consultation with concerned traffic police authorities and accordingly plan is to be sketched out and share with nearby community. d) Warning ribbons, poly sheets and other unsafe measures will be provided in the narrow lanes and the road restoration will be done immediately same day after sewer network laying. e) All the barricades will be with warning lights to avoid incident/accident f) Traffic management plan is prepared by contractor and is enclosed in EHS plan. (Refer Annexure-8) g) Most of Traffic congested area is taken up in trenchless work. During course of work if requirement feels, traffic route diversion plan will be developed accordingly.	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Accidents/ damages due to erosion/ sliding of vertical sides of excavated trenches while places the pipes	Short term/Low	a) Before going for pipelaying at higher depth, necessary PPEs and required precaution is to be ensured. b) Trenches 1.2 meters or deeper must be shored or sloped back to the angle of repose. Any excavation in unstable ground will require shoring or sloping. Maintaining the excavation by Shoring trench sides by placing sheeting, timber shores, trench jacks, bracing, piles, or other materials c) Exposed surface ensured to be resurfaced and stabilized by making the sloping sides of trench to the angle of repose at which the soil will remain safely at rest. d) Excavated soil (spoils) and other materials are ensured to be kept at least 1.5m from trench edges. e) Location of underground utilities are to be identified and known before digging. f) Identify other sources that might affect trench stability especially nearby drain. g) Test for atmospheric hazards such as low oxygen, hazardous fumes and toxic gases ensured to be measured when > 4 feet deep pipelaying is proposed. h) Each excavation shall be inspected daily by the supervisor responsible, or more often if conditions change rapidly. If there is evidence of cave-In solvency or slides, all work in the excavation must cease until the necessary precautions have been taken to safeguard employees i) Contractor has to developed a checklist for excavation which is ensured to be filled up and certified before starting of work. j) Identification of high-risk work areas requiring permit to work system and ensuring the work only start after getting a work permit. k) Refer Annexure-7 for Contractor's safety precaution plan for excavation.	Part of contract	Contractor	BUIDCo/SMCG/N MCG
---	-------------------	--	---------------------	------------	----------------------

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Temporary loss of livelihood	Short term/Low	a) There may be temporary impact on permanent shops/ kiosks which may have the issues of accessibility during network laying. However, this issue will be resolved by -Laying network will be in the centre of road avoiding any access issue -Wherever network is to be laid on one side of the road, it will be laid in small stretches and providing steel or wooden planks over the excavated area and the temporary restoration will be ensured by end of the day. b) The street vendors (on carts or sitting on roads) wherever needed, will be shifted to the other side of road without affecting their livelihood. Sewer laying work in the market areas will be done either on market off day or in night time with prior permission.	Not required	Contractor	BUIDCo/SMCG/N MCG
Operation and Maintenance Phase					
Air Environment and Odour	Short term/ low	a) Provision of green belt development surrounding the SPS site is required to avoid/reduce the air contamination/purification of the odor if any generated. This would act as caution wall between the SPS and nearby community. b) Ambient Air Monitoring to be conducted on scheduled time. c) Sludge generated at SPS site will be ensured to remove within 6hrs to avoid odour nuisance in nearby areas.	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Water Environment	Long term/ medium	a) Monthly monitoring of sewer line and manholes for visible leakages/ overflows will be done during Pre and post monsoon and fortnightly monitoring will be done during monsoon seasons. b) Repair operation for the damaged portion of sewer line will be done within 12 hrs of complaint. c) De-siltation of blocked sewers/ manholes with sewage pumping machines will be done every pre monsoon period or as and when required and collected debris will be disposed of to designated place. d) The agency will maintain log book and record of all the grey area where frequent overflow/ sewer leakage happens which results in time saving and smooth functioning of the STP and Sewage system. e) It is to be ensured that the wastes collected at SPS site will be collected in a trolley or paved area to avoid leaching and further contamination.	Part of contract	Contractor	BUIDCo/SMCG/N MCG
Noise and vibration	long term/ Low	a) Proper handling and regular (monthly routine checkup) maintenance of operating machines including pumps, generators, air diffusers, noise monitoring, will be done. b) The wall along the SPS Boundary with buffer zone will act as noise and smell attenuation. c) All noise generating units would be acoustically enclosed. d) Use of rubber padding underneath high noise and vibration generating machines. e) Personnel working onsite in high noise generating areas will use ear plugs /ear muffs	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Solid waste disposal	Long term/medium	a) Solid waste (domestic waste) generated from the office premises will be disposed daily. b) At the SPS locations all the plastic and other waste screened out will be collected daily and disposed at designated place. c) Wastes/debris generated during maintenance of sewer line must be disposed to designated place. d) Sludge management plan will be prepared and submitted before O&M phase.	Part of contract	Contractor	BUIDCo/SMCG/N MCG
Hazardous chemical handling and exposure	Long term/Medium	a) The waste oil generated from the D.G sets will be stored in close container and be handed over to Government approved recyclers. b) The D.G sets oil storage will be away from electric circuit, on paved floor and under close premises at one corner. c) During cleaning/maintenance of sewer line, hazardous gas generation is possible so operation personnel must be trained on handling these things.	Part of contract	Contractor	BUIDCo/SMCG/N MCG

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

General Environment Health and Safety	Long term/ Medium	a) Boundary wall to be constructed at all the proposed infrastructure sites. b) During cleaning/ maintenance operation, the sewer line will be adequately vented to ensure that no toxic or hazardous gases are present in the line. c) Gases present in the sewer line to be analysed for hazardous/toxic gases before commencing cleaning operation monthly or before cleaning. d) Cleaning maintenance work to be carried out as per the safety guide lines prescribed by CPHEEO and labor laws. e) Ensure that no manual scavenging will be involved in the cleaning process. f) Worker codes of conduct with respect to engagement with local residents, child labor, non-discrimination, harassment of co-workers including women and those belonging to SC and STs and other minority social groups. g) Ensure availability of PPE for maintenance workers. h) Follow safety and Emergency Preparedness plan for O&M. h) WBG EHS Guidelines on Water and Sanitation to prevent minimize, and control exposure to potentially toxic emissions, pathogens and vectors will also be ensured.	Part of contract	Contractor	BUIDCo/SMCG/N MCG
Total EMP Cost (in Rs)			87,52,755/-		

6.4 Environmental & Social Monitoring Plan

6.4.1 ESMP Monitoring

The ESMP provides prevention and mitigation measures to be undertaken to reduce the environmental and social impacts due to project activities. Monitoring parameters and mechanism of monitoring are also provided.

During construction, monthly ESMP compliance monitoring to be conducted and reporting to BUIDCo/SMCG will be ensured. Whereas Quarterly monitoring of implementation of the ESMP should be conducted with Environmental monitoring (ambient air, ambient noise, groundwater) at construction site except monsoon season. During operation and maintenance phase of the project, implementation of the ESMP should be monitored on a half yearly basis.

6.4.2 Environmental Quality Monitoring

To ascertain effectiveness of implementation of mitigation measures recommended in the ESMP and to comply with legal requirements, environmental quality monitoring would need to be conducted. The ambient air quality, ambient noise and ground water quality is required to be monitored. It is observed that during construction phase, the monitoring is being conducted at the ongoing construction site and compared with the standard of permissible limit.

Apart from Environmental monitoring others aspects required to be monitored as the conditions of CTE NOC and submission of compliance report to Bihar State Pollution Control Board, accidents/fatalities/near miss and its reporting, fire extinguisher inspection etc. Monitoring plan is given below. Compliance of CTE NOC conditions will be submitted in Quarterly ESMP compliance report.

Table 9: Environmental Monitoring Plan

Environmental Component	Stage	Parameters	Locations	Total No. of Samples	Frequency	Standards /Methods	Implementation Agency
Environmental Monitoring Plan							
Air quality	Construction	PM10 $\mu\text{g}/\text{m}^3$, PM2.5 $\mu\text{g}/\text{m}^3$, SO ₂ , NO _x , CO	2SPS +2APS+Netw ork sites	Forty-Five Samples	Once in every season (except monsoon)	National Ambient Air Quality Standards, CPCB	Contractor through approved monitoring agency/Lab (NABL/ MoEF&CC accredit Laboratory)
	Operation		2SPS +2APS	Forty Samples	Twice in every year (pre & post monsoon) for first 5 years		
Noise levels	Construction	Leq dB (A) (Day and Night) Average and Peak values	2SPS +2APS+Netw ork sites	Forty-Five Samples	Daily through handheld noise meter And Once in everyseason (except monsoon)	National Ambient Air Quality Standards with respect to Noise Standards, CPCB	Contractor through approved monitoring agency/Lab (NABL/ MOEF&CC accredit Laboratory)
	Operation		2SPS +2APS	Forty Samples	Twice in every year (pre & post monsoon) for first 5 years		

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

Environmental Component	Stage	Parameters	Locations	Total No. of Samples	Frequency	Standards /Methods	Implementation Agency
Environmental Monitoring Plan							
Water Quality (Surface and Groundwater)	Construction	Ground Water Parameter as per IS:10500 (2012) and surface water parameters (Surface Water Quality of the nearest drains (outfall))	Ground Water-SPS & Labour camp	Thirty-Six Samples	Once in every season (except monsoon)	As per CPCB/NGT Standards for treated effluent discharge and IS:10500 (2012) for ground water	Contractor through approved monitoring agency/Lab (NABL/ MoEF&CC accredit Laboratory)
	Operation	as per CPCB guideline for discharge of treated effluents in Inland water bodies	Ground Water of SPS site (2)	Twenty Samples	Twice in a year (Pre and post monsoon) for first 5 years		
Soil	Construction	Physical Parameter: Texture, Grain Size, Gravel, Sand, Silt, Clay; Chemical Parameter: pH, Conductivity, Calcium, Magnesium, Sodium, Nitrogen, Absorption Ratio	SPS/APS	Twelve Samples	Once in every year (Except monsoon)	Soil test method by Ministry of Agriculture	Contractor through approved monitoring agency/Lab (NABL and MoEF&CC accredit Laboratory)
	Operation		SPS	Ten Samples	Twice in a year (except monsoon) for first 5 years		
Other Monitoring aspects (construction phase)							
Health & Safety Monitoring	Minor accidents/near miss/fatalities				Record in accident register and reporting will be in ESMP compliance report		Contractor -EHS officer
Fire Extinguisher	Validity period				Inventory to be maintained and reporting to be ensured.		Contractor -EHS officer
Monitoring points of Consent to Establish (CTE) NOC received from Bihar State Pollution Control Board							
Specific Conditions of CTE NOC							
Diesel generating sets (DG Sets), if any; as source of backup power should be provided with an integral acoustic enclosure and the maximum permissible sound pressure Level for new D.G. set shall be 75 dB(A) at 1 meter from the enclosure surface. The height of exhaust of DG sets should be as: Exhaust Stack Height formula: - (Ht of Building in meter+0.2VKVA)m; it should be installed on pucca base with anti-vibration pads;							Contractor
That, they shall ensure all possible measures to be implemented to control noise pollution and the ambient noise levels should conform to the standards prescribed under the Noise Pollution (Regulation and Control) Rules, 2000, as amended to date viz. 75 dB(A) during day time and 70 dB (A) during night time;							Contractor
That, they shall comply with the provisions (whichever applicable) of the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016. The used oil from DG sets as hazardous waste will be stored in HDPE drums in isolated covered facility. This used oil will be sold to authorized recyclers and record shall be maintained. Necessary care will be taken so that spills/leaks of used oil from storage are avoided;							Contractor
That, they shall comply with the provisions (whichever applicable) of the E-Waste (Management) Rules, 2016. The e-waste generated shall be disposed off by handing over to the authorised collection centre and a record shall be maintained;							Contractor
That, they shall comply with the provisions (whichever applicable) of the Plastic Waste Management Rules, 2016. They will make effort to discourage the use of plastics so that minimum generation of plastics wastes to be taken place;							Contractor

Environmental Component	Stage	Parameters	Locations	Total No. of Samples	Frequency	Standards /Methods	Implementation Agency
Environmental Monitoring Plan							
That, in case of construction activities, they shall comply with the provisions (whichever applicable) of the Construction and Demolition Waste Management Rules, 2016;							Contractor
That, the surface having unpaved and loose soil, if any, shall be adequately sprinkled with water to suppress dust;							Contractor
That, maximum efforts will be made to retain existing tree cover as well as new sapling shall be planted during coming season; and							Contractor
That, the project proponent shall submit half yearly compliance report of CTE condition.							Contractor through concerned EE.
General Conditions of CTE NOC							
That, they shall provide adequate fire safety measures and equipment as required under the Rules and obtain necessary permission/NOC from competent authority as required;							Contractor
That, they shall obtain all mandatory clearance/ permission from all relevant agencies;							Contractor
That, the Environmental Statement as prescribed in the E (P) Rules, 1986 [see rule 14] for each financial year ending the 31st March, shall be submitted by the month of September every year;							Contractor through concerned EE.
That, maximize recycling of water and utilization of treated sewage water in irrigation/rain water in harvesting							Contractor
That, they shall provide electromagnetic flow meter at the inlet and outlet of the STP and any pipeline to be used for re-using the treated wastewater in irrigation purposes as well as back into the system for flushing/horticulture purpose/green belt development etc. and shall maintain a record of readings of each such meter on daily basis;							Contractor
That, adequate number of ground water monitoring stations by providing piezometers around the project area shall be set up. The ground water quality shall be monitored for parameters like pH, BOD, COD, Ammonical Nitrogen, Chloride and Total Dissolved Solids. Analysis report shall be submitted to the Board on monthly basis;							Contractor
That, they shall comply with the applicable provisions/directions of the State Govt./BSPCB including the directions that no person shall manufacture, Import, store, sell or use any kind of plastic carry bags;							Contractor
That, in compliance of direction of the Hon'ble Supreme Court and vide Board's HQ ref. no.2638, dated 09.07.2019, they shall make provisions for display of data outside main unit gate about quantity and quality of water discharge and air emission along with solid waste generated within the unit premises							Contractor
That, notwithstanding anything stated above, provisions of the environmental laws including policies and guidelines made there under; and the applicant unit shall abide by all the							Contractor

6.4.3 Environmental and Social Budget

The cost of environmental budget for the various environmental management measures proposed in the ESMP and the cost of the Environmental Monitoring is given in **Table -8,9 and 10**. There are several other environmental issues that have been addressed as part of good engineering practices, the costs for which have been accounted in the Engineering Cost. Various environmental aspects covered/will be covered under engineering costs are listed below:

- ✓ Proper drainage arrangements to prevent water stagnation/ flooding in SPS sites.
- ✓ Appropriate siting, and enclosing within building to reduce noise and odors nuisance to surrounding area.
- ✓ Alternate traffic re-routing.
- ✓ Ensuring storage of excavated soil material on the higher lying areas.
- ✓ Flushing and desilting of sewers at necessary locations.
- ✓ Excavation, cutting and filling operations.
- ✓ Safety hazards to workers and residents.
- ✓ Solid Waste Management.

- ✓ Site management.
- ✓ Noise monitoring of DG sets if any used during construction phase.

Table 10: Environmental Monitoring Cost

Item	Location	Season	Year	Total no. of samples	Unit cost (INR)	Total cost (INR)
Environmental Monitoring during Construction Stage						
Air Quality Monitoring (SPS,APS,Sewer Network site)	5	3	3	45	7000	315000
Noise/Vibration (SPS,APS,Sewer Network site)	5	3	3	45	2500	112500
Water Sample (Ground Water-SPS, APS and Labour camp)	4	3	3	36	7000	252000
Soil (SPS and APS)	4	1	3	12	5000	60000
Travel and Transportation of Monitoring team (Lump sum cost)						200000
Sub-Total:						939500
Environmental Monitoring during Operation Stage						
Air Quality Monitoring (SPS/APS site)	4	2	5	40	7000	280000
Noise/Vibration (SPS/APS site)	4	2	5	40	2500	100000
Water Sample (SPS sites)	2	2	5	20	7000	140000
Soil	2	1	5	10	5000	50000
Travel and Transportation of Monitoring team (Lump sum Amount)						300000
Sub-Total:						870000
Total for Environmental Monitoring						18,09,500

The total cost for implementing measures outlined in Environmental Management Plan and Environmental Monitoring Programme during construction and operation phase in ESMP – Rs.87,52,755/-and ESMP Monitoring Rs.18,09,500/- and unidentified impacts Rs.1000000/-.

Hence total cost of ESMP is $87,52,755 + 18,09,500 + 10,00,000 = 1,15,62,255/-$ (One Crore Fifteen Lakh Sixty Two Thousand Two Hundred Fifty Five only).

6.5 Stakeholder Engagement and Information Disclosure

6.5.1 Context of Stakeholder Engagement

Stakeholder engagement is an ongoing process that may involve, in varying degrees, the following elements spanning the entire life of a project:

- Disclosure and Dissemination of Information
- Consultation and Participation
- Grievance Mechanism
- Ongoing Reporting to Affected Communities

The World Bank defines stakeholder as a 'person, group, or organization that has a direct or indirect stake in a project/organization because it can affect or be affected by the Project/organization's actions, objectives, and policies.

6.6 Grievance Redress Mechanism

GRM is considered as a tool for measuring efficiency and effectiveness of the Project as it provides important feedback on the Project management. Efforts has been made to create public awareness about this grievance mechanism and also inform the Project stakeholders including labourers about its availability for registering their grievances and feedback (**Placing display board at STP/SPS site containing name and contact detail of GRC members, movable barricade in pipe laying having contact number of site supervisor, public consultations with locals and TBT are used as sharing information on GRM**). Anonymous complaints (those related to the scope of GRC) would only be entertained if the Grievance Redressal Committee observes that it has some essence then aggrieved will be consulted in the process. No personal response will be provided for such grievances. Also, if insufficient information is provided and further investigation cannot proceed, such grievances can be closed without the possibility of resolution. However, any complaint related to the immediate safety of residents/labor will be taken care of.

The proposed Project has grievance redress mechanism (GRM) which will not hinder the legal process of grievance resolution route that the aggrieved may wish to adopt. This GRM will be adopted as mentioned below:

6.6.1 Institutional Arrangement for Grievance Redressal

National Mission for Clean Ganga (NMCG) under the Ministry of Water Resources, River Development & Ganga Rejuvenation has set an objective to ensure effective abatement of pollution and conservation of the river Ganga by adopting a river basin approach for comprehensive planning and management. Under the flagship Program of Namami Gange, several sewerage projects have been taken up along the banks of river Ganga in Bihar. Under these projects, Grievance Redressal Mechanism (GRM) is proposed to establish. In 14th Implementation Mission meeting at NMCG Office Delhi, a detail discussion was held and a common approach to solve the grievances was finalized which is detailed below: -

- ✓ On receipt of complaints and suggestions from different stakeholders & citizens, a plan of action is devised accordingly.
- ✓ Time-bound reply to the complainant after doing a root causes analysis (RCA) of the incoming complaint as per rules & regulations of the Government and project scope.
- ✓ Co-ordination with Implementing Agencies (BUIDCo), SPMG and the Government Department -UD&HD for effective redressal of the complaints.
- ✓ In compliance to above, the following actions have been taken up by BUIDCo, an Implementing Agency for the Namami Gange Projects: -
 - A Control room is set up in the BUIDCo office with toll free-number (18003456130).
 - Toll- free number is displayed on BUIDCo website and on project site.
 - This control room works from 10.00 am to 06:00 pm.
 - Staff are deputed to register the complaints, segregate it project-wise and refer to concerned Executive Engineer by next day.
 - The same control room is working as Grievance Redressal Cell which is under IT cell.

In BUIDCO Grievance Redressal Mechanism is working in three-tier system to resolve the issues effectively on time.

A. First-tier- At each project site,

- ✓ At each project site, project-specific Grievance Redressal Committee is working comprise of Executive Engineer of the project, Asst. Engineer of the project, Env/Social expert BUIDCo, Project Manager (contractor), Supervisor Contractor and Health & Safety Officer (contractor).
- ✓ Along with toll-free number, detail of Grievance Redressal Committee is also displayed on the site.
- ✓ This committee is taking up the referred issues of GRC and directly received complain in scheduled Monday meetings at each site and try to resolve it in 15days.If fails to resolve, the issue is forwarded to the second tier.

B. Second-tier- BUIDCo HQ level

- In the second tier, the issue is taken up at Chief Engineer and MD BUIDCo level.
- Any unresolved issue of First tier is taken up in monthly scheduled review meetings in the chairmanship of MD BUIDCo.
- Unresolved issues of the second tier will be forwarded to SPMG for necessary action and direction.

C. Third tier- SPMG level

- At this level, issues will be taken up in review meeting of Namami Gange projects at UD&HD in the chairmanship of Secretary, UD&HD (SPMG).




Figure 14: Grievance Redress Mechanism in BUIDCo

6.6.2 Receipt & Recording of Grievance

The aggrieved members can communicate their grievances related to the Project through the formal and informal avenues listed below.

- Oral complaints communicated through remote-access methods such as phone calls on the contact number displayed at site or can use BUIDCo toll free number or face to face to the Officer during group or individual public consultation meetings (Project site has to maintain a grievance redressal register to keep the record of grievances received at local level or forwarded complain from upper level).
- Written complaints communicated through remote-access methods such as written complaint in wooden box, email or face-to-face, wherein individuals or a group submit their grievances to the site-in-charge and BUIDCo officer (grievances received through this mode will also forwarded to first tier, Project site and recorded in site grievance register).

All grievances received through oral or written format will be recorded in World Bank prescribed format given below: -

Format given below:

SECRETARY, DEMURGED, PUNJAB

Format for recording grievances at investment level																				
Sl. No.	STATE	Districts	Total Number of grievances received	Type of grievances received						# of grievances resolved	Average time taken to resolve in days	# of cases escalated	# of Cases escalated to		Total # of court cases	# of court cases resolved	Labour Issues			
				Land Acquisition related	Noise and dust / environmental	Damage to personal property	Damage to communal property	Damage to Public property	Others				SPMG	NMCG			Total	Female	Male	Facilities
																				accommodation
																				toilets
																				bathing
																				cooking
																				childcare
																				medical
																				lighting

6.6.3 Review and Investigation of Grievances

Where the grievances that are found to be within the scope of the Project, the details are reviewed. Relevant Project documents and records are to be reviewed. There may be a need for discussion with the aggrieved community members/ complainant for better understanding of the nature of the grievance and to discuss resolution options. Site visits and meetings with complainants can be conducted by the social expert of BUIDCo/SMCG (if any forwarded at such level) for redressing grievances resulting from a physical incident. Proceedings of the site visit must be documented.

The Project should take full responsibility for investigating the details of grievances coming through its grievance mechanism, at no cost to the communities.

6.6.4 Grievance Resolution

All grievances received through oral or written format will be recorded in World Bank prescribed format and the compliance status/resolving status of those grievances will be shared separately to the Social Expert of NMCG through SMCG and must be part of ESMP monthly/quarterly compliance report.

6.6.5 Gender Based Violence (GBV)

GBV is an umbrella term for any harmful act that is perpetrated against a person's will and that is based on socially ascribed gender differences. GBV includes acts that inflict physical, mental, sexual

harm or suffering; threats of such acts; and coercion and other deprivations of liberty, whether occurring in public or in private life. The Project site includes both the actual locations where civil works are conducted and also the associated areas such as the locations of workers' camps, quarries, etc. These GBV risks need to be assessed throughout the Project's life by monitoring the situation, assessing the effectiveness of risk mitigation measures and adapting them.

Since a Project involves construction work that will demand a constant supply of labourers, the influx of migrant workforce can be a potential risk for the host population. The influx of labour force can lead to the risk of Gender-Based Violence.

The interventions will be at three levels, that of SPMG, BUIDCo and the Contractor. According to guidelines of ESMF on GBV prevention, following actions will be taken up to address the risk of gender-based violence in the Project and adjoining communities: -

- ✓ Display of GBV relating posters and signages at Projects site and office.
- ✓ Mandatory and repeated training and awareness raising for the workforce (will be incorporated in tool box talk) about refraining from unacceptable conduct toward local community members, specifically women.
- ✓ Informing workers about national laws that make sexual harassment and gender-based violence a punishable offence which is prosecuted.
- ✓ Introducing a Worker Code of Conduct as part of the employment contract and including sanctions for non-compliance (e.g., termination)
- ✓ Contractors adopting a policy to cooperate with law enforcement agencies in investigating complaints about gender-based violence.
- ✓ Additional measures will aim to reduce incentives to engage with the local community by providing workers with the opportunity to spend their time off away from the host community, where feasible with a small transport allowance, ideally allowing workers to regularly return for brief visits to their families, spouses, and friends, or to visit nearby urban centers that provide a variety of legal social opportunities. For workers who need to travel further it may be attractive to forego weekends off in exchange for longer breaks that would allow for such home leave travel.

There is a prescribed format provided for reporting GBV on monthly/quarterly basis consisting of all indicators required to be followed at site for preventing GBV and shared separately to social expert of NMCG through SMCG and must be part of monthly/quarterly ESMP compliance report. GBV reporting mechanism will be followed in this Project.

6.7 Conclusion

The scope of this report is limited to the Digha Zone Sewerage Network consisting of SPS, APS & Sewer network. Environment & Social analysis of the " Proposed Digha Zone sewerage Network " concludes that the Projects falls under Low Impact category and has overall positive benefits on the life and environment of the people. There has been no reported land acquisition or livelihood losses to be caused under this project. As per environmental and social management framework guidelines of NGRBA (ESMF for Ganga-2), Environmental and Social Assessment, with a Generic Safeguard Management Plan was conducted for addressing possible issues & concerns arising from proposed project. Impacts of activities identified during the assessment fell under two separate categories of

Construction and Operation. Although no such adverse or permanently negative environmental or social impacts were identified. There were certain temporary impacts, for which appropriate mitigation plans have been suggested. The environmental management plan suggest appropriate mitigation measure against the issues & concerns identified during the environmental and social analysis study. All the social and environmental issues were appropriately studied and have been substantiated using appropriate evidences, to ascertain the magnitude of their impacts. Even the issues of public grievances and public notice have been taken care in the report to confirm transparency during the project implementation. A well defined institutional mechanism is already in place to monitor and evaluate the progress of the project during construction, implementation and operation phases and to handle the project related grievances if any arise in due course of project life cycle.

ANNEX-01

Comparison of project component in DPR and Actual.

DPR Component	Tender Document	WABAGH design (Zone – 1&2)	Approved for Execution
Sewerage network 288km (including trunk sewer and the lateral network)	Sewerage network- 303.155km (Including trunk sewer and the lateral network) with Rising main-5.1km, Manhole-11314 nos and House connection pit- 32248nos	Sewerage network-507km (including trunk sewer and the lateral network)	Sewerage network-303km (Including trunk sewer and the lateral network 238.273km open cut and 65.113km Trenchless) with Rising main-7.8km Manhole-12458 nos and House Connection Pit-3797nos
Digha SPS-A (104 MLD Peak flow) At Boring Road opposite of AN College (at Substation Area)	Digha SPS-A (104 MLD Peak flow)	Digha SPS-A (104 MLD Peak flow)	Digha SPS-A (104 MLD Peak flow) Near Water Tanke, New Patliputra Colony, Shri Krishna Puri, Patna, Bihar-800013 Coordinates:85107865.987;316244.987
Digha SPS-B (103 MLD Peak flow) Near Crossing of Kurji Drain and Railway Line	Digha SPS-B (103 MLD Peak flow)	Digha SPS-B (103 MLD Peak flow)	Digha SPS-B (103 MLD Peak flow) Near Atal Path, Rajeev Nagar, Patna, Bihar Coordinates:308946.302;308965.908
		Auxiliary Pumping Station (APS)-6 number	Auxiliary Pumping Station (APS)-2 number APS-1 H-1, Sumitra Devi Path, Near Income tax Circle, Kidwaipuri, Patna, Bihar-800001 Available land 15X15 sqm. <i>As per CPHEEO requirements, when depth of sewer approaches 6m, the flow from various catchments is collected in Auxiliary Pumping Station (APS) for lifting the sewer and transferring it to nearest manhole. APS-1 is proposed near the 4point crossing of Income tax building in Digha, Patna to maintain the depth of sewer around 7m max below the NGL.This will receive flow from Zone-1 catchment 1A vide conduit no. Z1A- C-1, which is 600mm dia.</i> APS-2 In front of 80 Set DPS, Rajbanshi Nagar, Patna, Bihar-800023 Available land 15X8 sqm. <i>APS-2 is proposed to maintain the depth of sewer around 7m max below the NGL.This will receive flow from Zone-2 catchment 2A and 2F vide conduit no. Z2A-C-1 and Z2F- C-1, which are 700mm dia and 600mm dia respectively.</i>

[illegible]

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)





PHEET LAB

(Public Health Environmental Engineering Testing) Lab


Recognized As Environmental Laboratory by MOEFCC, Govt of India Under Environment Protection Act 1986.
Board order Letter No. 14/09/2003-1023-1023 LAB AND CPCB and PHEE-327/1324 Dated 29th May 2003

NABL & MOEFCC Accredited Lab for Testing of Water/Waste Water/Ambient Air/Stock Emission/Noise under
01 Roof, Located in Bhagwati Lane, Opposite Malaria Control Office, Ashok Rajpath, Mohendra, Patna-800006
E-mail: sharma.choondhant@gmail.com & Pheetlab@gmail.com
Web : www.pheet-environment.com, M: 9545912124

TEST REPORT					
Sample Report No. EC-615/22/000004249			Report Issue Date:- 30/09/2022		
Name & Address:- M/S VA Tech Wabag Ltd, Dighe - Patna					
Description of Sample :- Ambient Noise					
Order No:- Verbal Order					
Sampling done by Sarvesh Thakur & Manish Kumar, Chemist, PHEET Lab					
Sampling Date:- 26/09/2022			End Date of Analysis:- 30/09/2022		
Date of Analysis:- 28/09/2022					
Sampling Place:- APS Rajbanshi Nagar Lat:- 25.82999°, Long:- 85.108289°					
AMBIENT NOISE RESULT					
SL.NO.	Noise Location	Day Time			
		L Max	L Min	L 95	Test Method
1	APS Rajbanshi Nagar	59.2	55.2	57.36	IS: 9889
Noise (Ambient Standard)					
Area Code	Category of Area	Limit in dB (A) Leq			
		Day Time	Night Time		
A	Industrial Area	75	55		
B	Commercial Area	65	55		
C	Residential Area	55	45		
D	Silence Zone	50	40		
REMARKS					
Sound Level during Day time was found (57.36 Leq)					
End of the Test Report. PS/5					

Note: 1. Test Reports are Valid for the Samples Tested in our Lab.
2. Samples should be preserved/conserved in our lab, for next 15 Days, since the receiving date thereafter, would be disregarded.
3. Samples Tested are not returnable, unless stated for.
4. Test Reports are not valid for Judicial Purposes.

Authorized & Issued by
Dr C S Sharma
PHEET Lab



ANNEX-03

Land NOC Detail



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

फोन नं०-91 612 2558412, email - mdbuidco@gmail.com

Letter No. : बुडको/पाठ अ०/यो० 141/19 - 189

Date: 12.10.2020

DK Sewerage Projects Private Limited

WABAG HOUSE,

No. 17, 200 Feet Thoraipakkam - Pallavaram Main Road,

Sunnambukolathur,

Chennai - 600 117.

Subject: Handover the site for development of Sewerage Pumping Station 'A' at Digha Zone, Patna, Bihar

Reference: The Concession Agreement signed on 30th December 2019 executed between BUIDCO, NMCG and the Concessionaire (the "Concession Agreement")

Dear Sir,

We hereby grant to the Concessionaire, the license over the Sites including the exclusive right to occupy and use the Sites to construct, renovate and/or operate and maintain the Facilities along with all necessary rights of way and access road(s) to the Sites, free of all Encumbrances and encroachments, and this license shall also include each of the rights set out under Concession Agreement.

The license granted by BUIDCO shall be valid till the expiry of the Term or till the termination of the Concession Agreement, whichever is earlier, subject to the exercise of any substitution rights by the Lenders, in accordance with the terms of the Concession Agreement and the Substitution Agreement.

The Co-ordinates & land details of the Digha Zone Sewerage Pumping Station 'A' land is as below:


Co-Ordinates:

N = 25621114.777 E = 85107865.987


N = 2630985.778 E = 316244.987

Enclosed: - A self-declaration/NOC on the ownership of the land & Maps.

Yours faithfully,


Executive Engineer,
Patliputra Anchal,
BUIDCO, Patna

Accepted, agreed and acknowledged by:


Rajeev Ranjan Mishra

For DK Sewerage Projects Private Limited



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

सजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

फोन -10-91-612-2558412, email - mdbuidco@gmail.com

Letter No. :- युडको/पा० अ०/यो०-141/19-188

Date:- 12-10-2020

DK Sewerage Projects Private Limited

WABAG HOUSE,

No. 17, 200 Feet Thoraipakkam - Pallavaram Main Road,

SunnambuKolathur,

Chennai - 600 117.

Subject: Handover the site for development of Sewerage Pumping Station 'B' at Digha Zone, Patna, Bihar

Reference: The Concession Agreement signed on 30th December 2019 executed between BUIDCO, NMCG and the Concessionaire (the "Concession Agreement")

Dear Sir,

We hereby grant to the Concessionaire, the license over the Sites including the exclusive right to occupy and use the Sites to construct, renovate and/or operate and maintain the Facilities along with all necessary rights of way and access road(s) to the Sites, free of all Encumbrances and encroachments, and this license shall also include each of the rights set out under Concession Agreement.

The license granted by BUIDCO shall be valid till the expiry of the Term or till the termination of the Concession Agreement, whichever is earlier, subject to the exercise of any substitution rights by the Lenders, in accordance with the terms of the Concession Agreement and the Substitution Agreement.

The Co-ordinates & land details of the Digha Zone Sewerage Pumping Station 'B' land is as below:

Co-Ordinates:

N = 2836641.102 E = 308946.302


N = 2836612.108 E = 308965.908

Enclosed: - A self-declaration/NOC on the ownership of the land & Maps.

Yours faithfully,


Executive Engineer,
Patliputra Anchal,
BUIDCO, Patna

Accepted, agreed and acknowledged by:


Rajeev Ranjan Mishra

For DK Sewerage Projects Private Limited



MACE: P1012: 13340

January 14, 2022

The Executive Engineer

Digha & Kankarbagh Sewerage Project,
Buidco, Room no. 205 Rajapur Pul,
West Boring Canal Road
Patna, Bihar

Mahindra Consulting Engineers Ltd.
Mahindra Towers, Ground Floor
No. 17/18, Pattuillous Road
Chennai 600 002 India

Tel : +91 44 2854 2325/4240 4477
Fax : +91 44 2854 2324
E-mail : mace@mahindra.com
CIN : U74210MH1993PLC074723
mahindramace.com

Regd. Office :
Gateway Building, Apollo Bunder,
Mumbai 400 001 India
CIN U74210MH1993PLC074723

Sir,

Sub: Development of Sewage Treatment Plants (STPs) & Sewerage networks for 15 years in Patna, State of Bihar –Submission of revised Layout and Design & drawing of APS – 1 & 2 in Digha sewerage network – Reminder-Reg

- Ref:**
1. Concession agreement signed dated 30-12- 2019
 2. Minutes of the Meeting dated 15-07- 2021
 3. DKSPPL Letter No. WABAG/10P155N/61/21-22 dated 22.07.2021
 4. MACE Letter No. MACE: P1012: 12802 dated 10-08-2021
 5. MACE Letter No. MACE: P1012: 12942 dated 20-09-2021
 6. Meeting held at NMCG office dated 24-09- 2021
 7. MACE Letter No. MACE: P1012: 12966 dated 01-10-2021
 8. MACE Letter No. MACE: P1012: 12999 dated 04-10-2021
 9. MACE Letter No. MACE: P1012: 12327 dated 23-12-2021
 10. BUIDCO Letter No. 182 Dated 20.11.2021
 11. BUIDCO Letter No. 140 Dated 22.09.2021

With reference to the above subject, we would like to inform you that there is pin drop silence from the Concessionaire end towards submission of layout for APS 1 & 2 Concessionaire has failed to honour their obligations even after issue of NOC for APS – 2 at Raghuvanshi Nagar and reminders sent vide letter cited in ref # 8 & 9.

Regarding APS - 1 at Adalat Ganj the landowner is on the verge of demarcation of land and the report will be submitted to the CEO. BUIDCO will release the NOC for APS – 1 shortly.

At this juncture, we request BUIDCO to instruct WABAG to submit the layout, design, and drawing for APS- 1 & 2 on urgent basis i.e on or before 18th January 2022 along with the revised network design without fail.

This is for your information & further needful action at your end, please.

Thanking you.

Yours faithfully,
for **Mahindra Consulting Engineers Limited**

P.K Tiwari
Team Leader



- CC:**
1. Mr. Saumyasib Mukhopadhyay, Sr. Environmental Specialist, NMCG
 2. Mr. Madhava Kumar, Sr. Economic & Finance Expert, NMCG
 3. Mr. Rajat Kumar, NMCG
 4. The Chief Engineer, BUIDCO.



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना
(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना - 800001
कमरा संख्या 205, E-mail-eedk.buidco@gmail.com

पत्रांक :- बुडको/दी०को/यो०-०२/२०२१ -

दिनांक :-

प्रेषक,

कार्यपालक अभियंता
दीघा एवं कंकड़बाग सीवरेज परियोजना
बुडको।

सेवा में

DK Sewerage Project Private Ltd
Assignee-VA Tech Wabag Ltd.
Wabag House
No. 17, 200 feet, Thoraipakkam
Pallavaram mai nroad
Sunnambu Kolathur, Chennai - 600117
Tamilnadu, India

विषय : दीघा-कंकड़बाग सीवरेज परियोजना अंतर्गत APS-2 के निर्माण हेतु "80 सेट राजवंशी नगर, डी०पी०एस००" के खाली भूखंड को उपयोग करने के संबंध में।

प्रसंग :- मुख्य अभियंता, दक्षिण बिहार उपभाग, जलापूर्ति, ड्रेनेज एवं सीवरेज, नगर विकास एवं आवास विभाग, बिहार का पत्रांक- 8444 दिनांक- 20.11.2021

महाशय,

उपयुक्त विषयक प्रासंगिक पत्र के माध्यम से सूचित किया गया है कि दीघा-कंकड़बाग सीवरेज नेटवर्क परियोजना के कार्यों हेतु "80 सेट राजवंशी नगर, डी०पी०एस००" के खाली भूखंड का उपयोग किया जा सकता है।

अतः उक्त के आलोक में निदेश दिया जाता है कि दीघा-कंकड़बाग सीवरेज परियोजना अंतर्गत APS-2 के निर्माण हेतु उक्त खाली भूखंड का उपयोग कर यथाशीघ्र अग्रेतर कार्रवाई करना सुनिश्चित करें।

कृपया इसे अति आवश्यक समझा जाय।

विश्वासभाजन

ह०/-

कार्यपालक अभियंता

दीघा एवं कंकड़बाग सीवरेज परियोजना,
बुडको।

ज्ञापक :- 182

दिनांक :- 20/11/2021

प्रतिलिपि :- 1. Mahindra Consulting Engineers Ltd., (MACE), Mahindra Towers, Ground Floor, No. 17/18, Pattullous Road, Chennai - 600 002, India को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

2. मुख्य अभियंता, नमामि गंगे, बुडको को सादर सूचनार्थ समर्पित।

कार्यपालक अभियंता

दीघा एवं कंकड़बाग सीवरेज परियोजना,
बुडको।

	बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना (बिहार सरकार का एक उपक्रम) राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना - 800001 फोन नं० 91-612-2558412, E-mail- mdbuidco@gmail.com

पत्रांक :- बुडको/दी०क०/यो० - 02/2021 - 330

दिनांक :- 26/11/2022

प्रेषक,

कार्यपालक अभियंता
दीघा एवं कंकड़बाग सिवरेज परियोजना
बुडको।

सेवा में

DK Sewage Project Private Ltd
Assignee-VA Tech Wabag Ltd.
Wabag House
No. 17, 200 feet, Thoraipakkam
Pallavaram main road
Sunnambu Kolathur, Chennai - 600117
Tamilnadu, India

विषय : दीघा-कंकड़बाग सीवरेज नेटवर्क परियोजना अंतर्गत Auxiliary Pumping Station (APS - 1) के निर्माण हेतु स्थल के अनापत्ति के संबंध में।

प्रसंग : उप सचिव-सह-भू-सम्पदा पदाधिकारी, भवन निर्माण विभाग, बिहार का पत्रांक- 8518 दिनांक- 25.11.2022

महोदय,

उपयुक्त विषयक प्रासंगिक पत्र के माध्यम से दीघा-कंकड़बाग सीवरेज नेटवर्क परियोजना अंतर्गत Auxiliary Pumping Station (APS -1) के निर्माण हेतु अदालतगंज के पास (ऑफिसर्स प्लैट के पीछे तथा बिहार वित्त सेवा संघ भवन के निकट) स्थल का अनापत्ति निम्न शर्तों के साथ प्रदान की गई है :-


1. प्रस्तावित भूमि का उपयोग विषयांकित उद्देश्य के लिए नहीं किए जाने की स्थिति में उक्त भूमि विभाग को स्वतः वापस हो जायेगी।
2. प्रस्तावित भूमि का व्यावसायिक उपयोग नहीं किया जायेगा।
3. प्रस्तावित भूमि पर उपस्थित पेड़-पौधों को सक्षम प्राधिकार की अनुमति के बगैर नहीं काटा जाएगा।

अतः प्राप्त अनापत्ति पत्र (छाया प्रति संलग्न) को पत्र के साथ संलग्न कर अग्रेतर

कार्रवाई हेतु उपलब्ध कराई जा रही है।

अनु० : यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
दीघा एवं कंकड़बाग सिवरेज परियोजना,

ANNEX-04

Hospital Tie-up



UDAYAN HOSPITAL
(NABH ACCREDITED)
An ISO 9001-2015 Certified
(A Multi Speciality Hospital & Trauma Centre)
(A unit of Indira Gopal Institute of Medical Services Pvt. Ltd.)
West Boring Canal Road, Near Rajapur Pul, Patna-800 001
Ph.: 0612-2557550, 2557551



To

Date :- 28/06/2022

Site Project Manager,

VA TECH WABAG LIMITED

Digha Sewerage Work , Patna , City Bihar

Subject :- you're Request for Tie-up with our Hospital Udayan Hospital (A Unit of I.G.I.M.S. Pvt. Ltd.) for Normal & Emergency cases for only one year.

Dear sir,

Greetings

We are happy to provide your our consent for Tie-up with us, as per above mentioned subject.in.ref. with your request letter No. Ref.WABAG/10P55N/061/22-23 date 28/06/2022. We accept your proposal for the same.

Final confirmation through our end depends on your approval/confirmation against our hospital tariff with all other cost & rate of rooms, investigations , procedures, etc., and that will be intimated to you shortly.

Thanking You



ANNEX-05

VA Tech Wabag OHSE Policy

ENVIRONMENT SOCIAL HEALTH AND SAFETY POLICY



VA TECH WABAG LTD. is a leading Pure Play Water Technology Multinational offers portfolio in the areas of Municipal and Industrial Water & Wastewater Treatment, besides offering a full-fledged state-of-the-art engineering services in line with global standards both in terms of quality and delivery.

VA TECH WABAG LTD. will undertake every reasonable effort to eliminate the hazards that cause incidents and injuries and aim to control or reduce wastage of natural resources, energy, materials, and chemicals.

We shall strive to continually improve our Environment, Social, Health and safety performance in the activities, products and services by implementing and maintaining ESHS management systems and by

- Ensuring compliance with applicable legal and other requirements and their evaluation of compliance obligations
- Avoidance of incidents through prevention and ESHS awareness
- Promotion of activities that could minimise environmental pollution
- Optimising the utilisation of natural resources like Water, Energy, Materials and reducing the waste generation
- Promotion of measures aimed at enhancing the physical and emotional health of the people who work with or for our company
- Creating awareness amongst our employees and stake holders by proactive Communication, Training, Consultation and Felicitation
- Ensuring commitment and achieving excellence in the area of Environment, Social, Sustainability, Health and Safety
- Increasing green cover in and around the operational sites

Date: 31st May 2021

RAJIV
MITTAL
Rajiv Mittal
(Managing Director & Group CEO)



Tel: +91 44 6123 2323 | Email: wabag@wabag.in | Web: www.wabag.com

ANNEX-06

Contractor's EHS plan for camp facilities**10.0 Occupational Health and Hygiene**

- VA Tech Wabag shall be responsible for the providing health, hygiene and welfare facilities to the personnel.
 - Medical examinations for Height, Trench and confined space workers
 - Welfare of labor camps by ensuring hygienic living quarters.
 - Provide the highest quality of sanitary facilities to the labor camp
 - Conducting regular medical checkup for the contractor workers
- Good housekeeping will be maintained throughout the period of any work, both at work site and around any temporary building/store.
- The working area will be cleaned on a regular basis to ensure good housekeeping.
- Escape and other access ways will be kept clear, safety equipment kept accessible and surplus/scrap material will be removed daily.

10.1 Workers Welfare Measures and Social Responsibilities**Potable water, Toilets, Latrines, Washing Facilities, and Wastewater Disposal**

- Throughout the period of construction VA Tech Wabag will provide, maintain, and cleanse suitable and sufficient toilets, latrines and washing facilities for use by its employees and workmen
- After completion of the works, the temporary toilets, latrines, washing facilities, septic tanks, and soak pits shall be removed, all ground disinfected and the surface restored to its original condition.
- Welfare facilities such as access to drinking water within easy reach, sheds for rest / lunch breaks, toilets in sufficient numbers in well-lit at easily accessible locations shall be made available at all times for male and female employees and workers.
- Workers will not be permitted to eat food at workplaces other than the designated shed / cabins to prevent attracting vermin and ingestion of contaminated food.
- On site updated First aid kit, trained first aiders, emergency response vehicle will be provided.
- The facilities will be kept clean and well maintained.

10.2 Camp Facilities

If a labor camp is provided, all the necessary services and compliance to local regulations will be maintained. These include the mandatory legal requirements mentioned in the BOCW Act. Basic facilities include:

- The inspection of camp will be done to ensure proper hygiene and housekeeping.
- Proper lighting will be provided in all camp areas
- Grass cutting will be done to ensure pest problems
- Proper sanitary facilities will be provided along with running water.

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

- Safe drinking water will be made available.
- Pest control will be carried out at a pre-decided frequency.
- Timely spraying of insecticide will be done to prevent spread of communicable diseases in the site.
- Emergency contact details will be displayed.

Pest control

- VA Tech shall take the necessary precautions to protect Wabag's & Employer's Personnel employed on the Site from insect and pest nuisance, and to reduce their danger to health and shall comply with all the regulations of the local health authorities, including use of appropriate insecticide.
- Timely spraying of insecticide will be done to prevent spread of communicable diseases in the site.
- Pest control services will be called regularly to ensure that the site is free of rodents and poisonous reptiles.

ANNEX -07

Contractor's EHS plan for safety precaution during excavation**Excavation and Public Road Works****11.7.1 Hand tool**

Wherever the presence of underground pipes, cables, vessels or structures is known, or suspected, they shall be exposed by hand tool digging before mechanical excavators are used. Hand excavation is required within 10 feet (3 meters) of the object.

11.7.2 Machine excavation

When the locations of all utilities or structure have been established by surface markers on hand excavation, machine excavation may commence under Owner/Client clearance of the Contractor's supervisor.

11.7.3 Restoration

Following completion of the excavation, the area will be restored in accordance with the specifications for backfilling, compaction, paving or concreting.

11.7.4 Excavating and Trenching General

- No trench, ditch or other excavation shall be left over night without barricades and warning lights.
- Materials must be placed no closer than 1.5 meters from the edge of the excavations. Precautions must be taken to prevent material from falling into the excavations.
- Trenches 1.2 meters or deeper must be shored or sloped back to the angle of repose. Any excavation in unstable ground will require shoring or sloping.
- Materials used for sheeting shoring or bracing must be in good condition. Timbers must be sound free large knots and of adequate dimensions.
- Each excavation shall be inspected daily by the superintendent responsible, or more often if conditions change rapidly. If there is evidence of cave-in solvency or slides, all work in the excavation must cease until the necessary precautions have been taken to safeguard employees.
- Where vehicles or equipment operate near excavations, the sides must be shored or braced as necessary to withstand the force exerted by the super-imposed load. Also stop logs or other substantial barricades must be installed to protect the edge of such excavations.
- Safe access must be provided to excavations by means of ladders, stairs or ramps.
- Trenches 1.2 meters (4 feet) or more in depth must have ladders spaced so that employee's lateral travel to a ladder does not exceed 7.5 meters (25 feet). Such ladders must be installed in accordance with the ladder safety requirements.

ANNEX -08

Contractor's Traffic Management Plan**11.9 Traffic management plan****11.9.1.1 Purpose**

The Traffic Management Plan describes procedures and protocols for site access, traffic routing and management, and company policy with respect to vehicle and employee transportation during the Design, construction and operation maintenance & minimizing the risk of any disturbance to local and visitor people around the project area during the construction and commissioning. TMP provides a consistent framework for assessing and controlling health and safety risks associated with road transport activities.

11.9.1.2 Scope

This Traffic Management Plan applies to project staff, any Contractor, subcontractor or supplier supporting the Company contract.

Ensure that the effective traffic management system is implemented and reviewed to reflect the requirements of the Project. The Project Manager along with Construction Manager and H&S Engineer and subcontractor personnel shall be responsible for monitoring and implementing the 'Traffic Management Plan', and all team members for the Project are responsible collectively for the effective operation of the traffic management system.

11.9.1.3 Documentation requirements

The list of documents required to be submitted to site office is as follows:

- (i) RC (Registration Certificate) Book copy
- (ii) Driving license
- (iii) Insurance documents,
- (iv) Pollution Under Control (PUC) Certificate
- (v) ID proof of driver

11.9.1.4 Common road transport hazards

Common road transport hazards can result from problems with the driver, the vehicle or the external environment. Some common hazards associated with land transport are detailed below. These will be considered during the hazard identification and risk assessment.

Human behaviour is a primary cause in most vehicle incidents. Incidents can occur because the driver may be:

- Untrained for the type of vehicle driven.
- Unaware of risks.
- Without defensive driving skills.
- Not medically fit.
- Under the influence of medication or substance abuse.
- Suffering from stress.
- Lacking in attention.
- Fatigued.
- Lacking judgement or experience.

- Not using safety devices (e.g. seat belt).
- Lacking in knowledge of cargo.
- Impaired visibility (e.g. glare, obstructions or dirty windscreen);
-

The hazards associated with vehicles include:

- Inadequate selection criteria.
- Poor design/specification.
- Lack of specific safety features (e.g. side and rear guard protection, rear view mirrors, Horn etc).
- Inadequate maintenance (e.g. defective or worn tyres).

11.9.1.5 Risk reduction measures

Flagman

- To avoid collision between construction vehicle and traffic; Flagmen with flags will be used at the exit/entry points of working stretch. The flags for signaling will be 0.60 m x 0.60 m size, made of a good red cloth and securely fastened to a staff of approximately 1m in length.



Fig 1 Flagman with signage Board

- Flag man need to maintain the flow of traffic continuous past a work zone at relatively reduced speeds by suitably regulating the traffic. He shall stop the traffic for a short while whenever required (e.g. for entry and exit of construction equipment in to work zone).
- Flag man should be positioned in a place where he is clearly visible to approaching traffic and at a sufficient distance to enable the drivers to respond for his flagging instructions. A flag man never leaves his post until properly relieved.
- The standard distance shall be maintained at 60 – 100 m but can be altered depending upon the approach speed and site conditions. In urban areas this distance shall be taken as 20 m to 50 m.

Standard signals

Standard Signals to be given by Flag man are depicted in the Fig 1. They should undergo special task training program through safety department. The construction and maintenance of signage's fall into the three major categories such as regulatory, mandatory Signage. Some other signboards will also be used to regulate the traffic, which have not been standardized. However they confirm with the general requirement of shape and colour, and their message is brief, legible and clearly

understandable, i.e., “CAUTION- Men and Machinery at work Go Slow”, “CAUTION- Work in Progress Go Slow” etc.

The location, frequency and type of signboards will be governed by the kind of traffic situations arising during the construction. Signboards of ‘men at work’ and ‘speed limit’ will be provided at locations wherever required on a case-to-case base

Sample Signage to be used in site are as follows:

11.9.1.6 Designated Pathways for Pedestrians / Vehicle movement

Pedestrian pathways shall be demarcated and should be separated from vehicle movement area.

- Pedestrian pathways shall be identified by signage boards and retro reflection stickers to caution the vehicle drivers.
- Adequate illumination should be ensured in the pedestrian pathways
- Providing of concave mirrors on curves and turnings.

Speed Reducing barriers / Zigzag barriers:

- Speed limit 20 km / hr. shall be achieved by providing speed reducing barriers / Zigzag barriers, in areas where critical activities such as erection & other construction activities are planned.
- Trained signal man should be provided

11.9.1.7 Vehicle parking, reversing and Traffic marshals

- Designated parking areas for busses and construction equipment shall be arranged.
- Safety inspection for the construction equipment shall be performed at this area before being permitted to work place.
 - Functioning of reverse horn should be inspected on daily basis
 - No vehicle shall be reversed without signal man / banksman.
 - Wheel choke blocks / wedge blocks shall be provided for parked vehicles, to avoid idle movement of vehicle.
 - Vehicle reversing signage's shall be provided in area, where vehicle reversing is very prominent, such as Batching plant area, dumping yard & storage area
 - Traffic marshals shall be provided in the area, where site and public vehicle interference is found
 - Suitable traffic controlling materials such as Baton lights, Red flag, Green flag and whistle shall be provided for the traffic marshals
 - Multi mirror arrangement shall be provided at the operator cabin for better rear view during vehicle operation

11.9.1.8 Driver Training and Testing

Induction training

- In order to minimise risks, it is important to provide induction training, supervision by site supervisors and continuous assessment.
- All newly appointed drivers will attend a driving induction course before being allowed to drive on company business. The course should be specific to the job requirement and should include:
 - Main features of the company Land Transport HSE Management System, highlighting key policies, rules and procedures.
 - Local culture and attitude to driving and how this affects the driving environment.
 - Vehicle and driver documentation requirements.
 - Indian traffic regulations, traffic signs and markings;
 - Local accident black spots (areas where frequent accidents have occurred)
 - The risks of driving and common causes of incidents.
 - Journey management including maximum driving and duty hours and formal rest periods.
 - Defensive driving techniques.

- The effects of medication and substance abuse.
- Vehicle design, specification and condition.
- The benefits of vehicle safety features such as seat belts.
- Responsibility for care, cleanliness, inspection and maintenance of vehicles and associated equipment.
- Appropriate product or cargo knowledge.
- When, where and how to use personal protective equipment.
- Emergency procedures including product and cargo characteristics.
- Essential elements of incident reporting.
- Refresher training will be provided at regular intervals. The frequency of refresher training should be set so as to maintain optimum driver HSE performance, but will be more often than once in three years.

11.9.1.9 Roles and responsibilities

Driver

1. Drivers shall never drink alcohol and drive. Drinking alcohol and driving is strictly forbidden at all times.
2. Strict disciplinary action will be taken against any violators, violation of this procedure may include termination.
3. Drivers shall never drive when feeling sleepy.
4. Drivers shall never use mobile phones when driving. If the use of a mobile phone is urgently needed, it is required that the operator stop the vehicle and then make / answer a call.
5. Drivers shall never eat when operating a vehicle, it increases the chances of distraction and thus increases the chance of accidents.
6. No one is allowed to smoke when operating a vehicle. It is required not to smoke while operating a vehicle as it is a major distraction, and tobacco smoke contains high amounts of carbon monoxide, which causes dizziness and relaxation causing the operator to lose concentration, increasing the probability of an accident.
7. Driver will comply with all site and Indian traffic rules.
8. Drivers will immediately report any incident/accident involving a motor vehicle to their supervisor.
9. In the case where wildlife is involved it is required that at no time the driver is allowed to step out of the vehicle when in the situation where a wild animal is in the vicinity.

Passenger

1. Passengers when in seat of a vehicle are required to wear their seat belts at all times.
2. Passengers shall not be transported in the rear of pickups or on truck beds, if they are, the trucks or pickups should be provided with proper seats or benches.
3. Drivers should not transport more passengers than the number of seat belts provided in the vehicle.
4. Passengers shall not ride unauthorized Company vehicles.
5. Passengers have full authority to report transport with damaged seat belts.
6. Passengers may refuse to ride with a driver who refuses to wear his seat belt.

11.9.1.10 Emergency response

Emergency plans will be based on events and situations identified in land transport risk assessments and will typically include provisions for:

- Driver lost in hostile environment.
- Vehicle stolen.
- Vehicle off the road.
- Overturned vehicle.
- Vehicle fire/explosion in all likely situations (e.g. urban,)
- Collisions involving fatality including multiple fatalities.
- Loss of load or cargo.
- Trailer incidents, such as trailer detachment.
- Leaking hazardous cargo or hazardous chemical incident.
- Cargo or load fire, tyre fire.
- Pollution (water, land or air) incident.

Responses will be documented for each event where a significant risk has been assessed. Measures should include:

- Emphasizing safety aspects among drivers
- Improving driving skills and requiring licensing of drivers
- Adopting limits for trip duration and arranging driver rosters to avoid overtiredness
- Avoiding dangerous routes and times of day to reduce the risk of accidents
- Use of speed control devices (governors) on trucks, and remote monitoring of driver actions
- Regular maintenance of vehicles and use of manufacturer approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure.

Where the project may contribute to a significant increase in traffic along existing roads, or where road transport is a significant component of a project, recommended measures include:

- Minimizing pedestrian interaction with construction vehicles
- Collaboration with local communities and responsible authorities to improve signage, visibility and overall safety of roads, particularly along stretches located near schools or other locations where children may be present. Collaborating with local communities on education about traffic and pedestrian safety. Coordination with emergency responders to ensure that appropriate first aid is provided in the event of accidents.
- Using locally sourced materials, whenever possible, to minimize transport distances. Locating associated facilities such as worker camps close to project sites and arranging worker bus transport to minimizing external traffic.

11.9.1.11 Safe Loading and Unloading

The loading and unloading of plant and equipment on site is a high risk activity. To minimize the risk

C-ESA (DIGHA SEWERAGE NETWORK PROJECT)

of an accident or injury the following should be put in place. Before loading the vehicle, consideration should be given to how the vehicle will be unloaded later, the positioning of the materials, plant or equipment etc.

The following are some of the key items needed to be considered for any loading / unloading process:

- Deliveries will be timed to avoid the busiest rush hour periods whenever practicable.
- Risk assessment and control measures to be put in place to address / reduce the risk.
- Safe access onto the vehicle body or onto the load to unload the lorry.
- The load needs to be stacked / loaded in a manner that will allow a safe means of unloading. The receiver of the delivery needs to be aware of the resources to be in place to unload the vehicle.
- All drivers when collecting and after loading the particular machine, piece of plant or any other type of load need to ensure the load is secured and any restraints that are required to be in place are in place even where the vehicle is moving a short distance.
- When an enclosed delivery vehicle arrives at the site the driver must exercise due caution and care when the driver is opening any curtains etc as parts of the load may have moved or been dislodged during transport.
- When arriving on the site, all delivery drivers are to report to the site security guard or report to the Site Office
- Ensure that any load on your vehicle is well secured also that your vehicle is not overloaded or loaded in such a way as to affect the handling of the vehicle.
- When providing vehicles for use on site, ask for information of site hazards and instruct drivers accordingly, e.g. excavations open, overhead cables, blasting operations, etc.
- Ensure drivers are provided with any necessary safety equipment. Ensure before reversing that there are no obstructions or people behind the vehicle. Preferably keep a Banksman when reverse.
- Ensure that when reversing or driving towards an edge that a suitable stop has been provided to prevent the vehicle going over the edge.
- Ensure that having tipped the load, the vehicle does not travel forward until the tipper body has returned to the travelling position. This is particularly important on sites with overhead services, or uneven ground.
- The operator of any crane, pipe layer, backhoe, or any other lifting device is prohibited from bringing the boom or any part of the machine or load within the arc zone of high voltage lines.
- Adhere Government regulations for safe working distances.
- Seat belts, where supplied by Manufacturer shall be maintained and worn at all times.
- The use of seat belts by all occupants of cars, vans, Busses and goods vehicles is mandatory. Belts will be of the lap/sash configuration.
- All heavy equipment shall be equipped with an operational back up alarm.
- Drivers of load carrying vehicles have to be properly trained in load securing, and ensure at all times that loads are properly secured before starting on a movement to or in the project site.
- Adequate signage should be provided to indicate diversionary routes
- Provide appropriate public safety and traffic warning signs of activities.
- Ensure safe pedestrian access to businesses/ facilities affected by the pipeline route. Temporary protected pedestrian crossing to be installed.
- Temporary access routes should be identified in consultation with the affected Community.
- Speed limits shall be enforced for project vehicles

11.9.1.12 Excavation and sewer laying over public roads

- Informing the Public: Portable Variable Message Signs will be installed at each end of the Project & public area, prior to any changed traffic conditions due to construction activity. These will be used to inform the public where any road changes as a result of the construction works.
- While trenching care shall be taken to ensure that all underground structures and utilities are disturbed to the minimum. Trenching shall be made with sufficient slopes on sides in order to minimize collapsing of the trench.
- Worker will not be allowed down into an excavation of depth more than 2.5 until an inspection has been carried out and recorded by a competent supervisor who will complete a checklist for excavation support.
- Regular inspection of excavation supports will be carried out daily before workers enter excavation.
- The area of excavation shall be properly lighted and barricaded during the night.
- Barriers should be put in place for deep excavations in populated areas.
- Provide free passage and access to all parts of the project and at all times to authorized representatives from the Municipalities.
- Ensure work area is clearly defined and off limits to the public.
- Maintain condition of public roads to satisfactory safety levels.
- All complaints involving vehicle movements relating to construction activity will be logged and responded to as soon as practicable.
- All ongoing works – in particular exposed manholes, street-related activities, open excavations, etc – must be protected with barriers and identified with warning signs.
- Construction activity should not present an undue risk to members of the public, especially to children. Suitable fencing must be used to secure sites.
- Particularly on street-side works, adequately designed and constructed hoardings should be erected to secure the site work.
- Arrangements must be put in place to ensure that normal pedestrian and public vehicular traffic are not put at undue risk as a result of any changes made.
- Vehicular speeds must be controlled when passing through or in the vicinity of roadwork activities. Speed signs advising drivers of permitted speeds must be erected and displayed appropriately.
- Before road works or road-related activity is undertaken, traffic-control signs must be erected. These should alert the public to the works ahead and to any change of road layout or diversions. The signage work (erecting a single movable sign, constructing a base and installing, commissioning of large signs, etc) must be carefully planned.
- Operators must possess the appropriate training certification as prescribed in the Construction Regulations. The machine must be set up safely when digging: the hand parking brake must be engaged, direction levers must be in neutral, front bucket lowered, machine level, stabilizers dropped appropriately to the ground and all wheels must be off the ground.
- Where the operator's visibility is restricted appropriate auxiliary devices, which may include convex mirrors, flashing beacon and reversing alarm, must be fitted.
- VEHICLE RECOVERY: If any vehicle gets into difficulty on site, back actors, excavator booms, lifting arms, etc, should not be used to pull the vehicle free (unless this might prevent injury or

death). Only appropriate plant should be used to rescue vehicles, and it should be done from an approved towing point.

- EXCLUSIVE ZONE: As a general rule, persons should not be working within the working radius of an excavator boom. People should be kept a safe distance away from working plant and barriers should be used where possible.
- Back filling is the re-instatement and making safe of the excavation. It must be carried out immediately after the support systems are removed. Stop blocks should be used to alert drivers of vehicles (dumpers, lorries, teleporters, etc.) when they are approaching the side of the excavation.
- Enough working space will be left to make sure that the movement and operation of the plant (e.g. swinging of jibs and excavator arms) is clear of passing traffic and is not encroaching into the safety zone.
- The trenches/ pits shall not be kept open in night times. However in case the same is essential the same shall be properly barricaded with proper lighting arrangements & manned. Proper lighting arrangements for illuminating these signs will be made during the night hours
- Reflective paints/sheets will therefore be used for the signs/barricaded so that these are visible at all times.
- The Contractor shall at his own cost, support and protect all buildings, walls, fences or other structures and all utilities e.g. Electrical cables, Telephone Cables, Water pipelines, Sewer pipelines etc., and property which may, unless so protected, be damaged as a result of the execution of the works. He shall also comply with the requirements in the specification relating to protective measures applicable to particular operations or kind of work. Special care shall be taken while laying Pipelines near the trees.
- OPEN HOLES: All ground openings, manhole openings, etc, as soon as they are created, must be guarded to prevent falls. Usually the opening is surrounded with visible guard rails and toe-boards that are anchored and fixed securely.
- Where openings are covered, the covers (e.g. manhole covers) must be of adequate strength and size and be firmly fixed in position. These covers may also identify what they are covering (e.g. a floor opening) so they will not be inadvertently removed. Excavated openings should be backfilled as soon as possible.
- Warning signboards must be used across the site to alert workers or others when they are approaching high-risk areas (e.g. exclusion zones, leading edges and openings). Supplementary signboards should also be used to convey safety information (e.g. deep excavation). Signs must be placed at an appropriate location.

ANNEX-09

Contractor's Emergency Preparedness and Response Plan

14.0 Emergency Preparedness and Response

14.1.1 Emergency response plan

Emergency response plans for foreseeable emergency situations involved in project activities will be prepared to ensure that an effective and efficient response is achieved in case of any emergency.

The emergency response includes the following contingencies:

1. Fire and explosion
2. Structural collapse Chemical spill/Toxic Gas Release
3. Flood/Earthquake
4. Fall from Height/injuries
5. Bomb/Substance Threat
6. Electrocution
7. Snake bite

If any additional threats are identified, it will be incorporated into the emergency response procedure at the site level. The draft of the ERP is the Operational control procedure- OCP 015. The site specific emergency plan with the details of emergency response team and communication chart is prepared using the draft.

The following department/personnel are to be informed immediately.

(The contact numbers of the following are to displayed at prominent places in the project site)

Owner/Client:

Fire & Safety:

FirstAid/Ambulance:

Security/Control Room:

Disaster Control Room:

Project-in-Charge:

Safety Mgr.:

14.1.2 Emergency Mock Drills

Emergency Mock Drills will be conducted on potential emergency scenarios as per the schedule established in the Site Activity Plan.

14.1.3 First Aid and Life-saving Apparatus on Site

Life-saving apparatus, which is appropriate and adequate will be provided at Site. The first aid facilities will be as per the BOCW Act. Trained first aiders will be available at the site. They will be trained to act in case of an emergencies at site.

ANNEX-10

Contractor's EHS Plan-Permit to Work

11.1 Permit to work

To ensure that appropriate controls are rigidly adhered to when high-risk activities (e.g. entering confined spaces, working at heights) is being carried out, a permit-to-work system will be implemented. This ensures that works do not begin until all the safety and environmental controls are in place, and signed off.

Permit to work will be issued for following activities.

- Hot Work
- Blasting/Demolition
- Excavation
- Confined Space
- Working at night
- Electrical Work / Machinery - Lock Out Tag Out(LOTO)
- Working at height
- Other activities which project management considers as high potential

The permit is to be closed or extended after the approved time validity of the permit. For both, re-inspection of the control measures and work area is to be done before approval. The detailed procedure for reference is **OCP- 021 Permit to Work**.

ANNEX-11

CTE NOC

**BIHAR STATE POLLUTION CONTROL BOARD**

PARIVESH BHAWAN, PLOT NO. NS-8/2, PALIPUTRA INDUSTRIAL AREA,
PATLIPUTRA, Patna - 800 010

Ref. No.-

Patna, Dated-

'CONSENT-TO-ESTABLISH' (NOC)

UNDER SECTIONS 25/26 OF THE WATER (PREVENTION AND CONTROL OF POLLUTION) ACT, 1974 AND 21 OF THE AIR (PREVENTION AND CONTROL OF POLLUTION) ACT, 1981

REFERENCE

- i. Name and address of the Proponent: BUIDCO, Digha Kankarbagh (DK) Sewage Project Pvt. Ltd., Digha-Cum-Khagaul, Block-Digha, Patna; and
- ii. Application No. ER526N021761/5762751, dated 15.02.2022 of the proponent to establish a Sewage Treatment Plant (STP) at Mauza-Digha Diyara, Thana No.-141, vide CO office, Sadar, Patna letter reference no.-4362 dated 30.11.2020, P.O. & P.S.-Digha, Dist-Patna (Bihar) for capacity: 100 MLD.

AFTER CONSIDERING

- (i) The facts stated in their application;
- (ii) Bihar State Pollution Control Board's Notification No. 26 dated 08.11.2003 and as amended;
- (iii) Provisions of the Water (Prevention and Control of Pollution) Act, 1974 and the Air (Prevention and Control of Pollution) Act, 1981;
- (iv) Copy of BUIDCO letter:-~~3345/0040/40-11/2021-22/~~ dated 04.02.2022 submitted online by the applicant; and
- (v) Office Memorandum dated 14.02.2022 issued by the Ministry of Environment, Forest and Climate Change (Impact Assessment Division), Indira Paryavaran Bhawan, Jorbagh Rd., Aliganj, N. Delhi-110003.

NOC IN FAVOUR OF THE PROPONENT AT THE SAID SITE IS HEREBY ACCORDED SUBJECT TO THE FOLLOWING CONDITIONS

Specific Conditions

1. That, Consent-to-Operate for the Sewage Treatment Plant (STP) shall be obtained from the Bihar State Pollution Control Board as required under the Water (Prevention and Control of Pollution) Act, 1974 and the Air (Prevention and Control of Pollution) Act, 1981;
2. That, they shall comply with provisions (whichever applicable) of The Water Act, 1974, The Air Act, 1981, The Environment (Protection) Act, 1986, Rules and notifications issued there under;
3. That, they shall obtain prior permission for installation of bore well (if any required) and abstraction of groundwater from Central Groundwater Authority (CGWA)/Competent Authority, , if required groundwater abstraction is ≥ 10 KLD;
4. That, they shall have to provide suitable and separate drainage system for sewer/other wastewater and storm water. No sewage or untreated effluent water would be discharged through storm water drains. A coloured drainage map shall be submitted to the Board;
5. That, they shall adopt rain water harvesting as provisions made by the local bye-law. If local bye-law provision is not available, adequate provision for storage and recharge should be followed as per CPCB guideline. Ensure proper management of storm water to optimum use and allow it to be by-passed during times of heavy rain to avoid any flooding problem inside the campus. Submit an action plan of well-designed rainwater harvesting system with storm water management;
6. That, the sewage shall be treated in Sewage Treatment Plant (STP) and after treatment; the water will be recycled for irrigation purposes, flushing of toilets, floor washing/cleaning, gardening/horticulture etc, with remainder if any, to be discharged into the public sewer system. They shall submit an action plan for use of treated sewage water in irrigation purposes and any other bulk use/in-house use;

7. That, they shall comply with the order dated 30.04.2019 in O. A. No.-1069/2018 of Hon'ble NGT, Principal Bench, New Delhi;
8. That, sludge generated from the STP will be dried and later it will be used as manure in agriculture and for green belt development/gardening/horticulture;
9. That, diesel generating sets (DG Sets), if any; as source of backup power should be provided with an integral acoustic enclosure and the maximum permissible sound pressure level for new D.G. set shall be 75 dB(A) at 1 meter from the enclosure surface. The height of exhaust of DG sets should be as: Exhaust Stack Height formula:- (Ht of Building in meter + 0.2vKVA) m; it should be installed on pucca base with anti vibration pads;
10. That, they shall ensure all possible measures to be implemented to control noise pollution and the ambient noise levels should conform to the standards prescribed under the Noise Pollution (Regulation and Control) Rules, 2000, as amended to date viz. 75 dB(A) during day time and 70 dB (A) during night time;
11. That, they shall comply with the provisions (whichever applicable) of the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016. The used oil from DG sets as hazardous waste will be stored in HDPE drums in isolated covered facility. This used oil will be sold to authorized recyclers and record shall be maintained. Necessary care will be taken so that spills/leaks of used oil from storage are avoided;
12. That, they shall comply with the provisions (whichever applicable) of the E-Waste (Management) Rules, 2016. The e-waste generated shall be disposed off by handing over to the authorised collection centre and a record shall be maintained;
13. That, they shall comply with the provisions (whichever applicable) of the Plastic Waste Management Rules, 2016. They will make effort to discourage the use of plastics so that minimum generation of plastics wastes to be taken place;
14. That, in case of construction activities, they shall comply with the provisions (whichever applicable) of the Construction and Demolition Waste Management Rules, 2016;
15. That, the surface having unpaved and loose soil, if any, shall be adequately sprinkled with water to suppress dust;
16. That, maximum efforts will be made to retain existing tree cover as well as new sapling shall be planted during coming season; and
17. That, the project proponent shall submit half yearly compliance report of CTE condition in hard and soft copy. Soft copy of the report shall be mailed to the Board through e-mail ID:bspcb@yahoo.com.

General Conditions

1. That, they shall provide adequate fire safety measures and equipment as required under the Rules and obtain necessary permission/NOC from competent authority as required;
2. That, they shall obtain all mandatory clearance/ permission from all relevant agencies;
3. That, the Environmental Statement as prescribed in the E (P) Rules, 1986 [see rule 14] for the each financial year ending the 31st March, shall be submitted by the month of September every year;
4. That, maximize recycling of water and utilization of treated sewage water in irrigation/rain water in harvesting;
5. That, they shall provide electromagnetic flow meter at the inlet and outlet of the STP and any pipeline to be used for re-using the treated wastewater in irrigation purposes as well as back into the system for flushing/horticulture purpose/green belt development etc. and shall maintain a record of readings of each such meter on daily basis;
6. That, adequate number of ground water monitoring stations by providing piezometers around the project area shall be set up. The ground water quality shall be monitored for parameters like pH, BOD, COD, Ammonical Nitrogen, Chloride and Total dissolved Solids. Analysis report shall be submitted to the Board on monthly basis;

7. That, they shall comply with the applicable provisions/directions of the State Govt./BSPCB including the directions that no person shall manufacture, import, store, sell or use any kind of plastic carry bags;
8. That, no further expansion or modernization in the STP shall be carried out without prior approval of the Board. In case of any deviation or alteration in the project, a fresh reference shall be made to this Board for the adequacy of conditions imposed, if any;
9. That, in compliance of direction of the Hon'ble Supreme Court and vide Board's HQ ref. no.-2638, dated 09.07.2019, they shall make provisions for display of data outside main unit gate about quantity and quality of water discharge and air emission along with solid waste generated within the unit premises;
10. That, not withstand any thing stated above, the applicant unit shall abide by all the provisions of the environmental laws including policies and guidelines made there under; and
11. This NOC is subject to the condition that the information/paper's submitted by the proponent is found to be false or misleading at any stage, the NOC shall be revoked at proponent's risk and cost.
- 12.

NOTE:-


1. Bihar State Pollution Control Board reserves the option to revise or add other conditions, if necessary, for protection of environment in general and for Pollution Control in particular;
2. The present NOC should not be construed as an assurance for the grant of 'Consent-to-Operate' the proposed STP but shall be subject to compliance of all the conditions indicated above; and
3. The NOC, granted, shall be valid for a period of one year from the date of issue.

Sd/-
(S. Chandrasekar)
Member Secretary

Memo No.:- 504

Patna, Dated:- 17-02-22

Copy forwarded to: BUIDCO, Digha Kankarbagh (DK) - Sewage Project Pvt. Ltd., Digha-Cum-Khagaul, Block-Digha, Patna for favour of information and necessary action.


(S. Chandrasekar)
Member Secretary

ANNEX-12

Checklist of materials for First Aid Kit at construction site.

- A leaflet providing general guidance on first aid.
- Antiseptic liquid or cream/burnol ointment.
- 20 individually wrapped sterile plasters of assorted sizes. These should be suitable for the type of work and may need to include hypoallergenic ones.
- 2 individually wrapped sterile triangular bandages.
- 6 mediums individually wrapped sterile unmedicated wound dressings.
- 2 large individually wrapped sterile unmedicated wound dressings.
- 2 sterile eye pads.
- 3 pairs of disposable gloves.
- 6 safety pins.

Additional contents

- Cleansing wipes to clean skin around a wound
- Tough-cut scissors to cut bandages or through clothing.
- Adhesive tape to hold dressings or bandages in place.

Always check the expiry date of materials kept in First Aid Kit. Above kit is only for low level injury at construction site. In case of emergency, provision to rush the hospital tie up for projects is to be ensured.

ANNEX-13

Tree Cutting Permission Letter

बिहार शहरी आधारभूत संरचना विकास निगम लि0, पटना
(बिहार सरकार का एक उपक्रम)
राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना - 800001
कमरा संख्या 205, E-mail-eedk.huidco@gmail.com

पत्रांक :- बुडको/टी080/टी0-02/2021 - 136 दिनांक :- 06/08/2022

प्रेषक,
कार्यपालक अभियंता
दीघा एवं कंकड़बाग सीवरेंज परियोजना
बुडको।

सेवा में
DK Sewage Project Private Ltd
Assignee-VA Tech Wabag Ltd.
Wabag House
No. 17, 200 feet, Thoraipakkam
Pallavaram main road
Sunnambu Kolathur, Chennai - 600117
Tamilnadu, India

विषय : दीघा-कंकड़बाग सीवरेंज परियोजना अंतर्गत Digha SPS A के निर्माण स्थल पर अवस्थित वृक्षों को स्थानांतरित करने से संबंधित Tree Protection Plan के संबंध में।

प्रसंग : (1) आपका पत्रांक-Wabag/10P155N/045/22-23 दिनांक - 11.06.2022
(2) वन प्रमंडल पदाधिकारी, पटना वन प्रमंडल, पटना का ज्ञापक 2129 दिनांक- 28.07.2022

महाराज,
उपसूक्त विषयक प्रासंगिक पत्र (छाया प्रति संलग्न) (2) के माध्यम से वन प्रमंडल पदाधिकारी, पटना वन प्रमंडल, पटना द्वारा सूचित किया गया है कि वृक्षों के पुनर्स्थापन हेतु प्रयोक्ता एजेन्सी द्वारा वृक्ष सुरक्षा योजना (Tree Protection Plan) समर्पित करना अनिवार्य है।

अतः उक्त के आलोक में निदेशित किया जाता है कि दीघा-कंकड़बाग सीवरेंज परियोजना अंतर्गत Digha SPS A के निर्माण स्थल पर अवस्थित वृक्षों को स्थानांतरित करने से संबंधित Tree Protection Plan यथाशीघ्र कार्यालय को समर्पित किया जाना सुनिश्चित किया जाय।

अनु : यथोक्त।

विश्वासभाजन,
कार्यपालक अभियंता
दीघा एवं कंकड़बाग सीवरेंज परियोजना

कार्यालय :- वन प्रमंडल पदाधिकारी, पटना वन प्रमंडल, पटना
संयुक्त वन भवन गैडजट वन, पटना- 800 013, (दूरभाष- 0612 2263256).
E-mail - dffpatna@divisionofw.com

पत्रांक :-

प्रेषक,
अखंडीय सुधार मण्डल,
वन प्रमंडल पदाधिकारी,
पटना वन प्रमंडल, पटना।

सेवा में,
कार्यपालक अभियंता,
दीघा एवं कंकड़बाग सीवरेंज परियोजना,
पटना।

दिनांक

विषय : दीघा-कंकड़बाग सीवरेंज परियोजना अंतर्गत दीघा एसपीएस ए के निर्माण स्थल पर अवस्थित वृक्षों को स्थानांतरित करने के संबंध में।

प्रसंग : आपका पत्रांक - 168, दिनांक 08.07.2022

महाराज,
उपसूक्त विषयक प्रासंगिक पत्र द्वारा विषयगत स्थल पर अवस्थित निर्माण कार्य में बाधक बने वृक्षों का पुनर्स्थापन हेतु अनुरोध किया गया है, जिसे अधोहस्ताक्षरी द्वारा अवलोकन किया गया। वन भूमि अध्या सारकारी गैर वन भूमि पर अवस्थित वृक्षों का पुनर्स्थापन/पातन हेतु वन विभागीय संकल्प संख्या- 974(ई0), दिनांक 26.07.2019 एवं प्रधान मुख्य वन सुरक्षा (विकास) बिहार पटना का पत्र संख्या- 682, दिनांक 01.10.2019 द्वारा दिशा-निर्देश निर्गत है, जिसके तहत कार्रवाई की जाती है। उक्त प्रावधान के आलोक में वृक्षों के पुनर्स्थापन हेतु प्रयोक्ता एजेन्सी द्वारा वृक्ष सुरक्षा योजना (Tree Protection Plan) समर्पित करना अनिवार्य है।

अतः अनुरोध है कि निर्माण कार्य में बाधक बने वृक्षों के पुनर्स्थापन हेतु वृक्ष सुरक्षा योजना (Tree Protection Plan) अदिलम्ब भेजना सुनिश्चित किया जाए ताकि इस प्रस्ताव पर आगे की कार्रवाई की जा सके।

विश्वासभाजन,
वन प्रमंडल पदाधिकारी,
पटना वन प्रमंडल, पटना।

ज्ञापक- 229, दिनांक- 28/7/2022

प्रतिलिपि: अनुलग्नक की प्रति के साथ वनों के क्षेत्र पदाधिकारी, पटना पश्चिमी प्रक्षेत्र को सूचनाार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। निदेश दिया जाता है कि संयुक्त स्थलीय जांच कर प्रतिवेदन अपने मंतव्य के साथ इस कार्यालय को अदिलम्ब भेजना सुनिश्चित करेंगे।

वन प्रमंडल पदाधिकारी,
पटना वन प्रमंडल, पटना।

